

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-58-/0 09-352904		IN INYO AND KERN COUNTIES AT VARIOUS LOCATIONS BRDIGE DECK MAINTENANCE	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$1,095,016 \$1,071,748 \$0	05/17/13 06/10/13 04/17/14	100% 100%
HM3							
09-INY-178-60.0/62.2 09-359104		IN INYO COUNTY NEAR SHOSHONE FROM 2.1 MI W OF STATE LINE TO STATE LINE PROFILE GRIND W/THIN BLANKET	QUALCON CONTRACTORS INC. 1645 ESERALDA AVENUE MINDEN NE 89423	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$420,613 \$381,124 \$0	04/03/14 04/14/14 11/17/14 11/17/14	100% 100% COMPLETED
09-INY-190-18.5/24.6 09-359004		IN INYO COUNTY ABOUT 9 MILES EAST OF OLANCHA FROM 6.1 MILES WEST OF ROUTE 136 TO ROUTE 136 COLD IN-PLACE RECYCLE AND PLACE HMA	GRANITE CONSTRUCTION CO. P.O. BOX 50085 WATSONVILLE CA 95077	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$2,194,078 \$2,157,383 \$0	04/25/14 05/13/14 10/27/14 10/27/14	100% 100% COMPLETED
09-MNO-6-26.5/32.3 09-358504		IN MONO COUNTY NEAR BENTON FROM 0.8 MILE NORTH OF ROUTE 120 TO THE NEVADA STATE LINE ASPHALT RUBBER CHIP SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 1841 SPARKS NV 89432	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$570,186 \$319,890 \$0	01/29/14 02/21/14 10/31/14	100% 56% OVER RUN
09-MNO-266-2.2/2.6 09-346504 HSST-P266-(001)E --()		IN MONO COUNTY NEAR THE CALIFORNIA/NEVADA STATE LINE FROM STATE LINE ROAD TO 0.2 MILE NORTH OF POWER LINE ROAD CURVE CORRECTION/COLLISION SEVERITY	QUALCON CONTRACTORS INC. 1645 ESERALDA AVENUE MINDEN NV 89423	LEE SCOTese 500 S. MAIN ST. BISHOP, CA 93514 (760)937-8955	\$986,415 \$972,780 \$0	08/06/14 08/19/14 11/11/14	100% 95% SUSPENDED
HB1							
09-MNO-395-6.9/9.9 09-353104 NHP-P395-(243)E --()		ON ROUTE US 395 BETWEEN 2.4 MILES SOUTH OF LOWER ROCK CREEK ROAD AND 0.6 MILES NORTH OF LOWER ROCK CREEK ROAD CAP M	GRANITE CONSTRUCTION COMPANY 3005 JAMES RD BAKERSFIELD CA 93388	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$3,510,352 \$3,052,988 \$0	04/15/14 05/05/14 10/28/14 10/28/14	100% 100% COMPLETED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-12.6/36.1 09-358904 NHP-P395-(247)E --()		IN MONO COUNTY NEAR CROWLEY LAKE FROM W JAXON BAKER, INC. 2.3 MI N OF ROCK CREEK ROAD TO 0.3 MILE S OF OBSIDIAN DOME ROAD CONSTRUCT THIN BLANKET	1643 TAHOE COURT REDDING CA 96003	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$4,587,612 \$4,656,572 \$472,419	05/23/14 06/18/14 11/28/14	100% 99% OVER RUN
09-MNO-395-34.1/0 09-353304		IN MONO COUNTY AT CRESTVIEW AT THE CRESTVIEW MAINTENANCE STATION BUILDING DEMO, SITE WORK, UTILITIES	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$1,070,538 \$1,039,464 \$15,433	11/07/13 11/22/13 06/30/15	63% 97%

HA12

Totals: Authorized Final Amt: \$14,434,808 Completed to Date: \$13,651,948 Work This Month: \$487,852

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-58-/0	09-352904	1
09-INY-178-60.0/62.2	09-359104	1
09-INY-190-18.5/24.6	09-359004	1
09-MNO-6-26.5/32.3	09-358504	1
09-MNO-266-2.2/2.6	09-346504	1
09-MNO-395-34.1/0	09-353304	1
09-MNO-395-6.9/9.9	09-353104	2
09-MNO-395-12.6/36.1	09-358904	2

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid		Category	Bid + CCO
			Work Comp
-SH-		STATE HIGHWAY	\$5,350,430
			\$4,969,609
			\$9,084,378
			\$8,682,340
District Total:			<u>\$14,434,808</u>
			<u>\$13,651,948</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$6,125,042

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	\$6,125,042