

## Tri-Counties MOU I STIP Project Schedules

| Amador 49 Bypass, Sutter Creek and Amador City   |                                 |                                      |                                 |                                 |                                 |                                |
|--|---------------------------------|--------------------------------------|---------------------------------|---------------------------------|---------------------------------|--------------------------------|
|  | Original Schedule<br>(9/97 PSR) | Adjusted Schedule<br>1998 STIP Amend | Adjusted Schedule<br>(CTC 1/01) | Adjusted Schedule<br>(CTC 8/01) | Adjusted Schedule<br>(CTC 1/02) | Adjusted Schedule<br>(8/26/02) |
| PA&ED  | August 1999                     | December 2000                        | October 2001                    | December 2001                   | April 2002                      | April 2002                     |
| PS&E   | August 2001                     | December 2002                        | November 2002                   | August 2002                     | August 2002                     | September 2003                 |
| R/W Cert. #2                                     | September 2001                  | December 2002                        | December 2002                   | December 2002                   | December 2002                   | July 2003                      |
| Construction                                     | September 2001                  | June 2003                            | June 2003                       | December 2002                   | December 2002                   | December 2003                  |
| Completed  | August 2003                     | November 2004                        | June 2005                       | April 2006                      | April 2006                      | April 2006                     |
|  |                                 |                                      |                                 |                                 |                                 |                                |
| Calaveras 4 Bypass Angels Camp                   |                                 |                                      |                                 |                                 |                                 |                                |
|  | Original Schedule               | Adjusted Schedule<br>(CTC 1/01)      | Adjusted Schedule<br>(CTC 8/01) | Adjusted Schedule<br>(CTC 1/02) | Adjusted Schedule<br>(8/26/02)  |                                |
| PA&ED  | August 2001                     | August 2001                          | January 2002                    | March 2002                      | June 2002                       |                                |
| PS&E   | December 2004                   | December 2004                        | February 2005                   | March 2005                      | August 2004                     |                                |
| R/W Cert. #2                                     | December 2004                   | December 2004                        | February 2005                   | March 2005                      | November 2004                   |                                |
| Construction                                     | December 2004                   | December 2004                        | March 2005                      | March 2005                      | November 2004                   |                                |
| Completed  | June 2007                       | June 2007                            | June 2007                       | June 2007                       | June 2007                       |                                |
|  |                                 |                                      |                                 |                                 |                                 |                                |
| Calaveras 4 Passing Lane Near Arnold             |                                 |                                      |                                 |                                 |                                 |                                |
|  | Original Schedule               | Adjusted Schedule<br>(CTC 1/01)      | Adjusted Schedule<br>(CTC 8/01) | Adjusted Schedule<br>(CTC 1/02) | Adjusted Schedule<br>(8/26/02)  |                                |
| Environmental (PA&ED)                            | September 2001                  | September 2001                       | December 2001                   | February 2002                   | April 2002                      |                                |
| Design (PS&E)                                    | October 2002                    | October 2002                         | October 2002                    | October 2002                    | October 2002                    |                                |
| R/W Cert. #1                                     | October 2002                    | October 2002                         | December 2002                   | December 2002                   | November 2002                   |                                |
| Construction                                     | December 2002                   | December 2002                        | December 2002                   | December 2002                   | August 2003                     |                                |
| Completed  | April 2004                      | April 2004                           | October 2003                    | July 2004                       | October 2003                    |                                |
|  |                                 |                                      |                                 |                                 |                                 |                                |
| Amador 88 Passing Lanes, Hams and Cooks Stations |                                 |                                      |                                 |                                 |                                 |                                |
|  | Original Schedule               | Adjusted Schedule<br>(CTC 1/01)      | Adjusted Schedule<br>(CTC 8/01) | Adjusted Schedule<br>(CTC 1/02) | Adjusted Schedule<br>(8/26/02)  |                                |
| PA&ED  | October 2001                    | October 2001                         | June 2002                       | June 2002                       | June 2002                       |                                |
| PS&E   | June 2003                       | June 2003                            | April 2003                      | April 2003                      | January 2004                    |                                |
| R/W Cert. #1                                     | June 2003                       | June 2003                            | June 2003                       | June 2003                       | January 2004                    |                                |
| Construction                                     | June 2003                       | June 2003                            | July 2003                       | July 2003                       | April 2004                      |                                |
| Completed  | September 2004                  | September 2004                       | November 2004                   | November 2004                   | November 2004                   |                                |

