INTERSTATE

I-5 Carpool Lane and Fwy. Widening Project Orange County Line to I-605

Status Report


Mike Miles

Caltrans, District 7 Director

June 23, 2011



I-5 Freeway Corridor Project Map



Delivery Strategies

- CMIA Funds will be used for the first three Segments to go out to construction, (Segments1,3 and 4)
- Use Prop "C" and other funds for Segments with more complex R/W issues.
- Modify elements of Caltrans R/W Process
- Streamline Entry Permits Process for site investigations.
- Outreach Plan with utility companies to expedite relocations
- Engage Caltrans Northern Region to Help with R/W
- Metro to handle Commercial Full Take parcels.
- San-Diego Legal to help obtain Right of Entry Permits

Current Schedule

4

2

5

Hwy

Valley View

Florence

Segment	Project Segment	Design Status	R/W Status	Begin Construction	End Construction
	Carmenita Rd	100%	98%	Oct. 2011	Oct. 2015
1	Alondra	100%	95%	Jan. 2012	Jun. 2014
3	Shoemaker	96%	60%	Aug. 2012	Apr. 2016
А	Imperial	75%	40%	Aug 2012	Apr 2016

40%

20%

40%

75%

65%

60%

Aug. 2012

Jun. 2013

Jun. 2013

Apr. 2016

Apr. 2016

Dec. 2016

Funding Sources



Funding Risk Issues

On July 24, 2008 the LA County MTA Board of Directors adapted a 30 years plan (Measure R) that included \$264.8 million for this Project.

Based on 2010 Risk Management Plan, expected project risks:

- Construction
- Right of Way
- Hazardous Waste

In case of loss of CMIA funding, Project would have to be down-scoped to three Segments only.

CARMENITA Rd.

Project limits No. of Parcels

Total Cost

Design

R/W

Begin Construction

End Construction

Advertisement

Risk

1.20 miles 64 parcels \$380 million 100% complete 98% complete Oct. 2011

Oct 2015

March 2011

Timely Possession of parcels Utility relocation issues

ALONDRA Ave. Segment 1

Project limits

No. of Parcels

Total Cost

Design

R/W

Begin Construction

End Construction

Risk

0.43 miles

8 parcels

\$109.5 million

100% complete

95% complete

Jan. 2012

Jun. 2014



SHOEMAKER Ave. Segment 3

Project limits

No. of Parcels

Total Cost

Design

R/W

Begin Construction

End Construction

Risk

1.24 miles

49 parcels

\$214.4 million

96%complete

60% complete

Aug. 2012

Apr. 2016

IMPERIAL HWY Segment 4

Project limits

No. of Parcels

Total Cost

Design

R/W

Begin Construction

End Construction

Risk

1.89 *miles*

196 parcels

\$302.2 million

75%complete

40% complete

Aug. 2012

Apr. 2016

Timely possession of parcels Utility relocation issues



VALLEY VIEW Ave. Segment 2

Project limits

No. of Parcels

Total Cost

Design

R/W

Begin Construction

End Construction

Risk

1.44 miles

64 parcels

\$416.2 million

65% complete

20% complete

Jun. 2013

Apr. 2016

Possible Haz. Waste issues

Timely possession of parcels

FLORENCE Ave. Segment 5

Project limits

No. of Parcels

Total Cost

Design

R/W

Begin Construction

End Construction

Risk

1.71 miles

56 parcels

\$198.2 million

60% complete

40% complete

Jun. 2013

Dec. 2016

Timely possession of parcels