

Time Extension – Contract Award Deadline
Item 2.8b.(2) – Local Street and Road Projects

Extension Request (# of months)	Applicant/ Project/ PPNO	Allocation Date Construction Phase	Amount Allocated (thousands)	Award Deadline	Local Agency Reason for Delay	Local Agency Extension Request	Caltrans Recommended Extension Date
3	City of Sierra Madre Eastside Street Rehabilitation PPNO 2471	3/1/00	\$ 79	3/1/01	The City originally planned to perform the design (PS&E) with in-house staff. Staffing problems caused unforeseen delays and forced the City to contract out the PS&E. A three-month extension is requested to allow enough time to complete PS&E and advertise & award the construction contract. The environmental document was approved in November 1999 and all work will be conducted within existing right-of-way.	6/1/01	6/1/01
5	City of Atascadero Traffic Way Storm Drain: Traffic Way – San Jacinto to Dolores, & Buena Avenue – Traffic Way to Miramon Avenue PPNO 2025	1/11/00	\$ 148	1/11/01	The City experienced unforeseen delays due to staffing problems with the design engineering firm and a lack of qualified contractors for this project. Also, there were delays associated with coordination with the railroad since the project is within railroad right of way.	6/11/01	6/11/01
5	City of Atascadero Traffic Way Storm Drain at Chico Road PPNO 2026	1/11/00	\$ 73	1/11/01	The City experienced unforeseen delays due to staffing problems with the design engineering firm and a lack of qualified contractors for this project. Also, there were delays associated with coordination with the railroad since the project is within railroad right of way.	6/11/01	6/11/01