

Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: December 10-11, 2008

Reference No.: 3.3a.
Information Item

From: CINDY McKIM
Chief Financial Officer

Prepared by: Rachel Falsetti
Division Chief
Transportation Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE HIGHWAY PROJECTS**

SUMMARY:

The Department of Transportation (Department) is presenting this information item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Year (FY) 2007-08 and FY 2008-09.

In FY 2007-08, the California Transportation Commission (Commission) voted 420 State-administered State Transportation Improvement Program (STIP), State Highway Operation and Protection Program (SHOPP), and Proposition 1B projects on the State Highway System. As of November 17, 2008, 397 projects totaling \$2.64 billion have been awarded.

In FY 2008-09, the Commission has voted 79 State-administered STIP, SHOPP, and Proposition 1B projects on the State Highway System. As of November 17, 2008, 43 projects totaling \$63.1 million have been awarded.

BACKGROUND:

Starting with July 2006 allocations, projects are subject to Resolution G-06-08 (adopted June 8, 2006), which formalizes the condition of allocation that requires projects to be ready to proceed to construction within six months of allocation. The policy also requires that projects that are not awarded within four months of allocation be reported to the Commission.

FY 2007-08 Allocations

Month Allocated	No. Projects Voted	Voted Projects \$ X 1000	No. Projects Awarded	No. Projects Funds Lapse	Awarded Projects \$ X 1000	No. Projects Pending Bid Opening/Award	No. Projects Awarded within 4 months	No. Projects Awarded within 6 months
July 2007	39	\$277,441	39	0	\$212,755	0	33	38
September 2007	57	\$773,285	55	0	\$526,852	2	42	51
November 2007	31	\$251,892	30	0	\$209,753	1	25	28
December 2007	49	\$264,622	48	0	\$225,972	1	47	48
January 2008	35	\$196,154	35	0	\$154,297	0	27	35
February 2008	31	\$350,073	31	0	\$260,390	0	30	31
March 2008	35	\$171,782	35	0	\$132,957	0	29	34
April 2008	47	\$514,772	47	0	\$382,416	0	41	45
May 2008	34	\$263,298	34	0	\$233,358	0	30	34
June 2008	62	\$765,710	43	0	\$297,747	19	42	43
TOTAL	420	\$3,829,029	397	0	\$2,636,497	23	346	387

Note: 1. Total awarded amount reflects total project allotment, including G-12 and supplemental funds.
2. Excludes non-construction Transportation Enhancement (TE) projects and combined locally-administered TE.
3. FY 2007-08 table includes projects with financial contribution only, Department delegated safety, and emergency projects.

FY 2008-09 Allocations

Month Allocated	No. Projects Voted	Voted Projects \$ X 1000	No. Projects Awarded	No. Projects Funds Lapse	Awarded Projects \$ X 1000	No. Projects Pending Bid Opening/Award	No. Projects Awarded within 4 months	No. Projects Awarded within 6 months
July 2008	17	\$52,167	14	0	\$39,910	3	14	14
August 2008	17	\$14,038	13	0	\$7,804	4	14	14
September 2008	21	\$90,047	5	0	\$3,745	16	6	6
October 2008	24	\$194,904	11	0	\$11,688	13	2	2
TOTAL	79	\$351,156	43	0	\$63,147	36	36	36

Note: 1. Total awarded amount reflects total project allotment, including G-12 and supplemental funds.
2. Excludes non-construction Transportation Enhancement (TE) projects and combined locally-administered TE.
3. FY 2008-09 table includes projects with financial contribution only, Department delegated safety, and emergency projects.

FY 2007-08 Project Allocation Status

PPNO	Project Dist-EA	County-Route	Description	Allocation Date	Award Deadline	Allocation Amount	Project Status
0050G	04-170601*	Ala-880	Replace structure. (To be combined with PPNO 0040G for construction.)	20-Sept-07	31-Mar-08 ⁽¹⁾	\$153,800,000	Delay due to railroad mitigation work. Advertised on 11/26/07. Bid opening delayed indefinitely.
0040G	04-274101*	Ala-880	Construct auxiliary lane. (To be combined with PPNO 0050G for construction.)	20-Sept-07	31-Mar-08 ⁽¹⁾	\$1,856,000	
0410X	08-377041	SBd-at the I-15/210 Interchange	Construct new Transportation Management Center building.	8-Nov-07	30-Nov-08 ⁽²⁾	\$21,647,000	Delay due to access to federal CMAQ and Demo funds which could not be obligated until the enactment of the State 08/09 Budget Act. Project advertised on 8/21/08. Bid opening on 11/13/08. Pending award.
238G	08-481701	SBd-95	Widen shoulders and re-stripe lanes.	13-Dec-07	31-Dec-08 ⁽³⁾	\$708,000	Delay due to R/W acquisition from Bureau of Land Management (BLM). Project advertised on 10/20/08. Bids opened on 11/13/08. Pending award.
6211B	03-1E0411	Sac-50	Construct median barrier.	26-Jun-08	31-Dec-08	\$5,000,000	Project advertised on 9/22/08. Bid opening date 11/19/08.
0332D	03-388001	Yol-50	Widen Harbor Blvd.	26-Jun-08	31-Dec-08	\$24,625,000	Delay due to R/W acquisition. Project advertised on 11/24/08. Bid opening date 2/15/09. A concurrent time extension to award is being requested.
8059B	04-0T10U1	Sol-12	Widen roadway and rehabilitate pavement.	26-Jun-08	31-Dec-08	\$44,600,000	Project advertised on 10/6/08. Bid opening date 12/9/08.
0157H	04-253781	Ala-680	Widen roadway, crack and seat pavement.	26-Jun-08	31-Dec-08	\$17,500,000	Project advertised on 9/29/08. Bid opening date 12/2/08.
A0157D	04-4A5201	Ala-680	Widen roadway and rehabilitate pavement	26-Jun-08	31-Dec-08	\$30,063,000	Project advertised on 9/29/08. Bid opening date 12/2/08.
0380M	04-444201	Nap-121	Re-align roadway to improve safety.	26-Jun-08	31-Dec-08	\$10,820,000	Project advertised on 9/2/08. Bids opened 10/21/08. Lowest bid 36% under Engineer's Estimate. The Department rejected the bid and allowed the contractor to proceed with a hearing.
0485G	04-448801	SCI-152	Replace bridge and construct drainage improvements.	26-Jun-08	31-Dec-08	\$10,009,000	Project advertised on 9/15/08. Bids opened on 11/14/08. Pending award.
0306H	07-117071	LA-10	Construct HOV lane in both directions.	26-Jun-08	31-Dec-08	\$52,949,000	Delay to award due to R/W acquisition. Order of Possession for two parcels is expected to be obtained by February 2009. Advertise date 12/15/08. Bid opening date 2/10/09. Concurrent time extension to award is being requested.

PPNO	Project Dist-EA	County-Route	Description	Allocation Date	Award Deadline	Allocation Amount	Project Status
3290	07-239501**	LA-110	Install guard rail and concrete rail, upgrade median barrier, and install aesthetic enhancements.	26-Jun-08	31-Dec-08	\$6,909,000	Bids for this project were opened on 10/9/08. The lowest bid was 34 percent over the Engineer's Estimate. The project will be re-advertised on 1/15/09. Bid opening date 3/1/09. Concurrent time extension to award is being requested.
3546	07-246301**	LA-110		26-Jun-08	31-Dec-08	\$3,472,000	
4150	07-250201**	LA-110		26-Jun-08	31-Dec-08	\$2,476,000	
0171E	08-0G4101	SBd-15	Remove concrete walls, replace embankment and install rock slope protection.	26-Jun-08	31-Dec-08	\$1,493,000	Delay to award due to completion of United States Forest Service (USFS) permit. Advertise date 3/27/09. Bid opening date 3/30/09. Concurrent time extension to award is being requested.
0186	08-227001	SBd-18	Realign roadway and replace bridge.	26-Jun-08	31-Dec-08	\$51,587,000	Project advertised on 9/29/08. Bid opening date 11/20/08.
0167J	08-472211	SBd-15	Rehabilitate existing pavement.	26-Jun-08	31-Dec-08	\$81,257,000	Project advertised on 9/29/08. Bid opening date 12/4/08. Concurrent time extension to award is being requested.
0003A	08-472301	Riv-10	Rehabilitate pavement, construct bridge and concrete barrier.	26-Jun-08	31-Dec-08	\$52,796,000	Project advertised on 9/22/08. Bids opened on 11/13/08. Pending award.
7544	10-0G3201	SJ-88	Widen roadway for left-turn channelization.	26-Jun-08	31-Dec-08	\$2,089,000	Delay to award due to R/W acquisition. Project to be awarded in June 2009. Concurrent time extension to award is being requested.
7034	10-283201	SJ-4	Rehabilitate existing pavement.	26-Jun-08	31-Dec-08	\$6,106,000	Delay to award due to R/W acquisition. Order of Possession is expected by March 2009. Concurrent time extension to award is being requested.
9798	10-3A6501	Sta-132	Improve traffic signal, drainage, and pavement throughout several intersections.	26-Jun-08	31-Dec-08	\$5,983,000	Delay to award due to R/W acquisition. Order of Possession is expected by April 2009. Concurrent time extension to award is being requested.
0223E	11-2T0811	SD-15	Construct managed lanes (North Segment).	26-Jun-08	31-Dec-08	\$9,520,000	Project advertised on 7/21/08. Bids opened on 10/23/08. Pending award.

* The two voted projects are combined for construction under EA 04-1706U1.

** The three voted projects are combined for construction under EA 07-2395U1.

(1) Time extension request presented at March 13, 2008 meeting but was deferred to a future Commission meeting.

(2) Extended deadline approved on April 10, 2008 (Waiver-08-12).

(3) Extended deadline approved on May 29, 2008 (Waiver-08-17).

FY 2008-09 Project Allocation Status

PPNO	Project Dist-EA	County-Route	Description	Allocation Date	Award Deadline	Allocation Amount	Project Status
0762D	04-219861	Son-12	Realign roadway and construct left turn channelization.	24-Jul-08	31-Jan-09	\$3,868,000	Project advertised on 9/8/08. Bids opened on 10/15/08. Pending award.
3548	07-246501	LA-10	Landscape planting.	24-Jul-08	31-Jan-09	\$1,250,000	Project to be awarded by DPAC. Target award date 1/15/09.
5286	10-0F6501	Mer-59	Re-align existing roadway.	16-Jul-08	31-Jan-09	\$2,396,000	Delay to award due to R/W acquisition. Order of Possession is expected by May 2009. Concurrent time extension to award is being requested.