Reference No.: 2.8c. - Revised December 8-9, 2004

Attachment

Time Extension/Waiver – Project Completion Mass Transportation Project

Project #	Applicant	Extension Amount	
,	County	By Component	Number of Months Requested
		PA&ED	
	PPNO	PS&E	Extended Deadline
	Project Description	R/W	
		CON	CT Recommendation
	Reason for Project Delay	TOTAL	
1	Ventura County Transportation Commission (VCTC)	\$0	14 <u>20</u> months
	Commission (VC1C)	\$0	02/28/2006 <u>08/31/06</u>
	07-2385 Montalvo Metrolink Station	\$0	
		\$810,572	Support
		\$810,572	
	The Montalvo platform and station used by Metrolink for commuter rail services are complete. However, the improvements to the Bristol Street crossing have not been completed due to drainage issues requiring the project to be redesigned, which increased the cost of the project. VCTC recently secured federal funds to cover the additional costs. VCTC is requesting an extension of 14 months to complete the improvements to the Bristol Street crossing. The overall project is 90% complete. Additional time is needed to secure full funding of the project due to FHWA withdrawal of		
	earmarked funds for grade separation.		