FY 2017-18 Project Delivery Report





Report to the Legislature




Table of Contents

Executive Summary	. 2
Background	. 2
Statutory Reference & Purpose	. 2
Program Background	. 3
Previous Report	. 3
Program Status/Program Accomplishments	. 3
Government Code Section 14525.5	. 3
Table 1 – STIP Projects Costing \$1 Million or More with Project Development by Caltrans	
Government Code Section 14525.6	. 5
Table 2 – STIP Project Budgets and Actual Costs	. 5
Government Code Section 14524.16	. 6
Table 3 – STIP Project Budgets and Actual Costs	. 6
Table 4 – Cost of STIP Project Development for Last Three Fiscal Years	. 6
Conclusion and Next Steps	. 6
Appendix A. Statutory Reporting References	. 7
Government Code Section 14525.5	. 7
Government Code Section 14525.6	. 7
Government Code Section 14524.16	. 8
Appendix B. Fourth Quarter Fiscal Year 2017-18 Project Delivery Report	. 9

Executive Summary

The California Department of Transportation (Caltrans) is required by Government Code Sections 14525.5, 14525.6 and 14524.16 to submit a project delivery report to the Governor and Legislature not later than November 15 each year detailing the amount of State Transportation Improvement Program (STIP) projects over \$1 million, cost differences between original allocation and final cost, and the cost of all STIP projects awarded during the previous fiscal year. The report must include the following information:

- Milestone dates for projects in the adopted State Transportation Improvement Program (STIP) costing more than \$1 million where Caltrans is the responsible agency for project development work.
- The difference between the original allocation made by the California
 Transportation Commission (Commission) and the actual construction
 capital and support costs at project close for all STIP projects completed
 during the previous fiscal year.
- The cost of project development for all STIP projects awarded during the previous fiscal year.

Caltrans had eight STIP milestones planned for completion in Fiscal Year 2017-18, and all eight of those milestones were achieved within the fiscal year.

Actual STIP support costs were approximately \$53 million (15 percent) below budget, actual STIP capital costs were approximately \$171 million (14 percent) below budget, and actual STIP total costs were approximately \$224 million (14 percent) below budget.

The support-to-capital ratio, which are support costs versus capital costs, for STIP project contracts awarded in Fiscal Year 2017-18 is 16.7 percent. The average of the support-to-capital ratio for STIP project contracts awarded in the last three fiscal years is 22.3 percent.

Note: Project delivery reports on other programs, in addition to STIP, such as State Highway Operation and Protection Program (SHOPP), are provided via other avenues: Per Streets and Highways Code Section 167(h), supplemental information is reported concurrent with Caltrans' capital outlay support budget proposal by May 1 annually. Per Government Code Section 14526.6, Caltrans reports quarterly to the Commission information for all major projects, including but not limited-to STIP and SHOPP. This report is provided in Appendix B.

Background

Statutory Reference & Purpose

Government Code Section 14525.5 requires Caltrans to submit a project delivery report to the Governor and Legislature not later than November 15 each year. The report must include milestone information for projects in the adopted STIP costing more than \$1 million where Caltrans is the responsible agency for project development work.

Government Code Section 14525.6 requires Caltrans to report on the difference between the original allocation made by the Commission and the actual construction capital and support costs at project close for all STIP projects completed during the previous fiscal year.

Government Code Section 14524.16 requires Caltrans to report on its costs of project development for all STIP projects awarded during the previous fiscal year.

Program Background

Caltrans' mission is to provide a safe, sustainable, integrated and efficient transportation system to enhance California's economy and livability. Caltrans accomplishes this mission through a variety of programs set up by the Legislature, including:

- The State Highway System (includes the Interstate System).
- · Mass Transit (bus and light rail).
- Aeronautics (airports).
- Rail (Amtrak and Caltrain).
- Local Roads (support for projects using state and federal funds).

Caltrans, as owner-operator of the State Highway System, has the authority and obligation to ensure that all modifications or additions to the State Highway System, regardless of the project sponsor or funding source, are:

- Safe, operational, maintainable, compatible, and of good value.
- Providing efficient multimodal movement of people and goods.
- In the best interest of the general public.
- Developed and constructed in compliance with laws and regulations that govern the use of state and federal transportation funds.
- Developed and constructed in partnership with vested stakeholders.

The STIP is one program of several programs that provide funding for maintenance, operation, and improvement of the State Highway System, though STIP funding is also used for rail, transit, and local road project. For projects on the State Highway System, the STIP is primarily used for projects that increase the capacity of the existing system, typically by adding lanes or new interchanges.

Previous Report

There are no structural changes to this report since the FY 2016-17 annual report.

Program Status/Program Accomplishments

Government Code Section 14525.5

The requirements of Government Code Section 14525.5 are addressed in Table 1, below, which shows the dates of major milestones for 2016 STIP projects costing \$1 million or more where Caltrans is responsible for project development. Eight

milestones were planned for completion in Fiscal Year 2017-18, and all eight of those milestones were achieved within the fiscal year and are highlighted green in Table 1.

Table 1 – STIP Projects Costing \$1 Million or More with Project Development by Caltrans

			Begin	Circulate		Begin	Ready to	
County	Route	Identifier	Environmental	Draft ED	Final ED	PS&E	Advertise	Advertise
MEN	101	0112000204			05/18/15	05/18/15	10/16/17	01/02/18
MEN	101	0112000203	07/01/12	07/08/14	05/28/15	05/28/15	10/16/17	01/08/18
HUM	255	0114000065	01/02/15	03/14/18	11/01/18	11/01/18	01/20/20	04/11/20
SHA	5	0214000070			03/29/13	03/29/13	05/04/18	07/09/18
NEV	49	0315000064	04/12/15	05/03/19	09/06/19	09/06/19	05/02/22	07/01/22
MON	156	0500000497	10/02/15	03/14/18	06/24/20	06/24/20	11/21/24	03/18/25
SLO	46	0514000027			05/09/06	05/09/06	04/15/20	08/11/20
SBT	156	0500000505	02/01/99	08/13/07	10/10/08	10/10/08	12/12/19	03/24/20
SB	101	0516000043			07/20/10	07/20/10	01/14/19	04/05/19
SB	101	0500000225	10/01/07	03/19/12	08/26/14	08/26/14	08/02/19	12/05/19
KER	46	0612000175			06/14/05	06/14/05	06/05/17	09/11/17
MAD	99	0600000973	01/07/13	05/14/15	08/14/15	08/14/15	07/05/18	08/01/19
TUL	99	0614000040	10/01/18	03/01/21	10/01/21	10/01/21	10/01/23	03/01/24
TUL	99	0613000005	07/01/04	06/27/08	02/25/09	02/25/09	11/01/19	02/03/20
FRE	180	0612000077			12/20/13	12/20/13	07/01/20	10/02/20
RIV	60	0812000307	08/01/12	10/28/15	05/16/16	05/16/16	08/15/18	10/04/18
RIV	91	0812000007	02/18/15		12/22/16	12/22/16	09/03/19	01/02/20
INY	395	0900000030	07/01/07	09/02/10	06/27/17	06/27/17	05/01/20	07/15/20
MER	99	1014000167			06/02/14	06/02/14	03/29/19	07/15/19
MER	99	1014000168			06/02/14	06/02/14	05/16/17	07/03/19
TUO	108	1013000104	09/11/14		04/28/15	04/28/15	03/02/17	11/19/18
MER	152	1000000433			06/25/07	06/25/07	08/15/29	01/16/30
IMP	8	1112000095	07/16/01	02/13/04	06/09/04	06/09/04	06/14/19	08/12/19

LEGEND

ED Environmental Document

PS&E Plans, Specifications and Estimate

Planned Fiscal Year 2017-18 milestone achieved within Fiscal Year 2017-18

Government Code Section 14525.6

The requirements of Government Code Section 14525.6 are addressed in Table 2, below, which shows budgets and actual costs for STIP projects that completed construction in Fiscal Year 2017-18. Actual STIP support costs were approximately \$53 million (15 percent) below budget, actual STIP capital costs were approximately \$171 million (14 percent) below budget, and actual STIP total costs were approximately \$224 million (14 percent) below budget.

Table 2 – STIP Project Budgets and Actual Costs

				Support	(\$1,	000s)		Capital (\$1,0	000s)		Total (\$	1,00	00s)
County	Route	Project Description	Α	pproved		Actual	,	Approved		Actual	A	Approved		Actual
				Budget		Costs		Budget		Costs		Budget		Costs
SUT	099	Sut-99 Landscaping	\$	250	\$	146	\$	-	\$	747	\$	250	\$	893
VAR	198	Hanford Tree Planting	\$	897	\$	944	\$	1,599	\$	1,481	\$	2,496	\$	2,424
VAR	099	Goshen to Kingsburg Replacement Planting	\$	1,192	\$	1,302	\$	3,752	\$	3,088	\$	4,944	Ş	4,390
SBD	210	210/15 NATIVE TREE PLANTING	\$	100	\$	109	\$	600	\$	487	\$	700	Ş	596
RIV	015	15/60 NATIVE TREE PLANTING	\$	230	\$	200	\$	1,150	\$	1,117	\$	1,380	\$	1,317
RIV	015	15/91 NATIVE TREE PLANTING	\$	140	\$	108	\$	700	\$	474	\$	840	\$	581
SBD	015	15/10 NATIVE TREE PLANTING	\$	270	\$	230	\$	1,350	\$	1,173	\$	1,620	Ş	1,403
RIV	091	91/71 NATIVE TREE PLANTING	\$	100	\$	39	\$	500	\$	58	\$	600	Ş	96
RIV	015	15/60/91 NATIVE TREE PLANTING	\$	65	\$	40	\$	325	\$	218	\$	390	\$	258
SJ	005	I-5 NORTH STOCKTON WIDENING AND HOV LANES	\$	27,270	\$	20,815	\$	97,708	\$	93,274	\$	124,978	\$	114,089
SD	905	NB CONNECTORS TO SR-125	\$	6,773	\$	5,902	\$	15,762	\$	12,332	\$	22,535	\$	18,234
ORA	091	Route 91 Wildlife Crossing	\$	283	\$	308	\$	331	\$	272	\$	614	Ş	580
CC	4	SR4-Seg 3A-Lone Tree Way Interchange	\$	20,912	\$	14,208	\$	71,495	\$	56,936	\$	92,407	\$	71,145
SB	101	Union Valley Parkway Interchange Planting	\$	710	\$	448	\$	544	\$	522	\$	1,254	\$	970
KER	119	Cherry Ave Truck Climbing Lanes	\$	2,603	\$	3,410	\$	7,677	\$	5,970	\$	10,280	\$	9,380
VEN	101	101 HOV	\$	33,190	\$	30,412	\$	67,973	\$	62,087	\$	101,163	\$	92,500
LA	14	LA-14 Palmdale Planting	\$	891	\$	1,045	\$	788	\$	523	\$	1,679	\$	1,568
SAC	080	I-80 Across the Top	\$	27,247	\$	30,688	\$	108,288	\$	105,830	\$	135,535	\$	136,518
SM	101	SM-101 Aux Lanes Replacement Planting	\$	1,045	\$	1,047	\$	1,257	\$	987	\$	2,302	\$	2,034
SJ	099	SOUTH STOCKTON 6-LANE WIDENING	\$	45,030	\$	45,735	\$	169,428	\$	138,380	\$	214,458	\$	184,116
SJ	004	SR 4 CROSSTOWN RAMP EXTENSION	\$	29,632	\$	19,133	\$	108,684	\$	66,339	\$	138,316	\$	85,471
SON	101	Marin-Sonoma Narrows B2/B4	\$	38,253	\$	17,702	\$	97,120	\$	78,938	\$	135,373	\$	96,639
MEN	101	Coho Mitigation at Ryan Creek	\$	5,002	\$	2,629	\$	6,424	\$	6,380	\$	11,426	\$	9,009
SBD	015	SBD-15/215 Devore Interchange	\$	50,114	\$	34,373	\$	276,015	\$	230,826	\$	326,129	\$	265,199
PLU	089	Greenville Combine	\$	2,842	\$	3,282	\$	6,338	\$	5,840	\$	9,180	Ş	9,122
SBD	058	SBD-58 HINKLEY	\$	38,686	\$	47,328	\$	163,574	\$	165,292	\$	202,260	\$	212,620
IMP	008	I-8 DOGWOOD INTERCHANGE	\$	11,588	\$	11,459	\$	15,913	\$	15,736	\$	27,501	\$	27,195
TUL	099	Caldwell Middle Segment	\$	4,950	\$	4,461	\$	18,048	\$	16,600	\$	22,998	\$	21,061
SAC	099	Sacramento 99 Corridor Native Planting	\$	440	\$	183	\$	-	\$	535	\$	440	\$	717
Totals			\$	350,705	\$	297,685	\$	1,243,342	\$	1,072,441	\$	1,594,047	\$	1,370,126

Government Code Section 14524.16

The requirements of Government Code Section 14524.16 are addressed in Tables 3 and 4, below. Table 3 shows project budgets and actual costs for STIP project contracts that were awarded during Fiscal Year 2017-18. The support-to-capital ratio for STIP project contracts awarded in Fiscal Year 2017-18 was 16.7 percent.

Table 3 – STIP Project Budgets and Actual Costs

				Supp	ort	Expen	ditu	res (1	,00	Os)		Сар	ital I	Budget (1,	0009	s)	
							Rig	ht of			Rig	ght of					
		Award					v	V ay	1	otal	١	Nay	Con	struction	1	Fotal	Support/
County	Route	Date	PA	&ED	PS	8Æ	Sup	upport Suppo		pport	Ca	Capital Capital		Capital		apital	Capital
KIN	198	08/11/17	\$	-	\$	218	\$	-	\$	218	\$	-	\$	1,178	\$	1,178	18.5%
SBD	058	11/09/17	\$8	,963	\$12	2,453	\$5	,373	\$2	26,789	\$2	4,697	\$	172,630	\$1	97,327	13.6%
KER	046	01/11/18	\$	-	\$ 5	5,518	\$2	,375	\$	7,894	\$	9,292	\$	23,558	\$	32,850	24.0%
MEN	101	03/06/18	\$	-	\$ 2	2,280	\$	558	\$	2,838	\$	294	\$	3,992	\$	4,286	66.2%
MEN	101	03/29/18	\$	406	\$ 1	1,603	\$	296	\$	2,305	\$	484	\$	4,165	\$	4,649	49.6%
Total		·	\$9	,368	\$22	2,073	\$8	,604	\$ 4	10,044	\$3	4,767	\$	205,523	\$2	40,290	16.7%

PA&ED = Project Approval and Environmental Document

PS&E = Plans, Specifications and Estimate

As shown in Table 4, below, the support-to-capital ratio for STIP project contracts awarded in the last three fiscal years is 22.3 percent.

Table 4 – Cost of STIP Project Development for Last Three Fiscal Years

	Cost of STIP Project					
Fiscal Year	Development					
2015-16	25.6 percent					
2016-17	24.5 percent					
2017-18	16.7 percent					
3-year Average	22.3 percent					

Conclusion and Next Steps

Government Code Section 14524.16 states that "the average cost of project delivery for the three previous fiscal years shall not exceed the 20 percent target." The three-year average is 22.3 percent, which is above the 20 percent requirement. Although Caltrans' three-year average is slightly higher than the target goal the percentage has decreased every year for the last three years and was below the target for Fiscal Year 2017-18.

Appendix A. Statutory Reporting References Government Code Section 14525.5

- (a) The department shall submit a project delivery report to the Governor and the Legislature not later than November 15 of each year. The report shall include all state highway projects that are included in the adopted state transportation improvement program costing one million dollars (\$1,000,000) or more and for which the department is the responsible agency for project development work.
- (b) For each of these projects, the report shall identify the milestone dates by month and year.
- (c) For each fiscal year corresponding with the fiscal year used in programming the state transportation improvement program, the report shall identify the number of these projects which met one or more of the milestone dates. The report shall also identify each project where the department failed to meet one or more milestones. For each of those projects, the report shall identify the specific circumstances resulting in the delay, and present a plan to resolve any problems and a new schedule for delivery.
- (d) For purposes of this section, each of the following is a "milestone date":
 - (1) Commencement of the environmental process.
 - (2) Commencement of the circulation of the draft environmental documents.
 - (3) Final approval of the environmental documents.
 - (4) Commencement of work on the plans, specifications, and estimates.
 - (5) Project ready to advertise.
 - (6) Project delivery.
- (e) "Project delivery" is the date on which the project is advertised.

(Amended by Stats. 1989, Ch. 106, Sec. 2. Effective July 10, 1989.)

Government Code Section 14525.6

Not later than November 15, 2014, and annually thereafter, the department shall, as part of the project delivery report required pursuant to Section 14525.5, report on the difference between the original allocation made by the commission and the actual construction capital and support costs at project close for all state transportation improvement program projects completed during the previous fiscal year.

(Added by Stats. 2012, Ch. 272, Sec. 1. Effective January 1, 2013.)

Government Code Section 14524.16

- (a) The department shall, as part of the reports required pursuant to Sections 14524.15 and 14525.5, report on its costs of project development for all state transportation improvement program projects awarded during the previous fiscal year.
- (b) For purposes of this section, "costs of project development" includes all noncapital costs incurred by the department from completion of the project study report through the award of the construction contract.

The costs of project development include the prorated share of distributed departmental administration, as identified in the Governor's proposed budget, attributable to these project development activities. The calculation of the prorated share of departmental administration shall exclude tort payments, costs of legal services associated with those payments, and central administrative services.

- (c) The department shall attempt to keep its cost of project development, as defined in subdivision (b), from exceeding 20 percent of the value of state transportation improvement program projects, including right-of-way costs, awarded during the previous fiscal year, except for those projects where the department has provided design oversight only or has not been the responsible agency for project design. The average cost of project delivery for the three previous fiscal years shall not exceed the 20 percent target.
- (d) On or before June 1 of each year, the Legislative Analyst shall assess the department's costs of project development.

(Amended by Stats. 1992, Ch. 1296, Sec. 12. Effective September 30, 1992.)

Appendix B.	Fourth Quarter Fiscal Year 2017-18 Project Delivery Report



Fourth Quarter Fiscal Year 2017-18 Project Delivery Report

Quarterly Report to the California Transportation Commission



Contents

Executive Summary	Pg1
Performance Measures	Pg 2
Project Watch List	Pg3
Milestone Performance Report	Pg 12
Project Approval, Environmental Documents	Pg13
Right of Way: Projects Certified	Pg14
Delivery: Projects Designed and Ready for Construction	Pg 17
Construction: Projects Constructed	Pg22
Closeout Costs	Pg 25
Appendix	Pg27
(A) Caltrans Fiscal Year 2017-18 State Transportation Improvement	
Program Project Closeout	Pg 28
(B) Caltrans Fiscal Year 2017-18 State Highway Operation and Protection	
Program Project Closeout	Pg 30
B1. SHOPP funds by phase programmed, allocated, and expended for project greater than \$50M	Pg 39
B2. SHOPP funds by phase programmed, allocated, and expended for projects less than \$50	Pg 43
(C) Caltrans Fiscal Year 2017-18 Capital Outlay Support	
G-12 Request Summary	Pg44
(D) Risks Retired Since Previous Report	Pg 45
(E) Construction Contracts Awarded vs Supplemental to Award	Pg 47
(F) Construction Completed vs Supplemental to Complete Construction	Pg48

Executive Summary

Introduction

The California Department of Transportation (Caltrans) delivers transportation capital programs that preserve, protect, and enhance performance of the state highway system. Operational improvement projects help the existing highway system function more efficiently. System preservation projects, such as bridge rehabilitation and pavement rehabilitation, help the highway system last longer and decrease maintenance costs. Safety projects reduce fatalities and serious injuries resulting from traffic accidents. System expansion projects reduce congestion by adding lanes or constructing new highways.

Purpose

This report provides project delivery information on transportation projects for which Caltrans was fully responsible for development and construction management.

Performance Measures

Measuring and reporting performance on project milestones shows how well Caltrans is meeting its commitments to deliver projects as promised in its primary work programs: the State Transportation Improvement Program (STIP), the State Highway Operation and Protection Program (SHOPP), and for locally funded projects where Caltrans is the implementing agency.

Performance Measure Summary – 4th Quarter Fiscal Year 2017-18											
Measure	Year-To-	Date thru 4th	n Quarter	Goal	Status						
	Completed	Plan	Percent	Percent							
Draft Environmental Documents Completed	64	79	81%	80%	√						
Projects Approved	251	267	94%	90%	√						
Projects Certified	277	281	99%	100%	x						
Allocation of Right of Way Capital Funds Committed (millions)	\$184	213	87%	100%	Х						
Projects Designed and Ready for Construction	279	282	99%	100%	Х						
Capital Value Ready for Allocation (millions)	\$2,020	\$2,398	84%	100%	X						
Projects Constructed	204	231	88%	95%	X						
State Transportation Improvement Program Costs (millions)	\$643	\$714	90%	< 100%	√						
State Highway Operation and Protection Program Costs (millions)	\$1,320	\$1,450	91%	< 100%	√						

Legend

 $[\]checkmark\,$ Caltrans met the delivery goal

X Caltrans did not meet the delivery goal

Project Watch List

The Project Watch List identifies projects deemed "at risk" for budget overruns or schedule delays. Projects are continuously monitored and brought to the attention of managers and transportation stakeholders to resolve or minimize issues affecting the budget, scope, or schedule.

The project watch list will change from one quarter to another (projects dropped or added) as supplemental funds are approved, budget risks are mitigated, and schedule risks are resolved. Since the report is prepared quarterly, and in order to keep projects on track to award, projects that have not been included on the watch list may require supplemental funds requests between reports. While this report is intended to reflect information at the end of the reporting period, information for narratives is updated up to the time the report is published to provide the most accurate information possible.

Budget (Supplemental Funds) and Delivery Risks

Caltrans balances risk in project budgeting with the need to ensure that an appropriate mix of projects are brought forward in sufficient quantities to use its annual federal obligation authority. Complete and reasonable estimates are necessary to avoid undesired consequences, including loss of federal or local funds. Before presenting capital or capital outlay support (COS) budget change requests to the Commission, Caltrans thoroughly examines each request to validate costs and evaluate options. A summary of current budget risks is provided in the table below.

Summary of Potential Supplemental Funds

		Programmed Budget	Estimated Risk \$							
Budget Risk Type	Projects	(millions)	(millions)	Potential Date						
Pre-Construction – 43 of 1,378 Total Projects or 3%										
COS Supplementals	10	\$72.7	\$75.7	Within 6 months						
Greater Than 120% Allocations	17	\$289.2	\$125.9	Within 6 months						
Supplementals to Award	16	\$122.8	\$46.3	Within 6 months						
During Construction – 32 of 917 Total Projects	or 3%									
COS Supplementals	16	\$738.4	\$51.7	Within 1 year						
Supplementals to Complete Construction	13	\$1,070.0	\$118.9	Within 1 year						
Partnership Projects - Local Agency	3	\$1,050.0	\$90.3	After completion						
Implementing Agency	J	\$1,030.0	\$90.5	Arter completion						
Post-Construction – 12 of 1052 Total Projects of	r 1%									
COS Supplementals	2	\$8.7	<\$1.0	Within 1 year						
Supplementals to Closeout	9	\$372.1	\$70.2	Within 1 year						
Right of Way Adjustments	1	\$5.4	\$4.0	After completion						
Total	87	\$3,729	\$583							
Total Risks Versus	Active Proje	cts: 87 of 2,978 ¹ o	r 2.9%							

 $^{^{1/}}$ 2,978 is the total number of active projects at the time of this report.

>				Programmed				
County	Route			Budget				
		Description ion-Delivery Delays: 3	Program	(\$1,000s)	Risk Component	Risk Level		Risk Description
				-				
DN	101	Dr. Fine Bridge Replacement	SHOPP	10,942	PA&ED	High	New	CA Fish and Wildlife requires an EIR.
VAR	VAR	North Canyon TMS Improvement	SHOPP	5,756	Fiscal Year Delivery	High	New	Requires unanticipated drilling for tower foundations.
TEH	099	Los Molinos ADA	SHOPP	7,131	Fiscal Year Delivery	High	New	Right of Way Cert Delay due to Carr Fires.
YUB	020	Browns Valley Rehab	SHOPP	62,610	Fiscal Year Delivery	High	New	Right of way acquisition, involves potential condemnation of 4 parcels.
SUT	020	Sutter Bypass Widening & Rehab	SHOPP	30,765	Fiscal Year Delivery	Very High	New	Permits, right of way condemnation, utility relocation.
SAC	VAR	Paintersville & Mokelumne Seismic Retrofit	SHOPP	38,681	Fiscal Year Delivery	Very High	New	Permits.
YUB	070	Simmerly Slough (SHOPP)	SHOPP	82,900	Fiscal Year Delivery	High	New	Involves the Army Corp of Engineers 408 Permit and potential RW condemnation.
NEV	080	Nev-80 Slope Stabalization	SHOPP	12,520	Fiscal Year Delivery	High	New	Right of way acquisition.
BUT	070	BUT 70 Four Lane Widening (Seg 1 STIP)	STIP	27,700	Fiscal Year Delivery	Very High	New	Involves Section 7 consultation with USFWS and several permits including Army Corp of Engineers USFW permits.
YUB	020	Timbuctoo	SHOPP	67,321	Fiscal Year Delivery	High	New	Utility Relocation challenges; Approval is needed from the Public Utility Commission.
SAC	VAR	Lagoon Creek and American River Bridge	SHOPP	26,792	Fiscal Year Delivery	High	New	Involves 408 permit from the Army Corp of Engineers.
ED	050	Camino Safety Project	SHOPP	48,000	Fiscal Year Delivery	Very High	New	PAED involves investigation of cultural resources. Native American consultation is needed. The delay in PAED will also result in PS&E delay.
BUT	099	Cottonwood Creek Bridge Replacement	SHOPP	11,964	Fiscal Year Delivery	Low	New	Involves 408 permit from the Army Corp of Engineers.
NEV	174	SR-174 Safety Improvement Project	SHOPP	28,803	Fiscal Year Delivery	High	New	Involves right of way acquisition, utility relocation, and environmental permit.
BUT	032	Chico ADA Infrastructure	SHOPP	5,265	Fiscal Year Delivery	High	New	Right of way acquisition.
SAC	099	RHMA Overlay	SHOPP	45,012	Fiscal Year Delivery	Medium	New	Involves ADA issues.
BUT		Ophir Palermo Safety, (Seg 1 SHOPP)	SHOPP	32,720	Fiscal Year Delivery	Very High	New	Involves Section 7 consultation with UFWS and Army Corps of Engineers 401 and 404 permits.
SON	001	Gleason Realignment	SHOPP	46,800	Fiscal Year Delivery	Very High	Same as Previous	Visual mitigation requirements and possible condemnation.
ALA	084	NILES CANYON ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT	SHOPP	42,074	Fiscal Year Delivery	High	New	The environmental document is being challenged legally by the Alameda Creek Alliance impacting environmental permits.

_				Programmed				
County	Route	Description	Program	Budget (\$1,000s)	Risk Component	Risk Level	Risk Trend*	Risk Description
ALA	880	•	SHOPP	3,000	Fiscal Year Delivery	High	New	Right of way acquisition.
ALA	084	NILES CANYON SAFETY PROJECT (MEDIUM TERM IMPROVEMENTS)	SHOPP	39,800	Fiscal Year Delivery	High	New	The environmental document is being challenged legally by the Alameda Creek Alliance impacting environmental permits.
SB	101	Gaviota Rest Area Water Systems Upgrade	SHOPP	5,295	Fiscal Year Delivery	Medium	New	Additional requirements are introduced for Coastal Development Permit, Zoning Clearance, and Conditional Use Permit.
SLO	041	Route 41 Atascadero ADA Project	SHOPP	8,612	Fiscal Year Delivery	High	New	Addition of bike lanes introduced and designed by the city will be incorporated into the state's plans, which will result in additional reviews that were unaccounted for.
MON	001	Big Sur CAPM	SHOPP	29,520	Fiscal Year Delivery	Medium	New	Involves utility relocation and needs utility agreement.
VEN	033	Scour Mitigation & Rail Upgrade	SHOPP	10,022	Fiscal Year Delivery	Very High	Same as Previous	The project involves fish passage and 1602 permit challenges with the California Department of Fish and Wildlife.
SBD		SBD 40 REGRADE MEDIAN CROSS SLOPE (NEAR ARIZONA)	SHOPP	35,088	Fiscal Year Delivery	Low	New	The project is at risk regarding four permits: 1602 and 2081 with the Department of Fish & Wildlife; 401 for California Water Quality Control Board and 404 for Army Corps of Engineers.
RIV	010	RIV 10 REHAB SUBSTRUCTURE	SHOPP	17,325	Fiscal Year Delivery	Low	New	The project is at risk regarding four permits: 1602 for California Department of Fish and Wildlife; 401 for California Water Quality Control Board; and 404 for Army Corps of Engineers.
RIV	079	RIV-79 NEAR TEMECULA MILL & OVERLAY	SHOPP	10,369	Fiscal Year Delivery	Low	New	The project involves challenges regarding 1602 and 401 Permits.
VAR	VAR	DISTRICT 9 ZEV	SHOPP	500	PS&E	High	Same as Previous	Resource constraints to complete PS&E the Project Engineer had to be reassigned temporarily to another project in need of immediate design correction.
SD	008	BUCKMAN SPRINGS SRRA WATER SYSTEMS	SHOPP	6,278	Fiscal Year Delivery	High	New	The project needs the concurrence of the US Forest Service.
IMP	800	I-8 IMPERIAL AVENUE INTERCHANGE	STIP	39,098	Fiscal Year Delivery	Medium	New	Involves Utility Relocation.
SD	800	SD-008-R25.1/R40.1 - REHABILITATE CULVERTS.	SHOPP	5,200	Fiscal Year Delivery	Medium	New	The culverts are within the Tribal Reservation.

>	a)			Programmed				
County	Route			Budget	D' 1 0	D: 1 1	D. 1 = 1*	
ORA	133	Description 12-0N870 Extend #2	Program SHOPP	(\$1,000s) 3,764	Risk Component Fiscal Year	Risk Level Medium	New	Risk Description Needs coastal zone permit.
ONA	133	lane to allow proper	311011	3,704	Delivery	Wicalam	New	ivecus coastai zone permit.
		lane drop signage.						
Pre-Con	_	ion-COS Supplementa				f \$72.7 M and	risks betwee	n \$45.8M to \$75.7M
DN	101	Dr. Fine Bridge Replacement	SHOPP	50,448	PAED	High	New	Involves three challenging alternatives that are being evaluated regarding the Environmental Document.
NAP	128	Capell Creek Bridge Replacement	SHOPP	2,600	Construction Support	Very High	Same as Previous	A landslide has changed construction duration from one to two seasons.
VAR	VAR	Install 26 Miles of Fiber Optics Trunk Line, Hubs and TOS/TMS Elements	SHOPP	3,787	PS&E	High	New	Involves repackaging of the PS&E and readvertising to reflect the updated scope.
TUL	201	Bridge Widening	SHOPP	9,371	Construction Support	Low	Same as Previous	Involves repackaging of the PS&E and readvertising.
FRE		Firebaugh ADA	SHOPP	240	Right of Way Support	Low	Same as Previous	Additional ROW support will be required for work related to acquiring additional temporary construction easements not identified in the PID and at the time of programming.
RIV	074	RIV 74/79/371 UPGRADE TO STANDARD BRIDGE RAIL	SHOPP	755	PA&ED	Very High	New	Design strategy changed to replace two bridges resulting in more support cost in the PAED phase.
KER	014	Rosamond-Mojave Rehab	SHOPP	1,460	PS&E	Medium	Same as Previous	Environmental, Sensitive Species Discovered.
SJ	004	SJ BRIDGE MAINTENANCE	SHOPP	648	PA&ED	Medium	Decreased	Utilities and permits.
SJ	088	Liberty Safety Improvement	SHOPP	600	PA&ED	Medium	New	Involves design alternative change from signal to roundabout.
SD	075	SR-75 CORONADO BRIDGE-PIERS	SHOPP	2,823	PA&ED	Very High	New	The project involves a seismic retrofit study that currently projects a \$2M increase in the total funding needs.
Pre-Con	struct	ion-Greater Than 1209	6 Allocatio	n: 17 projects v	with a programmed	d budget of \$2	289.2M and ri	sks between \$74.2M to \$125.9M
MEN	162	Rodeo Creek Slide II	SHOPP	7,630	Construction Capital	High	Same as Previous	Geotech data revealed larger than anticipated slope failure.
SUT	020	Sutter Bypass Widening & Rehab	SHOPP	21,614	Construction Capital	High	New	Permits and RW Cert complexity.
SOL		Intersection Improvement - Roundabout-route 12		4,671	Construction Capital	High	New	Involves complex construction staging.
SOL	012	Intersection Improvement - Roundabout-route 12	SHOPP	468	Construction Support	High	New	Involves complex construction staging.

County	Route			Programmed Budget				
Cor	Rol	Description	Program	(\$1,000s)	Risk Component	Risk Level	Risk Trend*	Risk Description
NAP	128	Capell Creek Bridge Replacement	SHOPP	12,710	Construction Capital	Very High	Same as Previous	A landslide at the project site has increased the scope of the project.
SCR	001	SCR-1 CAPM	SHOPP	14,952	Construction Capital	Very High	Increased	The final BEES is 35% over the programmed construction funds due to the current economic trends.
KER	014	Mojave MS Major	SHOPP	2,757	Construction Capital	Very High	New	High bids are expected due to current trends.
LA	060	Pavement Rehab	SHOPP	75,000	Construction Capital	High	Same as Previous	Fourth quarter delivery risk due to complexity of construction staging and added scope.
LA	060	Pavement Rehab	SHOPP	75,000	Construction Support	High	Same as Previous	Fourth quarter delivery risk due to complexity of construction staging and added scope.
LA	005	Pavement Rehab	SHOPP	1,900	Construction Support	Low	Same as Previous	Involves strategy change in construction staging resulting in a modified staging plan impacting construction support.
MNO	395	Aspen Fales Shoulders	SHOPP	7,352	Construction Capital	High	New	High bids are expected due to current trends.
MER	152	MERCED SEISMIC RESTORATION	SHOPP	6,530	Construction Capital	High	New	Analysis of super-structure found liquefaction at two of seven bridges; the soil settlement challenges is expected to result in cost increases.
STA	005	WESTLEY REST AREA	SHOPP	5,477	Construction Capital	Very High	Same as Previous	Underestimated costs/risks in PID and recent bidding trends.
MER	099	SR99 MERCED REHAB	SHOPP	46,000	Construction Capital	Medium	New	Updated capital estimates are above the programmed amount.
MER	099	D10 BRIDGE SUBSTRUCTURE REPAIRS	SHOPP	2,100	Construction Capital	Medium	New	Updated capital estimates are above the programmed amount.
CAL	004	SR 4 and SR 26 in Calaveras, Amador, and Alpine Co.	SHOPP	2,300	Construction Capital	Very High	New	Cost increases due to changes in the striping standards.
VAR	VAR	DISTRICT 9 ZEV	SHOPP	2,712	Construction Capital	High	New	District has been investigating various ZEV related unknowns that will likely result in modified scope, updated estimates, and Construction Capital increases.
Pre-Con	struct	ion-Supplementals to	Award: 16	projects with a	programmed bud	get of \$122.8	M and risks b	etween \$15.2M to \$46.3M
SHA	044	Hat Creek Bridge replacement	SHOPP	5,397	Construction Capital	Very High	New	Bids came higher than expected.
SHA	005	Shasta 5 CRZ	SHOPP	5,600	Construction Capital	Very High	New	Bids came higher than expected.

ıty	te			Programmed				
County	Route	Description	Program	Budget (\$1,000s)	Risk Component	Risk Level	Risk Trend*	Risk Description
VAR	VAR	Pave Chain Control Areas Various Locations	SHOPP	7,400	Construction Capital	Very High	New	Bids came higher than expected.
TRI	036	Ditch Gulch Curve Improvement	SHOPP	6,350	Construction Capital	High	New	Bids came higher than expected.
SIS	096	96 Culverts	SHOPP	1,974	Construction Capital	Very High	New	Bids came higher than expected.
YOL	275	Yol-275 Tower Br Fender Replc 3F550 [0313*137]	SHOPP	10,710	Construction Capital	High	New	Bids came higher than expected.
VAR	VAR	Install 26 Miles of Fiber Optics Trunk Line, Hubs and TOS/TMS Elements	SHOPP	31,762	Construction Capital	High	Same as Previous	Bids came higher than expected.
MAD	099	Chowchilla 2R Rehab	SHOPP	17,000	Construction Capital	Medium	New	Bids came higher than expected.
FRE	168	Shaver to Huntington CAPM & Culvert Rehab	SHOPP	18,700	Construction Capital	Very High	New	Bids came higher than expected.
SBD	015	SBD 15 Cold Plane & Overlay NB	SHOPP	987	Construction Capital	Very High	New	Bids came higher than expected.
MNO	395	Little Walker Shoulders	SHOPP	5,455	Construction Capital	High	Increased	Bids came higher than expected.
SJ	088	CLEMENTS CAPM	SHOPP	6,343	Construction Capital	Medium	New	Bids came higher than expected.
TUO	120	TUO, STA, MPA Rumble Strips	SHOPP	1,579	Construction Capital	Very High	Same as Previous	Bids came higher than expected.
SJ	004	SR4&88 Rumble Strip Installation	SHOPP	1,383	Construction Capital	Very High	New	Bids came higher than expected.
TUO	108	Tuo Route 108 Rumble Strip Installation	SHOPP	1,108	Construction Capital	Very High	New	Bids came higher than expected.
MPA	049	Rumble Strip Installation	SHOPP	1,078	Construction Capital	Medium	Decreased	Bids came higher than expected.
During (Constr	uction-COS Supplemen	ntals: 16 pı	ojects with a p		t of \$738.4M	and risks bet	ween \$9.1M to \$51.7M
SM	101	Broadway IC - CT AAA	STIP	8,000	Construction Support	Low	Decreased	Electrical tower knocked down during construction resulting in unanticipated freeway closure costs.
SOL	080	ICP	SHOPP	10,793	Construction Support	High	Same as Previous	Construction Claims.
SM	001	САРМ	SHOPP	1,120	Construction Support	Medium	New	Potential cost risk due to additional construction season.
VAR	099	San Joaquin River 6- Lane	Bond	8,500	Construction Support	Low	Same as Previous	Additional labor compliance effort due to subcontractor issues with payroll. Additional effort required for mitigation work in river basin.

County	Route	Description	Program	Programmed Budget (\$1,000s)	Risk Component	Risk Level	Risk Trend*	Risk Description
TUL	099	Tulare to Goshen North Segment 6- Lane	BOND	8,200	Construction Support	Low	Same as Previous	Construction Claims.
KER	058	Gap Closure Rehab	SHOPP	4,055	Construction Support	Low	New	Due to multiple projects in the area, lane closures may have to be restricted resulting in potential increases to contract duration and support costs.
LA	047	Schuyler Heim Bridge Replacement	OPP MAJO	638,769	Construction Support	Low	Same as Previous	Supplemental funds were approved at the March 2016 CTC meeting with 50% confidence.
VEN	126	Cold plane overlay	SHOPP	3,186	Construction Support	High	Same as Previous	Involves additional construction working days.
SBD	138	SBd 138 Realignment (East of 15)	SHOPP	520	Construction Support	Very High	New	An archaeologically sensitive area has been identified next to the construction site.
SBD	015	SBd 15 phase 2 & Enhancements (Const Only)	STIP	10,300	Construction Support	Very High	Increased	Differing site conditions have extended the working days.
SJ	004	SR 4 CROSSTOWN RAMP EXTENSION	Bond	12,200	Construction Support	Very High	Same as Previous	Construction Claims.
SJ	099	SOUTH STOCKTON 6- LANE WIDENING	BOND	7,000	Right of Way Support	Very High	Same as Previous	Involves disposal of excess parcels.
SJ	099	SOUTH STOCKTON 6- LANE WIDENING	BOND	20,000	Construction Support	Very High	Same as Previous	Address claims for delays due to utility relocation and railroad agreement.
ALP	VAR	Tree Pruning and Removal	SHOPP	1,260	Construction Support	Very High	New	Involves Hazardous trees, biological/cultural survey and biological/cultural and native American monitoring.
ALP	VAR	ALP, CAL, AMA TREE PRUNING	SHOPP	2,800	Construction Support	Very High	New	Involves biological/cultural surveys and biological/cultural and Native American monitoring tasks.
TUO	VAR	TUO & MPA TREE PRUNNING	SHOPP	1,750	Construction Support	Very High	New	The project involves acquiring right of entries and biology/cultural surveys and biological/cultural and Native American monitoring tasks.
During (\$118.9N		uction-Supplementals	to Comple	te Constructio	n: 13 projects with	a programme	ed budget of \$	1.07B and risks between \$44.3M to
SHA	005	Antlers Br Replacement	SHOPP	134,150	Construction Capital	High	Same as Previous	Claims.
TEH	036	East Red Bluff CAPM	SHOPP	775	Construction Support	Very High	Same as Previous	ADA compliance, utility, and drainage needs will require more construction support.
VAR	101	San Antonio Curve Correction	STIP	55,486	Construction Capital	High	Same as Previous	Involves Contract Change Orders on several items including utility conflicts, differing site conditions, and unsuitable material.

t	ā			Programmed				
County	Route	Description	Program	Budget (\$1,000s)	Risk Component	Risk Level	Risk Trend*	Risk Description
SOL	080	•	SHOPP	55,247	Construction	High	Same as	Claims.
					Capital		Previous	
ALA	080	01410_SF 80 MC Phase 2 - SFOBB WAREHOUSE	SHOPP	16,500	Construction Capital	Medium	Same as Previous	Delay and additional requirements from State Fire Marshall. District and BATA have a tentative agreement to address the increases.
LA	047	Schuyler Heim Bridge Replacement	SHOPP	428,421	Construction Capital	Medium	Same as Previous	Additional funds may be needed based on the latest Risk Management and Exposure (RME) Report.
LA	018	Replace bridge deck LA-18	SHOPP	3,732	Construction Capital	High	Same as Previous	Repairs to damaged local road caused by traffic detour.
LA	710	LA-710 Rehab Phase 1	SHOPP	217,000	Construction Capital	High	Same as Previous	Construction Claims.
LA	001	Malibu Roadway Stabilization	SHOPP	10,432	Construction Capital	Low	Same as Previous	Involves a CCO to accommodate for a pedestrian/bicycle path.
SBD	015	SBd 15 phase 2 & Enhancements (Const Only)	STIP	74,690	Construction Capital	Very High	Increased	Delays due to constructability issues, environmental concerns, and utility relocation; rail road flagging cost increases.
VAR	VAR	Bishop ADA	SHOPP	3,270	Construction Capital	Very High	New	Unforeseen site condition: Thicker concrete than what had been expected.
VAR	VAR	Bishop ADA	SHOPP	840	Construction Support	Very High	New	Out of compliance slabs and implementation of new ADA requirements.
SJ	004	SR 4 CROSSTOWN RAMP EXTENSION	Bond	67,084	Construction Capital	Very High	New	Utility Relocation issues and claims and arbitration are expected.
During (Constr	L ruction-Partnership Pro	ojects-Loca	l Agency Imple	menting Agency: 3	project comp	onents with a	a programmed budget of \$1.05B and
risks be	tween	\$19.2M to \$90.3M						
SF	101	Presidio Parkway P3	SHOPP	966,500	Construction Capital	High	Same as Previous	Landscape commitments in the Presidio.
SF	101	Presidio Parkway P3	SHOPP	37,392	Construction Support	High	Same as Previous	Landscape commitments.
LA		Gerald Desmond Bridge	SHOPP	45,000	Construction Support	Low	Same as Previous	Additional support needed for increased working days.
Post-Co	nstru	ction-COS Supplementa	als: 2 proje	cts with a prog	rammed budget of	\$8.7M and ri	sks between	\$0.1M to \$0.2M
MAD	099	SR99/Avenue 12 Interchange	Bond	8,000	Construction Support	Low	Same as Previous	Additional funds may be needed for mitigation work. Mitigation work delayed due to drought.
VAR	099	Goshen to Kingsburg Replacement Planting	Bond	700	Construction Support	Medium	Same as Previous	Project extended due to drought policy to complete mitigation planting.
Post-Co	nstruc	ction-COS Supplement	als to Close	out: 9 projects	with a programme	ed budget of \$	372.1M and	risks between \$13.5M to \$70.2M
SIS	096	Sis Co Br Prevent Maint	SHOPP	9,240	Fiscal Year Delivery	Very High	Same as Previous	Contractor filed for arbitration; District awaits outcome of the arbitration.

County	Route	Description	Program	Programmed Budget (\$1,000s)	Risk Component	Risk Level	Risk Trend*	Risk Description
SAC	080	I-80 Across the Top	Bond	107,088	Construction Capital	Medium	New	Construction Claims.
SOL	080	EB Truck Scales	SHOPP	52,192	Construction Capital	Medium	Decreased	Construction Claims.
MON	VAR	Roadside Safety improvements, MON County	SHOPP	2,209	Construction Capital	Medium	Same as Previous	Construction Claims.
TUL		Goshen to Kingsburg 6-lane	Bond	75,863	Construction Capital	Very High	Same as Previous	Construction Claims.
TUL	099	Tulare to Goshen North Segment 6- Lane	Bond, STIP	38,700	Construction Capital	Medium	Same as Previous	Construction Claims.
SJ	005	NORTH I-5 REHAB	SHOPP	53,056	Construction Capital	Medium	Same as Previous	Construction Claims.
SJ	099	Installation of fiber optic cable in Arch Road Interchange	SHOPP	3,490	Construction Capital	Medium	New	Construction Claims.
ORA	074	12-0E310 - I5/SR74 Interchange	STIP	30,231	Construction Capital	Medium	Same as Previous	Construction Claims.
Post Co	nstruc	tion: Right of Way Adj	ustment: 1	project with p	rogrammed budge	t of \$5.4M an	d risks betwe	en \$0.1M to \$4M
SB	101	Linden & Casitas Pass Interchanges	STIP	5,394	Right of Way Capital	High	Same as Previous	Involves utility companies and locals STIP share adjustments.

Milestone Performance Report

Project Approval, Environmental Documents


Draft Environmental Documents Completed Summary

The project team conducts environmental studies to analyze the effect of various project alternatives. The result of the studies is an environmental document. The type of environmental document depends on the significance of the impacts.

In fiscal year 2017-18, Caltrans committed to deliver 79 draft environmental documents. Through the end of the fourth quarter, fiscal year 2017-18, Caltrans completed a total of 64, or 81 percent of the annual commitment.

Measure: Draft Environmental Documents Completed – 4th Quarter FY 2017-18

Year	Goal					
thru 4	th Quar					
Completed	Plan	Plan Percent				
64	79	81%	80%			




Project Approval Summary

Project approval is also commonly referred to as "PA&ED," which is an abbreviation for the Project Approval and Environmental Document project milestone. Project approval is achieved when the Project Report has been signed. The Project Report includes the selection of the preferred project alternative and includes the project's environmental document.

In fiscal year 2017-18, Caltrans committed to deliver 267 project approvals and environmental documents. Through the end of the fourth quarter, fiscal year 2017-18, Caltrans approved a total of 251, or 94 percent of the annual commitment.

Measure: Projects Approved, Environmental Documents – 4th Quarter FY 2017-18

Yea							
thru 4	thru 4th Quarter						
Approved	Approved Plan Percent						
251	267	94%	90%				



Right of Way: Projects Certified


Projects Certifications Summary

Right of way certification is achieved when all needed properties have been obtained, either by easement or acquisition, and all railroad and utility constraints are cleared.

In fiscal year 2017-18, Caltrans committed to certify right of way for 281 projects. Through the end of the fourth quarter, fiscal year 2017-18, Caltrans certified a total of 277 projects, or 99 percent of the annual commitment.

Measure: Projects Certified – 4th Quarter Fiscal Year 2017-18

Ye							
thru	thru 4th Quarter						
Certified	Certified Plan Percent						
277	277 281 99%						



Allocated Funds Committed


The Division of Right of Way prepares an annual right of way capital plan and receives an annual allocation approved by the California Transportation Commission. Caltrans reports quarterly how funds have been committed against the plan and prepares a report for the Commission after the year has closed.

For fiscal year 2017-18, the Right of Way Capital Plan outlines funding needed to keep programmed projects on track for delivery as planned. Caltrans requested and received an allocation of \$213 million. Through the end of the fourth quarter, fiscal year 2017-18, Caltrans committed \$184 million, or 87 percent of the annual right of way allocation approved by the Commission. This is not typical as shown in the diagram below. The reason for not achieving 100% is due to the challenges related to the Coordinated Border Infrastructure Program (CBI) involving timely implementation of utility relocation plans by the utility owners in Calpine and San Diego. Only 43% of the CBI funds totaling \$45 million could be committed in the fourth quarter.

Measure: Allocated Funds Committed – 4th Quarter Fiscal Year 2017-18

Fiscal Year 2017-18 (millions)

Co	Goal				
Committed	Committed Plan Percent				
\$184	\$213	87%	100%		



Right of Way Capital Plan

The table below shows different categories of planned right of way capital expenditures for fiscal year 2017-18. The table shows the allocation and the actual funds committed by category.

Right of Way Capital Funding (millions)

Category	Allocated (millions)	Committed (millions)	Committed Percent Per Category
Capital Projects			
State Transportation Improvement Program (STIP)	\$ 39.6	\$ 61.8	156%
State Highway Operation and Protection Program (SHOPP)	\$ 47.4	\$ 43.7	92%
Subtotal - Capital Projects	\$ 87.0	\$ 105.5	121%
Other Categories			
Post-certification	\$ 36.4	\$ 17.1	47%
Permit Fees	\$ 1.0	\$ 2.4	238%
Damage to Property (Inverse)	\$ 43.1	\$ 39.5	92%
Coordinated Border Infrastructure Program (CBI)	\$ 45.0	\$ 19.5	43%
Subtotal - Other Categories	\$ 125.5	\$ 78.5	62%
TOTAL	\$ 212.5	\$ 184.0	87%

Delivery: Projects Designed and Ready for Construction

Contract to Deliver Summary


Each year since fiscal year 2005–06, the Caltrans Director has signed a Contract for Delivery with each of our 12 District Directors committing to deliver projects ready for construction. The Contract for Delivery includes a list of major state highway projects for which Caltrans will complete project plans, specifications and estimates and secure rights-of-way and permits in that fiscal year. This allows Caltrans to advertise and award construction contracts and begin construction.

In fiscal year 2017-18, Caltrans committed in the Contract for Delivery to deliver 282 projects ready for construction, valued at \$2.4 billion. Through the end of the fourth quarter, Caltrans delivered 279 projects, or 99 percent of the annual commitment, with an estimated value of \$2.02 billion.

Measure: Projects Designed and Ready for Construction – 4th Quarter FY 2017-18

Fiscal Year 2017-18 Contract For Delivery

Year						
thru 41	thru 4th Quarter					
Completed	Completed Plan Percent					
279	282	99%	100%			




Measure: Contract Value Delivered – 4th Quarter Fiscal Year 2017-18

Fiscal Year 2017-18 Contract for Delivery (millions)

Yea						
thru 4	Goal					
Completed ¹	Completed ¹ Plan Percent					
\$2,020	\$2,398	84%	100%			

¹Actual Construction Cap dollars delivered. The programmed amount of delivered projects at Ready-To-List: \$2,290 Millions, 95% of the plan.



Contract For Delivery Support Costs

FY 2017-18 Year to Date Contract for Delivery Support Costs

Projects	Projects Programmed Support		Percent	
Completed	Completed Budget (millions)		Expended	
279	\$605	\$492	81%	

Program Delivery Summary

Program delivery includes the Contract for Delivery and additional projects not in the Contract for Delivery. Additional projects include: Program amendments, projects advanced from a future program year, Minor, Maintenance, and Emergency projects.

Through the end of the fourth quarter, fiscal year 2017-18, Caltrans has:

- Delivered 279 Contract for Delivery Projects with an estimated value of \$2.02 billion
- Delivered 285 additional projects with an estimated value of \$1.56 billion
- The sum of all projects delivered from all program funding sources is 564 projects, valued at \$3.58 billion

Program Delivery by Capital Funding Programs

	Contract Contract		% Contract	FY 17-18 CFD				
	,	Value Value		Value	Projects	Year-to- Date Projects	Projects	
	Committed (millions)		_	Delivered (millions)	Delivered	Committed	Delivered	Delivered
State Transportation Improvement Program ¹ (STIP)	\$	7.4	\$	9.2	124%	3	3	100%
Amended STIP			\$	184.9			4	
Advanced STIP			\$	0				
Amended P1B			\$	5.1	_	' <u>'</u>	1	
Subtotal – STIP	\$	7.4	\$	199.2	2692%	3	8	
State Highway Operation and Protection Program ¹ (SHOPP)	\$ 2	2,280.3	\$	1,937	85%	270	267	99%
Amended SHOPP			\$	255.3			26	
Prior Year SHOPP CFD			\$	56.1			4	
Minor Program (SHOPP)			\$	37.6			35	
Emergency Response – G-11 (SHOPP)			\$	127.3			79	
Subtotal - SHOPP			\$	2,413.3			411	
Partnership (Local and regional funding contributions) ¹	\$	110.6	\$	75.6	68%	9	9	100%
Additional Partnership (not in CFD)			\$	348.6	-	· · · · · ·	5	_
Maintenance Program			\$	548.3			131	
Total Delivery All Program Funds	·		\$	3,585.0		282	564	


¹ Programs that are included in the Director's Contract for Delivery.

Delivery Outcomes

The table and chart below provide a distribution of transportation program dollars on projects that have been delivered to construction in Fiscal Year 2017-18. The projects include planned projects as well as additional projects for emergency response, program amendments, Maintenance Program, and Minor Program contracts.


Projects Designed and Ready for Construction Contract Value by Program Funding

		Program Dollars		Percent of Major	Percent of
Transportation Programs		(millions)		Programs	All Programs
Preservation Programs					
State Highway Operation & Protection Program (SHOPP)	297	\$	2,248.4	93%	63%
Emergency Response – G-11 (SHOPP)	79	\$	127.3	5%	3%
Minor Program (SHOPP)	35	\$	37.6	2%	1%
Subtotal - Preservation Programs (SHOPP)	411	\$	2,412.3	100%	
Improvement Programs					
Regional Improvement Program (STIP-RIP)		\$	156.3	25%	4%
Interregional Improvement Program (STIP-IIP)		\$	38.8	6%	1%
Partnership Programs (Local & local federal funds)		\$	423.2	68%	12%
Proposition 1B Bond Programs		\$	5.1	1%	<1%
Subtotal - Improvement Programs	22	\$	623.4	100%	
Maintenance Program	131	\$	548.3		15%
Total	564	\$	3,585.0		100%



Projects Designed and Ready for Construction Outcomes (Percent) by Contract Value

The bar chart below shows the distribution by percentage of construction contract values for categories of project improvements (outcomes) on projects delivered to construction in fiscal year 2017-18.



Projects: 564 Capital Value: \$3.585 Billion

Construction: Projects Constructed


Projects Constructed Summary

Construction entails building improvements as shown on the contract plans. Caltrans oversees the contractor's work and administers the contract by authorizing payments to the contractor for completed work. The contract is complete when the contract has been accepted by the state resident engineer.

- In fiscal year 2017-18, Caltrans committed to complete construction of 231 projects. Through the end of the fourth quarter, fiscal year 2017-18, Caltrans has completed 204, or 88 percent of the annual commitment.
- At the end of the fourth quarter, fiscal year 2017-18, Caltrans had 917 projects valued at \$9.04 billion under construction.

Measure: Projects Constructed – 4th Quarter Fiscal Year 2017-18

Year			
thru 41	Goal		
Constructed	icted Plan Percent		Percent
204	231	88%	95%



Construction Program Quarterly Status Notes (all contracts)*

Contractor Payments: \$2.8 billion has been paid to contractors in fiscal year 2017-18.

Under Construction: 917 construction contracts valued at \$9.04 billion are under construction.

Claims: Caltrans has 43 construction contracts in post-contract acceptance with notice of potential claims in the

amount of \$25.4 million.

Arbitration: Caltrans has 26 contracts in arbitration with claims valued at \$77.3 million.

*As of July 1, 2018

Arbitration – Five Year Trend

Cases Filed
Cases Resolved
Contracts in Arbitration (End of Q4)

FY 13-14	FY 14-15	FY 15-16	FY 16-17	FY 17-18 End of Q4	
16	16	14	20	14	
24	14	6	16	20	
18	20	28	32	26	

Construction Outcomes


The table and chart below provides a distribution of transportation program dollars on projects for which construction contracts have been accepted in fiscal year 2017-18. The contracts include planned projects as well as additional projects for emergency response, program amendments, major maintenance program, and minor program contracts.

Projects Constructed Contract Value by Program Funding

			Program Dollars	Percent of Major	Percent of
Transportation Programs	Projects	(millions)	Programs	All Programs
Preservation Programs					
State Highway Operation & Protection Program (SHOPP)	189	\$	1,174.1	73%	35%
Emergency Response – Major Damage Restoration (SHO	PP) 151	\$	399.4	25%	12%
Minor Program (SHOPP)	38	\$	25.4	2%	<1%
Subtotal - Preservation Programs (SHOPP)	378	\$	1598.9	100%	48%
Improvement Programs					
Regional Improvement Program		\$	188.1	13%	5%
Interregional Improvement Program		\$	140.0	9%	4%
SHOPP Funds on Improvement Projects		\$	135.1	9%	4%
Partnership Programs (Local & local federal funds)		\$	619.2	41%	18%
Proposition 1B Bond Programs		\$	414.2	28%	12%
Subtotal - Improvement Programs	34	\$	1,496.6	100%	43%
Maintenance Program	151	\$	291.0		9%
Total	563	\$	3,386.5		100%

Projects Constructed


Contract Value by Program Funding (continued)



Projects Constructed

Outcomes (Percent) by Contract Value

The bar chart below shows the distribution by percentage of construction contract values for categories of project improvements (outcomes) on construction contracts completed in fiscal year 2017-18.



Projects: 563 Capital Value: \$ 3.39 Billion

Preservation Programs _____

Improvement Programs

Maintenance Program _____

Closeout Costs

Closeout Costs Summary


Pursuant to State Transportation Improvement Program guidelines and statutory requirements, Caltrans is reporting project closeout by comparing actual costs to final approved budgets. In consultation with Commission staff, project closeout reporting reflects projects where the construction contract was accepted (completed) two quarters ago.

- Through the end of the fourth quarter, fiscal year 2017-18, Caltrans has closed out 29 State Transportation Improvement Program projects. The final approved budget for these projects was \$1,593 million. The actual cost to complete these projects was \$1,370 million, or 86 percent of the final approved budget.
- Through the end of the fourth quarter, fiscal year 2017-18, Caltrans has closed out 388 State Highway Operation and Protection Program projects. The final approved budget for these projects was \$2,345 million. The actual cost to complete these projects was \$2,116 million, or 90 percent of the final approved budget.


Measure: Program Costs – 4th Quarter Fiscal Year 2017-18

Program	Budget (millions)	Expended (millions)	Savings (millions)	Percent Expended	Goal
STIP	\$1,593	\$1,370	\$218	86%	< 100%
SHOPP	\$2,345	\$2,116	\$228	90%	< 100%

State Transportation Improvement Program Closeout - Program Costs (millions)



State Highway Operation and Protection Program Closeout – Program Costs (millions)



Commission Initial Allocation, Final Approved Costs, and Expended Costs for Allocated Construction Components

SHOPP

Pursuant to Sections 57(b) through (d) of the adopted Interim SHOPP Guidelines and consistent with the California Transportation Commission's action in October 2017 (Tab 80, Reference No. 4.7), Appendices B1, and B2 of this quarterly report provide the following:

- A summary by phase of SHOPP funds programmed, allocated, and expended at the time the construction contract was accepted for projects with a total cost of \$50 million or greater or a total SHOPP programmed amount (in right-of-way and/or construction) of \$15 million or greater.
- An aggregated summary by phase of SHOPP funds programmed, allocated, and expended at the time the
 construction contract was accepted for projects with a total cost of less than \$50 million and a total
 SHOPP programmed amount (in right-of-way and/or construction) of less than \$15 million.

STIP

As required by Government Code 14525.5, the table below provides a comparison between the Commission's initial allocation, final approved state only costs and expended costs for STIP projects that completed construction in the fourth quarter of Fiscal Year 2017-18. This provides an indication of how adjustments subsequently made after the initial vote (Commission approved supplemental funds or Caltrans delegated funding authority) compare to the initial allocated amounts for each program. The costs in this table do not include non-state funds. The table below is generated from the projects listed in Appendix A of this report.

STIP Program	Closeout -	- Construction	Costs	(\$1	nnns	۱
JIIP PIURIAIII	LIUSEUUL -	- consulacion	CUSIS		.wws	

	Cons	truction Supp	oort ¹	Con	struction Capi	tal
Program	Initial Allocation	Final Approved Budget ²	Expended	Initial Allocation	Final Approved Budget ²	Expended
STIP ⁶	48,160	63,840	52,400	206,740	206,240	174,370
CMIA	44,310	50,662	48,780	259,887	292,261	285,297
RTE99 ³	11,200	28,900	29,797	111,000	121,908	108,329
TCIF ⁴	9,510	15,743	16,902	107,330	69,814	65,929
OTHER ⁵	9,357	5,659	2,834	209,816	184,391	173,060

¹ Construction Support totals reported: Government Code 14525.5 requires the Commission to allocate construction support for STIP funds, and requires Caltrans to report on allocated construction components.

² Final Approved Budget is the sum of all approved commission allocations plus delegated G-12 adjustments.

³ Project 10-3A100 is subject to Route 99 Construction Support over-expenditure adjustment.

Project 10-0S110 is subject to TCIF Construction Support over-expenditure adjustment.

⁵ OTHER includes Locally Generated (i.e., measure funds...) and Federal Discretionary funds.

⁶ Includes six mitigation projects converted from AARA TEA to STIP-IIP.

Appendix

- (A) Caltrans Fiscal Year 2017-18 State Transportation Improvement Program Project Closeout
- (B) Caltrans Fiscal Year 2017-18 State Highway Operation and Protection Program Project Closeout
 - (B1) A summary by phase of SHOPP funds programmed, allocated, and expended at the time the construction contract was accepted for projects with a total cost of \$50 million or greater or a total SHOPP programmed amount (in right-of-way and/or construction) of \$15 million or greater.
 - (B2) An aggregated summary by phase of SHOPP funds programmed, allocated, and expended at the time the construction contract was accepted for projects with a total cost of less than \$50 million and a total SHOPP programmed amount (in right-of-way and/or construction) of less than \$15 million.
- (C) Caltrans Fiscal Year 2017-18 Capital Outlay Support G-12 Request Summary
- (D) Caltrans Fourth Quarter, Fiscal Year 2017-18 Watch List: Retired Risks
- (E) Construction Contracts Awarded vs Supplemental to Award
- (F) Construction Contracts Completed vs Supplemental to Complete Construction

(A) Caltrans Fiscal Year 2017-18 State Transportation Improvement Program¹ Project Closeout

			S	uppo	ort (\$1,000)'s)			Capital (\$1,000	's)		Total (\$	1,00	00's)		Delivery \	/ear	
		Project Description	Original	A	pproved		Actual	Α	pproved	Ac	ctual	Appr	oved		Actual	Outstand	041		rs Early,
			udget ³	В	Budget ²		Costs	E	Budget ²	C	osts	Bud	get ²		Costs	Original	Actual		ayed, or n-time
		1st Quarter				•			•		•		•						
SUT	099	Sut-99 Landscaping 0F8903 [03*115]	\$ -	\$	250	\$	146	\$	-	\$	747	\$	250	\$	893	08/09	09/10	(1)	Delayed
VAR	198	Hanford Tree Planting	\$ -	\$	897	\$	944	\$	1,599	\$	1,481	\$	2,496	\$	2,424	11/12	11/12	0	On Time
VAR	099	Goshen to Kingsburg Replacement Planting	\$ -	\$	1,192	\$	1,302	\$	3,752	\$	3,088	\$	4,944	\$	4,390	13/14	11/12	2	Early
SBD	210	210/15 NATIVE TREE PLANTING (CCC)	\$ -	\$	100	\$	109	\$	600	\$	487	\$	700	\$	596	09/10	09/10	0	On Time
RIV	015	15/60 NATIVE TREE PLANTING (CCC)	\$ -	\$	230	\$	200	\$	1,150	\$	1,117	\$	1,380	\$	1,317	08/09	09/10	(1)	Delayed
RIV	015	15/91 NATIVE TREE PLANTING (CCC)	\$ -	\$	140	\$	108	\$	700	\$	474	\$	840	\$	581	08/09	09/10	(1)	Delayed
SBD	015	15/10 NATIVE TREE PLANTING (CCC)	\$ -	\$	270	\$	230	\$	1,350	\$	1,173	\$	1,620	\$	1,403	08/09	09/10	(1)	Delayed
RIV	091	91/71 NATIVE TREE PLANTING (CCC)	\$ -	\$	100	\$	39	\$	500	\$	58	\$	600	\$	96	08/09	09/10	(1)	Delayed
RIV	015	15 60/91 NATIVE TREE PLANTING (CCC)	\$ -	\$	65	\$	40	\$	325	\$	218	\$	390	\$	258	08/09	09/10	(1)	Delayed
SJ	005	I-5 NORTH STOCKTON WIDENING AND HOV LANES	\$ -	\$	27,270	\$	20,815	\$	97,708	\$	93,274	\$ 1	24,978	\$	114,089	10/11	10/11	0	On Time
SD	905	NB CONNECTORS TO SR-125	\$ -	\$	6,773	\$	5,902	\$	15,762	\$	12,332	\$	21,506	\$	18,234	14/15	14/15	0	On Time
ORA	091	Rt 91 Wildlife Crossing TE Project	\$ -	\$	283	\$	308	\$	331	\$	272	\$	614	\$	580	12/13	12/13	0	On Time
		2nd Quarter																	
CC	4	SR4-Seg 3A-Lone Tree Way IC	\$ -	\$	20,912	\$	14,208	\$	71,495	\$	56,936	\$	92,407	\$	71,145	11/12	11/12	0	On Time
SB	101	Union Valley Parkway Interchange Planting	\$ -	\$	710	\$	448	\$	544	\$	522	\$	1,254	\$	970	13/14	12/13	1	Early
KER	119	Cherry Ave Truck Climbing Lanes	\$ 1,105	\$	2,603	\$	3,410	\$	7,677	\$	5,970	\$	10,280	\$	9,380	14/15	14/15	0	On Time
VEN	101	101HOV	\$ -	\$	33,190	\$	30,412	\$	67,973	\$	62,087	\$ 1	01,163	\$	92,500	10/11	10/11	0	On Time
LA	14	LA14 Palmdale Planting	\$ -	\$	891	\$	1,045	\$	788	\$	523	\$	1,679	\$	1,568	13/14	13/14	0	On Time
		3rd Quarter																	
SAC	080	I-80 Across the Top	\$ -	\$	27,247	\$	30,688	\$	108,288	\$	105,830	\$ 1	35,535	\$	136,518	10/11	10/11	0	On Time
SM	101	SM-101 Aux Lanes Replacement Planting	\$ -	\$	1,045	\$	1,047	\$	1,257	\$	987	\$	2,302	\$	2,034	12/13	12/13	0	On Time
SJ	099	SOUTH STOCKTON 6-LANE WIDENING	\$ -	\$	45,030	\$	45,735	\$	169,428	\$	138,380	\$ 2	14,458	\$	184,116	11/12	11/12	0	On Time
		4th Quarter																	
SJ	004	SR 4 CROSSTOWN RAMP EXTENSION	\$ -	\$	29,632	\$	19,133	\$	108,684	\$	66,339	\$ 1	38,316	\$	85,471	12/13	12/13	0	On Time
SON	101	MSN B2/B4	\$ -	\$	38,253	\$	17,702	\$	97,120	\$	78,938	\$ 1	35,373	\$	96,639	11/12	11/12	0	On Time
MEN	101	Coho Mitigation @ Ryan Creek	\$ -	\$	5,002	\$	2,629	\$	6,424	\$	6,380	\$	11,426	\$	9,009	13/14	15/16	(2)	Delayed
SBD	015	SBD 15 / 215 Devore I/C (design build)	\$ -	\$	50,114	\$	34,373	\$	276,015	\$	230,826	\$ 3	26,129	\$	265,199	12/13	12/13	0	On Time
PLU	089	Greenville Combine	\$ -	\$	2,842	\$	3,282	\$	6,338	\$	5,840	\$	9,180	\$	9,122	15/16	15/16	0	On Time
SBD	058	SBD 58 HINKLEY	\$ -	\$	38,686	\$	47,328	\$	163,574	\$	165,292	\$ 2	02,260	\$	212,620	13/14	13/14	0	On Time
IMP	800	I-8 DOGWOOD INTERCHANGE	\$ -	\$	11,588	\$	11,459	\$	15,913	\$	15,736	\$	27,501	\$	27,195	13/14	13/14	0	On Time
TUL	099	Caldwell- Middle Segment	\$ -	\$	4,950	\$	4,461	\$	18,048	\$	16,600	\$	22,998	\$	21,061	15/16	14/15	1	Early
SAC	099	Sacramento 99 Corridor Native Planting (03-4E480)	\$ 	\$	440	\$	183	\$		\$	535	\$	440	\$	717	12/13	12/13	0	On Time
		Totals		\$	350,705	\$	297,685	\$	1,243,342	\$ 1,	,072,441	\$ 1,5	93,017	\$	1,370,126				

¹ State Transporation Improvement Program includes projects with one or more components funded from

² Budget information includes only budget information if expenditures are reflected in State data systems.

³ New project in 2014 Program Document or later.


(A) Caltrans Fiscal Year 2017-18 State Transportation Improvement Program Project Closeout

FY 17-18 STIP Closeout Delivery Year Summary

	Ea	rly	On-Time	Dela	ayed
	2 year	1 Year	0 years	1 year ¹	2 year
Number of Projects	1	2	19	6	1
Approved Capital Budget (\$1,000's)	\$ 3,752	\$ 18,592	\$ 1,209,949	\$ 4,025	\$ 6,424

¹Tree Planting Projects

Distribution of FY 17-18 STIP Closeout Delivery Year Summary



	Si	upport (\$1,000	's)	Capital (\$1,000's)	Total (\$1,	,000's)	Completed		Delivery	Year			Constr	uction Output ²
Project Description	Original	Approved	Actual	Approved	Actual	Approved	Actual	Within			Years	s Early,			Primary
	Budget ¹	Budget	Costs	Budget	Costs	Budget	Costs	Approved Budget?	Original	Actual	_	yed, or -time	Original	Actual	Unit
1st Quarter		ı													
HUM 299 Lupton Curve	\$	\$ 1,397	\$ 1,495	\$ 2,948	\$ 2,662	\$ 4,345	\$ 4,156	Yes	14/15	14/15		On Time	22	NA	Collisions Reduced
MEN 001 Men-1 3-Bridges	\$ 1,125	\$ 1,125		\$ 1,606	\$ 1,398		\$ 2,125	Yes	15/16	15/16		On Time	3	3	Bridge(s)
LAK VAR Replace damages due to valley fire	\$ 3,825	\$ 3,825	\$ 2,107	\$ 15,000	\$ 14,798		\$ 16,905	Yes	15/16	15/16		On Time	2	2	Location(s)
MEN 175 Embankment and Roadway Repairs	\$ 185	\$ 185		\$ 560	\$ 238		\$ 349	Yes	16/17	16/17		On Time	1	1	Location(s)
MEN 128 76 Culverts - Lower Navarro River Split Project	\$	\$ 4,154	\$ 4,193	\$ 2,120	\$ 1,765	7,	\$ 5,958	Yes	11/12	14/15	, ,	Delayed	76	52	Culvert(s)
VAR VAR Bridge Deck SAC 051 Sacramento Water Reductions	\$ 934 \$ 115	\$ 1,011 \$ 115	\$ 1,355	\$ 2,983 \$ 1,616	\$ 2,730 \$ 423	7	\$ 4,085 \$ 546	No Yes	14/15	14/15		On Time On Time	8	8 11	Bridge(s)
SAC 051 Sacramento Water Reductions VAR VAR Drought relief measures	\$ 115 \$ 55	\$ 55	\$ 124 \$ 103	\$ 286	\$ 423	, , ,	\$ 546 \$ 332	Yes	15/16 15/16	15/16 15/16		On Time	11 2	2	Location(s)
VAR 080 Nev/Pla 80 Dead Tree Removal	\$ 405	\$ 405	-	\$ 4,400	\$ 1,292	·	\$ 1,595	Yes	15/16	15/16		On Time	1	1	Location(s) Location(s)
ED 089 ED 89 Emerald Fire Repair	\$ 112	\$ 112	\$ 50	\$ 1.380	\$ 457		\$ 507	Yes	16/17	16/17		On Time	1	1	Location(s)
YOL 016 Yolo 16 Culvert Repair	\$ 51	\$ 51	\$ 96	\$ 310	\$ 128	7 -,	\$ 224	Yes	16/17	16/17		On Time	1	1	Location(s)
YOL 128 Yolo 128 Slipout Repair	\$ 65	\$ 65		\$ 300	\$ 113		\$ 203	Yes	16/17	16/17		On Time	1	1	Location(s)
PLA 193 Pla 193 Sinkhole Repair -	\$ 111	\$ 111	\$ 20	\$ 345	\$ 230	\$ 456	\$ 250	Yes	16/17	16/17	0	On Time	1	1	Location(s)
PLA 193 Curve Improvement	\$	\$ 6,099	\$ 6,925	\$ 11,029	\$ 6,826	\$ 17,128	\$ 13,751	Yes	11/12	14/15	(3)	Delayed	80	NA	Collisions Reduced
SCL 009 SCL Bridge rail Replacement	\$	\$ 1,590	\$ 2,147	\$ 2,051	\$ 1,792	\$ 3,641	\$ 3,939	No	14/15	14/15	0	On Time	568	568	Linear Feet
SM 001 Repair slope washout and drainage system	\$ 150	\$ 150	\$ 93	\$ 600	\$ 250	\$ 750	\$ 343	Yes	15/16	15/16	0	On Time	1	1	Location(s)
SCL 152 Repair slope washout and construct retaining wall	\$ 250	\$ 250	\$ 279	\$ 1,010	\$ 364	\$ 1,260	\$ 643	Yes	15/16	15/16	0	On Time	1	1	Location(s)
ALA 580 North Flynn Rd Slipout (WB)	\$	\$ 3,415	,	\$ 7,907	\$ 7,601		\$ 10,976	Yes	13/14	14/15		Delayed	1	1	Location(s)
CC VAR Upgrade metal beam guardrail transition railings_80 locations	\$ -	\$ 1,377	-,	\$ 3,209	\$ 2,720	.,	\$ 4,281	Yes	14/15	14/15		On Time	30	NA	Collisions Reduced
CC 680 Upgrade metal beam guardrail transition railings_7 locations	\$ 693	\$ 693	\$ 1,070	\$ 368	\$ 273	-,	\$ 1,343	No	14/15	14/15		On Time	30	NA	Collisions Reduced
SM 101 Roadside Paving	\$	\$ 600	-,	\$ 1,037	\$ 933	, , , , , , ,	\$ 1,994	No	14/15	14/15		On Time	11	11	Location(s)
SCL 152 SCL Environmental and Species Mitigation: F.M.	\$	\$ 330	\$ 189	\$ 800	\$ -	-,	\$ 189	Yes	12/13	16/17		Delayed	1	1	Bridge(s)
NAP 029 Troutdale Creek	\$	\$ 4,300	\$ 6,828	\$ 1,625	\$ 5,150	,	\$ 11,978	No	13/14	13/14		On Time	1	1	Bridge(s)
SLO 101 Tassajara Mitigation Planting	\$	\$ 563	ų 555	\$ -	\$ 112	7	\$ 505	Yes	12/13	12/13		On Time	NA	NA	NA
SB 101 Maria Ygnacio CAPM	\$	\$ 2,641	\$ 3,276 \$ 2.284	\$ 10,732 \$ 8,017	\$ 10,370 \$ 7,340	,	\$ 13,646 \$ 9,624	No	14/15	14/15		On Time	27.4	27.4	Lane Miles
MON 001 Monterey to Marina CAPM MON VAR Roadside Safety improvements, MON County	\$ ¢	\$ 2,622 \$ 1,492	\$ 2,284 \$ 1,997	\$ 8,017 \$ 2,806	\$ 7,340 \$ 2,383	φ 10,055	\$ 9,624 \$ 4,380	Yes No	15/16 14/15	14/15 14/15	1 0	Early On Time	29.7 70	36 162	Lane Miles Location(s)
VAR VAR EFA Contract #05A1831	\$ 150	\$ 1,492	\$ 321	\$ 500	\$ 2,383		\$ 4,360	No	15/16	15/16		On Time	22	22	Location(s)
VAR VAR EFA Contract #05A1832	\$ 205	\$ 205	\$ 434	\$ 600	\$ 532	·	\$ 966	No	15/16	15/16		On Time	16	16	Location(s)
FRE 168 Prather Curve Correction	\$	\$ 2,120	\$ 2,821	\$ 3,134	\$ 2,629	·	\$ 5,450	No	13/14	14/15		Delayed	28	28	Collisions Reduced
LA 170 Install Plants	Ś	\$ 1,200	\$ 1,109	\$ 1,943	\$ 1,854		\$ 2,962	Yes	12/13	12/13		On Time	18.9	39.7	Acres Treated/Pollutant
LA 210 210 REHAB	\$	\$ 8,500	\$ 10,582	\$ 46,224	\$ 42,603		\$ 53,185	Yes	14/15	14/15		On Time	51.2	51.2	Lane Miles
LA 005 LA-5, Upgrade Irrigation System	\$ 176	\$ 240	\$ 231	\$ 1,200	\$ 1,180	\$ 1,440	\$ 1,411	Yes	14/15	14/15	0	On Time	305	305	Location(s)
LA 002 LA-2, Upgrade irrigation systems	\$ 500	\$ 500	\$ 602	\$ 2,500	\$ 1,048	\$ 3,000	\$ 1,650	Yes	15/16	15/16	0	On Time	18	18	Location(s)
VEN 126 VEN-126 Upgrade irrigation systems -	\$ 370	\$ 370	\$ 324	\$ 1,850	\$ 1,850	\$ 2,220	\$ 2,174	Yes	14/15	14/15	0	On Time	7	7	Location(s)
VEN 101 VEN-101 Upgrade irrigation systems	\$ 600	\$ 600	\$ 513	\$ 3,000	\$ 3,000	\$ 3,600	\$ 3,513	Yes	14/15	14/15	0	On Time	7	7	Location(s)
LA 134 LA-134, Upgrade Irrigation Systems	\$ 520	\$ 520	\$ 484	\$ 2,600	\$ 910	7 -7	\$ 1,394	Yes	14/15	14/15		On Time	20	20	Location(s)
LA 105 LA-105, Upgrade Jrrigation System	\$ 420	\$ 420	\$ 512	. ,	\$ 2,076	, ,	\$ 2,589	No	15/16	15/16		On Time	24	24	Location(s)
LA 057 LA-57, Upgrade Irrigation System	\$ 460	\$ 460		\$ 2,300	\$ 1,639	7 -/	\$ 2,096	Yes	15/16	15/16		On Time	9	9	Location(s)
LA 110 Upgrade Irrigation Systems	\$ 260	\$ 260		\$ 1,300	\$ 1,160	, , , , , , , ,	\$ 1,494	Yes	15/16	15/16		On Time	29	29	Location(s)
LA 091 LA 91 Upgrade Irrigation Syst.	\$ 400	\$ 400		\$ 2,000	\$ 1,290	-,	\$ 1,884	Yes	15/16	15/16		On Time	6	6	Location(s)
LA 060 LA 60 Upgrade Irrigation Syst.	\$ 240	\$ 240	\$ 393	\$ 1,200	\$ 1,194 \$ 839	, ,	\$ 1,587 \$ 1,564	No	15/16	15/16		On Time	10	10	Location(s)
SBD 015 SBd 15 Roadside Safety Improvements RIV 010 Riv 10 Roadside Worker Safety Improvements	\$ ¢	\$ 720	\$ 725 \$ 1,006	\$ 1,026 \$ 1,478		7 -/	\$ 1,564 \$ 2,278	Yes	15/16 14/15	15/16		On Time	18 62	18 62	Location(s)
RIV 010 Riv 10 Roadside Worker Safety Improvements SBD 015 SBd 15 Roadside Safety Improvements	\$	\$ 1,012 \$ 720	\$ 633	\$ 1,478 \$ 967	\$ 1,272 \$ 831	, , , , ,	\$ 2,278	Yes Yes	15/16	14/15 15/16		On Time On Time	23	23	Location(s) Location(s)
RIV 095 RIV 95 COLD PLANE	Ġ	\$ 2,372	\$ 1,807	\$ 16,230	\$ 13,044	-,	\$ 1,463	Yes	13/14	13/14		On Time	73	73	Location(s) Lane Miles
RIV 074 Riv 74 install Traffic Signal at Hemet Street	Ś	\$ 1,116	\$ 970	\$ 457	\$ 269		\$ 1,240	Yes	15/14	15/14		On Time	8	8	Collisions Reduced
RIV 074 RIV-74 & VARIOUS ROUTES - PEDESTRIAN PUSH BOTTONS	\$ 785	\$ 785		\$ 319	\$ 265	, ,	\$ 717	Yes	14/15	14/15		On Time	90	90	Collisions Reduced
SBD 210 SBD 210 UPGRADE TO "SMART" IRRIGATION CONTROLLERS	\$ 454	\$ 454	\$ 523	\$ 1,310	\$ 1,189		\$ 1,713	Yes	15/16	15/16		On Time	51	52	Location(s)
VAR VAR SBD VAR UPGRADE IRRIGATION SYSTEMS	\$ 454	\$ 454	7	\$ 1,937	\$ 1,478	-,	\$ 1,965	Yes	15/16	15/16		On Time	6	6	Location(s)
SBD 015 SBD 15 TRAFFIC CONTROL	\$ 195	\$ 195	\$ 166	\$ 900	\$ 222	, ,	\$ 387	Yes	16/17	16/17		On Time	1	1	Location(s)
SBD 040 SBD 40 REPLACE CHANNEL -	\$ 320	\$ 320		\$ 1,455	\$ 650		\$ 973	Yes	16/17	16/17		On Time	1	1	Location(s)
RIV 015 RIV 15 REMOVAL OF BURNED TREES, EROSION CONTROL	\$ 210	\$ 210	\$ 228		\$ 363		\$ 592	Yes	16/17	16/17	0	On Time	1	1	Location(s)
INY 127 Shoshone CAPM	\$ 845	\$ 1,300	\$ 1,285	\$ 11,103	\$ 9,819	\$ 12,403	\$ 11,104	Yes	15/16	14/15	1	Early	42	42	Lane Miles
INY 395 Little Lake Thin Blanket	\$ 745	\$ 745	\$ 638	\$ 2,919	\$ 2,519	\$ 3,664	\$ 3,157	Yes	14/15	14/15	0	On Time	34	34	Lane Miles

				Suj	port (\$1,000	's)	Capital (\$	1,000's)	Total (\$	1,000's)	Completed		Delivery	Year			Constr	uction Output ²
		Project Description	Ori	ginal	Approved	Actual	Approved	Actual	Approved	Actual	Within Approved				ars Early,			Primary
			Bud	dget ¹	Budget	Costs	Budget	Costs	Budget	Costs	Budget?	Original	Actual		layed, or On-time	Original	Actual	Unit
VAR	VAR	Inyo Kern CMS	\$	678	\$ 678	\$ 824	\$ 1,253	\$ 1,176		\$ 2,001	No	14/15	14/15	0	On Time	4	4	Field Elements
STA		STANISLAUS COUNTY MONITORING STATIONS	\$	1,234	\$ 1,234	\$ 1,448	/	\$ 2,645		\$ 4,093	Yes	14/15	14/15	0	On Time	110	123	1000 Vehicle Hours/Yr
SJ	005	NORTH I-5 REHAB	\$		\$ 7,924	\$ 12,323		\$ 52,375	\$ 60,981	\$ 64,698	No	11/12	11/12	0	On Time		28	Lane Miles
TUO	108	OLD SONORA MAINTENANCE HAZ WASTE CLEANUP	\$		\$ 359	\$ 683	Ÿ	\$ 302	\$ 658	\$ 985	No	13/14	14/15	(1)	Delayed	1	1	Location(s)
STA	099	STA 99 CONVENTIONAL LIGHTING	\$	1,093	\$ 1,093	\$ 969	-,	\$ 2,280	\$ 3,646	\$ 3,249	Yes	15/16	15/16	0	On Time	107	107	Collisions Reduced
SJ	099	SJ 99 Arch Road to Hammer Lane Pavement Preservation	\$		\$ 946	\$ 1,891	-,	\$ 5,069	\$ 6,803	\$ 6,960	No	14/15	14/15	0	On Time	12	30	Field Elements
SJ	004	CROSSTOWN VIADUCT BRIDGE MAINTENANCE	\$	1,562	\$ 1,562	\$ 1,695	,.	\$ 5,845	\$ 8,109	\$ 7,540	Yes	14/15	14/15	0	On Time	1	1	Bridge(s)
MER	059	D10 PEDESTRIAN SAFETY IMPROVEMENTS	\$	100	\$ 100	\$ 495	•	\$ 130	\$ 100	\$ 625	No	14/15	14/15	0	On Time	96	15	Collisions Reduced
SD SD	008 067	I-8 2ND/GREENFIELD POST CONST LANDSC SR-67 ROUTE 8 TO SD RIVER BR R&R	\$		\$ 544	\$ 1,140 \$ 6.114	, , , , , ,	\$ 1,545 \$ 11,478	\$ 2,196 \$ 17,190	\$ 2,685 \$ 17.592	No	11/12	12/13	(1)	Delayed	4562 28	NA 29	1000 Vehicle Hours/Yr
SD	005	REPAIR PILE CAP & COLUMNS AND TREAT DECK	\$ \$	1 236	\$ 4,665 \$ 1,401	\$ 6,114 \$ 1,203	, ,		\$ 17,190	\$ 17,592 \$ 2,467	No Yes	11/12 15/16	13/14 15/16	(2)	Delayed On Time	28	29	Lane Miles
SD	805	I-805-PM27.0- RECYCLED WATER	ċ	225	\$ 225	\$ 1,203		\$ 1,204	\$ 2,632	\$ 648	No	15/16	15/16	0	On Time	2	2	Bridge(s) Location(s)
SD	VAR	UPGRADE BRIDGE RAIL END TREATMENTS 5,8,52	ç	223	\$ 2,434	\$ 2,324		\$ 2,409	\$ 5,475	\$ 4,733	Yes	15/16	14/15	1	Early	225	120	Collisions Reduced
SD	079	SD-79 BRIDGE RAIL UPGRADE	¢		\$ 1,510	\$ 1,783	-,	\$ 1,472	\$ 3,067	\$ 3,254	No	14/15	14/15	0	On Time	1057	1400	Linear Feet
SD	067	DRAINAGE IMPROVEMENTS AND HFST	¢		\$ 1,920	\$ 1,763	. ,	\$ 2,825	\$ 4,860	\$ 4,768	Yes	15/16	15/16	0	On Time	445	446	Collisions Reduced
SD	VAR	CONSTRUCT RECYCLED WATER CONVERSION SYSTEMS	Ś	1,150	\$ 1,150	\$ 693	, ,	\$ 2,916		\$ 3,609	No	14/15	14/15	0	On Time	2	1	Location(s)
SD	VAR		Ś	460	\$ 460	\$ -		\$ 1,783	\$ 2,260	\$ 1,783	Yes	15/16	15/16	0	On Time	84	84	Location(s)
SD	VAR	DIRECTOR'S ORDER TREE REMOVAL #3 -	Ś	95	\$ 95	\$ 91	-,	\$ 362	\$ 625	\$ 453	Yes	15/16	15/16	0	On Time	1	1	Location(s)
SD	VAR	DIRECTOR'S ORDER TREE REMOVAL #4	Ś	90	\$ 90	\$ 79		\$ 387	\$ 532	\$ 465	Yes	15/16	15/16	0	On Time	1	1	Location(s)
SD	094	POTRERO WILD FIRE REPAIR -	Ś	300	\$ 300	\$ 190		\$ 797	\$ 300	\$ 987	No	15/16	15/16	0	On Time	1	1	Location(s)
SD	015	SD-015 CULVERT FAILURE -	Ś	400	\$ 400	\$ 192		\$ 521	\$ 400	\$ 713	No	16/17	16/17	0	On Time	1	1	Location(s)
ORA	091	Rt 91 Roadside Worker Safety Project	\$		\$ 407	\$ 397	\$ 853	\$ 606	\$ 1,260	\$ 1,003	Yes	15/16	15/16	0	On Time	30	30	Acres
ORA	005	Remove and replace defected pump	\$	120	\$ 120	\$ 315		\$ 674	\$ 120	\$ 989	No	15/16	15/16	0	On Time	1	1	Location(s)
		2nd Quarter																
HUM	299	Circle Point Curve -	\$		\$ 1,470	\$ 1,216	\$ 3,941	\$ 3,551	\$ 5,411	\$ 4,767	Yes	13/14	15/16	(2)	Delayed	44	0	Collision(s) reduced
ним	299	299 Slip / Slide	\$		\$ 1,825	\$ 1,098	\$ 1,929	\$ 1,820	\$ 3,754	\$ 2,918	Yes	13/14	15/16	(2)	Delayed	3	2	Location(s)
VAR	101	MEN/HUM 101 Rumble Strip -	\$	657	\$ 657	\$ 411	\$ 833	\$ 703	\$ 1,490	\$ 1,114	Yes	15/16	15/16	0	On Time	450	428	Collision(s) reduced
DN	101	Roadway and Culvert Repair	\$	350	\$ 350	\$ 1,496	\$ 5,550	\$ 5,484	\$ 5,900	\$ 6,979	No	16/17	16/17	0	On Time	1	1	Location(s)
DN	101	Cushing Creek Landslide	\$	530	\$ 530	\$ 610	\$ 2,020	\$ 646	\$ 2,550	\$ 1,256	Yes	15/16	15/16	0	On Time	1	1	Location(s)
HUM	254	STORM REPAIRS NEAR HOLMES FLAT	\$	185	\$ 185	\$ 50		\$ 484	\$ 695	\$ 534	Yes	16/17	16/17	0	On Time	1	1	Location(s)
VAR	VAR	Highly Reflective Signs	\$	628	\$ 682	\$ 846	, , , , , , , , , , , , , , , , , , , ,	\$ 2,069	\$ 3,077	\$ 2,915	Yes	14/15	14/15	0	On Time	150	247	Sign(s)
SHA	299	McCandless Gulch Slide	\$	450	\$ 450	\$ 139	-,	7 1,051	\$ 2,000	\$ 1,230	Yes	16/17	16/17	0	On Time	1	1	Location(s)
LAS	395	Scour hole and wing wall repair	\$	450	\$ 450	\$ 38	, , , , , , , , , , , , , , , , , , , ,	\$ 353	\$ 1,950	\$ 391	Yes	16/17	16/17	0	On Time	2	2	Location(s)
TRI	036	Glen Creek Culverts and Subgrade	\$	350	\$ 350	\$ 39	-,	\$ 292	\$ 1,350	\$ 331	Yes	16/17	16/17	0	On Time	1	1	Location(s)
COL	020	Subscour Repair at 6 Locations	\$		\$ 858	\$ 1,358	\$ 986	\$ 669	\$ 1,844	\$ 2,026	No	12/13	13/14	(1)	Delayed	7	7	Bridge(s)
BUT	032	BUT 32 ADA Compliance	\$		\$ 2,410	\$ 2,222	. ,	\$ 1,577	\$ 4,220	\$ 3,798	Yes	15/16	15/16	0	On Time	29	29	Structure(s)
SAC	099	Sac/99 Roadside Safety Improvements	\$	560	\$ 645	\$ 886 \$ 471	-,	2,01.	\$ 2,936	\$ 2,900	Yes	16/17	15/16	1	Early	19	19	Location(s)
NEV VAR	020 032	Modify or Replace Irrigation Systems	\$	105 235	\$ 105 \$ 235	\$ 471	. ,	\$ 1,082 \$ 413	\$ 1,385 \$ 672	\$ 1,553 \$ 687	No No	14/15 15/16	14/15	0	On Time On Time	10 35	10 35	Location(s)
VAR	VAR	GLE/BUT Edge Line & Shoulder Rumble Strips Yol, Sut & Col, Centerline and Shoulder Rumble Strips	ç	410	\$ 410	\$ 274		\$ 263	\$ 794	\$ 607	Yes	15/16	15/16 15/16	0	On Time	98	98	Collision(s) reduced Collision(s) reduced
SIE	049	SIE 49 Washout Repair	ċ	35	\$ 35	\$ 344		\$ 290	\$ 415	\$ 324	Yes	16/17	16/17	0	On Time	98 1	96 1	Location(s)
SIE		SIE 49 Remove Ročk Slide	ç	110	\$ 110	\$ 55		\$ 418	\$ 610	\$ 473	Yes	16/17	16/17	0	On Time	1	1	Location(s)
SIE		SIE 49 Culvert & Slope Repair	Ġ	61	\$ 61	\$ 55		\$ 548	\$ 611	\$ 604	Yes	16/17	16/17	0	On Time	2	2	Location(s)
NEV	049	NEV/YUB 49 Slide Removal	Ġ	100	\$ 100		-	\$ 1,000	•	\$ 1,095	Yes	16/17	16/17	0	On Time	5	5	Location(s)
NEV	049	Nev 49 Slipout	Ġ	620	\$ 620	\$ 163		\$ 1,944	\$ 3,545	\$ 2,108	Yes	16/17	16/17	0	On Time	1	1	Location(s)
ED	193	ED 193 Multi Slide Removal	Ś	270	\$ 270	\$ 144	. ,	-,	\$ 1,270	\$ 1,115	Yes	16/17	16/17	0	On Time	1	1	Location(s)
SIE	VAR	Sierraville 89/49 Plugged Culvers/Pavement	Ś	225	\$ 225	\$ 48	. ,	\$ 1,565	\$ 3,125	\$ 1,613	Yes	16/17	16/17	0	On Time	1	1	Location(s)
SCL	152	SCL-152-Hecker Pass	Ś		\$ 13,032	\$ 15,585	, , , , , , , , , , , , , , , , , , , ,	\$ 14,762	\$ 32,263	\$ 30,347	Yes	09/10	12/13	(3)	Delayed	97	100	Collision(s) reduced
SON	116	Pocket Canyon Ret Wall	\$		\$ 3,400	\$ 3,692	, .	\$ 1,789		\$ 5,481	Yes	11/12	14/15	(3)	Delayed	1	1	Location(s)
SCL		SCL 152-Signal installation at Frazier Lk Rd	\$		\$ 1,644	\$ 1,618		\$ 1,409	\$ 4,233	\$ 3,026	Yes	15/16	15/16	0	On Time	23	23	Collision(s) reduced
NAP	029	Channelization Pavement Rehab	\$		\$ 13,150	\$ 16,003		. ,	\$ 16,444	\$ 34,570	No	13/14	13/14	0	On Time	5.8	3	Lane Mile(s)
SON	116	SON-116 LAKEVILLE HWY RSP	\$		\$ 1,020	\$ 1,235		\$ 594	\$ 2,095	\$ 1,830	Yes	13/14	14/15	(1)	Delayed	1	1	Location(s)
ALA	VAR	Deck Treatment, 31 bridges, Routes 24, 580, 680, 880, 980	\$	790	\$ 855	\$ 1,813		\$ 3,212	\$ 4,246	\$ 5,025	No	14/15	14/15	0	On Time	31	31	Bridge(s)
SF	280	04-4H900_SF-280 concrete barrier	\$	1,100	\$ 1,100	\$ 1,590	. ,	\$ 1,459	\$ 2,731	\$ 3,049	No	14/15	14/15	0	On Time	17	0	Collision(s) reduced
				-										1 .		1 -	1 _	
SON	116	Russian River Sidehill Viaduct Retrofit		J	\$ 1,900	\$ 1,742	\$ 556	\$ 190	\$ 2,456	\$ 1,932	Yes	15/16	15/16	0	On Time	3	2	Bridge(s)

			Su	pport (\$1,000)'s)	Capital ((1,000's)	Total (\$1	,000's)	Completed		Delivery	Year			Constr	uction Output ²
	Project Description	Ori	iginal	Approved	Actual	Approved	Actual	Approved	Actual	Within			Υe	ears Early,			Primary
		Bu	dget ¹	Budget	Costs	Budget	Costs	Budget	Costs	Approved Budget?	Original	Actual		elayed, or On-time	Original	Actual	Unit
SCL 10:	1 Resurface Existing AC Pvmt & Replace Broken PCC Slabs	\$	4,616	\$ 4,616	\$ 4,029	\$ 18,807	\$ 15,793	\$ 23,423	\$ 19,821	Yes	14/15	14/15	0	On Time	11.6	11.6	Lane mile(s)
VAR VA	. 9 .	\$	2,445	\$ 2,445	\$ 1,928	\$ 2,125	\$ 1,492	\$ 4,570	\$ 3,420	Yes	14/15	14/15	0	On Time	281	281	Sign(s)
SM 10:	- · · · · · · · · · · · · · · · · · · ·	\$	340	\$ 340	\$ 669	\$ 1,550	\$ 1,446	\$ 1,890	\$ 2,114	No	15/16	15/16	0	On Time	1	1	Location(s)
ALA 01				\$ 1,078	\$ 1,475	\$ 990	\$ 868	\$ 2,068	\$ 2,344	No	15/16	15/16	0	On Time	34	15	Structure(s)
SON 10:	, , , , , , , , , , , , , , , , , , , ,	\$	1,050	\$ 1,050	\$ 453	\$ 4,200	\$ 1,633	\$ 5,250	\$ 2,085	Yes	15/16	15/16	0	On Time	4	4	Location(s)
SCL 15:		\$	900	\$ 900	\$ 226		\$ 608	\$ 2,905	\$ 834	Yes	16/17	16/17	0	On Time	1	1	Location(s)
MON 10:	,,			\$ 2,920	\$ 1,811	\$ 1,040	\$ 859	\$ 3,960	\$ 2,670	Yes	15/16	15/16	0	On Time	12	12	Collision(s) reduced
SLO 10:		_		\$ 1,595	\$ 1,486	\$ 2,807	\$ 2,439	\$ 4,402	\$ 3,926	Yes	14/15	15/16	(1)	Delayed	68	48	Location(s)
MON 10:	,,	\$	2,329	\$ 2,692	\$ 1,276	\$ 1,425	\$ 1,172	\$ 4,117	\$ 2,449	Yes	15/16	15/16	0	On Time	30	30	Collision(s) reduced
VAR 10:		\$,	\$ 1,748	\$ 1,242	. ,	\$ 1,260	\$ 3,624	\$ 2,501	Yes	14/15	14/15	0	On Time	301	270	Sign(s)
SCR 00:		\$	350 265	\$ 350 \$ 265	\$ 197	\$ 760	\$ 686	\$ 1,110 \$ 1,265	\$ 883 \$ 876	Yes	16/17	16/17	0	On Time	1	1 1	Location(s)
SB 10: MON 00:		ş Š	217	\$ 265 \$ 217	\$ 151 \$ 124	\$ 1,000 \$ 810	\$ 725 \$ 222	\$ 1,265 \$ 1,027	\$ 346	Yes	16/17 16/17	16/17 16/17	0	On Time	1	1	Location(s)
KER 204		Ş	217	\$ 2,136	\$ 2,045	\$ 8,768	\$ 7,531	\$ 1,027	\$ 9,576	Yes Yes	14/15	14/15	0	On Time On Time	4	4	Location(s)
KER 00:	:			\$ 2,130	\$ 2,043	\$ 43,461	\$ 36,987	\$ 51,481	\$ 45,138	Yes	15/16	13/14	2	Early	42.4	42.4	Bridge(s)
FRE 04:		Ś	1,074	\$ 1,074	\$ 975	\$ 43,401	\$ 1,738	\$ 3,046	\$ 2,714	Yes	15/16	15/14	0	On Time	547	547	Lane mile(s) Collision(s) reduced
FRE VA		Ś	600	\$ 600	\$ 1,120	\$ 3,312	\$ 3,290	\$ 3,912	\$ 4,411	No	14/15	14/15	0	On Time	5	5	Location(s)
TUL 099	9	Ś	1,642	\$ 1,642	\$ 1,428	\$ 4,125	\$ 3,542	\$ 5,767	\$ 4,970	Yes	15/16	15/16	0	On Time	2	2	Lane mile(s)
LA 10		,	1,0 .2	\$ 1,080	\$ 1,336	\$ 2,084	\$ 1,602	\$ 3,164	\$ 2,939	Yes	14/15	14/15	0	On Time	90	90	Collision(s) reduced
LA 00:				\$ 1,450	\$ 1,812	\$ 2,698	\$ 1,004	\$ 4,148	\$ 2,816	Yes	12/13	12/13	0	On Time	1	0	Location(s)
LA 10:				\$ 3,603	\$ 4,688	\$ 22,023	\$ 19,915	\$ 25,626	\$ 24,603	Yes	13/14	13/14	0	On Time	65	65	Lane mile(s)
LA 010				\$ 10,368	\$ 3,403	\$ 7,062	\$ 7,104	\$ 17,430	\$ 10,507	Yes	13/14	13/14	0	On Time	25	14	Location(s)
LA 210	· · · · · · · · · · · · · · · · · · ·			\$ 1,700	\$ 1,822	\$ 2,137	\$ 2,059	\$ 3,837	\$ 3,881	No	14/15	14/15	0	On Time	51.2	10	Lane mile(s)
LA 00:		\$	660	\$ 910	\$ 927	\$ 1,239	\$ 860	\$ 2,149	\$ 1,787	Yes	15/16	15/16	0	On Time	322	322	Collision(s) reduced
LA 00:		\$	1,910	\$ 1,910	\$ 1,674	\$ 3,012	\$ 2,647	\$ 4,922	\$ 4,321	Yes	14/15	14/15	0	On Time	233	183	Sign(s)
LA 00		\$	450	\$ 870	\$ 729	\$ 644	\$ 469	\$ 1,514	\$ 1,197	Yes	15/16	15/16	0	On Time	61	23	Collision(s) reduced
LA 210	0 LA-210, Upgrade Irrigation Systems	\$	600	\$ 600	\$ 692	\$ 3,000	\$ 2,475	\$ 3,600	\$ 3,167	Yes	15/16	15/16	0	On Time	12	12	Location(s)
SBD 138	8 SBD 138 HORSETHIEF CREEK BRIDGE			\$ 3,558	\$ 5,375	\$ 6,674	\$ 6,345	\$ 10,232	\$ 11,720	No	11/12	13/14	(2)	Delayed	1	1	Bridge(s)
RIV 074	4 Riv 74 Hurkey Creek Bridge			\$ 3,831	\$ 4,698	\$ 2,737	\$ 2,602	\$ 6,568	\$ 7,300	No	11/12	13/14	(2)	Delayed	1	1	Bridge(s)
SBD 01	8 SBD 18 BELLFLOWER ST SIGNALS			\$ 1,131	\$ 1,264	\$ 649	\$ 573	\$ 1,780	\$ 1,837	No	14/15	14/15	0	On Time	21	21	Collision(s) reduced
RIV 075	9 RIV 79 Drainage Inlets near Beaumont	\$	1,329	\$ 1,329	\$ 1,388	\$ 1,101	\$ 979	\$ 2,430	\$ 2,367	Yes	15/16	15/16	0	On Time	391	391	Collision(s) reduced
RIV 010	(,	\$	687	\$ 712	\$ 557	\$ 265	\$ 190	\$ 977	\$ 747	Yes	16/17	16/17	0	On Time	19	19	Collision(s) reduced
VAR VA	R UPGRADE TO "SMART" IRRIGATION CONTROLLERS	\$	520	\$ 520	\$ 919	\$ 1,900	\$ 1,884	\$ 2,420	\$ 2,802	No	15/16	15/16	0	On Time	126	126	Location(s)
VAR VA		\$	126	\$ 126	\$ 647	. ,	\$ 1,029	\$ 1,261	\$ 1,676	No	15/16	15/16	0	On Time	2	2	Location(s)
SBD 01	, , , , , , , , , , , , , , , , , , , ,	\$	210	\$ 210	\$ 102	\$ 800	\$ 482	\$ 1,010	\$ 585	Yes	16/17	16/17	0	On Time	1	1	Location(s)
SBD 018		\$	245	\$ 245	\$ 224	\$ 510	\$ 287	\$ 755	\$ 510	Yes	16/17	16/17	0	On Time	1	1	Location(s)
RIV 09:	,	\$		\$ 325	\$ 133	\$ 20	\$ 223	\$ 345	\$ 356	No	16/17	16/17	0	On Time	1	1	Location(s)
VAR VA	7-7	\$	496	\$ 496	\$ 200	\$ 223	\$ 215	\$ 719	\$ 415	Yes	16/17	16/17	0	On Time	135	135	Collision(s) reduced
AMA 049				\$ 1,204	\$ 1,110	\$ 528	\$ 435	\$ 1,732	\$ 1,545	Yes	13/14	14/15	(1)	Delayed	25	0	Collision(s) reduced
STA 00:		_		\$ 4,115	\$ 6,025	\$ 43,891	\$ 37,746	\$ 48,006	\$ 43,771	Yes	13/14	13/14	0	On Time	114	163.2	Lane mile(s)
SJ 004		\$	601	\$ 601	\$ 1,866	\$ 3,350	\$ 2,811	\$ 3,951	\$ 4,677 \$ 5,915	No	14/15	14/15	0	On Time	4	4	Mile(s) of cable
SJ 004 SJ 205		\$	2,509	\$ 2,933 \$ 2,774	\$ 2,346		\$ 3,569	\$ 7,542	-,	Yes	14/15	14/15	0	On Time	46	46	Field element(s)
STA 03:		\$ \$	2,774 730	\$ 2,774 \$ 730	\$ 2,301 \$ 457	\$ 3,441 \$ 701	\$ 3,093 \$ 533	\$ 6,215 \$ 1,431	\$ 5,394 \$ 990	Yes Yes	14/15 16/17	14/15	0	On Time Early	24 49	19 49	Field element(s)
STA 13		ç	769	\$ 769	\$ 444	\$ 992	\$ 799	-,		Yes	15/16	15/16 15/16	0	On Time	74	74	Collision(s) reduced
IMP VA		Ş	769	\$ 6.562	\$ 7,062	\$ 12,802	\$ 12,607	\$ 1,761 \$ 19,364	\$ 1,243 \$ 19,669	No No	13/16	13/14	0	On Time	1	1	Collision(s) reduced Location(s)
SD 00		I		\$ 6,562	\$ 7,062	\$ 12,802	\$ 12,607	\$ 19,364	\$ 19,669	Yes	13/14	13/14	0	On Time On Time	5	6	Acre(s) treated/pollutant
SD 004				\$ 2,648	\$ 2,465	\$ 2,084	\$ 2,580	\$ 5,332	\$ 6,349	No	14/15	14/15	0	On Time	7	3	Bridge(s)
SD 09	. States seistine terriori			\$ 3,597	\$ 3,327	\$ 6,575	\$ 5,616	\$ 10,172	\$ 8,943	Yes	14/15	14/15	0	On Time	24	24	Collision(s) reduced
SD 008				\$ 7.800	\$ 5,519	\$ 38,557	\$ 35,432	\$ 46,357	\$ 40,951	Yes	14/15	13/14	1	Early	66.4	66.4	Lane mile(s)
SD 054				\$ 1,617	\$ 1,511	\$ 1,705	\$ 1,425	\$ 3,322	\$ 2,935	Yes	15/16	15/14	0	On Time	28	24	Location(s)
SD VA		Ś	1,254	\$ 1,439	\$ 1,153		\$ 1,063	\$ 2,749	\$ 2,216	Yes	15/16	15/16	0	On Time	37	36	Bridge(s)
SD VA		Ś	725	\$ 725	\$ 562		\$ 3,494	\$ 4,225	\$ 4,056	Yes	15/16	15/16	0	On Time	187	187	Location(s)
SD 163		Ś	800	\$ 800	\$ 747		\$ 1,862	\$ 2,800	\$ 2,609	Yes	15/16	15/16	0	On Time	1	1	Location(s)
10.		7	500	\$ 500	\$ 789			\$ 5,500	-,				-			_	
SD 008	8 I-8/TAVERN RD CULVERT REPLACEMENT DIRECTOR'S ORDER	\$	500				\$ 4,800		\$ 5,589	No	15/16	15/16	0	On Time	1	1	Location(s)

Part			Sı	ирро	rt (\$1,000	's)		Capital (\$	1,000's)		Total (\$1,	,000's)	Completed		Delivery	Year			Const	ruction Output ²
The color Part Pa	Project Description	Or	riginal	Ap	pproved	Actual		Approved	Actual	1	Approved	Actual				Ye	ars Early,			Primary
Dec Dec 10 20 20 20 20 20 20 20		Bu	udget ¹	Е	Budget	Costs		Budget	Costs		Budget	Costs		Original	Actual			Original	Actual	Unit
Solid Colored Programs Solid Colored Progr		\$								\$,		-		_		Location(s)
A 20 21 21 21 22 21 22 23 24 25 25 25 25 25 25 25		\$	3,290	\$	4,200	\$ 4,22	8 \$	9,466	\$ 8,603	\$	13,666	\$ 12,831	Yes	14/15	14/15	0	On Time	116	116	Lane mile(s)
Second S	•	1		1.6	4 200	.		4 075	4 700		0.475	A 2724		40/40	42/42			1	T	
La 18 Install Plants																		٠,		Square foot of Slope paving I
Fig. Sept.									. ,					,		-		_		Acre(s) treated/pollutant
Second S	E. 110 motan ranto			-					-,					,		-		83	63	Acre(s) treated/poliutarit
La 105 Bridge Maintenance S 5 1,700 S 1,210 S 2,522 S 2,429 S 3,442 Ves 15/16 15/16 O O Time S S S S S S S S S		\$	235	\$				-,										7	7	Location(s)
Sol. 13 Repair sortm damaged roadway Sol. 60 S. 36 S. 32 S. 2,200 S. 2,201 S. 2,214 S. 1,267 Ves. 1,617 O. 0. 0. Time 1 1 1 0. 0. 0. 0. 0.	SJ 099 SR 99 Rumble Strip Installation	\$	836	\$	879	\$ 53	7 \$	1,471	\$ 915	\$	2,350	\$ 1,452	Yes	16/17	16/17	0	On Time	393	393	Collision(s) reduced
Lank Load Color	LA 105 Bridge Maintenance			\$	1,790	\$ 1,519	9 \$	2,552	\$ 2,429	\$	4,342	\$ 3,948	Yes	15/16	15/16	0	On Time	3	3	Bridge(s)
San Dis Series Porter Red Signals 5 1,728 5 1,739 5 1,390 5 3,181 5 2,878 Ves 13/14 14/15 (1) Delived 1 14 Collision 1 14 Collision 1 14 14 Collision 1 14 14 14 15 (1) Delived 1 14 14 Collision 1 14 14 14 15 (1) Delived 1 14 14 15 (1) Delived 1 14 14 14 15 (1) Delived 1 14 14 15 (1) Delived 1 14 14 14 14 15 (1) Delived 1 14 14 14 14 14 14 15 (1) Delived 1 14 14 14 14 15 (1) Delived 1 14 14 14 14 14 14 14	SOL 012 Repair storm damaged roadway	\$	660	\$	660					\$	2,860	\$ 326	Yes	16/17	16/17	0	On Time			Location(s)
NEV 0409 McKraight Sink Hole	,			\$	1,037	7				\$	2,214		Yes	15/16	15/16	0	On Time	55		Curb ramp(s)
La				\$, -	. ,		,						-,			,			Collision(s) reduced
NEV 0.049 NRV-49 Culvert Repair S 70 5 70 5 68 5 500 5 348 5 500 5 348 5 500 5 548 5 340 5 520 5 340 5 340 5 5 340 5 340 5 340 5 5 340 5 340 5 5 340 5 340 5 5 340 5 340 5 5 340 5 340 5 5 340 5 340 5 5 340 5 340 5 5 340 5 340 5 5 340 5 340 5 5 340 5 340 5 5 340 5 340 5 5 340 5 340 5 5 340 5 340 5 5 340 5 340 5 5 340 5 5 340 5 340 5 340 5 340 5 5 340 5 5 340 5 340 5 340 5 340 5 5 340 5 5 340 5 5 340 5 340 5 340 5 340 5 340	9	\$, -		\$,					-				Location(s)
MRN MOI STORM REPAIRS NARE KEK \$ 130 \$ 130 \$ 90 \$ 4 M5 \$ 5 2.56 \$ 5.35 \$ 1.36 \$ ves 16/17		\$, -	. ,	\$,			,		_	•			Acre(s) treated/pollutant
SAC 160 Sac 161 Useve Relwy Repair SAC 150 Sac 161 Sa		\$								\$						-		-		Location(s)
See 10 South SE Country Roadsdies Safety 5 1,542 5 1,108 5 2,102 5 1,884 5 3,644 5 2,992 Yes 15,116 15,116 0 0 ∩ Time 70 89 1,107 1 1 1 1 1 1 1 1 1		\$ ¢								<u>ې</u>				,		-		-		Location(s)
DN 197 LITTLE MILIC CARC CLUBERT/Bridge \$ 1,550 \$ 1,550 \$ 1,550 \$ 1,550 \$ 1,550 \$ 1,550 \$ 1,550 \$ 1,550 \$ 1,550 \$ 5,300 \$ 5,338 \$ 6,850 \$ 5,433 \$ ves 15/16 15/16 0 0 0 n Time 1 1 1 Loc Milic Club Club Club Club Club Club Club Club		Þ	225	¢														_		Location(s) Location(s)
TRI 003 Tomato Silpout		ć	1 550	ç					. ,	-	,				-	-				Location(s)
SM 001 Repair washout with rock slope A WAR 12-0-MP790 Install TIS equipment in the TMS cabinets \$ 1,808 \$ 1,700 \$ 5 1,000 \$ 5 2,705 \$ 5 2,000 \$ 1,000 \$ 2,705 \$ 2,700 \$ 2 4,456 \$ 4,566 \$ 4,756 \$ 4		Ś	,		,	-,		-,		Ś				-, -		-		_		Location(s)
DAA VAR 12-0N790 Install ITS equipment in the TMS cabinets \$ 1,680 \$ 1,790 \$ 1,700 \$ 5	The state of the s	Ś		-						Ś				,		-		_		Location(s)
SBO DIS SBO BR SBO BR CONSTRUCT RAISED MEDIAN IN APPLE VALLEY OR A DOS Grove pavement, upgrade drainage system \$ 5 1,702 \$ 1,		7								-	,					-				Field element(s)
ORA OS Growe pavement, upgrade drainage system \$ \$ 5.44 \$ 5.84 \$ 5.84 \$ 5.84 \$ 5.84 \$ \$ 1.481 \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. ,			. ,				-				Collision(s) reduced
SBD 395 SBd 395 CAPM SBD 395 SBd 395 CAPM \$ 3,242 \$ 3,242 \$ 2,445 \$ 14,852 \$ 13,897 \$ 18,094 \$ 16,042 Yes	ORA 005 Groove pavement, upgrade drainage system	\$			584	\$ 574	4 \$			\$		\$ 574	Yes			0	On Time	17	17	Collision(s) reduced
SON 001 Replace rock slope protection \$ 740 \$ \$ 1,217 \$ 5 623 \$ 2.62 \$ 1,363 \$ 1,479 No 13/14 15/16 (2) Delayed 1 1 1 Loc No No 101 Replace rock slope protection \$ 225 \$ 225 \$ 323 \$ 5 00 \$ 208 \$ 7.25 \$ 531 \$ Yes 16/17 16/17 0 On Time 1 1 1 Loc No		\$	3,242	\$	3,242	\$ 2,44	5 \$	14,852	\$ 13,897	\$	18,094	\$ 16,342	Yes	14/15	14/15	0	On Time	55.2	55.2	Lane mile(s)
SM 101 Replace failed bridge joint seal	MAD 041 Ranchos to Oakhurst Rumble Strip	\$	692	\$	692	\$ 404	4 \$	501	\$ 374	\$	1,193	\$ 778	Yes	15/16	15/16	0	On Time	50	50	Collision(s) reduced
ORA O72 Mod signals, add sffy lighting, update ADA, etc \$ 631 \$ 703 \$ 70	SON 001 Replace rock slope protection			\$	740	\$ 1,21	7 \$	623	\$ 262	\$	1,363	\$ 1,479	No	13/14	15/16	(2)	Delayed	1	1	Location(s)
SCR 152 Centerline Rumble Strip ST 703 S	SM 101 Replace failed bridge joint seal	\$	225	\$	225			500	\$ 208	\$	725	\$ 531	Yes	16/17	16/17	0	On Time	1	1	Location(s)
SUT 099 Sut 99 - Install SMART Controller		\$								\$, , , , , , , , , , , , , , , , , , , ,				-				Collision(s) reduced
ALA 580 RESURFACE RAMPS AND ADA CURB RAMPS LA 118 Electrical Theft Restoration on 118 LA 119 Clock ADA The Lamber All 119 Clock ADA Theft LA 119 Clock ADA Theft	•	\$								\$,						Collision(s) reduced
LA 118 Electrical Theft Restoration on 118		\$	105	\$. ,		, -	-	-		-	-	Location(s)
SD 005 I-5 FRWY MVP ACCESS MON 101 Soledad CAPM CC 004 Drought conservation improvements \$ 2,517 \$ 4,376 \$ 5,6131 \$ 4,930 \$ 8,648 \$ 9,306 No 13/14 13/14 0 On Time 77 62 Loc MON 101 Soledad CAPM CC 004 Drought conservation improvements \$ 200 \$ 5,281 \$ 5,023 \$ 27,491 \$ 27,101 \$ 32,772 \$ 32,124 Yes 14/15 14/15 0 On Time 74.4 74.4 CDDN 101 Hamilton 2 Retaining Wall \$ 2,477 \$ 2,560 \$ 4,154 \$ 2,283 \$ 6,631 \$ 4,843 Yes 13/14 15/16 (2) Delayed 2 2 2 Loc SCL 017 SCL-VAR- Replace OH sign panels \$ 5,280 \$ 5,280 \$ 5,280 \$ 3,415 \$ 6,181 \$ 4,809 \$ 11,461 \$ 8,224 Yes 14/15 14/15 0 On Time 878 875 SVAR VAR Upgrade comm. \$ 1,679 \$ 1,912 \$ 1,570 \$ 6,046 \$ 5,982 \$ 7,958 \$ 7,552 Yes 16/17 15/16 1 Early 178 178 Field of LA 101 Signs & Lighting \$ 3,347 \$ 3,347 \$ 1,953 \$ 3,589 \$ 3,064 \$ 6,636 \$ 5,017 Yes 14/15 14/15 0 On Time 129 129 SDN 101 DN SEISMIC RETROFIT \$ 2,490 \$ 1,729 \$ 1,239 \$ 1,100 \$ 33,779 \$ 2,283 Yes 15/16 15/16 (2) Delayed 3 3 3 Loc DN 199 Middle Fork Wall \$ 1,699 \$ 1,860 \$ 1,620 \$ 2,662 \$ 1,772 \$ 1,605 \$ 3,402 \$ 4,297 No 13/14 14/15 (1) Delayed 1 1 Loc On Time 5 5 5 Br MEN 162 Dos Rios Slips \$ 1,099 \$ 1,99 Maintenance PullLouts \$ 2,008 \$ 2,008 \$ 1,672 \$ 2,603 \$ 1,706 \$ 4,611 \$ 3,379 Yes 15/16 15/16 0 On Time 6 16 Collision \$ 2,008 \$ 2,200 \$ 2,250 \$ 2,250 \$ 2,250 \$ 2,088 \$ 3,518 \$ 2,571 \$ 5,758 \$ 4,461 \$ 3,379 Yes 15/16 15/16 0 On Time 440 224 Br VAR 005 REPLACE AND Upgrade AdO Overhead and Roadside Signs \$ 1,533 \$ 1,812 \$ 1,854 \$ 3,118 \$ 5,884 \$ 4,734 \$ 7,748 \$ 7,748 \$ 7,785 No 14/15 14/15 0 On Time 1 1 Loc On Time 5				\$, , , , ,		-,	,-	-		,		,						Lane mile(s)
MON 101 Soledad CAPM CC 004 Drought conservatrion improvements \$ 200 \$ 771 \$ 910 \$ 800 \$ 1,110 \$ 1,571 No 15/16 15/16 0 On Time 74.4 74.4 DN 101 Hamilton 2 Retaining Wall SCL 017 SCL-VAR- Replace OH sign panels \$ 5,280 \$ 5,280 \$ 3,415 \$ 6,181 \$ 4,809 \$ 11,461 \$ 8,224 \$ ves 14/15 14/15 0 On Time 878 875 S VAR VAR Upgrade comm. \$ 1,679 \$ 1,912 \$ 1,570 \$ 6,046 \$ 5,982 \$ 7,958 \$ 7,552 \$ ves 16/17 15/16 1 Early 178 178 Field of Signs & Lighting DN 101 DN SEISMIC BETROFIT MEN 162 DOS Rios Slips MEN 162 DOS Rios Slips DN 199 Middle Fork Wall HUM 299 Sabertooth Shoulder Widening Project SU 99 SJ 99 MAINTENANCE PULLOUTS \$ 2,008 \$ 1,672 \$ 2,008 \$ 1,672 \$ 2,603 \$ 1,702 \$ 1,850 \$ 1,702 \$ 1,850 \$ 1,702 \$ 1,850 \$ 1,702 \$ 1,850 \$ 1,854 \$ 3,118 \$ 5,884 \$ 4,734 \$ 7,748 \$ 7,852 No 14/15 14/15 0 On Time 16 16 SCL 082 SCL Sunnyvale 82 drainage & ADA @ 6 intersections MON 101 Soledad CAPM				\$		7 -,		-,	. ,		,	+,				-				Location(s)
CC 004 Drought conservatrion improvements \$ 200 \$ 200 \$ 771 \$ 910 \$ 800 \$ 1,110 \$ 1,571 No 15/16 15/16 0 On Time 1 1 Loc DN 101 Hamilton 2 Retaining Wall \$ 2,477 \$ 2,560 \$ 4,154 \$ 2,283 \$ 6,631 \$ 4,843 Yes 13/14 15/16 (2) Delayed 2 2 2 Loc SCL 017 SCL-VAR-Replace OH sign panels \$ 5,280 \$ 5,280 \$ 3,415 \$ 6,181 \$ 4,809 \$ 11,461 \$ 8,224 Yes 14/15 14/15 0 On Time 878 875 SVAR Upgrade comm. \$ 1,679 \$ 1,912 \$ 1,570 \$ 6,046 \$ 5,982 \$ 7,552 Yes 14/15 14/15 0 On Time 129 129 SIGNIC RETROFIT \$ 1,000				\$. ,-			. ,			,		,		-				Location(s)
DN 101 Hamilton 2 Retaining Wall S 2,477 \$ 2,560 \$ 4,154 \$ 2,283 \$ 6,631 \$ 4,843 \$ Yes 13/14 15/16 (2) Delayed 2 2 2 Loc SCL 017 SCL-VAR- Replace OH sign panels \$ 5,280 \$ 5,280 \$ 5,280 \$ 3,415 \$ 6,181 \$ 4,809 \$ 11,461 \$ 8,224 \$ Yes 14/15 14/15 0 On Time 878 875 S YAR Upgrade comm. \$ 1,679 \$ 1,912 \$ 1,570 \$ 6,046 \$ 5,982 \$ 7,958 \$ 7,552 \$ Yes 16/17 15/16 1 Early 178 178 178 179		¢	200	¢					. ,	-				,		-				Location(s)
SCL 017 SCL-VAR- Replace OH sign panels \$ 5,280 \$ 5,280 \$ 5,280 \$ 3,415 \$ 6,181 \$ 4,809 \$ 11,461 \$ 8,224 \$ Yes \$ 14/15 \$ 14/15 \$ 0 On Time \$ 878 \$ 875 \$ S VAR VAR Upgrade comm. \$ 1,679 \$ 1,912 \$ 1,570 \$ 6,046 \$ 5,982 \$ 7,958 \$ 7,552 \$ Yes \$ 16/17 \$ 15/16 \$ 1 Early \$ 178 \$ 178 \$ Field of the common of the comm		۲	200	Ψ.				II.		-										Location(s)
VAR VAR Uggrade comm. \$ 1,679 \$ 1,912 \$ 1,570 \$ 6,046 \$ 5,982 \$ 7,958 \$ 7,552 Yes 16/17 15/16 1 Early 178 178 Field of LA 101 Signs & Lighting \$ 3,347 \$ 3,347 \$ 1,953 \$ 3,589 \$ 3,064 \$ 6,936 \$ 5,017 Yes 14/15 14/15 0 On Time 129 129 S DN 101 DN SEISMIC RETROFIT \$ 2,490 \$ 1,729 \$ 1,239 \$ 1,100 \$ 3,729 \$ 2,830 Yes 15/16 15/16 0 On Time 5 5 5 Br MEN 162 Dos Rios Slips \$ 1,630 \$ 2,692 \$ 1,630 \$ 2,692 \$ 1,772 \$ 1,605 \$ 3,402 \$ 4,297 No 13/14 15/16 (2) Delayed 3 3 1 Loc DN 199 Middle Fork Wall \$ 5,1,860 \$ 1,620 \$ 2,166 \$ 2,078 \$ 4,026 \$ 3,698 Yes 13/14 14/15 (1) Delayed 1 1 Loc DN 199 Middle Fork Wall \$ 5,1,840 \$ 1,127 \$ 1,991 \$ 1,870 \$ 3,275 \$ 2,997 Yes 15/16 15/16 0 On Time 16 16 Collision S 199 S 199 MAINTENANCE PULLOUTS \$ 2,008 \$ 1,672 \$ 2,008 \$ 1,672 \$ 2,603 \$ 1,706 \$ 4,611 \$ 3,379 Yes 15/16 15/16 0 On Time 58 28 Loc CC VAR Replace 440 Overhead and Roadside Signs \$ 2,250 \$ 2		Ś	5.280	T .				, -		-	,	. ,			-		•			Sign(s)
LA 101 Signs & Lighting LA 101 Signs & Lighti		Ś	-,		.,	,			. ,	1	,	,		, -		1				Field element(s)
DN 101 DN SEISMIC RETROFIT S 2,490 S 1,729 S 1,239 S 1,239 S 1,100 S 3,729 S 2,830 Yes 15/16 15/16 0 On Time 5 5 Br	. 9	\$,	\$. ,	\$,		0				Sign(s)
DN 199 Middle Fork Wall S 1,860 S 1,620 S 2,166 S 2,078 S 4,026 S 3,698 Yes 13/14 14/15 (1) Delayed 1 1 Loc	DN 101 DN SEISMIC RETROFIT			\$	2,490	\$ 1,72	9 \$	1,239	\$ 1,100	\$	3,729	\$ 2,830	Yes	15/16	15/16	0	On Time	5	5	Bridge(s)
HUM 299 Sabertooth Shoulder Widening Project \$ 1,284 \$ 1,127 \$ 1,991 \$ 1,870 \$ 3,275 \$ 2,997 \$ Yes 15/16 15/16 0 On Time 16 16 Collision SJ 099 SJ 99 MAINTENANCE PULLOUTS \$ 2,008 \$ 1,672 \$ 2,603 \$ 1,672 \$ 2,603 \$ 1,706 \$ 4,611 \$ 3,379 \$ Yes 15/16 15/16 0 On Time 58 28 Loc CV AR Replace 440 Overhead and Roadside Signs \$ 2,250 \$ 2,250 \$ 2,250 \$ 2,250 \$ 2,008 \$ 3,518 \$ 2,571 \$ 5,768 \$ 4,669 \$ Yes 14/15 14/15 0 On Time 440 224 Br SD 056 SR 56 RECYCLED WATER CONVERSION SYSTEM \$ 750 \$ 649 \$ 2,200 \$ 2,247 \$ 2,250 \$ 2,247 \$ 2,250 \$ 2,247 \$ 2,250 \$ 2,25	MEN 162 Dos Rios Slips			\$	1,630	\$ 2,69	2 \$	1,772	\$ 1,605	\$	3,402	\$ 4,297	No	13/14	15/16	(2)	Delayed	3	3	Location(s)
SJ 099 SJ 99 MAINTENANCE PULLOUTS \$ 2,008 \$ 2,008 \$ 1,672 \$ 2,603 \$ 1,706 \$ 4,611 \$ 3,379 \$ Yes 15/16 0 On Time 58 28 Loc CC VAR Replace 440 Overhead and Roadside Signs \$ 2,250 \$ 2,250 \$ 2,250 \$ 2,098 \$ 3,518 \$ 2,571 \$ 5,768 \$ 4,669 \$ Yes 14/15 14/15 0 On Time 440 224 Br VAR 005 REPLACE AND UPGRADE TMS FIELD ELEMENTS \$ 1,533 \$ 1,812 \$ 1,856 \$ 2,623 \$ 2,158 \$ 4,435 \$ 4,014 \$ Yes 17/18 14/15 3 Early 221 \$ 1,500 \$ 500 \$	DN 199 Middle Fork Wall			\$	1,860	\$ 1,620	\$ 0	2,166	\$ 2,078	\$	4,026	\$ 3,698	Yes	13/14	14/15	(1)	Delayed	1	1	Location(s)
CC VAR Replace 440 Overhead and Roadside Signs \$ 2,250	HUM 299 Sabertooth Shoulder Widening Project			\$	1,284	\$ 1,12	7 \$	1,991			3,275	\$ 2,997	Yes	15/16	15/16	0	On Time	16	16	Collision(s) reduced
VAR 005 REPLACE AND UPGRADE TMS FIELD ELEMENTS \$ 1,533 \$ 1,812 \$ 1,856 \$ 2,623 \$ 2,158 \$ 4,435 \$ 4,014 Yes 17/18 14/15 3 Early 221 Field of SCL 082 SCL Sunnyvale 82 drainage & ADA @ 6 intersections \$ 1,854 \$ 3,118 \$ 5,894 \$ 4,734 \$ 7,748 \$ 7,748 \$ 7,852 No 14/15 14/15 0 On Time 292 292 Collision		7	,		,	. , .		_,				,		-, -		-				Location(s)
SD 056 SR 56 RECYCLED WATER CONVERSION SYSTEM \$ 750 \$ 750 \$ 649 \$ 2,200 \$ 2,147 \$ 2,950 \$ 2,796 Yes 15/16 15/16 0 On Time 1 1 Loc SCL 082 SCL Sunnyvale 82 drainage & ADA @ 6 intersections \$ 1,854 \$ 3,118 \$ 5,894 \$ 4,734 \$ 7,748 \$ 7,852 No 14/15 14/15 0 On Time 292 292 Collision			,									, , , , , , , , , , , , , , , , , , , ,		,	-				224	Bridge(s)
SCL 082 SCL Sunnyvale 82 drainage & ADA @ 6 intersections \$ 1,854 \$ 3,118 \$ 5,894 \$ 4,734 \$ 7,748 \$ 7,852 No 14/15 14/15 0 On Time 292 292 Collision			,					,	+ -,	Τ.	,	. ,-		,					1.	Field element(s)
		\$	750	\$. ,			. ,				-				Location(s)
	,			\$,			. ,		,			,		-				Collision(s) reduced
		ć	412	\$ د						\$ د				,		-				Location(s) Collision(s) reduced
		ç		-				II.	7	ç		•		,						Location(s)
	, , , , , , , , , , , , , , , , , , , ,	ç				-		,		ç	,	-,				-		_		Bridge(s)
	, ,	ś	,			. , .				Ś		,-				-				Location(s)
	, · · · · · · · · · · · · · · · · · · ·	ľ	330	1 -						-	,	. ,		,		-		_		Collision(s) reduced

		Suppo	ort (\$1,000	's)	Capital (\$1,000's)	Tota	al (\$1,00	00's)	Completed		Delivery	Year			Constr	uction Output ²
Project Description	Original	А	pproved	Actual	Approved	Actual	Approve	d	Actual	Within			Ye	ars Early,			Primary
	Budget ¹		Budget	Costs	Budget	Costs	Budget	:	Costs	Approved Budget?	Original	Actual		elayed, or On-time	Original	Actual	Unit
SAC 050 TMC Jumbotron	\$ 50	00 \$	800	\$ 377	\$ 1,435	\$ 1,361		235 \$	1,738	Yes	15/16	15/16	0	On Time	1	1	
MER 165 WESTSIDE BLVD CURVE CORRECTION		\$	3,012	\$ 2,737	\$ 1,991	\$ 1,822		003 \$	4,559	Yes	13/14	15/16	(2)	Delayed	50	50	Collision(s) reduced
SCL 280 Ramps Rehab CAPM project		\$	702	\$ 1,218	\$ 2,613	\$ 1,495		315 \$	2,713	Yes	14/15	14/15	0	On Time	0.4	0.4	Lane mile(s)
ORA 405 Increase ramp friction and modify drainage		\$	1,562	\$ 1,857	\$ 1,161	\$ 1,062		723 \$	2,919	No	15/16	15/16	0	On Time	80	80	Collision(s) reduced
VAR 024 Install security system		\$	700	\$ 1,329	\$ 2,700	\$ 2,700		400 \$	4,028	No	13/14	13/14	0	On Time	1	1	Location(s)
FRE 198 Cali Aqueduct deck replacement		\$	2,289	\$ 2,151	\$ 2,886	\$ 2,617		175 \$,	Yes	15/16	15/16	0	On Time	1	1	
VAR 395 Inyo/Mono Bridge Trnstn Rail		\$	1,649	\$ 1,135	\$ 2,336	\$ 2,183		985 \$	3,318	Yes	15/16	15/16	0	On Time	75	75	Collision(s) reduced
HUM 036 HUM 36 REPAIR SLIPOUTS	\$ 24	0 \$	240	\$ 205	\$ 925	\$ 888		165 \$	1,093	Yes	16/17	16/17	0	On Time	1	1	Location(s)
TRI 299 Collins Bar Curve Improvement		\$	3,373	\$ 4,928	\$ 6,311	\$ 6,106		684 \$	11,034	No	13/14	13/14	0	On Time	22	22	Collision(s) reduced
VAR VAR SCL pump station at Various Locs: D.E.	\$ 1,02		2,431	\$ 2,104 \$ 319	\$ 1,157 \$ 550	\$ 788		588 \$ 730 \$		Yes	16/17	16/17	0	On Time	31	12	Location(s)
VAR 015 RIV/SBD; REPAIR SIDE SLOPES	\$ 18		180			\$ 469			788	No	16/17	16/17	0	On Time On Time	3 1	3	Location(s)
SCL 152 Repair roadway ORA VAR Improve wet payement conditions	\$ 30		300	\$ 163 \$ 2,392	\$ 1,000 \$ 3,115	\$ - \$ 2,844		300 \$ 530 \$	163 5,235	Yes	16/17	16/17	0	On Time On Time	145	1 145	Location(s)
P P	T -/ ·-		2,415 145	\$ 2,392	\$ 3,115	\$ 2,844		655 \$	128	Yes	15/16 16/17	15/16 16/17	0	-	3	3	Collision(s) reduced
SCR 152 Remove slide and repair roadway and drainage TRI 299 Collins Slip Out	\$ 1.00		1,000	\$ 1.533	\$ 7,500	\$ 4,654		500 \$	6,187	Yes Yes	15/16	15/16	0	On Time On Time	1	1	Location(s) Location(s)
SCL 017 SCL-17 WIM installation	\$ 1,00		800	\$ 1,098	\$ 1,549	\$ 4,634		349 \$	2,435	No	15/16	15/16	0	On Time	1	1	Location(s)
LA 010 Bridge deck repair and treatment	\$ 90		900	\$ 908	\$ 1,038	\$ 867		938 \$	1,774	Yes	15/16	15/16	0	On Time	20	20	Bridge(s)
YUB 049 YUB 49 Slipout	\$ 66		660	\$ 79	\$ 3,620	\$ 1,196		280 \$	1,275	Yes	16/17	16/17	0	On Time	2	20	Location(s)
RIV 243 RIV 243 PLACE CENTERLINE RUMBLE STRIPS	\$ 70		708	\$ 715	\$ 3,020	\$ 744		552 \$	1,460	Yes	15/16	15/16	0	On Time	26	26	Collision(s) reduced
SF 101 Reconstruct bridge railing and sidewalk	\$ 48		480	\$ 1,395	\$ 1,800	\$ 1,831		280 \$	3,226	No	15/16	15/16	0	On Time	1	1	Location(s)
LA 005 Construct sand filters and infiltration devices	y 40	\$	7,703	\$ 6,523	\$ 16,897	\$ 16,499	\$ 24,		23,023	Yes	13/14	13/14	0	On Time	1	1	Location(3)
HUM 101 REPAIR CULVERT NEAR BENBOW	\$ 21	.0 \$	210	\$ 121	\$ 1,510	\$ 927		720 \$	1,048	Yes	16/17	16/17	0	On Time	1	1	Location(s)
VAR VAR Crash Cushion Replacement	\$ 82		894	\$ 609	\$ 1,869	\$ 1,536		763 \$	2,145	Yes	16/17	16/17	0	On Time	39	39	Collision(s) reduced
SAC 080 SAC 80 Embankment Repair		6 \$	86	\$ 69	\$ 360	\$ -		446 \$	69	Yes	16/17	16/17	0	On Time	1	1	Location(s)
SIE 049 SIE 49 Mult location slides	\$ 20		200	\$ 159	\$ 2.000	\$ 1.813		200 \$	1.972	Yes	16/17	16/17	0	On Time	10	10	Location(s)
MEN 101 Upgrade Bridge Rail So Willits OH		Ś	1,690	\$ 1,388	\$ 891	\$ 811		581 \$	2,199	Yes	15/16	15/16	0	On Time	2	2	Bridge(s)
HUM 101 MYERS FLAT & WEOTT STORM REPAIRS	\$ 73	0 \$	730	\$ 713	\$ 3,535	\$ 1,846		265 \$	2,559	Yes	16/17	16/17	0	On Time	3	3	Location(s)
SAC 051 Sac-51 Median Barrier	\$ 1,02	0 \$	1,020	\$ 1,280	\$ 984	\$ 925		004 \$	2,205	No	15/16	15/16	0	On Time	11	11	Collision(s) reduced
ALA VAR Remove and replace hazardous trees	\$ 25	0 \$	250	\$ 654	\$ 780	\$ 633		030 \$		No	15/16	15/16	0	On Time	52	52	Location(s)
SOL 680 Lopes Rd Culvert Replacement		\$	1,800	\$ 1,919	\$ 1,526	\$ 1		326 \$		Yes	13/14	15/16	(2)	Delayed	1	1	Location(s)
TRI 299 River Slip out	\$ 65	0 \$	650	\$ 335	\$ 1,750	\$ 1,321	\$ 2,	400 \$	1,656	Yes	16/17	16/17	0	On Time	1	1	Location(s)
MEN 128 Beebe Creek Slip and Slide		\$	2,280	\$ 1,982	\$ 1,465	\$ 1,242	\$ 3,	745 \$	3,224	Yes	13/14	15/16	(2)	Delayed	2	2	Location(s)
MNO 395 Green Lakes CAPM	\$ 72	2 \$	722	\$ 766	\$ 4,782	\$ 4,263	\$ 5,	504 \$	5,029	Yes	14/15	14/15	0	On Time	13	12.2	Lane mile(s)
ALA 013 ALA County Signs Replacement	\$ 4,75	5 \$	4,755	\$ 3,352	\$ 4,575	\$ 3,687	\$ 9,	330 \$	7,039	Yes	14/15	14/15	0	On Time	31	301	Sign(s)
SB 101 Gaviota Curve Realignment		\$	5,520	\$ 3,464	\$ 7,889	\$ 7,236	\$ 13,	409 \$	10,700	Yes	15/16	15/16	0	On Time	127	147	Collision(s) reduced
SIE 049 SIE 49 Slide	\$ 12	0 \$	120	\$ 112	\$ 1,500	\$ 1,438	\$ 1,	620 \$	1,550	Yes	16/17	16/17	0	On Time	1	1	Location(s)
ED 193 ED 193 Soldier Pile Wall PM 26.4	\$ 72		720	\$ 788	\$ 3,000	\$ 450		720 \$	1,238	Yes	16/17	16/17	0	On Time	1	1	Location(s)
VAR 020 Hazard Tree Removal	\$ 30	5 \$	305	\$ 369	\$ 2,900	\$ 2,884		205 \$	3,252	No	15/16	15/16	0	On Time	1	1	Location(s)
ALA VAR MBGR END TREATMENTS ON RTE 13, 24, 80, 84, and 880		\$	1,224	\$ 2,244	\$ 3,197	\$ 2,404		421 \$	4,648	No	15/16	15/16	0	On Time	76	76	Collision(s) reduced
SAC 099 Turnbridge Dr POC Fence Replacement		5 \$	85	\$ -	\$ 900	\$ -		985 \$	-	Yes	15/16	15/16	0	On Time	1	1	Location(s)
FRE 198 Fresno 198 Rumble Strips	\$ 80		801	\$ 296	\$ 583	\$ -		384 \$	296	Yes	16/17	16/17	0	On Time	25	25	Collision(s) reduced
FRE 180 FRESNO SLOUGH SCOUR MITIGATION	\$ 2,26		2,004	\$ 893	\$ 528	\$ 50		532 \$	943	Yes	16/17	16/17	0	On Time	1	1	Bridge(s)
VAR VAR Remove and replace hazardous trees	\$ 45		450	\$ 542	\$ 1,470	\$ 1,322		920 \$	1,864	Yes	15/16	15/16	0	On Time	100	100	Location(s)
MRN 580 San Quentin Slope failure		\$	1,046	\$ 910	\$ 689	\$ 462		735 \$	1,372	Yes	14/15	15/16	(1)	Delayed	1	1	Location(s)
SD 078 SR 78 DIRECTOR'S ORDER SLOPE REPAIR	\$ 15		150	\$ 98	\$ 400	\$ 270		550 \$	368	Yes	15/16	15/16	0	On Time	1	1	Location(s)
SD 008 REPAIR WASHOUT	\$ 24		245	\$ 63	\$ 600	\$ 596	1 '	845 \$	659	Yes	16/17	16/17	0	On Time	1	1	Location(s)
SD 054 SR 54 SINKHOLE REPAIR DO SD 078 SR 78 DIRECTOR'S ORDER WASHOUT REPAIR	\$ 24		240	\$ 129 \$ 267	\$ 600	\$ 881 \$ 880		840 \$ 090 \$	1,010	No Yes	16/17	16/17	0	On Time	1	1	Location(s)
SD 078 SR 78 DIRECTOR'S ORDER WASHOUT REPAIR SLO 001 EFA Contract #05A1988	\$ 54 \$ 14		540 140	\$ 267	\$ 1,550 \$ 410	\$ 880		090 \$ 550 \$	1,148 96	Yes Yes	16/17 16/17	16/17 16/17	0	On Time On Time	1	1	Location(s) Location(s)
4th Quarter	γ 14	υŞ	140	09 ب	ب 410	1 ب	ب	خ ا مدد	90	162	10/1/	10/1/	U	On mine	1	1	LUCALIUII(S)
SON 128 SON 128 Mit#2		ć	154	\$ 456	\$ 282	\$ 230	¢	436 \$	686	No	/	11/12	0	On Time		2	Acre(s) landscaping
SAC 005 CCTV Cameras	\$ 94	۶ 7 \$	1,268	\$ 1,658	\$ 282	\$ 2,698		430 \$		Yes	/ 17/18	15/16	2	Early	80	125	Field element(s)
SBD 040 /SBD 40 HOFF WASH BRIDGE REPLACEMENT	ا عا	\$	5,142	\$ 4,302	\$ 7,449	\$ 6,612			,	Yes	15/16	15/16	0	On Time	2	2	Bridge(s)
KIN 043 Whitley Ave Roundabout		Ś	2.029	\$ 2,216	\$ 7,449	\$ 3,121		938 \$		Yes	15/16	15/16	0	On Time	16	16	Collision(s) reduced
ORA 241 Rt 241 Stormwater Source Control Project - VC		Ś	1,587	\$ 1,532	\$ 2,237	\$ 2,031		824 \$	3,563	Yes	15/16	15/16	0	On Time	10	10	componing) reduced
SIS 005 Emergency paving II	\$ 50		500		\$ 2,500			000 \$	2,192	Yes	16/17	16/17	0	On Time	2	2	Location(s)
olo chicigency paving ii	ب ع	د ا ت	300	203	2,300	1,303	رد ب	500 3	2,132	163	10/1/	10/1/	U	Jii iiiile	-	ı - I	Location(3)

		Su	pport (\$1,0	00's)		Capital (\$	1,000's)		Total (\$1	,000's)	Completed		Delivery '	Year			Constr	uction Output ²
Project Description	Ori	iginal	Approved	Actual	-	Approved	Actual	Ap	proved	Actual	Within				ears Early,			Primary
	Bud	dget ¹	Budget	Costs		Budget	Costs	В	udget	Costs	Approved Budget?	Original	Actual		elayed, or On-time	Origina	Actual	Unit
ALA 080 01410_SF 80 MC Phase 2 - SFOBB WAREHOUSE			\$ 7,52	\$ 16,33	\$1 \$	19,278	\$ 18,929	\$	26,802	\$ 35,260	No	13/14	13/14	0	On Time	1	1	Facilities
ALA 260 GUARDRAIL REPLACEMENT AND BUILDING RESTORATION			\$ 3,37		4 \$	9,643	\$ 8,891	\$,	\$ 14,115	No	13/14	13/14	0	On Time	2	2	Bridge(s)
SLO 101 South SLO 101 Roadside Safety Improvements			\$ 1,51			2,285	\$ 2,083	\$	-,	\$ 3,771	Yes	15/16	15/16	0	On Time	68	33	Location(s)
KER 043 Shafter Wasco ADA ramps			\$ 1,560			2,032	\$ 1,516		-,	\$ 3,409	Yes	15/16	15/16	0	On Time	61	56	Curb ramp(s)
KER 058 Tehachapi CAPM	\$	2,151	\$ 2,15			16,036	\$ 14,108			\$ 16,510	Yes	14/15	14/15	0	On Time	46	45.2	Lane mile(s)
SJ 580 SR580 CAPM ROADWAY REHAB & ITS ELEMENTS			\$ 6,87			,	\$ 29,559			\$ 37,207	Yes	14/15	14/15	0	On Time	52	52	Lane-miles
SBD 015 SBd 15 Roadside Safety Improvements			\$ 600	1 -		,	\$ 766		,	\$ 1,597	Yes	15/16	15/16	0	On Time	32	32	Location(s)
SAC 160 AC overlay	\$	1,803	\$ 2,110			4,124	\$ 3,789	\$	-,	\$ 5,005	Yes	16/17	15/16	1	Early	12.8	13.2	Lane mile(s)
ALA 013 STORM DAMAGE, RETAINING WALL-CARSON ST.			\$ 4,080	\$ 3,23		2,176	\$ 1,856	\$	6,256	\$ 5,089	Yes	14/15	14/15	0	On Time	1	27	Location(s)
SCL 130 SCL Construct Retaining Wall			\$ 1,58			1,422	\$ 1,079	\$	-,	\$ 3,270	No	13/14	15/16	(2)	Delayed	1	1	Location(s)
HUM 101 STORM REPAIRS NEAR MYERS FLAT	\$	725	\$ 72!			4,075	\$ 3,018			\$ 3,472	Yes	16/17	16/17	0	On Time	3	3	Location(s)
VAR 005 Bogard and O'Brien SRRA Wells ELB	\$	363	\$ 363			_	\$ 555	\$		\$ 789	Yes	14/15	14/15	0	On Time	2	2	Location(s)
SBD 015 SBd 15 Victorville NB 15 Outer Barrier	\$	2,381	\$ 2,38			1,386	\$ 1,336	\$		\$ 2,837	Yes	16/17	15/16	1	Early	24	24	Collision(s) reduced
ORA 091 Install Fiber Optic line	\$	1,310	\$ 1,310			_,	\$ 1,706	\$		\$ 3,012	Yes	16/17	15/16	1	Early	4	4	Field element(s)
SLO 101 Paso Robles Shoulder Rumble Strip	\$	537	\$ 53	7 \$ 29		232	\$ 148	\$	769	\$ 442	Yes	17/18	16/17	1	Early	187	187	Collision(s) reduced
HUM 299 Cedar Gap Curve			\$ 1,100			2,528	\$ 2,280	\$	-,	\$ 3,920	No	13/14	14/15	(1)	Delayed	18	18	Collision(s) reduced
LA 001 QK channalizers	\$	487	\$ 653			751	\$ 679	\$,	\$ 1,717	No	15/16	15/16	0	On Time	26	26	Collision(s) reduced
BUT 099 Rock Creek Bridge - Shoulder Widening (12-27)			\$ 2,44			3,538	\$ 3,319		5,983	\$ 6,687	No	13/14	14/15	(1)	Delayed	17	17	Collision(s) reduced
SAC 160 SR160 CAPM & Bridge Overlay			\$ 4,500	\$ 1,58	\$ \$	8,161	\$ 7,985	\$	12,661	\$ 9,570	Yes	15/6	15/16	0	On Time	9.9	9.9	Lane-miles
TUL 198 VISALIA MEDIAN BARRIER	\$	1,596	\$ 1,59	\$ 1,74	3 \$	3,291	\$ 2,987	\$	4,887	\$ 4,730	Yes	16/17	16/17	0	On Time	22	22	Collision(s) reduced
SLO 101 Santa Fe UC Bridge Rail Replacement	\$	934	\$ 1,129			1,433	\$ 1,227	\$	2,562	\$ 2,205	Yes	15/16	15/16	0	On Time	2	2	Location(s)
MEN 101 Install Median Barrier	\$	1,969	\$ 1,969	9 \$ 77	6 \$	1,987	\$ 1,882	\$	3,956	\$ 2,658	Yes	16/17	16/17	0	On Time	7	7	Collision(s) reduced
PLU 089 Indian Wolf DO	\$	550	\$ 550	\$ 39	94 \$	4,700	\$ 4,551	\$	5,250	\$ 4,944	Yes	16/17	16/17	0	On Time	1	1	Location(s)
TUO VAR TUOLUMNE GUARDRAIL	\$	1,105	\$ 1,10	5 \$ 1,14	19 \$	1,535	\$ 1,150	\$	2,640	\$ 2,298	Yes	15/16	15/16	0	On Time	63	69	Collision(s) reduced
ORA 005 12-0H530 Rte 5 & 1 Bridge Rails	\$	1,300	\$ 1,420	\$ 1,76	50 \$	1,314	\$ 1,246	\$	2,734	\$ 3,007	No	15/16	15/16	0	On Time	365	365	Linear feet
RIV 060 RIV 60 Accelerated Rehab	\$	3,832	\$ 4,18	\$ 3,74	1 \$	20,102	\$ 18,955	\$	24,284	\$ 22,697	Yes	14/15	14/15	0	On Time	0	127.8	Lane mile(s)
SM 101 SM 101 Roadside Paving			\$ 510	\$ 1,04	18 \$	1,371	\$ 1,292	\$	1,881	\$ 2,340	No	15/16	15/16	0	On Time	11	22	Location(s)
NEV 049 Nev-49 HMA Overlay	\$	1,871	\$ 2,07	\$ 1,15	54 \$	5,697	\$ 4,970	\$	7,772	\$ 6,124	Yes	16/17	16/17	0	On Time	18.8	9.4	Lane mile(s)
SBD 015 SBd 15 Roadside Safety Improvements			\$ 680) \$ 74	7 \$	1,135	\$ 1,040	\$	1,815	\$ 1,788	Yes	15/16	15/16	0	On Time	79	79	Location(s)
SBD 010 SBd 10 Pavement Rehab			\$ 8,37	\$ 6,06	3 \$	42,128	\$ 40,446	\$	50,504	\$ 46,509	Yes	13/14	13/14	0	On Time	385.4	385.4	Lane mile(s)
SIS 005 Dunsmuir Ave Slide	\$	700	\$ 700			2,510	\$ 815	\$	3,210	\$ 1,006	Yes	16/17	16/17	0	On Time	1	1	Location(s)
LA 018 Replace bridge deck LA-18			\$ 1,310	\$ 3,39	97 \$	3,874	\$ 3,318	\$	5,184	\$ 6,716	No	13/14	13/14	0	On Time	1	1	Bridge(s)
ED 050 ED 50, Repair Spiloutsmergency project	\$	300	\$ 300	\$ 17	6 \$	2,360	\$ 382	\$	2,660	\$ 557	Yes	16/17	16/17	0	On Time	5	1	Location(s)
SCR 129 EFA Contract #05A1957	\$	97	\$ 97	7 \$ 6	5 \$	510	\$ 458	\$	607	\$ 523	Yes	16/17	16/17	0	On Time	1	1	Location(s)
SBD 060 Relocation of irrigation facilities from LA County Line	\$	732	\$ 733	2 \$ 55	8 \$	837	\$ 590	\$	1,569	\$ 1,148	Yes	16/17	16/17	0	On Time	115	25	Location(s)
SBD 038 SBd 38 Place Ceterline and Shoulder Rumble Strips	\$	729	\$ 729	\$ 56	51 \$	296	\$ 164	\$	1,025	\$ 725	Yes	16/17	16/17	0	On Time	18	18	Collision(s) reduced
DN 199 DN-199 HFST	\$	875	\$ 950	5 \$ 70)7 \$	1,564	\$ 1,453	\$	2,520	\$ 2,161	Yes	16/17	16/17	0	On Time	55	67	Collision(s) reduced
BUT 070 HMA Overlay	\$	1,432	\$ 1,49	\$ 84	8 \$	3,509	\$ 3,183	\$	5,008	\$ 4,031	Yes	16/17	16/17	0	On Time	12.4	12.2	Lane mile(s)
SAC 050 Sac-50 Roadside Safety Improvements	\$	401	\$ 808	\$ \$ 69	8 \$	1,160	\$ 1,041	\$	1,968	\$ 1,739	Yes	16/17	16/17	0	On Time	14	21	Location(s)
BUT 162 BUT 162 Culvert Repair	\$	75	\$ 75	\$ \$	6 \$	305	\$ 125	\$	380	\$ 171	Yes	16/17	16/17	0	On Time	1	1	Location(s)
SON 001 Nickname Required	\$	200	\$ 200	\$ 1,30	00 \$	2,450	\$ 1,452	\$	2,650	\$ 2,752	No	15/16	15/16	0	On Time	1	1	Location(s)
TUL 065 Terra Bella Rehab	\$	2,224	\$ 2,22	\$ 1,33	37 \$	4,847	\$ 4,097	\$	7,071	\$ 5,434	Yes	15/16	15/16	0	On Time	9.3	9.4	Lane mile(s)
SOL 080 Vegetation Control/Gore Paving	\$	1,025	\$ 1,58	\$ 1,36	57 \$	2,519	\$ 1,311	\$	4,105	\$ 2,678	Yes	17/18	15/16	2	Early	27	27	Location(s)
TUL 190 Lairds Corner Roundabout			\$ 2,488	\$ 2,03	\$1 \$	5,010	\$ 3,476	\$	7,498	\$ 5,507	Yes	15/16	15/16	0	On Time	22	22	Collision(s) reduced
MAD 099 MAD 99 CAPM	\$	2,326	\$ 2,320	\$ 1,95	6 \$	9,004	\$ 8,004	\$	11,330	\$ 9,960	Yes	16/17	15/16	1	Early	34	32	Lane mile(s)
SD 078 SR-78 ROADSIDE SAFETY IMPROVEMENTS			\$ 1,629	\$ 1,68	\$ \$	2,105	\$ 1,765	\$	3,734	\$ 3,454	Yes	15/16	15/16	0	On Time	31	26	Location(s)
LA 118 LA 118 Smart Controller Landscaping Project	\$	440	\$ 440			2,200	\$ 1,538	\$	_,	\$ 2,247	Yes	15/16	15/16	0	On Time	26	23	Location(s)
SD VAR SD-8 ROADSIDE SAFETY IMPROVEMENTS			\$ 1,66			,	\$ 1,701	\$	-, -	\$ 3,460	Yes	15/16	15/16	0	On Time	38	16	Location(s)
NEV 080 NEV 80 Remove Mudslide	\$	50	\$ 50		\$ 0		\$ 278	\$		\$ 328	Yes	16/17	16/17	0	On Time	1	1	Location(s)
VAR 395 Bordertown Paving			\$ 3,06		12 \$	10,610	\$ 10,320	\$	13,672	\$ 13,363	Yes	15/16	15/16	0	On Time	34.2	35.6	Lane mile(s)
ALA 580 Benedict Drive Off-ramp			\$ 1,550	\$ 2,45	3 \$	2,059	\$ 1,719	\$	3,609	\$ 4,172	No	13/14	13/14	0	On Time	1	1	Location(s)
VAR 089 ED/PLA 89 Dead Tree Removal	\$	105	\$ 10	\$ 35	9 \$	2,850	\$ 2,660	\$	2,955	\$ 3,019	No	16/17	16/17	0	On Time	1	1	Location(s)
HUM 101 STORM REPAIRS NEAR SCOTIA	\$	160	\$ 160	\$ 15	5 \$	985	\$ 984	\$	1,145	\$ 1,139	Yes	16/17	16/17	0	On Time	1	1	Location(s)
SCL 009 SCL Construct Retaining Wall			\$ 1,82	2 \$ 1,99	94 \$	1,691	\$ 1,140	\$	3,513	\$ 3,134	Yes	13/14	15/16	(2)	Delayed	1	1	Location(s)
SBD 040 SBd 40 WATSON WASH BRIDGE REPLACEMEENT			\$ 5,09	\$ 4,03	7 \$	8,561	\$ 7,590	\$	13,654	\$ 11,607	Yes	14/15	14/15	0	On Time	1	1	Bridge(s)
RIV 015 RIV 15 RELOCATE EXISTING ROADSIDE FACILITIES	\$	625	\$ 625	5 \$ 54	7 \$	982	\$ 840	\$	1,607	\$ 1,386	Yes	16/17	16/17	0	On Time	95	90	Location(s)

		Sup	port (\$1,000)'s)	Capital (\$1,000's)	Total (\$1	,000's)	Completed		Delivery	Year			Constr	uction Output ²
Project Description	Origin	al	Approved	Actual	Approved	Actual	Approved	Actual	Within			Ye	ars Early,			Primary
	Budge	t ¹	Budget	Costs	Budget	Costs	Budget	Costs	Approved Budget?	Original	Actual		elayed, or On-time	Original	Actual	Unit
VAR VAR HAR Updates			\$ 1,200	\$ 917	\$ 1,825	\$ 1,686	\$ 3,025	\$ 2,603	Yes	15/16	15/16	0	On Time	32	28	Field Elements
SBD 018 SBD 18 INSTALL GUARDRAIL NEAR LAKE ARROWHEAD		-	\$ 1,287	\$ 1,250	\$ 737	\$ 604	\$ 2,024	\$ 1,854	Yes	16/17	16/17	0	On Time	6	6	Collision(s) reduced
MER 140 MERCED 140 CAPM	\$ 4,	-	\$ 5,738	\$ 2,533	\$ 11,522	\$ 9,367		\$ 11,900	Yes	16/17	16/17	0	On Time	60	60	Lane mile(s)
ALA 013 CONSTRUCT SOLDIER PILE WALL, BROADWAY TERRACE SLIDE			\$ 1,800	\$ 2,286	\$ 1,548	\$ 1,413	\$ 3,348	\$ 3,699	No	12/13	14/15	(2)	Delayed	1	1	Location(s)
SON 001 Nickname Required	· ·		\$ 300	\$ 484	\$ 1,510	\$ 1,031	\$ 1,810	\$ 1,515	Yes	16/17	16/17	0	On Time	1	2	Location(s)
SOL 113 Nickname Required			\$ 600	\$ 418		\$ 869	\$ 1,610	\$ 1,287	Yes	16/17	16/17	0	On Time	1	3	Location(s)
SON 128 Nickname Required SON 116 Replace Retaining Wall, repair drainage			\$ 1,900 \$ 1,567	\$ 823 \$ 2,464	\$ 2,710 \$ 2,244	\$ 1,801 \$ 1,679	\$ 4,610 \$ 3,811	\$ 2,624 \$ 4,143	Yes No	16/17	16/17	3	On Time	1 1	1	Location(s)
SON 116 Replace Retaining Wall, repair drainage ED 193 ED 193 Slope Erosion at Soldier Pile Wall			\$ 1,567	\$ 2,464	\$ 2,244	\$ 1,679	\$ 3,811 \$ 1,135	\$ 4,143 \$ 211	Yes	17/18 16/17	14/15 16/17	0	Early On Time	1	1	Location(s) Location(s)
SBD 247 SBd 247 Construct New Shoulder	۶		\$ 9,691	\$ 5,979	\$ 15,476	\$ 10,324		\$ 16,304	Yes	13/14	14/15	(1)	Delayed	61	61	Collision(s) reduced
TRI 299 West Weaverville CAPM	Ś 1.		\$ 1.750	\$ 2,350	\$ 11,420	\$ 10,324		\$ 12,578	Yes	14/15	14/15	0	On Time	39	41.2	Lane mile(s)
VAR 089 Four Corners to I5			\$ 410	\$ 333	\$ 1,510	\$ 1,077	\$ 1,920	\$ 1,410	Yes	16/17	16/17	0	On Time	5	5	Location(s)
HUM 036 Larabee 3 Slip Repair	,		\$ 1,123	\$ 1,207	\$ 1,680	\$ 1,438	\$ 2,803	\$ 2,646	Yes	13/14	14/15	(1)	Delayed	3	3	Location(s)
SD 163 NB 163 CONN TO EB 8 HFST/DRAINAGE	\$ 1.	297	\$ 1,416	\$ 1,584	\$ 1,682	\$ 1,429	\$ 3,098	\$ 3,013	Yes	15/16	15/16	0	On Time	56	56	Collision(s) reduced
VEN 023 Upgrade Ramp Metering Systems	. ,		\$ 1,265	\$ 1,679	\$ 2,595	\$ 2,464	\$ 3,860	\$ 4,143	No	14/15	14/15	0	On Time	35	35	Field element(s)
ALA 880 Slope Repair @ Hacienda CT Maintenance Pump Station	T -/		\$ 984	\$ 1,406	\$ 505	\$ 411	\$ 1,489	\$ 1,817	No	14/15	15/16	(1)	Delayed	1	1	Location(s)
SON VAR SON-12/101 GORE PAVING & MVPS			\$ 559	\$ 1,029	\$ 1,402	\$ 1,185	\$ 1,961	\$ 2,214	No	15/16	15/16	o o	On Time	19	26	Location(s)
VAR 174 Nev & Pla Slide & Road Repair	\$	170	\$ 170	\$ 125	\$ 1,450	\$ 886	\$ 1,620	\$ 1,011	Yes	16/17	16/17	0	On Time	4	4	Location(s)
MON 068 EFA Contract #05A1977	\$	150	\$ 150	\$ 117	\$ 453	\$ 444	\$ 603	\$ 562	Yes	16/17	16/17	0	On Time	1	1	Location(s)
STA 132 KASSON ROAD SIGNAL			\$ 2,612	\$ 2,661	\$ 4,691	\$ 3,839	\$ 7,303	\$ 6,501	Yes	14/15	15/16	(1)	Delayed	14	14	Collision(s) reduced
SJ 099 MILGEO AVENUE CAPM	\$ 2,	600	\$ 2,600	\$ 1,888	\$ 9,496	\$ 7,830	\$ 12,096	\$ 9,718	Yes	17/18	15/16	2	Early	31.6	31.8	Lane mile(s)
LA 405 LA-405, Upgrade Irrigation System	\$	260	\$ 260	\$ 554	\$ 1,300	\$ 587	\$ 1,560	\$ 1,141	Yes	15/16	15/16	0	On Time	11	11	Location(s)
HUM 254 254 TWO Culverts			\$ 890	\$ 878	\$ 762	\$ 460	\$ 1,652	\$ 1,337	Yes	15/16	16/17	(1)	Delayed	4	2	Location(s)
MAD 099 MAD 99 Roadside Safety	\$	706	\$ 1,276	\$ 1,153	\$ 2,282	\$ 1,735	\$ 3,558	\$ 2,888	Yes	16/17	16/17	0	On Time	32	32	Location(s)
VAR 101 Nickname Required	\$	450	\$ 450	\$ 118	\$ 1,500	\$ 1,377	\$ 1,950	\$ 1,496	Yes	16/17	16/17	0	On Time	1	1	Location(s)
HUM 169 Weitchpec Slipouts			\$ 2,720	\$ 2,245	\$ 3,438	\$ 2,509	\$ 6,158	\$ 4,753	Yes	13/14	15/16	(2)	Delayed	3	3	Location(s)
IMP 008 07671 - El CENTRO SUB-SHOP (5708)		-	\$ 1,077	\$ 1,233	\$ 3,323	\$ 3,207	\$ 4,400	\$ 4,440	No	15/16	15/16	0	On Time	1	1	Location(s)
IMP 008 PAVEMENT REHABILITATION	\$ 14,		\$ 14,083	\$ 11,796	\$ 52,373	\$ 50,917	\$ 66,456	\$ 62,713	Yes	14/15	14/15	0	On Time	38	38	Lane mile(s)
KER 099 Kern Ave POC	. ,		\$ 3,151	\$ 3,530	\$ 5,207	\$ 4,451	\$ 8,358	\$ 7,982	Yes	15/16	15/16	0	On Time	2	1	Structure(s)
MEN 101 UPP CREEK FISH PASSAGE			\$ 2,367	\$ 777	\$ 3,274	\$ 2,027	\$ 5,641	\$ 2,803	Yes	16/17	16/17	0	On Time	1	1	Bridge(s)
SD 005 REPLACE AND UPGRADE TMS FIELD ELEMENTS	\$ 1,		\$ 1,829	\$ 2,060	\$ 3,753	\$ 3,058	\$ 5,582	\$ 5,118	Yes	16/17	14/15	2	Early	353	258	Field element(s)
RIV 079 Riv 79 Gillman Springs Road			\$ 1,327	\$ 1,586	\$ 1,205	\$ 1,149	. ,	\$ 2,735	No	15/16	15/16	0	On Time	11	11	Collision(s) reduced
NAP 128 Nickname Required IA 005 Electrical Theft Restoration on I-5	\$		\$ 200	\$ 130	\$ 410	\$ 50	\$ 610	\$ 181	Yes	16/17	16/17	0	On Time	1	1	Location(s)
21 003 Electrical Mere nestoration on 13	ć a		\$ 7,862	\$ 3,381 \$ 1.447	\$ 9,837	\$ 8,776	, , , , , , , , , , , , , , , , , , , ,	\$ 12,158	Yes	13/14	13/14	0	On Time	23	23	Location(s)
MRN 001 Nickname Required IMP 008 PAVEMENT REHABILITATION			\$ 3,200 \$ 11,471	\$ 1,447 \$ 10.325	\$ 7,200 \$ 55,863	\$ 2,923 \$ 53,595	\$ 10,400 \$ 67,334	\$ 4,371 \$ 63,920	Yes Yes	16/17 17/18	16/17 14/15	0	On Time Early	2 38	3 38	Location(s) Lane mile(s)
SF 280 04-2A490 SF-280 Deck/Drainage Repair	, o,	/21	\$ 5,339	\$ 4,706	\$ 7,945	\$ 6,258	\$ 13,284	\$ 10,963	Yes	15/16	15/16	0	On Time	1	36	Bridge(s)
HUM 299 Hum 299 CAPM	\$ 1,	784	\$ 1,784	\$ 720	\$ 6,512	\$ 5,324	\$ 8,296	\$ 6,043	Yes	14/15	14/15	0	On Time	24	22.9	Lane mile(s)
SB 246 Buellton Cap-M	γ 1,	-	\$ 4,579	\$ 3,305	\$ 7,179	\$ 5,985	\$ 11,758	\$ 9,290	Yes	15/16	15/16	0	On Time	22.8	21.9	Lane mile(s)
SLO 001 Elephant Trunk Slide Permanent Restoration			\$ 5,670	\$ 3,932	\$ 10,735	\$ 9,973	\$ 16,405	\$ 13,905	Yes	13/14	13/14	0	On Time	1	1	Location(s)
SD 015 PCC GRIND AND SLAB REPLACE	\$ 3.		\$ 3,957	\$ 4,089	\$ 11,918	\$ 11,345		\$ 15,434	Yes	14/15	14/15	0	On Time	37	44	Lane mile(s)
IMP 008 PAVEMENT REHABILITATION		-	\$ 10,702	\$ 7,910	\$ 38,549	\$ 35,524	\$ 49,251	\$ 43,434	Yes	14/15	14/15	0	On Time	27	27.2	Lane mile(s)
VAR VAR Weather System			\$ 1,080	\$ 922	\$ 1,377	\$ 1,185	\$ 2,457	\$ 2,107	Yes	15/16	15/16	0	On Time	18	18	Field Elements
VAR 089 PLA/NEV 89 Pavement Failure	1 '		\$ 410	\$ 314	\$ 5,500	\$ 4,699	\$ 5,910	\$ 5,013	Yes	16/17	16/17	0	On Time	1	1	Location(s)
SBD 062 SBD 62 TWO WAY LEFT-TURN-LANE IN JOSHUA TREE	ľ		\$ 2,857	\$ 2,651	\$ 5,879	\$ 4,978	\$ 8,736	\$ 7,628	Yes	15/16	15/16	0	On Time	40	40	Collision(s) reduced
SBD 060 SBd 60 Roadside Safety Improvements			\$ 910	\$ 894	\$ 1,561	\$ 1,344	\$ 2,471	\$ 2,239	Yes	15/16	15/16	0	On Time	40	92	Location(s)
RIV 015 Riv 15 Temecula Replant & Gore Improvement	\$	755	\$ 755	\$ 608	\$ 965	\$ 825	\$ 1,720	\$ 1,433	Yes	16/17	16/17	0	On Time	160	62	Location(s)
TEH 005 Corning NB & SB SRRAs			\$ 3,040	\$ 4,088	\$ 6,645	\$ 6,590	\$ 9,685	\$ 10,678	No	13/14	13/14	0	On Time	2	2	Location(s)
PLU 070 Culvert Shed Slide	\$	210	\$ 210	\$ 180	\$ 760	\$ 273	\$ 970	\$ 453	Yes	16/17	16/17	0	On Time	2	2	Location(s)
SHA 299 Icy Potholes	\$	400	\$ 400	\$ 262	\$ 1,300	\$ 1,300	\$ 1,700	\$ 1,562	Yes	16/17	16/17	0	On Time	3	3	Location(s)
HUM VAR 6 Route MBGR			\$ 1,438	\$ 1,659	\$ 4,710	\$ 4,141	\$ 6,148	\$ 5,800	Yes	13/14	14/15	(1)	Delayed	0	19	Collision(s) reduced
VAR VAR 4 COUNTY RUMBLE STRIPS	\$ 1,		\$ 1,198	\$ 577	\$ 1,920	\$ 1,741	\$ 3,118	\$ 2,317	Yes	16/17	16/17	0	On Time	100	275	Collision(s) reduced
PLA 174 PLA 174 Slipout Repair	\$	95	\$ 95	\$ 79	\$ 410	\$ 139	\$ 505	\$ 218	Yes	16/17	16/17	0	On Time	1	1	Location(s)
VAR 036 Culverts Slide	\$		\$ 400	\$ 284	\$ 3,010	\$ 2,200		\$ 2,484	Yes	16/17	16/17	0	On Time	3	3	Location(s)
HUM 096 HUM-96 Combined Safety	1	- 1	\$ 3,547	\$ 3,239	\$ 6,258	\$ 5,349	\$ 9,805	\$ 8,587	Yes	14/15	14/15	0	On Time	ı	36	Collision(s) reduced

	s	upport (\$1,000)'s)	Capital (Capital (\$1,000's)		Total (\$1,000's)			Delivery Y	/ear		Constr	uction Output ²
Project Description	Original Budget ¹	Approved Budget	Actual Costs	Approved Budget	Actual Costs	Approved Budget	Actual Costs	Within Approved Budget?	Original	Actual	Years Early, Delayed, or On-time	Original	Actual	Primary Unit
MON 001 EFA Contract #05A1971	\$ 205	\$ 205	\$ 96	\$ 610	\$ 421	\$ 815	\$ 517	Yes	16/17	16/17	0 On Time	1	1	Location(s)
Totals		\$ 687,575	\$ 668,127	\$ 1,657,745	\$ 1,448,407	\$ 2,345,320	\$ 2,116,535							

New project in 2014 Program Document or later.

FY 2017-18 SHOPP Project Closeout Support Expenditure Analysis

Percentage of Budget Expended	Number of Projects	Percentage of Projects	Sup	Approved pport Budget (\$1,000's)	ctual Support ost (\$1,000's)	c	Over (Under) Budget (\$1,000's)	% Over (Under) Budget
< 80%	127	33%	\$	213,288	\$ 123,433	\$	(89,855)	(42%)
80% to 120%	160	41%	\$	327,480	\$ 319,543	\$	(7,937)	(2%)
> 120%	101	26%	\$	146,807	\$ 225,152	\$	78,345	53%
Total	388	100%	\$	687,575	\$ 668,127	\$	(19,448)	(3%)


² New project in 2016 Program Document or later.

FY 17-18 SHOPP Closeout Delivery Year Summary

		Early		On-Time	Delayed					
	3 years	2 years	1 year	0 years	1 year	2 years	3 years	4 years ¹		
Number of Projects	3	5	15	325	20	15	4	1		
Approved Capital Budget (\$1,000's)	\$ 60,730	\$ 62,382	\$ 88,713	\$ 1,301,878	\$ 60,236	\$ 47,435	\$ 35,572	\$ 800		

 $^{1}\mbox{Environmental}$ and Species Mitigation Project, District 4

Distribution of FY 17-18 SHOPP Closeout Delivery Year



		Initial Programmed	Initial Allocated	Supplemental	Initial Programmed vs Allocated	Expended Amount	Total Allocated vs Expended Variance		Delive	ry Year			c	onstruction Output
Project Description	Phase	Amount	Amount	Allocated Amount	Variance Amount		Amount			Year	s Early,			Primary
		(\$1000)	(\$1000)	(\$1000)	(\$1000)	(\$1000)	(\$1000)	Original	Actual		yed, or i-time	Original	Actual	Unit
2nd Quarter														
CL 152	PA&ED	\$4,012	\$0		\$4,012	\$4,012	-\$4,012							
	PS&E	\$4,700	\$0		\$4,700	\$6,078	-\$6,078	;						
	R/W Sup	\$850	\$0		\$850	\$1,141	-\$1,141							
CCL 453 Harbar Barr	Con Sup	\$3,470	\$0		\$3,470	\$4,354	-\$4,354	09/10	12/13	(3)	Delayed	97	100	Collision(s) reduced
SCL-152-Hecker Pass	R/W Cap	\$1,263	\$0		\$1,263	\$912	-\$912	!						
	Con Cap	\$17,968	\$18,394		-\$426	\$13,850	\$4,544	ļ						
	Total	\$32,263	\$18,394		\$13,869	\$30,347	-\$11,953	}						
D 008	PA&ED	\$0	\$0		\$0	\$0	\$0)						
	PS&E	\$3,500	\$0		\$3,500	\$945	-\$945	,						
	R/W Sup	\$100	\$0		\$100									
SD-8 CRESTWOOD TO IMP	Con Sup	\$4,200	\$0		\$4,200				13/14	1	Early	66.4	66.4	Lane mile(s)
COUNTY LINE	R/W Cap	\$1	\$0		\$1				-,		. ,			
	Con Cap	\$38,556	\$35,215		\$3,341									
	Total	\$46,357	\$35,215		\$11,142		-\$5,736							
TA 005	PA&ED	\$102	\$0		\$102									
000	PS&E	\$1,796	\$0 \$0		\$1,796									
	R/W Sup	\$17	\$0		\$1,730									
	Con Sup	\$2,200	\$0 \$0		\$2,200				13/14	0	On Time	114	163.2	Lane mile(s)
STANISLAUS CAPM	R/W Cap	\$2,200	\$0		\$2,200				13/14	U	On mine	114	103.2	Latte title(3)
	Con Cap	\$43,891	\$51,602		-\$7,711									
ER 005	Total	\$48,006	\$51,602		-\$3,596		\$7,831							
ER 005	PA&ED	\$0	\$0		\$0		· ·							
	PS&E	\$3,500	\$0		\$3,500									
	R/W Sup	\$20	\$0		\$20									
Lost Hills Lane Replacement	Con Sup	\$4,500	\$0		\$4,500		-\$5,931		13/14	2	Early	42.4	42.4	Lane mile(s)
•	R/W Cap	\$50	\$0		\$50									
	Con Cap	\$43,411	\$47,985		-\$4,574		\$10,998							
	Total	\$51,481	\$47,985		\$3,496									
MP VAR	PA&ED	\$1,090	\$0		\$1,090									
	PS&E	\$3,051	\$0		\$3,051									
	R/W Sup	\$321	\$0		\$321									
CONSTRUCT EL CENTRO MAINT		\$2,100	\$0		\$2,100				13/14	(9)	Delayed	1	1	Location(s)
STATION	R/W Cap	\$2,625	\$0		\$2,625									
	Con Cap	\$10,177	\$9,773		\$404									
	Total	\$19,364	\$9,773		\$9,591	\$19,669	-\$9,896							
ICL 101	PA&ED	\$792	\$0		\$792									
	PS&E	\$1,242	\$0		\$1,242									
	R/W Sup	\$54	\$0		\$54									
	Con Sup	\$2,528	\$0		\$2,528				14/15	0	On Time	11.6	11.6	Lane mile(s)
Replace Broken PCC Slabs	R/W Cap	\$10	\$0		\$10									
	Con Cap	\$18,797	\$26,146		-\$7,349	\$15,785	\$10,361							
	Total	\$23,423	\$26,146		-\$2,723		\$6,325							
A 101	PA&ED	\$106	\$0		\$106	\$5	-\$5							·
	PS&E	\$1,600	\$0		\$1,600	\$907	-\$907	,						
	R/W Sup	\$17	\$0		\$17		\$0)						
ID 00 5	Con Sup	\$1,880	\$0		\$1,880				13/14	0	On Time	65	65	Lane mile(s)
JR 07-29550	R/W Cap	\$50	\$0		\$50				•					
	Con Cap	\$21,973	\$19,978		\$1,995									
	Total	\$25,626	\$19,978		\$5,648									

Note: SHOPP PAED and PS&E support as well as construction support were not allocated by the Commission until June 2017 and July 2016, respectively. Since there were no allocations prior to these dates, the initial allocated amount is shown as "O" resulting in a negative number in the total Allocated vs Expended Variance.

			grammed	Initial Allocated Amount	Supplemental Allocated Amount	Initial Programmed vs Allocated	Expended Amount	Total Allocated vs Expended Variance		Deliver	y Year			С	onstruction Output
Project Description	Phase	Amo	bunt	Amount	Allocated Amount	Variance Amount		Amount			Year	s Early,			Primary
		(\$10	000)	(\$1000)	(\$1000)	(\$1000)	(\$1000)	(\$1000)	Original	Actual		yed, or -time	Original	Actual	Unit
3rd Quarter															
SB 101	PA&ED	\$	2,537	\$0		\$2,537	\$3,565	-\$3,565							
	PS&E	\$	1,093	\$0		\$1,093	\$2,728	-\$2,728							
	R/W Sup	\$	119	\$0		\$119	\$115	-\$115							
Goleta Drainage Upgrades	Con Sup	\$	3,353	\$0		\$3,353	\$5,144	-\$5,144	/	12/13	0	On Time	2	2	
Goleta Drainage Opgrades	R/W Cap	\$	76	\$0		\$76	\$257	-\$257							
	Con Cap	\$	18,464	\$17,240		\$1,224	\$17,689	-\$449							
	Total	\$	25,642	\$17,240		\$8,402	\$29,497	-\$12,257							
PLA 089	PA&ED	\$	3,754	\$0		\$3,754	\$2,982	-\$2,982							
	PS&E	\$	12,000	\$0		\$12,000	\$11,972								
	R/W Sup	\$	1,851	\$0		\$1,851	\$1,694								
Lakeside -EIP - ED Co Line to	Con Sup	\$	8,557	\$0		\$8,557	\$10,241		/	11/12	0	On Time			
Route 28	R/W Cap	\$	2,250	\$0		\$2,250			•						
	Con Cap	\$	41,693	\$40,413		\$1,280	\$34,537								
	Total	\$	70,105	\$40,413		\$29,692	\$62,104								
SBD 395	PA&ED	\$	800	\$0		\$800	\$507								
555	PS&E	\$	1,070	\$0 \$0		\$1,070									
	R/W Sup	\$	72	\$0 \$0		\$1,070									
	Con Sup	\$	1,300	\$0		\$1,300	\$1,571		14/15	14/15	0	On Time	55.2	55.2	Lane mile(s)
SBd 395 CAPM	R/W Cap	\$	20	\$0		\$20			11/15	11,13	Ü	011 111110	33.2	55.2	zane nine(s)
	Con Cap	\$	14,832	\$14,969		-\$137	\$13,897								
	Total	ş \$	18,094	\$14,969		\$3,125	\$16,342								
LA 118	PA&ED	\$	10,094	\$14,909		\$10									
LA 116	PS&E	\$ \$		\$0 \$0											
			5,004 10	\$0 \$0		\$5,004	\$976 \$0								
Floatrical Thaft Doctoration on	R/W Sup	\$ \$		\$0 \$0		\$10			13/14	13/14	0	On Time	25	25	Location(s)
Electrical Theft Restoration on	Con Sup	\$ \$	5,024 25	\$0 \$0		\$5,024	\$1,855 \$0		15/14	15/14	U	Oil lille	23	23	Location(s)
118	R/W Cap					\$25									
	Con Cap	\$	10,444	\$10,350		\$94	\$9,374								
101	Total	\$	20,517	\$10,350		\$10,167	\$12,211	-\$1,861							
MON 101	PA&ED	\$	509	\$0		\$509	\$237								
	PS&E	\$	2,398	\$0		\$2,398	\$2,201								
	R/W Sup	\$	41	\$0		\$41	\$11		,	44/45	•	O T'	74.4	74.4	
Soledad CAPM	Con Sup	\$	2,333	\$0		\$2,333	\$2,575		/	14/15	0	On Time	74.4	74.4	
	R/W Cap	\$	2	\$0		\$2									
	Con Cap	\$	27,489	\$24,808		\$2,681	\$27,096								
	Total	\$	32,772	\$24,808		\$7,964	\$32,124								
LA 005	PA&ED	\$	900	\$0		\$900	\$253								
	PS&E	\$	3,194	\$0		\$3,194	\$3,550								
	R/W Sup	\$	85	\$0		\$85									
TMDL	Con Sup	\$	3,524	\$3,524		\$0	\$2,720		/	13/14	0	On Time			
	R/W Cap	\$	5	\$0		\$5	\$5								
	Con Cap	\$	16,892	\$18,500		-\$1,608									
	Total	\$	24,600	\$22,024		\$2,576	\$23,023	-\$999							
4th Quarter															
ALA 080	PA&ED	\$	656	\$0		\$656	\$340	-\$340							
	PS&E	\$	3,700	\$0		\$3,700	\$8,438	-\$8,438							
	R/W Sup	\$	10	\$0		\$10	\$221	-\$221							
01410_SF 80 MC Phase 2 -	Con Sup	\$	3,158	\$0		\$3,158			/	13/14	0	On Time	1	1	Facilities
SFOBB WAREHOUSE	R/W Cap	\$		\$0		\$0									
	Con Cap	\$	19,278	\$500		\$18,778	·								
			26,802	\$500		+=0,,,,	\$35,260	+ =0,113							

Note: SHOPP PAED and PS&E support as well as construction support were not allocated by the Commission until June 2017 and July 2016, respectively. Since there were no allocations prior to these dates, the initial allocated amount is shown as "O" resulting in a negative number in the total Allocated vs Expended Variance.

		Initial Programmed	Initial Allocated	Supplemental	Initial Programmed vs Allocated	Expended Amount	Total Allocated vs Expended Variance		Deliver	y Year			(Construction Output
Project Description	Phase	Amount	Amount	Allocated Amount	Variance Amount		Amount			Year	s Early,			Primary
		(\$1000)	(\$1000)	(\$1000)	(\$1000)	(\$1000)	(\$1000)	Original	Actual		yed, or -time	Original	Actual	Unit
ER 058	PA&ED	\$ -	\$0		\$0									
	PS&E	\$ 1,058	\$0		\$1,058	\$933	-\$933							
	R/W Sup	\$ 1	\$0		\$1	\$0								
ehachapi CAPM	Con Sup	\$ 1,092	\$1,750		-\$658			14/15	14/15	0	On Time	46	45.2	Lane mile(s)
endendpi er ii iii	R/W Cap	\$ 10	\$0		\$10	\$0								
	Con Cap	\$ 16,026	\$17,416		-\$1,390	\$14,108	\$3,308							
	Total	\$ 18,187	\$19,166		-\$979	\$16,510	\$2,656							
J 580	PA&ED	\$ 169	\$0		\$169	\$408	-\$408							
	PS&E	\$ 2,194	\$0		\$2,194	\$3,071	-\$3,071							
	R/W Sup	\$ 24	\$0		\$24			,	/ . =					
R580 CAPM ROADWAY REHAB		\$ 4,489	\$0		\$4,489	\$4,168		/	14/15	0	On Time	52	52	Lane mile(s)
R ITS ELEMENTS	R/W Cap	\$ 12	\$0		\$12		-\$4							
	Con Cap	\$ 31,665	\$0		\$31,665									
	Total PA&ED	\$ 38,553 \$ 721	\$0 \$0		\$38,553	\$37,207	-\$37,207							
RIV 060		\$ 721 \$ 1,030	\$0 \$0		\$721	\$373 \$651	-\$373 -\$651							
	PS&E				\$1,030									
	R/W Sup	\$ 22	\$0 \$0		\$22	\$1		14/15	14/15	0	On Time	0	127.8	Lane mile(s)
RIV 60 Accelerated Rehab	Con Sup R/W Cap	\$ 2,409 \$ 7	\$0 \$0		\$2,409 \$7	\$2,717 \$0	-\$2,717 \$0	14/13	14/13	U	On mile	U	127.0	Lane mile(s)
	Con Cap	\$ 20,095	\$20,923		-\$828									
	Total	\$ 24,284	\$20,923		\$3,361	\$22,697	-\$1,774							
	PA&ED	\$ -	\$20,923		\$3,301									
BD 010	PS&E	\$ 3,680	\$0 \$0		\$3,680	\$1,217								
	R/W Sup	\$ 5,080	\$0 \$0		\$5,000									
	Con Sup	\$ 4,628	\$0 \$0		\$4,628	\$4,846		13/14	13/14	0	On Time	385.4	385.4	Lane mile(s)
BBd 10 Pavement Rehab	R/W Cap	\$ 4,026	\$0 \$0		\$4,028	\$4,840		13/14	13/14	Ü	On mine	303.4	303.4	Lane mile(s)
	Con Cap	\$ 42,123	\$47,000		-\$4,877	\$40,446								
	Total	\$ 50,504	\$47,000		\$3,504	\$46,509	\$491							
	PA&ED	\$ 1,337	\$0		\$1,337	\$1,105	-\$1,105							
247	PS&E	\$ 2,400	\$0		\$2,400	\$1,417	-\$1,417							
	R/W Sup	\$ 3,300	\$0		\$3,300	\$2,111								
SBd 247 Construct New	Con Sup	\$ 2,654	\$0		\$2,654	\$1,347	-\$1,347	13/14	14/15	-1	Delayed	61	61	Collision(s) reduced
Shoulder	R/W Cap	\$ 4,847	\$0		\$4,847	\$592	-\$592		, -		,			(,,
	Con Cap	\$ 10,629	\$11,083		-\$454	\$9,732	\$1,351							
	Total	\$ 25,167	\$11,083		\$14,084	\$16,304	-\$5,221							
	PA&ED	\$ 833	\$0		\$833	\$536	-\$536							
	PS&E	\$ 2,725	\$0		\$2,725									
	R/W Sup	\$ 5	\$0		\$5	\$0								
	Con Sup	\$ 10,520	\$0		\$10,520	\$8,811	-\$8,811	14/15	14/15	0	On Time	38	38	Lane mile(s)
AVEMENT REHABILITATION	R/W Cap	\$ 5	\$0		\$5	\$0								
	Con Cap	\$ 52,368	\$65,562		-\$13,194		\$14,645							
	Total	\$ 66,456	\$65,562		\$894	\$62,713	\$2,849							
MP 008	PA&ED	\$ 711	\$0		\$711	\$526	-\$526							
	PS&E	\$ 2,125	\$0		\$2,125	\$1,899	-\$1,899							
	R/W Sup	\$ 2	\$0		\$2	\$0	\$0							
AVENIENT DELIABILITATION	Con Sup	\$ 8,633	\$0		\$8,633			17/18	14/15	3	Early	38	38	Lane mile(s)
AVEMENT REHABILITATION	R/W Cap	\$ 5	\$0		\$5	\$0								
	Con Cap	\$ 55,858	\$66,959		-\$11,101	\$53,595	\$13,364							
	Total	\$ 67,334	\$66,959		\$375	\$63,920	\$3,039							
MP 008	PA&ED	\$ 741	\$0		\$741	\$411	-\$411							
	PS&E	\$ 2,387	\$0		\$2,387	\$2,323	-\$2,323							
	R/W Sup	\$ 7	\$0		\$7	\$0								
ANVENACNT DELIABULTATIO:	Con Sup	\$ 7,567	\$0		\$7,567	\$5,176		14/15	14/15	0	On Time	27	27.2	Lane mile(s)
PAVEMENT REHABILITATION	R/W Cap	\$ 5	\$0		\$5									

Note: SHOPP PAED and PS&E support as well as construction support were not allocated by the Commission until June 2017 and July 2016, respectively. Since there were no allocations prior to these dates, the initial allocated amount is shown as "O" resulting in a negative number in the total Allocated vs Expended Variance.

		Programmed Amount	Initial Allocated Amount	Supplemental Allocated Amount	Initial Programmed vs Allocated		Total Allocated vs Expended Variance		Delive	ry Year		c	Construction Output
Project Description	Phase	Amount	Amount	Allocated Alliount	Variance Amount		Amount			Years Early,			Primary
		(\$1000)	(\$1000)	(\$1000)	(\$1000)	(\$1000)	(\$1000)	Original	Actual	Delayed, or On-time	Original	Actual	Unit
	Con Cap	\$ 38,544	\$48,950		-\$10,406	\$35,524	\$13,426						
	Total	\$ 49,251	\$48,950		\$301	\$43,434	\$5,516						

Note: SHOPP PAED and PS&E support as well as construction support were not allocated by the Commission until June 2017 and July 2016, respectively. Since there were no allocations prior to these dates, the initial allocated amount is shown as "O" resulting in a negative number in the total Allocated vs Expended Variance.

Program Project Closeout - Small Projects (Total Project Cost Less than \$50 million and Total SHOPP programmed amount (R/W and/or Construction) of \$15 Million or less)

Quarterly Aggregated Report for Projects that Complete Construction: FY 17/18 - Cumulative as of Q4

Number of Projects in this Aggregated Summary:

296

		Initial Programmed Amount	Initial Allocated Amount	Supplemental Allocated Amount	Initial Programmed vs Allocated Variance Amount	Expended Amount	Total Allocated vs Expended Variance Amount *
Phase	Fund-Type	(\$1000)	(\$1000)	(\$1000)	(\$1000)	(\$1000)	(\$1000)
PA&ED	SHOPP	\$78,002	\$0	\$0	\$78,002	\$74,125	-\$74,125
Support	Other	4	1.		\$0	4	\$0
	Total	\$78,002	\$0	\$0	\$78,002	\$74,125	-\$74,125
	SHOPP	\$193,281	\$4,711	\$0	\$188,570	\$198,243	-\$193,532
PS&E Support	Other	\$155,201	уч,/11	90	\$100,570	\$150,245	\$0
	Total	\$193,281	\$4,711	\$0	\$188,570	\$198,243	-\$193,532
Right of Way	SHOPP	\$19,437	\$1,264	\$0	\$18,173	\$12,502	-\$11,238
Support	Other				\$0		\$0
- Cappers	Total	\$19,437	\$1,264	\$0	\$18,173	\$12,502	-\$11,238
	CHORR	¢262 F74	¢7.04C	ćo	¢255 725	¢250.400	¢254.244
Construction	SHOPP	\$263,571	\$7,846	\$0	\$255,725	\$259,190	-\$251,344
Support	Other Total	\$263,571	\$7,846	\$0	\$0 \$255,725	\$259,190	\$0 -\$251,344
		Ψ200)07.1	<i>ϕ,,,</i> e.te	ΨÜ	Ψ233), 23	\$255,135	Ψ=01/011
Right of Way	SHOPP	\$30,951	\$0	\$0	\$30,951	\$12,649	-\$12,649
Capital	Other				\$0		\$0
Capitai	Total	\$30,951	\$0	\$0	\$30,951	\$12,649	-\$12,649
	CHORR	Ć4 405 205	¢720.660	¢4.000	¢462.626	Ć4 045 424	¢242.755
Construction	SHOPP Other	\$1,195,295	\$730,669	\$1,000	\$463,626 \$0	\$1,045,424	-\$313,755 \$0
Capital	Total	\$1,195,295	\$730,669	\$1,000	\$463,626	\$1,045,424	-\$313,755
		¥2,233, 2 33	Ţ. 30,003	71,000	Ç .03,020	ψ±,013,121	Ç313,733
	SHOPP	\$1,780,537	\$744,490	\$1,000	\$1,035,047	\$1,602,135	-\$856,645
Total	Other				\$0		\$0
	Total	\$1,780,537	\$744,490	\$1,000	\$1,035,047	\$1,602,135	-\$856,645

^{*} Note: SHOPP PAED and PS&E support as well as construction support were not allocated by the Commission until June 2017 and July 2016, respectively. Since there were no allocations prior to these dates, the initial allocated amount is shown as "0" resulting in a negative number in the total Allocated vs Expended Variance.

(C) Caltrans Fiscal Year 2017-18 Capital Outlay Support G-12 Request Summary

The table below summarizes G-12 funding requests for the Capital Outlay Support program for FY 2017-18.

	SHC)PP	ST	ΓIP	То	tal
Month	No. of Projects	Increase (\$1,000's)	No. of Projects	Increase (\$1,000's)	No. of Projects	Increase (\$1,000's)
July	15	\$ 1,769	0	\$ -	15	\$ 1,769
August	18	\$ 2,761	1	\$ 22	19	\$ 2,783
September	22	\$ 3,563	0	\$ -	22	\$ 3,563
October	31	\$ 5,727	1	\$ 460	32	\$ 6,187
November	25	\$ 4,424	0	\$ -	25	\$ 4,424
December	27	\$ 6,039	1	\$ 100	28	\$ 6,139
January	29	\$ 5,249	1	\$ 380	30	\$ 5,629
February	30	\$ 7,178	0	\$ -	30	\$ 7,178
March	28	\$ 4,663	1	\$ 1,230	29	\$ 5,893
April	33	\$ 6,540	0	\$ -	33	\$ 6,540
May	39	\$ 6,983	2	\$ 948	41	\$ 7,931
June	44	\$ 8,223	2	\$ 353	46	\$ 8,576
Year-to-Date End of Q4	341	\$ 63,119	9	\$ 3,493	350	\$ 66,612
COS Increase ¹		\$ (19,448)		\$ (53,020)		\$ (72,468)
Net G-12 Plus COS Increase ²		\$ 43,671		\$ (49,527)		\$ (5,856)

¹ Appendix A and B, Approved COS budget minus Actual Costs

² Represents Year to Date G-12 plus COS Increase


(D) Watch List: Fourth Quarter Retired Risks


				Programed			
nty	te			Budget	Risk		
County	Route	Description	Program	(\$1,000s)	Component	Risk Trend	Risk Description
		Pre-Constru	ıction-Del	ivery Year De	lays Risks		
YUB	020	Loma Rica Rd./Spring Valley Road	SHOPP	17,420	Fiscal Year	Retired	Project delivered
		Widening & Rehab			Delivery		
VAR	VAR	ADA curb ramps	SHOPP	3,482	Fiscal Year	Retired	Project delivered
					Delivery		
ED	050	Sidehill Viaduct Bridge (Echo	SHOPP	12,038	Fiscal Year	Retired	Project delivered
SAC	005	Summit) Installation of fiber optic cable	SHOPP	0	Delivery Fiscal Year	Retired	Project delivered
SAC	005	installation of liber optic cable	ЗПОРР	U	Delivery	Ketirea	Project delivered
VAR	050	Sac 50 Fiber Optics	SHOPP	9,500	Fiscal Year	Retired	Project delivered
		S	00	3,000	Delivery		
YOL	016	Yol 16 SIP at Co Rd 79 & Esparto to I-	SHOPP	37,299	Fiscal Year	Retired	Project delivered
		505			Delivery		
VAR	VAR	Lake Tahoe 28, 89, 267	SHOPP	4,778	Fiscal Year	Retired	Project delivered
					Delivery		
VAR	VAR	49/174 Tree Removal	SHOPP	4,232	Fiscal Year	Retired	Project delivered
					Delivery		
SIE	VAR	Sierra 49/89 Tree Removal	SHOPP	5,109	Fiscal Year	Retired	Project delivered
		-1- 1 22/20-			Delivery		
ED	VAR	El Dorado 49/193 Tree Removal	SHOPP	5,882	Fiscal Year Delivery	Retired	Project delivered
MRN	101	MRN-101 Concrete Barrier	SHOPP	200	Right of Way	Retired	Project delivered
					Capital		
MRN	001	IN MARIN COUNTY 0.1 MILE EAST	SHOPP	4,833	Fiscal Year	Retired	Project delivered
		OF TENNESSE VALLEY			Delivery		
NACNI	001	Huming on Dt. to Dogle, Crook Vinduct	CHODD	0.226	Figure Voca	Datinad	Duning to daling and
MON	001	Hurricane Pt. to Rocky Creek Viaduct Safety Upgrades	SHOPP	8,226	Fiscal Year Delivery	Retired	Project delivered
CCD	001	, , , ,	CHODD	C 175	·	Datinad	Duning to daling and
SCR	001	Santa Cruz Bridge Rails	SHOPP	6,175	Fiscal Year Delivery	Retired	Project delivered
CCD	017	N. Doute 17 CADM	CHODD	10.044	,	Datinad	Due is at alalicous d
SCR	01/	N Route 17 CAPM	SHOPP	19,044	Fiscal Year Delivery	Retired	Project delivered
					-		
FRE	269	Route 269 Bridge Project	SHOPP	27,500	Fiscal Year Delivery	Retired	Project delivered
					·		
RIV	074	RIV 74 RECONSTRUCT SIDEWALKS AND CURB RAMPS & DRIVEWAYS	SHOPP	3,849	Fiscal Year Delivery	Retired	Project delivered
		IAIND CUND NAIVIPS & DKIVEWAYS			Delivery		
RIV	060	RIV 60 TRUCK LANES PROJECT	SHOPP	138,375	Fiscal Year	Retired	Project delivered
					Delivery		

(D) Watch List: Fourth Quarter Retired Risks

				_			
īţ	ө			Programed Budget	Risk		
County	Route	Description	Program	(\$1,000s)	Component	Risk Trend	Risk Description
SBD		SBD 395 PHASE 1 (Segs 5, 6, 7, 8)	Local	55,191	Fiscal Year Delivery	Retired	Project delivered
RIV	074	Riv 74 Raised Curb Median	SHOPP	12,999	Fiscal Year Delivery	Retired	Project delivered
SBD	330	SBD 330 REPAIR/REPLACE CULVERTS	SHOPP	5,115	Fiscal Year Delivery	Retired	Project delivered
SJ	099	RIPON BRIDGE REHAB	SHOPP	23,563	Fiscal Year Delivery	Retired	Project delivered
		Pre-Con	struction-	COS Supplem	nentals		
LAS	036	Susanville Capital Maintenance Paving	SHOPP	10,700	Construction Capital	Retired	Awarded
SCL	082	Pedestrian Crosswalk	SHOPP	4,650	Construction Capital	Retired	Awarded
KIN	198	Hanford Armona Roundabout	SHOPP	3,200	Construction Capital	Retired	Awarded
KER	058	Gap Closure Rehab	SHOPP	21,370	Construction Capital	Retired	Awarded
LA	005	Ramp/ADA Ramp Repair	SHOPP	2,510	Construction Capital	Retired	Awarded
		Pre-Construct	tion-Great	er Than 1209	% Allocation		
ED	050	Meyers Intersection Improvements	SHOPP	3,445	Construction Capital	Retired	Project advertised
SCL	085	Route 85-Deck Overlay	SHOPP	4,319	Construction Capital	Retired	Awarded
SB	246	246 Passing Lanes Landscaping	STIP	528	Construction Support	Retired	Project advertised
MER	099	SR99 MERCED REHAB	SHOPP	2,100	PA&ED	Retired	PAED Completed- Current Estimates within 120% of programmed amount
		Pre-Constr	uction-Տսլ	plementals	to Award		
SBD	138	SBd 138 Widening (West of 15)(PHASE 1a)	STIP	6,000	Right of Way Capital	Retired	Awarded

(E) Construction Contracts Awarded vs Supplemental to Award






¹ Contract Allotments, July 2017-June 2018

² July 2017-June 2018 CTC Action Items; Meetings (Month and Year): October 2017, December 2017, January 2018, March 2018, and May 2018

(F) Construction Contracts Completed vs Supplemental to Complete Construction



¹ The Actual Total Cost of Completed Construction Contracts, Cumulative Q1-Q4, 17/18 FY; Appendix A and B. Construction costs are calculated 6 months after the end of construction.

² Supplemental to Complete Construction Contract; CTC Action Items: January 2015, October 2015, December 2015, March 2016, and August 2016.