

Summary of HSIP Delivery Status (by Caltrans Districts) - Information as of 9/30/2019

District	All Projects						Delayed Projects		
	Total Number of Projects	No Phase Authorized	In PE	In Right of Way	In Construction	Project Closed	Total Number of Delayed Projects:	Delayed on PE	Delayed on Construction
1	34	1	3	0	9	21	1	1	0
2	51	1	12	1	13	24	1	0	1
3	165	17	27	3	33	85	12	11	1
4	243	24	42	0	42	135	11	11	0
5	99	8	24	0	14	53	0	0	0
6	136	6	20	1	34	75	5	5	0
7	338	49	53	0	82	154	26	15	11
8	158	30	29	0	39	60	11	10	1
9	18	2	2	0	3	11	2	2	0
10	119	2	35	0	34	48	2	2	0
11	130	21	16	1	36	56	6	6	0
12	110	7	21	0	28	54	2	2	0

Total	1601	168	284	6	367	776	79	65	14
--------------	-------------	------------	------------	----------	------------	------------	-----------	-----------	-----------