

Summary of HSIP Delivery Status (by Caltrans Districts) - Information as of 4/26/2022

District	All Projects						Delayed Projects		
	Total Number of Projects	No Phase Authorized	In PE	In Right of Way	In Construction	Project Closed	Total Number of Delayed Projects:	Delayed on PE	Delayed on Construction
1	38	0	4	1	6	27	0	0	0
2	54	0	8	0	12	34	1	0	1
3	197	7	37	4	28	121	2	0	2
4	290	13	48	0	61	168	0	0	0
5	120	8	21	2	25	64	0	0	0
6	158	12	16	4	17	109	4	4	0
7	384	41	48	0	81	214	12	2	10
8	184	19	29	0	42	94	4	2	2
9	28	4	8	0	0	16	0	0	0
10	140	3	27	0	33	77	1	1	0
11	149	9	19	1	31	89	1	1	0
12	115	4	6	0	21	84	2	0	2

Total	1857	120	271	12	357	1097	27	10	17
--------------	-------------	------------	------------	-----------	------------	-------------	-----------	-----------	-----------