

Summary of HSIP Delivery Status (by Caltrans Districts) - Information as of 11/19/2024

District	All Projects						Delayed Projects		
	Total Number of Projects	No Phase Authorized	In PE	In Right of Way	In Construction	Project Closed	Total Number of Delayed Projects:	Delayed on PE	Delayed on Construction
1	54	3	11	0	7	33	0	0	0
2	55	1	1	0	11	42	1	1	0
3	225	5	23	1	61	135	0	0	0
4	349	18	42	0	74	215	5	1	4
5	134	3	17	1	28	85	2	1	1
6	190	4	26	4	31	125	0	0	0
7	435	33	40	0	101	261	22	4	18
8	226	14	34	0	51	127	10	1	9
9	30	2	4	0	8	16	0	0	0
10	153	7	22	0	23	101	10	2	8
11	157	5	12	0	27	113	2	1	1
12	125	2	7	0	19	97	1	0	1
Total	2133	97	239	6	441	1350	53	11	42