

Summary of HSIP Delivery Status (by Caltrans Districts) - Information as of 07/01/2025

District	All Projects						Delayed Projects		
	Total Number of Projects	No Phase Authorized	In PE	In Right of Way	In Construction	Project Closed	Total Number of Delayed Projects:	Delayed on PE	Delayed on Construction
1	62	11	11	0	7	33	1	1	0
2	56	2	1	0	10	43	0	0	0
3	253	21	27	1	60	144	2	0	2
4	405	65	44	0	72	224	7	2	5
5	157	11	28	1	32	85	2	0	2
6	222	32	22	3	39	126	0	0	0
7	475	70	36	0	100	269	16	2	14
8	262	46	29	0	54	133	6	1	5
9	35	7	4	0	8	16	0	0	0
10	165	18	15	0	24	108	7	0	7
11	172	19	11	0	24	118	2	1	1
12	137	15	6	0	18	98	1	0	1
Total	2401	317	234	5	448	1397	44	7	37