

Summary of HSIP Delivery Status (by Caltrans Districts) - Information as of 01/06/2026

District	All Projects						Delayed Projects		
	Total Number of Projects	No Phase Authorized	In PE	In Right of Way	In Construction	Project Closed	Total Number of Delayed Projects:	Delayed on PE	Delayed on Construction
1	60	7	12	0	8	33	3	3	0
2	54	2	0	1	8	43	1	1	0
3	230	15	22	2	54	137	9	7	2
4	379	32	68	2	61	216	8	4	4
5	143	5	24	3	33	78	1	0	1
6	205	6	38	1	38	122	3	3	0
7	431	44	55	0	76	256	23	12	11
8	220	20	40	0	52	108	6	4	2
9	30	6	0	0	3	21	2	2	0
10	133	9	20	0	24	80	10	5	5
11	139	10	17	0	23	89	3	2	1
12	104	7	11	0	19	67	1	1	0
Total	2128	163	307	9	399	1250	70	44	26