District 01

No. 1	District PPNO County Route 01 1161 DN 197	Title Del Norte STAA Improvements	Location and Type of Work Near Crescent City, from Kaspar/Keene Road to Ruby Van Deventer County Park; also on Route 199, from 0.7 mile north of Patrick Creek Bridge to 1.1 mile north of Siskiyou Fork Road (PM 22.7/26.5). Improve cross slope, widen roadway, improve drainage, replace guardrail, install rockfall wire mesh, and construct retaining walls.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 4,348 272 8,538 200 46,300 59,658	SHOPP Budget (\$1,000s) 0 4,348 272 8,538 200 46,300 59,658	Total Expended (\$1,000s) 0 4,557 179 0 60 0 4,796	SHOPP Expended (\$1,000s) 0 4,557 179 0 60 0 4,796	EAC (\$1,000s) 0 4,877 334 9,438 200 44,026 58,875	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 12/6/23 3/5/25 3/24/25 9/8/25	Actual Finish Date 7/22/24 12/6/23 6/12/25 6/20/25	Current Finish Date 12/10/25 12/4/30	Award Amount (\$1,000s)	CAPs
2	01 2535 HUM 299	Blue Lake Landslide Repair	Near Blue Lake, from 0.9 mile east to 2.1 miles east of Blue Lake BoulevaRd Restore storm damaged roadway by relocating on a new alignment. RETREAT AND INSTALL SPGA WALL	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,171 3,039 168 4,555 993 48,729 59,655	2,171 3,039 168 4,555 993 48,729 59,655	2,168 2,943 140 0 39 <u>0</u> 5,290	2,168 2,943 140 0 39 <u>0</u> 5,290	2,168 3,057 178 5,327 773 74,570 86,073	Baseline PAED RW Cert RTL Begin End Const	6/21/23 11/1/24 11/22/24 4/23/25	7/17/24 6/21/23 3/24/25 5/22/25	2/12/26 5/21/30	0	

District 03

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
3	03	Nev-49 Corridor	Near Grass Valley, from north of La Barr Meadows Road to	PAED	1,003	1,003	925	925	925	Baseline		7/17/24		0	
	4136	Improvement Project (Safety)		PSE	4,145	4,145	3,993	3,993	4,152	PAED	8/20/23	8/20/23			
	NEV	(Gaicty)		RW Sup	2,449	2,449	2,187	2,187	2,450	RW Cert	4/17/25	6/30/25			
	49			Con Sup	4,300	4,300	0	0	3,979	RTL	5/5/25	6/30/25			
			Construct two-way left-turn lane, right-turn lanes, 10-foot	RW Cap	9,200	9,200	2,290	2,290	6,804	Begin	11/18/25		11/18/25		
			shoulders, and a northbound slow moving truck lane.	Con Cap	59,600	59,600	0	<u>0</u>	51,721	End Const			12/29/28		
				Total	80,697	80,697	9,395	9,395	70,031						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

Approved = Last Commission

6+ months behind schedule or delayed beyond fiscal year or EAC over budget

Page 1 of 5

^{**} Only includes SHOPP projects without Road Maintenance and Rehabilitation Act (RMRA) funding, but with approved baseline

District 04

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
4	04	MEDIAN BARRIER &		PAED	6,869	6,869	4,887	4,887	4,887	Baseline		3/25/21		60,479	
	1497F	SAFETY LIGHTING	of Solano County line; also in Alameda County in Albany, from 0.4 mile west to the Contra Costa County line (PM	PSE	6,869	6,869	5,189	5,189	5,189	PAED	12/8/20	12/8/20			
	CC		R7.6/8.0).	RW Sup	296	296	30	30	207	RW Cert	3/18/22	8/2/22			
	80		141.070.07.	Con Sup	7,327	7,327	7,481	7,481	8,785	RTL	4/1/22	8/3/22			
			Install lighting, remove existing and construct new median	RW Cap	1,339	1,339	8	8	8	Begin	10/1/22	3/2/23			
				Con Cap	66,728	66,728	41,666	41,666	60,480	End Const			4/30/26		
				Total	89,428	89,428	59,261	59,261	79,556						

District 05

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
5	05	D5 Maintenance	In the city of San Luis Obispo, at 4485 Vachell Lane.	PAED	6,001	6,001	5,944	5,944	5,944	Baseline		5/27/25		0	
	2920	Station Relocation (Phase 1)	Construct new Maintenance station and site development for	PSE	8,196	8,196	2,694	2,694	8,601	PAED	6/25/24	6/25/24			
	SLO	(Filase I)		RW Sup	233	233	24	24	136	RW Cert	8/1/25		8/1/25		
				Con Sup	0	0	0	0	4,874	RTL	4/3/26		4/3/26		
				RW Cap	160	160	6	6	115	Begin	9/29/26		9/29/26		
			equipment shop. (G13 Contingency).	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	360,000	End Const			8/25/28		
				Total	14,590	14,590	8,668	8,668	379,670						
				ļ											

District 06

No	District PPNO County Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
6	06	Shaver Lake Viaduct	Near Shaver Lake, from 0.6 mile west to 0.2 mile west of	PAED	4,800	4,800	3,666	3,666	3,666	Baseline		7/17/24		0	
	7061		ntington Lake Road	PSE	4,300	4,300	3,192	3,192	3,862	PAED	3/13/23	3/13/23			
	FRE			RW Sup	276	276	151	151	486	RW Cert	2/3/25	6/17/25			
	168			Con Sup	7,500	7,500	0	0	9,662	RTL	3/3/25	6/18/25			
			Construct sidehill viaduct structure.	RW Cap	704	704	41	41	717	Begin	10/3/25		12/17/25		
				Con Cap	40,055	<u>40,055</u>	<u>0</u>	<u>0</u>	<u>49,426</u>	End Const			5/31/30		
				Total	57 635	57 635	7.050	7 050	67 819						

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

** Only includes SHOPP projects without Road Maintenance and Rehabilitation Act (RMRA) funding, but with approved baseline

6+ months behind schedule or delayed beyond fiscal year or EAC over budget

Page 2 of 5

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
7	06	South Madera Rehab	Near Madera, from 0.9 mile south of Avenue 7 to north of	PAED	0	0	0	0	0	Baseline		8/16/23		0	
	8002		Avenue 12.	PSE	0	0	0	0	0	PAED	4/30/21	4/30/21			
	MAD			RW Sup	0	0	0	0	0	RW Cert	5/31/24		10/1/25		
	99			Con Sup	4,000	4,000	0	0	4,134	RTL	7/1/25		10/17/25		
			Rehabilitate pavement. Additional contribution from non-	RW Cap	0	0	0	0	0	Begin	1/15/26		6/4/26		
			SHOPP project EA 0H220/PPNO 06-6297.	Con Cap	50,700	50,700	0	0	44,000	End Const			6/4/29		
				Total	54,700	54,700	0	0	48,134						

District 08

No 8	District PPNO County D. Route 08 0050P RIV 74		Location and Type of Work Near Lake Elsinore, from the Orange County line to Monte Vista Street. Widen for standard lane widths and shoulders and construct	Phase PAED PSE RW Sup Con Sup RW Cap	Approved Budget (\$1,000s) 5,466 2,590 222 8,648 3,234	SHOPP Budget (\$1,000s) 5,466 2,590 222 8,648 18	Total Expended (\$1,000s) 5,464 2,560 221 8,344 226	SHOPP Expended (\$1,000s) 5,464 2,560 221 8,344 0	EAC (\$1,000s) 5,464 2,560 221 8,621 232	Milestone Baseline PAED RW Cert RTL Begin	Approved Finish Date 6/3/19 2/26/20 3/26/20 9/10/20	Actual Finish Date 8/15/19 6/3/19 2/26/20 5/4/20 12/24/20	Current Finish Date	Award Amount (\$1,000s) 43,285	CAPs
			ground-in rumble strips.	Con Cap Total	56,835 76,995	<u>56,835</u> 73,779	<u>51,575</u> 68,390	<u>51,575</u> 68,164	<u>56,835</u> 73,933	End Const		4/15/25			
S	08 3003N SBD 60	SBD 60 ADD WB AUX LANE, ADD EB DECEL LANE	In Ontario, from 0.4 mile east of Vineyard Avenue to Milliken Avenue/Hamner Avenue. Construct auxiliary lane and widen connector and ramps.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,400 4,435 20 6,554 20 28,506 44,935	5,400 4,435 20 6,554 20 28,506 44,935	3,086 4,409 16 6,279 11 27,320 41,121	3,086 4,409 16 6,279 11 27,320 41,121	3,086 4,409 19 6,554 11 28,506 42,585	Baseline PAED RW Cert RTL Begin End Const	5/14/19 4/1/20 5/1/20 3/1/21	6/26/19 5/14/19 3/11/20 6/9/20 5/27/21 4/29/25		26,706	
11	0 08 3006G RIV 79	RIV 79 NEAR TEMECULA WIDEN PAVEMENT TO PROVIDE 8' SHOULDERS	Near Temecula, from 3.1 miles north of Route 371 to 1.1 miles south of Pauba Road. Improve safety by constructing shoulders and rumble strip. This project will reduce the number and severity of collisions.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,590 6,946 1,149 10,050 2,850 66,394 92,979	5,590 6,946 1,149 10,050 2,746 66,394 92,875	5,590 6,943 975 1,513 966 11,763 27,750	5,590 6,943 975 1,513 147 11.763 26,931	5,590 6,943 1,186 10,779 2,570 66,394 93,462	Baseline PAED RW Cert RTL Begin End Const	10/27/20 7/22/22 8/22/22 3/22/23	1/28/21 10/27/20 12/27/22 6/30/23 6/17/24	9/20/27	66,393	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

Approved = Last Commission

6+ months behind schedule or delayed beyond fiscal year or EAC over budget

Page 3 of 5

^{**} Only includes SHOPP projects without Road Maintenance and Rehabilitation Act (RMRA) funding, but with approved baseline

No. 11	District PPNO County Route 08 3013F RIV 15	Title Temecula Auxiliary Lanes	Location and Type of Work In Temecula, from Route 79 (Temecula Parkway) to Route 79 (Winchester Road). Construct auxiliary lanes to facilitate merging movements, rehabilitate lighting, rehabilitate drainage systems, install Transportation Management System (TMS) elements, and upgrade guardrail.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 3,695 3,900 76 7,756 120 33,807 49,354	SHOPP Budget (\$1,000s) 3,695 3,900 76 7,756 120 33,807 49,354	Total Expended (\$1,000s) 3,644 3,738 58 755 75 3,190 11,460	SHOPP Expended (\$1,000s) 3,644 3,738 58 755 75 3,190 11,460	EAC (\$1,000s) 3,644 3,738 58 7,972 120 33,807 49,339	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 5/17/23 5/1/24 6/3/24 2/3/25	Actual Finish Date 7/17/24 5/17/23 4/24/24 6/28/24 2/27/25	Current Finish Date	Award Amount (\$1,000s) 33,806	CAPs
12	08 3013K SBD 40	JOHN WILKIE SRRA REHAB	Near Needles, at the John Wilkie eastbound (EB) and westbound (WB) Safety Roadside Rest Areas (SRRA). Reconstruct SRRA and upgrade water and wastewater systems to provide a clean, safe, convenient, and reliable facility.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,369 3,692 55 6,722 22 48,614 60,474	1,369 3,692 55 6,722 22 <u>48.614</u> 60,474	1,348 3,666 37 2,192 0 14,415 21,658	1,348 3,666 37 2,192 0 14,415 21,658	1,348 3,666 50 6,758 9 <u>48,614</u> 60,445	Baseline PAED RW Cert RTL Begin End Const	12/23/21 3/1/23 5/19/23 12/27/23	3/16/22 12/23/21 4/26/23 6/29/23 6/18/24	5/28/27	48,614	
13	08 3016R RIV 74	RIV 74 LAKE ELSINORE MEDIAN BUFFER & WIDEN SHLDRS	In and near Lake Elsinore, from 0.1 mile west of Monte Vista Street/Vista Road to Grand Avenue. Widen existing lanes to provide standard 12-foot lanes, add two-foot median buffer and four-foot shoulders, install rumble strips, upgrade guardrail, and re-grade side slopes. This project will improve safety and reduce the number and severity of collisions.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,921 6,007 625 10,000 4,216 107,495 134,264	5,921 6,007 625 10,000 4,216 107,495 134,264	5,921 6,006 410 685 404 <u>722</u> 14,148	5,921 6,006 410 685 404 <u>722</u> 14,148	5,921 6,006 636 9,576 3,763 <u>107,495</u> 133,397	Baseline PAED RW Cert RTL Begin End Const	12/30/22 4/3/24 5/1/24 12/12/24	8/16/23 12/30/22 6/3/24 6/29/24 2/5/25	1/3/28	107,494	
14	08 3021K SBD 15	I-15 MOJAVE WILDLIFE CROSSINGS	Near Baker, from 2.4 miles north of Afton Road to 5.0 miles south of Nipton Road. Construct three wildlife crossings. Additional contribution of \$1,500,000 for PA&ED, \$2,250,000 for PS&E, \$60,000 for R/W support, \$5,260,000 for Construction Support, and \$23,861,000 for Construction Capital from Brightline West and California Department of Fish and Wildlife.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,500 3,008 213 15,780 652 71,583 95,736	4,500 3,008 213 15,780 652 71,583 95,736	2,416 175 98 0 25 <u>0</u> 2,714	2,416 175 98 0 25 <u>0</u> 2,714	2,416 0 0 0 0 0 0 0 2,416	Baseline PAED RW Cert RTL Begin End Const	6/12/24 2/3/25 2/3/25 4/1/25	12/17/24 6/12/24	11/3/25 11/19/25 4/1/26 7/3/28	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

Approved = Last Commission

6+ months behind schedule or delayed beyond fiscal year or

Page 4 of 5

^{**} Only includes SHOPP projects without Road Maintenance and Rehabilitation Act (RMRA) funding, but with approved baseline

District 10

N c 15		Title 10-0X462 Stockton Channel Viaduct Bridge Replacement /Northbound	Location and Type of Work In Stockton, at the Stockton Channel Viaduct Bridge No 29-0176R, from Route 4 West to Mount Diablo Avenue. Bridge replacement to address lightweight concrete deck deterioration, superstructure deficiencies and load carrying capacity deficiencies, and West Fremont Street/North Pershing Avenue interchange modifications including Park Street Undercrossing No 29-0202S demolition. This is a Construction Manager/General Contractor (CMGC) project.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 5,500 70,000 1,100 0 0 0 76,600	SHOPP Budget (\$1,000s) 5,500 70,000 1,100 0 0 0 76,600	Total Expended (\$1,000s) 3,058 14,268 0 0 0 17,326	SHOPP Expended (\$1,000s) 3,058 14,268 0 0 0 0 17,326	EAC (\$1,000s) 3,058 14,254 0 54,696 0 400,000 472,008	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 6/30/21 3/3/27 8/18/28 3/23/29	Actual Finish Date 2/11/25 6/30/21	Current Finish Date 5/15/28 8/18/28 3/23/29 3/18/33	Award Amount (\$1,000s)	CAPs
16	3215 MER 5	MER John Erreca Roadside Rest Area	Near Los Banos and Firebaugh, at the John "Chuck" Erreca Safety Roadside Rest Area (SRRA). Rehabilitate northbound and southbound SRRA facilities.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	925 3,467 10 5,465 5 34,118 43,990	925 3,467 10 5,465 5 34.118 43,990	882 3,390 0 4,978 0 32,168 41,418	882 3,390 0 4,978 0 32.168 41,418	882 3,390 0 5,453 0 34,118 43,843	Baseline PAED RW Cert RTL Begin End Const	2/6/19 10/31/20 11/30/20 5/1/21	3/14/19 2/6/19 10/20/20 3/22/21 1/6/22	7/31/25	29,418	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

Approved = Last Commission

** Only includes SHOPP projects without Road Maintenance and Rehabilitation Act (RMRA) funding, but with approved baseline

6+ months behind schedule or delayed beyond fiscal year or EAC over budget

Page 5 of 5