District 02

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	TCEP Budget (\$1,000s)	Total Expended (\$1,000s)	TCEP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
1	02 3597 SHA,TEH 5	Fix 5 Cascade Gateway / I-5 Improvements Shasta	In Shasta and Tehama counties at various locations from 0.5 mile north of Knighton Road Overcrossing to Fawndale Road Overcrossing and at northbound Cottonwood Scales. Description: Add a third through lane in the median as a truck only lane in each direction. Construct four auxiliary	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,600 4,412 77 7,480 742 <u>71,000</u> 85,311	0 2,185 27 7,480 111 <u>62,919</u> 72,722	1,892 4,742 55 0 28 <u>0</u> 6,717	0 2,304 0 0 1 <u>0</u> 2,305	1,892 4,770 78 6,491 694 80,980 94,905	RW Cert	8/4/20 8/8/24 8/29/24 2/4/25 12/28/26	6/28/24 8/4/20 1/3/25 3/21/25	12/2/25 1/26/29	0	
			lanes. Widen seven bridges. Install an Advanced Lane Management System in the northbound direction and will have three overhead sign structures. Install two 350 kw Electric Vehicle Chargers for trucks and other vehicles.			ŕ	,								

District 03

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	TCEP Budget (\$1,000s)	Total Expended (\$1,000s)	TCEP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
2	03	Capital Region	In Sacramento County, from West Elkhorn Boulevard to	PAED	1,000	0	500	0	500	Baseline		6/23/21		14,665	
	1812	Freight - Elkhorn	Crossfield Drive at Sacramento International Airport.	PSE	1,000	0	1,428	0	1,428	PAED	4/23/21	4/23/21			
	SAC			RW Sup	0	0	0	0	0	RW Cert	7/1/21	8/26/21			
				Con Sup	0	0	0	0	0	RTL	11/1/21	1/11/22			
			Construct an approximately 1 mile long 4 lane-lane roadway.	RW Cap	0	0	0	0	0	Begin	3/1/22	4/26/22			
			Project also includes the extension of utility corridor along roadway and two roundabouts on Crossfield Dr	Con Cap	24,000	11,000	21,735	9,964	24,000	End Const	12/1/22		11/3/25		
			Toadway and two foundabouts of Grossileid Di	Total	26,000	11,000	23,663	9,964	25,928						

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or
EAC over budget

Page 1 of 36

No. 3	District PPNO County Route 03 1821 SAC I-5	Title Sacramento County WattEV Innovative Freight Terminal (SWIFT)	Location and Type of Work In Sacramento County, at the intersection of Bayou Way and Powerline Road, south of Interstate 5. Design, construct, and commission a major, public-access electric vehicle charging facility on a 118-acre parcel of land. The project will have three ingress and egress points on Bayou Rd which runs parallel to I-5. Infrastructure includes 90 combined charging standard (CCS) direct current fast chargers (DCFC) and 18 megawatt charging standard (MCS) chargers, 15.6 MWac solar field, and all necessary utility and stormwater upgrades.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 600 1,850 0 0 59,400 61,850	TCEP Budget (\$1,000s) 0 1,018 0 0 0 32.670 33,688	Total Expended (\$1,000s) 0 0 0 0 0 0 0 0	0 0 <u>0</u>	EAC (\$1,000s) 600 1,850 0 0 59,400 61,850	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 6/30/24 2/1/25 2/1/25 8/22/24 12/16/25	Actual Finish Date 6/27/24	Current Finish Date 9/30/25 10/30/25 11/30/25 2/1/26 12/31/26	Award Amount (\$1,000s)	CAPs
4	03 4117 NEV 49	RT 49 Corridor Improvements, La Barr–McKnight, SB Truck Climbing Lane project	In Nevada County, on SR 49 from La Bar Meadows Road to McKnight Way. The project proposes to improve operations, mobility, and safety through the addition of a southbound truck climbing lane and acceleration and deceleration lanes at the driveway to the Nevada County Transit Operation Center.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,900 3,000 1,200 2,800 6,000 18,200 35,100	0 0 0 0 0 14.615 14,615	3,789 2,893 1,095 0 423 <u>0</u> 8,200	0 0 0 0 0 0 0	3,789 2,994 1,195 2,792 423 89,855 101,048	Baseline PAED RW Cert RTL Begin End Const	11/12/21 4/17/25 5/2/25 10/17/25 12/29/28	1/26/24 11/12/21 5/21/25 6/18/25	11/18/25 12/29/28	0	
5	03 5101C PLA 080	Pla-80 EB Aux Lane and WB 5th Lane	In Placer County, in Roseville and Rocklin, between SR 65 and Rocklin Rd. on eastbound I-80, and east of Douglas Blvd. to west of Riverside Ave. on westbound I-80. Construct eastbound I-80 auxiliary lane, including two-lane off-ramp to Rocklin Rd, and construct 5th lane on westbound I-80, including reducing Douglas Boulevard off-ramp from 2-lanes to 1-lane.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	755 1,773 242 5,085 281 <u>33,593</u> 41,729	0 0 0 2,118 0 16,220 18,338	0 0 3,712 0 <u>38,425</u> 42,137	0 0 1,636	0 19 4,423	Baseline PAED RW Cert RTL Begin End Const		4/29/22 6/16/23	2/27/26	40,715	Cost

No	District PPNO County	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	TCEP Budget (\$1,000s)	Total Expended (\$1,000s)	TCEP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
No. 6	03 5490 SAC	Title Grant Line Road Safety and Freight Mobility Project	Location and Type of Work In Rancho Cordova/ Sacramento County: Grant Line Road from Douglas Rd to White Rock Road. Reconstruct and widen road and structure for mining conveyor to meet current geometric standards and to accommodate approved general plan buildout. Construct new signalized intersection with turn lanes at mining plant entrance.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,259 5,200 0 0 2,400 9,859	0 3,000 0 0 0 0 0 0 2 3,000	0 0 0 0 0 0 0 0	0 0 0 0	0 5,200 0 0 0 2,400	Milestone Baseline PAED RW Cert RTL Begin End Const	9/23/19 3/1/25 5/1/25 12/1/25 2/1/28	12/7/23 9/23/19	5/29/26 6/30/26 11/13/26 11/3/28	(\$1,000s)	CAPs
7	03 8922A YOL 80		On I-80 from the Solano/Yolo County line to the I-80/US 50 interchange: Construct improvements consisting of tolled managed lanes, bicycle/pedestrian improvements, and Intelligent Transportation System (ITS) elements. Construct improvements consisting of tolled managed lanes from Solano/Yolo County line to the I-80/US 50 separation in West Sacramento, pedestrian/bicycle structure with enhanced termini, and Intelligent Transportation System (ITS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	9,000 3,000 100 20,000 60 167,800 199,960	0 0 100 20,000 0 84,900 105,000	0 3,035 6 2,365 0 14,202 19,608	6 2,365 0 <u>7,175</u>	3,035 96 18,133	Baseline PAED RW Cert RTL Begin End Const	4/5/24 4/12/24 4/16/24 8/19/24 10/1/27	5/9/24 5/9/24 10/23/24	11/3/26	167,800	

District 04

	District														
	PPNO				Approved	TCEP	Total	TCEP			Approved	Actual	Current	Award	
	County				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or
FAC over hudget

No. 8	District PPNO County Route 04 0242K CC 80	Title I-80/San Pablo Dam Interchange - Phase	Location and Type of Work City of San Pablo, Contra Costa Co. I-80/San Pablo Dam Road (SPDR) Interchange - Phase 2. Project will construct McBryde connector road, reconstruct SPDR overcrossing and ramps, construct Wildcat Creek Bridge, widen SPDR and realign Amador Street & add missing sidewalks east of SPDR interchange. The new SPDR structure will provide standard vertical clearance & standard shoulders on I-80, add ADA compliant curb ramps at ramp intersections & new intersection at SPDR/Amador Street.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 5,000 0 19,000 24,000	4,100 0 0 15,600	Total Expended (\$1,000s) 0 3,232 0 0 42 0 3,274	0 0	5,000 0 0 19,000 <u>88,000</u>	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 5/24/10 3/31/25 6/30/25 12/1/25 10/31/27	Actual Finish Date 10/18/23 5/24/10	Current Finish Date 5/31/26 6/30/26 12/1/26 10/31/28	Award Amount (\$1,000s)	CAPs
9	04 0298F CC 4,680	I-680/SR4 Interchange Improvements - Phases 1, 2 A, 4	In Contra Costa County near Concord and Martinez, Phase 1 would construct a two-lane flyover direct connector from northbound I-680 to westbound SR 4 with ramp metering, remove the existing northbound I-680 to westbound SR 4 loop ramp, construct auxiliary lanes on westbound SR 4 swell as northbound I-680, and add a slip ramp from northbound I-680 to Pacheco Blvd Phase 2A would extend the southbound I-680 collector-distributor ramp and install a ramp metering facility, Phase 4 will construct a two-lane flyover connector from southbound I-680 to eastbound SR4, remove the loop ramp, construct auxiliary lane on EB SR4. Phase 4 will construct a two-lane flyover connector from southbound I-680 to eastbound SR4, remove the loop ramp, construct auxiliary lane on EB SR4.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	26,000 0 0 14,000 188,000 228,000	18,000 0	0 27,962 1,582 0 0 0 29,544	18,000 0 0	30,000 5,000 71,500 44,236	Baseline PAED RW Cert RTL Begin End Const	2/19/09 9/30/24 10/31/24 2/26/25 11/30/27	5/12/21 2/19/09	2/27/26 3/31/26 7/6/26 10/31/29	0	

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or

	PPNO County	Title	Location and Type of Work	Divers	Approved Budget (\$1,000s)	TCEP Budget (\$1,000s)	Total Expended (\$1,000s)	TCEP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
No. 10	Route 04	US 101 / State Route	In southern Santa Clara County at the interchange of US	PAED PAED	1,000	0	1,000	0	1,000	Baseline	Duto	6/23/21	Duto	82,525	CAPS
	0462G	25 Interchange - Phase 1	101 and SR 25.	PSE	6,200	4,200	14,000	4,200	14,000	PAED	9/30/13	9/30/13			
	SCL			RW Sup	0	0	1,500	0		RW Cert	2/28/23	3/12/24			
	101			Con Sup	0	0	810	0		RTL	2/28/23	3/15/24			
			Reconstruct the interchange at a location just north of the existing interchange. The improvements will include a new,	RW Cap	15,000	0	4,680	0	11,000	Begin	8/31/23	12/13/24			
			widened bridge to convey SR 25 over US 101. It will also	Con Cap	<u>79,000</u>	<u>55,000</u>	<u>46</u>		<u>96,500</u>	End Const	12/1/25		10/30/28		
			improve ramps for all traffic movements between US 101 and SR 25. and minor realignment of SR 25 to the north. New traffic signals will be installed at the northbound and southbound ramp termini with SR 25.	Total	101,200	59,200	22,036	4,200	137,000						
11	04	Solano 80 Managed	Through the cities of Fairfield and Vacaville In Solano	PAED	10,900	0	0	0	0	Baseline				167,028	
	0658L	Lanes	County.	PSE	22,900	0	0	0	0	PAED	12/31/15	12/31/15			
	SOL			RW Sup	315	0	0		0	RW Cert	4/30/21	1/23/20			
	80			Con Sup	26,800	7,641	19,472		28,917	RTL	6/30/21	6/30/21			
			Construct managed lanes on westbound and eastbound Interstate 80 (I-80) from west of Red Top Road to east of	RW Cap	2,885	0	0		0	Begin	11/30/21	2/2/22			
			Interstate 505 (I-505) in Solano County, California. This	Con Cap	179,224	<u>115,759</u>	<u>164,485</u>	<u>106,460</u>	<u>167,028</u>	End Const	12/31/24		9/30/26		
			project) would construct approximately 18 miles of managed lanes, which include high occupancy vehicle (HOV) lanes and express lanes, through conversion of existing HOV lanes to express lanes and highway widening for new express lanes. The proposed improvements extend from post mile (PM) 10.4 to 30.2, through the cities of Fairfield and Vacaville. The project would also extend the Class I Ulatis Creek Trail under I-80 to eliminate an existing barrier for pedestrians and bicyclists between the Vacaville Transportation Center and downtown Vacaville, an MTC Priority Development Area.	Total	243,024	123,400	183,957	107,945	195,945						

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	TCEP Budget (\$1,000s)	Total Expended (\$1,000s)	TCEP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
12	04 0658N SOL 80	Solano 80 Managed Lanes Toll System Integration	Construct an Integrateed Toll System along with concurrently constructed managed lanes on westbound and eastbound Interstate 80 (I-80) from west of Red Top Road to east of Interstate 505 (I-505) in Solano County, California. The overall project would construct approximately 18 miles of managed lanes, which include high occupancy vehicle (HOV) lanes and express lanes, through conversion of existing HOV lanes to express lanes and highway widening for new express lanes. The proposed improvements extend from post mile (PM) 10.4 to 30.2, through the cities of Fairfield and Vacaville. This component is for the Toll System Integration.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 600 0 0 0 38,000 38,600	0 0 0 0 0 0 0 0	0 243 0 177 0 <u>0</u> 420	0 0 0 0	243 0 0 0 0 0	Baseline PAED RW Cert RTL Begin End Const	12/31/15 4/30/21 6/30/21 11/30/21 12/31/24	6/23/21 8/8/23 9/1/23 10/1/23 11/23/23	1/30/26	29,553	UAFS
13	04 2090J ALA 880	Green Power Microgrid - EV Chargers	The project will be located within the seaport area of the Port of Oakland (Port), within the City of Oakland, California. The seaport area is generally bound by the San Francisco Bay to the north, west and south, and by I-880 (between West Grand Avenue and Adeline Street) to the EaSt In 2019, the Port formalized its commitment to becoming a zero-emissions port. The Green Power Microgrid - Solar Project implements intermediate- and near term (2023-2030) actions of the Pathway to Zero Emissions Plan. This component includes 145 heavy duty/Class 8 electrical vehicle chargers at 7 locations for yard, dockside, and transient vehicle use, increasing the number of zero-emissions vehicles (ZEV) that can be supported from 50 to 1,000.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	551 971 0 0 0 8.641 10,163	0 680 0 0 0 6.435 7,115	551 542 0 0 0 2,206 3,299	0 0 0	291 0 0 0 0 0 2,206	Baseline PAED RW Cert RTL Begin End Const	9/29/23 9/30/23 1/26/24 4/29/24 3/31/27	5/16/24 12/6/23 12/7/23 6/30/25	12/31/25 12/31/29	0	

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or
EAC over hydret

	(District PPNO County	T141-	Landan and Tona of Made	Disease	Approved Budget (\$1,000s)	TCEP Budget (\$1,000s)	Total Expended (\$1,000s)	TCEP Expended (\$1,000s)	EAC (\$1,000s)	Milanda	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	OAD-
	o. 4	Route 04	Title TOWN Rail Safety	Location and Type of Work The City of Oaklands Trade Corridors Enhancement	Phase						Milestone	Date		Date		CAPs
'			Improvements	Program (TCEP) grant for TOWN Rail Safety Improvements	PAED	791	0	791	0	791	Baseline		12/6/23		0	
		2090K	Improvemente	will reconstruct and ungrade three at grade crossings on	PSE	4,745	2,833	0	0	4,745	PAED	3/1/22	3/3/22			
		ALA		Embarcadero West at Martin Luther King Jr Way (MLK),	RW Sup	0	0	0	_	0		6/7/25		6/30/26		
				Clay St, and Washington St to current standards, including	Con Sup	0	0	0	~	0		6/7/25		6/30/26		
				new railroad and pedestrian crossing arms and equipment,	RW Cap	0	0	0	0	0	Begin	11/15/25		1/15/27		
				directional signage, pavement delineation, and intersection lighting.	Con Cap	53,469	27,367	<u>0</u>	<u>0</u>	53,469	End Const	9/1/28		12/31/29		
				iigi tui ig.	Total	59,005	30,200	791	0	59,005						
				The Project will also construct a heavy container permitted route between Middle Harbor Rd and Embarcadero West serving the Port of Oakland, which currently travels along 7th St through the West Oakland community. The Project will also improve segments between Embarcadero West and 2nd St along MLK, Clay St, and Washington St These improvements will include installing new traffic signals on MLK with preemption, adding street lighting, improving multi-modal safety and accessibility, and re-grading these street segments to improve sight distance and accommodate ADA accessibility.												
1	5	04	Green Power	The project will be located within the seaport area of the Port	PAED	1,391	0	1,391	0	1,391	Baseline		5/16/24		0	
		2090L	Microgrid - Substations/BESS	of Oakland (Port), within the City of Oakland, California.	PSE	2,783	1,948	1,413	578	835	PAED	12/29/23	12/6/23			
		ALA	Substations/DESS		RW Sup	0	0	0	0	0	RW Cert	9/30/23	12/7/23			
		880			Con Sup	0	0	0	0	0	RTL	3/31/25	6/30/25			
				The seaport area is generally bound by the San Francisco	RW Cap	0	0	0	0	0	Begin	9/30/25		12/31/25		
				Bay to the north, west and south, and by I-880 (between West Grand Avenue and Adeline Street) to the EaSt In 2019, the Port formalized its commitment to becoming a zero-emissions port. The Green Power Microgrid - Substations/Battery Electric Storage Systems (BESS) Project implements intermediate or near term (2023-2030) actions of the Pathway to Zero Emissions Plan. This component includes battery storage capacity at 6 locations for clean energy storage, and 6 substation upgrades for electric grid modernization to support the Ports transition to zero-emissions, accommodate future ZEV needs, as well as Port and potential community resiliency.	Con Cap Total	40.047 44,221	29.007 30,955	<u>11,040</u> 13,844	<u>0</u>	11,040 13,266	End Const	12/31/27		12/31/29		
			at Completion Commission	CAP = Corrective Action Plan		Bold	Phase allocat	ed				behind schedule	alayed beyon	d fiscal year or		
											EAC over bud		ayeu beyon	a nocal year of	Page 7 o	f 36

	PPNO				Approved Budget	TCEP Budget	Total Expended	TCEP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
lo.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
16	04	Green Power	The project will be located within the seaport area of the Port	PAED	131	0	131	0	131	Baseline		5/16/24		0	
	2090M	Microgrid - Solar	of Oakland (Port), within the City of Oakland, California.	PSE	420	294	215	89	126	PAED	12/29/23	12/6/23			
	ALA			RW Sup	0	0	0	0	0	RW Cert	9/30/23	12/7/23			
	880			Con Sup	0	0	0	0	0	RTL	6/28/24	6/30/25			
			The seaport area is generally bound by the San Francisco		0	0	0	0	0		12/27/24		12/31/25		
			Bay to the north, west and south, and by I-880 (between		4.541	3.271	1.270	0	1.270		6/27/25		12/31/29		
			emissions port. The Green Power Microgrid - Solar Project implements intermediate and near term (2023-2030) actions of the Pathway to Zero Emissions Plan. This component includes solar infrastructure for increased capacity for electric vehicles and other facilities and equipment.		.,		,,		,,						
17	04	7th Street Grade	In the city of Oakland within the Port of Oakland along 7th	PAED	5,400	0	5,387		-,	Baseline		10/17/18		194,278	
		Separation (Last)					18,393								
	ALA		•		-		0		-	_					
					0	0	0	0	0						
			Reconstruction of the existing underpass and multi-use path	RW Cap	63,450	0	38,927	0	81,708	Ü	6/7/23	5/25/23			
			and the reconstruction of rail tracks and other rail		246,410	188,500	<u>56,761</u>	49,434		End Const	1/7/28		8/31/28		
			infrastructure at the UnionPacific Railroad (UPRR) mainline.	Total	330,500	188,500	119,468	49,434	378,000						
		Vehicle Enforcement		PAED PSE RW Sup	0 29,270 2 100	0 24,002	0 29,805	24,793	29,805	Baseline PAED RW Cert	12/10/12 6/1/24	1/26/24 12/10/12 4/2/25		161,543	
	12,80	racility				-									
								-	-						
						-		-		Ŭ		0/20/20	1/3/29		
			connection and new entrance ramp connection to/from	Total			29.817	_	207.555	Liid Oolist	17 1721		175725		
			Westbound I-80. Direct access to the facility will also be provided from westbound State Route 12. The new facility will have the capacity to inspect all westbound I-80 trucks passing the facility 24 hours per day, seven days a week.	Total	2-10,210	100,002	20,011	2-1,001	201,000						
	117	16 04 2090M ALA 880 17 04 2103D ALA 18 04 8273C SOL	PPNO County Io. Route 16 04 Green Power Microgrid - Solar ALA 880 17 04 7th Street Grade Separation (East) ALA 18 04 Westbound I-80 Cordelia Commercial Vehicle Enforcement Facility Vehicle Enforcement Facility	PPNO County In Route Title Location and Type of Work Green Power Microgrid - Solar ALA 880 The project will be located within the seaport area of the Port of Oakland (Port), within the City of Oakland, California. The seaport area is generally bound by the San Francisco Bay to the north, west and south, and by I-880 (between West Grand Avenue and Adeline Street) to the EaSt In 2019, the Port formalized its commitment to becoming a zero-emissions port. The Green Power Microgrid - Solar Project implements intermediate and near term (2023-2030) actions of the Pathway to Zero Emissions Plan. This component includes solar infrastructure for increased capacity for electric vehicles and other facilities and equipment. The seaport area is generally bound by the San Francisco Bay to the north, west and south, and by I-880 (between West Grand Avenue and Adeline Street) to the EaSt In 2019, the Port formalized its commitment to becoming a zero-emissions port. The Green Power Microgrid - Solar Project implements intermediate and near term (2023-2030) actions of the Pathway to Zero Emissions Plan. This component includes solar infrastructure for increased capacity for electric vehicles and other facilities and equipment. The term (2013-203) actions of the Pathway to Zero Emissions Plan. This component includes solar infrastructure for increased capacity for electric of near the city of Pathway to Zero Emissions Plan. This component includes solar infrastructure at the UnionPacific Railroad (UPRR) mainline. The new facility will be relocated 0.7 mile east from its current location and will provide a new braided off-ramp connection and new entrance ramp connection to from Westbound I-80. Direct access to the facility will also be provided from westbound Stale Route 12. The new facility will have the capacity to inspect all westbound I-80 trucks	PPNO County Do. Route Title Location and Type of Work The project will be located within the seaport area of the Port of Oakland, California. The seaport area is generally bound by the San Francisco Bay to the north, west and south, and by I-880 (between West Grand Avenue and Adeline Street) to the EaSt In 2019, the Port formalized its commitment to becoming a zero-emissions port. The Green Power Microgrid - Solar Project implements intermediate and near term (2023-2030) actions of the Pathway to Zero Emissions Plan. This component includes solar infrastructure for increased capacity for electric vehicles and other facilities and equipment. The deparation (East) ALA The Street Grade Separation (East) Solar Pathway to Zero Emissions Plan. This component includes solar infrastructure for increased capacity for electric vehicles and other facilities and equipment. In the city of Oakland within the Port of Oakland along 7th Street, from east of Maritime Street to just west of I-880 near Bay Street. The Street Grade Separation (East) Solar RW Sup Con Sup RW Cap Cordial Commercial infrastructure at the UnionPacific Railroad (UPRR) mainline. Near the city of Fairfield, the proposed project will replace the existing Westbound (WB) I-80 Cordelia Commercial Vehicle Enforcement Facility will be relocated 0.7 mile east from its current location and will provide a new braided off-ramp connection and new entrance ramp connection to/from Westbound I-80. Direct access to the facility will also be provided from westbound State Route 12. The new facility will have the capacity to inspect all westbound I-80 trucks	PPNO County Do Route Rote Title Green Power Wicrogrid - Solar ALA 880 The seaport area is generally bound by the San Francisco Bay to the north, west and south, and by I-880 (between West Grand Avenue and Adeline Street) to the EaSt In 2019, the Port formalized its commitment to becoming a zero- emissions port. The Green Power Microgrid - Solar Project implements intermediate and near term (2023-2030) actions of the Pathway to Zero Emissions Plan. This component includes solar infrastructure for increased capacity for electric vehicles and other facilities and equipment. The Ala ALA Th Street Grade Separation (East) ALA The Street Grade Separation (East) RW Cap Con Cap Total Total Total PAED RW Sup Con Cap Total PAED PAED Total Total Total PAED S,400 RW Sup Con Sup Reconstruction of the existing underpass and multi-use path, and the reconstruction of rail tracks and other rail infrastructure at the UnionPacific Railroad (UPRR) mainline. RECONSUM	PPNO County 10. Route Title Location and Type of Work The project will be located within the seaport area of the Port of Oakland (Port), within the City of Oakland, California. ALA 880 ABAPTOVE SILONG (St.) ALA 880 The seaport area is generally bound by the San Francisco Bay to the north, west and south, and by I-880 (between West Crand Avenue and Adeline Street) to the East In 2019, the Port formalized its commitment to becoming a zero-emissions port. The Green Power Microgrid - Solar Project implements intermediate and near term (2023-2030) actions of the Pathway to Zero-Emissions Pala. This component includes solar infrastructure for increased capacity for electric vehicles and other facilities and equipment. The seaport area is generally bound by the San Francisco Bay to the north, west and south, and by I-880 (between West Crand Avenue and Adeline Street) to the East In 2019, the Port formalized its commitment to becoming a zero-emissions port. The Green Power Microgrid - Solar Project implements intermediate and near term (2023-2030) actions of the Pathway to Zero-Emissions Pala. This component includes solar infrastructure for increased capacity for electric vehicles and other facilities and equipment. The street Grade Separation (East) ALA ABA This Street Grade Separation (East) ALA ABA This Street Grade Separation (East) ALA ABA The street Grade Separation (East) ALA ABA The city of Oakland within the Port of Oakland along 7th Street, from east of Maritime Street to just west of I-880 near Bay Street. ABA ABA The street Grade Separation (East) ALA ABA The reconstruction of the existing underpass and multi-use path, and the reconstruction of rail tracks and other rail infrastructure at the UnionPacific Railroad (UPRR) mainline. ABA ABA The seaport area is generally bound by the San Francisco Bay to the north, west and south, and by I-880 (between Developed Project will replace to existing Westbound (WB) I-80 Cordelia Commercial Vehicle Enforcement Facility will be relocated	PPNO County Cou	Part County Cou	Part County Cou	PAPE County Cou	PABC County Cou	County C	PAID County Cou	Part County Cou

Page 8 of 36

District 05

No. 19	District PPNO County Route 05 0226L SLO,VAR 46	Title SR 46 Expressway Conversion - Antelope Grade Segment	Location and Type of Work On State Route 46, in San Luis Obispo County near Cholame from east of State Route 46/41 Intersection east to Kern County Line. Convert existing 2-lane conventional highway to 4-lane divided expressway. Convert to 4 lane expressway	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 10,300 2,541 0 22,676 0 35,511	TCEP Budget (\$1,000s) 0 0 2,541 0 19,700 <u>0</u> 22,241	Total Expended (\$1,000s) 849 7,273 729 0 64 0 8,915	TCEP Expended (\$1,000s) 0 728 0 38 0 766	2,435 16,685 21,514	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 6/29/05 6/5/23 6/7/23 1/12/24 12/18/26	Actual Finish Date 6/23/21 6/29/05	Current Finish Date 8/18/26 8/19/26 1/5/27 6/12/30	Award Amount (\$1,000s)	CAPs
20	05 2528 SLO 46	Route 46/Union Road Intersection Improvements	In the City of El Paso de Robles, Construction Interchange improvements. The project proposes construction of a new interchange to improve safety, reduce delay and improve operations at a vital intersection along SR 46 Corridor in Paso Robles, a primary connector between I-5 and US 101. The proposed design will eliminate left-turn movements at two at-grade intersections on the 4-lane expressway, providing safer access to local roads for trucks and commuters, as well as improving connectivity for bicycles and pedestrians.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	900 3,100 0 0 20,000 <u>0</u> 24,000	0	450 0 0 0 0 0 0 450	0 0 0 0 0 0	0 0	Baseline PAED RW Cert RTL Begin End Const	9/7/24 6/1/27 12/1/27 3/1/28 12/1/31	7/15/24	9/16/25 10/30/26 2/1/27 9/20/28	0	
21	05 2653 SLO 101	Five Cities Multimodal Transportation Network Enhancement Project	In San Luis Obispo County, in and near Pismo Beach from 0.2 mile south of Pismo Overhead to 0.2 mile north of North Avila Road Overcrossing, convert existing truck climbing lane to number 2 lane and replace inside shoulder with a part-time travel lane and construct park and ride lot with EV charging stations. Operational Improvements	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,588 6,800 135 8,883 2,700 <u>57,911</u> 81,017	0 0 0 8,883 0 <u>52,411</u> 61,294	4,583 7,171 90 0 91 <u>0</u> 11,935	0 0 0 0 0 0 0	7,408 138 7,436 91 <u>69,400</u>	Baseline PAED RW Cert RTL Begin End Const	9/12/22 6/27/24 8/5/24 2/5/25 1/28/27	6/27/24 9/12/22 1/28/25 6/11/25	2/18/26 2/15/30	0	

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or

Page 9 of 36

	District PPNO County				Approved Budget	TCEP Budget	Total Expended	TCEP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No		Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
22		Shell Beach Road Shared Use Path	In the City of Pismo Beach on Shell Beach Road from Avila Beach Drive to Spyglass Drive construct a Class I shared	PAED	0	0	0	0	0	Baseline		6/27/24		0	
	3196	Extension	use path, high visibility crosswalks, traffic calming with	PSE	726	508	0	0	726	PAED	11/17/23	11/7/23			
	SLO	ZAGIIGIGII	median islands, street lighting, and ADA compliant curb	RW Sup	0	0	0	0	0	RW Cert	10/31/24		2/27/26		
			ramp improvements at each side street intersection.	Con Sup	0	0	0	0	0	RTL	11/15/24		5/29/26		
				RW Cap	0	0	0	0	0	Begin	3/3/25		7/31/26		
				Con Cap	10,379	3,629	<u>0</u>	<u>0</u>	10,379	End Const	12/31/25		6/30/27		
				Total	11,105	4,137	0	0	11,105						
			NULL												
23		Carpinteria to Santa Barbara Widening -	In Santa Barbara County In Carpenteria From 0.2 Mile South of Bailard Avenue Overcrossing To 0.7 Mile South of South	PAED	12,245	0	5,871	0		Baseline				79,731	
	7101P	Segment 4A	Padaro Lane	PSE	9,700	0	10,684	0	10,684	PAED	8/26/14	8/26/14			
	SB	Combined	. addio Edilo	RW Sup	1,140	0	1,124	0	1,124	RW Cert	1/15/20	2/4/20			
	101			Con Sup	18,470	8,400	11,394	5,182	11,394	RTL	2/1/20	2/4/20			
			0	RW Cap	10,620	0	7,653	0	0	Begin	8/15/20	4/2/20			
			Construct HOV lanes	Con Cap	89,548	42,600	89,081	42,123	79,732	End Const	8/15/24	10/13/22			
				Total	141,723	51,000	125,807	47,305	108,805						
24		South Coast 101 HOV Lanes -	In Santa Barbara County, in Carpinteria from 0.2 miles south of Bailard Avenue to 0.5 miles south of S Padaro Lane.	PAED	0	0	0	0	0	Baseline				1	
	7101X	Carpinteria (Segment	of Ballard Avenue to 0.5 fillies south of 3 Fadaro Lane.	PSE	0	0	0	0	0	PAED		2/25/22			
	SB	4A) Mitigation		RW Sup	0	0	0	0	0	RW Cert		7/5/22			
	101			Con Sup	33	0	4	0	31	RTL		8/14/23			
			Construct HOV lanes. This is a grandchild of parent project	RW Cap	7	0	2	0	7	Begin	1/1/24	9/5/23			
			05-0N700 (PPNO 7101) and child of parent 05-0N70A (PPNO 7101A).	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	End Const	8/24/29		8/23/29		
			(FFNOTION).	Total	40	0	6	0	38						

District 06

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	TCEP Budget (\$1,000s)	Total Expended (\$1,000s)	TCEP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
25	06	Route 46 Expressway		PAED	0	0	0	0		Baseline				27,805	
	3386E	Segment 4C	Road to 0.2 miles east of California Aquaduct.	PSE	2,100	0	2,377	0	2,377	PAED	6/14/05	6/14/05			
	KER			RW Sup	600	0	602	0	772	RW Cert	7/1/22	8/25/22			
	46			Con Sup	4,100	0	3,829	0	4,610	RTL	7/1/22	8/29/22			
			Convert from a 2-lane conventional highway to a 4-lane	RW Cap	2,750	0	2,935	0	2,936	Begin	12/5/22	8/18/23			
			divided expressway.	Con Cap	28,500	10,000	24,675	8,458	27,805	End Const	7/15/24	3/14/25			
				Total	38,050	10,000	34,418	8,458	38,500						
														l	

6+ months behind schedule or delayed beyond fiscal year or EAC over budget

Page 10 of 36

	District PPNO				Approved	TCEP	Total	TCEP			Approved	Actual	Current	Award	
	County				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
26	06		5552 Wheeler Ridge Rd, Arvin, CA 93203 (in Arvin, on Wheeler Ridge Road).	PAED	0	0	0	0		Baseline				0	
	6240A	Wheeler Ridge	wheeler Ridge Road).	PSE	0	0	0	0	0	PAED	12/31/25		12/31/25		
	KER			RW Sup	0	0	0	0	0	RW Cert	3/30/26		2/27/26		
				Con Sup	0	0	0	0	0	RTL	2/27/26		3/30/26		
			Construct and install medium- and heavy-duty electric	RW Cap	0	0	0	0	0	Begin	4/26/26		4/26/26		
			chargers and infrastructure.	Con Cap	<u>8,360</u>	4,683	<u>0</u>	<u>0</u>	8,360	End Const	4/26/27		4/26/27		
				Total	8,360	4,683	0	0	8,360						
27	06	EV Oasis South - Petro Wheeler Ridge	5821 Dennis McCarthy Dr, Lebec, CA 93243 (in Lebec, on Dennis McCarth Drive).	PAED	0	0	0			Baseline				0	
	6240B	Petro Wheeler Ridge	Dennis McCartii Drive).	PSE	180	0	0	0		PAED	12/31/23		12/31/25		
	KER			RW Sup	0	0	0	0		00	12/31/23		2/27/26		
				Con Sup	0	0	0	0	0	RTL	6/15/24		3/30/26		
			Construct and install medium- and heavy-duty electric	RW Cap	0	0	0	0	0	Begin	10/27/27		12/26/26		
			chargers and infrastructure.	Con Cap	<u>7,773</u>	<u>4,682</u>	<u>0</u>	<u>0</u>	<u>7,773</u>	End Const	6/30/28		7/30/27		
				Total	7,953	4,682	0	0	7,953						
00	00	EV 0:- 0 TA	07700 Dr. Dr. Harrick OA 00000 (in Dr. Harrick)		_		_	_							
28	06	Buttonwillow	27769 Lagoon Dr, Buttonwillow, CA 93206 (in Buttonwillow, on Highway 58).	PAED	0	0	0	0		Baseline				0	
	6240C	Buttoniiioii	on riighway co).	PSE	210	0	0	0	210		12/31/23		12/31/25		
	KER			RW Sup	0	0	0	0	0	RW Cert	12/31/23		2/27/26		
			On the standing tell and dispersion and because districts and	Con Sup	0	0	0	0	0	RTL	6/15/24		3/30/26		
			Construct and install medium- and heavy-duty electric chargers and infrastructure.	RW Cap	0	0	0	0	0	Begin	10/1/26		12/26/26		
			chargers and illinastructure.	Con Cap	<u>6,721</u>	<u>4,683</u>	0	<u>0</u>	<u>6,721</u>	End Const	4/30/27		7/30/27		
				Total	6,931	4,683	0	0	6,931						
29	06	South Madera 6 Lane	In Madera County, from North of Fresno-Madera County line	PAED	3,000	0	4,093	0	4,093	Baseline				0	
	6297	Court Middord & Edito	to South of Avenue 7 to North of Avenue 12.	PSE	9,460	0	7,769		9,079	PAED	5/1/21	4/30/21			
	MAD			RW Sup	1,500	1,270	1,175		1,533	RW Cert	8/1/24	4/30/21	10/1/25		
	99			Con Sup	8.000	0	0,175			RTL	7/1/25		10/17/25		
	00		This project will improve goods movement and passenger	RW Cap	4,000	3,389	1,071	908	3,501	Begin	12/30/25		6/4/26		
			travel along State Route 99 by median widening from 4 to 6	Con Cap	85,700	3,309 <u>0</u>			85,573	End Const	4/1/28		6/4/29		
			lanes. It will also upgrade drainage, construct drainage	Total	111.660	4.659	<u>0</u> 14,108	_	112,856	Life Corist	4/1/20		0/4/29		
			basins and median barrier, and increase vertical clearance at one structure.	Total	111,000	4,009	14,100	1,910	112,000						
			at one structure.												
										•				•	

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or EAC over budget

	District PPNO County				Approved Budget	TCEP Budget	Total Expended	TCEP Expended	EAC (04 000-)		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
30	06	Tulare 6-lane and Paige Avenue	In and near the City of Tulare, from 0.2 mile south of Avenue 200 Overcrossing to 0.1 mile north of Prosperity Avenue	PAED	4,150	0	5,651	0		Baseline				0	
	6369	Interchange	Overcrossing.	PSE	6,370	0	2,884	0		PAED	8/8/23	12/29/23			
	TUL	Improvement Project		RW Sup	5,371	4,552	1,988	1,727	5,460	RW Cert	9/2/26		7/1/26		
	99			Con Sup	0	0	0	0	11,284	RTL	10/2/26		7/14/26		
			This project will improve goods movement and passenger	RW Cap	38,252	32,417	266	184	35,490	Begin	4/15/27		2/19/27		
			travel along State Route 99 by converting the facility from	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>80,253</u>	End Const	3/1/30		10/19/29		
			four lanes to six lanes. In addition, the project will reconstruct	Total	54,143	36,969	10,789	1,911	146,592						
			the Paige Avenue interchange, including roundabouts on Paige Avenue at the ramp termini, Blackstone Street, and Laspina Street to improve traffic operations.												
31	06	Route 58/99	The project is proposed at the State Route 58/State Route	PAED	0	0	0	0	0	Baseline				48,586	
	6955		99 interchange in Bakersfield, CA.	PSE	0	0	0	0	0	PAED	12/4/15	12/4/15			
	KER	Connector		RW Sup	0	0	0	0	0	RW Cert	4/1/18	5/31/18			
	58,99			Con Sup	0	0	0	0	0	RTL	6/1/18	8/24/18			
			The project proposes to grade separate exit and entry	RW Cap	0	0	0	0	0	Begin	8/1/18	2/19/19			
			freeway ramps between two closely spaced interchanges	Con Cap	50,000	25,000	22,364	22,281	54,320	End Const	2/1/21		9/30/25		
			(SR 58/SR 99 and SR 99/Ming Ave), and to construct a collector -distributor roadway and auxiliary lanes along the southbound State Route 99 mainline to safely accommodate on-ramp traffic.	Total	50,000	25,000	22,364	22,281	54,320						
20	00	Ourterviel Ourides													
32	06 8030	Centennial Corridor SB99 to WB58	In Bakersfield at the Route 58 and 99 freeway interchange: the project constructs a freeway-to freeway connector at the	PAED	450	0	0	0		Baseline		12/6/23		0	
	KER	Connector	SR 58 / 99 Interchange.	PSE	6,300	4,410	9	0	,	PAED	10/17/23	10/17/23			
			·	RW Sup	0	0	0	0	1,063	RW Cert	5/29/26		5/29/26		
	58,99			Con Sup	3,000	0	0	0	6,604	RTL	6/1/26		6/1/26		
			The Project begins at the existing southbound SR 99 to	RW Cap	7,100	4,970	0	0	667	Begin	11/26/26		3/22/27		
			eastbound SR 58 freeway connector, to form a direct	Con Cap	22,000	<u>0</u>	<u>0</u>	<u>0</u>	<u>50,000</u>	End Const	8/10/28		8/10/28		
			connector on a curved alignment to westbound SR 58 on a new alignment.	Total	38,850	9,380	9	0	62,770						

Page 12 of 36

District 07

No. 33	District PPNO County Route 07 2741S LA,VAR 71	to Freeway Conversion (South Segment)	Location and Type of Work In the City of Pomona from 0. 2 mile South of Mission Blvd to 0. 2 mile South of LA/SBD CL Add on mixed lane and one HOV lane in each direction.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 4,922 22,042 3,000 24,000 10,600 124,097 188,661	TCEP Budget (\$1,000s) 0 0 5,000 0 38,025 43,025	Total Expended (\$1,000s) 2,288 18,903 3,528 24,874 6,359 85,229 141,181	TCEP Expended (\$1,000s) 0 0 5,205 0 26,857 32,062	EAC (\$1,000s) 2,288 18,903 3,528 27,679 0 117,156 169,554	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 5/31/13 3/24/20 3/26/20 12/31/20 7/14/24	Actual Finish Date 10/18/18 5/31/13 3/24/20 3/26/20 3/16/21	Current Finish Date	Award Amount (\$1,000s) 98,256	CAPs
34	07 3189B LA 5	I-5 Golden State Chokepoint Relief	In northern Los Angeles County at the I-5 / SR-14 split. Construct truck lanes, HOV lanes, auxiliary lanes, souriowais, and an instruction beauting severi proges and improve access to weigh station.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 31,000 0 6,700 501,500 539,200	0 0 0 0 247,000 247,000	1,886 7,805 598 0 14 <u>7,002</u> 17,305	0 0 0 <u>7,002</u> 7,002	1,886 7,805 598 0 14 379,957 390,260	Begin End Const	9/29/09 5/1/19 5/1/19 1/15/20 1/31/23	10/17/18 9/29/09 3/19/20 4/8/20 8/23/21	9/1/26	379,957	
35	07 4382 LA 605	Interstate 605/Valley Boulevard Interchange Improvements Project	The Interstate 605/Valley Boulevard Interchange Improvements Project (Project) will improve mobility and alleviate capacity constraints and address other related deficiencies at the 1605/Valley Blvd Interchange (inadequate truck turn paths, nonstandard lane and shoulder widths along loop ramps, and non-compliant Americans with Disabilities Act [ADA] facilities, etc) that contribute to congestion and high accident rates. Operational improvements and safety upgrades will be coordinated with traffic operations on freeway/ramps and local arterials (Valley Blvd and East Temple Avenue at-grade railroad crossing). The Project includes construction of retaining walls, sound walls and in addition curb ramps, sidewalks, driveways, signals (traffic and railroad), railroad gates and other vehicular/pedestrian/railroad facilities will be upgraded to comply with current ADA standards. The Project will reduce ramp queueing, improve capacity and mobility and enhance safety for all roadway users.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,640 2,850 0 0 830 47,960 53,280	0 0 0 0 33.570 33,570	1,978 3,909 0 0 759 <u>0</u> 6,646	0 0 0 0 0 0	1,978 3,909 0 0 759 <u>0</u> 6,646	Baseline PAED RW Cert RTL Begin End Const	6/1/21 8/4/23 8/11/23 12/18/23 6/13/25	12/6/23 5/7/21	3/31/26 4/30/26 10/28/26 1/11/28	0	
		at Completion	CAP = Corrective Action Plan		Bold	Phase allocat	ted			3 to 6 months	behind schedule				

6+ months behind schedule or delayed beyond fiscal year or

	District PPNO County				Approved Budget	TCEP Budget	Total Expended	TCEP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
36	07 4961 VEN 34	Rice Avenue & Fifth Street Grade Separation Project	In the City of Oxnard at the Rice Avenue / Fifth Street (State Route 34) intersection. Construct grade separation structure to elevate Rice Avenue over State Route 34 (SR-34) and the UPRR track to eliminate the existing at-grade railroad crossing. The project	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,132 10,000 0 23,500 80,900 117,532	0 7,569 0 0 23,500 <u>75,900</u> 106,969	3,132 10,000 881 0 23,500 80,900 118,413	0 0 0 0 0 0	10,000 0 0 23,500 80,900	Baseline PAED RW Cert RTL Begin End Const	5/17/18 7/7/22 7/15/22 12/15/22 8/30/26	12/5/19 5/17/18 4/19/24 4/22/24 10/29/24	6/30/28	76,523	
			also includes the construction of a connector ramp, in the southeast quadrant of the Rice Avenue grade separation, to provide access between Rice Avenue and Fifth Street/SR-34.			100,909	110,413	Ü	117,332						
37	07 5088 LA 47	State Route 47- Vincent Thomas Bridge and Harbor Boulevard-Front Street Interchange Improvement Project	The project entails modifying the existing on- and off-ramps to improve safety, access, and the efficient operation of the SR-47 / Front Street / Harbor Blvd Interchange.	PAED PSE RW Sup Con Sup RW Cap	1,075 8,750 0 6,459	0 0 0 0	0 0 0 0	0 0 0 0		RW Cert RTL	6/30/19 12/31/21 5/31/22 12/1/22	6/23/21 6/21/19 3/15/23 3/22/23 3/4/24		90,998	
			INTERCHANGE RECONFIGURATION	Con Cap Total	<u>54,216</u> 70,500	<u>13,383</u> 13,383	<u>24,873</u> 24,873	<u>3,031</u> 3,031	<u>0</u> 0	End Const	11/30/25		12/30/25		
38	07 5388 LA 605,91	Route 605 / 91 Interchange Improvement: Gateway Cities Freight Crossroads Project	In the cities of Artesia and Cerritos, from Shoemaker Avenue to I-605 Interchange and on I-605 from Alondra Blvd to the I-605/SR-91 interchange. The project would add one new mixed-flow lane on SR-91 in the westbound direction from the Artesia Boulevard on-ramp to I-605 Connector ramp joining at the point where the westbound SR-91 to the	PAED PSE RW Sup Con Sup RW Cap	8,000 12,000 0 0	0 3,000 0 0 17,100	666 13,247 0 50,000 2,393	0 2,662 0 0 2,393	14,600 0	PAED RW Cert RTL Begin	1/18/19 12/31/22 12/31/22 9/30/23	6/23/21 1/18/19 9/22/23 5/21/24	12/30/26	0	
			northbound I-605 connector ramp flares from one to two lanes.	Con Cap Total	114.300 157,400	69,670 89,770	145,638 211,944	<u>0</u> 5,055		End Const	12/1/25		1/18/31		
			OPERATIONS AND CAPACITY IMPROVEMENT												

No. 39	District PPNO County Route 07 5394 LA 57,60	Title Route 57/60 Confluence: Chokepoint Relief Project	Location and Type of Work In Los Angeles County, in Diamond Bar and the City of Industry on Route 60 from EB 60 to SB 57 connector overcrossing to near Golden Springs Drive Undercrossing and Route 57 from NB 57 to WB 60 connector overcrossing to South 57/60 separation. Interchange modifications, including auxiliary lanes and three new bridges. RECONSTRUCT GRAND AVE OC, RECONSTRUCT NB SR-57 CONNECTOR TO EB SR-60, CONSTRUCT EB SR-60 BY PASS OFF-RAMP TO GRAND AVE, CONSTRUCT EB SR-60 BY PASS, CONSTRUCT SB GRAND AVE TO EB SR-60 LOOP ON-RAMP	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 25,300 0 91,000 303,900 420,200	TCEP Budget (\$1,000s) 0 17,000 0 5,000 217,900 239,900	Total Expended (\$1,000s) 0 17,000 0 5,000 31,267 53,267	TCEP Expended (\$1,000s) 0 17,000 0 0 5,000 31,267 53,267	17,000 0 0 91,000	RW Cert RTL	Approved Finish Date 5/31/21 2/21/22 2/28/22 8/31/22 10/31/27	Actual Finish Date 6/23/21 12/11/13 6/3/22 6/9/22 2/27/23	Current Finish Date	Award Amount (\$1,000s) 266,900	CAPs
40	07 5496 LA 91	EB SR-91 Atlantic Ave to Cherry Ave. Aux Lane Project	In the City of Long Beach on SR-91 from I-710 to Cherry Avenue undercrossing. The proposed improvements consist of adding one auxiliary lane in the eastbound direction, extending the outside #5 lane beyond the Atlantic Ave EB off-ramp to Cherry Ave then dropping it before the Cherry Ave undercrossing, and widening the Orange Ave and Walnut Ave undercrossings.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,872 4,702 0 0 43 87,133 94,750	0 0 0 0 0 48.332 48,332	2,872 4,702 0 0 0 15,305 22,879	0 0 0 0 0 2.358 2,358	2,872 4,702 0 0 43 <u>99,630</u> 107,247	Baseline PAED RW Cert RTL Begin End Const	6/30/21 1/1/22 3/11/22 3/1/23 8/31/26	6/24/21 5/28/21 5/2/22 5/4/22 3/12/24	9/29/28	99,630	

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated 3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or EAC over budget

No 41		Title I-710 Integrated Corridor Management Project	Location and Type of Work Project Location: LAC I-710 between SR-91 and SR-60 The Project will integrate and upgrade, as necessary, real-time traveler information and intelligent transportation system (ITS) technologies, currently managed by local agencies and Caltrans along the I-710 corridor between SR-91 and SR-60, into an integrated corridor management (ICM) system. The ICM system will actively manage all modes of travel during non-recurring congestion, specifically trucks, passenger vehicles, and active transportation on the nation's most vital goods movement corridor. The Project will support the freeway capacity to maintain truck travel speed during incidents, actively manage passenger vehicles off the I-710 onto adjacent arterials to minimize impacts from such traffic on local arterial network. No right-of-way needs are anticipated because the Project implementation will take place all within the existing right of way.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 800 4,350 0 0 35,000 40,150		Total Expended (\$1,000s) 800 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0		0 0 0 35,000	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 6/30/23 9/30/23 10/1/23 10/1/24 9/30/26	Actual Finish Date 6/27/24 12/22/23 12/20/24 1/9/25	Current Finish Date	Award Amount (\$1,000s)	CAPs
42	07 6201 LA	Port of Los Angeles Maritime Support Facility (MSF) Access/Terminal Island Rail System Grade Separation Project	Construction of a four-lane, rail-roadway grade separation that eliminates a significant truck access impediment to an important container terminal support facility located on Terminal Island, at the centroid of the Ports of Los Angeles-Long Beach (POLA-POLB).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	100 2,230 0 0 0 37,340 39,670	0	100 653 0 0 0 0 0 753	0	2,230 0 0 0 37,340	Baseline PAED RW Cert RTL Begin End Const	12/31/23 3/31/24 3/31/24 10/1/24 6/30/26	5/16/24 12/28/23	3/31/26 7/1/26 12/31/26 9/30/28	0	
43	07 T0006 LA	Terminal Island Railyard Enhancement Project	In the Port of Los Angeles on Terminal Island. Addition of five staging/storage tracks (approximately 31,000 lineal feet) to the existing Pier 400 rail yard, which also includes a short rail bridge over water. The Pier 400 storage/staging rail yard supports on-dock rail yards for six terminals in the POLA and POLB.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	843 2,249 0 0 0 30,923 34,015	0 0 0	315 3,389 0 0 0 62,942 66,646	0 0 0 0 0 0 0	3,389 0 0 0 62,942	Baseline PAED RW Cert RTL Begin End Const	11/16/18 1/2/20 6/30/20 12/31/21	4/14/20 8/6/20 5/20/21 11/9/21	11/30/25	57,947	
		at Completion t Commission	CAP = Corrective Action Plan		Bold	Phase allocat	ed			3 to 6 months beh	ind schedule or de	elayed beyond	fiscal year or	Page 16 of	36

ADA Notice: For individuals with sensory disabilities, this document is available in alternate formats. For alternate format information, contact the Office of Project Delivery and Workload Development at (916) 838-1157 or sb1.progress.reports@dot.ca.gov.

District 08

No. 44	District PPNO County Route 08 0077G RIV 71,91	Title Route 71/91 Interchange EB-NB Connector	Location and Type of Work Replace eastbound Rte 91 to northbound Rte 71 loop connector with a direct connector ramp. Realign the Green River Road eastbound entrance ramp to kte 91, and construct a collector/distributor system on kte 91 in the eastbound direction between the Green River Road and Serfas Club Drive.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 9,273 12,706 0 0 7,250 145,684 174,913	TCEP Budget (\$1,000s) 0 0 0 0 58.108 58,108	0 20,615	TCEP Expended (\$1,000s) 0 0 0 0 0 36,028 36,028	EAC (\$1,000s) 5,255 14,388 0 20,615 8,849 133,212 182,319	RW Cert	Approved Finish Date 8/5/21 9/24/21 12/20/21 6/30/22 7/19/24	Actual Finish Date 6/23/21 6/29/11 3/4/22 4/20/22 1/31/23	Current Finish Date	Award Amount (\$1,000s) 120,500	CAPs
45	08 0167M RIV,SBD 15	Interstate 15 Corridor Freight Improvement Project: Auxiliary Lanes and Express Lanes - Construction	In San Bernardino and Riverside Counties through the cities of Eastvale, Jurupa Valley, Ontario, and Rancho Cucamonga, on I-15 from Cantu-Galleano Road to Foothill Boulevard, construct auxiliary lanes and express lanes. An auxiliary lane will be added in the northbound direction from just south of Jurupa Street extending north to tie into existing auxiliary lanes north of Jurupa Street (1.21 miles). An additional northbound auxiliary lane will be added from just north of 4th Street to just south of Foothill Boulevard (1.6 miles). A new auxiliary lane will be added in the southbound direction from just south of the I-10/I-15 interchange to the Riverside County Line (2.05 miles). Express lanes will extend northerly from Cantu-Galleano Ranch Road/SR-60 to Foothill BoulevaRd Express lanes will be constructed in the median of I-15 joining the Express Lanes in Riverside County.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	10,373 32,606 0 0 2,679 325,356 371,014	0 0 0 0 170,390	28,260 0 557	0 0 0 0 0 178 178	10,409 28,260 0 0 603 478,172 517,444	Baseline PAED RW Cert RTL Begin End Const	12/20/18 4/17/23 5/15/23 11/1/23 5/28/27	6/23/21 12/20/18 10/27/23 10/31/23 11/4/24	7/26/29	428,384	

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or

No	District PPNO County . Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	TCEP Budget (\$1,000s)	Total Expended (\$1,000s)	TCEP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
41		McKinley Street Grade Separation	In Riverside County in the City of Corona on McKinley St from SR-91 to Magnolia Ave Construct a new four-lane overhead grade separation. The new roadway will include a raised median, sidewalks, and ADA-compliant curb ramps. The project will construct a one-way ramp connecting southbound McKinley St to Sampson Ave and a new two-way loop road connecting McKinley St to Sampson Ave The SR-91 eastbound off-ramp will be realigned and widened and the SR-91 eastbound loop on-ramp and eastbound slip on-ramp will be reconstructed.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,694 11,183 0 0 28,517 71,032 112,426	0 0 0 0 0 10,300 10,300	1,694 11,183 0 0 28,517 52,878 94,272	0 0 0 0 0 0 0	1,694 11,183 0 0 45,625 96,374	Baseline PAED RW Cert RTL Begin End Const	3/28/19 7/10/21 7/10/21 9/1/21 6/30/23	6/23/21 8/2/21 9/1/21 2/22/22 3/30/22	8/15/25	60,890	SAL 9
4	7 08 1321 RIV 60	SR-60/Potrero Boulevard Interchange Phase II	ON SR-60 BETWEEN JACK RABBIT TRAIL & SR-60/I-10 JUNCTION PHASE 2: NEW INTERCHANGE ON/OFF RAMPS. CONSTRUCT WESTBOUND/EASTBOUND EXIT RAMPS (2 LANES) and WESTBOUND/EASTBOUND LOOP ENTRY RAMPS (2 LANES) (ENTRY RAMPS INCLUDING HOV LANE), REALIGN WESTERN KNOLLS AVENUE, AND REMOVE WESTERN KNOLLS AVENUE CONNECTION TO SR-60.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 2,000 0 10,113 0 <u>58,000</u> 70,113	0 0 0 0 0 33,500 33,500	0 0 0 0 0 0 0	0 0 0 0 0 0 0	2,000 0 10,113 0	Baseline PAED RW Cert RTL Begin End Const	3/30/16 4/18/25 2/14/25 10/10/25 12/1/27	12/7/23 3/1/13 4/28/25 5/27/25	12/30/25 12/30/27	0	

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or
EAC over budget

No. 48	District PPNO County Route 08 1323 SBD	Title US 395 – Phase 2 Freight Mobility and Safety Project - Zero- Emission Construction Component	Location and Type of Work Location: This project is located on US 395 between SR-18 (Palmdale Rd) and I-15 in Hesperia and Victorville. Description: The project will convert this 7-mile section of state highway between I-15 and SR-18 from 2 lanes to a 4-lane facility with a raised median, turning lanes, eight-foot shoulders, improved pedestrian/bicycle accommodations, and signal upgrades at intersections and will provide a contribution to zero-emission (ZE) fueling infrastructure for trucks at a site near the US 395/I-15 junction. The ZE portion of the project includes a hydrogen fueling station near heavily traveled truck routes to support operation of heavy-duty hydrogen fuel cell vehicles. The fueling station will be located off-system at 13640 Phantom East, Victorville, CA 92394 and will include one fueling aisle with the capability of fueling up to 100 trucks or buses a day. This ePPR is for the Construction Component of the ZE component of this project.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 0 0 0 1.625 1,625	TCEP Budget (\$1,000s) 0 0 0 1,250 1,250	Total Expended (\$1,000s) 0 0 0 0 0 0 0 0 0	<u>0</u>	0 0 0 0 1.625	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 12/28/23 4/1/25 4/1/25 9/6/25 3/31/26	Actual Finish Date 6/27/24 12/31/09	Current Finish Date 10/16/25 11/14/25 3/18/26 9/30/26	Award Amount (\$1,000s)	CAPs
49	08 1323A SBD	US 395 – Phase 2 Freight Mobility and Safety Project - Zero- Emission Procurement Component	Location: This project is located on US 395 between SR-18 (Palmdale Rd) and I-15 in Hesperia and Victorville. Description: The project will convert this 7-mile section of state highway between I-15 and SR-18 from 2 lanes to a 4-lane facility with a raised median, turning lanes, eight-foot shoulders, improved pedestrian/bicycle accommodations, and signal upgrades at intersections and will provide a contribution to zero-emission (ZE) fueling infrastructure for trucks at a site near the US 395/I-15 junction. The ZE portion of the project includes a hydrogen fueling station near heavily traveled truck routes to support operation of heavy-duty hydrogen fuel ell vehicles. The fueling station will be located off-system at 13640 Phantom East, Victorville, CA 92394 and will include one fueling aisle with the capability of fueling up to 100 trucks or buses a day.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 4.875 4,875	0 0 0 0 3.750 3,750	0 0 0 0 0 0	0 0 0 0	0 0 0 <u>4,875</u>	Baseline PAED RW Cert RTL Begin End Const	12/28/23 8/27/24 8/27/24 10/18/24 9/6/25	12/28/23	8/13/25 8/13/25 8/14/25 9/30/26	0	
		at Completion Commission	CAP = Corrective Action Plan		Bold	Phase allocat	ed			3 to 6 months behing the accordance of the second s	nd schedule or de	elayed beyond	fiscal year or	Page 19 oi	· 36

No. 50	District PPNO County Route 08 1325 SBD 10	Freight and Managed	Location and Type of Work The Contract 2A component of the Interstate 10 (I-10) Corridor Freight and Managed Lane Project will construct one lane in each direction for a total of 13.4 lane miles on I- 10 from I-15 in Ontario to Sierra Ave in Fontana and approximately 0.35 lane miles of auxiliary lane going eastbound (EB) only, between Cherry Ave and Citrus Ave The overall I-10 Corridor Freight and Managed Lane Project will ultimately provide one managed lane in each direction on I-10 from I-15 in Ontario to Pepper Ave in Colton, a total distance of 22.8 miles, connecting to the I-10 Corridor Contract 1 managed lanes currently under construction.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 0 0 0 427,708	TCEP Budget (\$1,000s) 0 0 0 0 75,000 75,000	Total Expended (\$1,000s) 0 0 0 0 0 0 0 0	0 0 0 0 <u>0</u>	0 0 0 427,708	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 7/6/17 4/30/25 4/30/25 11/1/25 12/31/28	Actual Finish Date 1/26/24 7/7/17 5/15/25 6/10/25	Current Finish Date 12/3/25 12/18/28	Award Amount (\$1,000s)	CAPs
			The project will also construct four strategic auxiliary lane and ramp improvements: EB and WB auxiliary lanes between Riverside and Pepper Avenues and auxiliary lanes between EB Cherry Ave and Citrus Ave and EB Sierra Avenue to Cedar Avenue to improve truck mobility and safety. See "Additional Information" section for more information.												
51	08 1326 SBD 10	Freight and Managed	The Contract 2B component of the Interstate 10 (I-10) Corridor Freight and Managed Lane Project will construct one lane in each direction for a total of 9.4 lane miles on I-10 from Sierra Ave in Fontana to Pepper Ave in Colton and approximately 1.8 lane miles of auxiliary lanes, going eastbound (EB) between Sierra Ave and Cedar Ave and EB and westbound (WB) between Riverside Ave and Pepper Ave The overall I-10 Corridor Freight and Managed Lane Project will provide one managed lane in each direction on I-10 from I-15 in Ontario to Pepper Ave in Colton, a distance of 22.8 miles, connecting to the I-10 Corridor Contract 1 managed lanes currently under construction. See "Additional Information" section for more information.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 301,520 301,520	0 0 0 0 0 0	0 0 0 0 103,772 103,772	0 0 0 0 0	0 0 0 405,292	Baseline PAED RW Cert RTL Begin End Const	7/6/17 6/30/25 6/30/25 12/15/25 12/15/28	1/26/24 7/7/17	12/30/25 12/30/25 4/1/26 12/29/28	0	

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or

(District PPNO County				Approved Budget (\$1,000s)	TCEP Budget (\$1,000s)	Total Expended (\$1,000s)	TCEP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
10. 52	08 1327		Location and Type of Work The Toll System Provider (TSP) component of the Interstate 10 (I-10) Corridor Freight and Managed Lane Project will	PAED PSE	0	0	0	0		Baseline PAED	7/6/17	1/26/24 7/7/17		0	CAFS
	SBD	Lane Project: Toll	extend express lanes operations on I-10 from I-15 in Ontario	RW Sup	0	0	0	0		RW Cert	8/1/23	7/7/17	12/5/25		
	10	System Provider (TSP) (D/B Contract)	to Pepper Avenue in Colton, a distance of 22.8 miles.	Con Sup	0	0	0	0	-	RTL	8/1/23		12/5/25		
		(101) (2/2 00/11/00/)		RW Cap	0	0	0	0	-	Begin	8/1/23		12/5/25		
				Con Cap	26,422	<u>0</u>	0	0	26,422	End Const	5/1/27		12/18/28		
			The TSP is responsible for implementation of the toll collection system (TCS) which includes the design, development, and testing of the roadside toll collection system. The TSP will provide maintenance and manage operations of the system once the facility opens. The overall I-10 Corridor Freight and Managed Lane Project will ultimately provide one managed lane in each direction on Interstate 10 from I-15 in Ontario to Pepper Avenue in Colton, a distance of 22.8 miles, connecting to the I-10 Corridor Contract 1 managed lanes currently under construction. See "Additional Information" section for more information.	Total	26,422	0		_							
53	80		The Zero-emission Fueling Infrastructure component,	PAED	0	0	0	0		Baseline		1/26/24		8,000	
	1328	Freight and Managed Lane Proiect: Zero-	WattEV Contract, of the Interstate (I-10) Corridor Freight and Managed Lane Project will install zero-emission (battery-	PSE	78	0	78	0	78	PAED	4/30/22	7/6/17			
	SBD	emission Fueling	electric) fueling infrastructure at a site on E Street in the City	RW Sup	0	0	0	0	Ū	RW Cert	6/5/24	6/5/24			
		Infrastructure, WattEV	of San Bernardino in San Bernardino County.	Con Sup	0	0	0	0	-	RTL	6/5/24	6/5/24			
		vvau⊏v		RW Cap	0	0	0		-	Begin	8/22/24	9/9/24	10/0/05		
				Con Cap	<u>7,922</u>	<u>5,000</u>	<u>0</u>	0		End Const	12/15/24		10/3/25		
			The overall I-10 Corridor Freight and Managed Lane Project will also provide one managed lane in each direction on Interstate 10 from I-15 in Ontario to Pepper Avenue in Colton, a distance of 22.8 miles, connecting to the I-10 Corridor Contract 1 managed lanes currently under construction. The project will also construct four strategic auxiliary lane and ramp improvements: EB and WB auxiliary lanes between Riverside and Pepper Avenues and auxiliary lanes between EB Cherry Ave and Citrus Ave and EB Sierra Avenue to Cedar Avenue to improve truck mobility and safety. See "Additional Information" section for more information.	Total	8,000	5,000	78	0	8,000						
		at Completion Commission	CAP = Corrective Action Plan		Bold	Phase allocate	ed			3 to 6 months b	ehind schedule				
										6+ months behi EAC over budg	nd schedule or de et	layed beyond	I fiscal year or	Page 21 of	36

PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	TCEP Budget (\$1,000s)	Total Expended (\$1,000s)	TCEP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
08 1329 SBD	Freight and Managed Lane Project: Zero- emission Fueling	The Zero-emission Fueling Infrastructure component, Nikola Contract, of the Interstate (I-10) Corridor Freight and Managed Lane Project will install zero-emission (hydrogen) fueling infrastructure at a site in Colton in San Bernardino County, approximately 3 miles south of I-10.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	215 239 0 0 0 19,328 19,782	0 0 0 0 0 5,000 5,000	215 239 0 0 0 0 454	0 0 0 0 0 0	0 0 0 <u>19,328</u>	RW Cert RTL	5/31/23 4/1/25 4/1/25 7/1/25 12/31/25	1/26/24 5/31/23	10/1/25 10/1/25 1/1/26 6/30/26	0	Schedule
		The overall I-10 Corridor Freight and Managed Lane Project will also provide one managed lane in each direction on Interstate 10 from I-15 in Ontario to Pepper Avenue in Colton, a distance of 22.8 miles, connecting to the I-10 Corridor Contract 1 managed lanes currently under construction. The project will also construct four strategic auxiliary lane and ramp improvements: EB and WB auxiliary lanes between Riverside and Pepper Avenues and auxiliary lanes between EB Cherry Ave and Citrus Ave and EB Sierra Avenue to Cedar Avenue to improve truck mobility and safety. See "Additional Information" section for more information.												
08 3009P LA,SBD 10	I-10 Express Lanes- San Antonio Ave to Route 15 (Contract 1)	From LA/SBd Co Ln to I-10/I-15 Interchange & in LA County from 0.4 Mi W/o White Ave OC to LA/SBd Co Ln; Implement two express lanes in each direction for a total of four general purpose and two express lanes in each direction with auxiliary lanes, widening undercrossings, and reconstruction of ramps and lane transitions where needed. This project will be delivered using Design-Build method (TCIF 128).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	213 62,293 0 0 49,219 817,466 929,191	0 0 0 0 0 117,831 117,831	48,667 0 0 24,300 1,295 299,950 374,212	0 0 0 0 0 0 113,980	-	Baseline PAED RW Cert RTL Begin End Const	7/6/17 3/1/22 11/1/21 7/1/18 2/1/24	10/17/18 5/15/17 1/16/18 1/16/18 9/7/18	12/31/25	807,571	
08 3009Q RIV,SBD 10	I-10 Eastbound Truck Climbing Lane in Yucaipa	`	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,979 3,850 0 0 0 31,055 36,884	0 0 0 0 0 24,865 24,865	1,979 3,288 0 0 0 14,749 20,016	0 0 0 0 12,974 12,974	3,288 0 0	PAED RW Cert RTL	11/16/20 5/6/22 5/6/22 6/30/22 4/22/24	6/24/21 11/12/20 4/22/22 11/28/22 12/11/23	8/4/25	28,658	
	PPNO County Route 08 1329 SBD 08 3009P LA,SBD 10 08 3009Q RIV,SBD	PPNO County Route 08 1329 SBD 08 1-10 Express Lanes-San Antonio Ave to Route 15 (Contract 1) 08 3009P LA,SBD 10 08 3009Q RIV,SBD 08 3009Q RIV,SBD 1-10 Eastbound Truck Climbing Lane in Yucaipa	PPNO County Route Title	PROUCE County Route 08 1329 SBD 110 Express Lanes- San Antonio Ave to LA,SBD 10 10 10 110 Express Lanes- San Antonio Ave to Contract, of the Cere Avenue to Cedar Avenue to Information 10 110 110 110 Express Lanes- San Antonio Ave to Contract, of the Cere Avenue in Colton and Type of Work The overall I-10 Corridor Freight and Managed Lane Project will also provide one managed lane in each direction on Interstate 10 from I-15 in Ontario to Pepper Avenue in Colton, a distance of 22.8 miles, connecting to the I-10 Corridor Contract 1 managed lanes currently under construction. The project will also construct four strategic auxiliary lanes between EB Cherry Ave and Citrus Ave and EB Sierra Avenue to Cedar Avenue to improve truck mobility and safety. See "Additional Information" section for more information. 10 110 110 110 110 110 110 11	Route Title Location and Type of Work Route Title Location and Type of Work 1329 Interstate 10 Corridor 1329 Freight and Managed Lane Project. Zero- girth and Managed Lane Project. Z	PABO County Title	Name	Name	PNEC Title Total Total	Name	New Part P	PND PND	PAND County Title County County Title County County Title County County	PAND PAND

Page 22 of 36

No. 57	District PPNO County Route 08 3010T RIV 60	Title Route 60 Truck Safety and Efficiency Project - Phase 1A	Location and Type of Work This project is located on State Route 60 and Moreno Beach Drive in the City of Moreno Valley, County of Riverside. This specific project component is the second phase of an interchange project that will replace a 50-year old 2-lane bridge with a new 6-lane bridge, reconfigure the north side of SR 60/Moreno Beach Drive Interchange, and build an associated freeway auxiliary lane. Because the bridge is so narrow, trucks are restricted on the eastbound offramp to right-hand (southerly) turns only.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 0 0 0 24,000 24,000	TCEP Budget (\$1,000s) 0 0 0 0 16.800 16,800	Total Expended (\$1,000s) 0 0 0 0 0 0 16.185 16,185	TCEP Expended (\$1,000s) 0 0 0 0 16.148 16,148	EAC (\$1,000s) 0 0 0 0 0 0	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 12/1/07 3/1/05 6/30/19 12/1/19 12/1/21	Actual Finish Date 10/18/18 12/10/07 8/3/20 10/19/20 5/4/21	Current Finish Date	Award Amount (\$1,000s) 24,000	CAPs
58	08 3017N RIV,SBD 15	Interstate 15 Corridor Freight Improvement Project: Toll System Provider (D/B Contract)	In San Bernardino and Riverside Counties through the cities of Eastvale, Jurupa Valley, Ontario, and Rancho Cucamonga, on I-15 from Cantu Galleano Road to Foothill BoulevaRd This project will construct the Toll System needed to operate the I-15 Express Lanes project (08-0167M). TOLL SYSTEM PROVIDER (D/B CONTRACT)	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 7,600 7,600	0 0 0 0 0 0 0 0	0 0 0 0 0 5,792 5,792	0 0 0 0 0 0 0 0	0 0 0 13,392 13,392	Baseline PAED RW Cert RTL Begin End Const	12/20/18 4/17/23 4/7/21 4/7/21 5/28/27	6/23/21 12/20/18 10/5/22 10/5/22 10/5/22	7/26/29	7,962	
59	08 3017P RIV,SBD 15	Interstate 15 Corridor Freight Improvement Project: Establish Existing Planting	In San Bernardino and Riverside Counties through the cities of Eastvale, Jurupa Valley, Ontario, and Rancho Cucamonga, on I-15 from Cantu Galleano Road to Foothill BoulevaRd Highway planting project for 08-0167M. ESTABLISH EXISTING PLANTING	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 2.012 2,012	0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 2.012 2,012	Baseline PAED RW Cert RTL Begin End Const	12/20/18 4/17/23 5/15/23 4/4/27 5/31/29	6/23/21 12/20/18 10/31/23 10/31/23	8/1/29 8/1/31	0	

	District PPNO				Approved	TCEP Budget	Total	TCEP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award	
N.	County	Title	Location and Tune of Work	Dhasa	Budget (\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	Amount (\$1,000s)	CAPs
No 60		US 395 – Phase 2	Location and Type of Work Location: This project is located on US 395 between SR-18	Phase	(\$1,0005)	(\$1,0005)	(\$1,0005)	(\$1,0005)	. , ,	Milestone Baseline	Date	6/27/24	Date	(\$1,0008)	CAPS
0.	3019L	Freight Mobility and	(Palmdale Rd) and I-15 in the Cities of Hesperia and	PAED PSE	8,440	0	568	0		PAED	12/31/09	12/31/09		U	
	SBD	Safety Project-CON	Victorville.	RW Sup	0,440	0	0	0		RW Cert	7/18/25	5/2/25			
	395	Mainline		Con Sup	0	0	0	0	_	RTL	8/15/25	5/2/25			
			Description: The project will convert this 7-mile section of	RW Cap	13,934	0	10,365	0	-	Begin	4/1/26	5/2/25	11/5/25		
			state highway between I-15 and SR-18 from 2 lanes to a 4-	Con Cap	<u>52,209</u>	30,000	<u>35,807</u>	<u>0</u>		End Const	2/25/28		2/15/28		
			lane facility with a raised median, turning lanes, eight-foot shoulders, improved pedestrian/bicycle accommodations,	Total	74,583	30,000	46,740	0		Ziia Goilet	2/20/20		2,10,20		
			and signal upgrades at intersections and will provide a		,000	00,000	10,7 10	·	.2.,020						
			contribution to zero-emission fueling infrastructure for trucks												
			at a site near the US 395/I-15 junction. This project includes a zero-emission (ZE) component, mentioned above, which												
			will construct a hydrogen refueling station. The specific												
			description, location, and outputs for this component can be												
			found in ePPR-6507-2023-0010.												
		F)/ (0 : 0 : 1	4005 5 0 4 15 1 0 4 0 4 7 0 4 1 1 1 0 4 1 1 1 1 1 1 1 1 1 1 1 1 1												
6	I 08 6199A	EV Oasis South - Petro Ontario	4235 E Guasti Rd, Ontario, CA 91761 (in Ontario, on Guasti Road).	PAED	0	0	0	0		Baseline				0	
		1 cu o ontano	rodd).	PSE	0	0	0	0	_	PAED	12/31/25		12/31/25		
	SBD			RW Sup	0	0	0	0	-	RW Cert	3/30/26		2/27/26		
			Construct and install medium- and heavy-duty electric	Con Sup	0	0	0	0	-	RTL	2/27/26		3/30/26		
			chargers and infrastructure.	RW Cap	0	0	0	0	_	Begin	4/26/26		4/26/26		
			g	Con Cap	<u>8,360</u>	<u>4,683</u>	0	0		End Const	4/26/27		4/26/27		
				Total	8,360	4,683	0	0	8,360						
62	2 08	EV Oasis South - TA	2930 Lenwood Rd, Barstow, CA 92311 (in Barstow, on	PAED	0	0	0	0		Baseline				0	
	6199C	Barstow	Lenwood Road).	PSE	0	0	0	0		PAED	12/31/25		12/31/25	ŭ	
	SBD			RW Sup	0	0	0	0	0	RW Cert	3/30/26		2/26/26		
				Con Sup	0	0	0	0			2/27/26		3/30/26		
			Construct and install medium-and heavy-duty electric	RW Cap	0	0	0	0	0	Begin	12/26/26		12/26/26		
			chargers and infrastructure.	Con Cap	8,359	4,682	0	0	8,359	End Const	7/30/27		7/30/27		
				Total	8,359	4,682	0	0							
				•						•				•	

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or
EAC over budget

District 10

	District														
	PPNO				Approved	TCEP	Total	TCEP			Approved	Actual	Current	Award	
	County				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
63	10	Livingston Widening	In Livingston, from 0.8 mile south of Hammatt Avenue to	PAED	800	0	638	0	638	Baseline				35,460	
	0161A	Northbound	Merced/Stanislaus county line.	PSE	2,050	0	2,406	0	2,406	PAED	6/2/14	6/2/14			
	MER			RW Sup	10	0	19	0	19	RW Cert	2/28/19	11/7/18			
	99			Con Sup	6,343	0	6,966	0	6,966	RTL	3/29/19	1/25/19			
			Widen freeway from two lanes to three lanes in the	RW Cap	10	0	13	0	13	Begin	10/16/19	12/24/19			
			northbound direction only.	Con Cap	36,737	29,050	33,083	26,306	<u>35,461</u>	End Const	4/30/21	10/31/22			
				Total	45,950	29,050	43,125	26,306	45,503						
64	10	I-580/ International	The Project is located in the City of Tracy at the I-580 and	PAED	1,340	0	0	0	0	Baseline		6/23/21		42,587	
	3416	Parkway Interchange	International Parkway/Patterson Pass Road interchange.	PSE	1,000	0	3,700	0	3,700	PAED	11/1/18	3/4/21			
	SJ			RW Sup	0	0	0	0	0	RW Cert	8/1/19	5/11/23			
	580			Con Sup	0	0	0	0	0	RTL	6/1/19	5/11/23			
			Due to increased commercial truck and traffic demand from	RW Cap	2,692	0	0	0	0	Begin	12/1/19	9/20/24			
			existing fulfillment and distribution center growth and planned future development in San Joaquin County, the	Con Cap	44,151	24,884	6,047	<u>0</u>	<u>50,171</u>	End Const	11/30/20		9/1/26		
			Project proposes to modify the interchange from the existing	Total	49,183	24,884	9,747	0	53,871						
			compact diamond (Type L-1) to a Diverging Diamond												
			Interchange (DDI). The Project reduces congestion,												
			increases truck throughput, and eliminates a bottleneck for trucks accessing I-580, a key freight highway. The Project												
			will improve interregional goods movement for trucks												
			traveling between the Port of Oakland, Bay Area, local												
			warehouses, Southern California, and out-of-state.												

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or
FAC over hudget

No. 65	District PPNO County Route 10 3507 STA 108	Title North County Corridor Project - Phase 1 from Claribel Road to Claus Road.	Location and Type of Work The North County Corridor Project consists of 4 separate phases of construction totaling 18 miles in length. The scope of this project is for Phase 1. The corridor will be a high capacity bypass around the cities of Modesto, Riverbank and Oakdale as shown in Exhibit 1. The Phase 1 project will be an ultimate 6-lane divided expressway beginning at the intersection of Claribel Road & Oakdale Road, extending eastward to the intersection of Claribel Road & Claus Road. It will be access controlled with a 40 feet-70 feet median with grade separations over Roselle Avenue, Terminal Avenue and the Burlington Northern Santa Fe Railroad tracks. This new alignment will build a west-east expressway that will improve regional network circulation connecting from the western end of downtown Modesto to the eastward end joining SR-120 east of the City of Oakdale (Segments 1 to 4).	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 13,900 0 39,900 180,000 233,800	TCEP Budget (\$1,000s) 0 0 0 20,000 20,000	Total Expended (\$1,000s) 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 5/22/20 8/7/24 8/7/24 1/16/25 6/16/27	Actual Finish Date 6/23/21 5/22/20 8/6/24 8/6/24 2/25/25	Current Finish Date	Award Amount (\$1,000s) 144,007	CAPs
66	10 3546 CAL 4	SR 4 Wagon Trail Realignment Project (Eastern Segment)	The project is located on State Route 4 between the town of Copperopolis and the City of Angels Camp in Calaveras County. The Eastern Segment of the SR 4 Wagon Trail Realignment Project consists of constructing SR 4 on a new alignment between Stallion Way and approximately 1.6 miles west of the State Route 4/49 Junction near Stockton Road.).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 4,500 0 0 8,542 42,958 56,000	0 0 0 5,250 <u>0</u> 5,250	0 199 0 0 0 0 0 199	0 0 0 0 0	638 0 0	Baseline PAED RW Cert RTL Begin End Const	1/20/17 6/30/26 6/30/26 7/1/27 6/30/29	1/25/24 1/10/17	6/30/26 6/30/28 12/30/28 12/30/30	0	

District 11

	District														
	PPNO				Approved	TCEP	Total	TCEP			Approved	Actual	Current	Award	
	County				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
67	11	Siempre Viva	Near San Diego at 1.9 miles east of Sanyo Avenue	PAED	0	0	0	0		Baseline				17,899	
	0999E		Undercrossing. Construct new interchange and begin site preparation design for Commercial Vehicle Enforcement	PSE	4,810	4,810	4,810	4,810	4,810	PAED	3/29/12	4/2/12			
	SD	Preparation Design for Commercial	Facility, which includes drainage and utilities.	RW Sup	0	0	0	0	0	RW Cert	4/12/19	3/27/20			
	11	Vehicle Enforcement	. admity, milon morados dramago and damago.	Con Sup	5,096	5,096	5,095	5,095	5,095	RTL	4/15/19	4/15/20			
		Facility - Segment 2B		RW Cap	0	0	0	0	0	Begin	10/15/19	3/30/21			
				Con Cap	27,189	27,189	17,741	17,741	17,899	End Const	6/1/21	9/22/23			
			CONSTRUCT INTERCHANGE AT SIEMPRE VIVA ROAD	Total	37,095	37,095	27,646	27,646	27,804						
68	11		Near San Diego, on route 11 at 1.9 miles east of Sanyo	PAED	0	0	0	0		Baseline				31.556	
	0999F	of entry-Segment 3A	Avenue Undercrossing.	PSE	3,900	3,900	3,901	3,901	3,901	PAED	6/27/12	6/27/12		,,,,,,	
	SD			RW Sup	4,410	4,410	4,410	4,410	4,410	RW Cert	7/1/21	11/3/21			
	11			Con Sup	4,150	0	4,149	0	4,149	RTL	1/4/22	12/6/21			
			Site preparation to include earthwork and drainage.	RW Cap	33,360	33,360	18,533	18,533	33,360	Begin	7/20/22	8/19/22			
				Con Cap	31,557	<u>0</u>	18,376	<u>0</u>	31,556	End Const	12/20/24	4/16/24			
				Total	77,377	41,670	49,369	26,844	77,376						
69	11	CVEF Design and	In San Diego County Near San Diego at the Mexico Border	PAED	0	0	0	0		Baseline				0	
	0999G	Construction- Segment 2C	Crossing.	PSE	2,500	0	2,496	0	2,500	PAED	4/2/12	4/2/12			
	SD	Segment 20		RW Sup	0	0	0	0	0	RW Cert	12/15/21	12/15/21			
	11			Con Sup	0	0	0	0	0	RTL	7/31/24		7/31/25		
			Design and Construct Commercial Vehicle Enforcement	RW Cap	0	0	0	0	0	Begin	11/28/24		10/31/25		
			Facility (CVEF) (Segment 2C).	Con Cap	69,000	64,000	<u>0</u>	<u>0</u>	69,000	End Const	9/25/27		9/25/28		
				Total	71,500	64,000	2,496	0	71,500						
70	11 0999H	Otay Mesa East Land Port of Entry Early	In San Diego County near San Diego at 1.9 mile East of Sanyo Avenue Undercrossing.	PAED	0	0	0	0		Baseline				14,809	
		Work Package	Saliyo Avenue Ondercrossing.	PSE	0	0	0	0	0	PAED	4/1/12	3/29/12			
	SD	Tront aonago		RW Sup	0	0	0	0	0	RW Cert	8/14/24	8/14/24			
	11			Con Sup	5,450	5,450	1,675	1,675	4,972	RTL	8/14/24	8/14/24			
			Otay Mesa East (OME) Port of Entry (POE) early work package. Install intelligent transportation system elements,	RW Cap	0	0	0	0	0	Begin	12/14/24	1/22/25			
			construct drainage facilities, perform grading, and place new	Con Cap	31,691	<u>31,691</u>	<u>7,626</u>	<u>7,626</u>	14,809	End Const	6/12/25		9/15/25		
			signing and striping.	Total	37,141	37,141	9,301	9,301	19,781						
										ı					

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or

Page 27 of 36

No. 71	District PPNO County Route 11 09991 SD 11	Port of Entry - Construction	Location and Type of Work Near San Diego on Route 11 at 1.9 miles east of Sanyo Avenue Undercrossing (Mexico border). Construct Port of Entry federal facility, Information Technology System (ITS), and tolling. The (ITS) are roadway technology (e.g. changeable message signs) that will be used by SANDAG and Caltrans for congestion management, to provide advanced traveler information, and measure border wait times. The tolling system will read vehicle transponders (or other toll read technology) and assign the dynamic toll to users of the facility.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 0 0 413,029 413,029	TCEP Budget (\$1,000s) 0 0 0 0 56,116 56,116	Total Expended (\$1,000s) 0 0 0 0 0 0 0	TCEP Expended (\$1,000s) 0 0 0 0 0 0	EAC (\$1,000s) 0 0 413,029 413,029	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 4/1/12 12/15/21 7/31/25 9/30/25 9/25/28	Actual Finish Date 4/1/12 12/15/21	Current Finish Date 8/15/25 9/30/25 9/25/28	Award Amount (\$1,000s)	CAPs
72	11 1036 SD 125,905	Route 125/905 Connector	In and near San Diego at Route 125/905 separation. Construct freeway to freeway South-West connector.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 4,857 0 5,000 0 28,056 37,913	0 0 5,000 0 16,980 21,980	0 4,852 0 4,999 0 18,687 28,538	0 0 4,999 0 11,312 16,311	4,852 0 4,999 0 19,035 28,886	Baseline PAED RW Cert RTL Begin End Const	7/30/04 8/15/19 8/15/19 3/2/20 4/4/22	8/15/18 7/30/04 10/2/19 11/26/19 8/27/20 1/29/24		19,035	
73	11 1241 IMP,SD VAR	Intelligent Transportation System Technology (Advanced Technology Corridors at Border Ports of Entry)	In San Diego County and Imperial County on various routes at various locations. Install Intelligent Technology Statewide Border Wait Time, implement a fiber optic cable network to facilitate an advanced traveler information and border wait time system connecting the entire San Diego and Imperial border network.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	818 4,038 62 5,938 375 27,945 39,176	0 2,317 0 1,534 0 <u>8,118</u> 11,969	712 4,121 21 5,938 7 20,460 31,259	0 2,308 0 1,534 0 <u>6,334</u> 10,176	712 4,121 23 5,938 15 21,507 32,316	Baseline PAED RW Cert RTL Begin End Const	11/16/18 2/1/20 2/15/20 7/15/20 5/20/22	10/15/18 6/23/20 6/24/20 4/8/21 11/7/23		21,507	
74	11 1258 IMP 98	Route 98 Widening	In Imperial County. In Calexico from just west of State Route 111 to Rockwood Avenue. Widening Route 98 from 4 to 6 lanes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,957 1,650 1,000 1,525 1,000 7,752 15,884	0 0 750 0 4,221 4,971	2,542 1,748 1,013 1,521 1,849 <u>7,254</u> 15,927	0 0 748 0 <u>3,674</u> 4,422	2,542 1,748 1,019 1,521 1,950 7,938 16,718	Baseline PAED RW Cert RTL Begin End Const	2/18/09 7/30/19 8/30/19 7/23/20 4/15/22	2/18/09 12/31/19 2/3/20 12/24/20 8/30/24		7,938	

Page 28 of 36

N 7	P Cc o. R '5	strict PNO ounty oute 11 1335 IMP 7		Location and Type of Work Near the city of Calexico, 0.7 mile south of Route 7 near the U.S./ Mexico border, at the Calexico East Port of Entry Truck Crossing. Widen bridge over the All American Canal to add truck lanes and passenger lanes along with eight foot shoulders.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 3,000 3,798 0 0 4 25,736 32,538	TCEP Budget (\$1,000s) 3,000 937 0 0 4 6,540 10,481	Total Expended (\$1,000s) 3,000 3,798 0 0 0 4,996 11,794	TCEP Expended (\$1,000s) 0 612 0 0 0 4.996 5,608	3,798 0	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 6/1/19 7/2/20 1/10/20 7/5/20 11/5/21	Actual Finish Date 6/23/21 5/20/20 1/29/21 3/23/21 3/24/21 8/8/24	Current Finish Date	Award Amount (\$1,000s) 21,216	CAPs
7	1	11 1417 SD 15	SR-15 Operational Improvements	In San Diego County in San Diego from Main Street to Harbor Drive. This project proposes to construct a bridge structure at Vesta Street, install Signal Prioritization Technologies, widen the SB SR-15 Main Street off-ramp, rehabilitate deteriorating pavement, and implement Naval gate improvements. SR 15 OPERATIONAL IMPROVEMENTS	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,800 6,500 300 0 7,400 <u>0</u> 18,000	0 6,500 0 0 5,500 <u>0</u> 12,000	3,800 2,391 0 0 0 0 0 0 6,191	0 2,391 0 0 0 0 2 2,391	11	Baseline PAED RW Cert RTL Begin End Const	6/1/23 1/30/26 1/30/26 2/2/26 1/14/28	1/25/24	3/25/27 2/18/28 9/18/28 10/13/32	0	
7	1	11 1435 SD	La Media Road Improvements- TCEPSB1L 5004(212)	Located in the City of San Diego. South of State Route 905 (SR-905), north of Siempre Viva Road, east of Britannia Road and west of Otay Mesa border crossing. Improving La Media Road into a six-lane primary arterial between SR-905 and Airway Road and five-lane major road between Airway Road and Siempre Viva Road with three southbound lanes and two northound lanes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,245 1,850 0 0 5,000 34,605 42,700	0 0 0 0 0 22,700 22,700	1,245 1,850 0 0 19,400 22,495	0 0 0 0 0 19,400	1,850 0 0 1,800	Baseline PAED RW Cert RTL Begin End Const	6/1/21 11/1/21 12/1/21 7/1/22 12/1/23	12/9/21 6/1/21 9/8/22 9/8/22 12/9/22	12/30/25	22,700	

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or

EAC over hydret

Page 29 of 36

No. 78		Title I-5/SR-15/Harbor Drive 2.0	Location and Type of Work In San Diego County at Various Locations. This project proposes to introduce connected all-day and off-peak dedicated truck lanes and Intelligent Transportation Systems technologies along Harbor Drive and connecting arterials to I-5 and SR-15 in San Diego and National City. Additional improvements include upgraded and new traffic signals, freight signal priority and truck queue jumps, wayfinding gantries, pedestrian and bicycle infrastructure upgrades, and supportive infrastructure for the deployment of alternative fuel and zero-emission vehicle charging and pilot innovations.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 5,000 6,500 0 0 0 0 11,500	TCEP Budget (\$1,000s) 0 6,500 0 0 0 0 6,500	Total Expended (\$1,000s) 5,000 6,500 0 0 0 0 11,500	TCEP Expended (\$1,000s) 0 6,500 0 0 0 0 6,500	0 <u>0</u>	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 12/29/23 1/30/26 1/30/26 2/2/26 6/23/28	Actual Finish Date 3/21/24 1/25/24	Current Finish Date 2/25/28 4/4/28 12/6/28 7/12/32	Award Amount (\$1,000s)	CAPs
79	T0013	Tenth Avenue Marine	In San Diego in the San Diego Bay at the Tenth Avenue Marine Terminal. Procurement of a barge-based vessel emissions capture system, also known as a Bonnet. NULL	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 7,000 7,000	0 0 0 0 4,900 4,900	0 0 0 0 0 2,000 2,000	0	0 0 0 0	Baseline PAED RW Cert RTL Begin End Const	12/13/16 10/15/19 12/1/19 12/31/22	10/18/18 12/13/16 12/8/21 6/6/22	12/30/25	11,459	

District 12

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	TCEP Budget (\$1,000s)	Total Expended (\$1,000s)	TCEP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
80	12	12-0J34U Rte 055 Construct additional	In Orange County in Irvine, Santa Ana and Tustin on Route 5 at Newport Avenue Overcrossing and on Route 55 from	PAED	6,508	0	144	0	144	Baseline				213,158	
	3474	HOV, GP and Aux	0.4 Mile North of Route 55/405 Separation to 0.1 Mile South	PSE	26,622	0	4,290	0	4,290	PAED	9/11/17	9/11/17			
	ORA	Lane	of Route 5/55 Separation	RW Sup	11,756	0	1,892	0	2,148	RW Cert	6/1/20	9/1/21			
	055			Con Sup	41,860	9,490	14,241	6,393	26,531	RTL	6/15/20	9/2/21			
				RW Cap	172,501	0	18,003	0	0	Begin	1/4/21	6/16/22			
			Construct northbound auxiliary lane on Rte 55 between Dyer	Con Cap	215,853	105,510	108,802	53,422	213,158	End Const			10/15/27		
			Road and Edinger Avenue interchanges and Widen Rte 55 for an additional high occupancy vehicle (HOV) lane and a general-purpose lane in each direction	Total	475,100	115,000	147,372	59,815	246,271						

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule
6+ months behind schedule or delayed beyond fiscal year or

Page 30 of 36

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	TCEP Budget (\$1,000s)	Total Expended (\$1,000s)	TCEP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
81	12	12-0K91U Rte/ 91	In Orange County, in Anaheim, on SR-91 from Route 55 to	PAED	1,800	0	430	0	430	Baseline				85,809	
	4600B	Combine 0K981 & 0R314 for	0.7 mile west of Route 90	PSE	8,503	0	1,391	0	1,391	PAED					
	ORA	Construction		RW Sup	988	0	287	0	511	RW Cert		5/3/24			
	091			Con Sup	14,007	1,212	671	0	10,394	RTL		5/10/24			
			Mainline widening, interchange improvement and TMS	RW Cap	4,938	0	3	0	0	Begin		2/18/25			
			elements – Segment 1	Con Cap	77,820	41,354	7,728	4,206	<u>85,810</u>	End Const			1/31/29		
				Total	108,056	42,566	10,510	4,206	98,536	l					
Die	trict 75									I				I	

District 75

	1	District														
		PPNO				Approved	TCEP	Total	TCEP			Approved	Actual	Current	Award	
		County				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
- 1	No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
8	32	75	Rosecrans /	In Santa Fe Springs, at the intersection of Rosecrans	PAED	1,970	0	0	0	0	Baseline		10/17/17		48,376	
	:	2002A	Marquardt Grade Seperation	Avenue and Marquardt Avenue, on the BNSF Right of Way.	PSE	6,360	0	0	0	0	PAED	11/7/18	3/1/16			
		LA	Seperation		RW Sup	0	0	0	0	0	RW Cert	5/21/20	12/22/20			
					Con Sup	0	0	0	0	0	RTL	6/19/20	8/5/21			
				Construct grade separation at Rosecrans/Marquardt Avenue	RW Cap	68,738	0	0	0	0	Begin	12/24/20	6/13/22			
				(Parent project = PPNO 2002).	Con Cap	<u>81,370</u>	9,000	<u>0</u>	<u>0</u>	<u>0</u>	End Const	3/1/23		7/31/25		
					Total	158,438	9,000	0	0	0						
	33	75	San Onofre to Pulgas	In Comp Dandleton plane the LOSCAN consider from MD												
(Double Track Phase	In Camp Pendleton along the LOSSAN corridor, from MP 216.5 to MP 217.6, construct 1.1 miles of additional second	PAED	0	0	0	0		Baseline		6/23/21		22,386	
		2190	2	main track capacity adjacent to the main track, including new	PSE	1,744	567	0	-	2,194	PAED	3/31/12	3/31/12			
		SD		bridges at MP 217.3 and MP 218.	RW Sup	0	0	0	0		RW Cert	9/1/21	1/13/23			
					Con Sup	0	0	0	0	0	RTL	9/1/21	1/23/23			
					RW Cap	0	0	0	0	0	Begin	1/1/22		9/1/25		
					Con Cap	33,793	4,930	3,500	<u>0</u>	<u>37,293</u>	End Const	7/1/24		9/1/28		
				NULL	Total	35,537	5,497	3,500	0	39,487						
															1	

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or FAC over hudget

Page 31 of 36

	District PPNO County				Approved Budget	TCEP Budget	Total Expended	TCEP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
84	75 5830 LA	Port of Los Angeles - Fenix Terminal	The project is located entirely on the Fenix marine container terminal at the Port of Los Angeles (POLA) and makes improvements to the existing on-dock railyard at the Fenix	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	300 3,186 0 0 0 48,869 52,355	0 0 0 0 0 19,194 19,194	210 3,186 0 0 70,000 73,396	0 0 0 0 0 0 0	210 3,186 0 0 0 70,000 73,396	Baseline PAED	8/31/21 8/31/22 9/30/22 7/1/23 6/30/25	5/31/21 4/29/24 9/5/24 2/13/25	12/31/28	69,974	
85	75	America's Green Port	five new working tracks just north of/parallel to the existing railyard, including tail track, pavement & turnouts. Within the City of Long Beach s Harbor Department (known	PAED	3,000	0	3,000	0	3,000	Baseline		12/6/23		37,335	
	6197 LA		as Port of Long Beach) at Pier B Construct: East Expansion - Add two (2) yard tracks and realign four (4) existing tracks for a total of six tracks along the Pico Rail Corridor - Permanent closure of the Ninth Street At-Grade Crossing - Construct a new I-710 Retaining wall at Pier C Street to provide staging for more and longer trains.	PSE RW Sup Con Sup RW Cap Con Cap Total	4,000 0 6,708 <u>55,655</u> 69,363	0 0 0 0 37,336 37,336	7,659 0 2,981 0 <u>2,467</u> 16,107	0 0 0 0 0 0	7,659 0 12,642 0 31.831 55,132	PAED RW Cert RTL Begin End Const	2/25/22 8/1/23 11/16/23 4/22/24 9/23/26	8/28/23 10/18/23 2/1/24 6/18/24	9/14/26	37,333	
			NULL												
86	75 6198 LA	Gateway: Pier B Early Rail Enhancements	Within the City of Long Beach s Harbor Department (known as Port of Long Beach) at Pier B Construct: Locomotive Facility - A new 24-locomotive support facility, with the capacity to expand to 30 locomotives - A new fourth mainline creating a 10,000-foot support track enabling rail operators to separate motive power from rail cars without blocking adjacent tracks or being "trapped" in on-dock terminals.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,000 3,000 0 0 6,811 44,843 57,654	0 0 0 0 33,106 33,106	3,000 9,500 0 1,541 0 <u>674</u> 14,715	0 0 0 0 0 0 0	0 8,530 0 34,490	Baseline PAED RW Cert RTL Begin End Const	2/25/22 11/17/23 2/29/24 8/6/24 11/14/25	12/6/23 3/18/24 3/18/24 6/20/24 12/13/24	4/13/26	27,552	
			NULL												

District PPNO County No. Route 87 75 Stockton Diamond 9883 Grade Separation SJ UP	Location and Type of Work In the City of Stockton, the two BNSF Stockton Subdivision mainline tracks running in an east-west direction cross atgrade perendicularly with the two UPPR Fresno Subdivion mainline tracks running in a north-south direction. The at-grade crossing is know as "Stockton Diamond" and is also refferred to as Keddie Junction by the host railroads. The scope of the Project involves the completion of PS&E and RW for the construction of a flyover structure to provide the vertical clearance required by both railroads. The flyover structure will span the length of the Stockton Diamond and eliminate the interference between the two railroads. Scope will also involve railroad coordination and approvals, including operational modeling and analysis and right of way consultation for property owned by the railroads.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 5,800 17,479 0 0 31,741 238,033 293,053	0 0 0 0 100,000	Total Expended (\$1,000s) 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0	13,500 0 0 13,200 206,933	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 6/1/21 2/1/23 2/1/23 6/1/23 6/30/26	Actual Finish Date 12/8/21 7/27/22	Current Finish Date 9/15/25 9/15/25 4/2/26 6/30/30	Award Amount (\$1,000s)	CAPs
88 75 San Dieguito Double LP003 Track Phase 1 SD	Phase 1 will provide a second main track from CP Valley (MP 242.2) to the north end of the existing San Dieguito Lagoon trestle bridge (MP 243.0), adding 0.8 miles of double track. Signal work will be required beyond the construction limits on either end of the project, estimated to be between MP 241.1 to 243.9. When combined with existing double track south of Solana Beach Station (MP 241.8) and the addition of a new crossover this second track will provide a freight passing area north of the San Dieguito River. A freight passing track is required at this location to increase freight capacity in San Diego per the April 2020 Draft "Freight Pathing between CP Atwood and the Port of San Diego and passenger service extensions south of San Diego" study commissioned (Freight Pathing Study) by BNSF and NCTD and prepared by DB Engineering & Consulting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 4,234 0 0 1,250 56,329 61,813	0 0 0 <u>30,528</u>	0 0 0 0 0 0	0 0 0 0	0	Baseline PAED RW Cert RTL Begin End Const	1/5/16 7/30/22 7/31/22 3/31/23 8/31/25	6/23/21 1/5/16 6/12/25	7/31/25 1/31/26 7/30/31	0	
EAC = Estimate at Completion Approved = Last Commission	CAP = Corrective Action Plan		Bold	Phase allocat	ed			3 to 6 months	behind schedule				

ADA Notice: For individuals with sensory disabilities, this document is available in alternate formats. For alternate format information, contact the Office of Project Delivery and Workload Development at (916) 838-1157 or sb1.progress.reports@dot.ca.gov.

6+ months behind schedule or delayed beyond fiscal year or

	PP	strict PNO unty				Approved Budget	TCEP Budget	Total Expended	TCEP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
		oute	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
8		75	Quiet Zone Safety Engineering	In Emeryville, at three at-grade crossings on 65th Street, 66th Street, and 67th Street just east of Shellmound Street.	PAED	75	0	75	0		Baseline		10/17/18		4,200	
		0004	Measures		PSE	590	0	740	0		PAED	5/1/18	7/20/18			
	Α	ALA			RW Sup	0	0	0	0	_	RW Cert	4/1/19	2/1/21			
					Con Sup	0	0	1,147	0	19.1.11	RTL	2/1/19	2/1/21			
				Install four quadrant gates, raised median, and sidewalks at three at-grade railroad crossings.	RW Cap	0	0	0	0	-	Begin	9/1/19	2/15/22			
				tillee at-grade railload crossings.	Con Cap	<u>8,210</u>	<u>4,200</u>	<u>5,303</u>	<u>0</u>		End Const	5/1/20	7/31/24			
					Total	8,875	4,200	7,265	0	11,465						
	90	75			PAED	0	0	0	0	0	Baseline				127,000	
	T0	8000	Grade Separation Project	Olympic Boulevard and Roosevelt Avenue. Separarte the roadway tracks on Montebello Boulevard in the City of	PSE	19,897	0	19,897	0	19,897	PAED	6/1/18	6/1/18			
	L	LA	riojeci	Montebello, along the Alameda Corridor-East Trade	RW Sup	0	0	0	0	0	RW Cert	10/1/19	4/1/22			
				Corridor.	Con Sup	0	0	0	0	0	RTL	8/1/18	12/31/22			
					RW Cap	33,500	0	0	0	33,500	Begin	1/1/20	12/8/23			
					Con Cap	<u>126,557</u>	50,494	<u>0</u>	<u>0</u>	126,557	End Const	1/1/24		5/1/27		
				NULL	Total	179,954	50,494	19,897	0	179,954						
	91 7	75	Turnbull Canyon	In the City of Industry and unincorporated Los Angeles	PAED	0	0	0	0		Baseline				69,806	
	T0	0009	Road Grade Separation Project	County, along the Alameda Corridor-East Trade Corridor at Turnbull Canvon Road.	PSE	10,106	0	11,411	0	11,411	PAED	6/1/18				
	L	LA	Separation Project	Turribuli Carryon Road.	RW Sup	0	0	0	0	0	RW Cert	5/1/21	4/10/23			
					Con Sup	0	0	0	0	0	RTL	7/1/21	6/28/23			
				Dealers of sealers with a season of a season of	RW Cap	33,885	0	17,959	0	14,497	Begin	1/30/22	11/6/23			
				Replace at-grade crossing with a new grade separated undercrossing. Add sidewalks and bike lanes.	Con Cap	<u>42,255</u>	29,000	10,924	<u>0</u>	92,672	End Const	10/30/23		11/6/27		
				Ç	Total	86,246	29,000	40,294	0	118,580						
1		75	Del Mar Bluffs Phase	In the City of Del Mar from MP 244.1 near Coast Boulevard to MP 245.7 at Carmel Valley Road on the San Diego	PAED	3,073	0	3,073	0	3,073	Baseline		6/23/21		51,177	
		0015	5	Subdivision of the Los Angeles-San Diego-San Luis Obispo	PSE	3,774	0	3,774	0	3,774	PAED	6/2/21	6/2/21			
	5	SD		(LOSSAN) Corridor.	RW Sup	0	0	0	0		RW Cert	6/15/21	12/12/22			
					Con Sup	0	0	0	0	-	RTL	8/30/22	12/12/22			
					RW Cap	188	0	0	0	0	Begin	3/30/23	2/5/24			
				Stabilize eroding areas of the Del Mar Bluffs. Stabilization	Con Cap	<u>61,161</u>	39,200	<u>0</u>	<u>0</u>		End Const	3/30/25		4/30/27		
				efforts planned include installation of piles, lagging and retaining walls, drainage improvements and piped outlets to the beach, and other stabilization and erosion control measures on the upper bluffs.	Total	68,196	39,200	6,847	0	64,777						

Page 34 of 36

	District PPNO County				Approved Budget	TCEP Budget	Total Expended	TCEP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
93	75	Broadway to	The project involves signalization of a 1.1-mile stretch of	PAED	0	0	0	0	0	Baseline				33,180	
	T0016	Gaslamp Track Signalization and	BNSF track from the Broadway crossing (MP 267.6) to the 5th Avenue crossing (MP 268.7) in Downtown San Diego.	PSE	388	0	0	0	0	PAED	6/1/21	6/1/21			
	SD	Platform		RW Sup	0	0	0	0	0	RW Cert	4/1/23				
				Con Sup	0	0	0	0	0	RTL	4/1/23				
			The most of the decision of the control of the	RW Cap	293	0	0	0	293	Begin	5/1/23	3/22/22			
			The project includes construction of two new control points at CP Gaslamp and CP Ballpark required for the new	Con Cap	<u>33,180</u>	33,180	<u>0</u>	<u>0</u>	33,180	End Const	4/1/26				
			signalization, additional trackwork, pedestrian crossing	Total	33,861	33,180	0	0	33,473						
			improvements at 5th Avenue, landscaping, construction of a												
			station platform between 1st and 5th Avenues, and construction of new siding between MP 268.3 and MP 268.7.												
			Additional safety measures such as Positive train control												
			(PTC) would be extended to cover the project parameters.												
			This will allow trains to move from the current speed restrictions of 10 miles per hour to 20 miles per hour within												
			the new service territory.												
			,												
94	75	Port of Stockton Rail	Track rehabilitation, operational and capacity improvements	PAED	0	0	0	0		Baseline		1/26/22		0	
	T0018	Bridge, Phase I	between the Ports West Complex and the BNSF Stockton	PSE	6,333	4,433	0	0			9/30/21	9/30/21		· ·	
	SJ		Subdivision, City of Stockton, San Joaquin County.	RW Sup	0	0	0	0	•		5/28/24	0/00/21	10/15/25		
	VAR			Con Sup	0	0	0	0		RTL	11/30/23		12/15/25		
				RW Cap	390	0	0	0	390	Begin	6/1/24		6/30/26		
			Track rehabilitation includes upgrading to 136# rail to	Con Cap	0	0	0	<u>0</u>	0	End Const	6/1/27		11/30/28		
			accommodate heavier trains. Double track lead to minimize delays and accommodate Port future growth. Replacement	Total	6,723	4,433	0	_	6,723	2.14 00.101	0, 1,2,		11/00/20		
			of existing 1930 swing truss single track bridge with a new	Total	0,720	4,400	ŭ	Ū	0,720						
			fixed span single track bridge to address seismic												
			deficiencies, safety concerns (fire), remove obstacles to												
			larger and heavier loads.												

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or
FAC over hudget

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	TCEP Budget (\$1,000s)	Total Expended (\$1,000s)	TCEP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
95	75	Union Pacific (Fresno	The project will construct a new, second mainline track along an approximately 10-mile portion of the Union Pacific railroad (UP) Fresno Subdivision between milepost (MP) 117.4 (in Ceres) and MP 128 .2 (in Turlock).	PAED	0	0	0	0	, , ,	Baseline		12/6/23		0	
	T0020	Subdivision) Ceres to Turlock Double-		PSE	21,524	2,865	0	0	21,524	PAED	12/29/23	12/3/21			
	STA	Tracking Project		RW Sup	0	0	0	0	0	RW Cert	1/1/25		5/19/26		
		TCEP		Con Sup	0	0	0	0	0	RTL	12/29/24		7/14/26		
				RW Cap	0	0	0	0	-	Begin	3/3/25		11/19/26		
				Con Cap	137,330	<u>37,135</u>	<u>0</u>	<u>0</u>	<u>137,330</u>	End Const	12/30/27		6/28/29		
			Following the same alignment as the existing mainline track, the new track will also include the extension of two culverts, modification of the under crossing at State Route 99 (SR 99); and improvements to eleven (11) at-grade crossing locations. The project site stretches between the Cities of Ceres and Turlock. The project is located in Stanislaus County, California and is in the approximate center of the State of California. The project is located at approximately 120° 53 13" N and 37° 31 45" W and is a 13.6-mille linear connection between Ceres to the north and Turlock to the south.	Total	158,854	40,000	0	0	158,854						

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated 3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or EAC over budget