District 02

| | District | | | | | | | | | | | | | | |
|-----|----------|-----------------------|---|---------|------------|------------|------------|------------|------------|-------------|----------|---------|----------|------------|------|
| | PPNO | | | | Approved | TCEP | Total | TCEP | | | Approved | Actual | Current | Award | |
| | County | | | | Budget | Budget | Expended | Expended | EAC | | Finish | Finish | Finish | Amount | |
| No. | Route | Title | Location and Type of Work | Phase | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | Milestone | Date | Date | Date | (\$1,000s) | CAPs |
| 1 | 02 | Fix 5 Cascade Gateway | | PAED | 1,600 | 0 | 1,891 | 0 | 1,891 | Baseline | | 6/23/21 | | 0 | |
| | 3597 | / I-5 Improvements | Avenue Undercrossing to 0.6 mile north of Oasis Road | PSE | 3,962 | 1,735 | 703 | 265 | 4,555 | PAED | 8/4/20 | 8/4/20 | | | Cost |
| | SHA | Shasta | Overcrossing. | RW Sup | 77 | 27 | 15 | 0 | 86 | RW Cert | 8/8/24 | | 8/8/24 | | |
| | 5 | | | Con Sup | 0 | 0 | 0 | 0 | 5,741 | RTL | 8/29/24 | | 8/22/24 | | |
| | | | Description: Provide standard vertical clearance over I-5 at the | RW Cap | 742 | 111 | 19 | 0 | 742 | Begin Const | 2/4/25 | | 3/4/25 | | |
| | | | NB 273/NB 5 connector ramp. Provide improved vertical | Con Cap | 5,081 | <u>0</u> | <u>0</u> | <u>0</u> | 64,640 | End Const | 12/28/26 | | 12/28/26 | | |
| | | | clearance under four structures at I-5 at Twin View Blvd and SR 299 crossings. Add a third mixed-flow through lane. Install | Total | 11,462 | 1,873 | 2,628 | 265 | 77,655 | | | | | | |
| | | | high tension cable barrier and concrete barrier in the median | | , - | ,- | ,- | | , | | | | | | |
| | | | as determined by the median width. Construct four auxiliary | | | | | | | | | | | | |
| | | | lanes. Widen seven bridges. Upgrade bridge rails on both | | | | | | | | | | | | |
| | | | sides. Place overhead signs, guide signs and warning signs as recommended by Traffic Operations. Remove and replace | | | | | | | | | | | | |
| | | | existing guardrail and end treatments. | | | | | | | | | | | | |
| | | | 3 3 | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |

District 03

| | Dis | rict | | | | | | | | | | | | | |
|---|---------------|----------------------|---|---------|----------------------|----------------------|---------------------|---------------------|-------------------|-----------------|----------------|----------------|----------------|----------------------|------|
| | PP | ON | | | Approved | TCEP | Total | TCEP | | | Approved | Actual | Current | Award | |
| | Cou No. Ro | nty ute Title | Location and Type of Work | Phase | Budget (\$1,000s) | Budget (\$1,000s) | Expended (\$1,000s) | Expended (\$1,000s) | EAC (\$1,000s) | Milestone | Finish Date | Finish Date | Finish Date | Amount (\$1,000s) | CAPs |
| | 2 0 | : | | PAED | 1,000 | 0 | 500 | 0 | 500 | Baseline | | 6/23/21 | | 14,665 | |
| | 18 | | Crossfield Drive at Sacramento International Airport. | PSE | 1,000 | 0 | 972 | 0 | 972 | PAED | 4/23/21 | 4/23/21 | | | |
| | SA | IC . | | RW Sup | 0 | 0 | 0 | 0 | 0 | RW Cert | 7/1/21 | 8/26/21 | | | |
| | | | | Con Sup | 0 | 0 | 0 | 0 | 0 | RTL | 11/1/21 | 1/11/22 | | | |
| | | | Construct an approximately 1 mile long 4 lane-lane roadway. | RW Cap | 0 | 0 | 0 | 0 | 0 | Begin Const | 3/1/22 | 4/26/22 | | | |
| | | | Project also includes the extension of utility corridor along roadway and two roundabouts on Crossfield Dr | Con Cap | 24,000 | <u>11,000</u> | <u>1,275</u> | <u>175</u> | 24,000 | End Const | 12/1/22 | | 12/31/23 | | |
| | | | roddinay and the rodinadocate on crossing of | Total | 26,000 | 11,000 | 2,747 | 175 | 25,472 | | | | | | |
| | 3 0 | 3 Pla-80 EB Aux Lane | In Placer County, in Roseville and Rocklin, between SR 65 and | PAFD | 755 | 0 | 0 | 0 | 277 | Baseline | | | | 40,715 | |
| | 510 | 1C and WB 5th Lane | Rocklin Rd. on eastbound I-80, and east of Douglas Blvd. to | PSE | 1,773 | 0 | 0 | 0 | 0 | PAED | | | | 12,112 | |
| | PI | A | west of Riverside Ave. on westbound I-80. | RW Sup | 242 | 0 | 0 | 0 | 6 | RW Cert | | | | | |
| | 0 | 30 | | Con Sup | 5,085 | 2,118 | 5 | 0 | 4,287 | RTL | | 4/29/22 | | | |
| | | | Construct eastbound I-80 auxiliary lane, including two-lane off- | RW Cap | 281 | 0 | 0 | 0 | 0 | Begin Const | | 6/16/23 | | | |
| | | | ramp to Rocklin Rd, and construct 5th lane on westbound I-80, including reducing Douglas Boulevard off-ramp from 2-lanes to | Con Cap | 33,593 | 16,220 | <u>0</u> | <u>0</u> | <u>0</u> | End Const | | | 7/19/24 | | |
| | | | 1-lane. | Total | 41,729 | 18,338 | 5 | 0 | 4,570 | | | | | | |
| | | | | | | | | | | | | | | | |
| Е | AC = Es | imate at Completion | CAP = Corrective Action Plan | | Bold | Phase allocate | ed | | | 3 to 6 months b | ehind schedule | | | | |

EAC = Estimate at Completion Approved = Last Commission action Bold Phase allocated 3 to 6 months behind schedule

| | District PPNO | | | | Approved | TCEP | Total | TCEP | | | Approved | Actual | Current | Award | |
|----|------------------|--------------------------|--|---------|------------|------------|------------|------------|---------------|-------------|----------|---------|---------|------------|----------|
| | County | | | | Budget | Budget | Expended | Expended | EAC | | Finish | Finish | Finish | Amount | |
| No | . Route | Title | Location and Type of Work | Phase | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | Milestone | Date | Date | Date | (\$1,000s) | CAPs |
| 4 | 03 | Capital Region Freight - | On Interstate 5 (I-5) in Sacramento County from 0.1 mile south | PAED | 2,000 | 0 | 0 | 0 | 0 | Baseline | | 6/23/21 | | 31,308 | |
| | 5876 | I-5 | of Arena Blvd Interchange Interchange to 0.4 mile south of Yolo County line. | PSE | 1,900 | 1,900 | 1,889 | 1,889 | 1,889 | PAED | 4/30/21 | 4/30/21 | | | |
| | SAC | | Tolo County line. | RW Sup | 150 | 150 | 109 | 109 | 140 | RW Cert | 3/1/22 | 2/28/22 | | | Schedule |
| | 05 | | | Con Sup | 3,500 | 3,500 | 259 | 22 | 3,239 | RTL | 3/24/22 | 3/25/22 | | | |
| | | | Construct acceleration and deceleration merge lanes and | RW Cap | 100 | 50 | 44 | 20 | 44 | Begin Const | 9/22/22 | 4/20/23 | | | |
| | | | Intelligent transportation system (ITS) infrastructure. | Con Cap | 30,662 | 30,662 | <u>7</u> | <u>1</u> | <u>31,308</u> | End Const | 3/22/24 | | 7/29/25 | | |
| | | | | Total | 38,312 | 36,262 | 2,308 | 2,041 | 36,620 | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |

District 04

| N c 5 | | I-680/SR4 Interchange Improvements - Phases 1, 2 A, 4 | Location and Type of Work In Contra Costa County near Concord and Martinez, Phase 1 would construct a two-lane flyover direct connector from northbound I-680 to westbound SR 4 with ramp metering, remove the existing northbound I-680 to westbound SR 4 loop ramp, construct auxiliary lanes on westbound SR 4 as well as northbound I-680, and add a slip ramp from northbound I-680 to Pacheco Blvd Phase 2A would extend the southbound I-680 collector-distributor ramp and install a ramp metering facility, Phase 4 will construct a two-lane flyover connector from southbound I-680 to eastbound SR4, remove the loop ramp, construct auxiliary lane on EB SR4. | Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total | Approved Budget (\$1,000s) 0 26,000 0 14,000 188,000 228,000 | TCEP Budget (\$1,000s) 0 18,000 0 0 0 18,000 | Total Expended (\$1,000s) 0 9,658 0 0 0 9,658 | TCEP Expended (\$1,000s) 0 5,358 0 0 0 0 5,358 | 26,000 0 0 14,000 | Milestone Baseline PAED RW Cert RTL Begin Const End Const | Approved Finish Date 2/19/09 9/30/24 10/31/24 2/26/25 11/30/27 | Actual Finish Date 5/12/21 2/19/09 | Current Finish Date 9/30/24 10/31/24 4/1/25 11/30/27 | Award Amount (\$1,000s) | CAPs Schedule |
|-----------------|---------------------------|---|---|--|--|---|---|---|----------------------------|---|---|--|--|-------------------------------|----------------------|
| | | | Phase 4 will construct a two-lane flyover connector from southbound I-680 to eastbound SR4, remove the loop ramp, construct auxiliary lane on EB SR4. | | | | | | | | | | | | |
| 6 | 04 0462G SCL 101 | 25 Interchange - Phase | In southern Santa Clara County at the interchange of US 101 and SR 25. Reconstruct the interchange at a location just north of the existing interchange. The improvements will include a new, widened bridge to convey SR 25 over US 101. It will also improve ramps for all traffic movements between US 101 and SR 25. and minor realignment of SR 25 to the north. New traffic signals will be installed at the northbound and southbound ramp termini with SR 25. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 1,000 6,200 0 0 15,000 79,000 101,200 | 0 4,200 0 0 0 55,000 59,200 | 1,000 9,600 500 0 0 <u>0</u> 11,100 | 0 4,200 0 0 0 0 0 0 4,200 | 1,000 10,000 | Baseline PAED RW Cert RTL Begin Const End Const | 9/30/13 2/28/23 2/28/23 8/31/23 12/1/25 | 6/23/21 9/30/13 | 2/28/24 3/29/24 8/30/24 8/27/27 | 0 | Cost Schedule |

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

| 8 04 Solano 80 Managed 0658N Lanes Toll System Integration 80 | Construct an Integrateed Toll System along with concurrently constructed managed lanes on westbound and eastbound Interstate 80 (I-80) from west of Red Top Road to east of Interstate 505 (I-505) in Solano County, California. The overall project would construct approximately 18 miles of managed lanes, which include high occupancy vehicle (HoV) lanes and express lanes, through conversion of existing HoV lanes to express lanes and highway widening for new express lanes. The proposed improvements extend from post mile (PM) 10.4 to 30.2, through the cities of Fairfield and Vacaville. This component is for the Toll System Integration. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 600 0 0 0 38,000 38,600 | 0 0 0 0 0 0 | 0 19 0 0 0 0 0 | 0 0 0 0 0 | 300 20 300 0 29.553 30,173 | Baseline PAED RW Cert RTL Begin Const End Const | 12/31/15 4/30/21 6/30/21 11/30/21 12/31/24 | 6/23/21 12/31/15 7/25/14 | 8/21/23 9/12/23 7/1/25 | 37,343 | |
|--|--|--|---|--|---|----------------------------|--|---|--|---|------------------------------|---------|--|
| 9 04 7th Street Grade 2103D Separation (East) ALA EAC = Estimate at Completion | In the city of Oakland within the Port of Oakland along 7th Street, from east of Maritime Street to just west of I-880 near Bay Street. Reconstruction of the existing underpass and multi-use path, and the reconstruction of rail tracks and other rail infrastructure at the UnionPacific Railroad (UPRR) mainline. CAP = Corrective Action Plan | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 5,400 15,240 0 0 63,450 232,910 317,000 | 0 0 0 0 0 0 175,000 175,000 | 5,387 18,393 0 0 73,708 <u>0</u> 97,488 | 0 0 0 0 0 0 | 5,387 18,393 0 0 73,708 <u>267,012</u> 364,500 | Baseline PAED RW Cert RTL Begin Const End Const | 10/25/18 4/15/22 4/9/22 6/7/23 1/7/28 | 10/17/18 10/25/18 12/2/22 12/2/22 5/25/23 | 12/28/26 | 193,324 | |

| No 10 | | Location and Type of Work Eastbound SR12 to Eastbound I-80 Connector - This project would construct a new connector from Eastbound SR12 to Eastbound I-80, which will also connect two previous CMIA projects, ICP and Jameson Canyon widening projects. CONSTRUCTION EASTBOUND SR 12W TO EAST BOUND I-80 CONNECTOR | Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total | Approved Budget (\$1,000s) 0 11,700 600 10,000 4,400 67,000 93,700 | TCEP Budget (\$1,000s) 0 0 0 10,000 0 43,200 53,200 | Total Expended (\$1,000s) 0 10,108 0 9,896 0 65,691 85,695 | TCEP Expended (\$1,000s) 0 0 9,896 0 42,351 52,247 | EAC (\$1,000s) 0 10,108 0 9,898 0 67,000 87,006 | Milestone Baseline PAED RW Cert RTL Begin Const End Const | Approved Finish Date 12/7/12 3/31/20 3/31/20 6/30/20 6/30/22 | Actual Finish Date 10/18/18 12/7/12 6/30/20 6/30/20 8/26/20 4/12/23 | Current Finish Date | Award Amount (\$1,000s) 67,000 | CAPs |
|--------------|---|---|--|--|--|---|--|---|--|---|---|---|---|------|
| 11 | 04 Westbound I-80 8273C Cordelia Commercial SOL Vehicle Enforcement Facility | Near the city of Fairfield. The proposed project will replace the existing Westbound (WB) I-80 Cordelia Commercial Vehicle Enforcement Facility (CCVEF). The new facility will be relocated 0.7 mile east from its current location and will provide a new braided off-ramp connection and new entrance ramp connection to/from Westbound I-80. Direct access to the facility will also be provided from westbound State Route 12 . The new facility will have the capacity to inspect all westbound I-80 trucks passing the facility 24 hours per day, seven days a week. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 29,270 750 0 42,750 51,232 124,002 | 0 24,002 0 0 0 0 0 24,002 | 0 12,279 0 0 0 0 0 12,279 | 0 10,733 0 0 0 0 0 10,733 | 0 0 12,218 0 154,800 167,018 | Baseline PAED RW Cert RTL Begin Const End Const | 12/10/12 6/1/24 6/1/24 1/3/25 1/3/28 | 12/10/12 | 5/13/24 5/14/24 2/10/25 1/3/28 | 0 | Cost |
| 12 | T0003 Transportation System - | In the City of Oakland, within the Port of Oakland's Seaport Facilities and adjacent areas in the City of Oakland (which is generally bounded by Interstate (I-) 880 to the east, the Charles P. Howard Terminal to the south, the San Francisco Bay to the west and southwest, and the San Francisco-Oakland Bay Bridge in the north) along W Grand Avenue, Maritime Street, 7th Street, Adeline Street, Embarcadero West, Water Street, Middle Harbor Road, and near the vicinity of Jack London Square, apply Intelligent Transportation System (traffic management, incident management, traveler information), signal systems, and other technologies. Port of Oakland - FITS involves installation of field intelligent transportation system (ITS) elements, along 3.5 miles of local streets within the Port of Oaklands Seaport area, including but not limited to installing 8 new CCTV cameras and upgrading 86 existing CCTV cameras to high definition capabilities, (continued on additional info page). | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 1,875 2,895 0 0 0 26,244 31,014 | 0 0 0 0 0 12.456 12,456 | 1,875 2,895 0 0 0 9.894 14,664 | 0 0 0 0 9.894 9,894 | 1,875 2,895 0 0 0 26,723 31,493 | Baseline PAED RW Cert RTL Begin Const End Const | 8/31/18 3/1/19 3/6/19 10/24/19 12/31/22 | 10/17/18 8/31/18 3/1/19 3/6/19 10/24/19 | 8/15/23 | 22,121 | |

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

| | District PPNO County | | | | Approved Budget | TCEP Budget | Total Expended | TCEP Expended | EAC | | Approved Finish | Actual Finish | Current Finish | Award Amount | |
|-----|----------------------------|---|--|---------|--------------------|----------------|-------------------|------------------|------------|-------------|--------------------|------------------|-------------------|-----------------|------|
| No. | Route | | Location and Type of Work | Phase | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | Milestone | Date | Date | Date | (\$1,000s) | CAPs |
| 13 | 04 | FITS: System | In the City of Oakland, within the Port of Oakland's Seaport Facilities and adjacent areas in the City of Oakland (I- 880 to | PAED | 313 | 0 | 313 | 0 | 313 | Baseline | | | | 3,925 | |
| | T0004 | Integration/GoPort Application/Smart | the east, the Charles P. | PSE | 483 | 0 | 483 | 0 | 483 | PAED | 8/31/18 | 8/31/18 | | | |
| | ALA | Parking System | | RW Sup | 0 | 0 | 0 | 0 | 0 | RW Cert | 3/1/19 | 3/1/19 | | | |
| | | (Contract 2) | | Con Sup | 0 | 0 | 0 | 0 | 0 | RTL | 3/6/19 | 3/6/19 | | | |
| | | | Howard Terminal to the south, the San Francisco Bay to the west and southwest, & the SFOBB in the north) along W Grand | RW Cap | 0 | 0 | 0 | 0 | | Begin Const | 4/23/20 | 4/23/20 | | | |
| | | | Avenue, Maritime Street, 7th Street, Adeline Street, | Con Cap | 4,349 | <u>0</u> | <u>0</u> | <u>0</u> | 4,349 | End Const | 12/31/22 | | 8/15/23 | | |
| | | | Embarcadero West, Water Street, Middle Harbor Road, &near the vicinity of Jack London Square, apply Intelligent Transportation System (traffic management, incident management, traveler information), signal systems, & other technologies. Implementation of System Integration involves software and application development for integrating 3.5 miles of local streets by gathering the real-time data from the field device network installed by Contract No 1 for efficient traffic management and incident responses along the Port of Oakland arterial roadway network from the joint traffic management center/emergency operations center (Contract 3). (continued on addnl. info page). | Total | 5,145 | 0 | 796 | 0 | 5,145 | | | | | | |

District 05

| Distric | | | | A | TCEP | Total | TCEP | | | A | Actual | Current | Award | |
|-----------|-----------------------|--|---------|--------------------|------------|------------|------------|---------------|-------------|--------------------|---------|---------|------------|----------|
| Count | | | | Approved Budget | Budget | Expended | Expended | EAC | | Approved Finish | Finish | Finish | Amount | |
| No. Route | Title | Location and Type of Work | Phase | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | Milestone | Date | Date | Date | (\$1,000s) | CAPs |
| 14 05 | Castroville Boulevard | In Monterey County at Castroville Boulevard from Post Mile | PAED | 0 | 0 | 0 | 0 | 0 | Baseline | | 6/23/21 | | 0 | |
| 00570 | Interchange | R1.6 to 1.4. | PSE | 6,200 | 0 | 7,314 | 0 | 7,925 | PAED | 1/13/13 | 1/31/13 | | | Cost |
| MON | | | RW Sup | 1,400 | 0 | 1,053 | 0 | 1,673 | RW Cert | 3/16/22 | | 1/16/24 | | Schedule |
| 156 | | | Con Sup | 5,500 | 5,500 | 0 | 0 | 6,079 | RTL | 3/17/22 | | 1/16/24 | | |
| | | Build a new interchange at Castroville Boulevard and Highway | RW Cap | 18,412 | 0 | 10,820 | 0 | 20,619 | Begin Const | 10/24/22 | | 8/1/24 | | |
| | | 156. The State Route 156 Castroville Interchange project is a safety, economic development, and congestion relief project in | Con Cap | 24,000 | 14,500 | <u>0</u> | <u>0</u> | <u>42,370</u> | End Const | 7/1/24 | | 4/10/26 | | |
| | | northern Monterey County, California, that will convert the | Total | 55,512 | 20,000 | 19,187 | 0 | 78,666 | | | | | | |
| | | existing at-grade signalized intersection at Castroville | | | | | | | | | | | | |
| | | Boulevard into a new grade-separated interchange. The project will enhance safety for residents in the low-income rural | | | | | | | | | | | | |
| | | community of Castroville, reduce traffic congestion for trucks | | | | | | | | | | | | |
| | | traveling to and from the region's largest agricultural | | | | | | | | | | | | |
| | | distribution center, improve access for visitors to the world- famous Monterey Peninsula, and improve the quality of life for | | | | | | | | | | | | |
| | | all communities along the corridor. | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

Bold Phase allocated

| N c 15 | | Title SR 46 Expressway Conversion - Antelope | Location and Type of Work On State Route 46, in San Luis Obispo County near Cholame from east of State Route 46/41 Intersection east to Kern County Line. Convert existing 2-lane conventional highway to 4-lane divided expressway. Convert to 4 lane expressway | Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total | Approved Budget (\$1,000s) 0 10,300 1,400 0 7,600 0 19,300 | TCEP Budget (\$1,000s) 0 0 1,400 0 5,900 0 7,300 | Total Expended (\$1,000s) 848 2,391 1 0 21 0 21 3,261 | TCEP Expended (\$1,000s) 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | EAC (\$1,000s) 848 11,561 2,476 9,440 13,971 70,100 108,396 | Milestone Baseline PAED RW Cert RTL Begin Const End Const | Approved Finish Date 6/29/05 6/5/23 6/7/23 1/12/24 12/18/26 | Actual Finish Date 6/23/21 6/29/05 | Current Finish Date 1/27/25 3/25/25 7/1/25 6/5/28 | Award Amount (\$1,000s) | CAPs Schedule |
|------------------|------------------------------|--|---|--|--|---|---|--|--|---|--|--|---|-------------------------------|----------------------|
| Dis | strict 06 | 3 | | | | | | | | | | | | | |
| N o | | Title Route 46 Expressway | Location and Type of Work In and near Lost Hills, from 1.3 miles west of Brown Material Road to 0.2 miles east of California Aquaduct. | Phase PAED PSE RW Sup | Approved Budget (\$1,000s) 0 2,100 600 | TCEP Budget (\$1,000s) 0 0 | Total Expended (\$1,000s) 0 2,270 315 | TCEP Expended (\$1,000s) 0 | EAC (\$1,000s) 0 2,368 642 | Milestone Baseline PAED RW Cert | Approved Finish Date 6/14/05 7/1/22 | Actual Finish Date 6/23/21 6/14/05 8/25/22 | Current Finish Date | Award Amount (\$1,000s) | CAPs |
| | 40 | | Convert from a 2-lane conventional highway to a 4-lane divided expressway. | Con Sup RW Cap Con Cap Total | 2,750 28,500 38,050 | 0 0 <u>10,000</u> 10,000 | 0 1,886 <u>0</u> 4,471 | 0 0 <u>0</u> 0 | 3,560 2,706 29,400 38,676 | RTL Begin Const End Const | 7/1/22 12/5/22 7/15/24 | 8/29/22 | 7/31/23 7/15/24 | | |
| 17 | 7 06 6297 MAD 99 | South Madera 6 Lane | In Madera County, from North of Fresno-Madera County line to South of Avenue 7 to North of Avenue 12. This project will improve goods movement and passenger travel along State Route 99 by median widening from 4 to 6 lanes. It will also upgrade drainage, construct drainage basins and median barrier, and increase vertical clearance at one structure. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 3,413 9,460 1,500 9,500 4,000 74,000 101,873 | 0 0 1,270 0 3,389 <u>0</u> 4,659 | 4,092 2,383 384 0 1 <u>0</u> 6,860 | 0 0 352 0 1 <u>0</u> 353 | 4,092 6,259 1,493 9,460 3,662 85,000 109,966 | Baseline PAED RW Cert RTL Begin Const End Const | 5/1/21 6/30/23 8/1/23 2/2/26 7/3/28 | 4/30/21 | 8/1/24 12/13/24 6/30/25 7/1/28 | 0 | |
| 18 | 3 06 6955 KER 58,99 | Route 58/99 Bakersfield Freeway Connector | The project is proposed at the State Route 58/State Route 99 interchange in Bakersfield, CA. The project proposes to grade separate exit and entry freeway ramps between two closely spaced interchanges (SR 58/SR 99 and SR 99/Mino Ave). and to construct a collector -distributor roadway and auxiliary lanes along the southbound State Route 99 mainline to safely accommodate on-ramp traffic. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 0 0 0 0 50,000 50,000 | 0 0 0 0 0 25,000 25,000 | 0 0 5,500 0 45,961 51,461 | 0 0 0 0 0 436 436 | 0 0 0 5,500 0 53.133 58,633 | Baseline PAED RW Cert RTL Begin Const End Const | 12/4/15 4/1/18 6/1/18 8/1/18 2/1/21 | 10/17/18 12/4/15 5/31/18 8/24/18 2/19/19 | 8/19/23 | 58,633 | |
| | | ate at Completion ast Commission action | CAP = Corrective Action Plan | | Bold | Phase allocat | ed | | | 3 to 6 months be 6+ months behin fiscal year or EA | nd schedule or de | elayed beyond | | Page 6 c | f 20 |

District 07

| No. 19 | District PPNO County Route 07 2741S LA,VAR 71 | Title Route 71 Expressway to Freeway Conversion (South Segment) | Location and Type of Work In the City of Pomona from 0. 2 mile South of Mission Blvd to 0. 2 mile South of LA/SBD CL Add on mixed lane and one HOV lane in each direction. | Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total | Approved Budget (\$1,000s) 4,922 22,042 3,000 24,000 10,600 124,097 188,661 | TCEP Budget (\$1,000s) 0 0 5,000 0 38,025 43,025 | Total Expended (\$1,000s) 2,283 16,895 3,426 13,484 5,508 42,518 84,114 | TCEP Expended (\$1,000s) 0 0 0 2,977 0 708 3,685 | EAC (\$1,000s) 2,283 16,895 3,426 25,951 10,600 98,256 157,411 | Milestone Baseline PAED RW Cert RTL Begin Const End Const | Approved Finish Date 5/31/13 3/24/20 3/26/20 12/31/20 7/14/24 | Actual Finish Date 10/18/18 5/31/13 3/24/20 3/26/20 3/16/21 | Current Finish Date | Award Amount (\$1,000s) 98,256 | CAPs |
|---------------|--|---|--|--|---|--|---|---|--|--|--|--|--|---|------|
| 20 | 07 3189B LA 5 | I-5 Golden State Chokepoint Relief | In northern Los Angeles County at the I-5 / SR-14 split. Construct truck lanes, HOV lanes, auxiliary lanes, soundwalls, and an ITS hub station. Widen seven bridges and improve access to weigh station. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 31,000 0 0 6,700 501,500 539,200 | 0 0 0 0 0 247,000 247,000 | 1,882 7,697 598 0 14 <u>8</u> 10,199 | 0 0 0 0 0 6 6 | 1,882 7,697 598 0 14 <u>8</u> 10,199 | Baseline PAED RW Cert RTL Begin Const End Const | 9/29/09 5/1/19 5/1/19 1/15/20 1/31/23 | 9/29/09 3/19/20 4/8/20 8/23/21 | 2/28/26 | 0 | |
| 21 | 07 5088 LA 47 | Thomas Bridge and | The project entails modifying the existing on- and off-ramps to improve safety, access, and the efficient operation of the SR-47 / Front Street / Harbor Blvd Interchange. INTERCHANGE RECONFIGURATION | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 1,075 8,750 0 6,459 0 54,216 70,500 | 0 0 0 0 0 13,383 13,383 | 0 0 0 0 0 0 0 | 0 0 0 0 0 0 0 | 0 0 0 0 0 0 0 | Baseline PAED RW Cert RTL Begin Const End Const | 6/30/19 12/31/21 5/31/22 12/1/22 11/30/25 | 6/23/21 6/21/19 3/15/23 3/22/23 | 11/22/23 12/30/25 | 0 | |
| 22 | 07 5388 LA 91,605 | Route 605 / 91 Interchange Improvement: Gateway Cities Freight Crossroads Project | In the cities of Artesia and Cerritos, from Shoemaker Avenue to I-605 Interchange and on I-605 from Alondra Blvd to the I-605/SR-91 interchange. The project would add one new mixed-flow lane on SR-91 in the westbound direction from the Artesia Boulevard on-ramp to I-605 Connector ramp joining at the point where the westbound SR-91 to the northbound I-605 connector ramp flares from one to two lanes. OPERATIONS AND CAPACITY IMPROVEMENT | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 8,000 12,000 0 0 23,100 114,300 157,400 | 0 3,000 0 0 17,100 69,670 89,770 | 665 7,464 0 0 684 <u>0</u> 8,813 | 0 0 0 0 78 <u>0</u> 78 | 665 12,000 0 0 23,100 114,300 150,065 | Baseline PAED RW Cert RTL Begin Const End Const | 1/18/19 12/31/22 12/31/22 9/30/23 12/1/25 | 6/23/21 1/18/19 | 9/30/23 11/30/23 10/17/24 12/8/28 | 0 | |

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

Bold Phase allocated

| No 23 | | Title Route 57/60 | Location and Type of Work In Los Angeles County, in Diamond Bar and the City of Industry on Route 60 from EB 60 to SB 57 connector overcrossing to near Golden Springs Drive Undercrossing and Route 57 from NB 57 to WB 60 connector overcrossing to South 57/60 separation. Interchange modifications, including auxiliary lanes and three new bridges. RECONSTRUCT GRAND AVE OC, RECONSTRUCT NB SR-57 CONNECTOR TO EB SR-60, CONSTRUCT ES SR-60 BY PASS OFF-RAMP TO GRAND AVE, CONSTRUCT ES SR-60 BY PASS OFF-RAMP TO GRAND AVE, CONSTRUCT ES SR-60 BYPASS, CONSTRUCT SB GRAND AVE TO EB SR-60 LOOP ON-RAMP | Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total | Approved Budget (\$1,000s) 0 25,300 0 91,000 303,900 420,200 | TCEP Budget (\$1,000s) 0 17,000 0 5,000 217,900 239,900 | Total Expended (\$1,000s) 0 10,388 0 0 0 0 0 10,388 | TCEP Expended (\$1,000s) 0 10,388 0 0 0 10,388 | EAC (\$1,000s) 0 10,388 0 0 0 0 0 10,388 | Milestone Baseline PAED RW Cert RTL Begin Const End Const | Approved Finish Date 5/31/21 2/21/22 2/28/22 8/31/22 10/31/27 | Actual Finish Date 6/23/21 12/11/13 6/3/22 6/9/22 5/30/23 | Current Finish Date | Award Amount (\$1,000s) | CAPs |
|--------------|------------------------|--|--|--|--|---|---|--|--|---|--|--|---------------------------|-------------------------------|------|
| 24 | 07 5496 LA 91 | EB SR-91 Atlantic Ave to Cherry Ave. Aux Lane Project | In the City of Long Beach on SR-91 from I-710 to Cherry Avenue undercrossing. The proposed improvements consist of adding one auxiliary lane in the eastbound direction, extending the outside #5 lane beyond the Atlantic Ave EB off-ramp to Cherry Ave then dropping it before the Cherry Ave undercrossing, and widening the Orange Ave and Walnut Ave undercrossings. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 2,872 4,702 0 0 43 87,133 94,750 | 0 0 0 0 0 48.332 48,332 | 2,872 0 0 0 0 0 0 0 2,872 | 0 0 0 0 0 0 0 | 2,872 4,702 0 0 43 87.133 94,750 | Baseline PAED RW Cert RTL Begin Const End Const | 6/30/21 1/1/22 3/11/22 3/1/23 8/31/26 | 5/28/21 5/2/22 5/4/22 | 12/31/23 11/15/27 | 0 | |
| 25 | 07 5830 LA | Port of Los Angeles - Fenix Terminal Railyard Expansion & Modernization Project | The project is located entirely on the Fenix marine container terminal at the Port of Los Angeles (POLA) and makes improvements to the existing on-dock railyard at the Fenix terminal. The Fenix terminal and the entire POLA are also part of the United States Department of Transportation (USDOT) designated National Multimodal Freight Network (NMFN). The improvement project will increase capacity by adding five new working tracks just north of/parallel to the existing railyard, including tail track, pavement & turnouts. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 300 3,186 0 0 0 48.869 52,355 | 0 0 0 0 0 19.194 19,194 | 300 1,800 0 0 0 0 2,100 | 0 0 0 0 0 0 0 | 300 3,186 0 0 0 48.869 52,355 | Baseline PAED RW Cert RTL Begin Const End Const | 8/31/21 8/31/22 9/30/22 7/1/23 6/30/25 | 12/9/21 5/31/21 10/6/22 10/7/22 | 12/31/24 12/30/26 | 0 | |

Bold Phase allocated

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

| | District PPNO County | | | | Approved Budget | TCEP Budget | Total Expended | TCEP Expended | EAC | | Approved Finish | Actual Finish | Current Finish | Award Amount | |
|-----|----------------------------|---------------------|---|---------|--------------------|----------------|-------------------|------------------|------------|-------------|--------------------|------------------|-------------------|-----------------|------|
| No. | Route | Title | Location and Type of Work | Phase | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | Milestone | Date | Date | Date | (\$1,000s) | CAPs |
| 26 | 07 | | In the Port of Los Angeles on Terminal Island. | PAED | 843 | 0 | 843 | 0 | 843 | Baseline | | | | 57,947 | |
| | T0006 | Enhancement Project | | PSE | 2,249 | 0 | 2,249 | 0 | 2,249 | PAED | 11/16/18 | 4/14/20 | | | |
| | LA | | | RW Sup | 0 | 0 | 0 | 0 | 0 | RW Cert | | 8/6/20 | | | |
| | | | | Con Sup | 0 | 0 | 774 | 0 | 0 | RTL | 1/2/20 | 5/20/21 | | | |
| | | | Addition of five staging/storage tracks (approximately 31,000 | RW Cap | 0 | 0 | 0 | 0 | 0 | Begin Const | 6/30/20 | 11/9/21 | | | |
| | | | lineal feet) to the existing Pier 400 rail yard, which also includes a short rail bridge over water. The Pier 400 | Con Cap | 30,923 | 21,645 | 19,829 | <u>0</u> | 64,464 | End Const | 12/31/21 | | 5/5/24 | | |
| | | | storage/staging rail yard supports on-dock rail yards for six terminals in the POLA and POLB. | Total | 34,015 | 21,645 | 23,695 | 0 | 67,556 | | | | | | |
| | | | | | | | | | | | | | | | |

District 08

| No 27 | District PPNO County Route Title 08 Route 71/91 0077G Interchange EB-NB RIV Connector 91,71 | Location and Type of Work Replace eastbound Rte 91 to northbound Rte 71 loop connector with a direct connector ramp. Realign the Green River Road eastbound entrance ramp to Rte 91, and construct a collector/distributor system on Rte 91 in the eastbound direction between the Green River Road and Serfas Club Drive. | Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total | Approved Budget (\$1,000s) 9,273 12,706 0 0 7,250 145,684 174,913 | TCEP Budget (\$1,000s) 0 0 0 0 0 58.108 58,108 | Total Expended (\$1,000s) 5,252 0 0 0 0 0 9000 6,152 | TCEP Expended (\$1,000s) 0 0 0 0 0 0 0 0 | 0 0 0 0 0 | Milestone Baseline PAED RW Cert RTL Begin Const End Const | Approved Finish Date 8/5/21 9/24/21 12/20/21 6/30/22 7/19/24 | Actual Finish Date 6/23/21 6/29/11 3/4/22 4/20/22 1/31/23 | Current Finish Date | Award Amount (\$1,000s) 120,500 | CAPs |
|-----------------|---|--|--|--|---|--|---|-----------------------------------|--|---|--|---|--|------|
| 28 | 0167M Freight Improvement E | n San Bernardino and Riverside Counties through the cities of castvale, Jurupa Valley, Ontario, and Rancho Cucamonga, on I-15 from Cantu-Galleano Road to Foothill Boulevard, construct auxiliary lanes and express lanes. An auxiliary lane will be added in the northbound direction from just south of Jurupa Street extending north to tie into existing auxiliary lanes north of Jurupa Street (1.21 miles). An additional northbound auxiliary lane will be added from just north of 4th Street to just south of Foothill Boulevard (1.6 miles). A new auxiliary lane will be added in the southbound direction from just south of the I-10/I-15 interchange to the Riverside County Line (2.05 miles). Express lanes will extend northerly from Cantu-Galleano Ranch Road/SR-60 to Foothill BoulevaRd Express lanes will be constructed in the median of I-15 joining the Express Lanes in Riverside County. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 10,373 32,606 0 0 2,679 <u>273,705</u> 319,363 | 0 0 0 0 0 118,739 118,739 | 10,373 28,474 0 0 0 0 0 38,847 | 0 0 0 0 0 0 | 0 0 2,679 <u>337,423</u> | Baseline PAED RW Cert RTL Begin Const End Const | 12/20/18 4/17/23 5/15/23 11/1/23 5/28/27 | 6/23/21 12/20/18 | 11/9/23 12/12/23 6/5/24 11/19/27 | 0 | |

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

| No . 29 | District PPNO County Route 08 0260J SBD 395 | | Location and Type of Work On US 395, between SR 18 and Chamberlaine Way in the City of Adelanto. Widen this section of US 395 from two to four lanes. Proposed improvements also include operational improvements such as adding turn lanes and signal improvements at intersections. | Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total | Approved Budget (\$1,000s) 0 6,482 1,620 0 10,822 36,597 55,521 | TCEP Budget (\$1,000s) 0 0 0 0 0 24,292 24,292 | Total Expended (\$1,000s) 0 5,149 401 195 4,823 23,876 34,444 | TCEP Expended (\$1,000s) 0 0 0 0 17,239 17,239 | EAC (\$1,000s) 0 5,149 401 195 5,794 26,745 38,284 | Milestone Baseline PAED RW Cert RTL Begin Const End Const | Approved Finish Date 12/31/09 7/27/18 7/30/18 2/6/19 9/15/21 | Actual Finish Date 12/31/09 4/12/18 4/17/18 3/6/19 10/27/21 | Current Finish Date | Award Amount (\$1,000s) 30,092 | CAPs |
|----------------|--|---|---|--|---|--|--|---|--|--|---|--|---------------------------|---|------|
| 30 | 08 1272 RIV 91 | McKinley Street Grade Separation | In Riverside County in the City of Corona on McKinley St from SR-91 to Magnolia Ave Construct a new four-lane overhead grade separation. The new roadway will include a raised median, sidewalks, and ADA-compliant curb ramps. The project will construct a one-way ramp connecting southbound McKinley St to Sampson Ave and a new two-way loop road connecting McKinley St to Sampson Ave The SR-91 eastbound off-ramp will be realigned and widened and the SR-91 eastbound loop on-ramp and eastbound slip on-ramp will be reconstructed. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 1,694 11,183 0 0 28,517 71,032 112,426 | 0 0 0 0 0 10,300 10,300 | 1,694 11,183 0 0 28,517 52,856 94,250 | 0 0 0 0 0 0 0 | 1,694 11,183 0 0 28,517 <u>81,332</u> 122,726 | Baseline PAED RW Cert RTL Begin Const End Const | 3/28/19 7/10/21 7/10/21 9/1/21 6/30/23 | 6/23/21 8/2/21 9/1/21 9/1/21 11/17/21 | 6/3/24 | 60,890 | |
| 31 | 08 3009P SBD,LA 10 | Antonio Ave to Route | From LA/SBd Co Ln to I-10/I-15 Interchange & in LA County from 0.4 Mi W/o White Ave OC to LA/SBd Co Ln; Implement two express lanes in each direction for a total of four general purpose and two express lanes in each direction with auxiliary lanes, widening undercrossings, and reconstruction of ramps and lane transitions where needed. This project will be delivered using Design-Build method (TCIF 128). | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 213 62,293 0 0 49,219 <u>817,466</u> 929,191 | 0 0 0 0 0 117,831 117,831 | 166 0 0 17,462 0 234,082 251,710 | 0 0 0 0 13.515 13,515 | 166 0 0 23,000 56,350 860,731 940,247 | Baseline PAED RW Cert RTL Begin Const End Const | 7/6/17 3/1/22 11/1/21 7/1/18 2/1/24 | 10/17/18 5/15/17 1/16/18 1/16/18 9/7/18 | 8/1/24 | 807,571 | |
| 32 | 08 3009Q RIV,SB 10 | I-10 Eastbound Truck Climbing Lane in Yucaipa | In San Bernardino County, from the 16th Street Overcrossing in Yucaipa to 0.2 miles east of the County Line Road Overcrossing in Calimesa (Riverside) . Construct a truck climbing lane in the eastbound direction. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 1,979 3,850 0 0 0 30,264 36,093 | 0 0 0 0 0 24,074 24,074 | 1,979 1,872 0 0 0 0 0 0 3,851 | 0 0 0 0 0 0 | 1,979 3,288 0 0 0 29,695 34,962 | Baseline PAED RW Cert RTL Begin Const End Const | 11/16/20 5/6/22 5/6/22 6/30/22 4/22/24 | 6/24/21 11/12/20 4/22/22 11/28/22 | 1/3/24 7/18/25 | 0 | |

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

| District PPNO County No. Route Title 33 08 Route 60 Truck Safety 3010T and Efficiency Project - RIV Phase 1A 60 | Drive in the City of Moreno Valley, County of Riverside. This specific project component is the second phase of an interchange project that will replace a 50-year old 2-lane bridge with a new 6-lane bridge, reconfigure the north side of SR 60/Moreno Beach Drive Interchange, and build an associated freeway auxiliary lane. Because the bridge is so narrow, trucks are restricted on the eastbound offramp to right-hand (southerly) turns only. | Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total | Approved Budget (\$1,000s) 0 0 0 0 24,000 24,000 | TCEP Budget (\$1,000s) 0 0 0 0 0 16,800 16,800 | Total Expended (\$1,000s) 0 0 0 0 3,066 3,066 | TCEP Expended (\$1,000s) 0 0 0 0 3,029 3,029 | 0 0 | Milestone Baseline PAED RW Cert RTL Begin Const End Const | Approved Finish Date 12/1/07 3/1/05 6/30/19 12/1/19 12/1/21 | Actual Finish Date 10/18/18 12/10/07 8/3/20 10/19/20 5/4/21 | Current Finish Date | Award Amount (\$1,000s) 23,985 | CAPs |
|---|---|--|---|---|--|--|-----------------------------|--|--|--|---|---|------|
| 34 08 Interstate 15 Corridor 3017N Freight Improvement SBD.RI Project: Toll System Provider (D/B Contract) | 15 Express Lanes project (08-0167M). TOLL SYSTEM PROVIDER (D/B CONTRACT) | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 0 0 0 7,600 7,600 | 0 0 0 0 0 0 | 0 0 0 0 0 0 0 | 0 0 0 0 0 0 0 | | Baseline PAED RW Cert RTL Begin Const End Const | 12/20/18 4/17/23 4/7/21 4/7/21 5/28/27 | 6/23/21 12/20/18 | 11/9/23 12/12/23 6/5/24 11/19/27 | 0 | |
| 35 08 Interstate 15 Corridor 3017P Freight Improvement RIV,SB Project: Establish Existing Planting 15 | In San Bernardino and Riverside Counties through the cities of Eastvale, Jurupa Valley, Ontario, and Rancho Cucamonga, on I-15 from Cantu Galleano Road to Foothill BoulevaRd Highway planting project for 08-0167M. ESTABLISH EXISTING PLANTING | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 0 0 0 0 2,012 2,012 | 0 0 0 0 0 0 | 0 0 0 0 0 0 0 | 0 0 0 0 0 0 0 | 0 0 0 <u>2,012</u> | Baseline PAED RW Cert RTL Begin Const End Const | 12/20/18 4/17/23 5/15/23 4/4/27 5/31/29 | 6/23/21 12/20/18 | 11/9/23 12/12/23 11/19/27 11/21/29 | 0 | |
| District 10 District PPNO County No. Route Title | Location and Type of Work | Phase | Approved Budget (\$1,000s) | TCEP Budget (\$1,000s) | Total Expended (\$1,000s) | TCEP Expended (\$1,000s) | EAC (\$1,000s) | Milestone | Approved Finish Date | Actual Finish Date | Current Finish Date | Award Amount (\$1,000s) | CAPs |

Bold Phase allocated

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or EAC over budget

| | District | i . | | | | | | | | | | | | | |
|-----|------------|---|--|---------|------------|------------|------------|------------|---------------|-------------|----------|----------|----------|------------|------------|
| | PPNO | | | | Approved | TCEP | Total | TCEP | | | Approved | Actual | Current | Award | |
| | County | • | | | Budget | Budget | Expended | Expended | EAC | | Finish | Finish | Finish | Amount | |
| No. | | | Location and Type of Work | Phase | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | Milestone | Date | Date | Date | (\$1,000s) | CAPs |
| 36 | 10 | Livingston Widening | In Livingston, from 0.8 mile south of Hammatt Avenue to | PAED | 800 | 0 | 637 | 0 | 637 | Baseline | | 10/17/18 | | 35,460 | |
| | 0161A | Northbound | Merced/Stanislaus county line. | PSE | 2,050 | 0 | 2,404 | 0 | 2,404 | PAED | 6/2/14 | 6/2/14 | | | |
| | MER | | | RW Sup | 10 | 0 | 19 | 0 | 19 | RW Cert | 2/28/19 | 11/7/18 | | | |
| | 99 | | | Con Sup | 6,343 | 0 | 6,964 | 0 | | RTL | 3/29/19 | 1/25/19 | | | |
| | | | Widen freeway from two lanes to three lanes in the northbound | RW Cap | 10 | 0 | 13 | 0 | | Begin Const | 10/16/19 | 12/24/19 | | | |
| | | | direction only. | Con Cap | 36,737 | 29,050 | 30,776 | 2,853 | <u>35,461</u> | End Const | 4/30/21 | 10/31/22 | | | |
| | | | | Total | 45,950 | 29,050 | 40,813 | 2,853 | 45,500 | | | | | | |
| | | | | | | | | | i | 1 | | | | 1 | |
| 37 | 10 | Route 132 Expressway. | In Modesto, on Route 132 from 0.2 mile east of Stone Avenue | PAED | 10,206 | 0 | 3.845 | 0 | 3,845 | Baseline | | | | 21,000 | |
| 0. | 0944M | Phase 1 | to 6th Street, and on Route 99 from I Street to Woodland | PSE | 10,684 | 0 | 1,217 | 0 | | PAED | 3/9/18 | 3/9/18 | | 21,000 | |
| | STA | | Avenue. | RW Sup | 455 | 0 | 499 | 0 | | RW Cert | 1/1/19 | 5/26/19 | | | Schedule |
| | 99,132 | | | Con Sup | 0 | 0 | 0 | 0 | 0 | RTL | 1/2/19 | 5/26/19 | | | 0011000110 |
| | | | Construct 2-lane expressway and improve Route 132/99 | RW Cap | 14,476 | 0 | 535 | 0 | 0 | Begin Const | 4/15/19 | 9/24/19 | | | |
| | | | interchange. | Con Cap | 122,572 | 21,000 | 60,923 | 14,335 | 0 | End Const | 12/31/20 | | 12/31/23 | | |
| | | | | Total | 158,393 | 21,000 | 67,019 | 14,335 | 5,062 | | | | | | |
| | | | | | , | , | | , | -, | | | | | | |
| 00 | 40 | 1.500/11/ | T. D.: 4:1 4 6:1 17 | | | | | | | | | | | | |
| 38 | 10 3416 | I-580/ International Parkway Interchange | The Project is located in the City of Tracy at the I-580 and International Parkway/Patterson Pass Road interchange. | PAED | 1,340 | 0 | 0 | 0 | 0 | Baseline | | 6/23/21 | | 0 | |
| | | r arkway interchange | menational ranway/ratiosoff assistant merchange. | PSE | 1,000 | 0 | 0 | 0 | 0 | PAED | 11/1/18 | 3/4/21 | | | |
| | SJ 580 | | | RW Sup | 0 | 0 | 0 | 0 | 0 | RW Cert | 8/1/19 | 5/11/23 | | | |
| | 580 | | Does to in consequence of the set of the first of the set of the s | Con Sup | 0 | 0 | 0 | 0 | 0 | RTL | 6/1/19 | 5/11/23 | | | |
| | | | Due to increased commercial truck and traffic demand from existing fulfillment and distribution center growth and planned | RW Cap | 2,692 | 0 | 0 | 0 | 0 | Begin Const | 12/1/19 | | 11/1/23 | | |
| | | | future development in San Joaquin County, the Project | Con Cap | 44,151 | 24,884 | <u>0</u> | <u>0</u> | <u>0</u> | End Const | 11/30/20 | | 4/30/25 | | |
| | | | proposes to modify the interchange from the existing compact | Total | 49,183 | 24,884 | 0 | 0 | 0 | | | | | | |
| | | | diamond (Type L-1) to a Diverging Diamond Interchange (DDI). The Project reduces congestion, increases truck throughput, | | | | | | | | | | | | |
| | | | and eliminates a bottleneck for trucks accessing I-580, a key | | | | | | | | | | | | |
| | | | freight highway. The Project will improve interregional goods | | | | | | | | | | | | |
| | | | movement for trucks traveling between the Port of Oakland, Bay Area, local warehouses, Southern California, and out-of- | | | | | | | | | | | | |
| | | | state. | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

Bold Phase allocated 3 to 6 months behind schedule

| | District PPNO County | | | | Approved Budget | TCEP Budget | Total Expended | TCEP Expended | EAC | | Approved Finish | Actual Finish | Current Finish | Award Amount | |
|-----|----------------------------|---|---|---------|--------------------|----------------|-------------------|------------------|------------|-------------|--------------------|------------------|-------------------|-----------------|------|
| No. | - | | Location and Type of Work | Phase | (\$1,000s) | (1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | Milestone | Date | Date | Date | (\$1,000s) | CAPs |
| 39 | 10 | North County Corridor | The North County Corridor Project consists of 4 separate | PAED | 0 | 0 | 0 | 0 | | Baseline | | 6/23/21 | | 0 | |
| | 3507 | Project - Phase 1 from Claribel Road to Clause | phases of construction totaling 18 miles in length. | PSE | 12,900 | 0 | 0 | 0 | 864 | PAED | 5/22/20 | 5/22/20 | | | |
| | STA | Road. | | RW Sup | 0 | 0 | 0 | 0 | 31 | RW Cert | 3/1/22 | | 3/6/24 | | |
| | 108 | | | Con Sup | 0 | 0 | 0 | 0 | 284 | RTL | 9/22/22 | | 3/7/24 | | |
| | | | The scope of this project is for Phase 1. The corridor will be a | RW Cap | 33,000 | 0 | 0 | 0 | 0 | Begin Const | 6/1/23 | | 7/10/24 | | |
| | | | high capacity bypass around the cities of Modesto, Riverbank and Oakdale as shown in Exhibit 1. The Phase 1 project will be | Con Cap | 117,100 | 20,000 | <u>0</u> | <u>0</u> | 117,100 | End Const | 11/1/25 | | 8/1/27 | | |
| | | | an ultimate 6-lane divided expressway beginning at the | Total | 163,000 | 20,000 | 0 | 0 | 118,279 | | | | | | |
| | | | intersection of Claribel Road & Oakdale Road, extending eastward to the intersection of Claribel Road & Claus Road. It | | | | | | | | | | | | |
| | | | will be access controlled with a 40'-70' median with grade | | | | | | | | | | | | |
| | | | separations over Roselle Avenue, Terminal Avenue and the | | | | | | | | | | | | |
| | | | Burlington Northern Santa Fe Railroad tracks. This new alignment will build a west-east expressway that will improve | | | | | | | | | | | | |
| | | | regional network circulation connecting from the western end | | | | | | | | | | | | |
| | | | of downtown Modesto to the eastward end joining SR-120 east | | | | | | | | | | | | |
| | | | of the City of Oakdale (Segments 1 to 4). | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |

District 11

| | District | | | | | | | | | | | | | | |
|-------|----------|--|---|---------|------------|------------|------------|------------|------------|-------------|----------|---------|----------|------------|------|
| | PPNO | | | | Approved | TCEP | Total | TCEP | | | Approved | Actual | Current | Award | |
| C | ounty | | | | Budget | Budget | Expended | Expended | EAC | | Finish | Finish | Finish | Amount | |
| No. I | Route | | Location and Type of Work | Phase | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | Milestone | Date | Date | Date | (\$1,000s) | CAPs |
| 40 | 11 | East Otay Mesa Land | Near San Diego on Route 11 at 1.9 miles east of Sanyo | PAED | 12,480 | 0 | 7,317 | 0 | 7,317 | Baseline | | 6/23/21 | | 0 | |
| (|)999C | Port of Entry - Segment | Avenue Undercrossing (Mexico border). | PSE | 35,771 | 5,900 | 35,791 | 0 | 35,771 | PAED | 4/1/12 | 4/1/12 | | | |
| | SD | 3 | | RW Sup | 0 | 0 | 0 | 0 | 0 | RW Cert | 12/1/21 | 11/3/21 | | | |
| | 11 | | | Con Sup | 0 | 0 | 0 | 0 | 0 | RTL | 1/4/22 | | 3/30/24 | | |
| | | | Construct Port of Entry at the border with Mexico. | RW Cap | 36,383 | 0 | 25,849 | 0 | 36,383 | Begin Const | 7/20/22 | | 10/1/24 | | |
| | | | | Con Cap | <u>0</u> | <u>0</u> | <u>0</u> | <u>0</u> | <u>0</u> | End Const | 12/20/24 | | 12/31/26 | | |
| | | | | Total | 84,634 | 5,900 | 68,957 | 0 | 79,471 | | | | | | |
| | | | | | | | | | | | | | | | |
| 41 | 11 | Siempre Viva | Near San Diego at 1.9 miles east of Sanyo Avenue | PAED | 0 | 0 | 0 | 0 | 0 | Baseline | | 8/15/18 | | 17,899 | |
| (|)999E | Interchange and Site Preparation Design for | Undercrossing. Construct new interchange and begin site preparation design for Commercial Vehicle Enforcement | PSE | 4,810 | 4,810 | 4,806 | 4,806 | 4,806 | PAED | 3/29/12 | 4/2/12 | | | |
| | SD | Commercial Vehicle | Facility, which includes drainage and utilities. | RW Sup | 0 | 0 | 0 | 0 | 0 | RW Cert | 4/12/19 | 3/27/20 | | | |
| | 11 | Enforcement Facility - | ,, | Con Sup | 5,096 | 5,096 | 5,064 | 5,064 | 5,093 | RTL | 4/15/19 | 4/15/20 | | | |
| | | Segment 2B | CONCEDUCT INTERCUANCE AT OUTABLE VIVA DOAD | RW Cap | 0 | 0 | 0 | 0 | 0 | Begin Const | 10/15/19 | 3/30/21 | | | |
| | | | CONSTRUCT INTERCHANGE AT SIEMPRE VIVA ROAD | Con Cap | 27,189 | 27,189 | 17,079 | 17,079 | 17,899 | End Const | 6/1/21 | | 7/31/23 | | |
| | | | | Total | 37,095 | 37,095 | 26,949 | 26,949 | 27,798 | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | I | | | | | | | | | | I | |

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

| No | District PPNO County . Route | , | Location and Type of Work | Phase | Approved Budget (\$1,000s) | TCEP Budget (\$1,000s) | Total Expended (\$1,000s) | TCEP Expended (\$1,000s) | EAC (\$1,000s) | Milestone | Approved Finish Date | Actual Finish Date | Current Finish Date | Award Amount (\$1,000s) | CAPs |
|----|------------------------------|---|---|--|---|--------------------------------------|---|---|--|--|---|---|---------------------------|-------------------------------|------|
| 42 | | Otay Mesa East Port of entry-Segment 3A | Near San Diego, on route 11 at 1.9 miles east of Sanyo Avenue Undercrossing. Site preparation to include earthwork and drainage. | PAED PSE RW Sup Con Sup RW Cap | 3,900 4,410 4,150 33,360 | 0 3,900 4,410 0 33,360 | 3,900 3,646 1,996 5,069 | 0 3,900 3,646 0 5,069 | 3,900 4,395 4,144 33,360 | Baseline PAED RW Cert RTL Begin Const | 6/27/12 7/1/21 1/4/22 7/20/22 | 6/23/21 6/27/12 11/3/21 12/6/21 8/19/22 | Date | 31,556 | CAPS |
| | | | | Con Cap Total | 31,557 77,377 | <u>0</u> 41,670 | 8,374 22,985 | <u>0</u> 12,615 | 31,556 77,355 | End Const | 12/20/24 | | 1/16/24 | | |
| 43 | 11 1036 SD 905,125 | Route 125/905 Connector | In and near San Diego at Route 125/905 separation. | PAED PSE RW Sup Con Sup | 0 4,857 0 5,000 | 0 0 0 5,000 | 0 4,848 0 4,990 | 0 0 0 4,990 | 4,848 0 4,990 | Baseline PAED RW Cert RTL | 7/30/04 8/15/19 8/15/19 | 8/15/18 7/30/04 10/2/19 11/26/19 | | 19,035 | |
| | | | Construct freeway to freeway South-West connector. | RW Cap Con Cap Total | 0 <u>28.056</u> 37,913 | 0 <u>16,980</u> 21,980 | 0 <u>18,079</u> 27,917 | 0 <u>10,944</u> 15,934 | 0 <u>19,035</u> 28,873 | Begin Const End Const | 3/2/20 4/4/22 | 8/27/20 | 1/8/24 | | |
| 44 | 11 1241 SD.IMF VAR | Toohnology (Advanced | In San Diego County and Imperial County on various routes at various locations. Install Intelligent Technology Statewide Border Wait Time, | PAED PSE RW Sup Con Sup | 818 4,038 62 5,938 | 0 2,317 0 1,534 | 710 4,118 20 5,632 | 0 2,306 0 1,455 | 710 4,118 53 5,902 | Baseline PAED RW Cert RTL | 11/16/18 2/1/20 2/15/20 | 8/15/18 10/15/18 6/23/20 6/24/20 | | 21,507 | |
| | | | implement a fiber optic cable network to facilitate an advanced traveler information and border wait time system connecting the entire San Diego and Imperial border network. | RW Cap Con Cap Total | 375 27,945 39,176 | 0 <u>8.118</u> 11,969 | 7 18.849 29,336 | 0 <u>5,754</u> 9,515 | 15 21.507 32,305 | Begin Const End Const | 7/15/20 5/20/22 | 4/8/21 | 7/28/23 | | |
| 45 | 11 1258 IMP 98 | Route 98 Widening | In Imperial County. In Calexico from just west of State Route 111 to Rockwood Avenue. Widening Route 98 from 4 to 6 lanes. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 2,957 1,650 1,000 1,525 1,000 7,752 15,884 | 0 0 750 0 4,221 4,971 | 2,539 1,748 1,013 968 370 3,155 9,793 | 0 0 476 0 1.576 2,052 | 2,539 1,748 1,020 1,500 983 7,938 15,728 | Baseline PAED RW Cert RTL Begin Const End Const | 2/18/09 7/30/19 8/30/19 7/23/20 4/15/22 | 8/15/18 2/18/09 12/31/19 2/3/20 12/24/20 | 12/29/23 | 7,938 | |
| 46 | 11 1334 SD | Otay Mesa Truck Route, Phase 4A | In San Diego at the existing east/west service road along the border fence on La Media Road. Widen and pave approximately 1.3 miles of existing service road, redirect laden/unladen trucks on dedicated route. NULL | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 0 0 0 0 12,524 12,524 | 0 0 0 0 6,000 6,000 | 0 0 0 0 0 9,352 9,352 | 0 0 0 0 0 5,930 5,930 | 0 0 0 0 0 15,946 | Baseline PAED RW Cert RTL Begin Const End Const | 2/3/16 12/31/18 11/30/18 6/3/19 2/28/20 | 10/18/18 2/3/16 4/30/19 8/28/19 2/24/20 9/9/22 | | 9,970 | |

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

Phase allocated

3 to 6 months behind schedule

| No. 47 | | • | Location and Type of Work Near the city of Calexico, 0.7 mile south of Route 7 near the U.S./ Mexico border, at the Calexico East Port of Entry Truck Crossing. Widen bridge over the All American Canal to add truck lanes and passenger lanes along with eight foot shoulders. EAST CALEXICO PORT OF ENTRY BRIDGE WIDENING | Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total | Approved Budget (\$1,000s) 3,000 3,798 0 4 25,736 32,538 | TCEP Budget (\$1,000s) 3,000 937 0 4 6,540 10,481 | Total Expended (\$1,000s) 2,532 194 0 0 0 2,726 | TCEP Expended (\$1,000s) 2,532 0 0 0 0 2,532 | EAC (\$1,000s) 2,532 194 0 0 0 2,726 | Milestone Baseline PAED RW Cert RTL Begin Const End Const | Approved Finish Date 6/1/19 7/2/20 1/10/20 7/5/20 11/5/21 | Actual Finish Date 6/23/21 5/20/20 1/29/21 3/23/21 12/1/21 | Current Finish Date | Award Amount (\$1,000s) 23,674 | CAPs |
|------------------|-------------------|---|---|--|--|---|--|--|---|---|--|---|---------------------------|---|------|
| 48 | 11 1435 SD | La Media Road Improvements- TCEPSB1L 5004(212) | Located in the City of San Diego. South of State Route 905 (SR-905), north of Siempre Viva Road, east of Britannia Road and west of Otay Mesa border crossing. Improving La Media Road into a six-lane primary arterial between SR-905 and Airway Road and five-lane major road between Airway Road and Siempre Viva Road with three southbound lanes and two northound lanes. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 1,245 1,850 0 0 5,000 34,605 42,700 | 0 0 0 0 0 22,700 22,700 | 1,245 1,850 0 0 0 0 0 3,095 | 0 0 0 0 0 0 | 1,245 1,850 0 0 1,800 46,105 51,000 | Baseline PAED RW Cert RTL Begin Const End Const | 6/1/21 11/1/21 12/1/21 7/1/22 12/1/23 | 12/9/21 6/1/21 9/8/22 9/8/22 12/9/22 | 6/30/24 | 22,700 | |
| 49 | 11 T0013 SD | Port of San Diego Tenth Avenue Marine Terminal Beyond Compliance Environmental Enhancement Project | In San Diego in the San Diego Bay at the Tenth Avenue Marine Terminal. Procurement of a barge-based vessel emissions capture system, also known as a Bonnet. NULL | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 0 0 0 0 7,000 | 0 0 0 0 0 4,900 4,900 | 0 0 0 0 6,590 6,590 | 0 0 0 0 0 2,000 | 0 0 0 0 0 0 <u>11,459</u> 11,459 | Baseline PAED RW Cert RTL Begin Const End Const | 12/13/16 10/15/19 12/1/19 12/31/22 | 12/13/16 12/8/21 6/6/22 | 12/29/23 | 11,459 | |

District 12

District PPNO TCEP Approved TCEP Total Approved Actual Current Award County Expended Budget Budget Expended EAC Finish Finish Finish Amount No. Route Title Location and Type of Work Phase (\$1,000s) (\$1,000s) (\$1,000s) (\$1,000s) Milestone Date Date Date (\$1,000s) **CAPs**

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

Bold Phase allocated

| | District | | | | | | | | | | | | | | |
|----|----------|-----------------------------|---|---------|------------|----------------|------------|--------------|------------|-------------|----------|----------|----------|------------|------|
| | PPNO | | | | Approved | TCEP | Total | TCEP | | | Approved | Actual | Current | Award | |
| | County | | | | Budget | Budget | Expended | Expended | EAC | | Finish | Finish | Finish | Amount | |
| No | | | Location and Type of Work | Phase | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | Milestone | Date | Date | Date | (\$1,000s) | CAPs |
| 5 | | 12-0J34U Rte 055 | In Orange County in Irvine, Santa Ana and Tustin on Route 5 | PAED | 6,508 | 0 | 144 | 0 | 144 | Baseline | | | | 213,158 | |
| | 3474 | Construct additional | at Newport Avenue Overcrossing and on Route 55 from 0.4 Mile North of Route 55/405 Separation to 0.1 Mile South of | PSE | 26,622 | 0 | 4,290 | 0 | 4,290 | PAED | 9/11/17 | 9/11/17 | | | |
| | ORA | 110 V, OF and Aux Lane | Route 5/55 Separation | RW Sup | 11,756 | 0 | 1,838 | 0 | 2,029 | RW Cert | 6/1/20 | 9/1/21 | | | |
| | 055 | | | Con Sup | 41,860 | 9,490 | 3,458 | 178 | 39,432 | RTL | 6/15/20 | 9/2/21 | | | |
| | | | Construct northbound auxiliary lane on Rte 55 between Dyer | RW Cap | 172,501 | 0 | 8,748 | 0 | 0 | Begin Const | 1/4/21 | 6/16/22 | | | |
| | | | Road and Edinger Avenue interchanges and Widen Rte 55 for | Con Cap | 215,853 | <u>105,510</u> | 31,960 | <u>1,799</u> | 213,158 | End Const | | | 12/11/26 | | |
| | | | an additional high occupancy vehicle (HOV) lane and a general-purpose lane in each direction | Total | 475,100 | 115,000 | 50,438 | 1,977 | 259,053 | | | | | | |
| | | | | | | | | | | | | | | | |
| 5 | | SR-57 - Lambert Road | In the City of Brea at the SR-57 & Lambert Road Interchange. | PAED | 1,000 | 0 | 0 | 0 | 0 | Baseline | | 10/17/18 | | 55,876 | |
| | 3834 | Interchange Improvements | | PSE | 6,872 | 0 | 360 | 0 | 360 | PAED | 11/25/15 | 11/25/15 | | | |
| | ORA | Improvemento | | RW Sup | 0 | 0 | 0 | 0 | 0 | RW Cert | 4/1/19 | 9/24/18 | | | |
| | 57 | | | Con Sup | 16,000 | 16,000 | 14,062 | 1,609 | 15,948 | RTL | 5/1/19 | 9/24/18 | | | |
| | | | Reconfiguration of northbound ramps including construction of | RW Cap | 12,458 | 0 | 0 | 0 | 0 | Begin Const | 1/2/20 | 5/13/19 | | | |
| | | | a loop on-ramp at the south-east quadrant; modify NB off- ramp; lower Lambert Road and widen NB Lambert Road UC | Con Cap | 71,103 | 49,705 | 49,215 | <u>4,810</u> | 55,876 | End Const | 1/2/23 | | 12/29/23 | | |
| | | | bridge to to accommodate future truck-climbing lane. | Total | 107,433 | 65,705 | 63,637 | 6,419 | 72,184 | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |

District 75

| N | PP Cou | | Title | Location and Type of Work | Phase | Approved Budget (\$1,000s) | TCEP Budget (\$1,000s) | Total Expended (\$1,000s) | TCEP Expended (\$1,000s) | EAC (\$1,000s) | Milestone | Approved Finish Date | Actual Finish Date | Current Finish Date | Award Amount (\$1,000s) | CAPs |
|---|----------------|-----|--|--|--|---|---|---------------------------------|---------------------------------|----------------------------|--|---|---|---------------------------|-------------------------------|------|
| Ę | | 02A | Rosecrans / Marquardt Grade Seperation | In Santa Fe Springs, at the intersection of Rosecrans Avenue and Marquardt Avenue, on the BNSF Right of Way. Construct grade separation at Rosecrans/Marquardt Avenue (Parent project = PPNO 2002). | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 1,970 6,360 0 0 68,738 81,370 158,438 | 0 0 0 0 0 9,000 9,000 | 0 0 0 0 0 0 0 | 0 0 0 0 0 0 0 | 0 0 0 0 0 0 | Baseline PAED RW Cert RTL Begin Const End Const | 11/7/18 5/21/20 6/19/20 12/24/20 3/1/23 | 10/17/17 3/1/16 12/22/20 8/5/21 6/13/22 | 3/1/25 | 48,376 | |
| Ę | 3 7 21 S | 90 | San Onofre to Pulgas Double Track Phase 2 | In Camp Pendleton along the LOSSAN corridor, from MP 216.5 to MP 218.1, construct 1.6 miles of additional second main track capacity adjacent to the main track, including new bridges at MP 217.3 and MP 218. NULL | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 1,744 0 0 0 33,793 35,537 | 0 567 0 0 0 4,930 5,497 | 0 0 0 0 0 0 0 | 0 0 0 0 0 0 0 | 0 0 0 | Baseline PAED RW Cert RTL Begin Const End Const | 3/31/12 9/1/21 9/1/21 1/1/22 7/1/24 | 6/23/21 3/31/12 1/13/23 1/23/23 | 6/30/24 6/30/26 | 0 | |

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

| Distric | t | | | | | | | | | | | | | |
|-----------|------------------------------------|--|---------|------------|---------------|------------|------------|------------|-------------|----------|---------|----------|------------|------|
| PPNC |) | | | Approved | TCEP | Total | TCEP | | | Approved | Actual | Current | Award | |
| Count | у | | | Budget | Budget | Expended | Expended | EAC | | Finish | Finish | Finish | Amount | |
| No. Route | Title | Location and Type of Work | Phase | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | (\$1,000s) | Milestone | Date | Date | Date | (\$1,000s) | CAPs |
| 54 75 | Rice Avenue & Fifth | In the City of Oxnard at the Rice Avenue / Fifth Street (State | PAED | 3,132 | 0 | 3,132 | 0 | 3,132 | Baseline | | 3/1/19 | | 0 | |
| 4961 | Street Grade Separation Project | Route 34) intersection. | PSE | 10,000 | 7,569 | 6,837 | 0 | 6,837 | PAED | 5/17/18 | 5/15/18 | | | |
| VEN | ocparation roject | | RW Sup | 0 | 0 | 0 | 0 | 0 | RW Cert | 7/7/22 | | 11/30/23 | | |
| 34 | | | Con Sup | 0 | 0 | 0 | 0 | 0 | RTL | 7/15/22 | | 1/29/24 | | |
| | | Construct grade separation structure to elevate Rice Avenue over State Route 34 (SR-34) and the UPRR track to eliminate | RW Cap | 23,500 | 23,500 | 8,000 | 0 | 8,000 | Begin Const | 12/15/22 | | 7/30/24 | | |
| | | the existing at-grade railroad crossing. The project also | Con Cap | 80,900 | <u>75,900</u> | 61,200 | <u>0</u> | 61,200 | End Const | 8/30/26 | | 7/30/27 | | |
| | | includes the construction of a connector ramp, in the southeast | Total | 117,532 | 106,969 | 79,169 | 0 | 79,169 | | | | | | |
| | | quadrant of the Rice Avenue grade separation, to provide access between Rice Avenue and Fifth Street/SR-34. | | | | | | | | | | | | |
| | | access between Rice Avenue and Filth Street/SR-34. | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| 55 75 | Stockton Diamond | In the City of Stockton, the two BNSF Stockton Subdivision | PAED | 3,500 | 0 | 0 | 0 | 0 | Baseline | | 12/8/21 | | 0 | |
| 9883 | Grade Separation | mainline tracks running in an east-west direction cross at- grade perendicularly with the two UPPR Fresno Subdivion | PSE | 13,500 | 0 | 0 | 0 | 13,500 | PAED | 6/1/21 | 7/28/22 | | | |
| SJ | | mainline tracks running in a north-south direction. | RW Sup | 0 | 0 | 0 | 0 | 0 | RW Cert | 2/1/23 | | 12/31/23 | | |
| UP | | g | Con Sup | 0 | 0 | 0 | 0 | 0 | RTL | 2/1/23 | | 12/31/23 | | |
| | | | RW Cap | 13,200 | 0 | 0 | 0 | 13,200 | Begin Const | 6/1/23 | | 6/30/24 | | |
| | | The at-grade crossing is know as "Stockton Diamond" and is | Con Cap | 206,933 | 100,000 | <u>0</u> | <u>0</u> | 206,933 | End Const | 6/30/26 | | 9/30/27 | | |
| | | also refferred to as Keddie Junction by the host railroads. The | Total | 237,133 | 100,000 | 0 | 0 | 233,633 | | | | | | |
| | | scope of the Project involves the completion of PS&E and RW | | | | | | | | | | | | |
| | | for the construction of a flyover structure to provide the vertical clearance required by both railroads. The flyover structure will | | | | | | | | | | | | |
| | | span the length of the Stockton Diamond and eliminate the | | | | | | | | | | | | |
| | | interference between the two railroads. Scope will also involve | | | | | | | | | | | | |
| | | railroad coordination and approvals, including operational modeling and analysis and right of way consultation for | | | | | | | | | | | | |
| | | property owned by the railroads. | | | | | | | | | | | | |
| | | • | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

Bold Phase allocated

| N | | , Title | Location and Type of Work | Phase | Approved Budget (\$1,000s) | (\$1,000s) | Total Expended (\$1,000s) | TCEP Expended (\$1,000s) | EAC (\$1,000s) | Milestone | Approved Finish Date | Actual Finish Date | Current Finish Date | Award Amount (\$1,000s) | CAPs |
|---|----------------------|---|--|--|--|---|--|---------------------------------|---|--|--|--|--|-------------------------------|------------------|
| 5 | 6 75 LP003 SD | San Dieguito Double Track Phase 1 | This project is Phase 1 of the San Dieguito River Double Track project. Phase 1 will provide a second main track from CP Valley (MP 242.2) to the north end of the existing San Dieguito Lagoon trestle bridge (MP 243.0), adding 0.8 miles of double track. Signal work will be required beyond the construction limits on either end of the project, estimated to be between MP 241.1 to 243.9. When combined with existing double track south of Solana Beach Station (MP 241.8) and the addition of a new crossover this second track will provide a freight passing area north of the San Dieguito River. A freight passing track is required at this location to increase freight capacity in San Diego per the April 2020 Draft "Freight Pathing between CP Atwood and the Port of San Diego and passenger service extensions south of San Diego' study commissioned (Freight Pathing Study) by BNSF and NCTD and prepared by DB Engineering & Consulting. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 4,234 0 0 1,250 <u>56,329</u> 61,813 | 0 0 0 0 30.528 30,528 | 100 1,517 0 0 151 <u>18,346</u> 20,114 | 0 0 0 0 0 0 | 5,751 0 0 | Baseline PAED RW Cert RTL Begin Const End Const | 1/5/16 7/30/22 7/31/22 3/31/23 8/31/25 | 6/23/21 1/5/16 | 2/29/24 2/29/24 12/31/24 12/31/27 | 0 | Cost Schedule |
| 5 | 7 75 T0004 ALA | Quiet Zone Safety Engineering Measures | In Emeryville, at three at-grade crossings on 65th Street, 66th Street, and 67th Street just east of Shellmound Street. Install four quadrant gates, raised median, and sidewalks at three at-grade railroad crossings. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 75 590 0 0 0 8,210 8,875 | 0 0 0 0 0 4,200 4,200 | 75 590 0 0 0 1.083 1,748 | 0 0 0 0 0 0 | 590 0 0 0 8,200 | Baseline PAED RW Cert RTL Begin Const End Const | 5/1/18 4/1/19 2/1/19 9/1/19 5/1/20 | 10/17/18 7/20/18 2/1/21 2/1/21 2/15/22 | 9/30/23 | 4,200 | |
| 5 | T0008 LA | Montebello Boulevard Grade Separation Project | In the City of Montebello, on Montebello Boulevard between Olympic Boulevard and Roosevelt Avenue. Separarte the roadway tracks on Montebello Boulevard in the City of Montebello, along the Alameda Corridor-East Trade Corridor. NULL | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 19,897 0 0 33,500 126,557 179,954 | 0 0 0 0 0 49,000 49,000 | 0 0 0 0 0 0 0 | 0 0 0 0 0 0 0 | 0 19,897 0 0 33,500 126,557 179,954 | Baseline PAED RW Cert RTL Begin Const End Const | 6/1/18 10/1/19 8/1/18 1/1/20 1/1/24 | 10/3/17 5/18/22 | 12/8/23 5/31/27 | 0 | Schedule |
| 5 | 9 75 T0009 LA | Turnbull Canyon Road Grade Separation Project | In the City of Industry and unincorporated Los Angeles County, along the Alameda Corridor-East Trade Corridor at Turnbull Canyon Road. Replace at-grade crossing with a new grade separated undercrossing. Add sidewalks and bike lanes. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 10,106 0 0 33,885 42,255 86,246 | 0 0 0 0 0 29,000 29,000 | 0 0 0 0 0 0 | 0 0 0 0 0 0 | 0 0 33,885 <u>13,255</u> | Baseline PAED RW Cert RTL Begin Const End Const | 6/1/18 5/1/21 7/1/21 1/30/22 10/30/23 | 10/23/17 5/1/23 | 9/30/23 4/1/24 4/1/27 | 0 | Schedule |
| | | te at Completion ast Commission action | CAP = Corrective Action Plan | | Bold | Phase allocate | ed | | | 3 to 6 months b | ehind schedule | | | | |

| No. 60 | District PPNO County Route 75 T0011 SBD | Title Etiwanda Avenue Grade Separation | Location and Type of Work In the City of Rancho Cucamonga, Etiwanda Avenue Grade Separation at SCRRA and BNSF San Gabriel Rail Line, between Whittram Avenue and Napa Street. The project will replace an existing at-grade crossing with a new grade-separated overcrossing and construct side-walk and bike lane. | Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total | Approved Budget (\$1,000s) 850 5,000 0 18,000 52,150 76,000 | TCEP Budget (\$1,000s) 0 5,000 0 0 18,000 52,150 75,150 | Total Expended (\$1,000s) 0 0 0 0 0 0 0 0 0 0 | TCEP Expended (\$1,000s) 0 0 0 0 0 | EAC (\$1,000s) 6,650 0 43,000 80,500 130,150 | Milestone Baseline PAED RW Cert RTL Begin Const End Const | Approved Finish Date 6/6/18 9/30/22 9/30/22 12/12/22 12/12/24 | Actual Finish Date 8/15/18 6/6/18 | Current Finish Date 12/31/24 12/31/24 12/31/25 12/31/29 | Award Amount (\$1,000s) | CAPs Cost Schedule |
|---------------|---|--|---|--|---|--|--|---|---|--|--|---|---|-------------------------------|---------------------|
| | 3 D | | In the city of San Diego along the LOSSAN rail corridor from Mile Post (MP) 250.9 near I-805 to MP 253 near Miramar Road. Add double-track, curve straightening, and new signals. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 6,037 0 0 15,000 108,000 129,037 | 0 0 0 0 10,500 <u>0</u> 10,500 | 0 0 0 0 0 0 | 0 0 0 0 0 0 0 | 6,037 0 0 15,000 200,000 221,037 | Baseline PAED RW Cert RTL Begin Const End Const | 6/30/18 7/1/20 7/1/20 12/30/20 7/30/24 | 10/18/18 6/30/18 | 6/30/24 6/30/24 12/30/24 12/30/27 | 0 | |
| 62 | 75 T0015 SD | Del Mar Biums Phase 5 | In the City of Del Mar from MP 244.1 near Coast Boulevard to MP 245.7 at Carmel Valley Road on the San Diego Subdivision of the Los Angeles-San Diego-San Luis Obispo (LOSSAN) Corridor. Stabilize eroding areas of the Del Mar Bluffs. Stabilization efforts planned include installation of piles, lagging and retaining walls, drainage improvements and piped outlets to the beach, and other stabilization and erosion control measures on the upper bluffs. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 3,073 3,774 0 0 188 58.161 65,196 | 0 0 0 0 0 36,200 36,200 | 2,929 0 0 0 0 0 0 2,929 | 0 0 0 0 0 0 0 | 2,929 7,174 0 0 0 67,896 77,999 | Baseline PAED RW Cert RTL Begin Const End Const | 6/2/21 6/15/21 8/30/22 3/30/23 3/30/25 | 6/23/21 6/2/21 12/12/22 12/12/22 | 3/30/24 3/30/28 | 36,200 | Cost Schedule |
| 63 | 75 T0016 SD | Broadway to Gaslamp Track Signalization and Platform | The project involves signalization of a 1.1-mile stretch of BNSF track from the Broadway crossing (MP 267.6) to the 5th Avenue crossing (MP 268.7) in Downtown San Diego. The project includes construction of two new control points at CP Gaslamp and CP Ballpark required for the new signalization, additional trackwork, pedestrian crossing improvements at 5th Avenue, landscaping, construction of a station platform between 1st and 5th Avenues, and construction of new siding between MP 268.3 and MP 268.7. Additional safety measures such as Positive train control (PTC) would be extended to cover the project parameters. This will allow trains to move from the current speed restrictions of 10 miles per hour to 20 miles per hour within the new service territory. | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 388 0 0 293 33,180 33,861 | 0 0 0 0 33,180 33,180 | 0 0 0 0 0 0 | 0 0 0 0 0 0 | 0 0 0 293 <u>33,180</u> 33,473 | Baseline PAED RW Cert RTL Begin Const End Const | 6/1/21 4/1/23 4/1/23 5/1/23 4/1/26 | 6/23/21 8/1/21 3/22/22 | 10/1/23 3/31/24 4/1/26 | 25,000 | |

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

| No | District PPNO County . Route | | Location and Type of Work | Phase | Approved Budget (\$1,000s) | TCEP Budget (\$1,000s) | Total Expended (\$1,000s) | TCEP Expended (\$1,000s) | EAC (\$1,000s) | Milestone | Approved Finish Date | Actual Finish Date | Current Finish Date | Award Amount (\$1,000s) | CAPs |
|----|---------------------------------------|---|---|-------------|----------------------------------|------------------------------|---------------------------------|--------------------------------|-------------------|-------------|----------------------------|--------------------------|---------------------------|-------------------------------|------|
| 64 | | Port of Stockton Rail | Track rehabilitation, operational and capacity improvements | | (\$1,0005) | (\$1,0005) | (\$1,000S) | (\$1,0005) | (\$1,0005) | Baseline | Date | 1/26/22 | Date | (\$1,000S) | CAPS |
| 01 | T0018 | | between the Ports West Complex and the BNSF Stockton | PAED PSE | 6,333 | 4,433 | 0 | 0 | 1.900 | PAED | 9/30/21 | 9/30/21 | | 0 | |
| | SJ | | Subdivision, City of Stockton, San Joaquin County. | RW Sup | 0,333 | 4,433 | 0 | 0 | 1,900 | RW Cert | 5/28/24 | 9/30/21 | 12/15/24 | | |
| | VAR | | Con Sup | 0 | 0 | 0 | 0 | 0 | RTL | 11/30/23 | | 12/13/24 | | | |
| | v, u c | | | RW Cap | 390 | 0 | 0 | 0 | 390 | Begin Const | 6/1/24 | | 3/4/25 | | |
| | | | Irack rehabilitation includes upgrading to 136# rail to accommodate heavier trains. Double track lead to minimize delays and accommodate Port future growth. Replacement of existing 1930 swing truss single track bridge with a new fixed span single track bridge to address seismic deficiencies, safety | Con Cap | <u>0</u> | <u>0</u> | <u>0</u> | | 390 | End Const | 6/1/27 | | 8/31/26 | | |
| | | | | Total | 6,723 | <u>4,433</u> | 0 | <u>0</u> 0 | <u>v</u> 2,290 | Liu const | 0/1/2/ | | 0/3/1/20 | | |
| 65 | 75 | East Basin Rail | | PAED | 1,098 | 0 | 0 | 0 | | Baseline | | 7/16/21 | | 8,000 | |
| | T0019 | Gateway Expansion: Fourth Track at Ocean | | PSE | 3,172 | 0 | 0 | 0 | 0 | PAED | 10/15/19 | 10/15/19 | | | |
| | LA | Fourtii Hack at Ocean | | RW Sup | 0 | 0 | 0 | 0 | 0 | RW Cert | 6/1/21 | 7/6/21 | | | |
| | | | | Con Sup | 0 | 0 | 0 | 0 | 0 | RTL | 8/26/21 | 10/28/21 | | | |
| | | | The Project site in Long Beach lies immediately west of the Los Angeles River and Interstate 710 (I-710), a major truck route. The Project's value is amplified by its proximity to and relationship with the Alameda Corridor, a critical connector to the transcontinental rail network, and with the planned Pier B On-Dock Rail Support Facility at POLB. | RW Cap | 1,005 | 0 | 0 | 0 | 0 | Begin Const | 12/13/21 | 2/14/22 | | | |
| | | | | Con Cap | <u>19,525</u> | 8,000 | <u>0</u> | <u>0</u> | <u>0</u> | End Const | 10/23/23 | | 11/13/23 | | |
| | | | | Total | 24,800 | 8,000 | 0 | 0 | 0 | | | | | | |

EAC = Estimate at Completion
Approved = Last Commission action

CAP = Corrective Action Plan

Bold Phase allocated