



# PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR THE APRIL 19, 2018 SAN BENITO COUNTY COUNCIL OF GOVERNMENTS MEETING

## CONSTRUCTION PROJECTS

	Project	Location/Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
1.	<b>Highway 156 Hollister CAPM (1C8404)</b>	Near Hollister, just west of Hudner Lane overhead to the Santa Clara County Line (PM 10.0/18.4)	Pavement preservation	Fall 2016-Spring 2018	\$5.6 million	SHOPP	Brandy Rider (DP)	Granite Construction Company, Watsonville, CA	Punch list work is complete. Remaining work is rumble strip modification. Project is scheduled for completion in April 2018, weather permitting.

## PROJECTS IN DEVELOPMENT

	Project	Location/Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
2.	<b>Highway 25 Curve Restoration Project (1H810)</b>	On SR 25, near Hollister, just north of San Benito Lateral to south of SR 146 (PM 18.8/19.1)	Curve restoration	Scheduled to start October 2020	\$4.3 million	SHOPP	Brandy Rider	PA&ED	Project design and environmental review are ongoing.
3.	<b>Highway 25 Super Elevation Adjustment and Culvert Extension (1C260)</b>	In San Benito County, just North of La Gloria Road (PM 25.9/R26.2)	Curve correction	Scheduled to start Fall 2018	\$2.1 million	SHOPP	Brandy Rider	PS&E/ROW	Project design continues with concurrent ROW acquisitions and utility work.
4.	<b>Highway 25 Roadway Safety Improvements (1F430_)</b>	In Hollister, San Benito County, from Sunnyslope/Tres Pinos Road to San Felipe Road (PMR49.9/R52.2)	Route deficiency corrections	Scheduled to start Fall 2018	\$6.9 million	SHOPP	Brandy Rider	PS&E/ROW	Project design continues with concurrent ROW acquisitions and utility work.



# PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR THE APRIL 19, 2018 SAN BENITO COUNTY COUNCIL OF GOVERNMENTS MEETING

## PROJECTS IN DEVELOPMENT (*CONTINUED*)

Project	Location/Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
5. Highway 25 Widening Project and Route Adoption Hollister to Gilroy (48540)	Near Hollister and Gilroy on SR 25 in San Benito & Santa Clara counties (PM SBt 25-51.5 to SCL-25-2.6)	Route adoption	N/A	N/A	Local	Brandy Rider	PA&ED	Coordinating required adoption into San Benito/Santa Clara counties & City General Plans. Local agencies are working with Caltrans on the Controlled Access Highway Agreements at this time.
6. Highway 156 Improvement Project (34490)	On SR 156, in and near San Juan Bautista, from The Alameda to slightly east of Fourth Street near Hollister (PM 3.0/R8.2)	Construct four-lane expressway	Spring 2020 - Summer 2021	\$57.4 million	STIP/Local	Brandy Rider	PS&E	Project design continues with 95 percent completion. ROW appraisals in progress. Utility relocation, design coordination under way. Construction planned for Spring of 2020.

### ACRONYMS USED IN THIS REPORT:

PA&ED	Project Approval and Environmental Document
PS&E	Plans, Specifications, and Estimate
ROW	Right of way
SBt	San Benito
SR	State Route
SCL	Santa Clara
SHOPP	Statewide Highway Operation and Protection Program
STIP	State Transportation Improvement Program