



PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR THE SEPTEMBER 21, 2017 SAN BENITO COUNTY COUNCIL OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS									
	Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
1.	Highway 25 Curve Realignment (0T6404)	On State Route (SR) 25 Near Hollister, just north of San Benito lateral to south of SR 146 (PM 18.8/19.5)	Realign roadway and widen lanes and shoulders	Summer 2015- Winter 2017	\$1.99 million	SHOPP	Brandy Rider (KB)	John Madonna Construction Company, San Luis Obispo	The project study report was approved in June 2017. The project will began environmental review and preliminary design in July 2017.
2.	Highway 156 San Juan Bautista CAPM (1C8704)	Near San Juan Bautista from SR 156/101 separation to the Alameda (PM 0.0/3.0)	Pavement preservation	Fall 2016- Winter 2017	\$4.8 million	SHOPP	Brandy Rider (FK/JW)	Granite Rock Company, San Jose	Project resumed May 22, 2017.
3.	Highway 156 Hollister CAPM (1C8404)	Near Hollister just west of Hudner Lane overhead to the SCL County Line (PM 10.0/18.4)	Pavement preservation	Fall 2016- Winter 2017	\$5.6 million	SHOPP	Brandy Rider (DP)	Granite Construction Company, Watsonville	Project resumed May 30, 2017.
PROJECTS IN DEVELOPMENT									
	Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
4.	Highway Widening Project and Route Adoption Hollister to Gilroy (48540_)	Near Hollister and Gilroy on Highway 25 in SBt & SCL Counties (PM SBt 25-51.5 to SCL-25-2.6)	Route adoption	N/A	N/A	Local	Brandy Rider	PA&ED	Coordinating required adoption into SBt/SCL County & City General Plans. Local agencies are working with Caltrans on the Controlled Access Highway Agreements at this time.



PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR THE SEPTEMBER 21, 2017 SAN BENITO COUNTY COUNCIL OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT *(Continued)*

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
5. Highway 156 Improvement Project (34490_)	On SR 156 in and near San Juan Bautista from The Alameda to slightly east of 4th Street near Hollister (PM 3.0/R8.2)	Construct 4-lane expressway	Summer 2019 to Summer 2021	\$44.6 million	STIP/Local	Brandy Rider	PS&E	Project design on-going. ROW appraisals in progress. Utility relocation, design coordination almost complete. 95% design. Project Development Team conducted in June 2017 to give an update.
6. Highway 25 Super Elevation Adjustment and Culvert Extension (1C260_)	In SBt County, from La Gloria Road and to just North of La Gloria Road (PM 25.9/R26.2)	Curve correction	Spring 2019	\$2.1 million	SHOPP	Brandy Rider	PA&ED	Project design continues. ROW acquisition and utility work to being now that environmental documents are finalized.
7. Highway 25 Roadway Safety Improvements (1F430_)	In SBt County in Hollister from Sunnyslope/Tres Pinos Road to San Felipe Road (PM R49.9/R52.2)	Route deficiency corrections	October 2018	\$6.9 million	SHOPP	Brandy Rider	PS&E/ROW	Project design continues with concurrent ROW acquisitions and utility work.
8. Highway 25 Curve Restoration Project (1H810_)	On SR 25 Near Hollister, just north of San Benito lateral to south of Highway 146 (PM 18.8/19.1)	Curve Restoration	October 2020	\$4.3 million	SHOPP	Brandy Rider	PA&ED	Project design and environmental review kicked-off in July 2017.

ACRONYMS USED IN THIS REPORT:

PA&ED	Project Approval and Environmental Document
PS&E	Plans, Specifications, and Estimate
ROW	Right of way
SBt	San Benito County
SCL	Santa Clara County
SHOPP	Statewide Highway Operation and Protection Program
STIP	Statewide Transportation Improvement Project