

State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16

Page 1  
08/01/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-0-/0 04-2G5014 HSNH-PG -( )X 1595- E -( )		IN ALAMEDA COUNTY, ON VARIOUS ROUTES AT VARIOUS LOCATIONS UPGRADE TRANSITION RAILING	MIDSTATE BARRIER, INC. 3291 SOUTH HWY 99 STOCKTON CA 95213	ROBERT LE 25100 SANTA CLARA STREET HAYWARD, CA 94542 (408)595-4007	\$4,327,222 \$3,675,111 \$95,048	11/03/15 11/16/15 08/26/16	78% 84%
04-ALA-13-4.3/9.6 04-1J1904 NHP-P013-(027)E --( )		IN ALA COUNTY IN OAKLAND FROM RTE 13/580 SEPARATION TO RTE 13/24 SEPARATION. RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94808 (510)231-7119	\$4,112,578 \$3,813,604 \$728,695	09/28/15 10/14/15 07/31/16	100% 93%
04-ALA-13-4.9/4.9 04-1SS414 NHP-P013-(026)E --( )		IN ALAMEDA IN OAKLAND AT 0.1 MILE SOUTH OF CARSON STREET UNDERCROSSING SOLDIER PILE RETAINING WALL WITH	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	JASON TRINH 3401 REGATTA BLVD RICHMOND, CA 94504 (510)774-6007	\$1,671,153 \$1,501,412 \$177,769	10/26/15 11/05/15 08/09/16	84% 88%
04-ALA-13-5.3/13.9 04-1J3504		IN ALAMEDA COUNTY AT VARIOUS TREAT BRIDGE DECK WITH METHACRYLATE TREAT BRIDGE DECK WITH METHACRYLATE	TRUESDELL CORPORATION OF CALIFORNIA 1310 W. 23RD STREET TEMPE AZ 85282		\$1,028,028 \$0 \$0	06/13/16 07/05/16	0% 0%
HM 04-ALA-13-8.3/8.3 04-1SS024 STP-P013-(033)E --( )		IN ALAMEDA COUNTY IN OAKLAND NEAR MORAGA AVENUE NORTHBOUND ON-RAMP CONSTRUCT TIE-BACK RETAINING WALL.	RGW CONSTRUCTION, INC. 550 GREENVILLE RD LIVERMORE CA 94550	TRINH, JASON 3401 REGATTA BLVD RICHMOND CA 94804 (510)774-6007	\$3,386,782 \$1,474,586 \$875,606	03/14/16 04/05/16 12/01/16	39% 44%
HA23 04-ALA-13-8.8/0 04-2G8304 STP- ER-( )1 1 00-4E -( )		IN ALAMEDA COUNTY, IN OAKLAND, ON ROUTE 13 NEAR BROADWAY TERRACE REPAIR SLOPE SLIDE WITH SOLDIER	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	TRINH, JASON 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6007	\$1,318,587 \$1,207,469 \$147,600	11/20/15 12/17/15 08/02/16	95% 91%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-/0 04-2J1404 NHP-X001-(599)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	BC TRAFFIC SPECIALIST BC TENTALS INC. DBA 638 W SOUTHERN AVE ORANGE CA 92865	BEHNIWAL, NACHHATAR (NEIL) 25100 SANTA CLARA STREET HAYWARD, CA 94545 (510)867-6032	\$3,157,254 \$432,190 \$396,310	02/24/16 03/16/16 05/12/17	20% 14%
04-ALA-24-5.1/6.2 04-294944		IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING	MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	\$2,291,280 \$1,720,129 \$3,640	08/06/14 08/21/14 03/14/19	0% 0% PLANT EST SATIS
04-ALA-24-5.9/6.2 04-0J4004		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, SUTIE 150 CONCORD, CA 94518 (925)602-9004	\$2,585,000 \$2,435,001 \$0	01/13/14 01/13/14 07/30/16	100% 94% OVER RUN
20.20.201 130							
04-ALA-24-/0 04-4H8304 BHNH-P -( )X 1603- E -()		IN ALAMEDA COUNY AT VARIOUS LOCATIONS ON ROUTES 24,580,680,880, AND 980 BRIDGE REPAIR WORK	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$2,962,035 \$764,725 \$208,743	10/15/15 11/04/15 10/27/16	54% 26%
HM							
04-ALA-80-1.7/2.2 04-014074		SFOBB TOLL PLAZA MEDIAN LANDSCAPE PLANTING. PLANTING AND IRRIGATION SYSTEM	EMPIRE LANDSCAPING, INC. PO BOX 35 DAVIS, CA 94617	GORHAM, FRANCIS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$865,655 \$758,181 \$0	12/19/12 02/13/13 09/09/16	0% 0% PLANT EST SATIS
HA12 WPCP							
04-ALA-80-1.8/0 04-014104		ON RTE 80 IN ALAMEDA COUNTY IN THE CTY OF OAKLAND AT THE SAN FRANSISCO /OAKLAND BAY BRIDGE TOLL PLAZA SFOBB MAINTENANCE WAREHOUSE PHASE 2	TABER CONSTRUCTION, INC. PO BOX 1309 . MARTINEZ, CA 94553	HALALI, BEHZAD 171 BURMA ROAD, BLDG #3 OAKLAND, CA 94607 (510)867-6107	\$14,972,351 \$13,671,530 \$363,790	07/29/14 08/19/14 07/01/16	49% 91%
HA12							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --()		IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB CONSTRUCT BIKEWAY	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551	GOLDGRUBER, RONALD 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-7004	\$6,185,492 \$6,188,619 \$3,410	05/31/12 06/27/12 10/04/16	0% 0%  PLANT EST SATIS
HA42	SWPPP						
04-ALA-80-6.2/6.5 04-4A8204		IN ALAMEDA COUNTY IN BERKELEY ON ROUTE 80 FROM 0.4 MILE TO 0.2 MILE SOUTH OF GILMAN ST UNDERCROSSING STORM WATER MITIGATION	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)385-8163	\$305,915 \$286,849 \$700	09/19/14 10/02/14 02/05/18	50% 100%
HA22							
04-ALA-84-10.5/10.5 04-0J9404		IN ALAMEDA COUNTY IN FREMONT MAINTENENCE STATION NO. 5706 AT 245 MOWRY AVENUE CONSTRUCT VEHICLE RINSE STATION	MCGUIRE AND HESTER 9009 RAILROAD AVENUE OAKLAND CA 94603	HARPAL CHAHAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091	\$553,850 \$529,785 \$83,805	12/23/15 01/07/16 08/02/16	93% 96%
HM5							
04-ALA-84-10.8/18 04-2A3314 NHSN-HP -( )P 4043-E -()		IN ALAMEDA COUNTY FROM ROUTE 238 IN FREMONT TO ROUTE 680 IN SUNOL CONSTRUCT MINOR SAFETY IMPROVEMENTS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	MOGHADAM SIAVOSH 5675 - B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8168	\$1,451,215 \$187,849 \$187,849	05/11/16 06/02/16 08/23/16	40% 13%
HB4							
04-ALA-84-18.0/22.9 04-1J2504 NHP-P084-(045)E --()		IN ALAMEDA COUNTY NEAR LIVERMORE FROM ROUTE 680/84 SEPARATION TO 0.1 MILE SOUTH OF RUBY HILL DRIVE ASPHALT CONCRETE RESURFACING	BAY CITIES PAVING & GRADING, INC. PO BOX NO. 6227 CONCORD, CA 94520	GREWAL, SATINDER 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)224-6040	\$2,095,265 \$0 \$0	06/03/16 06/23/16 10/11/16	0% 0%
04-ALA-84-22.9/25.7 04-297624 STP-P084-(042)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE AND PLEASANTON FROM .1 MILE SOUTH OF RUBY HILL DRIVE TO 0.6 MILE NORTH OF CONCANNON BLVD. EXPRESSWAY WIDENING - SEGMENT 2 SOUTH	DESILVA GATES CONSTRUCTION PATPARDO, ROMMEL GERHARDS 11555 DUBLIN BLVD DUBLIN CA 94568-2909	5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)715-7920	\$35,268,817 \$5,082,977 \$1,653,085	09/30/15 10/20/15 08/20/18	10% 14%
HB4C							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-92-5.1/5.8 04-2G3624 HPLU-6204-(118)E --()		IN ALAMEDA COUNTY IN THE CITY OF HAYWARD ON ROUTE 92 FROM INDUSTRIAL BOULEVARD TO HESPERIAN BOULEVARD OVERCROSSING REPLACEMENT PLANTING ANG IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$626,818 \$581,418 \$1,674	10/09/14 10/22/14 05/03/16	0% 0%  PLANT EST SATIS
04-ALA-92-6.3/6.8 04-2G3614		IN ALAMEDA CTY IN HAYWARD ON RTE 92 FROM .2 M WEST OF RTE 92/880 SEPARATION TO SATA CLARA ST. & ON RTE 880 FROM .1 M SOUTH OF TEN REPLACEMENT PLANTING AND IRRIGATION	BORTOLUSSI AND WATKIN 77 LARKSPUR STREET SAN RAFAEL, CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875	\$1,300,086 \$1,223,397 \$1,960	05/20/13 06/13/13 04/14/17	0% 0%  PLANT EST SATIS
04-ALA-260-.8/2 04-4A4804 NHP-P260-(005)E --()		IN ALAMEDA COUNTY, ROUTE 260 IN AND NEAR ALAMEDA AND OAKLAND FROM 0.1 MILE WEST OF POSEY AND WEBSTER ST TUBES TO 0.1 MILE EAST OF REPAIR HANDRAIL AND SIDEWALK ALONG	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	RUZIC, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)714-7056	\$8,241,596 \$6,619,329 \$1,488,657	10/20/15 11/02/15 08/29/16	78% 80%
04-ALA-580-.4/48 04-2G5224 HSNH-PIG -( )X 1601- E -()		IN ALAMEDA COUNTY ON RTE 580 FROM GREEVILLE ROAD UC TO CERRITO CREEK AND ON RTE 680 FROM SCOTT RD UC TO SUNOL-KOOPMAN UC UPGRADE TRANSITION RAILING AT	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	MOGHADAM, SIAVOSH 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8168	\$1,189,386 \$1,171,027 \$0	12/04/15 12/22/15 07/01/16 07/01/16	100% 100%  COMPLETED
04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS	DESILVA GATES CONSTRUCTION MATHEW P. MASCARO 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$42,608,336 \$41,604,132 \$85,334	06/18/12 07/16/12 08/09/16	100% 96%  OVER RUN
04-ALA-580-4.9/5 04-1SS034 NHPI-580 -( )1 064- E -()	SWPPP	IN ALAMEDA COUNTY, ON WESTBOUND OF ROUTE 580. AT PM 5.0 CONSTRUCT SOLDIER PILE WALL	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	DIKE, EDDIE 5675 B. GIBRALTAR DRIVE LIVERMORE, CA 94588 (925)250-5611	\$6,976,811 \$4,569,447 \$861,792	12/18/15 01/14/16 10/19/16	49% 65%

HA23

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-8.4/14.6 04-2908C4 ACIM-5801-(105)5 --()		IN ALAMEDA COUNTY IN LIVERMORE FROM 0.1 MILE WEST OF GREENVILLE ROAD UC TO 0.5 MILE WEST OF 84/580 SEPARATION ROADWAY WIDENING AND REHABILITATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	DIKE, EDDIE 5675B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3504	\$71,185,969 \$72,406,032 \$191,836	11/20/12 12/20/12 08/01/16	100% 100%  OVER RUN
HB5	SWPPP						
04-ALA-580-19.4/46 04-2G5214 HSNH-PIG -(001) 3E--() --() HC153		IN ALAMEDA COUNTY UPGRADE TRANSITION RAILING	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	ALEMAYEHU, WONDWOSEN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768	\$3,082,222 \$1,935,293 \$400,630	09/30/15 10/15/15 08/09/16	82% 63%
04-ALA-580-30.5/30.5 04-0K7604		NEAR SAN LEANDRO, AT RTE. 238, SEPARATION (BR. NO. 33-0214L) DIRECTOR'S ORDER EMERGENCY F.A. REPAIR JOINT SEAL ASSEMBLIES	VALENTINE CORPORATION . . . 111 PELICAN WAY, SAN RAFAEL, CA 94901	HARPAL CHAHAL 25100 SANTA CLARA STREET, HAYWARD, CA 94544 (510)867-6091	\$1,183,000 \$1,107,530 \$0	10/15/15 10/15/15 06/30/16	100% 94%  OVER RUN
20.20.201 130							
04-ALA-580-31.7/31.9 04-1SS044 NHPI-580 -(063)E --()		IN ALAMEDA COUNTY IN ASHLAND FROM 0.1 MILE EAST OF 164TH AVENUE UNDER CROSSING TO 0.2 MILE WEST OF 164TH AVENUE UNDERCROSSING SOLDIER PILE WALL, REPAIR CONCRETE	GHILOTTI CONSTRUCTION CO INC JOHN PRESTON 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	REZA, KAMKAR 5675 B. GIBRALTOR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,294,340 \$1,254,948 \$0	10/22/14 11/05/14 06/29/16 07/06/16	100% 100%  COMPLETED
HA23							
04-ALA-580-32.4/32.5 04-2G8604 NHPI- 580-(059)E --()		IN ALAMEDA COUNTY, IN SAN LEANDRO AT THE BENEDICT DRIVE OFFRAMP ON ROUTE 580 CONSTRUCT RETAINING WALL/PLANTING	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,730,611 \$1,672,070 \$20,910	08/31/15 09/18/15 08/16/16	39% 94%
HA23							
04-ALA-580-32.5/32.5 04-1SS054 NHP-5801-(060)E --()		IN ALAMEDA COUNTY IN SAN LEANDRO ON ROUTE 580 AT THE WB 150TH AVENUE CONSTRUCT SOLDIER PILE RETAINING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	MOGHADAM, SIAVOSH 5675 B GIBRALTAR DR PLEASANTON, CA 94588 (925)460-3519	\$2,443,062 \$2,450,740 \$0	09/19/14 10/08/14 04/11/16 06/30/16	100% 100%  COMPLETED
HA23							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16

Page 6  
08/01/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-32.9/46.5 04-3G7104 NHPI-X001-(592)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688	BEHNIWAL, NCHHATAR (NEIL) 25100 SANTA CLARA STREET HAYWARD, CA 94545 (510)867-6032	\$964,468 \$790,253 \$98,044	08/24/15 09/11/15 07/30/16	100% 82% OVER RUN
HB4N							
04-ALA-580-41.2/47 04-4H2214 NHPI-X001-(588)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE EAST OF BOSTON AVENUE OVERCROSSING TO 0.2 MILE WEST OF JCT RTE 80 HMA OVERLAY, PCC SLAB, GUARDRAIL	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$13,372,332 \$12,918,598 \$74,269	02/18/15 03/10/15 08/31/16	100% 94%
HA22							
04-ALA-580-46.0/46.8 04-1A6724 NHPI-580 -( )1 065- E -()		IN ALAMEDA COUNTY IN OAKLAND AT ROUTE 80/580/880 SEPARATION CLEAN AND PAINT STRUCTURAL STEEL	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6035	\$13,182,808 \$1,659,615 \$440,212	12/14/15 12/22/15 12/29/17	20% 13%
HA21							
04-ALA-580-/0 04-0K3104		REPAIR SMART CONTROLLER REPAIR PUMP INSTALFLOW METER, ROCK COBBLE, AND LOW-FLOW FIXTURES AT STATE OWNED FACILITIES DIRECTOR'S ORDE DROUGHT MITIGATION - WATER CONSERVATION	SUAREZ & MUNOZ CONSTRUCTION INC . . 20975 CABOT BLVD HAYWARD, CA 94545	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$905,000 \$836,916 \$0	10/08/15 12/10/15 06/14/16 06/30/16	100% 100% OVER RUN
20.20.201 130							
04-ALA-680-12.0/16 04-3J4604		IN ALAMEDA COUNTY AT SUNOL AND IN PLEASANTON FROM 0.1 MILE NORTH OF EAST JUNCTION ROUTE 84 TO LAGUNA CREEK LANE UNDERCROSSING SLAB REPLACEMENT	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	ALEMAYEHU, WONDWOSEN 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768	\$813,216 \$0 \$0	05/05/16 05/24/16 08/26/16	0% 0%
04-ALA-880-2.9/27.3 04-2J0704 HSNH-PI -( )8 1- 07-(E) --()		IN ALAMEDA COUNTY, IN FREMONT, UNION CITY, HAYWARD, SAN LEANDRO, AND OAKLAND, FROM 0.4 MILES SOUTH OF FREMONT BOULEVARD OVERCROSSI INSTALL MEDIAN CONCRETE BARRIER	BAY CITIES PAVING & GRADING, INC. DAVID NOTT 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	SINGH, BAHADUR 25100 SANTA CLARA ST. HAYWARD, CA 94544 (510)670-7831	\$50,226,889 \$8,513,166 \$3,704,807	03/15/16 03/29/16 10/29/18	12% 17%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-8.5/8.5 04-0J3504		IN ALAMEDA COUNTY IN FREMONT NEAR THORNTON AVENUE AT EAST NEWARK UNDERPASS INSTALL ROCK SLOPE PROTECTION	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE # 13 BREA CA 92821	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6031	\$231,822 \$224,322 \$224,322	03/08/16 03/16/16 08/01/16	73% 100%
04-ALA-880-18.4/18.4 04-172454 IM- ( ) --()		IN HAYWARD, 1.7 MILES NORTHEAST OF A STREET UNDERCROSSING AND ROCKAWAY LANE ENVIRONMENTAL MITIGATION (SITE 1)	JOHN SEMSEN LANDSCAPING COMPANY 21161 LYONS BALD MT RD SONORA CA 95370	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-8163	\$476,766 \$307,096 \$88,779	12/16/15 01/26/16 08/22/19	8% 64%
04-ALA-880-28.2/28.2 04-1J5804		IN ALAMEDA COUNTY IN OAHLAND AT FRUITVALE AVENUE OVERHEAD SPOT BLAST CLEAN AND PAINT STEEL	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534		\$3,387,212 \$0 \$0	06/09/16 06/23/16	0% 0%
04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --()		IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. ____ MODIFY INTERCHANGE AND CONSTRUCT	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	\$57,232,537 \$23,455,510 \$698,153	04/30/14 05/13/14 09/12/18	35% 41%
HB4N 04-ALA-880-28.9/29 04-0K9104		23RD AVENUE OVER CROSSING BRIDGES REMOVE BRIDGE RAILING AND FENCING, PLACE TEMPORARY K-RAIL, PLACE FENCING ALONG RIGHT EDGE-OF-DEC REMOVE BRIDGE RAILING, PLACE FENCING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD, LIVERMORE, CA 94542	JOY CHEUNG 25100 SANTA CLARA STREET, HAYWARD, CA 94542 (408)591-5122	\$565,000 \$574,054 \$0	10/27/15 10/28/15 08/30/16	100% 99%
20.20.201 130 04-ALA-880-32.9/33.9 04-4A8104 NHPI- 880-(071)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.3 MILE SOUTH OF 7TH STREET TO 0.4 MILE SOUTH OF WEST GRAND AVENUE STORM WATER MITIGATION	GALLAGHER & BURK INC 8638 PATTERSON PASS RD LIVERMORE, CA 94551	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7914	\$1,627,891 \$1,547,221 \$2,430	09/12/14 10/08/14 03/13/18	42% 100%

HA22

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-980-.3/1.7 04-4J6104 NHPI-0980-(005) --()		IN ALAMEDA COUNTY IN OAKLAND ON RTE 980 0.2 MILES WEST OF 11TH STREET OVERCROSSING TO 30TH STREET UNDERCROSSING COLD PLANE AC PAVMT/RHMA OVERLAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG. B #400 CONCORD CA 94520		\$2,389,081 \$0 \$0	06/23/16 07/18/16	0% 0%
04-ALA-980-1.1/1.1 04-0J7804		REPLACE FIRE LIFE SYSTEM AND BUILDING MANAGEMENT SYSTEM @ DISTRICT 4 OFFICE IN THE CITY OF OAKLAND. REPLACE FIRE LIFE/BUILDING MANAGEMENT SYS	HONEYWELL INTERNATIONAL INC 12490 COLLECTIONS CENTER DR CHICAGO IL 60693	KENNEDY, KEN 111 GRAND AVENUE OAKLAND, CA 94612 (510)385-6887	\$7,272,905 \$7,270,431 \$0	11/07/13 11/07/13 06/29/16	100% 100% OVER RUN
SHOPP 353 04-CC-4-8.0/25 04-152724 CML-6204-(114) --()		IN CONTRA COSTA COUNTY ON ROUTE 4 AND 242 NEAR 4/242 INTERCHANGE INSTALL RAMP METERS AND TOS ELEMENT	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT, BUILDING B#400 CONCORD CA 94520	SINGH, RANJEET 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (510)943-2923	\$11,803,654 \$11,183,014 \$48,422	08/12/14 09/02/14 11/02/16	100% 96% OVER RUN
04-CC-4-11.0/0 04-286804 NHP-000C-(406)E --()		COUNTIES ON VARIOUS ROUTES AND LOCATIONS. WEIGH IN MOTION	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	AMIR HATEFI 2727 SYSTRON DR. SUITE 150 CONCORD, CA 94518 (925)602-9011	\$1,863,142 \$1,723,078 \$18,813	10/13/15 10/23/15 12/30/16	100% 92%
HA42 04-CC-4-22.8/23.8 04-0K8704		INSTALL & RETROFIT IRRIGATION SYSTEM FOR CONNECTION TO RECYCLED WATER SYPLY AT RAILROAD AV. INTERCHANGE IN PITTSBURG EMERGENCY DROUGHT MITIGATION CONTRACT	SUAREZ & MONOZ CONSTRUCTION INC 20975 CABOT BLVD HAYWARD, CA 94545	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$665,000 \$552,709 \$0	10/27/15 02/10/16 09/30/16	100% 83% OVER RUN
20.20.201 130 04-CC-4-27.5/29 04-1G9404		IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO MILE EAST OF HILLCREST AVENUE OVERCROSSING WIDEN ROADWAY AND RECONSTRUCT	CALE SHERMAN BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT., BLDG B STE400 CONCORD, CA 94520	HATIFI, AMIR 2727 SYSTRON DRIVE, STE 150 CONCORD, CA 945189 (510)867-6034	\$56,438,260 \$54,477,568 \$493,141	05/25/12 07/03/12 08/15/16	100% 97%
HB4C	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-/0 04-2J1504 NHP-X013-(029)E --()		IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	REZAEI, ASGHAR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9023	\$2,523,200 \$0 \$0	01/28/16 02/18/16 05/31/17	0% 0%
04-CC-24-5.2/5.6 04-3G1604 NHP-P024-(033)E --()		IN CONTRA COSTA COUNTY, IN LAFAYETTE ON EASTBOUND ROUTE 24 NEAR HAPPY VALLEY ROAD UNDERCROSSING MULTI-TIERED SLOPE STRESSING SYSTEM	RGW CONSTRUCTION, INC. KOREY MARR, PM 550 GREENVILLE ROAD LIVERMORE, CA 94550	HATEFI, AMIR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (510)867-6034	\$3,516,228 \$3,539,093 \$0	12/12/14 01/15/15 12/31/17	34% 99%
HA4							
04-CC-80-.2/8.5 04-2K0504		IN CC COUNTY, IN RICHMOND AND PINOLE, O. C. JONES AND SONS INC. FROM CENTRAL AVE. TO BARRETT AVE, AND AT PINOLE VALLEY ROAD RESURFACE BRIDGE DECKS	1520 FOURTH STREET, BERKLEY, CA 94710	JOLIE SCHNEIDER 2727 SYSTRON DRIVE, SUITE 150, CONCORD, CA 94509 (925)602-9402	\$3,895,000 \$0 \$0	05/31/16 05/31/16	0% 0%
20.80,315 000							
04-CC-80-13.4/14.1 04-3G4034		IN CONTRA COSTA AND SOLANO COUNTIES ON THE CARQUINEZ BRIDGE (1958) REPLACE JOINT SEALS AND DECK	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	CASSAUNDR A LOGRASSO 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94521 (925)602-9087	\$6,149,762 \$4,468,695 \$882,004	01/05/16 01/29/16 08/24/16	76% 70%
HA21							
04-CC-80-/0 04-2G4414 HSNH-PIG -( )P 3028- E -()		IN CONTRA COSTA COUNTY, ON ROUTES 80 AND 580 AT VARIOUS LOCATIONS UPGRADE TRANSITION RAILING	MIDSTATE BARRIER, INC. 329 SOUTH HWY 99 STOCKTON, CA 95213	MIAN ARSHAD 2727 SYSTRON DR., SUITE 150 CONCORD, CA 94518 (925)602-9021	\$1,275,530 \$1,266,846 \$584,833	12/11/15 01/07/16 09/01/16	94% 87%
04-CC-580-6.1/7.8 04-3G4574		IN CONTRA COSTA, MARIN, AND SAN FRANCISCO COUNTIES ON THE SAN FRANCISCO-OAKLAND BAY BRIDGE AND RICHMOND -SAN RAFAEL BRIDGE REPLACE JOINT SEALS AND RELATED	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD, SUITE 100 SACRAMENTO CA 95834	RONALD GOLDGRUBER 3401 REGATTA BLVD RICHMOND CA 94804 (510)385-7004	\$4,251,237 \$3,464,567 \$329,943	10/21/15 11/16/15 09/16/16	67% 81%
HA21							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-580-6.3/7.7 04-3G4844		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN CLEAN AND PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534	GOLDGRUBER, RONALD 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)774-4372	\$28,877,671 \$26,139,646 \$1,243,748	04/10/14 05/05/14 05/01/17	69% 91%
04-CC-680-10.4/0 04-1SS474 NHPI-680 -( )1 067- E -( )		NEAR DANVILLE, AT 0.1 MILE SOUTH OF STONE VALLEY ROAD REMOVE SLIDE INSTALL RSP	RGW CONSTRUCTION, INC. 550 GREENVILLE RD LIVERMORE CA 94550	SINGH, RANJEET 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (510)385-6886	\$2,568,813 \$2,528,835 \$625,208	01/05/16 01/22/16 08/01/16	100% 98%
04-CC-680-22.2/23.9 04-2G4524 HSNH-PIG -( )6 1- 07-(E) --() HM3J		IN CONTRA COSTA COUNTY ON ROUTE 680 AT VARIOUS LOCATIONS BETWEEN EAST MARTINEZ UNDERPASS AND 0.2 MILE SOUTH OF MARIN VISTA AVENUE CONCRETE BARRIER TRANSITIONS/MGS	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024		\$244,444 \$0 \$0	03/04/16 03/22/16	0% 0%
04-CC-680-22.7/24.8 04-3A8704 NHPI-6801-(071)E --() HA21		NEAR MARINA VISTA,REHABILITATE MOCOCO OH BRIDGE AND SB MOCOCO OFF- RAMP. BRIDGE REHABILITATION	GOLDEN STATE BRIDGE INC 3701 MALLARD DR. BENICIA CA 94510	MONICA SEGOBIA 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9024	\$13,948,950 \$13,876,724 \$6,397	04/16/14 04/30/14 01/01/17	0% 0%
04-CC-680-/0 04-2G4514 HSNH- PG -( )X 3030- E -( )		IN CONTRA COSTA COUNTY ON ROUTES 160, 242 AND 680 AT VARIOUS LOCATIONS UPGRADE TRANSITION RAILING	DREAMBUILDER CONSTRUCTION CORP. 1324 E. LAWSON LN. PLACENTIA, CA 92870	MIAN ARSHAD 2727 SYSTRON DR., SUITE 150 CONCORD, CA 94518 (925)602-9021	\$2,394,337 \$1,005,526 \$287,302	11/24/15 12/18/15 03/01/17	32% 42%
04-LAK-29-/25.8 04-2K2504		IN LAKE, MARIN, NAPA, SOLONO, AND SONOMA COUNTIES, AT VARIOUS LOCATIONS REMOVE AND DISPOSE OF TREES	THE PROFESSIONAL TREE CARE CO 2828 8TH STREET BERKELEY, CA 94710	JOHN HOLLIS 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$3,275,000 \$0 \$0	06/20/16 06/20/16 12/30/16	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-10.9/0 04-4S2204 STP-P001-(589)E --()		IN MARIN COUNTY NEAR STINSON BEACH AT 1.2 MILES SOUTH OF NORTH PANORAMIC HIGHWAY CONSTRUCT RETAINING WALL/ROAD	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	STEVE RUSSELL 756 W FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$1,718,315 \$1,045,210 \$138,825	08/05/15 08/19/15 02/19/20	6% 60%
HA23							
04-MRN-1-13.1/15 04-1J8404		IN MARIN COUNTY ON ROUTE 1 FROM 0.2 MILE NORTH OF CALLE DEL ARROYO TO 1.0 MILE SOUTH OF AUDOBON CANYON RANCH. AC RESURFACING	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$809,020 \$722,734 \$686	05/07/15 06/08/15 07/29/16	98% 89%
04-MRN-1-17.0/19 04-3E3404		IN MARIN COUNTY, NEAR BOLINAS, FROM 0.1 MILE SOUTH OF BOLINAS FAIRFAX ROAD TO 1.5 MILES NORTH OF HORSESHOE HILL ROAD PLACE RUBBERIZED HMA (GAP GRADED)	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$894,298 \$258,318 \$258,318	05/12/15 06/08/15 08/12/16	40% 29%
HM1							
04-MRN-1-22.8/28.5 04-3J4704		IN MARIN COUNTY OLEMA CK BRIDGE TO LAGUNITAS CK BRIDGE AND NEAR TOMALES FR 0.4 MI NORTH OF 2ND STREET TO SONOMA CO. COLD PLANE AC PAVEMENT & PLACE HMA	ARGONAUT CONSTRUCTORS P.O. BOX 639 SANTA ROSA CA 95402		\$933,181 \$0 \$0	06/09/16 06/23/16	0% 0%
04-MRN-101-12.7/14.7 04-4A0004 NHPG-Q101-(284)E --()		IN MARIN COUNTY IN SAN RAFAEL AT VARIOUS LOCATIONS FROM NORTH SAN PEDRO ROAD UNDERCROSSING TO LUCAS VALLEY ROAD UNDERCROSSING REPLACE BRIDGE RAILINGS AND	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	RUSSELL STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL CA (510)774-6297	\$1,839,340 \$1,330,718 \$197,678	03/17/16 04/05/16 08/17/16	76% 72%
HA21							
04-MRN-101-18.6/27.7 04-264H34		IN MARIN COUNTY IN NOVATO AND NEAR BURDELL AT VARIOUS LOCATIONS FROM SOUTH NOVATO BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF REDW SOUND WALL AND HIGHWAY PLANTING	GHILOTTI BROS/RM HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL CA 94901 (510)385-8178	\$2,608,415 \$1,986,179 \$448,588	11/05/15 12/02/15 08/16/19	75% 77%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-26.5/27.6 04-264094 NHP-Q101-(261)N 21L- -( )		IN MARIN AND SONOMA COUTIES, ON REALIGN HIGHWAY/CONSTRUCT BRIDGE	GHILOTTI BROS / RM HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	JYOTSNA (JOY) SHARMA 1009 CLEGG COURT, STE G, PETALUMA, CA 94954 (510)385-5732	\$44,015,869 \$6,995,237 \$5,561,884	01/21/16 02/18/16 04/18/18	4% 16%
HB5							
04-MRN-101-/0 04-2J1804 NHP-000C-(415)E --( )		IN MARIN, NAPA, AND SONOMA COUNTIES AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$1,481,990 \$0 \$0	01/12/16 02/02/16 10/14/16	0% 0%
04-MRN-101-/0 04-4G4604 NHP-Q101-(277)E --( )		IN MARIN COUNTY, AT VARIOUS LOCATION, FROM SPENCER AVE OVERCROSSING TO NORTH BRANCH GALLINAS CREEK BRIDGE UPGRADE BRIDGE RAIL	GHILOTTI BROS/RM HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	STREATER, HAL 1009 CLEGG CT, STE G PETALUMA, CA 94954 (707)769-5695	\$7,382,264 \$2,610,024 \$0	01/28/16 03/03/16 10/30/16	25% 35%
HA21							
04-MRN-580-3.3/4.5 04-4G4704 HSNH-PIG -( ) --( )		IN MARIN COUNTY, IN SAN RAFAEL, AT SIR FRANCIS DRAKE BLVD OC AND BELLAM BLVD UC UPGRADE BRIDGE RAILS.	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CR. A RANCHO CORDOVA CA 95742	STEVE RUSSELL 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$1,661,930 \$1,640,322 \$0	10/12/15 11/02/15 07/12/16 07/12/16	100% 100% COMPLETED
04-NAP-12-/3.3 04-2641A4		IN NAPA AND SOLANO COUNTIES FROM ROUTE 29 TO RED TOP ROAD HIGHWAY PLANTING REPLACEMENT	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	JESSICA BAILEY 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$595,166 \$332,145 \$6,381	07/31/15 08/19/15 03/03/20	11% 57%
HB4C							
04-NAP-29-1.0/9.9 04-4H6904		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDW REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577	BORRAYO, SALVADOR 21339 CABOT BLVD. HAYWARD, CA 94545 (510)377-4186	\$3,910,000 \$3,891,957 \$0	01/14/13 01/14/13 09/30/16	100% 99% OVER RUN
20.20.201 130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16**

Page 13  
08/01/16

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-25.5/28.4 04-259404 STP-P029-(014)E --()		IN NAPA COUNTY IN AND NEAR ST. HELENA FROM MEE LANE TO 0.1 MILE SOUTH OF SULPHUR CREEK BRIDGE OVERLAY, WIDEN, 2-WAY TURN LANES	MARTY MURPHY GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$10,547,860 \$6,758,989 \$169,683	03/17/15 04/02/15 10/26/16	63% 64%
HA22							
04-NAP-29-47.0/47.2 04-4A0904 STP-P029-(117)E --()		IN NAPA COUNTY ON ROUTE 29 AT THE TROUTDALE CREEK BRIDGE (#21-0004) BRIDGE REPLACEMENT	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	VALEH, SYD 403 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$4,918,860 \$4,752,958 \$33,636	02/23/15 03/04/15 12/12/16	74% 96%
HA21							
04-NAP-121-16.7/16.9 04-1K8004		IN NAPA COUNTY, NEAR NAPA, AT 0.6 TO 0.8 MILES NORTH OF WOODEN VALLEY ROAD CONSTRUCT SOLIDER PILE WALL	GORDON N BALL INC. 333 CAMILLE AVE, ALAMO, CA 94507	PATENIA, DANILO 324 CAMPUS LANE, FAIRFIELD, CA 94534 (510)224-6309	\$5,409,000 \$1,122,057 \$0	03/18/16 03/18/16 11/15/16	12% 21% SUSPENDED
20.20.201 130							
04-NAP-128-17.9/17.9 04-2G9404 STP-P128-(058)E --()		IN NAPA COUNTY, AT 1.1 MILES WEST OF KNOXVILLE ROAD CONSTRUCT ROADWAY RETAINING SYSTEM	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507		\$813,920 \$0 \$0	06/03/16 06/14/16	0% 0%
HA23							
04-NAP-128-20.2/20.2 04-3G7604 STP-P128-(055)E --()		IN NAPA COUNTY, ON ROUTE 128 AT POST MILE 20.2 AT CAPEL CREEK BRIDGE INSTALL DRAINS, SLOPE INDICATORS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (570)386-5732	\$610,648 \$367,086 \$0	12/18/14 01/12/15 09/30/16	85% 69%
HA23							
04-NAP-128-29.7/29.7 04-2G9504 NHP-P128-(057)E --()		IN NAPA COUNTY- ROUTE 128-PM 29.7 NEAR WINTERS, 1.8 MILES EAST OF WRAGG CANYON ROAD. CONSTRUCT ROADWAY RETAINING SYSTEM	STEELHEAD CONSTRUCTORS, INC. 2940 INNSBRUCK DRIVE REDDING, CA 96003	PANTENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$994,932 \$875,962 \$291,268	12/10/15 01/07/16 08/24/16	50% 87%
HA23							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-128-32.9/34.2 04-0K8804		IN NAPA & SOLANO COUNTIES, FROM 1.4 MILES WEST TO 0.5 MILES EAST OF NAPA/SOLANO COUNTY LINE DIR'S ORDER EMERGENCY F.A. REPAIR FIRE DAMAGE, INSTL DEBRS FLOW FENCE	A TEICHERT & SON INC (DBA TEICHERT CONSTRUCTION) PO BOX 13557 SACRAMENTO, CA 95853	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$1,585,000 \$1,592,749 \$0	10/28/15 10/28/15 06/24/16	6% 100%
20.20.201 130							
04-NAP-128-/20.2 04-3J1204		REPLACE BEARING PADS, STIFFENERS, JOINT SEALS, RELOCATE CROSS BRACING, CUT STEEL GIRDER ENDS @ CAPELL CREEK BRIDGE REPLACE BEARING PADS & RELOCATE BRACING	GOLDEN GATE BRIDGE, INC 3701 MALLARD DRIVE BENICIA, CA 94510	SHARMA, JOYTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$365,000 \$254,968 \$0	02/05/15 02/05/15 06/15/16	95% 70%
20.20.201 130							
04-SCL-9-3.6/11.4 04-1A3404 STP-P009-(022)E --()		IN SANTA CLARA COUNTY IN SARATOGA AND LOS GATOS AT WEST BRANCH SARATOGA CREEK BRIDGE AND AT SARATOGA AVENUE SEPARATION BRIDGE RAIL REPLACEMENT	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	CHOI, EUNMI 1007 KNOX AVE. SAN JOSE, CA 95122 (408)210-8203	\$1,811,008 \$346,315 \$346,315	01/19/16 02/04/16 10/15/16	24% 19%
HA21							
04-SCL-17-1.0/99.9 04-4H6604		IN SANTA CLARA CONTY, ON ROUTES 17, 85, 87101, 237, 680, 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS DUE TO REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	ROSENDIN ELECTRIC, INC. 880 MABURY ROAD SAN JOSE, CA 95133	BORRAYO, SALVADOR 21339 CABOT BLVD. HAYWARD, CA 94545 (510)377-4186	\$3,475,000 \$3,454,923 \$0	01/22/13 01/22/13 06/30/16	76% 99%
20.20.201 130							
04-SCL-17-5.4/5.4 04-1J5704		IN SANTA CLARA COUNTY AT VARIOUS LOCATION BLAST CLEAN/PAINT STEEL GIRDERS	TECHNO COATINGS INC. 1391 S. ALLEC ST. ANAHEIM CA 92805		\$1,394,337 \$0 \$0	06/03/16 07/05/16	0% 0%
HM3H							
04-SCL-17-/0 04-2J1704 NHP-X085-(057)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 96122 (408)254-5849	\$4,315,290 \$0 \$0	12/01/15 12/10/15 04/10/17	0% 0%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-17-/1.6 04-0K7004		CHEMEKETA PARK, AT 1.6 MILES NORTH OF SANTA CRUZ COUNTY LINE DIRECTOR'S ORDER EMERGENCY F.A. INSTALL RSP, EXTEND DS @ ERODED EMBANKMENT	GRANITE CONSTRUCTION COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136	MOAID LAYMOUN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	\$1,865,000 \$503,318 \$0	09/17/15 09/17/15 06/30/16	100% 27%
20.20.201 130							
04-SCL-82-14.8/18.1 04-2G5404 HSNH-P082-(025)E --()		IN SANTA CLARA COUNTY, IN SUNNYVALE AT VARIOUS LOCATIONS. DRAINAGE IMPROVEMENTS, CURB RAMP	O'GRADY PAVING INC. 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 96122 (408)254-5849	\$4,794,299 \$1,948,363 \$662,835	01/06/16 01/26/16 08/30/16	69% 41%
04-SCL-85-4.5/4.5 04-0K4604		SOUTHBOUND RIGHT SHOULDER 0.2 MILES NORTH OF BLOSSOM HILL ROAD IN CITY OF SAN JOSE DIRECTOR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE AND DRAINAGE SYSTEM	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE, CA 94550	VINAY CHAMPANERIA 1007 KNOX AVE SAN JOSE, CA 95122 (510)714-7091	\$457,000 \$133,820 \$0	10/26/15 01/13/16 04/20/16	97% 29%
20.20.201 130							
04-SCL-87-4.9/5.1 04-0K6604		SB ROUTE 280 TO SB ROUTE 87 CONNECTOR DIRECTOR'S ORDER EMERGENCY F.A. REPAIR DAMAGED WOOD SOUND WALL & MISC.	BAY CITIES PAVING AND GRADING, INC. 1450 CIVIC COURT, BLDG B#400 CONCORD, CA 94520	PANDYA, NILESH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3453	\$825,000 \$107,912 \$0	10/07/15 10/07/15 07/01/16 07/18/16	75% 13% COMPLETED
20.20.201 130							
04-SCL-101-.1/0 04-2J2504		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	ETIC 2285 MORELLO AVENUE PLEASANT HILL CA 94523		\$1,255,900 \$0 \$0	06/20/16 07/18/16	0% 0%
04-SCL-101-16.0/27.9 04-1J6304 NHP-Q101-(283)E --()		IN SANTA CLARA COUNTY IN MORGAN HILL AND SAN JOSE ON US-101 FROM EAST DUNNE AVENUE TO 0.9 MILE NORTH OF SILICON VALLEY BOULEVARD REPLACE PCC SLABS, REPAIR JOINTS,	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	\$15,025,697 \$5,430,475 \$2,766,987	03/01/16 03/22/16 10/28/16	39% 36%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16**

Page 16  
08/01/16

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-52.0/52.6 04-235624 CNHP-000C-(366)E --()		IN SANTA CLARA AND SAN MATEO COUNTIES IN PALO ALTO AND EAST PALO REPLACE BRIDGE STRUCTURE	GHILOTTI BROS/RM HARRIS JV 901 HOWE ROAD MARTINEZ, CA 94553	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$15,893,666 \$6,192,750 \$493,969	04/28/15 05/15/15 04/19/18	37% 39%
HA21							
04-SCL-152-1.7/1.8 04-1K6404		IN SANTA CLARA COUNTY, NEAR GILROY, AT 1.3MILES WEST OF BLACK HAWK CANYON ROAD CONSTRUCT LAUNCHED SOIL NAIL WALL	BAY CITIES PAVING & GRADING INC. 1450 CIVIC CT, BLDG B, #400 CONCORD, CA 94520	NILESH PANDYA 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3433	\$4,880 \$0 \$0	05/27/16 05/27/16	0% 0%
20.20.201 130							
04-SCL-152-16.2/19.5 04-2A4404 HSNH-P152-(082) --()		IN SANTA CLARA COUNTY ON ROUTE 152 FROM 0.7 MILE EAST OF OLD LAKE RD TO 0.3 MILE EAST OF DUNNE LANE IMPROVE SIGHT DISTANCE,	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	\$9,603,868 \$9,447,113 \$0	03/22/13 04/18/13 12/10/15	100% 100%
HB1 SWPPP							
04-SCL-152-30.4/35.2 04-2J2004 NHP-P152-(086)E --()		IN SANTA CLARA COUNTY ABOUT 20 MILE EAST OF GILROY FROM PACHECO CREEK TO SANTA CLARA/MERCED COUNTY LINE COLD PLANE AC PAVEMENT/PLACE RHMA	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT, BLDG B-400 CONCORD, CA 94520	PANDYA NILESHN 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3433	\$3,483,197 \$2,751,645 \$1,941,411	05/29/15 06/22/15 09/30/16	71% 79%
04-SCL-152-/5.2 04-2A2504 SSTP-S152-(080)E --()		ON ROUTE 152 SANTA CRUZ COUNTY LINE TO 0.17 MILES EAST OF INTERSECTION WATSONVILLE ROAD ROAD REALIGN & CONSTRUCT RET WALLS	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224	\$14,079,051 \$10,711,218 \$726,063	05/29/14 06/18/14 05/30/17	77% 75%
HB1							
04-SCL-237-6.9/9.2 04-3J5304 ACHS-P029-(124)E P P0-29 1-(4E) --()		IN SANTA CLARA COUNTY IN SAN JOSE & MILPITAS FR NO. FIST ST. OC TO 0.1 MILE WEST OF ROUTE 237/880 SEPARATION RHMA GAP GRADED RESURFACING	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710		\$2,493,700 \$0 \$0	06/24/16 07/15/16	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-280-7.5/11.5 04-272054 NHPI-280 -( )1 143- -( )		IN SANTA CLARA FROM TANTAU AVENUE OVERCROSSING TO FOOTHILL EXPRESSWAY EXPRESSWAY UNDERCROSSING REHABILITATE EXISTING PAVEMENT ON	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568	NUGYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5700	\$1,653,575 \$415,848 \$8,496	11/24/15 12/17/15 09/13/16	61% 25%
HA							
04-SCL-280-20.5/20.5 04-4J2704		NEAR PALO ALTO, 0.1 MILE SOUTH OF ALPINE ROAD, REPAIR CULVERT AND SINKHOLE REPAIR CULVERT AND SINKHOLE	AVAR CONSTRUCTION INC. GMI 47375 FREMONT BLVD. FREMONT, CA 94538	BOOSHERI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$1,639,000 \$1,352,322 \$0	07/17/15 09/18/15 07/31/16	100% 83% OVER RUN
20.20 201130							
04-SCL-880-3.6/5.4 04-0K8504		IN SAN JOSE AT 880/101 SEPARATION EXTEND AND RETROFIT IRRIGATION SYSTEMS TO TIE INTO RECYCLED WATER SUPPLY DROUGHT MITIGATION EMERGENCY CONTRACT	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 95804 (510)867-4515	\$850,000 \$29,117 \$0	11/03/15 02/10/16 08/02/16	37% 3%
20.20.201 130							
04-SCL-880-8.6/10.5 04-3J5204 NHPI- 880-(075)E --( )		IN SANTA CLARA COUNTY IN MILPITAS FROM ROUTE 237/880 SEPARATION TO ALAMEDA COUNTY LINE AC RESURFACING	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD. DUBLIN CA 94568		\$3,313,111 \$0 \$0	06/13/16 07/05/16	0% 0%
HM							
04-SF-1-/0 04-1K8404		IN SAN FRANCISCO, SAN MATEO AND SANTA CLARA COUNTIES ALONG VARIOUS ROUTES TRIM OR REMOVE AND DISPOSE OF TREES	SANTA KINGSBOROUGH ATLAS TREE SURGERY, INC. 1544 LUDWIG AVENUE SANTA ROSA, CA 95407	JOHN HOLLIS 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$1,365,000 \$0 \$0	06/21/16 06/21/16 12/30/16	0% 0%
20.20.201 130							
04-SF-80-8.2/8.6 04-0K6914		EASTERN SPAN OF SFOBB (SAS) IN THE CITY & COUNTY OF SAN FRANCISCO INSTALL GREASE CAPS RPR PRESTRESS TENDONS	GOLDEN STATE BRIDGE INC 3701 MALLARD DRIVE BENICIA, CA 94501	BILL SHEDD 171 BURMA ROAD, BLDG #3 OAKLAND, CA 94607 (510)385-6912	\$2,945,000 \$71,864 \$23,658	12/11/15 05/10/16 12/30/16	56% 2%
TOLL...B ATA							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-8.3/8.3 04-0K9404		IN THE CITY OF SAN FRANCISCO AT THE SAN FRANCISCO-OAKLAND BAY BRIDGE SELF-ANCHORED SUSPENSION TOWER CONSTRUCT AND TEST ANCHOR RODS	CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	DARRYL SCHRAM 171 BURMA ROAD OAKLAND, CA 94607 (650)222-7242	\$735,000 \$373,622 \$0	12/09/15 06/10/16 04/05/16	100% 51%
TOLL...B ATA							
04-SF-80-8.5/8.9 04-013574		IN SAN FRANCISCO/ALAMEDA COUNTY DISMANTLING OF MARINE FOUNDATION OF	KIEWIT/MASON AJV 4650 BUSINESS CENTER DRIVE FAIRFIELD, CA 94534	BOAL, BRIAN 171 BURMA ROAD BLDG 1 OAKLAND, CA 94607 (510)714-7074	\$101,836,750 \$9,861,698 \$8,342,728	03/18/16 03/30/16 02/06/19	10% 10%
04-SF-80-8.6/8.9 04-013524		IN THE CITY AND COUNTY OF SAN FRANCISCO AND ALAMEDA COUNTY FROM 0.8 MILE EAST OF THE YERBA BUENA TUNNEL TO 0.8 MILE WEST OF THE TO REMOVE BRIDGE & SALVAGE BRDG ELEMEN	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON CA 94566	SCHRAM, DARRYL 333 BURMA ROAD OAKLAND, CA 94607 (650)222-7242	\$73,616,836 \$47,925,707 \$3,024,143	03/19/15 04/08/15 03/29/18	40% 65%
HA4S3							
04-SF-80-12.6/13.9 04-0120T4		IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	HOWE, WILLIAM 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7084	\$159,200,076 \$129,562,716 \$1,802,388	11/27/12 01/10/13 06/02/17	78% 85%
HA4S3	SWPPP						
04-SF-101-1.1/1.1 04-2J2604		IN SAN FRANCISCO & SAN MATEO COUNTIES ON ROUTES 101 & 280 AT VARIUS LOCATIONS TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606		\$1,573,587 \$0 \$0	06/27/16 07/26/16	0% 0%
HM3							
04-SF-101-1.6/4.1 04-3G7004 NHP-000C-(412)E --()		IN MARIN COUNTY AND IN THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94901 (707)769-5695	\$2,044,118 \$627,201 \$566,331	12/14/15 01/26/16 12/30/16	22% 31%
HA21							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-1.6/4.1 04-1J6904		IN SAN FRANCISCO COUNTY ROUTE 101 FROM 22ND ST POC TO 18TH POC AND ON ROUTE280 AT 0.1 MILE NORTH OF 20TH ST POC UPGRADE FENCES AND GATES	ARROW FENCING P.O. BOX 385 CALPELLA CA 95418		\$453,900 \$0 \$0	06/24/16 07/26/16	0% 0%
04-SF-101-1.7/1.8 04-1K3304		SILVER AVE OVERCROSSING BR. NO. 34-0032 SAN FRANCISCO RECONSTRUCT BRIDGE RAILING	DISNEY CONSTRUCTION, INC. 859 COWAN ROAD, SUITE 3 BURLINGAME, CA 94010	CHARLES KOOS 585 LINDA MAR PACIFICA, CA 94044 (650)738-3858	\$1,679,000 \$20,727 \$0	03/24/16 05/26/16 09/30/16	4% 1%
20.20.201 130							
04-SF-101-3.4/0 04-3G1704 NHP-Q101-(271)E --()		IN THE COUNTY AND CITY OF SAN FRANCISCO AT 23RD STREET OVERCROSSING CONSTRUCT SOLDIER PILE WALL	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)754-0001	\$724,134 \$717,631 \$0	10/12/15 10/23/15 06/24/16 06/27/16	100% 100% COMPLETED
HA23							
04-SF-101-/0 04-0K2304		SF, SM, SCL COUNTIES AT VARIOUS ROUTES AND LOCATIONS DIRECTOR'S ORDER EMERGENCY ELB FA INSTALL CONTROLLERS & UPGRADE IRR SYSTEMS	NORCAL GENERAL CONSTRUCTION 1950 MAJESTIC CT. SAN JOSE, CA 95132	BRIAN MACKLE 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5701	\$2,265,000 \$2,138,431 \$0	09/24/15 12/08/15 06/30/16 06/30/16	100% 100% OVER RUN
20.20.201 130							
04-SF-280-.1/1.5 04-4H9004 HSNH-PI -( )2 11- 14-(E) --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT ROUTE 280 SOUTHBOUND OFF-RAMP TO JOHN DALY BOULEVARD AND AT SAN JOSE AVENUE OVERCROSSIN CONSTRUCT CONCRETE BARRIER AND	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	DAVID, JOSE 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)754-0001	\$1,387,150 \$1,273,283 \$121,894	12/14/15 01/07/16 07/22/16	92% 92%
04-SF0-80-/7.8 04-2J8704		INSTALL BASE (BAY AREA SECURITY ENHANCEMENT) SYSTEM @ SFOBB WEST SPAN IN CITY AND COUNTY OF SAN FRANCISCO INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161-9070	WONG, DUDLEY 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7628	\$9,075,000 \$5,240,301 \$599,028	03/16/15 03/16/15 08/31/16	74% 58%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-3.3/10.6 04-1J2204		IN SAN MATEO COUNTY FROM 1.4 MILES NORTH OF GREEN OAKS WAY TO 0.1 MILE SOUTH OF BEAN HOLLOW ROAD COLD PLACE AC AND PLACE HMA	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	FRED BOOSHEHR 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$683,740 \$0 \$0	04/18/16 05/05/16	0% 0%
04-SM-1-10.6/21.5 04-3J5104		IN SAN MATEO COUNTY ABOUT 7.5 MILES SOUTH OF HALFMOON BAY FROM 0.1 MILES SOUTH OF BEAN HOLLOW ROAD TO 0.5 MILES NORTH OF TUNITAS C COLD PLANE RESURFACING/RMHA OVERLAY	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$3,440,440 \$0 \$0	05/04/16 06/02/16 10/31/16	0% 0%
04-SM-1-15.8/15.8 04-1K6604		NEAR PESCADERO AT 2.3 MILES SOUTH OF ROUTE 84 CONSTRUCT ROCK SLOPE PROTECTION	REDWOOD CONSTRUCTION AND EQUIPMENT, INC. DBA REDWOOD ENGINEERING 2336 EL CAMINO REAL, REDWOOD CITY, CA 94063	FRED BOOSHEHRI 2350 PAGE MILL ROAD, PALO ALTO, CA 94304 (650)222-7241	\$455,000 \$142,566 \$3,833	03/07/16 03/07/16 08/31/16	88% 31%
20.20.201 130							
04-SM-1-32.0/32 04-1J5904 NHP-P001-(598)E --()		IN SAN MATEO COUNTY, NEAR HALF MOON BAY, AT SURFER'S BEACH, FROM 0.3 MILE NORTH OF SANTA ANA STREET TO SANTA ANA STREET/WASHOUT CONSTRUCT RETAINING WAL, ROCK SLOPE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	ABDOLREZA, ABDI 603 MASON ST, PARK PRESIDIO SAN FRANCISCO CA 94129 (510)867-6023	\$635,150 \$541,557 \$0	10/20/15 11/04/15 07/15/16	100% 86%
04-SM-1-36.2/36.2 04-1K6504		AT 10TH STREET, IN MONTARA, PACIFICA, CA SHIFT TRAFFIC LANES AND CONSTRUCT RSP	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY, SAN JOSE, CA 95136	MARCUS WASHINGTON 585 LINDA MAR, PACIFICA, CA 94044 (650)222-7516	\$907,000 \$350,140 \$0	02/29/16 02/29/16 08/31/16	78% 39%
20.20.201 130							
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13 ) --()		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS CA 95616	BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)385-8163	\$1,840,637 \$1,296,693 \$10,014	07/01/13 08/07/13 10/16/19	0% 0%
HE14							PLANT EST SATIS



State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-82-17.1/0 04-1G5404 HSNH-P082-(24E) --()		IN SAN MATEO COUNTY IN MILLBRAE AT MILLWOOD DRIVE CONSTRUCT SIGNALIZED INTERSECTION	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$297,332 \$295,482 \$0	06/15/15 07/01/15 06/22/16 06/22/16	100% 100%  COMPLETED
HB4N							
04-SM-84-17.0/21.5 04-4J1104 NHP-P084-(046)E --()		IN SAN MATEO COUNTY IN WOODSIDE FROM 1.0 MILES NORTH FRIARS LANE TO ROUTE 280 AC RESURFACING	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG 700STE35 MCCLELAN CA 95652	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$1,136,070 \$0 \$0	06/13/16 06/23/16 10/15/16	0% 0%  
04-SM-84-21.6/0 04-4G6404 NHP-P084-(044)E --()		IN SAN MATEO COUNTY IN WOODSIDE, AT ROUTE 84/280 SEPARATION. ROUTES 84/280 SEPARATION CONSTRUCT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	CHOIE, EUNMI 2210 O'TOOLE AVE. SUITE 150 SAN JOSE, CA 95131 (408)232-0223	\$3,557,238 \$1,700,911 \$445,645	12/11/15 12/22/15 12/30/16	29% 47%  
04-SM-84-28.8/29.3 04-1J5204		IN SAN MATEO AND ALAMEDA COUNTY IN MENLO PARK AND FREMONT FROM 0.6 MILES EAST OF ROUTE 109 TO BEGINING OF DUMBARTON BRIDGE AND AT COSTRUCT PUBLIC ACCESS	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	HARPAL CHAHAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091	\$928,405 \$866,211 \$980	03/18/15 04/02/15 09/06/18	0% 0%  PLANT EST SATIS
04-SM-92-5.4/6.2 04-1G8504 HSST-PG -( )0 C- 39-() --() HB34		IN SAN MATEO CO, ON RTE 92, FROM E. OF SKYLINE BLVD TO 0.4M W. OF HWY 35 & IN SOLANO CO, ON RTE 780, FROM 0.2M W. OF E. 5TH S INSTALL OR MODIFY METAL BEAM GUARD	0.1M DREAMBUILDER CONSTRUCTION CORP 1324 E LAWSON LANE PLACENTIA CA 92870	PABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3877	\$938,973 \$976,840 \$0	07/13/15 08/04/15 09/30/16	99% 96%   
04-SM-92-14.4/18.8 04-3G4864		IN SAN MATEO AND ALAMEDA COUNTIES ON ROUTE 92 AT SAN MATEO HAYWARD STRUCTURAL STEEL PAINTING	LIBERTY MAINTENANCE, INC. DBA HINH, MINH OHIO LIBERTY MAINTENANCE, INC. 777 N. MERIDIAN RD. YOUNGSTOWN OH 44509	25100 SANTA CLARA ST. HAYWARD, CA 94544-2108 (408)592-3785	\$45,186,915 \$2,384,558 \$55,369	12/18/15 01/15/16 08/20/19	10% 5%  

State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-.9/3.6 04-2356A4		IN SAN MATEO COUNTY FROM UNIVERSITY AVENUE TO MARSH ROAD REPLACEMENT LANDSCAPING	BORTOLUSSI & WATKIN 77 LARKSPUR STREET SAN RAFAEL CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVE SAN JOSE, CA 95122 (831)325-4872	\$1,039,334 \$912,949 \$1,876	09/18/13 10/03/13 10/18/17	69% 88%
04-SM-101-16.3/17.1 04-235844 NHP-Q101-(237)E L 62-04 1-(3) --() HE11		IN SAN MATEO COUNTY ON ROUTE 101 AT THE BROADWAY INTERCHANGE IN BURLINGAME RECONSTRUCT INTERCHANGE BROADWAY IC	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	\$47,763,860 \$33,851,436 \$2,017,242	06/25/14 07/17/14 08/20/18	46% 70%
04-SM-101-20.0/26.1 04-3G6804 HSNH-PX08-( 02)7 --() --() HA22		IN SAN MATEO ON VAR ROUTES AT VARIOUS LOCATIONS CONSTRUCT ROADSIDE PAVEMENT	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 94136	CHARLES KOOS 585 LINDA MAR BLVD PACIFICA CA 94044 (650)738-3828	\$851,593 \$780,840 \$0	09/16/15 10/07/15 06/30/16	78% 88% SUSPENDED
04-SM-101-23.6/23.6 04-3E7904 NHP-Q101-(265)E --()		IN SAN MATEO COUNTY ON ROUTE 101 AT SIERRA POINT OVERHEAD BRIDGE NO. 35- 0130 SPOT BLAST AND PAINT	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	KOOS CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (650)738-3828	\$4,113,268 \$3,994,486 \$69,354	07/31/15 08/19/15 09/30/16	79% 98%
04-SM-101-/6 04-4A9254		IN SAN MATEO COUNTY IN STATE HIGHWAY IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	GREAT AMERICAN INSURANCE CO. BOND CLAIM DIVISION 3017 DOUGLAS BLVD. SUITE 300 ROSEVILLE, CA 95661	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)385-7053	\$5,421,779 \$5,173,257 \$0	01/28/13 02/21/13 09/30/16	100% 95% OVER RUN
04-SM-101-/3 04-4J4304	WPCP	HENDERSON PUMP HOUSE, EAST PALO ALTO, 0.5 MILES SOUTH OF MARSH ROAD DIRECTOR'S ORDER EMERGENCY F.A. CLEAN PUMP HOUSE DS, REPLACE PUMPS AND CPS	ARNAUDO CONSTRUCTION INC. P. O. BOX 174, TRACY, CA 95378	FRED BOOSHEHRI 2350 PAGE MILL ROAD, PALO ALTO, CA 94304 (650)222-7241	\$1,495,000 \$1,063,749 \$0	07/08/15 07/08/15 08/31/16	100% 71% OVER RUN

20.20.201  
130

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-2.1/10.8 04-2J0804 NHPI-2801-( )1 144- E -()		IN SAN MATEO COUNTY IN AND NEAR WOODSIDE FROM 0.5 MILE NORTH OF HILL ROAD OVERCROSSING TO ROUTE 280/92 SEPARATION RESURFACE ASPHALT CONCRETE	GRANITE ROCK COMPANY SAND 120 GRANITE ROCK WAY SAN JOSE CA 95136	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$16,740,144 \$7,234,060 \$4,203,027	11/24/15 12/17/15 09/30/16	65% 43%
04-SM-280-9.4/0 04-4G5914		IN SAN MATEO COUNTY, IN THE CITY OF BELMONT, AT 1.4 MILES SOUTH OF ROUTE 92 REPAIR PIPE SYSTEM AND BACKFILL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$810,461 \$769,051 \$1,100	06/24/15 07/13/15 05/31/20	19% 94%
04-SM-280-10.8/10.8 04-3J4304		IN SAN MATEO COUNTY NEAR BELMONT AT ROUTE 280/92 SEPARATION REMOVE AND REPLACE HPS WITH LED	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132		\$646,645 \$0 \$0	06/20/16 07/18/16	0% 0%
04-SM-280-18.6/18.3 04-3J6904		IN SAN MATEO COUNTY, IN THE CITY OF MILBRAE, WEST AND 0.1 MILES NORTH OF UNDERCROSSING OF LARKSPUR DRIVE ON HIGHWAY 280. REPLACE A REPLACE AND UPGRADE PUMPS AND.	ALTA ENGINEERING GROUP, INC 1485 BAYSHORE BLVD #191 SAN FRANCISCO CA 94124		\$470,796 \$0 \$0	06/22/16 07/18/16	0% 0%
04-SM-280-/12.7 04-0K0504		DORAN BRIDGE NEAR HILLSBOROUGH DIRECTOR'S ORDER EMERGENCY F.A. ABANDON EXISTING AND INSTALL NEW DRAINAGE	YERBA BUENA ENGG & CONSTN INC. 1340 EGBERT AVENUE, SAN FRANCISCO, CA	ALI NIKZAD 1007 KNOX AVE, SAN JOSE, CA 95122 (408)254-5849	\$815,000 \$662,366 \$0	09/01/15 09/01/15 06/30/16	0% 81%
20.20.201 130							
04-SOL-12-23.5/25.5 04-3J4404		IN SOLANO COUNTY IN RIO VISTA FROM 0.3 MILE WEST OF SUMMERSSET ROAD TO 0.7 MILE EAST OF CHURCH ROAD/ ROAD COLD PLANE AC PAVEMENT/RHMA OVLAY	GEORGE REED, INC. 140 EMPIRE AVENUE AMERADA MODESTO CA 95354		\$1,050,848 \$0 \$0	06/14/16 07/05/16	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-11.3/12.9 04-0A5344 NHP-X095-(025)N --() HA42		IN SOLANO COUNTY, IN THE CITY OF FAIRFIELD, ON INTERSTATE 80 AT THE CONNECTOR FROM INTERSTATE 80 WEST BOUND TO STATE ROUTE 12 WEST RECONSTRUCT 1-80 WB/SR WB CONNECTOR	DESILVA GATES-VIKING JV 11555 DUBLIN BLVD DUBLIN CA 94568	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$50,998,767 \$41,964,807 \$1,000,829	03/19/14 04/09/14 03/30/18	50% 83%
04-SOL-80-17.2/17.2 04-4J6304		IN SOLANO COUNTY IN FAIRFIELD AT THE NORTHSTATE EARTH AND WATER FAIRFIELD MAINTENANCE STATION 2019 WEST TEXAS STREET BUILD STORAGE BINS WITH CANOPY	INC. 21413 KIRKWOOD MANOR DR REDING CA 96002		\$364,905 \$0 \$0	06/28/16 07/26/16	0% 0%
04-SOL-80-39.8/39.8 04-1J7604		IN SOLANO COUNTY IN DIXON AT THE DIXON MAINTENANCE STATION 8628 SPARLING LANE BUILD MATERIALS STORAGE BINS	CE GREEN INC 6105 MAIN AVENUE, SUITE 4 ORANGEVALE CA 95662	QUANG, TRAN 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$438,600 \$438,644 \$0	06/17/15 07/16/15 06/17/16	100% 100%
04-SOL-80-/0 04-2J1604 NHP-X095-(028)E --()		IN SOLANO COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606-0295	BUTTERS, CARL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-5535	\$616,070 \$588,934 \$0	12/01/15 12/17/15 06/24/16 07/05/16	100% 100% COMPLETED
04-SOL-80-/4.5 04-0K3304 20.20.201 130		IN SOLANO COUNTY NEAR FAIRFIELD AT GREEN VALLEY BRIDGE (23-004) REPAIR ABUTMENT EROSION, DRAINAGE & DAMAGED SLOPE PAVING DIRECTOR' REPAIR ABUT EROSION, DRAINAGE & SLOPE PAV.	DESILVA GATES CONSTRUCTION LP . . . 11555 DUBLIN BLVD. DUBLIN CA 94568	JYOTSNA SHARMA 324 CAMPUS LANE FAIRFIELD CA 94534 (510)385-5732	\$695,000 \$281,790 \$0	10/05/15 12/21/15 02/23/16	44% 41%
04-SOL-113-2.0/7 04-3J4504 HM		IN SOLANO COUNTY NEAR DIXON FROM FLANNERY ROAD TO HASTINGS ISLAND RD COLD PLANE AC PAVEMENT, HMA TYPE A	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	TRAN, QUANG 324 COMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$429,524 \$441,842 \$441,842	04/13/16 04/25/16 07/07/16	100% 100%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-12-9.6/0 04-1A2904 STP-P012-(113)E --()		IN SONOMA COUNTY NEAR SEBASTOPOL ON ROUTE 12 AT LAGUNA DE SANTA ROSA BRIDGE NO. 20-0035 REPLACE BRIDGE FOR SCOUR	GHILOTTI CONSTRUCTION COMPANY ATTN: SAID NAJAFI 2301 KERNER BLVD, SUITE E SAN RAFAEL, CA 94901-5567	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$8,527,067 \$5,827,811 \$723,377	03/11/14 03/24/14 05/12/17	44% 68%
HA21							
04-SON-101-.9/3.6 04-2640U4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR	GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94952 (707)769-5695	\$75,996,928 \$75,173,186 \$146,334	11/02/12 01/11/13 10/30/16	89% 97%
HE11	SWPPP						
04-SON-101-3.4/4.1 04-2640K4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM AT ROUTE 101/116 INTERCHANGE WIDEN ROUTE 101, RECONSTRUCT HWY	GHILOTTI-MYERS JV 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$24,342,984 \$24,278,278 \$0	11/02/12 01/10/13 09/30/16	99% 100%
HB4C	SWPPP						
04-SON-101-3.6/3.7 04-4J7204		IN SONOMA COUNTY, IN PETALUMA AT ROUTE 101/116 SEPARATION . . REPLACE JT SEAL, RECONST JT SL ASSMBLY	GHILOTTI-MYERS, JV . . . 525 JACOBY ST SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)781-2236	\$425,000 \$347,676 \$0	09/08/15 09/08/15 06/30/16	79% 82%
20.20.201 130							
04-SON-101-7.1/8.1 04-0A1854		IN SONOMA COUNTY IN PETALUMA FROM 0.6 MILE SOUTH TO 0.4 MILE NORTH OF OLD REDWOOD HIGHWAY OVERCROSSING RECONSTRUCT INTERCHANGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$22,195,895 \$21,566,244 \$0	02/12/13 03/12/13 08/30/16	98% 98%
HA21	SWPPP						
04-SON-101-11.6/11.6 04-1SS354		IN SONOMA COUNTY NEAR COTATI AT 0.4 MILE SOUTH OF SIERRA AVENUE UNDERCROSSING. REGRADE SLOPE.	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE CA 95425	VALEH, SYD 4030 OCCIDENTAL ROAD UNIKT A SANTA ROSA, CA 95401 (707)576-2310	\$432,792 \$369,422 \$164,428	10/12/15 11/02/15 07/29/16	100% 89%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-20.1/20.1 04-1J3804		IN SONOMA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510		\$326,250 \$0 \$0	06/09/16 07/05/16	0% 0%
HM3							
04-SON-101-20.7/20.7 04-245444 CNHP-Q101-(236)E --()		IN SONOMA COUNTY IN SANTA ROSA ON RTE 101 AT COLLEGE AVENUE UNDERCROSSING PROJECT COLLEGE AVENUE WIDENING PROJECT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT., STE G PETALUMA, CA 94954 (707)585-1221	\$3,051,656 \$3,137,253 \$400	02/07/14 02/21/14 12/14/16	81% 97%
HE13							
04-SON-101-33.5/33.5 04-1SS364		IN SONOMA COUNTY ON ROUTE 101, IN HEALDSBURG, AT 0.1 MILE SOUTH OF GRAND AVENUE UNDERCROSSING REPAIR SLIPOUT.	DREAMBUILDER CONSTRUCTION CORP. ANURAG SINGH 1324 E LAWSON LANE PLACENTIA CA 92870	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$717,661 \$643,442 \$0	12/04/15 12/22/15 07/12/16 07/18/16	100% 100% COMPLETED
04-SON-101-42.3/42.3 04-4J0104		IN SONOMA COUNTY, IN GEYSERVILLE, AT 1.07 MILES SOUTH OF CANYON ROAD. MEDIAN SLIDE - INSTALL RSP AND DRAINAGE DIR'S EMERGENCY F.A. INSTALL RSP AND DRAINAGE	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-3482	\$1,037,000 \$695,334 \$0	04/16/15 04/16/15 06/24/16 07/08/16	100% 100% COMPLETED
20.20 201130							
04-SON-101-/33.8 04-4J1304		REPAIR JOINT SEAL ASSEMBLY AND PAVEMENT @ RUSSIAN RIVER BRIDGE IN HEALDSBURG, 0.3 MILES NORTH OF GRANT AVENUE REPAIR JOINT SEAL ASSEMBLY & PAVEMENT	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, BLDG A SANTA ROSA, CA 94901 (707)249-4732	\$351,000 \$333,951 \$0	03/11/15 03/11/15 06/17/16 06/23/16	100% 100% COMPLETED
20.20.201 130							
04-SON-116-13.7/0 04-1J3204 STP-47C6-(004)E --()		IN SONOMA COUNTY NEAR GUERNEVILLE ABOUT 1.1 MILES EAST OF MAYS CANYON ROAD CONSTRUCT RETAINING WALLS, PLACE	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 94507 (707)576-3482	\$1,454,578 \$293,731 \$293,731	03/08/16 04/05/16 11/14/17	4% 20%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-22.1/22.1 04-2K0404		IN SONOMA COUNTY, NEAR THE TOWN OF GRATON, AT GREEN VALLEY ROAD REPLACE CULVERT AND REPAIR SINKHOLE DIR'S ORDER EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	PIAZZA CONSTRUCTION P.O. BOX 573 PENNGROVE, CA 94951	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$945,000 \$453,854 \$0	04/15/16 04/15/16 08/21/16	100% 48%
20.20.201 130							
04-SON-116-39.0/40 04-3G1104 STP-P116-(047)E --()		IN SONOMA COUNTY NEAR PETALUMA, AT 0.5 MILE EAST OF LAKEVILLE HIGHWAY PLACE ROCK SLOPE PROTECTION	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT STE G PETALUMA, CA 94954 (707)769-5695	\$540,737 \$287,943 \$287,943	11/10/15 11/25/15 09/30/16	30% 53%
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- -()		IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HOLLIS, JOHN L. 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,979,746 \$1,765,284 \$5,319	10/04/12 11/06/12 05/16/19	0% 0% PLANT EST SATIS
04-SON-121-10.2/0 04-1SS374 STP-P121-(027)E --()		AT 0.6 MILE NORTH OF RAMAL ROAD NEAR SCHELLVILLE IN SONOMA COUNTY, CONSTRUCT CIDH PILE WALL TO RESIST	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$630,375 \$597,063 \$0	01/25/16 02/04/16 07/29/16	67% 95%
04-SON-121-/7.3 04-1J1504		IN SONOMA COUNTY NEAR SCHELLVILLE FROM RT 37 TO SONOMA CREEK BRIDGE RHMA OVERLAY	ARGONAUT CONSTRUCTORS P.O. BOX 639 SANTA ROSA CA 95402	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	\$2,349,214 \$2,350,210 \$76,102	06/09/15 06/25/15 10/07/16	99% 97%
04-SON-128-17.1/24.7 04-4A8824		IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403	BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755	\$216,669 \$198,147 \$840	02/27/12 03/22/12 08/02/17	80% 91%
HA21	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/16**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$1,427,871,691</u>	<b>Completed to Date:</b>	<u>\$902,380,529</u>	<b>Work This Month:</b>	<u>\$56,557,612</u>	

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-0-/0	04-2G5014	1
04-ALA-13-4.3/9.6	04-1J1904	1
04-ALA-13-4.9/4.9	04-1SS414	1
04-ALA-13-5.3/13.9	04-1J3504	1
04-ALA-13-8.3/8.3	04-1SS024	1
04-ALA-13-8.8/0	04-2G8304	1
04-ALA-13-/0	04-2J1404	2
04-ALA-24-5.1/6.2	04-294944	2
04-ALA-24-5.9/6.2	04-0J4004	2
04-ALA-24-/0	04-4H8304	2
04-ALA-80-1.7/2.2	04-014074	2
04-ALA-80-1.8/0	04-014104	2
04-ALA-80-2.5/3.2	04-292264	3
04-ALA-80-6.2/6.5	04-4A8204	3
04-ALA-84-10.5/10.5	04-0J9404	3
04-ALA-84-10.8/18	04-2A3314	3
04-ALA-84-22.9/25.7	04-297624	3
04-ALA-84-18.0/22.9	04-1J2504	3
04-ALA-92-6.3/6.8	04-2G3614	4
04-ALA-92-5.1/5.8	04-2G3624	4
04-ALA-260-.8/2	04-4A4804	4
04-ALA-580-.4/48	04-2G5224	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-580-4.9/5	04-1SS034	4
04-ALA-580-19.4/46	04-2G5214	4
04-ALA-580-30.5/30.5	04-0K7604	5
04-ALA-580-32.4/32.5	04-2G8604	5
04-ALA-580-32.5/32.5	04-1SS054	5
04-ALA-580-46.0/46.8	04-1A6724	5
04-ALA-580-4.7/8.2	04-4A07U4	5
04-ALA-580-8.4/14.6	04-2908C4	5
04-ALA-580-31.7/31.9	04-1SS044	6
04-ALA-580-32.9/46.5	04-3G7104	6
04-ALA-580-41.2/47	04-4H2214	6
04-ALA-580-/0	04-0K3104	6
04-ALA-680-12.0/16	04-3J4604	6
04-ALA-880-2.9/27.3	04-2J0704	6
04-ALA-880-8.5/8.5	04-0J3504	7
04-ALA-880-18.4/18.4	04-172454	7
04-ALA-880-28.2/28.2	04-1J5804	7
04-ALA-880-28.4/29.2	04-0A7104	7
04-ALA-880-28.9/29	04-0K9104	7
04-ALA-880-32.9/33.9	04-4A8104	7
04-ALA-980-.3/1.7	04-4J6104	8
04-ALA-980-1.1/1.1	04-0J7804	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-CC-4-22.8/23.8	04-0K8704	8
04-CC-4-27.5/29	04-1G9404	8
04-CC-4-8.0/25	04-152724	8
04-CC-4-11.0/0	04-286804	8
04-CC-4-/0	04-2J1504	9
04-CC-24-5.2/5.6	04-3G1604	9
04-CC-80-.2/8.5	04-2K0504	9
04-CC-80-13.4/14.1	04-3G4034	9
04-CC-80-/0	04-2G4414	9
04-CC-580-6.1/7.8	04-3G4574	9
04-CC-580-6.3/7.7	04-3G4844	10
04-CC-680-10.4/0	04-1SS474	10
04-CC-680-22.2/23.9	04-2G4524	10
04-CC-680-22.7/24.8	04-3A8704	10
04-CC-680-/0	04-2G4514	10
04-LAK-29-/25.8	04-2K2504	10
04-MRN-1-10.9/0	04-4S2204	11
04-MRN-1-13.1/15	04-1J8404	11
04-MRN-1-17.0/19	04-3E3404	11
04-MRN-1-22.8/28.5	04-3J4704	11
04-MRN-101-12.7/14.7	04-4A0004	11
04-MRN-101-18.6/27.7	04-264H34	11

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-MRN-101-26.5/27.6	04-264094	12
04-MRN-101-/0	04-2J1804	12
04-MRN-101-/0	04-4G4604	12
04-MRN-580-3.3/4.5	04-4G4704	12
04-NAP-12-/3.3	04-2641A4	12
04-NAP-29-1.0/9.9	04-4H6904	12
04-NAP-29-25.5/28.4	04-259404	13
04-NAP-29-47.0/47.2	04-4A0904	13
04-NAP-121-16.7/16.9	04-1K8004	13
04-NAP-128-17.9/17.9	04-2G9404	13
04-NAP-128-20.2/20.2	04-3G7604	13
04-NAP-128-29.7/29.7	04-2G9504	13
04-NAP-128-32.9/34.2	04-0K8804	14
04-NAP-128-/20.2	04-3J1204	14
04-SCL-9-3.6/11.4	04-1A3404	14
04-SCL-17-1.0/99.9	04-4H6604	14
04-SCL-17-5.4/5.4	04-1J5704	14
04-SCL-17-/0	04-2J1704	14
04-SCL-17-/1.6	04-0K7004	15
04-SCL-82-14.8/18.1	04-2G5404	15
04-SCL-85-4.5/4.5	04-0K4604	15
04-SCL-87-4.9/5.1	04-0K6604	15

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SCL-101-.1/0	04-2J2504	15
04-SCL-101-16.0/27.9	04-1J6304	15
04-SCL-101-52.0/52.6	04-235624	16
04-SCL-152-1.7/1.8	04-1K6404	16
04-SCL-152-16.2/19.5	04-2A4404	16
04-SCL-152-30.4/35.2	04-2J2004	16
04-SCL-152-/5.2	04-2A2504	16
04-SCL-237-6.9/9.2	04-3J5304	16
04-SCL-280-7.5/11.5	04-272054	17
04-SCL-280-20.5/20.5	04-4J2704	17
04-SCL-880-3.6/5.4	04-0K8504	17
04-SCL-880-8.6/10.5	04-3J5204	17
04-SF-1-/0	04-1K8404	17
04-SF-80-8.2/8.6	04-0K6914	17
04-SF-80-8.3/8.3	04-0K9404	18
04-SF-80-8.5/8.9	04-013574	18
04-SF-80-8.6/8.9	04-013524	18
04-SF-80-12.6/13.9	04-0120T4	18
04-SF-101-1.1/1.1	04-2J2604	18
04-SF-101-1.6/4.1	04-3G7004	18
04-SF-101-1.6/4.1	04-1J6904	19
04-SF-101-1.7/1.8	04-1K3304	19

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SF-101-3.4/0	04-3G1704	19
04-SF-101-/0	04-0K2304	19
04-SF-280-.1/1.5	04-4H9004	19
04-SF0-80-/7.8	04-2J8704	19
04-SM-1-3.3/10.6	04-1J2204	20
04-SM-1-10.6/21.5	04-3J5104	20
04-SM-1-15.8/15.8	04-1K6604	20
04-SM-1-32.0/32	04-1J5904	20
04-SM-1-36.2/36.2	04-1K6504	20
04-SM-1-38.2/39.7	04-1123H4	20
04-SM-1-39.6/40.1	04-1123J4	21
04-SM-1-40.6/41	04-265604	21
04-SM-1-47.2/47.2	04-1K4904	21
04-SM-1-/0	04-1K5604	21
04-SM-1-/47.1	04-2J4204	21
04-SM-1-/0	04-4A3614	21
04-SM-82-17.1/0	04-1G5404	22
04-SM-84-17.0/21.5	04-4J1104	22
04-SM-84-21.6/0	04-4G6404	22
04-SM-84-28.8/29.3	04-1J5204	22
04-SM-92-5.4/6.2	04-1G8504	22
04-SM-92-14.4/18.8	04-3G4864	22

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SM-101-.9/3.6	04-2356A4	23
04-SM-101-16.3/17.1	04-235844	23
04-SM-101-20.0/26.1	04-3G6804	23
04-SM-101-23.6/23.6	04-3E7904	23
04-SM-101-/6	04-4A9254	23
04-SM-101-/3	04-4J4304	23
04-SM-280-9.4/0	04-4G5914	24
04-SM-280-10.8/10.8	04-3J4304	24
04-SM-280-18.6/18.3	04-3J6904	24
04-SM-280-2.1/10.8	04-2J0804	24
04-SM-280-/12.7	04-0K0504	24
04-SOL-12-23.5/25.5	04-3J4404	24
04-SOL-80-11.3/12.9	04-0A5344	25
04-SOL-80-17.2/17.2	04-4J6304	25
04-SOL-80-39.8/39.8	04-1J7604	25
04-SOL-80-/0	04-2J1604	25
04-SOL-80-/4.5	04-0K3304	25
04-SOL-113-2.0/7	04-3J4504	25
04-SOL-113-20.4/21.2	04-3J6804	26
04-SOL-780-.5/7.4	04-2J2804	26
04-SOL-780-1.2/1.6	04-1J7104	26
04-SON-1-15.3/15.6	04-1K7904	26

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SON-1-45.4/45.4	04-0K1704	26
04-SON-1-/7.1	04-1J1704	26
04-SON-12-9.6/0	04-1A2904	27
04-SON-101-.9/3.6	04-2640U4	27
04-SON-101-3.4/4.1	04-2640K4	27
04-SON-101-3.6/3.7	04-4J7204	27
04-SON-101-7.1/8.1	04-0A1854	27
04-SON-101-11.6/11.6	04-1SS354	27
04-SON-101-20.1/20.1	04-1J3804	28
04-SON-101-20.7/20.7	04-245444	28
04-SON-101-33.5/33.5	04-1SS364	28
04-SON-101-42.3/42.3	04-4J0104	28
04-SON-101-/33.8	04-4J1304	28
04-SON-116-13.7/0	04-1J3204	28
04-SON-116-22.1/22.1	04-2K0404	29
04-SON-116-39.0/40	04-3G1104	29
04-SON-116-41.8/44.7	04-283824	29
04-SON-121-10.2/0	04-1SS374	29
04-SON-121-/7.3	04-1J1504	29
04-SON-128-17.1/24.7	04-4A8824	29

**Statement of Ongoing Contracts - Federal Aid**

**District**     04

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$114,271,072	\$114,317,260
-F-	FEDERAL AID (PRIMARY)	\$2,962,035	\$764,725
-S-	FEDERAL AID (SECONDARY)	\$74,847,756	\$31,312,026
-SH-	STATE HIGHWAY	\$723,691,246	\$471,265,351
-ER-	STORM DAMAGE REPAIR	\$6,185,492	\$6,188,619
		\$505,914,091	\$278,532,547
<b>District Total:</b>		<b><u>\$1,427,871,691</u></b>	<b><u>\$902,380,529</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
04	\$14,811,916
<b>Work completed this Period:</b>	\$14,811,916