

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 1
05/01/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-5-37.2/48.6 06-0E0504 ACIM-005 -(135)E IM00-5 53-(6E) --()		IN FRESNO COUNTY NEAR MENDOTA FROM 1.7 KM SOUTH OF KAMM AVENUE TO 0.6 KM SOUTH OF PANOCHE ROAD REHABILITATE PAVEMENT	GRANITE CONSTRUCTION (831)724-1011	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$8,006,953 \$1,131,416 \$0	07/24/07 08/17/07 01/18/08	25% 14%
HA22	WPCP						
06-FRE-33-62.5/69.5 06-343534 ACST-P033-(058)E P0-33 0-(8E) --()		IN FRESNO COUNTY IN MENDOTA AND FIREBAUGH FROM 0.1 KM SOUTH OF BASS AVENUE TO 0.4 NORTH OF MAIN CANAL BRIDGE WIDEN EXISTING HIGHWAY	LEE'S PAVING INC. 1212 N. PLAZA DR. VISALIA, CA 93291	BAINS, DEL 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8314	\$5,890,437 \$5,899,047 \$0	10/04/02 10/18/02 10/29/08	100% 98%
HA22	SWPPP						OVER RUN
06-FRE-41-22.5/25.6 06-431804 ACNH-X019-(020)E --()		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	GOLD VALLEY CONSTRUCTION INC. P.O. BOX 1535 ROCKLIN, CA 95677	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$3,458,233 \$3,132,734 \$34,121	01/17/07 02/09/07 08/19/09	0% 0%
HA25	SWPPP						PLANT EST SATIS
06-FRE-41-30.4/31.8 06-419614		IN FRESNO COUNTY IN FRESNO FROM HERNDON AVENUE UNDERCROSSING TO 0.1 KM NORTH OF FRIANT ROAD UNDERCROSSING EXTEND EXISTING AUXILIARY LANE	SHASTA CONSTRUCTORS INC. P.O. BOX 491539 REDDING, CA 96049-1539	MENGONI, MARK 505 N STREET FRESNO, CA 93721 (559)445-5595	\$5,334,448 \$5,002,707 \$729,815	04/23/07 05/10/07 06/25/08	81% 93%
	SWPPP						
06-FRE-43-5.3/0 06-494604 ACST-P043-(036)E P0-43 0-(6E) --()		IN FRESNO COUNTY NEAR SELMA FROM 0.4 KM SOUTH OF CONEJO AVENUE TO 0.3 KM NORTH OF CONEJO AVENUE INSTALL TRAFFIC SIGNAL	TEICHERT CONSTRUCTION P.O. BOX 400 KINGSBURG, CA 93631	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$965,119 \$917,496 \$0	07/12/07 07/31/07 03/05/08	100% 100%
HB1	SWPPP						
06-FRE-99-10.7/15.9 06-420314		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.5 KM NORTH OF CLOVIS AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	WATKINS AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94903	ABOUZEDAN, RAAID 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3598	\$743,009 \$314,050 \$53,614	08/27/07 10/03/07 06/02/11	79% 42%
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 2
05/01/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-99-10.7/15.4 06-0G6504		IN FRESNO COUNTY NEAR FRESNO FROM MERCED STREET UC TO CHESTNUT AVENUE OC AND FROM HERNDON CANAL BR TO SAN JOAQUIN RIVER BRIDGE PLACE BONDED WEARING COURSE	MARTIN BROTHERS 20 LIGHT SKY COURT SACRAMENTO, CA 95828	ABOUZEDAN, RAAID 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3598	\$2,257,282 \$0 \$0	12/18/07 01/14/08	0% 0% SUSPENDED
HM	WPCP						
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482)E P0-99 4-(2ES)T 6206- 005-() HB4		IN FRESNO COUNTY NEAR FOWLER FROM 0.2 J. S. BRAR KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	2779 BULLARD AVENUE CLOVIS, CA 93611	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$472,025 \$424,422 \$0	01/31/05 02/14/05 09/15/09	32% 89%
	SWPPP						
06-FRE-99-21.4/22.4 06-462804		IN FRESNO COUNTY IN FRESNO ON ROUTE 99 AND ON ROUTE 180 HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691		\$1,710,316 \$0 \$0	03/18/08 04/23/08	0% 0%
HA25	SWPPP						
06-FRE-99-22.2/0 06-0C0404		IN FRESNO COUNTY IN FRESNO AT ROUTE 99/180 SEPARATION INSTALL CONCRETE BARRIER	DREAMBUILDER 1361 E GARTEN DR PLACENTIA CA 92870 (714)646-3697	LARRY ALLRED 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3881	\$131,415 \$126,779 \$126,779	10/24/07 12/17/07 04/21/08	90% 93%
HB1	WPCP						
06-FRE-99-24.2/26.7 06-453204		IN FRESNO COUNTY IN FRESNO FROM NORTH FRESNO UNDERCROSSING TO 0.1 KM NORTH OF ASHLAN AVENUE OVERCROSSING PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622	SAMIMI, MOHAMMAD (559)445-6727	\$910,705 \$883,949 \$0	06/17/03 06/27/03 02/23/07	100% 100%
HB32	SWPPP						
06-FRE-168-29.3/0 06-0F8804		IN FRESNO COUNTY NEAR AUBERRY CULVERT REPAIR/SLOPE STABILIZATION	SANCHEZ GRADING 5070 N SIXTH ST., STE 176 FRESNO, CA 93710	MENGONI, MARK 505 N STREET FRESNO, CA 93721 (559)445-5595	\$250 \$0 \$0	04/18/06 05/24/06 07/14/06	0% 0%

202.02

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 3
05/01/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-180-24.6/27.3 06-420504 ACNH-P180-(052)E BHP1-80 0-(2EN)H P180- 052-() HA22 SWPPP HA22		IN FRESNO COUNTY NEAR MENDOTA FROM BELMONT AVENUE TO 0.5 KM EAST OF KINGS SLOUGH BRIDGE ASPHALT CONCRETE RESURFACING	R G W CONSTRUCTION INC P O BOX 2910 LIVERMORE CA 94551 (925)606-2400	ALLRED, LARRY 3240 N MILLBROOK (559)243-3881	\$8,113,112 \$70,508 \$70,508	02/22/08 03/14/08 10/01/08	0% 1%
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR DAYLEN, INC MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559)445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100%
HA22 WPCP							OVER RUN
06-FRE-180-55.4/56.6 06-342344 STP- -() --() HE14 SWPPP		IN FRESNO COUNTY IN FRESNO AT VARIOUS WATKIN AND BORTOLUSSI INC LOCATIONS HIGHWAY PLANTING AND IRRIGATION	FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	ALLRED, LARRY 505 N STREET FRESNO CA 93721 (559)445-5004	\$1,745,978 \$1,282,363 \$16,183	10/27/06 11/20/06 05/03/10	0% 0% PLANT EST SATIS
06-FRE-180-60.3/64 06-342444		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO CLOVIS AVENUE HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC./ FORSTER & KROEGER LANDSCAPE INC., A JOINT VENTURE 77 LARKSPUR STREET	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$3,801,515 \$2,897,142 \$22,470	11/22/06 12/19/06 04/06/11	0% 0% PLANT EST SATIS
HE14 SWPPP			SAN RAFAEL, CA 94901				
06-FRE-180-63.3/66.5 06-342434		IN FRESNO COUNTY IN AND NEAR FRESNO FROM 0.2 KM EAST OF CLOVIS AVENUE OVERCROSSING TO 1.3 KM EAST OF TEMPERANCE AVENUE CONSTRUCT FREEWAY AND BRIDGES	SECURITY PAVING COMPANY, INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3812	\$48,509,360 \$4,276,582 \$3,486,533	12/20/07 01/08/08 10/06/09	8% 9%
HE14 SWPPP							
06-KER-5-3.0/3.6 06-418714		IN KERN COUNTY NEAR LEBEC FROM 0.1 KM CRUCO CONSTRUTION GROUP INC. NORTH OF CRESSEY CATTLEPASS BRIDGE TO 2443 FOUNDRY PARK AVE FRESNO, 0.7 KM SOUTH OF LEBEC ROAD OVERCROSSING REMOVE BRAKE INSPECTION AREA	CA 93706 2443 FOUNDRY PARK AVE FRESNO, CA 93706	JIM BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-4208	\$399,448 \$373,849 \$318,728	01/18/08 02/08/08 04/24/08	96% 93%
HB4N SWPPP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 4
05/01/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-5-10.2/15.8 06-0E2304 ACIM-005 -(179)E --()		IN KERN COUNTY NEAR LEBEC FROM GRAPEVINE ROAD UNDERCROSSING TO ROUTE 5 AND 99 SEPARATION RESURFACE CONCRETE PAVEMENT	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC. 1792 KAISER AVE IRVINE, CA 92614-5706	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$2,575,140 \$1,225,720 \$1,220,345	08/15/07 09/17/07 07/11/08	32% 46%
HA22	WPCP						
06-KER-5-62.0/82.5 06-0G6204		IN KERN COUNTY NEAR LOST HILLS AND IN AND NEAR MCFARLAND REPLACE CONCRETE PANELS	PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT RD. PLEASANT HILL, CA 94523	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$591,765 \$567,857 \$567,857	12/10/07 01/03/08 05/12/08	54% 94%
	WPCP						
06-KER-33-36.6/0 06-0F8204		IN KERN COUNTY NEAR MCKITTRICK AT 3.7 KM NORTH OF ROUTE 58 EXTEND EXISTING BOX CULVERT	BUGLER CONSTRUCTION 47000 WARM SPRINGS BLVD 101 FREMONT, CA 94539	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$317,920 \$0 \$0	09/26/07 10/12/07	0% 0%
HB1	WPCP						
06-KER-41-/5 06-3829U4 ACNH-P041-(102)E --()		IN SAN LUIS OBISPO, KERN AND KING COUNTIES AT VARIOUS LOCATIONS REALIGN HIGHWAY AND REPLACE BRIDGE	KIEWIT PACIFIC CO 2200 COLUMBIA HOUSE BLVD. VANCOUVER, WA 98661	ERIC KARLSON 8530 WEST ROOSEVELT AVENUE VISALIA, CA 93291 (559)386-4971	\$34,018,911 \$29,359,397 \$635,765	10/04/06 10/19/06 08/21/08	76% 92%
HA22	SWPPP						
06-KER-58-43.9/0 06-495504		IN KERN COUNTY NEAR BAKERSFIELD AT HEATH ROAD INSTALL SIGNALS	MAVERICK ASPHALT INC.	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$800,653 \$701,645 \$26,927	06/28/07 07/24/07 04/24/08	93% 85%
HB1	WPCP						
06-KER-58-47.0/67.8 06-0G3204		IN KERN COUNTY IN AND NEAR BAKERSFIELD AT VARIOUS LOCATIONS REPLACE APPROACH SLAB	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94513 (707)746-8028		\$549,999 \$0 \$0	04/04/08 04/28/08	0% 0%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 5
05/01/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-58-55.2/0 06-0E6004		IN KERN COUNTY IN BAKERSFIELD AT COTTONWOOD ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P. O. BOX 50085 WATSONVILLE, CA 95077-5085	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$668,997 \$661,305 \$0	05/29/07 06/14/07 06/30/08	95% 97%
							SUSPENDED
HB1	WPCP						
06-KER-58-55.7/56.6 06-0A5104 ACST-P058-(102)E P0-58 1-(2E) --()		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.4 KM WEST OF WASHINGTON STREET OVERCROSSING TO 0.5 KM EAST OF MOUNT VERNON AVENUE UNDERCRO PLANTING AND IRRIGATION	FROM ACCU CONSTRUCTION 23135 BETTY ROAD PERRIS, CA. 92570 23135 BETTY ROAD PERRIS , CA. 92570	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$995,942 \$933,646 \$2,099	07/20/06 08/07/06 04/28/10	0% 0%
	SWPPP						PLANT EST SATIS
06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO GILMORE AVENUE UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION 23135 BETTY RD. PERRIS, CA 92570	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$2,816,423 \$2,507,152 \$7,000	08/04/06 08/22/06 12/01/09	0% 0%
	SWPPP						PLANT EST SATIS
HA25	SWPPP						
06-KER-99-29.5/31 06-0G6404		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.4 MI SOUTH OF ROUTE 99/65 SEPARATION TO 0.5 MI NORTH OF SEVENTH STANDARD ROAD PLACE BONDED WEARING COURSE	FROM GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93389	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$1,205,205 \$0 \$0	01/14/08 02/08/08	0% 0%
	WPCP						SUSPENDED
06-KER-99-36.2/0 06-0E5804		IN KERN COUNTY NEAR CAWELO AT LERDO HIGHWAY OVERCROSSING INSTALL SIGNALS AND LEFT-TURN LANE	TDS ENGINEERING 1014 S. WESTLAKE BLVD WESTLAKE, CA 91361	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$323,000 \$65,506 \$65,506	01/24/08 02/06/08 06/17/08	11% 20%
HB1	WPCP						
06-KER-99-48.7/57.1 06-0C1204		IN KERN COUNTY IN AND NEAR DELANO FROM 1.0 KM SOUTH OF SHERWOOD AVENUE OVERCROSSING TO 0.8 KM SOUTH OF TULARE COUNTY LINE HIGHWAY OVERLAY	WINDSOR FUEL COMPANY PO BOX 38 WINDSOR CA 95492-0038	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)588-4548	\$2,442,467 \$2,275,684 \$0	04/06/05 04/14/05 02/10/07	100% 100%
HM1A	WPCP						OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 6
05/01/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-119-29.3/0 06-0E4004		IN KERN COUNTY ON ROUTE 119 AND ROUTE 223 AT VARIOUS LOCATIONS REPLACE FOUR CULVERTS	VICTORY ENGINEERS INC. 575 E. ALLUVIAL AVENUE STE106 FRESNO, CA 93720	JIM BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-4208	\$538,350 \$353,618 \$44,744	12/07/07 01/09/08 04/21/08	89% 66%
HA22	WPCP						
06-KER-178-1.7/6.1 06-0G6304		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM M STREET TO 0.5 MILE EAST OF OSWELL ROAD OVERCROSSING SLURRY SEAL	VALLEY SLURRY SEAL CO. P.O. BOX 981330 WEST SACRAMENTO, CA 95798	JIM BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-4208	\$544,493 \$178,755 \$178,755	02/08/08 03/18/08 05/23/08	29% 33%
	WPCP						
06-KER-223-20.1/21.2 06-460204		IN KERN COUNTY IN ARVIN FROM COMANCHE DRIVE TO KING STREET ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD, CA 93388	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$1,253,678 \$1,191,452 \$1,191,452	11/26/07 12/11/07 05/06/08 04/23/08	66% 94% SUSPENDED
HA22	WPCP						
06-KIN-5-16.1/16.4 06-0G3604		IN KINGS COUNTY NEAR KETTLEMAN CITY FROM 0.6 MILE SOUTH TO 0.3 MILE SOUTH OF ROUTE 5/41 SEPARATION INSTALL OVERHEAD EXIT SIGN	T D S ENGINEERING 1014 S WESTLAKE BLVD STE 1413 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$214,320 \$0 \$0	04/11/08 04/28/08	0% 0%
HA22	WPCP						
06-KIN-33-/7.8 06-430504 ACST-S033-(065)E S0-33 0-(5E) --()		IN KINGS COUNTY NEAR KETTLEMAN CITY FROM THE KERN COUNTY LINE TO 0.8 KM SOUTH OF ROUTE 41 WIDEN AND RESURFACE PAVEMENT	TEICHERT CONSTRUCTION P.O. BOX 400 KINGSBURG,CA 93631 (559)898-5500	BOXRIZWAN TANVIR 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$6,499,475 \$6,540,086 \$0	05/30/07 06/19/07 04/01/08 04/02/08	100% 100% COMPLETED
HA22	SWPPP						
06-KIN-41-36.7/0 06-479204		IN KINGS COUNTY NEAR LEMOORE FROM 0.4 KM SOUTH OF JERSEY AVENUE TO 0.5 KM NORTH OF JERSEY AVENUE LEFT TURN LANE AND LIGHTING	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	ROMANI, HANI 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8315	\$915,989 \$815,679 \$0	07/13/06 07/24/06 03/29/07	100% 100% SUSPENDED
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 7
05/01/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KIN-41-45.9/48.3 06-0E2704		IN KINGS AND FRESNO COUNTIES NEAR LEMOORE FROM 0.3 KM OF FREMONT AVENUE TO LAGUNA AVENUE RUBBERIZED ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$1,977,676 \$0 \$0	11/27/07 12/14/07	0% 0%
HA22	WPCP						
06-KIN-198-18.5/19 06-0F1804		IN KINGS COUNTY NEAR HANFORD FROM DOUTY STREET OVERCROSSING TO 10TH AVENUE OVERCROSSING INSTALL CONCRETE MEDIAN BARRIER	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706	RIZWAN TANVIR 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$444,999 \$50,259 \$50,259	09/11/07 09/25/07 06/16/08	11% 11%
HB1	WPCP						
06-MAD-99-7.4/0 06-0C5304 ACNH-P099-(512)E L 59-41 0-(1E) --()		IN MADERA COUNTY NEAR MADERA AT 0.1 KM WEST OF AVENUE 12 OVERCROSSING WIDEN ROADWAY AND INSTALL SIGNALS	TEICHERT CONSTRUCTION P O BOX 400 KINGSBURG CA 93631 (559)898-5500	WOODS, JOHN A32 FURNISH SINGLE SHEET ALUM SIGN-UN	\$569,925 \$0 \$0	11/30/07 12/31/07	0% 0%
HB4N	WPCP			(559)243-3877			
06-MAD-99-7.4/0 06-0C5204 ACST-P099-(510)E G P0-99 5-(0E) --()		IN MADERA COUNTY NEAR MADERA AT AVENUE 12 OVERCROSSING INSTALL TRAFFIC SIGNALS	F C I CONSTRUCTORS INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	ALLRED, LARRY 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3881	\$1,188,201 \$0 \$0	11/28/07 12/17/07	0% 0%
HB1	WPCP						
06-MAD-99-12.8/0 06-0F4004		IN MADERA COUNTY IN MADERA AT AVENUE 16 OVERCROSSING REPLACE BRIDGE RAIL	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	JOHN A WOODS 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3877	\$527,451 \$235,494 \$235,494	02/15/08 03/12/08 07/09/08	25% 45%
HA21	WPCP						
06-MAD-99-12.8/0 06-0C5104		IN MADERA COUNTY NEAR MADERA AT AVENUE 16 REALIGN INTERSECTION	TEICHERT CONSTRUCTION P.O. BOX 3367 TURLOCK, CA 95381	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$571,211 \$514,748 \$0	04/09/07 05/07/07 07/29/08	0% 0%
HB4N	WPCP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 8
05/01/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-MAD-99-19.6/22.6 06-293304		IN MADERA COUNTY NEAR FAIRMEAD FROM 1.6 KM SOUTH OF AVENUE 21 INTERSECTION TO 0.2 KM SOUTH OF ROUTE 99 AND 152 SEPARATION CONVERT TO DIVIDED FREEWAY	F C I CONSTRUCTORS INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	MEJIA, HUGO 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5275	\$49,375,717 \$31,705,199 \$839,388	10/23/06 11/09/06 06/22/09	48% 64%
HE13	SWPPP						
06-MAD-99-24.4/26.8 06-0E8204 ACST-P099-(509)E P0-99 5-(9E) --()		IN MADERA COUNTY IN AND NEAR CHOWCHILLA FROM AVENUE 24 1/2 TO ASH SLOUGH BRIDGE WIDEN INSIDE SHOULDER	CRUCO CONSTRUCTION GROUP INC 2443 FOUNDRY PARK AVE FRESNO CA 93706 (559)498-3639	ALLRED, LARRY 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3881	\$1,061,891 \$99,475 \$99,475	09/26/07 10/24/07 06/03/08	25% 9%
HB1	SWPPP						
06-TUL-63-5.8/8 06-307004		IN TULARE COUNTY IN VISALIA FROM PACKWOOD CREEK TO ROUTE 63/198 SEPARATION WIDEN ROADWAY TO SIX LANES	TEICHERT CONSTRUCTION P O BOX 400 KINGSBURG CA 93631 (559)898-5500		\$10,196,554 \$0 \$0	04/10/08 04/28/08	0% 0%
HB4C	SWPPP						
06-TUL-63-7.9/0 06-0F1504		IN TULARE COUNTY IN VISALIA AT COURT STREET AND NOBLE AVENUE MODIFY SIGNALS	W. JAXON & BAKER 36579 AVENUE 12 MADERA, CA 93638	RIZWAN TANVIR 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$478,894 \$155,206 \$155,206	08/02/07 08/28/07 05/23/08	29% 32%
HB1	WPCP						
06-TUL-99-5.6/7.3 06-431704		IN TULARE COUNTY IN AND NEAR EARLIMART AND IN TIPTON HIGHWAY PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI INC 77 LARKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,777,467 \$721,136 \$285,036	10/05/07 10/22/07 08/30/11	55% 40%
HA25	SWPPP						
06-TUL-99-12.1/13.1 06-479004 ACST-P099-(489)E P0-99 4-(9E) --()		IN TULARE COUNTY IN PIXLEY FROM 0.3 KM SOUTH OF AVENUE 96 OVERCROSSING TO 0.3 KM NORTH OF AVENUE 100 OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LAKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$560,426 \$518,726 \$2,427	11/15/05 12/02/05 05/20/09	68% 92%
HB32	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 9
05/01/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-99-28.3/29.9 06-431604 ACNH-P099-(455)E --()		IN TULARE COUNTY IN TULARE FROM 0.5 KM SOUTH OF BARDESLEY ROAD OVERCROSSING TO 0.3 KM NORTH OF CROSS AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	DAVID ONTIVEROS 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8316	\$2,142,872 \$1,968,494 \$14,885	01/19/06 01/26/06 03/30/09	0% 0% PLANT EST SATIS
HA25	SWPPP						
06-TUL-99-30.1/31 06-388214		IN TULARE COUNTY IN TULARE FROM 0.8 KM SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 0.6 KM NORTH OF PROSPERITY AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901-4886	DAVID ONTIVEROS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$256,099 \$216,035 \$2,253	05/16/07 06/04/07 09/15/09	0% 0% PLANT EST SATIS
HB4N	WPCP						
06-TUL-99-34.0/42 06-459404 ACNH-P099-(507)E --()		IN TULARE COUNTY IN AND NEAR VISALIA FROM 0.2 KM NORTH TO TAGUS AVENUE OVERCROSSING TO 2.1 KM NORTH OF BETTY DRIVE OVERCROSSING RESURFACE ASPHALT CONCRETE	W JAXON BAKER PO BOX 994248 REDDING CA 96099-4248	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$9,420,686 \$4,683,493 \$173,926	05/16/07 05/25/07 06/13/08	61% 50%
HA22	SWPPP						
06-TUL-99-51.9/0 06-432004 ACST-P099-(497)E G P0-99 4-(7E) --()		IN TULARE COUNTY NEAR KINGSBURG AT DODGE AVENUE AT WARLOW SAFETY ROADSIDE REST AREA RECONSTRUCT SAFETY ROADSIDE REST	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706	RIZWAN TANVIR 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$2,753,875 \$513,288 \$131,963	12/07/07 12/17/07 12/29/08	25% 19%
HA26	WPCP						
06-TUL-99-52.6/52.7 06-0C8404		IN TULARE COUNTY NEAR KINGSBURG AT KINGS RIVER BRIDGE REHABILITATE BRIDGE DECK	PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT RD PLEASANT HILL CA 94523 (925)945-1052		\$489,865 \$0 \$0	09/21/07 10/24/07	0% 0%
HA21	WPCP						
06-TUL-190-8.0/15 06-337324 ACST-P190-(011)E P1-90 0-(1E) --()		IN TULARE COUNTY AT AND NEAR POPLAR FROM 0.8 KM WEST OF ROAD 184 TO 0.7 KM EAST OF ROAD 232 ASPHALT CONCRETE OVERLAY	EMMETTS EXCAVATION INC 1477 MENLO AVE CLOVIS CA 93611 (559)299-1256		\$4,831,458 \$0 \$0	01/30/08 02/15/08	0% 0%
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 10
05/01/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-198-18.8/0 06-471604 ACNH-P198-(050)E PL62-06 0-(8H) 206-008-() HB1		IN TULARE COUNTY NEAR EXETER FROM 0.3 KM WEST TO 0.2 KM EAST OF ROUTE 65 INSTALL TRAFFIC SIGNALS	TEICHERT CONSTRUCTION PO BOX 400 KINGSBURG CA 93631-0400	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,183,841 \$1,201,761 \$45,327	06/26/07 07/18/07 04/23/08	84% 95%
	SWPPP						

Totals:	Authorized Final Amt:	<u>\$239,627,823</u>	Completed to Date:	<u>\$116,788,468</u>	Work This Month:	<u>\$10,834,839</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-37.2/48.6	06-0E0504	1
06-FRE-33-62.5/69.5	06-343534	1
06-FRE-41-22.5/25.6	06-431804	1
06-FRE-41-30.4/31.8	06-419614	1
06-FRE-43-5.3/0	06-494604	1
06-FRE-99-10.7/15.9	06-420314	1
06-FRE-99-10.7/15.4	06-0G6504	2
06-FRE-99-12.2/14.5	06-458604	2
06-FRE-99-21.4/22.4	06-462804	2
06-FRE-99-22.2/0	06-0C0404	2
06-FRE-99-24.2/26.7	06-453204	2
06-FRE-168-29.3/0	06-0F8804	2
06-FRE-180-24.6/27.3	06-420504	3
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-55.4/56.6	06-342344	3
06-FRE-180-60.3/64	06-342444	3
06-FRE-180-63.3/66.5	06-342434	3
06-KER-5-3.0/3.6	06-418714	3
06-KER-5-10.2/15.8	06-0E2304	4
06-KER-5-62.0/82.5	06-0G6204	4
06-KER-33-36.6/0	06-0F8204	4
06-KER-41-/5	06-3829U4	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-58-43.9/0	06-495504	4
06-KER-58-47.0/67.8	06-0G3204	4
06-KER-58-55.2/0	06-0E6004	5
06-KER-58-55.7/56.6	06-0A5104	5
06-KER-99-24.7/27.1	06-451604	5
06-KER-99-29.5/31	06-0G6404	5
06-KER-99-36.2/0	06-0E5804	5
06-KER-99-48.7/57.1	06-0C1204	5
06-KER-119-29.3/0	06-0E4004	6
06-KER-178-1.7/6.1	06-0G6304	6
06-KER-223-20.1/21.2	06-460204	6
06-KIN-5-16.1/16.4	06-0G3604	6
06-KIN-33-/7.8	06-430504	6
06-KIN-41-36.7/0	06-479204	6
06-KIN-41-45.9/48.3	06-0E2704	7
06-KIN-198-18.5/19	06-0F1804	7
06-MAD-99-7.4/0	06-0C5204	7
06-MAD-99-12.8/0	06-0F4004	7
06-MAD-99-12.8/0	06-0C5104	7
06-MAD-99-19.6/22.6	06-293304	7
06-MAD-99-24.4/26.8	06-0E8204	8
06-MAD-99-7.4/0	06-0C5304	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-63-5.8/8	06-307004	8
06-TUL-63-7.9/0	06-0F1504	8
06-TUL-99-5.6/7.3	06-431704	8
06-TUL-99-12.1/13.1	06-479004	8
06-TUL-99-28.3/29.9	06-431604	9
06-TUL-99-30.1/31	06-388214	9
06-TUL-99-34.0/42	06-459404	9
06-TUL-99-51.9/0	06-432004	9
06-TUL-99-52.6/52.7	06-0C8404	9
06-TUL-190-8.0/15	06-337324	9
06-TUL-198-18.8/0	06-471604	10

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$10,582,093	\$2,357,136
-F-	FEDERAL AID (PRIMARY)	\$61,724,003	\$42,923,538
-S-	FEDERAL AID (SECONDARY)	\$26,964,826	\$17,128,549
-SH-	STATE HIGHWAY	\$140,356,901	\$54,379,245
District Total:		<u>\$239,627,823</u>	<u>\$116,788,468</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$6 , 499 , 475
Work completed this Period:	\$6 , 499 , 475