

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/13**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0Q3504		IN FRESNO, KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS INSTALLING COMPRESSOR AND SMART	TRAFFIC DEVELOPMENT SERVICES INC 207 W LOS ANGELES AVE # 252 MOORPARK CA 93021 (805)523-1914	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$272,186 \$271,281 \$0	04/30/13 05/31/13 09/20/13 09/26/13	100% 100%  COMPLETED
HM4							
06-FRE-33-22.7/59.5 06-0P7404		IN FRESNO COUNTY ON ROUTE 33 & ROUTE 198 & IN TULARE COUNTY ON ROUTE 198 AT VARIOUS LOCATIONS PME CHIPSEAL (MEDIUM CHIP)	INTERMOUNTAIN SLURRY SEAL INC P O BOX 1841 SPARKS NV 89432 (775)358-1355	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$2,855,685 \$1,612,726 \$1,270,167	04/29/13 05/24/13 11/08/13	70% 56%
HM1							
06-FRE-33-/0 06-0C1304 BHNH-000C-(354)E --()		IN FRESNO, MADERA, KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS RETROFIT BRIDGES WITH COMPOSITE	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	GANDRATHI, SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7617	\$3,205,761 \$1,923,105 \$198,485	01/15/13 02/06/13 11/20/13	87% 60%
HA21	WPCP						
06-FRE-41-1.0/3 06-0N7904 STP-X019-(024)E --()		IN FRESNO COUNTY NEAR FRESNO ON ROUTE 41 FROM LAGUNA AVENUE TO HARLAN AVENUE AND ON ROUTE 43 FROM KINGS/FRESNO COUNTY LINE TO NEB HMA OVERLAY	WINDSOR FUEL COMPANY P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$1,779,994 \$1,782,644 \$0	04/03/13 05/16/13 08/21/13 09/29/13	100% 100%  COMPLETED
06-FRE-41-27.6/30.4 06-0E9714		IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	MENGGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$597,550 \$493,869 \$2,834	03/19/12 04/16/12 01/11/16	0% 0%  PLANT EST SATIS
HB4N	WPCP						
06-FRE-41-30.7/31.7 06-0A4904 SARR-P041-(115)E P0-41 1-(5E) --()		IN FRESNO COUNTY FROM 0.3 MILE NORTH OF HERNDON AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING PLANTING AND IRRIGATION	ELITE LANDSCAPING 2972 LARKIN CLOVIS CA 93612	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$632,638 \$636,851 \$0	05/24/10 06/25/10 09/16/13	100% 100%
	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/13**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-63-3.8/8.4 06-0P9304 STP-X019-(026)E --()		IN FRESNO COUNTY AT SQUAW VALLEY & DUNLAP ON ROUTE 63 FROM 1.2 MILE SOUTH OF ANCHOR AVENUE TO ROUTE 180 & ON ROUTE 180 FROM FRIANT HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	MOHAMMAD SAMMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$4,488,326 \$4,038,405 \$2,924,324	06/13/13 07/22/13 10/29/13	84% 90%
HM1							
06-FRE-99-26.7/31.6 06-442624		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	HATTON, CURT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	\$41,037,241 \$16,112,123 \$1,490,035	10/10/12 11/06/12 07/26/16	18% 39%
HE13	SWPPP						
06-FRE-180-58.4/60.4 06-0C1104 ACNH-P180-(056)N --()		ON ROUTE 180 IN FRESNO COUNTY BETWEEN ROUTE 41 AND ROUTE 168 BRAIDED RAMPS	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$40,903,957 \$33,055,756 \$2,440,598	01/12/12 01/20/12 12/20/13	91% 81%
HE14							
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$4,669,751 \$2,345,786 \$62,517	08/23/12 09/27/12 05/15/14	60% 50%
	WPCP						
06-FRE-180-71.8/74.5 06-342524		IN FRESNO COUNTY ABOUT 6.3 MILES EAST OF FRESNO FROM 0.6 MILE WEST OF QUALITY AVENUE TO 0.2 MILE WEST OF SMITH AVENUE NEW EXPRESS HIGHWAY	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744 (559)268-9886	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$15,396,248 \$2,716,893 \$0	04/23/13 05/16/13 10/14/14	23% 18%
HE14							
06-KER-0-/0 06-0M6204		IN KERN COUNTY AT VARIOUS LOCATIONS REMOVE DECK SURFACE, PLACE DECK SEAL	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$1,919,321 \$1,306,290 \$65,920	05/21/13 06/13/13 11/06/13	83% 68%
HM1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/13**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-.5/62.6 06-0G6804		IN KERN CO AT VARIOUS BRIDGES ON ROUTES 5, 46, 155 & 178 REPLACE JOINT SEALS AND SEAL BRIDGE	DEBRUIN CONSTRUCTION 939 W. CHARTER STOCKTON, CA 95206 (209)462-5100	MICHAEL ROBBINS 183 W. VENTURA KINGSBURG, CA 93631 (559)246-9429	\$664,416 \$384,569 \$0	06/14/11 07/13/11 04/30/13	77% 57%
HM1	WPCP						
06-KER-5-13.5/0 06-0M2204		IN KERN COUNTY AT VARIOUS LOCATIONS PAINT STRUCTURAL STEEL & JOINT SEAL	F D THOMAS INC P O BOX 4663 MEDFORD OR 97504 (541)664-3010	PETER MULLALY 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$1,789,000 \$1,799,200 \$0	12/05/12 12/27/12 10/24/13	100% 100% SUSPENDED
HM1	WPCP						
06-KER-14-39.3/40.3 06-0H1804 BRNH-P014-(072)E --()		ON ROUTE 14 IN KERN COUNTY AT PM 39.9, 24 MILES NORTH OF MOJAVE AT RED ROCK CANYON BRIDGE #50-0178 BRIDGE REPLACEMENT (SCOUR)	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERFIELD CA 93388 (661)399-3361	AMARJIT DHALIWAL (661)391-4766	\$7,992,353 \$1,408,348 \$1,099,560	05/22/13 06/10/13 09/04/14	20% 18%
HA21	SWPPP						
06-KER-33-34.3/45.5 06-0N2704		IN KERN COUNTY NEAR MCKITTRICK FROM ROUTE 58 TO 1.4 MILES NORTH OF LOST HILLS ROAD AND FROM 0.5 MILE SOUTH OF TWISSELMAN ROAD TO K PLACE HMA	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	MICHAEL ROBBINS 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)259-4817	\$1,967,720 \$1,719,610 \$1,572,304	06/13/13 07/08/13 10/21/13 10/25/13	100% 87%
HM1							
06-KER-46-/7.3 06-0P9204 ACNH-P046-(048)E --()		IN KERN CO NEAR LOST HILLS FROM KERN CO LINE TO KECKS RD & FROM 1.2 MILES WEST OF ROUTE 33 TO 0.5 MILE WEST OF BROWN MATERIAL RD RHMA TYPE G OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	PETER MULLAY 1824 NORRIS RD. BAKERSFIELD, CA 93312 (661)391-4767	\$4,954,681 \$750,284 \$750,284	06/27/13 07/24/13 12/12/13	20% 15%
HM1							
06-KER-58-15.4/21.4 06-0P7304		IN KERN COUNTY ON ROUTE 58, FROM JCT ROUTE 33 TO ROAD TO LOKERN PUMP STATION & IN KINGS COUNTY ON ROUTE 269, FROM 0.2 MI NORTH OF AC OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)841-1086	PETER MULLALY 1824 NORIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$2,410,780 \$2,229,605 \$0	05/02/13 05/31/13 10/18/13 10/23/13	100% 100%
HM1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/13**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-59.6/64.4 06-0N1504 ACNH-P058-(115)E --()		IN KERN CO NEAR BAKERSFIELD FROM RTE 58/184 SEPARATION TO 0.2 MILE WEST OF TEJON HIGHWAY OC & FROM 0.3 MILE WEST OF CALIENTE CREEK OVERLAY WITH HOT MIX ASPHALT	SYNERGY PROJECT MANAGEMENT INC 150 EXECUTIVE PARK BLVD #4100 SAN FRANCISCO CA 94134 (415)467-3000	INCAMARJIT DHALIWAL 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4766	\$2,990,205 \$2,459,660 \$0	01/15/13 02/14/13 10/02/13 10/04/13	100% 100% OVER RUN
HM							
06-KER-58-67.8/0 06-0N4014 NH-17D5-(004)E --()		IN KERN COUNTY NEAR EDISON AT NEUMARKLE ROAD UC CONSTRUCT ROCK SLOPE PROTECTION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$394,783 \$384,250 \$0	05/22/13 06/13/13 08/05/13	100% 100%
HA23							
06-KER-58-99.3/99.7 06-0K3904 NH-P058-(114) --()		ON ROUTE 58 IN KERN COUNTY BETWEEN POSTMILE R99.3 AND POSTMILE R99.7 BRIDGE REPLACEMENT	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744 (559)268-9886	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,656,467 \$851,594 \$92,018	12/20/12 01/10/13 12/19/13	77% 51%
WPCP							
06-KER-58-108.9/0 06-0G2704 ACHS-P058-(113)E G P0-58 1-(3E) --()		IN KERN COUNTY NEAR MOJAVE AT BUSINESS 58 WEST OVERCROSSING CONCRETE BARRIER AND WINDSCREEN	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	\$1,533,427 \$1,518,536 \$0	08/14/12 09/18/12 06/14/13	100% 100% OVER RUN
HB1 WPCP							
06-KER-99-17.0/22.1 06-0G8304		IN KERN COUNTY IN BAKERSFIELD FROM 0.5 MILE SOUTH OF ROUTE 119 TO WILSON ROAD WIDEN FREEWAY FROM 6 TO 8 LANES	SECURITY PAVING COMPANY INC PO BOX 1489 SUN VALLEY CA 91353-1489 (818)362-9200	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$20,517,710 \$7,207,235 \$0	10/24/12 12/03/12 03/12/14	57% 35%
SWPPP							
06-KER-99-17.5/29.9 06-0E6604 ACNH-P099-(569)E --()		IN KER CO IN BAKERSFIELD AT VAR LOCATIONS FROM THE RTE 119/99 SEP TO THE RTE 65/99 SEP 99 CORRIDOR-BRIDGE ENHANCEMENT	CLEANCUT LANDSCAPE 8406 N ARMSTRONG CLOVIS, CA 93619 (559)322-2041	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$728,172 \$134,059 \$72,920	07/19/13 08/21/13 11/22/13	56% 19%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/13**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-19.5/0 06-0N6904		IN KERN COUNTY IN BAKERSFIELD AT PANAMA LANE OVERCROSSING WIDEN OFF-RAMP & CONSTRUCT RIGHT	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$1,063,865 \$113,814 \$113,814	06/19/13 07/22/13 12/05/13	40% 11%
HB4N							
06-KER-99-24.6/0 06-0L3904 HSNH-P099-(568)E --()		IN KERN COUNTY IN BAKERSFIELD AT CALIFORNIA AVENUE UNDERCROSSING RELOCATE RIGHT TURN LANE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-7467	\$1,027,735 \$403,248 \$142,433	06/24/13 07/22/13 02/03/15	14% 39%
HB1							
06-KER-99-27.0/28.4 06-0G8404		ON ROUTE 99 IN KERN COUNTY FROM STATE ROUTE 99/204 OVERHEAD TO BEARDSLEY CANAL WIDEN FREEWAY FROM 6 TO 8 LANES	SECURITY PAVING COMPANY INC POBOX 1489 SUN VALLEY CA 91353-1489 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$7,555,718 \$575,314 \$575,314	02/20/13 03/14/13 04/10/14	5% 8%
SWPPP							
06-KER-99-28.4/43.9 06-0L6404 ACNH-P099-(551)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BEARDSLEY CANAL BRIDGE TO ROUTE 46/99 SEPARATION REPLACE EXISTING PAVEMENT	SECURITY PAVING COMPANY INC 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$86,865,150 \$75,882,575 \$2,309,602	01/18/12 02/14/12 12/10/13	88% 87%
HA22 SWPPP							
06-KER-119-19.7/30.4 06-0Q3604		IN KERN COUNTY NEAR BAKERSFIELD FROM ROUTE 5/119 SEPARATION TO WIBLE ROAD COLD IN PLACE RECYCLE, HMA OVERLAY,	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$3,343,851 \$2,589,142 \$0	06/14/13 07/08/13 09/21/13 10/29/13	96% 89%
HM1							
06-KER-155-14.0/41 06-0P6304		IN KERN COUNTY, FROM 2.98 MILES EAST OF JUNCTION RTE 65 TO .075 MILE EAST OF PASCOE ROAD REPLACE CULVERTS/END TREATMENTS &	EAST BROUGH CONSTRUCTION INC 634 PRINTZ RD ARROYO GRANDE CA 93420 (805)489-7779	AMARJIT DHALIWAL 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4766	\$523,952 \$319,571 \$298,930	06/10/13 07/08/13 10/22/13 10/23/13	96% 61%
HM2C							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/13**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-178-14.3/15.7 06-0N3804 CSTP-17D6-(000)4 --() HA23		IN KERN COUNTY ABOUT 9 MILES EAST OF BAKERSFIELD AT 06. MILE EAST OF SIDEHILL VIADUCT AND AT 0.6 MILE EAST OF EDISON POWERHOUSE CONSTRUCT CONCRETE SLAB STRUCTURES	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93388 (661)399-3361	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93312 (661)391-4767	\$465,675 \$342,698 \$342,698	08/05/13 08/21/13 10/25/13	90% 74%
06-KER-178-93.2/103.8 06-0N1604 NH-P178-(062)E --() HM		IN KERN COUNTY IN AND NEAR RIDGECREST FROM RTE 178/395 SEP TO CHINA LAKE BLVD COLD PLANE & OVERLAY WITH RHMA	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$2,890,010 \$2,879,738 \$0	05/17/13 06/10/13 09/20/13 09/23/13	100% 100% COMPLETED
06-KIN-41-42.1/44.9 06-416004 NH-P041-(122)E --() HA22	SWPPP	IN KINGS COUNTY NEAR LEMOORE FROM 0.1 MILE SOUTH OF HANDFORD-ARMONA ROAD TO 0.7 MILE NORTH OF GRANGEVILLE BOULEVARD REHAB ROADWAY AND WIDEN SHOULDERS	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROSEVILLE CA 95678 (916)645-4800	HAIDAR HADDADIN 183 W. VENTURA KINGSBURG, CA 93631 (559)917-2487	\$7,117,691 \$6,605,346 \$390,742	04/06/12 04/27/12 12/24/13	83% 94%
06-KIN-43-18.2/27.2 06-0P6104 CSTP-P043-(043)E --() HM1		IN TULARE AND KINGS COUNTIES NEAR CORCORAN AND HANFORD FROM 0.6 MILE SOUTH OF DEER CREEK BRIDGE TO KINGS COUNTY LINE AND FROM ROUT RHMA OVERLAY TYPE "G"	CHESS BROSS CONSTRUCTION 39 CALIFORNIA ST PMB 118 VALLEY SPRINGS CA 95252 (209)747-3595	JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118	\$3,509,325 \$97,387 \$92,907	06/06/13 06/27/13 10/29/13	86% 3%
06-KIN-198-8.9/10.1 06-325504 HE11	SWPPP	ON ROUTE 198 IN KINGS COUNTY IN KINGS COUNTY FROM ROUTE 41 TO 18 1/2 AVENUE (VINE STREET) (KP 15.1/16.3) CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	JUSTIN KIMURA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$19,010,189 \$5,956,633 \$286,663	10/24/12 12/03/12 11/03/14	36% 31%
06-KIN-198-14.8/17.9 06-462204 ACNH-P198-(060)E --() HA21		IN AND NEAR HANFORD AT THE 14TH AVENUE UC, HANFORD-ARMONA RD UC AND THE 11TH AVENUE UC (KP R23.7/R29.0) REHAB 3 BRIDGE DECKS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700		\$4,459,284 \$0 \$0	09/24/13 10/22/13	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/13**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805 (510)741-9226	JUSTIN KIMURA 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)651-8315	\$1,407,635 \$1,104,808 \$860	05/22/12 06/20/12 02/10/14	79% 86%
HE14	WPCP						
06-MAD-0-0 06-0N7704		IN MADERA AND TULARE COUNTIES AT VARIOUS LOCATIONS POLYESTER OVERLAY & JOINT SEAL	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$461,700 \$470,468 \$0	03/20/13 04/11/13 09/16/13 10/17/13	100% 100% COMPLETED
HM3							
06-MAD-41-9.3/15.4 06-0P7604		IN MAD CO AT & NEAR COARSEGOLD FROM 0.1 MI NORTH OF RTE 145 TO 0.2 MI SOUTH OF ROAD 406 & FROM 0.9 MI NORTH OF YOSEMITE SPRINGS PA REPLACE PAVEMENT DELINEATION	CENTRAL STRIPING SERVICE INC 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742 (916)635-5175	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-5631	\$332,002 \$275,402 \$275,402	03/27/13 05/16/13 10/22/13	90% 77%
HM4							
06-MAD-99-6.9/8.2 06-471004		IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SLYMAR, CA 91342 (818)362-9200	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-8566 (559)243-3812	\$44,020,820 \$8,494,408 \$2,562,008	12/07/12 01/10/13 08/04/15	23% 19%
HE11	SWPPP						
06-MAD-99-9.5/13.1 06-0E0404 NH-P099-(538)N --()		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MILE SOUTH OF SOUTH MADERA OVERCROSSING TO 0.4 MILE NORTH OF AVENUE 16 OVERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY ATTN JEFF GRIMM P O BOX 50085 WATSONVILLE CA 95077 (559)441-5715	OSCAR SHERRILL 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3812	\$28,236,015 \$27,397,005 \$384,370	06/28/11 08/22/11 10/20/13	100% 97%
HA22							
06-MAD-145-20.9/25.4 06-0P7004		IN MADERA COUNTY ABOUT 9 MILES EAST OF MADERA FROM ROAD 37 TO ROUTE 41 COLD PLANE AND HMA OVERLAY	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$735,287 \$716,746 \$0	04/18/13 05/16/13 07/02/13	100% 100%
HM1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/13**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Time Work Message
06-TUL-63-2.9/3.2 06-0K5404 ACST-P063-(022)E P0-63 0-(2E) --()		IN TULARE COUNTY NEAR VISALIA FROM 0.1 MILE SOUTH TO 0.2 MILE NORTH OF AVENUE 256 REALIGN INTERSECT & INSTALL SIGNAL	LEE'S PAVING INC 1212 N PLAZA DR VISALIA CA 93291 (559)651-1337	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$626,404 \$453,162 \$288,856	11/26/12 12/20/12 12/02/13	40% 72%  SUSPENDED
HB1	SWPPP						
06-TUL-65-21.8/29.6 06-0P9404 ACNH-P065-(097)E --()		IN TULARE COUNTY IN AND NEAR LINDSAY FROM LINDA VISTA AVENUE TO 0.1 MILE NORTH OF HERMOSA STREET RHMA TYPE "G" OVERLAY	LINDSAY PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH, CA 93448 (805)473-3016	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$2,755,647 \$0 \$0	06/10/13 06/27/13	0% 0%
HM1							
06-TUL-99-6.1/29.9 06-0E6704 STPE-P099-(067)E --()		IN TULARE COUNTY IN AND NEAR TULARE FROM AVENUE 48 TO CROSS AVENUE 99 CORRIDOR-BRIDGE ENHANCEMENT	RSB GROUP INC 20331 LAKE FOREST DR.#C-13 LAKE FOREST CA 92630 (949)454-1999	BLAS MARTINEZ 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$295,850 \$238,402 \$187,657	07/03/13 07/24/13 10/28/13 10/29/13	80% 78%
06-TUL-99-22.4/0 06-0A9704 NH-SARR-(STP)E TPES-AR R-(E) --()		IN TULARE COUNTY NEAR TIPTON AT THE PHILIP S RAINE SAFETY ROADSIDE REST AREA CONSTRUCT NEW FACILITES REST AREA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DANIEL CHAPA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8312	\$8,892,010 \$9,104,925 \$0	04/06/11 04/25/11 02/27/13	100% 100%  PLANT EST SATIS
HA26	SWPPP						
06-TUL-99-23.5/0 06-0N5404		IN TULARE COUNTY NEAR TULARE AT AVENUE 184 OVERCROSSING RAMP OVERLAY	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	BLAS MARTINEZ 8530 W ROOSEVELET AVE VISALIA, CA 93291 (559)651-8321	\$250,884 \$264,870 \$0	12/20/12 01/11/13 09/30/13	100% 97%
HA22	WPCP						
06-TUL-99-37.3/41.3 06-360214		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MI SOUTH OF WEST VISALIA OVERHEAD TO 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD WIDEN FREEWAY 4-LN FWY TO 6-LN FWY	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$32,914,185 \$7,696,534 \$941,490	12/07/12 12/27/12 07/22/14	38% 23%
HE13 HE13	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/13**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$69,800,473 \$44,963,253 \$1,292,533	01/04/11 01/19/11 05/01/14	77% 64%
HE13	SWPPP						
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	\$3,194,915 \$1,442,810 \$27,055	10/01/12 11/06/12 07/03/17	53% 52%
	WPCP						
06-TUL-216-1.9/2.9 06-430704		IN TULARE COUNTY IN AND NEAR VISALIA FROM LOVERS LANE TO 0.1 MILE EAST OF COMSTOCK STREET WIDEN AND REALIGNMENT OF ROUTE 216	VISALIA GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706 (559)441-5700	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$4,294,689 \$523,725 \$419,594	04/26/13 05/24/13 08/26/14	21% 12%
HB4C	SWPPP						
06-TUL-245-16.0/33 06-0P7204		IN TULARE COUNTY NEAR BADGER FROM 0.2 MILES NORTH OF AVENUE 404 TO 2.6 MILES SOUTH OF DRUM VALLEY ROAD AND FROM 2.4 MILES NORTH OF HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	JAVIER HUERTA 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$1,168,065 \$1,590 \$0	04/18/13 05/16/13 11/01/13	7% 0%
HM1							

**Totals:      Authorized Final Amt:      \$502,577,396      Completed to Date:      \$286,056,251      Work This Month:      \$22,974,892**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-FRE-0-/0	06-0Q3504	1
06-FRE-33-22.7/59.5	06-0P7404	1
06-FRE-33-/0	06-0C1304	1
06-FRE-41-1.0/3	06-0N7904	1
06-FRE-41-27.6/30.4	06-0E9714	1
06-FRE-41-30.7/31.7	06-0A4904	1
06-FRE-63-3.8/8.4	06-0P9304	2
06-FRE-99-26.7/31.6	06-442624	2
06-FRE-180-58.4/60.4	06-0C1104	2
06-FRE-180-62.6/66.3	06-342564	2
06-FRE-180-71.8/74.5	06-342524	2
06-KER-0-/0	06-0M6204	2
06-KER-5-13.5/0	06-0M2204	3
06-KER-5-.5/62.6	06-0G6804	3
06-KER-14-39.3/40.3	06-0H1804	3
06-KER-33-34.3/45.5	06-0N2704	3
06-KER-46-/7.3	06-0P9204	3
06-KER-58-15.4/21.4	06-0P7304	3
06-KER-58-67.8/0	06-0N4014	4
06-KER-58-108.9/0	06-0G2704	4
06-KER-58-59.6/64.4	06-0N1504	4
06-KER-58-99.3/99.7	06-0K3904	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-KER-99-17.0/22.1	06-0G8304	4
06-KER-99-17.5/29.9	06-0E6604	4
06-KER-99-19.5/0	06-0N6904	5
06-KER-99-24.6/0	06-0L3904	5
06-KER-99-27.0/28.4	06-0G8404	5
06-KER-99-28.4/43.9	06-0L6404	5
06-KER-119-19.7/30.4	06-0Q3604	5
06-KER-155-14.0/41	06-0P6304	5
06-KER-178-14.3/15.7	06-0N3804	6
06-KER-178-93.2/103.8	06-0N1604	6
06-KIN-41-42.1/44.9	06-416004	6
06-KIN-43-18.2/27.2	06-0P6104	6
06-KIN-198-8.9/10.1	06-325504	6
06-KIN-198-14.8/17.9	06-462204	6
06-KIN-198-21.5/28.3	06-0L0504	7
06-MAD-0-/0	06-0N7704	7
06-MAD-41-9.3/15.4	06-0P7604	7
06-MAD-99-9.5/13.1	06-0E0404	7
06-MAD-99-6.9/8.2	06-471004	7
06-MAD-145-20.9/25.4	06-0P7004	7
06-TUL-63-2.9/3.2	06-0K5404	8
06-TUL-65-21.8/29.6	06-0P9404	8



**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
06	\$8,394,095
<b>Work completed this Period:</b>	\$8,394,095