

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-1.0/0 08-0Q2004		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS REPLACE ROCK SLOPE PROTECTION	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LANE PLACENTIA CA 92870	GAYED, EZZ 850 S. VIA LATA SUITE #100A COLTON, CA 92326 (951)830-6954	\$924,603 \$735,373 \$0	11/04/15 11/18/15 08/23/16	63% 80%
HM3							
08-RIV-10-6.3/7 08-0R4704 NHP-X065-(104)E --()		IN BEAUMONT AT RTE 10/60 IC TO VEILLE AVENUE UNDERCROSSING AND ON RTE 60 FROM 0.19 MI W/O RTE 10 TO RTE 10 BETWEEN PM 30.3 AND 30.5 IMPROVE WORKER SAFETY CONDITIONS,	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	SIMPSON, JOHN 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-8950	\$1,275,250 \$94,684 \$0	01/05/16 02/03/16 09/19/16	39% 7%
HA28							
08-RIV-10-74.0/105.4 08-1E8604 NHP-X010 -( )5 049- E -()		IN RIVERSIDE COUNTY NEAR DESERT CENTER FROM 1.9 MI E/O CACTUS CITY REST AREA TO 0.4 MI E/O STATE RTE 177 JCT REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203	QUACH, ANDY 73-800 DINAH SHORE DRIVE #104 PALM DESERT, CA 92211 (951)232-6235	\$62,397,188 \$285,278 \$0	03/02/16 03/17/16 02/02/18	1% 0%
08-RIV-10-130.6/130.6 08-1G9504		IN RIVERSIDE COUNTY NEAR BLYTHE AT CALADA DIRCH BRIDGE BRIDGE #56-0020 L/R DIR'S ORDER EMERGENCY F.A. RECONSTRUCT EMBANKMENT	RIVERSIDE CONSTRUCTION COMPANY, INC. 4225 GARNER ROAD RIVERSIDE, CA 92501	VU, KHOI 73800 DINAH SHORE DRIVE SUITE 104/105 PALM DESERT, CA 92211 (951)232-6263	\$3,335,000 \$0 \$0	02/12/16 02/12/16 04/29/16	0% 0%
20.20 201130							
08-RIV-10-135.0/0 08-0L5904		ALSO PM R144.3: IN RIVERSIDE COUNTY ABOUT 17.5 MILE WEST OF BLYTHE AT WILEY'S WELL SAFETY ROADSIDE REST AREA AND ABOUT 8.2 MILES W REPLACE SEPTIC SYSTEM	RED MOUNTAIN, LLC CONSTRUCTION-DIVISION 6621 BAY LAUREL DRIVE AVILA BEACH CA 93424	QUACH, ANDY 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)277-8580	\$465,744 \$465,744 \$0	04/06/15 04/27/15 05/06/16 05/23/16	100% 100%
HA42							
08-RIV-10-/15.9 08-465514		IN RIVERSIDE COUNTY IN VARIOUS CITIES ON VARIOUS ROUTES AT VARIOUS POST MILES INSTALL SOLAR POWERED TRAFFIC MONITOR STA	TRAFFIC DEVELOPMENT SERVICES, INC. 207 W. LOS ANGELES AVE #252 MOORPARK, CA 93021	HARIKA, INDERJEET 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6293	\$282,287 \$0 \$0	07/01/15 07/01/15	0% 0%
201315HB4 N							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-60-.5/16.3 08-1F6504		IN/NEAR CORONA, RIVERSIDE, MORENO VALLEY AND PERRIS @ VARIOUS LOCATIONS ON RTES 60, 91 & 215 METHACRYLATE DECK, REPLACE JOINT	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504	AVILA, XAVIER 119 N. MAPLE SUITE A & U CORONA, CA 92880-1793 (951)830-6837	\$528,693 \$4,425 \$0	03/16/16 03/29/16 10/03/16	7% 1%
08-RIV-60-12.2/22.1 08-1C0914 NHP-P060-(147)E --()		IN RIVERSIDE COUNTY; IN & NEAR MORENO VALLEY & BEAUMONT FROM RTE 60/215 TO GILMAN SPRINGS RD & FR 1.47 MI W/O CORONA CA 92879 JACK RABBIT TRAI MILL AND OVERLAY MAINLINE PAVEMENT,	ALL AMERICAN ASPHALT SEP 400 EAST 6TH STREET CORONA CA 92879		\$17,439,088 \$0 \$0	03/30/16 04/12/16	0% 0%
08-RIV-74-16.1/71.8 08-465524		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS CONSTRUCT CENSUS LOOP STATIONS	SERVITEK SOLUTIONS, INC. 636 BREA CANYON ROAD CITY OF INDUSTRY, CA 91789	HARIKA, INDERJEET 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-9010	\$283,756 \$0 \$0	08/06/15 08/25/15	0% 0%
000000000 000							
08-RIV-74-27.5/32.3 08-1C3404		NR PERRIS FR 74/215 JCT TO 0.03 MI E/O GUTHRIDGE LN PREVENTATIVE MAINTENANCE TREATMENT	VSS INTERNATIONAL, INC 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691		\$801,005 \$0 \$0	04/07/16 04/26/16	0% 0%
08-RIV-74-34.3/45.2 08-1F4804 HSST-PG -( )0 C424- E -()		IN RIVERSIDE & SAN BERNARDINO CNTY INSTALL APS PUSH BUTTONS, SIGNALS	JFL ELECTRIC, INC 8257 COMPTON AVENUE LOS ANGELES CA 90001		\$264,960 \$0 \$0	02/24/16 03/29/16	0% 0%
08-RIV-74-36.5/42.6 08-1G1004		IN HEMET FROM 0.5 MILE W/O WARREN ROAD TO DARTMOUTH STREET PREVENTATIVE MAINTENANCE TREATMENT	PAVEMENT COATINGS CO 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	YANG, CHAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	\$1,453,382 \$467,151 \$0	02/25/16 03/09/16 07/06/16	29% 32%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-43.2/43.4 08-1C7404 HSST-PG -( )P 4061- E -()		IN HEMET @ HEMET ST INTERSECTION INSTALL TRAFFIC SIGNALS	JFL ELECTRIC, INC 8257 COMPTON AVENUE LOS ANGELES CA 90001		\$242,451 \$0 \$0	03/03/16 03/29/16	0% 0%
HB1							
08-RIV-74-63.0/0 08-383504 STP-P074-(059)E --()		ON ROUTE 74 IN GARNER VALLEY. 3.7 MI E/O MOUNTAIN CENTER AT POST MILE 63.0 REPLACE BRIDGE	GRANITE CONSTRUCTION COMPANY 440 SOUTH MELROSE DRIVE 200 VISTA CA 92081	QUACH, MAX 73-800 DINAH SHORE DR. STE 104 PALM DESERT, CA 92211 (951)232-7674	\$2,148,556 \$2,132,591 \$0	10/10/14 10/28/14 05/31/16	0% 0% PLANT EST SATIS
HA21							
08-RIV-74-71.8/80.3 08-1E3304		NEAR ANZA FROM RTE 371 TO PINYON DRIVE REHAB PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	CHEN, MICHAEL 2455 ANSELMO DRIVE CORONA, CA 92879 (951)276-3949	\$1,443,970 \$1,455,370 \$0	02/18/15 03/11/15 11/20/15	84% 97%
HM1							
08-RIV-79-33.9/40.3 08-1C0504 NHP-P079-(037)E --()		IN RIVERSIDE COUNTY ON RTE 79 NEAR BEAUMONT FROM GILMAN SPRINGS ROAD UC TO CENTRAL BEAUMONT OVERHEAD COLD PLANE, HMA, FOG SEAL	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	QUACH, MAX 73-800 DINAH SHORE DR.#104/105 PALM DESERT, CA 92211 (951)232-7674	\$1,465,912 \$1,308,458 \$0	05/15/15 06/11/15 12/21/15	95% 89%
HM1							
08-RIV-79-40.4/0 08-1F6404		ALSO SBD 10-22.6, 29.6 & R38.5 & ALSO SBD 10-22.6, 29.6 & R38.5 & SBD-259- 0.5, 0.8 & 1.0; NEAR BEAUMONT, COLTON, REDLANDS AND SAN METHACRYLATE DECK, REPLACE JOINT	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$453,453 \$0 \$0	04/28/16 05/24/16	0% 0%
08-RIV-91-10.8/12.9 08-0R4604 NHP-P091-(141)E --()		IN RIVERSIDE FROM E/O PIERCE AVE TO APROX. 3 MI W/O TYLER AVE IMPROVE WORKER SAFETY CONDITIONS.	YAKAR 689 EAST SANBERNARDINO RD COVINA CA 91723	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,104,929 \$309,007 \$0	11/17/15 12/08/15 07/21/16	65% 28%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-91-15.6/15.6 08-1G6804		IN THE CITY OF RIVERSIDE AT THE PUMP HOUSE AT THE PUMP HOUSE AT MT. VERNON AVE. OC DIR'S ORD REPAIR PUMPS	CWS SYSTEMS, INC. 3814 E. COLORADO BLVD STE 102 PASADENA, CA 91107	DUNN, RODNEY 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3917	\$1,135,000 \$0 \$0	10/13/15 10/13/15 06/01/16	0% 0%
20.20 201130							
08-RIV-91-15.6/21.6 08-448404 CMLN-6208-(009)E --()		IN RIVERSIDE COUNTY IN RIVERSIDE FROM ADAMS STREET TO THE ROUTE 60/215 SEPARATION CONSTRUCT HOV LANDS, WIDEN BRIDGES	SEMA CONSTRUCTION INC 320 GODDARD WAY, SUITE 150 IRVINE, CA 92618	LOPEZ, JOSEPH 119 N. MAPLE, SUITE A & U CORONA, CA 92880-1793 (951)232-6052	\$115,855,889 \$112,613,031 \$0	02/10/12 03/08/12 06/30/16	100% 95%
HB5	WPCP						
08-RIV-91-17.4/0 08-1C8404 BRNH-P -( )X 5100- E -()		ALSO SBD-10-11.5; IN RIVERSIDE ON RTE 91 @ BROCKTON (PM 17.43 )& MISSION INN AVE UC (PM 20.53) & NEAR ONTARIO ON RTE 10 @ VALLEY PRESSURE WASH, SPOT BLAST CLEAN AND	CL COATINGS, INC. 8450 W 191ST STREET UNIT 19 MOKENA IL 60448	SOSTROM, DENISE 119 N. MAPLE SUITE A & U CORONA, CA 92880-1793 (951)232-7608	\$1,123,999 \$142,492 \$0	02/04/16 02/18/16 01/11/17	14% 13%
HM3							
08-RIV-95-/36.2 08-1C3704 STP-P095-(027)E --()		HMA OVERLAY, UPGRADE CURB RAMP, AND UPDGRADE METAL BEAM GRAUD RAILING HMA OVERLAY UPGRADE CURB RAMP	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSAS ROAD RIVERSIDE CA 92509	EMUH, GODWIN 4295 E. JURUPA AVE. SUITE 207 ONTARIO, CA 91761 (951)232-3706	\$13,894,698 \$12,540,445 \$0	12/30/14 01/29/15 04/30/16	100% 90%
HA22							
08-RIV-111-50.0/T56.2 08-1C4604		IN RIVERSIDE COUNTY IN PALM SPRINGS FR 0.6 MI N/O RAMON RD TO 0.1 MI W/O AVENIDA CABELLERO SLURRY SEAL AND LOCALIZED DIG OUTS	ALL AMERICAN ASPHALT 400 EAST 6TH STREET CORONA CA 92879	VU, KHOI 73800 DINAH SHORE DR #104/105 PALM DESERT, CA 92211 (951)232-6263	\$1,536,208 \$1,265,878 \$0	03/03/16 03/17/16 06/13/16	54% 82%
HM1							
08-RIV-215-8.4/38.8 08-0G7804 NHPI-215 -( )1 239- E -()		IN MURRIETA FR 0.5 MI S/O 215/15 JCT TO 0.2 MI N/O 215/60 JCT IN MORENO VALLEY INSTALL CCTV, CMS, CENSUS STATIONS,	DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720		\$5,888,888 \$0 \$0	03/02/16 03/30/16	0% 0%
HB4N							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-22.3/43.2 08-1C4004 NHPI-215 -( )1 238- E -( )		NEAR PERRIS FROM ROMOLAND FLOOD CONTROL CHANNEL TO SB 215 TO EB 215 CONNECTOR IN RIVERSIDE SANDBLAST/CLEAN AND APPLY	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504	ABU-GHARBIEH, IMAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3610	\$810,659 \$105,477 \$0	04/04/16 04/18/16 07/07/16	29% 13%
HM3							
08-RIV-215-37.3/38.4 08-3348V4		ALSO RIV-60-12.4/14.0; IN RIV ON RT 215 FROM EUCALYPTUS AVE TO 215/60 INTERCHANGE, AND ON ROUTE 60 E/O 215/60 INTERCHANGE TO W/O 2 REPLACEMENT HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,277,918 \$1,178,959 \$0	04/22/14 05/23/14 02/23/18	0% 0% PLANT EST SATIS
HE11							
08-RIV-215-38.6/39.7 08-334884		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.3 MILE W/O CENTRAL AVENUE UNDERCROSSING TO 0.3 MILE E/O FAIR ISLE DRIVE UNDERCROSSING PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N AMRSTRONG AVENUE CLOVIS, CA 93619	SPRAY, MICHAEL 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6497	\$513,578 \$417,130 \$0	06/28/12 07/16/12 05/12/16 05/20/16	0% 0% PLANT EST SATIS
HE11	WPCP						
08-RIV-215-39.7/43 08-334874		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.8 MILE EAST OF MARTIN LUTHER KING BOULEVARD TO DOWN STREET OVERHEAD. REPLACE PLANTING, IRRIGATION, PUMP	YAKAR 689 EAST SAN BERNARDINO RD COVINA, CA 91723	SPRAY, MICHAEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	\$1,348,745 \$1,234,611 \$0	03/21/12 04/13/12 05/31/16	0% 0% PLANT EST SATIS
HE11	WPCP						
08-RIV-371-56.0/61.9 08-1C1104 STP-P371-(006)E --( )		IN AGUANGA & ANZA FROM JCT RTE 79 TO RTE 74 (POR) ALSO POST MILES 72.9/77.2 TREATMENT TO PRESERVE PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	CHEN, MICHAEL 2455 ANSELMO DR. SUITE 202 CORONA, CA 92879 (951)276-3949	\$1,737,161 \$1,506,991 \$0	06/12/15 07/02/15 11/20/15	75% 86%
08-RIV-371-67.7/72.9 08-0M2004 HSST-P371-(004)E --( )		ON RTE 371 IN RIV CO. FR 0.1 MI E/O CARY ROAD TO 0.1 MI E/O KIRBY RD CONSTRUCT 4 FT RIGHT SHOULDER	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL SUITE 200 CARLSBAD, CA 92008	QUACH, MAX 73800 DINAH SHORE DRIVE #104 PALM DESERT, CA 92211 (951)232-7674	\$6,907,249 \$6,384,805 \$0	01/28/15 02/18/15 04/04/17	0% 0% PLANT EST SATIS
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
08-SBD-10-3.3/6.7 08-1G5704		IN SAN BERNARDINO COUNTY ON VARIOUS ROUTES AT VARIOUS POST MILES DIR'S UPGRADE IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ROBINSON, KERRY 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-3929	\$1,912,000 \$87,929 \$0	09/25/15 09/25/15 06/30/16	100% 5%
20.20 201130							
08-SBD-10-32.9/37.4 08-0K2924 NHPI- 010-( )2 263- 78-() --() HA22		IN/NEAR REDLANDS FROM 0.2 MILE W/O FORD STREET TO 0.4 MILE E/O LIVE OAK CANYON ROAD. LANE REPLACEMENT	J. M'CLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	CHEN, MICHAEL 850 S. VIA LATA RD STE #100-A COLTON, CA 92324 (951)830-6953	\$26,003,428 \$3,869,149 \$0	10/30/15 11/16/15 01/18/17	34% 15%
08-SBD-10-/.1 08-1G5404		IN SAN BERNARDINO AND RIVERSIDE COUNTIES ON ROUTES 10, 15, 40, 60, 62, 71, 91, 111,210, 215, AND 259 DIR'S ORDER EMERGENCY F.A. UPGRADE IRRIGATION SYSTEMS NETWORK	KANAAN CONSTRUCTION INC. 5220 4TH STREET SUITE #2 IRWINDALE, CA 91706	IBRAHIM, MAJED 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)538-5248	\$1,875,000 \$0 \$0	09/01/15 09/01/15 12/30/15	0% 0%
20.20 201130							
08-SBD-10-/100 08-1G0304		IN SAN BERNARDINO COUNTY ON VARIOUS ROUTES AT VARIOUS POST MILES DI UPGRADE IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ROBINSON, KERRY 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-3929	\$1,285,000 \$690,424 \$0	09/25/15 09/25/15 06/30/16	100% 54%
20.20 201130							
08-SBD-10-/30.9 08-0Q7604 NHPI-010 -(262)4 --() HA22		IN SBD CO IN VARIOUS CITIES ON I-10 FROM LA CO LINE TO JCT RTE 38 REPLACE PCC SLABS, MBGR, COLD PLANE	J. M'CLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	YAP, SIONG 4295 E. JURUPA ST. STE 207/208 ONTARIO, CA 91761 (951)232-3922	\$38,471,270 \$25,216,814 \$0	12/19/14 01/15/15 04/26/17	55% 65%
08-SBD-15-14.0/16.4 08-0K7104 STPL-6208-(016)N 620-8 01-(ACI)M 71 0-63-() HB4C		I-15 GLEN HELEN PKWY IC THRU I-215 IC TO KENWOOD IC AND I-215 FROM S/O DEVORE IC THRU I-15 IC AND RECONFIGURE WITH I REALIGN AND RECONFIGURE CONNECTORS	ATKINSON CONTRACTORS LP 18201 VON KARMAN AVE., STE800 IRVINE, CA 92612	SPENCER, OWEN 505 N. ARROWHEAD AVE SUITE 400 SAN BERNARDINO, CA 92401 (909)844-0619	\$228,466,667 \$219,020,491 \$0	11/13/12 11/26/12 06/28/17	75% 96%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-15.4/30.8 08-0Q7404 IM- 015-(230)1 --()		IN SAN BERNARDINO COUNTY IN DEVORE AND HESPERIA FROM 0.76 MI S/O KENWOOD AVE TO 1.2 MI S/O WEST HESPERIA OH PAVEMENT REHAB & SLAB REPLACEMENT	COFFMAN/PARSONS A JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-3087	\$118,867,871 \$112,199,258 \$0	10/17/13 10/29/13 07/01/16	82% 94%
HA22							
08-SBD-15-29.6/70.1 08-0Q4704 NHPI-015 -(234)1 --()		NEAR HESPERIA AND BARSTOW FR OAK HILL TO SR 58. AND IN VICTORVILLE FR I-15 TO EMERALD RD PLACE OVERLAY AND FOG SEAL	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821	PARVINJAH, MOHSEN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7755	\$4,929,876 \$4,558,314 \$0	04/15/15 04/27/15 05/27/16	95% 92%
HM1							
08-SBD-15-42.5/46 08-3555V4 NHPI-015 -(237)1 E- -(STP)L		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 MI N/O MOJAVE DRIVE TO 1.5 MI N/O STODDARD WELLS ROAD OVERCROSSING WIDEN I-15	AMES CONSTRUCTION INC. 2000 AMES DRIVE BURSNVILLE, CA 55306	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$71,521,877 \$4,785,212 \$0	11/05/15 11/25/15 11/26/18	3% 7%
08-SBD-15-87.2/91.8 08-0R7104 HSNH-PIG -( )0 2- 03-(E) --()		NEAR BARSTOW FROM AGRICULTURAL INSPECTION STATION TO COYOTE LAKE ROAD OC INSTALL SINGLE & DOUBLE THRIE BEAM	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140	NGUYEN, KHOA 222 E. MAIN STREET SUITE #208 BARSTOW, CA 92311-2366 (951)232-8611	\$1,148,456 \$1,084,475 \$0	02/09/16 02/26/16 07/21/16	52% 94%
08-SBD-15-171.8/173.8 08-0M2804 BRNH-PI -(015)3 7 2-75E -( )		IN SBD CO AT MOUNTAIN PASS FROM 0.3 MI S/O CENDA DITCH BRIDGE TO WASH BRIDGE REPLACE CENDA DITCH BRIDGE AND	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	SANTOS, JOHN 94200 CLARK MOUNTAIN ROAD NIPTON, CA 92364 (951)538-5315	\$10,600,000 \$1,088,714 \$0	11/04/15 11/16/15 09/15/17	17% 10%
HA21							
08-SBD-15-177.3/181.1 08-368504 CNHI-0153-(280)E HI01-53 0-(5E) --()		FR 0.6 MI N/O YERMO RD OC TO 1.0 MI S/O MINNEOLA RD & FR 1.2 MI N/O NIPTON RD OC TO 0.5 MI S/O YATES WELL ROAD OC CONSTRUCCT COMM CONST COMM VEH ENFORCEMENT FACILITY	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103	SANTOS, JOHN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5315	\$40,830,152 \$40,111,174 \$0	10/14/13 11/01/13 05/22/16	60% 100%
HA42							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/16**

Page 8  
06/01/16

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-8.3/17.7 08-0R2204 HSST-PG -( )P 8 04-9E -()		ON ROUTE 18 IN SAN BERNARDINO COUNTY BETWEEN 0.02 MILES N/O SOUTHBOUND OFF-RAMP TO SIERRA WAY AND STATE ROUTE 18/ROUTE 138 INSTALL DOUBLE THRIE BEAM MEDIAN	ALCORN FENCE COMPANY 9901 GLENOAKS BOULEVARD SUN VALLEY CA 91352	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$4,161,835 \$641,232 \$0	09/24/15 10/14/15 08/22/16	31% 15%
08-SBD-18-17.7/31.9 08-1C7604		IN SAN BERNARIDNO COUNTY FROM JCT 138 TO JCT 330 AND FROM BIG BEAR DAM TO PINE KNOT (SBD 18 44.4/49.1) MILL AND OVERLAY EXISTING PAVEMENT	MATCH CORPORATION 1596 HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$4,545,374 \$4,199,321 \$0	05/20/15 06/10/15 07/15/16	74% 98% SUSPENDED
HM1 08-SBD-18-35.7/35.7 08-464904 NH- -( ) --()		IN SAN BERNARDINO COUNTY IN VARIOUS CITIESROUTES AND POST MILES INSTALL SOLAR POWERED TRAFFIC MONITOR STA	SERVITEK SOLUTIONS, INC. 636 BREA CANYON ROAD CITY OF INDUSTRY, CA 91789	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)840-8234	\$242,010 \$0 \$0	08/25/15 08/25/15	0% 0%
201315HB4 N 08-SBD-18-101.9/0 08-0P9804 HSNH-P018-(048)E --()		IN ADELANTO AT BELLFLOWER STREET SIGNALIZE INTERSECTION. ADA	DREAMBUILDER CONSTRUCTION CORPRUIZ, MANUEL 1324 E LAWSON LANE PLACENTIA CA 92870	790 VIA LATA SUITE 100 COLTON, CA 92324 (951)377-6902	\$451,061 \$112,211 \$0	06/19/15 07/08/15 08/03/16	0% 25%
HB1 08-SBD-18-103.9/115.9 08-1F5804		NEAR VICTORVILLE FROM KOALA ROAD TO LOS ANGELES COUNTY LINE PLACE PREVENTIVE PAVEMENT TREATMENT	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET STE 1000 MODESTO CA 95354	PARVINJAH, MOHSEN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7755	\$962,236 \$926,183 \$0	04/29/15 05/08/15 05/31/16	87% 94%
08-SBD-18-110.8/0 08-0Q2304 HSNH-PG -( )P 8050- E -()		IN SAN BERNARDINO COUNTY IN PHELAN AT SHEEP CREEK ROAD. INSTALL TRAFFIC SIGNAL	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868		\$805,893 \$0 \$0	04/04/16 04/26/16	0% 0%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-38-26.5/30.7 08-1G7904		IN SAN BERNARINO COUNTY FROM BARTON CREEK TO SOUTH FORK DIR'S ORDER EMERGENCY F.A. REPLACE CULVERTS	BEAR VALLEY PAVING, A CALIFORNIA CORPORATION 41841 GARSTIN DRIVE BIG BEAR LAKE, CA 92315	BENJAMIN, AMGAD 850 VIA LATA, SUITE 104 & 105 COLTON, CA 92324 (909)844-9731	\$785,000 \$0 \$0	11/09/15 11/09/15 12/31/15	0% 0%
20.20 201130							
08-SBD-38-26.6/26.8 08-336304 STP-P038-(020)E --()		NR BARTON FLATS AT HATHAWAY CREEK BR #54-0015 REPLACE BRIDGE DECK, UPGRADE BRIDGE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$1,546,420 \$1,514,991 \$0	07/25/14 08/06/14 05/05/16 05/13/16	0% 0% PLANT EST SATIS
HA21							
08-SBD-40-12.8/12.8 08-1G9404		IN SAN BERNARDINO COUNTY NEAR NEEDLES AT ARBOL DITCH BRIDGE BRIDGE (54-0204L/R) DIR'S ORDER EMERGENCY F.A. REPLACE AND STABILIZE DAMAGED RSP	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING SUITE 200 IRVINE, CA 92618	DAVIS, DARCY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)232-6000	\$2,035,000 \$0 \$0	01/26/16 01/26/16 04/30/16	0% 0%
20.20 201130							
08-SBD-40-94.7/99.7 08-0N56U4 NHPI-040 -(062)9 --()		NR ESSEX AT HALLER WASH BRIDGE #54-0891 LT & RT, ROJO WASH BR 54-0894 LT & RT & CLIPPER VALLEY WASH BR 54-0895 LT & RT BRIDGE REPLACEMENT	OHL USA, INC. 1920 MAIN ST. SUITE 310 IRVINE CA 92614	DAVIS, DARCY 1044 E. BROADWAY STREET NEEDLES, CA 92363 (760)326-4684	\$20,792,998 \$13,231,825 \$0	01/22/15 02/10/15 04/11/17	57% 64%
HA21							
08-SBD-40-105.8/149.9 08-1F6304		IN SAN BERNARDINO COUNTY IN/NEAR NEEDLES AT VAR LOCS FROM WATSON WASH (54-1282R) TO BEAL WASH (54-0502R) REMOVE ASPHALT, PLACE CONCRETE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$838,838 \$0 \$0	03/30/16 04/18/16	0% 0%
08-SBD-40-142.1/142.4 08-1G7604		IN SAN BERNARDINO COUNTY IN THE CITY OF NEEDLES FROM "L" STREET TO "J" STREET DIR'S ORDER EMERGENCY F.A. REPAIR STREET LIGHTS	KANAAN CONSTRUCTION INC. 5220 4TH STREET SUITE #2 IRWINDALE, CA 91706	IBRAHIM, MAJED 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)538-5248	\$285,000 \$0 \$0	10/29/15 10/29/15 12/16/15 04/22/16	0% 0% COMPLETED
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-/10 08-1F5204 STP-I -( )0 1081- E -()		NEAR BARSTOW FROM E/O I-15/40 SEPARATION TO 2.2 MI W/O HIDDEN SPRINGS ROAD PAVEMENT PRESERVATION TREATMENT	CALMEX ENGINEERING INC 2764 S VISTA AVE BLOOMINGTON CA 92316		\$5,345,394 \$0 \$0	03/21/16 04/12/16	0% 0%
08-SBD-58-22.2/31.1 08-043514 NHP-P058-(119)E --()		NEAR HINKLEY FROM FR 2.4 MI W/O HIDDEN RIVER RD TO 0.7 MI E/O LENWOOD RD REALIGN & WIDEN SR-58 TO 4 LANE	SKANSKA-TEICHERT A JOINT VENTURE JOHN MATICH SENIOR PROJECT MANAGER 1995 AGUA MANGSA ROAD RIVERSIDE CA 92509	SHAHIDI, SHAINA 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$116,653,664 \$62,070,107 \$0	12/30/14 01/29/15 03/07/17	48% 53%
HE14							
08-SBD-62-15.1/0 08-0R9604		PARADISE MAINTENANCE STATION (SBD 62 15.1) RECONSTRUCT WASHRACK SYSTEM	MGP CONSTRUCTION 111 N. GROVE AVE. UPLAND CA 91786	QUACH, ANDY 73-800 DINAH SHORE DR. #104 PALM DESERT, CA 92211 (951)232-6235	\$1,295,082 \$882,089 \$0	06/17/15 07/02/15 05/25/16	97% 68%
HM2							
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP0)6 STP-BRST-(PP0)0 BR- S95-(A20)0 HA21 SWPPP		IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE P O BOX 620 INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC NORTH HIGHLANDS CA 956600620	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	\$29,246,412 \$29,236,411 \$0	02/15/11 02/28/11 02/29/16	0% 0%
08-SBD-71-1.6/0 08-0N6804		IN THE CITY OF CHINO HILLS SB OFF=RAMP TO GRAND AVE. WIDEN OFFRAMP FROM OUTSIDESHOLDER	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	EHIRIM, DOMINIC 4295 E. JURUPA ST. SUITE 207 ONTARIO, CA 91761 (951)232-3523	\$687,429 \$610,668 \$0	06/17/15 07/08/15 06/30/16	67% 85%
HB4N							
08-SBD-95-57.2/80.5 08-1C9104 HSNH-PG -( )P 5029- E -()		IN SAN BERNARDINO COUNTY NEAR NEEDLES FROM I-40 TO NEVADA STATE LINE RUMBLE STRIPS CENTER/EDGE PAVEMENT	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266	DAVIS, DARCY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)232-6000	\$335,133 \$142,078 \$0	03/11/16 03/29/16 05/05/16	29% 45%
HB1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-138-2.3/15.2 08-3401U4 STP-P138-(049)E --()		IN SAN BERNARDINO COUNTY ON RTE 138 NEAR PHELAN FR 0.6 MI W/O PHELAN RD WIDEN TO 4-LNS FR PHELAN RD TO JCT	FLATIRON/HARDY & HARPER A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	LENART, ELVIRA 850 VIA LATA SUITE #104 COLTON, CA 92324 (951)232-8949	\$48,160,337 \$19,429,736 \$0	09/10/14 10/10/14 02/07/17	64% 40%
HE13							
08-SBD-138-17.1/19.2 08-0Q3004 HSNH-P -( )P 8055- E -()		NEAR HESPERIA FROM 1.9 MI E/O RTE 15 TO 0.1 MI W/O SUMMIT POST OFFICE ROAD REALIGN AND CONSTRUCT TWO LANE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509		\$21,379,325 \$0 \$0	04/18/16 05/06/16	0% 0%
HB1							
08-SBD-138-24.1/0 08-0J8504 STP-P138-(048)E --()		NEAR CRESTLINE AT HORSETHIEF CREEK BRIDGE #54-0816 REPLACE EXISTING BRIDGE	STEVE P RADOS INC P O BOX 15128 SANTA ANA CA 92735	BENJAMIN, AMGAD 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-9731	\$6,120,031 \$5,291,886 \$0	07/01/14 07/21/14 10/27/16	79% 86%
HA21							
08-SBD-210-2.6/4.9 08-1G5604		IN THE CITY OF RANCHO CUCAMONGA ON ROUTES 210 AND 15 - TIE INTO ADJACENT RECYCLED WATER TRANSMISSION LINES DIR'S ORDER EMERGENCY F TIE INTO RECYCLED WATER TRANSMISSION LINES	STL LANDSCAPE INC. 8122 COMPTON AVE. LOS ANGELES, CA 90001	BENSON, DAVID 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,325,000 \$417,766 \$0	09/25/15 09/25/15 06/30/16	90% 32%
20.20 201130							
08-SBD-215-9.7/10.8 08-1E5104		IN SAN BERNARDINO COUNTY IN THE CITY OF SAN BERNARDINO ON NORTH BOUND I- 215 JUST SOUTH OF UNIVERSITY PARKWAY REMOVE OH SIGN,INSTALL GUIDE/WARNING PANEL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC. 16351 CONSTRUCTION CIRCLE WES IRVINE, CA 92606-4414	CHEN, MICHAEL 850 S. VIA LATA SUITE 100-A COLTON, CA 92324 (951)830-6953	\$69,173 \$0 \$0	06/10/15 06/17/15	0% 0%
000000000 000							
08-SBD-247-68.6/78 08-1F4904		IN SAN BERNARDINO COUNTY, NEAR BARSTOW AT VARIOUS LOCATIONS FR 0.1 MI E/O PONY RD TO 0.7 MI S/O ROUTE 15 PREVENTATIVE MAINTENANCE TREATMENT	VSS INTERNATIONAL, INC 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691		\$1,016,014 \$0 \$0	04/12/16 04/26/16	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-330-29.0/44.1 08-1F4604 NHP-P330-(009)E --()		IN HIGHLAND FROM 0.3 MI N/O RTE 210 TO RTE 18 REHABILITATE PAVEMENT	CALMEX ENGINEERING INC 2764 S VISTA AVE BLOOMINGTON CA 92316		\$4,653,137 \$0 \$0	03/03/16 04/06/16	0% 0%
08-SBD-395-46.0/73.5 08-1E8704 NHP-P395-(257)E --()		IN SAN BERNARDINO COUNTY NEAR KRAMER JCT FROM 0.1 MI N/O RTE 58 TO KERN COUNTY LINE COLD PLANE & OVERLAY MAINLINE &	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.#40 BREA CA 92821		\$12,540,825 \$0 \$0	02/09/16 02/23/16	0% 0%

**Totals:      Authorized Final Amt:      \$1,080,530,433      Completed to Date:      \$696,066,355      Work This Month:      \$0**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-10-1.0/0	08-0Q2004	1
08-RIV-10-6.3/7	08-0R4704	1
08-RIV-10-130.6/130.6	08-1G9504	1
08-RIV-10-135.0/0	08-0L5904	1
08-RIV-10-74.0/105.4	08-1E8604	1
08-RIV-10-/15.9	08-465514	1
08-RIV-60-.5/16.3	08-1F6504	2
08-RIV-60-12.2/22.1	08-1C0914	2
08-RIV-74-16.1/71.8	08-465524	2
08-RIV-74-27.5/32.3	08-1C3404	2
08-RIV-74-34.3/45.2	08-1F4804	2
08-RIV-74-36.5/42.6	08-1G1004	2
08-RIV-74-43.2/43.4	08-1C7404	3
08-RIV-74-63.0/0	08-383504	3
08-RIV-74-71.8/80.3	08-1E3304	3
08-RIV-79-40.4/0	08-1F6404	3
08-RIV-79-33.9/40.3	08-1C0504	3
08-RIV-91-10.8/12.9	08-0R4604	3
08-RIV-91-15.6/15.6	08-1G6804	4
08-RIV-91-15.6/21.6	08-448404	4
08-RIV-91-17.4/0	08-1C8404	4
08-RIV-95-/36.2	08-1C3704	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-111-50.0/T56.2	08-1C4604	4
08-RIV-215-22.3/43.2	08-1C4004	4
08-RIV-215-37.3/38.4	08-3348V4	5
08-RIV-215-38.6/39.7	08-334884	5
08-RIV-215-39.7/43	08-334874	5
08-RIV-215-8.4/38.8	08-0G7804	5
08-RIV-371-56.0/61.9	08-1C1104	5
08-RIV-371-67.7/72.9	08-0M2004	5
08-SBD-10-3.3/6.7	08-1G5704	6
08-SBD-10-32.9/37.4	08-0K2924	6
08-SBD-10-/100	08-1G0304	6
08-SBD-10-/30.9	08-0Q7604	6
08-SBD-10-/.1	08-1G5404	6
08-SBD-15-14.0/16.4	08-0K7104	6
08-SBD-15-29.6/70.1	08-0Q4704	7
08-SBD-15-42.5/46	08-3555V4	7
08-SBD-15-171.8/173.8	08-0M2804	7
08-SBD-15-177.3/181.1	08-368504	7
08-SBD-15-15.4/30.8	08-0Q7404	7
08-SBD-15-87.2/91.8	08-0R7104	7
08-SBD-18-17.7/31.9	08-1C7604	8
08-SBD-18-35.7/35.7	08-464904	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-18-101.9/0	08-0P9804	8
08-SBD-18-103.9/115.9	08-1F5804	8
08-SBD-18-110.8/0	08-0Q2304	8
08-SBD-18-8.3/17.7	08-0R2204	8
08-SBD-38-26.5/30.7	08-1G7904	9
08-SBD-38-26.6/26.8	08-336304	9
08-SBD-40-12.8/12.8	08-1G9404	9
08-SBD-40-142.1/142.4	08-1G7604	9
08-SBD-40-94.7/99.7	08-0N56U4	9
08-SBD-40-105.8/149.9	08-1F6304	9
08-SBD-40-/10	08-1F5204	10
08-SBD-58-22.2/31.1	08-043514	10
08-SBD-62-15.1/0	08-0R9604	10
08-SBD-62-142.2/142.9	08-378704	10
08-SBD-71-1.6/0	08-0N6804	10
08-SBD-95-57.2/80.5	08-1C9104	10
08-SBD-138-2.3/15.2	08-3401U4	11
08-SBD-138-17.1/19.2	08-0Q3004	11
08-SBD-138-24.1/0	08-0J8504	11
08-SBD-210-2.6/4.9	08-1G5604	11
08-SBD-215-9.7/10.8	08-1E5104	11
08-SBD-247-68.6/78	08-1F4904	11

**Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
08-SBD-330-29.0/44.1	08-1F4604	12
08-SBD-395-46.0/73.5	08-1E8704	12

**Statement of Ongoing Contracts - Federal Aid**

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$118,867,871	\$112,199,258
-F-	FEDERAL AID (PRIMARY)	\$11,966,009	\$1,231,206
-S-	FEDERAL AID (SECONDARY)	\$336,665,676	\$290,673,542
-SH-	STATE HIGHWAY	\$34,699,485	\$15,039,021
		\$578,331,392	\$276,923,328
<b>District Total:</b>		<b><u>\$1,080,530,433</u></b>	<b><u>\$696,066,355</u></b>

**Statement of Ongoing Contracts -Summary**

District	Work Completed This Perio
08	\$2,344,998
<b>Work completed this Period:</b>	<b>\$2,344,998</b>