

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-127-.1/16.2 09-348304		IN INYO COUNTY AT AND NEAR SHOSHONE FROM 0.1 MILE NORTH OF SAN BERNARDINO COUNTY LINE TO 0.2 MILE SOUTH OF NORTH JUNCTION ROUTE 17 REMOVE AND PLACE CULVERTS	NYE & NELSON INC 1860 EASTMAN AVE #108 VENTURA CA 93003 (805)654-1682	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$331,688 \$9,670 \$0	04/24/12 05/14/12 08/13/12	9% 3%
HM1	WPCP						
09-INY-190-96.8/111.6 09-348004		IN INYO COUNTY IN DEATH VALLEY NATIONAL PARK AT AND NEAR FURNACE CREEK FROM 3.6 MILES EAST OF NORTH HIGHWAY TO 0.1 MILE WEST OF B HOT MIX ASPHALT OVERLAY	LAS VEGAS PAVING CORPORATION 4420 SO DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	CHRIS TALBOT 500 S MAIN ST BISHOP, CA 93514 (760)872-0794	\$1,723,355 \$30,929 \$0	12/09/11 01/04/12 10/28/12	50% 2% SUSPENDED
HM1	WPCP						
09-INY-395-73.8/0 09-342404		IN INYO COUNTY AT INDEPENDENCE AT THE INDEPENDENCE MAINTENANCE STATION FACILITY 665 NORTH EDWARDS STREET CONSTRUCT STORAGE BUNKERS SITE IMPR	L H ENGINEERING CO INC 708 N VALLEY STREET SUITE S ANAHIEM CA 92801 (714)798-8035	FUAD MODIRI	\$856,098 \$483,430 \$0	12/08/11 02/03/12 09/05/12	100% 56%
HA12	SWPPP						
09-KER-14-35.4/0 09-349104		IN KERN COUNTY AT VARIOUS LOCATIONS REHAB FIVE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711		\$1,038,038 \$0 \$0	05/22/12 06/19/12	0% 0%
HM3	WPCP						
09-MNO-6-4.0/5 09-352604 ACNH-P006-(009)E --()		IN MONO COUNTY AT AND NEAR CHALFANT FROM 0.4 MILE SOUTH OF HUNTER AVENUE TO 0.7 MILE SOUTH OF PETROGLYPH ROAD SHOULDER WIDENING WITH HMA	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 950775085 (831)724-1011		\$731,674 \$0 \$0	05/30/12 06/21/12	0% 0%
HB4N	SWPPP						
09-MNO-108-15.1/0 09-349204		IN MONO COUNTY AT VARIOUS LOCATIONS BRIDGE DECK CONCRETE OVERLAY	O'DONNELL CONSTRUCTION INC 559 W. COVINA BLVD. SAN DIMAS CA 91773 (909)394-4510	CHING CHUANG 500 SOUTH MAIN STREET BISHOP, CA 93514 (951)232-6126	\$342,858 \$0 \$0	05/02/12 05/22/12 03/10/13	0% 0%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-120-35.0/43 09-341304 ACST-PP12-(005)3 --()		IN MONO COUNTY EAST OF LEE VINING FROM 5.9 MILES EAST OF SAGE HEN MEADOWS ROAD TO 0.8 MILE EAST OF RIVER SPRINGS ROAD COLD FOAM IN-PLACE RECYCLE	QUALCON CONTRACTORS INC 1645 ESMERALDA AVE MINDEN NV 89423 (775)782-2006	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$4,140,785 \$3,759,470 \$3,064,321	09/28/11 10/18/11 07/03/12	80% 90%
HA22	WPCP						
09-MNO-158-2.2/2.9 09-350104 ACST-S158-(112)E S1-58 1-(2E) --()		IN MONO COUNTY AT JUNE LAKE FROM WEST BIG ROCK ROAD TO GULL LAKE ROAD CONSTRUCT SIDEWALKS AND ADA RAMPS	DREAMBUILDER 1324 LAWSON LANE PLACENTIA CA 92870 (714)646-3697	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$482,061 \$0 \$0	04/26/12 06/12/12 11/07/12	0% 0%
HB71	WPCP						
09-MNO-167-/10 09-347804		IN MONO COUNTY NEAR LEE VINING FROM ROUTE 395 TO 10.0 MILES EAST OF ROUTE 395 HOT MIX ASPHALT OVERLAY	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423 (775)267-6800	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$1,991,988 \$0 \$0	03/27/12 05/22/12 08/27/12	0% 0%
	WPCP						
09-MNO-395-12.6/36.1 09-347404 ACNH-P395-(233)E --()		IN MONO COUNTY NEAR HILTON CREEK FROM 0.1 MILE NORTH OF CROOKED CREEK BRIDGE TO 0.4 MILE SOUTH OF OBSIDIAN DOME ROAD PLACE ASPHALT RUBBER SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,217,571 \$2,525 \$0	04/28/11 05/18/11 07/31/12	0% 0% SUSPENDED
HM1	WPCP						
09-MNO-395-65.1/69.6 09-343204 ACNH-ACST-(026)E 015- 0-(6E) --()		IN MONO COUNTY AT VARIOUS LOCATIONS (395-65.1/69.6, 395-76.0/77.0, 182-0.0/6.2) PLACE HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TIM SHULTZ 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-5211	\$3,277,951 \$5,000 \$0	05/13/11 06/01/11 06/30/12	25% 0% SUSPENDED
HM1	WPCP						
09-MNO-395-78.8/80.6 09-342504 ACHS-P395-(234)E P3-95 2-(4E) --()		IN MONO COUNTY NEAR BRIDGEPORT FROM 1.7 MILES NORTH OF EMIGRANT STREET TO BUCKEYE ROAD WIDEN SHOULDERS	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)335-0420	TIM SHULTZ 500 SOUTH MAIN STREET BISHOP, CA 93514	\$1,217,578 \$1,169,520 \$0	02/17/11 03/01/11 06/06/12 06/06/12	100% 100% COMPLETED
HB1	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-84.4/106.3 09-342804 ACHN-P395-(229)E --()		IN MONO COUNTY NEAR WALKER FROM 7.6 MILES SOUTH OF BURCHAM FLAT ROAD TO EASTSIDE LANE PLACE MODIFIED BINDER CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DR. REDDING CA 96001	TIM SHULTZ 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0781	\$1,550,734 \$646,621 \$0	06/25/10 07/13/10 06/30/12	97% 42%
HM1	WPCP						
09-MNO-395-118.7/119.6 09-237704 ACHS-NHP3-(237)E - 2-(7E) --()		IN MONO COUNTY NEAR TOPAZ LAKE FROM 1.7 MILES NORTH OF SR 89 TO 0.9 MILES SOUTH OF THE NEVADA BORDER ROAD REALIGNMENT AND RETAINING WALL	DISNEY CONSTRUCTION INC 875 MAHLER ROAD SUITE 188 BURLINGAME CA 94010 (650)259-9545	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-8036	\$11,187,949 \$2,745,584 \$648,259	03/06/12 03/28/12 10/25/12	32% 24%
HB4N	SWPPP						

Totals: Authorized Final Amt: \$31,090,327 Completed to Date: \$8,852,749 Work This Month: \$3,712,580

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-127-.1/16.2	09-348304	1
09-INY-190-96.8/111.6	09-348004	1
09-INY-395-73.8/0	09-342404	1
09-KER-14-35.4/0	09-349104	1
09-MNO-6-4.0/5	09-352604	1
09-MNO-108-15.1/0	09-349204	1
09-MNO-120-35.0/43	09-341304	2
09-MNO-158-2.2/2.9	09-350104	2
09-MNO-167-/10	09-347804	2
09-MNO-395-12.6/36.1	09-347404	2
09-MNO-395-65.1/69.6	09-343204	2
09-MNO-395-78.8/80.6	09-342504	2
09-MNO-395-84.4/106.3	09-342804	3
09-MNO-395-118.7/119.6	09-237704	3

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
09			
Federal Aid			
-F-	FEDERAL AID (PRIMARY)	\$6,227,196	\$7,525
-S-	FEDERAL AID (SECONDARY)	\$4,622,846	\$3,759,470

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid		Category	Bid + CCO
-SH-		STATE HIGHWAY	\$6,284,024
			\$13,956,261
District Total:			<u>\$31,090,327</u>
			Work Comp
			\$524,029
			\$4,561,724
			<u>\$8,852,749</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$1,217,578
Work completed this Period:	\$1,217,578