

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

Page 1
12/02/13

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-58-/0 09-352904		IN INYO AND KERN COUNTIES AT VARIOUS LOCATIONS BRDIGE DECK MAINTENANCE	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$1,070,691 \$794,297 \$4,819	05/17/13 06/10/13 01/04/14	63% 72% SUSPENDED
HM3							
09-INY-178-/62.1 09-356204		IN INYO COUNTY NEAR SHOSHONE AT VARIOUS LOCATIONS FROM 0.7 MILE EAST OF ROUTE 127 TO 0.8 MILE WEST OF NEVADA STATE LINE REMOVE AND REPLACE CULVERTS	WILLIAM KANAYAN CONSTRUCTION P O BOX 643 RIMFOREST CA 92378 (909)337-5428	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-8036	\$488,266 \$0 \$0	05/03/13 05/31/13 01/31/14	0% 0%
HM2							
09-INY-190-40.0/57.9 09-354704		IN INYO COUNTY NEAR PANAMINT SPRINGS FROM 1.6 MILES WEST OF SALINE VALLEY ROAD TO TRONA ROAD CONSTRUCT THIN BLANKET OVERLAY	QUALCON CONTRACTORS INC 1645 ESMERALDA AVE MINDEN NV 89423 (775)782-2006	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$2,633,732 \$2,374,336 \$0	04/29/13 05/24/13 11/15/13 11/15/13	100% 100% COMPLETED
HM1							
09-INY-190-65.9/66.5 09-287504 ACGS- STP-(017) P190- (017)E --() HB1 SWPPP		IN INYO COUNTY ABOUT 10.5 MILES EAST OF PANAMINT SPRINGS FROM 8.0 MILES EAST OF PANAMINT VALLEY ROAD TO 10.0 MILES WEST OF WILDRO CONSTRUCT ROADWAY REALIGNMENT	STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96049 (530)222-0810	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$2,636,337 \$2,526,686 \$0	07/27/12 08/16/12 09/20/13 11/21/13	99% 95%
09-INY-395-45.5/50.3 09-351604 NH-P395-(241)E --()		ON ROUTE 395 BETWEEN 0.7 MILES SOUTH OF COTTONWOOD ROAD AND 0.4 MILES SOUTH OF LUBKIN CANYON RD COLD IN-PLACE RECYCLED PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93388 (661)399-3361		\$5,163,772 \$0 \$0	10/25/13 11/15/13	0% 0%
HA							
09-KER-14-35.4/0 09-349104		IN KERN COUNTY AT VARIOUS LOCATIONS REHAB FIVE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	CARY J. CRUZ 183 W. VENTURA CRT. KINGSBURG, CA 93631 (559)341-3377	\$998,038 \$786,619 \$37,768	05/22/12 06/19/12 12/24/13	62% 76% SUSPENDED
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

Page 2
12/02/13

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-1.0/100 09-357404 CSTP-X051-(027)E --()		IN MONO COUNTY NEAR LEE VINING ON V ARIOUS ROUTES AT VARIOUS LOCATIONS THIN BLANKET HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93380 (661)399-3361	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$4,236,868 \$4,333,496 \$39,080	04/30/13 05/24/13 12/20/13	96% 99%
09-MNO-395-34.1/0 09-353304		IN MONO COUNTY AT CRESTVIEW AT THE CRESTVIEW MAINTENANCE STATION BUILDING DEMO, SITE WORK, UTILITIES	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423 (775)267-6800		\$972,217 \$0 \$0	11/07/13 11/22/13	0% 0%
HA12							
09-MNO-395-51.5/51.5 09-354404		IN MONO COUNTY IN THE TOWN OF LEE VINING AT THE LEE VINING MAINTENANCE STATION (L5710) CONSTRUCT CREW ROOM BUILDING	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 (760)446-3576	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$715,748 \$512,954 \$173,184	06/10/13 07/22/13 03/20/14	45% 72%
09-MNO-395-63.9/65.1 09-354104 CNHP-P395-(242)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILE NORTH OF VIRGINIA LAKES ROAD TO 1.6 MILES NORTH OF VIRGINIA LAKES ROAD COLD INPLACE PAVEMENT, HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93388 (661)399-3361		\$2,282,029 \$0 \$0	08/28/13 09/17/13	0% 0%
09-MNO-395-65.1/69.6 09-343204 ACNH-ACST-(026)E 015- 0-(6E) --()		IN MONO COUNTY AT VARIOUS LOCATIONS (395-65.1/69.6, 395-76.0/77.0, 182- 0.0/6.2) PLACE HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	H. J. BLOMMER 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)648-7906	\$2,958,951 \$2,718,120 \$0	05/13/11 06/01/11 10/31/13 10/31/13	100% 100% SUSPENDED
HM1	WPCP						

Totals:	Authorized Final Amt:	<u>\$24,156,648</u>	Completed to Date:	<u>\$14,046,506</u>	Work This Month:	<u>\$254,852</u>
----------------	------------------------------	---------------------	---------------------------	---------------------	-------------------------	------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-58-/0	09-352904	1
09-INY-178-/62.1	09-356204	1
09-INY-190-40.0/57.9	09-354704	1
09-INY-190-65.9/66.5	09-287504	1
09-INY-395-45.5/50.3	09-351604	1
09-KER-14-35.4/0	09-349104	1
09-MNO-395-1.0/100	09-357404	2
09-MNO-395-34.1/0	09-353304	2
09-MNO-395-51.5/51.5	09-354404	2
09-MNO-395-63.9/65.1	09-354104	2
09-MNO-395-65.1/69.6	09-343204	2

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$8,122,723	\$2,718,120
-SH-	STATE HIGHWAY	\$6,878,690	\$4,468,205
		\$9,155,234	\$6,860,181
District Total:		<u>\$24,156,648</u>	<u>\$14,046,506</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$5 , 592 , 683
Work completed this Period:	\$5 , 592 , 683