

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-/0 10-0X2104		IN ALPINE, AMADOR AND CALAVERAS COUNTIES AT VARIOUS LOCATIONS CONSTRUCT WASH BUILDINGS	TRICON AQUATICS 11419 SUNRISE GOLD CIRCLE ST RANCHO CORDOVA CA 95742	COLIN DORAN 560 MOUNTAIN RANCH RD SAN ANDREAS CA 95249 (209)754-1017	\$5,497,931 \$2,637,505 \$428,678	01/23/14 02/21/14 05/13/15	57% 48%
HM2							
10-AMA-16-/2.5 10-0X3504 HSST-000C-(383)E --()		IN AMADOR AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS INSTALL INGROUND CENTERLINE AND	LINEAR OPTIONS, INC. 792 DURHAM DAYTON HWY. DURHAM CA 95938		\$254,396 \$0 \$0	10/08/14 10/22/14	0% 0%
HB1							
10-CAL-4-28.0/49.6 10-0X4004		IN CALAVERAS COUNTY AT AND NEAR MURPHYS FROM ANSIL DAVIS ROAD TO MEKO DRIVE RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	PAWAN GARG (209)333-6972	\$5,268,875 \$4,902,668 \$537,682	04/17/14 05/05/14 11/25/14	100% 86% OVER RUN
HM1							
10-MER-5-17.5/0 10-0F7404 IM- 005-(142)E --()		IN MERCED COUNTY NEAR LOS BANOS AT THE ROUTE 5/152 SEPARATION GIRDER DIAPHRAGM RETROFIT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA 94510	ANDREW BRANDT 4369 YEAGER DRIVE SUITE 109 MADERA, CA 93637 (760)937-8947	\$1,226,100 \$0 \$0	06/19/14 07/17/14	0% 0%
HA21							
10-MER-5-32.2/32.5 10-0V6604 NHPI- 005-(143)4 --()		IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES NEAR LATHROP FROM GARZAS CREEK BRIDGE TO TOM PAINE SLOUGH BRIDGE DIGOUT AND REPAIR FAILED AREAS AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520		\$39,414,624 \$0 \$0	10/08/14 10/22/14	0% 0%
HA22							
10-MER-59-7.9/15.2 10-0X7704		IN MERCED AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGEDECKS/REPLACE JOINTSEAL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	MARY BUSH 952 GOODWIN RIPON, CA 95366 (209)639-4453	\$414,673 \$401,464 \$244,307	06/05/14 06/18/14 11/07/14	98% 89%
HM3							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-59-7.9/14.1 10-0Y1204		IN MERCED COUNTY NEAR MERCED FROM DEADMANS CREEK BRIDGE TO CHILDS AVENUE COLD IN PLACE RECYCLING & PLACE HMA	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION P O BOX 520 FOWLER, CA 93625-0520	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$2,078,772 \$1,811,128 \$0	06/04/14 06/24/14 11/03/14 11/03/14	100% 100% COMPLETED
HM1							
10-MER-99-4.6/10.5 10-415704		IN MERCED COUNTY NEAR MERCED FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE NORTH OF MCHENRY ROAD CONST. FREEWAY, INTERCHANGE, BRIDGE	TEICHERT/FLATIRON WEST A JOINTVENTURE P O BOX 1118 STOCKTON CA 95201	HAROLDSEN, BRENT 3469 YEAGER DR SU 109 MADERA CA 93637 (559)675-5261	\$66,862,573 \$64,154,370 \$0	04/06/12 05/14/12 04/27/15	81% 94%
HE14	SWPPP						
10-MER-99-13.1/36.7 10-0S9504 STPE-PO99-(570)E --()		ON STATE ROUTE 99 IN THE CITY OF MERCED, ATWATER, LIVINGSTON AND DELHI AT VARIOUS LOCATIONS PAINT BRIDGE AND SLOPE PAVING	BRIAN J FEDERICO 2181 N TRACY BLVD #21 TRACY CA 95376	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$669,022 \$860,888 \$0	09/19/13 11/01/13 07/10/14	100% 100% OVER RUN
HE14							
10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --()		IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380-9517 (209)483-5812	\$24,659,201 \$17,538,733 \$720,684	01/19/12 02/03/12 11/18/15	62% 71%
HA21	SWPPP						
10-MER-99-15.8/17.3 10-0K0214		IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547		\$619,421 \$0 \$0	08/20/14 09/08/14	0% 0%
HA21							
10-MER-99-24.4/25.8 10-414824		IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$718,198 \$688,778 \$1,064	11/09/11 11/22/11 12/31/15	0% 0% PLANT EST SATIS
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-/4.6 10-415804		IN MERCED COUNTY NEAR CHOWCHILLA FROM CHOWCHILLA RIVER BRIDGE TO BUCHANAN HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	BRENT HAROLDSEN 3469 YEAGER DRIVE SUIT 109 MADERA CA 93637 (559)675-5272	\$44,697,259 \$34,253,488 \$773,996	07/12/12 08/31/12 06/04/15	76% 77%
HE14	SWPPP						
10-MER-165-26.7/30 10-381514 STP-P165-(012)E --()		IN MERCED COUNTY AC OVERLAY, DIGOUTS, INTERSECTION	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION P O BOX 520 FOWLER, CA 93625-0520	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$4,286,303 \$3,953,659 \$380,997	03/18/14 04/04/14 01/08/15	79% 91%
HA22							
10-SCL-152-19.8/0 10-0Q8004 NHP-000C-(370)E --()		ON ROUTES 152 AND 156 AT VARIOUS LOCATIONS INSTALL 3 CHANGEABLE MESSAGE SIGNS	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESITC CT SAN JOSE CA 95132	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6803	\$709,394 \$359,451 \$12,854	02/20/14 03/19/14 12/02/14	80% 50%
HB4N							
10-SJ-4-8.3/T14.3 10-0W1204 STP-P004-(146)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE REHABILITATE EXISTING ASPHALT	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	CAO, NHAN C. 611 SAN JUAN AVE. STOCKTON CA. 95203 (209)471-3878	\$7,655,458 \$3,658,132 \$523,342	01/23/14 02/21/14 05/30/15	26% 48%
HA22							
10-SJ-4-15.7/16.6 10-0W6904 NHP-X077-(021)E --()		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS, BEARING PADS	TRUEDELLE CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$2,150,133 \$0 \$0	08/15/14 09/08/14	0% 0%
HM3							
10-SJ-4-19.5/20.1 10-3A1004		IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833	LPTROY SCHEIBER 3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966	\$89,578,292 \$41,587,496 \$1,447,493	10/16/12 12/03/12 05/24/16	52% 46%
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-/0 10-0S1104		ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY	BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596	SHIVINDER SINGH 611SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734	\$52,679,670 \$11,428,397 \$2,393,601	12/16/13 01/06/14 09/08/17	20% 22%
HB1							
10-SJ-5-19.6/23.9 10-0X7804		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGEDECK,REPLACE JOINTSEALS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	ARIEL I. MENDOZA 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)639-4686	\$902,897 \$648,101 \$510,214	05/21/14 06/05/14 12/01/14	97% 72%
HM3							
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --()		IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90	\$42,148,404 \$26,266,685 \$1,986,966	12/10/12 01/10/13 09/08/15	56% 62%
HA22	SWPPP						
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$93,270,672 \$66,503,190 \$0	06/02/11 06/15/11 10/16/15	75% 71%
HE13	SWPPP						
10-SJ-5-39.0/39.4 10-0Y6904 HNSH-X077-(020)E --()		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA 94510	ARIEL MENDOZA 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4686	\$409,900 \$369,356 \$0	08/05/14 08/21/14 11/14/14 11/14/14	100% 100% COMPLETED
HB1							
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	VIRK, KEWAL / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$31,974,754 \$11,779,243 \$1,624,816	08/13/13 08/28/13 12/31/18	18% 37%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-4.4/0 10-1C0204 NHP-P012-(118)E --()		IN SAN JOAQUIN COUNTY AT TERMINOUS AT WEST COAST STRUCTURS INC DBA LITTLE POTATO SLOUGH BRIDGE BRIDGE REHAB - BEARING PAD	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$1,209,317 \$312,726 \$312,726	07/16/14 07/31/14 12/31/15	3% 26%
HA21							
10-SJ-12-20.8/L23.2 10-0X4104 STP-P012-(116) --()		IN SAN JOAQUIN & CALAVERAS COUNTIES AT & NEAR VICTOR FROM SUNRISE STREET TO WEST JCT RTE 88 & NEAR CLEMENTS FROM EAST JCT RTE 88 T PLACE RHMA SUPERPAVE (GAP GRADED)	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$2,013,313 \$1,943,863 \$137,342	03/28/14 04/09/14 12/31/14	88% 94%
10-SJ-12-/0 10-0J92U4 NHP-P012-(115)E --()		ON STATE ROUTE 12 AT MOKELUMNE RIVER BRIDGE REMOVE/REPLACE CONCRETE BRIDGE DECK	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834		\$4,488,449 \$0 \$0	07/24/14 08/12/14	0% 0%
HA21							
10-SJ-99-4.9/14.2 10-0E6114		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING INC TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING WIDEN EXISTING FREEWAY WITH HMA	BAY CITIES PAVING AND GRADING CONCORD CA 94524	OBAIDULLAH RASHID "ABDUL" 3663 ARCH ROAD,SUITE 500., STOCKTON, CA 95215 (209)470-8782	\$28,909,169 \$27,375,684 \$873,816	03/27/12 04/19/12 11/21/14	99% 94%
HE13	SWPPP						
10-SJ-99-6.9/10.6 10-0E6134		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC LATHROP INTERCHANGE (PHASE 3)	BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD,SUITE 500F STOCKTON, CA 95215-8315 (209)470-8782	\$26,583,722 \$20,778,090 \$967,010	10/11/12 11/06/12 11/25/14	97% 77%
HE13	SWPPP						
10-SJ-99-10.6/15 10-0E6124		IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD FRENCH CAMP INTERCHANGE (PHASE 2)	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215 (209)470-8782	\$25,984,963 \$17,101,603 \$733,746	06/27/12 07/20/12 05/07/15	80% 66%
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-120-.8/0 10-1C0104		IN SAN JOAQUIN COUNTY IN LATHROP ON WEST ROUTE 120 - NORTH ROUTE 5 CONNECTOR OVERHEAD BRIDGE REHAB	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741	TRINH, QUAN (209)471-4008	\$557,152 \$409,743 \$92,078	05/13/14 06/03/14 12/05/14	87% 73%
HA21							
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --() TEA1	WPCP	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
10-STA-120-6.1/11.3 10-0V6804 NHP-P120-(056)E --() HA22		IN STANISLAS COUNTY IN AND NEAR OAKDALE ON STATE ROUTE 120 FROM ROAD TO 0.1 MILE WEST OF LANCASTER ROAD DIGOUT AND REPAIR LOCALIZED	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$3,371,209 \$3,039,056 \$1,539,541	08/05/14 08/21/14 12/11/14	76% 89%
10-STA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --() HB4C	SWPPP	IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BA WIDEN TO 4 LANES	BAY CITIES PAVING AND GRADING INC PO BOX 6227 CONCORD CA 94524	SUTTI, RENEE' M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$16,125,021 \$10,336,593 \$400,868	08/30/12 09/18/12 12/24/14	82% 63%
10-TUO-108-3.1/0 10-0V4904 NHP-P108-(050)E --()		IN TUOLOMNE COUNTY NEAR SONORA AT 0.1 K.W. MILE EAST OF SULLIVAN CREEK BRIDGE AND AT 0.6 MILE WEST OF PEACEFUL OAK ROAD STORM WATER MITIGATION	EMERSON, INC. P.O. BOX 549 SAN ANDREAS CA 95249		\$823,412 \$0 \$0	09/30/14 10/17/14	0% 0%

Totals:	Authorized Final Amt:	<u>\$629,157,010</u>	Completed to Date:	<u>\$375,100,090</u>	Work This Month:	<u>\$16,643,820</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-88-/0	10-0X2104	1
10-AMA-16-/2.5	10-0X3504	1
10-CAL-4-28.0/49.6	10-0X4004	1
10-MER-5-17.5/0	10-0F7404	1
10-MER-5-32.2/32.5	10-0V6604	1
10-MER-59-7.9/14.1	10-0Y1204	1
10-MER-59-7.9/15.2	10-0X7704	2
10-MER-99-4.6/10.5	10-415704	2
10-MER-99-13.1/36.7	10-0S9504	2
10-MER-99-13.9/14.4	10-481004	2
10-MER-99-15.8/17.3	10-0K0214	2
10-MER-99-24.4/25.8	10-414824	2
10-MER-99-/4.6	10-415804	3
10-MER-165-26.7/30	10-381514	3
10-SCL-152-19.8/0	10-0Q8004	3
10-SJ-4-8.3/T14.3	10-0W1204	3
10-SJ-4-15.7/16.6	10-0W6904	3
10-SJ-4-19.5/20.1	10-3A1004	3
10-SJ-4-/0	10-0S1104	4
10-SJ-5-25.1/28.6	10-0M7804	4
10-SJ-5-28.5/35.6	10-0G4704	4
10-SJ-5-39.0/39.4	10-0Y6904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-5-19.6/23.9	10-0X7804	4
10-SJ-12-.1/4.4	10-0G8004	4
10-SJ-12-20.8/L23.2	10-0X4104	5
10-SJ-12-4.4/0	10-1C0204	5
10-SJ-12-/0	10-0J92U4	5
10-SJ-99-4.9/14.2	10-0E6114	5
10-SJ-99-6.9/10.6	10-0E6134	5
10-SJ-99-10.6/15	10-0E6124	5
10-SJ-120-.8/0	10-1C0104	6
10-STA-99-2.3/20.2	10-0S7804	6
10-STA-120-6.1/11.3	10-0V6804	6
10-STA-219-2.9/4.9	10-0A8724	6
10-TUO-108-3.1/0	10-0V4904	6

Statement of Ongoing Contracts - Federal Aid

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$136,645,175	\$92,769,875
-F-	FEDERAL AID (PRIMARY)	\$56,633,955	\$29,317,976
-S-	FEDERAL AID (SECONDARY)	\$15,568,458	\$10,416,543

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
			Work Comp
-SH-		STATE HIGHWAY	\$351,353,566
			\$228,178,514
			\$68,955,855
			\$14,417,181
District Total:			<u>\$629,157,010</u>
			<u>\$375,100,090</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$2,488,672
Work completed this Period:	\$2,488,672