



**2013/14 FISCAL YEAR
CONTRACT FOR DELIVERY
DISTRICT 2**

The California Department of Transportation

Promises to Deliver

Project	County	Route	Program	Construction Capital Value (1000's)	Right of Way Value (1000's)	PE Support Value (1000's)	Project Description	PLANNED DELIVERY DATES					Comments	
								Project Approval & Environmental Document	Right of Way Certification	Plans, Specifications and Estimates	Ready to List	Award		
FIRST QUARTER - July 1, 2013 to September 30, 2013														
1E060	MOD	139	STIP	\$500	\$2	\$206	INSTALL CCTV (CLOSED CIRCUIT TELEVISION) AND RWIS (ROADSIDE WEATHER INFORMATION SYSTEM) AT PEREZ INSPECTION STATION.		07/10/13	04/19/13	08/05/13	01/08/14		
4E610	TRI	299	SHOPP	\$350	\$5	\$207	REPAIR SLIDES.			AADD	09/16/13	01/15/14	RSS COULD IMPACT RTL DELIVERY	
SECOND QUARTER - October 1, 2013 to December 31, 2013														
4E410	TRI	299	SHOPP	\$9,410	\$9	\$800	REHABILITATE PAVEMENT.		10/02/13	AADD	11/06/13	04/30/14	ACCELERATED	
4F450	SHA	5	SHOPP	\$1,920	\$5	\$370	IMPROVE ROADWAY DRAINAGE.		11/15/13	AADD	12/02/13	06/14/14	RSS COULD IMPACT RTL DELIVERY	
THIRD QUARTER - January 1, 2014 to March 31, 2014														
0E360	TEH	5	SHOPP	\$6,000	\$0	\$1,240	REBUILD N/B & S/B FACILITIES AT CORNING SAFETY ROADSIDE REST AREA(SRRA)	08/16/13	09/16/13		12/20/13	03/25/14	08/20/14	
3C071	LAS	395	SHOPP	\$16,500	\$389	\$1,740	REHABILITATE ROADWAY.		08/15/13	AADD	01/15/14	06/20/14	RSS COULD IMPACT RTL DELIVERY	
3E790	TRI	299	SHOPP	\$4,400	\$50	\$1,973	CURVE IMPROVEMENT.		02/14/14	AADD	03/28/14	10/01/14	ENV/NES ; SPECIES OF CONCERN, PERMITS	
4F100	PLU	70	SHOPP	\$1,655	\$15	\$270	PLACE ROCK SLOPE PROTECTION.		01/15/14	AADD	02/03/14	06/10/14		
4F410	SIS	96	SHOPP	\$1,410	\$10	\$300	EXCAVATE THE ROCK SLOPE TO CREATE A LARGER CATCHMENT AREA.	10/04/13	03/07/14	AADD	03/21/14	08/13/14		
FOURTH QUARTER - April 1, 2014 to June 30, 2014														
2E740	SHA	299	SHOPP	\$2,417	\$137	\$588	CURVE IMPROVEMENT		04/17/14	AADD	05/19/14	09/15/14	POTENTIAL PG&E CONDEMNATION	
3E410	SHA	299	SHOPP	\$25,000	\$2,200	\$4,540	CURVE IMPROVEMENT		06/02/14	AADD	06/18/14	11/12/14	POTENTIAL R/W CONDEMNATION	
4E430	SHA	44	SHOPP	\$5,765	\$111	\$740	REHABILITATE PAVEMENT	08/01/13	06/02/14	AADD	06/02/14	10/15/14	ACCELERATED	
4E811	VAR	VAR	SHOPP	\$3,300	\$100	\$1,380	ROADSIDE SAFETY IMPROVEMENTS	07/26/13	03/28/14	AADD	04/21/14	09/10/14	ACCELERATED	
4G480	SHA	299	SHOPP	\$1,995	\$5	\$610	ADA IMPROVEMENTS	10/15/13	05/03/14	AADD	06/02/14	10/22/14	ACCELERATED	

	Completed
	To Be Completed

AADD	Authority to Advertise District Delegation
PE	Preliminary Engineering (paed+rwc+pse)
VAR	Various