

State of California  
Business, Transportation and Housing Agency  
Department of Transportation

PROGRAM STATUS  
Monthly Report on Status of Projects  
Previously Voted But Not Awarded  
Informational Item  
CTC Meeting: October 3-4, 2001

Prepared By:  
Jim Nicholas  
Chief  
Division of Transportation Programming  
(916) 654-4013

***PROPOSED***

Agenda Item: 3.2

Original Signed By  
MARK LEJA  
Acting Chief Financial Officer  
October 1, 2001

**MONTHLY REPORT ON STATUS OF PROJECTS**  
**PREVIOUSLY VOTED BUT NOT AWARDED**

There are three projects worth \$4.2 million included in the current inventory of projects not awarded within six months of a Commission allocation. Since the last report, one project was awarded and no new projects have been added.

**SUMMARY**

<u>Number of</u> <u>Projects</u>	<u>Value in</u> <u>Millions</u>	<u>Cause of Delay</u>	<u>Projects</u>
1	2.7	R/W clearance contested	05-SB-101
2	1.5	Delay caused by larger project	04-CC-680, 04-SF-80
----- 3	----- \$4.2	Total	

PROJECT DETAILS

- Project #1 – 05-SB-101  
 In December 2000, funds were allocated for a bridge replacement project over Route 101. A legal challenge by the Union Pacific Railroad over right of way and permitting issues delayed advertisement, but the Court recently dismissed the Railroad's objections and confirmed the Department's right to take the property for the project. The project can proceed as soon as the plans and specifications are updated with any changes needed due to the delays.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
05-363321	SB	101	SHOPP	12/00	\$2,672

- Project #2 – 04-CC-680  
 In January 2001, funds were allocated to provide a controller and loop detector as part of the larger \$260 million new Benicia Martinez bridge on Route 680 in Contra Costa County. The main contract is being funded with toll funds from the Bay Area Transportation Authority (BATA). The entire project was advertised on February 13, 2001. The bid opening was delayed to revise the specifications and is now scheduled for September 26, 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
04-006031	CC	680	SHOPP	01/01	\$534

- Project #3 – 04-SF-80  
 In January 2001, funds were allocated to provide Traffic Management Systems as part of the larger \$750 million replacement of the center portion of the San Francisco Bay Bridge on Route 80 in San Francisco County. The main contract is being funded with toll funds from the Bay Area Transportation Authority (BATA). The entire project was advertised on July 16, 2001 and the bid opening is scheduled for November 14, 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
04-012021	ALA, SF	80	SHOPP	01/01	\$990