

Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: June 7-8, 2006

Reference No.: 3.3b.
Information Item

From: CINDY McKIM
Chief Financial Officer

Prepared by: Terry Abbott
Division Chief
Local Assistance

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE STIP PROJECTS, PER FY 2005-06 ALLOCATION PLAN CRITERIA**

SUMMARY:

The Department of Transportation (Department) is presenting this item as an Informational Item. The item provides the status of locally-administered State Transportation Improvement Program (STIP) projects that received an allocation this fiscal year.

In July through December 2005, the California Transportation Commission (Commission) allocated construction funds totaling \$23,685,000 for 40 locally-administered STIP projects. As of May 4, 2006, 33 projects totaling \$13,198,000 have been awarded.

There are seven remaining projects that have been voted but not yet awarded under the Fiscal Year 2005-06 Allocation Plan criteria. Five of these projects have been granted extensions to the period of contract award. Of the five projects with approved extensions, one will be cancelled and one agency is requesting a second extension under Agenda Item 2.8b.(4). The remaining two agencies are requesting extensions for the first time under Agenda Item 2.8b.(4). All seven projects, totaling \$10,824,000, are shown on the attached list.

BACKGROUND:

On July 14, 2005, the Commission adopted the Fiscal Year (FY) 2005-06 STIP/SHOPP Allocation Plan and Criteria requiring agencies receiving an allocation in FY 2005-06 to award the contract within six months or request a time extension. The resolution also requires the receiving agencies to report back after four months of vote as to the status of award.

Attachment

Project Construction Allocations For Fiscal Year 2005-06
Subject to 6-month Deadline Per Fiscal Year 2005-06 STIP/SHOPP Allocation Plan and Criteria
Projects Voted Not Awarded After Four Months
 As of May 4, 2006

Agency Name	Description	PPNO	Allocation Date	Award Deadline	Allocation Amount	Project Status
Irvine	Culver Drive Realignment and Widening Bike Trail /Landscape	12-2134D	14-Jul-05	30-Apr-06 ⁽¹⁾	\$792,000	The project will be cancelled.
Lassen County	New roadway construction and Class I Bikeway	02-2121	18-Aug-05	31-Aug-06 ⁽²⁾	\$6,871,000	The County anticipates awarding a contract in July 2006.
City of Los Angeles	Renovation of Train Station	07-3174	18-Aug-05	31-Aug-06 ⁽²⁾	\$105,000	The City is requesting a second time extension under Agenda Item 2.8b(4).
City of Yreka	Downtown Bike / Pedestrian Path	02-2398B	29-Sep-05	30-Sep-06 ⁽³⁾	\$256,000	The City anticipates awarding a contract in June 2006.
City of Placencia	Grade Separations / Crossing Closures	12-9656	29-Sep-05	30-Sep-06 ⁽³⁾	\$2,200,000	The City anticipates awarding a contract by September 2006.
San Gabriel	Landscape median and interchange	07-3434	3-Nov-05	31-May-06	\$297,000	The City is requesting a 6-month time extension under Agenda Item 2.8b(4).
Los Angeles	Pedestrian Improvements and Streetscape	07-3435	15-Dec-05	30-Jun-06	\$303,000	The City is requesting a 12-month time extension under Agenda Item 2.8b(4).
Total					\$10,824,000	

⁽¹⁾ This is an extended deadline approved in December 2005 (Waiver-05-30).

⁽²⁾ These are extended deadlines approved in February 2006 (Waiver-06-02).

⁽³⁾ These are extended deadlines approved in March 2006 (Waiver-06-08).