

Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: July 19-20, 2006

Reference No.: 3.2b.

From: CINDY McKIM
Chief Financial Officer

Prepared by: Terry Abbott
Division Chief
Local Assistance

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE STIP PROJECTS, PER FY 2005-06 ALLOCATION PLAN CRITERIA**

SUMMARY:

The Department of Transportation (Department) is presenting this item as an Informational Item. The item provides the status of locally-administered State Transportation Improvement Program (STIP) projects that received a construction allocation in Fiscal Year 2005-06.

The California Transportation Commission (Commission) allocated construction funds totaling \$25,214,000 for 44 locally-administered STIP projects between July 2005 through February 2006. As of June 19, 2006, 35 projects totaling \$13,799,000 have been awarded, and one project for \$792,000 has been cancelled and the funds will lapse.

There are eight projects remaining that have been voted but not yet awarded under the Fiscal Year 2005-06 Allocation Plan criteria timeframe of six months. The agencies anticipate awarding two contracts on time and canceling one project, while the other five projects have been granted time extensions. All eight projects, totaling \$10,623,000, are shown on the attached list.

BACKGROUND:

On July 14, 2005, the Commission adopted the Fiscal Year (FY) 2005-06 STIP/SHOPP Allocation Plan and Criteria requiring agencies receiving an allocation in FY 2005-06 to award the contract within six months or request a time extension. The policy also requires the receiving agencies to report back after four months of vote as to the status of award.

Attachment

Project Construction Allocations For Fiscal Year 2005-06**Subject to 6-month Deadline Per Fiscal Year 2005-06 STIP/SHOPP Allocation Plan and Criteria****Projects Voted Not Awarded After Four Months**

As of June 19, 2006

Agency Name	Project Title	PPNO	Allocation Date	Award Deadline	Allocation Amount	Project Status
Lassen County	Skyline Road Corridor Improvements	02-2121	18-Aug-05	31-Aug-06 ⁽¹⁾	\$6,871,000	The project is currently being advertised. The County plans to award the contract in July 2006.
City of Los Angeles	Historic Watts Train Station Museum	07-3174	18-Aug-05	31-Aug-06 ⁽¹⁾	\$105,000	The project will be awarded by the extended deadline.
City of Placentia	Placentia Avenue Grade Separation, Melrose Avenue Grade Separation and Bradford Avenue Crossing Closure	12-9656	29-Sep-05	30-Sep-06 ⁽²⁾	\$2,200,000	The project will be awarded by the extended deadline.
San Gabriel	San Gabriel Boulevard Master Plan of Improvements	07-3434	3-Nov-05	31-May-07 ⁽³⁾	\$297,000	The City anticipates submitting the request for authorization to proceed with construction to the Department in July 2006. The City will then advertise the project.
Los Angeles	Cultural Crescent Blue Line Entrance and Parking	07-3435	15-Dec-05	31-Dec-06 ⁽³⁾	\$303,000	The project will be awarded by the extended deadline.
San Bernardino Associated Governments	Route 210 Landscaping (Segment 3)	08-1111A	2-Feb-06	31-Aug-06	\$404,000	The project will be awarded on time.
San Bernardino Associated Governments	Route 210 Landscaping (Segment 4)	08-1111B	2-Feb-06	31-Aug-06	\$359,000	The project will be awarded on time.
Hughson	Pedestrian Improvement Project (Phase 1)	10-0019B	2-Feb-06	31-Aug-06	\$84,000	The project will be cancelled.
Total					\$10,623,000	

⁽¹⁾ These are extended deadlines approved in February 2006 (Waiver-06-02).⁽²⁾ These are extended deadlines approved in March 2006 (Waiver-06-08).⁽³⁾ These are extended deadlines approved in June 2006 (Waiver-06-26).