

Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: September 6-7, 2006

Reference No.: 3.3b.
Information Item

From: CINDY McKIM
Chief Financial Officer

Prepared by: Terry Abbott
Division Chief
Local Assistance

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE STIP PROJECTS, PER FY 2005-06 ALLOCATION PLAN CRITERIA**

SUMMARY:

The Department of Transportation (Department) is presenting this item for information. The item provides the status of locally-administered State Transportation Improvement Program (STIP) projects that received a construction allocation in Fiscal Year (FY) 2005-06.

Between July 2005 and April 2006, the California Transportation Commission (Commission) allocated \$49,281,000 to construct 88 locally-administered STIP projects. As of August 9, 2006, 53 projects totaling \$27,935,000 have been awarded. Two projects totaling \$876,000 have been cancelled, and the funds will lapse.

There are 33 projects remaining that have been voted but not yet awarded under the FY 2005-06 Allocation Plan criteria timeframe of six months. Contracts for 26 projects are expected to be awarded on time. Extension requests have already been granted for four of the projects, while the agencies for the remaining three projects will be requesting an extension at the October 2006 Commission meeting. The attached list identifies the 33 projects, totaling \$20,470,000, that have not yet been awarded.

BACKGROUND:

On July 14, 2005, the Commission adopted the Fiscal Year (FY) 2005-06 STIP/SHOPP Allocation Plan and Criteria requiring agencies receiving an allocation for construction in FY 2005-06 to award the contract within six months or request a time extension. The policy also requires the receiving agencies to report back after four months from the time of vote as to the status of award.

Attachment

**FY 2006-06 Project Construction Allocations subject to 6-month Deadline
 Projects Voted Not Awarded After Four Months
 As of August 9, 2006**

Reference No.: 3.3b.
 September 6-7, 2006
 Attachment

Agency Name	Project Title	PPNO	Allocation Date	Award Deadline	Allocation Amount	Project Status
City of Los Angeles	Historic Watts Train Station Museum	07-3174	18-Aug-05	31-Aug-06 ⁽¹⁾	\$105,000	The project will be awarded by the extended deadline.
City of Placentia	Placentia Avenue Grade Separation, Melrose Avenue Grade Separation and Bradford Avenue Crossing Closure	12-9656	29-Sep-05	30-Sep-06 ⁽²⁾	\$2,200,000	The project will be awarded by the extended deadline.
San Gabriel	San Gabriel Boulevard Master Plan of Improvements	07-3434	3-Nov-05	31-May-07 ⁽³⁾	\$297,000	The project will be awarded by the extended deadline.
Los Angeles	Cultural Crescent Blue Line Entrance and Parking	07-3435	15-Dec-05	31-Dec-06 ⁽³⁾	\$303,000	The project will be awarded by the extended deadline.
Ventura County	Rancho Camulos Roadside Rest Stop / Visitor Center	07-3565C	15-Mar-06	30-Sep-06	\$548,000	The project has been advertised and it is expected to be awarded on time.
Whittier	Historic Whittier Depot Surface Transp. Museum	07-3633	16-Mar-06	30-Sep-06	\$99,000	The project has been advertised and it is expected to be awarded on time.
Lake County	Merritt Road Bridge	01-3031R	27-Apr-06	31-Oct-06	\$571,000	Due to right of way issues, a 20-month time extension will be requested in October 2006.
Crescent City	Harding Avenue Rehabilitation	01-1024R	27-Apr-06	31-Oct-06	\$150,000	The project will be awarded on time.
Clearlake	Midtown Street Overlay	01-3021P	27-Apr-06	31-Oct-06	\$360,000	The project will be awarded on time.
City of Tulelake	Modoc Street, F Street Rehabilitation	02-2290	27-Apr-06	31-Oct-06	\$325,000	The project will be awarded on time.
City of Yreka	Collector and Residential Street Cape Seal	02-2298	27-Apr-06	31-Oct-06	\$575,000	The project will be awarded on time.
City of Yreka	Fairlane Road Rehabilitation	02-2294	27-Apr-06	31-Oct-06	\$595,000	The project will be awarded on time.
City of Yreka	Oberlin Road Rehabilitation	02-2292	27-Apr-06	31-Oct-06	\$328,000	The project will be awarded on time.
Town of Fort Jones	Calock, Newton, Don and Allison Rehabilitation	02-2287	27-Apr-06	31-Oct-06	\$327,000	The project will be awarded on time.
Plumas County	Beckwourth Roadway Rehabilitation	02-2045	27-Apr-06	31-Oct-06	\$2,472,000	The project will be awarded on time.
Yreka City	Greenhorn Road Rehabilitation	02-2215	27-Apr-06	31-Oct-06	\$638,000	The project will be awarded on time.
Modoc County	County Road 1 Rehabilitation	02-2264	27-Apr-06	31-Oct-06	\$735,000	The project will be awarded on time.
Hollister	City Wide Street and Road Rehabilitation	05-1187	27-Apr-06	31-Oct-06	\$4,500,000	The project will be awarded on time.
Lemoore	Lemoore - Overlay # 2	06-8530	27-Apr-06	31-Oct-06	\$395,000	The project will be awarded on time.

**FY 2006-06 Project Construction Allocations subject to 6-month Deadline
 Projects Voted Not Awarded After Four Months
 As of August 9, 2006**

Reference No.: 3.3b.
 September 6-7, 2006
 Attachment

Agency Name	Project Title	PPNO	Allocation Date	Award Deadline	Allocation Amount	Project Status
Corcoran	Corcoran Overlay # 2	06-8540	27-Apr-06	31-Oct-06	\$1,200,000	The City anticipates requesting authorization to bid from the City Council on September 13, 2006, and awarding the project on November 8, 2006. A one-month time extension will be requested in October 2006.
Avenal	Kern Street Reconstruction	06-8588	27-Apr-06	31-Oct-06	\$139,000	The project will be awarded on time.
Avenal	Kern Street Reconstruction	06-8589	27-Apr-06	31-Oct-06	\$180,000	The project will be awarded on time.
Avenal	Whitney Street Reconstruction	06-8595	27-Apr-06	31-Oct-06	\$143,000	The project will be awarded on time.
Avenal	Third Avenue Reconstruction	06-8597	27-Apr-06	31-Oct-06	\$113,000	The project will be awarded on time.
Avenal	Orange St. Reconstruction	06-8598	27-Apr-06	31-Oct-06	\$166,000	The project will be awarded on time.
Avenal	Ventura Street Reconstruction	06-8590	27-Apr-06	31-Oct-06	\$176,000	The project will be awarded on time.
Avenal	Union Avenue Reconstruction	06-8592	27-Apr-06	31-Oct-06	\$262,000	The project will be awarded on time.
Avenal	Fremont Street Reconstruction	06-8593	27-Apr-06	31-Oct-06	\$139,000	The project will be awarded on time.
Avenal	Shasta Street Reconstruction	06-8594	27-Apr-06	31-Oct-06	\$139,000	The project will be awarded on time.
City of San Joaquin	Main Street Landscaping	06-B002D	27-Apr-06	31-Oct-06	\$231,000	The project will be awarded on time.
City of Calabasas	Route 101 Bike Lane Gap Closure	07-3147	27-Apr-06	31-Oct-06	\$559,000	A time extension will be requested in October 2006.
City of Fullerton	Lemon Street Landscaping Enhancement	12-2134H	27-Apr-06	31-Oct-06	\$1,000,000	The project will be awarded on time.
City of Fullerton	Lemon Street Median Enhancement	12-2134I	27-Apr-06	31-Oct-06	\$500,000	The project will be awarded on time.
Total					\$20,470,000	

⁽¹⁾ These are extended deadlines approved in February 2006 (Waiver-06-02).

⁽²⁾ These are extended deadlines approved in March 2006 (Waiver-06-08).

⁽³⁾ These are extended deadlines approved in June 2006 (Waiver-06-26).