

Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: October 11-12, 2006

Reference No.: 3.3b.
Information Item

From: CINDY McKIM
Chief Financial Officer

Prepared by: Terry Abbott
Division Chief
Local Assistance

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE STIP PROJECTS, PER FY 2005-06 ALLOCATION PLAN CRITERIA**

SUMMARY:

The Department of Transportation (Department) is presenting this item for information. The item provides the status of locally-administered State Transportation Improvement Program (STIP) projects that received a construction allocation in Fiscal Year (FY) 2005-06.

Between July 2005 and April 2006, the California Transportation Commission (Commission) allocated \$49,281,000 to construct 88 locally-administered STIP projects. As of September 13, 2006, 55 projects totaling \$28,588,000 have been awarded. Two projects totaling \$876,000 have been cancelled, and the funds will lapse.

There are 31 remaining projects, totaling \$19,817,000, that have not yet been awarded under the FY 2005-06 Allocation Plan criteria timeframe of six months. Contracts for 26 projects are expected to be awarded on time. Extensions for three of the projects were previously granted by the Commission, and two agencies are requesting concurrent time extensions for two projects under Reference No. 2.8b.(1).

BACKGROUND:

On July 14, 2005, the Commission adopted the FY 2005-06 STIP/SHOPP Allocation Plan and Criteria requiring agencies receiving an allocation for construction in FY 2005-06 to award the contract within six months or request a time extension. The policy also requires the receiving agencies to report back after four months from the time of vote as to the status of award.

Attachment

FY 2005-06 Project Construction Allocations Subject to Six-Month Deadline
 Projects Voted Not Awarded After Four Months

Reference No.: 3.3b.
 October 11-12, 2006
 Attachment

Agency Name	Project Title	PPNO	Allocation Date	Award Deadline	Allocation Amount	Project Status
City of Placencia	Placencia Avenue Grade Separation, Melrose Avenue Grade Separation and Bradford Avenue Crossing Closure	12-9656	29-Sep-05	30-Sep-06 ⁽¹⁾	\$2,200,000	The project will be awarded by the extended deadline.
San Gabriel	San Gabriel Boulevard Master Plan of Improvements	07-3434	3-Nov-05	31-May-07 ⁽²⁾	\$297,000	The project will be awarded by the extended deadline.
Los Angeles	Cultural Crescent Blue Line Entrance and Parking	07-3181	15-Dec-05	31-Dec-06 ⁽²⁾	\$303,000	The project will be awarded by the extended deadline.
Whittier	Historic Whittier Depot Surface Transportation Museum	07-3633	16-Mar-06	30-Sep-06	\$99,000	The project will be awarded on time.
County of Lake	Merritt Road Bridge	01-3031R	27-Apr-06	31-Oct-06	\$571,000	A 6-month time extension is being requested under 2.8b.(1)
Crescent City	Harding Avenue Rehabilitation	01-1024R	27-Apr-06	31-Oct-06	\$150,000	The project will be awarded on time.
Clearlake	Midtown Street Overlay	01-3021P	27-Apr-06	31-Oct-06	\$360,000	The project will be awarded on time.
City of Tulelake	Modoc Street, F Street Rehabilitation	02-2290	27-Apr-06	31-Oct-06	\$325,000	The project will be awarded on time.
City of Yreka	Collector and Residential Street Cape Seal	02-2298	27-Apr-06	31-Oct-06	\$575,000	The project will be awarded on time.
City of Yreka	Fairlane Road Rehabilitation	02-2294	27-Apr-06	31-Oct-06	\$595,000	The project will be awarded on time.
City of Yreka	Oberlin Road Rehabilitation	02-2292	27-Apr-06	31-Oct-06	\$328,000	The project will be awarded on time.
Town of Fort Jones	Calock, Newton, Don and Allison Rehabilitation	02-2287	27-Apr-06	31-Oct-06	\$327,000	The project will be awarded on time.
Plumas County	Beckwouth Roadway Rehabilitation	02-2045	27-Apr-06	31-Oct-06	\$2,472,000	The project will be awarded on time.
Yreka City	Greenhorn Road Rehabilitation	02-2215	27-Apr-06	31-Oct-06	\$638,000	The project will be awarded on time.
Modoc County	County Road 1 Rehabilitation	02-2264	27-Apr-06	31-Oct-06	\$735,000	The project will be awarded on time.
Hollister	City Wide Street and Road Rehabilitation	05-1187	27-Apr-06	31-Oct-06	\$4,500,000	The project will be awarded on time.
Lemoore	Lemoore - Overlay # 2	06-8530	27-Apr-06	31-Oct-06	\$395,000	The project will be awarded on time.
Corcoran	Corcoran - Overlay #2	06-8540	27-Apr-06	31-Oct-06	\$1,200,000	The project will be awarded on time.
Avenal	Kern Street Reconstruction	06-8588	27-Apr-06	31-Oct-06	\$139,000	The project will be awarded on time.
Avenal	Kern Street Reconstruction	06-8589	27-Apr-06	31-Oct-06	\$180,000	The project will be awarded on time.
Avenal	Whitney Street Reconstruction	06-8595	27-Apr-06	31-Oct-06	\$143,000	The project will be awarded on time.
Avenal	Third Avenue Reconstruction	06-8597	27-Apr-06	31-Oct-06	\$113,000	The project will be awarded on time.
Avenal	Orange Street Reconstruction	06-8598	27-Apr-06	31-Oct-06	\$166,000	The project will be awarded on time.
Avenal	Ventura Street Reconstruction	06-8590	27-Apr-06	31-Oct-06	\$176,000	The project will be awarded on time.
Avenal	Union Avenue Reconstruction	06-8592	27-Apr-06	31-Oct-06	\$262,000	The project will be awarded on time.
Avenal	Fremont Street Reconstruction	06-8593	27-Apr-06	31-Oct-06	\$139,000	The project will be awarded on time.
Avenal	Shasta Street Reconstruction	06-8594	27-Apr-06	31-Oct-06	\$139,000	The project will be awarded on time.
City of San Joaquin	Main Street Landscaping	06-B002D	27-Apr-06	31-Oct-06	\$231,000	The project will be awarded on time.
City of Calabasas	Route 101 Bike Lane Gap Closure	07-3147	27-Apr-06	31-Oct-06	\$559,000	A 6-month time extension is being requested under 2.8b.(1)
City of Fullerton	Lemon Street Landscaping Enhancement	12-2134H	27-Apr-06	31-Oct-06	\$1,000,000	The project will be awarded on time.
City of Fullerton	Lemon Street Median Enhancement	12-2134I	27-Apr-06	31-Oct-06	\$500,000	The project will be awarded on time.
Total					\$19,817,000	

⁽¹⁾ This is an extended deadline approved in March 2006 (Waiver-06-08).

⁽²⁾ These are extended deadlines approved in June 2006 (Waiver-06-26).