

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor  | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--|---------------------|---|---|---|--|---|----------------------------|
| 01-DN-101-8.2/8.7<br>01-0B0904                               |                     | IN DEL NORTE COUNTY NEAR KLAMATH AT<br>PANTHER CREEK BRIDGE #01-0025 AND AT<br>HUNTER CREEK BRIDGE #01-0003<br>REPLACE BRIDGE   | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE;<br>BENICIA CA 94510<br>(925)372-8000           | RYAN DUNNE<br>5065 BOYD RD SUITE H<br>ARCATA CA 95521<br>(707)496-5581                    | \$18,916,414<br>\$6,227,818<br>\$607,284 | 04/21/20<br>05/08/20<br>08/05/22            | 45%<br>33%                 |
| HA21   |                     |   |   |   |  |   |                            |
| 01-DN-101-12.5/15.5<br>01-0G1004                             |                     | IN DEL NORTE COUNTY NEAR KLAMATH FROM G R<br>0.4 MILE SOUTH OF WILSON CREEK BRIDGE<br>TO 1.7 MILES NORTH OF RUDISIL ROAD<br>DIR'S EMERGENCY F.<br>ROADWAY STABILIZATION AND RETAINING<br>WALL R | FROM G R SUNDBERG, INC.<br>5211 BOYD ROAD<br>ARCATA, CA 95521<br>(707)825-6565                  | SANDERS, KAREN<br>207 PRICE MALL<br>CRESCENT CITY, CA 95531<br>(707)498-4009              | \$11,985,000<br>\$11,984,109<br>\$0      | 02/16/16<br>05/04/16<br>04/09/21            | 100%<br>100%<br>OVER RUN   |
| 20.20<br>201130  |                     |   |   |   |  |   |                            |
| 01-DN-101-21.2/0<br>01-0G2104<br>ACNH-Q101-(392)E<br>--()    |                     | IN DEL NORTE COUNTY NEAR CRESCENT<br>CITY AT 0.2 MILE NORTH OF CUSHING<br>CREEK VIADUCT #01-0076<br>PERMANENT RESTORATION @ CUSHING   | MCCULLOUGH CONSTRUCTION INC<br>57 ALDERGROVE RD;<br>ARCATA CA 95521<br>(707)825-1014            |   | \$8,285,658<br>\$0<br>\$0                | 07/15/21<br>08/05/21                        | 0%<br>0%                   |
| HA23   |                     |   |   |   |  |   |                            |
| 01-DN-101-25.5/27.4<br>01-0C6604<br>ACNH-Q101-(382)E<br>--() |                     | IN DEL NORTE COUNTY IN AND NEAR<br>CRESCENT CITY FROM 0.2 MILE SOUTH OF<br>ELK VALLEY ROAD TO 0.2 MILE NORTH OF<br>WILSON AVENUE & BURTCHE<br>CRESCENT CITY ADA                                 | S.T. RHOADES CONSTRUCTION,<br>INC.<br>8585 COMMERCIAL WAY;<br>REDDING CA 96002<br>(530)223-9322 | KAREN SANDERS<br>207 PROCE MALL<br>CRESCENT CITY CA 95531<br>(707)498-4009                | \$6,277,368<br>\$2,536,794<br>\$728,717  | 12/08/20<br>12/29/20<br>12/24/21            | 50%<br>40%<br>SUSPENDED    |
| 01-DN-101-39.8/39.8<br>01-0F3104                             |                     | IN DEL NORTE COUNTY NEAR SMITH RIVER<br>AT DOMINIE CREEK<br>FISH PASSAGE MITIGATION   | MCCULLOUGH CONSTRUCTION INC<br>57 ALDERGROVE RD;<br>ARCATA CA 95521<br>(707)825-1014            | KAREN SANDERS<br>207 PRCE MALL<br>CRESCENT CITY CA 95531<br>(707)498-4009                 | \$4,677,632<br>\$4,471,711<br>\$547,519  | 05/28/20<br>06/18/20<br>09/29/21            | 87%<br>94%<br>SUSPENDED    |
| HA42   |                     |   |   |   |  |   |                            |
| 01-DN-101-39.8/46.4<br>01-0K4704                             |                     | IN DEL NORTE COUNTY NEAR SMITH RIVER<br>FROM 0.2 MILE NORTH OF ROWDY CREEK<br>BRIDGE TO THE OREGON STATE LINE<br>MICRO-SURFACING  | INTERMOUNTAIN SLURRY SEAL,<br>INC.<br>1120 TERMINAL WAY;<br>RENO NV 89502<br>(775)358-1355      | MALMBERG CLAYTON<br>207 PROCE MAL SUITE<br>100<br>CRESCENT CITY CA 95531<br>(707)496-5581 | \$673,673<br>\$81,582<br>\$81,582        | 06/03/21<br>06/22/21<br>10/01/21            | 28%<br>12%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 01**

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted           | %Time % Work Message     |
|------------------------------------|------------------|---|---|--|---------------------------------------|--|--------------------------|
| 01-DN-101-42.0/42<br>01-0L0704     |                  | IN DEL NORTE COUNTY ON ROUTE 101 AT MCCULLOUGH CONSTRUCTION INC.<br>PM 42.01. DIR'S EMERGENCY F.A.<br>CONTRACT TO REPAIR A CULVERT SYSTEM                                       | 57 ALDER GROVE ROAD<br>ARCATA, CA 95521                                 | VALLEY, AARON<br>207 PRICA MALL<br>CRESCENT CITY, CA 95531<br>(707)815-5620            | \$285,000<br>\$15,235<br>\$0          | 04/28/21<br>05/19/21<br>06/21/21             | 100%<br>5%               |
| 20.20<br>201130                    |                  |   |   |  |                                       |  |                          |
| 01-DN-101-120.0/16.5<br>01-0L0404  |                  | IN DEL NORTE COUNTY ABOUT 8 MILES SOUTH OF CRESCENT CITY FROM 0.2 MILE SOUTH OF LAGOON CR. CO PK TO BEG PASSING LANE LT. DIR'S EMER<br>SLIDE REPAIR                             | GR SUNDBERG INC.<br>5211 BOYD RD<br>ARCATA, CA 95521                    | VALLEY, AARON<br>270 PRICE MALL<br>CRESCENT CITY, CA 95531<br>(707)498-4009            | \$13,985,000<br>\$7,995,782<br>\$0    | 02/17/21<br>04/05/21<br>02/01/22             | 31%<br>57%               |
| 20.20<br>201130                    |                  |   |   |  |                                       |  |                          |
| 01-DN-101-151.0/15.5<br>01-0L2304  |                  | IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY FROM 1.3 MILES TO 1.9 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY L.B.<br>ROADWAY STABILIZATION & RETAINING WALL REP | STEWART ENGINEERING, INC.<br>P.O. BOX 990010<br>REDDING, CA 96099       | VALLEY, AARON<br>207 PRICE MALL<br>CRESCENT CITY, CA 95531<br>(707)815-5620            | \$13,985,000<br>\$521,304<br>\$0      | 06/21/21<br>07/21/21<br>05/01/22             | 10%<br>4%                |
| 20.20<br>201130                    |                  |   |   |  |                                       |  |                          |
| 01-DN-101-/15.5<br>01-0H6904       |                  | STABILIZE A SECTION OF DAMAGED HIGHWAY AND IMPROVE THE ALIGNMENT VIA REPAIRS TO FOUR RETAINING WALLS, NEW RW, PLACEMENT OF A MECHAN<br>ROADWAY STABILIZATION & RETAINING WALL   | GOLDEN STATE BRIDGE, INC<br>3701 MALLARD DRIVE<br>BENICIA, CA 94510     | SANDERS, KAREN<br>207 PRICE MALL SUITE 100<br>CRESCENT CITY, CA 95531<br>(707)498-4009 | \$26,085,000<br>\$16,581,040<br>\$0   | 11/15/17<br>03/09/18<br>06/23/21<br>08/06/21 | 100%<br>100%<br>OVER RUN |
| 20.20<br>201130                    |                  |   |   |  |                                       |  |                          |
| 01-DN-199-6.5/36.3<br>01-488014    |                  | IN DEL NORTE COUNTY NEAR HIOUCHI FROM 0.3 MILE NORTH OF MYRTLE CREEK BRIDGE TO 0.1 MILE SOUTH OF OREGON STATE LINE<br>REHAB CULVERTS  | GR SUNDBERG INC.<br>5211 BOYD ROAD;<br>ARCATA CA 95521<br>(707)825-6565 | VALLEY AARON<br>207 PRICE MALL<br>CRESCENT CITY CA 95531<br>(707)498-4009              | \$1,310,859<br>\$452,422<br>\$113,461 | 08/03/20<br>08/20/20<br>04/07/22             | 94%<br>34%               |
| 01-DN-199-9.9/9.9<br>01-0L3204     |                  | IN DEL NORTE COUNTY ON ROUTE 199 AT MCCULLOUGH CONSTRUCTION INC.<br>PM 9.93 DIR'S EMERGENCY F.A.<br>REPAIR ACCELERATED PAVEMENT DAMAGE  | 57 ALDER GROVE ROAD<br>ARCATA, CA 95521                                 | VALLEY, AARON<br>207 PRICE MALL<br>CRESCENT CITY, CA 95531<br>(707)815-5620            | \$285,000<br>\$204,756<br>\$0         | 05/21/21<br>06/15/21<br>07/22/21             | 100%<br>72%<br>OVER RUN  |
| 20.20<br>201130                    |                  |   |   |  |                                       |  |                          |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 01**

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted           | %Time % Work Message    |
|------------------------------------|------------------|--|--|--|---------------------------------------|--|-------------------------|
| 01-DN-199-27.5/36.4<br>01-0K7904   |                  | IN DEL NORTE COUNTY NEAR IDLEWILD FROM 0.6 MI. SOUTH OF IDLEWILD MAINT STATION RD. TO THE OREGON STATE LINEDIR'S EMERGENCY F.A. REPAIR WILDFIRE DAMAGE | TIDEWATER CONTRACTORS, INC.<br>P.O. BOX 1956<br>BROOKINGS, OR 97415<br>(541)469-5341                             | SANDERS, KAREN<br>207 PRICE MALL<br>CRESCENT CITY, CA 95531<br>(707)498-4009             | \$7,485,000<br>\$4,283,938<br>\$0     | 09/11/20<br>10/27/20<br>08/21/21             | 100%<br>57%<br>OVER RUN |
| 20.20<br>201130                    |                  |  |  |  |                                       |  |                         |
| 01-DN-199-335.0/33.9<br>01-0J5704  |                  | IN DEL NORTE COUNTY NEAR IDLEWILD AT COLLIER TUNNEL TO 0.4 MILE EAST OF COLLIER TUNNEL. DIR'S EMERGENCY F.A. REMOVE AERIALY DEPOSITED LEAD&PROVIDE POW | G R SUNDBERG, INC.<br>5211 BOYD ROAD<br>ARCATA, CA 95521   | MALMBERG, CLAYTON<br>270 PRICE MALL<br>CRESCENT CITY, CA 95531<br>(707)496-5581          | \$4,985,000<br>\$3,701,110<br>\$3,600 | 06/04/19<br>09/06/19<br>08/20/21             | 33%<br>74%              |
| 20.20<br>201130                    |                  |  |  |  |                                       |  |                         |
| 01-DN-999-/0<br>01-0J8604          |                  | IN DEL NORTE COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECKS  | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W 23RD STREET<br>TEMPE AZ 85282<br>(602)437-1711               | CLAYTON MALMBERG<br>207 PROCE MALL SUITE 100<br>CRESCENT CITY CA 95531<br>(707)498-3047  | \$1,769,769<br>\$34,706<br>\$34,706   | 05/27/21<br>06/18/21<br>10/27/21             | 13%<br>2%               |
| 01-HUM-36-5.2/30.9<br>01-0F8404    |                  | IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS ON ROUTE 36 FROM 0.43 MILES EAST OF YAGER CREEK BRIDGE TO 0.99 MILES EAST OF LITTLE LARAB REHAB CULVERTS       | WYLATTI RESOURCE MANAGEMENT, INC<br>23601 CEMETERY LN<br>COVELO CA 95428<br>(707)983-8135                        | TAJ MORGAN MARBAIT<br>187 SANDY BRAIRIE CT<br>STE.E<br>FORTUNA CA 95501<br>(707)834-0219 | \$518,608<br>\$484,399<br>\$0         | 10/20/20<br>11/05/20<br>07/27/21<br>08/23/21 | 83%<br>96%              |
| HM                                 |                  |  |  |  |                                       |  |                         |
| 01-HUM-36-17.9/23.9<br>01-0F5004   |                  | IN HUMBOLDT AND LAKE COUNTIES AT VARIOUS LOCATIONS FOUR BRIDGES DECK PRESERVATION  | AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D<br>BENICIA CA 94510<br>(707)746-8028 |  | \$1,690,420<br>\$0<br>\$0             | 06/30/21<br>07/22/21                         | 0%<br>0%                |
| HA21                               |                  |  |  |  |                                       |  |                         |
| 01-HUM-36-40.4/45.6<br>01-0K5704   |                  | IN HUMBOLDT COUNTY AT AND NEAR DINSMORE FROM VAN DUZEN RIVER BRIDGE TO TRINITY COUNTY LINE OVERLAY   | MERCER-FRASER COMPANY<br>77 2ND ST<br>EUREKA CA 95501<br>(707)443-6371   |  | \$2,078,078<br>\$0<br>\$0             | 06/04/21<br>06/29/21                         | 0%<br>0%                |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 01

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|--|---|---|------------------------------------|----------------------|
| 01-HUM-36-314.0/0<br>01-0J1704                                |                  | IN HUMBOLDT COUNTY NEAR BRIDGEVILLE FROM 1.2 MILE EAST OF MCCLELLAN MOUNTAIN ROAD DIR'S EMERGENCY L.B. STORM DAMAGE REPAIR                   | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br>BENICIA, CA 94510                           | KING, ROBERT<br>1487 SANDY PRAIRIE COURT STE. E<br>FORTUNA, CA 95501<br>(707)725-7190           | \$21,185,000<br>\$14,950,020<br>\$293,839 | 08/03/18<br>10/31/18<br>10/19/21   | 91%<br>71%           |
| 20.20<br>201130   |                  |  |  |   |   |                                    |                      |
| 01-HUM-96-16.8/23.1<br>01-0K4304                              |                  | IN HUMBOLDT COUNTY NEAR HOOPA FROM ROCK CHUTE VIADUCT TO KLAMATH RIVER BRIDGE MAINTENANCE CAP SEAL   | AMERICAN PAVEMENT SYSTEMS, INC.<br>1012 11TH STREET;<br>MODESTO CA 95354<br>(209)522-2277      |   | \$1,455,893<br>\$0<br>\$0                 | 05/14/21<br>06/14/21               | 0%<br>0%             |
| 01-HUM-96-22.9/0<br>01-0F0804<br>HSST-P096-(062)E<br>--()     |                  | IN HUMBOLDT COUNTY IN WEITCHPEC AT PEARSON LANE CONSTRUCT FENCE  | MERCER-FRASER COMPANY<br>77 2ND AVE<br>EUREKA CA 95501<br>(707)443-6371                        | NATHANIEL STEEN<br>5065 BOYD RD<br>ARCATA, CA 95521<br>(707)498-2122                            | \$1,174,652<br>\$1,080,376<br>\$141,765   | 04/20/20<br>05/08/20<br>08/27/21   | 92%<br>92%           |
| HB1   |                  |  |  |   |   |                                    |                      |
| 01-HUM-101-17.9/87.8<br>01-0E7704<br>ACNH-Q101-(360)E<br>--() |                  | IN HUMBOLDT COUNTY AT SOUTH FORK EEL RIVER BR & SEP #04-0065 & AT ARCATA OVERHEAD #040-0079R STRENGTHEN 2 BRIDGES                            | FREYSSINET INC<br>44880 FALCON PLACE, SUITE 100<br>STERLING VA 20166<br>(703)378-2500          | JOAQUIN RODRIGUEZ<br>1487 SANDY PRAIRIE COURT STE.E<br>FORTUNA CA 95501<br>(707)621-0000        | \$9,137,280<br>\$3,215,605<br>\$389,791   | 01/21/20<br>02/19/20<br>01/21/22   | 50%<br>35%           |
| 01-HUM-101-23.0/102.3<br>01-0K7104                            |                  | IN HUMBOLDT COUNTY NEAR TRINIDAD AT 0.5 MILE SOUTH OF TRNIDAD S/B REST AREA DIR'S EMERGENCY L.B. REPAIR CULVERT                              | R. BROWN CONSTRUCTION COMPANY, INC.<br>P.O. BOX 406<br>WILLOW CREEK, CA 95573<br>(509)629-3702 | WINTER, BRIAN<br>5065 BOYD RD SUITE H<br>ARCATA, CA 95521<br>(707)834-1151                      | \$955,000<br>\$405,350<br>\$0             | 07/30/20<br>09/03/20<br>05/02/21   | 45%<br>42%           |
| 20.20<br>201130   |                  |  |  |   |   |                                    |                      |
| 01-HUM-101-48.3/58.8<br>01-0K5404                             |                  | IN HUMBOLDT COUNTY NEAR SCOTIA FROM EEL RIVER BOH (RICHARD FLEISCHER MEMORIAL) TO 1.1 MILES NORTH OF ROUTE 36/101 SEPARATION MICRO-SURFACING | VSS INTERNATIONAL, INC.<br>3785 CHANNEL DRIVE;<br>WEST SACRAMENTO CA 95691<br>(916)373-1500    | MORGAN-MARBET, TAI-AQUA<br>1487 SANDY PRAIRIE COURT STE E<br>FORTUNA, CA 95501<br>(707)834-0219 | \$3,047,450<br>\$1,740,093<br>\$1,740,093 | 05/10/21<br>06/03/21<br>09/23/21   | 49%<br>54%           |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor   | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month   | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---|---------------------|---|--|---|--|---|----------------------------|
| 01-HUM-101-65.5/69.9<br>01-0K4504                             |                     | IN HUMBOLDT COUNTY AT BEATRICE FROM<br>0.4 MILE SOUTH OF LOLETA DRIVE<br>OVERCROSSING TO 0.7 MILE SOUTH OF<br>TOMPKINS HILL ROAD OVERHEAD<br>PAVEMENT RESTORATION | PAVEMENT COATINGS CO.<br>10240 SAN SEVAINE WAY<br><br>JURUPA VALLEY CA 91752<br>(916)642-1751                    | TAJ-AQUA MORGAN-MARBET<br>1487 SANDY PRAIRIE CT<br>STE E<br>FORTUNA CA 95501<br>(707)834-0219 | \$1,059,351<br>\$802,006<br>\$802,006      | 05/11/21<br>06/10/21<br>08/30/21            | 80%<br>75%                 |
| 01-HUM-101-69.8/75.2<br>01-0C5704<br>ACNH-Q101-(386)E<br>--() |                     | IN HUMBOLDT COUNTY NEAR EUREKA FROM<br>0.8 MILE SOUTH OF TOMPKINS HILL ROAD<br>OH TO 0.4 MILE NORTH OF HERRICK<br>AVENUE OC<br>ROADWAY REHAB                      | MERCER-FRASER COMPANY<br>77 2ND ST<br>EUREKA CA 95501<br>(707)443-6371   | JOAQUIN RODRIGUEZ<br>1487 SANDY PRAIRIE<br>COURT STE.E<br>FORTUNA CA 95501<br>(707)621-0000   | \$16,285,580<br>\$5,951,704<br>\$1,111,795 | 11/09/20<br>12/02/20<br>10/26/21            | 57%<br>37%                 |
| HA22  |                     |   |  |   |  |   |                            |
| 01-HUM-101-75.1/77.4<br>01-0B6204<br>ACNH-Q101-(384)E<br>--() |                     | IN HUMBOLDT COUNTY IN EUREKA FROM 0.4<br>MILE NORTH OF THE HERRICK AVENUE<br>OVERCROSSING TO 0.1 MILE SOUTH OF<br>14TH STREET<br>ADA CURB RETURNS/RAMPS UPGRADES  | CALIFORNIA HIGHWAY<br>CONSTRUCTION GROUP, INC.<br>1647 WILLOW PASS RD #150;<br>CONCORD CA 94520<br>(925)766-7014 | BRIAN FINCK<br>5065 BOYD RD<br>ARCATA CA 95521<br>(707)498-3489                               | \$3,748,288<br>\$2,141,291<br>\$729,331    | 11/16/20<br>12/09/20<br>02/01/22            | 26%<br>57%<br>SUSPENDED    |
| HB1   |                     |   |  |   |  |   |                            |
| 01-HUM-101-78.0/79.8<br>01-0E68U4<br>HSNH-Q101-(361)E<br>--() |                     | IN HUMBOLDT COUNTY IN EUREKA ON 4TH<br>STREET FROM BROADWAY AND 5TH STREET<br>TO EUREKA SLOUGH BRIDGE<br>SAFETY IMPROVEMENTS AND CAPM                             | GR SUNDBERG INC.<br>5211 BOYD ROAD<br>ARCATA CA 95521<br>(707)825-6565   | BRIAN FINCK<br>5065 BOYD RD<br>ARCATA,CA 95521<br>(707)498-3489                               | \$8,721,522<br>\$6,705,295<br>\$594,322    | 12/12/19<br>12/24/19<br>03/02/22            | 95%<br>73%                 |
| 01-HUM-101-80.1/84.3<br>01-0F2204<br>ACNH-Q101-(368)E<br>--() |                     | IN HUMBOLDT COUNTY NEAR EUREKA FROM<br>0.3 MILES SOUTH OF COLE AVENUE TO 0.4<br>MILE NORTH OF THE BAYSIDE CUTOFF<br>ACCELERATION/DECELERATION LANES               | MERCER-FRASER COMPANY<br>77 2ND ST<br>EUREKA CA 95501<br>(707)443-6371   | NATHANIEL STEEN/DAWN<br>FRIEND<br>5065 BOYD ROAD<br>ARCATA CA 95521<br>(707)498-2122          | \$6,569,076<br>\$6,335,648<br>\$0          | 01/08/20<br>02/06/20<br>01/19/22            | 100%<br>93%<br>OVER RUN    |
| HB4N  |                     |   |  |   |  |   |                            |
| 01-HUM-101-84.4/84.8<br>01-0E0004                             |                     | IN HUMBOLDT COUNTY NEAR ARCATA FROM<br>JACOBY CREEK BRIDGE TO GANNON SLOUGH<br>BRIDGE<br>REPLACE JACOBY CREEK BRIDGE LT,  | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE;<br>BENICIA CA 94510<br>(925)372-8000                            | NATHANIEL<br>STEEN/OE:DAWN FRIEND<br>5065 BOYD RD<br>ARACTA CA 95521<br>(707)498-2122         | \$8,332,405<br>\$5,923,059<br>\$419,814    | 01/29/20<br>02/13/20<br>11/01/21            | 68%<br>71%                 |
| HA21  |                     |   |  |   |  |   |                            |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

Page 6  
08/27/21

District 01

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|---|--|---|---|------------------------------------|-------------------------|
| 01-HUM-101-87.8/90.1<br>01-0J5104<br>ACST-Q101-(374)E<br>--() |                  | IN HUMBOLDT COUNTY IN AND NEAR ARCATA FROM ARCATA OVERHEAD TO ROUTE 200/101 SEPARATION OVERLAY  | MERCER-FRASER COMPANY<br>77 2ND ST<br>EUREKA CA 95501<br>(707)443-6371               | BRIAN WINTER<br>5065 BOYD RD<br>ARCTATA CA 95521<br>(707)834-1151                           | \$4,385,403<br>\$2,920,546<br>\$2,557,798 | 06/19/20<br>07/23/20<br>10/19/21   | 43%<br>66%<br>SUSPENDED |
| 01-HUM-101-88.3/88.3<br>01-0E6504<br>HSNH-X023-(042)E<br>--() |                  | IN HUMBOLDT COUNTY IN ARCATA AT 299/101 SEPARATION CURVE IMPROVEMENT  | MERCER-FRASER COMPANY<br>77 2ND AVE<br>EUREKA CA 95501<br>(707)443-6371              | BRIAN WINTER<br>5065 BOYD RD<br>ARCATA CA 95521<br>(707)834-1151                            | \$2,998,636<br>\$1,257,064<br>\$326,056   | 06/09/20<br>07/10/20<br>10/14/21   | 56%<br>42%              |
| HB1<br>01-HUM-101-124.5/0<br>01-0F9604                        |                  | IN HUMBOLDT COUNTY NEAR ORICK AT 0.22 MILES SOUTH OF LOST MAN CREEK BRIDGE #01-0030 REPLACE BOX CULVERT WITH BRIDGE   | MCCULLOUGH CONSTRUCTION INC<br>57 ALDER GROVE RD<br>ARCATA CA 95521<br>(707)825-1014 | KAREN SANDERS<br>207 PRICE MALL<br>CRESCENT CITY, CA 95531<br>(707)496-5581                 | \$4,286,259<br>\$4,240,889<br>\$1,901     | 11/06/19<br>12/10/19<br>10/14/21   | 100%<br>98%<br>OVER RUN |
| HA21<br>01-HUM-101-595.0/0<br>01-0K4204<br>20.80<br>524000    |                  | IN FORTUNA MAINTENANCE STATION AND SOME ELECTRICAL SYSTEM REHABILITATION AT THE LEGGETT MAINTENANCE STATION. DIR'S EMERGENCY L.B. REPAIR TO PREVENT FURTHER POWER OUTAGES | MOUNTAINSIDE CONSTRUCTION<br>13884 SHANGRILA DRIVE<br>REDDING, CA 96003              | RODRIGUEZ, JOAQUIN<br>1487 SANDY PRAIRIE COURT STE. E<br>FORTUNA, CA 95501<br>(707)725-1020 | \$245,000<br>\$253,358<br>\$0             | 02/21/20<br>05/03/20<br>02/02/21   | 100%<br>100%            |
| 01-HUM-255-6.0/7.6<br>01-3660U4<br>ACST-P255-(011)E<br>--()   |                  | IN HUMBOLDT COUNTY NEAR ARCATA FROM PACHACO LN TO V ST COMBINED ENVIRONMENTAL MITIGATION  | STEELHEAD CONSTRUCTORS JV<br>2940 INNSBRUCK DR<br>REDDING CA 96003<br>(530)226-6400  | NATHANIEL STEEN<br>5065 BOYD ROAD<br>ARCATA, CA 95521<br>(707)498-2122                      | \$3,000,777<br>\$1,829,472<br>\$0         | 07/01/20<br>07/23/20<br>08/24/21   | 6%<br>61%<br>SUSPENDED  |
| 01-HUM-299-1.8/1.8<br>01-0F5304                               |                  | IN HUMBOLDT COUNTY NEAR ARCATA AT ROUTE 200/299 SEPARATION PERMIT REQUIREMENTS FOR BRIDGES  | STEELHEAD CONSTRUCTORS JV<br>2940 INNSBRUCK DR<br>REDDING CA 96003<br>(530)226-6400  |   | \$3,395,401<br>\$0<br>\$0                 | 09/02/20<br>10/02/20               | 0%<br>0%<br>SUSPENDED   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 01**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted | %Time % Work Message       |
|---|------------------|--|--|---|--|------------------------------------|----------------------------|
| 01-HUM-299-8.5/9<br>01-0J8004                                 |                  | IN HUMBOLDT COUNTY NEAR BLUE LAKE<br>FROM 1.3 TO 2.8 MILES EAST OF BUCKLEY<br>ROAD DIR'S EMERGENCY F.A.<br>REPAIR SINK   | G. R. SUNDBERG, INC.<br>5211 BOYD RD.<br>ARCATA, CA 95521  | STEEN, NATHANIEL<br>5065 BOYD ROAD<br>ARCATA, CA 95521<br>(707)498-2122             | \$2,985,000<br>\$2,125,457<br>\$880        | 05/03/19<br>06/12/19<br>03/04/22   | 26%<br>71%                 |
| 20.20<br>201130   |                  |  |  |   |  |                                    |                            |
| 01-HUM-299-16.1/26.6<br>01-0E0304                             |                  | IN HUMBOLDT COUNTY AT VARIOUS<br>LOCATIONS FROM 5.1 MILES EAST OF<br>NORTH FORK MAD RIVER BRIDGE TO 4.3<br>MILES EAST OF REDWOOD CREEK BRID<br>SLOPE REPAIR AND DRAINAGE | R. BROWN CONSTRUCTION COMPANY, INC.<br>18 CHINA CREEK ROAD<br>WILLOW CREEK CA 95573<br>(530)629-3702 | BRIAN FINCK/OE:DAWN<br>FRIEND<br>5065 BOYD RD<br>ARCATA, CA 95521<br>(707)498-3489  | \$1,500,818<br>\$1,432,169<br>\$3,520      | 12/04/19<br>12/24/19<br>10/15/21   | 100%<br>93%<br>OVER RUN    |
| 01-HUM-299-20.5/30.2<br>01-0F4604<br>HSST-P299-(208)E<br>--() |                  | IN HUMBOLDT COUNTY AT VARIOUS<br>LOCATIONS FROM 1.5 MILES EAST OF BAIR<br>ROAD TO 0.4 MILE WEST OF CEDAR CREEK<br>ROAD<br>WIDEN SHOULDERS & INSTALL RUMBLE               | MCCULLOUGH CONSTRUCTION INC<br>57 ALDERGROVE RD;<br>ARCATA CA 95521<br>(707)825-1014                 | NATHANIEL STEEN/DAWN<br>FRIEND<br>5065 BOYD RD<br>ARCATA, CA 95521<br>(707)498-2172 | \$7,044,714<br>\$3,097,270<br>\$410,033    | 08/20/20<br>09/11/20<br>11/24/21   | 67%<br>44%                 |
| 01-HUM-299-30.7/37.7<br>01-0F4704<br>HSST-P299-(209)E<br>--() |                  | IN HUMBOLDT COUNTY NEAR WILLOW CREEK<br>FROM 0.1 MILE EAST OF CEDAR CREEK RD<br>(7L100) TO 1.1 MILES WEST OF ROUTE 96<br>WIDEN SHOULDERS & INSTALL RUMBLE                | MERCER-FRASER COMPANY<br>77 2ND ST<br>EUREKA CA 95501<br>(707)443-6371                               | BRIAN WINTER<br>5065 BOYD RD<br>ARCATA CA 95521<br>(707)834-1151                    | \$10,844,377<br>\$3,487,271<br>\$1,350,420 | 11/19/20<br>12/09/20<br>03/28/22   | 35%<br>32%<br>SUSPENDEDED  |
| 01-HUM-299-38.9/39.5<br>01-0F6804<br>HSST-P299-(210)E<br>--() |                  | IN HUMBOLDT COUNTY AT WILLOW CREEK<br>FROM 0.1 MI WEST OF WILLOW RD TO<br>PANTHER ROAD<br>WIDEN SHOULDERS  | R. BROWN CONSTRUCTION COMPANY, INC.<br>18 CHINA CREEK RD<br>WILLOW CREEK CA 95573<br>(530)629-3702   | BRIAN FINCK/OE DAWN<br>FRIEND<br>5065 BOYD RD<br>ARCATA CA 95521<br>(707)498-3489   | \$2,979,943<br>\$1,886,489<br>\$1,220,704  | 11/19/20<br>12/09/20<br>08/17/21   | 100%<br>63%<br>SUSPENDEDED |
| 01-HUM-999-/0<br>01-0A1204                                    |                  | IN HUMBOLDT COUNTY ON ROUTES 96 & 101<br>AT VARIOUS LOCATIONS<br>BRIDGE SEISMIC RETROFIT   | STEELHEAD CONSTRUCTORS JV<br>2940 INNSBRUCK DR<br>REDDING CA 96003<br>(530)226-6400                  | BRIAN WINTER<br>5065 BOYD RD SUITE H<br>ARCATA CA 95521<br>(707)834-1151            | \$2,243,878<br>\$1,452,030<br>\$105,791    | 06/19/20<br>07/10/20<br>09/16/21   | 86%<br>65%                 |
| HA21  |                  |  |  |   |  |                                    |                            |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 01**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|--|--|---|------------------------------------|----------------------|
| 01-LAK-20-.7/5.2<br>01-0K4804                                |                  | IN LAKE COUNTY NEAR UPPER LAKE FROM 0.1 MI WEST OF BLUE LAKES RD TO 0.4 MI WEST OF WITTER SPRINGS RD & FROM 0.1 MI EAST OF BACHEL                               | GHILOTTI CONSTRUCTION CO.<br>246 GHILOTTI AVE;<br>SANTA ROSA CA 95407<br>(707)585-1221   | DAN KRAFT<br>446 GHILOTTI AVE<br>LOWER LAKE CA 95457<br>(707)994-5074                | \$4,105,671<br>\$5,923<br>\$5,923         | 06/16/21<br>07/08/21<br>10/26/21   | 0%<br>0%             |
| 01-LAK-20-5.1/6.3<br>01-0G33U4<br>HSNH-P020-(193)E<br>--()   |                  | IN LAKE COUNTY NEAR UPPER LAKE FROM 0.4 MILE WEST OF WITTER SPRINGS ROAD TO 0.4 MILE EAST OF BACHELOR CREEK BRIDGE<br>COMBINED SAFETY AND BRIDGE REHAB          | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET;<br>BERKELEY CA 94710<br>(510)526-3424     | KATHERINE PERRIN<br>6301 N STATE STREET<br>REDWOOD VALLEY, CA 95470<br>(707)496-5840 | \$8,291,099<br>\$2,022,866<br>\$940,354   | 11/19/20<br>12/09/20<br>11/17/21   | 41%<br>24%           |
| 01-LAK-20-12.2/45.9<br>01-0K5004                             |                  | IN LAKE COUNTY AT VARIOUS LOCATIONS ON ROUTE 20 FROM 0.4 MILE EAST OF PYLE RD/NICE-LUCERNE CUTOFF TO 0.5 MILE WEST OF END OF COUNT<br>CULVERT REHAB/REPLACEMENT | GRANITE CONSTRUCTION COMPANY<br>1324 S. STATE STREET;<br>UKIAH CA 95482<br>(707)467-4100 | STEVE TISELL<br>2617 E HWY 20<br>NICE. CA 95464<br>(707)815-4657                     | \$632,927<br>\$0<br>\$0                   | 05/26/21<br>06/15/21<br>10/04/21   | 0%<br>0%             |
| 01-LAK-20-37.0/41.7<br>01-0K4604                             |                  | IN LAKE COUNTY FROM NORTH FORK CACHE CK BRIDGE TO 4.78 MILE WEST OF THE COLUSA COUNTY LINE  | ALL-AMERICAN CONSTRUCTION, INC.<br>2048 PASEO RD.;<br>LIVE OAK CA 95953<br>(530)617-5111 | STEVE TISELL<br>2617 E HWY 20<br>NICE CA 95464<br>(707)815-4657                      | \$1,949,575<br>\$1,265,584<br>\$1,265,584 | 05/25/21<br>06/22/21<br>10/04/21   | 23%<br>64%           |
| 01-LAK-29-12.7/14.5<br>01-0E7204<br>HSST-P029-(150)E<br>--() |                  | IN LAKE COUNTY NEAR LOWER LAKE FROM 0.8 MILE NORTH OF SPRUCE GROVE RD-SOUTH TO 0.4 MILE SOUTH OF HOFACKER LANE<br>WIDEN SHOULDER                                | GHILOTTI CONSTRUCTION CO.<br>246 GHILOTTI AVE;<br>SANTA ROSA CA 95407<br>(707)585-1221   | DAN KRAFT<br>15513 40TH AVENUE<br>CLEARLAKE CA 95422<br>(707)994-5074                | \$9,721,371<br>\$7,901,181<br>\$1,305,320 | 07/07/20<br>07/23/20<br>09/20/21   | 22%<br>79%           |
| 01-LAK-29-17.7/20.7<br>01-0E7304<br>HSST-P029-(149)E<br>--() |                  | IN LAKE COUNTY AT LOWER LAKE AT VARIOUS LOCATIONS FROM 0.1 MI SOUTH OF C ST TO 0.2 MI NORTH OF BELL PARK AVENUE<br>WIDEN SHOULDERS/CREATE TRUCK CLIMB           | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET;<br>BERKELEY CA 94710<br>(510)526-3424     | DAN KRAFT<br>6301 N STATE ST<br>REDWOOD VALLEY, CA 95470<br>(707)496-4363            | \$5,269,287<br>\$5,198,869<br>\$2,324     | 02/05/20<br>03/02/20<br>11/30/21   | 67%<br>99%           |



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 01**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted           | %Time % Work Message          |
|---|------------------|--|---|--|---|--|-------------------------------|
| 01-LAK-29-28.5/31.6<br>01-2982U4<br>ACNH-P029-(148)E<br>--()  |                  | IN LAKE COUNTY NEAR KELSEYVILLE ON RTE 29 FROM 0.6 MI TO 3.7 MILES NORTH OF RTE 281 AND ON RTE 175 FROM SO JCT RTE 29 TO 0.3 MI CONSTRUCT EXPRESSWAY | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET;<br>BERKELEY CA 94710<br>(510)526-3424                    | KRAFT, DAN<br>15513 40TH AVE<br>CLEARLAKE, CA 95422<br>(530)713-7864                     | \$55,339,227<br>\$33,278,180<br>\$479,994 | 11/07/19<br>12/02/19<br>02/17/22             | 62%<br>60%<br><br>SUSPENDED   |
| 01-LAK-175-.2/.4<br>01-0H4604<br>HSST-P175-(010)E<br>--()     |                  | IN LAKE COUNTY NEAR HOPLAND FROM THE MENDOCINO COUNTY LINE TO 1.8 MILES WEST OF MATHEWS ROAD CURVE REALIGNMENT & SHOULDER                            | GRANITE CONSTRUCTION COMPANY<br>1324 S. STATE STREET;<br>UKIAH CA 95482<br>(707)467-4100                | DAN KRAFT<br>PO BOX 457<br>LOWER LAKE CA 95457<br>(530)713-7864                          | \$874,017<br>\$352,750<br>\$346,175       | 05/21/21<br>06/03/21<br>09/15/21             | 51%<br>40%                    |
| 01-LAK-175-25.0/27.5<br>01-0A0404<br>HSST-P175-(009)E<br>--() |                  | IN LAKE COUNTY NEAR MIDDLETOWN FROM 0.1 MI EAST OF PUTAH CREEK BR#14-21 TO DRY CREEK BR#14-20 SHOULDER WIDENING                                      | GHILOTTI CONSTRUCTION CO. INC.<br>246 GHILOTTI AVENUE<br>SANTA ROSA CA 95407<br>(707)585-1221           | KRAFT, DAN<br>15513 40TH AVENUE<br>CLEARLAKE, CA 95457<br>(530)713-7864                  | \$8,795,728<br>\$8,618,582<br>\$378,767   | 10/15/18<br>11/08/18<br>01/14/22             | 100%<br>99%<br><br>SUSPENDED  |
| 01-LAK-999-/0<br>01-0J8804                                    |                  | IN LAKE COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECKS   | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, SUITE 10<br>SACRAMENTO CA 95834<br>(916)283-9950 |  | \$2,622,621<br>\$0<br>\$0                 | 05/27/21<br>06/18/21                         | 0%<br>0%                      |
| 01-MEN-1-43.7/43.7<br>01-0E2014                               |                  | IN MENDOCINO COUNTY AT ALBION AT ALBION RIVER BRIDGE #10-0136 REHAB BRIDGE   | EURO STYLE MANAGEMENT<br>3600 MADISON AVE # 51B;<br>NORTH HIGHLANDS CA 95660<br>(916)331-4858           | ROZBEH HADIPOUR<br>925 NORTH FRANKLIN ST<br>FORT BRAGG CA 95437<br>(707)496-4368         | \$599,533<br>\$400,200<br>\$0             | 03/04/21<br>03/25/21<br>08/18/21<br>08/25/21 | 96%<br>69%                    |
| 01-MEN-1-75.5/76.5<br>01-0G4504                               |                  | IN MENDOCINO COUNTY NEAR WESTPORT, FROM 0.6 TO 1.4 MILES NORTH OF BLUE SLIDE GULCH BRIDGE DIR'S EMERGENCY L.B. RECONSTRUCT ROADWAY                   | GRANITE CONSTRUCTION COMPANY<br>1324 S. STATE STREET<br>UKIAH, CA 95482<br>(707)467-1400                | HADIPOUR, ROOZBEH<br>925B NORTH FRANKLIN STREET<br>FORT BRAGG, CA 95437<br>(707)498-5978 | \$35,085,000<br>\$29,209,448<br>\$0       | 07/29/16<br>10/27/16<br>07/12/21<br>07/21/21 | 100%<br>100%<br><br>COMPLETED |
| 20.20<br>201130   |                  |  |   |  |   |  |                               |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 01

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|---|--|--|---|------------------------------------|-------------------------|
| 01-MEN-20-16.8/17.2<br>01-0E8604<br>ACST-P020-(190)E<br>--()  |                  | IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.5 MILES WEST OF ROAD 200A TO 0.1 MILES WEST OF ROAD 200A CURVE IMPROVEMENT AND SHOULDER  | GRANITE CONSTRUCTION COMPANY<br>1324 S. STATE STREET;<br>UKIAH CA 95482<br>(707)467-4100 | MOJTABA<br>MOSALLAI/OE:VICKI H.<br>998 HEARST ROAD<br>WILLITS, CA 95490<br>(707)498-5816 | \$2,794,575<br>\$2,670,176<br>\$3,671     | 10/08/19<br>10/24/19<br>11/23/21   | 83%<br>97%              |
| 01-MEN-20-24.6/24.8<br>01-0G4304<br>HSST-P020-(192)E<br>--()  |                  | IN MENDOCINO COUNTY NEAR WILLITS FROM REGE CONSTRUCTION, INC. 1.0 TO 0.8 MILE WEST OF THREE CHOP ROAD WIDEN SHOULDERS   | 600 SANTANA DRIVE;<br>CLOVERDALE CA 95425<br>(707)894-5143                               | MOJTABA MOSALLAI<br>21340 BAECHEL ROAD<br>WILLITS CA 9590<br>(707)498-5816               | \$1,942,823<br>\$1,171,120<br>\$930,924   | 10/23/20<br>11/17/20<br>10/13/21   | 35%<br>60%<br>SUSPENDED |
| 01-MEN-101-3.7/5.3<br>01-0B5004<br>NHER-19C7-(004)E<br>--()   |                  | IN MENDOCINO COUNTY NEAR HOPLAND FROM 0.1 MI SOUTH OF COMMINSKY STA RD-103 TO 0.6 MI NORTH OF PIETA CR BRIDGE #10-83 REPAIR SLIDES  | O.C. JONES & SONS, INC<br>1520 FOURTH STREET<br>BERKELEY CA 94710<br>(510)526-3424       | KRAFT, DAN<br>PO BOX 457<br>LOWER LAKE, CA 95457<br>(530)713-7864                        | \$17,847,698<br>\$16,816,412<br>\$835,614 | 10/13/16<br>11/03/16<br>07/09/21   | 100%<br>93%<br>OVER RUN |
| 01-MEN-101-36.0/38<br>01-0J7104                               |                  | IN MENDOCINO COUNTY NEAR WILLITS FROM GHILOTTI CONSTRUCTION COMPANY, INC. 1.5 MILES NORTH OF REEVES CANYON ROAD TO 3.4 MILES SOUTH OF RIDGEWOOD RANCH 246 GHILOTTI AVENUE ROAD. DIR'S EMER STORM DAMAGE REPAIRS | SANTA ROSA, CA 95407   | MOSALLAI, MOJTABA<br>998 HEARST RD.<br>WILLITS, CA 95490<br>(707)223-0791                | \$26,985,000<br>\$19,520,956<br>\$1,305   | 03/15/19<br>03/29/19<br>09/20/21   | 100%<br>72%<br>OVER RUN |
| 01-MEN-101-58.9/82.5<br>01-0C4504<br>CNHG-Q101-(387)E<br>--() |                  | IN MENDOCINO COUNTY NEAR LAYTONVILLE AT MOSS COVE ROADSIDE REST AREA (SRRA); ALSO AT IRVINE LODGE SRRA & EMPIRE CAMP SRRA REHAB SAFETY ROADSIDE REST AREA   | MERCER-FRASER COMPANY<br>PO BOX 1006;<br>EUREKA CA 95502<br>(707)443-6371                | MOJTABA MOSALLAI<br>21340 BAECHEL ROAD<br>WILLITS CA 95490<br>(707)498-5816              | \$8,863,996<br>\$4,412,355<br>\$682,112   | 12/16/20<br>01/14/21<br>04/14/22   | 46%<br>50%              |
| 01-MEN-101-79.0/81.5<br>01-0K5604                             |                  | IN MENDOCINO COUNTY FROM 0.6 MILE NORTH OF SPYROCK ROAD TO 1.0 MILE SOUTH OF EMPIRE CAMP SAFETY ROADSIDE REST AREA OVERLAY  | ARGONAUT CONSTRUCTORS<br>360 SUTTON PLACE<br>SANTA ROSA CA 95407<br>(707)542-4862        |  | \$1,180,939<br>\$0<br>\$0                 | 06/08/21<br>07/01/21               | 0%<br>0%                |

HBI

HA23

20.20  
201130

HA26

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 01**

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month  | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|------------------------------------|------------------|---|--|---|-------------------------------------|--|---------------------------|
| 01-MEN-101-380.0/40<br>01-0L4004   |                  | IN MENDOCINO COUNTY NEAR WILLITS FROM 1.4 MILES SOUTH TO 0.6 MILE NORTH OF RIDGEWOOD RANCH ROAD. DIR'S EMERGENCY L.B.<br>REPLACE CULVERT AND RESTORE ROADWAY                | ARGONAUT CONSTRUCTORS<br>360 SUTTON PLACE<br>SANTA ROSA, CA 95407                                    | ANDERSON, MICHAEL<br>21340 BAECHTEL ROAD<br>WILLITS, CA 95490<br>(707)354-1072                  | \$2,485,000<br>\$0<br>\$0           | 08/02/21<br>08/16/21<br>11/03/21             | 0%<br>0%                  |
| 20.20<br>201130                    |                  |   |  |   |                                     |  |                           |
| 01-MEN-101-490.0/81.5<br>01-0L0104 |                  | IN MENDOCINO COUNTY NEAR WILLITS & LAYTON VILLE FROM GX-N WILLITS RR XING TO 0.1 MI NORTH OF RATTLESNAKE CR BR #10-27 DIR'S EMERGE<br>REPAIR STORM DAMAGE                   | WYLATTI RESOURCE MANAGEMENT, INC.<br>P.O. BOX 575<br>COVELO, CA 95428                                | MOSALLAI, MOJTABA<br>21340 BAECHTEL ROAD<br>WILLITS, CA 95490<br>(707)498-5816                  | \$4,785,000<br>\$4,589,237<br>\$0   | 01/28/21<br>03/19/21<br>08/06/21<br>08/18/21 | 100%<br>100%<br>COMPLETED |
| 20.20<br>201130                    |                  |   |  |   |                                     |  |                           |
| 01-MEN-101-510.0/55<br>01-0K8304   |                  | IN MENDOCINO COUNTY NEAR WILLITS FROM 0.2 MILE NORTH OF REYNOLDS HWY. TO BIG TRAKS DR-RD 301D. DIR'S EMERGENCY F.A.<br>REPAIR WILDFIRE DAMAGE                               | BOUTHILLIER'S CONSTRUCTION INC<br>1571 SOUTH MAIN STREET<br>WILLITS, CA 95490                        | MOSALLAI, MOJTABA<br>21340 BAECHTEL ROAD<br>WILLITS, CA 95490<br>(707)498-5816                  | \$1,385,000<br>\$977,845<br>\$0     | 10/08/20<br>10/30/20<br>08/06/21<br>08/12/21 | 100%<br>100%<br>COMPLETED |
| 20.20<br>201130                    |                  |   |  |   |                                     |  |                           |
| 01-MEN-999-/0<br>01-484204         |                  | IN MENDOCINO COUNTY AT VARIOUS LOCATIONS<br>REHABILITATE CULVERTS   | GRANITE CONSTRUCTION COMPANY<br>1324 S. STATE STREET;<br>UKIAH CA 95482<br>(707)467-4100             | MORGAN-MARBET, TAI-AQUA<br>1487 SANDY PRAIRIE COURT STE E<br>FORTUNA, CA 95501<br>(707)834-0219 | \$686,045<br>\$666,548<br>\$580,199 | 06/03/21<br>06/22/21<br>08/24/21             | 92%<br>97%                |
| 01-MEN-999-/0<br>01-0J8704         |                  | IN MENDOCINO COUNTY AT VARIOUS LOCATIONS<br>REHAB BRIDGE DECKS  | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711 |   | \$2,414,414<br>\$0<br>\$0           | 05/14/21<br>06/18/21                         | 0%<br>0%                  |
| 01-VAR-101-84.0/85.5<br>01-0H1204  |                  | IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY | STEELHEAD CONSTRUCTIONS, INC.<br>P.O. BOX 997<br>PALO CEDRO, CA 96073                                | SEYOUM, KASSAYE<br>6301 NORTH STATE STREET<br>REDWOOD VALLEY, CA 95470<br>(707)485-1010         | \$5,985,000<br>\$5,401,364<br>\$0   | 03/31/17<br>05/25/17<br>05/04/21             | 100%<br>90%<br>OVER RUN   |
| 20.20<br>201130                    |                  |   |  |   |                                     |  |                           |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work          | Contractor            | Resident<br>Engineer | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---|---------------------|--------------------------------------|-----------------------|----------------------|--|---|----------------------------|
| 01-VAR--/0                                  |                     | IN LAKE, MENDOCINO, HUMBOLDT AND DEL | MERCER-FRASER COMPANY | MOJTABA MOSALLAI     | \$1,389,885                              | 07/09/20                                    | 63%                        |
| 01-0G0504                                   |                     | NORTE COUNTIES AT VARIOUS LOCATIONS  | 77 2ND ST             | 21340 BAECHTEK ROAD  | \$1,135,130                              | 08/07/20                                    | 81%                        |
| HSST-000C-(520)E                            |                     | REPLACE CURVE WARNING SIGNS          | EUREKA CA 95501       | WILLITS ,CA 95490    | \$0                                      | 09/17/21                                    |                            |
| --()  |                     |                                      | (707)443-6371         | (707)498-5816        |  |   |                            |
| HB1   |                     |                                      |                       |                      |  |   |                            |

**Totals:      Authorized Final Amt:      \$464,891,610      Completed to Date:      \$278,423,893      Work This Month:      \$22,074,991**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 02**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|---|---|------------------------------------|----------------------|
| 02-BUT-70-41.9/42.3<br>02-0H9004                              |                  | IN BUTTE COUNTY NEAR PULGA FROM 2.5 MILES WEST OF PENSTOCK UNDERCROSSING TO 2.1 MILES WEST OF PENSTOCK UNDERCROSSING.<br>INSTALL FISH PASSAGE               | SHASTA SERVICES INC. DBA<br>TIMBERWORKS<br>509 S MT SHASTA BLVD<br>MOUNT SHASTA CA 96067<br>(530)926-4093                        | JOHN YOLTON<br>1187 HWY 36<br>CHESTER CA 96020<br>(530)864-9033                   | \$5,560,591<br>\$5,389,419<br>\$0           | 05/07/20<br>05/19/20<br>08/20/21   | 94%<br>94%           |
| 02-LAS-36-6.0/14.6<br>02-4E46U4<br>ACST-S036-(115)E<br>--()   |                  | IN LASSEN COUNTY NEAR WESTWOOD FROM 1.3 MILES WEST OF GOODRICH CREEK BRIDGE TO 1.0 MILE WEST OF WILLARD CREEK ROAD<br>REHABILITATE ROADWAY AND REPLACE      | HAT CREEK CONSTRUCTION & MATERIALS, INC.<br>24339 STATE HIGHWAY 89 N.;<br>BURNLEY CA 96013<br>(530)335-5501                      | JOHN YOLTON<br>1187 HWY 36<br>CHESTER, CA 96020<br>(530)864-9033                  | \$31,605,010<br>\$21,674,060<br>\$1,212,501 | 05/08/20<br>06/03/20<br>01/25/22   | 55%<br>68%           |
| 02-LAS-299-18.5/25.6<br>02-4E4504<br>ACST-000C-(519)E<br>--() |                  | IN LAS AND MOD COUNTIES ON RTE 139 AT 0.1 MI N OF LAS COUNTY LINE AND ON RTE 299 AT VAR LOC FROM 0.4 MI W OF BOYD HILL LOOKOUT RD<br>ROADWAY REHABILITATION | HAT CREEK CONSTRUCTION & MATERIALS, INC.<br>24339 STATE HIGHWAY 89 N.;<br>BURNLEY CA 96013<br>(530)335-5501                      | MIKE ZDENEK<br>1031 BUTTE ST STE205<br>MS60<br>REDDING, CA 96001<br>(530)229-0559 | \$16,521,539<br>\$10,652,474<br>\$946,794   | 07/28/20<br>08/13/20<br>01/05/22   | 48%<br>64%           |
| 02-LAS-299-25.6/25.6<br>02-1H1104                             |                  | IN LASSEN COUNTY ABOUT 11 MILES OF BIEBER AT ADIN MAINTENANCE STATION.<br>REHABILITATE MAINTENANCE STATION  | EAST WALSH CONSTRUCTION COMPANY II, LLC<br>1390 WILLOW PASS ROAD STE 950<br>CONCORD CA 94520<br>(925)627-1700                    | MIKE ZDENEK<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)229-0559            | \$13,791,837<br>\$12,891,056<br>\$339,912   | 12/04/19<br>12/31/19<br>11/02/21   | 87%<br>93%           |
| 02-LAS-395-900.0/0<br>02-4H8104                               |                  | IN LASSEN AND SIERA COUNTIES NEAR HALLELUJAH JUNCTION FROM NEVADA STATE LINE TO 0.7 NORTH OF SCOTT ROAD.  | HORIZON DESIGN INTERNATIONAL LLC DBA HORIZON STEEL & IRONWORKS<br>8549 WILSHIRE BLVD;<br>BEVERLY HILLS CA 90211<br>(323)848-4488 |   | \$888,958<br>\$0<br>\$0                     | 06/01/21<br>06/29/21               | 0%<br>0%             |
| 02-PLU-49-/7.5<br>02-2J0004                                   |                  | IN PLUMAS COUNTY AT AND NEAR VINTON FROM SIERRA COUNTY LINE TO ROUTE 70 HMA OVERLAY WITH DIGOUTS  | ALL-AMERICAN CONSTRUCTION, INC.<br>2048 PASEO RD.;<br>LIVE OAK CA 95953<br>(530)617-5111   | DANIEL GIBBS<br>471-800 DIANE DRIVE<br>SUSANVILLE CA 96130<br>(530)759-3733       | \$1,361,865<br>\$179,984<br>\$179,984       | 04/05/21<br>04/16/21<br>09/03/21   | 50%<br>13%           |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 02**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month            | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|---|--|--|---|------------------------------------|-------------------------|
| 02-PLU-70-.4/29.7<br>02-0H5004                              |                  | IN PLUMAS COUNTY AT VARIOUS LOCATIONS FROM 0.4 MILE EAST OF BUTTE COUNTY LINE TO 3.3 MILES WEST OF ROUTE 89. DRAINAGE REHABILITATION                                  | STIMPEL-WIEBELHAUS ASSOCIATES, INC.<br>1168 INDUSTRIAL STREET<br>REDDING CA 96002<br>(530)223-6605 | JOHN YOLTON<br>1187 HWY 36<br>CHESTER CA 96020<br>(530)864-9033              | \$2,268,706<br>\$199,679<br>\$0               | 12/08/20<br>12/29/20<br>11/18/21   | 12%<br>9%               |
| 02-PLU-70-10.0/25<br>02-1J5004                              |                  | IN PLUMAS COUNTY AT AND NEAR BELDEN FROM 1.0 MILE EAST OF CHAMBERS CREEK BRIDGE TO 0.7 MILE EAST OF VIRGILIA ROAD AC OVERLAY  | DIG IT CONSTRUCTION, INC<br>803 LORRAINE DR<br>CHESTER CA 96020<br>(530)258-3306                   |  | \$3,388,064<br>\$0<br>\$0                     | 03/30/21<br>04/15/21               | 0%<br>0%                |
| 02-PLU-70-36.8/62.5<br>02-1H7904                            |                  | IN PLUMAS COUNTY AT VARIOUS LOCATIONS ROCK FALL FENCE   | STEWART ENGINEERING INC<br>5323 EASTSIDE ROAD<br>REDDING CA 96001<br>(530)244-8464                 |  | \$1,717,618<br>\$0<br>\$0                     | 06/16/21<br>06/28/21               | 0%<br>0%                |
| 02-SHA-5-3.8/11.7<br>02-4C40V4<br>BIIM- 005-(359)E<br>--()  |                  | IN SHASTA COUNTY IN AND NEAR ANDERSON FROM ROUTE 5/273 SEPARATION TO 0.4 MILE SOUTH OF CHURN CREEK ROAD OVERCROSSING WIDENING TO 6 LANES, BRIDGE                      | J.F. SHEA CONSTRUCTION, INC.<br>PO BOX 494519<br>REDDING CA 96049<br>(530)246-4292                 | BENNER, HENRY<br>2658 GATEWAY DR<br>ANDERSON, CA 96007<br>(530)949-8132      | \$126,811,500<br>\$116,947,476<br>\$2,537,370 | 11/06/18<br>11/30/18<br>11/05/21   | 24%<br>92%              |
| 02-SHA-5-4.9/5.1<br>02-4H1504                               |                  | IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE | J.F. SHEA CONSTRUCTION, INC.<br>P. O. BOX 494519<br>REDDING, CA 96049                              | ALEXANDER, NATHAN<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)604-5102 | \$270,000<br>\$140,841<br>\$0                 | 12/06/17<br>03/07/18<br>01/13/18   | 100%<br>52%<br>OVER RUN |
| 20.20<br>201130   |                  |   |  |  |   |                                    |                         |
| 02-SHA-5-31.0/31.7<br>02-4G5804<br>ACIM-005 -(643)E<br>--() |                  | IN SHASTA COUNTY ABOUT 9 MILES NORTH OF SHASTA LAKE CITY FROM O'BRIEN SAFETY ROADSIDE REST AREA TO 0.4 MILE SOUTH OF O'BRIEN UNDER INSTALL POTABLE, NONPOTABLE AND    | ABACUS CONSTRUCTION, INC.<br>6850 HAAS ROAD<br>ANDERSON CA 96007<br>(530)215-3104                  | NATHAN ALEXANDER<br>1031 BUTTE ST.<br>REDDING CA 96001<br>(530)225-2922      | \$1,935,236<br>\$1,612,157<br>\$227,355       | 06/19/20<br>07/23/20<br>09/16/21   | 60%<br>82%              |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 02**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message     |
|---|------------------|---|---|---|---|--|--------------------------|
| 02-SHA-5-56.6/67<br>02-4G41U4<br>BLIM- 005-(362)E<br>--()   |                  | IN SHASTA AND SISKIYOU COUNTIES<br>ABOUT 7 MI N/O POLLARD FLAT FR 0.8 MI<br>S TO 0.7 MI N/O SIMS RD UC AND FROM<br>0.6 MI S/O CRAG VIEW DR<br>REPLACE BRIDGES                               | J.F. SHEA CONSTRUCTION, INC.<br>17400 CLEAR CREEK RD<br>REDDING CA 96001<br>(530)246-4292 | NICOLE MALLORY<br>1625 MOTT RD<br>MT. SHASTA CA 96067<br>(530)605-5871                      | \$15,760,020<br>\$14,215,769<br>\$0     | 08/26/19<br>09/06/19<br>08/02/21<br>08/26/21 | 98%<br>91%               |
| 02-SHA-89-29.1/29.4<br>02-2J1604                            |                  | IN SHASTA COUNTY ABOUT 13 MILES NORTH<br>OF BURNEY FROM 0.1 MILE SOUTH OF LAKE<br>BRITTONBRIDGE TO 0.6 MILE SOUTH OF<br>LAKE BRITTON RDIR'S<br>REPLACE ORIGINAL STYLE BRIDGE RAIL<br>TO PRE | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br>BENICIA, CA 94510                      | DURAN, RYAN<br>13700 HWY 36E<br>RED BLUFF, CA 96080<br>(530)605-5864                        | \$1,125,000<br>\$887,737<br>\$0         | 02/05/21<br>03/08/21<br>07/29/21<br>08/10/21 | 100%<br>100%<br>OVER RUN |
| 20.20<br>201130   |                  |   |   |   |   |  |                          |
| 02-SHA-273-4.4/12.3<br>02-2H9704                            |                  | IN SHASTA COUNTY AT VARIOUS LOCATIONS<br>FROM BARNEY ROAD TO 0.2 MILE NORTH OF<br>CLEAR CREEK ROAD<br>INSTALL CMS, CCTV   | CAL ELECTRO, INC.<br>3710 ELECTRO WAY;<br>REDDING CA 96002<br>(530)223-5937               | ALEXANDER NATHAN<br>1031 BUTTE ST. SUITE<br>205 MS-60<br>REDDING, CA 96001<br>(530)604-5102 | \$777,194<br>\$752,056<br>\$0           | 12/18/19<br>01/15/20<br>02/24/21             | 93%<br>96%               |
| 02-SIS-3-38.0/38.6<br>02-4G4404                             |                  | IN SISKIYOU COUNTY ABOUT 6 MILES<br>NORTH FORT JONES FROM 0.3 MILE SOUTH<br>TO 0.3 MILE NORTH OF LOWER MOFFETT<br>CREEK ROAD<br>BRIDGE REPLACEMENT  | STEELHEAD CONSTRUCTORS JV<br>2940 INNSBRUCK DRIVE<br>REDDING CA 96002<br>(530)226-6400    | NICOLE MALLORY<br>1625 MOTT RD<br>MT SHASTA CA 96067<br>(530)605-5871                       | \$4,164,676<br>\$1,553,637<br>\$342,057 | 04/05/21<br>04/16/21<br>10/12/21             | 62%<br>37%               |
| 02-SIS-5-8.3/8.3<br>02-1H4004                               |                  | IN SISKIYOU COUNTY NEAR MOUNT SHASTA<br>AT AZALEA ROAD OVERCROSSING.<br>DECK AND RAIL REHABILITATION  | ABACUS CONSTRUCTION, INC.<br>8490 HARTMEYER LANE<br>REDDING CA 96002<br>(530)215-3104     | ANDY O'SULLIVAN<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)515-0639                  | \$1,646,187<br>\$301,974<br>\$216,748   | 03/02/21<br>03/25/21<br>10/14/21             | 47%<br>18%               |
| 02-SIS-5-15.3/16.5<br>02-4F5404<br>BLIM- 005-(179)E<br>--() |                  | IN SISKIYOU COUNTY NEAR WEED FROM 0.1<br>MILE SOUTH OF DEETZ ROAD<br>UNDERCROSSING TO 0.6 MILE NORTH OF<br>BLACK BUTTE OVERHEAD<br>BRIDGE REPLACEMENT - SOUTHBOUND                          | J.F. SHEA CONSTRUCTION, INC.<br>P.O. BOX 494519<br>REDDING CA 96049<br>(530)246-4292      | NICOLE MALLORY/GINNY<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)515-0639             | \$8,754,160<br>\$5,655,437<br>\$957,941 | 07/30/18<br>08/15/18<br>10/12/21             | 82%<br>67%<br>SUSPENDED  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 02**

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message    |
|------------------------------------|------------------|---|--|---|---|--|-------------------------|
| 02-SIS-5-25.4/25.9<br>02-0J4104    |                  | IN SISKIYOU COUNTY ABOUT 5 MILES NORTH OF WEED FROM 0.2 MILE NORTH OF NORTH EDGEWOOD OVERHEAD TO 0.3 MILE NORTH OF WEED SAFETY ROA CONSTRUCT BARRIER WALL | S.T.RHOADES CONSTRUCTION, INC.<br>8585 COMMERCIAL WAY;<br>REDDING CA 96002<br>(530)223-9322            | HENRY, AUSTIN<br>1625 MOTT RD.<br>MT. SHASTA, CA 96067<br>(530)605-5861                 | \$818,269<br>\$245,263<br>\$245,263     | 06/25/21<br>07/22/21<br>11/08/21             | 17%<br>29%              |
| 02-SIS-5-25.4/25.9<br>02-2H1304    |                  | IN SISKIYOU COUNTY NEAR WEED FROM 0.2 MILE SOUTH TO 0.3 MILE NORTH OF WEED SAFETY ROADSIDE REST AREA REHABILITATE SEWER AND WATER                         | STEWART ENGINEERING INC<br>5323 EASTSIDE ROAD<br>REDDING CA 96001<br>(530)244-8464                     | ANDY O'SULLIVIAN/OE:<br>GINNY S.<br>1625 MOTT RD<br>MT SHASTA CA 96067<br>(530)515-0639 | \$1,236,514<br>\$324,115<br>\$166,236   | 04/12/21<br>04/30/21<br>01/11/22             | 25%<br>26%              |
| 02-SIS-89-3.2/0<br>02-4G6304       |                  | IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS. CCTV AND RWIS UPGRADE   | CAL ELECTRO, INC.<br>3710 ELECTRO WAY;<br>REDDING CA 96002<br>(530)223-5937                            | JEFF STEPPAT<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)225-3288                 | \$3,344,481<br>\$2,603,902<br>\$0       | 10/18/19<br>11/04/19<br>08/20/21             | 78%<br>78%<br>SUSPENDED |
| 02-SIS-89-14.0/19<br>02-1J4504     |                  | IN SISKIYOU COUNTY ABOUT 6 MILES NORTH OF BARTLE FROM 0.4 MILE NORTH OF EDISON CREEK ACCESS ROAD TO 2.0 MILES SOUTH OF MUD CREEK B AC OVERLAY             | S.T.RHOADES CONSTRUCTION, INC.<br>8585 COMMERCIAL WAY;<br>REDDING CA 96002<br>(530)223-9322            | AUSTIN HENRY<br>1625 MOTT ROAD<br>MT.SHASTA CA 96067<br>(530)235-9814                   | \$955,342<br>\$906,544<br>\$0           | 12/08/20<br>12/29/20<br>08/02/21<br>08/18/21 | 95%<br>94%<br>COMPLETED |
| 02-SIS-96-7.3/15.9<br>02-4F6004    |                  | IN SISKIYOU AND TRINITY COUNTIES AT VARIOUS LOCATIONS. DECK REHABILITATION  | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, STE 100<br>SACRAMENTO CA 95834<br>(916)283-9950 | JOEL GASIK<br>1031 BUTTE ST STE205.<br>MS60<br>REDDING, CA 96001<br>(530)229-2964       | \$8,646,316<br>\$7,085,069<br>\$248,648 | 01/14/20<br>02/06/20<br>12/09/21             | 70%<br>82%              |
| 02-SIS-96-34.5/92<br>02-1J4604     |                  | IN SISKIYOU COUNTY NEAR HAPPY CAMP FROM 0.1 MI EAST OF OAK FLAT CREEK BR TO 0.1 MI EAST OF BENJAMIN CREEK RD AND FROM 0.3 MI WEST AC OVERLAY              | TULLIS, INC.<br>16951 CLEAR CREEK ROAD<br>REDDING CA 96001<br>(530)241-5105                            | AUSTIN HENRY<br>1625 MOTT RD<br>MT. SHASTA CA 96067<br>(530)605-5861                    | \$2,066,225<br>\$2,026,545<br>\$0       | 02/02/21<br>03/01/21<br>07/19/21<br>08/03/21 | 97%<br>99%<br>SUSPENDED |



State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 02

| Location Contract Fed Aid Pgm Code                    | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted           | %Time % Work Message    |
|---|------------------|--|---|--|---|--|-------------------------|
| 02-SIS-96-369.0/37.3<br>02-2J5104                     |                  | IN SISKIYOU COUNTY NEAR HAPPY CAMP FROM 2.5 MILES EAST OF OAK FLAT CREEK BRIDGE TO 1.4 MILES WEST OF BENJAMIN CREEK ROAD DIR'S EMER OPEN HIGHWAY ONE WAY, REMOVE SLIDE MATERIA | HAYES & SONS, INC.<br>P.O. BOX 258<br>HAPPY CAMP, CA 96039                                      | HENRY, AUSTIN<br>1625 MOTT ROAD<br>MT. SHASTA, CA 96067<br>(530)235-9814 | \$3,985,000<br>\$3,646,090<br>\$0         | 02/19/21<br>04/08/21<br>09/09/21             | 74%<br>91%              |
| 20.20<br>201130                                       |                  |  |   |  |   |  |                         |
| 02-SIS-96-/0<br>02-2E4804<br>B1ST-X093-(009)E<br>--() |                  | IN SISKIYOU COUNTY ABOUT 8 MILES NORTH OF YREKA ON ROUTE 96 FROM 0.5 MILE WEST TO 0.2 MILE EAST OF RTE 263 AND ON ROUTE 263 FROM 0 BRIDGE REPLACEMENT                          | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br>BENICIA CA 945101195<br>(925)372-8000        | NICOLE MALLORY<br>2150 EDUARDO ST<br>REDDING CA 96002<br>(530)941-9542   | \$18,632,054<br>\$17,832,453<br>\$266,225 | 12/14/18<br>12/21/18<br>09/22/21             | 94%<br>95%              |
| 02-SIS-97-54.0/35.8<br>02-3J0404                      |                  | IN SISKIYOU COUNTY NEAR WEED FROM 0.9 MILE NORTH OF BIG SPRINGS ROAD TO 2.0 MILES S. OF WHITNEY CREEK BRIDGE AND FROM 0.8 MILE DIR' REMOVE ALL HAZARD TREES, REPLACE BURNT MBG | HAYES AND SONS, INC.<br>P.O BOX 774<br>MONTAGUE, CA 96064                                       | HENRY, AUSTIN<br>1625 MOTT ROAD<br>MT. SHASTA, CA 96067<br>(530)235-9814 | \$2,985,000<br>\$0<br>\$0                 | 07/01/21<br>07/29/21<br>10/26/21             | 0%<br>0%                |
| 20.20<br>201130                                       |                  |  |   |  |   |  |                         |
| 02-SIS-161-17.5/18.5<br>02-0J4004                     |                  | IN SISKIYOU COUNTY NEAR TULELAKE FROM 0.3 MILE EAST OF MALONE ROAD TO 1.2 MILES EAST OF HILL ROAD. ROADWAY REHABILITATION  | HAT CREEK CONSTRUCTION & MATERIALS, INC.<br>24339 HWY 89N;<br>BURNIEY CA 96013<br>(530)335-5501 | AUSTIN HENRY<br>1625 MOTT RD<br>MT. SHASTA CA 96067<br>(530)605-5861     | \$1,054,989<br>\$1,078,805<br>\$0         | 05/11/21<br>06/03/21<br>08/02/21<br>08/10/21 | 67%<br>99%<br>COMPLETED |
| 02-TEH-5-25.4/25.4<br>02-4F5904                       |                  | IN TEHAMA COUNTY IN RED BLUFF AT SACRAMENTO RIVER BRIDGE. BRIDGE RETROFIT  | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE;<br>BENICIA CA 94510<br>(925)372-8000           | MIKE ZDENEK<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)229-0559   | \$13,452,681<br>\$5,121,944<br>\$584,338  | 06/29/20<br>07/23/20<br>11/23/22             | 32%<br>38%              |
| 02-TEH-32-14.0/20<br>02-1J4904                        |                  | IN TEHAMA COUNTY ABOUT 28 MILES EAST OF FOREST RANCH FROM 1.1 MILE EAST OF DEER CREEK BRIDGE #08-0068 TO 0.4 MILE WEST OF SLATE C AC OVERLAY                                   | DIG IT CONSTRUCTION, INC<br>803 LORAIN DR.<br>CHESTER CA 96020<br>(530)258-3306                 | JOHN YOLTON<br>1187 HWY 36<br>CHESTER, CA 96020<br>(530)864-9033         | \$1,008,282<br>\$0<br>\$0                 | 02/02/21<br>03/01/21                         | 0%<br>0%                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 02**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month   | Awarded Approved Est Comp Accepted           | %Time % Work Message     |
|--|------------------|--|--|---|--------------------------------------|--|--------------------------|
| 02-TEH-36-67.5/69<br>02-4H7704                               |                  | IN TEHAMA COUNTY NEAR PAYNES CREEK FROM 0.3 MILE EAST TO 1.8 MILES EAST OF PAYNES CREEK ROAD CONSTRUCT ROCK FENCE                                    | MITCHELL JOHNSON CONSTRUCTION, EAST INC<br>1304 EAST STREET #218;<br>REDDING CA 96001<br>(530)338-8077 | TOFAEL ANWAR<br>1031 BUTTE STREET<br>REDDING CA 96001<br>(530)225-3172      | \$1,032,876<br>\$136,411<br>\$67,936 | 04/05/21<br>04/16/21<br>11/05/21             | 31%<br>13%               |
| 02-TEH-36-87.0/87.8<br>02-0H3904                             |                  | IN TEHAMA COUNTY NEAR MINERAL FROM 0.2 MILE EAST OF PAYNES CREEK ROAD TO 0.1 MILE WEST OF ROUTE 89. INSTALL CCTV AND RWIS                            | DIG IT CONSTRUCTION, INC<br>803 LORRAINE DR<br>CHESTER CA 96020<br>(530)258-3306                       | TODD KELLY<br>1031 BUTTE ST<br>REDDING CA 96003<br>(530)605-5874            | \$555,409<br>\$541,445<br>\$0        | 12/04/19<br>01/02/20<br>07/28/21             | 96%<br>99%<br>SUSPENDED  |
| 02-TEH-36-87.8/89.1<br>02-1H74U4<br>ACST-P036-(112)E<br>--() |                  | IN TEHAMA COUNTY NEAR MINERAL FROM 0.1 MILE EAST TO 1.5 MILES EAST OF ROUTE 89. CURVE IMPROVEMENT AND TRUCK  | STEVE MANNING CONSTRUCTION, INC.<br>5211 CHURN CREEK ROAD<br>REDDING CA 96002<br>(530)222-0810         | TOFAEL MD ANWAR<br>3504 LARAMIE STREET<br>REDDING CA 96002<br>(530)225-3172 | \$6,196,454<br>\$6,180,250<br>\$0    | 10/11/19<br>10/24/19<br>07/21/21<br>07/23/21 | 100%<br>100%<br>OVER RUN |
| 02-TEH-99-12.0/12.6<br>02-1H3204<br>ACNH-P099-(643)E<br>--() |                  | IN TEHAMA COUNTY AT LOS MOLINOS FROM JOSEPHINE STREET TO LOS MOLINOS CREEK BRIDGE. CONSTRUCT CURB RAMPS AND SIDEWALKS                                | TULLIS, INC.<br>16951 CLEAR CREEK RD<br>REDDING CA 96001<br>(530)241-5105                              | TOFAEL ANWAR  | \$4,917,782<br>\$4,809,496<br>\$814  | 10/09/19<br>11/12/19<br>10/07/21             | 100%<br>97%<br>OVER RUN  |
| 02-TRI-3-22.4/30.4<br>02-3H5604                              |                  | IN TRINITY COUNTY AT VARIOUS LOCATIONS FROM 3.2 MILES SOUTH OF LITTLE CREEK BRIDGE TO 0.5 MILE SOUTH OF TRINITY RIVER BRIDGE. CULVERT REHABILITATION | S.T.RHOADES CONSTRUCTION, INC.<br>8585 COMMERCIAL WAY;<br>REDDING CA 96002<br>(530)223-9322            | JOEL GASIK<br>1031 BUTTE ST<br>REDDING CA 96001<br>(530)751-6116            | \$1,288,923<br>\$0<br>\$0            | 06/25/21<br>07/20/21<br>11/17/21             | 0%<br>0%                 |
| 02-TRI-3-32.8/57.9<br>02-0H5404                              |                  | IN TRINITY COUNTY AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF TRINITY RIVER BRIDGE TO 1.6 MILES NORTH OF BOWERMAN RIDGE ROAD DRAINAGE REHABILITATION | R. BROWN CONSTRUCTION COMPANY, INC.<br>18 CHINA CREEK RD<br>WILLOW CREEK CA 95573<br>(530)629-3702     |   | \$2,007,334<br>\$0<br>\$0            | 10/28/20<br>11/17/20                         | 0%<br>0%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 02**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|--|--|------------------------------------|----------------------|
| 02-TRI-3-58.7/60.7<br>02-4F2204<br>ACST-P003-(036)E<br>--()  |                  | IN TRINITY COUNTY NEAR TRINITY CENTER FROM 0.7 MILE NORTH OF PREACHER MEADOWS ROAD TO 0.7 MILE SOUTH OF EL DORADO WAY<br>BRIDGE REPLACEMENT                | MCCULLOUGH CONSTRUCTION INC<br>57 ALDERGROVE RD;<br>ARCATA CA 95521<br>(707)825-1014           | MANDHIR GREWAL<br>1031 BUTTE STREET<br>REDDING, CA96001<br>(530)604-5107   | \$12,159,009<br>\$2,519,712<br>\$1,039,684 | 02/25/21<br>03/25/21<br>06/02/22   | 21%<br>21%           |
| 02-TRI-36-26.7/27.1<br>02-4F8604<br>HSST-S036-(108)E<br>--() |                  | IN TRINITY COUNTY ABOUT 9 MILES EAST OF FOREST GLEN FROM 0.6 MILE WEST TO 0.1 MILE WEST OF ROUTE 3.<br>CURVE IMPROVEMENT                                   | EAST STEELHEAD CONSTRUCTORS, INC.<br>2940 INNSBRUCK DRIVE<br>REDDING CA 96003<br>(530)226-6400 | JOEL GASIK<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)751-6116      | \$12,383,580<br>\$11,314,590<br>\$18,829   | 11/02/18<br>11/20/18<br>09/30/21   | 92%<br>90%           |
| 02-TRI-36-207.0/20.7<br>02-2J4704<br><br>20.20<br>201130     |                  | IN TRINITY COUNTY NEAR FOREST GLEN AT 0.2 MILE EAST OF UPPER RATTLESNAKE CREEK BRIDGE. DIR'S EMERGENCY F.A. REMOVING THE UPPER PORTION AND INCREASING      | J.F.SHEA CONSTRUCTION<br>P.O.BOX 494519<br>REDDING, CA 96047                                   | GREWAL, MANDHIR<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)229-0542 | \$9,985,000<br>\$6,396,881<br>\$0          | 02/10/21<br>04/29/21<br>08/31/21   | 79%<br>64%           |
| 02-TRI-36-/29<br>02-2J1404<br><br>20.20<br>201130            |                  | IN TRINITY COUNTY NEAR MAD RIVER FROM HUMBOLDT COUNTY LINE TO 0.4 MILE EAST OF ROUTE 3. DIR'S EMERGENCY L.B.<br>REMOVAL OF HAZARD TREES,<br>RECONSTRUCTION | J.F. SHEA CONSTRUCTION, INC.<br>P. O. BOX 494519<br>REDDING, CA 96049                          | GASIK, JOEL<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)229-0542     | \$22,985,000<br>\$18,490,290<br>\$0        | 10/08/20<br>10/19/20<br>08/11/21   | 82%<br>80%           |
| 02-TRI-299-3.5/0<br>02-4G6204                                |                  | IN TRINITY COUNTY NEAR SALYER AT FRANCIS B MATHEWS SAFETY ROADSIDE REST AREA<br>UPGRADE WATER SYSTEM   | S.T. RHOADES CONSTRUCTION, INC.<br>8585 COMMERCIAL WAY;<br>REDDING CA 96002<br>(530)223-9322   | JOEL GASIK<br>1031 BUTTE STREET<br>REDDING CA 96001<br>(530)751-6116       | \$1,416,154<br>\$945,533<br>\$209,543      | 10/27/20<br>11/20/20<br>10/06/21   | 64%<br>67%           |
| 02-TRI-299-5.2/5.7<br>02-4H3404                              |                  | IN TRINITY COUNTY NEAR SALYER FROM 0.3 MILE WEST OF DENNY ROAD TO 0.2 MILE WEST OF PONY BAR CREEK BRIDGE.<br>INSTALL LEFT TURN LANE                        | MERCER-FRASER COMPANY<br>77 2ND ST<br>EUREKA CA 95501<br>(707)443-6371                         | JOEL GASIK<br>1031 BUTTE ST<br>REDDING, CA 96001<br>(530)751-6116          | \$1,033,299<br>\$0<br>\$0                  | 05/14/21<br>06/15/21<br>10/04/21   | 0%<br>0%             |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 02

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message    |
|------------------------------------|------------------|---|--|--|---|--|-------------------------|
| 02-TRI-299-112.0/11.2<br>02-2J5304 |                  | IN TRINITY COUNTY NEAR BURNT RANCH AT 0.3 MILE WEST OF BURNT RANCH ROAD. DIR'S EMERGENCY F.A. REPAIR ROCK MESH DRAPERY & INCREASE HEIGH             | ACCESS LIMITED CONSTRUCTION<br>1102 PIKE LANE<br>OCEANO, CA 93445  | ALEXANDER, NATHAN<br>1031 BUTTE ST. SUITE<br>205, MS60<br>REDDING, CA 96001<br>(530)604-5102 | \$985,000<br>\$162,104<br>\$0           | 03/10/21<br>05/20/21<br>09/30/21             | 0%<br>16%               |
| 20.20<br>201130                    |                  |   |  |  |   |  |                         |
| 02-TRI-299-/0<br>02-4G5304         |                  | IN LASSEN, SHASTA, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS COUNTY LINE TO 0.2 MILE EAST OF GRASS VALLEY CREEK BRIDGE. SCOUR PREVENTIVE MAINTENANCE | SERAFIX ENGINEERING CONTRACTORS, INC<br>7 CROW CANYON COURT SUITE 250<br>SAN RAMON CA 94583<br>(925)552-8253     | TOFAEL ANWAR<br>1031 BUTTE ST<br>REDDING CA 96001<br>(530)225-3172                           | \$1,914,020<br>\$1,028,934<br>\$247,188 | 10/16/20<br>10/29/20<br>09/29/21             | 61%<br>53%              |
| 02-VAR--/0<br>02-1J4804            |                  | IN SHASTA AND TRINITY COUNTIES AT AND NEAR PLATINA FROM 0.4 MI EAST OF MIDDLE FORK COTTONWOOD CREEK BR TO BEEGUM CR BR AND FROM 1. AR CHIP SEAL     | NORTHWEST PAVING, INC<br>8115 SECLUDED VALLEY DRIVE;<br>REDDING CA 96001<br>(530)246-4388                        | NATHAN ALEXANDER<br>1031 BUTTE ST. SUITE<br>205, MS60<br>REDDING, CA 96001<br>(530)604-5102  | \$1,514,327<br>\$1,367,023<br>\$0       | 02/05/21<br>03/09/21<br>08/11/21             | 47%<br>90%              |
| 02-VAR--/0<br>02-1J5204            |                  | IN MODOC AND SISKIYOU COUNTIES AT AND NEAR NEWELL FROM 3.3 MILES NORTH OF PEREZ OVERHEAD TO ROUTE 161. AR CHIP SEAL                                 | AMERICAN PAVEMENT SYSTEMS, INC.<br>1012 11TH STREET;<br>MODESTO CA 95354<br>(209)522-2277                        | AUSTIN HENRY<br>1625 MOTT RD<br>MT,SHASTA CA 96067<br>(530)605-5861                          | \$2,459,895<br>\$2,166,609<br>\$0       | 03/02/21<br>03/25/21<br>07/22/21<br>08/03/21 | 95%<br>90%<br>COMPLETED |
| 02-VAR--/0<br>02-1J2404            |                  | IN LASSEN, PLUMAS, SHASTA, SISKIYOU AND TEHAMA COUNTIES AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. PSPS STREETLIGHT BACKING PLATES                  | T & S DVBE, INC.<br>P.O. BOX 608<br>ANDERSON, CA 96007   | ZDENEK, MIKE<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)229-0559                      | \$2,510,000<br>\$1,230,707<br>\$0       | 12/02/19<br>02/07/20<br>08/24/21             | 100%<br>49%<br>OVER RUN |
| 20.20<br>201130                    |                  |   |  |  |   |  |                         |
| 02-VAR--/0<br>02-0J9104            |                  | IN LASSEN, MODOC AND SHASTA COUNTIES AT VARIOUS LOCATIONS BRIDGE MAINTENANCE  | AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D<br>BENICIA CA 94510<br>(707)746-8028 |  | \$2,244,000<br>\$0<br>\$0               | 06/03/21<br>06/22/21                         | 0%<br>0%                |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 02**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan          | Description<br>Type Of Work | Contractor                | Resident<br>Engineer | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---|------------------------------|-----------------------------|---------------------------|----------------------|--|---|----------------------------|
| <b>Totals:</b>                              | <b>Authorized Final Amt:</b> | <u>\$384,121,371</u>        | <b>Completed to Date:</b> | <u>\$291,214,470</u> | <b>Work This Month:</b>                  | <u>\$10,055,368</u>                         |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 03**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|--|------------------|--|---|--|--|--|---------------------------|
| 03-BUT-5-/0<br>03-0H4104<br>B1ST-000C-(499)E<br>--()         |                  | IN VARIOUS COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS<br>REPAIR AND INSTALL PERMANENT   | TIM PAXIN'S PACIFIC EXCAVATIONINC<br>9796 KENT STREET;<br>ELK GROVE CA 95624<br>(916)686-2800                     | RAKESH CHANDER<br>3855 NORTH FREEWAY<br>BLVD, ST200<br>SACRAMENTO, CA 95834<br>(916)799-2649 | \$11,181,302<br>\$10,471,134<br>\$0        | 07/19/19<br>08/15/19<br>11/30/21             | 75%<br>94%<br>SUSPENDED   |
| 03-BUT-32-7.6/7.9<br>03-2H2404<br>HSNH-P032-(049)E<br>--()   |                  | ON SR 32 AT THE INTERSECTION OF SACRAMENTO AVE (WEST) AND WEST SACRAMENTO AVE (EAST) IN CITY OF CHICO IN BUTTE COUNTY.<br>INTERSECTION IMPROVEMENTS. | WEST LAMON CONSTRUCTION<br>871 VON GELDERN WAY;<br>YUBA CITY CA 95991<br>(530)671-1370                            |  | \$3,062,086<br>\$0<br>\$0                  | 07/20/21<br>08/10/21                         | 0%<br>0%                  |
| 03-BUT-70-5.6/9.1<br>03-3H72U4<br>ACNH-P070-(141)E<br>--()   |                  | IN BUTTE COUNTY NEAR OROVILLE, FROM 0.3 MILES NORTH OF COX LANE TO 0.2 MILES NORTH OF PALERMO ROAD<br>CONSTRUCT TWO-WAY LEFT-TURN                    | BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION<br>1764 SKYWAY;<br>CHICO CA 95928<br>(530)891-6555 | DAN RECHS<br>2707 NORTE DAME BLVDQ<br>CHICO, CA 95928<br>(530)895-5245                       | \$14,304,352<br>\$9,081,044<br>\$2,755,548 | 06/16/20<br>07/02/20<br>11/05/21             | 21%<br>63%                |
| 03-BUT-99-13.2/45.9<br>03-0H3304                             |                  | IN AND NEAR CHICO, FROM NORTH OF ROUTE 162 TO NORTH OF BROYLES ROAD.<br>NORTH OF BROYLES<br>BRIDGE RAIL UPGRADE AT SIX                               | BRIDGEWAY CIVIL CONSTRUCTORS, INC.<br>3333 VACA VALLEY PARKWAY;<br>VACAVILLE CA 95688<br>(707)455-7033            | RYAN JOHNSON<br>2707 NORTE DAME BLVD<br>CHICO, CA 95928<br>(530)895-5245                     | \$4,820,705<br>\$4,647,277<br>\$0          | 04/21/20<br>05/08/20<br>08/16/21<br>08/18/21 | 100%<br>100%<br>COMPLETED |
| 03-BUT-99-14.9/15.7<br>03-0F2904<br>ACNH-P099-(658)E<br>--() |                  | IN BUTTE COUNTY ABOUT 10 MILES NORTH OF GRIDLEY FROM 0.3 MILES SOUTH TO 0.5 MILE NORTH OF NELSON AVENUE.<br>REPLACE AND REALIGN SCOUR-CRITICAL       | TEICHERT CONSTRUCTION<br>400 SUNRISE AVE. STE. #300<br>ROSEVILLE CA 95661   | DAN RECHS/DEBRA<br>2707 NOTRE DAME BLVD<br>CHICO, CA 95928<br>(530)895-5245                  | \$6,283,800<br>\$3,388,891<br>\$1,373,767  | 09/24/20<br>10/09/20<br>10/25/21             | 64%<br>54%                |
| HA21<br>03-BUT-99-29.3/T37.8<br>03-1H8604                    |                  | IN BUTTE COUNTY IN AND NEAR CHICO AT VARIOUS LOCATIONS FROM SOUTHGATE AVENUE TO GARNER LANE<br>INSTALL TRAFFIC MANAGEMENT SYSTEM                     | ST. FRANCIS ELECTRIC, LLC<br>975 CARDEN STREET;<br>SAN LEANDRO CA 94577<br>(510)639-0639                          | ANTHONY GRANADOS<br>2707 NOTRE DAME BLVD<br>CHICO, CA 95928<br>(530)682-6584                 | \$7,965,000<br>\$1,016,630<br>\$1,016,630  | 03/08/21<br>03/30/21<br>12/28/21             | 17%<br>13%                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 03**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month     | Awarded Approved Est Comp Accepted | %Time % Work Message         |
|---|------------------|---|--|--|--|------------------------------------|------------------------------|
| 03-BUT-99-30.5/30.6<br>03-1J3504                            |                  | IN BUTTE COUNTY IN THE CITY OF CHICO ON NB SR 99 AT THE SKYWAY ROAD SLIP AND LOOP ONRAMPS.<br>INSTALL RAMP METERS.                                  | ST. FRANCIS ELECTRIC, LLC<br>975 CARDEN STREET;<br><br>SAN LEANDRO CA 94577<br>(510)639-0639                         |  | \$652,000<br>\$0<br>\$0                | 04/29/21<br>05/20/21               | 0%<br>0%                     |
| 03-BUT-99-34.0/34<br>03-0J9004<br>HSNH-000C-(530)E<br>--()  |                  | IN BUTTE, PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS.<br>APPLY HIGH FRICTION SURFACE   | AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D<br><br>BENICIA CA 94510<br>(707)746-8028 |  | \$3,055,000<br>\$0<br>\$0              | 06/09/21<br>06/29/21               | 0%<br>0%                     |
| 03-BUT-99-/0<br>03-1G9604                                   |                  | IN BUTTE COUNTY IN AND NEAR OROVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF RICHVALE EAST ROAD TO 0.1 MILE EAST OF MIDDLEHOF<br>CULVERT REHAB. | LAMASSU UTILITY SERVICES, INC.<br>3193 ENTERPRISE CT;<br><br>LOOMIS CA 95650<br>(916)259-1576                        | GRANADOS, ANTHONY<br>2707 NOTRE DAME BOULEVARD<br>CHICO, CA 95928<br>(530)682-6584 | \$227,154<br>\$93,446<br>\$93,446      | 05/25/21<br>06/10/21<br>09/08/21   | 60%<br>41%                   |
| 03-BUT-162-25.0/31<br>03-1J7604                             |                  | IN BUTTE COUNTY, ON SR 162, FROM POSTMILE 25 TO 31.07<br>REPLACE GUARDRAIL AND PAVEMENT   | LAMON CONSTRUCTION CO. INC.<br>871 VON GELDERN WAY<br><br>YUBA CITY, CA 95991  | RECHS, DANIEL<br>2707 NOTRE DAME BLVD.<br>CHICO, CA 95928<br>(530)218-1567         | \$7,966,754<br>\$6,208,836<br>\$0      | 09/14/20<br>10/27/20<br>09/15/21   | 100%<br>79%<br><br>OVER RUN  |
| 20.20<br>201130   |                  |   |  |  |  |                                    |                              |
| 03-COL-5-5.0/6.8<br>03-0J1804                               |                  | IN COLUSA COUNTY IN THE TOWN OF ARBUCKLE AT HILLGATE ROAD UC (BR#15-47)<br>UPGRADE BRIDGE RAIL.   | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE;<br><br>ALAMO CA 94507<br>(925)838-5675                                   | GRIFFITH, GARETT<br>379 COLUSA AVENUE<br>YUBA CITY, CA 95991<br>(530)682-3842      | \$897,887<br>\$845,220<br>\$0          | 11/19/20<br>12/09/20<br>07/30/21   | 59%<br>94%                   |
| 03-COL-5-24.3/24.3<br>03-4F4304<br>CIMG- 005-(099)E<br>--() |                  | IN COLUSA COUNTY ABOUT 2.9 MILES SOUTH OF MAXWELL AT THE MAXWELL SAFETY ROADSIDE REST AREA<br>UPGRADE WATER AND WASTEWATER                          | TSI ENGINEERING, INC.<br>4600 ROSEVILLE ROAD, STE 140<br><br>NORTH HIGHLANDS CA 95660<br>(916)571-5731               | JAMES RALSTON<br>2707 NORTE DAME BLVD<br>CHICO CA 95973<br>(530)713-7871           | \$4,037,036<br>\$4,004,274<br>\$27,944 | 01/28/20<br>02/20/20<br>09/09/21   | 92%<br>98%<br><br>SUSPENDEED |

HB33

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 03

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|---|--|--|------------------------------------|-------------------------|
| 03-COL-5-24.4/24.5<br>03-2H5504                              |                  | ELECTRIC VEHICLE CHARGING STATIONS (EVCS) IN GLENN, COLUSA AND NEVADA COUNTIES AT VARIOUS LOCATIONS<br>INSTALL ZEV CHARGING STATIONS AT             | SHASTA SERVICES INC. DBA<br>TIMBERWORKS<br>509 S MOUNT SHASTA BLVD<br>MOUNT SHASTA CA 96067<br>(530)926-4093              | DANIEL RECHS/OE:JOHN<br>SCOTT<br>2707 NOTRE DAME BLVD<br>CHICO, CA 95928<br>(530)218-1567    | \$1,477,101<br>\$1,451,336<br>\$67,401     | 09/18/19<br>10/04/19<br>08/23/21   | 99%<br>98%<br>SUSPENDED |
| 03-COL-20-31.8/32.8<br>03-2F9804<br>BINH-P020-(187)E<br>--() |                  | IN COLUSA, BETWEEN MARKET ST AND BUTTE VISTA WAY.<br>PAVEMENT REHABILITATION  | A. TEICHERT & SON, INC. DBA<br>TEICHERT CONSTRUCTION<br>400 SUNRISE AVE, SUITE 300<br>ROSEVILLE CA 95661<br>(916)757-6400 | GRANADOS,<br>ANTHONY/OE:DEBRA B<br>2707 NOTRE DAME BLVD.<br>CHICO, CA 95928<br>(530)682-6584 | \$13,493,308<br>\$14,086,782<br>\$26,304   | 10/15/18<br>11/08/18<br>01/07/22   | 97%<br>99%              |
| HA22   |                  |   |   |  |  |                                    |                         |
| 03-COL-45-/19.8<br>03-2G0804                                 |                  | IN COLUSA COUNTY ON ROUTE 45 FROM THE COUNTY LINE TO JCT RTE 20 IN THE CITY OF COLUSA.<br>DIGOUTS   | S.T.RHOADES CONSTRUCTION, INC.<br>8585 COMMERCIAL WAY;<br>REDDING CA 96002<br>(530)223-9322                               | GRIFFITH GARRETT<br>379 COLUSA AVE<br>YUBA CITY CA 95991<br>(530)682-3842                    | \$2,137,046<br>\$928,015<br>\$928,015      | 04/06/21<br>04/30/21<br>10/04/21   | 25%<br>43%              |
| 03-ED-49-9.6/14.2<br>03-2G1004                               |                  | IN EL DORADO COUNTY IN AND NEAR PLACERVILLE FROM PLEASANT VALLEY ROAD TO 0.2 MILE SOUTH OF GILMORE STREET<br>COLDPLANE                              | GEORGE REED INC<br>140 EMPIRE AVE<br>MODESTO CA 95354<br>(209)523-0734  | PHILLIPS, JODY<br>3976 DUROCK RD<br>STE102A<br>SHINGLE SPRINGS, CA<br>95682<br>(916)799-7651 | \$1,551,923<br>\$1,062,594<br>\$68,278     | 05/13/21<br>06/15/21<br>09/17/21   | 47%<br>68%              |
| 03-ED-49-10.0/11.7<br>03-2G2104                              |                  | IN EL DORADO COUNTY IN AND NEAR DIAMOND SPRINGS AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF KOKI LANE TO 0.1 MILE NORTH OF DIAMON<br>CULVERT REHAB. | SAK CONSTRUCTION, LLC<br>864 HOFF ROAD;<br>O'FALLON MO 63366<br>(636)385-1000   |  | \$249,222<br>\$0<br>\$0                    | 04/29/21<br>06/15/21               | 0%<br>0%                |
| 03-ED-50-18.5/24.2<br>03-4E62U4<br>ACNH-P050-(152)E<br>--()  |                  | NEAR PLACERVILLE AND CAMINO FROM 0.2 MILES WEST OF STILL MEADOWS ROAD TO 0.4 MILE EAST OF UPPER CARSON RD.<br>INSTALL MEDIAN BARRIER, WIDEN         | SECURITY PAVING COMAPNY INC<br>3075 TOWNSGATE ROAD, STE 200<br>WESTLAKE VILLAGE CA 91361<br>(818)362-9200                 | NATHAN ALTERON<br>3065 BALIRS LN<br>PLACERVILLE CA 95667<br>(530)957-1110                    | \$24,135,848<br>\$9,958,158<br>\$1,460,823 | 05/04/20<br>06/03/20<br>11/16/21   | 76%<br>41%              |



State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 03

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|---|--|---|------------------------------------|-------------------------|
| 03-ED-50-33.8/34.2<br>03-3H4504                             |                  | IN EL DORADO COUNTY AT FRESH POND FROM 0.6 TO 0.2 MILE WEST OF FOREST ROAD/OUTER LIMITS LANE REPAIR SLIPOUT              | BRIDGEWAY CIVIL CONSTRUCTORS, INC.<br>3333 VACA VALLEY PARKWAY;<br>VACAVILLE CA 95688<br>(707)455-7033                | JODY PHILLIPS<br>3979 DUROCK RD STE 102A<br>SHINGLE SPRINGS CA 95682<br>(916)799-7951  | \$11,428,062<br>\$6,547,138<br>\$645,872  | 06/29/20<br>07/23/20<br>01/25/22   | 59%<br>57%              |
| 03-ED-50-/80.4<br>03-0H5204<br>ACNH-P050-(153)E<br>--()     |                  | IN EL DORADO COUNTY FROM SACRAMENTO COUNTY LINE TO NEVADA STATE LINE INSTALL AWS IN PLACERVILLE, IMPROVE                 | TIM PAXIN'S PACIFIC EXCAVATION INC DBA PACIFIC EXCAVATION<br>9796 KENT STREET;<br>ELK GROVE CA 95624<br>(916)686-2800 | JUANAH KOKER<br>3976 DUROCK ROAD SUITE 102<br>SHINGLE SPRING CA 95682<br>(916)416-7612 | \$8,975,061<br>\$5,411,397<br>\$959,349   | 08/13/20<br>08/27/20<br>11/15/21   | 57%<br>60%<br>SUSPENDED |
| 03-GLE-5-7.4/17<br>03-3F5004                                |                  | IN AND NEAR WILLOWS, AT FOUR INTERCHANGES BETWEEN COUNTY ROAD 57 TO COUNTY ROAD 33. PAVE BEYOND THE GORE AREAS, AND      | BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION<br>1764 SKYWAY;<br>CHICO CA 95928<br>(530)891-6555     | ANTHONY GRANADOS<br>2707 NOTRE DAME BLVD<br>CHICO, CA 95928<br>(530)895-5245           | \$1,614,226<br>\$1,560,138<br>\$21,188    | 01/04/21<br>01/26/21<br>08/31/21   | 84%<br>96%              |
| 03-GLE-5-14.4/14.7<br>03-2H5104                             |                  | IN GLENN COUNTY, ON INTERSTATE 5, 4.6 MILES NORTH OF WILLOWS AT THE WILLOWS SAFETY ROADSIDE REST AREA. UPGRADE LIGHTING. | STUDEBAKER BROWN ELECTRIC, INC.<br>3237 RIPPEY ROAD STE.100;<br>LOOMIS CA 95650<br>(916)259-2395                      |  | \$721,115<br>\$0<br>\$0                   | 06/22/21<br>07/20/21               | 0%<br>0%                |
| 03-GLE-5-14.6/14.6<br>03-4F4204<br>ACIM-0057-(100)E<br>--() |                  | IN GLENN COUNTY 4.8 MILES NORTH OF WILLOWS AT THE WILLOWS SAFETY ROADSIDE REST AREA UPGRADE POTABLE WATER AND            | TSI ENGINEERING, INC.<br>4600 ROSEVILLE ROAD, SUITE 14<br>NORTH HIGHLANDS CA 95660<br>(916)571-5731                   | RALSTON, JAMES<br>2707 NOTRE DAME BOULEVARD<br>CHICO, CA 95928<br>(530)713-7871        | \$4,210,574<br>\$2,803,891<br>\$33,313    | 09/24/20<br>10/09/20<br>12/06/21   | 65%<br>67%              |
| 03-GLE-162-66.6/76.3<br>03-2G1104                           |                  | PAVEMENT REHABILITATION PROJECT IN GLENN COUNTY ON ROUTE 162. COLD IN-PLACE RECYCLE                                      | BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION<br>1764 SKYWAY;<br>CHICO CA 95928<br>(530)891-6555     | RECHS, DANIEL<br>2707 NORTE DAME BLVD.<br>CHICO, CA 95928<br>(530)895-5245             | \$5,057,984<br>\$2,473,041<br>\$2,284,014 | 05/06/21<br>05/19/21<br>09/03/21   | 71%<br>49%              |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 03**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted           | %Time % Work Message        |
|--|------------------|--|--|--|---|--|-----------------------------|
| 03-NEV-49-8.3/8.7<br>03-3H6504<br>HSNH-P049-(182)<br>--()    |                  | IN NEVADA COUNTY ON ROUTE 49 FROM 0.1 MILE SOUTH OF ROUND VALLEY ROAD TO 0.1 MILE NORTH OF QUAIL CREEK DRIVE IMPROVE SAFETY BY CONSTRUCTING A                    | BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION 1764 SKYWAY;<br><br>CHICO CA 95928<br>(530)891-6555 | CHRIS FALLBECK<br>138 NEW MOHAWK ROAD.<br>SUITE B<br>NEVADA CITY, CA 95959<br>(530)682-7746  | \$1,300,702<br>\$1,148,806<br>\$0         | 08/07/20<br>08/20/20<br>08/09/21<br>08/18/21 | 86%<br>90%<br><br>SUSPENDED |
| 03-NEV-49-30.0/32.1<br>03-2G0004                             |                  | IN NEVADA COUNTY ON ROUTE 49, FROM OAK TREE RD TO 0.5 MILE SOUTH OF THE MIDDLE YUBA RIVER BRIDGE (BR#17-09). CULVERT REHAB                                       | CCFG CONSTRUCTION 17750 WARDS FERRY RD;<br><br>SONORA CA 95370<br>(209)743-4911                                    | CATANIA, DAVID<br>138 NEW MOHAWK RD.<br>STE B<br>NEVADA CITY, CA 95959<br>(530)218-1752      | \$960,891<br>\$244,306<br>\$191,635       | 05/21/21<br>06/10/21<br>10/01/21             | 38%<br>25%                  |
| 03-NEV-49-/7.5<br>03-0H2104                                  |                  | NEAR HIGGINS CORNER, FROM THE PLACER COUNTY LINE TO 0.3 MILE NORTH OF LIME KILN ROAD; ALSO IN PLACER COUNTY, AT PM R8.42 AND PM R1 REHABILITATE DRAINAGE SYSTEMS | LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE CT;<br><br>LOOMIS CA 95650<br>(916)259-1576                         | CHRIS FALLBECK<br>138 NEW MOHAWK RD<br>SUITE<br>NEVADA CITY CA 95959<br>(530)682-7746        | \$1,680,148<br>\$42,991<br>\$42,991       | 06/18/21<br>07/08/21<br>11/24/21             | 19%<br>3%                   |
| 03-NEV-80-10.1/29.5<br>03-1H8404<br>SIMG-080 -(210)E<br>--() |                  | IN AND NEAR TRUCKEE, AT VARIOUS LOCATIONS FROM 1.0 MILE EAST OF DONNER LAKE UNDERCROSSING TO FARAD UNDERCROSSING.<br>REPLACE GUARDRAIL WITH CONCRETE             | GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET<br><br>WATSONVILLE CA 95076<br>(775)358-8792                    | BOJANA GUTIERREZ<br>10183 TRUCKEE AIRPORT<br>RD SE202<br>TRUCKEE CA 96161<br>(916)801-3455   | \$7,210,677<br>\$6,210,723<br>\$1,445,895 | 03/17/21<br>04/01/21<br>09/09/21             | 83%<br>86%                  |
| 03-NEV-80-19.3/19.3<br>03-2H30A4                             |                  | IN NEVADA COUNTY ON ROUTE 80 NEAR TRUCKEE AT THE DONNER PASS CHP INSPECTION FACILITY<br>REHAB/UPGRADE FACILITY   | ICENOGLER CONSTRUCTION MANAGEMENT, INC. 70 OTIS STREET;<br><br>SAN FRANCISCO CA 94103<br>(415)349-8297             | GUTIERREZ, BOJANA<br>10183 TRUCKEE AIRPORT<br>RD ST202<br>TRUCKEE, CA 96161<br>(916)801-3455 | \$545,687<br>\$10,424<br>\$10,424         | 05/28/21<br>06/29/21<br>10/27/21             | 0%<br>2%                    |
| 03-NEV-80-28.3/28.7<br>03-1H0104<br>ACIM-080 -(209)E<br>--() |                  | NEAR TRUCKEE AND FLORISTON, FROM 0.2 MILE EAST OF TRUCKEE RIVER BRIDGE TO 0.8 MILE WEST OF FARAD ROAD.<br>CONSTRUCT MEASURES TO ADDRESS CUT                      | ROAD AND HIGHWAY BUILDERS, LLC. 950 E MUSTANG RD<br><br>SPARKS NV 89434<br>(775)852-7283                           | RANDY STELLHORN<br>10183 TRUCKEE AIRPORT<br>,STE 202<br>TRUCKEE, CA 96161<br>(530)919-3936   | \$3,677,111<br>\$2,508,389<br>\$948,114   | 02/09/21<br>03/09/21<br>09/17/21             | 63%<br>68%                  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 03**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|--|---|------------------------------------|----------------------|
| 03-NEV-174-3.0/3.9<br>03-4F3704<br>HSST-P174-(014)E<br>--() |                  | IN NEVADA COUNTY, BETWEEN COLFAX AND GRASS VALLEY, FROM MAPLE WAY TO YOU BET ROAD<br>REALIGN ROADWAY CURVES  | DESILVA GATES CONSTRUCTION LP<br>11555 DUBLIN BLVD. ;<br><br>DUBLIN CA 94568<br>(925)829-9220           | JEFF JOHNSON<br>138 NEW MOHAWK RD<br>SUITE B<br>NEVADA CITY CA95659<br>(530)632-6714                     | \$12,329,157<br>\$8,278,473<br>\$938,021    | 01/24/20<br>02/19/20<br>01/14/22   | 58%<br>67%           |
| HB1   |                  |  |   |  |   |                                    |                      |
| 03-NEV-174-4.6/5.3<br>03-1G9704                             |                  | IN NEVADA COUNTY NEAR PEARDALE AT VARIOUS LOCATIONS FROM YOU BET ROAD TO 0.3 MILE EAST OF MEADOW VIEW DRIVE.<br>CULVERT REHAB  | LAMASSU UTILITY SERVICES, INC.<br>536 STONE RD , SUITE D;<br><br>BENICIA CA 94510<br>(707)750-5130      | CHRIS FALLBECK<br>138 NEW MOHAWK RD STE<br>B<br>NEVADA CITY CA 95945<br>(530)682-7746                    | \$336,559<br>\$99,020<br>\$28,332           | 04/12/21<br>05/19/21<br>09/02/21   | 80%<br>29%           |
| 03-NEV-174-8.5/9.7<br>03-1G9804                             |                  | IN NEVADA COUNTY NEAR GRASS VALLEY AT CCFG CONSTRUCTION VARIOUS LOCATIONS FROM 0.3 MILE NORTH 17750 WARDS FERRY RD; OF RATTLESNAKE RD TO 0.1 MILE SOUTH OF GOLD HILL ROAD<br>CULVERT REHAB | SONORA CA 95370<br>(209)743-4911  | CHRIS FALLBECK<br>138 NEW MOHAWK RD STE<br>B<br>NEVADA CITY, CA 95959<br>(530)682-7746                   | \$397,089<br>\$104,339<br>\$0               | 05/05/21<br>05/19/21<br>08/20/21   | 47%<br>26%           |
| 03-PLA-28-10.2/10.2<br>03-0J2504                            |                  | IN PLACER COUNTY IN KINGS BEACH FROM CHIPMUNK STREET TO BEAVER STREET<br>INSTALL STORM DRAIN.  | MARTIN BROTHERS CONSTRUCTION<br>8801 FOLSOM BLVD SUITE 260;<br><br>SACRAMENTO CA 95826<br>(916)381-0911 | RANDY STELLHORN<br>10183 TRUCKEE AIRPORT<br>RD SU202<br>TRUCKEE, CA 96161<br>(530)919-3936               | \$827,173<br>\$26,516<br>\$26,516           | 05/19/21<br>06/18/21<br>10/13/21   | 20%<br>3%            |
| 03-PLA-49-3.1/7.5<br>03-2F3404<br>BINH-P049-(177)E<br>--()  |                  | IN PLACER COUNTY IN AND NEAR AUBURN FROM 0.1 MILE SOUTH OF ROUTE 49/80 SEPARATION TO 0.1 MILE NORTH OF DRY CREEK ROAD<br>WIDEN SHLDRS, RET WALL, REPLACE MBGR,                             | FLATIRON WEST, INC.<br>2100 GOODYEAR RD<br><br>BENICIA CA 94510<br>(707)742-6000                        | JEFF JOHNSON/BARBARA<br>WHITE<br>138 NEW MOHAWK RD,<br>SUITE B<br>NEVADA CITY, CA 95959<br>(530)632-6714 | \$34,123,383<br>\$32,030,671<br>\$1,282,721 | 02/28/19<br>03/21/19<br>08/26/21   | 99%<br>94%           |
| 03-PLA-65-4.8/4.9<br>03-2G1404                              |                  | IN PLACER COUNTY IN ROSEVILLE AND ROCKLIN FROM THE 65/80 SEPARATION TO 1 MILE WEST OF ROCKLIN ROAD<br>MILL AND REPLACE WITH DIGOUTS  | LAMON CONSTRUCTION<br>871 VON GELDERN WAY;<br><br>YUBA CITY CA 95991<br>(530)845-2282                   | BERHANE TESFAGABR<br>2520 WARREN DRIVE<br>ROCKLINE CA 95677<br>(916)869-7335                             | \$1,103,326<br>\$904,930<br>\$904,930       | 05/21/21<br>06/15/21<br>09/02/21   | 74%<br>82%           |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 03**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message          |
|--|------------------|--|--|---|---|--|-------------------------------|
| 03-PLA-65-12.9/13.1<br>03-4H5604                           |                  | IN PLACER COUNTY IN LINCOLN AT THE SOUTH INGRAM SLOUGH BRIDGE (BR#19-0188 L/R)<br>INSTALL SLOPE STABILIZATION AND  | MCCUEN CONSTRUCTION, INC<br>3267 SWETZER ROAD<br>LOOMIS CA 95650<br>(916)652-7824  | BERHANE TESFAGABR<br>2520 WARREN DRIVE<br>ROCKLIN CAS 95677<br>(916)869-7335        | \$1,110,826<br>\$1,089,981<br>\$0       | 09/02/20<br>09/21/20<br>07/09/21<br>07/26/21 | 100%<br>100%<br><br>COMPLETED |
| 03-PLA-80-1.3/63.5<br>03-0H7204<br>SIMG-0804-(334)<br>--() |                  | IN AND NEAR VARIOUS CITIES, AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF DOUGLAS BOULEVARD TO 0.2 MILE EAST OF HAMPSHIRE ROCKS UND<br>UPGRADE GUARDRAIL TO CURRENT | HIGHWAY SPECIALTY COMPANY INC<br>6591 EASTSIDE ROAD<br>REDDING CA 96001<br>(530)949-5631                                 | ANDREW MARTIN<br>33 DEPOT STREET PO<br>BOX 1807<br>COLFAX CA 95713<br>(530)812-6343 | \$2,817,645<br>\$2,412,406<br>\$488,861 | 01/12/21<br>02/11/21<br>08/25/21             | 97%<br>87%                    |
| 03-PLA-80-2.6/3.1<br>03-0H4604<br>ACIM-080 -(251)E<br>--() |                  | IN PLACER COUNTY ON WB I-80 AT THE ATLANTIC BLVD ON-RAMP<br>WIDEN EXISTING ON-RAMP AND   | MYERS & SONS CONSTRUCTION, LLC<br>JUSTIN KUNERT<br>4600 NORTHGATE BLVD, SUITE 10<br>SACRAMENTO CA 95834<br>(916)283-9950 | 2520 WARREN DR SUITE<br>A<br>ROCKLIN, CA 95677<br>(530)812-6938                     | \$7,649,057<br>\$3,646,319<br>\$540,089 | 11/16/20<br>12/15/20<br>02/24/22             | 46%<br>48%                    |
| 03-PLA-80-11.4/17.5<br>03-2G1304                           |                  | IN PLACER COUNTY ON ROUTE 80 NEAR AUBURN FROM APPROX. 0.1 MILE EAST OF PENRYN ROCK SPRING UNDERCROSSING TO ROUTE 80/49 SEPARATION.<br>REPLACE OG.                | LAMON CONSTRUCTION CO INC<br>871 VON GELDERN WAY;<br>YUBA CITY CA 95991<br>(530)671-1370                                 | MARTIN CLARK<br>33 DEPOT ST/PO BOX<br>1807<br>COLFAX, CA 95713<br>(916)825-6388     | \$3,919,251<br>\$2,874,342<br>\$0       | 02/19/21<br>03/09/21<br>08/19/21             | 68%<br>72%                    |
| 03-PLA-80-31.5/36.8<br>03-1E0504                           |                  | FROM ILLINOIS TOWN OC TO EAST OF CAPE HORN UC<br>CULVERT REHABILITATION  | LAMASSU UTILITY SERVICES, INC.<br>TAD SAMPSON<br>3193 ENTERPRISE CTE D;<br>LOMMIS CA 95650<br>(707)750-5130              | 33 DEPOT STREET P.O<br>BOX 1807<br>COLFAX, CA 95713<br>(707)750-5130                | \$3,059,115<br>\$2,730,561<br>\$753,561 | 06/04/20<br>07/10/20<br>08/26/21             | 96%<br>89%                    |
| 03-PLA-80-38.8/41.4<br>03-1H0304                           |                  | NEAR MAGRA, FROM SECRET TOWN OVERCROSSING TO THE GOLD RUN SAFETY ROADSIDE REST AREA (SRRA).<br>REHABILITATE DRAINAGE SYSTEMS.                                    | SAK CONSTRUCTION, LLC<br>864 HOFF ROAD;<br>O'FALLON MO 63366<br>(636)385-1000  | SAMPSON, TAD<br>33 DEPOT ST/ PO BOX<br>1807<br>COLFAX, CA 95713<br>(916)799-4858    | \$1,964,880<br>\$486,259<br>\$289,750   | 04/21/21<br>05/16/21<br>10/14/21             | 56%<br>25%                    |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 03

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month             | Awarded Approved Est Comp Accepted | %Time % Work Message     |
|--|------------------|--|--|---|--|------------------------------------|--------------------------|
| 03-PLA-80-46.3/63.5<br>03-2F5704<br>ACIM- 080-(207)E<br>--() |                  | IN PLACER COUNTY AT VARIOUS LOCATIONS FROM CRYSTAL SPRINGS ROAD OVERCROSSING TO CISCO OVERCROSSING REPLACE BRIDGES AT FOUR LOCATIONS.                                  | WALSH CONSTRUCTION COMPANY II, LLC<br>1390 WILLOW PASS ROAD, STE 95<br>CONCORD CA 94520<br>(925)627-1700         | TAD SAMPSON<br>33 DEPOT ST PO BOX<br>1807<br>COLFAX CA 95713<br>(916)799-4858               | \$29,348,986<br>\$11,785,242<br>\$3,195,553    | 09/23/20<br>10/09/20<br>03/15/22   | 38%<br>40%               |
| 03-PLA-80-56.9/58.2<br>03-0J8804<br>ACIM- 080-(211)E<br>--() |                  | NEAR EMIGRANT GAP, FROM 0.8 MILE NEAR EMIGRANT GAP, FROM 0.8 MILE EAST TO 2.1 MILES EAST OF CARPENTER FLAT UNDERCROSSING, AT TWO L RESTORE THE STRUCTURAL INTEGRITY OF | NEIL'S CONTROLLED BLASTING, LP<br>490 MAIN ST<br>NEWCASTLE CA 95658<br>(916)663-2500                             |   | \$1,093,230<br>\$0<br>\$0                      | 07/01/21<br>07/27/21               | 0%<br>0%                 |
| 03-PLA-193-3.0/10.1<br>03-2G1504                             |                  | IN PLACER COUNTY NEAR LINCOLN FROM SIERRA COLLEGE BOULEVARD TO 0.1 MILE WEST OF CLARK TUNNEL RD AND 0.1 MILE EAST OF MANDARIN HILL MILL & FILL/OVERLAY.                | A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION<br>400 SUNRISE BLVD.;<br>ROSEVILLE CA 95661<br>(916)757-6400 | CLARK, MARTIN<br>33 DEPOT ST/PO BOX<br>1807<br>COLFAX, CA 95713<br>(916)825-6388            | \$3,010,888<br>\$1,552,638<br>\$1,552,638      | 05/11/21<br>06/15/21<br>10/08/21   | 24%<br>51%               |
| 03-SAC-5-.2/34.3<br>03-4F6404<br>SNHG-X067-(080)E<br>--()    |                  | IN SACRAMENTO COUNTY ON ROUTES 5, 80 AND 99 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL AND   | DREAMBUILDER<br>18543 YORBA LINDA BLVD # 376;<br>YORBA LINDA CA 92886<br>(714)646-3697                           | OLGUIN, JORGE<br>2777 DEL MONTE STREET<br>WEST SACRAMENTO, CA<br>95691<br>(916)952-1149     | \$2,647,135<br>\$2,313,487<br>\$0              | 04/19/19<br>05/21/19<br>11/22/19   | 100%<br>87%<br>SUSPENDED |
| 03-SAC-5-9.7/24.9<br>03-0H10U4<br>BLIM- 005-(349)E<br>--()   |                  | IN SACRAMENTO, FROM 1.1 MILES SOUTH OF ELK GROVE BLVD OVERCROSSING TO ROUTE 50 AT AMERICAN RIVER BR (BR#24-68) ROADWAY REHABILITATION, CONSTRUCT                       | NOR CAL PAVING<br>400 SUNRISE AVE. SUITE 300;<br>ROSEVILLE CA 95661<br>(916)757-6400                             | CHARLIE MAHAN<br>1016 NORTH MARKET<br>BLVD. STE.60<br>SACRAMENTO, CA 95834<br>(530)682-6707 | \$287,771,145<br>\$214,564,552<br>\$17,391,499 | 05/01/19<br>05/31/19<br>04/29/22   | 61%<br>80%<br>SUSPENDED  |
| 03-SAC-5-33.8/33.8<br>03-4F5804<br>CIMG- 005-(356)E<br>--()  |                  | IN SACRAMENTO COUNTY ABOUT 10.8 MILES NORTH OF SACRAMENTO AT THE ELKHORN SAFETY ROADSIDE REST AREA. UPGRADE WATER AND SEWAGE SYSTEM TO                                 | MDS ENGINEERING & CONSTRUCTION INC.<br>14771 WONDERLAND BLVD<br>REDDING CA 96003<br>(530)275-2779                | SUSHMA LEE<br>379 COLUSA AVENUE<br>YUBA CITY CA 95991<br>(916)799-5518                      | \$3,177,799<br>\$3,106,153<br>\$7,038          | 08/23/19<br>10/04/19<br>02/09/21   | 100%<br>97%<br>SUSPENDED |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 03

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month             | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|--|---|---|--|------------------------------------|-------------------------|
| 03-SAC-5-/0<br>03-4H0204<br>HSNH-000C-(495)E<br>--()       |                  | IN SACRAMENTO, YOLO, PLACER, AND GLENN COUNTIES AT VARIOUS LOCATIONS ON ROUTES 5, 16, 45, 49, 50, 65, 80, 99, 113, AND 174.<br>INSTALL VARIOUS SAFETY        | MAY-HAN ELECTRIC INC DBA M&M ELECTRIC INC<br>1600 AUBURN BLVD.;<br>SACRAMENTO CA 95815<br>(916)929-0150 | PEDRO DIAZ<br>3855 NORTH FREEWAY<br>SUITE#120<br>SACRAMENTO, CA 95834<br>(530)682-5440  | \$2,824,687<br>\$2,481,502<br>\$0              | 07/16/19<br>08/05/19<br>08/19/21   | 89%<br>83%              |
| 03-SAC-12-.6/.6<br>03-2H6404                               |                  | IN SACRAMENTO COUNTY NEAR RIO VISTA ON ROUTE 12 FROM 0.6 MILE EAST OF SACRAMENTO RIVER BRIDGE TO 5.2 MILES WEST OF MOKELUMNE RIVER INTERSECTION IMPROVEMENTS | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET;<br>BERKELEY CA 94710<br>(510)526-3424                    | HOWARD GIANG<br>2777 DEL MONTE STREET<br>WEST SACRMANEOT CA 95691<br>(916)825-7987      | \$5,033,695<br>\$2,917,600<br>\$67,350         | 05/20/20<br>06/18/20<br>11/03/21   | 51%<br>58%              |
| 03-SAC-50-.2/6.1<br>03-0H08U4                              |                  | IN SACRAMENTO COUNTY ON ROUTE 50 FROM I-5 JUNCTION TO WATT AVE.<br>ADD HIGH OCCUPANCY VEHICLE LANE AND   | FLATIRON WEST,, INC.<br>2100 GOODYEAR ROAD<br>BENICIA, CA 94510<br>(707)920-1057                        | ROD MURPHY<br>2520 WARREN DRIVE<br>SUITE A<br>ROCKLIN CA 95677<br>(916)717-1533         | \$387,765,991<br>\$144,097,583<br>\$10,145,375 | 04/29/20<br>06/30/20<br>07/02/24   | 23%<br>37%              |
| 03-SAC-50-2.6/3.8<br>03-1F1904<br>ACNH-P050-(148)E<br>--() |                  | IN THE CITY AND COUNTY OF SACRAMENTO FROM 65TH STREET UNDERCROSSING TO THE WESTBOUND ONRAMP FROM NORTHBOUND HOWE<br>ADD AUXILIARY LANE                       | O.C. JONES & SONS, INC<br>1520 FOURTH ST<br>BERKELEY CA 94710<br>(510)526-3424                          | SHAH, MRUDANG<br>2777 DEL MONTE ST<br>SACRAMENTO, CA 95691<br>(530)682-7172             | \$2,668,035<br>\$2,398,786<br>\$0              | 03/04/19<br>03/21/19<br>04/14/21   | 100%<br>94%<br>OVER RUN |
| 03-SAC-50-7.7/9.5<br>03-1F1504<br>ACNH-P050-(155)E<br>--() |                  | IN AND NEAR RANCHO CORDOVA, FROM BRADSHAW ROAD TO MATHER FIELD ROAD.<br>OPERATIONAL IMPROVEMENTS THAT  | DESILVA GATES CONSTRUCTION<br>11555 DUBLIN BLVD.;<br>DUBLIN CA 94568<br>(925)829-9220                   | EPHREM TEWELDEBERHAN<br>2777 DEL MONTE ST<br>WEST SACRAMENTO CA 95691<br>(916)372-0172  | \$3,747,747<br>\$3,286,789<br>\$1,699,486      | 02/05/21<br>03/04/21<br>09/15/21   | 80%<br>88%              |
| HB4N<br>03-SAC-50-15.8/23.1<br>03-1H8204                   |                  | IN SACRAMENTO AND EL DORADO COUNTIES IN AND NEAR FOLSOM FROM HAZEL AVENUE TO SILVA VALLEY PARKWAY<br>INSTALL FIBER OPTIC CABLE AND                           | ST. FRANCIS ELECTRIC, LLC<br>975 CARDEN STREET;<br>SAN LEANDRO CA 94577<br>(510)639-0639                | JUANAH KOKER<br>3976 DUROCK RD SUITE<br>102<br>SHINGLE SPRING CA 95682<br>(916)616-7612 | \$4,268,000<br>\$654,304<br>\$545,963          | 02/19/21<br>03/18/21<br>10/19/21   | 50%<br>15%              |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 03**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted           | %Time % Work Message |
|--|------------------|--|---|---|---|--|----------------------|
| 03-SAC-50-/L.5<br>03-1G7404                                |                  | IN SACRAMENTO COUNTY IN SACRAMENTO AT ABACUS CONSTRUCTION, INC.<br>SACRAMENTO RIVER VIADUCT AND RAMP A4 8490 HARTMEYER LN<br>REMOVE BOLTS AND ADD PAINTED              | REDDING CA 96002<br>(530)215-3104   |   | \$307,258<br>\$0<br>\$0                     | 03/12/21<br>03/25/21                         | 0%<br>0%             |
| 03-SAC-51-1.6/4.4<br>03-2H1104<br>ACNH-P051-(032)E<br>--() |                  | IN THE CITY OF SACRAMENTO, FROM 0.1 MILE SOUTH OF B STREET UNDERPASS (BR. 24. 0023) TO 0.4 MILES NORTH OF ARDEN WAY UNDERCROSSING<br>PAVE AREAS BEHIND THE GORE AND AT | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET;<br>BERKELEY CA 94710<br>(510)526-3424                                |   | \$3,776,443<br>\$0<br>\$0                   | 07/07/21<br>08/05/21                         | 0%<br>0%             |
| 03-SAC-80-9.6/12.9<br>03-1H1904                            |                  | NEAR THE CITY OF SACRAMENTO, FROM 0.2 MILE EAST OF LONGVIEW DRIVE TO 0.4 MILE EAST OF MADISON AVENUE AUBURN BLVD TO CONNECTOR TO I PAVEMENT REHABILITATION.            | A. TEICHERT AND SON, INC. DBA<br>TEICHERT CONSTRUCTION<br>400 SUNRISE BLVD.;<br>ROSEVILLE CA 95661<br>(916)757-6400 |   | \$11,777,612<br>\$0<br>\$0                  | 06/18/21<br>07/08/21                         | 0%<br>0%             |
| 03-SAC-80-/0<br>03-2G0604                                  |                  | IN SACRAMENTO COUNTY IN SACRAMENTO AT GEORGE REED, INC.<br>NORTHGATE MAINTENANCE STATION AT 3940 140 EMPIRE AVE<br>ROSLIN COURT<br>MAINTENANCE STATION PAVEMENT REPAIR | MODESTO CA 95352<br>(209)523-0734   | DEYAEDEEN ELGHASSEIN<br>3855 N FREEWAY BLVD#<br>120<br>SACRAMENTO, CA 95834<br>(916)263-4929  | \$574,587<br>\$156,191<br>\$0               | 05/26/21<br>06/22/21<br>08/06/21<br>08/23/21 | 35%<br>28%           |
| 03-SAC-99-4.5/5.5<br>03-3F5404<br>ACNH-X067-(081)E<br>--() |                  | IN SACRAMENTO COUNTY ON SR 99 AT S. LAGOON CREEK BRIDGE (BR# 24-0028L), LAGOON CREEK BRIDGE (BR# 24-0045L), AND N LAGOON CREEK BRI<br>REPLACE 4 BRIDGES.               | BROSAMER & WALL , INC<br>1777 OAKLAND BLVD , SUITE 300<br>WALNUT CREEK CA 94596<br>(925)395-5207                    | MOHSSEN CHASSEMI/OE<br>MICHAEL P<br>2777 DEL MONTE ST<br>SACRAMENTO CA 95691<br>(916)375-8366 | \$19,584,306<br>\$16,971,250<br>\$1,438,318 | 01/24/20<br>02/13/20<br>11/22/21             | 69%<br>85%           |
| 03-SAC-99-7.1/9.4<br>03-0F2844                             |                  | IN AND NEAR ELK GROVE FROM 0.3 MILE IN AND NEAR ELK GROVE FROM 0.3 MILE SOUTH OF DILLARD RD OC TO 0.6 MILE SOUTH OF GRANT LINE RD.<br>BRIDGE REPLACEMENT. CONSTRUCT    | GRANITE CONSTRUCTION COMPANY<br>PO BOX 742478<br>LOS ANGELES CA 900742478<br>(831)768-4002                          | MASOUD SAED<br>2777 DEL MONTE ST<br>SACRMANETO, CA 95691<br>(530)682-7172                     | \$17,302,818<br>\$16,907,402<br>\$24,877    | 05/14/20<br>05/18/20<br>08/25/21             | 98%<br>98%           |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 03**

| Location Contract Fed Aid Pgm Code                                    | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message     |
|---|------------------|--|---|--|---|------------------------------------|--------------------------|
| 03-SAC-99-7.1/9.4<br>03-0F2804<br>NHS- - ( )<br>--( )<br>HA21         |                  | IN AND NEAR ELK GROVE, FROM 0.3 MILE SOUTH OF DILLARD ROAD OVERCROSSING TO 0.6 MILE SOUTH OF GRANT LINE ROAD (REPLACE COSUMNES RIVER BRIDGE REPLACEMENT          | GRANITE CONSTRUCTION COMPANY<br>P O BOX 50085<br>WATSONVILLE, CA 95077-5085<br>(831)724-1011                          | JEFFREY HAMM<br>2777 DEL MONTE ST<br>SACRAMENTO, CA 95691<br>(916)508-3716               | \$48,067,013<br>\$24,346,222<br>\$2,437,838 | 01/21/21<br>01/21/21<br>02/10/23   | 26%<br>50%               |
| 03-SAC-99-7.1/9.4<br>03-0F2864<br>ACNH-P099-(663)N<br>--( )<br>HA21   |                  | IN AND NEAR ELK GROVE FROM 0.3 MILE SOUTH OF DILLARD RD OC TO 0.6 MILE SOUTH OF GRANT LINE RD. REMOVE AND REPLACE COSUMNES RIVER                                 | GRANITE CONSTRUCTION COMPANY<br>PO BOX 50085<br>WATSONVILLE, CA 95076<br>(831)724-1011                                | MASOUD SAED<br>2777 DEL MONTE ST<br>WEST SACRAMENTO, CA 95691<br>(916)375-8366           | \$65,894,133<br>\$52,509,299<br>\$4,260,255 | 06/24/20<br>06/30/20<br>05/04/22   | 61%<br>79%               |
| 03-SAC-99-11.8/21.6<br>03-0H4804<br>BLNH-P099-(637)E<br>--( )<br>HA21 |                  | IN SAC COUNTY ON SR 99 NEAR GALT FROM SJ COUNTY LINE TO SIMMERHORN RD OC AND FROM 0.7 MILES SOUTH OF ELK GROVE BLVD OC TO MLK BLVD RHMA OVERLAY                  | MERCER-FRASER COMPANY<br>PO BOX 1006<br>EUREKA CA 95502-1006<br>(707)443-6371   | HANI EISAA<br>3855 N FREEWAY BLVD<br>SACRAMENTO, CA 95834<br>(916)718-8055               | \$35,655,916<br>\$31,355,469<br>\$1,884,553 | 08/20/19<br>10/25/19<br>05/01/22   | 65%<br>87%<br>SUSPENDED  |
| 03-SAC-99-21.9/23.6<br>03-0H3424                                      |                  | IN SACRAMENTO COUNTY, IN THE CITY OF SACRAMENTO ON STATE ROUTE 99 AT 21ST AVE UC (BR# 24-0154) REPLACE BRIDGE DECK   | BRIDGEWAY CIVIL CONSTRUCTORS, INC.<br>3333 VACA VALLEY PKWY #2000 B VACAVILLE CA 95688<br>(707)455-7033               | HOWARD GIANG<br>2777 DEL MONTE STREET<br>WEST SACRAMENTO CA 95691<br>(916)372-8920       | \$3,963,682<br>\$3,637,471<br>\$0           | 11/13/20<br>12/17/20<br>08/23/21   | 100%<br>92%<br>SUSPENDED |
| 03-SAC-160-20.9/45<br>03-3F0904<br>BLNH-000C-(494)E<br>--( )<br>HA21  |                  | IN SACRAMENTO COUNTY AT NORTH SACRAMENTO UNDERCROSSING 24-0111L AND SACRAMENTO RIVER BRIDGE 24-0053 AND IN SAN JOAQUIN COUNTY AT M SEISMIC RETROFIT ON 4 BRIDGES | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834<br>(916)283-9950                  | CMOHSSEN GHASSEMI<br>2777 DEL MONTE STREET<br>WEST SACRAMENTO, CA 95691<br>(916)952-1149 | \$28,866,036<br>\$27,344,019<br>\$479,690   | 10/10/19<br>10/25/19<br>01/18/22   | 63%<br>94%               |
| 03-SAC-999-/0<br>03-1H8504  |                  | IN SACRAMENTO COUNTY IN SACRAMENTO AT ROUTE 5/99 SEPARATION AND AT ROUTE 51/160 SEPARATION INSTALL CONNECTOR RAMP METERS AND                                     | TIM PAXIN'S PACIFIC EXCAVATION INC DBA PACIFIC EXCAVATION<br>9796 KENT STREET;<br>ELK GROVE CA 95624<br>(916)686-2800 |  | \$3,270,265<br>\$0<br>\$0                   | 07/27/21<br>08/10/21               | 0%<br>0%                 |



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 03**

| Location Contract Fed Aid Pgm Code                                   | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|--|------------------|---|--|--|---|--|---------------------------|
| 03-SIE-49-9.2/24.7<br>03-4H1004<br>ACST-31S7-(004)E<br>--()          |                  | IN SIERRA COUNTY ON ROUTE 49 AT VARIOUS LOCATIONS.<br>REPAIR WASHOUT BY INSTALLATION OF   | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE;<br>ALAMO CA 94507<br>(925)838-5675                                 | CHRIS FALLBECK<br>138 NEW MOHAWK RD<br>SUITE B<br>NEVADA CITY, CA 95959<br>(530)682-7746 | \$6,676,734<br>\$5,393,896<br>\$0           | 05/29/20<br>06/18/20<br>08/11/21             | 91%<br>81%                |
| 03-SUT-20-/0<br>03-3F5604<br>ACNH-P020-(194)<br>--()                 |                  | IN YUBA AND SUTTER COUNTIES, IN CITY AND MARYSVILLE, AT THE FEATHER RIVER BRIDGE AND OVERHEAD.<br>SCOUR MITIGATION AND RETROFIT                                       | YUBA CALIFORNIA ENGINEERING CONTRACTORS, INC.<br>20 HAPPY VALLEY ROAD;<br>PLEASANTON CA 94566<br>(925)461-1500 | MANOHARAN SELVENDRAN<br>379 COLUSA AVENUE<br>YUBA CITY CA 95991<br>(530)218-3679         | \$18,241,595<br>\$6,017,313<br>\$1,376,582  | 02/11/21<br>03/09/21<br>06/17/22             | 0%<br>33%                 |
| HA21<br>03-SUT-99-39.2/41.4<br>03-3F99U4<br>ACNH-P099-(649)E<br>--() |                  | IN SUTTER COUNTY, IN AND NEAR LIVE OAK, FROM SOUTH OF COLEMAN AVENUE TO NEVADA STREET (NORTH INTERSECTION).<br>REHABILITATE PAVEMENT, IMPROVE                         | DESILVA GATES CONSTRUCTION LP<br>11555 DUBLIN BLVD. ;<br>DUBLIN CA 94568<br>(925)829-9220                      | DWAYNE GRANDY<br>2707 NOTRE DAME BLVD<br>CHICO, CA 95928<br>(530)713-7814                | \$33,603,407<br>\$23,981,036<br>\$2,106,763 | 05/15/20<br>06/09/20<br>12/17/21             | 63%<br>71%                |
| 03-SUT-99-313.0/31.3<br>03-1J2104<br>20.20<br>201130                 |                  | IN SUTTER COUNTY ON ROUTE 99, AT THE QUEENPUMP PLANT, PM 31.30, APPROXIMATELY LOCATEAT THE SOUTHEAST CORNER OF THE INTERSECTIODIR'<br>REMOVE & REPLACE EXISTING PUMPS | NORDIC INDUSTRIES, INC.<br>1437 FURNEAUX ROAD<br>OLIVEHURST, CA 95961  | MANOHARAN, SELVENDRAN<br>379 COLUSA AVE.<br>YUBA CITY, CA 95991<br>(530)218-3679         | \$885,000<br>\$813,265<br>\$0               | 03/27/20<br>07/02/20<br>09/08/21             | 35%<br>92%                |
| 03-VAR-12-/ .4<br>03-4H6904<br>20.20<br>201130                       |                  | IN SACRAMENTO COUNTY, NEAR RIO VISTA, SACRAMENTO RIVER (RIO VISTA) BRIDGE; BR. NO. 23-0024 DIR'S EMERGENCY F.A.<br>REPAIR DAMAGED BRIDGE                              | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br>BENICIA, CA 94510<br>(925)372-8000                          | HAMM, JEFF<br>2777 DEL MONTE STREET<br>WEST SACRAMENTO, CA<br>95691<br>(916)508-3719     | \$24,235,000<br>\$9,236,841<br>\$249,784    | 08/13/18<br>08/30/18<br>06/15/22             | 64%<br>38%                |
| 03-VAR-70-14.0/14.7<br>03-1J1904<br>20.20<br>201131                  |                  | STATE ROUTE 70 AND 99 IN YUBA AND SUTTER COUNTY AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B.<br>CAMPFIRE DEBRIS REMOVAL PAVEMENT DAMAGE RE                               | GEORGE REED INC. MYERS &SONS<br>CONSTRUCTION LP JV<br>P.O. BOX 4760<br>MODESTO, CA 95352                       | WARD, DONALD<br>2520 WARREN DRIVE,<br>SUITE A<br>ROCKLIN, CA 95677<br>(916)801-3478      | \$25,725,000<br>\$16,998,256<br>\$0         | 06/08/20<br>06/23/20<br>06/11/21<br>07/26/21 | 100%<br>100%<br>COMPLETED |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 03

| Location Contract Fed Aid Pgm Code                  | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|---|---|---|--|------------------------------------|-------------------------|
| 03-VAR-149-/5.3<br>03-0J3504                        |                  | IN BUTTE, YUBA AND SUTTER COUNTIES ON ROUTES 65, 70, 99, 149 AND 191 AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CAMP FIRE MISSION TASKS                   | A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661  | GRANDY, DWAYNE<br>2707 NOTRE DAME BLVD., CHICO, CA 95928<br>(530)713-7814         | \$2,485,000<br>\$1,828,973<br>\$0        | 06/14/19<br>07/24/19<br>03/29/21   | 100%<br>74%             |
| 20.20<br>201130                                     |                  |   |   |   |  |                                    |                         |
| 03-VAR-999-/0<br>03-4H9504                          |                  | IN SACRAMENTO COUNTY AT FOUR BRIDGES (BR# 24-51/52/53/121). DIR'S EMERGENCY L.B. REPAIR AND MODERNIZE ELECTROMECHANICAL BR.                               | GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510  | OLGUIN, JORGE<br>2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691<br>(916)952-1149 | \$19,985,000<br>\$9,181,512<br>\$84,754  | 03/01/19<br>05/03/19<br>11/23/21   | 100%<br>46%<br>OVER RUN |
| 20.80<br>315000                                     |                  |   |   |   |  |                                    |                         |
| 03-VAR--/0<br>03-1G7604                             |                  | IN NEVADA AND PLACER COUNTIES ON ROUTES 20 AND 80 AT VARIOUS LOCATIONS. HM3 PRESERVATION WORK (DECK   | MYERS & SONS CONSTRUCTION, LLC SAMPSON, TAD 4600 NORTHGATE BLVD, SUITE 10 33 DEPOT ST/ PO BOX 1807 SACRAMENTO CA 95834<br>(916)283-9950 | ANDREW MARTIN<br>33 DEPOT ST/PO BOX 1807 COLFAX, CA 95713<br>(530)320-6455        | \$2,213,999<br>\$412,150<br>\$412,150    | 05/26/21<br>06/22/21<br>10/08/21   | 32%<br>19%              |
| 03-VAR--/0<br>03-2G1204                             |                  | IN PLACER AND NEVADA COUNTY ON ROUTE 80 AT VARIOUS LOCATIONS_____ NEV 80 RAMPS-HM   | RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801<br>(714)855-4201  | ANDREW MARTIN<br>33 DEPOT ST/PO BOX 1807 COLFAX CA 95713<br>(530)812-6343         | \$1,947,000<br>\$740,496<br>\$740,496    | 05/20/21<br>06/15/21<br>09/13/21   | 67%<br>38%              |
| 03-VAR--/0<br>03-0H5404<br>ACIM- 080-(249)E<br>--() |                  | IN SACRAMENTO AND PLACER COUNTIES ON ROUTE 80 FROM 0.3 MILE EAST OF BRYTE BEND BRIDGE TO 0.4 MILE EAST OF RIVERSIDE INTERCHANGE INSTALL FIBER OPTIC CABLE | ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST.; SAN LEANDRO CA 94577<br>(510)639-0639   | HANI EISSA<br>3855 NORTH FREEWAY BLVD SACRMENTO, CA 95834<br>(916)416-7513        | \$10,557,929<br>\$9,900,370<br>\$223,197 | 05/01/20<br>06/09/20<br>11/21/21   | 69%<br>93%              |
| 03-VAR--/0<br>03-0H4204                             |                  | VARIOUS LOCATIONS IN DISTRICT 3. REPAIR EXISTING CONTINUOUS COUNT   | TENNYSON ELECTRIC, INC. 7275 NATIONAL DR SUITE A-2; LIVERMORE CA 94550<br>(925)606-1038   | CHANDER, RAKESH<br>3855 NORTH FREEWAY BLVD SACRAMENTO, CA 95834<br>(916)263-4916  | \$8,258,930<br>\$5,684,928<br>\$363,991  | 05/07/20<br>07/02/20<br>03/14/22   | 60%<br>69%              |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 03**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted           | %Time % Work Message        |
|--|------------------|--|--|--|---|--|-----------------------------|
| 03-VAR--/0<br>03-1G5104                                      |                  | IN BUTTE, COLUSA, GLENN, SUTTER AND YOLO COUNTIES AT 14 LOCATIONS<br>THE PROJECT PROPOSES TO REMOVE  | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711             | MANOHARAN SELVENDRAN<br>379 COLUSA AVENUE<br>YUBA CITY CA 95991<br>(530)218-3679             | \$1,389,391<br>\$1,248,313<br>\$0           | 12/16/20<br>01/12/21<br>08/09/21<br>08/05/21 | 90%<br>89%<br><br>COMPLETED |
| 03-VAR--/0<br>03-0H4004                                      |                  | VARIOUS LOCATIONS IN DISTRICT 3<br>UPGRADING EMS SIGNS TO LED.   | ALFARO COMMUNICATIONS CONSTRUCTION, INC<br>15614 S. ATLANTIC AVENUE;<br>COMPTON CA 90221<br>(310)669-8949        | RAKESH CHANDER<br>3855 NORTH FREEWAY<br>BLVD SUT120<br>SACRAMENOT, CA 95834<br>(916)263-4919 | \$1,572,430<br>\$438,407<br>\$366,700       | 04/15/20<br>05/08/20<br>09/21/21             | 53%<br>28%                  |
| 03-VAR--/0<br>03-2H57U4                                      |                  | IN NEVADA, PLACER, SACRAMENTO, AND YOLO COUNTIES ON ROUTES 5, 51, 65, 80, 99 AND 113.<br>REPAIR DAMAGED INDUCTIVE LOOPS AND                          | PTM GENERAL ENGINEERING SERVICES, INC.<br>5942 ACORN STREET;<br>RIVERSIDE CA 92504<br>(951)710-1000              | PEDRO DIAZ<br>3855 NORTH FREEWAY<br>BLVD, SU120<br>SACRAMENTO, CA95860<br>(530)682-5440      | \$2,390,039<br>\$1,123,857<br>\$0           | 05/01/20<br>06/18/20<br>10/28/21             | 25%<br>47%                  |
| 03-YOL-16-15.4/19.8<br>03-1G9904                             |                  | IN YOLO COUNTY NEAR QUINDA AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF COUNTY ROAD 68 TO 3.0 MILE EAST OF CACHE CREEK CASINO.<br>CULVERT REHAB        | ROLL'N ROCK CONSTRUCTION INC<br>5527 TRUCK VILLAGE DR.;<br>MOUNT SHASTA CA 96067<br>(530)925-1408                | DAVID MAHER<br>2777 DEL MONTE ST<br>WEST SACRAMENTO, CA<br>95691<br>(530)821-8304            | \$345,005<br>\$82,354<br>\$82,354           | 05/10/21<br>06/10/21<br>09/08/21             | 60%<br>24%                  |
| 03-YOL-16-27.5/28.3<br>03-4F1714<br>HSNH-P016-(042)E<br>--() |                  | IN ESPARTO, FROM ORLEANS STREET TO COUNTY ROAD 21A.<br>IMPROVE PEDESTRIAN SAFETY BY  | FBD VANGUARD CONSTRUCTION, INC.<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300                   | HOWARD GIANG<br>2777 DEL MONTE STREET<br>WEST SACRAMENTO, CA<br>95691<br>(916)825-7987       | \$2,764,425<br>\$0<br>\$0                   | 02/16/21<br>03/09/21<br>09/03/21             | 0%<br>0%                    |
| 03-YOL-80-11.1/11.7<br>03-0F2504<br>ACIM-080 -(250)E<br>--() |                  | IN YOLO AND SACRAMENTO COUNTIES IN AND NEAR WEST SACRAMENTO AND SACRAMENTO FROM 0.1 MILE WEST OF REED AVENUE OVERCROSSING TO 0.1 REHABILITATE BRIDGE | AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D<br>BENICIA CA 94510<br>(707)746-8028 | EPHREM TEWELDERBERHAN<br>2777 DEL MONTE ST<br>WEST SACRAMENTO, CA<br>95691<br>(530)218-4812  | \$18,085,163<br>\$10,811,629<br>\$1,468,994 | 08/21/20<br>09/11/20<br>12/30/21             | 64%<br>60%                  |
| HA21   |                  |  |  |  |   |  |                             |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 03

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|---|---|---|---|------------------------------------|-------------------------|
| 03-YOL-80-/0<br>03-1H8704<br>SNHG-P113-(037)E<br>--()         |                  | IN YOLO COUNTY AT VARIOUS LOCATIONS.<br>REPLACE GUARDRAIL AND PLACE   | APEX FENCE CO., INC<br>19896 ALEXANDER AVE;<br>ANDERSON CA 96007<br>(530)365-3316   | DUNG, SY<br>2777 DEL MONTE STREET<br>WEST SACRAMENTO, CA<br>95691<br>(530)155-7296        | \$1,894,139<br>\$1,258,838<br>\$312,267   | 01/26/21<br>02/11/21<br>08/27/21   | 98%<br>66%<br>SUSPENDED |
| 03-YOL-113-6.8/11.1<br>03-2G1704                              |                  | IN YOLO COUNTY ON ROUTE 113 IN<br>WOODLAND FROM MULLEN OH FROM ON/OFF<br>RAMP FROM SB ROUTE 5.<br>SLAB REPLACEMENT  | FBD VANGUARD CONSTRUCTION,<br>INC.<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300                         | DAVID MAHER<br>2777 DEL MONTE ST<br>WEST SACRAMENTO CA 95691<br>(530)821-8304             | \$1,834,928<br>\$931,052<br>\$931,052     | 05/05/21<br>06/02/21<br>10/04/21   | 33%<br>51%              |
| 03-YOL-128-/9.8<br>03-2G2004                                  |                  | IN YOLO COUNTY IN AND NEAR WINTERS<br>FROM PUTAH CREEK BRIDGE TO ROUTE<br>128/505 SEPARATION (#22-0110).<br>DIGOUTS, GRIND 0.20', PLACE 0.20'                                 | LAMON CONSTRUCTION<br>871 VON GELDERN WAY;<br>YUBA CITY CA 95991<br>(530)845-2282   | DAVID MAHER<br>2777 DEL MONTE STREET<br>WEST SACRAMENTO CA 95691<br>(530)821-8304         | \$2,640,371<br>\$417,579<br>\$417,579     | 05/11/21<br>06/18/21<br>10/12/21   | 22%<br>16%              |
| 03-YUB-20-1.6/3.4<br>03-1G0104<br>ACNH-P020-(183)E<br>--()    |                  | IN YUBA COUNTY IN AND NEAR MARYSVILLE<br>KNIFE RIVER CONSTRUCTION<br>FROM BUCHANAN STREET TO 0.1 MILE EAST<br>1764 SKYWAY<br>OF LEVEE ROAD.<br>RHMA OVERLAY, DIKE, PCC ISLAND | CHICO CA 95928<br>(530)891-6555   | GRIFFITH, GARRETT<br>379 COLUSA AVENUE<br>YUBA CITY, CA 95991<br>(530)682-3842            | \$1,738,233<br>\$1,529,739<br>\$0         | 05/22/18<br>06/19/18<br>03/01/21   | 98%<br>91%              |
| 03-YUB-20-13.3/18.2<br>03-0A5704<br>ACNH-P020-(191)E<br>--()  |                  | IN YUBA COUNTY FROM MARYSVILLE ROAD<br>TO THE YUBA RIVER BRIDGE<br>ROADWAY REHABILITATION AND SHOULDER  | A. TEICHERT & SON INC. DBA<br>TEICHERT CONSTRUCTION<br>400 SUNRISE AVE. SUITE 300;<br>ROSEVILLE CA 95661<br>(916)757-6400 | GARRETT GRIFFITH<br>379 COLUSA AVE<br>YUBA CITY, CA 95991<br>(530)682-3842                | \$37,450,119<br>\$29,998,986<br>\$888,206 | 01/02/20<br>01/22/20<br>02/03/22   | 64%<br>77%              |
| 03-YUB-20-18.1/M20.1<br>03-3F5104<br>HSNH-P020-(189)E<br>--() |                  | IN YUBA COUNTY NEAR SMARTSVILLE<br>FROM FLATIRON WEST INC.<br>THE YUBA RIVER BRIDGE TO 0.3 MILE<br>EAST OF SMARTVILLE ROAD<br>REALIGNMENT AND WIDENING                        | FLATIRON WEST INC.<br>2100 GOODYEAR RD;<br>BENICIA CA 94510<br>(707)742-6000  | AARON CHAMBERLIN<br>1930 FEATHER RIVER<br>BOULEVARD<br>OROVILLE CA 95965<br>(916)996-0601 | \$34,163,385<br>\$33,408,250<br>\$500,732 | 10/31/19<br>11/19/19<br>11/15/21   | 84%<br>94%<br>SUSPENDED |

HB1

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 03**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|---|--|---|------------------------------------|----------------------|
| 03-YUB-65-80.0/8<br>03-1J0704                                |                  | IN YUBA COUNTY ON ROUTE 65, AT THE MCGOWANPUMP PLANT, PM R8.01. APPROXIMATELY 1.14 MILES SOUTH OF THE RTE 65/70 SEP (16-42). DIR'S MCGOWAN PUMP PLANT   | NORDIC INDUSTRIES, INC.<br>1437 FURNEAUX ROAD<br>OLIVEHURST, CA 95961                       | MANOHARAN, SELVENDRAN<br>379 COLUSA AVE.<br>YUBA CITY, CA 95991<br>(530)218-3679           | \$1,985,000<br>\$1,011,308<br>\$0         | 10/29/19<br>02/21/20<br>09/02/21   | 30%<br>51%           |
| 20.20<br>201130  |                  |   |   |  |   |                                    |                      |
| 03-YUB-70-15.5/16.5<br>03-1E0604<br>BINH-P070-(137)E<br>--() |                  | IN YUBA COUNTY NEAR MARYSVILLE FROM 0.1 MILE NORTH OF BINNEY JUNCTION UNDERPASS TO 0.3 MILE NORTH OF LAURELLEN ROAD<br>REPLACE SIMMERLY SLOUGH BRIDGE # | M.C.M. CONSTRUCTION, INC.<br>6413 32ND STREET;<br>NORTH HIGHLANDS CA 95660<br>(916)334-1221 | SELVENDRAN MANOHARAN<br>1930 FEATHER RIVER<br>BLVD.<br>OROVILLE, CA 95928<br>(916)996-0601 | \$42,627,481<br>\$41,201,718<br>\$480,409 | 07/31/19<br>08/23/19<br>11/04/21   | 89%<br>94%           |
| HA21   |                  |   |   |  |   |                                    |                      |

**Totals:      Authorized Final Amt:      \$1,502,609,330      Completed to Date:      \$926,925,717      Work This Month:      \$75,790,170**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month   | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|--|------------------|--|---|--|--------------------------------------|--|---------------------------|
| 04-ALA-13-10.9/12<br>04-2G4604<br>ACNH-P013-(037)E<br>--() |                  | IN ALAMEDA COUNTY, IN BERKELEY AT VARIOUS LOCATIONS FROM PINE AVENUE TO LORINA STREET<br>UPGRADE CURB RAMPS TO CURRENT   | CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC.<br>1647 WILLOW PASS RD #150;<br>CONCORD CA 94520<br>(925)766-7014 | RUZIC, JOHN<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(510)812-6336          | \$782,000<br>\$758,455<br>\$3,400    | 10/28/20<br>11/17/20<br>06/17/21             | 100%<br>92%               |
| 04-ALA-13-/0<br>04-3K3104<br>BINH-X001-(645)E<br>--()      |                  | IN ALAMEDA COUNTY ON ROUTES 13, 24, 580, AND 880 AT VARIOUS LOCATIONS.<br>REPAIR AND REPLACE EXISTING  | ST. FRANCIS ELECTRIC, LLC<br>975 CARDEN STREET;<br>SAN LEANDRO CA 94577<br>(510)639-0639                      | ZHANG, RUI<br>25100 SANTA CLARA STREET<br>HAYWARD, C A 94544<br>(510)867-6031    | \$1,294,000<br>\$0<br>\$0            | 04/13/21<br>05/17/21<br>11/18/21             | 0%<br>0%<br>SUSPENDED     |
| 04-ALA-13-/0<br>04-3J1104<br>HSNH-X001-(663)<br>--()       |                  | IN ALAMEDA COUNTY AT VARIOUS LOCATIONS<br>INSTALL ACCESSIBLE PEDESTRIAN  | STURGEON ELECTRIC CALIFORNIA, LLC.<br>13501 BENSON AVE;<br>CHINO CA 91710<br>(909)591-0000                    | RUZIC, JOHN<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)812-6336         | \$1,769,950<br>\$1,575,682<br>\$0    | 10/28/19<br>11/22/19<br>06/18/21<br>08/09/21 | 100%<br>100%<br>COMPLETED |
| 04-ALA-24-5.9/6.2<br>04-0AC904<br>20.20.201<br>130         |                  | IN ALAMEDA AND CONTRA COSTA COUNTIES, IN OAKLAND AND ORINDA, AT THE CALDECOTT TUNNELS DIR'S ORDER EMERGENCY F.A.<br>INSTALL MD VOLTAGE ELECT GENERATOR SYSTEMS | BENTANCOURT BROS. CONSTRUCTION, INC.<br>8015 WEST 11TH STREET<br>TRACY, CA 95304<br>(209)832-7631             | RIHANI, RAIIF<br>5675 B GIBRALTAR DRIVE<br>PLEASANTON, CA 94588<br>(510)715-7421 | \$12,370,400<br>\$6,168,118<br>\$0   | 02/14/20<br>02/14/20<br>12/31/21             | 100%<br>50%<br>OVER RUN   |
| 04-ALA-24-59.0/6.2<br>04-1Q8404<br>20.20.201<br>130        |                  | NEAR OAKLAND AT THE CALDECOTT TUNNEL RPR FIRE PROTECT, VENT, ELECT SYST & SCADA  | MONTEREY MECHANICAL CO<br>8275 SAN LEANDRO ST.<br>OAKLAND, CA 94621<br>(510)632-3173                          | RIHANI, RAIIF<br>5675-B GIBRALTER DRIVE<br>PLEASANTON, CA 94588<br>(510)715-7421 | \$17,485,000<br>\$9,010,420<br>\$0   | 09/13/18<br>09/13/18<br>11/10/21             | 100%<br>52%<br>OVER RUN   |
| 04-ALA-80-1.9/4<br>04-2J8304                               |                  | IN ALAMEDA COUNTY AT VARIOUS LOCATIONS<br>INSTALL TRANSPORTATION MANAGEMENT  | PACIFIC INFRASTRUCTURE CONSTRUCTION LLC<br>871 COTTING COURT STE A;<br>VACAVILLE CA 95688<br>(707)449-3604    | TRINH, JASON<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(510)774-6007         | \$2,310,502<br>\$827,243<br>\$14,320 | 12/30/20<br>02/02/21<br>10/20/21             | 54%<br>36%                |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|---|---|------------------------------------|----------------------|
| 04-ALA-80-4.5/7.6<br>04-3J7004<br>SIMG-0801-(118)E<br>--()   |                  | IN BERKELEY AND ALBANY, FROM ROUTE 13/80 SEPARATION (NORTH) TO 0.4 MILE INC. EAST OF EL CERRITO SEPARATION AND OVERHEAD<br>INSTALL MEDIAN SAFETY LIGHTING AND            | FBD VANGUARD CONSTRUCTION,<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300                     | CARROLL, GREGORY<br>3401 REGATTA BLVD.<br>RICHMOND, C A 94804<br>(510)867-4480      | \$10,349,652<br>\$7,595,333<br>\$1,309,764  | 11/16/20<br>12/02/20<br>11/03/21   | 75%<br>72%           |
| 04-ALA-80-5.7/5.8<br>04-1W9904                               |                  | IN THE CITY OF BERKELEY AT UNIVERSITY AVE INSTALL FENCING, REMOVE HAZ WASTE, TREE PROTECTION DIR'S ORDER EMERGENCY F.A.<br>INSTALL FENCING,REMOVE HAZ WASTE,TREE PROT    | QA CONSTRUCTORS<br>850 S VAN NESS AVE. STE 35<br>SAN FRANCISCO, CA 94110<br>(408)210-5508                     | TRAN, TRANG<br>3401 REGATTA AVE.<br>RICHMOND, CA 94804<br>(510)714-7041             | \$2,709,000<br>\$0<br>\$0                   | 05/19/21<br>06/10/21<br>03/01/22   | 0%<br>0%             |
| 20.20.201<br>130   |                  |  |   |   |   |                                    |                      |
| 04-ALA-80-6.4/6.6<br>04-0A7714<br>ACIM-080 -(119)E<br>--()   |                  | IN ALAMEDA COUNTY IN AND NEAR BERKELEY FROM 0.6 MILE NORTH OF UNIVERSITY AVENUE OVERCROSSING TO 0.1 MILE SOUTH OF GILMAN STREET U CONSTRUCT THE GILMAN                   | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE;<br>BENICIA CA 94510<br>(925)372-8000                         | TRINH, JASON<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)774-6007           | \$21,096,290<br>\$2,147,719<br>\$1,768,103  | 05/03/21<br>05/13/21<br>01/12/23   | 9%<br>10%            |
| 04-ALA-84-13.0/13.6<br>04-160304<br>ACNH-P084-(054)E<br>--() |                  | ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT<br>REPLACE BRIDGE   | VIKING CONSTRUCTION COMPANY<br>11315 SUNRISE GOLD CIR, STE A<br>RANCHO CORDOVA CA 95742<br>(916)852-5530      | TUN, YANNAING<br>5675 B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(510)867-6181 | \$17,628,456<br>\$5,551,222<br>\$0          | 11/17/20<br>12/15/20<br>08/25/23   | 19%<br>31%           |
| HA21   |                  |  |   |   |   |                                    |                      |
| 04-ALA-84-13.6/18<br>04-2A3324<br>HSNH-P084-(055)E<br>--()   |                  | IN FREMONT, FROM ROUTE 238 (MISSION BOULEVARD) TO ROUTE 680.<br>WIDEN SHOULDERS, INSTALL TRAFFIC   | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT,BUILDING B #400<br>CONCORD, CA 94524-6227<br>(925)227-6296 | DIKE EDDIE<br>5675 B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(925)250-5611    | \$16,042,351<br>\$5,179,733<br>\$1,142,581  | 02/22/21<br>03/11/21<br>12/27/22   | 10%<br>32%           |
| 04-ALA-84-17.9/22.9<br>04-297634                             |                  | IN AND NEAR SUNOL, PLEASANTON AND LIVERMORE ON RTE 680 FROM 1.2 MI SOUTH TO 1.8 MI NORTH OF RTE 84 AND ON RTE 84 FROM 0.1 MI EAST<br>WIDENING ROUTE 84 TO EXPRESSWAY AND | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT;BUILDING B #400<br>CONCORD, CA 94524-6227<br>(925)227-6296 | NGO, HUNG<br>5675 B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(510)224-6790     | \$134,062,176<br>\$3,294,686<br>\$1,600,137 | 02/22/21<br>03/11/21<br>04/11/24   | 5%<br>2%             |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted           | % Work % Message          |
|---|------------------|---|--|---|---------------------------------------|--|---------------------------|
| 04-ALA-84-21.9/21.9<br>04-4Q2604                              |                  | IN ALAMEDA COUNTY, NEAR LIVERMORE, AT REDGWICK CONSTRUCTION CO.<br>1.1 MILE WEST OF RUBY HILLS DRIVE<br>RECONSTRUCT SLOPE WITH RSP                                  | 21 HEGENBERGER CT.<br>OAKLAND CA 94621<br>(510)792-1727  | PANDHER, PARAMJIT<br>5675-B GIBRALTAR DR,<br>PLEASANTON, CA 94588<br>(510)867-6694      | \$16,650,000<br>\$5,550,425<br>\$0    | 07/16/19<br>08/14/19<br>10/29/21             | 100%<br>33%<br>OVER RUN   |
| 20.20.201<br>130  |                  |   |  |   |                                       |  |                           |
| 04-ALA-260-1.1/1.9<br>04-3K2004                               |                  | IN OAK AND ALA AT POSEY WEBSTER TUBES<br>RPR FIRE PROTECTION, VENT, ELECT SYSTEM  | MONTEREY MECHANICAL CO<br>8275 SAN LEANDRO ST<br>OAKLAND, CA 94621<br>(510)812-4031                  | PATEL, ASUTA<br>5675-B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(510)385-8168      | \$21,830,000<br>\$19,711,092<br>\$0   | 03/04/19<br>03/04/19<br>12/31/21             | 100%<br>90%<br>OVER RUN   |
| 20.801350<br>000  |                  |   |  |   |                                       |  |                           |
| 04-ALA-260-1.1/1.9<br>04-0W0204                               |                  | IN ALAMEDA COUNTY, IN OAKLAND AND ALAMEDA, AT THE POSEY-WEBSTER TUBES<br>DIR'S ORDER EMERGENCY F.A.<br>RENT & PLACE TEMPORARY BACKUP GENERATORS                     | MONTEREY MECHANICAL CO<br>8275 SAN LEANDRO STREET<br>OAKLAND, CA 94621<br>(510)812-4031              | PATEL, ASUTA<br>5675-B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(510)385-8168      | \$4,242,000<br>\$2,917,292<br>\$0     | 02/24/20<br>02/24/20<br>12/31/21             | 63%<br>69%                |
| 20.20.201<br>130  |                  |   |  |   |                                       |  |                           |
| 04-ALA-580-8.0/8<br>04-0J5204                                 |                  | NEAR LIVERMORE, NEAR GREENVILLE ROAD<br>AT GREENVILLE OVERHEAD BRIDGE NO. 33-0121R.<br>REHABILITATE WESTBOUND STRUCTURE.  | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711 | DIKE, EDDIE<br>5675 B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(925)250-5611       | \$602,048<br>\$594,394<br>\$0         | 11/13/20<br>12/09/20<br>05/28/21<br>07/21/21 | 100%<br>100%<br>COMPLETED |
| 04-ALA-580-21.0/27<br>04-0W3404                               |                  | IN ALAMEDA COUNTY IN AND NEAR PLEASANTON 0.2 MILE WEST OF ROUTE 680/580 SEPARATION TO EAST CASTRO VALLEY BOULEVARD UNDERCROSSING PCC SLABS REPLACEMENT.             | FBD VANGUARD CONSTRUCTION, INC.<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300       | PANDHER, PARAMJIT<br>5675-B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(510)867-6694 | \$917,220<br>\$0<br>\$0               | 04/23/21<br>06/17/21<br>11/02/21             | 0%<br>0%                  |
| 04-ALA-580-30.8/46.5<br>04-3J0504<br>ACIM-5801-(981)E<br>--() |                  | IN ALAMEDA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADELIN STREET UNDERCROSSING IN OAKLAND TO 0.3 MILE WEST OF ROUTE<br>INSTALL AND UPGRADE TRANSPORTATION | TENNYSON ELECTRIC, INC.<br>7275 NATIONAL DRIVE;<br>LIVERMORE CA 94550<br>(925)606-1038               | ZHANG, RUI<br>25100 SANTA CLARA STREET<br>HAYWARD, CA 94544<br>(510)867-6031            | \$6,078,858<br>\$196,675<br>\$196,675 | 03/26/21<br>04/16/21<br>12/31/21             | 100%<br>3%                |



**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|---|------------------|---|--|--|---|------------------------------------|--------------------------------|
| 04-ALA-580-44.4/44.4<br>04-1W5404                             |                  | IN ALAMEDA COUNTY, AT BRIDGE #33-02895 INSTALL WROUGHT IRON FENCING AND ACCESS GATES DIR'S ORDER EMERGENCY F.A.<br>INSTALL WROUGHT IRON FENCING & ACCESS GATE     | REDWOOD ENGINEERING CONSTRUCTION<br>416 D STREET<br>REDWOOD CITY, CA 94063<br>(925)819-2960                      | RUZIC, JOHN<br>401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)812-6336          | \$791,538<br>\$489,852<br>\$0           | 02/08/21<br>03/17/21<br>09/17/21   | 100%<br>62%                    |
| 20.20.201<br>130  |                  |   |  |  |   |                                    |                                |
| 04-ALA-580-47.4/48<br>04-3Q3904                               |                  | BUCHANAN STREET TO CONTRA COSTA COUNTY LINE<br>MILL AND REPLACE WITH RHMA   | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT, STE 400<br>CONCORD CA 94520<br>(925)687-6666                 | RUZIC, JOHN<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(510)812-6336          | \$1,145,149<br>\$0<br>\$0               | 06/08/21<br>06/22/21<br>10/27/21   | 0%<br>0%                       |
| 04-ALA-680-2.2/6.6<br>04-2537H4                               |                  | IN ALAMEDA COUNTY IN FREMONT FROM 0.2 MILE SOUTH OF MISSION BLVD/ ROUTE 262 SEPARATION TO 0.3 MILE NORTH OF MISSION BLVD/ROUTE 23<br>REPLACEMENT HIGHWAY PLANTING | BORTOLUSSI & WATKIN, INC<br>77 LARKSPUR STREET<br>SAN RAFAEL CA 94901<br>(415)453-4675                           | BALINGIT, JOSE<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)867-4515      | \$1,303,320<br>\$1,151,671<br>\$2,680   | 12/07/17<br>12/26/17<br>01/04/22   | 0%<br>0%<br>PLANT EST<br>SATIS |
| 04-ALA-680-2.4/12.4<br>04-4G0564<br>ACIM- 680-(079)E<br>--()  |                  | IN ALAMEDA COUNTY., ALA-680 FROM SR-262 (MISSION BOULEVARD) IN FREMONT TO KOOPMAN ROAD UNDERCROSSING.<br>REHABILITATE ROADWAY AND CONSTRUCT                       | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CENTER BLDG B#400<br>CONCORD, CA 94520<br>(925)687-6666          | TUN, YANNAING<br>5675 B GIBRALTAR DRIVE<br>PLEASANTON, CA 94588<br>(925)460-3529 | \$115,377,556<br>\$112,690,941<br>\$0   | 11/16/17<br>01/04/18<br>09/24/21   | 97%<br>98%                     |
| 04-ALA-880-11.4/12.2<br>04-0J5304<br>ACIM-8801-(910)E<br>--() |                  | IN FREMONT, FROM 0.4 MILE SOUTH TO 0.4 MILE NORTH OF PATTERSON SLOUGH BRIDGE NO. 33-0250 (PM 11.8).<br>BRIDGE REHABILITATION.                                     | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET;<br>BERKELEY CA 94710<br>(510)909-9601                             | PHOEN, LINDA<br>25100 SANTA CLARA STREET<br>HAYWARD, CA 94587<br>(408)595-4007   | \$7,601,655<br>\$3,051,068<br>\$517,350 | 01/04/21<br>01/26/21<br>02/02/22   | 45%<br>40%                     |
| 04-ALA-880-20.9/20.9<br>04-4J7304<br>HSIM-8801-(911)<br>--()  |                  | IN ALAMEDA COUNTY IN SAN LEANDRO AT WASHINGTON AVENUE<br>RECONSTRUCT RAMPS.   | A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION<br>400 SUNRISE BLVD.;<br>ROSEVILLE CA 95661<br>(916)757-6400 | NGUYEN, VERNON<br>25100 SANTA CLARA STREET<br>HAYWARD, CA 94542<br>(510)867-6119 | \$2,895,449<br>\$1,531,322<br>\$568,874 | 12/29/20<br>01/21/21<br>11/30/21   | 63%<br>52%                     |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|------------------------------------|------------------|--|--|--|---------------------------------------|------------------------------------|--------------------------------|
| 04-ALA-880-34.1/34.6<br>04-2W3404  |                  | HOMELESS FENCING IN OAKLAND, ON WOOD STREET DIR'S ORDER EMERGENCY F.A.<br>HOMELESS FENCING   | MARINSHIP DEVELOPMENT INTERESTLLC<br>1485 BAYSHORE BLVD SUITE 200<br>SAN FRANCISCO CA 94124<br>(415)852-1752 | SAEED SAFI<br>25100 SANTA CLARA STREET,<br>HAYWARD, CA 94544<br>(510)714-7039                | \$2,375,184<br>\$738,823<br>\$0       | 05/05/21<br>06/17/21<br>09/15/21   | 58%<br>31%                     |
| 20.20.201<br>130                   |                  |  |  |  |                                       |                                    |                                |
| 04-CC-4-16.7/16.7<br>04-2Q0204     |                  | IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS<br>TREAT BRIDGE DECK WITH METHCRYLATE,   | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, SUITE 10<br>SACRAMENTO CA 95834<br>(916)227-6299      | CRANDHAWA, PERVEZ<br>2525 STANWELL DRIVE<br>SUITE #100<br>CONCORD, CA 94520<br>(510)867-6021 | \$1,499,123<br>\$328,468<br>\$133,784 | 03/30/21<br>04/15/21<br>10/27/21   | 54%<br>22%                     |
| 04-CC-4-23.6/25.2<br>04-2J0304     |                  | IN CONTRA COSTA CO IN PITTSBURG AND ANTIOCH FROM 0.3 MILE WEST OF LOVERIDGE RD OC TO 0.2 MILE EAST OF CENTURY BLVD UC<br>REPLACEMENT PLANTING & IRRIGATION         | EMPIRE LANDSCAPING INC<br>PO BOX 35<br>DAVIS, CA 95617<br>(530)400-3943                                      | BARTEL, DAVID<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)385-6755                   | \$1,096,944<br>\$944,596<br>\$23,930  | 10/27/17<br>11/30/17<br>09/17/21   | 0%<br>0%<br>PLANT EST<br>SATIS |
| HB4C                               |                  |  |  |  |                                       |                                    |                                |
| 04-CC-4-23.8/23.8<br>04-2W6704     |                  | IN CITY OF PITTSBURG, EB HWY 4, AT OUTSIDE SHOULDER DIR'S ORDER EMERGENCY F.A.<br>REPLACE FIRE-DAMAGED CULVERTS  | BAY CITIES PAVING & GRADING, INC<br>1450 CIVIC CT, BLDG B STE 400<br>CONCORD, CA 94520<br>(925)687-6666      | MUKHERJEE, RABINDRA<br>2525 STANWELL, SUITE 100,<br>CONCORD, CA 94520<br>(510)774-4383       | \$885,000<br>\$0<br>\$0               | 06/15/21<br>07/16/21<br>10/08/21   | 0%<br>0%<br>0%                 |
| 20.20.201<br>130                   |                  |  |  |  |                                       |                                    |                                |
| 04-CC-4-25.8/28.3<br>04-2J0414     |                  | IN CONTRA COSTA CO IN PITTSBURG AND ANTIOCH FROM 0.2 MILE WEST OF SOMERSVILLE ROAD UC TO 0.1 MILE EAST OF CAVALLO ROAD UC<br>REPLACEMENT HIGHWAY PLANTING          | JJ NGUYEN, INC.<br>3172 SALEM DR<br>SAN JOSE CA 95127<br>(408)259-7982                                       | BARTEL, DAVID<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)385-6755                   | \$2,574,086<br>\$2,228,401<br>\$6,156 | 05/21/18<br>06/28/18<br>09/30/22   | 0%<br>0%<br>PLANT EST<br>SATIS |
| 04-CC-4-28.7/31<br>04-2J0424       |                  | IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.2 MILE WEST OF HILLCREST AVE OC TO BART PED OC AND FROM 0.2 MILE WEST OF ROUTE 4/160 SEPA<br>REPLACEMENT HIGHWAY PLANTING | JJ NGUYEN, INC.<br>3172 SALEM DR<br>SAN JOSE CA 95127<br>(408)899-6841                                       | BARTEL, DAVID<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)385-6755                   | \$1,757,143<br>\$1,507,067<br>\$3,510 | 01/18/19<br>02/11/19<br>11/22/22   | 0%<br>0%<br>PLANT EST<br>SATIS |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code                      | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message          |
|---|------------------|---|--|--|---|--|-------------------------------|
| 04-CC-4-38.0/39.9<br>04-3Q9504                          |                  | IN CONTRA COSTA COUNTY NEAR BYRON FROM VASCO ROAD TO SELLERS AVE MILL AND REPLACE WITH RHMA OVERLAY   | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT;<br>CONCORD CA 94520<br>(925)687-6666                 | RABINDRA, MUKHERJEE<br>2525 STANWELL DRIVE,<br>STE #400<br>CONCORD, CA 94520<br>(925)906-8015  | \$1,166,921<br>\$1,165,329<br>\$0       | 03/18/21<br>04/01/21<br>07/09/21<br>08/02/21 | 100%<br>100%<br><br>COMPLETED |
| 04-CC-4-/0<br>04-2Q0304                                 |                  | IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS<br>REPLACE JOINT SEALS, REPAIR  | TBC<br>5400 HANNAH RANCH RD<br>NOVATO CA 94945<br>(415)456-8972  | RANDHAWA, PERVEZ<br>2525 STANWELL DRIVE<br>SUITE #100<br>CONCORD, CA 94520<br>(510)867-6021    | \$872,823<br>\$867,969<br>\$1,550       | 12/18/20<br>01/19/21<br>09/20/21             | 100%<br>96%                   |
| 04-CC-24-6.6/7.4<br>04-0W6104                           |                  | FROM PLEASANT HILL ROAD ONRAMP TO CENTRAL LAFAYETTE OFFRAMP GROUTING, REPLACE FAILED CULVERTS, GRINDING/PAVING DIR'S ORDER EMERGEN GROUT,REPLACE FAILED CULVERTS,GRIND/PAVE | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT, BLDG B STE 400<br>CONCORD, CA 94520<br>(925)687-6666 | RANDHAWA, PERVEZ<br>2525 STANWELL DRIVE<br>SUITE #100<br>CONCORD, CA 94520<br>(510)867-6021    | \$829,000<br>\$533,803<br>\$0           | 01/15/21<br>01/15/21<br>10/20/21             | 100%<br>64%<br><br>OVER RUN   |
| 20.20.201<br>130  |                  |   |  |  |   |  |                               |
| 04-CC-24-/0<br>04-0AC704                                |                  | AT VARIOUS LOCATIONS THROUGHOUT ALAMEDA, CONTRA COSTA, SANTA CLARA, AND SOLANO COUNTIES DIR'S ORDER EMERGENCY F.A.<br>INSTALL ALT PWR SOURCE,TRAFFIC CONTROL &              | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT., BLDG B,STE400<br>CONCORD, CA 94520<br>(925)766-1918 | MUKHERJEE, RABINDRA<br>2525 STANWELL DRIVE<br>SUITE #150<br>CONCORD, CA 94520<br>(510)774-4383 | \$1,645,000<br>\$1,552,852<br>\$0       | 10/11/19<br>10/11/19<br>08/30/21             | 100%<br>94%<br><br>OVER RUN   |
| 20.20.201<br>130  |                  |   |  |  |   |  |                               |
| 04-CC-160-1.1/.6<br>04-0W3904                           |                  | IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.2 MILE SOUTH OF MAIN STREET TO 0.1 MILE NORTH OF WILBUR AVENUE REPLACE RESURFACING   | GRANITE ROCK COMPANY<br>2280 BATES AVENUE, SUITE 200<br>CONCORD, CA 94520<br>(408)574-1400               | MUKHERJEE, RABINDRA<br>2525 STANWELL DRIVE<br>SUITE #100<br>CONCORD, CA 94520<br>(510)774-4383 | \$337,230<br>\$9,840<br>\$9,840         | 05/10/21<br>06/03/21<br>10/06/21             | 9%<br>3%                      |
| 04-CC-242-/1.6<br>04-269804<br>ACNH-P242-(004)E<br>--() |                  | IN CONCORD, FROM ROUTE 680 TO 0.1 MILES NORTH OF CONCORD AVENUE PAVEMENT REHABILITATION   | FBD VANGUARD CONSTRUCTION, INC.<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300           | HATEFI, AMIR<br>2525 STANWELL DRIVE<br>SUITE #100<br>CONCORD, CA 94520<br>(510)867-6034        | \$8,890,343<br>\$7,497,283<br>\$801,215 | 12/04/20<br>12/17/20<br>10/21/21             | 75%<br>81%                    |
| HA22  |                  |   |  |  |   |  |                               |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code               | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor   | Resident<br>Engineer   | Bid + CCOs<br>Comp To date<br>This Month   | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---|---------------------|---|--|--|--|---|----------------------------|
| 04-CC-580-.9/1.5<br>04-2J7204<br>ACIM-5802-(368)E<br>--() |                     | IN RICHMOND, AT STEGE DRAIN RIDGE NO. 28-0091.<br>BRIDGE REPLACEMENT  | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE;<br>ALAMO CA 94507<br>(925)838-5675                         | GURUNG, BARDAN<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(510)406-5829                     | \$8,008,312<br>\$2,626,521<br>\$306,487    | 02/25/21<br>03/11/21<br>12/08/22            | 46%<br>33%                 |
| 04-CC-580-5.8/5.8<br>04-4G8914                            |                     | IN CITY OF RICHMOND IN CONTRA COSTA COUNTY ON ROUTE 580, AT SCOFIELD AVENUE UNDERCROSSING NO. 28...<br>SEISMIC RETROFIT   | GOLDEN STATE BRIDGE INC<br>901 HOWE RD<br>MARTINEZ CA 94553<br>(925)372-8000                           | TRINH, JASON<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(510)774-6007                       | \$15,037,724<br>\$2,953,662<br>\$995,583   | 04/01/21<br>04/13/21<br>08/30/22            | 18%<br>20%                 |
| 04-CC-580-6.1/7.7<br>04-3G4744                            |                     | IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN REMOVE TRAVELERS, PAINT STRUCTURAL  | ALLIED PAINTING, INC.<br>4 LARWIN ROAD<br>CHERRY HILL, NJ 08034<br>(856)429-3400                       | HALALI, BEHZAD<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804-4594<br>(510)867-6107               | \$38,729,661<br>\$6,993,556<br>\$2,409,817 | 01/14/21<br>02/09/21<br>05/17/23            | 18%<br>18%                 |
| 04-CC-580-6.7/7.8<br>04-2W1204                            |                     | ON THE RICHMOND SAN RAFAEL BRIDGE, I580 STRENGTHEN GUSSET PLATES AT VARIOUS LOCATIDIR'S ORDER EMERGENCY F.A.<br>STRENGTHEN GUSSET PLATES AT VARIOUS LOCATI            | FLATIRON WEST INC<br>2100 GOODYEAR RD.<br>BENICIA CA 94510<br>(707)742-6000                            | HALALI, BEHZAD<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804-4594<br>(510)867-6107                | \$12,135,000<br>\$196,378<br>\$0           | 01/11/20<br>03/17/21<br>07/01/22            | 100%<br>2%                 |
| 20.20.201<br>130  |                     |   |  |  |  |   |                            |
| 04-CC-680-20.4/24.3<br>04-0W3304                          |                     | IN CONTRA COSTA COUNTY AT PACHECO AND NEAR MARINEZ FROM CENTER AVENUE UNDERCROSSING TO MOCOCO OVERHEAD COLD PLANE AC PAVEMENT AND RHMA                                | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT., BLDG B #400;<br>CONCORD CA 94520<br>(925)687-6666 | MUKHERJEE, RABINDRA<br>2525 STANWELL DRIVE<br>SUITE #100<br>CONCORD, CA 94520<br>(510)774-4383 | \$2,397,094<br>\$1,821,320<br>\$31,557     | 04/20/21<br>05/14/21<br>09/20/21            | 82%<br>76%                 |
| 04-CC-680-24.9/25.5<br>04-3G3014                          |                     | IN SACRAMENTO COUNTY NEAR ANITOC ON ROUTE 160 FROM 0.2 MILE NORTH OF SACRAMENTO COUNTY LINE TO 0.4 MILE NORTH OF SACRAMENTO COUNT<br>REPLACE FOG HORNS, RADAR BEACONS | PERRY ELECTRIC INCORPORATED<br>130 MURWOOD COURT<br>WALNUT CREEK CA 94596<br>(925)766-2778             | WONG, DUDLEY<br>25100 SANTA CLARA ST.<br>HAYWARD, C A 94544<br>(510)385-7628                   | \$4,873,896<br>\$2,212,027<br>\$426,637    | 02/04/21<br>03/09/21<br>02/18/22            | 38%<br>45%                 |

HA21

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month  | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|---|-------------------------------------|------------------------------------|----------------------|
| 04-CC-680-/7.6<br>04-0W7704                                 |                  | IN CONTRA COSTA COUNTY, IN SAN RAMON AND DANVILLE FROM ALCOSTA BOULEVARD OVERCROSSING TO DIABLE ROAD UNDERCROSSING REPLACE PCC SLABS   | FBD VANGUARD CONSTRUCTION, INC.<br>550 GREENVILLE ROAD<br>LIVERMORE CA 94550<br>(925)245-1300       | RANDHAWA, PERVEZ<br>2525 STANWELL DRIVE<br>SUITE #100<br>CONCORD, CA 94520<br>(510)867-6021 | \$771,800<br>\$11,850<br>\$11,850   | 06/01/21<br>06/22/21<br>10/28/21   | 37%<br>2%            |
| 04-LAK-29-/0<br>04-0Q8504                                   |                  | COUNTIES LAK, MRN, NAP, SON, SOL ON RTES 29, 1, 101, 131, 128, 80, 680, 780, 12 AND 116 AT VARIOUS LOCATIONS DIR'S ORDER EMERGENCY REMOVE DROUGHT-DAMAGED TREES              | THE PROFESSIONAL TREE CARE CO.<br>2828 8TH STREET<br>BERKELEY, CA 94710<br>(510)549-3954            | CRAWFORD, PAUL<br>1009 CLEGG CT., STE. G<br>PETALUMA, CA 94954<br>(510)867-6793             | \$12,485,000<br>\$10,046,863<br>\$0 | 09/16/19<br>09/16/19<br>08/31/21   | 85%<br>80%           |
| 20.20.201<br>130  |                  |  |   |   |                                     |                                    |                      |
| 04-MRN-0-/0<br>04-0AC804                                    |                  | AT VARIOUS LOCATIONS THROUGHOUT MARIN, NAPA, SAN FRANCISCO, SAN MATEO, AND SONOMA COUNTIES ALT POWER SOURCE TRFFC CNTRL & DETOUR   | GHILOTTI BROS., INC.<br>525 JACOBY STREET<br>SAN RAFAEL, CA 94901<br>(415)454-7011                  | DAVID, JOSE<br>585 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(510)754-0001                   | \$2,385,000<br>\$2,068,617<br>\$0   | 10/23/19<br>10/23/19<br>12/31/21   | 100%<br>87%          |
| 20.20.201<br>130  |                  |  |   |   |                                     |                                    |                      |
| 04-MRN-101-.2/0<br>04-4J4204<br>STER-27F5-(001)E<br>--()    |                  | IN MARIN COUNTY NEAR SAUSALITO AT 0.1 MILE SOUTH OF SAUSALITO ROAD UNDERCROSSING INSTALL FLOOD GATES AND MODIFY BOX  | MAGGIORA & GHILOTTI, INC.<br>555 DUBOIS ST.<br>SAN RAFAEL CA 94901<br>(415)459-8640                 | RUSSELL, STEVE<br>756 W. FRANCISCO BLVD.<br>SAN RAFAEL, CA 94901<br>(510)774-6297           | \$820,655<br>\$0<br>\$0             | 03/29/21<br>05/27/21<br>12/01/22   | 0%<br>0%             |
| 04-MRN-101-.4/2.2<br>04-1W3804                              |                  | IN AND NEAR SAUSALITO AND SAN RAFAEL, AT VARIOUS LOCATIONS FROM 0.4 MILE NORH OF GOLDEN GATE BRIDGE TO LUCAS VALLEY ROAD DIR'S ORD GRIND,REPLACE & APPLY HIGH FRICTION SURFA | GHILOTTI BROS., INC.<br>525 JACOBY STREET<br>SAN RAFAEL, CA 94901<br>(415)454-7011                  | RUSSELL, STEVE<br>756 FRANCISCO BLVD.<br>WEST<br>SAN RAFAEL, CA 94901<br>(510)774-6297      | \$5,327,000<br>\$4,741,408<br>\$0   | 10/29/20<br>10/29/20<br>09/30/21   | 67%<br>89%           |
| 20.20.201<br>130  |                  |  |   |   |                                     |                                    |                      |
| 04-MRN-101-.7/15.8<br>04-3K3504<br>BINH-000C-(481)E<br>--() |                  | IN MARIN, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS VEHICLE DETECTION SYSTEM   | PTM GENERAL ENGINEERING SERVICES, INC.<br>5942 ACORN STREET;<br>RIVERSIDE CA 92504<br>(951)710-1000 |   | \$4,097,079<br>\$0<br>\$0           | 05/21/21<br>06/09/21               | 0%<br>0%             |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 04

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted | %Time % Work Message  |
|---|------------------|---|---|---|--|------------------------------------|-----------------------|
| 04-MRN-101-3.5/4.7<br>04-3W3904                               |                  | MARIN-101 BRIDGE 27-0100 JOINT #10 (SOUTHBOUND)<br>REPAIR FAILED FINGER JOINT AT HINGE 10.  | BRIDGEWAY CIVIL CONSTRUCTORS, INC<br>3333 VACA VALLEY PARKWAY, STE 2000, VACAVILLE, CA 95688      | HABTESECLASSIE, DAWIT<br>756 WEST FRANCISCO BLVD,<br>SAN RAFAEL, CA 94901-3927<br>(510)385-6980 | \$503,000<br>\$0<br>\$0                    | 07/21/21<br>08/11/21<br>02/04/22   | 0%<br>0%              |
| 20.20.201<br>130  |                  |   |   |   |  |                                    |                       |
| 04-MRN-101-3.5/4.8<br>04-1W5804                               |                  | MARIN 101-3.5/4.75 REPAIR FAILED FINGER JOINT AT HINGE 10 AND 20. REPAIR AFFECTED CONCRETE RAILING DIR'S ORDER EMERGENCY F.A.<br>REPAIR FINGER JOINTS/AFFECTED CONC RAILING | DISNEY CONSTRUCTION INC<br>533 AIRPORT BLVD, SUITE 120<br>BURLINGAME CA 94010<br>(650)259-9545    | HABTESECLASSIE, DAWIT<br>756 FRANCISCO BLVD<br>WEST<br>SAN RAFAEL, CA 94901<br>(510)385-6980    | \$678,400<br>\$49,788<br>\$0               | 01/14/21<br>01/14/21<br>05/21/21   | 20%<br>7%             |
| 20.20.201<br>130  |                  |   |   |   |  |                                    |                       |
| 04-MRN-101-8.4/8.7<br>04-1A6614                               |                  | IN MARIN COUNTY, FROM TAMALPIAS DRIVE INTERCHANGE IN CORTE MADERA TO SIR FRANCIS DRAKE BLVD. IN LARKSPUR, IMPROVEMENTS ON SB AND CONSTRUCT MULTIUSE BIKEPATH.               | DISNEY CONSTRUCTION, INC.<br>533 AIRPORT BLVD., SUITE 120<br>BURLINGAME CA 94010<br>(650)259-9545 | PERALTA, MARIANNE<br>756 FRANCISCO BLVD<br>WEST<br>SAN RAFAEL, CA 94901<br>(510)754-0001        | \$9,624,927<br>\$3,403,068<br>\$589,835    | 11/30/20<br>12/22/20<br>01/03/23   | 27%<br>36%            |
| 04-MRN-101-8.9/0<br>04-0Q7304                                 |                  | IN MARIN COUNTY IN LARKSPUR AT 0.4 MILE NORTH OF CORTE MADERA CREEK BRIDGE<br>MODIFY DRAINAGE SYSTEM AND EROSION  | GHILOTTI BROS., INC.<br>525 JACOBY STREET;<br>SAN RAFAEL CA 94901<br>(415)454-7011                | RUSSELL, STEVE<br>756 FRANCISCO BLVD<br>WEST<br>SAN RAFAEL, CA 94901<br>(510)774-6297           | \$328,941<br>\$0<br>\$0                    | 05/26/20<br>07/17/20<br>06/04/21   | 0%<br>0%<br>SUSPENDED |
| 04-MRN-101-10.6/10.8<br>04-4G8204<br>BINH-Q101-(343)<br>--()  |                  | IN SAN RAFAEL, FROM ROUTE 101 NORTHBOUND OFF-RAMP TO 2ND STREET<br>REPLACE BRIDGE.  | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE;<br>ALAMO CA 94507<br>(925)838-5675                    | HABTESLASSIE, DAWIT<br>756 FRANCISCO BLVD<br>WEST<br>SAN RAFAEL, CA 94901<br>(510)867-6033      | \$12,499,781<br>\$5,697,195<br>\$1,331,240 | 05/05/20<br>05/26/20<br>01/24/22   | 47%<br>46%            |
| 04-MRN-101-15.4/15.4<br>04-4G8714<br>BRNH-Q101-(327)E<br>--() |                  | NEAR SAN RAFAEL ON ROUTE 101 AT MILLER CREEK BRIDGE NO. 27-0004<br>BRIDGE SCOUR MITIGATION.   | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE<br>ALAMO CA 94507<br>(925)838-5675                     | DAWIT, HABTESECLASSIE<br>756 FRANCISCO BLVD<br>WEST<br>WEST RAFAEL, CA 94901<br>(510)385-8178   | \$647,751<br>\$525,975<br>\$2,374          | 01/16/18<br>02/09/18<br>10/31/22   | 72%<br>93%            |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code                        | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|---|------------------|--|---|--|---------------------------------------|------------------------------------|--------------------------------|
| 04-MRN-131-.8/.9<br>04-4J4504<br>ACNH-P131-(002)E<br>--() |                  | IN MARIN COUNTY, IN TIBURON AT GREENWOOD COVE DRIVE/BLACKFIELD DRIVE<br>ADA CURB RAMP UPGRADE AND                          | GHILOTTI BROS., INC.<br>525 JACOBY STREET;<br>SAN RAFAEL CA 94901<br>(415)454-7011      | LI, TIFFANY<br>756 FRANCISCO BLVD<br>WEST<br>SAN RAFAEL, CA 94901<br>(510)385-6980     | \$1,552,522<br>\$658,573<br>\$365,865 | 12/24/20<br>02/11/21<br>09/02/21   | 38%<br>42%                     |
| 04-NAP-29-20.4/20.8<br>04-2594A4                          |                  | IN NAPA COUNTY NEAR YOUNTVILLE FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF WASHINGTON STREET<br>REPLACEMENT HIGHWAY PLANTING. | EMPIRE LANDSCAPING INC<br>PO BOX 35<br>DAVIS, CA 95617<br>(530)400-3943                 | BARTEL, DAVID<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)867-4515             | \$354,141<br>\$320,576<br>\$2,880     | 10/28/16<br>11/28/16<br>04/29/22   | 0%<br>0%<br>PLANT EST<br>SATIS |
| 04-NAP-29-33.5/48.5<br>04-1W6304                          |                  | ON ROUTE 29 AND ROUTE 12, AT VARIOUS LOCATIONS REPAIR FIRE DAMAGE DIR'S ORDER EMERGENCY F.A.<br>REPAIR FIRE DAMAGE         | TEAM GHILOTTI, INC.<br>2531 PETALUMA BLVD. SO.<br>PETALUMA, CA 94952<br>(707)763-8700   | CRAWFORD, PAUL<br>1009 CLEGG COURT,<br>STE. G<br>PETALUMA, CA 94954<br>(510)867-6793   | \$8,667,000<br>\$4,195,185<br>\$0     | 09/29/20<br>09/29/20<br>12/31/21   | 98%<br>48%                     |
| 20.20.201<br>130  |                  |  |   |  |                                       |                                    |                                |
| 04-NAP-29-42.1/48.6<br>04-2W7604                          |                  | NAPA CO., LAKE CO HWY, EAST OF ROBERT LOUIS STEVENSON STATE PARK CALISTOGA<br>REPAIR PAVEMENT DAMAGED BY CALFIRE EQUIPME   | TEAM GHILOTTI, INC.<br>2531 PETALUMA BLVD SOUTH,<br>PETALUMA, CA 94952<br>(707)763-8700 | PATENIA, DANILO<br>324 CAMPUS LANE STE<br>T,<br>FAIRFIELD, CA 94534<br>(510)224-6309   | \$4,375,000<br>\$0<br>\$0             | 07/02/21<br>07/29/21<br>11/02/21   | 0%<br>0%                       |
| 20.20.201<br>130  |                  |  |   |  |                                       |                                    |                                |
| 04-NAP-121-.5/1<br>04-4G2104<br>HSNH-P121-(132)E<br>--()  |                  | IN NAPA COUNTY ON STATE ROUTE 121 AT HUICHICA CREEK<br>WIDEN ROADWAY AT HUICHICA CREEK.                                    | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE;<br>ALAMO CA 94507<br>(925)838-5675          | PATENIA, DANILO<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)224-6309 | \$5,755,208<br>\$218,713<br>\$149,113 | 05/19/21<br>06/10/21<br>07/27/22   | 4%<br>4%                       |
| 04-NAP-121-16.1/22.1<br>04-1W4804                         |                  | IN NAPA AND SOLANO COUNTIES ON ROUTE 121 AND 128 AT VARIOUS LOCATIONS. DIR'S ORDER EMERGENCY F.A.<br>FIRE DAMAGE REPAIR    | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET,<br>BERKELEY CA 94710                     | PATENIA, DANILO<br>324 CAMPUS LANE STE<br>T,<br>FAIRFIELD, CA 94533<br>(510)224-6309   | \$12,118,000<br>\$11,083,672<br>\$0   | 08/21/20<br>08/21/20<br>10/21/21   | 84%<br>91%                     |
| 20.20.201<br>130  |                  |  |   |  |                                       |                                    |                                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|---|--|---|------------------------------------|-------------------------|
| 04-NAP-121-18.6/18.6<br>04-4J2104                             |                  | NEAR NAPA, AT CAPELL CREEK BRIDGE NO. 21-0064.<br>BRIDGE REHABILITATION.                               | GHILOTTI CONSTRUCTION CO.<br>246 GHILOTTI AVE.<br>SANTA ROSA CA 95407<br>(707)585-1221        | BRAR, PARAMDEEP<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFAIED, CA 94534<br>(925)260-6460 | \$1,192,342<br>\$1,045,549<br>\$284,364   | 11/02/20<br>12/09/20<br>10/21/21   | 25%<br>86%              |
| 04-NAP-121-20.6/20.6<br>04-2J5704                             |                  | IN NAPA COUNTY, NEAR THE CITY OF NAPA, AT SOUTH OF ROUTE 128.<br>EMBANKMENT STABILIZATION AND          | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE<br>SAN JOSE CA 95138<br>(408)574-1400             | PATENIA, DANILO<br>324 CAMPUS LANE SUITE<br>T<br>FAIRFIELD, CA 94534<br>(510)224-6309  | \$889,833<br>\$862,397<br>\$0             | 11/19/18<br>12/10/18<br>10/29/21   | 100%<br>96%<br>OVER RUN |
| 04-NAP-128-7.4/7.4<br>04-1G4304<br>B1ST-P128-(061)E<br>--()   |                  | NEAR RUTHERFORD, AT CONN CREEK BRIDGE NO. 21-0021<br>REPLACE BRIDGE.                                   | GHILOTTI CONSTRUCTION CO. INC.<br>246 GHILOTTI AVENUE<br>SANTA ROSA CA 95407<br>(707)585-1221 | BRAR, PARAMDEEP<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(925)260-6460 | \$8,381,556<br>\$7,961,703<br>\$1,848     | 03/29/19<br>04/22/19<br>01/11/22   | 100%<br>98%<br>OVER RUN |
| HA21  |                  |  |   |  |   |                                    |                         |
| 04-NAP-128-20.1/20.4<br>04-4G8404<br>B1ST-P128-(062)E<br>--() |                  | IN NAPA COUNTY, NEAR CITY OF NAPA AT CAPELL CREEK BRIDGE (BRIDGE NO. 21-0078).<br>REPLACE BRIDGE       | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE<br>ALAMO CA 94507<br>(925)838-5675                 | ISADA, DARREN<br>324 CAMPUS LANE STE T<br>FAIRFIELD, CA 94534<br>(925)250-5595         | \$13,679,049<br>\$12,630,570<br>\$299,178 | 02/19/19<br>03/13/19<br>10/08/21   | 94%<br>92%              |
| HA21  |                  |  |   |  |   |                                    |                         |
| 04-SCL-9-3.6/6.9<br>04-3Q3804                                 |                  | 0.3 MILE EAST OF SARATOGA CREEK TO SPRINGER AVENUE.<br>MILL AND REPLACE WITH RHMA OVERLAY              | GRANITE CONSTRUCTION COMPANY<br>715 COMSTOCK ST;<br>SANTA CLARA CA 95054<br>(408)327-7000     | NGUYEN, HUNG<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(510)385-7130                  | \$1,308,465<br>\$44,560<br>\$44,560       | 06/03/21<br>06/22/21<br>12/31/21   | 24%<br>3%               |
| 04-SCL-17-2.8/13.9<br>04-1J9704<br>ACNH-P017-(117)E<br>--()   |                  | IN AND NEAR LOS GATOS, CAMPBELL AND SAN JOSE, FROM HEBARD WAY TO ROUTE 280<br>PAVEMENT REHABILITATION. | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE STE 220<br>SAN JOSE CA 95138<br>(408)574-1400     | NIKZAD, ALI<br>1007 KNOX AVE<br>SAN JOSE, CA 95122<br>(108)867-6047                    | \$41,123,031<br>\$41,583<br>\$41,583      | 04/30/21<br>05/19/21<br>04/18/23   | 7%<br>0%                |



State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 04

| Location Contract Fed Aid Pgm Code                                   | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|--|------------------|--|---|--|---|--|---------------------------|
| 04-SCL-17-5.1/13.3<br>04-3K3304<br>BINH-X085-(061)E<br>--()          |                  | IN SANTA CLARA COUNTY ON ROUTES 17, 85, 87, 101, 280 AND 680 AT VARIOUS LOCATIONS<br>REPAIR AND REPLACE EXISTING   | ST. FRANCIS ELECTRIC, LLC<br>975 CARDEN STREET;<br>SAN LEANDRO CA 94577<br>(510)639-0639                      | NGUYEN, VERNON<br>25100 SANTA CLARA STREET<br>HAYWARD, CA 94542<br>(510)867-6119 | \$3,759,000<br>\$6,336<br>\$6,336       | 05/06/21<br>06/03/21<br>03/08/22             | 25%<br>0%                 |
| 04-SCL-17-/3.4<br>04-2K1404<br>HSNH-P017-(116)E<br>--()              |                  | IN SANTA CLARA COUNTY IN REDWOOD ESTATE AND HOLY CITY FROM 0.1 MILE SOUTH OF SUMMIT ROAD OVERCROSSING TO ALMA COLLEGE RD<br>RUMBLE STRIPS, LIGHTING, BEACONS & | AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D BENICIA CA 94510<br>(707)746-8028 | MINH HINH<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)592-3785               | \$5,939,691<br>\$5,483,879<br>\$461,448 | 04/02/20<br>04/21/20<br>09/02/21             | 94%<br>91%                |
| 04-SCL-35-/9.5<br>04-0W1704<br>20.20.201<br>130                      |                  | NEAR LOS GATOS, AT 0.3 MILES NORTH OF LAS CUMBRES ROAD RECONST SLOPE AND IMPROVE DRAINAGE DIR'S ORDER EMERGENCY F.A.<br>RECONST SLOPE AND IMPROVE DRAINAGE     | BRANNON CORPORATION<br>10492 DOUGHERTY AVENUE<br>MORGAN HILL, CA 95037<br>(408)294-2910                       | PATEL, NIM<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122-2124<br>(408)254-5703         | \$1,152,500<br>\$109,392<br>\$0         | 09/17/20<br>09/17/20<br>09/30/21             | 46%<br>9%                 |
| 04-SCL-82-9.8/10.4<br>04-4J2824                                      |                  | IN THE CITIES OF SAN JOSE AND SANTA CLARA FROM MCKENDRIE STREET IN SAN JOSE TO THE ALAMEDA IN SANTA CLARA PAVEMENT REHABILITATION AND ADA                      | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT;<br>CONCORD CA 94520<br>(925)687-6666                      | NGUYEN, HUNG<br>1007 KNOX AVENUE<br>SAN JOSE, CA 95122<br>(408)254-5700          | \$2,156,077<br>\$1,953,113<br>\$0       | 10/16/19<br>11/12/19<br>08/31/21             | 81%<br>90%                |
| 04-SCL-85-5.6/17.8<br>04-3Q4704                                      |                  | IN SANTA CLARA COUNTY FROM GUADALUPE RIVER BRIDGE TO 0.1 MILE NORTH OF STEVENS CREEK BOULEVARD OVERCROSSING FOG SEAL ON SHOULDERS                              | CENTRAL STRIPING SERVICE, INC.<br>3489 LUYUNG DRIVE;<br>RANCHO CORDOVA CA 95742<br>(916)635-5175              | NIKZAD, ALI<br>1004 KNOX AVENUE<br>SAN JOSE, CA 95122<br>(510)867-6047           | \$433,750<br>\$0<br>\$0                 | 12/31/20<br>02/02/21<br>04/21/21             | 0%<br>0%<br>SUSPENDED     |
| 04-SCL-85-18.0/24.1<br>04-2G7304<br>ACNH-000C-(506)E<br>--()<br>HB71 |                  | IN ALAMEDA COUNTY AND SANTA CLARA COUNTY AT VARIOUS LOCATIONS<br>UPGRADE CURB RAMPS TO ADA STANDARDS   | DREAMBUILDER CONSTRUCTION CORP<br>DBA DREAMBUILDER<br>550 PORTER WAY<br>PLACENTIA, CA 92870<br>(714)646-3697  | NIKZAD, ALI<br>1004 KNOX AVENUE<br>SAN JOSE, CA 95122<br>(510)867-6047           | \$1,936,528<br>\$1,651,200<br>\$0       | 11/13/19<br>11/26/19<br>07/30/21<br>08/09/21 | 100%<br>100%<br>COMPLETED |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code                       | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted | %Time % Work Message  |
|--|------------------|---|--|---|---------------------------------------|------------------------------------|-----------------------|
| 04-SCL-87-.1/4<br>04-2Q0504                              |                  | IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS<br>TREAT BRIDGE DECK WITH  | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1821 | HINH, MINH<br>1007 KNOX AVE<br>SAN JOSE, CA 95122<br>(408)592-3785            | \$2,438,418<br>\$0<br>\$0             | 02/18/21<br>03/09/21<br>11/29/21   | 0%<br>0%<br>SUSPENDED |
| 04-SCL-87-5.2/5.2<br>04-3Q8304                           |                  | IN SANTA CLARA COUNTY ON ROUTES 87, 101, AND 880 AT VARIOUS LOCATIONS<br>TO REPLACE ELECTRICAL CONTROL  | CONSTRUCTION H, INC<br>2766 CARLTON COURT<br>SAN PABLO, CA 94806<br>(510)734-4666                    | NGUYEN, HUNG V.<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)254-5700      | \$803,566<br>\$734,570<br>\$0         | 06/16/20<br>07/10/20<br>08/31/21   | 60%<br>91%            |
| 04-SCL-101-33.2/33.2<br>04-2W3904                        |                  | IN THE CITY OF SAN JOSE, AT THE TULLY ROAD NORTHBOUND ENTRANCE<br>REPLACE FAILED CULVERT  | REDGWICK CONSTRUCTION COMPANY<br>21 HEGENBERGER CT,<br>OAKLAND CA 94621<br>(510)792-1727             | MALONZO GENE EARL<br>1007 KNOX AVENUE,<br>SAN JOSE, CA 95122<br>(408)595-4019 | \$1,162,851<br>\$0<br>\$0             | 06/14/21<br>07/01/21<br>10/25/21   | 0%<br>0%              |
| 20.20.201<br>130   |                  |   |  |   |                                       |                                    |                       |
| 04-SCL-101-/4.2<br>04-0J5604<br>ACNH-X085-(063)E<br>--() |                  | IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS<br>BRIDGE RAILING REPLACEMENT AT 5   | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD.;<br>SACRAMENTO CA 95834<br>(916)473-0931      | PHUNG, THANH<br>1007 KNOX AVENUE<br>SAN JOSE, CA 95122<br>(408)569-0401       | \$6,777,777<br>\$740,557<br>\$539,762 | 03/29/21<br>04/15/21<br>06/08/22   | 20%<br>11%            |
| 04-SCL-130-11.2/22.5<br>04-1W6204                        |                  | ON MT HAMILTON RD, FROM QUIMBY ROAD TO OBSERVATORY PEAK RD FIRE DAMAGE REPAIR DIR'S ORDER EMERGENCY F.A.<br>FIRE DAMAGE REPAIR                | O'GRADY PAVING, INC.<br>2513 WYANDOTTE STREET<br>MOUNTAIN VIEW, CA 94043<br>(650)966-1926            | PHUNG, THANH<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)569-0401         | \$5,000,000<br>\$4,861,564<br>\$0     | 09/24/20<br>09/24/20<br>11/30/21   | 89%<br>97%            |
| 20.20.201<br>130   |                  |   |  |   |                                       |                                    |                       |
| 04-SCL-130-15.0/21.5<br>04-1W5104                        |                  | ON MT HAMILTON RD, FROM 0.8 MILE WEST OF SMITH CREEK TO 1.0 MILE WEST OF OBSERVATORY PEAK RD DIR'S ORDER EMERGENCY F.A.<br>FIRE DAMAGE REPAIR | ANVIL BUILDERS INC<br>1475 DONNER AVE 2ND FL,<br>SAN FRANCISCO,CA 94124<br>(415)285-5000             | PHUNG, THANH<br>1007 KNOX AVE. ,<br>SAN JOSE, CA 95122-2124<br>(408)569-0401  | \$1,807,000<br>\$880,186<br>\$0       | 08/31/20<br>08/31/20<br>11/30/21   | 100%<br>49%           |
| 20.20.201<br>130   |                  |   |  |   |                                       |                                    |                       |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 04

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message           |
|---|------------------|--|--|---|---|--|--------------------------------|
| 04-SCL-152-13.2/0<br>04-2A4414<br>HSNH-P152-(091)E<br>--()    |                  | NEAR GILROY, ON CANADA ROAD, 5.2 MILE EAST OF ROUTE 152/CANADA ROAD INTERCHANGE.<br>PLANTING AND ENVIRONMENTAL                               | EMPIRE LANDSCAPING INC<br>118 HICKORY LANE<br>DAVIS, CA 95616<br>(530)400-3943                                   | BALINGIT, JOSE<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)385-8163 | \$1,473,124<br>\$1,410,719<br>\$4,860   | 03/14/17<br>04/12/17<br>12/12/22             | 0%<br>0%<br>PLANT EST<br>SATIS |
| 04-SCL-152-21.8/35.2<br>04-0J8004<br>SNHG-P152-(097)E<br>--() |                  | ON ROUTE 152 , IN SANTA CLARA COUNTY, BETWEEN 2.2 MILES EAST OF DUNNE LANE/FELIPE RD AND MERCED COUNTY LINE<br>CONSTRUCT MEDIAN BARRIER      | CORAL CONSTRUCTION COMPANY<br>10780 SW CLUTTER ROAD<br>SHERWOOD OR 97140<br>(503)427-2609                        | NIKZAD, ALI<br>1007 KNOX AVE<br>SAN JOSE, CA 95122<br>(510)867-6047         | \$3,896,816<br>\$3,877,169<br>\$211,511 | 08/25/20<br>09/11/20<br>09/03/21             | 90%<br>96%                     |
| 04-SCL-152-/6.2<br>04-2A2514<br>HSST-P152-(095)E<br>--()      |                  | NEAR GILROY, AT VARIOUS LOCATIONS FROM POLE LINE ROAD TO BURCHELL ROAD. PLANTING AND ENVIRONMENTAL MITIGATION.<br>PLANTING AND ENVIRONMENTAL | CCFG CONSTRUCTION<br>393 MORNING STAR DR<br>SONORA CA 95370<br>(209)743-4911                                     | MALONZO, GENE EARL<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)595-4019 | \$1,049,299<br>\$832,563<br>\$5,100     | 11/15/18<br>12/10/18<br>10/04/24             | 41%<br>79%                     |
| 04-SCL-237-.2/1<br>04-3Q4104                                  |                  | IN SANTA CLARA COUNTY FROM 0.2 MILES EAST OF ROUTE 82 TO 0.4 MILES WEST OF ROUTE 101<br>MILL AND REPLACE WITH RHMA OVERLAY                   | A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION<br>400 SUNRISE BLVD.;<br>ROSEVILLE CA 95661<br>(916)757-6400 | DIETRICH, DIGNA<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(510)376-8232    | \$1,144,300<br>\$0<br>\$0               | 06/14/21<br>06/28/21<br>12/31/21             | 0%<br>0%                       |
| 04-SCL-280-7.9/7.9<br>04-0W4204                               |                  | IN CITY OF CUPERTINO, AT CALABAZAS CREEK STABILIZE ROADWAY SETTLEMENT DIR'S ORDER EMERGENCY F.A.<br>STABILIZE ROADWAY SETTLEMENT             | ABSL CONSTRUCTION<br>29393 PACIFIC ST.<br>HAYWARD, CA 94544<br>(510)727-0900                                     | DIETRICH, DIGNA<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)667-9673    | \$676,764<br>\$564,127<br>\$0           | 03/08/21<br>04/29/21<br>07/22/21<br>08/02/21 | 100%<br>100%<br>COMPLETED      |
| 20.20.201<br>130  |                  |  |  |   |   |  |                                |
| 04-SCL-280-11.3/11.3<br>04-3J7104<br>HSIM-2801-(151)E<br>--() |                  | IN SANTA CLARA COUNTY IN CUPERTINO AND LOS ALTOS AT FOOTHILL EXPRESSWAY UNDERCROSSING<br>INSTALL TRAFFIC SIGNALS AND UPGRADE                 | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE, SUITE 22<br>SAN JOSE, CA 95138<br>(408)574-1400                     | NGUYEN, HUNG<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)254-5700       | \$281,147<br>\$264,319<br>\$41,272      | 11/05/20<br>12/15/20<br>12/31/21             | 88%<br>93%                     |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 04

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted           | %Time % Work Message           |
|---|------------------|--|---|---|---|--|--------------------------------|
| 04-SCL-280-11.5/20.6<br>04-3J3204<br>ACNH- 280-(150)E<br>--() |                  | IN AND NEAR LOS ALTOS, LOS ALTOS HILLS, AND PALO ALTO, FROM FOOTHILL BOULEVARD TO NORTH OF SAND HILL ROAD (ALSO IN SAN MATEO COUNT PAVEMENT REHABILITATION | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET;<br>BERKELEY CA 94710<br>(510)526-3424                    | KHAN, ARIF<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)393-9648           | \$44,484,195<br>\$42,709,302<br>\$2,906,905 | 01/29/20<br>02/19/20<br>11/30/21             | 53%<br>92%                     |
| 04-SCL-680-7.6/M9.9<br>04-2537C4                              |                  | IN SANTA CLARA AND ALAMEDA COUNTIES IN MILPITAS AND FREMONT FROM 0.02 MILE SOUTH OF ROUTE 237 TO EAST WARREN AVENUE UNDERCROSSING REPLACEMENT PLANTING     | JJ NGUYEN, INC.<br>3172 SALEM DR<br>SAN JOSE CA 95127<br>(408)259-7902                                  | BALINGIT, JOSE<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)867-4515   | \$1,270,052<br>\$1,176,989<br>\$3,875       | 12/18/17<br>02/09/18<br>03/17/22             | 0%<br>0%<br>PLANT EST<br>SATIS |
| 04-SCL-999-/0<br>04-2Q0604                                    |                  | IN SANTA CLARA COUNTY AR VARIOUS LOCATIONS.<br>TREAT BRIDGE DECKS WITH   | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, SUITE100<br>SACRAMENTO CA 95834<br>(916)990-6307 | PHOEN, LINDA<br>25100 SANTA CLARA STREET<br>HAYWARD CA 94587<br>(408)595-4007 | \$1,957,651<br>\$186,920<br>\$142,820       | 04/20/21<br>05/11/21<br>11/10/21             | 38%<br>10%                     |
| 04-SF-1-.7/5.9<br>04-3J8904<br>SNHG-X75 -(048)E<br>--()       |                  | IN THE CITY OF SAN FRANCISCO, ON ROUTES 1, 35, 80, 101 AND 280 AT VARIOUS LOCATIONS<br>CROSSWALK SAFETY ENHANCEMENTS.                                      | BAY AREA LIGHTWORKS, INC<br>1460 YOSEMITE AVE.;<br>SAN FRANCISCO CA 94124<br>(415)822-2336              | KOOS, CHARLES<br>585 LINDA MAR BLVD<br>PACIFICA, CA 94044<br>(510)715-6644    | \$1,923,050<br>\$0<br>\$0                   | 04/20/21<br>05/13/21<br>11/16/21             | 0%<br>0%                       |
| 04-SF-1-5.9/6.3<br>04-1A9054                                  |                  | IN THE CITY AND COUNTY OF SAN FRANCISCO, FROM LAKE STREET TO GENERAL DOUGLAS MACARTHUR TUNNEL WATER QUALITY IMPROVEMENTS                                   | HOSELEY CORPORATION<br>96F PIER ADMIN BUILDING SUITE<br>SAN FRANCISCO CA 94124<br>(415)404-8997         | CHOERA, SONAM<br>585 LINDA MAR<br>PACIFICA, CA 94044<br>(510)496-9280         | \$722,559<br>\$0<br>\$0                     | 08/05/21<br>08/24/21<br>02/28/22             | 0%<br>0%<br>SUSPENDED          |
| 04-SF-1-6.3/6.8<br>04-3J3004<br>ACNH-P001-(665)E<br>--()      |                  | IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 1 AT THE GENERAL DOUGLAS MACARTHUR TUNNEL<br>REPLACE EXISTING LIGHTING SYSTEM                             | NORCAL GENERAL CONSTRUCTION CORPORATION<br>751 MABURY RD;<br>SAN JOSE CA 95133<br>(408)886-0335         | KOOKS, CHARLES<br>585 LINDA MAR BLVD<br>PACIFICA, CA 94044<br>(510)715-6644   | \$2,661,982<br>\$2,661,434<br>\$89,452      | 12/06/19<br>12/31/19<br>08/31/21<br>08/25/21 | 93%<br>100%                    |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor   | Resident<br>Engineer   | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--|---------------------|---|--|--|--|---|----------------------------|
| 04-SF-1-/.9<br>04-4K1104<br>BINH-P001-(654)E<br>--()       |                     | ON STATE ROUTE 1, IN THE CITY &<br>COUNTY OF SAN FRANCISCO FROM SM/SF<br>COUNTY LINE TO HOLLOWAY AVE AND FROM<br>LINCOLN WAY TO RUCKMAN A<br>REHABILITATE ROADWAY AND UPGRADE | GHILOTTI BROS., INC.<br>525 JACOBY STREET<br>SAN RAFAEL CA 94901<br>(415)454-7011                            | KOOS, CHARLES<br>585 LINDA MAR BLVD<br>PACIFICA, CA 94044<br>(650)738-3827         | \$16,075,321<br>\$15,936,393<br>\$2,300  | 03/14/19<br>04/05/19<br>09/30/21            | 100%<br>99%                |
| 04-SF-80-3.8/5<br>04-2J8024<br>ACIM-0801-(120)E<br>--()    |                     | IN THE CITY AND COUNTY OF SAN<br>FRANCISCO FROM 16TH STREET TO 4TH<br>STREET<br>BRIDGE PAINTING.  | F D THOMAS INC<br>217 BATEMAN DRIVE;<br>CENTRAL POINT OR 97502<br>(541)664-3010                              | KOOS CHARLES<br>585 LINDA MAR BLVD<br>PACIFICA CA 94044<br>(510)715-6644           | \$20,587,873<br>\$13,125<br>\$13,125     | 04/20/21<br>06/04/21<br>05/24/24            | 0%<br>0%                   |
| 04-SF-80-5.6/7.6<br>04-3G4424<br>HA21                      |                     | IN THE CITY AND COUNTY OF SAN<br>FRANCISCO AT THE SAN FRANCISCO<br>OAKLAND BAY BRIDGE<br>REPLACE SEISMIC DAMPERS ON SFOBB   | CALIFORNIA ENGINEERING<br>CONTRACTORS INC.<br>20 HAPPY VALLEY ROAD<br>PLEASANTON CA 94566<br>(925)461-1500   | LARWIN, THOMAS<br>171 BURMA ROAD, BLDG<br>#4<br>OAKLAND, CA 94607<br>(510)867-4545 | \$17,601,769<br>\$15,639,485<br>\$0      | 03/22/18<br>04/17/18<br>04/29/22            | 80%<br>89%                 |
| 04-SF-80-7.7/7.7<br>04-1W0604<br>20.20.201<br>130          |                     | IN CITY AND COUNTY OF SAN FRANCISCO,<br>AT YERBA BUENA ISLAND REHABILITATE<br>FIRE PROTECTION SYSTEM DIR'S ORDER<br>EMERGENCY F.A.<br>REHABILITATE FIRE PROTECTION SYSTEM     | CALIFORNIA ENGINEERING<br>CONTRACTORS, INC.<br>20 HAPPY VALLEY ROAD<br>PLEASANTON, CA 94566<br>(925)461-1500 | LARWIN, THOMAS<br>585 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(510)867-4545       | \$13,081,610<br>\$392,271<br>\$0         | 02/19/21<br>04/05/21<br>06/14/22            | 32%<br>3%                  |
| 04-SF-101-1.5/2<br>04-3G6204<br>ACNH-Q101-(366)E<br>--()   |                     | IN THE CITY AND COUNTY OF SAN<br>FRANCISCO AT ALEMANY CIRCLE<br>UNDERCROSSING<br>REHABILITATE BRIDGE.   | MYERS AND SONS CONSTRUCTION,<br>LLC<br>4600 NORTHGATE BLVD #100;<br>SACRAMENTO CA 95834<br>(916)283-9950     | DAVID, JOSE<br>585 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(510)754-0001          | \$35,935,935<br>\$34,731,850<br>\$8,196  | 02/20/20<br>03/03/20<br>01/25/22            | 100%<br>97%<br>OVER RUN    |
| 04-SF-101-4.1/5.1<br>04-2J8014<br>ACNH-Q101-(389)E<br>--() |                     | IN THE CITY AND COUNTY OF SAN<br>FRANCISCO, FROM 17TH STREET TO SOUTH<br>VAN NESS AVENUE<br>BRIDGE PAINTING   | CERTIFIED COATINGS COMPANY<br>2320 CORDELIA ROAD;<br>FAIRFIELD CA 94534<br>(707)639-4414                     | WASHINGTON, MARCUS<br>585 LINDA MAR BLVD.<br>PACIFICA CA 94044<br>(650)222-7516    | \$25,857,230<br>\$323,228<br>\$265,318   | 04/02/21<br>04/16/21<br>03/11/24            | 5%<br>1%                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code                      | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|---|--|---|------------------------------------|-------------------------|
| 04-SF-101-4.3/L4.3<br>04-1W9804                         |                  | REPAIR CONCRETE BARRIER AND GUARDRAIL<br>IN SAN FRANCISCO COUNTY, ROUTE 101,<br>BRIDGE 34-0077 DIR'S ORDER EMERGENCY<br>F.A.                               | YERBA BUENA ENGINEERING &<br>CONSTRUCTION INC<br>1340 EGBERT AVE.<br>SAN FRANCISCO, CA 94124<br>(415)822-4400 | WASHINGTON, MARCUS<br>585 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(650)222-7516       | \$596,080<br>\$0<br>\$0                     | 01/26/21<br>01/26/21<br>09/30/21   | 0%<br>0%                |
| 20.20.201<br>130  |                  | REPAIR CONCRETE BARRIER AND<br>GUARDRAIL   |   |  |   |                                    |                         |
| 04-SF-101-6.7/8.1<br>04-3E6024                          |                  | IN THE CITY AND COUNTY OF SAN<br>FRANCISCO FROM VAN NESS AVENUE TO<br>LYON STREET<br>REHABILITATE PAVEMENT.  | BAY CITIES PAVING & GRADING,<br>INC.<br>1450 CIVIC CT;<br>CONCORD CA 94520<br>(925)687-6666                   | KOOS, CHARLES<br>585 LINDA MR BLVD<br>PACIFICA, CA 94044<br>(650)738-3827              | \$3,526,835<br>\$3,326,066<br>\$0           | 11/20/20<br>12/15/20<br>09/30/21   | 83%<br>95%              |
| HA22  |                  |  |   |  |   |                                    |                         |
| 04-SF-101-/4.2<br>04-4J3904<br>HSNH-Q101-(379)E<br>--() |                  | IN THE CITY AND COUNTY OF SAN<br>FRANCISCO ON RTE 101 FROM THE SAN<br>MATEO COUNTY LINE TO THE BAYSHORE<br>VIADUCT<br>COLD PLANE AND OVERLAY AC REPLACE    | FBD VANGUARD CONSTRUCTION,<br>INC.<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300             | WASHINGTON, MARCUS<br>585 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(650)222-7516       | \$19,071,601<br>\$12,534,529<br>\$4,006,889 | 01/29/21<br>02/18/21<br>12/31/21   | 48%<br>63%              |
| 04-SM-1-17.9/47<br>04-2Q0804                            |                  | IN SAN MATEO COUNTY AT VARIOUS<br>LOCATIONS<br>TREAT RC APPROACH SLAB WITH   | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE;<br>BENICIA CA 94510<br>(925)372-8000                         | BORJA, ROBERTO<br>1700 S AMPHLETT<br>BOULEVARD<br>SAN MATEO, CA 94402<br>(510)385-7107 | \$1,361,843<br>\$553,763<br>\$333,344       | 03/29/21<br>04/13/21<br>11/23/21   | 31%<br>41%              |
| 04-SM-1-39.0/39<br>04-1AA004                            |                  | IN SAM MATEO COUNTY, NEAR PACIFICA,<br>AT TOM LANTOS (DEVILS SLIDE) TUNNELS<br>DIR'S ORDER EMERGENCY F.A.<br>INSTALL MD VOLT ELECT GENERATOR<br>SYSTEM     | MONTEREY MECHANICAL CO<br>8275 SAN LEANDRO STREET<br>OAKLAND, CA 94621  | WONG, DUDLEY<br>171 BURMA ROAD BLDG 4<br>OAKLAND, CA 94607<br>(510)385-7628            | \$7,955,435<br>\$5,721,057<br>\$0           | 08/20/19<br>08/20/19<br>08/30/21   | 100%<br>72%<br>OVER RUN |
| 20.20.201<br>130  |                  |  |   |  |   |                                    |                         |
| 04-SM-1-/10.6<br>04-0C9304<br>ACNH-P001-(671)E<br>--()  |                  | IN SAN MATEO COUNTY NEAR PESCADERO<br>FROM SAN MATEO AND SANTA CRUZ COUNTY<br>LINE TO 0.1 MILE SOUTH OF BEAN HOLLOW<br>ROAD<br>PAVEMENT REHABILITATION AND | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE<br>SAN JOSE CA 95138<br>(408)574-1400                             | BOOSHEHRI, FRED<br>2350 PAGE MILL ROAD<br>PALO ALTO, CA 94304<br>(650)222-7241         | \$8,178,424<br>\$8,113,506<br>\$713,108     | 06/30/20<br>07/28/20<br>09/30/21   | 77%<br>94%              |
| HA22  |                  |  |   |  |   |                                    |                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted | %Time % Work Message |
|------------------------------------|------------------|--|--|---|--|------------------------------------|----------------------|
| 04-SM-35-21.7/L22.8<br>04-3Q3604   |                  | SM-280-R12.64 (ON-RAMP NOT MAINLINE)<br>ROUTE 280 AT SOUTHBOUND OFF-RAMP<br>COLD PLANE AC PAVEMENT AND PLACE   | A. TEICHERT AND SON, INC. DBA<br>TEICHERT CONSTRUCTION<br>400 SUNRISE BLVD<br>ROSEVILLE CA 95661<br>(916)757-6400  | BORJA, ROBERTO<br>1700 SOUTH AMPHLETT<br>BLVD<br>SAN MATEO, CA 94402<br>(510)385-7107 | \$910,486<br>\$753,621<br>\$459,414        | 04/16/21<br>05/07/21<br>08/27/21   | 67%<br>82%           |
| 04-SM-84-17.2/17.2<br>04-0W1204    |                  | IN SAN MATEO COUNTY, 0.1 MILE EAST<br>OF FOX HILL ROAD CONSTRUCT RETAINING<br>WALL AND BARRIER DIR'S ORDER<br>EMERGENCY F.A.<br>CONSTRUCT RETAINING WALL AND BARRIER | GRANITE CONSTRUCTION COMPANY<br>715 COMSTOCK ST.<br>SANTA CLARA, CA 95054<br>(408)327-7000                         | BOOSHEHRI, FRED<br>2350 PAGE MILL RD.<br>PALO ALTO, CA 94304<br>(650)222-7241         | \$2,400,200<br>\$355,454<br>\$0            | 01/14/21<br>01/14/21<br>12/31/21   | 19%<br>15%           |
| 20.20.201<br>130                   |                  |  |  |   |  |                                    |                      |
| 04-SM-84-24.6/25<br>04-0P1104      |                  | IN SAN MATEO COUNTY, IN REDWOOD CITY<br>FROM 0.3 MILE NORTH OF HESS ROAD TO<br>0.1 MILE SOUTH OF MIDDLEFIELD ROAD<br>COLD PLANE AC PAVEMENT AND PLACE                | A. TEICHERT AND SON, INC. DBA<br>TEICHERT CONSTRUCTION<br>400 SUNRISE BLVD.<br>ROSEVILLE CA 95661<br>(916)757-6400 | BORJA, ROBERTO<br>1700 SOUTH AMPHLETT<br>BLVD<br>SAN MATEO, CA 94402<br>(510)385-7107 | \$605,200<br>\$0<br>\$0                    | 06/04/21<br>06/21/21<br>09/24/21   | 0%<br>0%             |
| 04-SM-92-9.5/10.4<br>04-0W3804     |                  | IN SAN MATEO COUNTY ON ROUTE 92 FROM<br>WEST HILLSDALE BLVD UNDERCROSSING TO<br>ALAMEDA LAS PULGAS OVERCROSSING<br>COLD PLANE AC PAVEMENT AND OVERLAY                | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE;<br>SAN JOSE CA 95138<br>(408)574-1400                                 | BORJA, ROBERTO<br>1700 SOUTH AMPHLETT<br>BLVD<br>SAN MATEO, CA 94402<br>(510)385-7107 | \$713,164<br>\$0<br>\$0                    | 05/18/21<br>06/15/21<br>09/17/21   | 0%<br>0%             |
| 04-SM-92-11.8/11.8<br>04-0P4304    |                  | IN SAN MATEO COUNTY AT VARIOUS<br>LOCATIONS<br>TREAT BRIDGE DECKS WITH   | T.P.A. CONSTRUCTION, INC.<br>2406 CLUBHOUSE DRIVE<br>ROCKLIN CA 95765<br>(916)919-1624                             | YAN, ANDREW<br>585 LINDA MAR BLVD<br>PACIFICA, CA 94044<br>(415)923-4248              | \$1,134,704<br>\$985,762<br>\$55,492       | 06/06/19<br>07/08/19<br>08/31/21   | 95%<br>85%           |
| HM3                                |                  |  |  |   |  |                                    |                      |
| 04-SM-92-14.4/18.8<br>04-3G4544    |                  | ON THE RICHMOND-SAN RAFAEL BRIDGE<br>REPAIR SPALLED CONCRETE COLUMNS AND   | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE;<br>BENICIA CA 94510<br>(925)372-8000                              | ATAKO, KINGSTON<br>25100 SANTA CLARA ST.<br>HAYWRD, CA 94544<br>(650)222-7529         | \$17,412,231<br>\$12,558,559<br>-\$219,332 | 12/31/19<br>01/14/20<br>03/04/22   | 73%<br>71%           |
| HA21                               |                  |  |  |   |  |                                    |                      |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month             | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|---|---|--|------------------------------------|----------------------|
| 04-SM-101-3.1/3.1<br>04-2W3104                               |                  | IN SAN MATEO COUNTY, AT HENDERSON PUMP STATION DIR'S ORDER EMERGENCY F.A. MATEO COUNTY REPAIR FAILED DISCHARGE PIPE   | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE STE 220<br>SAN JOSE CA 95138                            | BOOSHEHRI, FRED<br>2350 PAGE MILL RD,<br>PALO ALTO, 94304<br>(650)222-7241                  | \$781,600<br>\$637,547<br>\$0                  | 02/02/21<br>02/02/21<br>12/31/21   | 45%<br>82%           |
| 20.20.201<br>130   |                  |   |   |   |  |                                    |                      |
| 04-SM-101-22.6/23.1<br>04-3K3404<br>BINH-000C-(480)E<br>--() |                  | IN SAN MATEO COUNTY AT VARIOUS LOCATIONS VEHICLE DETECTION SYSTEM   | NORCAL GENERAL CONSTRUCTION CORPORATION<br>751 MABURY RD;<br>SAN JOSE CA 95133<br>(408)886-0335     | BORJA, ROBERTO<br>1700 N AMPHLETTE BLVD<br>SUITE101<br>SAN MATEO CA 94402<br>(510)385-7107  | \$1,027,154<br>\$0<br>\$0                      | 06/18/21<br>07/13/21<br>12/20/21   | 0%<br>0%             |
| 04-SM-101-/6.6<br>04-1J5614                                  |                  | IN SAN MATEO AND SANTA CLARA COUNTIES BETWEEN 0.3 MILE NORTH OF SAN ANTONIO ROAD INTERCHANGE AND WHIPPLE AVENUE INTERCHANGE REMOVE CONCRETE BARRIER, INSTALL        | KIEWIT INFRASTRUCTURE WEST CO<br>4650 BUSINESS CENTER DRIVE<br>FAIRFIELD, CA 94534<br>(925)754-0624 | INORI, DOUGLAS<br>1700 SOUTH AMPHLETT BLVD, #101<br>SAN MATEO, CA 94402<br>(650)333-4036    | \$65,590,440<br>\$64,730,639<br>\$0            | 12/21/18<br>01/23/19<br>08/18/21   | 96%<br>100%          |
| 04-SM-101-/21.8<br>04-1J5694                                 |                  | US 101 BETWEEN 0.3 MILE NORTH OF SAN ANTONIO IC (SCL PM 50.6) IN SANTA CLARA COUNTY AND 0.3 MILE SOUTH OF RAND AVENUE INTERCHANG THE CONTRACT WILL WIDEN ROUTE 101, | KIEWIT INFRASTRUCTURE WEST CO<br>4650 BUSINESS CENTER DR<br>FAIRFIELD CA 94534<br>(707)439-7300     | SCHRAM, DARRYL<br>1700 S AMPHLETT BLVD<br>SUITE 101<br>SAN MATEO, CA 94402<br>(650)222-7242 | \$341,131,935<br>\$251,269,406<br>\$14,596,151 | 12/03/19<br>01/09/20<br>09/09/22   | 57%<br>73%           |
| 04-SM-280-20.2/20.6<br>04-4J0804<br>STER-27F4-(001)E<br>--() |                  | IN SAN BRUNO FROM WHITMAN WAY UNDERCROSSING TO 0.1 MILE SOUTH OF SAN BRUNO AVENUE UNDERCROSSING RECONSTRUCT CONCRETE LINED DITCH                                    | AMERICA PACIFIC CONSTRUCTION<br>7161 CITRUS VALLEY AVE;<br>EASTVALE CA 92880<br>(559)577-9999       | BORJA, ROBERTO<br>1700 S. AMPHLETT BOULEVARD<br>SAN MATEO, CA 94402<br>(510)385-7107        | \$571,208<br>\$505,424<br>\$0                  | 12/10/20<br>02/04/21<br>06/24/21   | 100%<br>87%          |
| 04-SOL-80-.3/1<br>04-2AC104                                  |                  | IN VALLEJO, AT THE CARQUINEZ BRIDGE TOLL PLAZA DIR'S ORDER EMERGENCY F.A. REMOVE TREES, INSTALL EROSION CONTROL   | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br>BERKELEY, CA 94710<br>(916)439-4712                | DOS SANTOS, FERNANDO<br>324 CAMPUS LANE, STE.<br>T<br>FAIRFIELD, CA 94534<br>(510)385-6774  | \$5,145,000<br>\$4,297,024<br>\$0              | 01/28/20<br>01/28/20<br>08/13/21   | 97%<br>84%           |
| 20.20.201<br>130   |                  |   |   |   |  |                                    |                      |



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|--|--|---|---|------------------------------------|-------------------------|
| 04-SOL-80-.5/1<br>04-2AC504                                  |                  | IN VALLEJO, AT THE CARQUIZEZ BRIDGE<br>TOLL PLAZA DIR'S ORDER EMERGENCY<br>F.A.<br>REPAIR FIRE-DAMAGED ELECTRICAL<br>EQUIPMENT   | JDI ELECTRICAL SERVICES, INC.<br>624 COMMERCE CT.<br>MANTECA, CA 95336   | DOS SANTOS, FERNANDO<br>324 CAMPUS LANE, STE.<br>T<br>FAIRFIELD, CA 94534<br>(510)385-6774  | \$885,000<br>\$329,565<br>\$0               | 11/13/19<br>11/13/19<br>03/31/21   | 100%<br>37%<br>OVER RUN |
| 20.20.201<br>130   |                  |  |  |   |   |                                    |                         |
| 04-SOL-80-.8/1.6<br>04-2K8404<br>ACIM-0802-(374)E<br>--()    |                  | IN SOLANO COUNTY IN VALLEJO ON ROUTE<br>80 FROM 0.2 MILE NORTH OF CARQUINEZ<br>BRIDGE TOLL PLAZA TO 0.3 MILE SOUTH<br>OF MAGAZINE STREET O<br>STRENGTHEN BRIDGE STRUCTURE DUE TO | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET;<br>BERKELEY CA 94710<br>(510)526-3424                           | AQUINO, NOEL<br>324 CAMPUS LANE, STE<br>T<br>FAIRFIELD, CA 94534<br>(707)580-4429           | \$17,987,597<br>\$1,764,005<br>\$1,112,410  | 03/26/21<br>04/23/21<br>02/16/23   | 13%<br>10%              |
| 04-SOL-80-1.8/4.4<br>04-0J7104                               |                  | IN SOLANO COUNTY IN VALLEJO AT<br>VARIOUS LOCATIONS<br>RAISE THE O/C- VERTICAL CLEARANCE   | BROSAMER & WALL , INC<br>1777 OAKLAND BLVD , SUITE 300<br>WALNUT CREEK CA 94596<br>(925)395-5207               | TRAN, QUANG<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)773-8499          | \$21,887,212<br>\$9,351,874<br>\$674,268    | 03/17/20<br>04/16/20<br>08/24/23   | 32%<br>43%              |
| 04-SOL-80-12.0/13.1<br>04-0A5394                             |                  | IN SOLANO COUNTY. EB. SR-12 (JAMESON<br>CANYON) TO EB. I-80 CONNECTOR<br>CONSTRUCTION EASTBOUND SR 12W TO  | KIEWIT INFRASTRUCTURE WEST CO<br>4650 BUSINESS CENTER DR<br>FAIRFIELD CA 94534<br>(707)439-7300                | DOS SANTOS, FERNANDO<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)385-6774 | \$62,347,388<br>\$32,034,293<br>\$2,387,445 | 08/13/20<br>08/19/20<br>11/23/22   | 38%<br>51%              |
| 04-SOL-80-13.9/13.9<br>04-3G6904<br>BHIM-080 -(370)E<br>--() |                  | NEAR FAIRFIELD, AT DAN WILSON CREEK<br>BRIDGE NO. 23-0006. REHABILITATE<br>BRIDGE.<br>BRIDGE DECK REPLACEMENT  | BRIDGEWAY CIVIL CONSTRUCTORS,<br>INC.<br>3333 VACA VALLEY PARKWAY,2000<br>VACAVILLE, CA 95688<br>(707)455-7033 | TRAN, QUANG<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)773-8499          | \$2,861,634<br>\$2,671,076<br>\$4,048       | 01/11/19<br>02/05/19<br>11/10/20   | 99%<br>97%              |
| HA21   |                  |  |  |   |   |                                    |                         |
| 04-SOL-80-14.1/15.1<br>04-4G8724                             |                  | NEAR FAIRFIELD, AT SUISUN CREEK<br>BRIDGE NO. 23-0007.<br>SCOUR MITIGATION.  | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE<br>ALAMO CA 94507<br>(925)838-5675                                  | TRAN, QUANG<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)773-8499          | \$1,019,591<br>\$376,282<br>\$342,460       | 02/22/21<br>03/11/21<br>11/12/21   | 25%<br>37%              |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message |
|------------------------------------|------------------|--|--|---|---|------------------------------------|----------------------|
| 04-SOL-80-34.5/34.5<br>04-0J6004   |                  | IN AND NEAR DIXON AND VACAVILLE, AT MCCUNE CREEK BRIDGE NO. 23-0084 L/R AND HORSE CREEK BRIDGE NO. 23-0077 INSTALL PCC CUT-OFF WALL, INSTALL | VIKING CONSTRUCTION COMPANY, INC.<br>11315 SUNRISE GOLD CR STE A<br>RANCHO CORDOVA CA 95742<br>(916)852-5530               | AQUINO NOEL<br>324 CAMPUS LANE, STE T<br>FAIRFIELD, CA 94533<br>(707)580-4429         | \$2,030,003<br>\$855,259<br>\$303,925     | 03/12/21<br>04/01/21<br>11/24/21   | 46%<br>42%           |
| 04-SON-1-9.1/16.1<br>04-3Q4204     |                  | IN SONOMA COUNTY AT AND NEAR BODEGA BAY FROM DORAN PARK ROAD TO 0.8 MILE NORTH OF SCOTTY CREEK BRIDGE RHMA OVERLAY                           | GHILOTTI BROS., INC.<br>525 JACOBY STREET;<br>SAN RAFAEL CA 94901<br>(415)455-7011   | CRAWFORD PAUL<br>1009 CLEGG COURT,<br>SUITE G<br>PETALUMA, CA 94954<br>(510)867-6793  | \$3,643,562<br>\$2,039,454<br>\$1,853,828 | 02/18/21<br>03/09/21<br>03/01/22   | 35%<br>53%           |
| 04-SON-1-15.0/15.7<br>04-0A0204    |                  | IN SONOMA COUNTY NEAR BODEGA BAY, FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF SCOTTY CREEK CULVERT REALIGN ROADWAY                              | O.C. JONES & SONS BRIDGEWAY CIVIL CONSTRUCTORS A JOINT VENTURE<br>1520 FOURTH STREET<br>BERKELEY CA 94710<br>(510)526-3424 | VALEH, SYD<br>4030 OCCIDENTAL ROAD<br>SANTA ROSA, CA 95401<br>(510)385-6972           | \$22,158,006<br>\$0<br>\$0                | 05/04/21<br>06/14/21<br>07/19/23   | 0%<br>0%             |
| 04-SON-1-27.3/31.5<br>04-1W5004    |                  | REPAIR FIRE DAMAGE FROM NORTH OF MEYERS GRADE RD TO SOUTH OF FORT ROSS STATE PARK DIR'S ORDER EMERGENCY F.A.<br>REPAIR FIRE DAMAGE           | GRANITE CONSTRUCTION COMPANY<br>1324 SOUTH STATE STREET<br>UKIAH, CA 95482<br>(707)467-4100                                | VALEH, SYD<br>4030 OCCIDENTAL ROAD<br>UNIT A<br>SANTA ROSA, CA 95401<br>(510)385-6972 | \$15,672,000<br>\$10,127,931<br>\$189,764 | 08/27/20<br>08/27/20<br>04/12/22   | 70%<br>65%           |
| 20.20.201<br>130                   |                  |  |  |   |   |                                    |                      |
| 04-SON-12-35.1/38.9<br>04-1J3604   |                  | INAND NEAR SONOMA, FROM VALLEJO AVENUE TO EAST OF LEVERONI ROAD/NAPA ROAD.<br>PAVEMENT REHABILITATION.                                       | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT;<br>CONCORD CA 94520<br>(925)687-6666                                   | CRAWFORD, PAUL<br>1009 CLEGG COURT,<br>SUITE G<br>PETALUMA, CA 94954<br>(510)867-6793 | \$6,134,516<br>\$1,414,719<br>\$700,716   | 03/04/21<br>03/25/21<br>08/01/22   | 38%<br>23%           |
| 04-SON-37-.3/2<br>04-0W5404        |                  | IN SONOMA COUNTY FROM 0.3 MILE EAST OF MARIN COUNTY LINE TO LAKEVILLE ROAD<br>AC RESURFACING   | GHILOTTI BROS., INC.<br>525 JACOBY STREET;<br>SAN RAFAEL CA 94901<br>(415)454-7011   | DUNCAN, RICHARD<br>1009 CLEGG CT. SUITE G<br>PETALUMA, CA 94954<br>(510)812-6444      | \$2,149,788<br>\$2,113,730<br>\$121,457   | 05/21/21<br>06/15/21<br>09/15/21   | 66%<br>97%           |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted           | %Time % Work Message           |
|---|------------------|---|---|--|---|--|--------------------------------|
| 04-SON-37-3.9/6.1<br>04-0W3704                              |                  | IN SONOMA COUNTY ABOUT 7 MILES WEST OF VALLEJO FROM ROUTE 121 TO SONOMA CREEK BRIDGE<br>COLD PLANE FAILED AC PAVEMENT AND                           | GRANITE CONSTRUCTION COMPANY<br>1324 SOUTH STATE STREET<br>UKIAH CA 95482<br>(707)467-4100                        | BRAJNIKOFF, LEONARD<br>4030 OCCIDENTAL ROAD<br>SANTA ROSA, CA 95401<br>(707)249-7557     | \$553,572<br>\$655,234<br>\$655,234         | 06/04/21<br>06/22/21<br>08/31/21             | 83%<br>98%                     |
| 04-SON-101-3.7/7.2<br>04-2640F4<br>ACNH-Q101-(353)N<br>--() |                  | IN SONOMA COUNTY, IN PETALUMA FROM ROUTE 101/116 SEPARATION TO 0.4 MILE NORTH OF CORONA ROAD OVERCROSSING.<br>CONSTRUCT HOV LANES INCLUDING SOUND   | GHILOTTI CONSTRUCTION CO.<br>246 GHILOTTI AVE;<br>SANTA ROSA CA 95407<br>(707)585-1221                            | DUNCAN, RICHARD<br>1009 GLEGG CT., ST G<br>PETALUMA, CA 94954<br>(510)812-6444           | \$82,465,960<br>\$54,047,668<br>\$1,148,784 | 08/08/19<br>09/17/19<br>12/23/22             | 50%<br>65%                     |
| HBI   |                  |   |   |  |   |  |                                |
| 04-SON-101-9.0/9<br>04-0J1004                               |                  | NEAR PETALUMA, NORTH OF PEPPER ROAD. REPAIR SLIDE.  | HANFORD APPLIED RESTORATION & CONSERVATION<br>765 BAYWOOD DRIVE, SUITE 237;<br>PETALUMA CA 94954<br>(707)996-6633 | CHOI, GINA<br>1009 CLEGG COURT<br>PETALUMA, CA 94954<br>(510)385-8178                    | \$742,782<br>\$656,923<br>\$0               | 12/26/19<br>01/14/20<br>07/30/23             | 96%<br>98%                     |
| 04-SON-101-22.3/23.3<br>04-1Q8604                           |                  | IN SONOMA COUNTY IN SANTA ROSA FROM 0.2 MILE SOUTH OF BICENTENNIAL WAY OVERCROSSING TO 0.5 MILE NORTH OF MENDOCINO AVENUE OVERCROS<br>TREE PLANTING | BORTOLUSSI & WATKIN, INC.<br>77 LARKSPUR STREET<br>SAN RAFAEL CA 94901<br>(415)453-4675                           | SIMPSON, JOHN<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)867-4515               | \$560,973<br>\$434,734<br>\$3,331           | 05/28/19<br>06/20/19<br>05/03/23             | 0%<br>0%<br>PLANT EST<br>SATIS |
| 04-SON-101-32.8/54.2<br>04-0J6424                           |                  | IN AND NEAR WINDSOR, HEALDSBURG, AND CLOVERDALE, FROM OLD REDWOOD HIGHWAY TO 2.0 MILES SOUTH OF MENDOCINO COUNTY LINE.<br>ROADWAY REHABILITATION.   | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br>BERKELEY CA 94710<br>(510)526-3424                               | VALEH, SYD H.<br>4030 OCCIDENTAL ROAD<br>UNIT A<br>SANTA ROSA, CA 95401<br>(510)385-6972 | \$55,283,862<br>\$46,975,916<br>\$1,303,745 | 12/24/19<br>01/14/20<br>12/10/21             | 36%<br>84%                     |
| 04-SON-116-18.6/25<br>04-3Q4504                             |                  | IN SONOMA COUNTY, NEAR SEBASTOPOL FROM 0.1 MILE WEST OF GREEN VALLEY CREEK BRIDGE TO MILL STATION ROAD.<br>COLD PLANE AC PAVEMENT AND PLACE         | ARGONAUT CONSTRUCTORS<br>360 SUTTON PLACE<br>SANTA ROSA CA 95407<br>(707)542-4862                                 | BRAJNIKOFF, LEONARD<br>4030 OCCIDENTAL ROAD<br>SANTA ROSA, CA 95401<br>(707)249-7557     | \$865,151<br>\$856,445<br>\$0               | 04/14/21<br>05/07/21<br>08/30/21<br>08/25/21 | 78%<br>97%                     |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 04**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|---|------------------|--|---|---|---|------------------------------------|--------------------------------|
| 04-SON-116-30.9/31.4<br>04-4G3804<br>HSNH-P116-(050)E<br>--() |                  | NEAR COTATI FROM 0.3 MI EAST OF<br>HESSEL ROAD TO 0.1 MI EAST OF<br>BARTLESON ROAD<br>CONSTRUCT BRIDGE, RET WALLS, TRAFF<br>SIGNAL   | GHILOTTI CONSTRUCTION CO. INC.<br>246 GHILOTTI AVENUE<br>SANTA ROSA CA 95407<br>(707)585-1221 | BRAJNIKOFF, LEONARD<br>4030 OCCIDENTAL RD.,<br>SUITE A<br>SANTA ROSA, CA 95401<br>(707)249-7557 | \$5,635,002<br>\$5,505,492<br>\$1,620     | 03/15/19<br>04/09/19<br>10/22/21   | 100%<br>96%                    |
| 04-SON-128-16.8/17.6<br>04-2W3304                             |                  | IN THE CITY OF HEALDSBURG, FROM 1<br>MILE EAST OF KRECK RD TO 0.3 MILES<br>EAST OF MAACAMA CREEK BRIDGE DIR'S<br>ORDER EMERGENCY F.A.<br>REGRADE SLOPE, IMPROVE DRAINAGE,<br>INSTALL U | VALENTINE CORPORATION<br>111 PELICAN WAY<br>SAN RAFAEL CA 94901<br>(415)453-3732              | CHI, JONATHAN<br>4030 OCCIDENTAL, BLDG<br>A,<br>SANTA ROSA, CA 95401<br>(510)376-8218           | \$1,219,000<br>\$591,856<br>\$0           | 03/23/21<br>04/09/21<br>10/07/21   | 72%<br>49%                     |
| 20.20.201<br>130  |                  |  |   |   |   |                                    |                                |
| 04-SON-128-24.2/24.7<br>04-1Q8704                             |                  | IN SONOMA AND NAPA COUNTIES FROM 0.1<br>MILE EAST OF BIDWELL CREEK BRIDGE TO<br>0.7 MILE WEST OF BENNETT LANE AND 0.4<br>MILE WEST OF KNOXV<br>HIGHWAY PLANTING & TREE REMOVAL         | BORTOLUSSI & WATKIN, INC.<br>77 LARKSPUR STREET<br>SAN RAFAEL CA 94901<br>(415)453-4675       | SIMPSON, JOHN<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)867-4515                      | \$654,730<br>\$441,041<br>\$5,914         | 05/21/19<br>06/05/19<br>03/30/23   | 0%<br>0%<br>PLANT EST<br>SATIS |
| 04-SON-128-/12.2<br>04-3Q4604                                 |                  | IN SONOMA COUNTY FROM<br>MENDOCINO/SONOMA COUNTY LINE TO<br>NORTH JUNCTION 101/128 AND FROM<br>SOUTH JUNCTION 101/128 TO SAUSAL<br>CREEK BRI<br>DIGOUTS                                | TEAM GHILOTTI, INC.<br>2531 PETALUMA BLVD SOUTH;<br>PETALUMA CA 94952<br>(707)763-8700        | BRAJNIKOFF, LEONARD<br>4030 OCCIDENTAL ROAD<br>SANTA ROSA, CA 95401<br>(707)249-7557            | \$1,852,142<br>\$1,784,803<br>\$1,784,803 | 05/10/21<br>06/10/21<br>09/02/21   | 78%<br>94%                     |

**Totals:      Authorized Final Amt:      \$1,682,781,374      Completed to Date:      \$968,290,430      Work This Month:      \$52,639,736**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 05**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted           | % Work Message            |
|---|------------------|---|--|--|--|--|---------------------------|
| 05-MON-1-15.0/29.6<br>05-1N4204                             |                  | HW 1, CLEAR CULVERT INLET AREA OF DEBIS & MUD. ROCKFALL PROTECTION SYSTEM CLEANED & REPAIRED. PROVIDE TRAFFIC CONTROL DIRS EFA 05A CLEAR CULVERTS AND ROCKFALL PROTECTION | S CHAVES CONSTRUCTION INC<br>11545 LOS OSOS VALLEY RD #C-3<br>SAN LUIS OBISPO CA 93405                       | SILVA, RICK<br>775 ARLINGTON ST<br>CAMBRIA, CA 93428<br>(805)927-4559              | \$3,985,000<br>\$3,218,945<br>\$0        | 02/02/21<br>02/02/21<br>07/29/21             | 100%<br>81%<br>OVER RUN   |
| 20.201201<br>130  |                  |   |  |  |  |  |                           |
| 05-MON-1-20.4/20.4<br>05-0Q5004                             |                  | IN MONTEREY COUNTY NEAR LUCIA AT 0.6 MILE SOUTH OF LIMEKILN CREEK BRIDGE REPLACE CULVERT AND REPAIR EROSION   | SERAFIX ENGINEERING CONTRACTORS, INC<br>7 CROW CANYON COURT SUITE 250<br>SAN RAMON CA 94583<br>(925)552-8253 | SILVA, RICK<br>775 ARLINGTON ST.<br>CAMBRIA, CA 93428<br>(805)471-2102             | \$804,393<br>\$0<br>\$0                  | 09/11/20<br>09/24/20<br>09/09/21             | 0%<br>0%<br>0%            |
| 05-MON-1-27.2/27.6<br>05-1N4104                             |                  | REPAIR ROADWAY WASHOUT, REMOVE/DISPOSE OF DEBRIS FLOW MATERIALS, REPAIR OTHER RAIN RELATED DAMAGE, TEMP TRAFFIC CONTROL. DIRS EFA   | PAPICH CONSTRUCTION CO INC<br>398 SUNRISE TERRACE<br>ARROYO GRANDE, CA 93420                                 | SILVA, RICK<br>775 ARLINGTON ST<br>CAMBRIA, CA 93428<br>(805)927-4559              | \$20,785,000<br>\$14,423,760<br>\$0      | 01/28/21<br>03/02/21<br>08/30/21             | 71%<br>69%                |
| 20.20.201<br>130  |                  | REPAIR ROADWAY WASHOUT/OTHER RAIN DAMAGE  |  |  |  |  |                           |
| 05-MON-1-28.1/28.1<br>05-1K1604                             |                  | IN MONTEREY COUNTY NEAR LUCIA AT THE BIG CREEK BRIDGE ELECTROCHEMICAL CHLORIDE  | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711         | RODGER JOHNSON<br>1529 HWY 68<br>MONTEREY, CA 93940<br>(831)455-5707               | \$10,716,143<br>\$10,681,318<br>\$0      | 04/24/19<br>05/28/19<br>07/26/21<br>07/28/21 | 100%<br>100%<br>SUSPENDED |
| HM  |                  |   |  |  |  |  |                           |
| 05-MON-1-39.8/74.6<br>05-1F6804<br>ACST-P001-(662)E<br>--() |                  | IN MONTEREY COUNTY NEAR BIG SUR FROM TORRE CANYON BRIDGE TO SAN LUIS STREET (N) PAVEMENT PRESERVATION   | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE STE 220<br>SAN JOSE CA 95138<br>(408)574-1400                    | DUSSELL PATRICK<br>1529 HWY 68<br>MONTEREY, CA 93940<br>(831)427-4706              | \$23,701,927<br>\$23,917,603<br>\$89,478 | 11/05/19<br>11/22/19<br>08/25/21             | 99%<br>98%<br>SUSPENDED   |
| HA22  |                  |   |  |  |  |  |                           |
| 05-MON-1-44.3/-44.3<br>05-1N4304                            |                  | AT COASTLANDS WALL II. INSTALL SOIL, NAIL WALL, PROVIDE TRAFFIC CONTROL. PERFORM ORTHER SUPPORTING WORK. DIRS EFA 05A2346   | ACCESS LIMITED CONSTRUCTION<br>1102 PIKE LANE<br>OCEANO, CA 93445  | BUCKMAN, HOLLEE<br>8115 PRUNEDALE NORTH RD<br>PRUNEDALE, CA 93907<br>(831)277-4190 | \$735,000<br>\$46,121<br>\$0             | 05/03/21<br>06/09/21<br>09/30/21             | 22%<br>6%                 |
| 20.20.201<br>130  |                  | INSTALL SOIL, NAIL WALL, TRAFFIC CONTROL  |  |  |  |  |                           |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                                  | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor  | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|--|---------------------|--|---|---|--|--|----------------------------|
| 05-MON-1-59.4/59.5<br>05-1N5004  |                     | ON/BENEATH BIXBY BRIDGE, PERFORM<br>CONCRETE REPAIR. PERVIDE TRAFFIC<br>CONTROL AND PERFORM OTHER SUPPORTING<br>WORK DIRS EFA 05A2354<br>CONCRETE REPAIR AND TRAFFIC CONTROL | TRUESDELL CORPORATION OF<br>CALIFORNIA, INC<br>1310 W 23RD STREET<br>TEMPE, AZ 85282  | JOHNSON, RODGER<br>1529 HWY 68/SALINAS<br>HWY<br>MONTEREY, CA 93940<br>(805)455-5707        | \$318,000<br>\$34,607<br>\$0             | 06/05/21<br>06/30/21<br>11/15/21             | 0%<br>11%                  |
| 20.20.201<br>130   |                     |  |   |   |  |  |                            |
| 05-MON-1-63.0/63<br>05-1H4604  |                     | IN MONTEREY COUNTY ABOUT 11.3 MILES<br>SOUTH OF CARMEL AT GARRAPATA CREEK<br>BRIDGE<br>ELECTROCHEMICAL CHLORIDE EXTRACTION   | FEC FUTURE CONTRACTORS AND<br>ENGINEERS, INC.<br>184 TECHNOLOGY DRIVE, SUITE 2<br>IRVINE CA 92618<br>(949)328-9758            | RODGER JOHNSON<br>1529 HWY 68<br>MONTEREY, CA 93940<br>(831)455-5707                        | \$6,491,782<br>\$0<br>\$0                | 07/07/21<br>07/20/21                         | 0%<br>0%                   |
| HA22   |                     |  |   |   |  |  |                            |
| 05-MON-1-64.4/64.4<br>05-1K7004  |                     | IN MONTEREY COUNTY NEAR CARMEL BY THE<br>SEA AT GRANITE CANYON BRIDGE<br>ELECTROCHEMICAL CHLORIDE EXTRACTION   | AMERICAN CIVIL CONSTRUCTORS<br>WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D<br>BENICIA CA 94510<br>(707)746-8028           | RODGER JOHNSON<br>1529 HWY 68<br>MONTEREY, CA 93940<br>(831)455-5707                        | \$4,439,400<br>\$25,583<br>\$17,883      | 04/05/21<br>04/30/21<br>12/07/22             | 6%<br>1%<br>SUSPENDED      |
| HM   |                     |  |   |   |  |  |                            |
| 05-MON-1-73.7/0<br>05-1M5204   |                     | IN MONTEREY COUNTY NEAR CARMEL BY THE<br>SEA AT OCEAN AVENUE<br>REHABILITATE CULVERTS  | TAYLOR JANE CONSTRUCTION LP<br>131 W DANA ST STE A AND C<br>NIPOMO CA 93444<br>(805)929-2297                                  | DUSSELL, PATRICK<br>8115 N PRUNEDALE RD<br>SALINAS, CA 93907<br>(831)427-4706               | \$457,805<br>\$0<br>\$0                  | 02/08/21<br>03/11/21                         | 0%<br>0%                   |
| HM   |                     |  |   |   |  |  |                            |
| 05-MON-1-80.3/0<br>05-1M3904   |                     | IN MONTEREY, SAN BENITO AND SANTA<br>CRUZ COUNTIES AT VARIOUS LOCATIONS<br>TREAT BRIDGE DECK WITH METHACRYLATE   | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIRCLE WES<br>IRVINE CA 92606<br>(949)252-0441 | FARSHAD KESHAVARZI<br>140 DUBOIS STREET<br>SUITE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706 | \$1,611,141<br>\$49,160<br>\$0           | 03/16/21<br>04/01/21<br>10/20/21             | 34%<br>3%                  |
| HM   |                     |  |   |   |  |  |                            |
| 05-MON-1-/0<br>05-1G7604<br>ANHG-0001-(513)E<br>PL62-05 0-(5)<br>--()<br>HBL |                     | PROJECT LOCATED IN MON AND SCR<br>COUNTIES ON VARIOUS ROUTES<br>ELECTRICAL / SIGNS / MARKINGS /  | ALFARO COMMUNICATIONS<br>CONSTRUCTION, INC<br>15614 S. ATLANTIC AVENUE;<br>COMPTON CA 90221<br>(310)669-8949                  | JOHNSON, RODGER<br>1529 HWY 68<br>MONTEREY, CA 93940<br>(831)375-5920                       | \$910,865<br>\$882,106<br>\$0            | 04/03/20<br>05/08/20<br>06/25/21<br>08/10/21 | 100%<br>92%<br>COMPLETED   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 05**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|--|---|------------------------------------|----------------------|
| 05-MON-1-/0<br>05-1H0404                                    |                  | ON VARIOUS ROUTES IN MONTEREY AND SANTA CRUZ COUNTIES<br>REPLACE OVERHEAD GUIDE SIGNS WITH  | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br>IRVINE CA 92606<br>(949)252-0441 | FARSHAD KESHAVARZI<br>140 DUBOIS STREET,<br>SUITE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706 | \$271,613<br>\$114,371<br>\$114,371       | 10/20/20<br>11/16/20<br>10/20/21   | 79%<br>42%           |
| HA22  |                  |   |  |  |   |                                    |                      |
| 05-MON-1-/0<br>05-1M9804                                    |                  | MON CNTY ALONG MULTIPLE ROUTES (HWY 1,68, 101 & 218), DRAINAGE ISSUES.<br>LINE CULVERT,RESTORE SHOULDER,REPLACE DIKE,TRAFFIC CONTDIRS<br>LINE CULVERT, RESTORE SHOULDR,REPLACE DIKE | CAL VALLEY CONSTRUCTION INC<br>5125 N GATES AVE STE 102<br>FRESNO CA 93722   | DUSSELL, PATRICK<br>8115 PRUNEDALE NORTH RD<br>PRUNEDALE, CA 93907<br>(831)663-8966          | \$318,000<br>\$172,383<br>\$0             | 02/19/21<br>03/17/21<br>09/22/21   | 20%<br>54%           |
| 20.20.201<br>130  |                  |   |  |  |   |                                    |                      |
| 05-MON-1-/0<br>05-1K8604<br>SNHG-X053-(031)E<br>--()        |                  | IN MONTEREY COUNTY AT VARIOUS LOCATIONS<br>INSTALL RUMBLE STRIPS  | SPECIALIZED PAVEMENT MARKING, INC.<br>11095 SW INDUSTRIAL WAY;<br>TUALATIN OR 97062<br>(503)885-0420                   | RODGER JOHNSON<br>1529 HWY 68<br>MONTEREY, CA 93940<br>(831)455-5707                         | \$781,194<br>\$504,542<br>\$276,887       | 03/08/21<br>04/01/21<br>11/10/21   | 60%<br>65%           |
| HB1   |                  |   |  |  |   |                                    |                      |
| 05-MON-1-/0<br>05-1M7004                                    |                  | VARIOUS RTS & COUNTIES TO CONVERT EXISTINGELEC SERVS FROM 480V TO 240V & AUTOMATING TRAFFIC CENSUS STANTIONS, WORKERS SAFETY DIRS<br>ELECTRICAL SERVICE CONVERSIONS                 | PTM GENERAL ENGINEERING SERVICES INC<br>5942 ACORN ST<br>RIVERSIDE, CA 92504   | BRAR, BALJINDER<br>8115 PRUNEDALE NORTH RD<br>PRUNEDALE, CA 93907<br>(805)610-8215           | \$318,000<br>\$313,786<br>\$0             | 05/06/20<br>05/22/20<br>08/16/21   | 71%<br>99%           |
| 20.20.201<br>130  |                  |   |  |  |   |                                    |                      |
| 05-MON-68-16.8/20<br>05-1M0104                              |                  | IN MONTEREY COUNTY IN AND NEAR SALINAS FROM 0.9 MILE EAST OF TORO PARK UNDERCROSSING TO BLANCO ROAD<br>OVERLAY WITH RUBBERIZED HOT MIX  | GRANITE CONSTRUCTION COMPANY<br>580 WEST BEACH STREET;<br>WATSONVILLE CA 95076<br>(831)763-6100                        | BALJINDER BRAR<br>8115 PRUNEDALE NORTH ROAD<br>PRUNEDALE, CA 93907<br>(805)610-8215          | \$1,946,629<br>\$1,776,427<br>\$1,589,485 | 04/20/21<br>05/07/21<br>09/10/21   | 72%<br>89%           |
| HM  |                  |   |  |  |   |                                    |                      |
| 05-MON-101-3.1/5.2<br>05-1H0204<br>ACNH-Q101-(378)E<br>--() |                  | IN MONTEREY COUNTY NEAR BRADLEY AT THE CAMP ROBERTS SAFETY ROADSIDE REST AREAS<br>INFRASTRUCTURE UPGRADES   | NEWTON CONSTRUCTION MANAGEMENT INC<br>2436 BROAD ST;<br>SAN LUIS OBISPO CA 93401<br>(805)544-5583                      |  | \$4,155,333<br>\$0<br>\$0                 | 02/16/21<br>03/11/21               | 0%<br>0%             |
| HA25  |                  |   |  |  |   |                                    |                      |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 05**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|--|---|------------------------------------|----------------------|
| 05-MON-101-6.7/6.7<br>05-1F8204<br>ACNH-Q101-(376)E<br>--()   |                  | IN MONTEREY COUNTY NEAR KING CITY AT THE SAN ANTONIO RIVER BRIDGE SEISMIC RETROFIT 2 BRIDGES   | WHITAKER CONSTRUCTION GROUP, INC.<br>2752 CONCRETE CT. ;<br>PASO ROBLES CA 93446<br>(805)226-4020                 | (805)226-9217  | \$4,122,460<br>\$3,715,823<br>\$151,323     | 09/18/20<br>10/09/20<br>08/20/21   | 39%<br>89%           |
| HA21  |                  |  |   |  |   |                                    |                      |
| 05-MON-101-36.9/47.7<br>05-1F75U4<br>1NHG-Q101-(338)E<br>--() |                  | IN MONTEREY COUNTY, IN AND NEAR KING CITY FROM 0.4 MILES SOUTH OF WILD HORSE ROAD OC TO TEAGUE AVENUE PAVEMENT REHABILITATION, SEISMIC                         | OHL USA INC<br>1920 MAIN STREET #310<br>IRVINE CA 92614<br>(949)242-4432  | LANG, TIM<br>3230 RIVERSIDE AVENUE #130<br>PASO ROBLES, CA 93446<br>(805)550-4651    | \$81,566,298<br>\$48,742,041<br>\$1,327,323 | 01/16/19<br>02/11/19<br>08/21/21   | 78%<br>63%           |
| HA22  |                  |  |   |  |   |                                    |                      |
| 05-MON-101-73.0/96.8<br>05-1F9004<br>ACNH-Q101-(377)E<br>--() |                  | IN MONTEREY AND SAN BENITO COUNTIES AT VARIOUS LOCATIONS FROM 4.1 MILES NORTH OF NORTH GONZALES OVERCROSSING TO 0.3 MILE NORTH OF ROADSIDE SAFETY IMPROVEMENTS | A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION<br>400 SUNRISE BLVD. ;<br>ROSEVILLE CA 95661<br>(916)757-6400 | BRAR, BALJINDER<br>8115 PRUNEDALE NORTH ROAD<br>PRUNEDALE, CA 93907<br>(805)610-8215 | \$4,675,234<br>\$3,267,333<br>\$35,261      | 09/21/20<br>10/09/20<br>09/28/21   | 79%<br>70%           |
| 05-MON-101-87.3/91.5<br>05-1C8904<br>BINH-Q101-(342)E<br>--() |                  | ON ROUTE 101 IN MONTEREY COUNTY IN THE CITY OF SALINAS BETWEEN EAST MARKET STREET OVERCROSSING AND 0.3 MILES SOUTH OF RUSSELL/ESPI ROADWAY REHABILITATION      | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE STE 220<br>SAN JOSE CA 95138<br>(408)574-1400                         | TYLER LAVERING<br>8115 PRUNEDALE NORTH ROAD<br>PRUNEDALE, CA 93907<br>(831)262-6572  | \$38,527,660<br>\$38,162,844<br>\$478,925   | 12/13/18<br>01/07/19<br>10/04/21   | 69%<br>96%           |
| HA22  |                  |  |   |  |   |                                    |                      |
| 05-MON-101-91.2/99.2<br>05-0161H4<br>ACNH-Q101-(311)E<br>--() |                  | IN MONTEREY COUNTY, IN AND NEAR PRUNEDALE AT VARIOUS LOCATIONS, FROM 0.2 MILES NORTH OF LITTLE BEAR CREEK UNDERCROSSING TO 0.3 M LANDSCAPE MITIGATION          | JJ NGUYEN, INC.<br>3172 SALEM DR<br>SAN JOSE CA 95127<br>(408)259-7982  | SANTIAGO GARCIA<br>8115 PRUNEDALE NORTH ROAD<br>PRUNEDALE, CA 93907<br>(831)455-5466 | \$2,484,506<br>\$2,178,721<br>\$17,726      | 04/04/17<br>04/26/17<br>03/16/22   | 100%<br>87%          |
| 05-SB-1-13.3/0<br>05-1K6904                                   |                  | IN SANTA BARBARA AT VARIOUS LOCATIONS BRIDGE PREVENTATIVE MAINTENANCE.   | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, SUITE 10<br>SACRAMENTO CA 95834<br>(916)283-9950           | DAVID BALLENTINE<br>270 E HWY 246, SUITE 203<br>BUELLTON, CA 93427<br>(805)748-1087  | \$2,557,303<br>\$2,435,247<br>\$38,504      | 11/19/20<br>12/15/20<br>01/12/22   | 42%<br>94%           |
| HM3   |                  |  |   |  |   |                                    |                      |



**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 05**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month            | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|--|------------------|--|---|--|---|------------------------------------|--------------------------------|
| 05-SB-1-15.6/0<br>05-0A0504<br>BINH-P001-(641)E<br>--()    |                  | ON ROUTE 1 IN SANTA BARBARA COUNTY NEAR LOMPOC AT THE SALSIPUEDES CREEK BRIDGE (NO. 51-0095)<br>BRIDGE REPLACEMENT                                       | CALPORTLAND COMPANY<br>1625 E DONOVAN RD<br>SANTA MARIA CA 93454<br>(805)345-3581           | BENNETZEN, LILIAN<br>2053 PREISKER LANE<br>STE E<br>SANTA MARIA, CA 93454<br>(805)922-1611 | \$5,813,850<br>\$5,723,352<br>\$13,899        | 12/14/18<br>01/09/19<br>11/23/21   | 100%<br>97%                    |
| HA21   |                  |  |   |  |   |                                    |                                |
| 05-SB-1-29.9/49.2<br>05-1G1304                             |                  | IN SANTA BARBARA COUNTY ABOUT 5.8 MILES NORTH OF LOMPOC FROM CALIFORNIA BOULEVARD TO ROUTE 166 NEAR GUADALUPE PAVEMENT REHABILITATION                    | CALPORTLAND CONSTRUCTION<br>1625 E. DONOVAN ROAD;<br>SANTA MARIA CA 93454<br>(805)345-3581  | THOMAS PETERSEN<br>2053 PREISKER LANE<br>STE E<br>SANTA MARIA CA 93454<br>(805)441-7943    | \$7,013,203<br>\$5,467,314<br>\$560,658       | 07/08/20<br>08/07/20<br>09/23/21   | 76%<br>78%                     |
| HA22   |                  |  |   |  |   |                                    |                                |
| 05-SB-101-1.4/4.8<br>05-0N71U4<br>ACNH-Q101-(373)N<br>--() |                  | IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF BAILARD AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SOUTH PADARO LANE CONSTRUCT HOV LANES     | GRANITE CONSTRUCTION COMPANY<br>P O BOX 50085<br>WATSONVILLE, CA 95077<br>(831)724-1011     | MERLO, TAYLOR<br>PO BOX 996<br>CARPINTERIA, CA 93014<br>(805)722-8935                      | \$87,729,942<br>\$61,993,137<br>\$1,459,614   | 04/01/20<br>04/02/20<br>09/13/22   | 55%<br>70%                     |
| 05-SB-101-2.2/3.3<br>05-448214                             |                  | IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF CARPINTERIA CREEK BRIDGE TO FRANKLIN CREEK BRIDGE<br>MITIGATION PLANTING                   | CCFG CONSTRUCTION<br>17750 WARDS FERRY RD;<br>SONORA CA 95370<br>(209)743-4911              | JONES,DAVID<br>PO BOX 996<br>CARPINTERIA, CA 93014<br>(805)748-5218                        | \$2,541,056<br>\$2,326,586<br>\$6,231         | 09/20/19<br>10/04/19<br>05/31/24   | 0%<br>0%<br>PLANT EST<br>SATIS |
| 05-SB-101-4.4/7.7<br>05-0N72U4                             |                  | IN SANTA BARBARA COUNTY, IN AND NEAR CARPINTERIA AND AT SUMMERLAND FROM 0.9 MILE SOUTH OF SOUTH PADARO LANE UNDERCROSSING TO 0.6 CONSTRUCT HOV LANES AND | GRANITE CONSTRUCTION COMPANY<br>P O BOX 50085<br>WATSONVILLE CA 950775085<br>(831)724-1011  | TAYLOR MERLO<br>P.O. BOX 996<br>CARPINTERIA CA<br>(805)722-8935                            | \$151,059,741<br>\$15,140,456<br>\$10,303,708 | 06/05/21<br>06/05/21<br>10/18/21   | 6%<br>10%                      |
| 05-SB-101-7.3/9.6<br>05-0N73U4                             |                  | IN SANTA BARBARA COUNTY, IN AND NEAR SUMMERLAND FROM 0.2 MILES NORTH OF PADARO LANE OVERCROSSING TO SAN YSIDRO CREEK BRIDGE.<br>CONSTRUCT HOV LANES AND  | GRANITE CONSTRUCTION COMPANY<br>PO BOX 742478<br>LOS ANGELES CA 90074-2478<br>(831)768-4002 | TRISTAN GEBHART<br>P.O. BOX 996<br>CARPINTERIA, CA 93013<br>(805)440-3057                  | \$102,181,609<br>\$35,266,174<br>\$2,115,486  | 10/22/20<br>10/22/20<br>09/05/23   | 27%<br>35%                     |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 05**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted           | %Time % Work Message               |
|--|------------------|--|--|--|--|--|------------------------------------|
| 05-SB-101-22.3/23<br>05-0G0714                               |                  | IN SANTA BARBARA COUNTY IN GOLETA<br>FROM 0.2 MILE EAST OF FAIRVIEW AVENUE<br>OVERCROSSING TO 0.2 MILE WEST OF SAN<br>PEDRO CREEK BRIDGE<br>LANDSCAPE MITIGATION           | CCFG CONSTRUCTION<br>393 MORNING STAR DR<br>SONORA CA 95370<br>(209)743-4911                       | JONES, DAVID<br>3690 SANTA CLAUS LN.<br>CARPINTERIA, CA 93014<br>(805)748-5218       | \$487,433<br>\$455,630<br>\$5,393        | 02/16/18<br>04/03/18<br>10/11/21             | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| HA22   |                  |  |  |  |  |  |                                    |
| 05-SB-101-46.6/47.1<br>05-1E0104<br>CSTG-Q101-(362)E<br>--() |                  | IN SANTA BARBARA COUNTY NEAR GAVIOTA<br>AT THE GAVIOTA SAFETY ROADSIDE REST<br>AREA<br>WASTEWATER SYSTEM UPGRADE   | SPECIALTY CONSTRUCTION, INC.<br>645 CLARION CT;<br>SAN LUIS OBISPO CA 93401<br>(805)543-1706       | MICHAEL MORTENSEN<br>35S LAPATERA LANE<br>GOLETA CA 93117<br>(805)698-2601           | \$4,714,566<br>\$938,272<br>\$412,542    | 12/16/20<br>01/14/21<br>02/28/22             | 19%<br>20%                         |
| HA25   |                  |  |  |  |  |  |                                    |
| 05-SB-101-55.9/56.2<br>05-1F7904                             |                  | IN SANTA BARBARA COUNTY NEAR<br>BUELLTON FROM 0.1 MILE SOUTH OF<br>NOJQUIC CREEK BRIDGE TO 0.3 MILE<br>SOUTH OF SANTA ROSA ROAD OVERCROSS<br>BRIDGE RAIL UPGRADE           | SPECTRUM CONSTRUCTION GROUP,<br>INC.<br>16 GOODYEAR, STE. 140;<br>IRVINE CA 92618<br>(949)299-1400 | BALLENTINE, DAVID<br>270 E HWY 246 #203<br>BUELLTON, CA 93427<br>(805)688-5920       | \$5,895,831<br>\$1,015,282<br>-\$19,901  | 08/20/20<br>09/21/20<br>06/09/22             | 18%<br>17%                         |
| HA21   |                  |  |  |  |  |  |                                    |
| 05-SB-101-56.2/58<br>05-1E0004                               |                  | IN SANTA BARBARA COUNTY IN AND NEAR<br>BUELLTON FROM 0.26 MILE SOUTH OF<br>SANTA ROSA ROAD OVERCROSSING TO 0.34<br>MILE NORTH OF NORTH BUE<br>ROADSIDE SAFETY IMPROVEMENTS | LANDSCAPE SUPPORT SERVICES<br>12610 SATICOY ST SOUTH;<br>NORTH HOLLYWOOD CA 91605<br>(818)475-0680 | BALLENTINE, DAVID<br>270 E HWY 246 #203<br>BUELLTON, CA 93427<br>(805)688-5920       | \$3,479,981<br>\$3,468,138<br>\$0        | 07/31/20<br>08/27/20<br>07/20/21<br>08/10/21 | 100%<br>97%<br><br>COMPLETED       |
| HA25   |                  |  |  |  |  |  |                                    |
| 05-SB-101-70.6/71.2<br>05-1F5004<br>ACST-X083-(019)E<br>--() |                  | ON ROUTE 101, FROM 0.3 MILE SOUTH TO<br>0.3 MILE NORTH OF ROUTE 101/135<br>SEPARATION AND ON ROUTE 135 AT ROUTE<br>101/135 SEPARATION.<br>REPLACE BRIDGES                  | CALPORTLAND CONSTRUCTION<br>1625 E. DONOVAN ROAD;<br>SANTA MARIA CA 93454<br>(805)345-3581         |  | \$10,636,325<br>\$2,866,739<br>\$119,392 | 11/17/20<br>12/15/20<br>08/10/22             | 31%<br>27%                         |
| HA21   |                  |  |  |  |  |  |                                    |
| 05-SB-101-/0<br>05-1H9904                                    |                  | VARIOUS LOCATIONS THROUGHOUT THE<br>DISTRICT<br>REPLACE FAILED TRAFFIC MANAGEMENT  | TRAFFIC LOOPS CRACKFILLING,<br>INC.<br>946 S EMERALD ST;<br>ANAHEIM CA 92804<br>(714)520-4026      | RODGER JOHNSON<br>1529 HWY 68/ SALINAS<br>HWY<br>MONTEREY, CA 93940<br>(831)455-5707 | \$4,439,520<br>\$1,687,126<br>\$316,043  | 12/09/20<br>01/21/21<br>12/06/21             | 59%<br>38%                         |
| HB4N   |                  |  |  |  |  |  |                                    |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 05**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|--|---|------------------------------------|----------------------|
| 05-SB-135-1.0/7.2<br>05-1N1704                               |                  | IN SANTA BARBARA COUNTY, NEAR LOS ALAMOS, FROM 0.3 MILE NORTH OF DEN STREET TO SAN ANTONIO CREEK BRIDGE PARTIAL DEPTH RECYCLING                              | GRANITE CONSTRUCTION COMPANY<br>5335 DEBBIE LANE<br>SANTA BARBARA CA 93111<br>(805)964-9951                     | BENNETZEN, LILIAN<br><br><br>(805)441-6935                                   | \$4,003,997<br>\$30,568<br>\$16,202     | 04/12/21<br>04/30/21<br>12/10/21   | 6%<br>1%             |
| 05-SB-135-16.5/0<br>05-1J4704<br>HSNH-P135-(009)E<br>--()    |                  | IN SANTA BARBARA COUNTY IN SANTA MARIA AT BUNNY AVENUE AND FROM ROEMER WAY TO PREISKER LANE SIGNALS, LIGHTING, SIDEWALKS AND                                 | FEC FUTURE CONTRACTORS AND ENGINEERS, INC.<br>184 TECHNOLOGY DRIVE, SUITE 2<br>IRVINE CA 92618<br>(949)328-9758 | PETERSEN, THOMAS<br><br><br>(805)922-1611                                    | \$1,399,782<br>\$0<br>\$0               | 05/27/21<br>06/22/21               | 0%<br>0%             |
| HB1  |                  |  |   |  |   |                                    |                      |
| 05-SB-144-.9/2<br>05-1N0804                                  |                  | IN SANTA BARBARA COUNTY, IN SANTA BARBARA, FROM ALAMEDA PADRE SERRA TO ROUTE 192 RUBBERIZED HMA OVERLAY  | CALPORTLAND CONSTRUCTION<br>1625 E. DONOVAN<br>SANTA MARIA CA 93454<br>(805)345-3581                            | OMID VAZIRI<br>35 S LA PATERA LANE<br>GOLETA CA, 93117<br>(805)888-1601      | \$572,664<br>\$491,532<br>\$459,832     | 03/08/21<br>03/25/21<br>08/30/21   | 75%<br>86%           |
| HM   |                  |  |   |  |   |                                    |                      |
| 05-SB-154-21.3/0<br>05-1H6304                                |                  | IN SANTA BARBARA COUNTY NEAR LAKE CACHUMA AT 0.31 MILE WEST OF PARADISE ROAD. CULVERT INVERT PAVING WITH FISH  | TAYLOR JANE CONSTRUCTION LP<br>131 W DANA ST, STE A & C<br>NIPOMO CA 93444<br>(805)723-5129                     | DAVID COOPER<br>35S LAPATER LANE<br>GOLETA, CA 93117<br>(817)913-3747        | \$881,689<br>\$265,661<br>\$48,381      | 03/15/21<br>04/13/21<br>11/21/22   | 16%<br>30%           |
| HA23   |                  |  |   |  |   |                                    |                      |
| 05-SB-154-22.9/23.2<br>05-1C4204<br>ACST-S154-(001)E<br>--() |                  | IN SANTA BARBARA COUNTY ABOUT 9 MILES NORTH OF SANTA BARBARA FROM 1.4 MILES SOUTH OF PARADISE ROAD TO 0.2 MILE NORTH OF STAGECOAC INFRASTRUCTURE MAINTENANCE | CERTIFIED COATINGS COMPANY<br>2320 CORDELIA ROAD;<br>FAIRFIELD CA 94534<br>(707)639-4414                        | MICHAEL MORTENSEN<br>35 S LAPATERA LANE<br>GOLETA, CA 93117<br>(805)698-2601 | \$7,424,761<br>\$4,029,021<br>\$473,572 | 11/25/20<br>12/15/20<br>02/28/23   | 17%<br>54%           |
| HA21   |                  |  |   |  |   |                                    |                      |
| 05-SB-166-8.1/8.1<br>05-1K1004<br>HSNH-P166-(033)E<br>--()   |                  | IN SANTA BARBARA COUNTY IN SANTA MARIA AT MILLER STREET MODIFY SIGNAL, RECONSTRUCT CURB  | LEE WILSON ELECTRIC COMPANY, INC.<br>1151 EL CAMINO REAL;<br>ARROYO GRANDE CA 93420<br>(805)489-4216            |  | \$522,230<br>\$0<br>\$0                 | 04/27/21<br>05/13/21               | 0%<br>0%             |
| HB1  |                  |  |   |  |   |                                    |                      |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor  | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|---|---------------------|---|---|---|---|--|----------------------------|
| 05-SB-192-7.0/13.7<br>05-1N1904                             |                     | IN SANTA BARBARA COUNTY AT VARIOUS<br>LOCATIONS FROM COLD SPRING ROAD TO<br>0.9 MILE WEST OF NIDEVER ROAD<br>GRIND AND OVERLAY WITH RUBBERIZED                                    | TORO ENTERPRISES, INC.<br>2101 E. VENTURA BLVD<br>OXNARD CA 93036<br>(805)483-4515                                  | (805)692-6820   | \$1,792,307<br>\$130,994<br>\$130,994     | 04/27/21<br>05/19/21<br>10/12/21             | 30%<br>7%                  |
| HM1   |                     |   |   |   |   |  |                            |
| 05-SB-192-17.4/21<br>05-1N0604                              |                     | IN SANTA BARBARA COUNTY IN AND NEAR<br>CARPINTERIA FROM LINDEN AVENUE TO<br>ROUTE 150<br>GRIND AND OVERLAY WITH RUBBERIZED  | CALPORTLAND CONSTRUCTION<br>1625 E. DONOVAN ROAD;<br>SANTA MARIA CA 93454<br>(805)345-3581                          | OMID VAZIRI<br>35 S LAPATERA LANE<br>GOLETA CA, 93117<br>(805)888-1601              | \$1,797,613<br>\$1,680,058<br>\$1,621,971 | 04/06/21<br>04/27/21<br>08/29/21             | 71%<br>93%                 |
| HM  |                     |   |   |   |   |  |                            |
| 05-SB-246-13.6/15.2<br>05-0C6414                            |                     | IN SANTA BARBARA COUNTY NEAR LOMPOC<br>FROM 0.8 MILE EAST OF CEBADA CANYON<br>ROAD TO 0.4 MILE EAST OF TULAROSA<br>ROAD AND AT HAPGOOD ROAD<br>PLANTING MITIGATION                | CCFG CONSTRUCTION<br>393 MORNING STAR DR<br>SONORA CA 95370<br>(209)743-4911  | JONES, DAVID<br>PO BOX 996<br>CARPINTERIA, CA 93014<br>(805)319-1237                | \$575,083<br>\$486,811<br>\$7,650         | 08/31/18<br>11/08/18<br>04/22/22             | 100%<br>85%<br>OVER RUN    |
| HE13  |                     |   |   |   |   |  |                            |
| 05-SBT-25-46.7/49.8<br>05-1M0404                            |                     | IN SAN BENITO COUNTY, IN AND NEAR<br>HOLLISTER, FROM 0.1 MILE NORTH OF<br>BEST ROAD TO PLAZA DRIVE<br>RHMA-G OVERLAY AND SLURRY SEAL  | CAL VALLEY CONSTRUCTION, INC.<br>5125 N. GATES AVENUE, SUITE 1<br>FRESNO CA 93722<br>(559)274-0300                  |   | \$1,335,222<br>\$0<br>\$0                 | 02/05/21<br>03/01/21                         | 0%<br>0%                   |
| HM1   |                     |   |   |   |   |  |                            |
| 05-SCR-1-10.2/17.5<br>05-1C85U4<br>B1NH-P001-(649)E<br>--() |                     | IN AND NEAR SANTA CRUZ FROM NORTH<br>APTOS UP TO JCT ROUTE 9<br>PAVEMENT REHABILITATION, ADA CURB   | GRANITE CONSTRUCTION COMPANY<br>580 WEST BEACH STREET<br>WATSONVILLE CA 95076<br>(831)763-6100                      | MUNES NASH<br>140 DUBOIS STREET<br>SUITE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706 | \$24,864,322<br>\$23,593,483<br>\$0       | 02/19/19<br>03/21/19<br>07/26/21<br>07/28/21 | 100%<br>94%<br>COMPLETED   |
| HA22  |                     |   |   |   |   |  |                            |
| 05-SCR-1-16.7/17<br>05-1H0604<br>HSNH-X087-(032)E<br>--()   |                     | IN SANTA CRUZ COUNTY, IN SANTA CRUZ<br>FROM 0.3 MILE SOUTH OF ROUTE 1/17<br>SEPARATION ON ROUTE 1 TO 0.4 MILE<br>SOUTH OF PASATIEMPO OVERCR<br>CONSTRUCT RAMP SAFETY IMPROVEMENTS | A. TEICHERT AND SON, INC. DBA<br>TEICHERT CONSTRUCTION<br>400 SUNRISE BLVD.;<br>ROSEVILLE CA 95661<br>(916)757-6400 | IAN NGUYEN<br>140 DUBOIS STREET<br>SUITE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706 | \$5,149,408<br>\$1,613,756<br>\$458,693   | 10/23/20<br>11/16/20<br>10/20/21             | 33%<br>31%                 |
| HB1   |                     |   |   |   |   |  |                            |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 05**

| Location Contract Fed Aid Pgm Code                       | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted | %Time % Work Message        |
|--|------------------|---|--|---|---------------------------------------|------------------------------------|-----------------------------|
| 05-SCR-1-/0<br>05-1M6504                                 |                  | SC CNTY ON RTE 1,9, & 236 @ VAR LOCATIONS.BURNED TREE REMOVAL, RESTORE GUARDRAIL, TIMBER LAGGING & SIGNS, ROADWAY REPAIR. DIRS EFA RESTORE 15/20 MILES OF BURNED STATE HIWAYS | GRANITE CONSTRUCTION COMPANY<br>580 WEST BEACH STREET<br>WATSONVILLE, CA 95076                   | NGUYEN, IAN<br>140 DUBOIS STREET STE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706         | \$12,985,000<br>\$7,734,288<br>\$0    | 08/26/20<br>08/26/20<br>10/20/21   | 15%<br>60%                  |
| 20.20.201<br>130   |                  |   |  |   |                                       |                                    |                             |
| 05-SCR-1-/0<br>05-1N0304                                 |                  | IN SCR, MON, SLO & SB COUNTIES ON VARIOUS ROUTES PROVIDE ELECTRICAL REPAIRS, TRAFFICCONTROL AND PERFORM OTHER SUPPORTING WORK.DIRS ELECTRICAL REPAIRS AND TRAFFIC CONTROL     | DARREL VARNI ELECTRIC, INC<br>12 PARKWOOD DRIVE<br>WATSONVILLE, CA 95076                         | GARCIA, SANTIAGO<br>8115 PRUNEDALE NORTH RD<br>PRUNEDALE, CA 93907<br>(805)455-5466     | \$318,000<br>\$0<br>\$0               | 05/17/21<br>07/09/21<br>10/31/21   | 0%<br>0%                    |
| 20.20.201<br>130   |                  |   |  |   |                                       |                                    |                             |
| 05-SCR-9-.1/7.5<br>05-1F9204<br>ACST-S009-(026)E<br>--() |                  | IN SANTA CRUZ COUNTY IN AND NEAR SANTA CRUZ FROM ROUTES 1 AND 9 TO 0.4 MILES NORTH OF GLEN ARBOR ROAD UPGRADE DRAINAGE SYSTEMS AND  | DISNEY CONSTRUCTION, INC.<br>533 AIRPORT BLVD SUITE 120;<br>BURLINGAME CA 94010<br>(650)259-9545 | IAN NGUYEN<br>140 DUBOIS STREET<br>SUITE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706     | \$2,063,333<br>\$425,513<br>\$411,133 | 02/10/21<br>03/04/21<br>10/20/21   | 34%<br>21%                  |
| 05-SCR-9-20.0/20<br>05-1K1304<br>STER-31TP-(004)<br>--() |                  | ON ROUTE 9 IN SANTA CRUZ COUNTY NEAR GORDON N. BALL, INC. BOULDER CREEK ABOUT 1.1 MILE SOUTH OF 333 CAMILLE AVENUE; JUNCTION 236 / 9 SOLDIER PILE TIEBACK RETAINING WALL      | ALAMO CA 94507<br>(925)838-5675  | NASH MUNES<br>140 DUBOIS STREET,<br>SUITE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706    | \$2,930,774<br>\$529,461<br>\$182,751 | 05/17/21<br>06/17/21<br>10/20/21   | 5%<br>18%                   |
| HA23   |                  |   |  |   |                                       |                                    |                             |
| 05-SCR-17-.2/.5<br>05-1C6704<br>HSNH-P017-(115)E<br>--() |                  | IN SANTA CRUZ FROM 0.5 TO 0.3 MI. SOUTH OF PASATIEMPO OVERCROSSING DRIVE SHOULDER WIDENING AND SOIL NAIL  | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE<br>SAN JOSE CA 95138<br>(408)574-1400                | IAN NGUYEN<br>140 DUBOIS STREET<br>SUITE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706     | \$5,203,569<br>\$5,217,127<br>\$2,245 | 02/08/19<br>03/04/19<br>10/20/21   | 100%<br>97%                 |
| HB1  |                  |   |  |   |                                       |                                    |                             |
| 05-SCR-17-1.1/1.4<br>05-0Q6014                           |                  | IN SANTA CRUZ COUNTY, NEAR SANTA CRUZ FROM 0.3 MI NORTH PASATIEMPO DRIVE OVERCROSSING TO BEULAH PARK UNDERCROSSING. PROPOSED LANDSCAPE SPLIT FROM                             | JOHN SEMSEN LANDSCAPING CO<br>21161 LYONS BALD MNT RD;<br>SONORA CA 95370<br>(209)743-6809       | INCSANTIAGO GARCIA<br>8115 PRUNEDALE NORTH ROAD<br>PRUNEDALE, CA 93907<br>(831)455-5466 | \$321,775<br>\$246,763<br>\$4,914     | 08/30/19<br>10/04/19<br>12/29/22   | 0%<br>0%<br>PLANT EST SATIS |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 05**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|---|--|--|---|------------------------------------|-------------------------|
| 05-SCR-17-2.1/2.2<br>05-1M8104                              |                  | ADDRESS SINKHOLE IN MEDIAN ADJACENT TO THE SOUTHBOUND LANES IN SANTA CRUZ CO ON RTE 17. DIRS EFA 05A2314 ADDRESS SINKHOLE ON RTE 17                                   | A. TEICHERT & SONS INC DBA TEICHERT CONSTRUCTION<br>400 SUNRISE AVE STE 300<br>ROSEVILLE, CA 95661                                     | NGUYEN, IAN<br>140 DUBOIS STREET STE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706    | \$583,718<br>\$0<br>\$0                 | 01/22/21<br>03/02/21<br>09/30/21   | 0%<br>0%                |
| 20.20.201<br>130  |                  |   |  |  |   |                                    |                         |
| 05-SCR-17-7.4/12.4<br>05-1N2304                             |                  | SANTA CRUZ COUNTY AT VAR ROUTES AND PM'S. CLEAN & SLURRY BACKFILLING EXISTING VOIDS IN THE CULVERTS. REPAIR OR REPLACE DRAINS.DIRS LINE AND REPAIR CULVERTS           | GRANITE CONSTRUCTION COMPANY<br>580 WEST BEACH STREET<br>WATSONVILLE, CA 95076   | BUCKMAN HOLLEE<br>140 DUBOIS STREET STE E<br>SANTA CRUZ, CA 95060<br>(831)763-6100 | \$318,000<br>\$229,284<br>\$0           | 05/28/20<br>06/25/20<br>04/15/21   | 40%<br>72%<br>SUSPENDED |
| 20.20.201<br>130  |                  |   |  |  |   |                                    |                         |
| 05-SCR-129-1.4/1.4<br>05-1G9904<br>SSTG-S129-(019)E<br>--() |                  | IN SANTA CRUZ COUNTY NEAR WATSONVILLE AT LAKEVIEW ROAD CONSTRUCT INTERSECTION SAFETY  | DREAMBUILDER CONSTRUCTION CORPIAN NGUYEN<br>DBA DREAMBUILDER<br>18543 YORBA LINDA BLVD # 376;<br>YORBA LINDA CA 92886<br>(714)646-3697 | NGUYEN<br>140 DUBOIS STREET<br>SUITE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706    | \$3,050,061<br>\$1,112,257<br>\$389,102 | 10/20/20<br>11/05/20<br>10/20/21   | 61%<br>36%              |
| HB1   |                  |   |  |  |   |                                    |                         |
| 05-SCR-236-2.1/15.5<br>05-1M7904                            |                  | SANTA CRUZ CNTY ON HWY 236. DEBRIS AND BURNED TREE REMOVAL ON FORESTED STATE HWYSDISPOSAL OF DEBRIS/TREES. TRAFFIC CONTROL DIRS EF REMOVAL OF BURNED TREES AND DEBRIS | ARBORWORKS INC<br>40094 HWY 49 STE A<br>OAKHURST, CA 93644   | NGUYEN, IAN<br>140 DUBOIS STREET STE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706    | \$13,985,000<br>\$9,046,007<br>\$0      | 09/23/20<br>09/23/20<br>06/20/21   | 15%<br>65%              |
| 20.20.201<br>130  |                  |   |  |  |   |                                    |                         |
| 05-SLO-1-32.6/0<br>05-0L7214                                |                  | IN SAN LUIS OBISPO COUNTY IN MORRO BAY AT TORO CREEK BRIDGE REPLACE BRIDGE  | SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION<br>4027 SANTA FE ROAD<br>SAN LUIS OBISPO CA 93401<br>(805)546-8288          | SILVA, RICK<br>775 ARLINGTON ST.<br>CAMBRIA, CA 93428<br>(805)471-2102             | \$5,759,455<br>\$37,152<br>\$37,152     | 03/08/21<br>04/01/21<br>08/13/24   | 0%<br>1%                |
| HA21  |                  |   |  |  |   |                                    |                         |
| 05-SLO-1-64.0/66.9<br>05-492824<br>ACST-S001-(638)E<br>--() |                  | IN SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTH OF SAN SIMEON, FROM PIEDRAS BLANCAS LIGHTHOUSE ROAD TO ARROYO DE LA CRUZ BRIDGE. LANDSCAPE PLANTING AND WETLAND         | EMPIRE LANDSCAPING INC<br>PO BOX 35<br>DAVIS CA 95616<br>(530)400-3943   | SILVA,RICK<br>775 ARLINGTON ST.<br>CAMBRIA, CA 93428<br>(805)471-2102              | \$2,608,524<br>\$2,285,946<br>\$51,400  | 06/11/18<br>06/28/18<br>04/01/22   | 100%<br>88%<br>OVER RUN |
| HA42  |                  |   |  |  |   |                                    |                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 05**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|--|---|---|------------------------------------|-------------------------|
| 05-SLO-1-71.5/72<br>05-1M1704                                |                  | IN SLO CNTY 1.3 MILES SOUTH TO .8 MILES SOUTH OF RAGGED POINT. CONSTRUCT SIDEHILL VIADUCT RESTORE RDWY FACILITIES, TRAFFIC CTDIRS E CONSTRUCT VIADUCT, RESTORE FACILITIES | SOUZA ENGINEERING CONTRACTING INC. DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403                    | SILVA, RICK<br>775 ARLINGTON ST<br>CAMBRIA, CA 93428<br>(805)927-4559             | \$4,078,944<br>\$3,162,288<br>\$0       | 04/17/19<br>04/29/19<br>06/30/21   | 100%<br>78%<br>OVER RUN |
| 20.20.201<br>130   |                  |   |  |   |   |                                    |                         |
| 05-SLO-41-14.2/15.9<br>05-1F6304<br>ACNH-P041-(141)E<br>--() |                  | IN ATASCADERO, FROM SAN GABRIEL ROAD TO ROUTE 101 SOUTHBOUND RAMPS. IMPROVE AND CONSTRUCT NEW ADA   | SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE RD SAN LUIS OBISPO CA 93401 (805)546-8288 | IMAN, HASSAN<br>3230 RIVERSIDE AVE #130 PASO ROBLES CA 93446<br>(805)748-2342     | \$5,050,989<br>\$4,877,304<br>\$174,274 | 12/12/19<br>01/14/20<br>04/15/21   | 100%<br>95%<br>OVER RUN |
| HB71   |                  |   |  |   |   |                                    |                         |
| 05-SLO-46-17.2/17.6<br>05-1H9304<br>SSTG-P046-(060)E<br>--() |                  | IN SAN LUIS OBISPO ON ROUTE 46, NEAR TEMPLETON FROM 0.2 MILE WEST TO 0.2 MILE EAST OF VINEYARD DRIVE CONSTRUCT ROUNDABOUT   | CALPORTLAND CONSTRUCTION 1625 E DONOVAN ROAD SANTA MARIA CA 93454 (805)345-3581                                    | SILVA, RICK<br>775 ARLINGTON STREET<br>CAMBRIA, CA 93428<br>(805)471-2102         | \$4,737,144<br>\$4,420,113<br>\$34,243  | 04/07/20<br>05/08/20<br>06/14/22   | 11%<br>91%              |
| HB1  |                  |   |  |   |   |                                    |                         |
| 05-SLO-46-37.0/41.2<br>05-1N0504                             |                  | IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM GENESEO ROAD TO 0.6 MILE EAST OF ALMOND DRIVE OVERLAY WITH RUBBERIZED BONDED  | PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016                            | NORRIS, AMY<br>102 S WHITLEY GARDENS DR<br>PASO ROBLES, CA 93446<br>(805)550-1306 | \$3,085,199<br>\$497,889<br>\$497,889   | 03/11/21<br>04/13/21<br>10/27/21   | 23%<br>16%              |
| HM   |                  |   |  |   |   |                                    |                         |
| 05-SLO-46-49.6/49.6<br>05-1G3704                             |                  | IN SAN LUIS OBISPO COUNTY NEAR SHANDON AT THE SHANDON SAFETY ROADSIDE REST AREA EXPAND WASTEWATER TREATMENT   | TSI ENGINEERING, INC. 4600 ROSEVILLE ROAD, SUITE 14 NORTH HIGHLANDS CA 95660 (916)571-5731                         | NORRIS, AMY<br>102 S WHITLEY GARDENS DR<br>PASO ROBLES, CA 93446<br>(805)550-1306 | \$1,198,525<br>\$729,200<br>\$151,569   | 10/02/20<br>10/19/20<br>11/22/21   | 40%<br>61%              |
| 05-SLO-46-/0<br>05-0N2204                                    |                  | IN SAN LUIS OBISPO COUNTY AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS,   | LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL; ARROYO GRANDE CA 93420 (805)489-4216                        |   | \$2,217,632<br>\$0<br>\$0               | 04/02/21<br>05/07/21               | 0%<br>0%                |
| HB4N   |                  |   |  |   |   |                                    |                         |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 05**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|--|---|------------------------------------|----------------------|
| 05-SLO-58-3.1/0<br>05-0L7234                                  |                  | IN SAN LUIS OBISPO COUNTY ON HWY 58 NEAR SANTA MARGARITA AT TROUT CREEK BRIDGE<br>REPLACE BRIDGE  | SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION<br>4027 SANTA FE RD<br>SAN LUIS OBISPO CA 93401<br>(805)546-8288   | PETERSEN, THOMAS<br>2053 PRESIKER LANE,<br>STE E<br>SANTA MARIA, CA 93454<br>(805)922-1611 | \$4,571,363<br>\$2,911,724<br>\$471,886 | 06/25/20<br>07/17/20<br>03/24/22   | 17%<br>63%           |
| HA21  |                  |   |   |  |   |                                    |                      |
| 05-SLO-58-4.9/9.9<br>05-1M3804                                |                  | IN SAN LUIS OBISPO COUNTY AT VARIOUS LOCATIONS<br>TREAT BRIDGE DECKS WITH METHACRYLATE  | VELARDE CONCRETE CONSTRUCTION, INC.<br>523 S. BRAND BLVD.;<br>SAN FERNANDO CA 91340<br>(818)898-2300                          | THOMAS PETERSEN<br>2053 PREISKER LANE,<br>STE. E<br>SANTA MARIA, CA 93454<br>(805)441-7943 | \$1,911,621<br>\$220,686<br>\$205,197   | 02/18/21<br>03/16/21<br>11/29/21   | 40%<br>12%           |
| HM  |                  |   |   |  |   |                                    |                      |
| 05-SLO-101-35.6/42<br>05-1K2804                               |                  | IN SAN LUIS OBISPO COUNTY, IN AND NEAR ATASCADERO, FROM CUESTA OVERHEAD TO 0.3 MILE SOUTH OF SANTA BABARA ROAD OVERCROSSING<br>OGFC(BWC) AND MICRO-SURFACING        | PAPICH CONSTRUCTION CO., INC.<br>398 SUNRISE TERRACE;<br>ARROYO GRANDE CA 93420<br>(805)473-3016                              | LANG, TIM<br>3230 RIVERSIDE AVE<br>#130<br>PASO ROBLES, CA 93446<br>(805)550-4651          | \$3,927,255<br>\$719,679<br>\$719,679   | 06/17/21<br>07/08/21<br>11/02/21   | 23%<br>18%           |
| HM  |                  |   |   |  |   |                                    |                      |
| 05-SLO-101-37.8/46<br>05-1N3504<br>ACNH-Q101-(393)E<br>--()   |                  | IN SAN LUIS OBISPO COUNTY IN AND NEAR ATASCADERO FROM ROUTE 58 TO TRAFFIC WAY<br>REPLACE #1 LANE PCC PAVEMENT AND   | FBD VANGUARD CONSTRUCTION, INC.<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300                                |  | \$6,656,409<br>\$0<br>\$0               | 06/09/21<br>07/01/21               | 0%<br>0%             |
| 05-SLO-101-38.5/39.4<br>05-1J7104<br>HSNH-Q101-(383)E<br>--() |                  | IN SAN LUIS OBISPO COUNTY NEAR SANTA MARGARITA FROM 0.5 MILE NORTH OF SANTA MARGARITA CREEK BRIDGE (49-153) TO 2.9 MILE SOUTH OF SUPERELEVATION CORRECTION AND OGFC | PAPICH CONSTRUCTION CO., INC.<br>398 SUNRISE TERRACE;<br>ARROYO GRANDE CA 93420<br>(805)473-3016                              | LANG, TIM<br>3230 RIVERSIDE AVE<br>#130<br>PASO ROBLES, CA 93446<br>(805)550-4651          | \$1,802,704<br>\$1,298,837<br>\$182,929 | 10/01/20<br>10/19/20<br>09/24/21   | 66%<br>72%           |
| HB1   |                  |   |   |  |   |                                    |                      |
| 05-SLO-101-54.9/55.7<br>05-1F4904<br>SNHG-X079-(030)E<br>--() |                  | IN SLO CO IN PASO ROBLES ON RTE 101 FM 0.8 MI N OF RTE 101/46 SEP TO SD PASO ROBLES OH AND IN ATASCADERO ON RTE 41 FROM OLD MORRO<br>ROUTE 101 AND ROUTE 41 BARRIER | SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION<br>4027 SANTA FE ROAD<br>SAN LUIS OBISPO CA 93401<br>(805)546-8288 | IMAN, HASSAN<br>3230 RIVERSIDE AVE<br>#130<br>PASO ROBLES, CA 93446<br>(805)748-2342       | \$2,582,604<br>\$1,734,202<br>\$430,059 | 10/23/20<br>11/20/20<br>11/19/21   | 50%<br>68%           |
| HB1   |                  |   |   |  |   |                                    |                      |



**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor   | Resident<br>Engineer | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---|---------------------|---|--|----------------------|--|---|----------------------------|
| 05-SLO-101-55.4/58.4<br>05-1H3604           |                     | IN SAN LUIS OBISPO COUNTY FROM 0.2<br>MILE NORTH OF THE SOUTH PASO ROBLES<br>OVERHEAD TO 0.4 MILE SOUTH OF THE<br>NORTH PASO ROBLES OVERHEA<br>UPGRADE IRRIGATION TO RECYCLED | BORTOLUSSI & WATKIN, INC.<br>77 LARKSPUR STREET;<br>SAN RAFAEL CA 94901<br>(415)453-4675 | (805)226-9217        | \$436,607<br>\$40,951<br>\$40,951        | 03/26/21<br>05/07/21<br>08/20/21            | 22%<br>9%                  |
| HA22  |                     |   |  |                      |  |   |                            |

**Totals:      Authorized Final Amt:      \$745,377,024      Completed to Date:      \$370,809,485      Work This Month:      \$26,634,896**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 06**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|---|---|------------------------------------|----------------------|
| 06-FRE-0-/0<br>06-0W1804                                    |                  | IN FRESNO, KERN, KINGS, MADERA AND TULARE COUNTIES AT VARIOUS REPAIR TMS DETECTION AND METERING  | ST. FRANCIS ELECTRIC, LLC<br>975 CARDEN STREET;<br>SAN LEANDRO CA 94577<br>(510)639-0639                |   | \$3,537,000<br>\$0<br>\$0                 | 06/14/21<br>07/07/21               | 0%<br>0%             |
| HB4N  |                  |  |   |   |   |                                    |                      |
| 06-FRE-5-20.0/21<br>06-1A9404                               |                  | IN FRESNO COUNTY FROM 2 MILES NORTH OF ROUTE 5/33/145 SEPARATION TO S DERRICK AVE OC AND FROM 1 MILE NORTH OF ROUTE 5/33 SEPARATIO COLPLANE, DIG OUTS, AND CONSTRUCT | GRANITE CONSTRUCTION COMPANY<br>2716 GRANITE COURT;<br>FRESNO CA 93706<br>(559)441-5700                 | DADAWALLA, DIN<br>3240 N. MILLBROOK AVENUE<br>FRESNO, CA 93726<br>(559)417-5927 | \$2,606,599<br>\$2,305,624<br>\$0         | 02/18/21<br>03/09/21<br>07/20/21   | 94%<br>86%           |
| HM1   |                  |  |   |   |   |                                    |                      |
| 06-FRE-5-/0<br>06-0X1904                                    |                  | IN FRESNO AND KINGS COUNTIES AT VARIOUS LOCATIONS METHACRYLATE, JOINT SEALS, APPROACH  | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, SUITE 10<br>SACRAMENTO CA 95834<br>(916)283-9950 | CAMOB, EDMUND<br>2750 N. PARKWAY DRIVE<br>FRESNO, CA 93722<br>(209)470-8819     | \$2,079,398<br>\$1,221,204<br>\$410,315   | 03/15/21<br>04/01/21<br>11/29/21   | 38%<br>58%           |
| HM1   |                  |  |   |   |   |                                    |                      |
| 06-FRE-41-.5/5.7<br>06-1C6504                               |                  | IN FRESNO CO. ABOUT 6 MILES NORTH OF LEMOORE FROM 0.5 MILES NORTH OF EXCELSIOR AVE UC TO 0.4 MILES SOUTH OF ELKHORN AVE. TEMPORARY MEDIAN BARRIER                    | CAL VALLEY CONSTRUCTION, INC.<br>5125 N. GATES AVENUE, SUITE 1<br>FRESNO CA 93722<br>(559)274-0300      | MARK MENGONI<br>3240 N. MILLBROOK<br>FRESNO, CA 93726<br>(559)258-4877          | \$6,343,666<br>\$5,621,258<br>\$2,506,025 | 05/04/21<br>05/19/21<br>08/21/21   | 100%<br>85%          |
| 06-FRE-41-6.3/20.1<br>06-0Y0304<br>SNHG-P041-(143)E<br>--() |                  | NEAR EASTON FROM ELKHORN AVENUE TO NORTH AVENUE UNDERCROSSING CONSTRUCT SHOULDER RUMBLE STRIPS   | BUSH ENGINEERING INC.<br>518 N. REDINGTON STREET;<br>HANFORD CA 93230<br>(559)840-0599                  | CARY CRUZ<br>3240 N MILLBROOK<br>FRESNO CA 93726<br>(559)243-3888               | \$649,215<br>\$554,328<br>\$0             | 11/18/20<br>12/15/20<br>07/21/21   | 98%<br>85%           |
| HB1   |                  |  |   |   |   |                                    |                      |
| 06-FRE-41-39.9/41.2<br>06-0Y7004                            |                  | ON KERN 5, 46 AND KINGS 5, 41 AND ON FRESNO 198 AT VARIOUS LOCATIONS ON 10 BRIDGES DECK MAINTENANCE  | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711    |   | \$1,069,069<br>\$0<br>\$0                 | 04/22/21<br>06/11/21               | 0%<br>0%             |
| HM3   |                  |  |   |   |   |                                    |                      |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 06**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|---|---|------------------------------------|----------------------|
| 06-FRE-41-/0<br>06-0V9304                                   |                  | IN FRESNO AND MADERA COUNTIES ON ROUTES 41, 99, 168, AND 180 AT VARIOUS LOCATIONS<br>UPGRADE AND REPAIR TMS ELEMENTS            | PTM GENERAL ENGINEERING SERVICES, INC.<br>5942 ACORN STREET;<br>RIVERSIDE CA 92504<br>(951)710-1000        | MARK MENGONI<br>3240 N. MILLBROOK<br>FRESNO, CA 93726<br>(559)259-4877    | \$1,551,051<br>\$559,457<br>\$0           | 11/04/20<br>11/17/20<br>08/31/21   | 71%<br>36%           |
| HB4N  |                  |   |  |   |   |                                    |                      |
| 06-FRE-99-.9/5<br>06-0S4604<br>ACNH-P099-(644)E<br>--()     |                  | IN AND NEAR KINGSBURG FROM SR 99/201 SEPARATION TO 0.3 MI. SOUTH OF SECOND STREET UNDERCROSSING<br>PAVEMENT REHABILITATION (2R) | GRANITE CONSTRUCTION COMPANY<br>2716 GRANITE COURT;<br>FRESNO CA 93706<br>(559)441-5700                    | MOHAMMAD SAMIMI<br>3240 N. MILLBROOK<br>FRESNO, CA 93726<br>(559)243-3814 | \$34,660,669<br>\$33,276,703<br>\$983,904 | 12/05/19<br>12/24/19<br>04/14/22   | 100%<br>96%          |
| HA22  |                  |   |  |   |   |                                    |                      |
| 06-FRE-99-4.9/11.6<br>06-0U4204<br>ACNH-P099-(666)E<br>--() |                  | IN AND NEAR SELMA FROM 0.1 MI SOUTH OF SECOND STREET UC TO 0.5 MI NORTH OF MERCED STREET UC<br>PAVEMENT REHABILITATION (2R)     | SECURITY PAVING COMPANY INC<br>3075 TOWNSGATE ROAD, SUITE 20<br>WESTLAKE VILLAGE CA 91361<br>(818)362-9200 | DONALD HIURA<br>3240 N. MILLBROOK<br>FRESNO, CA 93726<br>(559)341-2795    | \$61,050,942<br>\$1,635,563<br>\$881,536  | 02/25/21<br>03/18/21<br>01/17/23   | 9%<br>3%             |
| HA22  |                  |   |  |   |   |                                    |                      |
| 06-FRE-99-/0<br>06-0U2304                                   |                  | IN FRESNO, MADERA AND FRESNO COUNTIES AT VARIOUS LOCATIONS<br>UPGRADE STORMWATER PUMPING PLANTS                                 | KOCH & KOCH INC<br>16510 SOUTHRIDGE DR<br>PENN VALLEY CA 95946<br>(530)432-4000                            | KIMURA, JUSTIN<br>2750 N. PARKWAY<br>FRESNO, CA 93722<br>(559)974-5337    | \$4,743,700<br>\$2,169,153<br>\$516,097   | 04/24/20<br>06/03/20<br>02/10/22   | 58%<br>46%           |
| 06-FRE-145-/6<br>06-1A8804                                  |                  | IN FRESNO COUNTY NEAR FIVE POINTS FROM ROUTE 145/5 SEPARATION TO COLUSA AVENUE<br>DIGOUTS AND 0.10' RHMA (GAP GRADED)           | GRANITE CONSTRUCTION COMPANY<br>2716 GRANITE COURT;<br>FRESNO CA 93706<br>(559)441-5700                    |   | \$1,320,074<br>\$1,176,317<br>\$1,105,712 | 03/18/21<br>04/15/21<br>09/03/21   | 71%<br>88%           |
| HM1   |                  |   |  |   |   |                                    |                      |
| 06-FRE-168-18.6/T25.5<br>06-0U4504                          |                  | NEAR PRATHER FROM SAMPLE ROAD TO OAK CREEK ROAD<br>PAVEMENT PRESERVATION (CAPM)   | CAL VALLEY CONSTRUCTION, INC.<br>5125 N. GATES AVENUE, SUITE 1<br>FRESNO CA 93722<br>(559)274-0300         | MARK MENGONI<br>3240 N. MILLBROOK<br>FRESNO, CA 93726<br>(559)243-3543    | \$4,093,888<br>\$2,184,572<br>\$2,159,747 | 06/16/20<br>07/02/20<br>09/23/21   | 42%<br>53%           |
| HA22  |                  |   |  |   |   |                                    |                      |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|------------------------------------|------------------|--|---|--|---|--|---------------------------|
| 06-FRE-168-27.4/39.7<br>06-0Y1004  |                  | IN FRESNO COUNTY NEAR PRATHER FROM 0.1 MILE EAST OF LODGE ROAD TO 0.1 MILE WEST OF CRESSMAN ROAD CONSTRUCTION ON STATE HIGHWAY | AMERICAN PAVEMENT SYSTEMS, INC.<br>1012 11TH STREET;<br>MODESTO CA 95354<br>(209)522-2277 | MARK MENGONI<br>3240 N. MILLBROOK<br>FRESNO, CA 93726<br>(559)259-4877               | \$1,260,892<br>\$1,028,554<br>\$351,167 | 04/15/21<br>05/11/21<br>08/24/21<br>08/24/21 | 96%<br>82%                |
| 06-FRE-168-11.7<br>06-0U7604       |                  | IN FRESNO AND CLOVIS FROM EAST180-EAST168 CONNECTOR OC TO SHEPHERD AVE UPGRADE IRRIGATION SYSTEM                               | CLEAN CUT LANDSCAPE INC<br>8406 N ARMSTRONG AVE;<br>CLOVIS CA 93619<br>(559)322-2041      | MOHAMMAD SAMIMI<br>3240 N. MILLBROOK<br>FRESNO, CA 93726<br>(559)250-6305            | \$1,431,216<br>\$951,199<br>\$268,528   | 01/22/21<br>03/04/21<br>08/30/21             | 92%<br>66%                |
| HA25                               |                  |  |   |  |   |  |                           |
| 06-FRE-198-22.6/22.9<br>06-0U0304  |                  | ON STATE ROUTE 198 IN FRESNO COUNTY AT STATE ROUTE 33 2-LANE CONVENTIONAL HIGHWAY  | GRANITE CONSTRUCTION COMPANY<br>2716 GRANITE COURT;<br>FRESNO CA 93706<br>(559)441-5700   | KHAMPRASEUTH, ANOURACK<br>2750 N. PARKWAY DRIVE<br>FRESNO, CA 93722<br>(559)355-7868 | \$494,989<br>\$247,641<br>\$247,641     | 05/07/21<br>06/03/21<br>09/24/21             | 52%<br>50%                |
| HB4N                               |                  |  |   |  |   |  |                           |
| 06-FRE-198-26.3/26.8<br>06-1A5304  |                  | IN FRESNO COUNTY 0.50' MILES WEST OF 198/5 SEPARATION TO THE 198/5 SEPARATION REMOVE AND REPLACE 0.25' HMA                     | GRANITE CONSTRUCTION COMPANY<br>2716 GRANITE COURT;<br>FRESNO CA 93706<br>(559)441-5700   | KHAMPRASEUTH, ANOURACK<br>2750 N. PARKWAY DRIVE<br>FRESNO, CA 93722<br>(559)355-7868 | \$647,705<br>\$601,364<br>\$601,364     | 05/12/21<br>06/15/21<br>08/23/21             | 73%<br>86%                |
| HA22                               |                  |  |   |  |   |  |                           |
| 06-KER-0-0<br>06-0X1804            |                  | IN KERN COUNTY AT VARIOUS LOCATIONS BRIDGE DECK MAINTENANCE  | T.P.A. CONSTRUCTION, INC.<br>2406 CLUBHOUSE DRIVE;<br>ROCKLIN CA 95765<br>(916)919-1624   | SAM DHALIWAL<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)565-5462           | \$2,182,470<br>\$1,629,186<br>\$0       | 04/15/20<br>06/03/20<br>07/23/21<br>07/23/21 | 100%<br>100%<br>COMPLETED |
| HM1                                |                  |  |   |  |   |  |                           |
| 06-KER-5-4.4/15.8<br>06-1A9004     |                  | IN KERN COUNTY AT GRAPEVINE FROM 0.4 MILE NORTH OF LEBEC ROAD OVERCROSSING TO ROUTE 5/99 SEPARATION PCC PANEL REPLACEMENT      | RV CONCRETE<br>605 E. COMMERCIAL ST.;<br>ANAHEIM CA 92801<br>(714)855-4201                |  | \$2,253,581<br>\$0<br>\$0               | 05/06/21<br>05/27/21                         | 0%<br>0%                  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 06**

| Location Contract Fed Aid Pgm Code                        | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted           | %Time % Work Message          |
|---|------------------|--|---|---|--|--|-------------------------------|
| 06-KER-5-6.4/8.8<br>06-0Q8204                             |                  | IN KERN COUNTY NEAR LEBEC ON ROUTE 5 FROM 0.6 MILE NORTH OF FORT TEJON OVERCROSSING TO 1.3 MILE SOUTH OF GRAPEVINE UNDERCROSSING REPAIR CONCRETE CHANNEL           | HIGHLAND CONSTRUCTION, INC.<br>133 N. PIXLEY STREET;<br><br>ORANGE CA 92868<br>(714)538-5156            |   | \$2,057,828<br>\$433,499<br>\$0            | 08/08/19<br>08/23/19<br>08/18/21<br>08/18/21 | 100%<br>100%<br><br>COMPLETED |
| 06-KER-5-7.5/9<br>06-0W1604                               |                  | NEAR GRAPEVINE FROM 2.5 MI NORTH OF FORT TEJON OVERCROSSING TO 1.2 MI SOUTH OF GRAPEVINE UNDERCROSSING UPGRADE DRAINAGE SYSTEMS                                    | BUGLER CONSTRUCTION<br>4847 HOPYARD RD;<br><br>PLEASANTON CA 94588<br>(925)416-0700                     | SAM DHALIWAL<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)565-5462      | \$3,976,043<br>\$2,726,266<br>\$759,455    | 08/25/20<br>09/11/20<br>10/04/21             | 76%<br>72%                    |
| HB71  |                  |  |   |   |  |  |                               |
| 06-KER-5-56.6/58.1<br>06-1A9304                           |                  | IN KERN COUNTY NEAR BUTTONWILLOW FROM 7TH STANDARD ROAD (RD) OVERCROSSING (OC) TO 0.1 MILE NORTH OF ROWLEE RD OC & NEAR LOST HILLS INDIVIDUAL SLAB REPLACEMENT AND | BIG DOG EQUIPMENT SERVICES, INC.<br>12418 GRUEN ST;<br><br>PACOIMA CA 91331<br>(818)834-6783            |   | \$688,074<br>\$0<br>\$0                    | 05/07/21<br>06/10/21                         | 0%<br>0%                      |
| 06-KER-5-81.7/87<br>06-0U4704<br>ACIM-005 -(204)E<br>--() |                  | IN KERN AND KINGS COUNTIES FROM 0.7 MILE SOUTH OF TWISSELMAN ROAD OVERCROSSING TO 0.3 MILE NORTH OF KERN/KINGS COUNTY LINE PAVEMENT REHABILITATION (2R)            | PAPICH CONSTRUCTION COMPANY, INC<br>398 SUNRISE TERRACE;<br><br>ARROYO GRANDE CA 93420<br>(805)473-3016 | DADAWALLA, DIN<br>3240 N. MILLBROOK AVENUE<br>FRESNO, CA 93726<br>(559)417-5927 | \$25,105,729<br>\$9,781,304<br>\$1,376,247 | 08/13/20<br>08/27/20<br>10/14/21             | 82%<br>39%                    |
| 06-KER-5-/5<br>06-1A6004                                  |                  | ON NORTHBOUND KERN 5 FROM THE KERN/LA COUNTY LINE TO 5.0 MILES NORTH OF THE KERN/LA COUNTY LINE REPAIR FAILED PAVEMENT   | GRIFFITH COMPANY<br>3050 E BIRCH STREET<br><br>BREA, CA 92821   | DHALIWAL, AMARJIT<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)391-4766 | \$1,385,000<br>\$399,545<br>\$0            | 06/29/20<br>06/30/20<br>03/18/21             | 37%<br>29%                    |
| 20.20.201<br>130  |                  |  |   |   |  |  |                               |
| 06-KER-5-/0<br>06-0T0304                                  |                  | IN FRESNO COUNTIES FROM LOS ANGELES COUNTY LINE TO MERCED COUNTY LINE INSTALL VEHICLE DETECTION SYSTEMS  | PTM GENERAL ENGINEERING SERVICES, INC.<br>5942 ACORN STREET;<br><br>RIVERSIDE CA 92504<br>(951)710-1000 | CARY CRUZ<br>3240 N. MILLBROOK AVENUE<br>FRESNO, CA 93726<br>(559)243-3888      | \$1,009,901<br>\$703,553<br>\$960          | 10/13/20<br>11/16/20<br>09/27/21             | 67%<br>70%                    |



**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 06**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|--|---|---|------------------------------------|-------------------------|
| 06-KER-58-76.1/76.6<br>06-1C7204                             |                  | IN KERN CO. ON ROUTE 58 FROM PM 76.10 TO 76.60<br>REMOVE AND REPLACE BROKEN SLABS   | GRIFFITH COMPANY<br>1128 CARRIER PARKWAY AVE<br>BAKERSFIELD, CA 93308                    | DHALIWAL, AMARJIT<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)331-7215 | \$2,485,000<br>\$0<br>\$0                   | 05/03/21<br>06/03/21<br>08/12/21   | 0%<br>0%<br>0%          |
| 20.20.201<br>130   |                  |   |  |   |   |                                    |                         |
| 06-KER-99-10.4/21.2<br>06-0Q9204<br>ACNH-P099-(660)E<br>--() |                  | IN AND NEAR BAKERSFIELD FROM 0.4 MI SOUTH OF OLD US-99 OVERCROSSING (S. UNION AVE.) TO 0.1 MI NORTH OF WHITE LANE OVERCROSSING<br>PAVEMENT REHABILITATION AND IMPROVE | GRIFFITH-ATKINSON JV<br>3050 E. BIRCH STREET;<br>BREA CA 92821<br>(661)392-6640          |   | \$50,642,205<br>\$0<br>\$0                  | 12/08/20<br>12/31/20               | 0%<br>0%<br>0%          |
| 06-KER-99-23.6/28.4<br>06-0Q2804<br>BINH-X029-(143)E<br>--() |                  | IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM BRUNDAGE LANE OC TO BEARDSLEY CANAL<br>ROADWAY REHABILITATION   | BROSAMER & WALL, INC.<br>1777 OAKLAND BLVD.<br>WALNUT CREEK CA 94596<br>(925)932-7900    | HUGO CAMBEROS<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)391-4742     | \$65,595,025<br>\$53,992,006<br>\$2,846,354 | 10/03/18<br>10/25/18<br>10/09/21   | 95%<br>83%              |
| HA22   |                  |   |  |   |   |                                    |                         |
| 06-KER-99-/11.2<br>06-0T20U4<br>BINH-P099-(636)E<br>--()     |                  | NEAR BAKERSFIELD FROM RTE 5/99 SEPARATION TO 0.3 MI NORTH OF US 99 OVERCROSSING<br>REHABILITATE PAVEMENT/VERTICAL   | GRIFFITH-VANGUARD JOINT VENTURE<br>3050 E BIRCH STREET<br>BREA CA 93308<br>(661)392-6640 | SAM DHALIWAL<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)565-5462      | \$62,887,787<br>\$60,102,943<br>\$813,026   | 01/07/19<br>02/06/19<br>08/27/21   | 100%<br>95%<br>OVER RUN |
| HA22   |                  |   |  |   |   |                                    |                         |
| 06-KER-99-/0<br>06-0U2404                                    |                  | IN KERN AND KINGS COUNTIES AT VARIOUS LOCATIONS<br>UPGRADE STORMWATER PUMPING PLANTS  | CAL ELECTRO, INC.<br>3710 ELECTRO WAY;<br>REDDING CA 96002<br>(530)223-5937              | AMARJIT DHALIWAL<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)391-4766  | \$4,693,800<br>\$4,387,090<br>\$197,432     | 03/24/20<br>04/16/20<br>02/17/22   | 51%<br>93%              |
| 06-KER-119-9.8/13.3<br>06-0X2004                             |                  | ON ROUTE 119 IN KERN COUNTY FROM 0.75 MI WEST OF CHERRY AVENUE TO TUPMAN ROAD<br>REPAIR AND INSTALL DRAINAGE SYSTEMS  | BOSCO CONSTRUCTORS, INC.<br>21353 MAYALL ST.;<br>CHATSWORTH CA 91311<br>(818)700-0304    | JAMES BURFORD<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)977-4455     | \$897,963<br>\$827,561<br>\$19,430          | 05/15/19<br>06/05/19<br>11/07/22   | 100%<br>92%             |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 06**

| Location Contract Fed Aid Pgm Code   | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month     | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|--|------------------------------------|----------------------|
| 06-KER-155-35.5/37.5<br>06-1B0204  |                  | IN KERN NEAR GLENVILLE ON SR 155 FROM 3.3 MILES EAST OF BLUE MOUNTAIN RD TO 0.8 MI W OF GRANITE RD & FROM 2.2 MI E OF PASCOE RD TO OVERLAY HMA, SHOULDER BACKING & | GRANITE CONSTRUCTION COMPANY<br>WATSONVILLE CA 95076<br>(831)724-1011                    |   | \$1,279,940<br>\$0<br>\$0              | 05/19/21<br>06/15/21               | 0%<br>0%             |
| HM   |                  |  |  |   |  |                                    |                      |
| 06-KER-178-10.4/57<br>06-0X5204<br>SSTG-X029-(149)E<br>--()                    |                  | IN KERN COUNTY ON ROUTE 178 FROM 0.2 MILE EAST OF MIRAMONTE DRIVE TO VALLEY ROAD AND ON ROUTE 223 FROM SOUTH VINELAND ROAD T CONSTRUCT CENTERLINE AND SHOULDER     | GRIFFITH COMPANY<br>BRECA CA 92821<br>(714)984-5500                                      | AMARJIT DHALIWAL<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)333-5825  | \$2,480,642<br>\$2,011,150<br>\$86,092 | 02/11/21<br>03/01/21<br>09/01/21   | 84%<br>81%           |
| HB1  |                  |  |  |   |  |                                    |                      |
| 06-KER-178-24.6/44.2<br>06-0Y1104  |                  | IN KERN COUNTY AT MIRACLE HOT SPRINGS FROM 2 MILES SOUTH OF DEMOCRAT SPRINGS ROAD TO 0.1 MILE SOUTH OF LAKE ISABELLA BOULEVARD PME MED CHIP SEAL                   | TALLEY OIL, INC<br>12483 ROAD 29;<br>MADERA CA 93638<br>(559)673-9011                    |   | \$1,993,509<br>\$639,202<br>\$639,202  | 05/10/21<br>06/08/21<br>09/22/21   | 51%<br>32%           |
| 06-KER-204-5.6/5.7<br>06-1C1304  |                  | IN KERN COUNTY ON ROUTE 204 FROM 1.5 MILES WEST OF ROUTE 204/178 JUNCTION TO 1.1 MILES EAST OF AIRPORT DRIVE UNDERCROSSING REPAIR BRIDGE SCOUR                     | GRIFFITH COMPANY<br>1128 CARRIER PARKWAY<br>BAKERSFIELD, CA 93308                        | DHALIWAL, AMARJIT<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)391-4766 | \$800,000<br>\$0<br>\$0                | 03/25/21<br>04/16/21<br>07/31/21   | 0%<br>0%             |
| 20.20.201<br>130   |                  |  |  |   |  |                                    |                      |
| 06-KER-223-21.2/21.2<br>06-0S5104<br>HSST-S223-(012)E<br>IP62-06 0-(9)<br>--() |                  | IN ARVIN AT DERBY STREET (EL TEJON HIGHWAY) SIGNALIZATION AND CHANNELIZATION   | GRIFFITH COMPANY<br>12200 BLOOMFIELD AVE.;<br>SANTA FE SPRINGS CA 90670<br>(562)929-1128 | ROBERT DECKER<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)332-0948     | \$1,764,447<br>\$0<br>\$0              | 02/09/21<br>03/04/21               | 0%<br>0%             |
| HB1  |                  |  |  |   |  |                                    |                      |
| 06-KIN-43-/3.2<br>06-0X3904  |                  | IN KINGS COUNTY IN AND NEAR CORCORAN FROM TULARE COUNTY LINE TO SANTA FE AVENUE PAVEMENT PRESERVATION (MULTI-ASSET   | GRANITE CONSTRUCTION COMPANY<br>2716 GRANITE COURT;<br>FRESNO CA 93706<br>(559)441-5700  | CARY CRUZ<br>3240 N MILLBROOK<br>FRESNO CA 93726<br>(559)243-3888               | \$2,102,877<br>\$2,065,562<br>\$11,425 | 11/17/20<br>12/24/20<br>08/21/21   | 10%<br>96%           |
| HA22   |                  |  |  |   |  |                                    |                      |



**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 06**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message        |
|--|------------------|---|--|---|---|------------------------------------|-----------------------------|
| 06-KIN-198-10.5/14.8<br>06-0Y9304                            |                  | ON KINGS 198 AT VARIOUS LOCATIONS ON 3 BRIDGES COLUMN REHAB   | BOSCO CONSTRUCTORS, INC.<br>21353 MAYALL ST<br><br>CHATSWORTH CA 91311<br>(818)700-0304                    |   | \$826,444<br>\$0<br>\$0                     | 05/25/21<br>06/22/21               | 0%<br>0%                    |
| HM1  |                  |   |  |   |   |                                    |                             |
| 06-MAD-49-.1/9.1<br>06-1A8704                                |                  | IN MADERA COUNTY IN OAKHURST AT VARIOUS LOCATIONS SAFETY/TRAFFIC OPERATIONS/TSM   | GRANITE CONSTRUCTION COMPANY<br>2716 GRANITE COURT;<br><br>FRESNO CA 93706<br>(559)441-5700                | KHAMPRASEUTH, ANOURACK<br>2750 N. PARKWAY AVENUE<br>FRESNO, CA 93722<br>(559)355-7868 | \$2,000,116<br>\$573,001<br>\$573,001       | 04/27/21<br>05/27/21<br>12/16/21   | 21%<br>29%<br><br>SUSPENDED |
| 06-MAD-99-1.5/7.4<br>06-1C1604                               |                  | IN MADERA COUNTY NEAR THE CITY OF MADERA FROM 0.5 MILES NORTH OF AVE 7 OVERCROSSING TO AVE 13 OVERCROSSING REMOVE AND REPLACE EXISTING HMA AND STRIPE             | A TEICHERT & SON INC DBA<br>TEICHERT CONSTRUCTION<br>5771 SOUTH TOYOTA PLACE<br><br>FRESNO, CA 93725       | VAQUILAR, FELIX<br>2750 PARKWAY AVE<br>FRESNO, CA 93722<br>(559)813-3100              | \$1,985,000<br>\$1,896,446<br>\$0           | 03/16/21<br>04/15/21<br>09/01/21   | 60%<br>96%                  |
| 20.80.110<br>000   |                  |   |  |   |   |                                    |                             |
| 06-MAD-99-7.5/15.1<br>06-470904<br>BLNH-P099-(635)E<br>--()  |                  | IN MADERA COUNTY IN AND NEAR MADERA FROM AVENUE 12 OVERCROSSING TO 0.9 MILES SOUTH OF AVENUE 17 OVERCROSSING WIDEN FREEWAY FROM 4 LANES TO 6                      | SECURITY PAVING COMPANY, INC.<br>3075 TOWNSGATE RD #200<br><br>WESTLAKE VILLAGE, CA 91361<br>(818)362-9200 | FERNANDO DEALBA<br>3240 N. MILLBROOK AVENUE<br>FRESNO, CA 93726<br>(559)246-7337      | \$67,358,448<br>\$63,347,139<br>\$1,751,163 | 03/14/19<br>04/05/19<br>09/02/21   | 100%<br>93%                 |
| HE13   |                  |   |  |   |   |                                    |                             |
| 06-MAD-99-14.0/14.5<br>06-0U5204<br>ACNH-P099-(667)E<br>--() |                  | IN AND NEAR MADERA, FROM 0.2 MILE SOUTH TO 0.3 MILE NORTH OF AVE 17 OVERCROSSING AND FROM 0.9 MILE NORTH AVE 17 OVERCROSSING TO 0. PAVEMENT REHABILITATION (CAPM) | GRANITE CONSTRUCTION COMPANY<br>2716 GRANITE COURT;<br><br>FRESNO CA 93706<br>(559)441-5700                | CARRUBA, DAVID<br>2750 N. PARKWAY DRIVE<br>FRESNO, CA 93722<br>(559)974-5337          | \$7,157,769<br>\$50,863<br>\$50,863         | 04/01/21<br>04/16/21<br>02/01/22   | 3%<br>1%                    |
| HA22   |                  |   |  |   |   |                                    |                             |
| 06-MAD-145-8.1/9.6<br>06-0W3604                              |                  | ON STATE ROUTE 145 IN MADERA COUNTY IN THE CITY OF MADERA FROM AVENUE 13 TO SIXTH STREET. UPGRADE/INSTALL ADA CURB RAMPS AND                                      | PTM GENERAL ENGINEERING SERVICES, INC.<br>5942 ACORN STREET;<br><br>RIVERSIDE CA 92504<br>(951)710-1000    | VAQUILAR, FELIX<br>2750 N. PARKWAY<br>FRESNO, CA 93722<br>(559)360-1951               | \$1,233,127<br>\$0<br>\$0                   | 11/05/20<br>11/17/20               | 0%<br>0%<br><br>SUSPENDED   |
| HB71   |                  |   |  |   |   |                                    |                             |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 06**

| Location Contract Fed Aid Pgm Code                    | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted           | %Time % Work Message          |
|---|------------------|---|--|---|---|--|-------------------------------|
| 06-MAD-145-8.6/8.6<br>06-1C0014                       |                  | IN MADERA COUNTY IN MADERA AT THE CALTRANS MAINTENANCE STATION AT 125 WEST ALMOND AVENUE<br>PARKING LOT RESURFACING WITH COLD                   | GRANITE CONSTRUCTION COMPANY<br>2716 GRANITE COURT;<br>FRESNO CA 93706<br>(559)441-5700            | VAQUILAR, FELIX<br>2750 N. PARKWAY DRIVE<br>FRESNO, CA 93722<br>(559)360-1951 | \$304,394<br>\$296,598<br>\$0             | 05/11/21<br>06/03/21<br>07/19/21<br>07/23/21 | 100%<br>100%<br><br>COMPLETED |
| 06-MAD-152-/15.5<br>06-1A9204                         |                  | IN MADERA COUNTY NEAR CHOWCHILLA FROM ROUTE 59/152 SEPARATION TO 0.1 MILE WEST OF ROUTE 99/152 SEPARATION<br>REMOVE CONCRETE PAVEMENT AND PLACE | CAL VALLEY CONSTRUCTION, INC.<br>5125 N. GATES AVENUE, SUITE 1<br>FRESNO CA 93722<br>(559)274-0300 | AMOBI, EDMUND<br>2750 N. PARKWAY DRIVE<br>FRESNO, CA 93722<br>(209)470-8819   | \$849,700<br>\$777,510<br>\$0             | 03/08/21<br>03/25/21<br>08/13/21<br>08/13/21 | 100%<br>100%<br><br>COMPLETED |
| 06-TUL-0-/0<br>06-0U3004<br>ACNH-000C-(514)E<br>--()  |                  | IN KINGS AND TULARE COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS<br>WIRE THEFT RESTORATION   | STURGEON ELECTRIC CALIFORNIA, LLC.<br>13501 BENSON AVE;<br>CHINO CA 91214<br>(909)591-0000         | HUERTA JAVIER<br>8530 W ROOSEVELT<br>VISALIA CA 93291<br>(559)651-8319        | \$10,821,315<br>\$7,866,514<br>\$199,032  | 03/17/20<br>04/08/20<br>10/21/21             | 84%<br>73%                    |
| HA23  |                  |   |  |   |   |  |                               |
| 06-TUL-43-/22.7<br>06-1A9904                          |                  | IN KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS<br>PME MED CHIP SEAL   | AMERICAN PAVEMENT SYSTEMS, INC.<br>1012 11TH STREET;<br>MODESTO CA 95354<br>(209)522-2277          |   | \$3,170,573<br>\$1,327,061<br>\$1,327,061 | 04/29/21<br>05/20/21<br>10/04/21             | 40%<br>41%                    |
| 06-TUL-63-/0<br>06-0U0404<br>SSTG-X107-(020)E<br>--() |                  | NEAR VISALIA ON STATE ROUTES 137 & 63 AT VARIOUS LOCATIONS<br>INSTALL CENTERLINE AND SHOULDER   | BUSH ENGINEERING INC.<br>518 N. REDINGTON STREET;<br>HANFORD CA 93230<br>(559)840-0599             |   | \$851,923<br>\$294,175<br>\$93,230        | 03/08/21<br>04/01/21<br>10/15/21             | 27%<br>34%                    |
| HB1   |                  |   |  |   |   |  |                               |
| 06-TUL-65-6.9/10<br>06-1A9804                         |                  | IN TULARE COUNTY AT VARIOUS LOCATIONS<br>PME MED CHIP SEAL  | NORTHWEST PAVING, INC<br>8115 SECLUDED VALLEY DRIVE;<br>REDDING CA 96001<br>(530)246-4388          |   | \$2,227,777<br>\$0<br>\$0                 | 04/30/21<br>05/28/21                         | 0%<br>0%                      |



**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 06**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor   | Resident<br>Engineer | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|---|---------------------|---|--|----------------------|--|--|-------------------------------|
| 06-TUL-99-41.3/52<br>06-1A9604                                |                     | IN TULARE COUNTY NEAR GOSHEN FROM 0.2<br>MI NORTH OF GOSHEN OH TO 0.2 MILE<br>NORTH OF DODGE AVE OC<br>SB #3 LAN REMOVE AND REPLACE 0.10' | CAL VALLEY CONSTRUCTION, INC.<br>5125 N. GATES AVENUE, SUITE 1<br>FRESNO CA 93722<br>(559)274-0300   |                      | \$1,063,485<br>\$966,723<br>\$43,956     | 02/02/21<br>02/18/21<br>09/15/21             | 100%<br>91%                   |
| HM1   |                     |   |  |                      |  |  |                               |
| 06-TUL-137-16.5/16.6<br>06-0T3504<br>ACNH-P137-(010)E<br>--() |                     | IN TULARE AT ROUTE 137/99 SEPARATION<br>RAMP INTERSECTIONS<br>INSTALL SIGNALS NB & SB; WIDEN N/B  | CAL VALLEY CONSTRUCTION, INC.<br>5125 N. GATES AVENUE, SUITE 1<br>FRESNO CA 93722<br>(559)274-0300   |                      | \$2,156,807<br>\$0<br>\$0                | 06/25/21<br>07/15/21                         | 0%<br>0%                      |
| 06-TUL-137-16.6/0<br>06-1A0404                                |                     | ON TUL-137, NEAR TULARE, FROM 16.6<br>MILES EAST OF THE KIN CO LINE TO 1<br>MILE WEST OF THE RTE 137/63 JCT<br>BRIDGE BENT CAP REPAIRS    | BEADOR CONSTRUCTION COMPANY,<br>INC.<br>26320 LESTER CIRCLE;<br>CORONA CA 92883<br>(951)674-7352     |                      | \$405,700<br>\$0<br>\$0                  | 04/27/21<br>06/14/21                         | 0%<br>0%                      |
| HM1   |                     |   |  |                      |  |  |                               |
| 06-TUL-190-15.1/16.9<br>06-0S3114                             |                     | IN PORTERVILLE FROM PROSPECT ST. TO<br>PLANO ST.<br>REPLACEMENT PLANTING  | WABO LANDSCAPE & CONSTRUCTION,<br>INC.<br>726 ALFRED NOBEL DR.<br>HERCULES CA 94547<br>(510)741-9226 |                      | \$309,320<br>\$302,394<br>\$0            | 04/10/19<br>05/01/19<br>07/19/21<br>08/04/21 | 100%<br>100%<br><br>COMPLETED |

**Totals:      Authorized Final Amt:      \$589,307,914      Completed to Date:      \$310,224,855      Work This Month:      \$24,737,681**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|--|------------------|--|---|---|---|--|---------------------------|
| 07-LA-1-2.8/2.8<br>07-341704<br>SSTG-P001-(668)<br>--()    |                  | IN LONG BEACH, INTERSECTION OF PCH AND ANAHEIM ST/ LOS ALTOS AVE<br>INSTALL LEFT TURN PHASE AND ADA  | INTERNATIONAL LINE BUILDERS, INC.<br>3955 TEMESCAL CANYON ROAD;<br>CORONA CA 92883<br>(951)682-2982 | TURAY, SULAIMAN<br>13230 FIRESTONE BLVD., STE E-2<br>SANTA FE SPRINGS, CA 90670<br>(562)345-3134    | \$371,974<br>\$0<br>\$0                 | 08/13/20<br>09/11/20<br>11/09/21             | 0%<br>0%<br>SUSPENDED     |
| 07-LA-1-3.5/3.5<br>07-299104                               |                  | IN LOS ANGELES, IN LONG BEACH AT LOS ALAMITOS TRAFFIC CIRCLE<br>INSTALL PAVEMENT DELINEATION,  | BEADOR CONSTRUCTION COMPANY, INC.<br>26320 LESTER CIRCLE;<br>CORONA CA 92883<br>(951)674-7352       | TON, THANG<br>18000 STUDEBAKER RD<br>SUITE 360<br>CERRITOS CA 90703<br>(562)860-3085                | \$497,499<br>\$493,940<br>\$0           | 11/07/19<br>11/26/19<br>06/30/21<br>08/06/21 | 100%<br>100%<br>COMPLETED |
| HB1  |                  |  |   |   |   |  |                           |
| 07-LA-1-6.0/6<br>07-339804<br>HSTG-P001-(667)E<br>--()     |                  | IN LOS ANGELES COUNTY, CITY OF LONG BEACH ON PACIFIC COAST HIGHWAY AT ATLANTIC AVENUE<br>TRAFFIC SAFETY IMPROVEMENT  | CROSSTOWN ELECTRICAL & DATA, INC.<br>5454 DIAZ STREET;<br>IRWINDALE CA 91706<br>(626)813-6693       | ALONZO, BERNARD<br>13230 FIRESTONE BLVD.<br>STE. E-2<br>SANTA FE SPRINGS, CA 90670<br>(562)345-3145 | \$289,973<br>\$358<br>\$0               | 04/16/20<br>05/14/20<br>12/13/21             | 0%<br>0%<br>SUSPENDED     |
| HB1  |                  |  |   |   |   |  |                           |
| 07-LA-1-10.7/10.7<br>07-331704<br>SSTG-P001-(644)E<br>--() |                  | IN LOS ANGELES COUNTY IN LOS ANGELES AT FRIES AVENUE<br>INSTALL TRAFFIC SIGNALS AND UPGRADE  | KDC INC., DBA DYNALECTRIC<br>4462 CORPORATE CENTER DR.<br>LOS ALAMITOS CA 90720<br>(714)828-7000    | FREMONG, S.<br>13230 FIRESTONE BLVD<br>UNIT A<br>SANTA FE SPRINGS, CA 90670<br>(562)345-9865        | \$479,332<br>\$437,858<br>\$0           | 09/19/18<br>10/25/18<br>07/31/22             | 93%<br>89%                |
| HB1  |                  |  |   |   |   |  |                           |
| 07-LA-1-34.5/35.2<br>07-327204                             |                  | IN AND NEAR SANTA MONICA, FROM LINCOLN BOULEVARD TO MCCLURE TUNNEL; ALSO ON ROUTE 10 (PM 2.1/18.3), ROUTE 2 (PM R18.7), ROUTE 10 UPGRADE THE EXISTING TRANSPORTATION | DBX, INC.<br>42024 AVENIDA ALVARADO;<br>TEMECULA CA 92590<br>(951)296-9909                          | WANG, PAUL  | \$11,319,016<br>\$0<br>\$0              | 06/16/21<br>07/08/21<br>08/31/23             | 0%<br>0%                  |
| HB4N   |                  |  |   |   |   |  |                           |
| 07-LA-1-34.5/35.4<br>07-316904<br>HSST-X037-(220)E<br>--() |                  | IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS<br>ENHANCE TUNNEL LIGHTING, INST QUEUE  | ALDRIDGE ELECTRIC, INC.<br>844 E. ROCKLAND ROAD;<br>LIBERTYVILLE IL 60048<br>(847)247-5214          | SHIN, F.<br>12975 CULVER BLVD.<br>LOS ANGELES, CA. 90066<br>(310)213-3136                           | \$5,632,720<br>\$3,714,616<br>\$954,568 | 01/24/20<br>04/08/20<br>12/31/21             | 73%<br>66%                |
| HA22   |                  |  |   |   |   |  |                           |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month     | Awarded Approved Est Comp Accepted | %Time % Work Message  |
|--|------------------|---|--|--|--|------------------------------------|-----------------------|
| 07-LA-1-46.9/50.4<br>07-3W8704<br>ACST-P001-(669)E<br>--() |                  | IN LOS ANGELES COUNTY, IN AND NEAR MALIBU, FROM MALIBU LAGOON BRIDGE TO SOLSTICE CANYON CREEK<br>SLURRY SEAL DIGOUTS, SLABS   | DREAMBUILDER CONSTRUCTION CORP<br>DBA DREAMBUILDER<br>18543 YORBA LINDA BLVD # 376;<br>YORBA LINDA CA 92886<br>(714)646-3697 | SHAKERI, SAEID<br>1525 RANCHO CONEJO BLVD STE102<br>THOUSAND OAKS, CA 91320<br>(213)808-7976 | \$1,263,951<br>\$16,588<br>\$0         | 06/09/20<br>07/02/20<br>11/30/21   | 96%<br>1%             |
| HM1  |                  |   |  |  |  |                                    |                       |
| 07-LA-1-48.7/50.6<br>07-4V0104<br>SNHG-P001-(672)E<br>--() |                  | IN MALIBU AT MALIBU SEAFOOD FRESH FISH MARKET & PATIO CAFE (25653 CA-1)<br>INSTALL PEDESTRIAN SIGNAL CROSSING,  | YAKAR<br>689 EAST SAN BERNARDINO RD;<br>COVINA CA 91723<br>(909)599-1612   | QUACH, BEN<br>13171 TELFAIR AVE,<br>SUITE 101<br>SYLMAR, CA 91342<br>(213)817-0223           | \$667,800<br>\$0<br>\$0                | 04/12/21<br>04/30/21<br>10/30/21   | 0%<br>0%<br>SUSPENDED |
| 07-LA-1-56.5/56.9<br>07-291404<br>ACST-P001-(674)E<br>--() |                  | IN LOS ANGELES COUNTY IN MALIBU FROM GUERNSEY AVE TO TRANCAS CANYON ROAD<br>BRIDGE REPLACEMENT  | STACY AND WITBECK, INC.<br>2800 HARBOR BAY PARKWAY;<br>ALAMEDA CA 94502<br>(510)748-1870                                     | LEON, DAN<br>12975 W CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)345-6270                   | \$10,781,073<br>\$897,300<br>\$827,800 | 02/18/21<br>03/09/21<br>09/29/21   | 0%<br>8%<br>SUSPENDED |
| HA21   |                  |   |  |  |  |                                    |                       |
| 07-LA-1-567.0/56.7<br>07-1XG104                            |                  | IN CITY OF MALIBU TRANCAS CREEK ON PCH TO PLACE CLASS IV ROCKS AROUND TO PREVENT FURTHER SCOURING OF BRIDGE FOOTINGS DIR'S EMERGEN<br>PROTECT BRIDGE SPREAD FOOTING | SUMMER CONSTRUCTION INC<br>P.O. BOX 30<br>SANTA PAULA, CA 93061  | LEON, DAN<br>12975 W. CULVER BLVD.<br>LOS ANGELES, CA 90066<br>(310)345-6270                 | \$570,000<br>\$9,987<br>\$0            | 01/19/18<br>02/27/18<br>04/08/21   | 50%<br>2%             |
| 20.20<br>201130  |                  |   |  |  |  |                                    |                       |
| 07-LA-2-13.9/14.1<br>07-2055C4<br>P21L-6207-(074)E<br>--() |                  | IN THE CITY OF LOS ANGELES, ON GLENDLAE BLVD NEAR THE SR-2 SOUTHERN TERMINUS<br>TRANSPORTATION ENHANCEMENT  | STANCE CONSTRUCTION COMPANY<br>5314 MARINER LN;<br>CHINO CA 91710<br>(626)274-3156   | SHALVIRI, ALI  | \$601,473<br>\$0<br>\$0                | 08/11/21<br>08/26/21               | 0%<br>0%              |
| HB4N   |                  |   |  |  |  |                                    |                       |
| 07-LA-2-14.2/14.2<br>07-288304<br>ACNH-X037-(221)E<br>--() |                  | IN LOS ANGELES COUNTY, IN VARIOUS CITIES ON ROUTES 2, 60, 164 AND 210 AT VARIOUS LOCATIONS<br>TARGET POLLUTANTS (STORM WATER)                                       | CHUMO CONSTRUCTION INC<br>14425 JOANBRIDGE STREET;<br>BALDWIN PARK CA 91706<br>(626)960-9502                                 | CHAUDHARI, SUSHILKUMAR<br>1201 BALDWIN PARK BLVD<br>BALDWIN PARK, CA 91706<br>(213)308-2033  | \$3,152,605<br>\$422,625<br>\$339,548  | 03/01/21<br>04/30/21<br>03/16/23   | 7%<br>13%             |
| HA42   |                  |   |  |  |  |                                    |                       |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor   | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--|---------------------|--|--|---|---|---|----------------------------|
| 07-LA-2-14.9/22.6<br>07-340604<br>BINH-000C-(486)E<br>--() |                     | IN LOS ANGELES COUNTY AND VENTURA<br>COUNTY AT VARIOUS LOCATIONS<br>INTELLIGENT TRANSPORTATION SYSTEM  | PTM GENERAL ENGINEERING<br>SERVICES, INC.<br>5942 ACORN ST.<br>RIVERSIDE CA 92504<br>(951)710-1000 | PHAM, RYAN<br>1041 W BADILLO ST,<br>#112<br>COVINA, CA 91722<br>(213)793-7193                       | \$11,938,077<br>\$11,088,098<br>\$1,293,632 | 12/17/18<br>02/05/19<br>09/09/21            | 97%<br>93%                 |
| HB4N   |                     |  |  |   |   |   |                            |
| 07-LA-2-37.5/48<br>07-1XS204                               |                     | IN LA COUNTY RT 2 ANGELES NATIONAL<br>FOREST REPAIR & REPLACE ALL FIRE<br>DAMAGE DUE TO BOBCAT FIRE INCL<br>MBGR,DRAING SYSTEMS ETC DIR'S E<br>REPAIR BOBCAT FIRE DAMAGE                     | BURNS PACIFIC CONSTRUCTION INC<br>505 E THOUSAND OAKS BLVD<br>THOUSAND OAKS, CA 91360              | INCWIDJAJA, DANIEL<br>2090 FERN LN<br>GLENDALE, CA 91208<br>(213)792-5056                           | \$4,085,000<br>\$3,474,404<br>\$0           | 10/12/20<br>10/28/20<br>06/30/21            | 26%<br>99%                 |
| 20.20<br>201130  |                     |  |  |   |   |   |                            |
| 07-LA-5-1.7/1.7<br>07-325704                               |                     | IN SANTA FE SPRINGS AT 14044 FREEWAY<br>DRIVE ADJACENT TO I-5 BETWEEN VALLEY<br>VIEW AVE AND ALONDRA BOULEVARD.<br>CONSTRUCT SOUTHERN REGIONAL   | SPECTRUM CONSTRUCTION GROUP, INC.<br>32 EDELMAN;<br>IRVINE CA 92618<br>(949)299-1400               | FREMPONG, SAM<br>13230 S FIRESTONE<br>BLVD SUITE A<br>SANTA FE SPRINGS CA<br>90670<br>(562)345-9865 | \$20,111,673<br>\$18,596,153<br>\$198,790   | 05/07/19<br>06/07/19<br>09/30/22            | 100%<br>92%                |
| HA11   |                     |  |  |   |   |   |                            |
| 07-LA-5-5.8/6.8<br>07-215954<br>CMLN-6207-(068)N<br>--()   |                     | IN SANTA FE SPRIRINGS FROM NORTH OF<br>ORR AND DAY OVERHEAD TO ROUTE 605<br>INTERCHANGE<br>ROADWAY WIDENING & STRIPING (SEG 5)   | SECURITY PAVING COMPANY INC<br>13170 TELFAIR AVENUE<br>SYLMAR CA 91342<br>(818)362-9200            | TON, THANG<br>18000 STUDEBAKER RD.<br>SUITE 360<br>CERRITOS CA 90703<br>(562)916-7962               | \$90,793,085<br>\$86,680,037<br>\$119,063   | 04/24/14<br>05/13/14<br>04/30/22            | 97%<br>94%                 |
| HB5  |                     |  |  |   |   |   |                            |
| 07-LA-5-9.0/59<br>07-4W5604                                |                     | IN LOS ANGELES COUNTY ON ROUTE 5<br>APPLY METHACRYLATE ON DECK, REPAIR   | J. FRANCIS COMPANY<br>16197 KRAMERIA AVE.<br>RIVERSIDE CA 92504<br>(951)776-9100                   | FERRER, JOSE<br>11229 SOUTH WOODRUFF<br>AVENUE<br>DOWNEY, CA 90241<br>(562)401-3333                 | \$1,975,571<br>\$1,899,963<br>\$73,892      | 12/04/20<br>12/24/20<br>09/25/21            | 83%<br>92%                 |
| HM3  |                     |  |  |   |   |   |                            |
| 07-LA-5-10.3/10.4<br>07-1XT004                             |                     | ON LA, CITY OF COMMERCE, REMOVE &<br>REPLACE DAMAGED NATURAL GAS AND<br>SERVICE LINES TO THE BUILDINGS AND<br>OTHER RELATED WORK. DIR'S EME<br>REMOVE & REPLACE NATURAL GAS/SERVICE<br>LINES | SEBASTIAN WATERWORKS INC.<br>221 W. POMONA BLVD.<br>MONTEREY PARK, CA 91754                        | ROBILLOS, RAMON<br>13230 FIRESTONE BLVD.<br>SANTA FE SPRINGS, CA<br>90670<br>(562)345-3301          | \$585,000<br>\$579,144<br>\$0               | 01/28/21<br>04/23/21<br>06/21/21            | 100%<br>97%<br>OVER RUN    |
| 20.20<br>201130  |                     |  |  |   |   |   |                            |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 07

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|--|--|--|---|------------------------------------|-------------------------|
| 07-LA-5-11.0/14<br>07-317504                               |                  | IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS DRAINAGE IMPROVEMENT  | SHIMMICK CONSTRUCTION COMPANY, INC.<br>530 TECHNOLOGY DR. ;<br>IRVINE CA 92618<br>(949)333-1500          | ARABE, JEROME<br>13230 SOUTH FIRESTONE BLVD<br>SANTA FE SPRINGS CA<br>90670<br>(562)345-3113 | \$5,540,481<br>\$5,410,894<br>\$0           | 11/27/19<br>01/02/20<br>12/31/21   | 90%<br>98%<br>SUSPENDED |
| HA22   |                  |  |  |  |   |                                    |                         |
| 07-LA-5-14.2/53.4<br>07-4W7904                             |                  | IN LOS ANGELES COUNTY ON ROUTE 5 APPLY DECK METHACRYLATE, REPLACE  | RV CONCRETE<br>605 E. COMMERCIAL ST. ;<br>ANAHEIM CA 92801<br>(714)855-4201                              | MINOVI, SEPAND<br>902 SAN GABRIEL BLVD<br>ROSEMEAD CA 91770<br>(909)322-2462                 | \$1,822,781<br>\$0<br>\$0                   | 05/12/21<br>06/03/21<br>02/22/22   | 0%<br>0%<br>0%          |
| HM3  |                  |  |  |  |   |                                    |                         |
| 07-LA-5-18.2/18.2<br>07-332704<br>SHIM- 005-(128)E<br>--() |                  | IN LOS ANGELES COUNTY, SR-5 PM 18.26 AT THE CONNECTOR FROM WESTBOUND ROUTE 10 TO SOUTHBOUND ROUTE 5 APPLY HIGH FRICTION SURFACE                                      | WESTCOAST PUBLIC WORKS INC<br>20058 VENTURA BLVD, #318 ;<br>WOODLAND HILLS CA 91364<br>(818)256-9401     | PATEL, PRAVIN<br>902 SAN GABRIEL BLVD<br>ROSEMEAD, CA 91770<br>(213)798-6053                 | \$1,474,424<br>\$1,386,443<br>\$0           | 11/27/19<br>12/24/19<br>06/06/22   | 36%<br>92%<br>92%       |
| HB1  |                  |  |  |  |   |                                    |                         |
| 07-LA-5-18.3/18.8<br>07-318404<br>ACIM-X037-(207)E<br>--() |                  | IN LOS ANGELES COUNTY IN LOS ANGELES ON ROUTE 5 FROM STATE STREET OVERCROSSING TO MISSION ROAD UNDERCROSSING AND ON ROUTE 10 FROM HIGH FRICTION & UPGRADE LIGHTING   | J. M'CLOUGHLIN ENGINEERING CO., INC.<br>10641 FULTON COURT<br>RANCHO CUCAMONGA CA 91730<br>(909)944-1037 | IZADPANAH, MOE<br>3212 ROSEMEAD BLVD<br>SUITE 100<br>EL MONTE, CA 91731<br>(626)572-6732     | \$2,760,974<br>\$2,036,223<br>\$0           | 09/27/18<br>10/22/18<br>08/03/21   | 76%<br>76%<br>76%       |
| HB1  |                  |  |  |  |   |                                    |                         |
| 07-LA-5-19.6/19.9<br>07-308004<br>ACIM- 005-(107)E<br>--() |                  | IN LOS ANGELES CITY, FROM 0.1 MILE SOUTH OF NORTH BROADWAY AVENUE OVERCROSSING TO 0.1 MILE NORTH OF PASADENA AVENUE OVERCROSSING PAVEMENT PRESERVATION               | SEMA CONSTRUCTION, INC.<br>42690 RIO NEDO, SUITE G<br>TEMECULA, CA 92590<br>(949)470-0500                | CHAUDHARI, SUSHILKUMAR<br>1201 BALDWIN PARK BLVD.<br>BALDWIN PARK, CA 91706<br>(626)337-8252 | \$3,150,356<br>\$46,865<br>\$0              | 05/25/18<br>06/19/18<br>03/04/22   | 0%<br>2%<br>SUSPENDED   |
| HA22   |                  |  |  |  |   |                                    |                         |
| 07-LA-5-29.4/31.6<br>07-1218W4<br>IM- 005-(078)<br>--()    |                  | IN LOS ANGELES COUNTY IN BURBANK FROM WEST MAGNOLIA BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF BUENA VISTA STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS | SECURITY PAVING COMPANY INC<br>13170 TELFAIR AVENUE<br>SYLMAR, CA 91342<br>(818)362-9200                 | GURFINKEL, VLADIMIR<br>13171 TELFAIR AVE,<br>STE 101<br>SYLMAR, CA 91342<br>(562)572-5538    | \$258,520,661<br>\$239,234,952<br>\$599,488 | 11/29/12<br>12/20/12<br>03/07/23   | 82%<br>92%<br>92%       |
| HB5  | SWPPP            |  |  |  |   |                                    |                         |





**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted           | %Time % Work Message               |
|---|------------------|--|---|--|---|--|------------------------------------|
| 07-LA-5-/0<br>07-1XM604                                     |                  | IN LA COUNTY AT VAR LOCS LA-5,<br>134,210&405TO REMOVE X-LITE TERMINAL<br>AND REPLACE WITHMASH APPROVED<br>TERMINAL SYSTEM DIR'S ORDER EMER<br>REPLACE X-LITE TERMINAL WITH MASH<br>SYSTEM | FERREIRA CONSTRUCTION CO INC<br>DBA FERREIRA COASTAL CONSTR CO<br>10370 COMMERCE CENTR DR B-200<br>RANCHO CUCAMONGA, CA 91730 | MOHSENZADEH, ALI<br>13171 TELFAIR AVE<br>SYLMAR, CA 91342<br>(818)746-0669                     | \$694,000<br>\$494,422<br>\$0             | 07/17/19<br>08/12/19<br>08/30/21<br>08/19/21 | 85%<br>71%<br><br>SUSPENDED        |
| 20.20<br>201130   |                  |  |   |  |   |  |                                    |
| 07-LA-10-.4/21.1<br>07-304304<br>HSIM- 010-(853)E<br>--()   |                  | IN LOS ANGELES COUNTY IN AND NEAR LOS<br>ANGELES FROM 0.3 MILE EAST OF CESAR<br>CHAVEZ OVERCROSSING TO CAMPUS ROAD<br>OVERCROSSING<br>PAVING BEYOND GORES AND VEGETATION                   | BOSCO CONSTRUCTORS, INC.<br>21353 MAYALL ST.;<br>CHATSWORTH CA 91311<br>(818)700-0304   | CHAUDHARI, SUSHILKUMAR<br>1201 BALDWIN PARK<br>BLVD<br>BALDWIN PARK, CA 91706<br>(626)337-8252 | \$1,872,883<br>\$1,763,532<br>\$3,272     | 11/05/19<br>11/19/19<br>06/01/22             | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| HB34  |                  |  |   |  |   |  |                                    |
| 07-LA-10-2.1/11.1<br>07-304204<br>HSIM- 010-(850)E<br>--()  |                  | IN LOS ANGELES COUNTY IN SANTA MONICA<br>AND LOS ANGELES FROM 0.1 MILE WEST<br>OF ROUTE 1/10 SEPARATION TO 0.1 MILE<br>EAST OF WEST BOULEV<br>RELOCATE APPURTENANCES; ADD                  | SPECTRUM CONSTRUCTION GROUP,<br>INC.<br>32 EDELMAN;<br>IRVINE CA 92618<br>(949)299-1400                                       | SAYKALI, ZARIF<br>12975 W. CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)821-1847               | \$3,372,526<br>\$3,121,861<br>\$17,167    | 10/02/19<br>11/19/19<br>04/30/22             | 69%<br>92%                         |
| HB34  |                  |  |   |  |   |  |                                    |
| 07-LA-10-2.1/18.4<br>07-301504<br>ACIM- 010-(844)E<br>--()  |                  | IN LA COUNTY IN SANTA MONICA & LA ON<br>RTE 1 FROM 0.1 MILE WEST OF MAIN<br>STREET OC TO RTE 1/10 SEP, & ON RTE<br>10 FROM RTE 1/10 SEP TO<br>PAVEMENT PRESERVATION                        | SECURITY PAVING COMPANY, INC.<br>13170 TELFAIR AVENUE<br>SYLMAR CA 91342<br>(818)362-9200                                     | RAM, MAHINDA<br>12975 CULVER BLVD<br>LOS ANGELES CA 90066<br>(310)920-7449                     | \$29,062,966<br>\$29,538,427<br>\$942,410 | 11/19/18<br>12/12/18<br>09/11/21             | 97%<br>94%                         |
| HA22  |                  |  |   |  |   |  |                                    |
| 07-LA-10-2.2/10.6<br>07-4W5704                              |                  | IN LOS ANGELES COUNTY ON ROUTE 10.<br>FROM ROUTE 1/10 SEPARATION TO 0.2<br>MILE EAST OF LA BREA AVENUE<br>UNDERCROSSING<br>REPLACE SIGNS WITH TYPE XI                                      | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br>IRVINE CA 92606<br>(949)252-0441     | RAM, MAHINDA<br>12975 W. CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)920-7449                 | \$448,967<br>\$16,588<br>\$7,088          | 12/22/20<br>01/21/21<br>12/13/21             | 3%<br>4%                           |
| HM4   |                  |  |   |  |   |  |                                    |
| 07-LA-10-12.4/14.9<br>07-332604<br>SIMG- 010-(854)E<br>--() |                  | IN THE CITY AND COUNTY OF LOS ANGELES<br>FROM 0.1 MILE EAST OF ARLINGTON<br>AVENUE OVERCROSSING TO 0.7 MILE EAST<br>OF ROUTE 10/110 SEPARAT<br>REPLACE RAISED ISLAND WITH CONCRETE         | CHUMO CONSTRUCTION INC<br>14425 JOANBRIDGE STREET;<br>BALDWIN PARK CA 91706<br>(626)960-9502                                  | SAYKALI, ZARIF<br>12975 W. CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)821-1847               | \$14,809,895<br>\$3,631,043<br>\$421,439  | 12/16/20<br>01/12/21<br>04/30/24             | 15%<br>25%                         |
| HB1   |                  |  |   |  |   |  |                                    |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|---|------------------|--|--|---|---|--|---------------------------|
| 07-LA-10-15.0/18.3<br>07-296604<br>ACIM- 010-(840)E<br>--() |                  | IN LOS ANGELES AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF ROUTE 10/110 SEPARATION TO ROUTE 10/5/101 SEPARATION<br>PAINT AND REHABILITATE BRIDGE AND                      | CL COATINGS, INC DBA CL INDUSTRIAL COATINGS, INC<br>26713 MADISON AVE<br>MURRIETA, CA 92562<br>(562)285-6520 | PATEL, PRAVIN<br>902 SAN GABRIEL BLVD<br>ROSEMEAD, CA 91770<br>(626)572-6700                | \$29,542,401<br>\$20,840,457<br>\$473,026   | 06/04/18<br>06/29/18<br>08/08/22             | 73%<br>71%                |
| HA21  |                  |  |  |   |   |  |                           |
| 07-LA-10-15.8/15.8<br>07-1XS804                             |                  | CITY & COUNTY OF LA ON MAPLE AVE & E 16TH TO REPAIR & SECURE STATE OWNED PROPERTY DUE TO VANDALISM, ARSON & HOMELESS ENCAMPMENTS DIR'<br>REPAIR DAMAGE TO STATE PROPERTY | KORMEX INDUSTRIES INC<br>13089 PEYTON DR #C461<br>CHINO HILLS, CA 91709                                      | IZADPANAH, MOE<br>3212 ROSEMEAD BOULEVARD, SUITE 100<br>EL MONTE, CA 91731<br>(626)572-6732 | \$1,243,263<br>\$927,098<br>\$0             | 02/22/21<br>03/23/21<br>09/01/21             | 100%<br>75%<br>OVER RUN   |
| 20.20<br>201130   |                  |  |  |   |   |  |                           |
| 07-LA-10-16.6/30.1<br>07-260804<br>ACNH-X037-(222)E<br>--() |                  | IN LOS ANGELES COUNTY ON ROUTE 10 BETWEEN EAST OF SOUTH CENTRAL AVE UNDERCROSSING AND WEST OF COGSWELL RD UNDERCROSSING AND ON ROUTE STORM WATER MITIGATION (TRASH TMDL) | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE;<br>FONTANA CA 92335<br>(909)356-8880                          | HAILU, MESFIN<br>1201 BALDWIN PARK BLVD<br>BALDWIN PARK, CA 91706<br>(213)453-7555          | \$9,562,185<br>\$2,278,936<br>\$387,544     | 01/29/21<br>02/11/21<br>06/19/23             | 17%<br>24%                |
| HA42  |                  |  |  |   |   |  |                           |
| 07-LA-10-17.2/42.1<br>07-4W5304                             |                  | IN LOS ANGELES COUNTY ON ROUTE 10 METHACRYLATE DECK, SPALL REPAIR AND  | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711         | AZIMA, HASSAN<br>3212 ROSEMEAD BLVD., STE 100<br>EL MONTE, CA 91731<br>(626)572-6732        | \$2,591,443<br>\$2,262,143<br>\$0           | 01/29/21<br>03/01/21<br>06/22/21<br>07/30/21 | 100%<br>100%<br>COMPLETED |
| HM3   |                  |  |  |   |   |  |                           |
| 07-LA-10-26.3/26.3<br>07-4P2404                             |                  | IN LOS ANGELES COUNTY AT SAN GABRIEL ELECTRICAL MAINTENANCE STATION REMODEL EXISTING BUILDING  | KANAAN CONSTRUCTION INC.<br>230 S. IRWINDALE AVE.;<br>AZUSA CA 91702<br>(626)334-5775                        | AZIMA, HASSAN<br>3212 ROSEMEAD BLVD,<br>SUITE 100<br>EL MONTE, CA 91731<br>(626)572-6732    | \$493,500<br>\$416,298<br>\$70,080          | 04/28/20<br>06/03/20<br>09/15/21             | 92%<br>84%                |
| 07-LA-10-31.2/37.2<br>07-303904<br>ACIM-010 -(855)E<br>--() |                  | IN LOS ANGELES COUNTY IN BALDWIN PARK AND WEST COVINA FROM 0.1 MILE EAST OF THE 10/605 SEPARATION TO 0.3 MILE WEST OF CITRUS STREET LANE REPLACEMENT                     | SECURITY PAVING COMPANY, INC.<br>3075 TOWNSGATE ROAD;<br>WESTLAKE VILLAGE CA 91361<br>(818)362-9200          | KAROUT, REDA<br>1041 W. BADILO SUITE 112<br>COVINA, CA 91722<br>(213)798-6049               | \$45,059,406<br>\$11,537,199<br>\$2,692,766 | 11/25/20<br>12/17/20<br>06/07/24             | 13%<br>25%                |
| HA22  |                  |  |  |   |   |  |                           |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code   | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|--|------------------------------------|----------------------|
| 07-LA-10-31.3/31.3<br>07-4V1604  |                  | IN LOS ANGELES COUNTY ON ROUTE 10 (PM 31.3) , AND ON ROUTE 126 (PM R5.0/R5.3) AT VARIOUS LOCATIONS RESTORE EXISTING BEST MANAGEMENT    | PM O'DONNELL CONSTRUCTION, INC.<br>559 W. COVINA BLVD.;<br>SAN DIMAS CA 91773<br>(909)394-4510           | KHAN, MOHAMMAD Z.<br>25061 W. AVENUE<br>STANFORD, # 70<br>VALENCIA, CA 91355<br>(661)257-0273 | \$645,342<br>\$203,207<br>\$203,207        | 03/16/21<br>04/08/21<br>11/27/24   | 2%<br>31%            |
| HA42   |                  |  |  |   |  |                                    |                      |
| 07-LA-10-33.2/37.2<br>07-1170U4<br>CMLN-6207-(059)<br>--()                   |                  | LA COUNTY IN CITY OF BALDWIN PARK AND WEST COVINA FROM PUENTE AVENUE TO CITRUS STREET<br>CONSTRUCT HOV LANES & SOUNDWALLS              | AMES CONSTRUCTION, INC.<br>2000 AMES DRIVE<br>BURNSVILLE, MN 55306<br>(952)435-7106                      | PUNJABI, RAJ<br>1041 W. BADILLO,<br>SUITE 112<br>COVINA, CA 91722<br>(626)339-1601            | \$100,737,410<br>\$97,464,168<br>\$386,245 | 02/10/14<br>02/27/14<br>09/21/21   | 84%<br>98%           |
| HB5  |                  |  |  |   |  |                                    |                      |
| 07-LA-10-37.2/42.4<br>07-1193U4<br>NHPI- 010-(829)E<br>LN62-07 0-(0)<br>--() |                  | IN LA COUNTY FROM CITRUS STREET IN WEST COVINA TO ROUTE 57 IN POMONA WIDEN FREEWAY, CONSTRUCT HOV LANES                                | GUY F. ATKINSON<br>18201 VON KARMAN AVE STE 800<br>IRVINE CA 92612<br>(949)382-7172                      | CAO, RUDY<br>1370 VALLEY VISTA DR,<br>STE 150<br>DIAMOND BAR, CA 91765<br>(909)594-3739       | \$188,985,502<br>\$183,342,759<br>\$0      | 11/16/15<br>12/08/15<br>02/27/23   | 75%<br>96%           |
| HB5  |                  |  |  |   |  |                                    |                      |
| 07-LA-14-28.9/29.2<br>07-337604  |                  | IN THE CITY OF SANTA CLARITA, NEAR SOUTHBOUND OFFRAMP TO SIERRA HIGHWAY REPLACE DAMAGED DRAINAGE SYSTEM                                | SEMA CONSTRUCTION, INC.<br>42690 RIO NEDO STE. G;<br>TEMECULA CA 92590<br>(303)627-2600                  | AMADI, PATRICIA<br>13171 TELFAIR AVE,<br>SUITE #101<br>SYLMAR, CA 91342<br>(818)364-2760      | \$4,461,831<br>\$2,147,080<br>\$353,102    | 10/15/20<br>11/05/20<br>03/07/22   | 46%<br>48%           |
| HA22   |                  |  |  |   |  |                                    |                      |
| 07-LA-14-32.1/60.7<br>07-3W4504<br>NHP0-1407-(E )<br>--()                    |                  | IN SANTA CLARITA AND PALMDALE FROM 0.2 MILE NORTH OF SANTA CLARA RIVER TO TECHNOLOGY DRIVE UNDERCROSSING PCC GRIND, SLABS REPAIR, CPOL | MYERS AND SONS CONSTRUCTION, LP<br>4600 NORTHGATE BLVD SUITE 100<br>SACRAMENTO CA 95834<br>(858)243-8272 | MOHSENZADEH, ALI<br>13171 TELFAIR AVE<br>#101<br>SYLMAR, CA 91342<br>(818)746-0669            | \$5,974,684<br>\$5,705,318<br>\$0          | 06/29/17<br>07/27/17<br>07/30/21   | 87%<br>92%           |
| HM1  |                  |  |  |   |  |                                    |                      |
| 07-LA-14-35.0/53.5<br>07-312804<br>ACNH-P014-(079)<br>--()                   |                  | IN LOS ANGELES FROM 0.7 MILE SOUTH SOLEDAD CANYON ROAD/ 0.3 MILE SOUTH MOUNTAIN SPRING ROAD OC STORM WATER MITIGATION                  | DREAMBUILDER CONSTRUCTION CORP.<br>18543 YORBA LINDA BLVD #376<br>YORBA LINDA, CA 92886<br>(714)646-3697 | MOHSENZADEH, ALI<br>13171 TELFAIR AVE<br>#101<br>SYLMAR, CA 91342<br>(818)746-0669            | \$3,706,061<br>\$3,758,907<br>\$0          | 01/11/19<br>02/05/19<br>10/29/21   | 93%<br>98%           |
| HA42   |                  |  |  |   |  |                                    |                      |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted           | %Time % Work Message        |
|---|------------------|---|---|--|---|--|-----------------------------|
| 07-LA-14-35.7/39.8<br>07-1XP504                             |                  | IN CITY OF SANTA CLARITA LA-14 TO INSTALL VEGETATION CNTRL, ROCK SCALING,REPAIR ERODSLOPE & BURN AREA DUE TO TICK FIRE DIR'S EMERG REPAIR BURN AREAS DUE TO TICK FIRE | ORTIZ ENTERPRISES INC<br>6 CUSHING STE 200<br>IRVINE, CA 92618  | CHAVEZ, EFRAIM<br>13171 TELFAIR AVE<br>SUITE 101<br>SYLMAR, CA 91342<br>(805)857-7053      | \$4,035,000<br>\$3,200,476<br>\$0         | 11/27/19<br>12/20/19<br>07/30/21<br>08/13/21 | 100%<br>79%<br><br>OVER RUN |
| 20.20<br>201130   |                  |   |   |  |   |  |                             |
| 07-LA-14-54.6/66.2<br>07-311104<br>ACNH-P014-(082)E<br>--() |                  | IN LOS ANGELES COUNTY FROM VINCENT RAMP UNDERCROSSING TO AVENUE K8 OVERCROSSING<br>ROADSIDE SAFETY IMPROVEMENTS   | WESTCOAST PUBLIC WORKS INC<br>20058 VENTURA BLVD, #318;<br>WOODLAND HILLS CA 91364<br>(818)256-9401                                   | KHAN, MOHAMMAD<br>25061 W AVENUE<br>STANFORD STE 70<br>VALENCIA, CA 91355<br>(661)257-0273 | \$2,522,483<br>\$1,811,312<br>\$251,777   | 08/07/20<br>08/27/20<br>08/27/21             | 93%<br>71%                  |
| HB34  |                  |   |   |  |   |  |                             |
| 07-LA-18-/4.5<br>07-4W6104                                  |                  | IN LOS ANGELES COUNTY FROM 263RD STREET EAST RT TO JCT RTE 138 DIGOUTS COLD PLANE/AC OVERLAY,   | GRANITE CONSTRUCTION COMPANY<br>4820 MCGRATH ST. STE. 101;<br>VENTURA CA 93003<br>(805)765-6867                                       | TIEU, FRED   | \$1,783,617<br>\$34,996<br>\$34,996       | 05/26/21<br>06/15/21<br>11/03/21             | 52%<br>2%                   |
| HM1   |                  |   |   |  |   |  |                             |
| 07-LA-39-17.8/38.2<br>07-3W7304                             |                  | IN LOS ANGELES COUNTY, FROM SAN GABRIEL BRIDGE TO CRYSTAL LAKE ROAD SLURRY SEAL, SHOULDER BACKING,  | DREAMBUILDER CONSTRUCTION CORPHONG, HAI<br>DBA DREAMBUILDER<br>18543 YORBA LINDA BLVD # 376;<br>YORBA LINDA CA 92886<br>(714)646-3697 | HONG, HAI<br>1041 W. BADILLOS<br>SUITE 112<br>COVINA, CA 91722<br>(951)232-3742            | \$3,159,379<br>\$2,425,578<br>\$1,413,470 | 11/18/20<br>12/09/20<br>11/12/21             | 59%<br>75%                  |
| HM1   |                  |   |   |  |   |  |                             |
| 07-LA-39-31.2/31.2<br>07-343404<br>HSST-P039-(038)E<br>--() |                  | IN LOS ANGELES COUNTY, ON ROUTE 39 AT NORTH FORK SAN GABRIEL RIVER BRIDGE (BR. NO. 53-3069)<br>REPLACE BRIDGE   | OHL USA, INC.<br>1920 MAIN STREET STE 310<br>IRVINE CA 92614<br>(949)242-4432   | HONG, HAI<br>1041 W BADILLO, SUITE<br>112<br>COVINA, CA 91722<br>(626)339-1601             | \$13,476,412<br>\$4,169,609<br>\$0        | 10/30/19<br>11/12/19<br>02/27/24             | 23%<br>31%<br><br>SUSPENDED |
| HA21  |                  |   |   |  |   |  |                             |
| 07-LA-39-180.0/30.9<br>07-1XS404                            |                  | LA-39 S/B SAN GABRIEL RESERVOIR & ANGELES NATIONAL FOREST REPAIR FIRE DAMAGE MBGR &DRAINAGE SYSTEMS,BASINS&EROSION CONTROL DIR'S E<br>REPAIR BOBCAT FIRE DAMAGE       | BALTAZAR CONSTRUCTION, INC<br>236 E. ARROW HWY<br>COVINA, CA 91722  | HONG, HAI<br>1041 W. BADILLO ST<br>SUITE 112<br>COVINA, CA 91722<br>(951)232-3742          | \$1,905,000<br>\$900,752<br>\$0           | 10/16/20<br>11/24/20<br>08/09/21             | 81%<br>47%                  |
| 20.20<br>201130   |                  |   |   |  |   |  |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month            | Awarded Approved Est Comp Accepted | %Time % Work Message     |
|--|------------------|--|--|--|---|------------------------------------|--------------------------|
| 07-LA-47-3.4/4.6<br>07-138204<br>NHBR-P047-(010)N<br>--()  |                  | IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP | M C M CONSTRUCTION INC<br>460 N. HENRY FORD AVENUE<br>WILMINGTON, CA 90744<br>(562)432-4343  | LEON, DAN<br>450 N. HENRY FORD AVENUE<br>WILMINGTON, CA 90744<br>(562)472-6032                   | \$391,723,200<br>\$387,222,291<br>\$343,894   | 06/30/11<br>07/13/11<br>05/26/22   | 100%<br>100%<br>OVER RUN |
| HA21   | SWPPP            |  |  |  |   |                                    |                          |
| 07-LA-57-7.7/11.8<br>07-301804<br>ACNH-P057-(068)E<br>--() |                  | IN LOS ANGELES COUNTY IN SAN DIMAS AND GLENORA FROM ROUTE 57/10 SEPARATION TO ROUTE 57/210 SEPARATION ROADSIDE SAFETY IMPROVEMENTS                             | HIGHLAND CONSTRUCTION, INC.<br>133 N. PIXLEY STREET;<br>ORANGE CA 92868<br>(714)538-5156   | KAROUT, REDA<br>1041 W BADILLO STE 112<br>COVINA, CA 91722<br>(626)339-1601                      | \$2,154,464<br>\$2,187,782<br>\$0             | 01/15/20<br>02/13/20<br>02/10/22   | 48%<br>97%               |
| HB34   |                  |  |  |  |   |                                    |                          |
| 07-LA-57-/4.5<br>07-304504<br>HSNH-P057-(069)E<br>--()     |                  | IN LOS ANGELES COUNTY IN DIAMOND BAR AND CITY OF INDUSTRY FROM ORANGE COUNTY LINE TO ROUTE 57/60 SEPARATION LANE REPLACEMENT                                   | GRIFFITH COMPANY - FBD<br>VANGUARD CONSTRUCTION INC.<br>JOINT VENTURE<br>12200 BLOOMFIELD AVE. ;<br>SANTA FE SPRINGS CA 90670<br>(562)929-1128 | SANDOVAL, MARTIN<br>1370 VALLEY VISTA DR,<br>STE 150<br>DIAMOOOND BAR, CA 91765<br>(909)396-7574 | \$61,917,671<br>\$11,594,909<br>\$897,885     | 06/11/20<br>06/29/20<br>02/10/25   | 23%<br>19%               |
| HA22   |                  |  |  |  |   |                                    |                          |
| 07-LA-60-.6/29.4<br>07-4W7704                              |                  | IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM ROUTE 60/5 SEPARATION TO GAREY AVENUE UNDERCROSSING METHACRYLATE DECK, SPALL PATCHING,                         | VELARDE CONCRETE CONSTRUCTION, INC.<br>523 S. BRAND BLVD. ;<br>SAN FERNANDO CA 91340<br>(818)898-2300  | MINOVI, SEPAND<br>902 SAN GABRIEL BLVD<br>ROSEMEAD, CA 91770<br>(909)322-4628                    | \$2,258,687<br>\$0<br>\$0                     | 04/14/21<br>05/07/21<br>02/23/22   | 0%<br>0%                 |
| HM3  |                  |  |  |  |   |                                    |                          |
| 07-LA-60-2.8/11.8<br>07-301104<br>ACNH-X037-(211)E<br>--() |                  | IN LOS ANGELES COUNTY, IN THE CITIES OF MONTEREY PARK, MONTEBELLO, AND SOUTH EL MONTE BETWEEN I-710 AND I-605 MAJOR PAVEMENT REHABILITATION &                  | GUY F. ATKINSON CONSTRUCTION, LLC<br>18201 VON KARMAN AVE STE 800<br>IRVINE CA 92612<br>(949)855-9755  | MINOVI, SEPAND<br>902 SAN GABRIEL BLVD<br>ROSEMEAD, CA 91770<br>(909)322-4628                    | \$119,049,503<br>\$110,326,593<br>\$1,057,414 | 06/03/19<br>06/26/19<br>02/23/24   | 35%<br>90%               |
| HA22   |                  |  |  |  |   |                                    |                          |
| 07-LA-60-11.0/12<br>07-304004<br>HSNH-X037-(215)E<br>--()  |                  | IN LOS ANGELES COUNTY IN AND NEAR CITY OF INDUSTRY ON I-605 FROM 0.4 MILE S/O ROUTE 60 TO VALLEY BOULEVARD; AND ON (SR 60) FROM PE WORKER SAFETY               | O'DONNELL CONSTRUCTION, INC.<br>559 W. COVINA BLVD. ;<br>SAN DIMAS CA 91773<br>(909)394-4510   | WANG, MIKE<br>1041 W BADILLO SUITE 112<br>COVINA, CA 91722<br>(626)339-1601                      | \$2,389,661<br>\$2,372,765<br>\$840           | 10/29/19<br>11/14/19<br>01/13/22   | 75%<br>98%               |
| HB34   |                  |  |  |  |   |                                    |                          |







**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code                                 | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|--|------------------|--|---|---|---|--|---------------------------|
| 07-LA-101-8.0/27.3<br>07-303704<br>SNHG-Q101-(363)E<br>--()<br>HB1 |                  | IN THE CITY AND COUNTY OF LOS ANGELES, FROM PILGRIMAGE OVERCROSSING TO VALLEY CIRCLE BOULEVARD OVERCROSSING UPGRADE MEDIAN BARRIER                                     | OHL USA<br>1920 MAIN STREE;<br>IRVINE CA 92614<br>(949)242-4432   | VENKATARAMAN,<br>KALYANAKRISHNAN<br>9225 CRANFORD AVE<br>PACOIMA, CA 91331<br>(818)262-8853 | \$34,156,426<br>\$12,184,072<br>\$1,527,607 | 12/19/19<br>01/22/20<br>01/20/23             | 34%<br>36%                |
| 07-LA-101-11.8/31.1<br>07-307504<br>HA22                           |                  | IN THE CITIES OF LOS ANGELES, CALABASAS, AND HIDDEN HILLS, FROM ROUTE 170 TO LAS VIRGENES ROAD. CAPITAL MAINTENANCE, PAVEMENT  | ALFARO COMMUNICATIONS CONSTRUCTION, INC<br>15614 S. ATLANTIC AVENUE;<br>COMPTON CA 90221<br>(310)669-8949 | LAO, ARTURO<br>9225 CRANFORD AVENUE<br>PACOIMA, CA 91331<br>(562)254-5060                   | \$5,899,490<br>\$1,781,123<br>\$432,134     | 09/21/20<br>10/13/20<br>11/22/21             | 38%<br>30%                |
| 07-LA-101-31.1/35.1<br>07-4U0404                                   |                  | LA CO. RTE 101 IN THE CITIES OF CALABASAS AND AGOURA HILLS REPLACE ASPHALT DIKES   | CALMEX ENGINEERING INC<br>2764 S. VISTA AVE;<br>BLOOMINGTON CA 92316<br>(909)546-1311                     | WASSEF, MENA<br>1525 RANCHO CONEJO<br>BLVD # 102<br>THOUSAND OAKS CA 91320<br>(213)793-7333 | \$945,494<br>\$798,693<br>\$0               | 12/22/20<br>01/21/21<br>09/30/21             | 38%<br>84%                |
| 07-LA-101-273.0/36.2<br>07-1XK004<br>20.20<br>201130               |                  | LA COUNTY 101 FROM VALLEY CIRCLE TO REYES ADOBE RD TO REPAIR & REPLACE DAMAGED MBGR & EROSION CONTROL BMP'S DUE TO WOOLSEY FIREDIR' REPAIR & CLEAN FIRE DAMAGE         | ORTIZ ENTERPRISES INC<br>6 CUSHING STE 200<br>IRVINE, CA 92618  | VENKATARAMAN,<br>KALYANAKRISHNAN<br>9225 CRANFORD AVE<br>PACOIMA, CA 91331<br>(818)262-8853 | \$6,420,000<br>\$5,922,826<br>\$0           | 11/19/18<br>01/04/19<br>07/21/21<br>08/03/21 | 100%<br>100%<br>COMPLETED |
| 07-LA-101-/1<br>07-4W9404<br>HM1                                   |                  | MAINLINE CPOL, RAMPS, SHOULDERS, AREAS- JCT10/101 TO SPRING ST OC MAINLINE CPOL, RAMPS, SHOULDERS,   | GORE SULLY-MILLER CONTRACTING COMPANY<br>135 S. STATE COLLEGE BLVD.;<br>BREA CA 92821<br>(714)578-9600    | PATEL, PRAVIN<br>902 SAN GABRIEL BLVD<br>ROSEMEAD, CA 91770<br>(213)798-6053                | \$2,283,000<br>\$0<br>\$0                   | 05/06/21<br>06/11/21<br>02/07/22             | 0%<br>0%                  |
| 07-LA-105-2.0/2.2<br>07-1XP304<br>20.20<br>201130                  |                  | IN LA COUNTY WITHIN 105-405 TUNNELS BRDG# 53-2436G, 53-2437G, 53-2441F TO REPAIR FIRE SYSTEMS & UPGRADE FIRE SYSTEMS DIR'S EMERGEN REPAIR & UPGRADE TUNNEL FIRE SYSTEM | CROSSTOWN ELECTRICAL&DATA INC<br>5454 DIAZ STREET<br>IRVINDALE, CA 91706                                  | MANNAA, HASSAN<br>13171 TELFAIR AVENUE<br>STE 101<br>SYLMAR, CA 91342<br>(562)345-3136      | \$5,274,465<br>\$4,654,105<br>\$0           | 01/01/20<br>04/22/20<br>09/30/21             | 58%<br>88%<br>SUSPENDEED  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | % Work % Message               |
|---|------------------|---|---|---|---|------------------------------------|--------------------------------|
| 07-LA-105-6.6/8<br>07-297404<br>ACHS-IMGX-(371)9<br>--()    |                  | IN LOS ANGELES COUNTY AT I-105/I-110 INTERCHANGE<br>INSTALL SAFETY LIGHTING AT  | ALDRIDGE ELECTRIC, INC.<br>844 EAST ROCKLAND ROAD<br>LIBERTYVILLE IL 60048<br>(847)247-5274 | OREGEL, MARTIN<br>11229 S. WOODRUFF<br>AVE.<br>DOWNEY, CA 90241<br>(562)401-3333                      | \$2,665,511<br>\$1,772,159<br>\$56,312  | 11/15/16<br>01/11/17<br>09/30/21   | 100%<br>66%<br>OVER RUN        |
| HB1   |                  |   |   |   |   |                                    |                                |
| 07-LA-105-7.8/10.3<br>07-317404<br>ACIM- 105-(021)E<br>--() |                  | IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES AND AT WILLOWBROOK FROM MAIN STREET UNDERCROSSING TO MONA BOULEVARD<br>SLOPE STABILIZATION AND STORM WATER                    | GRIFFITH COMPANY<br>3050 EAST BIRCH STREET;<br>BREA CA 92821<br>(714)984-5500               | HERRERA, EDGAR<br>18730 S. WILMINGTON<br>AVE. #103<br>RANCHO DOMINGUEZ, CA.<br>90220<br>(310)609-0364 | \$2,395,677<br>\$2,047,184<br>\$21,645  | 10/17/19<br>11/12/19<br>05/15/24   | 0%<br>0%<br>PLANT EST<br>SATIS |
| HA42  |                  |   |   |   |   |                                    |                                |
| 07-LA-105-14.6/16.4<br>07-328604                            |                  | IN LOS ANGELES COUNTY ON I-105, PARAMOUNT BLVD OC BRIDGE # 53-2425 AND ARDIS AVE OC BRIDGE # 53-2572 REMOVE AND INSTALL A NEW TYPE OF                                       | HIGHLAND CONSTRUCTION, INC.<br>133 N. PIXLEY STREET;<br>ORANGE CA 92868<br>(714)538-5156    | FREMPPONG, SAM  | \$690,655<br>\$317,465<br>\$317,465     | 06/14/21<br>06/23/21<br>01/31/22   | 32%<br>46%                     |
| 07-LA-105-20.0/2.2<br>07-1XH104<br>20.20<br>201130          |                  | IN CITY OF LA 3 TUNNELS E105-S405, E105- N405, & W105-S405, TO REPAIR & REPLACE BROKEN/DAMAGED FIRE DETECTION SYSTEMS DIR'S EMERGEN REPAIR FIRE DETECTION SYSTEM IN TUNNELS | CROSTOWN ELECTRICAL & DATAINCYAZDANI, FRED<br>5454 DIAZ STREET<br>IRWINDALE, CA 91706       | FRED DATAINCYAZDANI<br>13171 TELFAIR AVENUE<br>SUITE 101<br>SYLMAR, CA 91342<br>(818)364-2760         | \$5,299,913<br>\$3,003,196<br>\$0       | 09/04/18<br>09/24/18<br>09/30/21   | 65%<br>57%                     |
| 07-LA-105-/12.9<br>07-4W9304<br>HM1                         |                  | IN LA CO ON ROUTE 105 ON PM 0.0 / PM 12.9 CORRIDOR RAMP - DIG OUTS / SLURRY   | CALMEX ENGINEERING, INC.<br>2764 S. VISTA AVE<br>BLOOMINGTON CA 92316<br>(909)546-1311      | FERRER, JOSE<br>11229 SOUTH WOODRUFF<br>AVENUE<br>DOWNEY, CA 90241<br>(562)401-3333                   | \$3,779,740<br>\$15,976<br>\$15,976     | 06/25/21<br>07/15/21<br>01/15/22   | 18%<br>0%                      |
| 07-LA-107-/4.8<br>07-3118U4<br>HA22                         |                  | IN TORRANCE FROM ROUTE 1 TO REDONDO BEACH BOULEVARD PAVEMENT REHABILITATION   | AUTOBAHN CONSTRUCTION, INC.<br>933 N. BATAVIA ST. ;<br>ORANGE CA 92867<br>(714)769-7025     | TON, THANG<br>1800 STUDEBAKER RD<br>CERRITOS, CA. 90703<br>(310)261-8467                              | \$6,759,451<br>\$6,789,090<br>\$116,190 | 12/31/19<br>01/22/20<br>08/24/21   | 99%<br>95%                     |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|---|---|---|------------------------------------|-------------------------|
| 07-LA-110-.7/8.8<br>07-335004                              |                  | IN THE CITIES OF LOS ANGELES, WILMINGTON, AND CARSON, FROM GAFFEY STREET TO ROUTE 405; ALSO ON ROUTE 210 (PM R0.0/R35.8), ROUTE 60 INSTALL DETECTION SYSTEM | SELECT ELECTRIC, INC.<br>2790 BUSINESS PARK DR;<br>VISTA CA 92081<br>(619)460-6060                            | PHAM, RYAN<br>1041 W. BADILLO,<br>SUITE 112<br>COVINA, CA 91722<br>(213)793-7193                          | \$675,650<br>\$0<br>\$0                     | 07/22/21<br>08/10/21<br>03/01/23   | 0%<br>0%                |
| HB4N   |                  |   |   |   |   |                                    |                         |
| 07-LA-110-.7/26.1<br>07-312004<br>HSNH-X037-(218)E<br>--() |                  | IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS<br>UPGRADE EXISTING TRAFFIC MANAGEMENT  | TEICHERT ENERGY & UTILITIES GROUP, INC.<br>3500 AMERICAN RIVER DRIVE;<br>SACRAMENTO CA 95864<br>(909)536-3150 | WANG, PAUL<br>13230 FIRESTONE BLVD<br>SUITE E-2<br>SANTA FE SPRINGS CA<br>90760<br>(562)345-3144          | \$28,565,932<br>\$11,401,075<br>\$1,636,541 | 02/10/20<br>03/03/20<br>08/09/22   | 51%<br>40%              |
| HB4N   |                  |   |   |   |   |                                    |                         |
| 07-LA-110-3.8/5.6<br>07-276104<br>ACIM- 110-(846)E<br>--() |                  | IN LOS ANGELES AND CARSON AT VARIOUS LOCATIONS, FROM WEST M ST TO 0.1 MILE NORTH OF SEPULVEDA BLVD OC GSRD'S OR OTHER TRATMNT BMP'S TO RE                   | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE;<br>FONTANA CA 92335<br>(909)356-8880                           | GALLARDO, SAM<br>18730 S WILMINGTON<br>AVE, #103<br>RANCHO DOMINGUEZ, CA<br>90220<br>(310)609-0266        | \$1,255,910<br>\$1,237,819<br>\$4,432       | 10/23/19<br>11/12/19<br>12/22/21   | 80%<br>95%<br>SUSPENDED |
| HA42   |                  |   |   |   |   |                                    |                         |
| 07-LA-110-5.4/16.9<br>07-4W7404                            |                  | IN LOS ANGELES COUNTY ON ROUTE 110 CLEAN AND LINE CULVERTS  | JABRE CONTRACTING INC.<br>1813 MANZANITA LANE;<br>MANHATTAN BEACH CA 90266<br>(310)720-0277                   | MARTINEZ, FRANCISCO<br>13230 FIRESTONE<br>BLVD., STE A2<br>SANTA FE SPRINGS, CA<br>90670<br>(562)345-9894 | \$514,900<br>\$106,256<br>\$106,256         | 05/25/21<br>06/18/21<br>12/17/21   | 11%<br>21%              |
| HM2  |                  |   |   |   |   |                                    |                         |
| 07-LA-110-6.8/19.5<br>07-4W7804                            |                  | 07-110- PM 6.8/19.5<br>APPLY DECK METHACRYLATE, REPLACE   | AUTOBAHN CONSTRUCTION, INC.<br>933 N. BATAVIA ST. ;<br>ORANGE CA 92867<br>(714)769-7025                       | HERRERA, EDGAR<br>18730 S. WILMINGTON<br>AVE #103<br>RANCHO DOMINGUEZ, CA<br>90220<br>(310)345-6267       | \$2,144,981<br>\$0<br>\$0                   | 04/26/21<br>05/20/21<br>12/24/21   | 0%<br>0%<br>SUSPENDED   |
| HM3  |                  |   |   |   |   |                                    |                         |
| 07-LA-110-8.0/9<br>07-293704<br>ACIM-X037-(199)E<br>--()   |                  | IN LOS ANGELES COUNTY, FROM 405/110 INTERCHANGE TO TORRANCE BLVD OFF-RAMP<br>WIDEN SHOULDER & AUXILIARY LANE  | OHL USA, INC<br>1920 MAIN STREET STE 310<br>IRVINE CA 92614<br>(949)242-4432                                  | GALLARDO, SAM<br>18730 S. WILMINGTON<br>AVE #103<br>RANCHO DOMINGUEZ, CA<br>90220<br>(310)609-0266        | \$18,704,872<br>\$18,962,776<br>\$0         | 02/27/18<br>03/09/18<br>11/29/21   | 100%<br>98%<br>OVER RUN |
| HB4N   |                  |   |   |   |   |                                    |                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code                                  | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month     | Awarded Approved Est Comp Accepted           | %Time % Work Message               |
|---|------------------|---|---|---|--|--|------------------------------------|
| 07-LA-110-13.4/23.1<br>07-238304<br>HSIM-110-(848)E<br>--()<br>HA42 |                  | IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM 120TH STREET OVERCROSSING TO 3RD STREET OVERCROSSING<br>STORM WATER MITIGATION FOR LA RIVER                              | IBARRA GENERAL ENGINEERING 4325 TYROLITE ST;<br>RIVERSIDE CA 92509<br>(909)342-8447   | INCCHAUDHARI, SUSHILKUMAR<br>1201 BALDWIN PARK<br>BLVD<br>BALDWIN PARK, CA 91706<br>(626)337-8252 | \$3,518,660<br>\$3,472,224<br>\$26,499 | 10/22/19<br>12/13/19<br>05/10/22             | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 07-LA-110-18.8/23.8<br>07-309104<br>SNHG-P110-(022)E<br>--()<br>HB1 |                  | IN LA AT VARIOUS LOCATIONS FROM ST OC TO SUNSET BLVD OC<br>UPGRADE MBGR,END TREATMENT,CRASH   | 47TH PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIRCLE WES<br>IRVINE CA 92606<br>(949)252-0441 | IZADPANAH, MOE<br>3212 ROSEMEAD BLVD<br>SUITE 100<br>EL MONTE, CA 91731<br>(626)572-6732          | \$3,502,130<br>\$3,484,722<br>\$0      | 11/27/19<br>12/16/19<br>04/23/21<br>07/29/21 | 100%<br>100%<br><br>COMPLETED      |
| 07-LA-110-20.5/20.7<br>07-1XV304<br><br>20.20<br>201130             |                  | N/B LA 110 OFFRAMP TO ADAMS BLVD TO ADAMS OC & ADJACEN AREAS TO CLEANUP, MITIGATE HOMELESS<br>ENCAMPMENT,STORAGE&LANDSCAPE/ELECDIR'S<br>REPAIR/REPLACE<br>LANDSCAPE,FENCING&ELECTRICL   | DIVERSIFIED LANDSCAPE COMPANY<br>21730 BUNDY CANYON ROAD<br>WILDOMAR CA 92595   | MINOVI, SEPAND<br>902 SAN GABRIEL BLVD<br>ROSEMEAD, CA 91770<br>(909)322-4628                     | \$4,975,000<br>\$936,500<br>\$0        | 06/04/21<br>06/17/21<br>08/26/21             | 83%<br>19%                         |
| 07-LA-110-24.0/30.4<br>07-2975U4<br>HNHG-P110-(019)E<br>--()<br>HB1 |                  | IN LA COUNTY IN LOS ANGELES AND SOUTH PASADENA FROM COLLEGE STREET OVERCROSSING TO GRAND AVENUE OVERCR OSSING<br>INSTALL CONCRETE BARRIER, LIGHTING,                                    | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIRCLE WES<br>IRVINE CA 92606<br>(949)252-0441      | PATEL, PRAVIN<br>9020 SAN GABRIEL BLVD<br>ROSEMEAD, CA 91770<br>(626)572-6700                     | \$7,025,059<br>\$5,683,637<br>\$34,839 | 03/23/18<br>04/17/18<br>06/15/22             | 66%<br>78%                         |
| 07-LA-118-9.0/9.9<br>07-310704<br>ACNH-X037-(212)E<br>--()<br>HB34  |                  | ROUTE 118 AND 405: IN LOS ANGELES COUNTY, ON ROUTE 118 FROM WOODLEY AVENUE TO ROUTE 118/I- 405 INTERCHANGE AND ON I-405 AT ROUTE 1 PAVE AREAS BEYOND GORE, INSTALL                      | CHUMO CONSTRUCTION INC<br>14425 JOANBRIDGE STREET;<br>BALDWIN PARK CA 91706<br>(626)960-9502                                    | YOUNG, FRED<br>13171 TELFAIR AVE<br>SUITE 101<br>SYLMAR CA 91342<br>(805)797-1348                 | \$1,639,974<br>\$1,606,572<br>\$3,462  | 06/17/19<br>07/08/19<br>12/17/21             | 84%<br>96%                         |
| 07-LA-118-11.3/12.8<br>07-1XS704<br><br>20.20<br>201130             |                  | LA COUNTY W/B&E/B 118 @LAUREL CNY BL&N/B 5@PENROSE TO<br>RECONSTRUCT/STABILIZE<br>ENBANKMTSLOPES,FENCES,RSP,DS,HAZ WASTE REMOVAL GRADIR'<br>REPAIR DAMAGE DUE TO HOMELESS<br>ENCAMPMENT | ORTIZ ENTERPRISES INC<br>6 CUSHING STE 200<br>IRVINE, CA 92618  | VENKATARAMAN,<br>KALYANAKRISHNAN<br>9225 CRANFORD AVE<br>PACOIMA, CA 91331<br>(818)262-8853       | \$8,977,030<br>\$2,549,235<br>\$0      | 12/01/20<br>02/03/21<br>10/29/21             | 91%<br>28%                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|---|------------------------------------|----------------------|
| 07-LA-118-57.0/5.8<br>07-1XP904                              |                  | IN LA COUNTY W/B LA-118 RESEDA BLVD OFFRMP TO REPAIR DEPRESSED PAVEMENT AND REPAIR FAILED DRAINAGE SYSTEM & EMBANKMENTS DIR'S EMERG REPAIR FAILED DRAINAGE SYSTEM    | ORNELAS CONSTRUCTION, INC<br>1024 N MACLAY AVENUE SUITE J<br>SAN FERNANDO, CA 91340  | CHAVEZ, EFRAIM<br>13171 TELFAIR AVE<br>SUITE 101<br>SYLMAR, CA 91342<br>(818)364-2760 | \$1,935,000<br>\$74,803<br>\$0              | 08/03/20<br>09/01/20<br>12/31/21   | 2%<br>4%             |
| 20.20<br>201130  |                  |  |  |   |   |                                    |                      |
| 07-LA-134-2.6/4.8<br>07-311604<br>ACNH-P134-(041)E<br>--()   |                  | IN LOS ANGELES COUNTY IN BURBANK & LOS ANGELES FROM BOB HOPE DRIVE UNDERCROSSING TO VICTORIA BOULEVARD /RIVERSIDE DRIVE OVERCROSS STABILIZE SOIL AND EROSION CONTROL | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A;<br>SANTA ANA CA 92705<br>(714)641-4730                                | SHIH, JAMES<br>601 S GLENOAKS BLVD<br>STE 310<br>BURBANK, CA 91502<br>(213)880-6090   | \$1,260,065<br>\$765,726<br>\$105,789       | 07/29/20<br>08/20/20<br>01/15/25   | 62%<br>60%           |
| HA42   |                  |  |  |   |   |                                    |                      |
| 07-LA-134-/13.3<br>07-311704<br>HSNH-P134-(040)E<br>--()     |                  | IN LOS ANGELES COUNTY IN LOS ANGELES, BURBANK, GLENDALE AND PASADENA FROM ROUTE 101/134 SEPARATION TO JUNCTION OF ROUTE 210/710 PAVEMENT PRESERVATION                | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br>IRVINE CA 92606<br>(949)252-0441       | SHIH, JAMES<br>601 S GLENOAKS BLVD<br>STE 310<br>BURBANK CA 91502<br>(213)880-6090    | \$39,207,523<br>\$10,231,919<br>\$1,283,348 | 04/16/20<br>05/08/20<br>04/05/23   | 33%<br>26%           |
| HA22   |                  |  |  |   |   |                                    |                      |
| 07-LA-138-55.2/56.3<br>07-286204<br>STPL-6207-(063)E<br>--() |                  | IN LOS ANGELES COUNTY, AT LITTLEROCK, FROM 87TH STREET EAST TO 0.2 MILE EAST OF 96TH STREET EAST WIDEN CONVENTIONAL HIGHWAY (SEG 6)                                  | GRANITE CONSTRUCTION COMPANY<br>213 E COLUMBIA WAY<br>LANCASTER CA 93535<br>(661)726-4447                                    | TIEU, FRED<br>39115 TRADE CTR DR<br>SUITE 210<br>PALMDALE CA 93551<br>(213)792-4663   | \$9,825,843<br>\$10,046,020<br>\$824,255    | 03/14/19<br>04/05/19<br>08/24/23   | 65%<br>96%           |
| HE13   |                  |  |  |   |   |                                    |                      |
| 07-LA-138-/36.9<br>07-310404<br>ACNH-P138-(062)E<br>--()     |                  | IN LOS ANGELES ON ROUTE 138 FROM FROM C. A. RASMUSSEN, INC. I-5 (GORMAN POST ROAD) TO JUNCTION OF 28548 LIVINGSTON AVENUE; SR-138/14 PAVEMENT PRESERVATION           | VALENCIA CA 91355<br>(661)367-9040   | TIEU, FRED<br>39115 TRADE CTR DR<br>PALMDALE CA 93551<br>(661)273-3001                | \$17,141,336<br>\$18,169,601<br>\$92,525    | 10/17/19<br>11/04/19<br>06/14/22   | 74%<br>98%           |
| HA22   |                  |  |  |   |   |                                    |                      |
| 07-LA-210-24.9/24.9<br>07-311004                             |                  | IN LOS ANGELES COUNTY, IN PASADENA AT ROUTE 134/710 SEPARATION PAVING BEYOND THE GORE AND NARROW   | DREAMBUILDER CONSTRUCTION CORP<br>DBA DREAMBUILDER<br>18543 YORBA LINDA BLVD # 376;<br>YORBA LINDA CA 92886<br>(714)646-3697 | DANIEL<br>2090 FERN LANE<br>GLENDALE, CA 91208<br>(213)792-5056                       | \$2,928,072<br>\$2,748,538<br>\$52,826      | 04/30/20<br>05/19/20<br>11/20/21   | 100%<br>91%          |
| HB34   |                  |  |  |   |   |                                    |                      |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 07

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month           | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|------------------------------------|------------------|---|---|---|--|--|---------------------------|
| 07-LA-210-34.9/35.8<br>07-4V0604   |                  | CITY OF DUARTE, AT CENTRAL / BUENA VISTA<br>INSTALL TRAFFIC SIGNAL  | CALPROMAX ENGINEERING INC.<br>650 N.ROSE DR.#186;<br>PLACENTIA CA 92870<br>(714)573-4599        | FARDOUN, M.<br>1041 W BADILLO, SUITE 112<br>COVINA, CA 91722<br>(626)339-1601                       | \$434,164<br>\$403,621<br>\$83,068           | 05/07/20<br>06/09/20<br>08/31/21             | 88%<br>92%                |
| 07-LA-210-38.6/38.9<br>07-309304   |                  | IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS<br>SEISMIC RETROFIT  | BEADOR CONSTRUCTION COMPANY, INC.<br>26320 LESTER CIRCLE;<br>CORONA CA 92883<br>(951)674-7352   | IZADPANAH, MOE<br>3212 ROSEMMEAD BLVD,<br>SUITE 100<br>EL MONTE, CA 91731<br>(626)572-6732          | \$5,866,300<br>\$3,930,987<br>\$391,799      | 03/18/20<br>04/30/20<br>11/01/21             | 77%<br>67%                |
| HA21                               |                  |   |   |   |  |  |                           |
| 07-LA-210-252.0/28.8<br>07-1XR704  |                  | LA-210 TO REPLACE DAMAGED INDIVIDUAL SLABS AT SPOT LOCATIONS & REPLACE BROKEN SLABS BETWEEN SIERRA MADRE BLVD & FAIR OAKS AVE DIR'S<br>REPAIR/REPLACE DAMAGED SLABS | AUTOBAHN CONSTRUCTION, INC<br>933 NORTH BATAVIA ST<br>ORANGE, CA 92867                          | HAILU, MESFIN<br>1201 BALDWIN PARK BLVD<br>BALDWIN PARK, CA 91706<br>(213)453-7555                  | \$733,000<br>\$702,812<br>\$0                | 11/06/20<br>11/23/20<br>07/21/21<br>08/19/21 | 100%<br>100%<br>COMPLETED |
| 20.20<br>201130                    |                  |   |   |   |  |  |                           |
| 07-LA-210-/9.7<br>07-3096U4        |                  | IN LOS ANGELES COUNTY IN LOS ANGELES FROM INTERSTATE 5 TO WHEATLAND AVENUE UNDERCROSSING<br>PAVEMENT REHABILITATION   | FLATIRON WEST, INC.<br>16470 W. BERNARDO DRIVE #120<br>SAN DIEGO CA 92127<br>(760)916-9100      | SALMAN, RIDWAN<br>25061 W AVENUE<br>STANFORD STE 70<br>VALENCIA, CA 91355<br>(661)257-0273          | \$136,571,070<br>\$57,446,200<br>\$4,359,302 | 04/03/20<br>05/08/20<br>10/24/24             | 26%<br>42%                |
| 07-LA-213-2.2/2.2<br>07-4V0204     |                  | IN SAN PEDRO, RTE 213 (WESTERN AVE) AT CRESTWOOD STREET<br>TRAFFIC SIGNAL IMPROVEMENT   | CROSSTOWN ELECTRICAL & DATA, INC.<br>5454 DIAZ STREET;<br>IRWINDALE CA 91706<br>(626)813-6693   | ALONZO, BERNARD<br>13230 FIRESTONE BLVD<br>STE E2-F2<br>SANTA FE SPRINGS, CA 90670<br>(562)345-3145 | \$496,949<br>\$130<br>\$0                    | 06/19/20<br>07/10/20<br>12/13/21             | 0%<br>0%<br>SUSPENDED     |
| 07-LA-213-6.2/6.2<br>07-4V1404     |                  | INTERSECTION OF WESTERN AVE (SR-213) AND 242ND PLACE IN THE CITY OF LA<br>INSTALL TRAFFIC SIGNAL AND ADA  | CROSSTOWN ELECTRICAL AND DATA, INC.<br>5454 DIAZ STREET;<br>IRWINDALE CA 91706<br>(626)813-6693 | TURAY, SULAIMAN<br>13230 FIRESTONE BLVD., STE E-2<br>SANTA FE SPRINGS, CA 90670<br>(562)345-3134    | \$623,377<br>\$0<br>\$0                      | 03/18/21<br>04/08/21<br>11/09/21             | 0%<br>0%<br>SUSPENDED     |
| HB4N                               |                  |   |   |   |  |  |                           |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|--|---|---|---|------------------------------------|-------------------------|
| 07-LA-213-/8<br>07-306604<br>HSST-P213-(007)E<br>--()        |                  | IN THE CITIES OF RANCHO PALOS VERDES, LOMITA AND LOS ANGELES, FROM W 25TH STREET TO W CARSON STREET AT VARIOUS LOCATIONS.<br>UPGRADE CURB RAMPS, SIDEWALKS AND     | KDC INC., DBA DYNALECTRIC<br>4462 CORPORATE CENTER DR.;<br>LOS ALAMITOS CA 90720<br>(714)828-7000                           | ROBILLOS, RAMON<br>13230 FIRESTONE BLVD<br>UNIT A<br>SANTA FE SPRINGS CA<br>90670<br>(562)345-9901    | \$2,974,142<br>\$1,583,657<br>\$277,587 | 12/11/19<br>01/07/20<br>12/30/21   | 81%<br>53%              |
| 07-LA-405-.8/47.7<br>07-4W5104                               |                  | IN LOS ANGELES COUNTY FROM 0.2 MILE WEST OF STEARNS AVENUE UNDERCROSSING TO RINALDI STREET UNDERCROSSING REPAIR AC OVERLAY, REPLACE JOINT                          | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br>IRVINE CA 92606<br>(949)252-0441   | HERRERA, EDGAR<br>18730 S. WILMINGTON<br>AVE., #103<br>RANCHO DOMINGUEZ, CA<br>90220<br>(310)345-6267 | \$2,079,304<br>\$0<br>\$0               | 06/02/21<br>06/22/21<br>05/30/22   | 0%<br>0%                |
| 07-LA-405-7.2/15.9<br>07-1XU904                              |                  | IN LA COUNTY AT 6 MAINTENANCE STATIONS UPGRADE&INSTALL SECURITY SYSTEMS INCLUDINGFENCES, GATES & SENSORS DIR'S EMERGENCY FORCE AC UPGRADE/INSTALL SECURITY SYSTEMS | 1ST CALIFORNIA CONSTRUCTION<br>INC<br>P.O. BOX 70316<br>PASADENA, CA 91117  | TON, THANG<br>18000 STUDEBAKER RD<br>#360<br>CERRITOS, CA 90703<br>(562)916-7962                      | \$1,385,000<br>\$24,105<br>\$24,105     | 04/19/21<br>05/19/21<br>09/24/21   | 68%<br>2%               |
| 20.20<br>201130  |                  |  |   |   |   |                                    |                         |
| 07-LA-405-11.9/13.2<br>07-289104                             |                  | REHABILITATE AND UPGRADE EXISTING CARSON COMMERCIAL VEHICLE ENFORCEMENT FACILITY (CVEF) ON SOUTHBOUND LA-405, FROM DEL AMO BOULEV                                  | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE<br>FONTANA, CA 92335<br>(909)356-8880   | GALLARDO, SAM<br>18730 S WILMINGTON<br>AVE, STE103<br>RANCHO DOMINGUEZ CA<br>90220<br>(310)609-0266   | \$7,628,206<br>\$7,351,939<br>\$136,200 | 01/09/19<br>01/30/19<br>12/30/21   | 76%<br>95%<br>SUSPENDED |
| 07-LA-405-13.8/39.7<br>07-4W1004                             |                  | IN LOS ANGELES COUNTY ON ROUTE 405 FROM SEPULVEDA BL UC TO BEL AIR RD UC, RTE 10 FR BUDLONG AV UC TO WB RTE 10/RTE 405 CONNECTOR,R PLACE POLYESTER CONCRETE,       | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR WEST<br>IRVINE CA 92606<br>(949)252-0441 | LEON, DAN<br>12975 W CULVER BLVD<br>LOS ANGELES CA 90066<br>(562)572-5852                             | \$1,775,492<br>\$1,831,497<br>\$0       | 06/17/19<br>07/05/19<br>10/29/21   | 64%<br>95%              |
| 07-LA-405-14.3/15.8<br>07-293604<br>ACIM-405 -(999)E<br>--() |                  | IN LOS ANGELES COUNTY, IN TORRANCE, FROM WESTERN AVENUE UNDERCROSSING TO 182ND STREET UNDERCROSSING INTERCHANGE IMPROVEMENTS AND NEW                               | ORTIZ ENTERPRISES, INC.<br>6 CUSHING SUITE 200;<br>IRVINE CA 92618<br>(949)753-1414   | GALLARDO, SAM<br>18730 S. WILMINGTON<br>AVE. #103<br>RANCHO DOMINGUEZ, CA<br>90220<br>(310)609-0266   | \$41,584,604<br>\$255,162<br>\$255,162  | 05/26/21<br>06/16/21<br>09/25/24   | 1%<br>1%                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message   |
|--|------------------|--|---|--|---|------------------------------------|------------------------|
| 07-LA-405-20.5/28<br>07-4V1704                               |                  | IN LOS ANGELES COUNTY FROM 0.2 MILE NORTH OF EL SEGUNDO BOULEVARD UNDECROSSING TO VENICE BOULEVARD SEPARATION PCC GRINDING, SLAB REPLACEMENT, AND                            | FBD VANGUARD CONSTRUCTION, INC.<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300            | GALLARDO, SAMUEL<br>18730 WILMINGTON AVE<br>STE 103<br>RANCHO DOMINGUEZ, CA<br>90220<br>(310)609-0266  | \$777,000<br>\$73,425<br>\$55,175       | 04/27/21<br>05/19/21<br>09/24/21   | 70%<br>9%              |
| HA22   |                  |  |   |  |   |                                    |                        |
| 07-LA-405-41.3/41.3<br>07-4U0504                             |                  | LOS ANGELES COUNTY, IN LOS ANGELES, ON ROUTE 405 AT WEST VAN NUYS OH AND VICTORY BOULEVARD GRIND EXISTING CONCRETE PAVEMENT  | ALFARO COMMUNICATIONS CONSTRUCTION, INC<br>15614 S. ATLANTIC AVENUE;<br>COMPTON CA 90221<br>(310)669-8949 | MOHSENZADEH, ALI<br>13171 TELFAIR AVE<br>SUITE #101<br>SYLMAR, CA 91342<br>(818)746-0669               | \$496,909<br>\$401,715<br>\$0           | 04/25/19<br>05/28/19<br>10/29/21   | 7%<br>81%<br>SUSPENDED |
| HA22   |                  |  |   |  |   |                                    |                        |
| 07-LA-405-/29.5<br>07-1XV004                                 |                  | LA&VEN 4 MAINTENANCE STATIONS ENHANCE THEFT DETERRENCE, FENCING & ELECTRIC GATES IMPROVE SECURITY/ALARM SYSTEMS DIR'S EMERGENCY FOR UPGRADE&INSTALL SECURITY SYSTEM, FENCING | QUALITY FENCE CO INC<br>14929 GARFIELD AVENUE<br>PARAMOUNT, CA 90723                                      | SHIN, FRANK<br>12975 W. CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)213-3136                          | \$785,000<br>\$0<br>\$0                 | 04/22/21<br>05/07/21<br>12/31/21   | 0%<br>0%               |
| 20.20<br>201130  |                  |  |   |  |   |                                    |                        |
| 07-LA-605-10.2/20.2<br>07-4W8604                             |                  | IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM TELEGRAPH ROAD UNDERCROSSING TO ROUTE 605/10 SEPARATION SLABS REPAIR   | RV CONCRETE<br>605 E. COMMERCIAL ST.;<br>ANAHEIM CA 92801<br>(714)855-4201                                | BUI, KEVIN<br>11229 S. WOODRUFF AVE<br>DOWNEY, CA 90241<br>(562)572-5983                               | \$1,350,000<br>\$14,000<br>\$14,000     | 06/08/21<br>06/22/21<br>01/31/22   | 25%<br>1%              |
| HM1  |                  |  |   |  |   |                                    |                        |
| 07-LA-605-23.4/23.6<br>07-318804<br>CIMG-6052-(994)E<br>--() |                  | IN IRWINDALE, AT ROUTE 605 NORTHBOUND RAMP TO WESTBOUND LIVE OAK AVENUE. REALIGN AND WIDEN RAMP, CONSTRUCT   | LOS ANGELES ENGINEERING, INC.<br>633 N. BARRANCA AVE;<br>COVINA CA 91723<br>(626)454-5222                 | FERRER, JOSE<br>11229 SOUTH WOODRUFF AVE.<br>DOWNEY, CA. 90241<br>(562)401-3333                        | \$1,304,190<br>\$1,219,826<br>\$17,466  | 12/11/20<br>01/19/21<br>10/20/21   | 98%<br>93%             |
| HB1  |                  |  |   |  |   |                                    |                        |
| 07-LA-605-/26<br>07-311904<br>HSNH-X037-(214)E<br>--()       |                  | IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE TRANSPORTATION MGMT SYSTEM  | CROSSTOWN ELECTRICAL & DATA, INC.<br>5454 DIAZ ST.;<br>IRWINDALE CA 91706<br>(626)813-6693                | ALONZO, BERNARD<br>13230 FIRESTONE<br>BLVD., STE E2<br>SANTA FE SPRINGS, CA.<br>90670<br>(562)345-3145 | \$6,827,900<br>\$1,385,022<br>\$250,423 | 10/22/19<br>11/14/19<br>09/12/22   | 23%<br>20%             |
| HB4N   |                  |  |   |  |   |                                    |                        |



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|--|---|---|------------------------------------|----------------------|
| 07-LA-710-20.9/24.6<br>07-202124<br>ACIM- 710-(839)E<br>--() |                  | IN LA COUNTY IN COMMERCE AND BELL FROM SOUTH ATLANTIC BLVD TO TRIGGS STREET<br>PAVEMENT REHAB & BRIDGE WIDENING   | FLATIRON WEST, INC.<br>1770 LA COSTA MEADOWS DRIVE<br>SAN MARCOS CA 92078<br>(909)597-8413   | BUI, KEVIN<br>11229 S WOODRUFF AVENUE<br>DOWNEY, CA. 90241<br>(562)401-3333                           | \$85,738,914<br>\$87,845,671<br>\$19,436    | 02/16/18<br>03/09/18<br>03/20/22   | 80%<br>100%          |
| HA22   |                  |   |  |   |   |                                    |                      |
| 07-LA-710-23.3/25.6<br>07-304404<br>ACNH-X037-(210)E<br>--() |                  | IN LOS ANGELES COUNTY IN LOS ANGELES AND MONTEREY PARK ON ROUTE 60 FROM EASTERN AV OC TO MEDNICK AV OC AND RTE 710 FROM OLYMPIC B<br>STABILIZE SOIL AND EROSION CONTROL | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A;<br>SANTA ANA CA 92705<br>(714)641-4730  | HAILU, MESFIN<br>1201 BALDWIN PARK BLVD<br>BALDWIN PARK CA 91706<br>(213)453-7555                     | \$3,507,589<br>\$3,200,885<br>\$3,480       | 07/22/19<br>08/02/19<br>09/15/23   | 46%<br>88%           |
| HA42   |                  |   |  |   |   |                                    |                      |
| 07-VEN-1-1.5/1.6<br>07-1XQ704<br><br>20.20<br>201130         |                  | IN VEN COUNTY CITY OF MALIBU VEN-1 PCH TO REPAIR ROCK SLOPE PROTECTION DAMAGE DUE TO HIGH WAVE ACTIVITY DIR'S EMERGENCY FORCE ACCOU<br>REPAIR & REINFORCE RSP           | BURNS PACIFIC CONSTRUCTION INC<br>505 E THOUSAND OAKS BLVD<br>THOUSAND OAKS, CA 91360<br>(805)371-4171   | INCIRA, ALFRED<br>1525 RANCHO CONEHO BLVD SUITE 102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928       | \$1,465,000<br>\$1,361,399<br>\$0           | 04/11/20<br>05/06/20<br>09/30/21   | 55%<br>93%           |
| 07-VEN-1-9.7/15.1<br>07-4W6204<br><br>HM1                    |                  | DIGOUTS SLURRY SEAL SHOULDER BACKING IN VENTURA COUNTY FROM JUST S/O CALLEGUAS CR BR 52-10 L&R TO PLEASANT VALLEY OC 52-0443<br>DIGOUTS SLURRY SEAL SHOULDER            | INTERMOUNTAIN SLURRY SEAL, INC.<br>1120 TERMINAL WAY;<br>RENO NV 89502<br>(775)358-1355  | SHAKERI, SAEID<br>1525 RANCHO CONEJO BLVD #102<br>THOUSAND OAKS, CA 91320<br>(213)808-7976            | \$1,693,693<br>\$314,097<br>\$314,097       | 03/23/21<br>04/08/21<br>12/23/21   | 7%<br>18%            |
| 07-VEN-23-3.3/11.5<br>07-302504<br>HSST-P023-(041)E<br>--()  |                  | IN VENTURA COUNTY, FROM US-101 TO STATE ROUTE 118<br>PAVEMENT REHABILITATION  | SECURITY PAVING COMPANY, INC.<br>3075 TOWNSGATE RD, STE 200<br>WESTLAKE VILLAGE CA 91361<br>3075 TOWNSGATE ROAD;<br>WESTLAKE VILLAGE CA 91361<br>(818)362-9200 | SOLAIMAN TEHRANI, JOSEPH<br>1525 RANCHO CONEJO BLVD, #102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928 | \$65,173,298<br>\$48,925,224<br>\$1,440,469 | 02/06/20<br>03/02/20<br>06/27/25   | 59%<br>71%           |
| HA22   |                  |   |  |   |   |                                    |                      |
| 07-VEN-33-7.6/7.6<br>07-291304<br><br>HA21                   |                  | IN VENTURA COUNTY, NEAR CASITAS SPRINGS, AT SAN ANTONIO CREEK<br>BRIDGE STRUCTURE REHABILITATION AND  | SECURITY PAVING COMPANY, INC.<br>3075 TOWNSGATE ROAD;<br>WESTLAKE VILLAGE CA 91361<br>(818)362-9200  | SHAKERI, SAEID<br>1525 RANCHO CONEJO BLVD STE102<br>THOUSAND OAKS, CA 91320<br>(213)808-7976          | \$5,024,991<br>\$0<br>\$0                   | 06/18/21<br>06/30/21<br>04/30/24   | 0%<br>0%             |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 07

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted | %Time % Work Message     |
|--|------------------|--|--|--|---------------------------------------|------------------------------------|--------------------------|
| 07-VEN-33-11.2/48.5<br>07-4W5904                           |                  | IN VENTURA COUNTY ON ROUTE 33 FROM WEST OJAI AVENUE TO TULE CREEK AND FROM 1.0 MILE NORTH OF ADOBE CANYON TO LOCKWOOD VALLEY ROAD DIGOUTS, SLURRY SEAL, SHOULDER | INTERMOUNTAIN SLURRY SEAL, INC.<br>1120 TERMINAL WAY;<br>RENO NV 89502<br>(775)358-1355              | SHOHET, HOUSHANG<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA 91320<br>(805)857-7072              | \$3,550,550<br>\$767,350<br>\$767,350 | 05/26/21<br>06/15/21<br>10/21/21   | 46%<br>22%               |
| HM1  |                  |  |  |  |                                       |                                    |                          |
| 07-VEN-33-15.7/15.8<br>07-305204<br>ST-47C8-(004)E<br>--() |                  | IN VEN ALONG NB LN @ VICINITY OF PM 15.7 OF PM 15.7 REPAIR SLOPE FAILURE   | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE<br>VALENCIA CA 91355<br>(661)367-9040               | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928                   | \$9,213,348<br>\$9,341,056<br>\$3,564 | 11/28/16<br>12/21/16<br>04/19/22   | 76%<br>100%              |
| HA23   |                  |  |  |  |                                       |                                    |                          |
| 07-VEN-33-22.1/22.1<br>07-1XM404                           |                  | IN VENTURA COUNTY CITY OF OJAI N/B SR-33TOREPAIR CRACKS ON AC PAVEMNT,REPAIR SHOULDRCONSTRUCT TIEBACK WALL,HYDROSEEDING&REPAIRDIR, WINTER STORM DAMAGE REPAIR    | CASE PACIFIC COMPANY<br>2121 ARDMORE ROAD<br>PASO ROBLES, CA 93446                                   | SOLAIMAN TEHRANI,<br>JOSEPH<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928 | \$7,468,349<br>\$6,004,588<br>\$0     | 06/21/19<br>06/28/19<br>12/31/21   | 100%<br>80%<br>SUSPENDED |
| 20.20<br>201130  |                  |  |  |  |                                       |                                    |                          |
| 07-VEN-101-.1/4.5<br>07-4U0004                             |                  | IN VENTURA COUNTY IN THE CITY OF THOUSAND OAKS FROM COUNTY LINE TO MOORPARK ROAD UNDERCROSSING HIGHWAY PLANTING, SINGS, ELECTRICAL                               | DIVERSIFIED LANDSCAPE CO.<br>21730 BUNDY CANYON ROAD<br>WILDOMAR CA 92595<br>(951)245-1686           | IRA, A.<br>1525 RANCHO CONEJO<br>BLV. STE102<br>THOUSAN OAKS, CA. 93065<br>(805)480-4928                     | \$681,909<br>\$613,043<br>\$0         | 05/22/18<br>06/14/18<br>10/29/21   | 100%<br>89%<br>OVER RUN  |
| HB4N   |                  |  |  |  |                                       |                                    |                          |
| 07-VEN-101-7.9/38.9<br>07-4W8004                           |                  | IN VENTURA COUNTY ON ROUTE 101 APPLY DECK METHACRYLATE, REPLACE  | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711 | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS, CA 91320<br>(805)857-7070                 | \$2,669,669<br>\$51,080<br>\$51,080   | 05/21/21<br>06/16/21<br>02/04/22   | 19%<br>2%                |
| HM3  |                  |  |  |  |                                       |                                    |                          |
| 07-VEN-101-8.9/11.5<br>07-4W2704                           |                  | IN VENTURA CO, IN THOUSAND OAKS AND CAMARILLO, FROM 1.1 MILE WEST OF WENDY DR TO ARROYO CONEJO CREEK BR PLACE RHMA-G BWC-G GAP GRADED                            | GRANITE CONSTRUCTION COMPANY<br>213 E COLUMBIA WAY;<br>LANCASTER CA 93535<br>(661)726-4447           | RILEY, JAMES<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS CA 91320<br>(213)507-7938                 | \$2,798,917<br>\$2,672,016<br>\$0     | 04/22/19<br>05/13/19<br>10/29/21   | 55%<br>97%               |
| HM1  |                  |  |  |  |                                       |                                    |                          |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 07

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month     | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|---|------------------|--|--|---|--|--|---------------------------|
| 07-VEN-101-9.1/9.1<br>07-4W9104                               |                  | 07-VEN 101 PM 9.09 AND VARIOUS ROUTES<br>LINE AND REPAIR CULVERTS  | JABRE CONTRACTING INC.<br>1813 MANZANITA LANE;<br>MANHATTAN BEACH CA 90266<br>(310)720-0277              | SHOHET, HOUSHANG<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA 91320<br>(805)857-7072 | \$772,168<br>\$242,538<br>\$0          | 04/29/21<br>06/14/21<br>11/04/21             | 17%<br>32%                |
| HM2   |                  |  |  |   |  |  |                           |
| 07-VEN-101-26.7/31<br>07-4W6504                               |                  | SLABS REPAIR, IN VENTURA COUNTY, IN<br>VENTURA, FROM MAIN ST UNDERCROSSING<br>TO 0.1 MILE NORTH OF JCT 33/101<br>SEPARATION<br>SLABS REPAIR, IN VENTURA COUNTY, IN       | J. MCLOUGHLIN ENGINEERING CO.,<br>INC.<br>10641 FULTON CT.<br>RANCHO CUCAMONGA CA 91730<br>(909)944-1037 | ARROYO, HECTOR<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA 91320<br>(818)974-8391   | \$1,078,171<br>\$673,471<br>\$673,471  | 04/15/21<br>04/30/21<br>09/17/21             | 74%<br>62%                |
| HM1   |                  |  |  |   |  |  |                           |
| 07-VEN-101-27.5/31<br>07-311304<br>HSNH-Q101-(358)E<br>--()   |                  | IN VENTURA COUNTY ON ROUTE 101 FROM<br>0.8 MILE SOUTH OF SEAWARD AVE TO 0.4<br>MILE WEST OF ROUTE 33/101 SEP AND ON<br>RTE 33 FROM RTE 101/<br>STORMWATER SOURCE CONTROL | LANDSCAPE SUPPORT SERVICES<br>15260 VENTURA BLVD STE 1150<br>SHERMAN OAKS CA 91403<br>(818)475-0680      | SHAKERI, SAEID<br>1525 RANCHO CONEJO<br>BLVD, #102<br>THOUSAND OAKS, CA 91320<br>(213)507-7938  | \$1,999,419<br>\$1,780,324<br>\$6,787  | 10/09/19<br>11/04/19<br>09/20/23             | 40%<br>88%                |
| HA42  |                  |  |  |   |  |  |                           |
| 07-VEN-101-36.3/40.6<br>07-302404<br>BINH-Q101-(385)E<br>--() |                  | IN VEN FROM 0.4 MILE SOUTH OF PADRE<br>JUAN CANYON OC TO 0.3 MILE NORTH OF<br>PUNTA GORDA PEDESTRIAN UC<br>PAVEMENT REHABILITATION                                       | GRANITE CONSTRUCTION COMPANY<br>5860 EL CAMINO REAL;<br>CARLSBAD CA 92008<br>(760)444-1032               | ARROYO, HECTOR<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS CA 91320<br>(818)974-8391    | \$34,192,710<br>\$925,774<br>\$168,141 | 11/17/20<br>12/24/20<br>03/07/23             | 13%<br>3%                 |
| HA22  |                  |  |  |   |  |  |                           |
| 07-VEN-118-.5/32.4<br>07-4W5004                               |                  | IN VENTURA AND LOS ANGELES COUNTIES<br>AT VARIOUS LOCATIONS<br>APPLY METHACRYLATE ON DECK, REPAIR  | J. FRANCIS COMPANY<br>16197 KRAMERIA AVE<br>RIVERSIDE CA 92504<br>(951)776-9100                          | SHOHET, HOUSHANG<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA 91320<br>(805)857-7072 | \$1,019,790<br>\$0<br>\$0              | 05/27/21<br>06/18/21<br>01/12/22             | 0%<br>0%                  |
| HM4   |                  |  |  |   |  |  |                           |
| 07-VEN-118-24.1/29.7<br>07-316504<br>HSNH-P118-(067)E<br>--() |                  | IN VEN FR CALDWELL AV/ YOSEMITE ST<br>ROADSIDE SAFETY IMPROVEMENT  | BOSCO CONSTRUCTORS, INC.<br>21353 MAYALL ST.;<br>CHATSWORTH CA 91311<br>(818)700-0304                    | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS CA 91320<br>(805)480-4928     | \$2,539,570<br>\$2,578,176<br>\$0      | 11/26/19<br>12/13/19<br>07/21/21<br>08/03/21 | 100%<br>100%<br>COMPLETED |
| HB34  |                  |  |  |   |  |  |                           |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|---|--|--|------------------------------------|-------------------------|
| 07-VEN-126-1.0/8.2<br>07-312204<br>ACNH-P126-(057)E<br>--()   |                  | IN VENTURA COUNTY ON VEN 126 FROM 0.5 MILE WEST OF VICTORIA AVE. TO 3.2 MILES EAST OF JCT 118<br>INSTALLATON OF 21 BMP DEVICES   | GRANITE CONSTRUCTION COMPANY<br>213 E. COLUMBIA WAY<br>LANCASTER CA 93535<br>(661)726-4447          | ARROYO, HECTOR<br>1525 RANCHO CONEJO<br>BLVD #102E<br>THOUSAND OAKS, CA 91320<br>(805)480-4928   | \$3,334,362<br>\$3,270,805<br>\$0        | 01/03/19<br>01/18/19<br>09/30/21   | 100%<br>92%<br>OVER RUN |
| HA42  |                  |  |   |  |  |                                    |                         |
| 07-VEN-126-10.0/13<br>07-4W6604                               |                  | IN VENTURA COUNTY FROM TODD LN UNDER CROSSING TO 0.2 MILE WEST OF HALLOCK DRIVE<br>REMOVE/REPLACE INDIVIDUAL CONCRETE  | FBD VANGUARD CONSTRUCTION, INC.<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300      | SHAKERI, SAEID<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA 91320<br>(213)808-7976    | \$544,623<br>\$509,625<br>\$0            | 03/05/20<br>03/26/20<br>08/30/21   | 60%<br>97%              |
| HM1   |                  |  |   |  |  |                                    |                         |
| 07-VEN-126-10.2/12.7<br>07-311504<br>HSNH-P126-(058)E<br>--() |                  | IN SANTA PAULA FR 0.2M WO PECK RD TO SANTA PAULA CREEK<br>STORMWATER SOURCE CONTROL  | WESTCOAST PUBLIC WORKS INC<br>20058 VENTURA BLVD, #318;<br>WOODLAND HILLS CA 91364<br>(818)256-9401 | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928       | \$1,928,293<br>\$1,771,496<br>\$1,500    | 09/24/19<br>10/29/19<br>11/30/23   | 39%<br>91%              |
| HA42  |                  |  |   |  |  |                                    |                         |
| 07-VEN-126-13.2/34.6<br>07-0W0304                             |                  | ADDING CLASS II BIKE LANES AND CLASS IV PROTECTED BIKEWAYS. SLURRY SEAL DIG OUTS. SHOULDERS. SIDE STREET IMPROVEMENT / UPDATE CROS<br>ADDING CLASS II BIKE LANES AND     | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE;<br>VALENCIA CA 91355<br>(661)367-9040             | SHOHET, HOUSHANG<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA 91320<br>(805)857-7072  | \$1,756,712<br>\$0<br>\$0                | 05/21/21<br>06/14/21<br>12/22/21   | 0%<br>0%                |
| HM1   |                  |  |   |  |  |                                    |                         |
| 07-VEN-126-13.6/34.6<br>07-301404<br>ACNH- 126-(055)E<br>--() |                  | IN VEN FR HAUN CRK BRIDGE / CNTY LN SLAB REPLACE & CP OL AC  | GRANITE CONSTRUCTION COMPANY<br>5335 DEBBIE RD<br>SANTA BARBARA CA 93111<br>(805)964-9951           | TEHRANI, JOSEPH<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928 | \$20,012,016<br>\$19,442,654<br>\$84,062 | 01/11/18<br>02/02/18<br>12/31/21   | 100%<br>98%<br>OVER RUN |
| HA22  |                  |  |   |  |  |                                    |                         |
| 07-VEN-126-20.3/20.3<br>07-1XT904                             |                  | VEN COUNTY CITY OF FILLMORE VEN-126 WEST VENTURA ST TO REPAIR DAMAGED MAINTENANCE FILLMORE STATION DUE TO WINDS&FALLEN TREESDIR'S<br>REPAIR FILLMORE MAINTENANCE STATION | CALSTATE CONTRACTORS INC<br>432 QUAIL CT<br>FILLMORE, CA 93015                                      | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD SUITE 102<br>THOUSAND OAKS, CA 91320<br>(805)857-7070  | \$2,185,000<br>\$214,812<br>\$0          | 02/16/21<br>03/18/21<br>02/28/22   | 46%<br>10%              |
| 20.20<br>201130   |                  |  |   |  |  |                                    |                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor   | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---|---------------------|---|--|---|--|---|----------------------------|
| 07-VEN-126-/13.6<br>07-302204<br>ACNH-P126-(056)E<br>--()HA22 |                     | IN VENTURA COUNTY ON VEN 126 FROM<br>ROUTE 101 TO HAUN CREEK BRIDGE<br>PAVEMENT REHAB | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE<br>VALENCIA CA 91355<br>(661)367-9040 | ARROYO, HECTOR<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928 | \$13,559,531<br>\$12,289,965<br>\$0      | 01/24/18<br>02/21/18<br>09/30/21            | 100%<br>100%               |

**Totals:      Authorized Final Amt:      \$2,498,391,637      Completed to Date:      \$1,846,273,818      Work This Month:      \$32,552,569**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 08**

| Location Contract Fed Aid Pgm Code                             | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month            | Awarded Approved Est Comp Accepted           | %Time % Work Message     |
|--|------------------|--|--|---|---|--|--------------------------|
| 08-RIV-10-6.5/6.7<br>08-0R5704<br>SNHG-000C-(529)E<br>--()     |                  | IN THE CITY OF BEAUMONT ON RTE 10 FROM 6TH STREET ON-RAMP TO I-10 WB AND ON ROUTE 210 IN SAN BERNARDINO FROM 0.1 MI TO 0.2 MI EAST<br>INSTALL MIDWEST GUARDRAIL SYSTEM | EVERLEVEL HOLDINGS, LLC<br>5877 PINE AVENUE, SUITE 120<br>CHINO HILLS, CA 91709<br>(951)966-9153                           | CASTRO, ROBERTO<br>850 S VIA LATA, SUITE 100A<br>COLTON, CA 92324<br>(909)677-8786      | \$477,229<br>\$0<br>\$0                       | 06/25/21<br>07/15/21<br>09/09/21             | 0%<br>0%<br>SUSPENDED    |
| 08-RIV-10-6.7/25.1<br>08-1C38U4<br>ACIM- 010-(110)E<br>--()    |                  | IN BEAUMONT & BANNING FROM JCT 10/60 SEP TO JCT 10/111 SEP<br>PAVEMENT REPLACEMENT LANES 3 & 4 &   | COFFMAN SPECIALTIES, INC<br>9685 VIA EXCELENCIA STE 200;<br>SAN DIEGO CA 92126<br>(858)536-3100                            | LENART, ELVIRA<br>850 VIA LATA SUITE 104<br>COLTON, CA 92324<br>(951)232-8949           | \$185,383,044<br>\$100,218,549<br>\$3,046,986 | 11/26/19<br>12/16/19<br>11/16/22             | 52%<br>54%               |
| 08-RIV-10-27.6/0<br>08-1E5704                                  |                  | NEAR PALM SPRINGS @ WHITEWATER RIVER BRIDGE (56-0004 L&R)<br>REHAB BRIDGE  | ROCKFORCE CONSTRUCTION, LLC<br>26772 VISTA TERRACE;<br>LAKE FOREST CA 92630<br>(949)441-5200                               | KOURY, PETER<br>73800 DINAH SHORE DR.<br>#104<br>PALM DESERT, CA 92211<br>(909)844-0619 | \$9,965,840<br>\$9,968,503<br>\$0             | 12/26/19<br>01/22/20<br>07/30/21<br>07/26/21 | 100%<br>99%<br>COMPLETED |
| 08-RIV-10-104.9/134.2<br>08-1C0824<br>BIIM-010 -(112)E<br>--() |                  | NEAR BLYTHE, FROM SR 10/177 SEP TO NEAR BLYTHE, FROM SR 10/177 SEP TO 1.05 MI W/O WILEY'S WELL RD OC<br>REHABILITATE MAINLINE PAVEMENT,                                | FISHER SAND & GRAVEL CO.<br>1302 W. DRIVERS WAY;<br>TEMPE AZ 85284<br>(480)730-1033  | NGUYEN, IRVIN<br>73800 DINAH SHORE<br>#104<br>PALM DESERT, CA 92211<br>(951)453-8943    | \$267,839,839<br>\$0<br>\$0                   | 03/24/21<br>04/15/21<br>06/30/25             | 0%<br>0%<br>SUSPENDED    |
| 08-RIV-10-139.0/155<br>08-1K1404                               |                  | IN BLYTHE FR ISORA DITCH (BR #56-0015L) TO RTE 10/95 SEPARATION (BR #56-0598L/R)<br>POLYESTER CONCRETE OVERLAY, COLUMN   | TRUESELLE CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711                       | VU, KHOI<br>73800 DINAH SHORE DR.<br>STE 104<br>PALM DESERT, CA 92211<br>(951)232-6263  | \$2,166,562<br>\$2,034,043<br>\$51,937        | 05/08/20<br>06/09/20<br>08/24/21             | 94%<br>95%               |
| 08-RIV-10-/156.5<br>08-1F3724<br>ACNH-X065-(117)E<br>--()      |                  | ALSO RIV-15-R0.0/37.2, RIV-71-R0.0/G3.0, RIV-215-0.0/R38.4; ON RTE 10 FROM SBD/RIV CO LN TO ARIZONA STA LN & ON RTE 15 FROM SD/R<br>REPLACE EXISTING GUIDE SIGNS WITH  | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIRCLE WES<br>IRVINE CA 92606<br>(949)252-0441 | AVILA, XAVIER<br>119 N. MAPLE SUITE A<br>CORONA, CA 92880<br>(951)830-6837              | \$3,869,330<br>\$3,758,095<br>\$0             | 09/17/19<br>10/04/19<br>07/21/21<br>07/30/21 | 100%<br>97%<br>COMPLETED |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 08

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|--|---|--|---|------------------------------------|-------------------------|
| 08-RIV-10-/0<br>08-1L4904                                    |                  | NEAR YUCAIPA AT WILDWOOD REST AREA,<br>NEAR BANNING AT WHITEWATER REST<br>COACHELLA AT CACTUS CITY REST AREA;<br>ALSO RIV-010-R134.8/<br>INSTALL DYNAMIC TRUCK PARKING SIGNS | ALFARO COMMUNICATIONS<br>NEAR CONSTRUCTION, INC<br>15614 S. ATLANTIC AVENUE;<br>COMPTON CA 90221<br>(310)669-8949 | TAHA, ISSA<br>790 VIA LATA SUITE<br>100<br>COLTON, CA 92324<br>(951)906-9916             | \$1,960,050<br>\$0<br>\$0                   | 06/18/21<br>08/05/21               | 0%<br>0%                |
| 08-RIV-15-3.0/29.1<br>08-1K7404                              |                  | IN TEMECULA FROM TEMECULA RIVER<br>BRIDGE (BR #56 0047R) TO HORSETHIEF<br>CANYON WASH (BR #56 0678R) NEAR<br>ELSINORE<br>METHACRYLATE BRIDGE DECKS, REPLACE                  | O'DONNELL CONSTRUCTION, INC.<br>559 W. COVINA BLVD.;<br>SAN DIMAS CA 91773<br>(909)394-4510                       | BERGEVIN, MIKE<br>9225 STELLAR COURT<br>SUITE B<br>CORONA, CA 92883<br>(951)232-3739     | \$587,480<br>\$551,907<br>\$149,189         | 04/09/21<br>04/27/21<br>08/23/21   | 55%<br>89%              |
| 08-RIV-15-8.2/23.9<br>08-1L6804                              |                  | IN RIVERSIDE COUNTY IN AND NEAR<br>CORONA AND MURIETTA ON RTE 91 FROM<br>RTE 15/91 SEP TO 0.4 MI EAST OF<br>TYLER ST AND ON RTE 15 FROM 1<br>SLAB REPLACEMENT ON MAIN LANES, | RV CONCRETE<br>605 E. COMMERCIAL ST.;<br>ANAHEIM CA 92801<br>(714)855-4201  | SOSTROM, DENISE<br>119 N MAPLE ST STE A<br>CORONA, CA 92880<br>(951)232-7608             | \$3,906,142<br>\$92,381<br>\$92,381         | 04/30/21<br>05/20/21<br>12/08/21   | 0%<br>2%                |
| 08-RIV-15-23.9/33.4<br>08-1F1424<br>BIIM- 015-(248)E<br>--() |                  | FROM NICHOLS RD TO 0.2 MI N/O GLEN<br>IVY<br>SLAB REPLACEMENT  | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, SUITE 10<br>SACRAMENTO CA 95834<br>(858)243-8272           | SOSTROM DENISE P<br>119 N. MAPLE ST. STE<br>A<br>CORONA, CA 92880<br>(951)232-7608       | \$16,656,218<br>\$15,214,311<br>\$123,926   | 09/05/19<br>09/23/19<br>01/03/22   | 79%<br>91%<br>SUSPENDED |
| 08-RIV-15-38.2/51.5<br>08-1F1434<br>ACIM-015 -(166)E<br>--() |                  | FROM 0.5 MI S/O ONTARIO AVE TO JCT<br>RTE 60<br>SLAB REPLACEMENT   | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, SUITE 10<br>SACRAMENTO CA 95834<br>(916)283-9950           | CHINICHIAN, ALI<br>4334 LATHAM STREET<br>STE 100<br>RIVERSIDE, CA 92501<br>(951)232-7346 | \$22,967,374<br>\$11,209,678<br>\$1,423,380 | 12/04/20<br>12/22/20<br>07/22/22   | 34%<br>49%              |
| 08-RIV-15-/3.1<br>08-1F1414<br>ACIM-015 -(208)E<br>--()      |                  | IN AND NEAR TEMECULA, IN RIV CO FROM<br>SD CO LN TO NORTH OF TEMECULA RIVER<br>BR & IN SD CO FR 0.1 MI S/O RIV CO LN<br>TO RIV CO LN<br>REPLACE TWO OUTSIDE LANES IN BOTH    | SECURITY PAVING COMPANY, INC.<br>3075 TOWNSGATE ROAD;<br>WESTLAKE VILLAGE CA 91361<br>(818)362-9200               | BERGEVIN, MIKE<br>9225 STELLAR CT,<br>SUITE B<br>CORONA, CA 92883<br>(951)232-3739       | \$28,637,464<br>\$24,410,667<br>\$1,266,102 | 01/02/20<br>01/30/20<br>10/08/21   | 91%<br>84%              |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 08**

| Location Contract Fed Aid Pgm Code                              | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|--|--|---|------------------------------------|-------------------------|
| 08-RIV-60-.4/15.9<br>08-1K7304                                  |                  | IN RIV CO ON RTE 60 FR E60/N15 CONN<br>OC IN ONTARIO TO INDIAN ST OC IN<br>MORENO VALLEY AND ON RTE 215<br>METHACRYLATE BRIDGE DECKS,                                      | J. M'CLOUGHLIN ENGINEERING CO.,<br>INC.<br>10641 FULTON CT.;<br>RANCHO CUCAMONGA CA 91730<br>(909)944-1037   | ALAM, MAHFUAL<br>4334 LATHAM ST SUITE<br>100<br>RIVERSIDE, CA 92501<br>(951)830-6853     | \$3,534,401<br>\$1,849,822<br>\$1,267,368 | 04/02/21<br>04/15/21<br>02/02/22   | 28%<br>52%              |
| 08-RIV-62-6.7/9.2<br>08-1E8404<br>ACNH-P062-(046)E<br>--()      |                  | COUNTIES IN AND NEAR YUCCA VALLEY AND<br>IN TWENTYNINE PALMS FROM 0.2 MILE<br>NORTH OF INDIAN CANYON DRIVE TO 0.6<br>MILE WEST OF UTAH TRAI<br>MILL AND OVERLAY MAINLINE & | MATCH CORPORATION<br>1596 HARRY SHEPPARD BLVD<br>SAN BERNARDINO CA 92408<br>(909)382-7400                    | VU, KHOI<br>73800 DINAH SHORE DR<br>STE 104<br>PALM DESERT, CA 92211<br>(951)232-6263    | \$22,622,000<br>\$5,660,436<br>\$830,574  | 12/11/20<br>01/14/21<br>06/07/22   | 31%<br>25%              |
| 08-RIV-74-12.9/12.9<br>08-1L7304                                |                  | IN LAKE ELSINORE FROM GRAND AVE TO<br>COLLIER AVE<br>INSTALL CHANGEABLE MESSAGE SIGN   | YAKAR<br>689 EAST SAN BERNARDINO RD;<br>COVINA CA 91703<br>(909)599-1612                                     | FENG, PERCY<br>790 S. VIA LATA,<br>SUITE 100<br>COLTON, CA 92324<br>(951)232-9010        | \$295,154<br>\$0<br>\$0                   | 06/03/21<br>06/23/21<br>12/23/21   | 0%<br>0%                |
| 08-RIV-74-13.2/34<br>08-1C6804                                  |                  | IN RIVERSIDE COUNTY AT VARIOUS<br>LOCATIONS<br>BRIDGE RAIL REPLACEMENT, REPLACE 1  | ORTIZ ENTERPRISES, INC.<br>6 CUSHING SUITE 200;<br>IRVINE CA 92618<br>(949)753-1414                          | TRUONG, NICK<br>9225 STELLAR COURT<br>CORONA, CA 92883<br>(951)830-6835                  | \$5,337,906<br>\$2,006,691<br>\$238,984   | 12/29/20<br>01/19/21<br>03/07/22   | 11%<br>37%              |
| HA21  |                  |  |  |  |   |                                    |                         |
| 08-RIV-74-28.1/37.4<br>08-0N6704<br>HSNH-P074-(067)E<br>PH- ( ) |                  | IN & NR MENIFEE & HEMET FROM 0.62 MI<br>E/O RTE 215 TO 0.4 MI W/O ACACIA<br>AVENUE<br>CONSTRUCT RAISED CURB MEDIAN & LEFT  | GRANITE CONSTRUCTION COMPANY<br>38000 MONROE STREET;<br>INDIO CA 92203<br>(760)775-7500                      | TRUONG, NICK<br>9225 STELLAR COURT<br>CORONA, CA 92883<br>(951)830-6835                  | \$22,487,556<br>\$20,704,552<br>\$448,309 | 03/12/19<br>04/05/19<br>09/30/21   | 100%<br>87%<br>OVER RUN |
| HBI   |                  |  |  |  |   |                                    |                         |
| 08-RIV-74-36.9/43.6<br>08-1F5904<br>ACNH-P074-(070)E<br>--()    |                  | IN THE CITY OF HEMET ON RTE 74 FR<br>WARREN RD TO SOBOBA ST<br>CONSTRUCT SIDEWALKS, CURB RAMPS,  | ALFARO COMMUNICATIONS<br>CONSTRUCTION, INC<br>15614 S. ATLANTIC AVENUE;<br>COMPTON CA 90221<br>(310)669-8949 | SMITH, CHRISTOPHER<br>9225 STELLAR COURT<br>SUITE B<br>CORONA, CA 92883<br>(951)830-6835 | \$2,311,885<br>\$1,977,339<br>\$146,084   | 06/04/20<br>07/17/20<br>09/04/21   | 95%<br>82%              |



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 08**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted           | % Work % Message             |
|--|------------------|---|--|---|--|--|------------------------------|
| 08-RIV-74-48.1/64.3<br>08-1K3004                             |                  | IN RIVERSIDE COUNTY TO THE WEST AND NORTH OF JUNCTION ROUTE 74 &ROUTE 243 DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE DRAINAGE SYSTEM                         | AMES CONSTRUCTION<br>391 N. MAIN STREET, STE 302<br>CORONA, CA 92880   | NGUYEN, NHAN<br>850 SOUTH VIA LATA,<br>SUITE 104<br>COLTON, CA 92324<br>(909)821-8164         | \$21,067,688<br>\$14,839,195<br>\$0        | 09/07/18<br>09/10/18<br>07/30/21<br>07/30/21 | 100%<br>70%<br><br>COMPLETED |
| 20.20<br>201130  |                  |   |  |   |  |  |                              |
| 08-RIV-74-/5.8<br>08-1C8504<br>HSST-S074-(071)E<br>--()      |                  | NR LAKE ELSINORE, FROM ORANGE COUNTY LINE TO MONTE VISTA STREET<br>WIDEN EXISTING LANES TO PROVIDE 12'  | GRANITE CONSTRUCTION COMPANY<br>38000 MONROE STREET;<br>INDIO CA 92203<br>(760)775-7500                                      | ABDALLA, OSAMA<br>9225 STELLAR CT,<br>SUITE B<br>CORONA, CA 92883<br>(951)830-9182            | \$40,270,534<br>\$9,075,781<br>\$1,051,457 | 11/12/20<br>12/24/20<br>04/11/23             | 14%<br>23%                   |
| HB1  |                  |   |  |   |  |  |                              |
| 08-RIV-79-25.6/26.4<br>08-1F6004                             |                  | IN & NR HEMET AT VARIOUS LOCATIONS FR EAST FLORIDA AVE TO EAST MENLO AVE CONSTRUCT AND UPGRADE EXISTING   | AUTOBAHN CONSTRUCTION, INC.<br>933 N. BATAVIA ST.;<br>ORANGE CA 92867<br>(714)769-7025                                       | HUTCHINSON, MICHAEL<br>937 SOUTH VIA<br>LATA,STE 650/700<br>COLTON, CA 92324<br>(951)232-7519 | \$1,503,392<br>\$256,908<br>\$132,210      | 11/12/20<br>12/09/20<br>05/22/22             | 21%<br>17%                   |
| 08-RIV-91-1.0/20.3<br>08-1K7604                              |                  | FROM W 91 - GREEN RIVER RD OFF-RAMP OH (BR #56 0865K) NEAR CORONA TO 14TH STREET WB OFF-RAMP (BR #56 0837K) IN RIVERSIDE METHACRYLATE BRIDGE DECKS, REPLACE | RV CONCRETE<br>605 E. COMMERCIAL ST.;<br>ANAHEIM CA 92801<br>(714)855-4201   | SOSTROM, DENISE<br>119 N. MAPLE STREET<br>STE A<br>CORONA, CA 92880<br>(951)232-7608          | \$1,386,974<br>\$304,389<br>\$262,197      | 04/13/21<br>04/27/21<br>11/12/21             | 43%<br>22%                   |
| 08-RIV-95-14.5/35.6<br>08-1G0004<br>ACST-S095-(036)E<br>--() |                  | AT VAR LOCS FR 4 MI N/O PALO VERDE DAM RD TO 0.6 MI S/O SAN BERNARDINO CO LINE CONSTRUCT CONCRETE/RSP APRONS &  | DREAMBUILDER CONSTRUCTION CORP<br>DBA DREAMBUILDER<br>18543 YORBA LINDA BLVD # 376;<br>YORBA LINDA CA 92886<br>(714)646-3697 | KOURY, PETER<br>73800 DINAH SHORE DR<br>#104<br>PALM DESERT, CA 92211<br>(909)844-0619        | \$5,539,061<br>\$4,168,446<br>\$371,971    | 11/04/20<br>11/20/20<br>08/31/21             | 100%<br>75%<br>OVER RUN      |
| 08-SBD-2-2.4/0<br>08-0H4704<br>B1ST-P002-(040)E<br>--()      |                  | NEAR WRIGHTWOOD AT SHEEP CREEK BRIDGE #54-0360 UPGRADE BRIDGE RAILING AND WIDEN TO  | BEADOR CONSTRUCTION COMPANY, INC.<br>26320 LESTER CIRCLE<br>CORONA CA 92883<br>(951)674-7352                                 | SANTOS, JOHN<br>12522 BEAR VALLEY<br>ROAD<br>HESPERIA, CA 92345<br>(951)538-5315              | \$3,033,711<br>\$3,023,633<br>\$0          | 09/28/18<br>10/22/18<br>08/23/21             | 100%<br>99%                  |
| HA21   |                  |   |  |   |  |  |                              |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 08**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|--|---|---|------------------------------------|-------------------------|
| 08-SBD-2-/6.4<br>08-1L6604                                   |                  | IN SAN BERNARDINO COUNTY AT WRIGHTWOOD FROM LOS ANGELES COUNTY LINE TO ROUTE 138 COLD IN-PLACE RECYCLING, MILL AND      | SULLY-MILLER CONTRACTING COMPANY<br>135 S. STATE COLLEGE BLVD.;<br>BREA CA 92821<br>(714)578-9600                          | AL-KHATEEB, TAGHREED<br>15255 BEAR VALLEY RD<br>HESPERIA, CA 92345<br>(951)232-7793     | \$3,705,540<br>\$40,535<br>\$40,535         | 05/06/21<br>06/14/21<br>10/29/21   | 4%<br>1%                |
| 08-SBD-10-21.6/23.6<br>08-1F44U4                             |                  | IN COLTON FROM 0.36 MI W/O RANCHO AVE OC TO WARM CREEK BRIDGE NSTALL GORE PAVING, PAVE UNDER                            | GRIFFITH COMPANY<br>3050 EAST BIRCH STREET<br>BREA CA 92821<br>(714)984-5500   | BENSON, DAVID<br>590 S. VIA LATA SUITE<br>100<br>COLTON, CA 92324<br>(951)232-6478      | \$1,823,217<br>\$1,769,977<br>\$3,012       | 11/28/18<br>12/19/18<br>03/23/23   | 100%<br>94%<br>OVER RUN |
| 08-SBD-10-23.8/23.8<br>08-0Q9104<br>BLIM-010 -(267)E<br>--() |                  | IN COLTON AT SANTA ANA RIVER BRIDGE (BR #54-0292G, BR #54-0292 LT AND BR #54-0292 RT) BRIDGE REHABILITATION AND SEISMIC | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIRCLE WES<br>IRVINE CA 92606<br>(949)252-0441 | YOUSSEF, MAGED<br>850 SOUTH VIA LATA<br>SUITE 100A<br>COLTON, CA 92324<br>(951)538-3087 | \$15,075,745<br>\$12,211,458<br>\$1,637,853 | 01/30/19<br>03/04/19<br>08/20/21   | 93%<br>79%              |
| 08-SBD-10-24.3/24.8<br>08-1L5904<br>SIMG-010 -(271)E<br>--() |                  | IN SAN BERNARDINO FROM TO 0.4 MILE W/O WATERMAN AVE UC TO 0.2 MILE N/O CONN OC INSTALL MIDWEST GUADRAIL SYSTEM AND      | INTERNATINAL LINE BUILDERS, INC. DBA ILB ELECTRIC<br>3955 TEMESCAL CANYON RD.;<br>CORONA CA 92883<br>(951)963-3044         | ASSAD, PETER<br>790 S. VIA LATA,<br>SUITE 100<br>COLTON, CA 92324<br>(951)232-8511      | \$1,008,722<br>\$0<br>\$0                   | 06/28/21<br>07/20/21<br>03/21/22   | 0%<br>0%                |
| 08-SBD-10-27.9/28<br>08-1G2914                               |                  | IN REDLANDS AT CALIFORNIA ST UC EASTBOUND EXIT RAMP WIDEN EB OFF RAMP   | O'DONNELL CONSTRUCTION, INC.<br>559 W. COVINA BLVD.;<br>SAN DIMAS CA 91773<br>(909)394-4510                                | GEORGES, SAMER<br>850 S. VIA LATA SUITE<br>100A<br>COLTON, CA 92324<br>(951)232-3748    | \$790,167<br>\$792,281<br>\$0               | 05/22/20<br>06/18/20<br>05/21/21   | 100%<br>99%<br>OVER RUN |
| 08-SBD-10-29.4/39.2<br>08-384234                             |                  | IN REDLANDS & YUCAIPA FR 0.1 MI E/O ALABAMA ST TO COUNTY LINE RD INSTALL TMS FIELD ELEMENTS                             | STURGEON ELECTRIC CALIFORNIA, LLC.<br>13501 BENSON AVE;<br>CHINO CA 91214<br>(909)591-0000                                 | TAHA, ISSA<br>790 VIA LATA SUITE<br>100<br>COLTON, CA 92324<br>(951)906-9916            | \$5,992,810<br>\$4,579,180<br>\$383,735     | 10/30/19<br>11/22/19<br>09/30/21   | 100%<br>76%             |
| HB4N   |                  |   |  |   |   |                                    |                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 08**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message               |
|--|------------------|--|---|---|---|--|------------------------------------|
| 08-SBD-10-36.9/39.1<br>08-0K2934<br>BLIM-010 -(266)E<br>--() |                  | IN YUCAIPA FROM 0.2 MI W/OLIVE OAK CANYON ROAD TO COUNTY LINE ROAD UC REHABILITATE EXISTING PCCP WB & EB                         | COFFMAN SPECIALTIES, INC<br>9685 VIA EXCELENCIA SUITE 200<br>SAN DIEGO CA 92126<br>(858)536-3100  | CASTRO, ROBERTO<br>850 S VIA LATA 100A<br>COLTON, CA 92324<br>(909)677-8786                 | \$30,156,124<br>\$30,316,078<br>\$0     | 11/09/18<br>11/30/18<br>08/17/21<br>08/17/21 | 100%<br>100%<br><br>COMPLETED      |
| HA22   |                  |  |   |   |   |  |                                    |
| 08-SBD-15-12.5/14.8<br>08-0K1214<br>ACIM-015 -(165)E<br>--() |                  | FROM SIERRA AVENUE UC TO GLEN HELEN PARKWAY UNDERCROSSING REHABILITATE EXISTING MAINLINE AND                                     | OHL USA, INC.<br>1920 MAIN STREET STE 310<br>IRVINE CA 92614<br>(949)579-0737   | NGUYEN, VU<br>9540 CENTER AVENUE,<br>#120<br>RANCHO CUCAMONGA, CA<br>91730<br>(951)232-3784 | \$23,754,995<br>\$22,924,939<br>\$0     | 12/23/19<br>01/22/20<br>04/28/21             | 100%<br>94%<br><br>OVER RUN        |
| 08-SBD-15-16.1/169.4<br>08-1K1904                            |                  | IN SBD CO IN & NEAR HESPERIA AT VARIOUS LOCATIONS FROM CAJON CREEK TO MICRO DITCH (BR #54 0619L) DECK APPROACH AND DEPARTURE     | VELARDE CONCRETE CONSTRUCTION, PHAM, THANH<br>222 E MAIN ST<br>BARSTOW, CA 92311<br>(951)232-7262<br>SAN FERNANDO CA 91340<br>(818)898-2300 |   | \$1,898,921<br>\$1,627,819<br>\$201,953 | 02/05/21<br>03/04/21<br>11/26/21             | 65%<br>82%                         |
| 08-SBD-15-23.5/29.1<br>08-1H3514                             |                  | FROM 0.8 MI NORTH OF NORTH ALRAY OVERHEAD TO 0.5 MILE NORTH OF OAK HILL ROAD OVERCROSSING CULVERT LINING & INVERT PAVING         | AMERICA PACIFIC CONSTRUCTION<br>7161 CITRUS VALLEY AVE;<br>EASTVALE CA 92880<br>(559)577-9999   | AL-KHATEEB, TAGHREED<br>15255 BEAR VALLEY<br>ROAD<br>HESPERIA, CA 92345<br>(951)232-7793    | \$683,550<br>\$692,778<br>\$75,558      | 12/31/20<br>02/04/21<br>09/08/21             | 66%<br>99%                         |
| 08-SBD-15-40.3/40.7<br>08-1H2714                             |                  | IN VICTORVILLE NR PALMDALE ROAD IN VICTORVILLE NR PALMDALE ROAD (ROUTE 18) AND INTERSTATE 15 PERMANENT RESTORATION OF IRRIGATION | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A;<br>SANTA ANA CA 92705<br>(714)641-4730   | BENSON, DAVID<br>790 VIA LATA SUITE<br>100<br>COLTON, CA 92324<br>(951)232-6478             | \$333,610<br>\$255,494<br>\$3,780       | 04/23/19<br>05/13/19<br>08/10/22             | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 08-SBD-15-40.4/0<br>08-1F9904                                |                  | IN VICTORVILLE FR 0.1 MI S/O PALMDALE RD TO 0.4 MI S/O PALMDALE RD OC LENGTHEN SB ACCELERATION LANE                              | DREAMBUILDER CONSTRUCTION CORP<br>DBA DREAMBUILDER<br>18543 YORBA LINDA BLVD # 376;<br>BLVD<br>YORBA LINDA CA 92886<br>(714)646-3697        | PLOZA, SHAUN<br>15255 BEAR VALLEY<br>HESPERIA, CA 92345<br>(909)545-1085                    | \$1,025,512<br>\$1,018,658<br>\$0       | 06/15/20<br>07/10/20<br>06/25/21             | 100%<br>98%                        |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 08**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                      | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor   | Resident<br>Engineer   | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message         |
|--|---------------------|---|--|--|---|---|------------------------------------|
| 08-SBD-15-42.5/46<br>08-3555V4<br>NHPI-015 -(237)1<br>E- -(STP)L |                     | IN SAN BERNARDINO COUNTY IN<br>VICTORVILLE FROM 0.5 MI N/O MOJAVE<br>DRIVE TO 1.5 MI N/O STODDARD WELLS<br>ROAD OVERCROSSING<br>WIDEN I-15                                      | AMES CONSTRUCTION INC.<br>2000 AMES DRIVE<br>BURSNVILLE, MN 55306<br>(951)356-1275                   | AL-KHATEEB, TAGHREED<br>15255 BEAR VALLEY<br>ROAD<br>HESPERIA, CA 92345<br>(951)232-7793 | \$80,832,102<br>\$83,095,437<br>\$0       | 11/05/15<br>11/25/15<br>04/01/21            | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 08-SBD-15-64.6/75.3<br>08-0K1234                                 |                     | FROM 1.2 MI. S/O SIDEWINDER ROAD OC<br>TO MOJAVE RIVER BRIDGE<br>REHABILITATE EXISTING MAINLINE AND   | SULLY-MILLER CONTRACTING<br>COMPANY<br>135 S. STATE COLLEGE BLVD.;<br>BREA CA 92821<br>(714)319-6309 | AL-KHATEEB, TAGHREED<br>15255 BEAR VALLEY<br>ROAD<br>HESPERIA, CA 92345<br>(951)232-7793 | \$16,379,080<br>\$16,469,979<br>\$888,076 | 06/03/20<br>06/29/20<br>10/25/21            | 78%<br>99%                         |
| 08-SBD-18-31.9/38.5<br>08-1H4904                                 |                     | IN SBD CO FR 0.1 MI E/O HILLTOP<br>CONNECTOR TO 0.5 MI E/O SIERRA CREEK<br>PREVENTATIVE MAINTENANCE - OVERLAY   | MATICH CORPORATION<br>1596 HARRY SHEPPARD BLVD<br>SAN BERNARDINO CA 92408<br>(909)382-7400           | NGUYEN, NHAN<br>850 SOUTH VIA LATA<br>SUITE 104<br>COLTON, CA 92324<br>(909)821-8164     | \$2,944,000<br>\$1,313,091<br>\$1,313,091 | 04/05/21<br>04/27/21<br>10/01/21            | 28%<br>45%                         |
| 08-SBD-18-68.5/87.9<br>08-1J9404<br>ACST-X071-(072)E<br>--()     |                     | IN SAN BERNARDINO COUNTY ON RTE 18<br>FROM 1.4 MI N/O CAMP ROCK RD TO<br>CENTRAL RD AND ON RTE 247 FROM 0.1 MI<br>S/O RABBIT SPRINGS RD TO<br>PLACE A PREVENTATIVE TREATMENT ON | CALMEX ENGINEERING INC<br>2764 S. VISTA AVE;<br>BLOOMINGTON CA 92316<br>(909)635-8237                | SANTOS, JOHN<br>15255 BEAR VALLEY RD<br>HESPERIA, CA 92395<br>(951)538-5315              | \$1,604,607<br>\$1,142,208<br>\$0         | 05/21/20<br>06/18/20<br>07/20/21            | 100%<br>66%                        |
| 08-SBD-18-97.0/99.5<br>08-1E0604<br>HSNH-P018-(063)E<br>--()     |                     | IN VICTORVILLE FROM AMARGOSA RD TO<br>COBALT RD<br>WIDEN ROADBED & CONSTRUCT RAISED   | SULLY-MILLER CONTRACTING<br>COMPANY<br>135 S. STATE COLLEGE BLVD.;<br>BREA CA 92821<br>(714)578-9600 | CANUTI, LARRY<br>15255 BEAR VALLEY<br>ROAD<br>HESPERIA, CA 92345<br>(760)985-5825        | \$4,929,976<br>\$2,044,919<br>\$738,442   | 02/23/21<br>03/11/21<br>01/07/22            | 41%<br>41%                         |
| 08-SBD-38-11.3/26.5<br>08-1L9804                                 |                     | WATERSHED/DEBRIS FLOW MITIGATION:<br>REPAIR/REPLACE/INSTALL DRAINAGE<br>SYSTEMS AND REPAIR/REPLACE DEBRIS<br>BARRIERS DIR'S EMERGENCY ORDER<br>FLOW MITIGATION                  | POWELL CONSTRUCTORS INC<br>8555 BANANA AVE<br>FONTANA, CA 92335                                      | TRAN, KEN<br>850 S VIA LATA SUITE<br>104<br>COLTON, CA 92324<br>(909)844-3312            | \$19,985,000<br>\$163,392<br>\$0          | 12/23/20<br>12/28/20<br>12/16/21            | 1%<br>1%                           |
| 20.20<br>201130  |                     |   |  |  |   |   |                                    |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 08

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|--|--|---|--|------------------------------------|-------------------------|
| 08-SBD-38-11.3/26.5<br>08-1L9404                             |                  | SLOPE STABILIZATION. REMOVING DEBRIS AND HAZARDOUS BURNED TREES, EXCAVATION AND CLEARING CULVERT INLET BASINS DIR'S EMERGENCY F.A. SLOPE STABILIZATION | RIVERSIDE CONSTRUCTION CO INC<br>4225 GARNER ROAD<br>RIVERSIDE, CA 92501<br>(951)682-8308                                    | TRAN, KEN<br>850 S VIA LATA SUITE<br>104<br>COLTON, CA 92324<br>(909)844-3312     | \$3,698,752<br>\$2,936,811<br>\$178,324  | 09/25/20<br>09/26/20<br>09/01/21   | 94%<br>79%              |
| 20.20<br>201130  |                  |  |  |   |  |                                    |                         |
| 08-SBD-38-47.5/59.4<br>08-0G8004                             |                  | AT VARIOUS LOCATIONS FR ZACA DR TO STA RTE 18 AT BIG BEAR LAKE DAM RELINE OR REPLACE CULVERTS  | DREAMBUILDER CONSTRUCTION CORP<br>DBA DREAMBUILDER<br>18543 YORBA LINDA BLVD # 376;<br>YORBA LINDA CA 92886<br>(714)646-3697 | BENJAMIN, AMGAD<br>850 S VIA LATA STE<br>104<br>COLTON, CA 92324<br>(909)844-9731 | \$1,884,061<br>\$388,425<br>\$204,830    | 10/13/20<br>11/16/20<br>12/24/21   | 44%<br>21%              |
| HA42   |                  |  |  |   |  |                                    |                         |
| 08-SBD-40-28.9/28.9<br>08-1G5504<br>ACIM-040 -(088)E<br>--() |                  | IN SAN BERNARDINO COUNTY NEAR NEWBERRY SPRINGS AT 3.6 MILES WEST OF HECTOR ROAD UNDERCROSSING REMOVE EXISTING WIM AND INSTALL NEW                      | RV CONCRETE<br>605 E. COMMERCIAL ST.;<br>ANAHEIM CA 92801<br>(714)855-4201   | PHAM, THANH<br>222 E MAIN ST<br>BARSTOW, CA 92311<br>(951)232-7262                | \$1,354,992<br>\$980,201<br>\$409,176    | 03/09/21<br>04/06/21<br>09/07/21   | 83%<br>72%              |
| 08-SBD-40-50.0/75<br>08-0R1604<br>HSIM- 040-(084)E<br>--()   |                  | NEAR LUDLOW FROM CRUCERO ROAD TO BADGER WASH REGRADE MEDIAN CROSS SLOPE  | FISHER SAND & GRAVEL CO.<br>1302 W DRIVERS WAY<br>TEMPE AZ 85284<br>(480)730-1033  | PHAM, THANH<br>222 E MAIN ST #207<br>BARSTOW, CA 92311<br>(951)232-7262           | \$35,420,839<br>\$34,311,118<br>\$25,548 | 09/07/18<br>10/09/18<br>08/16/22   | 100%<br>96%<br>OVER RUN |
| HB1  |                  |  |  |   |  |                                    |                         |
| 08-SBD-40-75.0/100<br>08-0R1504<br>HSIM-040 -(086)E<br>--()  |                  | BETWEEN BADGER WASH TO ESSEX ROAD OC REGRADE MEDIAN CROSS SLOPE  | GRANITE CONSTRUCTION COMPANY<br>38000 MONROE STREET;<br>INDIO CA 92203<br>(760)391-6351                                      | DOAN, ANTHONY<br>222 MAIN ST STE # E<br>BARSTOW. CA 92311<br>(951)840-8222        | \$17,197,071<br>\$16,644,204<br>\$72,050 | 12/06/19<br>12/31/19<br>10/06/21   | 94%<br>94%              |
| HB1  |                  |  |  |   |  |                                    |                         |
| 08-SBD-40-119.0/119<br>08-1M5704                             |                  | PAVEMENT REPAIR AND REPLACE DAMAGED MBGR AND TERMINAL SYSTEMS DIR'S ORDER EMERGENCY F.A. PAVEMENT REPAIR   | GRANITE CONSTRUCTION CO<br>38000 MONROE STREET<br>INDIO, CA 92203  | DAVIS, DARCY<br>1044 EAST BROADWAY<br>NEEDLES, CA 92363<br>(760)326-4684          | \$685,000<br>\$0<br>\$0                  | 06/09/21<br>08/05/21<br>06/24/21   | 0%<br>0%<br>SUSPENDEED  |
| 20.20<br>201130  |                  |  |  |   |  |                                    |                         |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 08**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month            | Awarded Approved Est Comp Accepted | %Time % Work Message  |
|---|------------------|---|---|---|---|------------------------------------|-----------------------|
| 08-SBD-40-125.0/154.6<br>08-0R1424<br>HSIM-040-(066)E<br>--() |                  | NEAR LUDLOW FR 4.5 MI E/O HOMER BR TO ARIZONA STATE LINE<br>REGRADE MEDIAN CROSS SLOPE  | WASH AMES CONSTRUCTION, INC.<br>391 N. MAIN STREET;<br>CORONA CA 92880<br>(951)356-1275                         | DOAN, ANTHONY<br>222 MAIN ST STE E<br>BARSTOW, CA 92311<br>(951)840-8222                  | \$14,088,149<br>\$6,583,759<br>\$1,133,620    | 08/26/20<br>09/21/20<br>04/20/22   | 38%<br>47%            |
| 08-SBD-58-11.0/23<br>08-1L6504                                |                  | IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS<br>MILL AND OVERLAY OR PROVIDE FOG  | FEC FUTURE CONTRACTORS AND ENGINEERS, INC.<br>7700 IRVINE CENTER DRIVE, SUI<br>IRVINE CA 92618<br>(949)328-9758 | CANUTI, LARRY<br>15255 BEAR VALLEY<br>ROAD<br>HESPERIA, CA 92345<br>(760)985-5825         | \$3,026,189<br>\$18,638<br>\$18,638           | 06/18/21<br>07/15/21<br>12/31/21   | 0%<br>1%              |
| 08-SBD-60-.7/3<br>08-0F0304<br>BLNH-P060-(153)E<br>--()       |                  | IN CHINO FR PIPELINE AVE OC TO BENSON AVE OC<br>REMOVE & REPLACE OC STRUCTURES  | SEMA CONSTRUCTION, INC.<br>42690 RIO NEDO, SUITE G<br>TEMECULA CA 92590<br>(303)627-2600                        | LOPEZ, JOSEPH<br>119 N MAPLE SUITE A<br>CORONA, CA 92880<br>(951)232-8957                 | \$19,649,146<br>\$16,268,739<br>\$354,735     | 03/07/19<br>04/09/19<br>05/24/22   | 68%<br>83%            |
| HA21  |                  |   |   |   |   |                                    |                       |
| 08-SBD-60-4.6/9.9<br>08-0Q75U4<br>ACHS-NHP0-(014)9<br>--()    |                  | 60/91/215 IC IN ONTARIO FR EUCLID AVE IC TO RIV CO LN & NEAR RIVERSIDE FROM SBD CO LN TO COUNTRY VILLAGE RD & FROM 0.7 MILES W/O REPLACEMENT OF TWO OUTSIDE LANES | J. M'CLOUGHLIN ENGINEERING CO., INC.<br>10641 FULTON COURT<br>RANCHO CUCAMONGA CA 91730<br>(909)721-1011        | MOHAMED, ASHRAF<br>4334 LATHAM STREET,<br>STE 100<br>RIVERSIDE, CA 92501<br>(951)232-3859 | \$143,097,682<br>\$131,677,853<br>\$2,413,933 | 04/18/19<br>05/13/19<br>11/01/21   | 90%<br>91%            |
| 08-SBD-60-7.3/10<br>08-0E33U4<br>ACNH-P060-(159)E<br>--()     |                  | IN ONTARIO FR 0.2 MI W/O CUCAMONGA CREEK BR TO MILLIKEN AVE<br>ADD WB AUX LANE, ADD EB  | AMES CONSTRUCTION, INC.<br>391 N. MAIN STREET;<br>CORONA CA 92880<br>(951)356-1275                              | DUTCHER, DAVID<br>119 N MAPLE ST SUITE<br>A<br>CORONA, CA 92880<br>(909)519-2051          | \$24,215,254<br>\$99,900<br>\$99,900          | 04/26/21<br>05/27/21<br>12/04/23   | 4%<br>0%<br>SUSPENDED |
| 08-SBD-62-15.1/29.3<br>08-1L6704                              |                  | NEAR JOSHUA TREE FROM YUCCA MESA RD TO BERMUDA AVE<br>SEAL COAT PAVEMENT AND PERFORM  | VSS INTERNATIONAL, INC.<br>3785 CHANNEL DRIVE;<br>WEST SACRAMENTO CA 95691<br>(916)373-1500                     | VU, KHOI<br>73800 DINAH SHORE DR<br>STE 104<br>PALM DESERT, CA 92211<br>(951)232-6263     | \$3,640,120<br>\$1,372,210<br>\$1,372,210     | 04/27/21<br>06/14/21<br>11/23/21   | 37%<br>37%            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 08**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message         |
|---|------------------|---|---|---|---|--|------------------------------|
| 08-SBD-62-106.0/142.3<br>08-1H9004                            |                  | IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS<br>PREVENTATIVE MAINTENANCE SEAL COAT   | JAZZAR CONSTRUCTION GROUP, INC.<br>192 TECHNOLOGY DRIVE, SUITE M<br>IRVINE CA 92618<br>(714)922-3569    | VU KHOI<br>73800 DINAH SHORE DR.<br>PALM DESERT, CA 92211<br>(951)232-6263                              | \$2,940,420<br>\$2,994,984<br>\$0       | 05/08/20<br>06/03/20<br>05/19/21<br>08/03/21 | 100%<br>98%<br><br>COMPLETED |
| 08-SBD-62-124.8/142<br>08-1G0104<br>ACST-S062-(046)E<br>--()  |                  | AT VAR LOCS, FR 1.8 MI W/O JCT RTE 95 TO 0.3 MI W/O PARKER DAM RD<br>CONSTRUCT CONCRETE/RSP APRONS AT 10  | GRANITE CONSTRUCTION COMPANY<br>38000 MONROE STREET;<br>INDIO CA 92203<br>(760)775-7500                 | DOAN, ANTHONY<br>222 MAIN ST STE E<br>BARSTOW, CA 92311<br>(951)840-8222                                | \$3,606,282<br>\$3,186,550<br>\$178,288 | 10/21/20<br>11/05/20<br>09/20/21             | 79%<br>88%                   |
| 08-SBD-71-/8.5<br>08-0G7904<br>ACNH-P071-(074)E<br>--()       |                  | IN SAN BERNARDINO AND RIVERSIDE COUNTIES IN AND NEAR CHINO AND CHINO HILLS FROM LOS ANGELES COUNTY LINE TO ROUTE 91<br>INSTALL RMS, CCTV, CMS, VDS & FIBER        | SELECT ELECTRIC, INC. RAUDEL MARTINEZ<br>2790 BUSINESS PARK DR.<br>VISTA CA 92081<br>(619)460-6060      | RUIZ, MANUEL<br>790 S VIA LATA<br>COLTON, CA 92324<br>(951)965-6327                                     | \$6,763,527<br>\$250,558<br>\$85,481    | 10/08/20<br>11/17/20<br>08/10/22             | 19%<br>4%                    |
| 08-SBD-71-/8.5<br>08-1H9314                                   |                  | IN SAN BERNARDINO AND RIVERSIDE COUNTIES IN AND NEAR CHINO AND CHINO HILLS FROM LOS ANGELES COUNTY LINE TO 0.2 MILE SOUTH OF SANT PREVENTATIVE MAINTENANCE - SLAB | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, SUITE 10<br>SACRAMENTO CA 95834<br>(916)283-9950 | LLCEHIRIM, DOMINIC<br>OKECHUKWU<br>9540 CENTER AVENUE<br>RANCHO CUCAMONGA, CA<br>91730<br>(951)232-3523 | \$4,191,590<br>\$0<br>\$0               | 03/02/21<br>03/25/21<br>10/19/21             | 0%<br>0%                     |
| 08-SBD-138-15.3/15.3<br>08-1J4904                             |                  | NEAR HESPERIA AT CAJON MTCE STA STATION<br>CONVERT OR RECONFIGURE THE EXISTING  | STANCE CONSTRUCTION COMPANY<br>9070 IRVINE CENTER DR #220<br>IRVINE , CA 92618<br>(626)274-3156         | ADODO, JEGBEFUME<br>222 EAST MAIN STREET<br>STE 202<br>BARSTOW, CA 92311<br>(951)232-6497               | \$444,813<br>\$0<br>\$0                 | 06/17/21<br>06/24/21                         | 0%<br>0%                     |
| 08-SBD-173-18.6/18.7<br>08-1H2904<br>ACST-S173-(004)E<br>--() |                  | NEAR CEDAR GLEN AT 0.1 MI SOUTH OF HOSPITAL ROAD<br>REPLACE MBGR WITH CONCRETE BARRIER  | STRONGHOLD ENGINEERING<br>150 W WALNUT AVE<br>PERRIS, CA 92571<br>(951)684-9303                         | HOSSAIN, SADIQUE<br>850 VIA LATA STE 104<br>COLTON, CA 92336<br>(951)830-6828                           | \$7,789,098<br>\$702,089<br>\$469,049   | 08/20/20<br>09/21/20<br>05/31/23             | 12%<br>9%                    |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 08**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message    |
|---|------------------|--|---|---|---|--|-------------------------|
| 08-SBD-210-1.5/21.5<br>08-1K6704                            |                  | IN VARIOUS CITIES FROM MOUNTAIN AVENUE OC (BR #54 1144) IN UPLAND TO 27TH STREET UC (BR #54 1087G/L/R) IN SAN BERNARDINO.<br>METHACRYLATE BRIDGE DECKS AND   | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441 | OOI, KEE<br>9540 CENTER AVE #120 RANCHO CUCAMONGA, CA 91730<br>(951)840-8323  | \$930,046<br>\$0<br>\$0                 | 03/24/21<br>04/13/21<br>10/13/21             | 0%<br>0%<br>SUSPENDED   |
| 08-SBD-210-10.5/12.7<br>08-1G2104                           |                  | ALSO SBD 15-7.4/9.0, IN RANCHO CUCAMONGA & FONTANA AT ROUTE 210/15 SEPARATION.<br>INSTALL NEW FREEWAY TO FREEWAY RAMP  | ALFARO COMMUNICATIONS CONSTRUCTIONS, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949             | YAACOUB, LAWRENCE<br>790 S. VIA LATA COLTON, CA 92324<br>(213)434-9325        | \$3,332,264<br>\$3,090,696<br>\$0       | 10/01/19<br>10/24/19<br>08/01/21<br>08/17/21 | 99%<br>93%<br>SUSPENDED |
| 08-SBD-210-21.7/27.2<br>08-1K6804                           |                  | IN VARIOUS CITIES FROM CAJON BLVD OH (BR #54 0946G/L/R) IN SAN BERNARDINO TO SAND CREEK BRIDGE (BR #54 1075L/R) IN HIGHLAND AND @ METHACRYLATE BRIDGE DECKS, | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441 |   | \$1,942,993<br>\$0<br>\$0               | 04/30/21<br>05/27/21                         | 0%<br>0%                |
| 08-SBD-210-/<br>08-1L7604                                   |                  | IN AND NEAR UPLAND AND RANCHO CUCAMONGA FROM 0.5 MILE WEST OF MOUNTAIN AVE OC TO GOLDEN AVE UC RESTORE PLANT ESTABLISHMENT                                   | ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730                          | BENSON, DAVID<br>937 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478  | \$699,475<br>\$139,765<br>\$120,000     | 06/08/21<br>06/24/21<br>12/15/22             | 27%<br>20%              |
| 08-SBD-215-2.2/3.2<br>08-1F7304<br>BLIM-215 -(251)E<br>--() |                  | IN COLTON FROM 0.3 MI SOUTH TO 0.3 N/O WASHINGTON ST OC<br>REPLACE OVERCROSSING  | SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (562)863-3176             | CASTRO, ROBERTO<br>850 S VIA LATA SUITE 100A COLTON, CA 92324 (909)677-8786   | \$16,774,848<br>\$145,030<br>\$0        | 03/04/21<br>03/25/21<br>05/09/23             | 4%<br>1%                |
| 08-SBD-215-4.8/5.8<br>08-1H7704<br>HSIM- 215-(249)E<br>--() |                  | IN SAN BERNARDINO FROM 0.5 MI S/O ORANGE SHOW/AUTO PLAZA RD OC TO 0.2 MI N/O INLAND CENTER DRIVE OC LANE RECONFIGURATION & PAVEMENT                          | BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352                          | MINEO, NICHOLAS<br>850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (951)232-8549 | \$5,559,700<br>\$4,454,107<br>\$583,541 | 06/10/20<br>06/29/20<br>10/25/21             | 100%<br>79%             |



**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 08**

| Location Contract Fed Aid Pgm Code                       | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|---|--|---|------------------------------------|-------------------------|
| 08-SBD-215-7.0/17.8<br>08-476424                         |                  | IN SBD ON RTE 215 FR I-10/I-215 JCT TO I-215/I-15 JCT AND ON RTE 259 FR I-215/SR-259 JCT TO SR-259/SR-210 JCT INSTALL TMS FIELD ELEMENTS (8.4 MI                | ALDRIDGE ELECTRIC, INC.<br>844 E. ROCKLAND ROAD;<br>LIBERTYVILLE IL 60048<br>(847)276-1127  | YAACOUB, LAWRENCE<br>790 S VIA LATA<br>COLTON, CA 92324<br>(213)434-9325               | \$5,886,622<br>\$2,277,883<br>\$293,591 | 10/30/20<br>12/15/20<br>03/29/22   | 46%<br>39%              |
| 08-SBD-247-39.0/42<br>08-1K8404                          |                  | IN SAN BERNARDINO COUNTY AT LUCERNE VALLEY FROM 0.5 MI S/O CAMP ROCK RD TO 0.1 MI S/O MIDWAY AVE AND FROM 1.1 MI S/O HOLMES RD TO MILL AND OVERLAY PAVEMENT AND | CALMEX ENGINEERING, INC.<br>2764 S. VISTA AVE.;<br>BLOOMINGTON CA 92316<br>(909)546-1311    | NGUYEN, KHOA<br>222 E MAIN ST STE 208<br>BARSTOW, CA 92311<br>(951)232-8611            | \$3,213,880<br>\$3,054,662<br>\$871,379 | 04/14/21<br>05/07/21<br>10/12/21   | 55%<br>93%              |
| 08-SBD-259-/1.5<br>08-1H3414<br>ACNH-X071-(073)E<br>--() |                  | IN SAN BERNARDINO COUNTY ON ROUTES 210, 215 AND 259 AT VARIOUS LOCATIONS PREVENTATIVE MAINTENANCE - OVERLAY   | ALL AMERICAN ASPHALT<br>400 E SIXTH STREET<br>CORONA CA 92879<br>(951)736-7600              | GEORGES, SAMER<br>850 S. VIA LATA SUITE 100A<br>COLTON, CA 92324<br>(951)232-3748      | \$6,513,159<br>\$1,421,832<br>\$0       | 05/07/20<br>06/09/20<br>07/06/21   | 78%<br>22%<br>SUSPENDED |
| 08-SBD-5726-/0<br>08-0K8404                              |                  | SBD MTCE STA (REGIONAL OFFICE) AT 175 PCN3 INC. BRIAN ABGHARI CLUSTER ST DEMOLISH EXISTING OFFICE &   | LOS ALAMITOS CA 90720<br>(562)492-4124  | MINEO, NICHOLAS<br>850 S. VIA LATA,<br>SUITE 100A<br>COLTON, CA 92324<br>(951)232-8549 | \$4,358,510<br>\$4,224,547<br>\$114,081 | 01/09/20<br>02/06/20<br>09/03/21   | 96%<br>97%              |
| 08-SBD-5730-/0<br>08-0R4204                              |                  | IN THE CITY OF FONTANA ON SOUTHEAST QUADRANT OF STATE RTE 210 AND I-15 INTERCHANGE BUILD MAINTENANCE FACILITY   | STRONGHOLD ENGINEERING INCORPORATED<br>150 W WALNUT AVE<br>PERRIS CA 92571<br>(951)684-9303 | FLORES, TIM<br>850 SOUTH VIA LATA<br>SUITE 100A<br>COLTON, CA 92324<br>(951)830-6254   | \$21,700,000<br>\$0<br>\$0              | 04/02/21<br>05/03/21<br>09/08/23   | 0%<br>0%                |

**Totals:      Authorized Final Amt:      \$1,251,334,992      Completed to Date:      \$649,008,108      Work This Month:      \$25,187,462**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 09**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|---|---|------------------------------------|----------------------|
| 09-INY-190-111.6/126.1<br>09-387904                           |                  | IN INYO COUNTY NEAR FURNACE CREEK FROM 0.1 MILE WEST OF BAD WATER ROAD TO 3.6 MILES EAST OF DANTE'S VIEW ROAD<br>THN BLANKET OVERLAY WITH DIGOUTS    | CALMEX ENGINEERING, INC.<br>2764 S. VISTA AVE.;<br>BLOOMINGTON CA 92316<br>(909)546-1311                                |   | \$4,746,713<br>\$0<br>\$0                   | 05/12/21<br>06/08/21               | 0%<br>0%             |
| 09-INY-395-.1/.1<br>09-370104<br>SNHG-X027-(011)E<br>--()     |                  | IN INYO COUNTY AT VARIOUS LOCATIONS<br>CONSTRUCT PEDESTRIAN ACTIVATED  | PTM GENERAL ENGINEERING SERVICES, INC.<br>5942 ACORN STREET;<br>RIVERSIDE CA 92504<br>(951)710-1000                     | ADAM ZUMSTEIN<br>500 S MAIN ST<br>BISHOP CA<br>(760)920-3406              | \$583,149<br>\$327,595<br>\$166,810         | 06/03/20<br>06/29/20<br>10/01/21   | 53%<br>56%           |
| HB1   |                  |  |   |   |   |                                    |                      |
| 09-INY-395-29.9/41.8<br>09-213414<br>ACNH-P395-(346)E<br>--() |                  | IN INYO COUNTY NEAR OLANCHA AND CARTAGO FROM 1.4 MILES SOUTH OF LOS ANGELES AQUEDUCT BRIDGE TO 0.2 MILE SOUTH OF ASH CREEK BRIDGE<br>CONSTRUCT FENCE | ALCORN FENCE COMPANY<br>9901 GLENOAKS BOULEVARD;<br>SUN VALLEY CA 91352<br>(323)875-1342                                | DAMON CHERENZIA<br>500 S MAIN STREET<br>BISHOP, CA 93514<br>(760)920-3460 | \$2,249,111<br>\$908,150<br>\$427,226       | 02/16/21<br>03/11/21<br>11/12/21   | 59%<br>40%           |
| HE14  |                  |  |   |   |   |                                    |                      |
| 09-KER-14-4.7/12.6<br>09-367404<br>ACNH-P014-(081)E<br>--()   |                  | IN KERN COUNTY AT ROSAMOND AND AT MOJAVE FROM 1.4 MILES SOUTH OF DAWN ROAD OVERCROSSING TO 0.5 MILE NORTH OF SILVER QUEEN ROAD OVE<br>2R             | GUY F. ATKINSON CONSTRUCTION, LLC DBA GUY F. ATKINSON<br>18201 VON KARMAN AVENUE;<br>IRVINE CA 92612<br>(949)382-7145   | HARTANTO HIN<br>16490 SIERRA HWY 14<br>MOJAVE CA 93501<br>(760)937-3243   | \$41,997,977<br>\$23,057,023<br>\$2,704,088 | 07/02/20<br>08/07/20<br>08/10/22   | 46%<br>55%           |
| 09-KER-14-16.6/16.6<br>09-377304                              |                  | IN KERN COUNTY IN THE TOWN OF MOJAVE AT THE MOJAVE HIGHWAY MAINTENANCE STATION L5713<br>CONSTRUCT PHASE THREE OF                                     | JAMES E THOMPSON, INC., DBA JTS CONSTRUCTION<br>7001 MCDIVITT DR STE B<br>BAKERSFIELD CA 93313<br>(661)835-9270         | HIN HARTANTO<br>16490 SIERRA HWY 14<br>MOJAVE, CA 93501<br>(760)937-3243  | \$827,500<br>\$0<br>\$0                     | 05/24/21<br>06/22/21<br>10/05/22   | 0%<br>0%             |
| 09-KER-14-/0<br>09-385704                                     |                  | IN KERN COUNTY AT AND NEAR INDIAN WELLS FROM 3.5 MILES WEST TO 2.0 MILES EAST OF FREEMAN GULCH BRIDGE AND FROM 2.4 MILES WEST OF R<br>AR CHIP SEAL   | DOOLITTLE CONSTRUCTION LLC DBA DOOLITTLE ROAD CONSTRUCTION<br>1900 118TH AVE. SE;<br>BELLEVUE WA 98005<br>(425)455-1150 |   | \$885,035<br>\$0<br>\$0                     | 05/14/21<br>06/23/21               | 0%<br>0%             |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 09

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted           | %Time % Work Message          |
|--|------------------|--|--|---|---|--|-------------------------------|
| 09-KER-58-129.4/143.9<br>09-385804                           |                  | IN KERN COUNTY NEAR BORON FROM 0.3 MILE W OF EDWARDS OC TO 1.3 MILES W OF TWENTY MULE TEAM OC AND FROM 0.7 MILE W OF SAN BERNARDIN DIGOUTS | CALMEX ENGINEERING, INC.<br>2764 S. VISTA AVE. ;<br><br>BLOOMINGTON CA 92316<br>(909)546-1311      | HIN HARTANTO<br>16490 SIERRA HWY 14<br>MOJAVE, CA 93501<br>(760)937-3243      | \$842,134<br>\$821,880<br>\$0             | 05/13/21<br>06/02/21<br>08/12/21<br>08/11/21 | 100%<br>100%<br><br>COMPLETED |
| 09-MNO-0-0<br>09-366604<br>ACNH-X051-(030)E<br>--()          |                  | IN MONO COUNTY AT VARIOUS LOCATIONS IMPROVE CHAIN UP LOCATIONS   | EVERLEVEL HOLDINGS, LLC<br>5877 PINE AVE. SUITE 120 ;<br><br>CHINO HILLS CA 91709<br>(951)966-9153 | ADAM ZUMSTEIN<br>500 S MAIN ST<br>BISHOP CA 93514<br>(760)920-3406            | \$2,421,233<br>\$419,590<br>\$419,590     | 06/18/21<br>07/15/21<br>12/01/21             | 15%<br>17%                    |
| 09-MNO-158-6.0/15.8<br>09-387104                             |                  | IN MONO COUNTY IN AND NEAR JUNE LAKE FROM 0.1 MILE EAST OF BRIDGE #47-0055 TO US ROUTE 395 THIN BLANKET OVERLAY WITH DIGOUTS               | LAKE QUALCON CONTRACTORS, INC.<br>1669 LUCERNE ST, SUITE B<br><br>MINDEN NV 89423<br>(775)782-2006 |   | \$2,177,650<br>\$0<br>\$0                 | 04/29/21<br>06/14/21                         | 0%<br>0%                      |
| HM1  |                  |  |  |   |   |  |                               |
| 09-MNO-266-4.3/11.7<br>09-386804                             |                  | IN MONO COUNTY AT AND NEAR OASIS ON ROUTE 168 AT ROUTE 266 AND ON ROUTE 266 FROM ROUTE 168 TO THE NEVADA STATE LINE                        | ROAD AND HIGHWAY BUILDERS, LLC.<br>950 E MUSTANG RD<br><br>SPARKS NV 89434<br>(775)852-7283        | JUSTIN CASTLEBERRY<br>500 S MAIN STREET<br>BISHOP, CA 93514<br>(760)937-3758  | \$2,020,020<br>\$2,023,480<br>\$2,023,480 | 05/11/21<br>06/15/21<br>08/27/21             | 80%<br>99%                    |
| 09-MNO-395-6.9/T9.6<br>09-360704<br>HSNH-P395-(281)E<br>--() |                  | IN MONO COUNTY NEAR TOM'S PLACE FROM 2.4 MILES SOUTH OF LOWER ROCK CREEK ROAD TO 0.3 MILE NORTH OF LOWER ROCK CREEK ROAD WIDEN SHOULDERS   | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE ;<br><br>FONTANA CA 92335<br>(909)356-8880           | LEE.SCOTESE@DOT.CA.GOV<br>500 S. MAIN ST<br>BISHOP, CA 93514<br>(760)937-8955 | \$13,574,636<br>\$2,773,862<br>\$682,360  | 02/04/21<br>03/01/21<br>03/28/22             | 35%<br>20%                    |
| 09-MNO-395-13.5/13.9<br>09-378104                            |                  | IN MONO COUNTY AT CROWLEY LAKE FROM 0.4 MILE SOUTH OF CROWLEY LAKE OVERCROSSING TO CROWLEY LAKE OVERCROSSING REPAIR SLOPE, DRAINAGE, AND   | TAYLOR JANE CONSTRUCTION LP<br>131 W DANA SUITE 101 A<br><br>NIPOMO CA 93444<br>(805)723-5129      | LEE.SCOTESE@DOT.CA.GOV<br>500 S. MAIN ST<br>BISHOP, CA 93514<br>(760)937-8955 | \$1,072,613<br>\$377,828<br>\$377,828     | 04/12/21<br>05/11/21<br>09/07/21             | 36%<br>35%                    |
| HB34   |                  |  |  |   |   |  |                               |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 09**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|--|---|------------------------------------|----------------------|
| 09-MNO-395-39.9/44.8<br>09-383504                             |                  | IN MONO COUNTY ABOUT 7 MILES SOUTH OF HAT CREEK CONSTRUCTION & LEE VINING FROM 0.2 MILE SOUTH OF ROUTE 158 TO 0.6 MILE NORTH OF THE LA AQUEDUCT BRIDGE THIN BLANKET OVERLAY | MATERIALS, INC.<br>24339 HWY 89N;<br>BURNEY CA 96013<br>(530)335-5501                           | RICK MOBERLY, P.E.<br>500 S. MAIN ST.<br>BISHOP, CA 93514<br>(760)937-3219 | \$4,166,604<br>\$3,586,534<br>\$2,373,294 | 05/13/21<br>06/03/21<br>09/15/21   | 70%<br>85%           |
| 09-MNO-395-52.3/53.7<br>09-335004<br>HSNH-P395-(249)E<br>--() |                  | IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL                                      | PAPICH CONSTURCTION CO. INC.<br>398 SURISE TERRACE<br>ARROYO GRANDE, CA 93420<br>(805)473-3016  | RICK MOBERLY<br>500 SOUTH MAIN ST<br>BISHOP, CA 93514<br>(760)648-7906     | \$6,754,178<br>\$6,403,787<br>\$0         | 03/09/15<br>03/26/15<br>11/16/21   | 100%<br>96%          |
| HB34  |                  |   |   |  |   |                                    |                      |
| 09-MNO-395-53.0/55.5<br>09-387204                             |                  | IN MONO COUNTY NEAR LEE VINING FROM PICNIC GROUNDS ROAD TO 0.2 MILE SOUTH OF CEMETERY ROAD THIN BLANKET OVERLAY WITH DIGOUTS  | GRANITE CONSTRUCTION COMPANY<br>3005 JAMES ROAD<br>BAKERSFILED CA 93308<br>(661)399-3361        | RICK MOBERLY, P.E.<br><br>(760)937-3219                                    | \$933,570<br>\$86,088<br>\$0              | 04/23/21<br>05/07/21<br>09/30/21   | 36%<br>9%            |
| HM1   |                  |   |   |  |   |                                    |                      |
| 09-VAR--/0<br>09-367704<br>SSTG-000C-(527)<br>--()            |                  | IN INYO, KERN AND MONO COUNTIES AT VARIOUS LOCATIONS REMOVE AND REPLACE END TREATMENTS,   | DANNY C. HUBBS CONSTRUCTION, INC.<br>37306 VISTA VIEW DR.;<br>YUCAIPA CA 92399<br>(909)389-0531 | ADAM ZUMSTEIN<br>500 S MAIN ST<br>BISHOP CA<br>(760)920-3406               | \$2,583,507<br>\$434,512<br>\$349,363     | 04/30/21<br>06/14/21<br>12/01/21   | 12%<br>17%           |

|                |                              |                     |                           |                     |                         |                    |
|----------------|------------------------------|---------------------|---------------------------|---------------------|-------------------------|--------------------|
| <b>Totals:</b> | <b>Authorized Final Amt:</b> | <u>\$87,835,628</u> | <b>Completed to Date:</b> | <u>\$41,220,329</u> | <b>Work This Month:</b> | <u>\$9,524,039</u> |
|----------------|------------------------------|---------------------|---------------------------|---------------------|-------------------------|--------------------|

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 10**

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message |
|------------------------------------|------------------|--|--|--|---|------------------------------------|----------------------|
| 10-ALP-0-/0<br>10-1J7604           |                  | IN ALPINE, CALAVERAS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS<br>POLYESTER CONCRETE OVERLAY, REPLACE   | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711   | PAWAN GARG<br>850 SOUTH GUILD AVE., SUITE 107<br>LODI CA 95240<br>(209)470-8777    | \$518,518<br>\$512,492<br>\$0           | 11/23/20<br>12/17/20<br>08/31/21   | 26%<br>94%           |
| HM3                                |                  |  |  |  |   |                                    |                      |
| 10-ALP-0-/0<br>10-0X7504           |                  | IN ALPINE CO ON SR4 AT SILVER CREEK BR, ON SR 88 AT WEST FORK CARSON RIVER BR & ON SR 89 AT MARKLEEVILLE CREEK BR<br>UPGRADE BRIDGE RAILINGS   | BRIDGEWAY CIVIL CONSTRUCTORS, INC.<br>3333 VACA VALLEY PARKWAY;<br>VACAVILLE CA 95688<br>(707)455-7033 | PAWAN GARG<br>850 SOUTH GUILD AVE.<br>SUITE 107<br>LODI, CA 95240<br>(209)470-8777 | \$5,547,372<br>\$118,734<br>\$0         | 03/18/21<br>04/01/21<br>01/25/23   | 2%<br>2%             |
| HA21                               |                  |  |  |  |   |                                    |                      |
| 10-ALP-4-/0<br>10-0S6804           |                  | IN ALPINE COUNTY ON STATE ROUTE 4, 88 AND 89 WITH VARIOUS POSTMILES<br>CULVERT REHABILITATION  | CCFG CONSTRUCTION<br>17750 WARDS FERRY RD;<br>SONORA CA 95370<br>(209)743-4911                         |  | \$3,038,010<br>\$0<br>\$0               | 06/21/21<br>07/20/21               | 0%<br>0%             |
| 10-ALP-88-/0<br>10-0S7504          |                  | IN ALPINE COUNTY ON STATE ROUTES 4, 88 AND 207, IN AMADOR COUNTY ON STATE ROUTES 16 AND 49, AND IN TUOLUMNE COUNTY ON STATE ROUTE<br>CULVERT REHABILITATION  | CCFG CONSTRUCTION<br>17750 WARDS FERRY RD;<br>SONORA CA 95370<br>(209)743-4911                         | IQBAL AULAKH<br>850 SOUTH GUILD AVE. SUITE#107<br>LODI, CA 95242<br>(209)479-3608  | \$3,850,757<br>\$2,130,272<br>\$603,182 | 12/30/20<br>01/26/21<br>12/21/21   | 53%<br>54%           |
| 10-AMA-49-8.3/10.5<br>10-1H6404    |                  | IN AMADOR, ALPINE AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS<br>REPLACE JOINT SEALS AND APPROACH   | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, STE 100<br>SACRAMENTO CA 95834<br>(916)283-9950 | PAWAN GARG<br>850 SOUTH GUILD AVE.<br>SUITE#107<br>LODI, CA 95240<br>(209)470-8777 | \$5,066,806<br>\$4,602,669<br>\$18,696  | 04/12/19<br>05/01/19<br>10/28/21   | 5%<br>94%            |
| HM3                                |                  |  |  |  |   |                                    |                      |
| 10-AMA-88-20.7/20.7<br>10-1N0204   |                  | REMOVE DAMAGED ROCK LINED CULVERT AND SINCLAIR GENERAL ENGINEERING<br>REPLACE WITH RCP/RG CLASS V INCLUDING HEADWALL AND WINGWALLS, INSTALL RSP DIRS EFA 10A2234<br>REMOVE AND REPLACE DAMAGED CULVERT | CONSTRUCTION, INC.<br>538 SOUTH 5TH AVE., SUITE A<br>OAKDALE, CA 95361                                 | PAWAN GARG<br>850 SOUTH GUILD AVE., SUITE 107<br>LODI, CA 95240<br>(209)470-8777   | \$2,786,000<br>\$0<br>\$0               | 12/21/20<br>12/21/20<br>05/31/21   | 0%<br>0%             |
| 20.20.201<br>130                   |                  |  |  |  |   |                                    |                      |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 10**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|--|--|---|------------------------------------|-------------------------|
| 10-AMA-104-/10.1<br>10-1J1004                               |                  | IN AMADOR COUNTY IN AND NEAR IONE FROM SACRAMENTO COUNTY LINE TO JUNCTION 49/104<br>RHMA-G OVERLAY   | GEORGE REED, INC.<br>140 EMPIRE AVE<br>MODESTO CA 95354<br>(209)523-0734                                   | PAWAN GARG<br>850 SOUTH GUILD AVE<br>SUITE#107<br>LODI CA 95242<br>(470)-87-77                       | \$3,186,031<br>\$2,264,969<br>\$2,131,575 | 04/26/21<br>05/19/21<br>09/03/21   | 75%<br>72%              |
| HM2   |                  |  |  |  |   |                                    |                         |
| 10-CAL-4-29.2/29.4<br>10-0W8704<br>ACST-P004-(157)E<br>--() |                  | IN CALAVERAS COUNTY AT MURPHYS AT 0.2 MILE WEST OF PENNSYLVANIA GULCH RD AND FROM PENN GULCH RD TO MITCHLER STREET<br>PROVIDE TWO-WAY-LEFT-LANE WITH                 | DIRT DYNASTY, INC.<br>4110 MEADOW OAKS DRIVE<br>VALLEY SPRINGS CA 95252<br>(209)585-7171                   | IQBAL AULAKH<br>850 SOUTH GUILD AVE.<br>SUITE 107<br>LODI, CA 95240<br>(209)479-3608                 | \$1,587,000<br>\$883,545<br>\$573,128     | 09/23/20<br>10/29/20<br>10/05/21   | 51%<br>56%              |
| HB4N  |                  |  |  |  |   |                                    |                         |
| 10-CAL-4-58.0/65.9<br>10-1J1304                             |                  | IN CALAVERAS COUNTY FROM 1.8 MILES WEST OF CABBAGE PATCH LOG ROAD TO ALPINE COUNTY LINE AND IN ALPINE COUNTY FROM JUNCTION 4/207 T<br>0.15' HMA (A) OVERLAY PG64-28  | GEORGE REED, INC.<br>140 EMPIRE AVE<br>MODESTO CA 95354<br>(209)523-0734                                   | PAWAN GARG<br>850 SOUTH GUILD AVE<br>SUITE#107<br>LODI CA 95240<br>(209)470-8777                     | \$3,409,475<br>\$3,277,450<br>\$798,416   | 04/26/21<br>05/27/21<br>08/23/21   | 84%<br>96%              |
| HM1   |                  |  |  |  |   |                                    |                         |
| 10-MER-0-/0<br>10-1C8104                                    |                  | IN MERCED, SAN JOAQUIN, MARIPOSA AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS<br>BRIDGE PREVENTATIVE MAINTENANCE   | PACIFIC INFRASTRUCTURE CONSTRUCTION LLC<br>871 COTTING COURT STE A;<br>VACAVILLE CA 95688<br>(707)449-3604 | MICHAEL STEWART<br>2374 INDUSTRIAL ROWE<br><br>(209)481-1689   | \$3,146,885<br>\$323,950<br>\$323,950     | 06/09/21<br>06/22/21<br>04/20/22   | 11%<br>10%              |
| HA21  |                  |  |  |  |   |                                    |                         |
| 10-MER-5-.4/.9<br>10-1G7214                                 |                  | IN MERCED COUNTY AT I-5 FOR ERRECA REST AREA AT PM 0.4/0.9 AND LODI ON SR-99 AT PM30.9<br>INSTALL ZEV CHARGING STATIONS  | STUDEBAKER BROWN ELECTRIC, INC.<br>6643 32ND STREET STE. 106;<br>NORTH HIGHLANDS CA 95660<br>(916)678-4660 | SCHEIBER, TROY<br>850 S GUILD AVE,<br>SUITE 107<br>LODI, CA 95240<br>(559)341-2018                   | \$1,441,508<br>\$1,145,909<br>\$108,660   | 09/05/19<br>09/17/19<br>11/23/21   | 60%<br>79%              |
| HB71  |                  |  |  |  |   |                                    |                         |
| 10-MER-5-.7/.7<br>10-0W6204<br>ACIM- 005-(153)E<br>--()     |                  | IN MERCED COUNTY NEAR FIREBAUGH ON ROUTE 5 AT THE JOHN "CHUCK" ERRECA SAFETY ROADSIDE REST AREA, BOTH NORTHBOUND AND SOUTHBOUND L<br>REPLACE PUBLIC WATER SYSTEM AND | MDS ENGINEERING & CONSTRUCTION, INC.<br>14771 WONDERLAND BLVD;<br>REDDING CA 96003<br>(530)275-2779        | CASEY, COREY / OSHITA,<br>STAN<br>850 S. GUILD AVE.,<br>SUITE 107<br>LODI, CA 95240<br>(209)608-0711 | \$3,838,438<br>\$3,104,036<br>\$0         | 12/13/19<br>01/22/20<br>12/31/21   | 41%<br>81%<br>SUSPENDED |
| HA26  |                  |  |  |  |   |                                    |                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 10**

| Location Contract Fed Aid Pgm Code                                   | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|--|--|---|------------------------------------|----------------------|
| 10-MER-5-17.0/22.6<br>10-1H4204                                      |                  | IN MERCED COUNTY AT AND NEAR SANTA NELLA FROM 0.5 MILE SOUTH OF ROUTE 5/152 SEPARATION TO MCCABE ROAD OVERCROSSING RHMA OVERLAY                         | TEICHERT CONSTRUCTION<br>400 SUNRISE AVE. SUITE 300;<br>ROSEVILLE CA 95661<br>(916)757-6400                                | RANBIR BHULLAR<br>952 GOODWIN DRIVE<br>RIPON CA 95366<br>(209)639-4306         | \$4,065,392<br>\$3,149,914<br>\$1,692,268   | 12/09/20<br>12/31/20<br>09/29/21   | 61%<br>77%           |
| 10-MER-33-/5.7<br>10-1J1204  |                  | IN MERCED COUNTY IN AND NEAR DOS PALOS FROM FRESNO COUNTY LINE TO 0.1 MILE NORTH OF EAST JUNCTION 152 RHMA OVERLAY                                      | CAL VALLEY CONSTRUCTION, INC.<br>5125 N. GATES AVENUE, SUITE 1<br>FRESNO CA 93722<br>(559)274-0300                         | MICHAEL STEWART  | \$2,055,029<br>\$1,760,229<br>\$1,607,344   | 01/29/21<br>02/18/21<br>08/27/21   | 88%<br>83%           |
| 10-MER-99-12.7/17.8<br>10-1C1704<br>ACNH-P099-(662)E<br>--()<br>HA22 |                  | IN AND NEAR THE CITY OF MERCED FROM 0.2 MILE SOUTH OF CHILDS AVE. TO 0.2 MILE SOUTH OF FRANKLIN ROAD OC. PAVEMENT REHAB (2R)                            | A. TEICHERT & SON, INC. DBA<br>TEICHERT CONSTRUCTION<br>400 SUNRISE AVE. SUITE 300;<br>ROSEVILLE CA 95661<br>(916)757-6400 | NATHANIEL TUMMINELLO   | \$46,024,522<br>\$5,460,339<br>\$148,704    | 01/22/21<br>02/11/21<br>01/09/23   | 0%<br>12%            |
| 10-MER-99-20.1/24.3<br>10-3A7204<br>ACNH-P099-(646)E<br>--()<br>HA22 |                  | IN AND NEAR ATWATER, FROM 0.4 MILE SOUTH OF BUHACH ROAD TO SOUTH OF WESTSIDE BOULEVARD. PAVEMENT RESURFACING AND  | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT;<br>CONCORD CA 94520<br>(925)687-6666                                   | MUHAMMAD RAHMAN<br>3469 YEAGER DRIVE<br>MADERA, CA. 93637<br>(559)905-5501     | \$57,299,202<br>\$28,505,692<br>\$3,113,555 | 12/12/19<br>12/31/19<br>11/01/22   | 43%<br>50%           |
| 10-MER-99-28.2/37.3<br>10-0Q1214<br>EPNH-P099-(639)E<br>--()         |                  | IN MERCED COUNTY IN LIVINSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE. LANE WIDENING FROM 2 TO 3 LANES | SECURITY PAVING COMPANY INC<br>3075 TOWNSGATE RD #200<br>WESTLAKE VILLAGE CA 91361<br>(818)362-9200                        | NATHAN TUMMINELLO<br>2374 INDUSTRIAL ROWE<br>TURLOCK CA 95380<br>(209)481-3597 | \$31,779,944<br>\$13,848,499<br>\$0         | 12/04/19<br>12/24/19<br>09/21/21   | 88%<br>44%           |
| 10-MER-99-/0<br>10-1G7504  |                  | IN SAN JOAQUIN, MERCED, AND STANISLAUS COUNTIES, ON ROUTES 5, 59, 99, AND 152 AT VARIOUS LOCATIONS. UPGRADE OR REPLACE INEFFICIENT AND                  | BENTANCOURT BROS. CONSTRUCTION<br>KIMURA, JUSTIN<br>8015 W 11TH, STREET;<br>TRACY CA 95304<br>(209)832-7631                | 2750 N. PARKWAY DRIVE<br>FRESNO, CA 93722<br>(559)246-9536                     | \$7,491,777<br>\$2,845,004<br>\$301,727     | 11/04/20<br>11/20/20<br>06/20/22   | 40%<br>38%           |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 10**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|--|---|------------------------------------|----------------------|
| 10-MER-140-9.7/9.7<br>10-1K1904                            |                  | IN MERCED COUNTY NEAR GUSTINE FROM 1.1 MILE EAST OF SANTA FE GRADE ROAD TO 0.2 MILE EAST OF EDMINSTER ROAD CULVERT REPLACEMENT                       | QUIMU CONTRACTING INC.<br>5830 DIXON AVENUE WEST;<br>DIXON CA 95620<br>(707)693-0289           | MUHAMMAD RAHMAN<br>3469 YEAGER DRIVE,<br>STE 109<br>MADERA, CA. 93637<br>(559)905-5501   | \$578,770<br>\$273,725<br>\$0           | 03/23/21<br>04/13/21<br>08/14/21   | 43%<br>47%           |
| HM2  |                  |  |  |  |   |                                    |                      |
| 10-MER-140-35.9/36.9<br>10-1F4304                          |                  | PAVEMENT REHAB IN MERCED COUNTY IN MERCED CITY FROM CYPRESS WAY TO 0.3 MILES EAST SANTA FE AVE.<br>PAVEMENT REHAB                                    | FBD VANGUARD CONSTRUCTION, INC.<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300 | SAYED HASHEMYAN<br>2374 INDUSTRIAL ROWE<br>TURLOCK CA 95380<br>(209)624-6397             | \$728,225<br>\$437,745<br>\$160,494     | 05/18/21<br>06/03/21<br>08/31/21   | 86%<br>60%           |
| 10-MER-140-37.4/44.8<br>10-1J1904                          |                  | IN MERCED COUNTY IN AND NEAR MERCED FROM SANTA FE AVENUE TO HAYDEN ROAD COLD IN-PLACE RECYCLING-FA, HMA  | GEORGE REED INC.<br>140 EMPIRE AVE<br>MODESTO CA 95354<br>(209)523-0734                        | MUHAMMAD RAHMAN<br>3469 YEAGER DRIVE,<br>SUITE 109<br>MADERA, CA. 93637<br>(559)905-5501 | \$3,464,679<br>\$1,499,692<br>\$227,027 | 04/12/21<br>04/30/21<br>10/26/21   | 25%<br>43%           |
| HM   |                  |  |  |  |   |                                    |                      |
| 10-MER-140-/42.1<br>10-0Y1104<br>HSNH-P140-(038)E<br>--()  |                  | IN MERCED COUNTY NEAR GUSTINE ON STATE ROUTE 140 FROM I-5 TO ABOUT 6 MILES EAST OF MERCED AT VARIOUS LOCATIONS<br>UPGRADE GUARDRAIL, TERMINAL SYSTEM | MIDSTATE BARRIER, INC.<br>3291 S HWY 99<br>STOCKTON CA 95215<br>(209)944-9565                  | RANBIR BHULLAR<br>952 GOODWIN DRIVE<br>RIPON CA 95366<br>(209)639-4306                   | \$3,085,319<br>\$2,635,358<br>\$338,737 | 09/22/20<br>10/13/20<br>10/06/21   | 73%<br>83%           |
| HB1  |                  |  |  |  |   |                                    |                      |
| 10-MER-152-15.1/15.6<br>10-1L1204                          |                  | IN MERCED COUNTY NEAR LOS BANOS AT DELTA-MENDOTA CANAL BRIDGE TO 0.2 MILE EAST OF HIGHLINE CANAL BRIDGE BRIDGE DECK-ON-DECK REHABILITATION           | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE;<br>SAN JOSE CA 95138<br>(408)574-1400             | MICHAEL STEWART<br>2374 INDUSTRIAL ROWE<br>(209)481-1689                                 | \$1,672,313<br>\$324,959<br>\$324,959   | 04/19/21<br>05/11/21<br>04/20/22   | 11%<br>19%           |
| HM3  |                  |  |  |  |   |                                    |                      |
| 10-MER-152-21.0/0<br>10-1J3004<br>SSTG-S152-(092)E<br>--() |                  | INTERSECTION OF STATE ROUTE 152 AND 11TH STREET IN THE CITY OF LOS BANOS, IN MERCED COUNTY.<br>INTERSECTION CONTROL IMPROVEMENT                      | AGEE CONSTRUCTION CORPORATION<br>1039 HOBLITT AVE<br>CLOVIS CA 93612<br>(559)299-3290          | MICHAEL STEWART<br>2374 INDUSTRIAL ROWE.<br>(209)481-1689                                | \$792,327<br>\$483,195<br>\$251,890     | 01/29/21<br>03/04/21<br>09/01/21   | 80%<br>60%           |
| HB1  |                  |  |  |  |   |                                    |                      |



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 10**

| Location Contract Fed Aid Pgm Code                                       | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|--|---|---|------------------------------------|-------------------------|
| 10-MER-152-26.3/40.7<br>10-1C3704<br>SSTG-S152-(091)E<br>--()            |                  | ON SR 152 AT VARIOUS LOCATIONS IN MERCED COUNTY.<br>COLLISION REDUCTION   | MIDSTATE BARRIER, INC.<br>3291 S. HIGHWAY 99<br>STOCKTON CA 95215<br>(209)944-9565   | MICHAEL STEWART<br>2374 INDUSTRIAL ROWE<br>TURLOCK, CA, 95380<br>(209)481-1689          | \$2,425,428<br>\$2,422,182<br>\$599,410     | 03/01/21<br>03/18/21<br>09/23/21   | 77%<br>92%              |
| HB1  |                  |   |  |   |   |                                    |                         |
| 10-MER-165-8.6/9.8<br>10-0X5204<br>ACST-P165-(115)<br>--()               |                  | IN MERCED COUNTY AT VARIOUS LOCATIONS<br>UPGRADE ADA FACILITIES   | GEORGE REED INC<br>140 EMPIRE AVE<br>MODESTO CA 95354<br>(209)523-0734   | FELIX VAQUILAR<br>2750 N. PARKWAY DRIVE<br>FRESNO, CA 93722<br>(559)360-1951            | \$2,735,331<br>\$1,886,236<br>\$0           | 10/30/20<br>11/20/20<br>10/21/21   | 50%<br>68%<br>SUSPENDED |
| 10-MPA-49-.3/18.5<br>10-1C0404<br>ACST-P049-(184)E<br>--()               |                  | IN MARIPOSA COUNTY IN AND NEAR MARIPOSA CITY FROM MADERA/MARIPOSA COUNTY LINE TO SOUTH JUNCTION OF STATE ROUTE 49/140<br>PAVEMENT PRESERVATION                            | A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION<br>400 SUNRISE AVE. SUITE 300;<br>ROSEVILLE CA 95661<br>(916)757-6400       | OSHITA, STAN<br>850 SOUTH GUILD AVE.,<br>STE. 107<br>LODI, CA 95240<br>(209)608-0711    | \$11,582,368<br>\$7,928,041<br>\$974,780    | 10/01/20<br>10/19/20<br>12/31/21   | 43%<br>68%              |
| 10-MPA-140-21.2/21.8<br>10-0Y6004<br>HSNH-P140-(037)E<br>--()            |                  | IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 FROM SOUTH JUNCTION STATE ROUTE 49 TO TWELFTH STREET<br>INSTALL CROSSWALKS AND IN-ROADWAY                               | IBARRA GENERAL ENGINEERING INC<br>4325 TYROLITE ST;<br>RIVERSIDE CA 92509<br>(909)342-8447                                   | INCOSHITA, STAN<br>850 SOUTH GUILD AVE.,<br>STE. 107<br>LODI, CA 95240<br>(209)608-0711 | \$2,868,257<br>\$691,367<br>\$121,571       | 03/02/21<br>03/25/21<br>12/31/21   | 49%<br>24%              |
| HB1  |                  |   |  |   |   |                                    |                         |
| 10-MPA-140-42.0/42.7<br>10-0P9234<br>ACST-ER18-(005)<br>PER- ( )<br>--() |                  | NEAR EL PORTAL AND YOSEMITE NATIONAL PARK, FROM 1.2 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TO 0.5 MILE WEST OF SOUTH FORK ME<br>THIS PROJECT PROPOSED TO REMOVE THE | MYERS AND SONS/RL WADSWORTH JOINT VENTURE<br>4600 NORTHGATE BLVD #100<br>SACRAMENTO CA 95834<br>(916)283-9950                | COREY CASEY<br>3663 ARCH RD STE 500<br>STOCKTON CA 95215<br>(209)607-8789               | \$20,747,125<br>\$10,496,331<br>\$3,777,520 | 01/29/21<br>02/23/21<br>12/20/21   | 57%<br>51%              |
| 10-SJ-4-2.0/0<br>10-1C2004   |                  | IN SAN JOAQUIN COUNTY ON ROUTES 4, 5, AND 99 AT VARIOUS LOCATIONS<br>CULVERT REHABILITATION   | DREAMBUILDER CONSTRUCTION CORP<br>DBA DREAMBUILDER<br>18543 YORBA LINDA BLVD # 376;<br>YORBA LINDA CA 92886<br>(714)646-3697 | PARIEL MENDOZA<br>850 S. GUILD AVE,<br>SUITE 107<br>LODI, CA 95240<br>(209)639-4686     | \$1,944,061<br>\$221,902<br>\$221,902       | 12/29/20<br>02/02/21<br>09/30/21   | 63%<br>11%              |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 10**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|--|---|---|------------------------------------|----------------------|
| 10-SJ-4-5.4/13.4<br>10-1L2304                              |                  | IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM 1 MILE EAST OF MIDDLE RIVER BRIDGE TO 0.1 MILE WEST OF JOHN TURK ROAD<br>RHMA OVERLAY                            | GEORGE REED, INC.<br>140 EMPIRE AVE<br>MODESTO CA 95354<br>(209)523-0734   | TROY SCHEIBER<br>850 S GUILD AVE SUITE 107<br>LODI CA 95240<br>(559)341-2018      | \$2,837,933<br>\$72,510<br>\$72,510     | 05/05/21<br>05/27/21<br>10/19/21   | 11%<br>3%            |
| HM   |                  |   |  |   |   |                                    |                      |
| 10-SJ-4-15.5/16.7<br>10-1C5004<br>ACNH-X077-(028)E<br>--() |                  | IN THE CITY OF STOCKTON AT ROUTE4/I-5 INTERCHANGES FROM 0.1 MILE EAST OF FRESNO AVE. TO CENTRAL VIADUCT INCLUDING CONNECTORS.<br>PAVEMENT RESURFACING AND | SECURITY PAVING COMPANY INC<br>3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361<br>(818)362-9200          | OSHITA, STAN<br>850 SOUTH GUILD AVE., STE. 107<br>LODI, CA 95240<br>(209)608-0711 | \$28,769,000<br>\$71,500<br>\$0         | 12/09/20<br>12/29/20<br>12/31/22   | 0%<br>0%             |
| 10-SJ-4-/0<br>10-1G9904                                    |                  | REPAIR EXISTING TRAFFIC MONITORING STATIONS (TMS) AT VARIOUS LOCATIONS IN DISTRICT 10.<br>REPAIR EXISTING TRAFFIC MONITORING                              | ST. FRANCIS ELECTRIC, LLC<br>975 CARDEN STREET;<br>SAN LEANDRO CA 94577<br>(510)639-0639                         |   | \$2,287,000<br>\$0<br>\$0               | 06/01/21<br>06/22/21               | 0%<br>0%             |
| HB4N   |                  |   |  |   |   |                                    |                      |
| 10-SJ-4-/0<br>10-1C8004                                    |                  | IN SAN JOAQUIN COUNTY ON ROUTE 4 AT OLD RIVER BRIDGE<br>BRIDGE PREVENTATIVE MAINTENANCE   | CALIFORNIA ENGINEERING CONTRACTORS, INC.<br>20 HAPPY VALLEY ROAD;<br>PLEASANTON CA 94566<br>(925)461-1500        | DAVID ABLEDU<br>3663 ARCH RD. STE. 500<br>STOCKTON, CA 95215<br>(209)483-5812     | \$6,417,007<br>\$56,620<br>\$56,620     | 03/02/21<br>03/25/21<br>10/28/21   | 1%<br>1%             |
| HA21   |                  |   |  |   |   |                                    |                      |
| 10-SJ-5-10.6/0<br>10-1H3424                                |                  | IN SAN JOAQUIN COUNTY, IN AND NEAR LATHROP AT PM 10.7, DEUEL OVERHEAD (NO. 29-0262 R/L)<br>REPLACE BRIDGE RAILS AND PREVENTIVE                            | AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D<br>BENICIA CA 94510<br>(707)746-8028 | BAL BAHADUR PAUL  | \$2,393,300<br>\$1,452,276<br>\$519,966 | 08/25/20<br>09/11/20<br>10/20/21   | 52%<br>61%           |
| 10-SJ-5-26.4/27<br>10-1C9404                               |                  | SAN JOAQUIN SR 5 BRIDGE DECK REHABILITATION AT STOCKTON CHANNEL VIADUCT<br>REHABILITATE BRIDGE DECK   | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br>BENICIA CA 94510  | CHRIS HANSON<br>3663 ARCH ROAD SUITE 500<br>STOCKTON CA 95215<br>(209)479-4053    | \$3,693,355<br>\$3,666,870<br>\$352,664 | 11/03/20<br>11/20/20<br>09/03/21   | 89%<br>98%           |
| HA21   |                  |   |  |   |   |                                    |                      |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 10**

| Location Contract Fed Aid Pgm Code                       | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message        |
|--|------------------|--|---|---|---|------------------------------------|-----------------------------|
| 10-SJ-5-33.4/33.4<br>10-1G4404                           |                  | IN SACRAMENTO AND SAN JOAQUIN COUNTIES NEAR THORNTON AT 0.6 MILE SOUTH OF TWIN CITIES ROAD OC AND IN STOCKTON AT 0.7 MILE NORTH OF UPGRADE TRAVEL TIME INFORMATION | VINTAGE PAVING CO.<br>119 MAIN ST.;<br>WINTERS CA 95694<br>(530)795-0132                                | ARIEL MENDOZA<br>850 S. GUILD AVE.<br><br>(209)639-4686                                 | \$977,349<br>\$934,281<br>\$224,202       | 10/27/20<br>11/20/20<br>10/04/21   | 93%<br>95%<br><br>SUSPENDED |
| HB4N   |                  |  |   |   |   |                                    |                             |
| 10-SJ-5-45.8/45.8<br>10-1N2004                           |                  | BEAVER SLOUGH BRIDGE (BRIDGE NO. 29 0247R)I-5 AT PM 45.86 WITHIN SAN JOAQUIN SUPERSTRUCTURE REPAIRS DIRS EFA 10A2274   | VIKING CONSTRUCTION CO., INC.<br>P.O. BOX 1508<br>RANCHO CORDOVA, CA 95741                              | ARIEL MENDOZA<br>850 S. GUILD AVE.,<br>SUTIE 107<br>LODI, CA 95240<br>(209)639-4686     | \$985,000<br>\$355,521<br>\$0             | 01/29/21<br>04/06/21<br>07/30/21   | 27%<br>36%                  |
| 20.20.201<br>130   |                  | REPAIR OF BRIDGE GIRDERS AND CONCRETE DECK   |   |   |   |                                    |                             |
| 10-SJ-5-/0<br>10-1K9304                                  |                  | IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY  | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, SUITE 10<br>SACRAMENTO CA 95834<br>(916)283-9950 | BAL BAHADUR PAUL<br>3663 ARCH ROAD, SUITE<br>500<br>STOCKTON, CA 95215<br>(209)609-1295 | \$4,664,661<br>\$20,670<br>\$20,670       | 04/29/21<br>05/13/21<br>06/09/22   | 5%<br>0%                    |
| 10-SJ-12-4.4/0<br>10-1K6104                              |                  | IN SAN JUAQUIN COUNTY ON ROUTE 12 AT LITTLE POTATO SLOUGH BRIDGE (AT POST MILE R4.4). REHABILITATE ELECTROMECHANICAL   | VALENTINE CORPORATION<br>111 PELICAN WAY;<br>SAN RAFAEL CA 94901<br>(415)453-3732                       |   | \$2,575,350<br>\$0<br>\$0                 | 05/25/21<br>06/15/21               | 0%<br>0%                    |
| HA23   |                  |  |   |   |   |                                    |                             |
| 10-SJ-88-13.7/14<br>10-0S7404                            |                  | IN SAN JOAQUIN AND ALPINE COUNTIES AT VARIOUS LOCATIONS REPLACE DETERIORATED CULVERTS  | EVERLEVEL HOLDINGS, LLC<br>5877 PINE AVE. SUITE 120;<br>CHINO HILLS CA 91709<br>(951)966-9153           |   | \$3,843,712<br>\$0<br>\$0                 | 07/27/21<br>08/10/21               | 0%<br>0%                    |
| 10-SJ-88-22.1/0<br>10-1E5314<br>HSNH-P088-(072)E<br>--() |                  | IN SAN JOAQUIN COUNTY COLLISION REDUCTION AT SR 88 AND LIBERTY ROAD IN SAN JOAQUIN COUNTY UPGRADE  | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET;<br>BERKELEY CA 94710<br>(510)526-3424                    | ARIEL MENDOZA<br>850 S. GUILD AVE.,<br>SUITE 107<br>LODI, CA 95240<br>(209)639-4686     | \$3,812,821<br>\$1,681,097<br>\$1,062,721 | 11/20/20<br>12/15/20<br>11/04/21   | 48%<br>44%                  |
| HBI  |                  |  |   |   |   |                                    |                             |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 10**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|--|--|---|------------------------------------|-------------------------|
| 10-SJ-99-8.9/9.5<br>10-0E6144<br>STPL-6210-(012)<br>--()   |                  | IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 1.0 MILE NORTH OF LOUISE AVENUE TO 0.3 MILE NORTH OF LATHROP ROAD<br>REPLACEMENT PLANTING AND IRRIGATION   | WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DR.<br>HERCULES CA 94547<br>(510)741-9226                       | OSHITA, STANLEY /<br>CASEY, COREY<br>850 SOUTH GUILD AVENUE, #107<br>LODI, CA 95240<br>(209)608-0711 | \$1,805,373<br>\$1,681,171<br>\$5,720     | 03/29/18<br>04/17/18<br>05/31/22   | 100%<br>92%<br>OVER RUN |
| HE13   |                  |   |  |  |   |                                    |                         |
| 10-SJ-99-9.4/15<br>10-1J2104                               |                  | IN SJ CO IN STOCKTON FROM 0.2 MI NORTH OF LATHROP ROAD OVERCROSSING TO 0.3 MI NORTH OF ARCH ROAD UNDERCROSSING<br>RHMA OVERLAY                            | A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.;<br>ROSEVILLE CA 95661<br>(916)757-6400  | DAVID ABLEDU<br>3663 ARCH RD. STE. 500<br>STOCKTON, CA 95215<br>(209)483-5812                        | \$5,731,400<br>\$1,219,751<br>\$1,219,751 | 02/23/21<br>03/18/21<br>12/10/21   | 17%<br>20%              |
| 10-SJ-99-14.4/29<br>10-1C7604<br>ACNH-P099-(668)E<br>--()  |                  | IN AND NEAR STOCKTON AND LODI, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF ARCH ROAD UNDERCROSSING TO SOUTH OF KETTLEMAN LANE.<br>PROVIDE ROADSIDE SAFETY | PACIFIC INFRASTRUCTURE CONSTRUCTION LLC<br>871 COTTING COURT STE A;<br>VACAVILLE CA 95688<br>(707)449-3604     | ARIEL MENDOZA<br>850 S. GUILD AVENUE,<br>SUITE 107<br>LODI, CA 95240<br>(209)639-4686                | \$1,781,723<br>\$955,167<br>\$170,096     | 04/05/21<br>04/16/21<br>01/18/22   | 42%<br>53%              |
| 10-SJ-99-16.4/18.2<br>10-3A1014<br>STPL-6210-(013)<br>--() |                  | IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE SOUTH OF DUCK CREEK BRIDGE TO MAIN STREET<br>OVERCROSSING<br>REPLACEMENT LANDSCAPE               | WABO LANDSCAPE & CONSTRUCTION, STAN OSHITA INC.<br>726 ALFRED NOBEL DR.;<br>HERCULES CA 94547<br>(510)741-9226 | STAN OSHITA<br>850 S GUILD AVE<br>LODI, CA 95240<br>(209)608-0711                                    | \$2,395,575<br>\$1,861,724<br>\$18,225    | 06/03/20<br>06/26/20<br>12/31/24   | 88%<br>78%              |
| HE13   |                  |   |  |  |   |                                    |                         |
| 10-SJ-99-16.8/17.6<br>10-0X3104                            |                  | IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 4 AT STATE ROUTE 99 SEPARATION (BRIDGE #29-0155) TO RAISE BRIDGE (#29-0155) TO MEET                      | BRIDGEWAY CIVIL CONSTRUCTORS, INC.<br>3333 VACA VALLEY PARKWAY;<br>VACAVILLE CA 95688<br>(707)455-7033         | DAVID ABLEDU<br>3663 ARCH ROAD #500<br>STOCKTON, CA 95215<br>(208)483-5812                           | \$7,017,264<br>\$6,509,663<br>\$468,844   | 06/30/20<br>07/17/20<br>10/28/21   | 79%<br>89%              |
| 10-SJ-99-20.1/20.1<br>10-1N4604                            |                  | EMERGENCY REPAIR OF FIRE DAMAGED DIVERTING CANAL BRIDGE. SJ-99 PM 20.12 DIRS EFA 10A2300<br>REPAIR FIR DAMAGED DIVERTING CANAL BRIDGE                     | CALIFORNIA ENGINEERING CONTRACTORS INC<br>20 HAPPY VALLEY ROAD<br>PLEASANTON, CA 94566<br>(925)461-0510        | TROY SCHEIBER<br>850 SOUTH GUILD AVENUE<br>LODI, CA 95240<br>(559)341-2018                           | \$1,180,000<br>\$0<br>\$0                 | 05/24/21<br>07/22/21<br>09/22/21   | 0%<br>0%                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 10**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|--|---|------------------------------------|----------------------|
| 10-SJ-99-30.9/31.3<br>10-1C2804<br>ACNH-P099-(661)E<br>--()  |                  | IN SAN JOAQUIN COUNTY IN LODI ON STATE ROUTE 99 AT VICTOR ROAD NORTHBOUND ON-RAMP RAMP REALIGNMENT   | SECURITY PAVING COMPANY, INC.<br>3075 TOWNSGATE ROAD;<br>WESTLAKE VILLAGE CA 91361<br>(818)362-9200        | TROY SCHEIBER<br>850 S GUILD<br>LODI CA 95240<br>(559)341-2018                                       | \$10,472,173<br>\$2,939,319<br>\$673,849  | 10/21/20<br>11/16/20<br>05/06/22   | 50%<br>28%           |
| HB4N   |                  |  |  |  |   |                                    |                      |
| 10-StA-5-12.6/0<br>10-1J5204                                 |                  | IN STANISLAUS COUNTY AT VARIOUS LOCATIONS BRIDGE REHABILITATION  | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711       | VINCENT LADIAO   | \$2,941,933<br>\$1,733,393<br>\$1,089,108 | 03/02/21<br>03/25/21<br>02/01/22   | 38%<br>58%           |
| 10-StA-5-27.0/27.4<br>10-0W6304                              |                  | IN STANISLAUS AND SAN JOAQUIN COUNTIES ABOUT 9 MILES NORTHWEST OF PATTERSON AT THE WESTLEY SAFETY ROADSIDE REST AREA AND ABOUT 0.9 REPLACE PUBLIC WATER SYSTEM AND | RE COM DEVELOPMENT COMPANY<br>2488 DIXON LANE;<br>BISHOP CA 93514<br>(760)873-3301                         | CASEY, COREY / OSHITA,<br>STAN<br>850 SOUTH GUILD<br>AVENUE, #107<br>LODI, CA 95240<br>(209)608-0711 | \$4,753,315<br>\$3,681,067<br>\$0         | 01/09/20<br>02/06/20<br>12/31/21   | 83%<br>76%           |
| HA26   |                  |  |  |  |   |                                    |                      |
| 10-StA-5-27.0/27.5<br>10-1G7224                              |                  | IN STANISLAUS COUNTY ON SR 5 AT PM 27 TO 27.5 INSTALL ZEV CHARGING STATIONS INFRASTRUCTURE AT THE WESTLEY SRRA. INSTALL ZEV CHARGING STATION                       | STUDEBAKER BROWN ELECTRIC, INC.<br>6643 32ND STREET STE. 106;<br>NORTH HIGHLANDS CA 95660<br>(916)678-4660 | SCHEIBER, TROY<br>850 S GUILD AVE,<br>SUITE 107<br>LODI, CA 95240<br>(559)341-2018                   | \$1,057,026<br>\$1,041,313<br>\$0         | 09/09/19<br>09/23/19<br>04/06/21   | 85%<br>96%           |
| HB71   |                  |  |  |  |   |                                    |                      |
| 10-StA-99-13.4/13.8<br>10-0L8704<br>ACNH-P099-(664)E<br>--() |                  | IN STANISLAUS COUNTY ON STATE ROUTE 99 NORTHBOUND BETWEEN HATCH ROAD AND SOUTH 9TH STREET OFF-RAMP NORTHBOUND AUXILIARY LANE                                       | SECURITY PAVING COMPANY, INC.<br>3075 TOWNSGATE ROAD;<br>WESTLAKE VILLAGE CA 91361<br>(818)362-9200        | NATE TUMMINELLO<br>952 GOODWIN DRIVE<br>RIPON, CA 95366<br>(209)481-3597                             | \$3,619,643<br>\$2,513,465<br>\$970,694   | 11/04/20<br>11/20/20<br>10/04/21   | 98%<br>69%           |
| HB4N   |                  |  |  |  |   |                                    |                      |
| 10-StA-99-13.8/17.6<br>10-0X6704<br>ACNH-P099-(655)E<br>--() |                  | STA ON SR 99 MAINTENANCE WORKER SAFETY IMPROVMENTS WOODLAND AVENUE UNDERCROSSING STANISLAUS COUNTY SR 99 MAINTENANCE   | BOSCO CONSTRUCTORS, INC.<br>21353 MAYALL ST.;<br>CHATSWORTH CA 91311<br>(818)700-0304                      | VINCE LADIAO<br>952 GOODWIN DRIVE<br>RIPON CA 95366<br>(209)609-4905                                 | \$2,829,604<br>\$2,678,077<br>\$417,261   | 09/18/20<br>10/02/20<br>09/15/21   | 100%<br>88%          |
| HB1  |                  |  |  |  |   |                                    |                      |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 10**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message        |
|---|------------------|--|---|--|---|------------------------------------|-----------------------------|
| 10-STA-99-18.0/19.7<br>10-0X56Y4<br>HSNH-P099-(627)E<br>--()  |                  | SR 99 CARPENTER/BRIGSMORE LANDSCAPE<br>LANDSCAPE   | BORTOLUSSI & WATKIN, INC.<br>77 LARKSPRUR STREET<br>SAN RAFAEL CA 94901<br>(415)453-4675    | OSHITA, STAN<br>850 SOUTH GUILD AVE,<br>SUITE 107<br>LODI, CA 95240<br>(209)608-0711 | \$506,738<br>\$451,013<br>\$1,970       | 12/04/18<br>12/19/18<br>05/31/22   | 100%<br>89%<br><br>OVER RUN |
| HB1   |                  |  |   |  |   |                                    |                             |
| 10-TUO-108-4.3/5.1<br>10-0Y2104                               |                  | IN TUOLUMNE COUNTY ON STATE ROUTE 108<br>WITHIN THE EAST SONORA BYPASS STAGE<br>II LIMITS AT PEACEFUL OAK<br>INTERCHANGE<br>CONSTRUCT EASTBOUND ONRAMP AND | SIERRA MOUNTAIN CONSTRUCTION<br>INC.<br>13919 MONO WAY,<br>SONORA CA 95370<br>(209)928-1900 | OSHITA, STAN<br>850 SOUTH GUILD AVE.,<br>STE. 107<br>LODI, CA 95240<br>(209)608-0711 | \$7,890,240<br>\$4,058,234<br>\$881,669 | 07/17/20<br>07/28/20<br>12/31/21   | 64%<br>51%                  |
| 10-TUO-108-18.9/38.8<br>10-462104<br>ACST-S108-(057)E<br>--() |                  | IN TUOLOME COUNTY NEAR LONG BARN FROM<br>0.1 MILE EAST OF LONG BARN ROAD TO<br>2.3 MILES EAST OF COW CREEK ROAD<br>PAVEMENT REHABILITATION -CAPM           | GEORGE REED, INC.<br>140 EMPIRE AVE<br>MODESTO CA 95354<br>(209)523-0734                    |  | \$12,305,350<br>\$0<br>\$0              | 08/02/21<br>08/17/21               | 0%<br>0%                    |
| HA22  |                  |  |   |  |   |                                    |                             |

**Totals:      Authorized Final Amt:      \$368,300,712      Completed to Date:      \$142,869,136      Work This Month:      \$26,646,033**

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 11**

| Location Contract Fed Aid Pgm Code  | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|---|---|---|------------------------------------|-------------------------|
| 11-IMP-7-.4/6.3<br>11-2N0084  |                  | IN IMPERIAL COUNTY AT VARIOUS LOCATIONS.<br>REHABILITATE BRIDGE DECK   | FEC FUTURE CONTRACTORS AND ENGINEERS, INC.<br>184 TECHNOLOGY DRIVE, SUITE 2<br>IRVINE CA 92618<br>(949)328-9758 | DAVID TOCI<br>4050 TAYLOR ST<br>SAN DIEGO, CA 92110<br>(858)688-1599                    | \$3,222,762<br>\$0<br>\$0                   | 06/25/21<br>07/15/21<br>06/27/22   | 0%<br>0%                |
| 11-IMP-8-36.5/37.5<br>11-410404<br>ACIM-008 -(111)E<br>--()                   |                  | IN IMPERIAL COUNTY IN EL CENTRO FROM 0.4 MILE WEST OF IMPERIAL AVENUE OC. TO 0.1 MILE EAST OF 8TH STREET OC.<br>RECONSTRUCT I-8/ IMPERIAL AVENUE | FROM GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET;<br>INDIO CA 92203<br>(760)775-7500                       | HERNANDEZ-DUARTE, DANIEL<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(760)554-2028 | \$25,174,955<br>\$17,796,773<br>\$1,059,173 | 01/16/20<br>02/06/20<br>01/02/23   | 46%<br>70%              |
| HA21  |                  |  |   |   |   |                                    |                         |
| 11-IMP-86-8.4/8.8<br>11-2N0574  |                  | IN IMPERIAL COUNTY IN EL CENTRO FROM 0.1 MILE EAST OF NORTH IMPERIAL AVENUE TO TRESHILL ROAD.<br>MICROSURFACING, COLDPLANE/RHMA.                 | FROM CALMEX ENGINEERING, INC. 2764 S. VISTA AVE.<br>BLOOMINGTON CA 92316<br>(909)546-1311                       | BENJAMIN HANEY<br>4050 TAYLOR ST<br>SAN DIEGO, CA 92110<br>(858)518-3821                | \$3,120,322<br>\$2,754,711<br>\$0           | 04/22/21<br>05/07/21<br>09/09/21   | 45%<br>84%<br>SUSPENDED |
| 11-IMP-98-32.1/32.5<br>11-080284<br>ACNH-P098-(029)E<br>1662-11 1-(4)<br>--() |                  | IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE.<br>WIDENING SR-98 HIGHWAY FROM 4 LANES                     | SPECTRUM CONSTRUCTION GROUP, INC.<br>16 GOODYEAR, STE. 140;<br>IRVINE CA 92618<br>(949)299-1400                 | DANIEL HERNANDEZ-DUARTE<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(760)594-2008  | \$7,217,861<br>\$643,193<br>\$34,016        | 12/04/20<br>12/24/20<br>03/30/23   | 1%<br>9%                |
| 11-IMP-111-.1/1.2<br>11-2N0724  |                  | IN IMPERIAL COUNTY IN CALEXICO FROM 0.1 MILE NORTH OF MEXICO BORDER TO RTE 98<br>COLD PLANE, PLACE STRESS ABSORBING                              | PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICAS 10<br>SAN DIEGO CA 92154<br>(855)860-5300                | BENJAMIN HANEY<br>4050 TAYLOR ST<br>SAN DIEGO, CA 92110<br>(858)518-8709                | \$1,824,789<br>\$0<br>\$0                   | 05/27/21<br>06/18/21<br>09/14/21   | 0%<br>0%                |
| 11-IMP-115-8.8/L11.4<br>11-2N0414   |                  | IN IMPERIAL COUNTY IN AND NEAR HOLTVILLE FROM TOWLAND ROAD TO WEST JUNCTION EVAN HEWES HIGHWAY.<br>PLACE MICRO-SURFACING                         | HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET;<br>LAKESIDE CA 92040<br>(858)587-3600                          | BENJAMIN HANEY<br>4050 TAYLOR ST<br>SAN DIEGO, CA 92110<br>(858)518-8709                | \$1,262,477<br>\$685,215<br>\$624,387       | 06/10/21<br>06/28/21<br>09/15/21   | 62%<br>54%              |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 11

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message  |
|--|------------------|--|--|--|---|------------------------------------|-----------------------|
| 11-SD-0-/0<br>11-424604<br>SSTG-X073-(143)E<br>--()        |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS.<br>GRADING IMPROVEMENTS, UPGRADE   | S&B ENGINEERING, INC.<br>12125 LAKESIDE AVE<br>LAKESIDE CA 92040<br>(619)390-6570                                      | MIYOKO NAKAJIMA<br>1463 BROADWAY<br>EL CAJON CA 92921<br>(619)588-9065               | \$2,924,377<br>\$1,982,518<br>\$295,736 | 12/09/20<br>01/21/21<br>11/08/22   | 26%<br>68%            |
| 11-SD-5-.2/15.2<br>11-427504<br>BlST-000C-(526)E<br>--()   |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS<br>INSTALL FIBER OPTIC LINE.  | HMS CONSTRUCTION, INC.<br>2885 SCOTT STREET;<br>VISTA CA 92081<br>(760)727-9808  | VICTOR CARDENAS<br>5377 OTAY MESA RD<br>SAN DIEGO, CA 92154<br>(619)554-7675         | \$17,600,000<br>\$43,222<br>\$43,222    | 03/11/21<br>04/08/21<br>04/17/23   | 1%<br>0%              |
| 11-SD-5-.3/72.1<br>11-429704<br>ACST-X073-(140)E<br>--()   |                  | IN SAN DIEGO COUNTY, AT VARIOUS LOCATIONS.<br>REPAIR AND INSTALL VEHICLE   | SELECT ELECTRIC, INC.<br>2790 BUSINESS PARK DR.;<br>VISTA CA 92081<br>(619)460-6060                                    | GENARO GENEL-TRUJILLO<br>2863 CARMEL VALLEY RD<br>DEL MAR, CA 92014<br>(858)688-1376 | \$7,322,738<br>\$963,497<br>\$409,950   | 10/19/20<br>11/20/20<br>05/23/23   | 42%<br>13%            |
| 11-SD-5-2.3/14<br>11-418104<br>ACST-X073-(142)E<br>--()    |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS.<br>CONSTRUCT CURB RAMPS  | PAL GENERAL ENGINEERING INC<br>10675 TREENA ST;<br>SAN DIEGO CA 92131<br>(855)860-5300                                 | SULTAN GHAZIALAM<br>817 SWEETWATER ROAD<br>SPRING VALLEY, CA 91977<br>(619)602-0333  | \$2,737,873<br>\$1,083,077<br>\$369,381 | 10/08/20<br>12/02/20<br>02/23/22   | 58%<br>39%            |
| 11-SD-5-9.0/9<br>11-2N0544                                 |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS.<br>RESURFACE BRIDGE DECKS, PLACE   | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br>IRVINE CA 92606<br>(949)252-0441 | TOCI DAVID<br>4050 TAYLOR ST<br>SAN DIEGO CA 92110<br>(858)688-1599                  | \$1,668,416<br>\$1,504,084<br>\$617,979 | 05/26/20<br>06/18/20<br>09/07/21   | 89%<br>89%            |
| 11-SD-5-13.5/14.4<br>11-424704<br>SIMG-X073-(144)E<br>--() |                  | IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 5 FROM NATIONAL AVENUE OC TO COMMERCIAL ST OVERHEAD AND ON ROUTE 805 AT ROUTE 94/805 SEP<br>UPGRADE END TREATMENTS AND INSTALL | PAL GENERAL ENGINEERING INC<br>10675 TREENA ST;<br>SAN DIEGO CA 92131<br>(855)860-5300                                 | SULTAN GHAZIALAM<br>817 SWEETWATER RD.<br>SPRING VALLEY,CA 91977<br>(619)602-0333    | \$2,868,267<br>\$0<br>\$0               | 02/02/21<br>04/22/21<br>08/29/22   | 0%<br>0%<br>SUSPENDED |



State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 11

| Location Contract Fed Aid Pgm Code   | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month            | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|--|------------------|---|--|--|---|------------------------------------|--------------------------------|
| 11-SD-5-20.5/20.5<br>11-2N0534   |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS.<br>RESURFACE BRIDGE DECKS, PLACE  | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711                               | CAILYN LE<br>4050 TAYLOR ST<br>SAN DIEGO, CA 92110<br>(858)688-1512            | \$4,413,358<br>\$3,217,667<br>\$1,005,361     | 03/12/21<br>04/01/21<br>01/21/22   | 41%<br>71%                     |
| 11-SD-5-29.1/30.5<br>11-2T3404<br>RSTP-6211-(137)E<br>--()                         |                  | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE SOUTH OF GENESEE AVENUE OVERCROSSING TO SORRENTO VIADUCT EXTENDED PLANT ESTABLISHMENT WITH                               | PACIFIC RESTORATION GROUP, INC.<br>325 E ELLIS AVENUE<br>PERRIS CA 92570<br>(951)457-4118  | ARINDUQUE, RAY<br>7177 OPPORTUNITY RD<br>SAN DIEGO, CA 92111<br>(858)467-4084  | \$1,846,851<br>\$1,507,473<br>\$32,847        | 06/03/19<br>06/20/19<br>09/15/23   | 0%<br>0%<br>PLANT EST<br>SATIS |
| 11-SD-5-34.9/35.1<br>11-417504   |                  | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.8 TO 1.0 MILE NORTH OF DEL MAR HEIGHTS ROAD OVERCROSSING ENHANCEMENTS TO DETENTION BASIN AND                                    | HAZARD CONSTRUCTION COMPANY<br>10529 VINE STREET;<br>LAKESIDE CA 92040<br>(858)587-3600  | GARY LEVINE<br>871 NORTH BROADWAY<br>ESCONDIDO CA 92025<br>(760)639-4430       | \$1,303,925<br>\$1,211,571<br>\$700           | 05/12/20<br>06/09/20<br>12/12/23   | 100%<br>97%<br>OVER RUN        |
| 11-SD-5-37.4/46.5<br>11-2T2174<br>CMST-PL62-(113)1<br>IM00-51 6-(6)<br>--()<br>HB5 |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LOMAS SANTA FE DR. TO 0.5 MILE SOUTH OF PALOMAR AIRPORT RD.<br>REPLACE THE SAN ELIJO LAGOON HWY                           | FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE (FSSW)<br>16470 W. BERNARDO DR., STE120<br>SAN DIEGO, CA 92127<br>(951)232-3522 | MCMILLAN, STEVE<br>2863 CARMEL VALLEY RD<br>DEL MAR, CA 92014<br>(858)688-1435 | \$258,322,483<br>\$236,077,566<br>\$1,631,266 | 12/22/16<br>01/13/17<br>12/17/22   | 92%<br>91%                     |
| 11-SD-5-38.4/47.3<br>11-2T2184<br>6211-130 -( )<br>--()                            |                  | IN SAN DIEGO COUNTY IN ENCINITAS AND CARLSBAD FROM SAN ELIJO LAGOON BRIDGE TO 0.3 MILE NORTH OF PALOMAR AIRPORT ROAD OVERCROSSING<br>CONSTRUCT HOV LANES, ITS ELEMENTS, | FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE<br>16740 W BERNARDO DR.,STE 120<br>SAN DIEGO, CA 92127<br>(760)916-9100         | PAK, YONG<br>3089 MANCHESTER AVE<br>CARDIFF, CA 92007<br>(858)688-1481         | \$235,770,606<br>\$173,269,631<br>\$5,173,989 | 10/29/18<br>10/29/18<br>12/30/22   | 65%<br>72%                     |
| 11-SD-5-/0<br>11-424904<br>SSTG-000C-(509)E<br>--()                                |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS.<br>UPGRADE/ INSTALL CURVE WARNING   | BC RENTALS LLC. DBA BC TRAFFICGENARO GENEL SPECIALIST<br>638 W SOUTHERN AVE;<br>ORANGE CA 92865<br>(714)974-1190                   | 2863 CARMEL VALLEY RD<br>DEL MAR. CA 92014<br>(858)688-1376                    | \$2,530,808<br>\$1,308,547<br>\$116,929       | 05/13/20<br>06/09/20<br>10/29/21   | 85%<br>52%                     |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 11**

| Location Contract Fed Aid Pgm Code                        | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|---|--|--|---|------------------------------------|-------------------------|
| 11-SD-5-/60<br>11-420704                                  |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS.<br>REPLACEMENT OF 24 EXISTING   | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br>IRVINE CA 92606<br>(949)252-0441                               | GHAZIALAM, SULTAN<br>517 SWEETWATER RD<br>SPRING VALLEY, CA 91977<br>(619)602-0333       | \$3,979,409<br>\$912,727<br>\$233,006   | 03/25/20<br>04/16/20<br>03/12/22   | 77%<br>23%              |
| 11-SD-8-.3/23<br>11-428104                                |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM MORENA BOULEVARD UNDERCROSSING TO 1.1 MILES EAST OF LAKE JENNINGS PARK ROAD UNDERCR REPAIR, REHABILITATE, AND REPLACE | GRANITE CONSTRUCTION COMPANY<br>5860 EL CAMINO REAL STE 200;<br>CARLSBAD CA 92008<br>(760)444-1032   | ALBERT, LABRADOR<br>1463 BROADWAY<br>EL CAJON, CA 92021<br>(619)954-8575                 | \$5,245,662<br>\$2,724,575<br>\$780,914 | 10/20/20<br>11/05/20<br>06/23/22   | 44%<br>51%              |
| HA22  |                  |   |  |  |   |                                    |                         |
| 11-SD-8-2.8/5<br>11-411314<br>ACIM- 008-(326)E<br>--()    |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS.<br>ROADSIDE SAFETY IMPROVEMENTS   | PAL GENERAL ENGINEERING INC.<br>2364 PASEO DE LAS AMERICAS<br>SAN DIEGO CA 92154<br>(858)860-5300  | ARINDUQUE, RAY<br>7177 OPPORTUNITY ROAD<br>MS.62<br>SAN DIEGO, CA 92111<br>(858)467-4084 | \$3,890,971<br>\$3,523,805<br>\$108,468 | 11/04/19<br>11/22/19<br>10/18/21   | 100%<br>90%<br>OVER RUN |
| HB1   |                  |   |  |  |   |                                    |                         |
| 11-SD-8-5.9/11.5<br>11-411334<br>ACIM-008 -(327)E<br>--() |                  | IN SAN DIEGO COUNTY IN THE CITIES OF SAN DIEGO AND LA MESA, ABOUT 0.3 MILE WEST OF FAIRMOUNT AVENUE TO 0.3 MILE WEST OF JACKSON D<br>ROADSIDE SAFETY IMPROVEMENTS.  | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A;<br>SANTA ANA CA 92705<br>(714)641-4730  | SILVA, GUS<br>1463 BROADWAY<br>EL CAJON, CA 92021<br>(858)688-1497                       | \$3,418,943<br>\$3,250,481<br>\$125,750 | 07/17/20<br>08/13/20<br>01/27/22   | 53%<br>93%              |
| HB1   |                  |   |  |  |   |                                    |                         |
| 11-SD-8-25.1/40.1<br>11-422114                            |                  | IN SAN DIEGO COUNTY NEAR ALPINE AT VARIOUS LOCATIONS FROM 0.6 MILE WEST OF HARBISON CANYON ROAD UNDERCROSSING TO 0.4 MILE EAST O CULVERTS REHABILITATION            | HAZARD CONSTRUCTION COMPANY<br>6465 MARINDUSTRY DRIVE;<br>SAN DIEGO CA 92121<br>(858)587-3600  | SILVA, GUS<br>1463 BROADWAY AVENUE<br>EL CAJON, CA 92021<br>(858)688-1497                | \$4,719,854<br>\$4,848,187<br>\$4,480   | 12/23/19<br>01/30/20<br>11/16/21   | 47%<br>99%              |
| 11-SD-8-25.9/32<br>11-2N0954                              |                  | IN SAN DIEGO COUNTY NEAR ALPINE FROM 0.2 MILE EAST OF HARBISON CANYON UNDERCROSSING TO 0.4 MILE EAST OF VIEJAS CREEK BRIDGE MILL AND REPLACE WITH 0.2' RHMA         | HANSON AGGREGATES PACIFIC SOUTHWEST LLC. DBA ATP GENERAL ENGINEERING CONTRAC<br>4211 PONDEROSA AVENUE, STE C;<br>SAN DIEGO CA 92123<br>(619)777-8100 | SEID HODZIC<br>4050 TAYLOR ST<br>SAN DIEGO, CA 92110<br>(858)688-1429                    | \$4,167,166<br>\$0<br>\$0               | 06/18/21<br>07/22/21<br>11/24/21   | 0%<br>0%<br>SUSPENDED   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 11**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|---|------------------|---|--|---|--|------------------------------------|--------------------------------|
| 11-SD-8-32.0/44<br>11-2N0994                                |                  | IN SAN DIEGO COUNTY NEAR ALPINE FROM RV CONCRETE<br>0.2 MILES EAST OF VIEJAS CREEK BRIDGE 605 E. COMMERCIAL ST.<br>TO 0.9 MILES WEST OF SUNRISE HIGHWAY<br>OC.<br>INDIVIDUAL SLAB REPLACEMENT   | ANAHEIM CA 92801<br>(714)855-4201  | HODZIC, SEID<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(858)688-1429          | \$2,497,316<br>\$1,989,966<br>\$250,734    | 04/12/21<br>04/30/21<br>09/17/21   | 68%<br>75%<br>SUSPENDED        |
| 11-SD-8-49.0/0<br>11-409104<br>ACIM- 008-(325)E<br>--()     |                  | IN SAN DIEGO COUNTY NEAR PINE VALLEY DOWNSTREAM SERVICES, INC.<br>AT BUCKMAN SPRINGS SAFETY ROADSIDE<br>REST AREA<br>REHAB SEWER/WATER SYSTEMS - ROAD   | 2855 PROGRESS PLACE;<br>ESCONDIDO CA 92029<br>(760)746-2544                              | FARMER, BRANDON<br>1463 BROADWAY<br>EL CAJON, CA 92021<br>(858)688-1509             | \$3,083,923<br>\$3,087,102<br>\$8,485      | 09/18/19<br>10/09/19<br>01/14/22   | 75%<br>100%                    |
| HA26  |                  |   |  |   |  |                                    |                                |
| 11-SD-11-.6/2.7<br>11-056374                                |                  | IN SAN DIEGO COUNTY NEAR SAN DIEGO AT SKANSKA USA CIVIL WEST<br>0.2 MILE WEST OF SANYO AVENUE<br>UNDERCROSSING TO 1.2 MILE EAST OF<br>ENRICO FERMI DRIVE OVERCROSS<br>CONSTRUCT INTERCHANGE AT SIEMPRE                                | CALIFORNIA DISTRICT INC.<br>1995 AGUA MANSA ROAD;<br>RIVERSIDE CA 92509<br>(951)684-5360 | VICTOR CARDENAS<br>5377 OTAY MESA RD<br>SAN DIEGO, CA 92154<br>(619)554-7675        | \$15,886,135<br>\$4,463,681<br>\$1,143,858 | 02/16/21<br>03/30/21<br>06/16/22   | 27%<br>28%                     |
| 11-SD-15-11.2/31.5<br>11-429804                             |                  | IN SAN DIEGO COUNTY IN SAN DIEGO AND<br>ESCONDIDO AT VARIOUS LOCATIONS FROM<br>0.3 MI SOUTH OF H AVE OC TO RTE 15/78<br>SEPARATION AND AT T<br>UPDATE MICROWAVE VEHICLE DETECTION   | HMS CONSTRUCTION, INC.<br>2885 SCOTT STREET;<br>VISTA CA 92081<br>(760)727-9808          | REZAEEMIRI, FARIBORZ<br>2863 CARMEL VALLEY RD<br>DEL MAR, CA 92014<br>(858)688-1564 | \$4,158,921<br>\$4,033,595<br>\$219,952    | 01/16/20<br>02/13/20<br>12/31/21   | 100%<br>97%<br>OVER RUN        |
| 11-SD-56-5.6/5.6<br>11-404604                               |                  | IN SAN DIEGO COUNTY IN SAN DIEGO AT<br>0.5 MILE WEST OF CAMINO DEL SUR<br>UNDERCROSSING<br>CONSTRUCT 2-LANE OC AT TORREY  | FLATIRON WEST, INC.<br>16470 W. BERNARDO DRIVE;<br>SAN DIEGO CA 92127<br>(760)916-9100   | GENEL, GENARO<br>2863 CARMEL VALLEY RD<br>DEL MAR, CA 92014<br>(858)720-2113        | \$7,208,988<br>\$7,194,123<br>\$2,475      | 10/21/19<br>11/19/19<br>01/26/22   | 100%<br>99%<br>OVER RUN        |
| HB4N  |                  |   |  |   |  |                                    |                                |
| 11-SD-76-12.1/17.7<br>11-257164<br>STPL-6211-(136)E<br>--() |                  | IN SD CNTY NEAR BONSALE & FALLBROOK, HABITAT RESTORATION SCIENCES,<br>ON RTE 15 FROM .3 MILE S/O TO .3 MILE INC.<br>N/O RTE 76/15 SEPRTN & ON RTE 76 FROM 1217 DISTRIBUTION WAY<br>.4 MILE W/O SO M<br>SR-76 EAST PLANT ESTABLISHMENT | VISTA CA 92081<br>(760)479-4210  | IRION JOSEPH<br>7177 OPPORTUNITY RD<br>SAN DIEGO, CA 92111<br>(858)467-4086         | \$1,619,795<br>\$1,228,198<br>\$15,536     | 06/01/18<br>06/25/18<br>02/15/23   | 0%<br>0%<br>PLANT EST<br>SATIS |
| HB32  |                  |   |  |   |  |                                    |                                |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 11**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted | %Time % Work Message               |
|---|------------------|---|---|--|--|------------------------------------|------------------------------------|
| 11-SD-78-2.5/2.9<br>11-417404<br>ACNH-P078-(119)E<br>--()     |                  | IN SAN DIEGO COUNTY IN OCEANSIDE FROM 0.8 MILE TO 0.4 MILE WEST OF COLLEGE BOULEVARD UNDERCROSSING STORMWATER MITIGATION - SLOPE                        | JAMES MCMINN, INC.<br>21834 CACTUS AVE<br>RIVERSIDE, CA 92518<br>(909)514-1231                      | IRION, JOSEPH<br>7177 OPPORTUNITY ROAD<br>SAN DIEGO, CA 92111<br>(619)778-8045     | \$2,464,514<br>\$2,330,179<br>\$0        | 05/17/19<br>06/05/19<br>07/18/23   | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 11-SD-78-N 17.6/21.3<br>11-419304<br>ACNH-P078-(120)E<br>--() |                  | IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM 0.1 MILE WEST OF NORTH BROADWAY TO FLORA VISTA STREET PAVEMENT REHABILITATION                            | HAZARD CONSTRUCTION COMPANY<br>10529 VINE STREET;<br>LAKESIDE CA 92040<br>(858)587-3600             | GARY LEVINE<br>871 NORTH BROADWAY<br>ESCONDIDO CA 92025<br>(760)639-4430           | \$12,863,377<br>\$8,272,872<br>\$991,056 | 11/03/20<br>11/20/20<br>12/02/21   | 66%<br>64%                         |
| HA22  |                  |   |   |  |  |                                    |                                    |
| 11-SD-94-2.6/10.7<br>11-425104                                |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 32ND STREET UNDERCROSSING TO CAMPO ROAD OVERCROSSING INSTALL AND/OR UPGRADE EXISTING                      | 3SIXTY INNOVATION INC<br>3555 ROSECRANS ST 114-110;<br>SAN DIEGO CA 92110<br>(858)304-1093          | GHAZIALAM SULTAN<br>817 SWEETWATER RD.<br>SPRING VALLEY, CA 91977<br>(619)602-0333 | \$1,088,521<br>\$0<br>\$0                | 06/21/21<br>07/13/21<br>06/07/22   | 0%<br>0%                           |
| 11-SD-94-4.4/7.3<br>11-412204<br>ACNH-P094-(068)E<br>--()     |                  | IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF 47TH STREET OVERCROSSING TO 0.6 MILE ROADSIDE WORKER SAFETY | PAL GENERAL ENGINEERING INC<br>10675 TREENA ST;<br>SAN DIEGO CA 92131<br>(855)860-5300              | ART PANNU<br>817 SWEETWATER ROAD<br>SPRING VALLEY, CA 91977<br>(619)697-0217       | \$2,067,805<br>\$4,250<br>\$4,250        | 04/15/21<br>05/07/21<br>08/05/22   | 4%<br>0%                           |
| 11-SD-94-10.4/14.9<br>11-420004<br>ACNH-P094-(067)E<br>--()   |                  | IN SAN DIEGO COUNTY IN AND NEAR LA MESA FROM SPRING STREET UNDERCROSSING TO ROUTE 54 (CAMPO ROAD) PAVEMENT REHABILITATION                               | GRANITE CONSTRUCTION COMPANY<br>5860 EL CAMINO REAL SUITE 200<br>CARLSBAD CA 92008<br>(760)444-1032 | ART PANNU<br>817 SWEETWATER RD.<br>SPRING VALLEY CA 91977<br>(858)688-1433         | \$11,276,209<br>\$9,172,848<br>\$348,313 | 07/14/20<br>08/07/20<br>09/20/21   | 87%<br>81%                         |
| HA22  |                  |   |   |  |  |                                    |                                    |
| 11-SD-94-30.0/39<br>11-2N0454                                 |                  | IN SAN DIEGO COUNTY NEAR DULZURA AND BARRETT JUNCTION FROM 0.9 MILE EAST OF GRANDE CREEK BRIDGE TO ROUTE 188 ASPHALT RUBBER BINDER CHIP SEAL AND        | AMERICAN PAVEMENT SYSTEMS, INC.<br>1012 11TH STREET;<br>MODESTO CA 95354<br>(209)522-2277           | BENJAMIN HANEY<br>4050 TAYLOR ST<br>SAN DIEGO, CA 92110<br>(858)518-8709           | \$2,720,755<br>\$1,948,757<br>\$105,690  | 02/18/21<br>03/09/21<br>09/16/21   | 70%<br>71%<br><br>SUSPENDED        |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 11**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|--|------------------|---|---|--|--|------------------------------------|--------------------------------|
| 11-SD-125-9.7/22.1<br>11-2N0884                            |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ELKELTON PLACE UNDERCROSSING TO N125-W52 SEPARATION APPLY METHACRYLATE ON BRIDGE DECK.                                | J. FRANCIS COMPANY<br>16197 KRAMERIA AVE.;<br>RIVERSIDE CA 92504<br>(951)776-9100                           | DAVID TOCI<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(858)688-1599               | \$1,170,734<br>\$0<br>\$0                | 05/04/21<br>06/17/21<br>11/10/21   | 0%<br>0%<br>SUSPENDED          |
| 11-SD-125-/1.1<br>11-288834                                |                  | IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO AT ROUTE 11/125/905 SEPARATION CONSTRUCT ROUTE 125/905 SOUTHBOUND   | FLATIRON WEST, INC.<br>16470 W. BERNARDO DRIVE;<br>SAN DIEGO CA 92127<br>(760)916-9009                      | COVARRUBIAS, CARLOS<br>5377 OTAY MESA RD<br>SAN DIEGO, CA 92154<br>(619)760-7875       | \$16,980,150<br>\$8,371,636<br>\$833,605 | 07/28/20<br>08/27/20<br>08/29/23   | 40%<br>49%                     |
| 11-SD-163-5.6/11.2<br>11-2N0744                            |                  | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.3 MILES NORTH OF FRIAARS ROAD OVERCROSSING TO 0.3 MILE NORTH OF KEARNY VILLA ROAD OVERCRO MICROSFACING RAMPS AT VARIOUS     | PAL GENERAL ENGINEERING INC.<br>2364 PASEO DE LAS AMERICAS STE104-1461 SAN DIEGO, CA 92154<br>(855)860-5300 | HODZIC, SEID<br>4050 TAYLOR ST MS220<br>SAN DIEGO, CA 92110<br>(858)688-1429           | \$1,313,325<br>\$1,254,544<br>\$31,010   | 03/30/21<br>04/16/21<br>08/23/21   | 98%<br>96%<br>SUSPENDED        |
| 11-SD-805-5.7/7.8<br>11-2T2604<br>STPL-6211-(121)<br>--()  |                  | IN SAN DIEGO COUNTY IN CHULA VISTA AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF NAPLES STREET UC TO BONITA RD UC. PM ***5.7-7.8** I-805 SOUTH SOUND WALLS (UNIT 1)   | SEMA CONSTRUCTION, INC.<br>7353 S. EAGLE STREET<br>CENTENNIAL, CO 80112<br>(949)470-0500                    | LAM, TAI<br>4001 EL CAJON BLVD,<br>SUITE 208<br>SAN DIEGO, CA 92105<br>(858)829-1020   | \$13,903,091<br>\$13,826,142<br>\$0      | 05/25/18<br>06/19/18<br>08/05/21   | 100%<br>99%<br>OVER RUN        |
| 11-SD-805-8.4/8.8<br>11-430184<br>BLIM- 805-(640)E<br>--() |                  | IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.2 MILE SOUTH OF SWEETWATER RIVER BRIDGE TO ROUTE 805/54 SEPARATION I-805 SWEETWATER RIVER BRIDGE        | FLATIRON WEST, INC.<br>16470 W BERNARDO DR., STE 120<br>SAN DIEGO, CA 92127<br>(909)597-8413                | SEID HODZIC<br>4001 EL CAJON BLVD,<br>STE 207<br>SAN DIEGO, CA 92105<br>(858)531-8930  | \$19,200,080<br>\$18,414,146<br>\$76,357 | 12/13/18<br>01/09/19<br>09/30/22   | 83%<br>95%                     |
| 11-SD-805-24.7/27.6<br>11-2T3304                           |                  | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UN INSTALL IRRIGATION AND LANDSCAPING | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A<br>SANTA ANA CA 92705<br>(714)641-4730                | HODZIC, SEID<br>4001 EL CAJON BLVD.<br>STE 208<br>SAN DIEGO, CA 92108<br>(858)688-1429 | \$881,462<br>\$817,542<br>\$3,360        | 02/01/18<br>02/21/18<br>04/21/22   | 0%<br>0%<br>PLANT EST<br>SATIS |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 11**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month           | Awarded Approved Est Comp Accepted | %Time % Work Message  |
|---|------------------|---|--|--|--|------------------------------------|-----------------------|
| 11-SD-905-3.2/11.7<br>11-2N0844                             |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS<br>APPLY METHACRYLATE ON BRIDGE DECK,  | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711           | DAVID TOCI<br>4050 TAYLOR ST<br>SAN DIEGO CA 92110<br>(858)688-1599                | \$1,054,054<br>\$0<br>\$0                    | 04/21/21<br>06/02/21<br>01/31/22   | 0%<br>0%<br>SUSPENDED |
| 11-SD-905-9.6/11.4<br>11-2888U4<br>GCBI-000C-(469)N<br>--() |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT SB FREEWAY TO FREEWAY CONNECTORS FROM SB RTE 125 TO EB RTE 905 AND EB RTE 11 A<br>CONSTRUCT SOUTHBOUND FREEWAY TO | SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC.<br>1995 AGUA MANSA ROAD<br>RIVERSIDE CA 92509<br>(951)684-5360 | COVARRUBIAS, CARLOS<br>5377 OTAY MESA ROAD<br>OTAY MESA, CA 92154<br>(619)760-7875 | \$103,659,540<br>\$93,216,623<br>\$2,161,168 | 05/09/19<br>05/28/19<br>01/03/23   | 59%<br>90%            |

**Totals:      Authorized Final Amt:      \$831,653,568      Completed to Date:      \$638,934,723      Work This Month:      \$18,863,403**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 12**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|---|---|---|------------------------------------|-------------------------|
| 12-ORA-1-4.9/5.5<br>12-0H1504                               |                  | IN ORANGE COUNTY, IN LAGUNA BEACH AND SPECTRUM CONSTRUCTION GROUP, NEWPORT BEACH, ON RTE 001 FROM 1,000 FEET SOUTH OF VISTA DEL SOL TO MOSS STREET; AND FROM LE REHABILITATE PAVEMENT (CAPM) | 16 GOODYEAR, STE. 140;<br>IRVINE CA 92618<br>(949)299-1400                                  | TAING,STEVEN/CE-JOHN HONG<br>3251 1/4 UNIVERSITY DRIVE,T#1<br>IRVINE, CA 92612<br>(949)279-8821     | \$6,446,155<br>\$6,031,140<br>\$0       | 09/11/20<br>09/24/20<br>11/23/21   | 51%<br>91%              |
| HA22  |                  |  |   |   |   |                                    |                         |
| 12-ORA-1-7.9/10.5<br>12-0M82U4<br>ANCH-P001-(673)E<br>--()  |                  | IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS PACIFIC COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED UPGRADE SIDEWALK TO AMERICANS WITH                         | 16 GOODYEAR, STE. 140;<br>IRVINE CA 92618<br>(949)299-1400                                  | BERRIOS, JOSE/CE-ZOKAI, FARID<br>15700 TUSTIN VILLAGE WAY<br>TUSTIN, CA<br>(949)279-8502            | \$9,580,910<br>\$2,200<br>\$0           | 01/26/21<br>02/18/21<br>12/30/22   | 1%<br>0%                |
| 12-ORA-1-9.4/0<br>12-0M9904                                 |                  | IN ORANGE COUNTY IN LAGUNA BEACH ON ROUTE 1 AT ROUTE 133 (BROADWAY STREET)<br>REPLACE BOX CULVERT (BRIDGE)   | GRIFFITH COMPANY<br>12200 BLOOMFIELD AVENUE;<br>SANTA FE SPRINGS, CA 90670<br>(562)929-1128 | YACOB,MOHAMAD/CE-MOH RAVA<br>6521 MARINE WAY, #1<br>IRVINE, CA 92618<br>(949)279-8433               | \$2,314,676<br>\$2,325,368<br>\$78,456  | 06/11/20<br>06/29/20<br>08/31/21   | 90%<br>99%<br>SUSPENDED |
| HA21  |                  |  |   |   |   |                                    |                         |
| 12-ORA-1-12.2/13.3<br>12-0P6604                             |                  | IN ORANGE COUNTY IN NEWPORT BEACH FROM 0.2 MILE SOUTH OF REEF POINT DRIVE TO 0.4 MILE NORTH OF CRYSTAL HEIGHTS DRIVE<br>STABILIZE BIOSWALES.   | HIGHLAND CONSTRUCTION, INC.<br>133 N. PIXLEY STREET;<br>ORANGE CA 92868<br>(714)538-5156    | MOHAMAD, YACOB/CE-RAVANIPOUR<br>6521 MARINE WAY<br>IRVINE, CA 92618<br>(949)279-8433                | \$944,798<br>\$816,556<br>\$7,814       | 12/23/20<br>01/12/21<br>02/16/23   | 24%<br>83%              |
| 12-ORA-1-27.0/29.9<br>12-0Q2804<br>SNHG-P001-(670)E<br>--() |                  | IN ORANGE COUNTY IN HUNTINGTON BEACH FROM SEAPOINT STREET TO WARNER AVENUE INC.<br>INSTALL OUTER SEPARATION BARRIER,   | FBD VANGUARD CONSTRUCTION,<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300   | LUNA, FRANKLIN/CE-MAJID JAVA<br>3251 1/4 UNIVERSITY DRIVE #2<br>IRVINE, CA 92612<br>(562)449-7999   | \$791,611<br>\$758,926<br>\$3,500       | 06/09/20<br>07/02/20<br>02/24/22   | 58%<br>95%              |
| 12-ORA-5-.6/43<br>12-0Q6904                                 |                  | IN ORANGE COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS<br>REPAIR AND REPLACEMENT OF NON   | SELECT ELECTRIC, INC.<br>2790 BUSINESS PARK DR.;<br>VISTA CA 92081<br>(619)460-6060         | NAJM, ELIE/CE-CHAUDRY, MONAS<br>3350 E. BIRCH STREET,<br>STE 250<br>BREA, CA 92821<br>(949)279-8826 | \$4,703,876<br>\$1,510,354<br>\$147,033 | 07/23/20<br>08/27/20<br>04/29/22   | 49%<br>32%              |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 12**

| Location Contract Fed Aid Pgm Code  | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month           | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|---|--|------------------------------------|----------------------|
| 12-ORA-5-.6/43<br>12-0P42U4<br>ACNH-X059-(083)E<br>--()                               |                  | IN ORANGE COUNTY AT VARIOUS LOCATIONS<br>INSTALL & MODIFY ITS ELEMENTS  | INTERNATIONAL LINE BUILDERS,<br>INC.<br>3955 TEMESCAL CANYON ROAD;<br><br>CORONA CA 92883<br>(951)682-2982 | CHAUDRY, MONAS<br>3350 E. BIRCH STREET,<br>STE 250<br>BREA, CA 02821<br>(949)279-8801               | \$16,189,145<br>\$1,550,139<br>\$737,630     | 09/15/20<br>10/02/20<br>03/28/24   | 14%<br>10%           |
| 12-ORA-5-1.8/44.2<br>12-0S5904  |                  | IN ORANGE COUTNY AT VARIOUS LOCATIONS<br>REPLACE "METER ON" SIGNAL HEADS  | CALPROMAX ENGINEERING INC.<br>650 N.ROSE DR.#186;<br><br>PLACENTIA CA 92870<br>(714)573-4599               | SIDHU, GAGANDEEP/CE-<br>ESSAYLI, M<br>6533 MARINE WAY #T2<br>IRVINE, CA 92618<br>(949)279-8466      | \$882,535<br>\$0<br>\$0                      | 04/29/21<br>06/03/21<br>04/27/22   | 0%<br>0%             |
| 12-ORA-5-3.3/3.3<br>12-0P7004   |                  | IN ORANGE COUNTY IN SAN CLEMENTE AT<br>AVENIDA PICO UNDERCROSSING<br>DRAINAGE RESTORATION AT THE SEGUNDA  | BEADOR CONSTRUCTION COMPANY,<br>INC.<br>26320 LESTER CIRCLE;<br><br>CORONA CA 92883<br>(951)674-7352       | SHIEH, PETER<br>3251 1/4 UNIVERSITY<br>DRIVE<br>IRVINE, CA 92612<br>(949)279-8636                   | \$2,682,300<br>\$472,929<br>\$241,290        | 10/26/20<br>11/17/20<br>01/18/24   | 3%<br>18%            |
| 12-ORA-5-6.9/6.9<br>12-0S4304   |                  | IN ORANGE COUNTY IN SAN JUAN<br>CAPISTRANO ON RTE 5 AT RET 5/1 SEP<br>AND IN IRVINE ON RTE 405 AT 0.1 MILE<br>SOUTH OF JAMBOREE RD OC<br>CULVERT CLEANING, INSPECTING,          | STANCE CONSTRUCTION COMPANY<br>5314 MARINER LN;<br><br>CHINO CA 91710<br>(626)274-3156                     | SHIEH, PETER<br>3251 1/4 UNIVERSITY<br>DRIVE<br>IRVINE, CA 92612<br>(949)279-8636                   | \$455,152<br>\$372,846<br>\$43,299           | 03/02/21<br>03/25/21<br>08/30/21   | 98%<br>81%           |
| 12-ORA-5-10.3/10.3<br>12-0P0904   |                  | IN ORANGE COUNTY IN SAN JUAN<br>CAPISTRANO AND IRVINE AT 0.6 MILE<br>SOUTH OF JUNIPERO ROAD UC AND AT 0.1<br>MILE NORTH OF N133/5 SEPARATI<br>INSTALL EROSION CONTROL FEATURES, | AUTOBAHN CONSTRUCTION, INC.<br>933 N. BATAVIA ST. ;<br><br>ORANGE CA 92867<br>(714)769-7025                | RUDA, NABIL /CE-FARID<br>ZOKAI<br>15700 TUSTINE VILLAGE<br>WAY<br>TUSTIN, CA 92780<br>(949)279-8491 | \$1,014,238<br>\$1,019,705<br>\$1,920        | 08/31/20<br>09/21/20<br>10/29/21   | 77%<br>99%           |
| 12-ORA-5-12.4/14.5<br>12-0K0214<br>ACIM-0052-(019)S<br>L607-1 10-(STP)L<br>12 0-21-() |                  | IN ORANGE COUNTY IN SAN JUAN<br>CAPISTRANO AND MISSION VIEJO FROM 0.5<br>MILE SOUTH OF AVERY PKWY UC TO 0.8<br>MILE NORTH OF CROWN VALLEY<br>ADD ONE LANE IN EACH DIRECTION     | ORTIZ ENTERPRISES, INC.<br>6 CUSHING SUITE 200;<br><br>IRVINE CA 92618<br>(949)753-1414                    | ZOKAI, FARID<br>27405 PUERTA REAL,<br>SUITE 300<br>MISSION VIEJO, CA 92691<br>(949)279-8435         | \$109,717,784<br>\$48,078,969<br>\$2,556,149 | 12/20/19<br>01/15/20<br>08/29/24   | 32%<br>44%           |



**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 12**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month           | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|---|------------------|--|--|---|--|------------------------------------|--------------------------------|
| 12-ORA-5-14.5/17.1<br>12-0K0224<br>TPLN-6212-(022)N<br>--() |                  | IN ORA CO, IN MISSION VIEJO AND LAGUNA HILLS, ON ROUTE 5 FROM 0.7 MILE S OF OSO PKWY TO 0.3 MILE S OF ALICIA PKWY OC<br>ADD ONE LANE IN EACH DIRECTION           | FLATIRON WEST, INC.<br>1770 LA COSTA MEADOWS DRIVE<br>SAN MARCOS CA 92078<br>(760)916-9009                             | HONG, JOHN<br>27261 LAS RAMBLAS RD,<br>STE 160<br>MISSION VIEJO, CA 92691<br>(949)276-8595            | \$134,873,663<br>\$74,103,127<br>\$3,625,215 | 03/05/19<br>04/04/19<br>12/06/23   | 46%<br>55%                     |
| 12-ORA-5-17.1/18.9<br>12-0K0234<br>TPLN-6212-(024)<br>--()  |                  | IN ORA CO IN MISSION VIEJO, LAGUNA WOODS AND LAKE FOREST FROM 0.4 MILE SOUTH OF ALICIA PARKWAY OC TO 0.2 MILE NORTH OF EL TORO ROA<br>WIDEN FREEWAY AND BRIDGES, | GUY F ATKINSON CONSTRUCTION LLC<br>18201 VON KARMAN AVENUE<br>IRVINE CA 92612<br>(703)216-1395                         | JAVAHERNESHAN, MAJID<br>3251 1/4 UNIVERSITY DRIVE,#2<br>IRVINE, CA 82612<br>(949)289-3551             | \$91,287,012<br>\$15,991,579<br>\$4,038,626  | 09/23/20<br>10/13/20<br>01/24/24   | 15%<br>18%                     |
| 12-ORA-5-25.0/28.3<br>12-0R8704                             |                  | IN ORANGE COUNTY IN IRVINE AND TUSTIN, FROM JEFFREY ROAD OVERCROSSING TO TUSTIN RANCH ROAD UNDERCROSSING<br>RESURFACE MAINLINE, RAMPS WITH RHMA                  | RJ NOBLE<br>15505 EAST LINCOLN AVE;<br>ORANGE CA 92865<br>(714)637-1550  | BERRIOS, JOSE/CE-<br>ZOKAI, FARID<br>15700 TUSTIN VILLAGE WAY #1<br>TUSTIN, CA 92780<br>(949)279-8502 | \$6,436,652<br>\$5,984,771<br>\$18,214       | 03/10/20<br>03/24/20<br>09/13/21   | 83%<br>93%                     |
| 12-ORA-5-31.0/33.3<br>12-0N5104                             |                  | IN ORANGE COUNTY IN SANTA ANA FROM FOURTH STREET OVERCROSSING TO BROADWAY OVERCROSSING<br>RELOCATE FACILITIES AWAY FROM  | DIVERSIFIED LANDSCAPE CO.<br>21730 BUNDY CANYON ROAD;<br>WILDOMAR CA 92595<br>(951)245-1686                            | NADERI, ARSALAN<br>6521 MARINE WAY T#1<br>IRVINE, CA 92618<br>(949)279-8447                           | \$1,386,500<br>\$1,304,006<br>\$6,830        | 08/01/19<br>08/23/19<br>03/02/22   | 0%<br>0%<br>PLANT EST<br>SATIS |
| 12-ORA-5-34.5/37.4<br>12-0Q8504<br>HSIM-0052-(022)E<br>--() |                  | IN ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.1 MILE NORTH OF SANTA ANA RIVER BRIDGE TO HARBOR BLVD OVERCROSSING<br>PLACE POLYESTER CONCRETE ON 3                | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br>IRVINE CA 92606<br>(949)252-0441 | RAMADAN, KIFAH/CE-<br>HONG, JOHN<br>3251 1/4 UNIVERSITY DRIVE<br>IRVINE, CA 92612<br>(949)279-8625    | \$5,245,045<br>\$5,010,515<br>\$622,503      | 07/29/20<br>08/20/20<br>08/25/21   | 98%<br>92%                     |
| 12-ORA-5-34.5/36.8<br>12-0P9004                             |                  | IN ORANGE COUNTY IN ANAHEIM AND ORANGE FROM SANTA ANA RIVER BRIDGE TO 0.2 MILE NORTH OF ANAHEIM BOULEVARD UNDERCROSSING<br>RELOCATE FACILITIES AWAY FROM         | MARINA LANDSCAPE INC.<br>3707 W. GARDEN GROVE BLVD;<br>ORANGE CA 92868<br>(714)939-6600                                | HONG, JOHN<br>3251 1/4 UNIVERSITY DRIVE, T#1<br>IRVINE, CA 92617<br>(949)279-8741                     | \$1,120,842<br>\$30,640<br>\$25,480          | 03/22/21<br>04/15/21<br>04/14/22   | 33%<br>3%                      |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 12**

| Location Contract Fed Aid Pgm Code                                  | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|--|---|--|------------------------------------|-------------------------|
| 12-ORA-5-36.8/38.5<br>12-0P9104                                     |                  | IN ORANGE COUNTY IN ANAHEIM FROM 0.2 MILE NORTH OF ANAHEIM BOULEVARD OVERCROSSING TO SANTA ANA STREET OVERCROSSING RELOCATE FACILITIES AWAY FROM                     | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A;<br>SANTA ANA CA 92705<br>(714)641-4730                      | JAY JOUBEEN/CE-<br>M.JAVAHERNESHAN<br>3251 1/4 UNIVERSITY DRIVE #2<br>IRVINE, CA 92612<br>(949)279-8638 | \$642,886<br>\$0<br>\$0                  | 06/08/21<br>06/16/21               | 0%<br>0%                |
| 12-ORA-5-42.5/42.6<br>12-0S7104                                     |                  | ON INTERSTATE 5 AT PM 42.5 IN THE CITY OF ANAHEIM, AT ORANGETHORPE AVE OVERCROSSING BRIDGE, PRESSURE GROUT VOIDS FOUND DIR'S EMERG REPAIR CRACKING AND SPALLING      | FLATIRON WEST, INC.<br>16470 W BERNARDO DR, STE 120<br>SAN DIEGO, CA 92127   | SHIEH, PETER<br>3251 1/4 UNIVERSITY DRIVE<br>IRVINE, CA 92612<br>(949)279-8636                          | \$2,687,000<br>\$1,410,518<br>\$0        | 01/04/21<br>01/14/21<br>11/30/21   | 100%<br>52%<br>OVER RUN |
| 20.20<br>201130   |                  |  |  |   |  |                                    |                         |
| 12-ORA-22-1.2/1.2<br>12-0Q6504<br>SNHG-P022-(027)E<br>--()          |                  | IN ORANGE COUNTY IN GARDEN GROVE AT VALLEY VIEW ST OFF-RAMP MODIFY SIGNAL AND LIGHTING, REFRESH  | INTERNATINAL LINE BUILDERS, INC. DBA ILB ELECTRIC<br>3955 TEMESCAL CANYON RD.;<br>CORONA CA 92883<br>(951)682-2982 | KATTAO,BIBARS/CE-<br>CHAUDRY,MONAS<br>3350 E. BIRCH ST.<br>SUITE 250<br>BREA, CA 92821<br>(949)279-8541 | \$495,802<br>\$0<br>\$0                  | 04/21/21<br>05/11/21<br>03/18/22   | 0%<br>0%                |
| 12-ORA-22-2.7/11.9<br>12-0S2004                                     |                  | IN ORANGE COUNTY IN ANAHEIM APPLY METHACRYLATE TREATMENT,  | AUTOBAHN CONSTRUCTION, INC.<br>933 N. BATAVIA ST.;<br>ORANGE CA 92867<br>(714)769-7025                             |   | \$1,491,434<br>\$0<br>\$0                | 04/12/21<br>04/30/21               | 0%<br>0%<br>SUSPENDED   |
| 12-ORA-22-5.6/10.9<br>12-0M9004<br>HSNH-P022-(025)<br>--()<br>SHOPP |                  | IN ORANGE COUNTRY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF BROOKHURST STREET UNDERCROSSING IN GARDEN GROVE TO BEDFORD ROAD OVE IMPROVE/RECONFIGURE CHANNELIZATION, | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE<br>FONTANA CA 92335<br>(909)356-8880                                 | WU, ADRIAN<br>15700 TUSTIN VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)279-8488                             | \$11,888,523<br>\$11,623,575<br>\$49,256 | 12/13/18<br>01/09/19<br>05/31/22   | 100%<br>96%<br>OVER RUN |
| 12-ORA-22-9.1/9.1<br>12-0N9204                                      |                  | IN ORANGE COUNTY IN GARDEN GROVE AT HASTER STREET OFF RAMP UPGRADE DRAINAGE AND ELECTRICAL   | BEADOR CONSTRUCTION COMPANY, INC.<br>26320 LESTER CIRCLE;<br>CORONA CA 92883<br>(951)674-7352                      | DAT, PHAM /CE-ADRIAN<br>WU<br>15700 TUSTIN VILLAGE WAY, #3<br>TUSTIN, CA 92780<br>(949)279-8586         | \$951,700<br>\$0<br>\$0                  | 09/16/19<br>10/04/19<br>01/31/22   | 0%<br>0%<br>SUSPENDED   |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 12**

| Location Contract Fed Aid Pgm Code                                | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|---|---|------------------------------------|----------------------|
| 12-ORA-22-9.4/L9.8<br>12-0P5204<br>HSNH-X059-(082)E<br>--()       |                  | IN ORA CO IN ORANGE ON RTE 22 FROM LEWIS ST OC TO 0.1 MI W OF THE CITY  | BEADOR CONSTRUCTION COMPANY, INC.<br>26320 LESTER CIRCLE;<br>CORONA CA 92883<br>(951)674-7352             | NAJM, ELIE/CE-CHAUDRY, MONAS<br>3350 E BIRCH STREET,<br>SUITE 250<br>BREA, CA 92821<br>(949)279-8826  | \$1,729,300<br>\$1,572,217<br>\$121,232 | 05/22/20<br>06/18/20<br>08/26/21   | 93%<br>91%           |
| 12-ORA-39-.6/22.2<br>12-0M5204<br>SNHG-P039-(035)E<br>--()        |                  | IN ORANGE COUNTY IN HUNTINGTON BEACH, ANAHEIM AND LA HABRA AT VARIOUS LOCATIONS FROM ATLANTA AVENUE TO CYPRESS STREET.<br>MODIFY SIGNALS, ADD SAFETY LIGHTING | PTM GENERAL ENGINEERING SERVICES, INC.<br>5942 ACORN ST.<br>RIVERSIDE CA 92504<br>(951)710-1000           | NAJM, ELIE/CE-MONAS CHAUDRY<br>3350 E. BIRCH STREET,<br>STE 250<br>BREA, CA 92821<br>(949)279-8826    | \$2,148,661<br>\$2,063,795<br>\$0       | 12/13/17<br>01/18/18<br>10/15/21   | 78%<br>98%           |
| HBI<br>12-ORA-39-5.1/5.1<br>12-0P0104<br>HSST-X059-(080)E<br>--() |                  | IN ORANGE COUNTY ON ROUTE 39 AT VARIOUS LOCATIONS AND ON ROUTE 90 AT PLACENTIA AVENNUE<br>MODIFY SIGNAL, ADD SAFETY LIGHTING,                                 | CALIFORNIA PROFESSIONAL ENGINEERING, INC.<br>19062 SAN JOSE AVENUE<br>LA PUENTE CA 91748<br>(626)810-1338 | NAJM, ELIE/CE- MONAS CHAUDRY<br>3350 E BIRCH STREET,<br>#250<br>BREA, CA 92821<br>(949)279-8826       | \$1,532,558<br>\$1,474,217<br>\$27,675  | 10/02/19<br>10/25/19<br>08/23/21   | 97%<br>96%           |
| 12-ORA-39-8.5/11.7<br>12-0S4504                                   |                  | IN ORANGE COUNTY, IN WESTMINSTER AND STANTON, FROM ROUTE 22/39 SEPARATION TO STARR STREET<br>RESURFACE HIGHWAY WITH RHMA                                      | RJ NOBLE<br>15505 EAST LINCOLN AVE;<br>ORANGE CA 92865<br>(714)637-1550                                   | PHAM, LIEU/CE- WU, ADRIAN<br>15700 TUSTIN VILLAGE WAY<br>TUSTIN, CA 92780<br>(818)319-7095            | \$2,814,010<br>\$817,650<br>\$817,650   | 03/02/21<br>03/25/21<br>11/17/21   | 14%<br>29%           |
| 12-ORA-39-9.7/9.7<br>12-0Q6404<br>SNHG-P039-(040)E<br>--()        |                  | IN ORANGE COUNTY IN STANTON AT CHAPMAN AVE<br>MODIFY SIGNAL, ADD SAFETY LIGHTING,   | CALPROMAX ENGINEERING INC.<br>650 N.ROSE DR.#186;<br>PLACENTIA CA 92870<br>(714)573-4599                  | SIDHU, GAGANDEEP/CE-ESSAYLI, M<br>6533 MARINE WAY,<br>TRAILER #2<br>IRVINE, CA 92618<br>(949)279-8466 | \$664,988<br>\$0<br>\$0                 | 03/11/21<br>04/01/21<br>02/08/22   | 0%<br>0%             |
| 12-ORA-39-15.2/15.9<br>12-0F9704<br>HA22                          |                  | IN ORANGE COUNTY IN BUENA PARK FROM AUTO CENTER DRIVE TO CRAIG AVE<br>REHABILITATE DRAINAGE SYSTEMS,  | SULLY-MILLER CONTRACTING COMPANY<br>135 S. STATE COLLEGE BLVD.<br>BREA CA 92821<br>(714)578-9600          | BERRIOS,JOSE /CE-FARID ZOKAI<br>15700 TUSTIN VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)279-8502         | \$1,762,000<br>\$1,738,878<br>\$0       | 05/14/20<br>06/19/20<br>10/28/21   | 66%<br>97%           |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21

District 12

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted           | %Time % Work Message               |
|--|------------------|--|--|---|---|--|------------------------------------|
| 12-ORA-55-1.4/T2.1<br>12-0S4804                              |                  | IN ORANGE COUNTY IN COSTA MESA AT VARIOUS LOCATIONS FROM 17TH STREET TO 0.1 MILE NORTH OF 19TH STREET HMA AND PRECAST CONCRETE PAVEMENT                            | STANCE CONSTRUCTION COMPANY<br>9070 IRVINE CENTER DR, #220<br>IRVINE, CA 92618<br>(626)274-3156                        |   | \$443,243<br>\$0<br>\$0                     | 05/10/21<br>06/03/21                         | 0%<br>0%                           |
| 12-ORA-55-13.2/17.8<br>12-0N5304<br>ACNH-P055-(063)E<br>--() |                  | IN ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.5 MILE NORTH OF EAST LA VETA AVENUE OC TO ROUTE 55/91 SEPARATION RELOCATE FACILITIES AWAY FROM                       | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A;<br>SANTA ANA CA 92705<br>(714)641-4730                          | JOUBEEN, JAY/CE-<br>M.JAVAHERNESHAN<br>3251 1/4 UNIVERSITY DRIVE, #2<br>IRVINE, CA 92612<br>(949)279-8638 | \$1,240,122<br>\$1,235,412<br>\$0           | 07/21/20<br>08/14/20<br>07/30/21<br>07/30/21 | 100%<br>100%<br>PLANT EST<br>SATIS |
| 12-ORA-55-15.1/17.5<br>12-0S0404<br>HSNH-P055-(064)<br>--()  |                  | IN ORANGE COUNTY IN ORANGE AND ANAHEIM AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF KATELLA AVENUE UNDERCROSSING TO 0.5 MILE NORTH UPGRADE TRAFFIC SAFETY DEVICES   | BEADOR CONSTRUCTION COMPANY, INC.<br>26320 LESTER CIRCLE;<br>CORONA CA 92883<br>(951)674-7352                          | N. RUDA/CE-F. ZOKAI<br>15700 TUSTIN VILLAGE WAY<br>TUSIN, CA 92780<br>(949)279-8491                       | \$1,064,700<br>\$0<br>\$0                   | 06/23/21<br>08/03/21<br>05/10/22             | 0%<br>0%                           |
| 12-ORA-55-17.7/17.7<br>12-0S0904                             |                  | IN ORANGE COUNTY IN ANAHEIM AND YORBA LLINDA ON ROUTE 55 AT ROUTE 91/5 SEPARATION AND ON ROUTE 91 AT ROUTE 91/55 SEPARATION AND 0 PEER TO CONSTRUCT AND UPGRADE 91 | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br>IRVINE CA 92606<br>(949)252-0441 | FRANKLIN LUNA / CE-<br>M.JAVAHERNE<br>3251 1/4 UNIVERSITY DRIVE<br>IRVINE, CA 92612<br>(562)449-7999      | \$1,058,567<br>\$0<br>\$0                   | 05/13/21<br>06/08/21<br>12/24/21             | 0%<br>0%                           |
| 12-ORA-57-16.2/20.9<br>12-0F03U4<br>HB4N                     |                  | IN ORANGE COUNTY FROM 0.2 MILE SOUTH OF ORANGETHORPE AVENUE UNDERCROSSING IN PLACENTIA TO LAMBERT ROAD UNDERCROSSING IN BREA HIGHWAY REPLACEMENT PLANTING          | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A<br>SANTA ANA CA 92705<br>(714)641-4730                           | NOWAK, JOHN<br>15700 TUSTIN VILLAGE WAY, T4<br>TUSTIN, CA 92780<br>(949)279-8511                          | \$1,505,443<br>\$1,257,477<br>\$1,890       | 02/15/18<br>03/09/18<br>05/11/22             | 0%<br>0%<br>PLANT EST<br>SATIS     |
| 12-ORA-57-20.3/21.6<br>12-0C1104<br>EPNH-P057-(067)E<br>--() |                  | IN ORANGE CO, IN BREA, ON ROUTE 57 FROM 0.6 MILE SOUTH TO 0.7 MILE NORTH OF LAMBERT ROAD UC RECONFIG NB RAMPS, CONST OF LOOP                                       | SECURITY PAVING COMPANY, INC.<br>3075 TOWNSGATE ROAD, STE 200<br>WESTLAKE VILLAGE, CA 91361<br>(818)362-9200           | SHIEH, PETER<br>3350 E BIRCH STREET, STE 250<br>BREA, CA 92821<br>(949)279-8636                           | \$49,701,518<br>\$34,268,350<br>\$1,023,310 | 04/19/19<br>05/13/19<br>03/28/22             | 75%<br>68%                         |
| HE11   |                  |  |  |   |   |  |                                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 12**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|--|------------------------------------|----------------------|
| 12-ORA-73-10.0/28<br>12-0N7204<br>HSNH-P073-(141)E<br>--()   |                  | IN ORA CO FROM 0.3 MILE SOUTH OF S73- S5 CONN VIADUCT IN SAN JUAN  | SPECTRUM CONSTRUCTION GROUP, INC.  | BLANCO, CHRIS/CE-<br>RAVANIPOUR,M   | \$18,078,013<br>\$5,393,943<br>\$866,503   | 09/16/20<br>10/19/20<br>06/13/22   | 43%<br>30%           |
| 12-ORA-73-10.3/19.5<br>12-0S2304                             |                  | IN ORANGE, IN VARIOUS CITIES, AT VARIOUS LOCATIONS, FROM S73-S5 CONNECTOR VIADUCT TO SAND CANYON AVENUE UNDERCROSSING METHACRYLATE TREATMENT, JOINT SEAL | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br>IRVINE CA 92606<br>(949)252-0441 | BLANCO, CHRIS/CE-<br>RAVANIPOUR,M<br>6521 MARINE WAY<br>IRVINE, CA 92618<br>(949)279-4560           | \$2,228,631<br>\$1,996,863<br>\$388,759    | 02/25/21<br>03/16/21<br>11/03/21   | 58%<br>85%           |
| 12-ORA-73-23.7/24.1<br>12-0N8604<br>HSNH-P037-(140)E<br>--() |                  | IN ORANGE COUNTY, IN NEWPORT, FROM 0.3 MILE NORTH OF BISON AVENUE TO 0.3 MILE SOUTH OF UNIVERSITY DRIVE WIDEN EXISTING LANE FROM ONE TO TWO              | BEADOR CONSTRUCTION COMPANY, INC.<br>26320 LESTER CIRCLE;<br>CORONA CA 92883<br>(951)674-7352                          | JOUBEEN, JAY/CE-<br>JAVAHERNESHAN<br>3251 1/4 UNIVERSITY DRIVE<br>IRVINE, CA 92612<br>(949)279-8638 | \$6,809,581<br>\$4,465,540<br>\$308,903    | 06/25/20<br>07/23/20<br>12/06/22   | 36%<br>65%           |
| 12-ORA-74-2.9/5.1<br>12-0L7224<br>HSNH-P074-(068)E<br>--()   |                  | IN ORANGE COUNTY IN THE CITY OF SAN JUAN CAPISTRANO ON ROUTE 74 FROM EAST OF ANTO PE FOR MITIGATION PLANTING FOR   | DIVERSIFIED LANDSCAPE CO.<br>21730 BUNDY CANYON ROAD;<br>WILDOMAR CA 92595<br>(951)245-1686                            | NADERI, ARSALAN<br>6521 MARINE WAY T#1<br>IRVINE, CA 92618<br>(949)279-8447                         | \$618,640<br>\$374,036<br>\$11,648         | 04/10/19<br>05/01/19<br>05/22/23   | 57%<br>60%           |
| 12-ORA-74-11.5/16.6<br>12-0P0304<br>HSNH-P074-(071)E<br>--() |                  | IN ORANGE COUNTY NEAR SAN JUAN CAPISTRANO FROM 1.0 MILE WEST OF SAN JUAN HOT SPRING ROAD TO ORANGE COUNTY LINE INSTALL HIGH FRICTION SURFACE             | AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D<br>BENICIA CA 94510<br>(707)746-8028       | NADERI, ARSALAN/CE-<br>RAVANIPOUR<br>6521 MARINE WAY<br>IRVINE, CA 92618<br>(949)279-8447           | \$17,410,000<br>\$5,476,524<br>\$2,301,746 | 11/13/20<br>12/02/20<br>03/28/24   | 17%<br>31%           |
| 12-ORA-90-.5/2.5<br>12-0S4704                                |                  | IN ORANGE COUNTY IN LA HABRA FROM BEACH BLVD TO HARBOR BLVD COLD PLANE AC PAVEMENT AND PLACE   | CALMEX ENGINEERING, INC.<br>2764 S. VISTA AVE.;<br>BLOOMINGTON CA 92316<br>(909)546-1311                               | SHIEH, PETER<br>3251 1/4 UNIVERSITY DRIVE<br>IRVINE, CA 92612<br>(949)279-8828                      | \$1,651,847<br>\$1,627,665<br>\$95,189     | 03/05/21<br>03/16/21<br>09/08/21   | 72%<br>97%           |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/21**

**District 12**

| Location Contract Fed Aid Pgm Code                                  | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|--|---|------------------------------------|----------------------|
| 12-ORA-90-2.6/5.1<br>12-0P5804                                      |                  | IN ORANGE COUNTY IN FULLERTON AND BREA FROM HARBOR BLVD. TO RANDOLPH AVE.<br>COLD PLANE AND OVERLAY PAVEMENT,  | RJ NOBLE<br>15505 EAST LINCOLN AVE;<br>ORANGE CA 92865<br>(714)637-1550                                   | SHIEH, PETER<br>3251 1/4 UNIVERSITY DRIVE<br>IRVINE, CA 92612<br>(949)279-8636                     | \$3,356,088<br>\$3,443,385<br>\$160,132 | 06/19/20<br>07/10/20<br>08/25/21   | 96%<br>98%           |
| 12-ORA-90-4.0/4<br>12-0Q4204<br>SNHG-P090-(017)E<br>--()            |                  | IN ORANGE COUNTY IN BREA AT BERRY STREET AND JASMINE DRIVE<br>MODIFY SIGNAL, INSTALL LIGHTS,   | CROSTOWN ELECTRICAL & DATA, INC.<br>5454 DIAZ STREET;<br>IRVINDALE CA 91706<br>(626)813-6693              | NAJM, ELIE/CE-MONAS<br>CHAUDRY<br>3350 E. BIRCH STREET,<br>#250<br>BREA, CA 92821<br>(949)279-8826 | \$434,983<br>\$0<br>\$0                 | 06/11/20<br>07/02/20<br>02/11/22   | 0%<br>0%             |
| 12-ORA-91-1.8/3.4<br>12-0Q3104<br>SNHG-P091-(149)E<br>--()          |                  | IN ORANGE COUNTY IN BUENA PARK FROM KNOTT AVENUE UNDERCROSSING TO 0.2 MILE WEST OF ROUTE 91/5 SEPARATION OVERHEAD SIGN STRUCTURE.                              | ALFARO COMMUNICATIONS CONSTRUCTION, INC<br>15614 S. ATLANTIC AVENUE;<br>COMPTON CA 90221<br>(310)669-8949 | SHIEH, PETER<br>3251 1/4 UNIVERSITY DRIVE<br>IRVINE, CA 92612<br>(949)279-8636                     | \$2,982,303<br>\$0<br>\$0               | 05/27/21<br>08/19/21<br>11/01/22   | 0%<br>0%             |
| 12-ORA-91-9.8/18.9<br>12-0N3204<br>ACNH-P091-(148)E<br>--()<br>HA23 |                  | IN ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 0.3 MILE WEST OF LAKEVIEW AVENUE OVERCROSSING TO RIVERSIDE COUNTY LINE<br>CAPM PAVEMENT PRESERVATION          | ACME CONCRETE PAVING INC<br>4124 E BROADWAY AVE<br>SPOKANE WA 99202<br>(509)242-1234                      | PHAM, DAT /CE-ADRIAN<br>WU<br>15700 TUSTIN VILLAGE WAY, #3<br>TUSTIN, CA 92780<br>(949)279-8586    | \$9,517,855<br>\$5,547,767<br>\$134,664 | 11/07/19<br>12/04/19<br>11/19/21   | 79%<br>58%           |
| 12-ORA-91-12.5/13.9<br>12-0N4904                                    |                  | IN ORANGE COUNTY IN ANAHEIM FROM 1.0 MILE EAST OF ROUTE 91/90 SEPERATION TO 0.5 MILE WEST OF WEIR CANYON ROAD UNDERCROSSING<br>REHABILITATE COMMERCIAL VEHICLE | SPECTRUM CONSTRUCTION GROUP, INC.<br>16 GOODYEAR STE 140;<br>IRVINE CA 92618<br>(949)299-1400             | PHAM, DAT /CE-ADRIAN<br>WU<br>15700 TUSTIN VILLAGE WAY, #3<br>TUSTIN, CA 92780<br>(949)279-8575    | \$5,581,265<br>\$5,344,652<br>\$1,498   | 12/18/19<br>01/22/20<br>12/03/21   | 47%<br>95%           |
| 12-ORA-91-16.6/17<br>12-0S6604                                      |                  | IN ORANGE COUNTY IN YORBA LINDA FROM W91-S241/91 CONNECTOR SEPARATION TO 0.6 MILE EAST OF GYPSUM CANYON ROAD UNDERCROSSING<br>REMOVE AC PAVEMENT AND PLACE     | BEADOR CONSTRUCTION COMPANY, INC.<br>26320 LESTER CIRCLE;<br>CORONA CA 92883<br>(951)674-7352             |  | \$1,587,300<br>\$0<br>\$0               | 05/18/21<br>06/18/21               | 0%<br>0%             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 12**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message    |
|--|------------------|--|--|--|---|--|-------------------------|
| 12-ORA-133-3.2/4.1<br>12-0P94U4<br>ACNH-P133-(018)<br>--()   |                  | IN ORANGE COUNTY, IN THE CITY OF LAGUNA BEACH, FROM 0.2 MILE SOUTH OF EL TORO ROAD TO ROUTE 73/133 SEPARATION ROADWAY WIDENING, RESTRIPIPING AND                     | GRANITE CONSTRUCTION COMPANY<br>5860 EL CAMINO REAL;<br>CARLSBAD CA 92008<br>(760)444-1032                             | LUNA, FRANKLIN/CE-<br>JAVAHERNESHA<br>3251 1/4 UNIVERSITY DRIVE<br>IRVINE, CA 92612<br>(562)449-7999           | \$6,845,845<br>\$0<br>\$0               | 02/23/21<br>03/11/21                         | 0%<br>0%<br>SUSPENDED   |
| 12-ORA-133-3.9/13.6<br>12-0N6604<br>HSNH-P133-(016)E<br>--() |                  | IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM 0.1 MILE SOUTH OF ROUTE 73/133 SEPARATION TO ROUTE 133/241 SEPARATION<br>REPLACE DAMAGED AND OUTDATED MBGR,         | CHUMO CONSTRUCTION INC<br>14425 JOANBRIDGE STREET;<br>BALDWIN PARK CA 91706<br>(626)960-9502                           | SHIEH, PETER<br>3251 1/4 UNIVERSITY DRIVE<br>IRVINE, CA 92612<br>(213)220-9669                                 | \$9,580,425<br>\$4,700,511<br>\$962,690 | 01/16/20<br>02/13/20<br>09/13/21             | 94%<br>50%              |
| SHOPP<br>12-ORA-133-4.2/13.4<br>12-0S2204                    |                  | IN ORANGE, IN VARIOUS CITIES, AT VARIOUS LOCATIONS, FROM LAGUNA CANYON CREEK TO SANTIAGO AQUEDUCT UNDERCROSSING METHACRYLATE TREATMENT, JOINT SEAL                   | O'DONNELL CONSTRUCTION, INC.<br>559 W. COVINA BLVD.;<br>SAN DIMAS CA 91773<br>(909)394-4510                            |  | \$1,560,030<br>\$0<br>\$0               | 04/01/21<br>04/30/21                         | 0%<br>0%                |
| 12-ORA-142-3.1/6.4<br>12-0S4404                              |                  | IN ORANGE COUNTY IN BREA FROM 0.5 MILE EAST OF BREA HILLS AVENUE TO SAN BERNARDINO COUNTY LINE<br>RESURFACE HIGHWAY WITH RHMA  | SULLY-MILLER CONTRACTING COMPANY<br>135 S. STATE COLLEGE BLVD.;<br>BREA CA 92821<br>(714)578-9600                      | PHAM, LIEU/CE- WU,<br>ADRIAN<br>15700 TUSTIN VILLAGE WAY<br>TUSTIN, CA 92780<br>(818)319-7095                  | \$1,345,216<br>\$1,012,934<br>\$0       | 03/16/21<br>04/01/21<br>07/26/21<br>08/02/21 | 94%<br>77%<br>COMPLETED |
| 12-ORA-241-14.5/25<br>12-0Q7004<br>HSST-P241-(008)E<br>--()  |                  | IN ORANGE COUNTY IN IRVINE, LAKE FOREST, MISSION VIEJO AND RANCHO SANTA MARGARITA ON ROUTE 241 FROM OSO PARKWAY TO PORTOLA PARKWAY<br>INSTALL MGS AND CRASH CUSHIONS | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br>IRVINE CA 92606<br>(949)252-0441 | TAING, STEVEN/CE-<br>HONG, JOHN<br>3251 1/4 UNIVERSITY DR T#1<br>IRVINE, CA 92617<br>(949)279-8580             | \$958,056<br>\$146,920<br>\$0           | 05/22/20<br>06/18/20<br>09/03/21             | 42%<br>16%              |
| 12-ORA-241-16.0/38.8<br>12-0R5204                            |                  | IN ORANGE COUNTY IN RANCHO SANTA MARGARITA, MISSION VIEJO, LAKE FOREST, ORANGE & ANAHEIM AT VARIOUS LOCATIONS, FROM WILDLIFE UC TO METHACRYLATE DECK SEAL TREATMENT  | SPECTRUM CONSTRUCTION GROUP, INC.<br>16 GOODYEAR STE 140;<br>IRVINE CA 92618<br>(949)299-1400                          | RAMADAN, KIFAH/CE-JOHN<br>HONG<br>27261 LAS RAMBLAS RD,<br>STE 160<br>MISSION VIEJO, CA 92691<br>(949)279-8625 | \$2,016,391<br>\$1,680,595<br>\$73,843  | 02/07/20<br>03/17/20<br>08/21/21             | 100%<br>84%<br>OVER RUN |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/21**

**District 12**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|---|---------------------------------------|------------------------------------|----------------------|
| 12-ORA-405-5.6/5.6<br>12-0P4004<br>SIMG-405 -(013)E<br>--() |                  | IN ORANGE COUNTY IN IRVINE ON ROUTE 405 AT CULVER DRIVE OVERCROSSING ADA AND SIGNAL MODIFICATION   | CHUMO CONSTRUCTION INC<br>14425 JOANBRIDGE STREET;<br>BALDWIN PARK CA 91706<br>(626)960-9502  | SIDHU,GAGANDEEP/CE-MO<br>ESSAYLI<br>6533 MARINE WAY,<br>TRAILER #2<br>IRVINE, CA 92618<br>(949)279-8466 | \$1,143,649<br>\$880,098<br>\$86,080  | 06/11/20<br>07/02/20<br>11/05/21   | 57%<br>77%           |
| 12-ORA-405-7.3/10<br>12-0N5204                              |                  | IN ORANGE COUNTY IN IRVINE FROM VON KARMAN AVE. OC TO 0.1 MILE NORTH OF MACARTHUR BLVD. AND IN COSTA MESA FROM SANTA ANA DELPHI CH RELOCATE FACILITIES AWAY FROM | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A;<br>SANTA ANA CA 92705<br>(714)641-4730 | NOWAK, JOHN<br>3251 1/4 UNIVERSITY<br>DRIVE #2<br>IRVINE, CA 92612<br>(949)279-8511                     | \$1,477,699<br>\$1,398,621<br>\$1,056 | 02/24/20<br>03/20/20<br>05/13/22   | 62%<br>93%           |

**Totals:      Authorized Final Amt:      \$575,079,163      Completed to Date:      \$266,315,913      Work This Month:      \$19,587,682**



**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>     | <b>Contract</b> | <b>Page</b> |
|-----------------------|-----------------|-------------|
| 01-DN-101-8.2/8.7     | 01-0B0904       | 1           |
| 01-DN-101-12.5/15.5   | 01-0G1004       | 1           |
| 01-DN-101-21.2/0      | 01-0G2104       | 1           |
| 01-DN-101-25.5/27.4   | 01-0C6604       | 1           |
| 01-DN-101-39.8/39.8   | 01-0F3104       | 1           |
| 01-DN-101-39.8/46.4   | 01-0K4704       | 1           |
| 01-DN-101-42.0/42     | 01-0L0704       | 2           |
| 01-DN-101-120.0/16.5  | 01-0L0404       | 2           |
| 01-DN-101-151.0/15.5  | 01-0L2304       | 2           |
| 01-DN-101-/15.5       | 01-0H6904       | 2           |
| 01-DN-199-6.5/36.3    | 01-488014       | 2           |
| 01-DN-199-9.9/9.9     | 01-0L3204       | 2           |
| 01-DN-199-27.5/36.4   | 01-0K7904       | 3           |
| 01-DN-199-335.0/33.9  | 01-0J5704       | 3           |
| 01-DN-999-/0          | 01-0J8604       | 3           |
| 01-HUM-36-5.2/30.9    | 01-0F8404       | 3           |
| 01-HUM-36-17.9/23.9   | 01-0F5004       | 3           |
| 01-HUM-36-40.4/45.6   | 01-0K5704       | 3           |
| 01-HUM-36-314.0/0     | 01-0J1704       | 4           |
| 01-HUM-96-16.8/23.1   | 01-0K4304       | 4           |
| 01-HUM-96-22.9/0      | 01-0F0804       | 4           |
| 01-HUM-101-23.0/102.3 | 01-0K7104       | 4           |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 01-HUM-101-48.3/58.8 | 01-0K5404       | 4           |
| 01-HUM-101-65.5/69.9 | 01-0K4504       | 4           |
| 01-HUM-101-69.8/75.2 | 01-0C5704       | 5           |
| 01-HUM-101-75.1/77.4 | 01-0B6204       | 5           |
| 01-HUM-101-78.0/79.8 | 01-0E68U4       | 5           |
| 01-HUM-101-80.1/84.3 | 01-0F2204       | 5           |
| 01-HUM-101-84.4/84.8 | 01-0E0004       | 5           |
| 01-HUM-101-87.8/90.1 | 01-0J5104       | 5           |
| 01-HUM-101-88.3/88.3 | 01-0E6504       | 6           |
| 01-HUM-101-124.5/0   | 01-0F9604       | 6           |
| 01-HUM-101-595.0/0   | 01-0K4204       | 6           |
| 01-HUM-101-17.9/87.8 | 01-0E7704       | 6           |
| 01-HUM-255-6.0/7.6   | 01-3660U4       | 6           |
| 01-HUM-299-8.5/9     | 01-0J8004       | 6           |
| 01-HUM-299-20.5/30.2 | 01-0F4604       | 7           |
| 01-HUM-299-30.7/37.7 | 01-0F4704       | 7           |
| 01-HUM-299-38.9/39.5 | 01-0F6804       | 7           |
| 01-HUM-299-1.8/1.8   | 01-0F5304       | 7           |
| 01-HUM-299-16.1/26.6 | 01-0E0304       | 7           |
| 01-HUM-999-/0        | 01-0A1204       | 7           |
| 01-LAK-20-.7/5.2     | 01-0K4804       | 8           |
| 01-LAK-20-5.1/6.3    | 01-0G33U4       | 8           |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>     | <b>Contract</b> | <b>Page</b> |
|-----------------------|-----------------|-------------|
| 01-LAK-20-12.2/45.9   | 01-0K5004       | 8           |
| 01-LAK-20-37.0/41.7   | 01-0K4604       | 8           |
| 01-LAK-29-12.7/14.5   | 01-0E7204       | 8           |
| 01-LAK-29-17.7/20.7   | 01-0E7304       | 8           |
| 01-LAK-29-28.5/31.6   | 01-2982U4       | 9           |
| 01-LAK-175-.2/.4      | 01-0H4604       | 9           |
| 01-LAK-175-25.0/27.5  | 01-0A0404       | 9           |
| 01-LAK-999-/0         | 01-0J8804       | 9           |
| 01-MEN-1-43.7/43.7    | 01-0E2014       | 9           |
| 01-MEN-1-75.5/76.5    | 01-0G4504       | 9           |
| 01-MEN-20-16.8/17.2   | 01-0E8604       | 10          |
| 01-MEN-20-24.6/24.8   | 01-0G4304       | 10          |
| 01-MEN-101-3.7/5.3    | 01-0B5004       | 10          |
| 01-MEN-101-36.0/38    | 01-0J7104       | 10          |
| 01-MEN-101-58.9/82.5  | 01-0C4504       | 10          |
| 01-MEN-101-79.0/81.5  | 01-0K5604       | 10          |
| 01-MEN-101-380.0/40   | 01-0L4004       | 11          |
| 01-MEN-101-490.0/81.5 | 01-0L0104       | 11          |
| 01-MEN-101-510.0/55   | 01-0K8304       | 11          |
| 01-MEN-999-/0         | 01-484204       | 11          |
| 01-MEN-999-/0         | 01-0J8704       | 11          |
| 01-VAR-101-84.0/85.5  | 01-0H1204       | 11          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 01-VAR--/0           | 01-0G0504       | 12          |
| 02-BUT-70-41.9/42.3  | 02-0H9004       | 12          |
| 02-LAS-36-6.0/14.6   | 02-4E46U4       | 12          |
| 02-LAS-299-18.5/25.6 | 02-4E4504       | 12          |
| 02-LAS-299-25.6/25.6 | 02-1H1104       | 12          |
| 02-LAS-395-900.0/0   | 02-4H8104       | 13          |
| 02-PLU-49-/7.5       | 02-2J0004       | 13          |
| 02-PLU-70-.4/29.7    | 02-0H5504       | 13          |
| 02-PLU-70-10.0/25    | 02-1J5004       | 13          |
| 02-PLU-70-36.8/62.5  | 02-1H7904       | 13          |
| 02-SHA-5-4.9/5.1     | 02-4H1504       | 13          |
| 02-SHA-5-56.6/67     | 02-4G41U4       | 14          |
| 02-SHA-5-3.8/11.7    | 02-4C40V4       | 14          |
| 02-SHA-5-31.0/31.7   | 02-4G5804       | 14          |
| 02-SHA-89-29.1/29.4  | 02-2J1604       | 14          |
| 02-SHA-273-4.4/12.3  | 02-2H9704       | 14          |
| 02-SIS-3-38.0/38.6   | 02-4G4404       | 14          |
| 02-SIS-5-25.4/25.9   | 02-2H1304       | 15          |
| 02-SIS-5-8.3/8.3     | 02-1H4004       | 15          |
| 02-SIS-5-15.3/16.5   | 02-4F5404       | 15          |
| 02-SIS-5-25.4/25.9   | 02-0J4104       | 15          |
| 02-SIS-89-3.2/0      | 02-4G6304       | 15          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>     | <b>Contract</b> | <b>Page</b> |
|-----------------------|-----------------|-------------|
| 02-SIS-89-14.0/19     | 02-1J4504       | 15          |
| 02-SIS-96-34.5/92     | 02-1J4604       | 16          |
| 02-SIS-96-369.0/37.3  | 02-2J5104       | 16          |
| 02-SIS-96-7.3/15.9    | 02-4F6004       | 16          |
| 02-SIS-96-/0          | 02-2E4804       | 16          |
| 02-SIS-97-54.0/35.8   | 02-3J0404       | 16          |
| 02-SIS-161-17.5/18.5  | 02-0J4004       | 16          |
| 02-TEH-5-25.4/25.4    | 02-4F5904       | 17          |
| 02-TEH-32-14.0/20     | 02-1J4904       | 17          |
| 02-TEH-36-67.5/69     | 02-4H7704       | 17          |
| 02-TEH-36-87.0/87.8   | 02-0H3904       | 17          |
| 02-TEH-36-87.8/89.1   | 02-1H74U4       | 17          |
| 02-TEH-99-12.0/12.6   | 02-1H3204       | 17          |
| 02-TRI-3-22.4/30.4    | 02-3H5604       | 18          |
| 02-TRI-3-32.8/57.9    | 02-0H5404       | 18          |
| 02-TRI-3-58.7/60.7    | 02-4F2204       | 18          |
| 02-TRI-36-26.7/27.1   | 02-4F8604       | 18          |
| 02-TRI-36-207.0/20.7  | 02-2J4704       | 18          |
| 02-TRI-36-/29         | 02-2J1404       | 18          |
| 02-TRI-299-5.2/5.7    | 02-4H3404       | 19          |
| 02-TRI-299-112.0/11.2 | 02-2J5304       | 19          |
| 02-TRI-299-3.5/0      | 02-4G6204       | 19          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 02-TRI-299-/0        | 02-4G5304       | 19          |
| 02-VAR--/0           | 02-0J9104       | 19          |
| 02-VAR--/0           | 02-1J2404       | 19          |
| 02-VAR--/0           | 02-1J5204       | 20          |
| 02-VAR--/0           | 02-1J4804       | 20          |
| 03-BUT-5-/0          | 03-0H4104       | 20          |
| 03-BUT-32-7.6/7.9    | 03-2H2404       | 20          |
| 03-BUT-70-5.6/9.1    | 03-3H72U4       | 21          |
| 03-BUT-99-13.2/45.9  | 03-0H3304       | 21          |
| 03-BUT-99-14.9/15.7  | 03-0F2904       | 21          |
| 03-BUT-99-29.3/T37.8 | 03-1H8604       | 21          |
| 03-BUT-99-34.0/34    | 03-0J9004       | 21          |
| 03-BUT-99-30.5/30.6  | 03-1J3504       | 21          |
| 03-BUT-99-/0         | 03-1G9604       | 22          |
| 03-BUT-162-25.0/31   | 03-1J7604       | 22          |
| 03-COL-5-5.0/6.8     | 03-0J1804       | 22          |
| 03-COL-5-24.3/24.3   | 03-4F4304       | 22          |
| 03-COL-5-24.4/24.5   | 03-2H5504       | 22          |
| 03-COL-20-31.8/32.8  | 03-2F9804       | 22          |
| 03-COL-45-/19.8      | 03-2G0804       | 23          |
| 03-ED-49-9.6/14.2    | 03-2G1004       | 23          |
| 03-ED-49-10.0/11.7   | 03-2G2104       | 23          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 03-ED-50-18.5/24.2   | 03-4E62U4       | 23          |
| 03-ED-50-33.8/34.2   | 03-3H4504       | 23          |
| 03-ED-50-/80.4       | 03-0H5204       | 23          |
| 03-GLE-5-14.4/14.7   | 03-2H5104       | 24          |
| 03-GLE-5-14.6/14.6   | 03-4F4204       | 24          |
| 03-GLE-5-7.4/17      | 03-3F5004       | 24          |
| 03-GLE-162-66.6/76.3 | 03-2G1104       | 24          |
| 03-NEV-49-8.3/8.7    | 03-3H6504       | 24          |
| 03-NEV-49-30.0/32.1  | 03-2G0004       | 24          |
| 03-NEV-49-/7.5       | 03-0H2104       | 25          |
| 03-NEV-80-10.1/29.5  | 03-1H8404       | 25          |
| 03-NEV-80-19.3/19.3  | 03-2H30A4       | 25          |
| 03-NEV-80-28.3/28.7  | 03-1H0104       | 25          |
| 03-NEV-174-3.0/3.9   | 03-4F3704       | 25          |
| 03-NEV-174-4.6/5.3   | 03-1G9704       | 25          |
| 03-NEV-174-8.5/9.7   | 03-1G9804       | 26          |
| 03-PLA-28-10.2/10.2  | 03-0J2504       | 26          |
| 03-PLA-49-3.1/7.5    | 03-2F3404       | 26          |
| 03-PLA-65-12.9/13.1  | 03-4H5604       | 26          |
| 03-PLA-65-4.8/4.9    | 03-2G1404       | 26          |
| 03-PLA-80-1.3/63.5   | 03-0H7204       | 26          |
| 03-PLA-80-2.6/3.1    | 03-0H4604       | 27          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 03-PLA-80-11.4/17.5 | 03-2G1304       | 27          |
| 03-PLA-80-31.5/36.8 | 03-1E0504       | 27          |
| 03-PLA-80-38.8/41.4 | 03-1H0304       | 27          |
| 03-PLA-80-46.3/63.5 | 03-2F5704       | 27          |
| 03-PLA-80-56.9/58.2 | 03-0J8804       | 27          |
| 03-PLA-193-3.0/10.1 | 03-2G1504       | 28          |
| 03-SAC-5-.2/34.3    | 03-4F6404       | 28          |
| 03-SAC-5-9.7/24.9   | 03-0H10U4       | 28          |
| 03-SAC-5-33.8/33.8  | 03-4F5804       | 28          |
| 03-SAC-5-/0         | 03-4H0204       | 28          |
| 03-SAC-12-.6/.6     | 03-2H6404       | 28          |
| 03-SAC-50-2.6/3.8   | 03-1F1904       | 29          |
| 03-SAC-50-15.8/23.1 | 03-1H8204       | 29          |
| 03-SAC-50-/L.5      | 03-1G7404       | 29          |
| 03-SAC-50-.2/6.1    | 03-0H08U4       | 29          |
| 03-SAC-50-7.7/9.5   | 03-1F1504       | 29          |
| 03-SAC-51-1.6/4.4   | 03-2H1104       | 29          |
| 03-SAC-80-9.6/12.9  | 03-1H1904       | 30          |
| 03-SAC-80-/0        | 03-2G0604       | 30          |
| 03-SAC-99-4.5/5.5   | 03-3F5404       | 30          |
| 03-SAC-99-7.1/9.4   | 03-0F2844       | 30          |
| 03-SAC-99-7.1/9.4   | 03-0F2804       | 30          |



**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 03-SAC-99-7.1/9.4    | 03-0F2864       | 30          |
| 03-SAC-99-11.8/21.6  | 03-0H4804       | 31          |
| 03-SAC-99-21.9/23.6  | 03-0H3424       | 31          |
| 03-SAC-160-20.9/45   | 03-3F0904       | 31          |
| 03-SAC-999-/0        | 03-1H8504       | 31          |
| 03-SIE-49-9.2/24.7   | 03-4H1004       | 31          |
| 03-SUT-20-/0         | 03-3F5604       | 31          |
| 03-SUT-99-39.2/41.4  | 03-3F99U4       | 32          |
| 03-SUT-99-313.0/31.3 | 03-1J2104       | 32          |
| 03-VAR-12-/.4        | 03-4H6904       | 32          |
| 03-VAR-70-14.0/14.7  | 03-1J1904       | 32          |
| 03-VAR-149-/5.3      | 03-0J3504       | 32          |
| 03-VAR-999-/0        | 03-4H9504       | 32          |
| 03-VAR--/0           | 03-1G7604       | 33          |
| 03-VAR--/0           | 03-2G1204       | 33          |
| 03-VAR--/0           | 03-0H5404       | 33          |
| 03-VAR--/0           | 03-0H4204       | 33          |
| 03-VAR--/0           | 03-1G5104       | 33          |
| 03-VAR--/0           | 03-0H4004       | 33          |
| 03-VAR--/0           | 03-2H57U4       | 34          |
| 03-YOL-16-15.4/19.8  | 03-1G9904       | 34          |
| 03-YOL-16-27.5/28.3  | 03-4F1714       | 34          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 03-YOL-80-11.1/11.7  | 03-0F2504       | 34          |
| 03-YOL-80-/0         | 03-1H8704       | 34          |
| 03-YOL-113-6.8/11.1  | 03-2G1704       | 34          |
| 03-YOL-128-/9.8      | 03-2G2004       | 35          |
| 03-YUB-20-1.6/3.4    | 03-1G0104       | 35          |
| 03-YUB-20-13.3/18.2  | 03-0A5704       | 35          |
| 03-YUB-20-18.1/M20.1 | 03-3F5104       | 35          |
| 03-YUB-65-80.0/8     | 03-1J0704       | 35          |
| 03-YUB-70-15.5/16.5  | 03-1E0604       | 35          |
| 04-ALA-13-10.9/12    | 04-2G4604       | 36          |
| 04-ALA-13-/0         | 04-3K3104       | 36          |
| 04-ALA-13-/0         | 04-3J1104       | 36          |
| 04-ALA-24-5.9/6.2    | 04-0AC904       | 36          |
| 04-ALA-24-59.0/6.2   | 04-1Q8404       | 36          |
| 04-ALA-80-1.9/4      | 04-2J8304       | 37          |
| 04-ALA-80-4.5/7.6    | 04-3J7004       | 37          |
| 04-ALA-80-5.7/5.8    | 04-1W9904       | 37          |
| 04-ALA-80-6.4/6.6    | 04-0A7714       | 37          |
| 04-ALA-84-13.0/13.6  | 04-160304       | 37          |
| 04-ALA-84-13.6/18    | 04-2A3324       | 37          |
| 04-ALA-84-17.9/22.9  | 04-297634       | 38          |
| 04-ALA-84-21.9/21.9  | 04-4Q2604       | 38          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 04-ALA-260-1.1/1.9   | 04-3K2004       | 38          |
| 04-ALA-260-1.1/1.9   | 04-0W0204       | 38          |
| 04-ALA-580-21.0/27   | 04-0W3404       | 38          |
| 04-ALA-580-44.4/44.4 | 04-1W5404       | 38          |
| 04-ALA-580-8.0/8     | 04-0J5204       | 39          |
| 04-ALA-580-30.8/46.5 | 04-3J0504       | 39          |
| 04-ALA-580-47.4/48   | 04-3Q3904       | 39          |
| 04-ALA-680-2.2/6.6   | 04-2537H4       | 39          |
| 04-ALA-680-2.4/12.4  | 04-4G0564       | 39          |
| 04-ALA-880-11.4/12.2 | 04-0J5304       | 39          |
| 04-ALA-880-20.9/20.9 | 04-4J7304       | 40          |
| 04-ALA-880-34.1/34.6 | 04-2W3404       | 40          |
| 04-CC-4-23.6/25.2    | 04-2J0304       | 40          |
| 04-CC-4-23.8/23.8    | 04-2W6704       | 40          |
| 04-CC-4-25.8/28.3    | 04-2J0414       | 40          |
| 04-CC-4-16.7/16.7    | 04-2Q0204       | 40          |
| 04-CC-4-28.7/31      | 04-2J0424       | 41          |
| 04-CC-4-38.0/39.9    | 04-3Q9504       | 41          |
| 04-CC-4-/0           | 04-2Q0304       | 41          |
| 04-CC-24-6.6/7.4     | 04-0W6104       | 41          |
| 04-CC-24-/0          | 04-0AC704       | 41          |
| 04-CC-160-1.1/.6     | 04-0W3904       | 41          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 04-CC-242-/1.6       | 04-269804       | 42          |
| 04-CC-580-.9/1.5     | 04-2J7204       | 42          |
| 04-CC-580-5.8/5.8    | 04-4G8914       | 42          |
| 04-CC-580-6.1/7.7    | 04-3G4744       | 42          |
| 04-CC-580-6.7/7.8    | 04-2W1204       | 42          |
| 04-CC-680-20.4/24.3  | 04-0W3304       | 42          |
| 04-CC-680-/7.6       | 04-0W7704       | 43          |
| 04-CC-680-24.9/25.5  | 04-3G3014       | 43          |
| 04-LAK-29-/0         | 04-0Q8504       | 43          |
| 04-MRN-0-/0          | 04-0AC804       | 43          |
| 04-MRN-101-.2/0      | 04-4J4204       | 43          |
| 04-MRN-101-.4/2.2    | 04-1W3804       | 43          |
| 04-MRN-101-.7/15.8   | 04-3K3504       | 44          |
| 04-MRN-101-3.5/4.7   | 04-3W3904       | 44          |
| 04-MRN-101-3.5/4.8   | 04-1W5804       | 44          |
| 04-MRN-101-8.4/8.7   | 04-1A6614       | 44          |
| 04-MRN-101-8.9/0     | 04-0Q7304       | 44          |
| 04-MRN-101-10.6/10.8 | 04-4G8204       | 44          |
| 04-MRN-101-15.4/15.4 | 04-4G8714       | 45          |
| 04-MRN-131-.8/.9     | 04-4J4504       | 45          |
| 04-NAP-29-33.5/48.5  | 04-1W6304       | 45          |
| 04-NAP-29-42.1/48.6  | 04-2W7604       | 45          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 04-NAP-29-20.4/20.8  | 04-2594A4       | 45          |
| 04-NAP-121-.5/1      | 04-4G2104       | 45          |
| 04-NAP-121-16.1/22.1 | 04-1W4804       | 46          |
| 04-NAP-121-18.6/18.6 | 04-4J2104       | 46          |
| 04-NAP-121-20.6/20.6 | 04-2J5704       | 46          |
| 04-NAP-128-20.1/20.4 | 04-4G8404       | 46          |
| 04-NAP-128-7.4/7.4   | 04-1G4304       | 46          |
| 04-SCL-9-3.6/6.9     | 04-3Q3804       | 46          |
| 04-SCL-17-2.8/13.9   | 04-1J9704       | 47          |
| 04-SCL-17-5.1/13.3   | 04-3K3304       | 47          |
| 04-SCL-17-/3.4       | 04-2K1404       | 47          |
| 04-SCL-35-/9.5       | 04-0W1704       | 47          |
| 04-SCL-82-9.8/10.4   | 04-4J2824       | 47          |
| 04-SCL-85-5.6/17.8   | 04-3Q4704       | 47          |
| 04-SCL-85-18.0/24.1  | 04-2G7304       | 48          |
| 04-SCL-87-.1/4       | 04-2Q0504       | 48          |
| 04-SCL-87-5.2/5.2    | 04-3Q8304       | 48          |
| 04-SCL-101-33.2/33.2 | 04-2W3904       | 48          |
| 04-SCL-101-/4.2      | 04-0J5604       | 48          |
| 04-SCL-130-11.2/22.5 | 04-1W6204       | 48          |
| 04-SCL-130-15.0/21.5 | 04-1W5104       | 49          |
| 04-SCL-152-13.2/0    | 04-2A4414       | 49          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 04-SCL-152-21.8/35.2 | 04-0J8004       | 49          |
| 04-SCL-152-/6.2      | 04-2A2514       | 49          |
| 04-SCL-237-.2/1      | 04-3Q4104       | 49          |
| 04-SCL-280-7.9/7.9   | 04-0W4204       | 49          |
| 04-SCL-280-11.3/11.3 | 04-3J7104       | 50          |
| 04-SCL-280-11.5/20.6 | 04-3J3204       | 50          |
| 04-SCL-680-7.6/M9.9  | 04-2537C4       | 50          |
| 04-SCL-999-/0        | 04-2Q0604       | 50          |
| 04-SF-1-.7/5.9       | 04-3J8904       | 50          |
| 04-SF-1-5.9/6.3      | 04-1A9054       | 50          |
| 04-SF-1-6.3/6.8      | 04-3J3004       | 51          |
| 04-SF-1-/ .9         | 04-4K1104       | 51          |
| 04-SF-80-3.8/5       | 04-2J8024       | 51          |
| 04-SF-80-5.6/7.6     | 04-3G4424       | 51          |
| 04-SF-80-7.7/7.7     | 04-1W0604       | 51          |
| 04-SF-101-1.5/2      | 04-3G6204       | 51          |
| 04-SF-101-4.1/5.1    | 04-2J8014       | 52          |
| 04-SF-101-4.3/L4.3   | 04-1W9804       | 52          |
| 04-SF-101-6.7/8.1    | 04-3E6024       | 52          |
| 04-SF-101-/4.2       | 04-4J3904       | 52          |
| 04-SM-1-17.9/47      | 04-2Q0804       | 52          |
| 04-SM-1-39.0/39      | 04-1AA004       | 52          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 04-SM-1-/10.6       | 04-0C9304       | 53          |
| 04-SM-35-21.7/L22.8 | 04-3Q3604       | 53          |
| 04-SM-84-17.2/17.2  | 04-0W1204       | 53          |
| 04-SM-84-24.6/25    | 04-0P1104       | 53          |
| 04-SM-92-9.5/10.4   | 04-0W3804       | 53          |
| 04-SM-92-11.8/11.8  | 04-0P4304       | 53          |
| 04-SM-92-14.4/18.8  | 04-3G4544       | 54          |
| 04-SM-101-3.1/3.1   | 04-2W3104       | 54          |
| 04-SM-101-22.6/23.1 | 04-3K3404       | 54          |
| 04-SM-101-/6.6      | 04-1J5614       | 54          |
| 04-SM-101-/21.8     | 04-1J5694       | 54          |
| 04-SM-280-20.2/20.6 | 04-4J0804       | 54          |
| 04-SOL-80-.3/1      | 04-2AC104       | 55          |
| 04-SOL-80-.5/1      | 04-2AC504       | 55          |
| 04-SOL-80-.8/1.6    | 04-2K8404       | 55          |
| 04-SOL-80-1.8/4.4   | 04-0J7104       | 55          |
| 04-SOL-80-12.0/13.1 | 04-0A5394       | 55          |
| 04-SOL-80-13.9/13.9 | 04-3G6904       | 55          |
| 04-SOL-80-14.1/15.1 | 04-4G8724       | 56          |
| 04-SOL-80-34.5/34.5 | 04-0J6004       | 56          |
| 04-SON-1-9.1/16.1   | 04-3Q4204       | 56          |
| 04-SON-1-27.3/31.5  | 04-1W5004       | 56          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 04-SON-1-15.0/15.7   | 04-0A0204       | 56          |
| 04-SON-12-35.1/38.9  | 04-1J3604       | 56          |
| 04-SON-37-.3/2       | 04-0W5404       | 57          |
| 04-SON-37-3.9/6.1    | 04-0W3704       | 57          |
| 04-SON-101-3.7/7.2   | 04-2640F4       | 57          |
| 04-SON-101-9.0/9     | 04-0J1004       | 57          |
| 04-SON-101-22.3/23.3 | 04-1Q8604       | 57          |
| 04-SON-101-32.8/54.2 | 04-0J6424       | 57          |
| 04-SON-116-18.6/25   | 04-3Q4504       | 58          |
| 04-SON-116-30.9/31.4 | 04-4G3804       | 58          |
| 04-SON-128-16.8/17.6 | 04-2W3304       | 58          |
| 04-SON-128-24.2/24.7 | 04-1Q8704       | 58          |
| 04-SON-128-/12.2     | 04-3Q4604       | 58          |
| 05-MON-1-15.0/29.6   | 05-1N4204       | 59          |
| 05-MON-1-20.4/20.4   | 05-0Q5004       | 59          |
| 05-MON-1-27.2/27.6   | 05-1N4104       | 59          |
| 05-MON-1-28.1/28.1   | 05-1K1604       | 59          |
| 05-MON-1-39.8/74.6   | 05-1F6804       | 59          |
| 05-MON-1-44.3/-44.3  | 05-1N4304       | 60          |
| 05-MON-1-59.4/59.5   | 05-1N5004       | 60          |
| 05-MON-1-63.0/63     | 05-1H4604       | 60          |
| 05-MON-1-64.4/64.4   | 05-1K7004       | 60          |



**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 05-MON-1-73.7/0      | 05-1M5204       | 60          |
| 05-MON-1-80.3/0      | 05-1M3904       | 60          |
| 05-MON-1-/0          | 05-1M9804       | 61          |
| 05-MON-1-/0          | 05-1G7604       | 61          |
| 05-MON-1-/0          | 05-1K8604       | 61          |
| 05-MON-1-/0          | 05-1M7004       | 61          |
| 05-MON-1-/0          | 05-1H0404       | 61          |
| 05-MON-68-16.8/20    | 05-1M0104       | 61          |
| 05-MON-101-73.0/96.8 | 05-1F9004       | 62          |
| 05-MON-101-87.3/91.5 | 05-1C8904       | 62          |
| 05-MON-101-3.1/5.2   | 05-1H0204       | 62          |
| 05-MON-101-6.7/6.7   | 05-1F8204       | 62          |
| 05-MON-101-36.9/47.7 | 05-1F75U4       | 62          |
| 05-MON-101-91.2/99.2 | 05-0161H4       | 62          |
| 05-SB-1-13.3/0       | 05-1K6904       | 63          |
| 05-SB-1-15.6/0       | 05-0A0504       | 63          |
| 05-SB-1-29.9/49.2    | 05-1G1304       | 63          |
| 05-SB-101-1.4/4.8    | 05-0N71U4       | 63          |
| 05-SB-101-2.2/3.3    | 05-448214       | 63          |
| 05-SB-101-4.4/7.7    | 05-0N72U4       | 63          |
| 05-SB-101-7.3/9.6    | 05-0N73U4       | 64          |
| 05-SB-101-22.3/23    | 05-0G0714       | 64          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 05-SB-101-46.6/47.1 | 05-1E0104       | 64          |
| 05-SB-101-55.9/56.2 | 05-1F7904       | 64          |
| 05-SB-101-70.6/71.2 | 05-1F5004       | 64          |
| 05-SB-101-56.2/58   | 05-1E0004       | 64          |
| 05-SB-101-/0        | 05-1H9904       | 65          |
| 05-SB-135-1.0/7.2   | 05-1N1704       | 65          |
| 05-SB-135-16.5/0    | 05-1J4704       | 65          |
| 05-SB-144-.9/2      | 05-1N0804       | 65          |
| 05-SB-154-21.3/0    | 05-1H6304       | 65          |
| 05-SB-154-22.9/23.2 | 05-1C4204       | 65          |
| 05-SB-166-8.1/8.1   | 05-1K1004       | 66          |
| 05-SB-192-7.0/13.7  | 05-1N1904       | 66          |
| 05-SB-192-17.4/21   | 05-1N0604       | 66          |
| 05-SB-246-13.6/15.2 | 05-0C6414       | 66          |
| 05-SBT-25-46.7/49.8 | 05-1M0404       | 66          |
| 05-SCR-1-10.2/17.5  | 05-1C85U4       | 66          |
| 05-SCR-1-16.7/17    | 05-1H0604       | 67          |
| 05-SCR-1-/0         | 05-1M6504       | 67          |
| 05-SCR-1-/0         | 05-1N0304       | 67          |
| 05-SCR-9-.1/7.5     | 05-1F9204       | 67          |
| 05-SCR-9-20.0/20    | 05-1K1304       | 67          |
| 05-SCR-17-.2/.5     | 05-1C6704       | 67          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 05-SCR-17-1.1/1.4    | 05-0Q6014       | 68          |
| 05-SCR-17-2.1/2.2    | 05-1M8104       | 68          |
| 05-SCR-17-7.4/12.4   | 05-1N2304       | 68          |
| 05-SCR-129-1.4/1.4   | 05-1G9904       | 68          |
| 05-SCR-236-2.1/15.5  | 05-1M7904       | 68          |
| 05-SLO-1-32.6/0      | 05-0L7214       | 68          |
| 05-SLO-1-64.0/66.9   | 05-492824       | 69          |
| 05-SLO-1-71.5/72     | 05-1M1704       | 69          |
| 05-SLO-41-14.2/15.9  | 05-1F6304       | 69          |
| 05-SLO-46-37.0/41.2  | 05-1N0504       | 69          |
| 05-SLO-46-49.6/49.6  | 05-1G3704       | 69          |
| 05-SLO-46-17.2/17.6  | 05-1H9304       | 69          |
| 05-SLO-46-/0         | 05-0N2204       | 70          |
| 05-SLO-58-3.1/0      | 05-0L7234       | 70          |
| 05-SLO-58-4.9/9.9    | 05-1M3804       | 70          |
| 05-SLO-101-35.6/42   | 05-1K2804       | 70          |
| 05-SLO-101-37.8/46   | 05-1N3504       | 70          |
| 05-SLO-101-38.5/39.4 | 05-1J7104       | 70          |
| 05-SLO-101-54.9/55.7 | 05-1F4904       | 71          |
| 05-SLO-101-55.4/58.4 | 05-1H3604       | 71          |
| 06-FRE-0-/0          | 06-0W1804       | 71          |
| 06-FRE-5-20.0/21     | 06-1A9404       | 71          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>     | <b>Contract</b> | <b>Page</b> |
|-----------------------|-----------------|-------------|
| 06-FRE-5-/0           | 06-0X1904       | 71          |
| 06-FRE-41-.5/5.7      | 06-1C6504       | 72          |
| 06-FRE-41-6.3/20.1    | 06-0Y0304       | 72          |
| 06-FRE-41-39.9/41.2   | 06-0Y7004       | 72          |
| 06-FRE-41-/0          | 06-0V9304       | 72          |
| 06-FRE-99-4.9/11.6    | 06-0U4204       | 72          |
| 06-FRE-99-.9/5        | 06-0S4604       | 72          |
| 06-FRE-99-/0          | 06-0U2304       | 73          |
| 06-FRE-145-/6         | 06-1A8804       | 73          |
| 06-FRE-168-18.6/T25.5 | 06-0U4504       | 73          |
| 06-FRE-168-27.4/39.7  | 06-0Y1004       | 73          |
| 06-FRE-168-/11.7      | 06-0U7604       | 73          |
| 06-FRE-198-22.6/22.9  | 06-0U0304       | 73          |
| 06-FRE-198-26.3/26.8  | 06-1A5304       | 74          |
| 06-KER-0-/0           | 06-0X1804       | 74          |
| 06-KER-5-4.4/15.8     | 06-1A9004       | 74          |
| 06-KER-5-6.4/8.8      | 06-0Q8204       | 74          |
| 06-KER-5-7.5/9        | 06-0W1604       | 74          |
| 06-KER-5-56.6/58.1    | 06-1A9304       | 74          |
| 06-KER-5-81.7/87      | 06-0U4704       | 75          |
| 06-KER-5-/0           | 06-0T0304       | 75          |
| 06-KER-5-/5           | 06-1A6004       | 75          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 06-KER-33-34.2/40    | 06-1B0004       | 75          |
| 06-KER-43-.1/9.3     | 06-0U1004       | 75          |
| 06-KER-43-25.2/38.8  | 06-1A8904       | 75          |
| 06-KER-46-29.7/31.9  | 06-442554       | 76          |
| 06-KER-46-51.2/57.8  | 06-1A9504       | 76          |
| 06-KER-58-76.1/76.6  | 06-1C7204       | 76          |
| 06-KER-58-52.7/55.5  | 06-0G8514       | 76          |
| 06-KER-99-10.4/21.2  | 06-0Q9204       | 76          |
| 06-KER-99-23.6/28.4  | 06-0Q2804       | 76          |
| 06-KER-99-/11.2      | 06-0T20U4       | 77          |
| 06-KER-99-/0         | 06-0U2404       | 77          |
| 06-KER-119-9.8/13.3  | 06-0X2004       | 77          |
| 06-KER-155-35.5/37.5 | 06-1B0204       | 77          |
| 06-KER-178-10.4/57   | 06-0X5204       | 77          |
| 06-KER-178-24.6/44.2 | 06-0Y1104       | 77          |
| 06-KER-204-5.6/5.7   | 06-1C1304       | 78          |
| 06-KER-223-21.2/21.2 | 06-0S5104       | 78          |
| 06-KIN-43-/3.2       | 06-0X3904       | 78          |
| 06-KIN-198-10.5/14.8 | 06-0Y9304       | 78          |
| 06-MAD-49-.1/9.1     | 06-1A8704       | 78          |
| 06-MAD-99-1.5/7.4    | 06-1C1604       | 78          |
| 06-MAD-99-7.5/15.1   | 06-470904       | 79          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 06-MAD-99-14.0/14.5  | 06-0U5204       | 79          |
| 06-MAD-145-8.1/9.6   | 06-0W3604       | 79          |
| 06-MAD-145-8.6/8.6   | 06-1C0014       | 79          |
| 06-MAD-152-/15.5     | 06-1A9204       | 79          |
| 06-TUL-0-/0          | 06-0U3004       | 79          |
| 06-TUL-43-/22.7      | 06-1A9904       | 80          |
| 06-TUL-63-/0         | 06-0U0404       | 80          |
| 06-TUL-65-17.5/22    | 06-0U7304       | 80          |
| 06-TUL-65-6.9/10     | 06-1A9804       | 80          |
| 06-TUL-65-/0         | 06-0X0404       | 80          |
| 06-TUL-99-6.1/12.8   | 06-0U2704       | 80          |
| 06-TUL-99-19.2/19.8  | 06-0Q9104       | 81          |
| 06-TUL-99-30.6/35.2  | 06-360244       | 81          |
| 06-TUL-99-31.2/32.5  | 06-332214       | 81          |
| 06-TUL-99-41.3/52    | 06-1A9604       | 81          |
| 06-TUL-137-16.5/16.6 | 06-0T3504       | 81          |
| 06-TUL-137-16.6/0    | 06-1A0404       | 81          |
| 06-TUL-190-15.1/16.9 | 06-0S3114       | 82          |
| 07-LA-1-2.8/2.8      | 07-341704       | 82          |
| 07-LA-1-3.5/3.5      | 07-299104       | 82          |
| 07-LA-1-6.0/6        | 07-339804       | 82          |
| 07-LA-1-10.7/10.7    | 07-331704       | 83          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>  | <b>Contract</b> | <b>Page</b> |
|--------------------|-----------------|-------------|
| 07-LA-1-34.5/35.4  | 07-316904       | 83          |
| 07-LA-1-46.9/50.4  | 07-3W8704       | 83          |
| 07-LA-1-48.7/50.6  | 07-4V0104       | 83          |
| 07-LA-1-56.5/56.9  | 07-291404       | 83          |
| 07-LA-1-567.0/56.7 | 07-1XG104       | 83          |
| 07-LA-1-34.5/35.2  | 07-327204       | 84          |
| 07-LA-2-13.9/14.1  | 07-2055C4       | 84          |
| 07-LA-2-14.2/14.2  | 07-288304       | 84          |
| 07-LA-2-14.9/22.6  | 07-340604       | 84          |
| 07-LA-2-37.5/48    | 07-1XS204       | 84          |
| 07-LA-5-1.7/1.7    | 07-325704       | 84          |
| 07-LA-5-5.8/6.8    | 07-215954       | 85          |
| 07-LA-5-9.0/59     | 07-4W5604       | 85          |
| 07-LA-5-10.3/10.4  | 07-1XT004       | 85          |
| 07-LA-5-11.0/14    | 07-317504       | 85          |
| 07-LA-5-14.2/53.4  | 07-4W7904       | 85          |
| 07-LA-5-18.2/18.2  | 07-332704       | 85          |
| 07-LA-5-18.3/18.8  | 07-318404       | 86          |
| 07-LA-5-19.6/19.9  | 07-308004       | 86          |
| 07-LA-5-29.4/31.6  | 07-1218W4       | 86          |
| 07-LA-5-33.2/39.1  | 07-4U0604       | 86          |
| 07-LA-5-34.6/34.6  | 07-314204       | 86          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>  | <b>Contract</b> | <b>Page</b> |
|--------------------|-----------------|-------------|
| 07-LA-5-42.6/47.9  | 07-1XP104       | 86          |
| 07-LA-5-44.9/88.6  | 07-4W1504       | 87          |
| 07-LA-5-73.5/88.6  | 07-3W8004       | 87          |
| 07-LA-5-/1.5       | 07-2159U4       | 87          |
| 07-LA-5-/0         | 07-1XM604       | 87          |
| 07-LA-10-15.0/18.3 | 07-296604       | 87          |
| 07-LA-10-15.8/15.8 | 07-1XS804       | 87          |
| 07-LA-10-16.6/30.1 | 07-260804       | 88          |
| 07-LA-10-17.2/42.1 | 07-4W5304       | 88          |
| 07-LA-10-26.3/26.3 | 07-4P2404       | 88          |
| 07-LA-10-31.2/37.2 | 07-303904       | 88          |
| 07-LA-10-31.3/31.3 | 07-4V1604       | 88          |
| 07-LA-10-33.2/37.2 | 07-1170U4       | 88          |
| 07-LA-10-37.2/42.4 | 07-1193U4       | 89          |
| 07-LA-10-2.1/18.4  | 07-301504       | 89          |
| 07-LA-10-2.1/11.1  | 07-304204       | 89          |
| 07-LA-10-2.2/10.6  | 07-4W5704       | 89          |
| 07-LA-10-12.4/14.9 | 07-332604       | 89          |
| 07-LA-10-.4/21.1   | 07-304304       | 89          |
| 07-LA-14-28.9/29.2 | 07-337604       | 90          |
| 07-LA-14-35.0/53.5 | 07-312804       | 90          |
| 07-LA-14-35.7/39.8 | 07-1XP504       | 90          |



**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 07-LA-14-32.1/60.7  | 07-3W4504       | 90          |
| 07-LA-14-54.6/66.2  | 07-311104       | 90          |
| 07-LA-18-/4.5       | 07-4W6104       | 90          |
| 07-LA-39-17.8/38.2  | 07-3W7304       | 91          |
| 07-LA-39-180.0/30.9 | 07-1XS404       | 91          |
| 07-LA-39-31.2/31.2  | 07-343404       | 91          |
| 07-LA-47-3.4/4.6    | 07-138204       | 91          |
| 07-LA-57-/4.5       | 07-304504       | 91          |
| 07-LA-57-7.7/11.8   | 07-301804       | 91          |
| 07-LA-60-11.0/12    | 07-304004       | 92          |
| 07-LA-60-11.5/18.3  | 07-4V2204       | 92          |
| 07-LA-60-12.5/0     | 07-1XS104       | 92          |
| 07-LA-60-.6/29.4    | 07-4W7704       | 92          |
| 07-LA-60-2.8/11.8   | 07-301104       | 92          |
| 07-LA-60-/21.5      | 07-317304       | 92          |
| 07-LA-71-1.2/4.3    | 07-4W7604       | 93          |
| 07-LA-71-1.6/4.8    | 07-210624       | 93          |
| 07-LA-90-1.8/1.8    | 07-4V0304       | 93          |
| 07-LA-91-17.1/17.1  | 07-1XU704       | 93          |
| 07-LA-91-10.0/10.3  | 07-4V1004       | 93          |
| 07-LA-91-12.1/20.7  | 07-4W9504       | 93          |
| 07-LA-91-14.1/15.2  | 07-304104       | 94          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 07-LA-101-1.5/29.1   | 07-300404       | 94          |
| 07-LA-101-1.7/6.8    | 07-311404       | 94          |
| 07-LA-101-8.0/27.3   | 07-303704       | 94          |
| 07-LA-101-11.8/31.1  | 07-307504       | 94          |
| 07-LA-101-31.1/35.1  | 07-4U0404       | 94          |
| 07-LA-101-273.0/36.2 | 07-1XK004       | 95          |
| 07-LA-101-/1         | 07-4W9404       | 95          |
| 07-LA-105-2.0/2.2    | 07-1XP304       | 95          |
| 07-LA-105-6.6/8      | 07-297404       | 95          |
| 07-LA-105-20.0/2.2   | 07-1XH104       | 95          |
| 07-LA-105-7.8/10.3   | 07-317404       | 95          |
| 07-LA-105-14.6/16.4  | 07-328604       | 96          |
| 07-LA-105-/12.9      | 07-4W9304       | 96          |
| 07-LA-107-/4.8       | 07-3118U4       | 96          |
| 07-LA-110-.7/26.1    | 07-312004       | 96          |
| 07-LA-110-.7/8.8     | 07-335004       | 96          |
| 07-LA-110-3.8/5.6    | 07-276104       | 96          |
| 07-LA-110-5.4/16.9   | 07-4W7404       | 97          |
| 07-LA-110-6.8/19.5   | 07-4W7804       | 97          |
| 07-LA-110-8.0/9      | 07-293704       | 97          |
| 07-LA-110-13.4/23.1  | 07-238304       | 97          |
| 07-LA-110-18.8/23.8  | 07-309104       | 97          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 07-LA-110-20.5/20.7  | 07-1XV304       | 97          |
| 07-LA-110-24.0/30.4  | 07-2975U4       | 98          |
| 07-LA-118-11.3/12.8  | 07-1XS704       | 98          |
| 07-LA-118-57.0/5.8   | 07-1XP904       | 98          |
| 07-LA-118-9.0/9.9    | 07-310704       | 98          |
| 07-LA-134-2.6/4.8    | 07-311604       | 98          |
| 07-LA-134-/13.3      | 07-311704       | 98          |
| 07-LA-138-55.2/56.3  | 07-286204       | 99          |
| 07-LA-138-/36.9      | 07-310404       | 99          |
| 07-LA-210-34.9/35.8  | 07-4V0604       | 99          |
| 07-LA-210-252.0/28.8 | 07-1XR704       | 99          |
| 07-LA-210-/9.7       | 07-3096U4       | 99          |
| 07-LA-210-24.9/24.9  | 07-311004       | 99          |
| 07-LA-210-38.6/38.9  | 07-309304       | 100         |
| 07-LA-213-2.2/2.2    | 07-4V0204       | 100         |
| 07-LA-213-6.2/6.2    | 07-4V1404       | 100         |
| 07-LA-213-/8         | 07-306604       | 100         |
| 07-LA-405-.8/47.7    | 07-4W5104       | 100         |
| 07-LA-405-7.2/15.9   | 07-1XU904       | 100         |
| 07-LA-405-11.9/13.2  | 07-289104       | 101         |
| 07-LA-405-13.8/39.7  | 07-4W1004       | 101         |
| 07-LA-405-14.3/15.8  | 07-293604       | 101         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 07-LA-405-20.5/28    | 07-4V1704       | 101         |
| 07-LA-405-41.3/41.3  | 07-4U0504       | 101         |
| 07-LA-405-/29.5      | 07-1XV004       | 101         |
| 07-LA-605-23.4/23.6  | 07-318804       | 102         |
| 07-LA-605-/26        | 07-311904       | 102         |
| 07-LA-605-10.2/20.2  | 07-4W8604       | 102         |
| 07-LA-710-20.9/24.6  | 07-202124       | 102         |
| 07-LA-710-23.3/25.6  | 07-304404       | 102         |
| 07-VEN-1-1.5/1.6     | 07-1XQ704       | 102         |
| 07-VEN-1-9.7/15.1    | 07-4W6204       | 103         |
| 07-VEN-23-3.3/11.5   | 07-302504       | 103         |
| 07-VEN-33-7.6/7.6    | 07-291304       | 103         |
| 07-VEN-33-11.2/48.5  | 07-4W5904       | 103         |
| 07-VEN-33-15.7/15.8  | 07-305204       | 103         |
| 07-VEN-33-22.1/22.1  | 07-1XM404       | 103         |
| 07-VEN-101-7.9/38.9  | 07-4W8004       | 104         |
| 07-VEN-101-8.9/11.5  | 07-4W2704       | 104         |
| 07-VEN-101-9.1/9.1   | 07-4W9104       | 104         |
| 07-VEN-101-26.7/31   | 07-4W6504       | 104         |
| 07-VEN-101-27.5/31   | 07-311304       | 104         |
| 07-VEN-101-.1/4.5    | 07-4U0004       | 104         |
| 07-VEN-101-36.3/40.6 | 07-302404       | 105         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>     | <b>Contract</b> | <b>Page</b> |
|-----------------------|-----------------|-------------|
| 07-VEN-118-.5/32.4    | 07-4W5004       | 105         |
| 07-VEN-118-24.1/29.7  | 07-316504       | 105         |
| 07-VEN-126-1.0/8.2    | 07-312204       | 105         |
| 07-VEN-126-20.3/20.3  | 07-1XT904       | 105         |
| 07-VEN-126-10.0/13    | 07-4W6604       | 105         |
| 07-VEN-126-10.2/12.7  | 07-311504       | 106         |
| 07-VEN-126-13.2/34.6  | 07-0W0304       | 106         |
| 07-VEN-126-13.6/34.6  | 07-301404       | 106         |
| 07-VEN-126-/13.6      | 07-302204       | 106         |
| 08-RIV-10-6.5/6.7     | 08-0R5704       | 106         |
| 08-RIV-10-6.7/25.1    | 08-1C38U4       | 107         |
| 08-RIV-10-27.6/0      | 08-1E5704       | 107         |
| 08-RIV-10-104.9/134.2 | 08-1C0824       | 107         |
| 08-RIV-10-139.0/155   | 08-1K1404       | 107         |
| 08-RIV-10-/156.5      | 08-1F3724       | 107         |
| 08-RIV-10-/0          | 08-1L4904       | 107         |
| 08-RIV-15-3.0/29.1    | 08-1K7404       | 108         |
| 08-RIV-15-8.2/23.9    | 08-1L6804       | 108         |
| 08-RIV-15-23.9/33.4   | 08-1F1424       | 108         |
| 08-RIV-15-38.2/51.5   | 08-1F1434       | 108         |
| 08-RIV-15-/3.1        | 08-1F1414       | 108         |
| 08-RIV-60-.4/15.9     | 08-1K7304       | 108         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 08-RIV-62-6.7/9.2    | 08-1E8404       | 109         |
| 08-RIV-74-13.2/34    | 08-1C6804       | 109         |
| 08-RIV-74-28.1/37.4  | 08-0N6704       | 109         |
| 08-RIV-74-36.9/43.6  | 08-1F5904       | 109         |
| 08-RIV-74-48.1/64.3  | 08-1K3004       | 109         |
| 08-RIV-74-12.9/12.9  | 08-1L7304       | 109         |
| 08-RIV-74-/5.8       | 08-1C8504       | 110         |
| 08-RIV-79-25.6/26.4  | 08-1F6004       | 110         |
| 08-RIV-91-1.0/20.3   | 08-1K7604       | 110         |
| 08-RIV-95-14.5/35.6  | 08-1G0004       | 110         |
| 08-SBD-2-2.4/0       | 08-0H4704       | 110         |
| 08-SBD-2-/6.4        | 08-1L6604       | 110         |
| 08-SBD-10-27.9/28    | 08-1G2914       | 111         |
| 08-SBD-10-29.4/39.2  | 08-384234       | 111         |
| 08-SBD-10-21.6/23.6  | 08-1F44U4       | 111         |
| 08-SBD-10-23.8/23.8  | 08-0Q9104       | 111         |
| 08-SBD-10-24.3/24.8  | 08-1L5904       | 111         |
| 08-SBD-10-36.9/39.1  | 08-0K2934       | 111         |
| 08-SBD-15-12.5/14.8  | 08-0K1214       | 112         |
| 08-SBD-15-16.1/169.4 | 08-1K1904       | 112         |
| 08-SBD-15-40.3/40.7  | 08-1H2714       | 112         |
| 08-SBD-15-40.4/0     | 08-1F9904       | 112         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>     | <b>Contract</b> | <b>Page</b> |
|-----------------------|-----------------|-------------|
| 08-SBD-15-42.5/46     | 08-3555V4       | 112         |
| 08-SBD-15-64.6/75.3   | 08-0K1234       | 112         |
| 08-SBD-15-23.5/29.1   | 08-1H3514       | 113         |
| 08-SBD-18-31.9/38.5   | 08-1H4904       | 113         |
| 08-SBD-18-68.5/87.9   | 08-1J9404       | 113         |
| 08-SBD-18-97.0/99.5   | 08-1E0604       | 113         |
| 08-SBD-38-11.3/26.5   | 08-1L9804       | 113         |
| 08-SBD-38-11.3/26.5   | 08-1L9404       | 113         |
| 08-SBD-38-47.5/59.4   | 08-0G8004       | 114         |
| 08-SBD-40-119.0/119   | 08-1M5704       | 114         |
| 08-SBD-40-28.9/28.9   | 08-1G5504       | 114         |
| 08-SBD-40-50.0/75     | 08-0R1604       | 114         |
| 08-SBD-40-75.0/100    | 08-0R1504       | 114         |
| 08-SBD-40-125.0/154.6 | 08-0R1424       | 114         |
| 08-SBD-58-11.0/23     | 08-1L6504       | 115         |
| 08-SBD-60-.7/3        | 08-0F0304       | 115         |
| 08-SBD-60-4.6/9.9     | 08-0Q75U4       | 115         |
| 08-SBD-60-7.3/10      | 08-0E33U4       | 115         |
| 08-SBD-62-15.1/29.3   | 08-1L6704       | 115         |
| 08-SBD-62-106.0/142.3 | 08-1H9004       | 115         |
| 08-SBD-62-124.8/142   | 08-1G0104       | 116         |
| 08-SBD-71-/8.5        | 08-0G7904       | 116         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>      | <b>Contract</b> | <b>Page</b> |
|------------------------|-----------------|-------------|
| 08-SBD-71-/8.5         | 08-1H9314       | 116         |
| 08-SBD-138-15.3/15.3   | 08-1J4904       | 116         |
| 08-SBD-173-18.6/18.7   | 08-1H2904       | 116         |
| 08-SBD-210-1.5/21.5    | 08-1K6704       | 116         |
| 08-SBD-210-10.5/12.7   | 08-1G2104       | 117         |
| 08-SBD-210-21.7/27.2   | 08-1K6804       | 117         |
| 08-SBD-210-/0          | 08-1L7604       | 117         |
| 08-SBD-215-2.2/3.2     | 08-1F7304       | 117         |
| 08-SBD-215-4.8/5.8     | 08-1H7704       | 117         |
| 08-SBD-215-7.0/17.8    | 08-476424       | 117         |
| 08-SBD-247-39.0/42     | 08-1K8404       | 118         |
| 08-SBD-259-/1.5        | 08-1H3414       | 118         |
| 08-SBD-5726-/0         | 08-0K8404       | 118         |
| 08-SBD-5730-/0         | 08-0R4204       | 118         |
| 09-INY-190-111.6/126.1 | 09-387904       | 119         |
| 09-INY-395-.1/.1       | 09-370104       | 119         |
| 09-INY-395-29.9/41.8   | 09-213414       | 119         |
| 09-KER-14-16.6/16.6    | 09-377304       | 119         |
| 09-KER-14-4.7/12.6     | 09-367404       | 119         |
| 09-KER-14-/0           | 09-385704       | 119         |
| 09-KER-58-129.4/143.9  | 09-385804       | 120         |
| 09-MNO-0-/0            | 09-366604       | 120         |



**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 09-MNO-158-6.0/15.8  | 09-387104       | 120         |
| 09-MNO-266-4.3/11.7  | 09-386804       | 120         |
| 09-MNO-395-13.5/13.9 | 09-378104       | 120         |
| 09-MNO-395-39.9/44.8 | 09-383504       | 120         |
| 09-MNO-395-52.3/53.7 | 09-335004       | 121         |
| 09-MNO-395-53.0/55.5 | 09-387204       | 121         |
| 09-MNO-395-6.9/T9.6  | 09-360704       | 121         |
| 09-VAR--/0           | 09-367704       | 121         |
| 10-ALP-0-/0          | 10-1J7604       | 121         |
| 10-ALP-0-/0          | 10-0X7504       | 122         |
| 10-ALP-4-/0          | 10-0S6804       | 122         |
| 10-ALP-88-/0         | 10-0S7504       | 122         |
| 10-AMA-49-8.3/10.5   | 10-1H6404       | 122         |
| 10-AMA-88-20.7/20.7  | 10-1N0204       | 122         |
| 10-AMA-104-/10.1     | 10-1J1004       | 122         |
| 10-CAL-4-29.2/29.4   | 10-0W8704       | 123         |
| 10-CAL-4-58.0/65.9   | 10-1J1304       | 123         |
| 10-MER-0-/0          | 10-1C8104       | 123         |
| 10-MER-5-.4/.9       | 10-1G7214       | 123         |
| 10-MER-5-.7/.7       | 10-0W6204       | 123         |
| 10-MER-5-17.0/22.6   | 10-1H4204       | 123         |
| 10-MER-33-/5.7       | 10-1J1204       | 124         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 10-MER-99-20.1/24.3  | 10-3A7204       | 124         |
| 10-MER-99-28.2/37.3  | 10-0Q1214       | 124         |
| 10-MER-99-12.7/17.8  | 10-1C1704       | 124         |
| 10-MER-99-/0         | 10-1G7504       | 124         |
| 10-MER-140-9.7/9.7   | 10-1K1904       | 124         |
| 10-MER-140-35.9/36.9 | 10-1F4304       | 125         |
| 10-MER-140-37.4/44.8 | 10-1J1904       | 125         |
| 10-MER-140-/42.1     | 10-0Y1104       | 125         |
| 10-MER-152-15.1/15.6 | 10-1L1204       | 125         |
| 10-MER-152-21.0/0    | 10-1J3004       | 125         |
| 10-MER-152-26.3/40.7 | 10-1C3704       | 125         |
| 10-MER-165-8.6/9.8   | 10-0X5204       | 126         |
| 10-MPA-49-.3/18.5    | 10-1C0404       | 126         |
| 10-MPA-140-21.2/21.8 | 10-0Y6004       | 126         |
| 10-MPA-140-42.0/42.7 | 10-0P9234       | 126         |
| 10-SJ-4-2.0/0        | 10-1C2004       | 126         |
| 10-SJ-4-5.4/13.4     | 10-1L2304       | 126         |
| 10-SJ-4-15.5/16.7    | 10-1C5004       | 127         |
| 10-SJ-4-/0           | 10-1G9904       | 127         |
| 10-SJ-4-/0           | 10-1C8004       | 127         |
| 10-SJ-5-10.6/0       | 10-1H3424       | 127         |
| 10-SJ-5-26.4/27      | 10-1C9404       | 127         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 10-SJ-5-33.4/33.4    | 10-1G4404       | 127         |
| 10-SJ-5-45.8/45.8    | 10-1N2004       | 128         |
| 10-SJ-5-/0           | 10-1K9304       | 128         |
| 10-SJ-12-4.4/0       | 10-1K6104       | 128         |
| 10-SJ-88-13.7/14     | 10-0S7404       | 128         |
| 10-SJ-88-22.1/0      | 10-1E5314       | 128         |
| 10-SJ-99-8.9/9.5     | 10-0E6144       | 128         |
| 10-SJ-99-9.4/15      | 10-1J2104       | 129         |
| 10-SJ-99-14.4/29     | 10-1C7604       | 129         |
| 10-SJ-99-16.4/18.2   | 10-3A1014       | 129         |
| 10-SJ-99-16.8/17.6   | 10-0X3104       | 129         |
| 10-SJ-99-20.1/20.1   | 10-1N4604       | 129         |
| 10-SJ-99-30.9/31.3   | 10-1C2804       | 129         |
| 10-STA-5-12.6/0      | 10-1J5204       | 130         |
| 10-STA-5-27.0/27.4   | 10-0W6304       | 130         |
| 10-STA-5-27.0/27.5   | 10-1G7224       | 130         |
| 10-STA-99-13.4/13.8  | 10-0L8704       | 130         |
| 10-STA-99-13.8/17.6  | 10-0X6704       | 130         |
| 10-STA-99-18.0/19.7  | 10-0X56Y4       | 130         |
| 10-TUO-108-4.3/5.1   | 10-0Y2104       | 131         |
| 10-TUO-108-18.9/38.8 | 10-462104       | 131         |
| 11-IMP-7-.4/6.3      | 11-2N0084       | 131         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 11-IMP-8-36.5/37.5   | 11-410404       | 131         |
| 11-IMP-86-8.4/8.8    | 11-2N0574       | 132         |
| 11-IMP-98-32.1/32.5  | 11-080284       | 132         |
| 11-IMP-111-.1/1.2    | 11-2N0724       | 132         |
| 11-IMP-115-8.8/L11.4 | 11-2N0414       | 132         |
| 11-SD-0-/0           | 11-424604       | 132         |
| 11-SD-5-.2/15.2      | 11-427504       | 132         |
| 11-SD-5-2.3/14       | 11-418104       | 133         |
| 11-SD-5-9.0/9        | 11-2N0544       | 133         |
| 11-SD-5-20.5/20.5    | 11-2N0534       | 133         |
| 11-SD-5-.3/72.1      | 11-429704       | 133         |
| 11-SD-5-13.5/14.4    | 11-424704       | 133         |
| 11-SD-5-29.1/30.5    | 11-2T3404       | 133         |
| 11-SD-5-34.9/35.1    | 11-417504       | 134         |
| 11-SD-5-37.4/46.5    | 11-2T2174       | 134         |
| 11-SD-5-38.4/47.3    | 11-2T2184       | 134         |
| 11-SD-5-/0           | 11-424904       | 134         |
| 11-SD-5-/60          | 11-420704       | 134         |
| 11-SD-8-2.8/5        | 11-411314       | 134         |
| 11-SD-8-5.9/11.5     | 11-411334       | 135         |
| 11-SD-8-.3/23        | 11-428104       | 135         |
| 11-SD-8-25.1/40.1    | 11-422114       | 135         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 11-SD-8-25.9/32      | 11-2N0954       | 135         |
| 11-SD-8-32.0/44      | 11-2N0994       | 135         |
| 11-SD-8-49.0/0       | 11-409104       | 135         |
| 11-SD-11-.6/2.7      | 11-056374       | 136         |
| 11-SD-15-11.2/31.5   | 11-429804       | 136         |
| 11-SD-56-5.6/5.6     | 11-404604       | 136         |
| 11-SD-76-12.1/17.7   | 11-257164       | 136         |
| 11-SD-78-2.5/2.9     | 11-417404       | 136         |
| 11-SD-78-N 17.6/21.3 | 11-419304       | 136         |
| 11-SD-94-2.6/10.7    | 11-425104       | 137         |
| 11-SD-94-4.4/7.3     | 11-412204       | 137         |
| 11-SD-94-10.4/14.9   | 11-420004       | 137         |
| 11-SD-94-30.0/39     | 11-2N0454       | 137         |
| 11-SD-125-9.7/22.1   | 11-2N0884       | 137         |
| 11-SD-125-/1.1       | 11-288834       | 137         |
| 11-SD-163-5.6/11.2   | 11-2N0744       | 138         |
| 11-SD-805-5.7/7.8    | 11-2T2604       | 138         |
| 11-SD-805-8.4/8.8    | 11-430184       | 138         |
| 11-SD-805-24.7/27.6  | 11-2T3304       | 138         |
| 11-SD-905-9.6/11.4   | 11-2888U4       | 138         |
| 11-SD-905-3.2/11.7   | 11-2N0844       | 138         |
| 12-ORA-1-4.9/5.5     | 12-0H1504       | 139         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>  | <b>Contract</b> | <b>Page</b> |
|--------------------|-----------------|-------------|
| 12-ORA-1-7.9/10.5  | 12-0M82U4       | 139         |
| 12-ORA-1-9.4/0     | 12-0M9904       | 139         |
| 12-ORA-1-12.2/13.3 | 12-0P6604       | 139         |
| 12-ORA-1-27.0/29.9 | 12-0Q2804       | 139         |
| 12-ORA-5-.6/43     | 12-0Q6904       | 140         |
| 12-ORA-5-.6/43     | 12-0P42U4       | 140         |
| 12-ORA-5-1.8/44.2  | 12-0S5904       | 140         |
| 12-ORA-5-3.3/3.3   | 12-0P7004       | 140         |
| 12-ORA-5-6.9/6.9   | 12-0S4304       | 140         |
| 12-ORA-5-10.3/10.3 | 12-0P0904       | 140         |
| 12-ORA-5-12.4/14.5 | 12-0K0214       | 141         |
| 12-ORA-5-14.5/17.1 | 12-0K0224       | 141         |
| 12-ORA-5-17.1/18.9 | 12-0K0234       | 141         |
| 12-ORA-5-25.0/28.3 | 12-0R8704       | 141         |
| 12-ORA-5-31.0/33.3 | 12-0N5104       | 141         |
| 12-ORA-5-34.5/37.4 | 12-0Q8504       | 141         |
| 12-ORA-5-34.5/36.8 | 12-0P9004       | 142         |
| 12-ORA-5-36.8/38.5 | 12-0P9104       | 142         |
| 12-ORA-5-42.5/42.6 | 12-0S7104       | 142         |
| 12-ORA-22-1.2/1.2  | 12-0Q6504       | 142         |
| 12-ORA-22-2.7/11.9 | 12-0S2004       | 142         |
| 12-ORA-22-5.6/10.9 | 12-0M9004       | 142         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 12-ORA-22-9.1/9.1   | 12-0N9204       | 143         |
| 12-ORA-22-9.4/L9.8  | 12-0P5204       | 143         |
| 12-ORA-39-.6/22.2   | 12-0M5204       | 143         |
| 12-ORA-39-5.1/5.1   | 12-0P0104       | 143         |
| 12-ORA-39-8.5/11.7  | 12-0S4504       | 143         |
| 12-ORA-39-9.7/9.7   | 12-0Q6404       | 143         |
| 12-ORA-39-15.2/15.9 | 12-0F9704       | 144         |
| 12-ORA-55-1.4/T2.1  | 12-0S4804       | 144         |
| 12-ORA-55-13.2/17.8 | 12-0N5304       | 144         |
| 12-ORA-55-15.1/17.5 | 12-0S0404       | 144         |
| 12-ORA-55-17.7/17.7 | 12-0S0904       | 144         |
| 12-ORA-57-16.2/20.9 | 12-0F03U4       | 144         |
| 12-ORA-57-20.3/21.6 | 12-0C1104       | 145         |
| 12-ORA-73-10.0/28   | 12-0N7204       | 145         |
| 12-ORA-73-10.3/19.5 | 12-0S2304       | 145         |
| 12-ORA-73-23.7/24.1 | 12-0N8604       | 145         |
| 12-ORA-74-2.9/5.1   | 12-0L7224       | 145         |
| 12-ORA-74-11.5/16.6 | 12-0P0304       | 145         |
| 12-ORA-90-.5/2.5    | 12-0S4704       | 146         |
| 12-ORA-90-2.6/5.1   | 12-0P5804       | 146         |
| 12-ORA-90-4.0/4     | 12-0Q4204       | 146         |
| 12-ORA-91-1.8/3.4   | 12-0Q3104       | 146         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 12-ORA-91-9.8/18.9   | 12-0N3204       | 146         |
| 12-ORA-91-12.5/13.9  | 12-0N4904       | 146         |
| 12-ORA-91-16.6/17    | 12-0S6604       | 147         |
| 12-ORA-133-3.2/4.1   | 12-0P94U4       | 147         |
| 12-ORA-133-4.2/13.4  | 12-0S2204       | 147         |
| 12-ORA-133-3.9/13.6  | 12-0N6604       | 147         |
| 12-ORA-142-3.1/6.4   | 12-0S4404       | 147         |
| 12-ORA-241-14.5/25   | 12-0Q7004       | 147         |
| 12-ORA-241-16.0/38.8 | 12-0R5204       | 148         |
| 12-ORA-405-5.6/5.6   | 12-0P4004       | 148         |
| 12-ORA-405-7.3/10    | 12-0N5204       | 148         |

**Statement of Ongoing Contracts - Federal Aid**

| <b>District</b>        | <b>01</b>               |                             |                             |
|------------------------|-------------------------|-----------------------------|-----------------------------|
| <b>Federal Aid</b>     | <b>Category</b>         | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
| -F-                    | FEDERAL AID (PRIMARY)   | \$105,642,475               | \$53,459,222                |
| -S-                    | FEDERAL AID (SECONDARY) | \$10,180,755                | \$7,420,194                 |
|                        |                         | \$349,068,381               | \$217,544,478               |
| <b>District Total:</b> |                         | <b><u>\$464,891,610</u></b> | <b><u>\$278,423,893</u></b> |



**Statement of Ongoing Contracts - Federal Aid**

**District** 02

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
|------------------------|--------------------------|-----------------------------|-----------------------------|
| -I-                    | FEDERAL AID (INTERSTATE) | \$1,935,236                 | \$1,612,157                 |
| -F-                    | FEDERAL AID (PRIMARY)    | \$4,917,782                 | \$4,809,496                 |
| -S-                    | FEDERAL AID (SECONDARY)  | \$66,482,012                | \$41,026,497                |
|                        |                          | \$310,786,342               | \$243,766,320               |
| <b>District Total:</b> |                          | <b><u>\$384,121,371</u></b> | <b><u>\$291,214,470</u></b> |

**District** 03

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>            |
|------------------------|--------------------------|-------------------------------|-----------------------------|
| -I-                    | FEDERAL AID (INTERSTATE) | \$74,622,050                  | \$41,455,838                |
| -F-                    | FEDERAL AID (PRIMARY)    | \$240,403,078                 | \$164,532,687               |
| -S-                    | FEDERAL AID (SECONDARY)  | \$6,676,734                   | \$5,393,896                 |
|                        |                          | \$1,180,907,469               | \$715,543,295               |
| <b>District Total:</b> |                          | <b><u>\$1,502,609,330</u></b> | <b><u>\$926,925,717</u></b> |

**District** 04

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>            |
|------------------------|--------------------------|-------------------------------|-----------------------------|
| -I-                    | FEDERAL AID (INTERSTATE) | \$196,738,140                 | \$122,490,054               |
| -F-                    | FEDERAL AID (PRIMARY)    | \$278,922,134                 | \$160,011,835               |
|                        |                          | \$1,207,121,100               | \$685,788,541               |
| <b>District Total:</b> |                          | <b><u>\$1,682,781,374</u></b> | <b><u>\$968,290,430</u></b> |

**Statement of Ongoing Contracts - Federal Aid**

**District** 05

| <b>Federal Aid</b>     | <b>Category</b>         | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
|------------------------|-------------------------|-----------------------------|-----------------------------|
| -F-                    | FEDERAL AID (PRIMARY)   | \$114,874,872               | \$76,032,318                |
| -S-                    | FEDERAL AID (SECONDARY) | \$46,434,870                | \$33,524,824                |
|                        |                         | \$584,067,282               | \$261,252,343               |
| <b>District Total:</b> |                         | <b><u>\$745,377,024</u></b> | <b><u>\$370,809,485</u></b> |

**District** 06

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
|------------------------|--------------------------|-----------------------------|-----------------------------|
| -I-                    | FEDERAL AID (INTERSTATE) | \$25,105,729                | \$9,781,304                 |
| -F-                    | FEDERAL AID (PRIMARY)    | \$249,101,927               | \$68,838,018                |
| -S-                    | FEDERAL AID (SECONDARY)  | \$7,003,664                 | \$5,821,797                 |
|                        |                          | \$308,096,594               | \$225,783,735               |
| <b>District Total:</b> |                          | <b><u>\$589,307,914</u></b> | <b><u>\$310,224,855</u></b> |

**District** 07

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>              |
|------------------------|--------------------------|-------------------------------|-------------------------------|
| -I-                    | FEDERAL AID (INTERSTATE) | \$517,776,738                 | \$413,582,736                 |
| -F-                    | FEDERAL AID (PRIMARY)    | \$218,935,086                 | \$196,065,973                 |
| -S-                    | FEDERAL AID (SECONDARY)  | \$21,870,867                  | \$10,959,908                  |
|                        |                          | \$1,739,808,946               | \$1,225,665,202               |
| <b>District Total:</b> |                          | <b><u>\$2,498,391,637</u></b> | <b><u>\$1,846,273,818</u></b> |

**Statement of Ongoing Contracts - Federal Aid**

**District** 08

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>            |
|------------------------|--------------------------|-------------------------------|-----------------------------|
| -I-                    | FEDERAL AID (INTERSTATE) | \$262,097,869                 | \$159,744,035               |
| -F-                    | FEDERAL AID (PRIMARY)    | \$66,295,155                  | \$13,168,160                |
| -S-                    | FEDERAL AID (SECONDARY)  | \$18,539,048                  | \$9,199,293                 |
|                        |                          | \$904,402,920                 | \$466,896,621               |
| <b>District Total:</b> |                          | <b><u>\$1,251,334,992</u></b> | <b><u>\$649,008,108</u></b> |

**District** 09

| <b>Federal Aid</b>     | <b>Category</b>       | <b>Bid + CCO</b>           | <b>Work Comp</b>           |
|------------------------|-----------------------|----------------------------|----------------------------|
| -F-                    | FEDERAL AID (PRIMARY) | \$46,668,321               | \$24,384,763               |
|                        |                       | \$41,167,307               | \$16,835,566               |
| <b>District Total:</b> |                       | <b><u>\$87,835,628</u></b> | <b><u>\$41,220,329</u></b> |

**District** 10

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
|------------------------|--------------------------|-----------------------------|-----------------------------|
| -I-                    | FEDERAL AID (INTERSTATE) | \$3,838,438                 | \$3,104,036                 |
| -F-                    | FEDERAL AID (PRIMARY)    | \$150,795,868               | \$43,123,559                |
| -S-                    | FEDERAL AID (SECONDARY)  | \$53,158,122                | \$24,737,048                |
|                        |                          | \$160,508,284               | \$71,904,494                |
| <b>District Total:</b> |                          | <b><u>\$368,300,712</u></b> | <b><u>\$142,869,136</u></b> |

**Statement of Ongoing Contracts - Federal Aid**

|                        |    |                            |                             |                             |
|------------------------|----|----------------------------|-----------------------------|-----------------------------|
| <b>District</b>        | 11 |                            |                             |                             |
| <b>Federal Aid</b>     |    | <b>Category</b>            | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
| -I-                    |    | FEDERAL AID ( INTERSTATE ) | \$35,568,791                | \$27,658,161                |
| -F-                    |    | FEDERAL AID ( PRIMARY )    | \$35,889,767                | \$20,423,341                |
| -S-                    |    | FEDERAL AID ( SECONDARY )  | \$25,583,496                | \$17,100,914                |
|                        |    |                            | \$734,611,513               | \$573,752,306               |
| <b>District Total:</b> |    |                            | <b><u>\$831,653,568</u></b> | <b><u>\$638,934,723</u></b> |

|                        |    |                            |                             |                             |
|------------------------|----|----------------------------|-----------------------------|-----------------------------|
| <b>District</b>        | 12 |                            |                             |                             |
| <b>Federal Aid</b>     |    | <b>Category</b>            | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
| -I-                    |    | FEDERAL AID ( INTERSTATE ) | \$109,717,784               | \$48,078,969                |
| -F-                    |    | FEDERAL AID ( PRIMARY )    | \$33,792,967                | \$8,333,318                 |
|                        |    |                            | \$431,568,413               | \$209,903,626               |
| <b>District Total:</b> |    |                            | <b><u>\$575,079,163</u></b> | <b><u>\$266,315,913</u></b> |

**Statement of Ongoing Contracts -  
Statewide Recap**

|                    |  |                            |                  |                  |
|--------------------|--|----------------------------|------------------|------------------|
| <b>Federal Aid</b> |  | <b>Category</b>            | <b>Bid + CCO</b> | <b>Work Comp</b> |
| -I-                |  | FEDERAL AID ( INTERSTATE ) | \$1,227,400,776  | \$827,507,289    |
|                    |  |                            | \$7,952,114,550  | \$4,914,636,528  |
| -S-                |  | FEDERAL AID ( SECONDARY )  | \$255,929,569    | \$155,184,370    |

**Statement of Ongoing Contracts -  
Statewide Recap**

| <b>Federal Aid</b>      | <b>Category</b>       | <b>Bid + CCO</b>               | <b>Work Comp</b>              |
|-------------------------|-----------------------|--------------------------------|-------------------------------|
| -F-                     | FEDERAL AID (PRIMARY) | \$1,546,239,430                | \$833,182,690                 |
| <b>Statewide Totals</b> |                       | <u><b>\$10,981,684,324</b></u> | <u><b>\$6,730,510,877</b></u> |

**Statement of Ongoing Contracts -Summary**

| <b>District</b>                    | <b>Work Completed This Period</b> |
|------------------------------------|-----------------------------------|
| 05                                 | \$39,971,310                      |
| 12                                 | \$2,585,337                       |
| 02                                 | \$13,857,905                      |
| 01                                 | \$67,340,000                      |
| 08                                 | \$71,331,665                      |
| 09                                 | \$842,134                         |
| 06                                 | \$6,832,805                       |
| 07                                 | \$21,012,643                      |
| 04                                 | \$6,152,210                       |
| 03                                 | \$34,346,624                      |
| <b>Work completed this Period:</b> | <b>\$264,272,632</b>              |