

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 1  
12/01/25

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                 | Contractor                                                                            | Resident<br>Engineer                                                                            | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message   |
|--------------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|------------------------------|
| 01-DEL-199-91.0/9.4<br>01-0Q0804                             |                     | REPAIR SINK DEL NORTE CNTY 4<br>MILES EAST OF HIOUCHI STABILIZE<br>SLOPE WITH MECHANICALLY DIR'S<br>EMERGENCY F.A.<br>REPAIR SINK                                                           | TIDEWATER CONTRACTORS INC.<br>PO BOX 1956<br><br>BROOKINGS OR 97415                   | VALLEY AARON<br>1444 PARKWAY DR.<br>CRESCENT CITY CA 95531<br>(707)815-5620                     | \$4,485,000<br>\$1,345,549<br>\$0           | 04/21/25<br>05/07/25<br>05/01/26            | 28%<br>30%                   |
| 20.XX<br>201130                                              |                     |                                                                                                                                                                                             |                                                                                       |                                                                                                 |                                             |                                             |                              |
| 01-DN-101-2.0/16.5<br>01-0P4304                              |                     | REPAIR STORM DAMAGE DEL NORTE<br>CNTY 8 MILES SOUTH CRESCENT<br>CITYREPAIR RETAINING WALLA AND<br>SUBSURFACE DIR'S EMERGENCY F.A.<br>REPAIR STORM DAMAGE                                    | GR SUNDBERG INC<br>5211 BOYD ROAD<br><br>ARCATA CA 95521                              | DUNNE RYAN<br>5065 BOYD ROAD<br>SUITE H<br>ARCATA CA 95521<br>(707)346-9027                     | \$8,485,000<br>\$722,192<br>\$0             | 04/14/25<br>05/07/25<br>04/01/26            | 11%<br>9%                    |
| 20.XX<br>201130                                              |                     |                                                                                                                                                                                             |                                                                                       |                                                                                                 |                                             |                                             |                              |
| 01-DN-101-2.6/23.9<br>01-0J2104<br>ACNH-Q101-(442)E<br>--()  |                     | DEL NORTE COUNTY IN AND NEAR<br>KLAMATH FROM 1.2 MILES SOUTH OF<br>KLAMATH RIVER OVERFLOW TO 1.1 MILE<br>NORTH OF HAMILTON ROAD<br>RHMA, HMA, AND COLD PLANE ASPHALT<br>CONCRETE            | MERCER-FRASER COMPANY<br>200 DINSMORE DR<br><br>FORTUNA CA 95540                      | VALLEY, AARON<br>1444 PARKWAY DRIVE<br>CRESCENT CITY, CA<br>95531<br>(707)815-5620              | \$22,896,896<br>\$0<br>\$0                  | 06/06/25<br>08/26/25                        | 0%<br>0%<br><br>SUSPENDED    |
| 01-DN-101-12.5/15.5<br>01-0G1004                             |                     | IN DEL NORTE COUNTY NEAR KLAMATH<br>FROM 0.4 MILE SOUTH OF WILSON<br>CREEK BRIDGE TO 1.7 MILES NORTH OF<br>RUDISIL ROAD DIR'S EMERGENCY F.<br>ROADWAY STABILIZATION AND<br>RETAINING WALL R | G R SUNDBERG, INC.<br>5211 BOYD ROAD<br><br>ARCATA, CA 95521<br>(707)825-6565         | SANDERS, KAREN<br>207 PRICE MALL<br>CRESCENT CITY, CA<br>95531<br>(707)498-4009                 | \$11,985,000<br>\$11,984,109<br>\$0         | 02/16/16<br>05/04/16<br>04/09/21            | 100%<br>100%<br><br>OVER RUN |
| 20.20<br>201130                                              |                     |                                                                                                                                                                                             |                                                                                       |                                                                                                 |                                             |                                             |                              |
| 01-DN-101-15.6/16.2<br>01-0K9504<br>HSNH-Q101-(447)E<br>--() |                     | DEL NORTE COUNTY ABOUT 10.0 MILES<br>SOUTH OFCRESCENT CITY FROM 3.0<br>MILES NORTH TO 3.6 MILES NORTH OF<br>WILSON CREEK BRIDGE<br>PLACE ROADWAY SECTION, INSTALL<br>GUARDRAIL,             | GRANITE CONSTRUCTION<br>COMPANY<br>1324 S. STATE STREET<br><br>UKIAH CA 95482         |                                                                                                 | \$4,097,307<br>\$0<br>\$0                   | 09/22/25<br>11/05/25                        | 0%<br>0%                     |
| 01-DN-101-35.8/36.5<br>01-436404<br>ACNH-Q101-(398)E<br>--() |                     | IN DEL NORTE COUNTY NEAR CRESCENT<br>CITY FROM 0.3 MILE SOUTH OF SMITH<br>RIVER BRIDGE TO 0.4 MILE NORTH OF<br>SMITH RIVER BRIDGE<br>REPLACE BRIDGE                                         | MCM CONSTRUCTION, INC.<br>PO BOX 620<br><br>NORTH HIGHLANDS CA 95660<br>(916)334-1221 | MALMBERG, CLAYTON<br>207 PRICE MALL<br>SUITE 100<br>CRESCENT CITY, CA<br>95531<br>(707)496-5581 | \$75,060,315<br>\$64,091,156<br>\$1,175,556 | 07/11/22<br>08/02/22<br>02/10/26            | 90%<br>85%<br><br>SUSPENDED  |
| HA21                                                         |                     |                                                                                                                                                                                             |                                                                                       |                                                                                                 |                                             |                                             |                              |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 2  
12/01/25

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                         | Resident<br>Engineer                                                                          | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|--------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------|
| 01-HUM-36-3.9/6<br>01-0J8904<br>NHHS-S036-(122)E<br>--()     |                     | HUMBOLDT COUNTY AT CARLOTTA FROM<br>0.2 MILE WEST OF FISHER ROAD TO<br>0.2 MILE WEST OF WILDER ROAD<br>HOT MIX ASPHALT, AGGREGATE BASE,<br>AND STRUC                                         | MERCER-FRASER COMPANY<br>200 DINSMORE DR<br><br>FORTUNA CA 95540<br>(707)443-0332  | LONG CODY<br>1487 SANDY PRAIRIE<br>COURT STE E<br>FORTUNA CA 95501<br>(707)496-0332           | \$11,519,641<br>\$5,734,911<br>\$147,908 | 12/06/24<br>01/29/25<br>12/31/26            | 32%<br>49%                  |
| 01-HUM-36-11.3/34.6<br>01-0C5004<br>ACNH-S036-(118)E<br>--() |                     | HUMBOLDT COUNTY ON ROUTE 36 AT<br>HELY CREEK BRIDGE 04-0092 AT<br>LITTLE LARABEE CREEK BRIDGE 04-<br>0102 AND AT BUTTE CREEK BRIDGE 04-<br>0116<br>REPLACE BRIDGE RAILS.                     | MERCER FRASER COMPANY<br>200 DINSMORE DR<br><br>FORTUNA CA 95540                   | RODRIGUEZ, JOAQUIN<br>1487 SANDY PRAIRE<br>COURT STE. E<br>FORTUNA, CA 95540<br>(707)621-0000 | \$15,136,437<br>\$9,805,450<br>\$302,815 | 03/02/23<br>03/24/23<br>05/29/26            | 69%<br>64%                  |
| 01-HUM-36-13.5/36.1<br>01-0H6104<br>ACNH-S036-(119)E<br>--() |                     | HUMBOLDT COUNTY AT AND NEAR<br>BRIDGEVILLE FROM 3.4 MILES WEST OF<br>GRIZZLY CREEK BRIDGE TO 0.8 MILE<br>EAST OF SOUTH FORK VAN DUZEN RIVER<br>COLD PLANE AND OVERLAY HMA, &<br>REPLACE GUAR | MERCER FRASER COMPANY<br>200 DINSMORE DR<br><br>FORTUNA CA 95540                   | RODRIGUEZ, JOAQUIN<br>1487 SANDY PRAIRE<br>COURT STE E<br>FORTUNA, CA 95540<br>(707)621-0000  | \$37,290,777<br>\$37,838,147<br>\$0      | 10/31/23<br>11/30/23<br>11/10/25            | 91%<br>99%<br><br>SUSPENDED |
| 01-HUM-36-25.4/26<br>01-0P1804<br><br>20.XX<br>201130        |                     | IN HUMBOLDT COUNTY NEAR<br>BRIDGEVILLE FROM CALTRANS<br>MAINTENANCE STATION TO 0.6 MILE<br>EAST OF CALTRANS MAINTENANCE<br>STATION DIR'S EMERG<br>REPAIR SLIPOUT                             | GR SUNDBERG, INC.<br>5211 BOYD ROAD<br><br>ARCATA, CA 95521                        | LONG, CODY<br>1487 SANDY PRAIRIE<br>COURT STE. E<br>FORTUNA CA 95501<br>(707)496-0332         | \$12,675,000<br>\$10,344,977<br>\$0      | 04/15/24<br>05/21/24<br>11/14/25            | 68%<br>82%                  |
| 01-HUM-36-25.4/0<br>01-461704                                |                     | HUMBOLDT COUNTY NEAR BRIDGEVILLE<br>AT THE BRIDGEVILLE MAINTENANCE<br>STATION<br>WATER TREATMENT SYSTEM UPGRADE<br>AND REPLACE                                                               | NICO ENGINEERING, INC.<br>1409 COLIN ST<br><br>SAN PABLO CA 94806<br>(510)313-8166 | CODY LONG<br>1487 SANY PRAIRIE<br>COURT STE E<br>FORTUNA CA 95540<br>(707)496-0332            | \$835,886<br>\$516,296<br>\$516,296      | 05/28/25<br>07/16/25<br>03/04/26            | 21%<br>62%                  |
| 01-HUM-36-155.0/16.5<br>01-0P8204<br><br>20.XX<br>201130     |                     | REPAIR SLIDE HUM CNTY 10 MILES E<br>OF CARLOTTA EROSION CNTRL SLIDE<br>REMOVAL INVEST SLOPE DIR'S<br>EMERGENCY F.A.<br>PAVEMENT REPAIRS                                                      | GR SUNDBERG INC<br>5211 BOYD RD<br><br>ARCATA CA 95521                             | LONG CODY<br>1487 SANDY PRARIE<br>COURT STE E<br>FORTUNA CA 95501<br>(707)496-0332            | \$27,285,000<br>\$9,541,690<br>\$0       | 12/17/24<br>02/11/25<br>08/20/26            | 0%<br>35%                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 3  
12/01/25

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                     | Contractor                                                                                         | Resident<br>Engineer                                                                          | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|---------------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|----------------------------|
| 01-HUM-36-170.0/24<br>01-0P9504                               |                     | REPAIR SLIDE HUM CNTY NEAR<br>BRIDGEVILLE FROM GRIZZLY SLIDE<br>REMOVAL AND SLOPE GRADING DIR'S<br>EMERGENCY F.A.<br>SLIDE REPAIR                                               | MCCULLOUGH CONSTRUCTION<br>INC.<br>57 ALDERGROVE ROAD<br><br>ARCATA CA 95521                       | LONG CODY<br>1487 SANDY PRAIRIE<br>COURT STE. E<br>FORTUNA CA 95501<br>(707)496-0332          | \$1,985,000<br>\$781,284<br>\$0          | 02/04/25<br>03/20/25<br>12/12/25             | 12%<br>39%                 |
| 20.XX<br>201130                                               |                     |                                                                                                                                                                                 |                                                                                                    |                                                                                               |                                          |                                              |                            |
| 01-HUM-36-190.0/20.1<br>01-0P9004                             |                     | REPAIR STORM DAMAGE IN HUM CNTY<br>NEAR BRIDGEVILLE REPAIR ROADWAY<br>EMBANKMENT WITH RETAINING DIR'S<br>EMERGENCY F.A.<br>REPAIR STORM DAMAGE                                  | J.F. SHEA CONSTRUCTION<br>667 BREA CANYON ROAD STE<br>30<br><br>WALNUT CA 91789                    | RODRIGUEZ JOAQUIN<br>1487 SANDY PRAIRIE<br>COURT STE E<br>FORTUNA CA 95540<br>(707)621-0000   | \$7,485,000<br>\$5,482,773<br>\$0        | 03/10/25<br>03/26/25<br>03/19/26             | 32%<br>73%                 |
| 20.XX<br>201130                                               |                     |                                                                                                                                                                                 |                                                                                                    |                                                                                               |                                          |                                              |                            |
| 01-HUM-36-279.0/27.9<br>01-0Q0304                             |                     | REPAIR STORM DAMAGE HUM CNTY NEAR<br>BRIDGEVILLE AT 2.5 MILES REPAIR<br>ROADWAY AND REPLACE CULVERT DIR'S<br>EMERGENCY F.A.<br>PAVEMENT REPAIR                                  | MERCER FRASER COMPANY<br>200 DINSMORE DR<br><br>FORTUNA CA 95540                                   | RODRIGUEZ JOAQUIN<br>1487 SANDY PRAIRIE<br>COURT SUITE E<br>FORTUNA CA 95540<br>(707)621-0000 | \$1,285,000<br>\$403,556<br>\$0          | 02/21/25<br>04/16/25<br>02/10/26             | 59%<br>31%                 |
| 20.XX<br>201130                                               |                     |                                                                                                                                                                                 |                                                                                                    |                                                                                               |                                          |                                              |                            |
| 01-HUM-36-365.0/40<br>01-0N4504                               |                     | MAJOR ITEMS OF WORK INCLUDE<br>TRAFFIC CONTROL, ROADWAY<br>EXCAVATION, ROCK SLOPE,<br>RECONSTRUCT ROADWAY, EROSION<br>CONTROL DIR'S EMERGENCY<br>REPAIR STORM DAMAGE            | GARTH R. SUNBERG, JR. GR<br>SUNBERG, INC.<br>5211 BOYD ROAD<br><br>ARCATA, CA 95521                | LONG, CODY<br>1487 SANDY PRAIRE<br>COURT SUITE E<br>FORTUNA, CA 95540<br>(707)496-0332        | \$2,485,000<br>\$1,475,095<br>\$0        | 08/20/23<br>08/25/23<br>04/18/25<br>10/22/25 | 100%<br>100%<br>COMPLETED  |
| 20.20<br>201130                                               |                     |                                                                                                                                                                                 |                                                                                                    |                                                                                               |                                          |                                              |                            |
| 01-HUM-96-43.7/0<br>01-0F9204                                 |                     | IN HUMBOLDT COUNTY NEAR ORLEANS AT<br>1.2 MILES WEST OF SISKIYOU COUNTY<br>LINE<br>RESTORE DISPOSAL SITE                                                                        | WYLATTI RESOURCE<br>MANAGEMENT, INC<br>23601 CEMETERY LANE<br><br>COVELO CA 95428<br>(707)983-8135 | ZIMMERER, JEFFREY<br>5065 BOYD ROAD<br>SUITE H<br>ARCATA, CA 95521<br>(707)498-2122           | \$664,323<br>\$481,257<br>\$0            | 02/03/22<br>03/16/22<br>12/15/28             | 53%<br>72%                 |
| 01-HUM-101-2.4/M53.9<br>01-0H6404<br>PTNH-Q101-(436)E<br>--() |                     | HUMBOLDT COUNTY AT VARIOUS<br>LOCATIONS FROM 2.4 MILES NORTH OF<br>THE MENDOCINO COUNTY BORDER TO EEL<br>RIVER BRIDGE 04-0016R<br>WSP TRENCHLESS INSTALLATION, CSP,<br>AND EROS | WYLATTI RESOURCE<br>MANAGEMENT, INC.<br>23601 CEMETERY LANE<br><br>COVELO CA 95428                 | RODRIGUEZ, JOAQUIN<br>1487 SANDY PRAIRIE<br>COURT STE E<br>FORTUNA, CA 95540<br>(707)621-0000 | \$13,247,292<br>\$6,621,965<br>\$23,117  | 01/13/25<br>01/29/25<br>02/25/26             | 42%<br>50%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 4  
12/01/25

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                          | Contractor                                                                                 | Resident<br>Engineer                                                                     | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 01-HUM-101-<br><del>01-0H05044</del>                          |                     | HUMBOLDT COUNTY NEAR ALTON FROM<br>0.3 MILE SOUTH OF VAN DUZEN RIVER<br>BRIDGE 4-17 TO DEL NORTE COUNTY<br>LINE                                                                      | WAHLUND CONSTRUCTION, INC.<br>690 INDIANOLA RD<br>EUREKA CA 95503                          |                                                                                          | \$16,016,104<br>\$0<br>\$0               | 07/25/25<br>08/12/25                        | 0%<br>0%                   |
| ACNH-Q101-(445)E<br>--()                                      |                     | CONSTRUCT & REPAIR TMS ELEMENTS;<br>CSP, RCP,                                                                                                                                        |                                                                                            |                                                                                          |                                          |                                             |                            |
| 01-HUM-101-74.8/76.1<br>01-0K9404<br>ACNH-Q101-(434)E<br>--() |                     | HUMBOLDT COUNTY IN AND NEAR EUREKA<br>FROM HERRICK AVENUE OVERCROSSING<br>TO 0.1 MILE NORTH OF HIGHLAND<br>AVENUE<br>LIGHTING SYSTEM, FIBER OPTIC<br>CABLE SYSTEM,                   | G R SUNDBERG, INC.<br>5211 BOYD ROAD<br>ARCATA CA 95521                                    | COLLINS, ROBIN<br>5601 SOUTH BROADWAY<br>ST SUITE A<br>EUREKA, CA 95503<br>(707)272-5831 | \$10,653,124<br>\$6,289,680<br>\$492,629 | 12/12/24<br>12/27/24<br>06/24/27            | 27%<br>59%                 |
| 01-HUM-101-<br><del>01-0P10045</del>                          |                     | REPAIR STORM DAMAGE HUM CNTY NEAR<br>BIG LAGOON INSTALL UNDERDRAIN<br>DIR'S EMERGENCY F.A.<br>REPAIR STORM DAMAGE                                                                    | KERNEN CONSTRUCTION<br>2350 GLENDALE DRIVE<br>MCKINLEYVILLE CA 95519                       | DUNNE RYAN<br>5065 BOYD ROAD<br>SUITE G<br>ARCATA CA 95521<br>(707)346-9027              | \$1,485,000<br>\$0<br>\$0                | 06/30/25<br>07/29/25<br>08/22/25            | 0%<br>0%                   |
| 20.XX<br>201130                                               |                     |                                                                                                                                                                                      |                                                                                            |                                                                                          |                                          |                                             |                            |
| 01-HUM-101-78.0/79.6<br>01-0N6604                             |                     | HUMBOLDT COUNTY IN EUREKA ON ROUTE<br>101 FROM 0.1 MILE SOUTH OF<br>COMMERCIAL STREET TO Y STREET AND<br>ON ROUTE 255 AT 3RD STREET<br>RECTANGULAR RAPID FLASHING<br>BEACONS SYSTEMS | G R SUNDBERG, INC.<br>5211 BOYD ROAD<br>ARCATA CA 95521                                    | COLLINS, ROBIN<br>6501 SOUTH BROADWAY<br>ST<br>EUREKA, CA 95503<br>(707)272-5831         | \$1,101,244<br>\$629,591<br>\$222,307    | 06/19/25<br>07/02/25<br>12/22/25            | 56%<br>57%                 |
| 01-HUM-101-80.0/84<br>01-366004<br>ACNH-394 -(E )0<br>--()    |                     | HUMBOLDT COUNTY NEAR EUREKA FROM<br>EUREKA SLOUGH BRIDGE TO BAYSIDE<br>CUTOFF<br>CONSTRUCT INTERCHANGE, STRUCTURE<br>UNDERCROS                                                       | GRANITE CONSTRUCTION<br>COMPANY<br>1324 S. STATE STREET<br>UKIAH CA 95482<br>(707)467-4100 | BANUELOS, EFREN<br>5065 BOYD ROAD<br>ARCATA, CA 95521<br>(707)496-1086                   | \$48,989,478<br>\$42,998,714<br>\$0      | 12/29/22<br>01/26/23<br>07/23/27            | 68%<br>86%                 |
| 01-HUM-101-<br><del>003033604.7</del>                         |                     | HUMBOLDT COUNTY NEAR TRINIDAD FROM<br>SEAWOODDRIVE UNDERCROSSING TO 0.3<br>MILE NORTH OF SEAWOOD DRIVE<br>UNDERCROSSING<br>STREAM INTAKE, WELL SUMP, AND<br>WATER BACKWA             | G R SUNDBERG, INC.<br>5211 BOYD ROAD<br>ARCATA CA 95521                                    | DUNNE, RYAN<br>5065 BOYD ROAD<br>SUITE H<br>ARCATA, CA 95521<br>(707)346-9027            | \$790,060<br>\$0<br>\$0                  | 06/11/25<br>06/26/25                        | 0%<br>0%                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 5  
12/01/25

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code          | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                 | Contractor                                                                                | Resident<br>Engineer                                                                           | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 01-HUM-101-<br><del>01-011504.1</del><br>01-011504.1 |                     | HUMBOLDT COUNTY NEAR ORICK FROM<br>0.9 MILE SOUTH TO SOUTH PRAIRIE<br>CREEK PARK UNDERCROSSING                                                              | G R SUNDBERG, INC.<br>5211 BOYD ROAD                                                      |                                                                                                | \$3,107,997                              | 10/24/25                                    | 0%                         |
| HSNH-Q101-(446)E<br>--()                             |                     | EARTHWORK, HMA-A, DRAINAGE, AND<br>HIGH FRICT                                                                                                               | ARCATA CA 95521                                                                           |                                                                                                | \$0<br>\$0                               | 11/18/25                                    | 0%                         |
| 01-HUM-101-330.0/18<br>01-0P8704                     |                     | REPAIR LANDSLIDE HUM CNTY AT<br>VARIOUS LOCATIONS CONSTRUCT<br>RETAINING WALL REPAIR DAMAGE DIR'S<br>EMERGENCY F.A.                                         | FORD LOGGING INC. DBA<br>PACIFIC EARTHSCAPE<br>1225 CENTRAL AVE. #11                      | LONG CODY<br>1487 SANDY PRAIRIE<br>COURT STE. E<br>FORTUNA CA 95501<br>(707)496-0332           | \$6,985,000<br>\$529,976<br>\$0          | 03/13/25<br>06/25/25<br>10/20/26            | 0%<br>8%                   |
| 20.XX<br>201130                                      |                     | REPAIR LANDSLIDE                                                                                                                                            | MCKINLEYVILLE CA 95519                                                                    |                                                                                                |                                          |                                             |                            |
| 01-HUM-101-595.0/0<br>01-0K4204                      |                     | IN FORTUNA MAINTENANCE STATION AND<br>SOME ELECTRICAL SYSTEM<br>REHABILITATION AT THE LEGGETT<br>MAINTENANCE STATION. DIR'S<br>EMERGENCY L.B.               | MOUNTAINSIDE CONSTRUCTION<br>13884 SHANGRILA DRIVE<br><br>REDDING, CA 96003               | RODRIGUEZ, JOAQUIN<br>1487 SANDY PRAIRIE<br>COURT STE. E<br>FORTUNA, CA 95501<br>(707)725-1020 | \$245,000<br>\$253,358<br>\$0            | 02/21/20<br>05/03/20<br>02/02/21            | 100%<br>100%               |
| 20.80<br>524000                                      |                     | REPAIR TO PREVENT FURTHER POWER<br>OUTAGES                                                                                                                  |                                                                                           |                                                                                                |                                          |                                             |                            |
| 01-HUM-101-<br><del>01-0409044</del><br>01-0409044   |                     | IN DEL NORTE, HUMBOLDT, LAKE AND<br>MENDOCINO COUNTIES AT VARIOUS<br>LOCATIONS DIR'S EMERGENCY L.B.<br>MAINTENANCE STATION SECURITY<br>IMPROVEMENTS         | WYLATTI RESOURCE<br>MANAGEMENT, INC.<br>PO BOX 575<br><br>COVELO, CA 95428                | COLLINS, ROBIN<br>5601 SOUTH BROADWAY<br>ST.<br>EUREKA, CA 95503<br>(707)272-5831              | \$2,785,000<br>\$2,531,158<br>\$0        | 06/03/24<br>08/22/24<br>09/30/25            | 36%<br>91%                 |
| 20.10<br>201352                                      |                     |                                                                                                                                                             |                                                                                           |                                                                                                |                                          |                                             |                            |
| 01-HUM-169-15.0/33.8<br>01-0H4104                    |                     | HUMBOLDT COUNTY NEAR WEITCHPEC AT<br>VARIOUS LOCATIONS FROM 0.6 MILE<br>EAST OF PECWAN CREEK BRIDGE TO<br>ROUTE 96<br>CSP, STRUCTURAL CONCRETE, AND<br>RSP. | R. BROWN CONSTRUCTION<br>COMPANY, INC.<br>18 CHINA CREEK RD.<br><br>WILLOW CREEK CA 95573 | BANEULOS, EFREN<br>5065 BOYD ROAD<br>SUITE G<br>ARCATA, CA 95521<br>(707)496-1086              | \$3,330,192<br>\$2,743,169<br>\$311,965  | 10/09/24<br>10/31/24<br>03/06/26            | 36%<br>81%                 |
| 01-HUM-169-250.0/26<br>01-0P8904                     |                     | REPAIR STORM DAMAGE HUM CNTY NEAR<br>WEITCHPEC FROM MAWAH CREEK REPAIR<br>ROADWAY EMBANKMENT WITH RETAIN<br>WALLDIR'S EMERGENCY F.A.<br>PAVEMENT REPAIR     | R. BROWN CONSTRUCTION<br>COMPANY<br>PO BOX 406<br><br>WILLOW CREEK CA 95573               | BANUELOS EFREN<br>5065 BOYD RD SUITE<br>H<br>ARCCATA CA 95521<br>(707)496-1086                 | \$7,485,000<br>\$281,766<br>\$0          | 03/03/25<br>03/10/25<br>04/02/26            | 9%<br>4%                   |
| 20.XX<br>201130                                      |                     |                                                                                                                                                             |                                                                                           |                                                                                                |                                          |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 6  
12/01/25

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                          | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                            | Contractor                                                                            | Resident<br>Engineer                                                                           | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|----------------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|----------------------------|
| 01-HUM-211-74.2/79.3<br>01-0M6304                                    |                     | HUMBOLDT COUNTY IN AND NEAR<br>FERNDAL FROM 0.4 MILE SOUTH OF<br>SALT RIVER OVERFLOW TO SINGLEY<br>ROAD<br>MICRO-SURFACING, REPLACE AC<br>SURFACING, AND               | DRYCO CONSTRUCTION, INC.<br>DBA DRYCO<br>9390 ELDER CREEK ROAD<br>SACRAMENTO CA 95829 | RODRIGUEZ, JOAQUIN<br>1487 SANDY PRAIRIE<br>COURT ST E<br>FORTUNA, CA 95540<br>(707)621-0000   | \$1,061,579<br>\$401,644<br>\$401,644    | 03/26/25<br>04/21/25<br>12/26/25             | 12%<br>34%                 |
| 01-HUM-211-<br><del>01-0M7304</del><br>01-0M7304                     |                     | EMERGENCY EARTHQUAKE BRIDGE<br>REPAIR DIR'S EMERGENCY F.A.<br>FERNBRIDGE BRIDGE REPAIR                                                                                 | MYERS & SONS CONSTRUCTION<br>LLC<br>45 MORRISON AVE.<br>SACRAMENTO, CA 95838          | MORGAN-MARBET, TAI<br>1487 SANDY PRAIRE<br>COURT SUITE E<br>FORTUNA, CA 95501<br>(707)834-0219 | \$27,985,000<br>\$25,571,370<br>\$0      | 12/20/22<br>01/06/23<br>12/31/25             | 86%<br>91%                 |
| 20.20<br>201130                                                      |                     |                                                                                                                                                                        |                                                                                       |                                                                                                |                                          |                                              |                            |
| 01-HUM-254-4.3/4.7<br>01-0H8004<br>ACST-ER -(31D)0<br>--()           |                     | HUMBOLDT COUNTY NEAR MIRANDA FROM<br>0.1 MILENORTH OF FISH CREEK ROAD<br>TO 0.1 MILE SOUTHOF MAPLE HILLS<br>ROAD<br>RDWY EXC, STEEL SOLDIER PILES,<br>STRUCTURAL       | MCCULLOUGH CONSTRUCTION INC<br>57 ALDERGROVE ROAD<br>ARCATA CA 95521                  | LONG, CODY<br>1487 SANDY PRAIRIE<br>CT., STE. E<br>FORTUNA, CA 95501<br>(707)496-0332          | \$8,887,691<br>\$8,816,460<br>\$0        | 03/10/23<br>04/04/23<br>10/31/25<br>10/30/25 | 96%<br>98%<br>COMPLETED    |
| 01-HUM-255-8.3/8.7<br>01-0N7304                                      |                     | HUMBOLDT COUNTY IN ARCATA FROM K<br>STREET TOF STREET<br>MODIFY SIGNAL AND LIGHTING<br>SYSTEMS AND TRA                                                                 | ST. FRANCIS ELECTRIC, LLC<br>975 CARDEN ST<br>SAN LEANDRO CA 94577                    |                                                                                                | \$693,700<br>\$0<br>\$0                  | 06/13/25<br>07/09/25                         | 0%<br>0%                   |
| 01-HUM-299-7.6/29.2<br>01-0H5804<br>ACNH-P299-(216)E<br>--()<br>HA22 |                     | HUMBOLDT COUNTY AT VARIOUS<br>LOCATIONS FROM 0.5 MILE EAST OF<br>BLUE LAKE BOULEVARD TO 0.1 MILE<br>EAST OF TITLOW HILL ROAD<br>RHMA, HMA AND REPLACE AC<br>SURFACING. | GRANITE CONSTRUCTION<br>COMPANY<br>580 W BEACH STREET<br>WATSONVILLE CA 95076         | COLLINS, ROBIN<br>5601 SOUTH BROADWAY<br>SUITE A<br>EUREKA, CA 95503<br>(707)272-5831          | \$14,343,589<br>\$14,124,014<br>\$0      | 09/25/23<br>10/25/23<br>10/24/25             | 99%<br>92%                 |
| 01-HUM-299-9.0/.6<br>01-0N0904                                       |                     | REPAIR STORM DAMAGE HUMBOLDT CNTY<br>19 M WEST OF WILLOW CREEK TRAFFIC<br>CONTROL REMOVE EMBANK ETC. DIR'S<br>EMERGENCY F.A.<br>PAVEMENT REPAIRS                       | MCCULLOUGH CONSTRUCTION INC<br>57 ALDERGROVE RD<br>ARCATA CA 95521<br>(707)825-1014   | RETFERFORD, ETHAN<br>5065 BOYD RD<br>ARCATA CA 9551<br>(707)223-0030                           | \$4,985,000<br>\$3,016,721<br>\$582,357  | 06/19/23<br>07/25/23<br>12/31/25             | 67%<br>61%                 |
| 20.XX<br>201130                                                      |                     |                                                                                                                                                                        |                                                                                       |                                                                                                |                                          |                                              |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 7  
12/01/25

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                         | Contractor                                                                                                     | Resident<br>Engineer                                                                         | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| 01-HUM-299-22.0/2.2<br>01-0P4004                              |                     | REPAIR FIRE DAMAGE HUMBODLT CNTY<br>GLENDALE AT 0.3 MILES EAST TRAFFIC<br>CNTRL HAZARD TREE REMOVAL DIR'S<br>EMERGENCY F.A.<br>REPAIR FIRE DAMAGE                                   | GRANITE CONSTRUCTION INC<br>1324 S STATE STREET<br><br>UKIAH CA 95482                                          | BANUELOS, EFREN<br>5065 BOYD RD SUITE<br>H<br>ARCATA CA 95521<br>(707)496-1086               | \$785,000<br>\$701,176<br>\$0             | 07/03/24<br>12/18/24<br>09/03/25            | 47%<br>89%                 |
| 20.XX<br>201130                                               |                     |                                                                                                                                                                                     |                                                                                                                |                                                                                              |                                           |                                             |                            |
| 01-HUM-299-30.7/33.4<br>01-0J4104<br>HSNH-P299-(214)E<br>--() |                     | HUMBOLDT COUNTY NEAR WILLOW CREEK<br>FROM 0.1MILE EAST OF CEDAR CREEK<br>ROAD TO 0.1 MILE EAST OF EAST FORK<br>WILLOW CREEK BRIDGE<br>CONSTRUCT SOLDIER PILE GROUND<br>ANCHOR WALLS | MCCULLOUGH CONSTRUCTION INC<br>57 ALDERGROVE ROAD<br><br>ARCATA CA 95521                                       | RETFERFORD, ETHAN<br>5065 BOYD ROAD,<br>SUITE G<br>ARCATA, CA 95521<br>(707)223-0030         | \$20,210,466<br>\$18,563,861<br>\$195,143 | 11/28/22<br>12/27/22<br>12/05/25            | 87%<br>91%                 |
| HB1                                                           |                     |                                                                                                                                                                                     |                                                                                                                |                                                                                              |                                           |                                             |                            |
| 01-HUM-299-210.0/22<br>01-0P9104                              |                     | REPAIR STORM DAMAGE HUM CNTY 14<br>MILES EAST OF BLUE LAKE REPAIR<br>ROADWAY AND DRAINAGE DIR'S<br>EMERGENCY F.A.<br>PAVEMENT REPAIRS                                               | KERNEN CONSTRUCTION<br>2350 GLENDALE DRIVE<br><br>MCKINLEYVILLE CA 95519<br>(707)826-8686                      | RETFERFORD ETHAN<br>5065 BOYD RD<br>SUITE G ARCATA 95521<br>(707)223-0030                    | \$1,485,000<br>\$173,518<br>\$0           | 04/08/25<br>05/06/25<br>03/16/26            | 6%<br>12%                  |
| 20.XX<br>201130                                               |                     |                                                                                                                                                                                     |                                                                                                                |                                                                                              |                                           |                                             |                            |
| 01-HUM-299-<br><del>01-0P12043</del><br>01-0P12043            |                     | REPAIR STORM DAMAGE HUM CNTY 12<br>MILES WEST OF WILLOW CREEK<br>STABILIZE SLOPE REPAIR GUARDRAIL<br>DIR'S EMERGENCY F.A.<br>REPAIR STORM DAMAGE                                    | MCCULLOUGH CONSTRUCTION INC<br>57 ALDER GROVE RD<br><br>ARCATA CA 95521                                        | WALKER KRISTINA<br>6501 SOUTH BROADWAY<br>STREET SUITE A<br>EUREKA CA 95503<br>(707)223-0032 | \$3,485,000<br>\$0<br>\$0                 | 05/05/25<br>06/09/25<br>04/09/26            | 0%<br>0%                   |
| 20.XX<br>201130                                               |                     |                                                                                                                                                                                     |                                                                                                                |                                                                                              |                                           |                                             |                            |
| 01-HUM-451-30.0/4<br>01-0P8404                                |                     | IN HUMBOLDT COUNTY NEAR<br>PHILLIPSVILLE FROM 0.23 MILE NORTH<br>OF FRANKLIN GROVE TO 0.8 MSOUTH OF<br>MAPLE HILLS ROAD DIR'S EMERGENCY<br>F.A<br>REPAIR STORM DAMAGE               | FORD LOGGING, INC DBA<br>PACIFIC EARTHSCAPE<br>1225 CENTRAL AVENUE, SUITE<br>11<br><br>MCKINLEYVILLE, CA 95519 | LONG, CODY<br>1487 SANDY PRAIRIE<br>COURT STE. E<br>FORTUNA CA 95501<br>(707)496-0332        | \$2,985,000<br>\$1,109,609<br>\$0         | 12/19/24<br>02/27/25<br>04/08/26            | 25%<br>37%                 |
| 20.XX<br>201130                                               |                     |                                                                                                                                                                                     |                                                                                                                |                                                                                              |                                           |                                             |                            |
| 01-LAK-20-2.0/2.8<br>01-0H8404<br>HSST-P020-(201)E<br>--()    |                     | LAKE COUNTY ABOUT 6 MILES WEST OF<br>UPPER LAKE FROM 0.6 MILE WEST OF<br>IRVINE AVENUE TO 0.1 MILE EAST OF<br>MID LAKE ROAD<br>RDWY EXC, PLACE HMA-A & RHMA,<br>CONST SOLDIE        | GHILOTTI CONSTRUCTION<br>COMPANY, INC.<br>246 GHILOTTI AVENUE<br><br>SANTA ROSA CA 95407<br>(707)978-0441      | SEYOUM, KASSAYE<br>PO BOX 457<br>LOWER LAKE, CA 95457<br>(707)223-1213                       | \$16,226,045<br>\$15,606,384<br>\$41,164  | 07/21/23<br>08/23/23<br>10/07/26            | 99%<br>97%                 |
| HB1                                                           |                     |                                                                                                                                                                                     |                                                                                                                |                                                                                              |                                           |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 8  
12/01/25

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code               | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                                       | Resident<br>Engineer                                                                 | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|-----------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|-------------------------------|
| 01-LAK-20-16.6/18.1<br>01-0N6804                          |                     | LAKE COUNTY AT LUCERNE FROM GROVE<br>STREET TO OGDEN ROAD<br>RECTANGULAR RAPID FLASHING,<br>SURFACE TREATM                                                                                   | AMERICAN CIVIL CONSTRUCTORS<br>WEST COAST, LLC<br>2990 BAY VISTA COURT,<br>SUITE D<br><br>BENICIA CA 94510                       |                                                                                      | \$694,000<br>\$0<br>\$0                  | 06/10/25<br>07/23/25                         | 0%<br>0%                      |
| 01-LAK-29-23.6/33.1<br>01-0N8204                          |                     | LAKE COUNTY NEAR KELSEYVILLE FROM<br>3.23 MILES NORTH OF SEIGLER CREEK<br>BRIDGE TO COLE CREEK ROAD<br>MICRO-SURFACING, REPLACE AC<br>SURFACING, AND                                         | DOOLITTLE CONSTRUCTION, LLC<br>DBA DOOLITLLE ROAD<br>CONSTRUCTION<br>15 BUSINESS PARKWAY SUITE<br>105<br><br>SACRAMENTO CA 95828 | SEYOUM, KASSAYE<br>P.O. BOX 457<br>LOWER LAKE, CA 95457<br>(707)994-5074             | \$1,041,500<br>\$1,071,442<br>\$0        | 04/29/25<br>05/19/25<br>10/22/25<br>10/22/25 | 100%<br>100%<br><br>COMPLETED |
| 01-LAK-175-/8.2<br>01-0P3604                              |                     | LAKE COUNTY NEAR LAKEPORT FROM THE<br>MENDOCINO COUNTY LINE TO 1.3 MILES<br>EAST OFMATHUEWS ROAD<br>REPLACE AC SURFACING, MICRO-<br>SURFACING, AND                                           | ARGONAUT CONSTRUCTORS, INC.<br>360 SUTTON PLACE<br><br>SANTA ROSA CA 95407                                                       | WINTER, BRIAN<br>PO BOX 457<br>LOWER LAKE, CA 95457<br>(707)834-1151                 | \$3,066,133<br>\$3,038,539<br>\$0        | 05/22/25<br>06/09/25<br>11/03/25<br>11/10/25 | 100%<br>100%<br><br>COMPLETED |
| 01-LAK-200-<br><del>01-0P74042</del>                      |                     | IN LAKE COUNTY ABOUT 16 MILES EAST<br>OF CLEARLAKE OAKS FROM 1.1 TO 1.6<br>MILES EAST OF WALKER RIDGE ROAD<br>DIR'S EMERGENCY F.A.<br>REPAIR SLIPOUT                                         | GHILOTTI CONSTRUCTION<br>COMPANY, INC<br>246 GHILOTTI AVE.<br><br>SANTA ROSA, CA 95407                                           | SEYOUM, KASSAYE<br>P.O. BOX 457<br>LOWER LAKE, CA 95457<br>(707)994-5074             | \$2,985,000<br>\$1,189,203<br>\$0        | 12/16/24<br>02/27/25<br>11/14/25<br>11/19/25 | 100%<br>100%<br><br>COMPLETED |
| 20.XX<br>201130                                           |                     |                                                                                                                                                                                              |                                                                                                                                  |                                                                                      |                                          |                                              |                               |
| 01-MEN-1-6.0/.6<br>01-0P9604                              |                     | REPAIR STORM DAMAGE MEN COUNTY<br>NEW GUALALA AT OLD STATE HWY<br>REPAIR ROADWAY AND DRAINAGE DIR'S<br>EMERGENCY ORDER F.A.<br>PAVEMENT REPAIRS                                              | WYLATTI RESOURCE MANAGEMENT<br>P.O. BOX 575<br><br>COVELO CA 95428                                                               | MOSALLAI MOJTABA<br>925 N FRANKLIN<br>STREET<br>FORT BRAGG CA 95437<br>(707)498-5816 | \$9,885,000<br>\$5,830,400<br>\$0        | 04/14/25<br>05/06/25<br>01/30/26             | 74%<br>59%                    |
| 20.XX<br>201130                                           |                     |                                                                                                                                                                                              |                                                                                                                                  |                                                                                      |                                          |                                              |                               |
| 01-MEN-1-6.4/9.5<br>01-0F7104<br>HSST-S001-(667)E<br>--() |                     | MENDOCINO COUNTY NEAR GUALALA FROM<br>0.3 MILE NORTH OF HAVENS NECK<br>DRIVE TO GYPSY FLAT ROAD AND FROM<br>0.5 MILE TO 0.2 MILE SOUTH OF I<br>HMA-A, ROADWAY EXCAVATION, AND<br>MECHANICALL | GHILOTTI CONSTRUCTION<br>COMPANY, INC.<br>246 GHILOTTI AVENUE<br><br>SANTA ROSA CA 95407                                         | CHEN, PENG<br>925 N. FRANKLIN<br>STREET<br>FORT BRAGG, CA 95437                      | \$4,077,961<br>\$3,699,128<br>\$300,532  | 12/26/24<br>01/07/25<br>12/02/25             | 17%<br>90%                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 9  
12/01/25

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                          | Contractor                                                                                     | Resident<br>Engineer                                                                          | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 01-MEN-1-31.1/31.6<br>01-0E11U4<br>ACST-S001-(662)E<br>--() |                     | MENDOCINO COUNTY NEAR ELK FROM 0.2<br>MILE SOUTH OF ELK CREEK BRIDGE TO<br>0.2 MILE NORTH OF ELK CREEK BRIDGE<br>STRUCTURAL CONC BRIDGE, TEMP<br>BRIDGE AND BA                       | GRANITE CONSTRUCTION<br>COMPANY<br>580 W BEACH STREET<br>WATSONVILLE CA 95076<br>(707)467-4100 | MOSALLAI MOJTABA<br>925 N FRANKLIN ST<br>FORT BRAGG CA 95437<br>(707)498-5816                 | \$12,399,831<br>\$11,886,916<br>\$1,112,533 | 11/15/23<br>12/13/23<br>12/01/25            | 97%<br>96%                 |
| 01-MEN-1-33.7/51<br>01-0H6004<br>ACST-S001-(668)E<br>--()   |                     | MENDOCINO COUNTY NEAR ELK FROM 0.1<br>MILE NORTH OF GREENWOOD CREEK<br>BRIDGE TO 0.2 MILE NORTH OF LITTLE<br>LAKE ROAD AT MENDOCINO<br>HMA, RHMA, COLD PLANE, GUARDRAIL,<br>AND DELI | ARGONAUT CONSTRUCTORS<br>360 SUTTON PLACE<br>SANTA ROSA CA 95407                               | MOSALLAI, MOJTABA<br>925 N FRANKLIN<br>STREET<br>FORT BRAGG, CA 95437<br>(707)498-5816        | \$24,888,123<br>\$22,514,448<br>\$652,835   | 11/25/24<br>01/24/25<br>12/30/25            | 58%<br>89%                 |
| 01-MEN-1-51.3/52.1<br>01-434844<br>ACST-S001-(664)E<br>--() |                     | MENDOCINO COUNTY AT MENDOCINO FROM<br>LARKIN ROAD TO 0.2 MILE SOUTH OF<br>SURFWOOD ESTATESROAD<br>STRUCTURAL CONCRETE, BAR<br>REINFORCING STEEL                                      | MCCULLOUGH CONSTRUCTION INC<br>57 ALDERGROVE ROAD<br>ARCATA CA 95521<br>(707)825-1014          | MOSALLAI, MOJTABA<br>925 N FRANKLIN<br>STREET<br>FORT BRAGG, CA 95437<br>(707)498-5816        | \$12,302,526<br>\$11,361,443<br>\$0         | 12/12/23<br>01/10/24<br>10/30/25            | 98%<br>92%                 |
| HA21                                                        |                     |                                                                                                                                                                                      |                                                                                                |                                                                                               |                                             |                                             | SUSPENDED                  |
| 01-MEN-1-114.0/11.6<br>01-0P7404                            |                     | REPAIR SLIPOUT IN MENDO CNTY IN<br>GALLOWAY FROM 0.02 MILE EROSION<br>CNTRL GUARDRAIL REPAIR ROADWAY<br>DIR'S EMERGENCY F.A.<br>PAVEMENT REPAIR                                      | ENGELKE CONSTRUCTION INC<br>PO BOX 1387<br>HEALDSBURG CA 95448                                 | MOSSALLAI MOJTABA<br>925 N FRANKLIN<br>STREET<br>FORT BRAGG CA 95437<br>(707)433-8389         | \$1,985,000<br>\$981,070<br>\$0             | 12/16/24<br>02/25/25<br>12/31/25            | 100%<br>49%                |
| 20.XX<br>201130                                             |                     |                                                                                                                                                                                      |                                                                                                |                                                                                               |                                             |                                             | OVER RUN                   |
| 01-MEN-1-418.0/42.5<br>01-0Q1004                            |                     | REPAIR SLIDE MEN CNTY TWO MILES<br>SOUTH OF ALBION STABELIZE CUTSLOPE<br>WITH DIRT FILLED RSP DIR'S<br>EMERGENCY F.A.<br>REPAIR SLIDE                                                | WYLATTI RESOURCE MANAGEMENT<br>P.O. BOX 575<br>COVELO CA 95428                                 | MOSALLAI MOJTABA<br>925 N. FRANKLIN<br>STREET<br>FORT BRAGG CA 95437<br>(707)498-5816         | \$1,985,000<br>\$1,591,049<br>\$0           | 05/05/25<br>05/07/25<br>01/29/26            | 50%<br>80%                 |
| 20.XX<br>201130                                             |                     |                                                                                                                                                                                      |                                                                                                |                                                                                               |                                             |                                             |                            |
| 01-MEN-1-749.0/78<br>01-0P1704                              |                     | MULTIPLE LANDSLIDE REPAIR MENDO<br>CNTY WESTPORT BLUE SLIDE GULCH<br>TRAFFIC CNTRL RECONSTRUCT ROADWAY<br>DIR'S EMERGENCY ORDER F.A.<br>REPAIR SINK                                  | WYLATTI RESOURCE MANAGEMENT<br>PO BOX 575<br>COVELO CA 95428                                   | HADIPOUR ROOZBEH<br>6301 NORTH STATE<br>STREET<br>REDWOOD VALLEY CA<br>95470<br>(707)496-4368 | \$2,485,000<br>\$1,047,317<br>\$0           | 04/22/24<br>05/21/24<br>01/30/26            | 100%<br>42%                |
| 20.XX<br>201130                                             |                     |                                                                                                                                                                                      |                                                                                                |                                                                                               |                                             |                                             | OVER RUN                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 10  
12/01/25

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                    | Contractor                                                                                                        | Resident<br>Engineer                                                                          | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|---------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|-------------------------------|
| 01-MEN-1-750.0/76.5<br>01-0N4404                              |                     | REPAIR LANDSLIDE MEN CNTY NEAR<br>WESTPORT TRAFFIC CONTROL REPAIR<br>DRAINAGE ETC DIR'S EMERGENCY L.B.<br>PAVEMENT REPAIRS                                                     | MYERS & SONS CONSTRUCTION<br>LLC<br>45 MORRISON AVE<br><br>SACRAMENTO CA 95838                                    | HADIPOUR ROOZBEH<br>6301 NORTH STATE<br>STREET<br>REDWOOD VALLEY CA<br>95470<br>(707)496-4368 | \$109,985,000<br>\$53,918,339<br>\$0     | 09/28/23<br>09/28/23<br>05/11/26             | 80%<br>49%                    |
| 20.XX<br>201130                                               |                     |                                                                                                                                                                                |                                                                                                                   |                                                                                               |                                          |                                              |                               |
| 01-MEN-1-821.0/82.9<br>01-0P0704                              |                     | REPAIR MULTIPLE SLIPOUTS MEN CNTY<br>NEAR ROCKPORT TRAFFIC CNTRL RECON<br>RESTRUCT RDWAY DIR'S EMERGENCY<br>F.A.<br>MULTIPLE LOCATION SLIPOUT REPAIRS                          | GRANITE CONSTRUCTION<br>COMPANY<br>1324 S. STATE STREET<br><br>UKIAH CA 95482                                     | HADIPOUR ROOZBEH<br>6301 NORTH STATE<br>STREET<br>REDWOOD VALLEY CA<br>95470<br>(707)496-4368 | \$24,985,000<br>\$12,392,159<br>\$0      | 03/18/24<br>03/29/24<br>01/23/26             | 79%<br>50%                    |
| 20.XX<br>201130                                               |                     |                                                                                                                                                                                |                                                                                                                   |                                                                                               |                                          |                                              |                               |
| 01-MEN-20-14.2/24.4<br>01-0N6104                              |                     | MENDOCINO COUNTY AT VARIOUS<br>LOCATIONS FROM 0.1 MILE EAST OF<br>THREE CHOP ROAD - ROAD 8146 TO 1.9<br>MILES WEST OF ROAD 8145<br>REPLACE DRAINAGE SYSTEMS.                   | STIMPEL-WIEBELHAUS<br>ASSOCIATES, INC.<br>1168 INDUSTRIAL STREET<br><br>REDDING CA 96002                          | MOSALLAI, MOJTABA<br>925 N. FRANKLIN<br>STREET<br>FORT BRAGG, CA 95437<br>(707)498-5816       | \$458,160<br>\$453,265<br>\$0            | 06/16/25<br>07/14/25<br>10/09/25<br>11/17/25 | 100%<br>100%<br><br>COMPLETED |
| 01-MEN-20-33.3/34.4<br>01-0E0904<br>ACNH-P020-(198)E<br>--()  |                     | IN MENDOCINO COUNTY NEAR UKIAH<br>FROM 0.3 MILE WEST OF RUSSIAN<br>RIVER BRIDGE AND OVERHEAD TO 0.4<br>MILE EAST OF COUNTY ROAD 144<br>REPLACE TWO BRIDGES                     | MYERS & SONS CONSTRUCTION,<br>LLC<br>4600 NORTHGATE BLVD, SUITE<br>10<br><br>SACRAMENTO CA 95834<br>(916)283-9950 | GEOFFREY WRIGHT<br>6301 NORTH STATE<br>STREET<br>REDWOOD VALLEY, CA<br>95470<br>(707)496-4355 | \$27,331,031<br>\$27,029,252<br>\$41,687 | 05/06/22<br>06/09/22<br>03/18/26             | 68%<br>98%                    |
| HA21                                                          |                     |                                                                                                                                                                                |                                                                                                                   |                                                                                               |                                          |                                              |                               |
| 01-MEN-20-328.0/32.8<br>01-0P8604                             |                     | REPAIR STORM DAMAGE MEN CNTY NEAR<br>WILLITS BROADDUS CREEK REPAIR<br>EROSION AT SOUTHEAST ABUTMENT<br>DIR'S EMERGENCY L.B.<br>REPAIR STORM DAMAGE                             | BOUTHILLIER CONSTRUCTION<br>1571 S MAIN ST<br><br>WILLITS CA 95490                                                | WINTER BRIAN<br>21340 BAECHEL RD<br>WILLITS CA 95490<br>(707)834-1151                         | \$485,000<br>\$0<br>\$0                  | 03/03/25<br>03/24/25<br>11/28/25             | 0%<br>0%                      |
| 201.XX20<br>1130                                              |                     |                                                                                                                                                                                |                                                                                                                   |                                                                                               |                                          |                                              |                               |
| 01-MEN-101-33.7/43.2<br>01-0H1604<br>ACNH-Q101-(416)E<br>--() |                     | MENDOCINO COUNTY NEAR WILLITS FROM<br>1.1 MILES NORTH OF WEST ROAD<br>OVERCROSSING TO 0.6 MILE SOUTH OF<br>HAEHL CREEK BRIDGE<br>REPLACE AC SURFACING, PLACE HMA-<br>A, RHMA-G | GRANITE CONSTRUCTION<br>COMPANY<br>715 COMSTOCK ST<br><br>SANTA CLARA CA 95054<br>(707)467-4118                   | STEVE TISELL<br>6301 NORTH STATE<br>STREET<br>REDWOOD VALLEY, CA<br>95470<br>(707)496-4355    | \$24,869,039<br>\$23,557,579<br>\$0      | 05/04/23<br>06/08/23<br>12/06/25             | 98%<br>97%                    |
| HA22                                                          |                     |                                                                                                                                                                                |                                                                                                                   |                                                                                               |                                          |                                              |                               |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 11  
12/01/25

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                               | Resident<br>Engineer                                                                            | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| 01-MEN-101-41.3/43.3<br>01-0K4104<br>NHHS-Q101-(430)E<br>--() |                     | MENDOCINO COUNTY NEAR WILLITS FROM<br>0.4 MILE NORTH OF BLACK BART ROAD<br>TO 0.2 MILE SOUTH OF NORTHBOUND<br>OFFRAMP TO ROUTE 20<br>CONCRETE BARRIER, WILDLIFE FENCE,<br>CLEARING           | GR SUNDBERG, INC.<br>5211 BOYD ROAD<br>ARCATA CA 95521<br>(707)825-6565                                                  | WINTER BRIAN<br>21340 BAECHTEL ROAD<br>WILLITS, CA 95490<br>(707)834-1151                       | \$8,044,039<br>\$6,592,653<br>\$1,329,993 | 10/03/24<br>10/31/24<br>12/26/25            | 86%<br>80%                 |
| 01-MEN-101-48.9/55.1<br>01-0H1704<br>ACNH-Q101-(423)E<br>--() |                     | MENDOCINO COUNTY NEAR WILLITS FROM<br>0.6 MILE NORTH OF UPP CREEK BRIDGE<br>TO 0.1 MILESOUTH OF BIG TRAILS<br>DRIVE<br>COLD PLANE AC PAVEMENT AND PLACE<br>HMA-A, RH                         | GRANITE CONSTRUCTION<br>COMPANY 1324 SOUTH STATE<br>STREET UKIAH, CA 95482<br>580 W BEACH STREET<br>WATSONVILLE CA 95076 | TISELL, STEVE<br>6301 NORTH STATE<br>STREET<br>REDWOOD VALLEY, CA<br>95470<br>(707)815-5647     | \$9,282,438<br>\$8,670,886<br>\$0         | 04/26/24<br>06/05/24<br>04/21/25            | 74%<br>93%                 |
| 01-MEN-101-50.7/52.2<br>01-0K8904<br>NHHS-Q101-(444)E<br>--() |                     | MENDOCINO COUNTY NEAR WILLITS FROM<br>OUTLET CREEK TO 1.5 MILES NORTH OF<br>OUTLET CREEK<br>HMA, ROADWAY EXCAVATION, AND HIGH<br>FRICTION                                                    | GRANITE CONSTRUCTION<br>COMPANY<br>1324 S. STATE STREET<br>UKIAH CA 95482                                                | TISELL, STEVE<br>6301 NORTH STATE<br>STREET<br>REDWOOD VALLEY, CA<br>95470<br>(707)815-5647     | \$5,734,403<br>\$1,734,965<br>\$714,154   | 05/21/25<br>07/01/25<br>01/27/26            | 9%<br>30%                  |
| 01-MEN-101-55.0/64.9<br>01-0H5504<br>ACNH-Q101-(427)E<br>--() |                     | MENDOCINO COUNTY NEAR LONGVALE<br>FROM 2.6 MILES SOUTH OF ARNOLD<br>BRIDGE OVERHEAD 10-179 TO 0.1 MILE<br>NORTH OF LONG VALLEY CREEK BRIDGE<br>HMA, RHMA, AND COLD PLANE ASPHALT<br>CONCRETE | GRANITE CONSTRUCTION<br>COMPANY<br>580 W BEACH STREET<br>WATSONVILLE CA 95076                                            | SEYOUM, KASSAYE<br><br><br>(707)223-1213                                                        | \$23,218,913<br>\$18,927,885<br>\$713,076 | 08/15/24<br>09/18/24<br>01/15/26            | 62%<br>88%                 |
| 01-MEN-101-<br><del>0090026049</del>                          |                     | IN MENDOCINO COUNTY NEAR LONGVALE<br>AT LONG VALLEY CREEK BRIDGE.<br>DIR'S EMERGENCY F.A.<br>EMERGENCY BRIDGE DECK REPAIR                                                                    | MYERS & SONS CONSTRUCTION,<br>LLC<br>45 MORRISON AVE,<br>SACRAMENTO, CA 95838                                            | HADIPOUR, ROOZBEH<br>6301 NORTH STATE<br>STREET<br>REDWOOD VALLEY, CA<br>95470<br>(707)496-4368 | \$9,692,000<br>\$7,422,494<br>\$0         | 07/15/24<br>07/30/24<br>12/31/25            | 100%<br>77%<br>OVER RUN    |
| 20.XX<br>201130                                               |                     |                                                                                                                                                                                              |                                                                                                                          |                                                                                                 |                                           |                                             |                            |
| 01-MEN-101-<br><del>0270026047</del>                          |                     | REPAIR STORM DAMAGE MEN CNTY NEAR<br>LAYTONVILLE REPAIR SINK AND<br>DRAINAGE DIR'S EMERGENCY L.B.<br>REPAIR STORM DAMAGE                                                                     | GHILOTTI CONSTRUCTION<br>COMPANY<br>246 GHILOTTI AVENUE<br>SANTA ROSA CA 95407                                           | HADIPOUR ROOZBEH<br>6301 NORTH STATE<br>STREET<br>REDWOOD VALLEY CA<br>95470<br>(707)496-4368   | \$3,985,000<br>\$1,668,588<br>\$0         | 04/11/25<br>06/13/25<br>12/30/25            | 86%<br>42%                 |
| 20.XX<br>201130                                               |                     |                                                                                                                                                                                              |                                                                                                                          |                                                                                                 |                                           |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 12  
12/01/25

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                        | Contractor                                                                                                | Resident<br>Engineer                                                                            | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|-------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|-------------------------------|
| 01-MEN-101-<br><del>01-010000045</del>                      |                     | IN MENDOCINO COUNTY NEAR CUMMINGS<br>ON ROUTE101 FROM 1.7 MILES SOUTH<br>TO 0.2 MILE SOUTH OF GRIZZLY CREEK<br>101/271 SEPERATION DIR'S EMER<br>REPAIR SLIDE DAMAGE                | GHILOTTI CONSTRUCTION<br>COMPANY, INC.<br>246 GHILOTTI AVENUE<br><br>SANTA ROSA, CA 95407                 | TISELL, STEVE<br><br><br>(707)815-5647                                                          | \$3,985,000<br>\$3,243,212<br>\$0        | 03/10/24<br>04/24/24<br>05/12/26             | 41%<br>81%                    |
| 20.XX<br>201130                                             |                     |                                                                                                                                                                                    |                                                                                                           |                                                                                                 |                                          |                                              |                               |
| 01-MEN-128-37.4/49.4<br>01-0L7404                           |                     | MENDOCINO COUNTY AT VARIOUS<br>LOCATIONS FROM 0.9 MILE EAST OF<br>FISH ROCK ROAD - ROAD 122 TO 1.5<br>MILES WEST OF END OF COUNTY<br>CORRUGATED STEEL PIPE, STRUCTURAL<br>CONCRETE | NORTHWEST CONSTRUCTION,<br>INC.<br>9011 COLONY DRIVE<br><br>REDWOOD VALLEY CA 95470                       | WINTER, BRIAN<br>21340 BAECHTEL ROAD<br>WILLITS, CA 95490<br>(707)834-1151                      | \$413,554<br>\$410,714<br>\$0            | 06/25/24<br>10/02/24<br>07/15/25<br>11/03/25 | 100%<br>100%<br><br>COMPLETED |
| 01-MEN-128-40.9/44.3<br>01-0N8104                           |                     | MENDOCINO COUNTY NEAR YORKVILLE<br>FROM 2.1 MILES EAST OF BEEBE CREEK<br>BRIDGE TO 0.8 MILE EAST OF DRY<br>CREEK BRIDGE<br>REPLACE AC SURFACING, SLURRY<br>SEAL, AND PAV           | DOOLITTLE CONSTRUCTION LLC<br>15 BUSINESS PARKWAY SUITE<br>105<br><br>SACRAMENTO CA 95828                 | TISELL, STEVE<br>2617 HWY 20<br>NICE, CA 95464<br>(707)815-5647                                 | \$739,000<br>\$758,176<br>\$0            | 03/26/25<br>04/21/25<br>09/03/25             | 95%<br>98%                    |
| 01-MEN-128-<br><del>01-010000041</del>                      |                     | REPAIR STORM DAMAGE MEN CNTY IN<br>BOONVILLE AT MAINT STATION<br>STABILIZE SLOPE BETWEEN ANDERSON<br>CREEK DIR'S EMERGENCY F.A.<br>REPAIR STORM DAMAGE MEN-128                     | POMILIA CIVIL<br>P.O. BOX 719<br><br>REDWOOD VALLEY CA 95470                                              | MOSALLAI MOJTABA<br>925 N. FRANKLIN<br>STREET<br>FORT BRAGG CA 95437<br>(707)498-5816           | \$1,485,000<br>\$930,425<br>\$0          | 04/14/25<br>04/30/25<br>12/26/25             | 74%<br>63%                    |
| 20.XX<br>201130                                             |                     |                                                                                                                                                                                    |                                                                                                           |                                                                                                 |                                          |                                              |                               |
| 01-MEN-162-2.6/4.4<br>01-0N6304                             |                     | MENDOCINO COUNTY AT VARIOUS<br>LOCATIONS FROM 0.4 MILES EAST OF<br>ROAD 8152 TO 2.8 MILES WEST OF<br>BLOODY RUN CREEK BRIDGE 10-235<br>CULVERT INSTALLATION AND REMOVAL.           | STIMPEL-WIEBELHAUS<br>ASSOCIATES, INC.<br>1168 INDUSTRIAL STREET<br><br>REDDING CA 96002                  | WINTER, BRIAN<br><br><br>(707)834-1151                                                          | \$401,783<br>\$366,211<br>\$116,175      | 06/18/25<br>07/01/25<br>11/21/25             | 100%<br>91%                   |
| 01-MEN-162-8.0/8.4<br>01-0A1314<br>ACST-P162-(043)E<br>--() |                     | MENDOCINO COUNTY ABOUT 8 MILES<br>EAST OF LONGVALE FROM 0.2 MILE<br>WEST TO 0.1 MILE EAST OF EEL RIVER<br>BRIDGE<br>REPLACE BRIDGE.                                                | GHILOTTI CONSTRUCTION<br>COMPANY, INC.<br>246 GHILOTTI AVENUE<br><br>SANTA ROSA CA 95407<br>(707)585-1221 | HADIPOUR, ROOZBEH<br>6301 NORTH STATE<br>STREET<br>REDWOOD, VALLEY CA<br>95470<br>(707)496-4368 | \$17,656,496<br>\$7,731,778<br>\$41,079  | 06/12/23<br>07/03/23<br>03/05/27             | 23%<br>44%                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 13  
12/01/25

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                            | Contractor                                                                        | Resident<br>Engineer                                                                          | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message  |
|---------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|-----------------------------|
| 01-MEN-162-11.5/11.8<br>01-0B5304<br>STER-19FF-(004)E<br>--() |                     | IN MENDOCINO NEAR DOS RIOS FROM<br>1.4 TO 1.7 MILES EAST OF RODEO<br>CREEK BR #10-237<br>STABILIZE ROADWAY                                             | MERCER-FRASER COMPANY<br>200 DINSMORE DR<br><br>FORTUNA CA 95502<br>(707)443-6371 | ROOSBEH HADIPOUR<br>6301 NORTH STATE<br>STREET<br>REDWOOD VALLEY CA<br>95470<br>(707)496-4368 | \$22,356,313<br>\$20,933,290<br>\$0      | 11/08/21<br>11/30/21<br>10/31/25<br>11/20/25 | 99%<br>99%<br><br>COMPLETED |
| HA23                                                          |                     |                                                                                                                                                        |                                                                                   |                                                                                               |                                          |                                              |                             |
| 01-MEN-162-<br>01-0B1091042                                   |                     | REPAIR SLIPOUT MEN CNTY ALONG HWY<br>162 AT POSTMILE 16.1 RETAINING<br>WALL REPAIRS TO ROADWAY DIR'S<br>EMERGENCY F.A.<br>PAVEMENT REPAIRS             | WYLATTI RESOURCE MANAGEMENT<br>PO BOX 575<br><br>COVELO CA 95428                  | HADIPOUR ROOZBEH<br>6301 NORTH STATE<br>STREET<br>REDWOOD VALLEY CA<br>95470<br>(707)496-4368 | \$9,985,000<br>\$350,380<br>\$0          | 04/21/25<br>05/15/25<br>11/21/25             | 99%<br>4%                   |
| 20XX<br>201130                                                |                     |                                                                                                                                                        |                                                                                   |                                                                                               |                                          |                                              |                             |
| 01-MEN-162-/25.7<br>01-0H1504<br>ACST-P162-(044)E<br>--()     |                     | MENDOCINO COUNTY NEAR LONGVALE<br>FROM ROUTE 101 TO 1.1 MILES SOUTH<br>OF POONKINNEY ROAD NEAR COVELO<br>HMA, RHMA, AND GEOSYNTHETIC<br>PAVEMENT INTER | GRANITE CONSTRUCTION<br>COMPANY<br>1324 S. STATE STREET<br><br>UKIAH CA 95482     | TISELL, STEVE<br>6301 NORTH STATE<br>STREET<br>REDWOOD VALLEY, CA<br>95470<br>(707)815-5647   | \$36,473,534<br>\$22,567,262<br>\$57,918 | 03/26/24<br>05/15/24<br>04/09/26             | 45%<br>62%<br><br>SUSPENDED |
| HA22                                                          |                     |                                                                                                                                                        |                                                                                   |                                                                                               |                                          |                                              |                             |
| 01-MEN-175-62.0/6.4<br>01-0Q4204                              |                     | REPAIR SLIP OUT IN MEN CNTY ABOUT<br>2 MILES WEST OF OASIS RETAINING<br>WALL SUBSURFACE DRAINAGE DIR'S<br>EMERGENCY L.B.<br>REPAIR SLIP OUT            | REGE CONSTRUCTION INC<br>600 SANTANA DR<br><br>CLOVERDALE CA 95425                | CHEN PENG<br>925 N. FRANKLIN<br>STREET<br>FORT BRAGG CA 95437<br>(707)684-9518                | \$8,485,000<br>\$0<br>\$0                | 09/02/25<br>09/30/25<br>04/29/26             | 0%<br>0%                    |
| 20.XX<br>201130                                               |                     |                                                                                                                                                        |                                                                                   |                                                                                               |                                          |                                              |                             |
| 01-MEN-253-130.0/13<br>01-0P3504                              |                     | REPAIR SLIPOUT MEN CNTY NEAR<br>UKIAH EROSION CNTRL MECHANICALLY<br>STABILIZED DIR'S EMERGENCY F.A.<br>REPAIR SLIPOUT                                  | REGE CONSTRUCTION INC.<br>600 SANTANA DR<br><br>CLOVERDALE CA 95425               | CHEN PENG<br>925 N. FRANKLIN<br>STREET<br>FORT BRAGG CA 95437<br>(707)684-9518                | \$1,985,000<br>\$1,449,959<br>\$0        | 02/24/25<br>03/11/25<br>12/31/25             | 52%<br>73%                  |
| 20.XX<br>201130                                               |                     |                                                                                                                                                        |                                                                                   |                                                                                               |                                          |                                              |                             |
| 01-MEN-271-24.0/2.5<br>01-0P9404                              |                     | IN MENDOCINO COUNTY NEAR CUMMINGS<br>FROM 0.68 MILE TO 0.78 MILE SOUTH<br>OF 101/271 SEPARATION DIR'S<br>EMERGENCY FA<br>SLIDE REPAIR                  | BUD GARMAN CONST. SERVICES<br>INC<br>24900 N. HWY 101,<br><br>WILLITS, CA 94590   | MOJTABA MOSALLAI<br>925 N. FRANKLIN<br>STREET<br>FORT BRAGG, CA 95437<br>(707)498-5816        | \$1,485,000<br>\$978,055<br>\$0          | 02/03/25<br>03/11/25<br>12/31/25             | 100%<br>66%<br><br>OVER RUN |
| 20.20<br>201130                                               |                     |                                                                                                                                                        |                                                                                   |                                                                                               |                                          |                                              |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 14  
12/01/25

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan          | Description<br>Type Of Work                                                                                                                                                                | Contractor                                                                    | Resident<br>Engineer                                                                          | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|---------------------------------------------|------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------|
| 01-VAR-101-84.0/85.5<br>01-0H1204           |                              | IN MENDOCINO COUNTY ON RT 101 FROM<br>TRUCK PASSING LANE RT TO 0.4 MILE<br>NORTH OF END TRUCK PASSING LANE RT<br>& ON RT 271 FROM 3.5DIR'S<br>SLOPE STABILIZATION & RECONSTRUCT<br>ROADWAY | STEELHEAD CONSTRUCTIONS,<br>INC.<br>PO BOX 997<br><br>PALO CEDRO, CA 96073    | SEYOUM, KASSAYE<br>6301 NORTH STATE<br>STREET<br>REDWOOD VALLEY, CA<br>95470<br>(707)485-1010 | \$5,985,000<br>\$5,401,364<br>\$0        | 03/31/17<br>05/25/17<br>05/04/21            | 100%<br>90%<br><br>OVER RUN |
| 20.20<br>201130                             |                              |                                                                                                                                                                                            |                                                                               |                                                                                               |                                          |                                             |                             |
| 01-VAR--/0<br>01-0L9604                     |                              | MENDOCINO COUNTY AT VARIOUS<br>LOCATIONS<br>POLYESTER CONCRETE OVERLAY, HMA-<br>A, COLD PL                                                                                                 | T.P.A. CONSTRUCTION, INC.<br>1770 BOOTH ROAD<br><br>ROSEVILLE CA 95747        | SEYOUM, KASSAYE<br>PO BOX 457<br>LOWER LAKE, CA 95457<br>(707)994-5074                        | \$1,979,991<br>\$1,962,130<br>\$27,526   | 05/02/24<br>05/31/24<br>12/01/25            | 62%<br>99%                  |
| 01-VAR--/0<br>01-0M9104                     |                              | DEL NORTE, HUMBOLDT, LAKE, AND<br>MENDOCINO COUNTIES AT VARIOUS<br>LOCATIONS<br>THERMOPLASTIC PAVEMENT MARKINGS,<br>TRAFFIC S                                                              | STERNDAHL ENTERPRISES LLC<br>11861 BRANFORD STREET<br><br>SUN VALLEY CA 91352 | TISELL, STEVE<br>21340 BAECHTEL ROAD<br>WILLITS, CA 95490<br>(707)815-5647                    | \$2,358,160<br>\$1,796,828<br>\$0        | 05/23/24<br>06/11/24<br>09/08/25            | 70%<br>75%<br><br>SUSPENDED |
| 01-VAR--/0<br>01-0M9604                     |                              | MENDOCINO COUNTY AT VARIOUS<br>LOCATIONS<br>POLYESTER CONCRETE OVERLAY, HMA,<br>& COLD PL                                                                                                  | MCCUEN CONSTRUCTION, INC.<br>3269 SWETZER ROAD<br><br>LOOMIS CA 95650         |                                                                                               | \$1,043,789<br>\$0<br>\$0                | 06/23/25<br>07/14/25                        | 0%<br>0%                    |
| <b>Totals:</b>                              | <b>Authorized Final Amt:</b> | <b><u>\$907,692,861</u></b>                                                                                                                                                                | <b>Completed to Date:</b>                                                     | <b><u>\$606,971,378</u></b>                                                                   | <b>Work This Month:</b>                  | <b><u>\$9,520,410</u></b>                   |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 15  
12/01/25

**District 02**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                             | Contractor                                                                                               | Resident<br>Engineer                                                            | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|--------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------|---------------------------------------------|----------------------------------------------|-------------------------------|
| 02-LAS-36-14.4/16.8<br>02-1J75U4<br>HSNH-S036-(121)E<br>--() |                     | LASSEN COUNTY ABOUT 9 MILES WEST<br>OF SUSANVILLE FROM 1.3 MILES WEST<br>TO 1.2 MILES EAST OF WILLARD CREEK<br>ROAD<br>PLACE HMA AND CLASS 2 AB,<br>EXCAVATE ROADWAY                    | HAT CREEK CONSTRUCTION &<br>MATERIALS, INC.<br>24339 STATE HWY 89 N.<br>BURNEY CA 96013<br>(530)340-5464 | GIBBS DANIEL<br>471-800 DIANE DRIVE<br>SUSANVILLE CA 96130<br>(530)759-3733     | \$13,839,809<br>\$5,107,130<br>\$0          | 01/23/25<br>02/13/25<br>01/22/25             | 43%<br>37%<br><br>SUSPENDED   |
| 02-LAS-36-100.0/14<br>02-2K5404                              |                     | BAD FRED DO N LASSEN CNTY ABOUT 7<br>MILES EAST WESTWOOD TRAFFIC CNTRL<br>PLACE HMA LEVELING COURSES DIR'S<br>EMERGENCY L.B.<br>PAVEMENT REPAIRS                                        | TULLIS INC<br>PO BOX 493416<br>REDDING CA 96049                                                          | GIBBS DANIEL<br>471-800 DIANE DRIVE<br>JOHNSTONVILLE CA 96130<br>(530)340-5464  | \$12,261,000<br>\$7,752,460<br>\$0          | 01/31/25<br>03/19/25<br>02/07/29             | 71%<br>63%                    |
| 20.XX<br>201130                                              |                     |                                                                                                                                                                                         |                                                                                                          |                                                                                 |                                             |                                              |                               |
| 02-LAS-36-/6.1<br>02-4H0604<br>ACNH-S036-(120)E<br>--()      |                     | LASSEN AND PLUMAS COUNTIES FROM<br>MELISSA AVENUE TO 0.6 MILE EAST OF<br>RED RIVER CANAL<br>ROADWAY EXC. CLASS 2 AGGREGATE<br>BASE, HMA,                                                | HAT CREEK CONSTRUCTION &<br>MATERIALS, INC.<br>24339 STATE HWY 89 N.<br>BURNEY CA 96013<br>(530)335-5501 | GIBBS DANIEL<br>471-800 DIANE LANE<br>SUSANVILLE CA 96130<br>(530)759-3733      | \$40,539,179<br>\$35,166,103<br>\$2,516,312 | 11/05/24<br>12/03/24<br>01/29/26             | 74%<br>86%                    |
| 02-LAS-139-.7/11<br>02-4H0704<br>ACST-S139-(025)E<br>--()    |                     | LASSEN COUNTY NEAR SUSANVILLE FROM<br>0.1 MILE NORTH OF CHESTNUT STREET<br>TO 2.6 MILESSOUTH OF HORSE LAKE<br>ROAD<br>PLACE HMA (TYPE A), TRAFFIC<br>CONTROL SYSTEM                     | HAT CREEK CONSTRUCTION &<br>MATERIALS, INC.<br>24339 STATE HWY 89 N.<br>BURNEY CA 96013<br>(530)335-5501 | GIBBS DANIEL<br>471-800 DIANE DRIVE<br>SUSANVILLE CA 96130<br>(530)759-3733     | \$14,005,559<br>\$13,880,662<br>\$798,681   | 01/29/25<br>02/13/25<br>12/01/25             | 97%<br>97%                    |
| 02-LAS-139-11.0/16<br>02-1K0704                              |                     | LASSEN COUNTY ABOUT 9 MILES NORTH<br>OF SUSANVILLE FROM 1.2 MILES SOUTH<br>OF HAGATA ROAD TO 0.9 MILE SOUTH<br>OF MEADOW CHANNEL BRIDGE<br>PERFORM PARTIAL DEPTH RECYCLING<br>AND PLACE | S.T. RHOADES CONSTRUCTION,<br>INC.<br>8780 OLD OREGON TRAIL<br>REDDING CA 96002<br>(530)223-9322         | GIBBS DANIEL<br>471-800 DIANE DRIVE<br>SUSANVILLE CA 96130<br>(530)759-3733     | \$2,641,502<br>\$2,648,369<br>\$0           | 04/09/25<br>05/09/25<br>10/24/25             | 77%<br>98%                    |
| 02-MOD-395-/5<br>02-1K0804                                   |                     | MODOC COUNTY NEAR LIKELY FROM<br>LASSEN COUNTY LINE TO 0.8 MILE<br>NORTH OF COUNTY ROAD 189<br>PLACE HMA OVERLAY AND REPLACE<br>ASPHALT CONC                                            | HAT CREEK CONSTRUCTION &<br>MATERIALS, INC.<br>24339 STATE HWY 89 N.<br>BURNEY CA 96013<br>(530)355-5501 | HIGGINS KYLE<br>13700 HIGHWAY 36<br>EAST<br>RED BLUFF CA 96080<br>(530)356-9242 | \$2,174,353<br>\$2,107,602<br>\$0           | 05/30/25<br>06/17/25<br>10/29/25<br>11/19/25 | 100%<br>100%<br><br>COMPLETED |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 16  
12/01/25

**District 02**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                 | Contractor                                                                                                   | Resident<br>Engineer                                                             | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 02-PLU-70-32.9/33.2<br>02-0K6104                             |                     | PLUMAS COUNTY NEAR PAXTON FROM 0.1<br>MILE WEST TO 0.2 MILE EAST OF<br>NORTH JUNCTION ROUTE 89<br>MODIFY HIGHWAY ADVISORY RADIO<br>SYSTEM AND C                             | STUDEBAKER ELECTRIC, INC.<br>3237 RIPPEY ROAD, STE 100<br><br>LOOMIS CA 95650                                |                                                                                  | \$825,626<br>\$0<br>\$0                     | 06/18/25<br>06/26/25                        | 0%<br>0%                   |
| 02-PLU-70-58.2/78.4<br>02-1H58U4<br>ACNH-P070-(146)E<br>--() |                     | PLUMAS COUNTY AT AND NEAR CROMBERG<br>FROM GILL RANCH ROAD TO 0.2 MILE<br>WEST OF BIG GRIZZLY CREEK BRIDGE<br>RECONSTRUCT ROADWAY, HMA PAVING,<br>DRAINAGE                  | MERCER FRASER COMPANY<br>200 DINSMORE DR<br><br>FORTUNA CA 95540<br>(530)356-7818                            | ZDENEK MIKE<br>546 LAWRENCE ST<br>QUINCY CA 95971<br>(530)356-7818               | \$94,948,898<br>\$45,386,192<br>\$0         | 06/27/23<br>08/18/23<br>04/09/26            | 46%<br>47%                 |
| 02-PLU-70-78.3/90.3<br>02-4H0104<br>ACST-P070-(149)E<br>--() |                     | PLUMAS COUNTY NEAR PORTOLA FROM<br>0.4 MILE WEST OF BIG GRIZZLY CREEK<br>BRIDGE TO 0.8 MILE WEST OF SUMMIT<br>SCHOOL DRIVE<br>REPLACE AC SURFACING, PLACE HMA<br>AND THERMO | HAT CREEK CONSTRUCTION &<br>MATERIALS, INC.<br>24339 STATE HWY 89 N.<br><br>BURNEY CA 96013<br>(530)238-7553 | ZDENEK MIKE<br>546 LAWRENCE ST<br>QUINCY CA 95971<br>(530)356-7818               | \$22,534,497<br>\$10,628,479<br>\$2,309,705 | 01/29/25<br>02/18/25<br>06/11/26            | 33%<br>47%                 |
| 02-PLU-89-12.9/20<br>02-4H03U4<br>TBGP-S089-(033)E<br>--()   |                     | PLUMAS COUNTY IN AND NEAR<br>GREENVILLE FROM 0.8 MILE SOUTH OF<br>DIXIE CANYON ROAD TO WOLF CREEK<br>BRIDGE AND FROM MILL STREET TO 0.4<br>MIL<br>HMA OVERLAY.              | HAT CREEK CONSTRUCTION &<br>MATERIALS, INC.<br>24339 STATE HWY 89 N.<br><br>BURNEY CA 96013<br>(530)962-8402 | FARLEY DAMION<br>2707 NOTRE DAME<br>BLVD<br>CHICO CA 95928<br>(530)759-3778      | \$14,482,800<br>\$14,191,510<br>\$287,297   | 12/20/24<br>01/14/25<br>12/05/25            | 91%<br>97%                 |
| 02-PLU-89-30.2/42.2<br>02-3H6904<br>TBGP-S089-(034)E<br>--() |                     | PLUMAS COUNTY NEAR CANYON DAM FROM<br>0.1 MILE NORTH OF LAKE ALMANOR<br>SPILLWAY TO ROUTE 36<br>PLACE HMA, FULL DEPTH RECYCLING-<br>FOAMED ASP                              | DIG IT CONSTRUCTION, INC.<br>803 LORRAINE DRIVE<br><br>CHESTER CA 96020<br>(530)335-5501                     | MENDOZA SERGIO<br>1253 LORRAINE DR<br>REDDING CA 96001<br>(530)945-2437          | \$35,345,863<br>\$21,294,622<br>\$2,036,808 | 11/21/24<br>01/14/25<br>02/25/26            | 62%<br>60%                 |
| 02-PLU-89-200.0/20.6<br>02-0K7804                            |                     | REMOVE AND REPLACE AC SURFACE, FIX<br>STRIPESPLUMAS COUNTY NEAR WOLF<br>CREEK REMOVE AND REPLACE WITH 0.1<br>GRIND &OVERLAYDIR'S EMERGENCY<br>GREENVILLE PAVING             | DARREN TAYLOR CONSTRUCTION<br>INC<br>19672 N. HIRCH CT.<br><br>ANDERSON, CA 96007                            | HIGGINS KYLE<br>13700 HIGHWAY 36<br>EAST<br>RED BLUFF CA. 96080<br>(530)356-9242 | \$373,000<br>\$0<br>\$0                     | 07/06/23<br>07/25/23                        | 0%<br>0%                   |
| 20.20<br>201130                                              |                     |                                                                                                                                                                             |                                                                                                              |                                                                                  |                                             |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 17  
12/01/25

**District 02**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                         | Resident<br>Engineer                                                                   | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|---------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|-------------------------------|
| 02-SHA-5-4.9/5.1<br>02-4H1504                                 |                     | IN SHASTA COUNTY IN ANDERSON FROM<br>ANDERSON CREEK OVERFLOW TO 0.1<br>MILE NORTH OF ANDERSON CREEK<br>BRIDGE. DIR'S EMERGENCY L.B.<br>REMOVE 1.8 FEET OF EMBANKMENT<br>UNDER BRIDGE         | J.F. SHEA CONSTRUCTION,<br>INC.<br>P. O. BOX 494519<br><br>REDDING, CA 96049                                       | ALEXANDER, NATHAN<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)604-5102           | \$270,000<br>\$140,841<br>\$0            | 12/06/17<br>03/07/18<br>01/13/18             | 100%<br>52%<br><br>OVER RUN   |
| 20.20<br>201130                                               |                     |                                                                                                                                                                                              |                                                                                                                    |                                                                                        |                                          |                                              |                               |
| 02-SHA-5-30.5/31<br>02-1J8904                                 |                     | SHASTA COUNTY NEAR O'BRIEN FROM<br>0.1 MILE SOUTH OF TUNNEL GULCH<br>VIADUCT TO THE O'BRIEN REST AREA<br>REPLACE PAVEMENT AND PLACE<br>POLYESTER CONCR                                       | MCCUEN CONSTRUCTION, INC.<br>3269 SWETZER ROAD<br><br>LOOMIS CA 95650<br>(916)652-7824                             | HIGGINS KYLE<br>13700 HWY 36 EAST<br>RED BLUFF CA 96080<br>(530)356-9242               | \$2,762,951<br>\$1,796,264<br>\$369,067  | 07/02/25<br>07/23/25<br>11/30/25             | 91%<br>64%                    |
| 02-SHA-44-.4/L1.8<br>02-1K0504                                |                     | SHASTA COUNTY IN REDDING FROM<br>CONTINENTAL UNDERCROSSING NO. 06-<br>0135L TO ROUTE 5/44 SEPARATION<br>COLD PLANE AC PVMT AND RHMA (GAP<br>GRADED).                                         | J.F. SHEA CONSTRUCTION,<br>INC.<br>17400 CLEAR CREEK ROAD<br><br>REDDING CA 96001<br>(530)246-4292                 | ALEXANDER NATHAN<br>1031 BUTTE ST<br>REDDING CA 96001<br>(530)604-5102                 | \$1,668,346<br>\$1,801,494<br>\$0        | 05/15/25<br>06/03/25<br>09/11/25             | 57%<br>98%                    |
| 02-SHA-273-18.5/18.7<br>02-4H0504<br>ACNH-X089-(124)E<br>--() |                     | SHASTA COUNTY IN AND NEAR REDDING<br>ON ROUTE273 FROM 0.5 MILE NORTH OF<br>SULPHUR CREEK BRIDGE TO 0.2 MILE<br>SOUTH OF TWIN VIEW BOULEVARD<br>PLACE RHMA, HMA, MINOR CONCRETE,<br>AND REPLA | TULLIS, INC.<br>16951 CLEAR CREEK ROAD<br><br>REDDING CA 96001<br>(530)241-5105                                    | ALEXANDER, NATHAN<br>1031 BUTTE ST,<br>SUITE 205<br>REDDING, CA 96001<br>(530)604-5102 | \$31,489,964<br>\$28,492,799<br>\$0      | 11/16/23<br>12/13/23<br>12/03/25             | 100%<br>89%                   |
| 02-SHA-299-20.4/21.5<br>02-1K1904                             |                     | SHASTA COUNTY IN AND NEAR REDDING<br>FROM 0.1MILE EAST OF IRON MOUNTAIN<br>ROAD TO 0.4 MILE EAST OF LOWER<br>SPRINGS ROAD<br>INSTALL SHOULDER AND CENTER-LINE<br>RUMBLE ST                   | SPECIALIZED PAVEMENT<br>MARKING, LLC<br>11095 SW INDUSTRIAL WAY<br>SUITE<br><br>TUALATIN OR 97062<br>(530)365-4000 | HIGGINS KYLE<br>13700 HWY 36 EAST<br>RED BLUFF CA 96080<br>(530)356-9242               | \$60,150<br>\$59,945<br>\$0              | 05/28/25<br>07/23/25<br>10/08/25<br>10/23/25 | 100%<br>100%<br><br>COMPLETED |
| 02-SIS-0-/0<br>02-1K4004                                      |                     | SECURITY MEASURES AT MAINTENANCE<br>STATIONS22 MAINTENANCE STATIONS IN<br>DISTRICT 2 SCOPE OF WORK INCLUDES<br>INSTALL OF FENCING DIR'S EME<br>PAVEMENT REPAIRS                              | ROBERT J FRANK CONSTRUCTION<br>2806 TARMAC RD<br><br>REDDING CA 96003                                              | HIGGINS KYLE<br>13700 HIGHWAY 36<br>EAST<br>RED BLUFF CA 96080<br>(530)356-9242        | \$2,785,000<br>\$1,211,803<br>\$0        | 06/19/24<br>02/25/25<br>05/24/26             | 100%<br>44%<br><br>OVER RUN   |
| 20.10<br>201352                                               |                     |                                                                                                                                                                                              |                                                                                                                    |                                                                                        |                                          |                                              |                               |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 18  
12/01/25

**District 02**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                   | Contractor                                                                                  | Resident<br>Engineer                                                        | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 02-SIS-3-47.4/0<br>02-1H7104                                 |                     | SISKIYOU COUNTY IN YREKA ON ROUTE 3 AT YREKA MAINTENANCE STATION AND ON ROUTE 5 FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF SOUTH YRE NEW MECHANIC SHOP AT YREKA MAINTENANCE STA | MCCUEN CONSTRUCTION, INC.<br>3269 SWETZER ROAD<br>LOOMIS CA 95650<br>(916)652-7824          | HENRY AUSTIN<br>1745 S MAIN STREET<br>YREKA CA 96097<br>(530)605-5861       | \$5,584,411<br>\$2,132,090<br>\$149,590     | 11/13/24<br>12/04/24<br>04/30/26            | 51%<br>38%                 |
| 02-SIS-5-2.5/15.9<br>02-3H32U4<br>ACNH-0059-(181)E<br>--()   |                     | SISKIYOU COUNTY AT AND NEAR DUNSMUIR FROM CENTRAL DUNSMUIR UNDERCROSSING TO BLACK BUTTE OVERHEAD PAVEMENT REHABILITATION AND DECK REPLACEMENT                                 | WALSH-MYERS JOINT VENTURE<br>929 W ADAMS STREET<br>CHICAGO IL 60607<br>(312)563-5452        | HENRY AUSTIN<br>1625 MOTT RD<br>MT SHASTA 96067<br>(530)605-5861            | \$151,050,019<br>\$151,613,746<br>\$581,057 | 04/28/23<br>06/06/23<br>11/21/25            | 100%<br>98%                |
| 02-SIS-89-20.3/34.6<br>02-0J8504<br>ACNH-P089-(126)0<br>--() |                     | SISKIYOU COUNTY AT AND NEAR MCCLOUD FROM 0.8 MILE SOUTH OF MUD CREEK BRIDGE TO ROUTE 5 HMA, CULVERTS, GUARDRAIL, FENCING                                                      | TULLIS, INC.<br>16951 CLEAR CREEK ROAD<br>REDDING CA 96001                                  |                                                                             | \$16,381,305<br>\$0<br>\$0                  | 08/05/25<br>08/26/25                        | 0%<br>0%                   |
| 02-SIS-96-41.0/41.8<br>02-4F90U4                             |                     | SISKIYOU COUNTY AT AND NEAR HAPPY CAMP FROM INDIAN CREEK BRIDGE TO 0.2 MILE EAST OF DAVIS ROAD HMA PAVEMENT, ELECTRICAL, LANDSCAPING AND                                      | S.T. RHOADES CONSTRUCTION, INC.<br>8780 OLD OREGON TRAIL<br>REDDING CA 96002                |                                                                             | \$8,877,021<br>\$0<br>\$0                   | 10/21/25<br>11/10/25                        | 0%<br>0%                   |
| 02-SIS-96-43.5/58<br>02-1H5904<br>ACNH-P096-(064)E<br>--()   |                     | SISKIYOU COUNTY AT AND NEAR HAPPY CAMP AT 0.8 MILE WEST OF GORDON'S FERRY ROAD AND AT PORTUGUESE CREEK REPLACE CULVERTS WITH BRIDGES, STREAMBED R                             | J.F. SHEA CONSTRUCTION, INC.<br>17400 CLEAR CREEK ROAD<br>REDDING CA 96001<br>(530)246-4292 | RIDDLE NICHOLAS<br>1625 MOTT ROAD<br>MOUNT SHASTA CA 96067<br>(530)949-7994 | \$11,499,178<br>\$9,990,958<br>\$293,583    | 08/07/23<br>08/30/23<br>12/12/25            | 99%<br>86%                 |
| 02-SIS-96-76.8/78<br>02-1H3604                               |                     | SISKIYOU COUNTY NEAR HORSE CREEK FROM 0.4 MILE WEST OF KLAMATH RIVER BRIDGE TO 2.1 MILES WEST OF KOHL CREEK REPLACE BRIDGE.                                                   | MYERS & SONS CONSTRUCTION, LLC<br>45 MORRISON AVE<br>SACRAMENTO CA 95838<br>(916)283-9950   | RIDDLE NICHOLAS<br>1625 MOTT RD<br>MOUNT SHASTA CA 96067<br>(530)949-7994   | \$32,788,992<br>\$33,339,744<br>\$0         | 03/22/24<br>05/10/24<br>10/31/25            | 100%<br>98%                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 19  
12/01/25

**District 02**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                                            | Resident<br>Engineer                                                            | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------|-------------------------------------------|----------------------------------------------|----------------------------|
| 02-SIS-97-18.0/22.4<br>02-0K6404<br>ACNH-P097-(045)E<br>--() |                     | SISKIYOU COUNTY NEAR GRASS LAKE<br>FROM 1.4 MILES NORTH OF DEER<br>MOUNTAIN ROAD TO 0.6 MILE NORTH OF<br>GRASS LAKE REST AREA<br>CONSTRUCT WILDLIFE OVERPASS,<br>INSTALL CULVE                  | MCCUEN CONSTRUCTION, INC.<br>1326 SWETZER ROAD<br>LOOMIS CA 95650<br>(916)652-7824                                    | HENRY AUSTIN<br>1625 MOTT ROAD<br>MOUNT SHASTA CA 96067<br>(530)605-5861        | \$14,127,393<br>\$12,746,190<br>\$708,695 | 12/31/24<br>01/21/25<br>11/26/25             | 97%<br>89%                 |
| 02-SIS-97-29.0/34.5<br>02-1K1004                             |                     | SISKIYOU COUNTY ABOUT 11 MILES<br>SOUTH OF MACDOEL FROM 1.2 MILES<br>NORTH OF TENNANT ROAD TO 1.7 MILES<br>SOUTH OF BALL MOUNTAIN ROAD<br>PLACE AR CHIP SEAL AND SLURRY<br>SEAL.                | VSS INTERNATIONAL, INC.<br>3785 CHANNEL DRIVE<br>WEST SACRAMENTO CA 95691<br>(916)373-1500                            | HENRY AUSTIN<br>1625 MOTT ROAD<br>MOUNT SHASTA CA 96067<br>(530)605-5861        | \$1,686,325<br>\$1,612,693<br>\$0         | 05/23/25<br>06/04/25<br>09/26/25<br>10/24/25 | 100%<br>100%<br>COMPLETED  |
| 02-SIS-97-45.0/54.1<br>02-4H0004<br>ACNH-X089-(011)E<br>--() |                     | SISKIYOU COUNTY IN AND NEAR DORRIS<br>ON ROUTE 97 FROM 0.3 MILE SOUTH OF<br>SAMS NECK ROAD TO OREGON STATE<br>LINE AND ON ROUTE 161FROM ROU<br>HOT MIX ASPHALT, PAVEMENT<br>DELINEATION, & E    | ROCKY MOUNTAIN CONSTRUCTION<br>4815 TINGLEY LANE #A<br>KLAMATH FALLS OR 97603<br>(541)882-8377                        | HENRY AUSTIN<br>1745 S MAIN ST<br>YREKA CA 96097<br>(530)605-5861               | \$11,236,560<br>\$10,896,115<br>\$0       | 02/23/24<br>05/22/24<br>08/25/25             | 100%<br>95%<br>OVER RUN    |
| 02-TEH-5-5.6/42<br>02-0K0104                                 |                     | TEHAMA COUNTY NEAR CORNING AT<br>VARIOUS LOCATIONS FROM 0.2 MILE<br>SOUTH OF LIBERAL AVENUE<br>OVERCROSSING TO COTTONWOOD CREEK<br>BRIDGE OVER<br>ROADSIDE SIGN - ONE POST,<br>THERMOPLASTIC ST | CENTRAL STRIPING SERVICE,<br>INC.<br>3489 LUYUNG DRIVE<br>RANCHO CORDOVA CA 95742<br>(916)635-5175                    | HIGGINS KYLE<br>13700 HIGHWAY 36<br>EAST<br>RED BLUFF CA 96080<br>(530)356-9242 | \$684,671<br>\$673,619<br>\$33,775        | 06/17/24<br>08/30/24<br>12/10/25             | 100%<br>97%                |
| 02-TEH-36-618.0/.2<br>02-1K9004                              |                     | D2 PARK FIRE DO PLU SHA TEH BUTTE<br>CNTYS VAR LOCATIONS TRAFFIC CONTRL<br>REMOVE TREES REPLACE CULVERDIR'S<br>EMERGENCY L.B.<br>PAVEMENT REPAIRS                                               | JF SHEA CONSTRUCTION INC<br>PO BOX 494519<br>REDDING CA 96049                                                         | FARLEY DAMION<br>2707 NOTRE DAME<br>BLVD<br>CHICO CA 95926<br>(530)759-3778     | \$23,620,000<br>\$20,023,487<br>\$0       | 07/30/24<br>09/10/24<br>12/08/25             | 100%<br>85%<br>OVER RUN    |
| 20XX<br>202130                                               |                     |                                                                                                                                                                                                 |                                                                                                                       |                                                                                 |                                           |                                              |                            |
| 02-TEH-99-4.2/4.8<br>02-0J0104<br>HSNH-P099-(685)E<br>--()   |                     | TEHAMA COUNTY ABOUT 7.0 MILES<br>SOUTH OF LOSMOLINOS FROM 0.3 MILE<br>SOUTH OF SOUTH AVENUE TO 0.6 MILE<br>SOUTH OF VINA ROAD<br>PLACE HMA, CCTV TOWER AND INSTALL<br>LIGHTING                  | BALDWIN CONTRACTING COMPANY<br>INC. DBA KNIFE RIVER<br>CONSTRUCTION<br>1764 SKYWAY<br>CHICO CA 95928<br>(530)891-6555 | WORDEN EDWARD<br>2600 GATEWAY DR<br>ANDERSON CA 96007<br>(530)604-5118          | \$10,182,843<br>\$9,030,788<br>\$299,309  | 07/11/24<br>08/07/24<br>12/16/25             | 89%<br>88%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 20  
12/01/25

**District 02**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                   | Contractor                                                                                                          | Resident<br>Engineer                                                                      | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| 02-TEH-99-/12.5<br>02-3H7704<br>ACNH-P099-(695)E<br>--()      |                     | TEHAMA COUNTY IN AND NEAR LOS<br>MOLINOS FROMBUTTE COUNTY LINE TO<br>LOS MOLINOS CREEK BRIDGE<br>PLACE HMA, INSTALL CULVERTS,<br>INSTALL GUARD                                                | DESILVA GATES CONSTRUCTION,<br>LLC<br>11555 DUBLIN BLVD.<br><br>DUBLIN CA 94568                                     |                                                                                           | \$36,477,477<br>\$0<br>\$0                | 10/24/25<br>11/10/25                        | 0%<br>0%                   |
| 02-TRI-299-15.0/25.7<br>02-3H70U4<br>ACNH-P299-(217)E<br>--() |                     | TRINITY COUNTY NEAR DEL LOMA FROM<br>1.0 MILEEAST OF TRINITY RIVER<br>BRIDGE NO.05-0006 TO0.1 MILE WEST<br>OF PRAIRIE CREEK ROAD<br>RHMA-G, HMA (TYPE A), COLD PLANE<br>AC, & SOL             | J.F. SHEA CONSTRUCTION,<br>INC.<br>17400 CLEAR CREEK ROAD<br><br>REDDING CA 96001<br>(530)246-4292                  | WORDEN EDWARD<br>1031 BUTTE STREET<br>REDDING CA 96001<br>(530)604-5118                   | \$17,502,890<br>\$14,503,019<br>\$607,176 | 08/09/24<br>09/03/24<br>01/23/26            | 74%<br>83%                 |
| 02-TRI-299-<br>02-2075046                                     |                     | CORAL BOTTOM DISPOSAL SITE SLIDE<br>REPAIR IN TRI CNTY AT BIG PAR<br>CORRAL BOTTOM RD EXCAVATION AND<br>REMOVAL OF FAILED SLIDE DIR'S<br>EMERG<br>CORRAL BOTTOM DISPOSAL SITE SLIDE<br>REPAIR | TULLIS INC<br>PO BOX 493416<br><br>REDDING CA 96049                                                                 | ALEXANDER NATHAN<br>1031 BUTTE ST FIRST<br>FLOOR<br>REDDING CA 96001<br>(530)604-5102     | \$5,742,000<br>\$3,292,439<br>\$0         | 07/15/25<br>08/11/25<br>12/31/25            | 0%<br>57%                  |
| 20.XX<br>201130                                               |                     |                                                                                                                                                                                               |                                                                                                                     |                                                                                           |                                           |                                             |                            |
| 02-VAR--/0<br>02-2K1104                                       |                     | COTTONWOOD CREEK BRIDGE JOINT<br>REPLACEMENT VAR CNTY NEAR<br>COTTONWOOD CREEK OVERHEAD REMOVE<br>REPLACE EXPANSION JOINTS DIR'S<br>EMERGENCY<br>PAVEMENT REPAIRS                             | JF SHEA CONSTRUCTION INC<br>17400 CLEAR CREEK ROAD<br><br>REDDING CA 96001                                          | ALEXANDER NATHAN<br>1031 BUTTE ST SUITE<br>205 MS 60<br>REDDING CA 96001<br>(530)604-5102 | \$1,769,000<br>\$155,736<br>\$0           | 10/21/24<br>12/05/24<br>12/31/25            | 4%<br>9%                   |
| 20.XX<br>201130                                               |                     |                                                                                                                                                                                               |                                                                                                                     |                                                                                           |                                           |                                             |                            |
| 02-VAR--/0<br>02-2J2204<br>SNHG-000C-(567)E<br>--()           |                     | BUTTE, LASSEN, MODOC, PLUMAS,<br>SHASTA, SISKIYOU, TEHAMA AND<br>TRINITY COUNTIES AT VARIOUS<br>LOCATIONS<br>INSTALL CURVE WARNING ROADSIDE<br>SIGNS.                                         | HIGHWAY SPECIALTY COMPANY,<br>INC.<br>6591 EASTSIDE ROAD<br><br>REDDING CA 96001<br>(530)949-5637                   | HIGGINS KYLE<br>13700 HWY 36 EAST<br>RED BLUFF CA 96080<br>(530)356-9242                  | \$1,488,552<br>\$1,420,916<br>\$887,128   | 06/23/25<br>07/03/25<br>06/01/26            | 22%<br>95%                 |
| 02-VAR--/0<br>02-0K6004                                       |                     | HUMBOLDT, MENDOCINO, LAKE,<br>TRINITY, SISKIYOU, MODOC, TEHAMA,<br>SHASTA, LASSEN, PLUMAS, BUTTE,<br>GLENN, SIERRA, COLUSA, NEVADA,<br>PLACER,<br>CONSTRUCT MIDDLE MILE BROADBAND<br>NETWORK  | TEICHERT ENERGY & UTILITIES<br>GROUP, INC.<br>3500 AMERICAN RIVER DRIVE<br><br>SACRAMENTO CA 95864<br>(916)438-8500 | GRANADOS ANTHONY<br>703 B ST<br>MARYSVILLE CA 95901<br>(530)682-6584                      | \$90,000<br>\$69,036<br>\$0               | 08/09/23<br>08/09/23<br>12/31/26            | 0%<br>77%                  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 21  
12/01/25

**District                      02**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                                  | Resident<br>Engineer                                                                | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 02-VAR--/0<br>02-3J3304                     |                     | SHASTA AND TEHAMA COUNTIES AT<br>VARIOUS LOCATIONS<br>FURNISH AND PLACE POLYESTER<br>CONCRETE OVERL                                                                                             | MCCUEN CONSTRUCTION, INC.<br>3269 SWETZER ROAD<br><br>LOOMIS CA 95650<br>(916)652-7824                      | ALEXANDER NATHAN<br>1031 BUTTE ST 205<br>MS 60<br>REDDING CA 96001<br>(530)604-5102 | \$2,837,771<br>\$390,127<br>\$0          | 05/13/25<br>06/04/25<br>11/20/25            | 73%<br>14%                 |
| 02-VAR--/0<br>02-2K2704                     |                     | NOV 24 SR 70 SLIDES IN BUTTE AND<br>PLUMA CNTYS FROM JARBO GAP TRAFFIC<br>CNTRL, CLEAR SLIDE MATERIAL DIR'S<br>EMERGENCY F.A.<br>PAVEMENT REPAIRS                                               | MERCER-FRASER COMPANY<br>PO BOX 1006<br><br>EUREKA CA 95502                                                 | ZDENEK MIKE<br>546 LAWRENCE STREET<br>QUINCY CA 95971<br>(530)356-7818              | \$1,525,000<br>\$1,416,850<br>\$0        | 11/23/24<br>01/06/25<br>04/01/25            | 82%<br>93%                 |
| 20.XX<br>201130                             |                     |                                                                                                                                                                                                 |                                                                                                             |                                                                                     |                                          |                                             |                            |
| 02-VAR--/0<br>02-2J9704                     |                     | SHASTA COUNTY ON ROUTE 5 AT<br>VARIOUS LOCATIONS FROM ANTLER<br>UNDERCROSSING TO SODA CREEK ROAD<br>UNDERCROSSING AND ON ROUTE89 AT<br>VARIOUS<br>BRIDGE POLYESTER CONCRETE OVERLAY<br>AND METH | MCCUEN CONSTRUCTION, INC.<br>13700 HWY 36 RED BLUFF CA<br>96080<br>3269 SWETZER ROAD<br><br>LOOMIS CA 95650 | KYLE HIGGINS<br><br><br>(530)356-9242                                               | \$3,148,311<br>\$1,666,599<br>\$551,645  | 02/26/25<br>03/13/25<br>02/28/26            | 20%<br>53%                 |
| 02-VAR--/0<br>02-3J3204                     |                     | TRINITY COUNTY AT VARIOUS<br>LOCATIONS<br>BRIDGE POLYESTER CONCRETE OVERLAY<br>& METHAC                                                                                                         | Q&D CONSTRUCTION LLC<br>1050 S. 21ST STREET<br><br>SPARKS NV 89431<br>(775)786-2677                         | WORDEN EDWARD<br>2660 GATEWAY DR<br>ANDERSON CA 96007<br>(530)751-6116              | \$5,474,563<br>\$5,240,314<br>\$0        | 06/06/24<br>06/20/24<br>11/05/25            | 95%<br>95%                 |
| 02-VAR--/0<br>02-1K1804                     |                     | SISKIYOU COUNTY NEAR DUNSMUIR AT<br>VARIOUS LOCATIONS FROM 0.1 MILE<br>SOUTH OF SOUTHBOUND DUNSMUIR<br>UNDERCROSSING TO 0.1 MILE NORTH OF<br>H<br>ROADSIDE SIGNS AND PAVEMENT<br>DELINEATION.   | ROLL'N ROCK CONSTRUCTION,<br>INC.<br>5527 TRUCK VILLAGE DR.<br><br>MOUNT SHASTA CA 96067<br>(530)925-3444   | RIDDLE NICHOLAS<br>1625 MOTT ROAD<br>MOUNT SHASTA CA 96067<br>(530)356-0630         | \$1,112,591<br>\$1,048,975<br>\$7,200    | 05/20/25<br>06/25/25<br>12/22/25            | 58%<br>93%                 |

|                |                              |                             |                           |                             |                         |                            |
|----------------|------------------------------|-----------------------------|---------------------------|-----------------------------|-------------------------|----------------------------|
| <b>Totals:</b> | <b>Authorized Final Amt:</b> | <b><u>\$657,895,372</u></b> | <b>Completed to Date:</b> | <b><u>\$472,929,714</u></b> | <b>Work This Month:</b> | <b><u>\$12,437,028</u></b> |
|----------------|------------------------------|-----------------------------|---------------------------|-----------------------------|-------------------------|----------------------------|

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 22  
12/01/25

**District 03**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                               | Resident<br>Engineer                                                          | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|-------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------|---------------------------------------------|----------------------------------------------|----------------------------|
| 03-BUT-32-5.0/10.2<br>03-4H76U4<br>HSNH-P032-(051)E<br>--() |                     | BUTTE COUNTY IN CHICO FROM MUIR<br>AVENUE TO INTERCHANGE OF STATE<br>ROUTES 99 AND 32<br>REHABILITATE PAVEMENT, INSTALL<br>SIGNAL, LIG                                                       | BALDWIN CONTRACTING COMPANY<br>INC. DBA KNIFE RIVER<br>CONSTRUCTION<br>1764 SKYWAY<br><br>CHINO CA 95928 | RECHS, DANIEL<br>2707 NOTRE DAME<br>BLVD<br>CHICO, CA 95928                   | \$32,032,645<br>\$22,688,512<br>\$1,617,988 | 06/17/24<br>07/10/24<br>04/27/26             | 38%<br>70%                 |
| 03-BUT-32-23.9/30.8<br>03-3G3804                            |                     | BUTTE COUNTY NEAR CHICO FROM NOPEL<br>AVENUE TO 1.3 MILES WEST OF<br>CARPENTER RIDGE ROAD AND FROM 1.1<br>MILES WEST OF CARPENTER RIDGEROAD<br>HMA OVERLAY, COLD PLANE, AND<br>REMOVE & REPL | LAMON CONSTRUCTION CO.,<br>INC.<br>871 VON GELDERN WAY<br><br>YUBA CITY CA 95991                         | GRANDY, DWAYNE<br>2707 NOTRE DAME<br>BLVD<br>CHICO, CA 95928<br>(530)713-7814 | \$3,839,194<br>\$3,580,113<br>\$67,127      | 05/27/25<br>06/09/25<br>11/26/25             | 93%<br>87%                 |
| 03-BUT-32-31.5/37.8<br>03-3G0704                            |                     | BUTTE COUNTY FROM 1.6 MILES NORTH<br>OF 120G/PLATT MOUNTAIN ROAD TO<br>TEHAMA COUNTY LINE<br>COLD PLANE AND PLACE HMA.                                                                       | LAMON CONSTRUCTION CO.,<br>INC.<br>871 VON GELDERN WAY<br><br>YUBA CITY CA 95991<br>(530)392-6008        | DWAYNE GRANDY<br>2707 NOTRE DAME<br>BLVD<br>CHICO, CA 95928<br>(530)673-7814  | \$1,951,573<br>\$1,876,602<br>\$0           | 06/25/24<br>07/17/24<br>08/08/25             | 67%<br>96%                 |
| 03-BUT-32-174.0/37.7<br>03-1N4404                           |                     | HAZARDOUS TREE/DEBRIS REMOVAL<br>PAVEMENT REPAIR, REPLACE DAMAGED<br>R/W FENCING/GUARDRAIL AND SIGNS<br>DIR'S EMERGENCY F.A.<br>PARK FIRE                                                    | LAMON CONSTRUCTION COMPANY<br>871 VON GELDERN WAY<br><br>YUBA CITY, CA 95991                             | RECHS, DAN<br>2707 NOTRE DAME<br>BLVD<br>CHICO, CA 95928<br>(530)218-1567     | \$3,921,490<br>\$3,656,309<br>\$0           | 08/16/24<br>10/08/24<br>08/27/25<br>11/19/25 | 82%<br>91%<br>COMPLETED    |
| 20.XX<br>201130                                             |                     |                                                                                                                                                                                              |                                                                                                          |                                                                               |                                             |                                              |                            |
| 03-BUT-70-350.0/36<br>03-1N5504                             |                     | MOBILIZATION, EXCAVATION,<br>BACKFILL, HAUL AWAY SLIDE<br>MATERIAL, CONSTRUCT<br>VIADUCT/STRUCTURE TYPE SELECTION<br>DIR'S EMERGENCY L.B.<br>BUT 70 VIADUCT                                  | STEELHEAD CONSTRUCTORS JV<br>P.O. BOX 536<br><br>PALO CEDRO, CA 96073                                    | MAKHOUL, HUSAM<br>2707 NOTRE DAME<br>BLVD<br>CHICO, CA 95928<br>(530)954-0879 | \$7,000,000<br>\$4,706,156<br>\$0           | 02/03/25<br>03/03/25<br>02/06/26             | 72%<br>67%                 |
| 20.XX<br>201130                                             |                     |                                                                                                                                                                                              |                                                                                                          |                                                                               |                                             |                                              |                            |
| 03-BUT-70-364.0/42.3<br>03-2N0104                           |                     | IN BUTTE COUNTY ALONG STATE ROUTE<br>70 APPROXIMATELY 0.1 MILES EAST OF<br>GRANDVIEW STATION RT TO<br>APPROXIMATELY 0.3 MILES EASTDIR'S<br>EME<br>BUT 70 SLIP OUTS                           | BALDWIN CONTRACTING CO.,<br>DBA KNIFE RIVER<br>CONSTRUCTION<br>1764 SKYWAY<br><br>CHICO, CA 95928        | GRANDY, DWAYNE<br>2707 NOTRE DAME<br>BLVD<br>CHICO, CA 95928<br>(530)713-7814 | \$2,485,000<br>\$530,896<br>\$0             | 04/29/25<br>05/13/25<br>08/08/25<br>10/27/25 | 100%<br>100%<br>COMPLETED  |
| 20.XX<br>201130                                             |                     |                                                                                                                                                                                              |                                                                                                          |                                                                               |                                             |                                              |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 23  
12/01/25

**District 03**

| Location<br>Contract<br>Fed Aid<br>Pgm Code              | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                              | Contractor                                                                                     | Resident<br>Engineer                                                                               | Bid + CCOs<br>Comp To date<br>This Month   | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|----------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|--------------------------------------------|---------------------------------------------|----------------------------|
| 03-BUT-99-3.1/5<br>03-1H1404<br>ACNH-P099-(690)E<br>--() |                     | BUTTE COUNTY IN AND NEAR GRIDLEY<br>FROM HOLLIS LANE TO 0.2 MILE NORTH<br>OF FORD AVENUE<br>RHMA, HMA, LIGHTING SYSTEMS, CURB<br>RAMPS, S                                                | MARTIN BROTHERS<br>CONSTRUCTION<br>8801 FOLSOM BOULEVARD STE<br>260<br>SACRAMENTO CA 95826     | WATTS, DUSTIN<br>2704 NOTRE DAME<br>BLVD<br>CHICO, CA 95928<br>(530)320-6457                       | \$18,591,806<br>\$8,993,234<br>\$1,188,391 | 01/08/25<br>02/10/25<br>02/18/27            | 16%<br>48%                 |
| 03-COL-5-30.0/10<br>03-4J2104                            |                     | AN EMERGENCY PROJECT TO REPAIR<br>FAILED PAVEMENT DIRECTOR'S<br>EMERGENCY F.A.<br>COL 5 PAVEMENT                                                                                         | VINTAGE PAVING COMPANY, INC<br>119 MAIN STREET<br>WINTERS, CA 95694                            | GRIFFITH, GARRETT<br>379 COLUSA AVE.<br>YUBA CITY, CA 95991<br>(530)682-3842                       | \$1,500,000<br>\$1,343,214<br>\$0          | 03/03/23<br>09/22/23<br>10/01/24            | 42%<br>90%                 |
| 20.20<br>201130                                          |                     |                                                                                                                                                                                          |                                                                                                |                                                                                                    |                                            |                                             |                            |
| 03-ED-49-16.5/20.1<br>03-3G5304                          |                     | EL DORADO COUNTY NEAR PLACERVILLE<br>AT VARIOUS LOCATIONS FROM 0.2 MILE<br>NORTH OF DIANA STREET TO 0.5 MILE<br>NORTH OF WOODRIDGE ROAD<br>INSTALL CURED-IN-PLACE PIPELINERS<br>AND REPL | MARTIN BROTHERS<br>CONSTRUCTION<br>8801 FOLSOM BOULEVARD STE<br>260<br>SACRAMENTO CA 95826     | THOMPSON, BRIAN<br>3461 ROBIN LN.<br>SUITE #4<br>CAMERON PARK, CA 95682<br>(530)565-3834           | \$759,882<br>\$585,565<br>\$104,161        | 06/06/25<br>07/14/25<br>12/31/25            | 11%<br>77%                 |
| 03-ED-49-23.6/25.2<br>03-3G5204                          |                     | EL DORADO COUNTY NEAR COLOMA AT<br>VARIOUS LOCATIONS FROM 0.4 MILE<br>SOUTH OF SOUTH FORK AMERICAN RIVER<br>BRIDGE TO 0.1 MILE NORTH OF DEL<br>CIPP AND RCP.                             | LAMASSU UTILITY SERVICES,<br>INC.<br>3193 ENTERPRISE COURT<br>LOOMIS CA 95650<br>(916)259-1576 | THOMPSON, BRIAN<br>3461 ROBIN LN.<br>SUITE #4,<br>CAMERON PARK, CA 95682<br>(530)565-3834          | \$610,480<br>\$34,664<br>\$0               | 06/03/25<br>06/26/25<br>12/31/25            | 6%<br>6%                   |
| 03-ED-50-75.4/8<br>03-4H8904<br>HSNH-P050-(157)E<br>--() |                     | EL DORADO COUNTY IN SOUTH LAKE<br>TAHOE FROM NORTH JUNCTION ROUTE 89<br>TO PIONEER TRAIL<br>MODIFY LIGHTING AND FIBER OPTIC<br>CABLE SYST                                                | ST. FRANCIS ELECTRIC LLC<br>975 CARDEN ST<br>SAN LEANDRO CA 94577                              | ALERTON, NATHAN<br>3976 DUROCK ROAD,<br>SUITE 102<br>SHINGLE SPRINGS, CA<br>95682<br>(530)957-1110 | \$21,277,175<br>\$13,747,408<br>\$0        | 03/28/24<br>04/19/24<br>09/08/25            | 60%<br>65%                 |
| 03-ED-50-180.0/18<br>03-2N0704                           |                     | SITE PREPARATION TRAFFIC CONTROL<br>SAWCUT EXCAVATION SLURRY BACKFILL<br>MINOR HMA PAVING STRIPING AND<br>INCIDENTAL WORK DIR'S EMERGENCY F<br>ROADWAY DIP                               | DOUG VEERKAMP GENERAL<br>ENGINEERING, INC.<br>3701 TRADE WAY<br>CAMERON PARK, CA 95682         | ALERTON, NATHAN<br>3461ROBIN LN SUITE<br>#4, CAMERON PARK,<br>CA 95682<br>(530)957-1110            | \$485,000<br>\$143,437<br>\$0              | 06/07/25<br>06/18/25<br>08/31/25            | 100%<br>30%                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 24  
12/01/25

**District 03**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                  | Contractor                                                                                               | Resident<br>Engineer                                                                           | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 03-ED-50-189.0/18.9<br>03-1N1804            |                     | IN PLACER COUNTY AT 3065 BLAIRS LN, PLACERVILLE, CA 95667 AT THE CALTRANS PLACERVILLE MAINTENANCE STATION DIR'S EMERGENCY F.A. RETAINING WALL                                | DOUG VEERKAMP GENERAL ENGINEERING, INC.<br>3701 TRADE WAY<br>CAMERON PARK, CA 95682                      | THOMPSON, BRIAN<br>3976 DUROCK ROAD,<br>STE. 102<br>SHINGLE SPRINGS, CA 95682<br>(530)565-3834 | \$446,000<br>\$243,718<br>\$0            | 05/30/24<br>06/20/24<br>11/26/25            | 28%<br>55%                 |
| 20.XX<br>201130                             |                     |                                                                                                                                                                              |                                                                                                          |                                                                                                |                                          |                                             |                            |
| 03-ED-50-672.0/67.2<br>03-0N6504            |                     | MOBILIZATION, ROCKFALL MITIGATION, SLOPE STABILIZATION, DEBRIS REMOVAL, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A.                                           | NEIL'S CONTROLLED BLASTING LP<br>P.O. BOX 749<br>NEWCASTLE, CA 95658                                     | ALTERTON, NATHAN<br>3976 DUROCK ROAD,<br>SUITE 102<br>SHINGLE SPRING CA 95682<br>(530)957-1110 | \$785,000<br>\$178,355<br>\$0            | 12/21/23<br>04/15/24<br>04/23/26            | 15%<br>23%                 |
| 20.XX<br>201130                             |                     | ED 50 ROCKFALL - SLOPE STABILIZATION                                                                                                                                         |                                                                                                          |                                                                                                |                                          |                                             |                            |
| 03-ED-89-81.0/8.1<br>03-3G8104              |                     | MOBILIZATION, REPAIR/REPLACE RESIDENCE ROOF, SIDING/WINDOWS, STRUCTURAL AND INCIDENTAL WORK DIR'S EMERGENCY F.A. SOUTH LAKE TAHOE MTCE STATION REHAB                         | ACCO ENGINEERED SYSTEMS, INC.<br>888 E. WALNUT STREET<br>PASADENA, CA 91101                              | LOPEZ, ANDREW<br>3461 ROBIN LN STE 4<br>CAMERON PARK, CA 95682<br>(530)812-6239                | \$985,000<br>\$0<br>\$0                  | 03/20/25<br>11/20/25<br>11/18/25            | 0%<br>0%                   |
| 03-ED-89-/8.5<br>03-3G4304                  |                     | EL DORADO COUNTY NEAR MEYERS FROM ALPINE COUNTY LINE TO POMO STREET COLD PLANE AC PVMT AND HMA (TYPE A) OVERLA                                                               | ALL-AMERICAN CONSTRUCTION, INC.<br>1700 ACACIA AVENUE<br>SUTTER CA 95982                                 |                                                                                                | \$3,959,843<br>\$0<br>\$0                | 06/06/25<br>07/01/25                        | 0%<br>0%                   |
| 03-ED-193-2.0/8.9<br>03-2G9804              |                     | EL DORADO COUNTY AT VARIOUS LOCATIONS FROM CRAMER ROAD TO 0.2 MILE EAST OF WEED PATCH COURT REPLACE CULVERTS.                                                                | DOUG VEERKAMP GENERAL ENGINEERING, INC.<br>2585 COLD SPRINGS RD<br>PLACERVILLE CA 95667<br>(530)676-0825 | THOMPSON, BRIAN<br>3461 ROBIN LN.<br>SUITE #4,<br>CAMERON PARK, CA 95682<br>(530)565-3834      | \$637,367<br>\$507,068<br>\$0            | 05/29/25<br>06/19/25<br>12/31/25            | 42%<br>79%                 |
| 03-ED-193-3.5/5.6<br>03-2G9304              |                     | EL DORADO COUNTY NEAR GREENWOOD AT VARIOUS LOCATIONS FROM 0.3 MILE NORTH OF BRUSH N ROCKS LANE TO 0.2 MILE SOUTH OF PILGRIM COURT INSTALL CURED-IN-PLACE PIPELINER & CONCRET | ROBERT J. FRANK CONSTRUCTION, INC.<br>2806 TARMAC ROAD<br>REDDING CA 96003<br>(530)222-1408              | THOMPSON, BRIAN<br>3976 DUROCK RD<br>SHINGLE SPRINGS, CA 95682<br>(530)565-3834                | \$375,823<br>\$335,710<br>\$0            | 06/28/24<br>07/31/24<br>12/31/25            | 63%<br>89%<br>SUSPENDED    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 25  
12/01/25

**District 03**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                  | Contractor                                                                                                      | Resident<br>Engineer                                                                                | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|---------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|-------------------------------------------|----------------------------------------------|----------------------------|
| 03-ED-193-11.9/17.3<br>03-2G9704                              |                     | EL DORADO COUNTY NEAR GEORGETOWN<br>AT VARIOUS LOCATIONS FROM 0.1 MILE<br>WEST OF SPANISH DRY DIGGINS ROAD<br>TO 0.5 MILE WEST OF TRAVERSE<br>REPLACE CULVERTS.              | WYLATTI RESOURCE<br>MANAGEMENT, INC.<br>23601 CEMETERY LANE<br>COVELO CA 95428                                  | THOMPSON, BRIAN<br>3461 ROBIN LN.<br>SUITE #4<br>CAMERON PARK, CA 95682<br>(530)565-3834            | \$1,081,125<br>\$1,021,934<br>\$313,725   | 04/29/25<br>05/19/25<br>12/31/25             | 28%<br>94%                 |
| 03-GLE-32-2.8/3.2<br>03-2J5904<br>SNHG-P032-(052)E<br>--()    |                     | GLENN COUNTY NEAR ORLAND FROM 0.2<br>MILE WEST TO 0.2 MILE EAST OF<br>COUNTY ROAD P<br>INSTALL TRAFFIC SIGNAL.                                                               | STUDEBAKER ELECTRIC, INC.<br>3237 RIPPEY ROAD, STE 100<br>LOOMIS CA 95650<br>(916)259-2395                      | MAKHOUL, HUSAM<br>2707 NOTRE DAME<br>BLVD<br>CHICO, CA 95928<br>(530)954-0879                       | \$1,566,235<br>\$1,361,604<br>\$321,458   | 12/23/24<br>01/21/25<br>12/13/25             | 75%<br>87%                 |
| 03-GLE-162-65.5/69.7<br>03-3J4324                             |                     | GLENN COUNTY IN AND NEAR WILLOWS<br>FROM ROUTE 162/5 SEPARATION TO<br>COUNTY ROAD P<br>MIDDLE-MILE BROADBAND NETWORK                                                         | TEICHERT ENERGY & UTILITIES<br>GROUP, INC.<br>3500 AMERICAN RIVER DRIVE<br>SACRAMENTO CA 95864<br>(916)438-8537 | MAKHOUL, HUSAM<br>2707 NOTRE DAME<br>BLVD<br>CHICO CA 95928<br>(530)954-0879                        | \$3,650,384<br>\$3,088,933<br>\$0         | 09/23/24<br>11/19/24<br>09/05/25             | 100%<br>82%                |
| 03-GLE-162-76.3/78.6<br>03-3F0604<br>ACST-P162-(041)E<br>--() |                     | AT BUTTE CITY, FROM ROUTE 45 TO<br>0.1 MILE EAST OF MCDOUGALL STREET.<br>REPLACE SACRAMENTO RIVER BRIDGE                                                                     | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br>BENICIA CA 94510<br>(925)372-8000                            | WATTS, DUSTIN<br>2707 NOTRE DAME<br>BLVD<br>CHICO, CA 95928<br>(530)320-6457                        | \$85,172,654<br>\$82,110,628<br>\$632,626 | 01/07/22<br>02/02/22<br>03/26/26             | 80%<br>97%                 |
| 03-NEV-80-9.1/9.1<br>03-2G7904                                |                     | NEVADA COUNTY NEAR TRUCKEE AT<br>DONNER LAKE UNDERCROSSING<br>SPOT BLAST CLEAN AND PAINT<br>BRIDGE.                                                                          | EURO STYLE MANAGEMENT<br>1401 MARIN AVE<br>SACRAMENTO CA 95838                                                  | SALEHI, REZA                                                                                        | \$936,400<br>\$936,400<br>\$0             | 05/08/24<br>07/17/24<br>10/24/25<br>11/13/25 | 100%<br>100%<br>COMPLETED  |
| 03-NEV-80-156.0/15.6<br>03-3G7404                             |                     | IN NEVADA COUNTY NEAR INTERSTATE<br>80 AT THECALTRANS TRUCKEE<br>MAINTENANCE STATION LOCATAT 10152<br>KEISER AVENUE, TRUCKEE, CA 96161<br>DIR'<br>TRUCKEE BOILER REPLACEMENT | ACCO ENGINEERED SYSTEMS,<br>INC.<br>888 EAST WALNUT STREET<br>PASADENA, CA 91101                                | HOBBS, DOUGLAS<br>10183 TRUCKEE<br>AIRPORT RD., SUITE<br>202,<br>TRUCKEE, CA 96161<br>(530)821-3938 | \$765,000<br>\$257,595<br>\$0             | 02/18/25<br>06/13/25<br>11/01/25             | 75%<br>34%                 |
| 20.80<br>521000                                               |                     |                                                                                                                                                                              |                                                                                                                 |                                                                                                     |                                           |                                              |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 26  
12/01/25

**District 03**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                    | Contractor                                                                                                          | Resident<br>Engineer                                                                        | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 03-NEV-80-247.0/30.2<br>03-2N4304                           |                     | IN NEVADA COUNTY ALONG INTERSTATE<br>80 APPROXIMATELY 1.221 MILES EAST<br>HINTON RD UC 17 60 TO<br>APPROXIMATELY 0.627 MILES<br>EASTDIR'S EMER<br>NEV 80 LANDSLIDES            | NEIL'S CONTROLLED BLASTING<br>LP<br>490 MAIN STREET/P.O. BOX<br>749<br><br>NEWCASTLE, CA 95658                      | HOBBS, DOUG<br>12453 WILLOW VALLEY<br>ROAD<br>NEVADA CITY, CA 95959<br>(530)265-5736        | \$3,985,000<br>\$0<br>\$0                   | 10/14/25<br>11/17/25<br>12/15/25            | 0%<br>0%                   |
| 03-NEV-89-5.3/8.7<br>03-3J3604                              |                     | NEVADA AND SIERRA COUNTIES FROM<br>ROUTE 80/89 SEPARATION IN TRUCKEE<br>TO PLUMAS COUNTY LINE ABOUT 6<br>MILES NORTH OF CALPINE<br>CONSTRUCT MIDDLE MILE BROADBAND<br>NETWORK  | TEICHERT ENERGY & UTILITIES<br>GROUP, INC.<br>3500 AMERICAN RIVER DRIVE<br><br>SACRAMENTO CA 95864<br>(916)645-4874 | SHAWN HAGSTROM<br>10183 TRUCKEE<br>AIRPORT RD.<br>TRUCKEE CA 96161<br>(661)623-6769         | \$33,947,841<br>\$17,248,299<br>\$770,598   | 02/21/25<br>03/06/25<br>11/10/26            | 52%<br>50%                 |
| 03-PLA-28-.1/11<br>03-0J01U4<br>CSTP-P028-(012)E<br>--()    |                     | PLACER COUNTY FROM 0.1 MILE EAST<br>OF ROUTE 89 AT TAHOE CITY TO THE<br>NEVADA STATE LINE AT KINGS BEACH<br>HMA (TYPE A), COLD PLANE AC PVMT,<br>RDWY EXC                      | MERCER FRASER COMPANY<br>200 DINSMORE DR<br><br>FORTUNA CA 95540                                                    | SALEHI, REZA<br>10183 TRUCKEE<br>AIRPORT RD. STE<br>202, TRUCKEE, CA 96161<br>(530)218-1752 | \$22,881,429<br>\$6,455,872<br>\$0          | 10/02/24<br>12/03/24<br>04/22/26            | 14%<br>28%                 |
| 03-PLA-49-2.2/2.4<br>03-1H2404<br>SNHG-P049-(186)E<br>--()  |                     | IN PLACER COUNTY IN AUBURN FROM<br>0.1 MILE SOUTH OF THE INTERSECTION<br>OF ROUTE 49 AND LINCOLN WAY /<br>BORLAND AVENUE TO LINCOLN WAY<br>REALIGN ROADWAY AND CONSTRUCT       | LAMON CONSTRUCTION<br>871 VON GELDERN WAY<br><br>YUBA CITY CA 95991<br>(530)845-2282                                | CLARK, MARTIN<br>33 DEPOT ST PO BOX<br>1807<br>COLFAX CA, 95713<br>(916)825-6388            | \$6,934,674<br>\$5,796,001<br>\$755,918     | 05/27/22<br>06/29/22<br>01/19/26            | 89%<br>82%                 |
| 03-PLA-49-3.5/7.5<br>03-3H8304<br>PCML-6203-(071)E<br>--()  |                     | PLACER COUNTY IN AND NEAR AUBURN<br>FROM 0.3 MILE NORTH OF ROUTE 80/49<br>SEPARATION TO 0.1 MILE NORTH OF<br>DRY CREEK ROAD<br>CONSTRUCT SIDEWALKS, CURB RAMPS<br>AND DRAINAGE | PACIFIC INFRASTRUCTURE<br>CONSTRUCTION, LLC<br>871 COTTING COURT STE A<br><br>VACAVILLE CA 95688<br>(707)449-3604   | PRICE, LUCAS<br>138 NEW MOHAWK RD<br>SUITE B<br>NEVADA CITY, CA 95959<br>(530)790-8595      | \$9,896,481<br>\$6,348,763<br>\$386,041     | 01/06/25<br>01/29/25<br>03/27/26            | 58%<br>64%                 |
| 03-PLA-49-8.7/10.6<br>03-4H6004<br>SNHG-P049-(190)E<br>--() |                     | PLACER COUNTY NEAR AUBURN FROM 0.3<br>MILE SOUTH OF LORENSON<br>ROAD/FLORENCE LANE TO 0.4 MILE<br>NORTH OF LONE STAR ROAD<br>CONC BARRIER, JPCP, HMA, RDWY<br>EXC, RCP AND     | DESILVA GATES CONSTRUCTION<br>LLC<br>11555 DUBLIN BLVD.<br><br>DUBLIN CA 94568<br>(925)361-1533                     | JOHNSON, JEFF D.<br>138 NEW MOHAWK RD<br>SUITE B<br>NEVADA CITY, CA 95959<br>(530)265-9864  | \$27,523,317<br>\$26,158,166<br>\$1,526,188 | 12/08/23<br>02/13/24<br>12/12/25            | 93%<br>91%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 27  
12/01/25

**District 03**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                 | Contractor                                                                                                           | Resident<br>Engineer                                                                       | Bid + CCOs<br>Comp To date<br>This Month     | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|----------------------------------------------|---------------------------------------------|----------------------------|
| 03-PLA-80-.1/2.2<br>03-3F23U4<br>ACIM-0803-(252)E<br>--()    |                     | PLACER COUNTY IN ROSEVILLE FROM<br>0.1 MILE WEST OF RIVERSIDE AVENUE<br>OVERCROSSING TO 0.3 MILE EAST OF<br>DOUGLAS BOULEVARD OVERCROSSING<br>ROADWAY EXCAVATION, PLACE C12-AB,<br>HMA, STR | GHILOTTI CONSTRUCTION<br>COMPANY, INC.<br>246 GHILOTTI AVENUE<br>SANTA ROSA CA 95407<br>(707)585-1221                | CLARK, MARTIN<br>33 DEPOT ST. PO BOX<br>1807<br>COLFAX CA 95713<br>(916)825-6388           | \$38,564,465<br>\$38,567,923<br>\$61,598     | 05/25/23<br>06/16/23<br>06/02/26            | 100%<br>98%                |
| 03-PLA-80-42.7/49.3<br>03-3H6104<br>ACIM-0804-(336)E<br>--() |                     | PLACER COUNTY ABOUT 9.4 MILES<br>NORTH OF COLFAX FROM 0.5 MILE WEST<br>OF MONTE VISTA OVERCROSSING TO 0.3<br>MILE EAST OF DRUM FOREBAY OVER<br>RDWY EXC, HMA, JPCP, ALT<br>PIPELINER, STEEL | DESILVA GATES CONSTRUCTION<br>LLC<br>11555 DUBLIN BLVD.<br>DUBLIN CA 94568<br>(925)361-1533                          | SAMPSON, TAD<br>PO BOX 1807<br>COLFAX, CA 95713<br>(916)799-4858                           | \$124,517,119<br>\$73,972,865<br>\$6,457,114 | 02/15/24<br>03/01/24<br>10/13/26            | 19%<br>59%                 |
| 03-PLA-80-49.3/68.7<br>03-0J5604<br>PTIM-0804-(338)E<br>--() |                     | PLACER AND NEVADA COUNTIES FROM<br>0.3 MILE EAST OF DRUM FOREBAY<br>OVERCROSSING TO 0.2 MILE EAST OF<br>TROY UNDERCROSSING<br>RCP, WSP, AND ELECTRICAL SYSTEMS.                             | MERCER-FRASER COMPANY<br>200 DINSMORE DR<br>FORTUNA CA 95540<br>(707)443-6371                                        | SAMPSON, TAD<br>33 DEPOT STREET, PO<br>BOX 1807<br>COLFAX CA 95713<br>(916)799-4858        | \$15,694,240<br>\$36,482<br>\$36,482         | 07/11/25<br>08/20/25<br>07/03/26            | 2%<br>0%<br>SUSPENDED      |
| 03-PLA-80-68.3/69.7<br>03-1H9904<br>ACIM-0804-(337)E<br>--() |                     | PLACER AND NEVADA COUNTIES NEAR<br>KINGVALE FROM 0.3 MILE WEST OF<br>TROY UNDERCROSSING TO 0.2 MILE<br>EAST OF SODA SPRINGS OVERCROSSING<br>RDWY EXC, PLACE HMA & JPCP, SLAB<br>REPLACEME   | A. TEICHERT & SON INC DBA<br>TEICHERT CONSTRUCTION<br>3500 AMERICAN RIVER DR<br>SACRAMENTO CA 95864<br>(916)484-3011 | CLARK, MARTIN<br>33 DEPOT ST<br>COLFAX, CA 95713<br>(916)825-6388                          | \$73,432,807<br>\$69,836,359<br>\$1,237,382  | 11/07/23<br>12/21/23<br>12/22/25            | 88%<br>93%<br>SUSPENDED    |
| 03-SAC-5-.2/34.3<br>03-4F6404<br>SNHG-X067-(080)E<br>--()    |                     | IN SACRAMENTO COUNTY ON ROUTES 5,<br>80 AND 99 AT VARIOUS LOCATIONS<br>UPGRADE METAL BEAM GUARD RAIL AND                                                                                    | DREAMBUILDER<br>18543 YORBA LINDA BLVD #<br>376<br>YORBA LINDA CA 92886<br>(714)646-3697                             | OLGUIN, JORGE<br>2777 DEL MONTE<br>STREET<br>WEST SACRAMENTO, CA<br>95691<br>(916)952-1149 | \$2,647,135<br>\$2,313,487<br>\$0            | 04/19/19<br>05/21/19<br>11/22/19            | 100%<br>87%<br>SUSPENDED   |
| 03-SAC-5-16.2/0<br>03-0N8504                                 |                     | SACRAMENTO COUNTY IN SACRAMENTO AT<br>POCKET ROAD OVERCROSSING<br>MINOR CONC, CL 2 AB, HMA, AND<br>MODIFYING LI                                                                             | MARTIN BROTHERS<br>CONSTRUCTION<br>8801 FOLSOM BOULEVARD STE<br>260<br>SACRAMENTO CA 95826                           |                                                                                            | \$1,067,000<br>\$0<br>\$0                    | 06/19/25<br>07/22/25                        | 0%<br>0%                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 28  
12/01/25

**District 03**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                     | Contractor                                                                                                      | Resident<br>Engineer                                                                           | Bid + CCOs<br>Comp To date<br>This Month      | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-------------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|-----------------------------------------------|---------------------------------------------|----------------------------|
| 03-SAC-5-22.4/22.9<br>03-2H1304<br>ACIM-0056-(359)E<br>--() |                     | IN THE CITY OF SACRAMENTO, FROM<br>SOUTH OF BROADWAY TO 0.12 MILE<br>SOUTH OF R STREET.<br>HIGHWAY PLANTING REHABILITATION.                                                     | WABO LANDSCAPE &<br>CONSTRUCTION, INC.<br>726 ALFRED NOBEL DR.<br>HERCULES CA 94547<br>(510)741-9226            | CHANDER, RAKESH<br>3855 N FREEWAY BLVD<br>SUITE 120<br>SACRAMENTO, CA 95834<br>(916)799-2649   | \$1,485,874<br>\$1,379,005<br>\$1,620         | 07/19/22<br>08/19/22<br>12/31/26            | 92%<br>92%                 |
| 03-SAC-5-26.7/29<br>03-3J5334                               |                     | SACRAMENTO COUNTY IN AND NEAR<br>SACRAMENTO ON ROUTE 80 FROM<br>SACRAMENTO RIVER BRIDGE AND<br>OVERHEAD (BRYTE BEND) TO ROUTE 5<br>AND ON ROUT<br>MIDDLE-MILE BROADBAND NETWORK | TEICHERT ENERGY & UTILITIES<br>GROUP, INC.<br>3500 AMERICAN RIVER DRIVE<br>SACRAMENTO CA 95864<br>(916)438-8500 | EPHREM TEWELDEBERHAN<br>2777 DEL MONTE ST<br>WEST SACRAMENTO CA<br>95691<br>(530)649-6925      | \$4,122,948<br>\$4,088,264<br>\$0             | 12/20/24<br>01/29/25<br>05/30/25            | 85%<br>100%                |
| 03-SAC-12-/.5<br>03-3J3304                                  |                     | THE RIO VISTA BRIDGE (BR # 23-<br>0024) STATE ROUTE 12, NEAR<br>POSTMILE 0 TO 0.5 IN SACRAMENTO<br>COUNTY<br>RIO VISTA BRIDGE                                                   | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br>BENICIA, CA 95510                                            | TEWELDEBERHAN,<br>EPHREM<br>2777 DEL MONTE ST<br>WEST SACRAMENTO, CA<br>95691<br>(530)649-6925 | \$27,200,000<br>\$19,288,793<br>\$0           | 09/26/22<br>11/09/22<br>08/07/23            | 100%<br>71%<br>OVER RUN    |
| 20.20201<br>131                                             |                     |                                                                                                                                                                                 |                                                                                                                 |                                                                                                |                                               |                                             |                            |
| 03-SAC-50-.2/6.1<br>03-0H08U4                               |                     | IN SACRAMENTO COUNTY ON ROUTE 50<br>FROM I-5 JUNCTION TO WATT AVE.<br>ADD HIGH OCCUPANCY VEHICLE LANE<br>AND                                                                    | FLATIRON DRAGADOS WEST LLC<br>1200 CONCORD AVE, SUITE<br>250<br>CONCORD, CA 94520<br>(707)742-6000              | RUZIC, JOHN<br>2520 WARREN DRIVE<br>SUITE A<br>ROCKLIN CA 95677<br>(530)649-7022               | \$437,983,948<br>\$429,936,060<br>\$2,302,551 | 04/29/20<br>06/30/20<br>05/12/26            | 90%<br>98%                 |
| 03-SAC-50-21.0/2.1<br>03-0N6204                             |                     | IN SACRAMENTO COUNTY AT 5900<br>FOLSOM BLVD. SACRAMENTO, CA,<br>95819. DIR'S EMERGENCY F.A.<br>TRANSLAB HVAC SYSTEM REPAIRS                                                     | ACCO ENGINEERED SYSTEMS,<br>INC.<br>888 E WALNUT ST.<br>PASADENA, CA 91101                                      | ZARAGOZA, GUSTAVO<br>5900 FOLSOM BLVD<br>SACRAMENTO, CA 95819<br>(530)954-0113                 | \$35,985,000<br>\$1,735,661<br>\$0            | 01/29/24<br>08/28/24<br>06/30/26            | 79%<br>5%                  |
| 03-SAC-50-21.0/2.1<br>03-1N7904                             |                     | MOBILIZATION, CLEANING AND<br>DECONTAMINATIONASBESTOS AND OTHER<br>HAZARDOUS MATERIALS<br>ABAREPLACEMENT, DUCT REMOVAL,<br>REPAIR OTHER DADIR'<br>ASBESTOS ABATEMENT            | ACCO ENGINEERED SYSTEMS,<br>INC.<br>888 EAST WALNUT STREET<br>PASADENA, CA 91101                                | ANGEL ZARAGOZA,<br>GUSTAVO<br>5900 FOLSOM BLVD<br>SACRAMENTO, CA 95819<br>(530)954-0113        | \$7,985,000<br>\$1,405,698<br>\$0             | 03/03/25<br>06/16/25<br>08/30/26            | 1%<br>18%                  |
| 20.XX<br>201130                                             |                     |                                                                                                                                                                                 |                                                                                                                 |                                                                                                |                                               |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 29  
12/01/25

**District 03**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                       | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                           | Contractor                                                                                                    | Resident<br>Engineer                                                                     | Bid + CCOs<br>Comp To date<br>This Month      | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|-------------------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|-----------------------------------------------|---------------------------------------------|-----------------------------|
| 03-SAC-51-.2/3.5<br>03-3F0704<br>ACNH-P051-(039)E<br>--()<br>HA21 |                     | SACRAMENTO COUNTY IN SACRAMENTO<br>FROM 0.4 MILE SOUTH OF ELVAS<br>UNDERPASS TO 0.1 MILE NORTH OF<br>EXPOSITION BOULEVARD<br>DECK REPLACEMENT                                         | AMERICAN RIVER CONSTRUCTORS<br>A JOINT VENTURE<br>P.O. BOX 50085<br><br>WATSONVILLE CA 95077<br>(916)855-4400 | JOHN RUZIC<br>1610 ARDEN WAY STE<br>277<br>SACRAMENTO CA 95815<br>(530)649-7022          | \$132,328,441<br>\$114,935,256<br>\$2,916,626 | 08/28/23<br>08/28/23<br>08/24/26            | 58%<br>86%                  |
| 03-SAC-51-2.0/3.3<br>03-3F0734                                    |                     | SACRAMENTO COUNTY IN SACRAMENTO<br>FROM 0.4 MILE SOUTH OF ELVAS<br>UNDERPASS TO 0.1 MILE NORTH OF<br>EXPOSITION BOULEVARD<br>DREDGE, CONSTRUCT IN-WATER<br>FOUNDATION.                | AMERICAN RIVER CONSTRUCTORS<br>A JOINT VENTURE<br>PO BOX 50085<br><br>WATSONVILLE CA 95077<br>(530)693-2155   | DEAN ELGHASSEIN<br>3855 N. FREEWAY<br>BLVD #120<br>SACRAMENTO, CA 95834<br>(916)768-3597 | \$55,856,530<br>\$54,860,180<br>\$0           | 06/28/22<br>06/28/22<br>02/28/27            | 91%<br>98%                  |
| 03-SAC-51-17.0/1.7<br>03-1N5404                                   |                     | AT THE SUNRISE BRIDGE CREW<br>MAINTENANCE STATION LOCATED AT<br>2809 B ST., SACRAMENTO, CA 95819<br>DIR'S EMERGENCY F.A.<br>FACILITY ROOF REPAIRS                                     | MCM ROOFING COMPANY INC.<br>3410 FLIGHT LANE BLDG. 25<br><br>MCCLELLAN, CA 95652                              | CHARAK, MICHAEL<br>1610 ARDEN WAY #277<br>SACRAMENTO, CA, 95815<br>(530)821-8422         | \$985,000<br>\$882,680<br>\$0                 | 11/22/24<br>02/24/25<br>12/01/25            | 100%<br>90%<br><br>OVER RUN |
| 20.80<br>521000                                                   |                     |                                                                                                                                                                                       |                                                                                                               |                                                                                          |                                               |                                             |                             |
| 03-SAC-99-12.7/16.3<br>03-1H6304<br>ACNH-P099-(683)E<br>--()      |                     | SACRAMENTO COUNTY IN AND NEAR ELK<br>GROVE FROM 0.1 MILE SOUTH OF ELK<br>GROVE BOULEVARDOVERCROSSING TO<br>CALVINE ROAD OVERCROSSING<br>CONSTRUCT TWO AUX LANES, CONC<br>BARRIER, & M | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br><br>BERKELEY CA 94710                                        | SAED, MASOUD<br>2777 DEL MONTE ST<br>WEST SACRAMENTO, CA<br>95691<br>(530)218-4829       | \$18,387,923<br>\$17,341,260<br>\$1,048,968   | 01/30/24<br>02/29/24<br>10/07/25            | 70%<br>93%                  |
| 03-SAC-160-44.9/0<br>03-3J9004<br>HSNH-P160-(027)0<br>--()        |                     | SACRAMENTO COUNTY IN SACRAMENTO AT<br>0.1 MILE SOUTH OF NORTH SACRAMENTO<br>UNDERCROSSING<br>MODIFY SIGNAL AND LIGHTING<br>SYSTEMS.                                                   | PACIFIC INFRASTRUCTURE<br>CONSTRUCTION, LLC<br>871 COTTING COURT STE A<br><br>VACAVILLE CA 95688              |                                                                                          | \$1,436,652<br>\$0<br>\$0                     | 08/05/25<br>08/12/25                        | 0%<br>0%                    |
| 03-SAC-160-/0<br>03-1N0104                                        |                     | MOBILIZATION REPAIR AND OR REPLACE<br>ELECTRICAL AND MECHANICAL BRIDGE<br>COMPONENTS TRAFFIC CONTROL DIR'S<br>EMERGENCY F.A.<br>REPAIR/REPLACE BRIDGE COMPONENTS                      | GOLDEN STATE BRIDGE INC.<br>3701 MALLARD DRIVE<br><br>BENICIA CA 94510                                        | GRIFFITH, GARRETT<br>2777 DEL MONTE ST.<br>W. SACRAMENTO CA 95691<br>(530)649-6925       | \$19,985,000<br>\$10,168,959<br>\$0           | 05/31/24<br>07/19/24<br>03/05/26            | 81%<br>51%                  |
| 20.XX<br>201131                                                   |                     |                                                                                                                                                                                       |                                                                                                               |                                                                                          |                                               |                                             |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 30  
12/01/25

**District 03**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                              | Contractor                                                                                            | Resident<br>Engineer                                                                   | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 03-SAC-5500-/0<br>03-4H9704                                  |                     | SACRAMENTO COUNTY IN RANCHO<br>CORDOVA AT THEREGIONAL<br>TRANSPORTATION MANAGEMENT<br>CENTER,3165 GOLD VALLEY DRIVE<br>HEATING VENTILATION AND AIR<br>CONDITIONING R                     | CREEKSIDE COMMERCIAL<br>BUILDERS,INC.<br>3131 PEACEKEEPER WAY STE<br>400<br>MCCLELLAN CA 95652        | THOMPSON, BRIAN<br>3461 ROBIN LN. STE.<br>4<br>CAMERON PARK, CA 95682<br>(530)215-5427 | \$4,343,681<br>\$3,891,765<br>\$396,094  | 11/01/24<br>12/03/24<br>01/06/26            | 15%<br>90%                 |
| 03-SUT-20-15.7/16.1<br>03-3J6804<br>HSNH-P020-(205)E<br>--() |                     | SUTTER COUNTY IN YUBA CITY FROM<br>GRAY AVENUE TO CLARK AVENUE<br>SIGNAL AND LIGHTING SYSTEMS, HMA,<br>AND CURB                                                                          | LAMON CONSTRUCTION CO.,<br>INC.<br>871 VON GELDERN WAY<br>YUBA CITY CA 95991                          |                                                                                        | \$2,055,771<br>\$0<br>\$0                | 10/20/25<br>11/03/25                        | 0%<br>0%                   |
| 03-SUT-70-2.4/5.4<br>03-3G4104                               |                     | SUTTER COUNTY ABOUT 17 MILES SOUTH<br>OF MARYSVILLE FROM 0.6 MILE SOUTH<br>OF MARCUM ROAD OVERCROSSING TO 0.3<br>MILE NORTH OF CORNELIUS AV<br>RHMA, HMA, AND COLD PLANE AC<br>PAVEMENT. | A. TEICHERT & SON, INC. DBA<br>TEICHERT CONSTRUCTION<br>3500 AMERICAN RIVER DR<br>SACRAMENTO CA 95864 | HORSE, DUSTIN<br>379 COLUSA HWY<br>YUBA CITY, CA 95991<br>(530)812-5727                | \$2,080,894<br>\$2,038,940<br>\$0        | 06/13/25<br>06/26/25<br>09/29/25            | 54%<br>96%                 |
| 03-SUT-99-25.0/26.2<br>03-4H8704<br>HSNH-P099-(686)E<br>--() |                     | SUTTER COUNTY NEAR YUBA CITY FROM<br>0.6 MILESOUTH TO 0.6 MILE NORTH OF<br>OSWALD ROAD<br>RDWY EXC, PLACE HMA-A AND CRCP,<br>INSTALL SI                                                  | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br>BERKELEY CA 94710                                    | HORSE, DUSTIN<br>379 COLUSA AVE<br>YUBA CITY, CA 95991<br>(530)812-5727                | \$6,524,999<br>\$6,067,495<br>\$7,753    | 10/09/24<br>10/29/24<br>12/15/25            | 69%<br>94%<br>SUSPENDED    |
| 03-VAR-149-/5.3<br>03-0J3504                                 |                     | IN BUTTE, YUBA AND SUTTER COUNTIES<br>ON ROUTES 65, 70, 99, 149 AND 191<br>AT VARIOUS LOCATIONS. DIR'S<br>EMERGENCY L.B.<br>CAMP FIRE MISSION TASKS                                      | A. TEICHERT & SON, INC. DBA<br>TEICHERT CONSTRUCTION<br>400 SUNRISE AVE STE 300<br>ROSEVILLE CA 95661 | GRANDY, DWAYNE<br>2707 NOTRE DAME<br>BLVD.,<br>CHICO, CA 95928<br>(530)713-7814        | \$2,485,000<br>\$1,828,973<br>\$0        | 06/14/19<br>07/24/19<br>03/29/21            | 100%<br>74%                |
| 20.20<br>201130                                              |                     |                                                                                                                                                                                          |                                                                                                       |                                                                                        |                                          |                                             |                            |
| 03-VAR--/0<br>03-3G1804                                      |                     | BUTTE, EL DORADO, NEVADA, PLACER,<br>SUTTER, AND YUBA COUNTIES AT<br>VARIOUS LOCATIONS<br>REMOVE AND PLACE TRAFFIC STRIPE<br>AND PAVEME                                                  | CENTRAL STRIPING SERVICE,<br>INC.<br>3489 LUYUNG DRIVE<br>RANCHO CORDOVA CA 95742                     | MANOHARAN,<br>SELVENDRAN<br>379 CA-20<br>YUBA CITY, CA 95991<br>(530)218-3679          | \$2,043,202<br>\$1,634,929<br>\$0        | 03/29/24<br>05/31/24<br>07/15/25            | 55%<br>79%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 31  
12/01/25

**District 03**

| Location<br>Contract<br>Fed Aid<br>Pgm Code         | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                              | Contractor                                                                                                         | Resident<br>Engineer                                                                           | Bid + CCOs<br>Comp To date<br>This Month     | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message  |
|-----------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|----------------------------------------------|----------------------------------------------|-----------------------------|
| 03-VAR--/0<br>03-1N0004                             |                     | MOBILIZATION, INSTALL NEW FENCING,<br>REPLACE SECURITY GATES INSTALL<br>NEW SECURITY SYSTEM DIR'S<br>EMERGENCY L.B.<br>SECURITY MEASURES | PISOR FENCE DIVISION, INC<br>PO BOX 7213<br><br>CITRUS HEIGHTS, CA 95621                                           | GRIFFITH, GARRETT<br>379 COLUSA AVE<br>YUBA CITY, CA 95991<br>(530)682-3842                    | \$4,160,000<br>\$2,416,472<br>\$0            | 05/17/24<br>12/03/24<br>12/31/25             | 100%<br>58%<br><br>OVER RUN |
| 20.10<br>201352                                     |                     |                                                                                                                                          |                                                                                                                    |                                                                                                |                                              |                                              |                             |
| 03-VAR--/0<br>03-3G3704                             |                     | COLUSA, GLENN, NEVADA, PLACER,<br>SACRAMENTO, AND YOLO COUNTIES AT<br>VARIOUS LOCATIONS<br>REMOVE AND PLACE PAVEMENT<br>DELINEATION.     | SPECIALIZED PAVEMENT<br>MARKING, LLC<br>11095 SW INDUSTRIAL WAY<br>SUITE<br><br>TUALATIN OR 97062<br>(530)885-0420 | EISSA, HANI<br>3855 N.FREEWAY BLVD<br># 120<br><br>(916)416-7513                               | \$2,996,620<br>\$1,187,468<br>\$0            | 06/10/25<br>07/02/25<br>12/25/25<br>11/12/25 | 40%<br>40%<br><br>COMPLETED |
| 03-VAR--/0<br>03-3G1704                             |                     | BUTTE, COLUSA, GLENN, SACRAMENTO,<br>SUTTER, YOLO, AND YUBA COUNTIES AT<br>VARIOUS LOCATIONS<br>MODIFY TRAFFIC MONITORING<br>STATIONS.   | ST. FRANCIS ELECTRIC LLC<br>975 CARDEN ST<br><br>SAN LEANDRO CA 94577                                              | MANOHARAN,<br>SELVENDRAN<br>379 CA-20<br>YUBA CITY, CA 95991<br>(530)218-3679                  | \$472,332<br>\$457,332<br>\$0                | 04/25/24<br>06/11/24<br>01/28/25             | 80%<br>97%                  |
| 03-VAR--/0<br>03-3H9014<br>NFRA-6203-(070)0<br>--() |                     | SOLANO AND YOLO COUNTIES AT<br>VARIOUS LOCATIONS<br>HMA, RHMA, SIGN STRUCTURE, CAMERA<br>SYSTEMS,                                        | DESILVA GATES CONSTRUCTION<br>LLC<br>11555 DUBLIN BLVD.<br><br>DUBLIN CA 94568                                     | WILD, JOSEPH<br>2777 DEL MONTE<br>STREET<br>WEST SACRAMENTO, CA<br>95691<br>(530)821-3881      | \$126,650,443<br>\$42,995,565<br>\$4,329,032 | 09/27/24<br>10/23/24<br>07/29/26             | 41%<br>34%                  |
| 03-VAR--/0<br>03-3G4904                             |                     | PLACER COUNTY AT VARIOUS LOCATIONS<br>MODIFY CMS.                                                                                        | STUDEBAKER ELECTRIC, INC.<br>3237 RIPPEY ROAD, STE 100<br><br>LOOMIS CA 95650                                      |                                                                                                | \$608,002<br>\$0<br>\$0                      | 05/15/25<br>06/04/25                         | 0%<br>0%                    |
| 03-VAR--/0<br>03-3G2304                             |                     | SACRAMENTO COUNTY AT VARIOUS<br>LOCATIONS<br>FURNISH AND PLACE POLYESTER<br>CONCRETE OVERL                                               | MYERS & SONS CONSTRUCTION,<br>LLC<br>45 MORRISON AVE<br><br>SACRAMENTO CA 95838                                    | TEWELDEBERHAN,<br>EPHREM<br>2777 DEL MONTE ST<br>WEST SACRAMENTO, CA<br>95691<br>(530)649-6925 | \$3,352,347<br>\$3,018,871<br>\$950,377      | 06/19/25<br>07/16/25<br>12/18/25             | 32%<br>87%                  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 32  
12/01/25

**District 03**

| Location<br>Contract<br>Fed Aid<br>Pgm Code         | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                     | Resident<br>Engineer                                                                       | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-----------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 03-VAR--/0<br>03-3J40U4                             |                     | ALPINE, EL DORADO, AND PLACER<br>COUNTIES IN AND NEAR SOUTH LAKE<br>TAHOE ON ROUTE 89 FROMROUTE 88 TO<br>ROUTE 28 AND ON ROUTE 50 FROM SOUT<br>MIDDLE-MILE BROADBAND NETWORK                    | TEICHERT ENERGY & UTILITIES<br>GROUP, INC.<br>3500 AMERICAN RIVER DRIVE<br>SACRAMENTO CA 95864 | ALTERTON, NATHAN<br>3461 ROBIN LANE,<br>SUITE 4<br>CAMERON PARK, CA 95682<br>(530)957-1110 | \$51,799,001<br>\$15,570,141<br>\$1,920,953 | 03/12/25<br>03/12/25<br>10/29/26            | 26%<br>30%                 |
| 03-VAR--/0<br>03-3H5604<br>BFNH-000C-(560)E<br>--() |                     | PLACER AND NEVADA COUNTIES NEAR<br>CISCO GROVE ON ROUTE 80 FROM 0.4<br>MILE WEST OF LAKE VALLEY<br>OVERCROSSING TO 0.9 MILE EAST OF<br>YUBA PA<br>STRUCTURAL CONC, BAR REINFORCING<br>STEEL, BR | FLATIRON DRAGADOS WEST LLC<br>1200 CONCORD AVE, STE 465<br>CONCORD, CA 94520<br>(707)742-6000  | SAMPSON, TAD<br>33 DEPOT STREET, PO<br>BOX 1807<br>COLFAX, CA 95713<br>(916)799-4858       | \$88,694,286<br>\$47,580,070<br>\$2,141,078 | 05/10/24<br>06/05/24<br>07/06/26            | 40%<br>53%                 |
| 03-VAR--/0<br>03-3G4804                             |                     | BUTTE, SACRAMENTO, SUTTER AND YOLO<br>COUNTIES AT VARIOUS LOCATIONS<br>MODIFY CMS SYSTEMS.                                                                                                      | STUDEBAKER ELECTRIC, INC.<br>3237 RIPPEY ROAD, STE 100<br>LOOMIS CA 95650                      | TJI, JONY<br>3855 N. FREEWAY<br>BLVD #120<br>SACRAMENTO, CA 95834<br>(530)821-8282         | \$794,500<br>\$825<br>\$0                   | 05/22/25<br>06/09/25<br>03/31/26            | 0%<br>0%                   |
| 03-VAR--/0<br>03-3G4704                             |                     | BUTTE, EL DORADO AND SACRAMENTO<br>COUNTIES AT VARIOUS LOCATIONS<br>MODIFY CMS SYSTEMS.                                                                                                         | STUDEBAKER ELECTRIC, INC.<br>3237 RIPPEY ROAD, STE 100<br>LOOMIS CA 95650                      | TJI, JONY<br>3855 N. FREEWAY<br>BLVD #120<br>SACRAMENTO, CA 95834<br>(530)821-8282         | \$697,580<br>\$900<br>\$0                   | 05/02/25<br>05/23/25<br>03/31/26            | 0%<br>0%                   |
| 03-VAR--/0<br>03-3G4604                             |                     | NEVADA AND PLACER COUNTIES AT<br>VARIOUS LOCATIONS<br>MODIFY CMS SYSTEMS.                                                                                                                       | STUDEBAKER ELECTRIC, INC.<br>3237 RIPPEY ROAD, STE 100<br>LOOMIS CA 95650<br>(916)259-2395     | SAMPSON, TAD<br>33 DEPOT ST<br>COLFAX, CA 95713<br>(916)799-4858                           | \$796,300<br>\$0<br>\$0                     | 06/03/25<br>06/10/25                        | 0%<br>0%                   |
| 03-YOL-5-22.8/28.9<br>03-3G6204                     |                     | YOLO COUNTY NEAR DUNNIGAN FROM 0.2<br>MILE NORTH OF ROUTE 505/5<br>SEPARATION TO THE COLUSA COUNTY<br>LINE<br>COLD PLANE AC PVMT AND HMA (TYPE<br>A).                                           | ALL-AMERICAN CONSTRUCTION,<br>INC.<br>1700 ACACIA AVENUE<br>SUTTER CA 95982                    | HORSE, DUSTIN<br>379 COLUSA AVENUE<br>YUBA CITY, CA 95991<br>(530)812-5727                 | \$2,794,919<br>\$2,525,795<br>-\$89,614     | 06/03/25<br>07/09/25<br>12/10/25            | 60%<br>90%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 33  
12/01/25

**District                      03**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan          | Description<br>Type Of Work                                                                                                                                                                    | Contractor                                                                                                         | Resident<br>Engineer                                                                       | Bid + CCOs<br>Comp To date<br>This Month      | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|-----------------------------------------------|---------------------------------------------|----------------------------|
| 03-YOL-16-37.3/37.8<br>03-4J1204<br>HSST-S016-(001)E<br>--() |                              | YOLO COUNTY NEAR WOODLAND 0.2 MILE<br>WEST OFCOUNTY ROAD 95 TO 0.2 MILE<br>EAST OF COUNTY ROAD 95<br>HMA, FLASHING BEACON SYSTEM, AND<br>ROADWAY E                                             | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br><br>CONCORD CA 94520                          |                                                                                            | \$1,779,058<br>\$0<br>\$0                     | 09/05/25<br>10/13/25                        | 0%<br>0%                   |
| 03-YOL-50-/2.5<br>03-4F6504<br>ACNH-X113-(036)E<br>--()      |                              | YOLO COUNTY IN AND NEAR WEST<br>SACRAMENTO ONROUTE 80 FROM 1.7<br>MILES EAST OF MACE BOULEVARD<br>OVERCROSSING TO SACRAMENTO<br>RIVERBRIDGE AN<br>CRCP, HMA (TYPE A), RDWY EXC,<br>CLASS 2 AB, | FLAT-IRON TEICHERT A JOINT<br>VENTURE<br>1200 CONCORD AVENUE SUITE<br>465<br><br>CONCORD CA 94520<br>(707)742-6000 | MEHARI, MIRAK<br>1016 N. MARKET BLVD<br>STE 50/60<br>SACRAMENTO, CA 95834<br>(916)801-3455 | \$232,649,992<br>\$203,304,026<br>\$8,682,527 | 02/14/23<br>03/17/23<br>07/28/26            | 68%<br>85%                 |
| 03-YOL-275-130.0/13<br>03-1N6204<br><br>20.XX<br>201131      |                              | MOBILIZATION, REMOVE ALL TRAVELING<br>CABLES AND CONDUCTORS, INSTALL NEW<br>CABLES AND CONDUCTORS DIR'S<br>EMERGENCY L.B.<br>TOWER BRIDGE CABLES                                               | VALENTINE CORPORATION<br>111 PELICAN WAY<br><br>SAN RAFAEL, CA 94901                                               | GRIFFITH, GARRETT<br>2777 DEL MONTE ST<br>WEST SACRAMENTO, CA<br>95691<br>(530)649-6925    | \$3,000,000<br>\$93,827<br>\$0                | 12/14/24<br>08/15/25<br>08/13/26            | 0%<br>3%                   |
| 03-YUB-70-82.0/13.6<br>03-1N9304<br><br>20.XX<br>201130      |                              | MOBILIZATION, REMOVE<br>DAMAGED/STRUCTURALLY WEAK/DYING<br>TREES, REMOVE BRANCHES, STUMP<br>GRINDING, TREE DISPOSAL,INCIDENTAL<br>DIRECTOR'S E<br>YUBA 70 TREE REMOVAL                         | TYRRELL RESOURCES, INC.<br>P.O. BOX 8219<br><br>TRUCKEE, CA 96162                                                  | HORSE, DUSTIN<br>379 COLUSA AVENUE<br>YUBA CITY, CA 95991<br>(530)812-5727                 | \$3,900,000<br>\$0<br>\$0                     | 04/22/25<br>10/02/25<br>02/26/26            | 0%<br>0%                   |
| <b>Totals:</b>                                               | <b>Authorized Final Amt:</b> | <b><u>\$1,844,327,827</u></b>                                                                                                                                                                  | <b>Completed to Date:</b>                                                                                          | <b><u>\$1,389,297,487</u></b>                                                              | <b>Work This Month:</b>                       | <b><u>\$40,084,763</u></b>                  |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 34  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                 | Resident<br>Engineer                                                                | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 04-ALA-0-/0<br>04-3Y1904                                   |                     | DISTRICT SOUTH-WIDE REPAIR OF<br>ELECTRICAL EDISTRICT SOUTH-WIDE<br>REPAIR OF ELECTRICAL EDISTRICT<br>SOUTH-WIDE REPAIR OF ELECTRICAL<br>EDIR'                                               | NORCAL GENERAL CONSTRUCTION<br>CORPORATION<br>751 MABURY RD<br><br>SAN JOSE, CA, 95133<br>(408)595-4015    | LI, PEIJIE<br>1007 KNOX AVE<br>SAN JOSE, CA 95122<br>(341)400-9265                  | \$1,365,500<br>\$1,170,130<br>\$0           | 01/20/23<br>03/29/23<br>10/15/25            | 99%<br>86%                 |
| 20.20.20<br>1130                                           |                     | REPAIR KNOCKED DOWN ELECTRICAL<br>ASSETS- POL                                                                                                                                                |                                                                                                            |                                                                                     |                                             |                                             |                            |
| 04-ALA-13-10.7/13<br>04-2G4614<br>ACNH-P013-(138)E<br>--() |                     | ALAMEDA COUNTY IN BERKELEY AT<br>VARIOUS LOCATIONS FROM DOMINGO<br>AVENUE TO MABEL STREET<br>RECONSTRUCT ADA CURB RAMPS.                                                                     | ACCURATE EARTHWORKS, INC.<br>501 CESAR CHAVEZ SUITE<br>212A<br><br>SAN FRANCISCO CA 94124<br>(714)423-5566 | SENG, TA<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(925)766-5224                | \$827,321<br>\$633,988<br>\$0               | 01/26/23<br>04/17/23<br>05/31/24            | 93%<br>77%                 |
| 04-ALA-80-5.7/6<br>04-3W9304                               |                     | ALAMEDA COUNTY IN BERKELEY FROM<br>0.1 MILE WEST TO 0.2 MILE EAST OF<br>UNIVERSITY AVENUEOVERCROSSING<br>HIGHWAY PLANTING AND IRRIGATION<br>SYSTEM, RO                                       | MARINA LANDSCAPE INC.<br>3707 W GARDEN GROVE BLVD<br><br>ORANGE CA 92868<br>(714)939-6600                  | LUCKEL, KASIA<br>3401 REGATTA BLVD.<br>RICHMOND CA.94804<br>(510)774-6276           | \$2,140,907<br>\$2,009,185<br>\$2,174       | 02/24/23<br>03/22/23<br>09/30/26            | 75%<br>94%                 |
| 04-ALA-80-5.9/6.4<br>04-3J2604<br>SIMG-000C-(562)E<br>--() |                     | ALAMEDA COUNTY IN FREMONT FROM 0.1<br>MILE SOUTH OF MISSION SAN JOSE<br>680/238 SEPARATION TO 0.3 MILE<br>NORTH OF MISSION SAN JOSE 680/238<br>INSTALL CB, WROUGHT IRON FENCE,<br>MODIFY LIG | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br><br>BERKELEY CA 94710<br>(510)684-0157                    | FAUSTIN, GLENN<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(510)867-6156          | \$4,873,492<br>\$3,204,707<br>\$138,400     | 12/13/24<br>01/07/25<br>12/31/25            | 100%<br>65%                |
| 04-ALA-80-6.4/6.8<br>04-0A7724<br>ACIM-0801-(121)E<br>--() |                     | ON I-80 AT GILMAN STREET<br>INTERCHANGE FROM 0.6 MILES NORTH<br>OF UNIVERSITY AVENUE OC TO 0.5<br>MILE SOUTH OF EL CERRITO<br>SEPARATION IN AN<br>CONSTRUCT DOUBLE ROUNDABOUTS AT            | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br><br>BERKELEY CA 94710<br>(510)526-3424                    | CHAMPANERIA, VINAY<br>3847 BREAKWATER<br>AVE.<br>HAYWARD, CA 94545<br>(510)867-6093 | \$33,833,337<br>\$33,210,016<br>\$36,346    | 01/04/22<br>01/27/22<br>05/30/26            | 81%<br>97%                 |
| 04-ALA-80-7.6/8<br>04-0K1604<br>SIMG-0801-(998)E<br>--()   |                     | ALAMEDA AND CONTRA COSTA COUNTIES<br>IN ALBANY AND CROCKETT FROM 0.4<br>MILE SOUTH OFALAMEDA COUNTY LINE<br>TO 0.2 MILE SOUTH OF POMONA STR<br>CONSTRUCT RHMA, LIGHTING SYSTEM,<br>AND CONCR | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br><br>CONCORD CA 94520<br>(925)687-6666 | NOU, BUNMA<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(916)634-6646             | \$57,837,614<br>\$54,016,361<br>\$1,601,011 | 02/08/23<br>03/02/23<br>12/31/25            | 100%<br>92%                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 35  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                                             | Resident<br>Engineer                                                                                  | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 04-ALA-80-/1.8<br>04-4Y1804                                |                     | ON SAN FRANCISCO BAY BRIDGE<br>MIDDLE-MILE BROADBAND NETWORK<br>(MMBN) ON SA                                                                                                                    | GHILOTTI BROS AND ST<br>FRANCIS ELECTRIC JV<br>525 JACOBY STREET<br><br>SAN RAFAEL CA 94901<br>(415)454-7011           | LARWIN, THOMAS<br>575 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(510)867-4545                          | \$1,725,641<br>\$0<br>\$0                   | 03/12/25<br>03/12/25                        | 0%<br>0%                   |
| 04-ALA-84-10.8/18<br>04-3Q8504<br>HSNH-P084-(060)E<br>--() |                     | ALAMEDA COUNTY IN FREMONT, UNION<br>CITY AND AT SUNOL FROM ROUTE 238<br>TO 0.1 MILE WEST OF ROUTE 680<br>FLASHING BEACON SYSTEMS.                                                               | TENNYSON ELECTRIC, LLC<br>7275 NATIONAL DR STE A-2<br><br>LIVERMORE CA 94550<br>(925)606-1038                          | SADEGHI-NEDJAD,<br>AMIR-FARDIN<br>5675-B GIBRALTAR<br>DRIVE<br>PLEASSANTON, CA 94588<br>(510)459-2581 | \$2,298,130<br>\$1,682,055<br>\$177,555     | 02/13/25<br>03/27/25<br>01/30/26            | 66%<br>73%                 |
| 04-ALA-84-11.0/18<br>04-160314                             |                     | ALAMEDA COUNTY IN AND NEAR FREMONT<br>AND IN SUNOL AT VARIOUS LOCATIONS<br>FROM 0.2 MILE EAST OF ROUTE 238<br>JUNCTION (MISSION BOULEVARD)<br>MAINTAIN EXISTING PLANTED AREA,<br>HIGHWAY PL     | BORTOLUSSI & WATKIN, INC.<br>77 LARKSPUR STREET<br><br>SAN RAFAEL CA 94901<br>(415)453-4675                            | LUCKEL, KASAI<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)774-6276                            | \$614,975<br>\$140,316<br>\$3,714           | 11/22/24<br>12/10/24<br>03/02/29            | 15%<br>23%                 |
| 04-ALA-84-11.2/15.5<br>04-1X2804                           |                     | IN ALAMEDA COUNTY IN SUNOL HWY 84<br>NILES CANYON SLOPE AND RETAINING<br>WALL REPAIR DIR'S ORDER EMERGENCY<br>F.A.<br>NILES CANYON SLIPOUT                                                      | PACIFIC COAST DRILLING<br>CO.,INC<br>364 BELLEVUE AVE.<br><br>SANTA ROSA, CA 95407<br>(707)778-8316                    | DIKE, EDDIE<br>5675-B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(925)250-5611                     | \$5,570,000<br>\$5,549,192<br>\$0           | 02/20/24<br>03/13/24<br>11/30/25            | 100%<br>99%                |
| 20.20.20<br>1130                                           |                     |                                                                                                                                                                                                 |                                                                                                                        |                                                                                                       |                                             |                                             | OVER RUN                   |
| 04-ALA-84-17.9/22.9<br>04-297634                           |                     | IN AND NEAR SUNOL, PLEASANTON AND<br>LIVERMORE ON RTE 680 FROM 1.2 MI<br>SOUTH TO 1.8 MI NORTH OF RTE 84<br>AND ON RTE 84 FROM 0.1 MI EAST<br>WIDENING ROUTE 84 TO EXPRESSWAY<br>AND            | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BUILDING<br>B#400<br><br>CONCORD, CA 94524-6227<br>(925)227-6296 | PANDHER, PARAMJIT<br>5675 B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(510)867-6694               | \$143,271,225<br>\$141,172,023<br>\$539,681 | 02/19/21<br>03/11/21<br>01/15/25            | 67%<br>96%                 |
| 04-ALA-84-21.4/23.1<br>04-0X6604                           |                     | ALAMEDA COUNTY IN AND NEAR<br>PLEASANTON AND LIVERMORE FROM 0.1<br>MILE SOUTH OF VEHICLE<br>UNDERCROSSING SOUTH TO 0.1 MILE<br>SOUTH OF RUBY H<br>COLD PLANE AC PAVEMENT AND<br>OVERLAY WITH RH | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br><br>CONCORD CA 94520<br>(925)687-6666             | PANDHER, PARAMJIT<br>5675 B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(510)867-6694               | \$1,524,597<br>\$1,134,105<br>\$0           | 06/25/25<br>07/29/25<br>12/08/25            | 29%<br>74%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 36  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                  | Contractor                                                                                             | Resident<br>Engineer                                                                         | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------|
| 04-ALA-238-.7/.8<br>04-2Q7604<br>ACNH-X001-(671)E<br>--()  |                     | ALAMEDA COUNTY IN FREMONT ON ROUTE 680 AT OFF-RAMP TO SCOTT CREEK ROAD AND ON ROUTE 238 AT MISSION RIDGE COURT RECTANGULAR RAPID FLASHING BEACON SYSTEMS,                    | GHILOTTI BROS., INC.<br>525 JACOBY STREET<br>SAN RAFAEL CA 94901<br>(415)454-7011                      | REZA, KAMKAR<br>5675 B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(510)385-8001           | \$2,069,807<br>\$2,030,057<br>\$12,720   | 05/22/24<br>06/17/24<br>12/17/25            | 100%<br>95%<br><br>OVER RUN |
| 04-ALA-260-.8/1.9<br>04-0G3604<br>ACNH-X001-(692)E<br>--() |                     | ALAMEDA COUNTY IN OAKLAND AND ALAMEDA ON ROUTE 260 FROM WILLIE STARGELL AVENUE TO 7TH STREET AND ON ROUTE 880 FROM 23RD AVENUE TO MODIFY RAMPs, HMA PVMt, BRIDGES, DRAINAGE, | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br>CONCORD CA 94520<br>(925)687-6666 | CHAMPANERIA, VINAY<br>3847 BREAKWATER<br>AVENUE<br>HAYWARD, CA 94545<br>(510)385-7081        | \$95,477,833<br>\$0<br>\$0               | 08/08/25<br>08/27/25<br>07/18/30            | 0%<br>0%<br><br>SUSPENDED   |
| 04-ALA-260-1.1/1.9<br>04-2W7404                            |                     | IN ALAMEDA COUNTY, AT THE POSEY-WEBSTER TUBES INSTALL FUEL CELL POWER SYSTEM<br>INSTALL FUEL CELL POWER SYSTEM                                                               | MONTEREY MECHANICAL CO<br>8275 SAN LEANDRO STREET<br>OAKLAND, CA 95621<br>(510)632-3173                | PANDHER, PARAMJIT<br>5675 GIBRALTAR<br>DRIVE, SUITE B,<br>PLEASANTON, 94588<br>(510)867-6694 | \$9,544,000<br>\$7,867,215<br>\$0        | 09/06/21<br>01/11/22<br>12/31/25            | 97%<br>82%                  |
| 20.20.20<br>1130                                           |                     |                                                                                                                                                                              |                                                                                                        |                                                                                              |                                          |                                             |                             |
| 04-ALA-260-1.2/0<br>04-1Y3404                              |                     | ALAMEDA COUNTY IN ALAMEDA AND OAKLAND AT THE POSEY TUBE AND WEBSTER STREET TUBE<br>REPAIR SPALLED SURFACE AREA AND REPLACE PO                                                | DISNEY CONSTRUCTION, INC.<br>533 AIRPORT BLVD., SUITE 120<br>BURLINGAME CA 94010<br>(650)259-9545      | CHAMPANERIA, VINAY<br>3847 BREAKWATER<br>AVE.<br>HAYWARD, CA 94545<br>(510)385-7081          | \$3,903,833<br>\$1,117,774<br>\$653,803  | 05/19/25<br>06/09/25<br>02/06/26            | 54%<br>29%                  |
| 04-ALA-580-4.6/4.7<br>04-3X9504                            |                     | LIVERMORE REPAIR LIVERMORE CULVERT REPLACE LIVERMORE CULVERT REPAIR/REPLACE CULVERT DIR'S ORDER EMERGENCY F.A.                                                               | REDGWICK CONSTRUCTION<br>COMPANY<br>21 HEGENBERGER CT<br>OAKLAND, CA 94621<br>(025)470-6675            | SHAH, PURVI<br>5675-B GIBRALTAR DR<br>PLEASANTON, CA 94588<br>(510)393-9557                  | \$635,000<br>\$0<br>\$0                  | 08/27/25<br>10/17/25<br>06/10/26            | 0%<br>0%                    |
| 20.20.20<br>1130                                           |                     |                                                                                                                                                                              |                                                                                                        |                                                                                              |                                          |                                             |                             |
| 04-ALA-580-4.7/4.8<br>04-3Y5504                            |                     | EFA CONTRACT TO REPAIR RW ON EB 580 PM4.7 TO 4.8 EFA CONTRACT TO REPAIR RW ON EB 580 PM4.7 DIR'S ORDER EMERGENCY F.A.<br>REPAIR FAILED SLOPE AND CONSTRUCT NEW RW            | VIKING CONSTRUCTION<br>COMPANY, INC.<br>PO BOX 1508<br>RANCHO CORDOVA CA 95741<br>(916)852-5530        | PANDHER, PARAMJIT<br>5675 B GIBRALTAR<br>DRIVE<br>PLEASANTON CA 94588<br>(510)867-6694       | \$13,276,000<br>\$12,711,085<br>\$0      | 03/20/23<br>05/31/23<br>12/02/25            | 99%<br>96%                  |
| 20.20.20<br>1130                                           |                     |                                                                                                                                                                              |                                                                                                        |                                                                                              |                                          |                                             |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 37  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                    | Resident<br>Engineer                                                                    | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|---------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|---------------------------------------------|----------------------------------------------|----------------------------|
| 04-ALA-580-20.7/30.8<br>04-0Q1004<br>ACIM-5801-(984)E<br>--() |                     | ALAMEDA COUNTY IN PLEASANTON AND<br>CASTRO VALLEY FROM ROUTE 680/580<br>SEPARATION TO ROUTE 580/238<br>SEPARATION<br>INDIVIDUAL SLAB REPLACEMENT, HMA,<br>RHMA, AP                           | FBD VANGUARD CONSTRUCTION<br>550 GREENVILLE ROAD<br><br>LIVERMORE CA 94550<br>(925)245-1300                   | PANDHER, PARAMJIT<br>5675 B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(510)867-6694 | \$48,769,136<br>\$41,313,226<br>\$1,125,613 | 07/11/24<br>09/10/24<br>08/18/26             | 51%<br>79%                 |
| 04-ALA-580-26.2/26.2<br>04-2Y8604                             |                     | ALA 580&680 VAR LOC , INCL EDEN<br>CANYON & SHERDIAN, SUNOL GRADE -<br>SLIPOUTS<br>SLIDE AND SLIPOUT REPAIR ALONG WB<br>580 EDEN                                                             | REDGWICK CONSTRUCTION<br>COMPANY<br>21 HEGENBERGER CT,<br><br>OAKLAND 94621<br>(510)792-1727                  | PANDHER, PARAMJIT<br>5675-B GIBRALTAR<br>DR.,<br>PLEASANTON, CA<br>(510)867-6694        | \$4,805,000<br>\$2,953,629<br>\$0           | 01/03/23<br>02/08/23<br>12/31/25             | 100%<br>61%<br>OVER RUN    |
| 20.20.20<br>1130                                              |                     |                                                                                                                                                                                              |                                                                                                               |                                                                                         |                                             |                                              |                            |
| 04-ALA-580-35.0/45.2<br>04-0Y6804                             |                     | IN ALAMEDA COUNTY, ON ROUTE 580<br>FROM ALA-580 PM 35 TO PM 45.193<br>INSTALL BROADBAND CONDUIT AND<br>FIBER FOR BR                                                                          | GHILOTTI BROS AND ST<br>FRANCIS ELECTRIC JV<br>525 JACOBY STREET<br><br>SAN RAFAEL, CA 94901<br>(415)454-7011 | BALUYOT, RODELIO<br>3847 BREAKWATER<br>AVE.<br>HAYWARD, CA 94545<br>(510)385-7081       | \$8,926,107<br>\$3,214,177<br>\$583,174     | 02/26/25<br>02/26/25<br>06/05/26             | 49%<br>36%                 |
| 04-ALA-580-43.1/43.1<br>04-3Y1304                             |                     | IN ALAMEDA COUNTY IN THE CITY OF<br>OAKLAND -IN ALAMEDA COUNTY IN THE<br>CITY OF OAKLAND -IN ALAMEDA COUNTY<br>IN THE CITY OF OAKLAND -DIR'<br>PERFORM POLYURETHANE FOAM<br>INJECTION, INSTA | REDGWICK CONSTRUCTION<br>COMPANY<br>21 HEGENBERGER COURT<br><br>OAKLAND CA 94621<br>(510)792-1727             | ZHANG, RUI<br>3847 BREAKWATER AVE<br>HAYWARD, CA 94545<br>(510)867-6031                 | \$1,325,000<br>\$1,185,763<br>\$0           | 01/16/23<br>05/26/23<br>10/30/25<br>10/31/25 | 100%<br>100%<br>COMPLETED  |
| 20.20.20<br>1130                                              |                     |                                                                                                                                                                                              |                                                                                                               |                                                                                         |                                             |                                              |                            |
| 04-ALA-580-45.4/45.8<br>04-2K7904<br>ACNH-000C-(533)E<br>--() |                     | IN ALAMEDA AND SOLANO COUNTIES AT<br>VARIOUS LOCATIONS<br>HIGHWAY PLANTING AND IRRIGATION                                                                                                    | BORTOLUSSI & WATKIN, INC.<br>77 LARKSPUR STREET<br><br>SAN RAFAEL CA 94901<br>(415)453-4675                   | LUCKEL, KASIA<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(510)774-6276               | \$1,449,349<br>\$1,313,228<br>\$0           | 09/28/21<br>10/22/21<br>08/31/25<br>10/31/25 | 100%<br>100%<br>COMPLETED  |
| 04-ALA-580-/32.7<br>04-2Y8204                                 |                     | REPAIR AND REPLACE DAMAGED PUMP<br>PLANT<br>REPAIR AND REPLACE DAMAGED PUMP<br>PLANT                                                                                                         | PIPE AND PLANT SOLUTIONS,<br>INC.<br>23286 FOLEY STREET,<br><br>HAYWARD, CA 94545                             | CHAMPANERIA, VINAY<br>3847 BREAKWATER<br>AVE.<br>HAYWARD CA 94545<br>(510)385-7081      | \$2,803,000<br>\$2,065,454<br>\$0           | 01/09/23<br>04/18/23<br>12/30/25             | 100%<br>74%<br>OVER RUN    |
| 20.20.20<br>1130                                              |                     |                                                                                                                                                                                              |                                                                                                               |                                                                                         |                                             |                                              |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 38  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                        | Resident<br>Engineer                                                                | Bid + CCOs<br>Comp To date<br>This Month      | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|-----------------------------------------------|---------------------------------------------|----------------------------|
| 04-ALA-680-6.3/6.7<br>04-0P9204<br>ACIM-6801-(993)E<br>--()   |                     | ALAMEDA COUNTY IN FREMONT FROM 0.1<br>MILE SOUTH OF MISSION SAN JOSE<br>680/238 SEPARATION TO 0.3 MILE<br>NORTH OF MISSION SAN JOSE 680/238<br>HMA AND RHMA SURFACING, DECK<br>REPAIR, POLYE | MYERS & SONS CONSTRUCTION,<br>LLC<br>45 MORRISON AVE<br>SACRAMENTO CA 95838<br>(916)283-9950                      | TUN, YANNAING<br>5675 B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(510)867-6181 | \$7,903,270<br>\$7,817,523<br>\$109,575       | 12/20/24<br>01/16/25<br>12/01/25            | 96%<br>96%                 |
| 04-ALA-680-11.0/21.9<br>04-0Q30U4<br>ACIM-6801-(990)E<br>--() |                     | IN ALAMED AND CONTRA COSTA<br>COUNTIES AT SUNOL AND IN SAN RAMON<br>FROM KOOPMANN ROAD UNDERCROSSING<br>TO 0.9 MILE NORTH OF ALCOSTA<br>BOULVA<br>CONSTRUCT EXPRESS LANES AND                | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BUILDING B<br>#400<br>CONCORD CA 94520<br>(925)687-6666     | TUN, YANNAING<br>5675 B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(510)867-6181 | \$180,262,756<br>\$176,545,882<br>\$2,354,547 | 11/23/22<br>12/13/22<br>05/11/27            | 63%<br>97%                 |
| 04-ALA-680-15.6/0<br>04-2W4604                                |                     | ALAMEDA COUNTY IN PLEASANTON AT<br>SOUTH PLEASANTON OVERHEAD<br>SLOPE REPAIR AND REPLACE<br>DOWNDRAINS AND IN                                                                                | SERAFIX ENGINEERING<br>CONTRACTORS, INC.<br>7 CROW CANYON COURT STE<br>250<br>SAN RAMON CA 94583<br>(925)552-8253 | DIKE, EDDIE<br>5675 B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(925)250-5611   | \$733,734<br>\$728,022<br>\$0                 | 06/25/25<br>07/14/25<br>11/20/25            | 100%<br>99%                |
| 04-ALA-880-6.2/25.5<br>04-0Q1804<br>ACIM-8801-(989)E<br>--()  |                     | ALAMEDA COUNTY AT VARIOUS<br>LOCATIONS FROM STEVENSON BOULEVARD<br>OVERCROSSING IN FREMONT TO<br>HEGENBERGER ROAD OVERCROSSING IN<br>OAKLAND<br>INSTALL TRASH NET, CONCRETE<br>DITCH, WELDED | ANVIL BUILDERS INC.<br>1550 PARK AVE<br>EMERYVILLE CA 94608<br>(415)285-5000                                      | SINGH, JASMANINDER<br>3847 BREAKWATER<br>AVE.<br>HAYWARD, CA 94545<br>(510)867-6079 | \$2,875,171<br>\$2,622,026<br>\$0             | 04/08/24<br>05/08/24<br>08/31/25            | 98%<br>94%                 |
| 04-ALA-880-/11.8<br>04-2K7004<br>ACIM-8801-(987)E<br>--()     |                     | ALAMEDA COUNTY IN FREMONT AND<br>NEWARK FROM SANTA CLARA COUNTY<br>LINE TO 0.4 MILE NORTH OF FREMONT<br>BOULEVARD OVERCROSSING<br>COLD PLANE PAVEMENT AND OVERLAY<br>WITH RHMA-              | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br>CONCORD CA 94520<br>(925)687-6666            | BALUYOT, RODELIO<br>3847 BREAKWATER AVE<br>HAYWARD, CA 94545<br>(510)867-6083       | \$81,937,786<br>\$81,392,206<br>\$110,675     | 07/13/23<br>08/16/23<br>01/28/26            | 86%<br>99%<br>SUSPENDED    |
| 04-ALA-880-/28.9<br>04-1X3804                                 |                     | MAINTENANCE FACILITIES IN ALA, CC,<br>SCL AND SOL COUNTIES<br>INSTALL/REPLACE VIDEO SURVEILLANCE<br>SYSTEM DIR'S ORDER EMERGENCY F.A.<br>INSTALL/REPLACE VIDEO<br>SURVEILLANCE SYSTEM        | ANVIL BUILDERS, INC.<br>1550 PARK AVE.<br>EMERYVILLE, CA 94608<br>(415)285-5000                                   | BALUYOT, RODELIO<br>3847 BREAKWATER<br>AVE.<br>HAYWARD, CA 94545<br>(510)867-6083   | \$1,003,000<br>\$899,862<br>\$0               | 08/07/24<br>08/28/24<br>09/28/26            | 24%<br>90%                 |
| 20.10.20<br>1352                                              |                     |                                                                                                                                                                                              |                                                                                                                   |                                                                                     |                                               |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 39  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code               | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                               | Contractor                                                                                                       | Resident<br>Engineer                                                                                 | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-----------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 04-ALA-980-1.1/1.1<br>04-4K9804                           |                     | IN OAKLAND, AT THE CALTRANS<br>DISTRICT 4 HEADQUARTERS OFFICE<br>BUILDING, 111 GRAND AVENUE ORDER<br>EMERGENCY F.A.<br>BUILDING ELEVATOR REHAB                            | SAN FRANCISCO ELEVATOR<br>SERVICES, LLC<br>6509 SIERRA LANE<br><br>DUBLIN, CA 94568<br>(925)829-5400             | KAMKAR, REZA<br>5675-B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(510)385-8001                   | \$5,611,000<br>\$2,973,767<br>\$0           | 10/11/21<br>12/23/21<br>08/07/26            | 35%<br>53%                 |
| 20.20.20<br>1130                                          |                     |                                                                                                                                                                           |                                                                                                                  |                                                                                                      |                                             |                                             |                            |
| 04-ALA-980-1.2/0<br>04-3W9104<br>ACST-000C-(558)E<br>--() |                     | AT VARIOUS LOCATIONS<br>UPGRADE CONTROLLERS IN VEHICLE<br>DETECTION A                                                                                                     | PARSONS TRANSPORTATION<br>GROUP, INC.<br>555 12TH STREET, SUITE<br>2150<br><br>OAKLAND CA 94607<br>(510)418-3801 | LI, PEIJIE<br>1007 KNOX AVENUE<br>SAN JOSE, CA 95122<br>(341)400-9265                                | \$19,636,083<br>\$5,405,750<br>\$772,121    | 08/15/24<br>08/15/24<br>12/24/26            | 50%<br>28%                 |
| 04-ALA-5501-/14.4<br>04-2K9504                            |                     | ALAMEDA COUNTY IN LIVERMORE AT<br>2201 KITTY HAWK ROAD<br>CONSTRUCT MATERIAL TESTING<br>LABORATORY BUIL                                                                   | WALSH CONSTRUCTION COMPANY<br>II, LLC<br>1390 WILLOW PASS ROAD<br><br>CONCORD CA 94520                           | SADEGHI-NEDJAD,<br>AMIR-FARDIN<br>5675-B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(510)459-2581 | \$19,204,732<br>\$18,552,280<br>\$25,034    | 02/02/23<br>03/02/23<br>11/21/26            | 70%<br>96%                 |
| 04-CC-4-12.4/25<br>04-0Q2004<br>ACNH-P004-(164)E<br>--()  |                     | CONTRA COSTA COUNTY AT VARIOUS<br>LOCATIONS FROM PACHECO BOULEVARD<br>UNDERCROSSING TO CENTURY BOULEVARD<br>UNDERCROSSING<br>CONCRETE (DITCH LINING) & TRASH<br>NET (OPEN | GHILOTTI BROS., INC.<br>525 JACOBY STREET<br><br>SAN RAFAEL CA 94901<br>(415)454-7011                            | KALANTARI, RAMIN<br>2525 STANWELL<br>DRIVE, SUITE 100<br>CONCORD, CA 94520<br>(510)421-8049          | \$1,662,179<br>\$1,681,537<br>\$165,285     | 03/11/25<br>03/27/25<br>12/20/25            | 100%<br>94%                |
| 04-CC-4-19.8/19.8<br>04-3X5804                            |                     | SLOPE REPAIR AND REPAID<br>DISPLACED DOWNDRAIN<br>SLOPE REPAIR AND REPAID DISPLACED<br>DOWNDRA                                                                            | G N HENLEY INC<br>3107 MORGAN TERRITORY RD,<br><br>CLAYTON, CA 94517                                             | KIM, JAEY00N<br>2525 STANWELL,<br>SUITE 100,<br>CONCORD, CA 94520<br>(510)407-5226                   | \$777,500<br>\$0<br>\$0                     | 04/24/25<br>08/05/25<br>12/22/25            | 0%<br>0%                   |
| 20.20.20<br>1130                                          |                     |                                                                                                                                                                           |                                                                                                                  |                                                                                                      |                                             |                                             |                            |
| 04-CC-4-/14.3<br>04-2Q7004<br>ACNH-P004-(163)E<br>--()    |                     | CONTRA COSTA COUNTY IN HERCULES<br>AND CONCORD FROM SAN PABLO AVENUE<br>TO ROUTE 4/242 SEPARATION<br>REPLACE ASPHALT CONCRETE<br>SURFACING AND INS                        | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br><br>CONCORD CA 94520<br>(925)687-6666       | MUKHERJEE, RABINDRA<br>2525 STANWELL<br>DRIVE, STE 100<br>CONCORD, CA 94520<br>(510)774-4383         | \$37,179,153<br>\$32,017,450<br>\$5,588,756 | 04/26/24<br>05/29/24<br>04/13/26            | 76%<br>83%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 40  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code               | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                 | Resident<br>Engineer                                                                       | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-----------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 04-CC-24-5.1/5.4<br>04-3X7404                             |                     | REPAIR ROADWAY SETTLEMENT,<br>POLYURETHANE INJECTION.RECONSTRUCT<br>HMA DIKES AND MGS,EROSION CONTROL.<br>PAVEMENT DELINEATION AND ANY ADDI<br>PAVEMENT DELINEATION AND ANY<br>ADDITIONAL WO | BRANNON CORPORATION<br>10492 DOUGHERTY AVE<br><br>MORGAN HILL CA 95037                                     | KIM, JAEY00N<br><br>2525 STANWELL,<br>SUITE 100,<br>CONCORD, CA 94520<br>(510)407-5226     | \$606,000<br>\$0<br>\$0                  | 07/08/25<br>10/21/25<br>03/06/26            | 0%<br>0%                   |
| 20.20.20<br>1130                                          |                     |                                                                                                                                                                                              |                                                                                                            |                                                                                            |                                          |                                             |                            |
| 04-CC-80-.2/10.7<br>04-0Q2104<br>ACIM-0801-(996)E<br>--() |                     | CONTRA COSTA COUNTY AT VARIOUS<br>LOCATIONS FROM CENTRAL AVENUE<br>UNDERCROSSING TO WILLOW AVENUE<br>UNDERCROSSING.<br>INSTALL GROSS SOLIDS REMOVAL<br>DEVICES AND T                         | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br><br>CONCORD CA 94520<br>(925)687-6666 | CULP, MATTHEW<br><br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)631-6697             | \$5,776,135<br>\$4,243,043<br>\$61,377   | 09/04/24<br>09/18/24<br>07/06/26            | 27%<br>73%                 |
| 04-CC-80-7.6/7.6<br>04-4X3804                             |                     | CC-80-PM 7.6, BR. NO. 28 0146R<br>APPLIAN WAY OVERCROSSING (WEST)<br>BRIDGE REPAIR DIR'S ORDER<br>EMERGENCY F.A.<br>BRIDGE REPAIR                                                            | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br><br>BENICIA, CA 94510<br>(925)372-8000                  | FAUSTIN, GLENN<br><br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)867-6156            | \$7,820,000<br>\$0<br>\$0                | 07/24/25<br>09/18/25<br>02/19/26            | 0%<br>0%                   |
| 20.10.20<br>1130                                          |                     |                                                                                                                                                                                              |                                                                                                            |                                                                                            |                                          |                                             |                            |
| 04-CC-80-7.6/0<br>04-0P9304<br>BFIM-0801-(958)E<br>--()   |                     | CONTRA COSTA COUNTY IN PINOLE AT<br>APPIAN WAY OVERCROSSING AND AT<br>CROCKETT AT CUMMINGS SKYWAY<br>OVERCROSSING.<br>BRIDGE RAILING, MVP, CURB &<br>GUTTER, SIDEWA                          | BUGLER CONSTRUCTION, INC.<br>4847 HOPYARD RD. SUITE 4-<br>395<br><br>PLEASANTON CA 94588<br>(925)416-0700  | DENG, ZHUOHANG<br><br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(707)975-8086            | \$6,927,916<br>\$2,141,125<br>\$566,509  | 03/19/25<br>04/15/25<br>04/06/26            | 43%<br>31%                 |
| 04-CC-160-/.7<br>04-0X6904                                |                     | CONTRA COSTA COUNTY IN AND NEAR<br>ANTIOCH FROM 0.2 MILE WEST OF<br>ROUTE 4/160 CONNECTOR TO 0.1 MILE<br>SOUTH OF ANTIOCH BRIDGE<br>INDIVIDUAL SLAB REPLACEMENT, &<br>PLACE JOINT            | FBD VANGUARD CONSTRUCTION,<br>INC.<br>550 GREENVILLE ROAD<br><br>LIVERMORE CA 94550<br>(925)245-1300       | LEE, STEVEN<br><br>2525 STANWELL<br>DRIVE, SUITE 100<br>CONCORD, CA 94520<br>(510)385-7211 | \$3,330,224<br>\$3,037,386<br>\$878,496  | 04/04/25<br>04/21/25<br>12/31/25            | 68%<br>91%                 |
| 04-CC-580-1.4/6.3<br>04-0W0304                            |                     | CONTRA COSTA COUNTY IN RICHMOND ON<br>ROUTE 580 FROM 0.14 MILE NORTH OF<br>BAYVIEW AVE OVERCROSSING TO 0.1<br>MILE WEST OF RICHMOND-SAN RAF<br>REPLACE EXISTING TOLL BOOTHS WITH<br>NEW ORT  | FLATIRON DRAGADOS WEST LLC<br>1200 CONCORD AVENUE STE<br>465<br><br>CONCORD CA 94520<br>(707)742-6000      |                                                                                            | \$18,840,000<br>\$0<br>\$0               | 10/16/25<br>10/16/25                        | 0%<br>0%                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 41  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                                              | Resident<br>Engineer                                                                          | Bid + CCOs<br>Comp To date<br>This Month   | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|--------------------------------------------|---------------------------------------------|----------------------------|
| 04-CC-580-6.1/7.8<br>04-3G3644                               |                     | CONTRA COSTA AND MARIN COUNTIES IN<br>RICHMOND AND SAN RAFAEL FROM 0.3<br>MILE WEST OF TOLL PLAZA TO 0.1 MILE<br>WEST OF MAIN STREET UNDERCROSS<br>ELECTRICAL SUBSTATIONS, POWER<br>CABLES, AND | STUDEBAKER ELECTRIC, INC.<br>3237 RIPPEY ROAD<br><br>LOOMIS CA 95660<br>(916)259-2395                                   | HALALI, BEHZAD<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(510)867-6107                    | \$21,081,025<br>\$8,079,134<br>\$42,542    | 01/04/24<br>01/23/24<br>06/17/26            | 82%<br>39%                 |
| 04-CC-680-/21<br>04-2Q6504<br>ACIM-6801-(994)E<br>--()       |                     | CONTRA COSTA COUNTY AT VARIOUS<br>LOCATIONS FROM ALAMEDA COUNTY LINE<br>TO ROUTE 4/ 680 SEPARATION<br>INSTALL TRASH CAPTURE HOUSING<br>DEVICES, MVP                                             | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br><br>CONCORD CA 94520<br>(925)687-6666              | KALANTARI, RAMIN<br>2525 STANWELL,<br>SUITE 100,<br>CONCORD, CA 94520<br>(510)421-8049        | \$5,000,981<br>\$1,709,043<br>\$1,086,892  | 03/27/25<br>04/24/25<br>06/12/26            | 35%<br>34%                 |
| 04-MRN-1-8.7/8.7<br>04-1X0304                                |                     | IN MARIN COUNTY ON STATE RTE 1,<br>PM 8.69 REPAIR DRAINAGE, SINKHOLES<br>AND PAVEMENT SETTLEMENT DIR'S ORDER<br>EMERGENCY F.A.<br>REPAIR DRAINAGE, SINKHOLES &<br>PAVEMENT                      | TERRACON CONSTRUCTORS, INC.<br>PO BOX 276<br><br>HEALDSBURG, CA 95448<br>(707)433-0323                                  | RUSSELL, STEVE<br>384 BEL MARIN KEYS<br>BLVD, STE200<br>NOVATO, CA 94949<br>(510)774-6297     | \$900,000<br>\$865,961<br>\$0              | 03/08/24<br>05/08/24<br>01/31/26            | 100%<br>96%<br>OVER RUN    |
| 20.10.20<br>1130                                             |                     |                                                                                                                                                                                                 |                                                                                                                         |                                                                                               |                                            |                                             |                            |
| 04-MRN-1-22.8/33<br>04-1J9604<br>ACST-P001-(693)E<br>--()    |                     | MARIN COUNTY IN AND NEAR POINT<br>REYES STATION FROM FIVE BROOKS TO<br>1.9 MILES NORTH OF CYPRESS ROAD<br>AND IN AND NEAR TOMALES FROM 0.2<br>COLD PLANE, RHMA, HMA, MGS, CURB<br>RAMPS, SI     | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br><br>BERKELEY CA 94710<br>(510)526-3424                                 | WONG, ANDREW<br>384 BEL MARIN KEYS<br>BLVD.<br>NOVATO, CA 94949<br>(510)593-9011              | \$16,044,065<br>\$14,649,287<br>\$50,743   | 02/13/24<br>03/07/24<br>04/14/26            | 51%<br>91%                 |
| 04-MRN-1-/19.3<br>04-3X2604                                  |                     | INSTALL GABION BASKET RETAINING<br>WALL, REPAIR DRAINAGE<br>INSTALL GABION BASKET RETAINING<br>WALL, REPA                                                                                       | MARINSHIP DEVELOPMENT<br>INTERESTLLC<br>1485 BAYSHORE BLVD, STE<br>200,<br><br>SAN FRANCISCO, CA 94124<br>(415)716-3965 | RUSSELL, STEVE<br>384 BEL MARIN KEYS<br>BLVD,<br>NOVATO, CA 94949-5361<br>(510)774-6297       | \$875,000<br>\$86,891<br>\$0               | 04/16/25<br>04/16/25<br>03/31/26            | 20%<br>10%                 |
| 20.20.20<br>1130                                             |                     |                                                                                                                                                                                                 |                                                                                                                         |                                                                                               |                                            |                                             |                            |
| 04-MRN-37-11.2/14.5<br>04-2K7404<br>ACNH-P037-(219)E<br>--() |                     | MARIN COUNTY IN AND NEAR NOVATO<br>FROM IGNACIO OVERHEAD TO PETALUMA<br>RIVER BRIDGE<br>COLD PLANE AC PVTM, PLACE RHMA<br>AND REPLACE                                                           | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br><br>CONCORD CA 94520<br>(925)687-6666              | PROKOP, CHRISTOPHER<br>384 BEL MARIN KEYS<br>BLVD STE200<br>NOVATO, CA 94949<br>(510)681-7264 | \$10,143,743<br>\$7,231,661<br>\$3,063,267 | 12/20/24<br>01/21/25<br>11/20/26            | 27%<br>71%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 42  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                         | Contractor                                                                                                   | Resident<br>Engineer                                                                           | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|--------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|-----------------------------|
| 04-MRN-101-3.0/3<br>04-3X3604                                |                     | SB WALDO GRADE, SAUSALITO<br>SLIDE REPAIR                                                                                                                                           | MAGGIORA & GHILOTTI, INC.<br>555 DUBOIS ST,<br><br>SAN RAFAEL, CA 94901                                      | RUSSELL, STEVE<br>384 BEL MARIN KEYS<br>BLVD.<br>NOVATO, CA 94949<br>(510)774-6297             | \$695,000<br>\$664,113<br>\$0             | 02/14/25<br>05/29/25<br>07/31/25            | 83%<br>96%                  |
| 20.20.20<br>1130                                             |                     |                                                                                                                                                                                     |                                                                                                              |                                                                                                |                                           |                                             |                             |
| 04-MRN-101-13.7/0<br>04-0K8004<br>ACNH-Q101-(428)E<br>--()   |                     | MARIN COUNTY IN SAN RAFAEL AT<br>FREITAS PARKWAY OVERCROSSING<br>CONSTRUCT ROUNDABOUT, CURB RAMPS<br>AND SW, S                                                                      | GHILOTTI BROS., INC.<br>525 JACOBY STREET<br><br>SAN RAFAEL CA 94901<br>(415)454-7011                        | HABTESELAASSIE, DAWIT<br>384 BEL MARIN KEYS<br>BLVD.<br>NOVATO, CA 94949<br>(510)385-6980      | \$6,331,540<br>\$3,339,396<br>\$34,992    | 02/05/25<br>02/27/25<br>10/16/26            | 30%<br>52%<br><br>SUSPENDED |
| 04-MRN-101-20.8/27.1<br>04-264724<br>CML-6204-(132)N<br>--() |                     | IN MARIN COUNTY IN AND NEAR NOVATO<br>FROM 0.1 MILE SOUTH OF FRANKLIN<br>AVENUE OVERHEAD TO 0.5 MILE SOUTH<br>OF SAN ANTONIO CREEK BRIDGE<br>ROADWAY AND BRIDGE WIDENING FOR<br>HOV | GHILOTTI CONSTRUCTION<br>COMPANY, INC.<br>2301 KERNER BLVD #E<br><br>SANTA RAFAEL, CA 94901<br>(415)256-1525 | LA SERNA, FABIO<br>384 BEL MARIN KEYS<br>BLVD.<br>STE 200 NOVATO, CA<br>94949<br>(510)496-9271 | \$89,717,221<br>\$84,023,033<br>\$206,581 | 04/26/22<br>05/13/22<br>11/17/26            | 67%<br>92%                  |
| 04-MRN-101-/9.3<br>04-2X9404                                 |                     | CLEAR DEBRIS FROM LANDSLIDE,<br>REGRADE SLOPE AND INSTALL EROSION<br>CONTROL<br>CLEAR DEBRIS FROM LANDSLIDE,<br>REGRADE SLOPE                                                       | GHILOTTI BROS, INC<br>525 JACOBY STREET<br><br>SAN RAFAEL, CA 94901<br>(415)454-7011                         | RUSSELL, STEVE<br>384 BEL MARIN KEYS<br>BLVD. SUITE 200<br>NOVATO, CA 94949<br>(510)774-6297   | \$1,355,000<br>\$1,101,234<br>\$0         | 11/26/24<br>11/26/24<br>01/31/26            | 92%<br>81%                  |
| 20.20.20<br>1130                                             |                     |                                                                                                                                                                                     |                                                                                                              |                                                                                                |                                           |                                             |                             |
| 04-MRN-580-6.0/7.8<br>04-3X1504                              |                     | RSR BRIDGE REPLACE STOLEN<br>WIRES<br>REPLACE STOLEN WIRES                                                                                                                          | STUDEBAKER ELECTRIC, INC<br>3237 RIPPEY RD, STE 100,<br><br>LOOMIS, CA 95650<br>(916)259-2395                | HALALI, BEHZAD<br>3401 REGATTA BLVD,<br>RICHMOND, CA 94804-<br>4594<br>(510)867-6107           | \$910,000<br>\$113,764<br>\$0             | 02/14/25<br>06/10/25<br>12/31/25            | 100%<br>13%<br><br>OVER RUN |
| 20.20.20<br>1130                                             |                     |                                                                                                                                                                                     |                                                                                                              |                                                                                                |                                           |                                             |                             |
| 04-NAP-29-1.7/1.7<br>04-4J4104                               |                     | NAPA COUNTY IN AND NEAR AMERICAN<br>CANYON AT RIO DEL MAR AND 0.4 MILE<br>SOUTH OF NORTHKELLY ROAD<br>REPLACE AND PLACE CEMENT LINER ON<br>RCB CULV                                 | TERRACON CONSTRUCTORS, INC.<br>150 ALEXANDER VALLEY RD<br><br>HEALDSBURG CA 95448<br>(707)433-0323           | BRAR, PARAMDEEP<br>324 CAMPUS LANE STE<br>T<br>FAIRFIELD CA 94534<br>(925)260-6460             | \$1,815,669<br>\$1,658,194<br>\$0         | 03/21/23<br>04/07/23<br>12/15/25            | 100%<br>90%<br><br>OVER RUN |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 43  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                        | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                             | Resident<br>Engineer                                                                   | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--------------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| 04-NAP-29-5.0/6.7<br>04-281204<br>ACNH-X055-(060)E<br>--()<br>HE11 |                     | IN NAPA COUNTY AT THE INTERSECTION<br>OF ROUTES 29/12 AND ROUTE 221<br>INTERSECTION IMPROVEMENTS                                                                                                | GHILOTTI CONSTRUCTION<br>COMPANY, INC.<br>246 GHILOTTI AVE<br><br>SANTA ROSA CA 95407<br>(707)585-1221 | ISADA, DARREN<br>324 CAMPUS LANE STE<br>T<br>FAIRFEILD, CA 94534<br>(925)250-5595      | \$35,963,721<br>\$35,904,436<br>\$3,168   | 03/21/22<br>05/13/22<br>12/31/25            | 93%<br>100%                |
| 04-NAP-29-7.3/13.5<br>04-2Q6104<br>ACNH-P029-(155)E<br>--()        |                     | NAPA COUNTY IN AND NEAR NAPA FROM<br>0.2 MILENORTH OF NAPA RIVER BRIDGE<br>OVERHEAD TO 0.1MILE SOUTH OF<br>SIERRA AVENUE.<br>COLD PLANE, RHMA OVERLAY, INSTALL<br>MGS, CUR                      | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE, SUITE<br>22<br><br>SAN JOSE CA 95138<br>(408)574-1400     | BRAR, PARAMDEEP<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(925)260-6460 | \$16,736,694<br>\$15,343,409<br>\$885,541 | 11/04/24<br>11/26/24<br>12/30/25            | 65%<br>89%                 |
| 04-NAP-29-11.6/13<br>04-0Q8204<br>PTNH-P029-(153)E<br>--()         |                     | NAPA COUNTY IN NAPA FROM 0.1 MILE<br>NORTH OFFIRST STREET OVERCROSSING<br>TO 0.1 MILE SOUTH OF TRANCAS<br>STREET OVERCROSSING<br>CONST DRAINAGE SYSTEMS, MOD<br>PUMPING EQUIPM                  | RANGER PIPELINES<br>INCORPORATED<br>833 FEATHERSTONE ROAD<br><br>ROCKFORD IL 61104<br>(415)822-3700    | PATENIA, DANILO<br>324 CAMPUS LANE<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)224-6309  | \$22,547,361<br>\$21,777,082<br>\$915,498 | 08/29/24<br>10/01/24<br>12/31/25            | 33%<br>96%                 |
| 04-NAP-29-16.4/19<br>04-0K6304                                     |                     | NAPA COUNTY NEAR YOUNTVILLE AT<br>VARIOUS LOCATIONS FROM 0.1 MILE<br>SOUTH OF DRY CREEKBRIDGE TO 0.1<br>MILE NORTH OF CALIFORNIA DRIVE<br>UNDE<br>BRIDGE RAIL REPLACEMENT AND<br>SHOULDER WIDEN | GORDON N. BALL, INC.<br>1777 OAKLAND BLVD. STE 300<br><br>WALNUT CREEK, CA 94596<br>(925)838-5675      | PATENIA, DANILO<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)224-6309 | \$3,420,581<br>\$3,432,756<br>\$3,960     | 06/27/23<br>07/14/23<br>12/20/25            | 69%<br>95%                 |
| 04-NAP-29-45.5/45.5<br>04-3X4904                                   |                     | CALISTOGA INSTALL, RSP REPAIR<br>DRAINAGE INSTALL RSP, REPAIR<br>DRAINAGE<br>INSTALL RSP, REPAIR DRAINAGE                                                                                       | PIAZZA CONSTRUCTION<br>5200 CARROLL ROAD,<br><br>PETALUMA, CA 94952<br>(707)876-3410                   | PATENIA, DANILO<br>324 CAMPUS LANE,<br>FAIRFIELD, CA 94534<br>(510)224-6309            | \$611,000<br>\$116,262<br>\$0             | 04/17/25<br>05/14/25<br>12/31/25            | 100%<br>19%                |
| 20.20.20<br>1130                                                   |                     |                                                                                                                                                                                                 |                                                                                                        |                                                                                        |                                           |                                             | OVER RUN                   |
| 04-NAP-29-46.1/0<br>04-0Q8304                                      |                     | NAPA COUNTY NEAR CALISTOGA AT 2.5<br>MILES SOUTH OF LAKE COUNTY LINE<br>SOLDIER PILE, CONC BACKFILL, HMA,<br>TIMBER L                                                                           | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE<br><br>ALAMO CA 94507<br>(925)838-5675                      | BRAR, PARAMDEEP<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(925)260-6460 | \$1,033,909<br>\$1,038,532<br>\$1,200     | 06/18/24<br>07/12/24<br>07/09/26            | 87%<br>97%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 44  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code               | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                       | Resident<br>Engineer                                                                    | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message   |
|-----------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|------------------------------|
| 04-NAP-121-.5/1<br>04-4G21A4<br>HSST-P121-(133)E<br>- ( ) |                     | NAPA COUNTY NEAR NAPA FROM 0.2<br>MILE SOUTH TO 0.3 MILE NORTH OF<br>HUICHICA CREEK BRIDGE<br>MAINTAIN EXISTING PLANTED AREA.                                                                | JOHN SEMSEN LANDSCAPING<br>CO., INC.<br>21161 LYONS BALD MOUNTAIN<br>ROA<br><br>SONORA CA 95370<br>(209)743-4911 | SIMPSON, JOHN<br>3401 REGATTA BLVD<br>RICHMOND CA 94804<br>(510)867-4515                | \$401,240<br>\$248,531<br>\$4,032        | 11/28/23<br>12/20/23<br>04/18/28            | 44%<br>62%                   |
| 04-NAP-121-19.5/19.5<br>04-3X2804                         |                     | NAP-121 121-19.5 SLIPOUT AND<br>PAVEMENT REPAIR<br>SLIPOUT AND PAVEMENT REPAIR                                                                                                               | VALENTINE CORPORATION<br>111 PELICAN WAY,<br><br>SAN RAFAEL, CA 94901<br>(415)720-4443                           | BRAR, PARAMDEEP<br>324 CAMPUS LANE,<br>FAIRFIELD, CA 94534<br>(925)260-6460             | \$3,355,000<br>\$2,516,767<br>\$0        | 02/06/25<br>02/06/25<br>12/31/25            | 100%<br>75%<br><br>OVER RUN  |
| 20.20.20<br>1130                                          |                     |                                                                                                                                                                                              |                                                                                                                  |                                                                                         |                                          |                                             |                              |
| 04-NAP-128-20.1/20.4<br>04-4G84A4                         |                     | NEAR NAPA, AT CAPELL CREEK BRIDGE<br>NO. 21-0078. ENVIRONMENTAL<br>MITIGATION AND PLANT ESTABLISHMENT<br>FOR REHABILITATE BRIDGE PROJECT EA<br>ENVIRONMENTAL PERMIT MITIGATION &             | BORTOLUSSI & WATKIN, INC.<br>77 LARKSPUR STREET<br><br>SAN RAFAEL CA 94901<br>(415)453-4675                      | LUCKEL, KASAI<br>3401 REGATTA BLVD<br>RICHMOND CA.94804<br>(510)774-6276                | \$463,858<br>\$269,873<br>\$6,653        | 11/17/22<br>11/21/22<br>05/11/27            | 65%<br>58%                   |
| 04-NAP-128-/29.7<br>04-3Y8904                             |                     | IN NAPA COUNTY EAST OF WRAGG CREEK<br>BRIDGE IN NAPA COUNTY EAST OF<br>WRAGG CREEK BRIDGE IN NAPA COUNTY<br>EAST OF WRAGG CREEK BRIDGE IN N<br>REPAIR ROADWAY EMBANKMENT, SIDE<br>SLOPES AND | VALENTINE CORPORATION<br>111 PELICAN WAY<br><br>SAN RAFAEL CA 94901<br>(415)572-0443                             | BRAR, PARAMDEEP<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIRLD, CA, 94534<br>(925)260-6460 | \$6,155,000<br>\$5,689,571<br>\$0        | 04/04/24<br>04/04/24<br>12/31/25            | 100%<br>100%<br><br>OVER RUN |
| 20.20.20<br>1130                                          |                     |                                                                                                                                                                                              |                                                                                                                  |                                                                                         |                                          |                                             |                              |
| 04-NAP-128-/25.9<br>04-3X0204                             |                     | AT WRAGG CREEK AT WRAGG CREEK<br>SLIPOUT AND DRAINAGE REPAIR                                                                                                                                 | VALENTINE CORPORATION<br>111 PELICAN WAY,<br><br>SAN RAFAEL, CA 94901<br>(415)453-3732                           | ISADA, DARREN<br>324 CAMPUS LANE,<br>SUITE T,<br>FAIRFIELD, 94534<br>(925)250-5595      | \$2,665,000<br>\$487,447<br>\$0          | 02/20/25<br>02/20/25<br>11/19/25            | 22%<br>18%                   |
| 20.20.20<br>1130                                          |                     |                                                                                                                                                                                              |                                                                                                                  |                                                                                         |                                          |                                             |                              |
| 04-SCL-9-4.0/4<br>04-1X1004                               |                     | ON RTE 9 IN SANTA CLARA CO REMOVE<br>DEBRIS, CLEAN DRAINAGE SYSTEM, AND<br>REGRADE SLOPE DIR'S ORDER<br>EMERGENCY F.A.<br>STABILIZE SLOPE AND REMOVE DEBRIS                                  | QA CONSTRUCTORS, INC<br>850 S VAN NESS AVE., STE<br>35<br><br>SAN FRANCISCO, CA 94110<br>(415)340-7283           | MALONZO, GENE EARL<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)595-4019             | \$11,885,000<br>\$9,911,842<br>\$0       | 02/19/24<br>04/24/24<br>12/12/25            | 100%<br>83%<br><br>OVER RUN  |
| 20.20.20<br>1130                                          |                     |                                                                                                                                                                                              |                                                                                                                  |                                                                                         |                                          |                                             |                              |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 45  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                             | Contractor                                                                                                | Resident<br>Engineer                                                                  | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 04-SCL-9-4.5/5.5<br>04-1X4304               |                     | IN SANTA CLARA CO FROM 0.35 MILE<br>SOUTH OF SARATOGA CREEK BR. NO.37-<br>0074 TO 37-0075 REPAIR SLOPE AND<br>ROADWAY, ADJUST DRAINAGE DIR'S<br>REPAIR SLIDE                            | QA CONSTRUCTORS, INC.<br>800 S VAN NESS, STE 35<br><br>SAN FRANCISCO, CA 94110<br>(415)340-7283           | MALONZO, GENE EARL<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)595-4015           | \$1,945,000<br>\$1,795,581<br>\$0        | 03/13/24<br>06/28/24<br>12/21/25            | 85%<br>92%                 |
| 20.10.20<br>1130                            |                     |                                                                                                                                                                                         |                                                                                                           |                                                                                       |                                          |                                             |                            |
| 04-SCL-9-4.9/4.9<br>04-3G6304               |                     | SANTA CLARA COUNTY NEAR SARATOGA<br>AT SARATOGA CREEK<br>CIDH PILING, STRUCTURAL STEEL,<br>BRIDGE RAIL                                                                                  | MYERS & SONS CONSTRUCTION,<br>LLC<br>45 MORRISON AVE<br><br>SACRAMENTO CA 95838<br>(424)335-6087          | LE, TUAN<br>1007 KNOX AVE<br>SAN JOSE CA, 95122<br>(510)867-6009                      | \$14,870,180<br>\$14,697,584<br>\$13,749 | 11/08/22<br>11/23/22<br>12/30/25            | 49%<br>98%                 |
| 04-SCL-17-6.2/0<br>04-0P9704                |                     | SANTA CLARA COUNTY IN LOS GATOS AT<br>SANTA CRUZ AVENUE UNDERCROSSING<br>AND AT MAIN STREET OVERCROSSING.<br>REPLACE BRIDGE RAILS, SIDEWALK,<br>AND MAINTENANCE                         | GHILOTTI CONSTRUCTION<br>COMPANY, INC.<br>246 GHILOTTI AVENUE<br><br>SANTA ROSA CA 95407<br>(408)314-6349 | FARSIPOUR NAGHIBI,<br>SINA<br>1007 KNOX AVENUE<br>SAN JOSE, CA 95122<br>(510)715-9940 | \$4,978,427<br>\$4,277,727<br>\$603,474  | 08/30/24<br>10/01/24<br>01/07/26            | 85%<br>86%                 |
| 04-SCL-17-/3.5<br>04-3Y2904                 |                     | SCL 17 - GUARDRAIL REPAIRS,<br>CONCRETE BARRISCL 17 - GUARDRAIL<br>REPAIRS, CONCRETE BARRISCL 17 -<br>GUARDRAIL REPAIRS, CONCRETE<br>BARRIDIR'<br>GUARDRAIL, KRAIL, CONCRETE<br>BARRIER | GRANITE ROCK COMPANY<br>5225 HELLYER AVE, SUITE<br>220<br><br>SAN JOSE, CA 95138<br>(408)574-1400         | NIKZAD, ALI<br>1007 KNOX AVENUE<br>SAN JOSE, CA<br>(510)867-6047                      | \$4,078,000<br>\$3,805,160<br>\$0        | 04/17/23<br>06/13/23<br>04/30/25            | 100%<br>93%                |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                         |                                                                                                           |                                                                                       |                                          |                                             | OVER RUN                   |
| 04-SCL-35-2.0/2<br>04-1X0204                |                     | IN SANTA CLARA CO ON ROUTE 35<br>REPAIR SINKHOLE AND MINOR SLOPE<br>REPAIR DIR'S ORDER EMERGENCY F.A.<br>REPAIR SINKHOLE                                                                | REDWOOD ENGINEERING<br>CONSTRUCTION<br>416 D. STREET<br><br>REDWOOD CITY, CA 94063<br>(925)819-2960       | BOOSHEHRI, FRED<br>2350 PAGE MILL RD.<br>PALO ALTO, CA 94304<br>(650)222-7241         | \$430,000<br>\$316,519<br>\$0            | 02/29/24<br>05/10/24<br>12/31/25            | 75%<br>74%                 |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                         |                                                                                                           |                                                                                       |                                          |                                             |                            |
| 04-SCL-82-11.4/26.3<br>04-0P9804            |                     | SANTA CLARA COUNTY AT VARIOUS<br>LOCATIONS FROM DE LA CRUZ<br>BOULEVARD OVERCROSSING TO SAN<br>FRANCISQUITO CREEK BRIDGE<br>REPLACE BRIDGE RAIL, CURB RAMP,<br>SIDEWALK,                | BUGLER CONSTRUCTION, INC.<br>4847 HOPYARD RD. SUITE 4-<br>395<br><br>PLEASANTON CA 94588<br>(925)416-0700 | NGUYEN, HUNG<br>1007 KNOX AVE<br>SAN JOSE, CA 95122<br>(510)385-7130                  | \$8,365,637<br>\$8,268,267<br>\$407,565  | 04/04/24<br>05/13/24<br>03/30/26            | 93%<br>98%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 46  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                   | Contractor                                                                                             | Resident<br>Engineer                                                              | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|-------------------------------------------|----------------------------------------------|----------------------------|
| 04-SCL-82-14.6/14.6<br>04-4X1304                             |                     | ON ROUTE 82 PM 14.6 IN SANTA<br>CLARA COUNTY SINKHOLE AND DRAINAGE<br>REPAIR DIR'S ORDER EMERGENCY F.A.<br>REPAIR SINKHOLE                                                    | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br>BERKELEY, CA 94710<br>(510)526-3424                   | LE, TUAN<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(510)867-6009                 | \$565,000<br>\$0<br>\$0                   | 07/25/25<br>10/17/25<br>11/30/25             | 0%<br>0%                   |
| 20.20.20<br>1130                                             |                     |                                                                                                                                                                               |                                                                                                        |                                                                                   |                                           |                                              |                            |
| 04-SCL-82-18.2/26.4<br>04-4J89U4<br>ACNH-P082-(032)E<br>--() |                     | SANTA CLARA COUNTY AT VARIOUS<br>LOCATIONS FROM KNICKERBOCKER DRIVE<br>IN SUNNYVALE TO SAN MATEO COUNTY<br>LINE IN PALO ALTO<br>COLD PLANE AC, RHMA, SLAB REPL,<br>CURB RAMPS | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br>BERKELEY CA 94710<br>(510)526-3424                    | LE, TUAN<br>1007 KNOX AVE<br>SAN JOSE CA 96122<br>(510)867-6009                   | \$35,127,496<br>\$34,473,036<br>\$224,606 | 08/17/23<br>09/13/23<br>12/31/25             | 99%<br>96%                 |
| 04-SCL-85-/38.9<br>04-1X2304                                 |                     | IN COUNTIES OF SANTA CLARA,<br>ALAMEDA, AND CONTRA COSTA REPLACE<br>FENCE AND GATES DIR'S ORDER<br>EMERGENCY F.A.<br>REPLACE FENCE AND GATES                                  | MISSION CONSTRUCTORS, INC.<br>195 BAYSHORE BLVD.<br>SAN FRANCISCO, CA 94124<br>(415)282-8453           | BALUYOT, RODELIO<br>3847 BREAKWATER<br>AVE.<br>HAYWARD, CA 94545<br>(510)867-6083 | \$2,955,000<br>\$2,800,662<br>\$0         | 07/24/24<br>11/21/24<br>10/20/25<br>10/22/25 | 100%<br>100%<br>COMPLETED  |
| 20.10.20<br>1352                                             |                     |                                                                                                                                                                               |                                                                                                        |                                                                                   |                                           |                                              |                            |
| 04-SCL-87-4.8/10.1<br>04-2W4504                              |                     | SANTA CLARA COUNTY IN SAN JOSE<br>NEAR WEST VIRGINIA STREET<br>MASONRY BLOCK SOUND WALL, MINOR<br>CONCRETE A                                                                  | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE, SUITE<br>22<br>SAN JOSE CA 95138<br>(408)574-1400         | NIKZAD, ALI<br>1007 KNOX AVE<br>SAN JOSE, CA 95122<br>(510)867-6047               | \$1,134,945<br>\$1,142,827<br>\$0         | 05/02/24<br>05/22/24<br>08/27/25<br>11/10/25 | 100%<br>100%<br>COMPLETED  |
| 04-SCL-87-/6.1<br>04-4J9104<br>ACNH-P087-(034)E<br>--()      |                     | SANTA CLARA COUNTY IN SAN JOSE<br>FROM ROUTE 85/87 SEPARATION TO 0.1<br>MILE NORTH OF JULIAN STREET<br>UNDERCROSSING<br>COLD PLANE AC, PAVING WITH RHMA,<br>UPGRADE M         | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br>BERKELEY CA 94710<br>(510)526-3424                    | NIKZAD, ALI<br>7007 KNOX AVE<br>SAN JOSE, CA 95122<br>(510)867-6047               | \$56,386,627<br>\$55,063,604<br>\$120,846 | 04/19/23<br>05/22/23<br>05/20/26             | 75%<br>96%                 |
| 04-SCL-101-.7/19.2<br>04-3Q6004                              |                     | SANTA CLARA COUNTY AT VARIOUS<br>LOCATIONS<br>PLACE POLYESTER CONCRETE OVERLAY<br>AND REMOV                                                                                   | TRUESDELL CORPORATION OF<br>CALIFORNIA, INC.<br>1310 W. 23RD STREET<br>TEMPE AZ 85282<br>(602)437-1711 | FARSIPOUR NAGHIBI,<br>SINA<br>1007 KNOX AVE<br>SAN JOSE CA 95122<br>(510)715-9940 | \$3,202,093<br>\$3,031,020<br>\$0         | 06/27/23<br>07/25/23<br>02/07/25             | 100%<br>93%<br>SUSPENDED   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 47  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                               | Contractor                                                                                            | Resident<br>Engineer                                                        | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message     |
|---------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------------|
| 04-SCL-101-4.5/17.5<br>04-0X6304                              |                     | SANTA CLARA COUNTY FROM 0.4 MILE<br>SOUTH OF MONTEREY ROAD<br>UNDERCROSSING TO 0.1 MILE SOUTH OF<br>COCHRANE ROAD OVERCROSSING<br>INDIVIDUAL SLAB REPLACEMENT<br>(RSC).                   | FBD VANGUARD CONSTRUCTION,<br>INC.<br>550 GREENVILLE ROAD<br>LIVERMORE CA 94550<br>(925)245-1300      | KABBANI, MUHIEDDINE<br>1007 KNOX AVE<br>SAN JOSE, CA 95122<br>(510)496-9525 | \$1,449,740<br>\$1,464,890<br>\$0        | 05/22/25<br>06/17/25<br>09/09/25            | 45%<br>100%                    |
| 04-SCL-101-30.7/31.1<br>04-4J9304<br>ACNH-Q101-(397)E<br>--() |                     | IN SANTA CLARA COUNTY, IN SAN JOSE<br>FROM 0.3 MILE SOUTH TO 0.1 MILE<br>NORTH OF THE YEREBU BUENA ROAD UC<br>AND 0.1 MILE SOUTH OF EAST R<br>UPGRADE IRRIGATION SYSTEM FOR               | BORTOLUSSI & WATKIN, INC.<br>77 LARKSPUR STREET<br>SAN RAFAEL CA 94901<br>(415)453-4675               | CRUZ, ALBERT<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(916)634-6562    | \$1,774,610<br>\$1,393,322<br>\$3,938    | 09/27/21<br>10/22/21<br>04/10/26            | 91%<br>78%                     |
| 04-SCL-101-33.0/49<br>04-2Y8504                               |                     | SCL 101 AT THREE LOCATIONS SCL 101<br>AT THREE LOCATIONS SCL 101 AT<br>THREE LOCATIONS SCL 101 AT THREE<br>LOCATIONS<br>REPAIR FAILED CULVERT                                             | BUGLER CONSTRUCTION INC.<br>4847 HOPYARD RD, SUITE 4-<br>395<br>PLEASANTON, CA 94588<br>(925)416-0700 | MALONZO, GENE EARL<br>1007 KNOX AVE,<br>SAN JOSE, CA<br>(408)595-4015       | \$1,785,000<br>\$1,659,395<br>\$0        | 01/06/23<br>03/20/23<br>04/30/24            | 94%<br>93%<br>SUSPENDED        |
| 20.20.20<br>1130                                              |                     |                                                                                                                                                                                           |                                                                                                       |                                                                             |                                          |                                             |                                |
| 04-SCL-101-38.0/38.1<br>04-1Y6204                             |                     | REPLACE PUMPS ROUTE 101 AND 10TH<br>STREET PUMP STATION DIR'S ORDER<br>EMERGENCY F.A.<br>REPLACE PUMPS                                                                                    | PUMP REPAIR SERVICE CO.,<br>INC.<br>405 ALLAN ST.<br>SAN FRANCISCO, CA 94134<br>(415)467-2150         | PATEL, NIM<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)595-4003         | \$3,795,173<br>\$1,454,232<br>\$0        | 01/18/23<br>03/10/23<br>10/15/25            | 0%<br>43%                      |
| 20.80.01<br>0                                                 |                     |                                                                                                                                                                                           |                                                                                                       |                                                                             |                                          |                                             |                                |
| 04-SCL-101-51.7/52.5<br>04-1J5674                             |                     | SANTA CLARA AND SAN MATEO COUNTIES<br>AT VARIOUS LOCATIONS FROM 0.3 MILE<br>SOUTH OF OREGON EXPRESSWAY<br>OVERCROSSING TO 0.3 MILESOUTH OF<br>HIGHWAY PLANTING AND IRRIGATION<br>SYSTEMS. | MARINA LANDSCAPE INC.<br>3707 W GARDEN GROVE BLVD<br>ORANGE CA 92868<br>(714)939-6600                 | CRUZ, ALBERT<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(916)634-6562   | \$6,318,859<br>\$5,681,983<br>\$55,508   | 10/25/23<br>11/30/23<br>03/27/28            | 0%<br>0%<br>PLANT EST<br>SATIS |
| 04-SCL-101-/2.7<br>04-1W1904<br>ACNH-Q101-(450)E<br>--()      |                     | SANTA CLARA COUNTY FROM THE SAN<br>BENITO COUNTY LINE TO 0.5 MILE<br>SOUTH OF ROUTE 25/101 SEPARATION<br>COLD PLANE AC PVMT & RHMA<br>OVERLAY, CONST M                                    | DESILVA GATES CONSTRUCTION,<br>LLC<br>11555 DUBLIN BLVD.<br>DUBLIN CA 94568<br>(510)526-3424          | NIKZAD, ALI<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(510)867-6047        | \$2,418,814<br>\$0<br>\$0                | 10/21/25<br>11/10/25<br>05/08/26            | 0%<br>0%                       |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 48  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                        | Resident<br>Engineer                                                         | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|---------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|-------------------------------|
| 04-SCL-152-12.6/12.6<br>04-2Y7404           |                     | SCL 152 @ JOHNSON CREEK -<br>BLOCKED CULVERTS AND CHANNEL<br>REMOVE SILT/SEDIMENT FROM CREEK,<br>CLEAR CUL                                                                                   | ABSL CONSTRUCTION<br>29393 PACIFIC ST.<br><br>HAYWARD, CA 94544                                                   | MALONZO, GENE EARL<br>1007 KNOX AVE.,<br>SAN JOSE, CA<br>(408)595-4019       | \$2,264,000<br>\$2,060,828<br>\$0        | 12/23/22<br>02/14/23<br>06/30/25             | 98%<br>91%                    |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                              |                                                                                                                   |                                                                              |                                          |                                              |                               |
| 04-SCL-152-16.8/23.3<br>04-0Q05U4           |                     | SANTA CLARA COUNTY NEAR GILROY AT<br>VARIOUS LOCATIONS FROM 1.9 MILES<br>EAST OF BLOOMFIELD AVENUE TO 0.1<br>MILE WEST OF CASADE FRUTA UNDE<br>EXCAVATION, HMA, DRAINAGE, RSP,<br>SIGNING, M | PACIFIC INFRASTRUCTURE<br>CONSTRUCTION, LLC<br>871 COTTING COURT STE A<br><br>VACAVILLE CA 95688<br>(707)449-3604 | MALONZO, GENE EARL<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)595-4015  | \$5,672,569<br>\$5,159,645<br>\$0        | 11/06/24<br>12/03/24<br>11/19/25             | 82%<br>99%                    |
| 04-SCL-237-1.5/6.4<br>04-2Y5404             |                     | SANTA CLARA COUNTY ON ROUTE 237 AT<br>VARIOUSLOCATIONS FROM MIDDLEFIELD<br>ROAD UNDERCROSSING TO GUADALUPE<br>RIVER BRIDGE AND ON ROUTE 88<br>COLD PLANE AC PAVEMENT, PLACE HMA<br>(A), & P  | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE, SUITE<br>22<br><br>SAN JOSE CA 95138<br>(408)574-1415                | NGO, HUNG T<br>1007 KNOX AVE<br>SAN JOSE, CA 95122<br>(510)406-9696          | \$1,686,420<br>\$1,744,230<br>\$767      | 05/06/25<br>06/10/25<br>12/15/25             | 85%<br>99%                    |
| 04-SCL-237-9.1/9.1<br>04-3X5204             |                     | EB MCCARTHY BLVD ONRAMP<br>PAVEMENT AND SLOPE REPAIR                                                                                                                                         | ABSL CONSTRUCTION<br>29393 PACIFIC ST<br><br>HAYWARD, CA 94544<br>(510)727-0900                                   | PATEL, NIM<br>1007 KNOX AVE,<br>SAN JOSE, CA 95122-<br>2124<br>(408)595-4003 | \$1,132,000<br>\$507,655<br>\$0          | 05/02/25<br>05/02/25<br>07/31/25<br>11/05/25 | 100%<br>100%<br><br>COMPLETED |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                              |                                                                                                                   |                                                                              |                                          |                                              |                               |
| 04-SCL-280-2.9/2.9<br>04-0Y5004             |                     | IN SAN JOSE, SANTA CLARA COUNTY,<br>NEAR ROUTE 87 REPAIR/REPLACE<br>DAMAGED PUMP DIR'S ORDER EMERGENCY<br>F.A.<br>REPAIR/REPLACE DAMAGED PUMP                                                | O.C. JONES & SONS, INC.<br>1520 FOURTH ST.<br><br>BERKELEY, CA 94710<br>(510)526-3424                             | PATEL, NIM<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)595-4003          | \$2,185,000<br>\$1,185,457<br>\$0        | 01/15/22<br>03/03/22<br>06/30/25             | 0%<br>86%                     |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                              |                                                                                                                   |                                                                              |                                          |                                              |                               |
| 04-SCL-280-4.6/4.6<br>04-3Y0004             |                     | SCL 280 AT WINCHESTER BLVD -<br>GROUNDWATER PUMP REPAIR DIR'S<br>ORDER EMERGENCY F.A.<br>REPAIR AND REPLACE DAMAGED PUMPS                                                                    | PUMP REPAIR SERVICE CO.,<br>INC.<br>PO BOX 34327<br><br>SAN FRANCISCO, CA 94134<br>(415)467-2150                  | PATEL, NIM<br>1007 KNOX AVE<br>SAN JOSE CA<br>(408)595-4003                  | \$2,810,000<br>\$691,724<br>\$0          | 01/12/23<br>04/17/23<br>12/30/25             | 0%<br>25%                     |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                              |                                                                                                                   |                                                                              |                                          |                                              |                               |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 49  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code              | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                   | Contractor                                                                                                      | Resident<br>Engineer                                                         | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|----------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| 04-SCL-280-/2.7<br>04-1Q4604<br>ACIM-2801-(992)E<br>--() |                     | SANTA CLARA COUNTY IN SAN JOSE<br>FROM ROUTE 280/680/101 SEPARATION<br>TO 0.2 MILE WEST OF BIRD AVENUE<br>OVERCROSSING<br>RHMA-G SURFACING AND CONSTRUCT<br>BRIDGE APPR                       | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br>BERKELEY CA 94710<br>(510)809-3490                             | PATEL, NIM<br>1007 KNOX AVE.<br>SAN JOSE, CA 96122<br>(408)595-4003          | \$21,106,388<br>\$16,010,083<br>\$579,881 | 05/02/24<br>06/17/24<br>12/31/25            | 95%<br>76%                 |
| 04-SCL-280-/3.8<br>04-0X2604                             |                     | SOUTHWEST PUMP PLANT REPLACE<br>EXISTING PUMPS INCLUDING<br>MECHANICAL AND ELECTRICAL ELEMENTS<br>DIR'S ORDER EMERGENCY F.A.<br>REPAIR/REPLACE PUMPS                                          | PUMP REPAIR SERVICE CO.,<br>INC.<br>405 ALLAN ST<br>SAN FRANCISCO, CA 94134<br>(415)467-2150                    | NGO, HUNG T<br>1007 KNOX AVE.<br>SAN FRANCISCO, CA<br>94134<br>(510)406-9696 | \$1,450,000<br>\$347,449<br>\$0           | 07/12/24<br>07/12/24<br>12/31/25            | 0%<br>24%                  |
| 20.10.20<br>1131                                         |                     |                                                                                                                                                                                               |                                                                                                                 |                                                                              |                                           |                                             |                            |
| 04-SCL-880-1.7/1.9<br>04-4X0204                          |                     | ON RTE 880 IN SANTA CLARA COUNTY<br>AT THE ALAMEDA NB OFFRAMP AND SB<br>ONRAMP REPAIR SINKHOLE, SETTLEMENT<br>& DRAINAGE DIR'S ORDER EMERGE<br>REPAIR SINKHOLE                                | ABSL CONSTRUCTION<br>29393 PACIFIC ST.<br>HAYWARD, CA 94544<br>(510)727-0900                                    | NGO, HUNG T<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(510)406-9696         | \$1,692,500<br>\$227,827<br>\$0           | 06/03/25<br>08/11/25<br>06/30/26            | 0%<br>13%                  |
| 20.20.20<br>1130                                         |                     |                                                                                                                                                                                               |                                                                                                                 |                                                                              |                                           |                                             |                            |
| 04-SF-1-.9/4.1<br>04-0AA624<br>ACNH-P001-(709)E<br>--()  |                     | THE CITY AND COUNTY OF SAN<br>FRANCISCO FROM HOLLOWAY AVENUE TO<br>LINCOLN WAY AND AT CALIFORNIA<br>STREET<br>COLD PLANE AC PVMT, HMA (TYPE A)<br>AND INDIV                                   | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE, SUITE<br>22<br>SAN JOSE CA 95138<br>(408)574-1415                  | KOOS, CHARLES<br>585 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(510)715-6644  | \$11,080,900<br>\$50,661<br>\$50,661      | 07/23/25<br>09/16/25<br>07/23/26            | 2%<br>0%                   |
| 04-SF-80-3.9/4.5<br>04-0X9104                            |                     | REPLACE DAMAGED CONCRETE BARRIER<br>AND TUBULAR RAILING ON HIGHWAYS<br>80 AND 101 DIR'S ORDER EMERGENCY<br>F.A.<br>REPAIR BRIDGE RAILING                                                      | YERBA BUENA ENGINEERING &<br>CONSTRUCTION, INC.<br>1340 EGBERT AVE.<br>SAN FRANCISCO, CA 94124<br>(415)822-4400 | SIHRA, CHETAN<br>585 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(510)867-6069  | \$2,960,000<br>\$2,679,191<br>\$0         | 04/02/24<br>04/17/24<br>12/31/25            | 82%<br>91%                 |
| 20.20.20<br>1130                                         |                     |                                                                                                                                                                                               |                                                                                                                 |                                                                              |                                           |                                             |                            |
| 04-SF-80-5.7/7.7<br>04-1Y7204                            |                     | THE CITY AND COUNTY OF SAN<br>FRANCISCO AT VARIOUS LOCATIONS<br>FROM 0.1 MILE EAST OF FREMONT<br>STREET OFF-RAMP TO 0.2 MILE WEST<br>OF YERBA<br>STRUCTURAL CONCRETE, BRIDGE (RSC)<br>& JOINT | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br>BENICIA CA 94510<br>(925)372-8000                            | LARWIN, THOMAS<br>575 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(510)867-4545 | \$14,316,393<br>\$3,552,052<br>\$852,940  | 05/16/25<br>06/03/25<br>05/20/27            | 14%<br>25%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 50  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                               | Resident<br>Engineer                                                            | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|---------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------|
| 04-SF-80-/7.8<br>04-4W9504                  |                     | SFOBB YERBA BUENA ISLAND DIR S<br>ORDER EMERGENCY F.A.<br>REPLACE FAILED POWER SOURCE                                                                                                           | PERRY ELECTRIC INCORPORATED<br>130 MURWOOD COURT<br><br>WALNUT CREEK CA 94596<br>(925)766-2778           | LARWIN, THOMAS<br>585 LINDA MAR BLVD<br>PACIFICA CA 94044<br>(510)867-4545      | \$4,552,000<br>\$4,474,244<br>\$0        | 02/07/22<br>05/10/22<br>11/14/25            | 100%<br>98%<br><br>OVER RUN |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                                 |                                                                                                          |                                                                                 |                                          |                                             |                             |
| 04-SF-101-.8/0<br>04-2Q4604                 |                     | THE CITY AND COUNTY OF SAN<br>FRANCISCO AT THIRD STREET<br>UNDERCROSSING AND AT TWENTY THIRD<br>STREET OVERCROSSING<br>BRIDGE RAIL REPLACEMENT.                                                 | DISNEY CONSTRUCTION, INC.<br>533 AIRPORT BLVD., SUITE<br>120<br><br>BURLINGAME CA 94010<br>(650)259-9545 | KOOS, CHARLES<br>585 LINDA MAR BLVD<br>PACIFICA, CA 94044<br>(510)715-6644      | \$5,325,404<br>\$5,415,234<br>\$5,980    | 08/28/24<br>09/17/24<br>11/30/25            | 96%<br>99%                  |
| 04-SF-280-2.7/4.2<br>04-1Y5004              |                     | THE CITY AND COUNTY OF SAN<br>FRANCISCO AT VARIOUS LOCATIONS<br>FROM MONTEREY BOULEVARD ON-RAMP<br>OVERCROSSING TO ROUTE 280/101<br>SEPARATION<br>PLACE POLYESTER CONCRETE OVERLAY,<br>AND REPL | MCCUEN CONSTRUCTION, INC.<br>3269 SWETZER ROAD<br><br>LOOMIS CA 95650<br>(916)652-7824                   | KARDAVANI, KAYVAN<br>585 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(510)908-8819 | \$5,651,563<br>\$5,400,266<br>\$0        | 06/17/24<br>07/12/24<br>01/30/26            | 99%<br>94%                  |
| 04-SF-280-6.6/7.2<br>04-4X1404              |                     | REPLACE CRACKED GIRDER AT CHINA<br>BASIN VIADUCT (BRIDGE NO. 34-<br>0100) DIR'S ORDER EMERGENCY F.A.<br>CHINA BASIN VIADUCT GIRDER<br>REPLACEMENT                                               | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br><br>BENICIA, CA 94510<br>(925)372-8008                | KOOS, CHARLES<br>585 LINDA MAR BLVD<br>PACIFICA, CA 94044<br>(510)715-6644      | \$5,747,000<br>\$1,624,436<br>\$0        | 07/14/25<br>08/06/25<br>03/03/26            | 37%<br>28%                  |
| 20.10.20<br>1130                            |                     |                                                                                                                                                                                                 |                                                                                                          |                                                                                 |                                          |                                             |                             |
| 04-SF-280-6.6/T7.2<br>04-1W1404             |                     | THE CITY AND COUNTY OF SAN<br>FRANCISCO FROM 25TH STREET TO 0.8<br>MILE NORTH OF MARIPOSA STREET<br>SEPARATION<br>REPAIR CONCRETE BRIDGE, DRILL AND<br>BOND DOW                                 | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br><br>BENICIA CA 94510<br>(925)372-8000                 | KOOS, CHARLES<br>555 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(510)715-6644     | \$3,994,251<br>\$3,689,786<br>\$0        | 05/18/23<br>06/08/23<br>11/30/25            | 100%<br>94%                 |
| 04-SF0-80-8.3/8.3<br>04-2X0704              |                     | SFOBB EAST SPAN SFOBB EAST<br>SPAN<br>REPAIR ELEVATOR SYSTEM                                                                                                                                    | USA HOIST COMPANY, INC.<br>175 PRAIRIE LAKE,<br><br>EAST DUNDEE, IL 60118<br>(619)549-1440               | BARON, MARCUS<br>585 LINDA MAR BLVD<br>PACIFICA, CA 94044<br>(510)566-8214      | \$2,975,000<br>\$0<br>\$0                | 12/02/24<br>03/20/25<br>03/08/27            | 0%<br>0%                    |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                                 |                                                                                                          |                                                                                 |                                          |                                             |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 51  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                 | Contractor                                                                                                            | Resident<br>Engineer                                                             | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|------------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------|
| 04-SM-1-26.3/47.3<br>04-2K8804                             |                     | SAN MATEO COUNTY AT VARIOUS<br>LOCATIONS<br>TRAFFIC MONITORING STATION<br>SYSTEM.                                                                                                           | NORCAL GENERAL CONSTRUCTION<br>CORPORATION<br>1950 MAJESTIC CT<br><br>SAN JOSE CA 95132<br>(408)886-0335              | SIHRA, CHETAN<br>585 LINDA MAR BLVD<br>PACIFICA, CA 94044<br>(510)867-6069       | \$947,422<br>\$781,255<br>\$130,024      | 06/26/23<br>08/11/23<br>12/31/25            | 83%<br>82%<br><br>SUSPENDED |
| 04-SM-1-27.5/34.8<br>04-0Q1304<br>ACNH-P001-(707)E<br>--() |                     | SAN MATEO COUNTY IN AND NEAR HALF<br>MOON BAYFROM WAVECREST ROAD TO 0.1<br>MILE SOUTH OF MARINE BOULEVARD<br>COLD PLANE AC, PLACE HMA, MODIFY<br>SIGNAL AN                                  | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br><br>BERKELEY CA 94710<br>(510)909-9601                               | SIHRA, CHETAN<br>585 LINDA MAR BLVD<br>PACIFICA, CA 94044<br>(510)867-6069       | \$20,668,678<br>\$119,492<br>\$119,492   | 07/02/25<br>07/29/25<br>02/12/27            | 3%<br>1%                    |
| 04-SM-1-28.9/0<br>04-2J7904                                |                     | SAN MATEO COUNTY IN HALF MOON BAY<br>ON ROUTE1 AT PILARCITOS CREEK<br>BRIDGE AND NEAR LA HONDA ON ROUTE<br>84 AT SAN GREGORIO CREEK BRIDGE<br>CHANNEL EXCAVATION AND PARTIALLY<br>GROUTED R | DISNEY CONSTRUCTION, INC.<br>533 AIRPORT BLVD., SUITE<br>120<br><br>BURLINGAME CA 94010<br>(415)680-7752              | BOOSHEHRI, FRED<br>2350 PAGE MILL RD<br>PALO ALTO, CA 94304<br>(650)222-7241     | \$4,012,626<br>\$3,890,755<br>\$160,571  | 06/21/24<br>07/24/24<br>12/31/26            | 28%<br>93%                  |
| 04-SM-1-32.2/32.2<br>04-0X0804                             |                     | REMOVE AND REPLACE RSP, CONCRETE<br>STAIRWAY, AC PATHWAY ON SURFER'S<br>BEACH DIR'S ORDER EMERGENCY F.A.<br>REPLACE RSP, PATHWAY, AND STAIR                                                 | YERBA BUENA ENGINEERING &<br>CONSTRUCTION, INC.<br>1340 EGBERT AVENUE<br><br>SAN FRANCISCO, CA 94124<br>(415)822-4400 | MARABEH, HISHAM<br>585 LINDA MAR BLVD<br>PACIFICA, CA 94044<br>(916)621-9754     | \$1,795,000<br>\$761,762<br>\$0          | 09/04/23<br>01/25/24<br>12/31/25            | 92%<br>42%                  |
| 20.20.20<br>1130                                           |                     |                                                                                                                                                                                             |                                                                                                                       |                                                                                  |                                          |                                             |                             |
| 04-SM-1-47.8/47.8<br>04-3X5104                             |                     | NEAR SULLIVAN AVENUE REPAIR<br>SLIPOUT<br>REPAIR SLIPOUT                                                                                                                                    | SANTAMARIA CONCRETE INC.<br>785 LINCOLN AVE<br><br>SAN JOSE, CA 95126<br>(408)634-4209                                | EBRAHIMI, MOHAMMAD<br>585 LINDA MAR BLVD,<br>PACIFICA, CA 94044<br>(650)222-7516 | \$637,000<br>\$305,968<br>\$0            | 04/03/25<br>08/11/25<br>03/31/25            | 25%<br>48%                  |
| 20.20.20<br>1130                                           |                     |                                                                                                                                                                                             |                                                                                                                       |                                                                                  |                                          |                                             |                             |
| 04-SM-35-1.7/1.7<br>04-0X0004                              |                     | 0.2 MILE SOUTH OF PAGE MILL ROAD<br>DRAINAGE AND RSP DIR'S ORDER<br>EMERGENCY F.A.<br>DRAINAGE AND RSP                                                                                      | REDWOOD ENGINEERING<br>CONSTRUCTION<br>416 D STREET<br><br>REDWOOD CITY, CA 94063<br>(925)819-2960                    | BOOSHEHRI, FRED<br>2350 PAGE MILL RD.<br>PALO ALTO, CA 94304<br>(650)222-7241    | \$1,903,000<br>\$1,409,184<br>\$0        | 08/07/23<br>09/25/23<br>12/15/25            | 100%<br>74%<br><br>OVER RUN |
| 20.20.20<br>1130                                           |                     |                                                                                                                                                                                             |                                                                                                                       |                                                                                  |                                          |                                             |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 52  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                                                        | Resident<br>Engineer                                                              | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|---------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------|
| 04-SM-35-8.7/8.7<br>04-3Y7604               |                     | SM-35 IN PORTOLA VALLEY SM-35 IN<br>PORTOLA VALLEY SM-35 IN PORTOLA<br>VALLEY DIR'S ORDER EMERGENCY F.A.<br>REPAIR SINKHOLE                                                                  | REDWOOD ENGINEERING<br>CONSTRUCTION<br>416 D STREET<br><br>REDWOOD CITY CA 94083                                                                  | BOOSHEHRI, FRED<br>2350 PAGE MILL ROAD<br>PALO ALTO CA 94304<br>(650)222-7241     | \$5,252,574<br>\$3,019,626<br>\$0        | 05/05/23<br>07/07/23<br>06/30/26            | 100%<br>57%<br><br>OVER RUN |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                              |                                                                                                                                                   |                                                                                   |                                          |                                             |                             |
| 04-SM-82-9.2/9.2<br>04-1X9604               |                     | IN SAN MAEO COUNTY ROUTE 82<br>FRONTAGE ROAD REPAIR SINKHOLE<br>DIR'S ORDER EMERGENCY F.A.<br>REPAIR SINKHOLE                                                                                | SANTAMARIA CONCRETE, INC.<br>785 LINCOLN AVE.<br><br>SAN JOSE, CA 95126<br>(408)634-4209                                                          | MOE, ALVIN<br>1700 S. AMPHLETT<br>BLVD.<br>SAN MATEO, CA 94402<br>(510)421-6332   | \$504,000<br>\$308,236<br>\$0            | 08/29/24<br>12/09/24<br>02/01/26            | 63%<br>61%                  |
| 20.10.20<br>1130                            |                     |                                                                                                                                                                                              |                                                                                                                                                   |                                                                                   |                                          |                                             |                             |
| 04-SM-82-9.3/0<br>04-1Q5304                 |                     | SAN MATEO COUNTY IN SAN MATEO AT<br>HILLSDALEBOULEVARD OVERCROSSING<br>REPLACE BRIDGE RAILING, CONSTRUCT<br>ADA CURB                                                                         | AMERICAN CIVIL CONSTRUCTORS<br>WEST COAST, LLC DBA ACC<br>WEST COAST<br>2990 BAY VISTA COURT,<br>SUITE D<br><br>BENICIA CA 94510<br>(707)746-8028 | AUNG, PHONE<br>1700 S AMPHLETT<br>BLVD.<br>SAN MATEO, CA 94402<br>(510)385-6850   | \$1,587,517<br>\$1,433,969<br>\$82,712   | 01/13/25<br>02/12/25<br>10/27/25            | 98%<br>89%                  |
| 04-SM-82-9.6/11.8<br>04-2Y5604              |                     | SAN MATEO COUNTY IN SAN MATEO FROM<br>0.1 MILE NORTH OF HILLSDALE<br>BOULEVARD OVERCROSSING TO SECOND<br>AVENUE<br>INDIVIDUAL SLAB REPLACEMENT<br>(RSC).                                     | FBD VANGUARD CONSTRUCTION,<br>INC<br>550 GREENVILLE ROAD<br><br>LIVERMORE CA 94550<br>(925)245-1300                                               | INORI, DOUGLAS<br>1700 S AMPHLETT<br>BLVD<br>SAN MATEO, CA 94402<br>(650)333-4036 | \$1,135,760<br>\$1,069,287<br>\$0        | 04/04/24<br>04/29/24<br>08/29/25            | 100%<br>93%<br><br>OVER RUN |
| 04-SM-84-17.9/17.9<br>04-3Y5004             |                     | IN SAN MATEO COUNTY ON HIGHWAY 84-<br>PM 17.9IN SAN MATEO COUNTY ON<br>HIGHWAY 84- PM 17.9IN SAN MATEO<br>COUNTY ON HIGHWAY 84- PM 17.9DIR'<br>REPAIR SLOPE AND DRAINAGE SYSTEMS<br>AND CONS | JOSEPH J. ALBANESE, INC<br>851 MARTIN AVENUE<br><br>SANTA CLARA CA 95050<br>(408)757-5700                                                         | BOOSHEHRI, FRED<br>2350 PAGE MILL ROAD<br>PALO ALTO CA 94304<br>(650)222-7241     | \$11,365,649<br>\$10,114,678<br>\$0      | 03/10/23<br>05/11/23<br>12/30/25            | 100%<br>89%<br><br>OVER RUN |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                              |                                                                                                                                                   |                                                                                   |                                          |                                             |                             |
| 04-SM-84-27.7/29.2<br>04-2Y5204             |                     | SAN MATEO COUNTY IN MENLO PARK ON<br>ROUTE 84FROM ROUTE 114 TO<br>DUMBARTON BRIDGE AND ON WILLOW<br>ROAD AT ROUTE 114/101 SEPARATION<br>COLD PLANE AC PAVEMENT AND<br>OVERLAY WITH RH        | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br><br>BERKELEY CA 94710<br>(510)526-3424                                                           | MALONZO, ETHAN<br>1700 S AMPHLETT<br>BLVD<br>SAN MATEO, CA 94402<br>(279)234-2197 | \$2,848,475<br>\$2,576,158<br>\$519,891  | 06/16/25<br>07/03/25<br>01/12/26            | 33%<br>90%                  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 53  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                           | Resident<br>Engineer                                                                           | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| 04-SM-84-28.0/2<br>04-0X3304                                |                     | RAVENSWOOD PUMP PLANT, MENLO PARK<br>REPAIR/REPLACE PUMPS DIR'S ORDER<br>EMERGENCY F.A.<br>REPAIR/REPLACE PUMPS                                                                              | MONTEREY MECHANICAL CO.<br>8275 SAN LEANDRO ST.<br><br>OAKLAND, CA 94621<br>(510)632-3173            | BOOSHEHRI, FRED<br>2350 PAGE MILL RD.<br>PALO ALTO, CA 94304<br>(650)222-7241                  | \$1,280,000<br>\$79,714<br>\$0            | 04/02/24<br>05/01/24<br>06/30/26            | 11%<br>6%                  |
| 20.20.20<br>1130                                            |                     |                                                                                                                                                                                              |                                                                                                      |                                                                                                |                                           |                                             |                            |
| 04-SM-92-4.0/5<br>04-3X6404                                 |                     | WEST OF ROUTE 35, REMOVE ASPHALT<br>CONCRETE PAVEMENT, HOT MIX<br>ASPHALT, HMA DIKE, INSTALL<br>UNDERDRAIN, LINED V-DITCH,<br>TRAFFICCONTROL S<br>REPAIR PAVEMENT                            | GRANITE ROCK COMPANY<br>5225 HELLYER AVE, SUITE<br>220,<br><br>SAN JOSE, CA 95138<br>(831)768-2000   | LAM, PETER<br>1700 SO.AMPHLETT,<br>101 & 103,<br>SAN MATEO, CA 94402-<br>1986<br>(510)393-1593 | \$1,369,000<br>\$414,055<br>\$0           | 06/16/25<br>07/22/25<br>03/02/26            | 50%<br>30%                 |
| 20.20.20<br>1130                                            |                     |                                                                                                                                                                                              |                                                                                                      |                                                                                                |                                           |                                             |                            |
| 04-SM-92-12.0/13.1<br>04-2Q8004<br>CPFL-6204-(136)0<br>--() |                     | SAN MATEO COUNTY IN FOSTER CITY<br>AND SAN MATEO ON ROUTE 92 FROM 0.2<br>MILE EAST OF SOUTH DELAWARE STREET<br>UNDERCROSSING TO 0.3MILE WES<br>BRIDGE WIDENING, HMA, CURB RAMP,<br>CONC BARR | GORDON N. BALL, INC.<br>1777 OAKLAND BLVD. STE 300<br><br>WALNUT CREEK, CA 94596<br>(925)838-5675    | LAM, PETER<br>1700 SOUTH AMPHLETT<br>BLVD<br>SAN MATEO, CA 94402<br>(510)393-1593              | \$28,441,626<br>\$10,857,378<br>\$554,129 | 01/22/25<br>03/13/25<br>05/06/27            | 28%<br>38%                 |
| 04-SM-92-/13.6<br>04-1X2204                                 |                     | IN SAN MATEO COUNTY AND SAN<br>FRANCISCO COUNTY REPLACE FENCE<br>AND GATES DIR'S ORDER EMERGENCY<br>F.A.<br>REPLACE FENCE AND GATES                                                          | NORCAL GENERAL CONSTRUCTION<br>CO<br>751 MABURY RD.<br><br>SAN JOSE, CA 95133<br>(408)886-0335       | CHEN, ROY<br>1700 SOUTH AMPHLETT<br>BLVD,#101<br>SAN MATEO, CA 94402<br>(510)385-6741          | \$1,935,000<br>\$218,517<br>\$0           | 08/15/24<br>08/15/24<br>03/30/26            | 33%<br>11%                 |
| 20.10.20<br>1352                                            |                     |                                                                                                                                                                                              |                                                                                                      |                                                                                                |                                           |                                             |                            |
| 04-SM-92-/15<br>04-0X6504                                   |                     | IN SAN MATEO COUNTY IN AND NEAR<br>HALF MOON BAY FROM ROUTE 1 TO 0.3<br>MILE EAST OF MAIN STREET.<br>HM-1 COLD PLANE AC PAVEMENT,<br>PLACE HMA (A)                                           | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br><br>BERKELEY CA 94710<br>(510)526-3424              | MALONZO, ETHAN<br>1700 S AMPHLETT<br>BLVD.<br>SAN MATEO, CA 94402<br>(279)234-2197             | \$751,124<br>\$796,420<br>\$796,420       | 06/04/25<br>09/26/25<br>12/24/25            | 27%<br>100%                |
| 04-SM-101-2.5/2.6<br>04-1Q8204                              |                     | SAN MATEO COUNTY AND THE CITY AND<br>COUNTY OF SAN FRANCISCO AT VARIOUS<br>LOCATIONS FROMHARNEY WAY TO MARKET<br>STREET<br>REPLACE CONCRETE PAVEMENT SLABS<br>AND UPGRAD                     | FBD VANGUARD CONSTRUCTION,<br>INC.<br>550 GREENVILLE ROAD<br><br>LIVERMORE CA 94550<br>(925)337-5169 | LUI, PATRICK<br>585 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(510)385-6818                     | \$92,222,000<br>\$502,868<br>\$476,773    | 08/20/25<br>08/28/25<br>03/07/28            | 4%<br>1%                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 54  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                            | Contractor                                                                                                 | Resident<br>Engineer                                                                          | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|-----------------------------|
| 04-SM-101-6.9/7.6<br>04-2J7304<br>ACNH-Q101-(415)E<br>--() |                     | SAN MATEO COUNTY IN REDWOOD CITY<br>AND SAN CARLOS FROM 0.3 MILE SOUTH<br>OF CORDILLERAS CREEK BRIDGE TO 0.1<br>MILE SOUTH OF PULGAS CREEK<br>REPLACE BOX CULVERT BRIDGE.              | MYERS & SONS CONSTRUCTION,<br>LLC<br>45 MORRISON AVE<br><br>SACRAMENTO CA 95838<br>(916)208-6416           | LAM, PETER<br>1700 SO. AMPHLETT<br>BLVD, STE101<br>SAN MATEO, CA 94402<br>(510)393-1593       | \$22,321,959<br>\$21,579,321<br>\$30,431  | 03/20/23<br>04/07/23<br>03/15/25            | 100%<br>94%<br><br>OVER RUN |
| 04-SM-101-9.1/9.1<br>04-0X0604                             |                     | IN SAN MATEO COUNTY IN BELMONT AT<br>BELMONT CREEK CULVERT DEBRIS AND<br>SIDEMENT REMOVAL DIR'S ORDER<br>EMERGENCY F.A.<br>CREEK CLEARING                                              | SIERRA MOUNTAIN<br>CONSTRUCTION, INC.<br>19500 NUGGET BLVD.<br><br>SONORA, CA 95370<br>(415)308-7260       | MOE, ALVIN<br>1700 S AMPHLETT<br>BLVD<br>SAN MATEO, CA 94402<br>(510)421-6332                 | \$2,176,000<br>\$1,421,950<br>\$0         | 08/31/23<br>05/14/24<br>12/31/25            | 80%<br>65%                  |
| 20.20.20<br>1130                                           |                     |                                                                                                                                                                                        |                                                                                                            |                                                                                               |                                           |                                             |                             |
| 04-SM-101-/6.5<br>04-1Q5814<br>ACNH-Q101-(422)E<br>--()    |                     | SAN MATEO COUNTY FROM SAN MATEO<br>COUNTY LINE IN EAST PALO ALTO TO<br>WHIPPLE AVENUE IN REDWOOD CITY<br>COLD PLANE AC PVMT, RHMA OVERLAY,<br>AND CONC                                 | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br><br>CONCORD CA 94520<br>(925)687-6666 | MALONZO, ETHAN<br>1700 S AMPHLETT<br>BLVD.<br>SAN MATEO, CA 94402<br>(279)234-2197            | \$42,081,932<br>\$41,908,554<br>\$391,330 | 01/10/24<br>01/12/24<br>12/12/25            | 73%<br>97%                  |
| 04-SM-101-/6.2<br>04-1X2404                                |                     | REDWOOD CREEK BRIDGE NO. 35-0145<br>REPAIR DAMAGED BRIDGE COLUMNS,<br>ABUTMENT, BENT CAP & SOFFIT, &<br>MITIGATE LOCAL SCOUR DIR'S ORDER<br>EME<br>BRIDGE REPAIR                       | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DR.<br><br>BENICIA, CA 94510<br>(925)372-8000                    | LAM, PETER<br>1700 SOUTH AMPHLETT<br>BLVD., SUITE 101<br>SAN MATEO, CA 94402<br>(510)867-6052 | \$1,351,500<br>\$4,780<br>\$0             | 06/14/24<br>07/17/24<br>03/26/27            | 25%<br>0%                   |
| 20.10.20<br>1131                                           |                     |                                                                                                                                                                                        |                                                                                                            |                                                                                               |                                           |                                             |                             |
| 04-SM-101-/21.8<br>04-1Q5824<br>ACNH-Q101-(441)E<br>--()   |                     | SAN MATEO COUNTY FROM SAN MATEO<br>COUNTY LINE IN EAST PALO ALTO TO<br>0.2 MILE NORTH OF COLMA CREEK<br>BRIDGE IN SOUTH SAN FRANCISCO<br>AC PAVEMENT, GUARDRAILS, TMS,<br>DRAINAGE SYS | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br><br>CONCORD CA 94520<br>(925)687-6666 | MALONZO, ETHAN<br>1700 S. AMPHLETT<br>BLVD.<br>SAN MATEO, CA 94402<br>(279)234-2197           | \$74,224,488<br>\$0<br>\$0                | 10/20/25<br>11/10/25<br>09/24/26            | 0%<br>0%                    |
| 04-SM-280-10.2/10.2<br>04-1X6604                           |                     | IN SAN MATEO CO. ON ROUTE 280 NB<br>IN THE CITY OF BELMONT REPLACE<br>CULVERT DIR'S ORDER EMERGENCY<br>F.A.<br>REPLACE CULVERT                                                         | GHILOTTI CONSTRUCTION<br>COMPANY, INC.<br>246 GHILOTTI AVE.<br><br>SANTA ROSA, CA 95407<br>(707)585-1221   | LAM, PETER<br>1700 S. AMPHLETT<br>BLVD. STE 101<br>SAN MATEO, CA 94402<br>(510)393-1593       | \$1,010,500<br>\$890,294<br>\$0           | 07/05/24<br>09/17/24<br>06/30/26            | 100%<br>88%                 |
| 20.10.20<br>1130                                           |                     |                                                                                                                                                                                        |                                                                                                            |                                                                                               |                                           |                                             |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 55  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                                 | Resident<br>Engineer                                                                    | Bid + CCOs<br>Comp To date<br>This Month     | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|-------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|----------------------------------------------|---------------------------------------------|-----------------------------|
| 04-SM-280-10.2/10.2<br>04-3Y0804                            |                     | SM 280-CANADA PUMP STATION REHAB-<br>PREVENT DETENTION BASIN OVERFLOW<br>INTO OTHER RESERVSM 280-CANADA<br>PUMP STATION REHAB- PREVENT DIR'<br>REPAIR PUMPS                                     | AQUA SIERRA CONTROLS, INC<br>13265 BILL FRANCIS DRIVE<br><br>AUBURN, CA 95603<br>(530)823-3241             | INORI, DOUGLAS<br>1700 S. AMPHLETT<br>BLVD<br>SAN MATEO, CA<br>(650)333-4036            | \$1,090,286<br>\$1,086,721<br>\$0            | 01/14/23<br>04/06/23<br>09/30/25            | 100%<br>98%<br><br>OVER RUN |
| 20.20.20<br>1130                                            |                     |                                                                                                                                                                                                 |                                                                                                            |                                                                                         |                                              |                                             |                             |
| 04-SM-280-/21<br>04-4J8504<br>ACIM-2801-(999)E<br>--()      |                     | SAN MATEO COUNTY AT VARIOUS<br>LOCATIONS FROMALPINE ROAD<br>UNDERCROSSING TO ROUTE<br>280/380SEPARATION<br>INSTALL COLUMN CASINGS, CONC<br>BARRIERS AND                                         | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br><br>BENICIA CA 94510<br>(925)372-8000                   | LAM, PETER<br>1700 S AMPHLETTE<br>BLVD<br>SAN MATEO CA 94402<br>(510)393-1593           | \$10,896,106<br>\$10,708,032<br>\$14,231     | 04/18/23<br>04/25/23<br>12/22/25            | 81%<br>96%                  |
| 04-SM-680-/16.5<br>04-3Y4104                                |                     | IN CC, SOL AND SM COUNTIES -<br>ROUTES 680, 8IN CC, SOL AND SM<br>COUNTIES - ROUTES 680, 8IN CC, SOL<br>AND SM COUNTIES - ROUTES 680,<br>8DIR'<br>PERFORM NON-DESTRUCTIVE TESTING<br>ON BUTT WE | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br><br>BENICIA CA 94510<br>(925)372-8000                   | ATAKO, KINGSTON<br>3401 REGATTA BLVD<br>RICHMOND, CA 948041650<br>(510)813-3347         | \$25,405,000<br>\$23,748,407<br>\$0          | 05/19/23<br>07/17/23<br>12/31/25            | 91%<br>93%                  |
| 20.20.20<br>1130                                            |                     |                                                                                                                                                                                                 |                                                                                                            |                                                                                         |                                              |                                             |                             |
| 04-SOL-12-1.8/L3.2<br>04-0A53T4                             |                     | SOLANO COUNTY IN AND NEAR<br>FAIRFIELD ON ROUTE 12 FROM THE<br>80/12 EAST JUNCTION TO 0.9 MILE<br>EAST OF CHADBOURNE ROAD<br>UNDERCROSSING AND<br>I-80 WB TRUCK SCALES                          | KIEWIT INFRASTRUCTURE WEST<br>CO.<br>4650 BUSINESS CENTER DRIVE<br><br>FAIRFIELD CA 94534<br>(707)439-7300 | ISADA, DARREN<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(925)250-5595    | \$152,413,507<br>\$20,219,380<br>\$5,739,438 | 06/20/25<br>06/20/25<br>01/31/29            | 8%<br>13%                   |
| 04-SOL-12-3.2/7.5<br>04-0W1104<br>SNHG-P012-(131)E<br>--()  |                     | SOLANO COUNTY IN AND NEAR SUISUN<br>CITY AT VARIOUS LOCATIONS FROM 0.2<br>MILE EAST OF BECK AVENUE TO 0.2<br>MILE WEST OF WALTERS ROAD<br>INSTALL MGS AND MODIFY SIGNAL AND<br>LIGHTING         | HOSELEY CORPORATION<br>96F PIER ADMIN BUILDING<br>STE20<br><br>SAN FRANCISCO CA 94124<br>(415)404-8997     | LANE, ISAIAH<br>324 CAMPUS LANE,<br>SUITE T<br>FIARFIELD, CA 94534<br>(510)867-6033     | \$2,415,532<br>\$2,343,815<br>\$0            | 07/25/24<br>08/16/24<br>07/21/25            | 100%<br>97%                 |
| 04-SOL-12-7.7/14.1<br>04-2Q5504<br>ACNH-P012-(132)E<br>--() |                     | SOLANO COUNTY NEAR SUISUN CITY<br>FROM 0.2 MILE EAST OF LAWLER RANCH<br>PARKWAY TO 0.5 MILE EAST OF SHILOH<br>ROAD<br>RHMA OVERLAY, REPLACE CULVERTS,<br>BRIDGE RAI                             | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br><br>CONCORD CA 94520<br>(925)687-6666 | SARWARY, ASADULLAH<br>324 CAMPUS LANE,<br>STE T<br>FAIRFIELD, CA 94533<br>(510)807-1407 | \$19,407,245<br>\$8,026,208<br>\$2,185,368   | 02/14/25<br>03/06/25<br>11/12/26            | 29%<br>40%                  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 56  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                             | Contractor                                                                                                 | Resident<br>Engineer                                                               | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 04-SOL-28-/9.8<br>04-1X3604                                  |                     | IN SOLANO COUNTY VALLEJO,<br>FAIRFIELD AND DIXON MAINTENANCE<br>STATIONS AND DIXON MAINTENANCE<br>STATIONS<br>REPLACE/IMPROVE EXISTING FENCES<br>AND GATES              | REDGWICK CONSTRUCTION CO.<br>21 HEGENBERGER COURT,<br><br>OAKLAND, CA 94621<br>(510)792-1727               | TRAN, QUANG<br>324 CAMPUS<br>LANE, SUITE T<br>FAIRFIELD, CA 94534<br>(510)773-8499 | \$2,107,000<br>\$1,108,441<br>\$0           | 08/27/24<br>11/04/24<br>12/31/25            | 31%<br>53%                 |
| 20.20.20<br>1130                                             |                     |                                                                                                                                                                         |                                                                                                            |                                                                                    |                                             |                                             |                            |
| 04-SOL-29-/6<br>04-2Q5204<br>ACNH-P029-(158)E<br>--()        |                     | SOLANO COUNTY IN VALLEJO FROM 0.2<br>MILE NORTH OF ROUTE 80/ 29<br>SEPARATION TO NAPA COUNTY LINE<br>HMA PVMT, MOD DRAINAGE, SIGNALS,<br>SIDEWALKS                      | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br><br>CONCORD CA 94520<br>(925)687-6666 | TRAN, QUANG<br>324 CAMPUS LANE<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)773-8499  | \$25,080,109<br>\$305,677<br>\$305,677      | 07/14/25<br>07/29/25<br>06/18/27            | 5%<br>1%                   |
| 04-SOL-80-6.7/6.7<br>04-3X5004                               |                     | HAUL OFF SLIDE MATERIAL AT CLOSED<br>BIKE TRAIL AND DISPOSAL, HAZMAT<br>SOIL TESTING, ROADWAY EXCAVATION,<br>EMBANKMENT GRADING, "SOLANO BI<br>LANSLIDE AND BIKE REPAIR | O C JONES & SONS INC.<br>1520 FOURTH STREET,<br><br>BERKELEY CA 94710<br>(510)526-3424                     | QUANG, TRAN<br>324 CAMPUS LANE,<br>FAIRFIELD, CA 94534<br>(510)224-6309            | \$2,560,000<br>\$598,713<br>\$0             | 03/28/25<br>07/29/25<br>03/27/26            | 43%<br>23%                 |
| 20.20.20<br>1130                                             |                     |                                                                                                                                                                         |                                                                                                            |                                                                                    |                                             |                                             |                            |
| 04-SOL-80-10.1/10.6<br>04-3X1604                             |                     | PUMP STATION ASSET ID# 23<br>0014DWR/L<br>PUMP STATION REPAIR                                                                                                           | MAGGIORA BROS DRILLING,<br>INC.<br>595 AIRPORT BLVD.,<br><br>WATSONVILLE, CA 95076<br>(831)724-1338        | TRAN, QUANG<br>324 CAMPUS LANE,<br>FAIRFIELD, CA 94534<br>(510)773-8499            | \$1,277,500<br>\$0<br>\$0                   | 02/24/25<br>03/28/25<br>12/31/25            | 0%<br>0%                   |
| 20.20.20<br>1130                                             |                     |                                                                                                                                                                         |                                                                                                            |                                                                                    |                                             |                                             |                            |
| 04-SOL-80-10.4/30.2<br>04-4G0804<br>ACIM-0802-(375)E<br>--() |                     | FROM 0.95 WEST OF RED TOP ROAD<br>UNDERCROSSING TO 0.4 MILE EAST OF<br>LEISURE TOWN ROAD OVERCROSSING<br>CONVERT EXISTING HOV LANE TO<br>EXPRES                         | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br><br>BERKELEY CA 94710<br>(510)526-3424                    | TATUM, JUSTEN<br>324 CAMPUS LANE<br>SUITE T<br>FAIRFIELD CA 94534<br>(510)406-4596 | \$160,487,804<br>\$158,112,482<br>\$777,031 | 01/18/22<br>02/02/22<br>07/10/26            | 89%<br>99%                 |
| HB4C                                                         |                     |                                                                                                                                                                         |                                                                                                            |                                                                                    |                                             |                                             |                            |
| 04-SOL-80-12.9/12.9<br>04-3X4704                             |                     | PAVEMENT SETTLEMENT AND<br>EMBANKMENT RECONSTRUCTION<br>"REPAIR AC PAVEMENT, ADDRESS<br>EXPOSED FOUND                                                                   | GORDON N BALL INC<br>1777 OAKLAND BLVD ST 300,<br><br>WALNUT CREEK, CA 94596                               | TATUM, JUSTEN<br>324 CAMPUS LANE,<br>FAIRFIELD, CA 94534<br>(510)406-4596          | \$994,000<br>\$263,167<br>\$0               | 03/31/25<br>08/05/25<br>12/24/25            | 42%<br>26%                 |
| 20.20.20<br>1130                                             |                     |                                                                                                                                                                         |                                                                                                            |                                                                                    |                                             |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 57  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                                                        | Resident<br>Engineer                                                                      | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| 04-SOL-80-13.9/14.5<br>04-4G8734                             |                     | SOLANO COUNTY IN AND NEAR<br>FAIRFIELD AT DANWILSON CREEK<br>BRIDGE AND AT SUISUN CREEK BRIDGE<br>MAINTAIN EXISTING PLANTED AREAS.                                                           | JOHN SEMSEN LANDSCAPING<br>CO., INC.<br>21161 LYONS BALD MT. ROAD<br><br>SONORA CA 95370<br>(209)743-4911                                         | LUCKEL, KASAI<br>3401 REGATTA BLVD<br>RICHMOND CA, 94804<br>(510)774-6276                 | \$561,040<br>\$407,940<br>\$5,080         | 11/21/22<br>01/13/23<br>04/08/27            | 67%<br>73%                 |
| 04-SOL-80-15.9/30.2<br>04-0K6404<br>ACIM-0801-(995)E<br>--() |                     | SOLANO COUNTY ON ROUTE 80 IN AND<br>NEAR FAIRFIELD AND VACAVILLE AT<br>VARIOUS LOCATIONS FROM 1.5 MILES<br>EAST OF SUISUN VALLEY ROAD OVERC<br>COLD PLANE, OVERLAY, MGS, RAMP<br>METERING, L | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br><br>BERKELEY CA 94710<br>(510)526-3424                                                           | TATUM, JUSTEN<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)406-4596      | \$15,446,852<br>\$12,376,088<br>\$551,507 | 12/17/24<br>01/16/25<br>02/23/26            | 74%<br>68%                 |
| 04-SOL-80-22.1/23<br>04-4K3004<br>SIMG-0802-(377)E<br>--()   |                     | SOLANO COUNTY FROM 1.2 MILES EAST<br>OF NORTHTEXAS STREET OVERCROSSING<br>IN FAIRFIELD TO 0.1 MILE WEST OF<br>CHERRY GLEN ROAD OVERCROSSING<br>CONSTRUCT CONCRETE BARRIER AND<br>INSTALL DRA | GORDON N. BALL, INC.<br>1777 OAKLAND BLVD., STE<br>300<br><br>WALNUT CREEK, CA 94596<br>(925)838-5675                                             | LANE, ISAAH<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)867-6033        | \$4,000,368<br>\$3,828,459<br>\$41,568    | 11/05/24<br>12/03/24<br>08/12/25            | 100%<br>95%                |
| 04-SOL-80-34.4/34.5<br>04-0J6014                             |                     | SOLANO COUNTY IN AND NEAR DIXON<br>AND VACAVILLE ON ROUTE 80 AT MC<br>CUNE CREEK BRIDGE AND ON ROUTE 505<br>AT HORSE CREEK BRIDGE<br>MAINTAIN EXISTING PLANTED AREAS.                        | EMPIRE LANDSCAPING INC.<br>26945 COUNTY ROAD 97D<br><br>DAVIS CA 95616<br>(530)400-3944                                                           | LUCKEL, KASAI<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)774-6276                | \$190,665<br>\$123,343<br>\$3,210         | 01/13/23<br>03/20/23<br>06/10/27            | 63%<br>65%                 |
| 04-SOL-84-3.0/13.6<br>04-0X7004                              |                     | SOLANO COUNTY NEAR RIO VISTA FROM<br>0.4 MILENORTH OF CACHE SLOUGH<br>FERRY TO YOLO COUNTYLINE<br>COLD PLANE AC PAVEMENT AND<br>OVERLAY WITH RH                                              | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br><br>BERKELEY CA 94710<br>(510)526-3424                                                           | SARWARY, ASADULLAH<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)807-1407 | \$2,239,696<br>\$2,183,281<br>\$31,710    | 06/25/25<br>07/14/25<br>12/31/25            | 100%<br>94%                |
| 04-SOL-113-18.3/21.2<br>04-0X7604                            |                     | SOLANO COUNTY IN AND NEAR DIXON<br>FROM PARKWAY BOULEVARD TO ROUTE<br>113/80 SEPARATION<br>COLD PLANE AC PAVEMENT, PLACE HMA<br>AND OVER                                                     | DOOLITTLE CONSTRUCTION, LLC<br>DBA DOOLITTLE ROAD<br>CONSTRUCTION<br>15 BUSINESS PARKWAY SUITE<br>105<br><br>SACRAMENTO CA 95828<br>(775)691-7232 | SARWARY, ASADULLAH<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)807-1407 | \$1,505,723<br>\$1,448,173<br>\$9,000     | 06/12/25<br>06/26/25<br>12/31/25            | 100%<br>96%                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 58  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                       | Contractor                                                                                          | Resident<br>Engineer                                                                       | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|-------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|-------------------------------|
| 04-SON-1-26.7/27.1<br>04-0J3014                             |                     | SONOMA COUNTY NEAR JENNER FROM 0.3<br>MILE TO 0.7 MILE NORTH OF MEYERS<br>GRADE ROAD<br>MAINTAIN EXISTING PLANTED AREAS<br>AND EROSION                                            | EMPIRE LANDSCAPING INC.<br>26945 COUNTY ROAD 97D<br><br>DAVIS CA 95616<br>(530)400-3943             | PAULO, HARLEY<br>4030 OCCIDENTAL<br>RD., UNIT A<br>SANTA ROSA, CA 95401<br>(510)406-9754   | \$696,100<br>\$142,734<br>\$15,334       | 10/31/24<br>03/13/25<br>08/06/29             | 6%<br>21%                     |
| 04-SON-1-26.7/27.1<br>04-0J3004<br>ACST-P001-(679)E<br>--() |                     | IN SONOMA COUNTY NEAR JENNER, FROM<br>0.3 TO 0.7 MILES NORTH OF MYERS<br>GRADE ROAD<br>PERMANENT RESTORATION OF ROADWAY                                                           | ARGONAUT CONSTRUCTORS<br>360 SUTTON PLACE<br><br>SANTA ROSA CA 95407<br>(707)542-4862               | LA SERNA, FABIO<br>4030 OCCIDENTAL<br>RD., UNIT A<br>SANTA ROSA, CA 95401<br>(510)496-9271 | \$14,664,352<br>\$14,924,915<br>\$0      | 07/08/22<br>08/05/22<br>08/19/25<br>10/30/25 | 100%<br>100%<br><br>COMPLETED |
| 04-SON-1-30.8/40.6<br>04-1K7304                             |                     | SONOMA COUNTY AT VARIOUS LOCATIONS<br>FROM MILL GULCH TO 0.5 MILE SOUTH<br>OF MILLER CREEK<br>REMOVE AND REPLACE CULVERTS, AND<br>ESTABLISH                                       | WYLATTI RESOURCE<br>MANAGEMENT, INC.<br>23601 CEMETERY LANE<br><br>COVELO CA 95428<br>(707)983-8135 | PAULO, HARLEY<br>4030 OCCIDENTAL<br>RD., UNIT A<br>SANTA ROSA, CA 95401<br>(510)406-9754   | \$2,616,842<br>\$2,479,520<br>\$100,802  | 10/18/23<br>11/08/23<br>12/31/25             | 36%<br>93%                    |
| 04-SON-1-30.8/40.6<br>04-1K7314                             |                     | SONOMA COUNTY AT VARIOUS LOCATIONS<br>FROM 2.2 MILES SOUTH OF FORT ROSS<br>ROAD TO 0.7 MILE NORTH OF MOON<br>ROCK CAMPGROUND<br>MAINTAIN EXISTING PLANTED AREA<br>AND EROSION     | WYLATTI RESOURCE<br>MANAGEMENT, INC.<br>23601 CEMETERY LANE<br><br>COVELO CA 95428<br>(707)983-8135 | SIMPSON, JOHN<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(510)867-4515                  | \$280,763<br>\$0<br>\$0                  | 10/02/25<br>10/24/25<br>01/30/29             | 0%<br>0%                      |
| 04-SON-1-38.6/38.6<br>04-1X3204<br><br>20.10.20<br>1130     |                     | IN SONOMA CO. ON RTE 1 AT PM 38.58<br>AT WALSH CONSTRUCT SOLDIER PILE<br>WALL, AND DRAINAGE FACILITIES<br>DIR'S ORDER EMERGENCY F.A.<br>CONSTRUCT SOLDIER PILE WALL &<br>DRAINAGE | O.C. JONES & SONS, INC.<br>1520 FOURTH ST<br><br>BERKELEY CA 94710<br>(510)526-3424                 | PAULO, HARLEY<br>4030 OCCIDENTAL<br>RD., UNIT A<br>SANTA ROSA, CA 95401<br>(510)406-9754   | \$8,615,000<br>\$7,251,033<br>\$0        | 02/22/24<br>02/23/24<br>12/31/25             | 100%<br>84%<br><br>OVER RUN   |
| 04-SON-1-41.2/54.6<br>04-1K7504                             |                     | SONOMA COUNTY AT VARIOUS LOCATIONS<br>FROM 0.2 MILE NORTH OF MILLER<br>CREEK TO 0.1 MILE NORTH OF VANTAGE<br>ROAD<br>REMOVE CULVERT, RCP, CORRUGATED<br>STEEL PIPE                | WYLATTI RESOURCE<br>MANAGEMENT, INC.<br>23601 CEMETERY LANE<br><br>COVELO CA 95428<br>(707)983-8135 | PAULO, HARLEY<br>4030 OCCIDENTAL<br>RD., UNIT A<br>SANTA ROSA, CA 95401<br>(510)406-9754   | \$2,850,831<br>\$2,713,300<br>\$128,329  | 10/25/23<br>11/09/23<br>12/31/25             | 34%<br>94%                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 59  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code             | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                   | Contractor                                                                                 | Resident<br>Engineer                                                                           | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 04-SON-1-45.4/0<br>04-1K7604                            |                     | SONOMA COUNTY NEAR STEWARTS POINT<br>AT 2.7 MILES SOUTH OF SKAGGS<br>SPRINGS ROAD<br>CONSTRUCT PIPE CULVERT WINGWALL<br>AND DRAINAGE          | REGE CONSTRUCTION, INC.<br>600 SANTANA DRIVE<br>CLOVERDALE, CA 95425<br>(707)318-3762      | PAULO, HARLEY<br>4030 OCCIDENTAL<br>RD., UNIT A<br>SANTA ROSA, CA 95401<br>(510)406-9754       | \$1,026,808<br>\$971,763<br>\$210,151    | 03/03/25<br>03/27/25<br>11/28/25            | 17%<br>94%                 |
| 04-SON-1-/24.7<br>04-1X1404                             |                     | ON ROUTE 1, IN SONOMA COUNTY,<br>BETWEEN PM 24.65 & 24.73 INSTALL<br>HORIZONTAL DRAINS & UNDERDRAINS<br>AND REPAIR PAVEMENT DIR'S ORDER<br>EM | ENGELKE CONSTRUCTION, INC.<br>PO BOX 1387<br>HEALDSBURG, CA 95448<br>(707)433-8389         | PAULO, HARLEY<br>4030 OCCIDENTAL RD,<br>UNIT A<br>SANTA ROSA, CA 95401<br>(510)406-9754        | \$2,135,000<br>\$1,943,256<br>\$0        | 08/29/24<br>11/08/24<br>12/31/25            | 81%<br>91%                 |
| 20.20.20<br>1130                                        |                     | INSTALL HORIZONTAL DRAINS &<br>UNDERDRAINS                                                                                                    |                                                                                            |                                                                                                |                                          |                                             |                            |
| 04-SON-1-/7.2<br>04-3X0804                              |                     | NEAR BODEGA BAY NEAR BODEGA<br>BAY<br>NEAR BODEGA BAY SLIPOUT                                                                                 | GHILOTTI CONSTRUCTION<br>COMPANY, INC.<br>246 GHILOTTI AVENUE,<br>SANTA ROSA, 95407        | PAULO, HARLEY<br>4030 OCCIDENTAL,<br>BLDG A,<br>SANTA ROSA, CA 95401-<br>5801<br>(510)406-9754 | \$4,745,000<br>\$2,062,231<br>\$0        | 02/20/25<br>02/20/25<br>12/31/25            | 100%<br>43%                |
| 20.20.20<br>1130                                        |                     |                                                                                                                                               |                                                                                            |                                                                                                |                                          |                                             |                            |
| 04-SON-1-/58.6<br>04-4G7804<br>HSST-P001-(704)E<br>--() |                     | SONOMA COUNTY AT VARIOUS LOCATIONS<br>FROM MARIN COUNTY LINE TO<br>MENDOCINO COUNTY LINE<br>CENTERLINE RUMBLE STRIP, SHOULDER<br>WIDENING,    | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br>BERKELEY CA 94710<br>(510)816-2955        | PAULO, HARLEY<br>4030 OCCIDENTAL<br>RD., UNIT A<br>SANTA ROSA, CA 95401<br>(510)406-9754       | \$5,086,622<br>\$2,464,756<br>\$31,870   | 02/14/25<br>03/13/25<br>04/28/26            | 16%<br>48%                 |
| 04-SON-1-/36.4<br>04-3X1004                             |                     | LEE DRIVE AT STILLWATER COVE<br>REPAIR SLIPOUT                                                                                                | PRECISION EXCAVATING &<br>GRADING INC<br>129 N CLOVERDALE BLVD #7,<br>CLOVERDALE, CA 95425 | PAULO, HARLEY<br>4030 OCCIDENTAL,<br>BLDG A,<br>SANTA ROSA, CA 95401-<br>5801<br>(510)406-9754 | \$1,558,400<br>\$300,411<br>\$0          | 04/21/25<br>06/16/25<br>11/13/25            | 33%<br>19%                 |
| 20.20.20<br>1130                                        |                     |                                                                                                                                               |                                                                                            |                                                                                                |                                          |                                             |                            |
| 04-SON-12-25.8/0<br>04-4H0514                           |                     | SONOMA COUNTY NEAR SANTA ROSA AT<br>SONOMA CREEK BRIDGE AND AT HOOKER<br>CREEK BRIDGE<br>MAINTAIN EXISTING PLANTED AREA<br>AND EROSION        | EMPIRE LANDSCAPING, INC.<br>26945 COUNTY ROAD 97D<br>DAVIS CA 95616<br>(530)400-3943       | BRAJNIKOFF, LEONARD<br>4030 OCCIDENTAL RD.<br>UNIT A<br>SANTA ROSA, CA 95401<br>(707)249-7557  | \$457,080<br>\$74,400<br>\$16,000        | 05/29/25<br>06/13/25<br>08/29/29            | 10%<br>16%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 60  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                | Contractor                                                                                                            | Resident<br>Engineer                                                                            | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 04-SON-101-18.5/18.5<br>04-4A1304<br>NH- ( )<br>--()<br>HE11  |                     | SONOMA COUNTY IN SANTA ROSA AT<br>HEARN AVENUE OVERCROSSING<br>HMA, WIDEN & REPLACE HEARN AVE<br>OC.                                                       | GHILOTTI CONSTRUCTION<br>COMPANY, INC.<br>246 GHILOTTI AVENUE<br><br>SANTA ROSA CA 95407<br>(707)585-1221             | VALEH, SYD<br>4030 OCCIDENTAL<br>ROAD<br>SANTA ROSA, CA 94501<br>(510)385-6972                  | \$25,985,073<br>\$22,942,855<br>\$2,794,065 | 11/17/23<br>12/13/23<br>03/29/27            | 51%<br>88%                 |
| 04-SON-101-22.8/32.8<br>04-1Q7004                             |                     | SONOMA COUNTY AT VARIOUS LOCATIONS<br>FROM MENDOCINO AVENUE OVERCROSSING<br>TO LIMERICK LANE OVERCROSSING<br>REPLACE BRIDGE RAILING AND<br>GUARDRAIL, & RE | GHILOTTI CONSTRUCTION<br>COMPANY, INC.<br>246 GHILOTTI AVENUE<br><br>SANTA ROSA CA 95407<br>(707)975-6334             | BRAJNIKOFF, LEONARD<br>4030 OCCIDENTAL<br>ROAD<br>SANTA ROSA, CA 94501<br>(707)249-7557         | \$8,097,807<br>\$7,104,844<br>\$369,615     | 02/06/25<br>03/06/25<br>02/27/26            | 69%<br>87%                 |
| 04-SON-101-/0<br>04-3J0804                                    |                     | SONOMA COUNTY NEAR PETALUMA AT SAN<br>ANTONIO CREEK BRIDGE<br>CONSTRUCT STEEL SHEET PILE WALL<br>AND CONCRE                                                | GHILOTTI BROS., INC.<br>525 JACOBY STREET<br><br>SAN RAFAEL CA 94901<br>(415)454-7011                                 | SIMPSON, JOHN<br>384 BEL MARIN KEYS<br>BLVD STE200<br>NOVATO, CA 94949<br>(510)867-4515         | \$1,504,533<br>\$1,420,404<br>\$0           | 02/15/23<br>03/15/23<br>11/12/25            | 85%<br>98%                 |
| 04-SON-116-9.6/0<br>04-2K3604<br>ACST-S097-(001)E<br>--()     |                     | SONOMA COUNTY NEAR MONTE RIO AT<br>0.2 MILE WEST OF CNOPIUS ROAD<br>REPAIR SIDE SLOPE AND CONSTRUCT<br>SOIL NAIL                                           | GHILOTTI BROS., INC.<br>525 JACOBY STREET<br><br>SAN RAFAEL CA 94901<br>(415)720-2114                                 | BRAJNIKOFF, LEONARD<br>4030 OCCIDENTAL RD,<br>UNIT A<br>SANTA ROSA, CA 95401<br>(707)249-7557   | \$5,256,996<br>\$1,007,978<br>\$0           | 05/07/25<br>06/19/25<br>11/25/26            | 9%<br>19%                  |
| 04-SON-116-10.4/10.4<br>04-3X0504                             |                     | IN GUE IN GUERNE IN GUERNEVILLE<br>SLIPOUT AND DRAINAGE REPAIR                                                                                             | PIAZZA CONSTRUCTION<br>5200 CARROLL ROAD,<br><br>PETALUMA, CA 94952                                                   | BRAJNIKOFF, LEONARD<br>4030 OCCIDENTAL<br>ROAD, UNIT A<br>SANTA ROSA, CA 95401<br>(707)249-7557 | \$7,255,000<br>\$4,266,502<br>\$0           | 01/02/25<br>03/20/25<br>11/07/25            | 87%<br>59%                 |
| 20.20.20<br>1130                                              |                     |                                                                                                                                                            |                                                                                                                       |                                                                                                 |                                             |                                             |                            |
| 04-SON-116-11.8/12.2<br>04-4J4604<br>ACST-P116-(051)E<br>--() |                     | SONOMA COUNTY AT GUERNEVILLE FROM<br>BROOKSIDE LANE TO OLD RIVER ROAD<br>REPLACE CURB RAMPS, SIDEWALK,<br>DRIVEWAY, LI                                     | CALIFORNIA HIGHWAY<br>CONSTRUCTION GROUP, INC.<br>1647 WILLOW PASS ROAD #150<br><br>CONCORD CA 94520<br>(925)766-1714 | BRAJNIKOFF, LEONARD<br>4030 OCCIDENTAL<br>ROAD<br>SANTA ROSA 95401<br>(916)320-1724             | \$7,265,296<br>\$6,483,699<br>\$178,962     | 04/16/24<br>04/29/24<br>11/24/25            | 100%<br>86%                |
|                                                               |                     |                                                                                                                                                            |                                                                                                                       |                                                                                                 |                                             |                                             | OVER RUN                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 61  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                           | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                 | Resident<br>Engineer                                                                                | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|-----------------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|-------------------------------------------|----------------------------------------------|-------------------------------|
| 04-SON-116-46.5/46.8<br>04-3G9004<br>CSTG-X097-(044)E<br>--()<br>HB4N |                     | SONOMA COUNTY NEAR SCHELLVILLE ON<br>ROUTE 116 FROM 0.3 MILE NORTH OF<br>BONNEAU ROAD TOROUTE 121 AND ON<br>ROUTE 121 FROM 0.2 MILE SOUTH O<br>RDWY EXC, HMA, DRAINAGE, ROCK<br>BLANKET, MIN | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br><br>BERKELEY CA 94710<br>(510)526-3424                    | LA SERNA, FABIO<br>384 BEL MARIN KEYS<br>STE 200<br>NOVATO CA 94949<br>(510)496-9271                | \$11,795,130<br>\$11,821,403<br>\$246,322 | 07/31/23<br>08/23/23<br>02/11/26             | 54%<br>96%                    |
| 04-SON-121-6.5/0<br>04-2Q4404                                         |                     | SONOMA COUNTY NEAR SONOMA AT<br>YELLOW CREEK BRIDGE AND AT ARROYO<br>SECO BRIDGE<br>REMOVE BR AND AC SURF, CONSTRUCT<br>BR DECK,                                                             | GORDON N. BALL, INC.<br>1777 OAKLAND BLVD. SUITE<br>300<br><br>WALNUT CREEK CA 94596<br>(925)838-5675      | LA SERNA, FABIO<br>384 BEL MARIN KEYS<br>STE 200<br>NOVATO, CA 94949<br>(510)496-9271               | \$4,153,400<br>\$2,936,536<br>\$902,223   | 04/07/25<br>04/24/25<br>04/14/26             | 9%<br>71%                     |
| 04-SON-128-12.2/24.8<br>04-0X7204                                     |                     | SONOMA COUNTY AT AND NEAR KELLOGG<br>FROM SAUSAL CREEK BRIDGE TO NAPA<br>COUNTY LINE<br>PAVEMENT PRESERVATION                                                                                | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br><br>BERKELEY CA 94710<br>(510)526-3424                    | BRAJNIOFF, LEONARD<br>4030 OCCIDENTAL<br>RD., UNIT A<br>SANTA ROSA, CA 95401<br>(707)249-7557       | \$999,111<br>\$958,606<br>\$0             | 05/21/25<br>07/22/25<br>10/10/25<br>10/30/25 | 100%<br>100%<br><br>COMPLETED |
| 04-SON-128-16.6/16.7<br>04-3X4204                                     |                     | SLIPOUT ON WESTBOUND SON 128 DUE<br>TO STORM EVENTS<br>CONSTRUCT ROCK SLOPE PROTECTION<br>(RSP) AND                                                                                          | TERRACON CONSTRUCTORS INC<br>PO BOX 276<br><br>HEALDSBURG, CA 95448                                        | BRAJNIOFF, LEONARD<br>4030 OCCIDENTAL,<br>BLDG A,<br>SANTA ROSA, CA 95401-<br>5801<br>(510)867-6107 | \$1,792,000<br>\$348,815<br>\$0           | 03/19/25<br>07/08/25<br>12/04/25             | 49%<br>19%                    |
| 20.20.20<br>1130                                                      |                     |                                                                                                                                                                                              |                                                                                                            |                                                                                                     |                                           |                                              |                               |
| 04-VAR-82-25.9/25.9<br>04-0Y8004                                      |                     | SANTA CLARA COUNTY AT VARIOUS<br>LOCATIONS<br>PLACE POLYESTER CONCRETE OVERLAY,<br>TREAT BR                                                                                                  | TRUESDELL CORPORATION OF<br>CALIFORNIA, INC.<br>1310 W. 23RD STREET<br><br>TEMPE AZ 85282<br>(602)437-1711 | NGO, HUNG T<br>1007 KNOX AVE<br>SAN JOSE, CA 95122<br>(510)406-9696                                 | \$3,319,143<br>\$3,203,905<br>\$0         | 04/22/24<br>05/17/24<br>12/31/25             | 69%<br>94%                    |
| 04-VAR-101-18.7/18.7<br>04-2Q5704<br>ACNH-X085-(066)E<br>--()         |                     | SANTA CLARA COUNTY IN AND NEAR<br>MORGAN HILLAND SAN JOSE AT VARIOUS<br>LOCATIONS<br>REPLACE STORMWATER PUMPS AND<br>CONSTRUCT DRA                                                           | DISNEY CONSTRUCTION, INC.<br>533 AIRPORT BLVD., SUITE<br>120<br><br>BURLINGAME CA 94010<br>(650)732-1004   | PATEL, NIM<br>1007 KNOX AVE<br>SAN JOSE, CA 96122<br>(408)595-4003                                  | \$11,931,347<br>\$9,514,948<br>\$132,282  | 01/29/24<br>03/14/24<br>12/31/25             | 61%<br>80%<br><br>SUSPENDED   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 62  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code             | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                    | Contractor                                                                                              | Resident<br>Engineer                                                                    | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 04-VAR-101-21.3/26.5<br>04-3Q6104                       |                     | SANTA CLARA COUNTY AT VARIOUS<br>LOCATIONS<br>POLYESTER CONCRETE OVERLAY, AND<br>STRUCTURAL                                                    | TRUESDELL CORPORATION OF<br>CALIFORNIA, INC.<br>1310 W. 23RD STREET<br>TEMPE AZ 85282<br>(602)437-1711  | FARSIPOUR NAGHIBI,<br>SINA<br>1007 KNOX AVE<br>SAN JOSE CA 95122<br>(510)715-9940       | \$3,733,080<br>\$3,586,157<br>\$0        | 06/15/23<br>07/05/23<br>01/31/25            | 100%<br>91%                |
| 04-VAR-280-/0<br>04-0K1104<br>ACST-000C-(553)E<br>--()  |                     | SANTA CLARA COUNTY AT VARIOUS<br>LOCATIONS<br>CONSTRUCT CONCRETE BARRIER<br>TRANSITION AND                                                     | FBD VANGUARD CONSTRUCTION<br>550 GREENVILLE ROAD<br>LIVERMORE CA 94550<br>(925)245-1300                 | KABBANI, MUHIEDDINE<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(510)496-9525            | \$15,696,831<br>\$12,069,333<br>\$0      | 04/05/24<br>04/29/24<br>03/05/26            | 76%<br>76%                 |
| 04-VAR-580-/0<br>04-0K1204<br>HSNH-000C-(543)E<br>--()  |                     | ALAMEDA AND CONTRA COSTA COUNTIES<br>AT VARIOUS LOCATIONS<br>INSTALL RECTANGULAR RAPID<br>FLASHING BEACON                                      | PERRY ELECTRIC INCORPORATED<br>130 MURWOOD COURT<br>WALNUT CREEK CA 94596<br>(925)766-2778              | KALANTARI, RAMIN<br>2525 STANWELL DR.,<br>STE 100<br>CONCORD, CA 94520<br>(510)421-8049 | \$8,743,268<br>\$8,571,943<br>\$0        | 02/17/23<br>03/15/23<br>12/01/25            | 88%<br>98%                 |
| 04-VAR-680-.1/20.7<br>04-4Q2504                         |                     | ALAMEDA COUNTY AT VARIOUS<br>LOCATIONS<br>PLACE POLYESTER CONCRETE OVERLAY,<br>AND REPL                                                        | BAY LINE CUTTING & CORING<br>501 CESAR CHAVEZ, SUITE<br>101B<br>SAN FRANCISCO CA 94124<br>(510)715-4838 | ONATE, ERNESTO<br>3847 BREAKWATER AVE<br>HAYWARD CA 94545<br>(344)766-2454              | \$3,852,213<br>\$3,470,681<br>\$0        | 06/16/23<br>07/24/23<br>12/19/25            | 98%<br>88%                 |
| 04-VAR-880-/32<br>04-0Q0704<br>ACST-000C-(559)E<br>--() |                     | ALAMEDA, CONTRA COSTA, SAN MATEO,<br>SANTA CLARA, AND SOLANO COUNTIES<br>AT VARIOUS LOCATIONS<br>MODIFY RAMP METERING SYSTEMS,<br>INSTALL GUAR | ST. FRANCIS ELECTRIC LLC<br>975 CARDEN ST<br>SAN LEANDRO CA 94577<br>(510)421-5523                      | FAUSTIN, GLENN<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)867-6156             | \$9,037,000<br>\$5,682,133<br>\$0        | 03/25/24<br>04/17/24<br>12/31/25            | 90%<br>63%<br>SUSPENDED    |
| 04-VAR-880-/10<br>04-0Q4404<br>ACNH-X081-(036)E<br>--() |                     | SAN MATEO COUNTY AT VARIOUS<br>LOCATIONS<br>INSTALL TRASH CAPTURE DEVICES AND<br>MAINTENA                                                      | HOSELEY CORPORATION<br>PO BOX 881386<br>SAN FRANCISCO, CA 94188<br>(415)404-8997                        | KARDAVANI, KAYVAN<br>585 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(510)908-8819         | \$2,681,815<br>\$2,601,197<br>\$8,886    | 04/02/24<br>04/23/24<br>12/31/26            | 0%<br>95%                  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 63  
12/01/25

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code         | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                | Contractor                                                                                                 | Resident<br>Engineer                                                                   | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-----------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 04-VAR--/0<br>04-0X5804                             |                     | THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS<br>INSTALL ROADSIDE SIGNS AND PAVEMENT DELINE                                    | GBA ENGINEERING, INC.<br>18543 YORBA LINDA BLVD<br>#394<br><br>YORBA LINDA CA 92886<br>(714)510-6700       | ALSHAER, ABDELRAHMAN<br>585 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(510)715-6899     | \$1,673,946<br>\$207,706<br>\$50,906     | 06/05/25<br>07/14/25<br>12/15/25            | 72%<br>12%                 |
| 04-VAR--/0<br>04-0X5704                             |                     | ALAMEDA AND SONOMA COUNTIES AT VARIOUS LOCATIONS<br>REPLACE PAVEMENT DELINEATION, COLD PLANE A                                             | CENTRAL STRIPING SERVICE, INC.<br>3489 LUYUNG DRIVE<br><br>RANCHO CORDOVA, CA 95742<br>(916)635-5175       | WONG, ANDREW<br>756 FRANCISCO BLVD<br>WEST<br>SAN RAFAEL, CA 94901<br>(510)593-9011    | \$944,676<br>\$857,741<br>\$0            | 05/12/25<br>06/04/25<br>12/30/25            | 100%<br>91%                |
| 04-VAR--/0<br>04-1W0904<br>ACST-000C-(569)E<br>--() |                     | MARIN, NAPA, SANTA CLARA, SAN FRANCISCO, SAN MATEO, AND SONOMA COUNTIES AT VARIOUS LOCATIONS<br>MODIFYING TRAFFIC MONITORING STATION SYSTE | CROSTOWN ELECTRICAL & DATA, INC. JOHN BEJAR<br>5454 DIAZ STREET<br><br>IRWINDALE CA 91706<br>(626)485-0175 | INORI, DOUGLAS<br>1700 SOUTH AMPHLETT<br>BLVD.<br>SAN MATEO, CA 94402<br>(510)393-1593 | \$13,963,728<br>\$467,081<br>\$457,376   | 06/19/25<br>08/01/25<br>10/06/27            | 7%<br>3%                   |
| 04-VAR--/0<br>04-0X5904                             |                     | SANTA CLARA COUNTY AT VARIOUS LOCATIONS<br>INSTALL ROADSIDE SIGNS AND PAVEMENT DELINE                                                      | GBA ENGINEERING, INC.<br>18543 YORBA LINDA BLVD<br>#394<br><br>YORBA LINDA CA 92886<br>(714)510-6700       | NGO, HUNG T.<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(510)406-9696                  | \$1,372,681<br>\$0<br>\$0                | 06/11/25<br>07/14/25<br>05/29/26            | 0%<br>0%<br><br>SUSPENDED  |
| 04-VAR--/0<br>04-0P7604<br>HSST-X095-(037)E<br>--() |                     | SOLANO COUNTY AT VARIOUS LOCATIONS<br>PED HYBRID BEACON SYSTEMS & MODIFYING SIGN                                                           | ST. FRANCIS ELECTRIC, LLC<br>975 CARDEN ST<br><br>SAN LEANDRO CA 94577<br>(510)639-0639                    | LANE, ISAIAH<br>324 CAMPUS LANE<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)867-6033     | \$6,147,548<br>\$2,303,638<br>\$263,508  | 12/17/24<br>02/05/25<br>01/06/26            | 79%<br>37%                 |
| 04-VAR--/0<br>04-1Q7214<br>ACIM-000C-(568)E<br>--() |                     | ALAMEDA, CONTRA COSTA AND SOLANO COUNTIES AT VARIOUS LOCATIONS<br>INSTALL FIBER OPTIC CABLE SYSTEM, RAMP MET                               | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br><br>CONCORD CA 94520<br>(925)687-2122    | DIKE, EDDIE<br>5675 B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(925)250-5611      | \$93,523,406<br>\$0<br>\$0               | 09/25/25<br>10/24/25<br>10/06/28            | 0%<br>0%                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 64  
12/01/25

**District                      04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code         | Storm Water<br>Plan | Description<br>Type Of Work                                                                  | Contractor                                                                                                                  | Resident<br>Engineer                                                                        | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-----------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| 04-VAR--/0<br>04-1Q2004<br>HSST-X081-(037)E<br>--() |                     | SAN MATEO COUNTY AT VARIOUS<br>LOCATIONS<br>INSTALL RECTANGULAR RAPID<br>FLASHING BEACON     | COLUMBIA ELECTRIC, INC.<br>1980 DAVIS ST.<br><br>SAN LEANDRO CA 94577<br>(510)430-9505                                      | LAM, PETER<br>1700 SOUTH AMPHLETT<br>BLVD.<br>SAN MATEO, CA 94402<br>(510)393-1593          | \$6,852,399<br>\$2,296,370<br>\$824,105   | 11/21/24<br>01/14/25<br>06/09/26            | 34%<br>33%                 |
| 04-VAR--/0<br>04-0Y8404                             |                     | SANTA CLARA COUNTY AT VARIOUS<br>LOCATIONS<br>PLACE POLYESTER CONCRETE OVERLAY,<br>TREAT BR  | MYERS & SONS CONSTRUCTION,<br>LLC<br>45 MORRISON AVE<br><br>SACRAMENTO CA 95838<br>(916)283-9950                            | FARSIPOUR NAGHIBI,<br>SINA<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(510)715-9940         | \$3,156,120<br>\$3,147,660<br>\$0         | 04/04/24<br>06/05/24<br>03/10/25            | 70%<br>96%                 |
| 04-VAR--/0<br>04-0K1004<br>HSST-X095-(038)E<br>--() |                     | SOLANO COUNTY AT VARIOUS<br>LOCATIONS.<br>INSTALL ACCESSIBLE PEDESTRIAN<br>SIGNAL SYSTE      | MIKE BROWN ELECTRIC CO.<br>561 MERCANTILE DRIVE<br><br>COTATI CA 94931<br>(707)792-8100                                     | LANE, ISAIAH<br>324 CAMPUS LANE<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)867-6033          | \$2,857,366<br>\$2,706,615<br>\$89,516    | 10/10/24<br>11/08/24<br>12/01/25            | 98%<br>94%                 |
| 04-VAR--/0<br>04-3Y5904                             |                     | CONTRA COSTA COUNTY AT VARIOUS<br>LOCATIONS<br>PLACE POLYESTER CONCRETE OVERLAY,<br>GRIND BR | AMERICAN CIVIL CONSTRUCTORS<br>WEST COAST, LLC<br>2990 BAY VISTA COURT,<br>SUITE D<br><br>BENICIA CA 94510<br>(707)746-8028 | KALANTARI, RAMIN<br>2525 STANWELL<br>DRIVE. SUITE 100<br>CONCORD, CA 94520<br>(510)421-8049 | \$2,736,000<br>\$1,961,343<br>\$1,000,338 | 05/23/25<br>07/01/25<br>12/15/25            | 79%<br>72%                 |

|                |                              |                        |                           |                        |                         |                     |
|----------------|------------------------------|------------------------|---------------------------|------------------------|-------------------------|---------------------|
| <b>Totals:</b> | <b>Authorized Final Amt:</b> | <u>\$2,420,204,010</u> | <b>Completed to Date:</b> | <u>\$1,584,777,299</u> | <b>Work This Month:</b> | <u>\$45,477,728</u> |
|----------------|------------------------------|------------------------|---------------------------|------------------------|-------------------------|---------------------|

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 65  
12/01/25

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                 | Contractor                                                                                            | Resident<br>Engineer                                                                         | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|---------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|----------------------------|
| 05-0SB-1-10.1/10.1<br>05-1S4904             |                     | EXCAVATING&GRADING,REPAIR/STABALIZ<br>E EMBANKSOLDIER PILE WALL<br>CONSTRUCTION,PAVING AND TRAFFIC<br>CONTROL. DIRS EFA 05A<br>REP.EMBANKMENT,WALL CONSTRUCTION<br>& TC                     | SECURITY PAVING COMPANY,<br>INC.<br>3075 TOWNSGATE ROAD, STE.<br>200<br>WESTLAKE VILLAGE, CA<br>91361 | MORENO, ARTURO<br>2053 PREISKER LANE,<br>SUITE E<br>SANTA MARIA, CA 93454<br>(805)610-8218   | \$4,685,000<br>\$976,489<br>\$0          | 02/17/25<br>03/10/25<br>01/20/26             | 46%<br>21%                 |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                             |                                                                                                       |                                                                                              |                                          |                                              |                            |
| 05-0SB-1-10.7/11<br>05-1S3704               |                     | REPAIR DAMAGED CULVERT<br>SECTIONS,FILL VOIDSLINE THE PIPE &<br>RESTORE SITE REP. DAMAGED CULVERT<br>SEC. & RESTORE SITE DIRS EFA<br>05A2818                                                | JOHN MADONNA CONSTRUCTION<br>COMPANY INC.<br>PO BOX 5310<br>SAN LUIS OBISPO, CA<br>93403              | COOPER, JACOB<br>270 E. HWY 246<br>SUITE 202-203<br>BUELLTON, CA 93427<br>(805)748-1087      | \$1,585,000<br>\$1,037,544<br>\$0        | 11/14/24<br>01/02/25<br>11/10/25<br>11/12/25 | 100%<br>100%<br>COMPLETED  |
| 20.20.20<br>1130                            |                     | REP. DAMAGED CULVERT<br>SECTION/RESTORESIT                                                                                                                                                  |                                                                                                       |                                                                                              |                                          |                                              |                            |
| 05-0SB-1-464.0/46.5<br>05-1T4004            |                     | REPAIR WASHOUT, PLACK<br>ROCKERY,RESTORE PAVEMENT,<br>REINSTALL GUARDRAIL, INSTALL DOWN<br>DRAIN & PERFORM TEMP TRAFFIC CTRL<br>DIRS EFA 05A<br>REP.WASHOUT,ROCKERY,PAVEMENT &<br>TRFC CTRL | GRANITE CONSTRUCTION<br>COMPANY<br>5335 DEBBIE ROAD<br><br>SANTA BARBARA, CA 93111                    | MORENO, ARTURO<br>2053 PREISKER LANE,<br>STE E<br>SANTA MARIA, CA 93454<br>(805)610-8218     | \$1,985,000<br>\$0<br>\$0                | 09/26/25<br>10/09/25<br>02/25/26             | 0%<br>0%                   |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                             |                                                                                                       |                                                                                              |                                          |                                              |                            |
| 05-MON-1-10.4/10.4<br>05-1S8404             |                     | WILLOW SPRINGS SOLAR REPLACEMENT<br>REMOVE EXISTING PV ELEC.EQUIP.<br>CONSTRUCT, INSTALL & CONNECTG NEW<br>PV ELEC. EQUIP DIRS EFA 05A2821<br>CONST.,INSTALL & CONNECT NEW PV<br>ELEC.EQUIP | KINYON CONSTRUCTION, INC.<br>1533 W.BETTERAVIA ROAD<br><br>SANTA MARIA,CA 93455                       | IMAN, HASSAN<br>3230 RIVERSIDE<br>AVENUE, SUITE 30<br>PASO ROBLES, CA 93446<br>(805)748-2342 | \$1,110,000<br>\$46,313<br>\$0           | 11/13/24<br>01/24/25<br>05/14/25             | 35%<br>4%                  |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                             |                                                                                                       |                                                                                              |                                          |                                              |                            |
| 05-MON-1-27.8/27.8<br>05-1R6404             |                     | REGENT SLIDE. REMOVE/HAUL AWAY<br>MATERIAL. RESTORE HMA PAVEMENT<br>SECT. INSTALL ROCKFALPROTECTION.<br>EROSION & TRAFFIC CONTROL DIRS EFA<br>REGENT SLIDE ROCK SLIDE REPAIR                | PAPICH CONSTRUCTION CO INC<br>398 SUNRISE TERRACE<br><br>ARROYO GRANDE, CA 93420                      | SILVA, RICK<br>3230 RIVERSIDE AVE<br>STE 30<br>PASO ROBLES, CA 93446<br>(805)550-0734        | \$82,585,000<br>\$35,889,737<br>\$0      | 02/23/24<br>02/23/24<br>11/12/24             | 100%<br>43%<br>OVER RUN    |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                             |                                                                                                       |                                                                                              |                                          |                                              |                            |
| 05-MON-1-29.5/29.5<br>05-1R6304             |                     | DOLAN PARK LANDSLIDE ON HWY 001.<br>REMOVE SLIDE MATERIAL RESTORE<br>ROADWAY. INSTALL ROCKFALL NETTING<br>AND TRAFFIC CONTROL DIRS EFA 05A<br>REMOVE SLIDE MATERIAL/INSTALL<br>NETTING      | PAPICH CONSTRUCTION CO INC<br>398 SUNRISE TERRACE<br><br>ARROYO GRANDE, CA 93420                      | SILVA, RICK<br>3230 RIVERSIDE AVE<br>STE 30<br>PASO ROBLES, CA 93446<br>(805)471-2102        | \$8,785,000<br>\$5,710,073<br>\$0        | 02/09/24<br>05/08/24<br>10/25/25             | 100%<br>65%<br>OVER RUN    |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                             |                                                                                                       |                                                                                              |                                          |                                              |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 66  
12/01/25

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                      | Resident<br>Engineer                                                                   | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 05-MON-1-44.7/69.8<br>05-1Q8004                             |                     | IN MON CNTY ON RTE 001 PM<br>42.2/72.0 CLEAR MUD AND DEBRIS.<br>CLEAN CULVERTS AND REPAIR EROSION.<br>PROVIDE TEMP TRAFFIC CONTRDIRS EFA<br>05                                               | GRANITE ROCK COMPANY<br>5225 HELLYER AVE STE 220<br><br>SAN JOSE, CA 95138<br>(480)574-1400                     | PANNU, ART<br>1529 HWY 68<br>MONTEREY, CA 93940<br>(805)540-9841                       | \$25,262,750<br>\$6,304,040<br>\$0       | 01/12/23<br>05/02/23<br>11/30/25            | 30%<br>25%                 |
| 20.20.20<br>1130                                            |                     | CLEAR MUD AND DEBRIS. CLEAN<br>CULVERTS                                                                                                                                                      |                                                                                                                 |                                                                                        |                                          |                                             |                            |
| 05-MON-1-50.0/54<br>05-1T2104                               |                     | REPAIR/REPLACE CULVERTS & TRAFFIC<br>CONTROL CULVERT REPAIR OR REPLACE<br>AND TRAFFIC CTRLPOINT SUR DRAINAGE<br>REPAIRS/CULVERT REPAIR DIRS<br>CULVERT REPAIR/REPLACE AND<br>TRAFFIC CONTROL | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE, STE<br>220<br><br>SAN JOSE, CA 95138                               | SANDHU, MANDIP<br>1529 SALINAS<br>HIGHWAY<br>MONTEREY, CA 93940<br>(805)393-5930       | \$446,000<br>\$15,951<br>\$0             | 09/24/25<br>10/10/25<br>11/30/25            | 60%<br>4%                  |
| 20.20.20<br>1130                                            |                     |                                                                                                                                                                                              |                                                                                                                 |                                                                                        |                                          |                                             |                            |
| 05-MON-1-60.0/60<br>05-1S0404                               |                     | MON CNTY RTE 1 JUST NORTH OF ROCKY<br>CREEK BRIDGE OCEAN SIDE. TRAFFIC<br>CONTROL SECURE AND STABILIZE THE<br>SITE. DIR EFA 05A<br>SECURE AND STABILIZE THE SITE.                            | A TEICHERT & SON INC DBA<br>TEICHERT CONSTRUCTION<br>5200 FRANKLIN DR. SUITE<br>115<br><br>PLEASANTON, CA 94588 | UBERHUAGA, JORGE<br>1528 SALINAS HWY/<br>HWY 68<br>MONTEREY, CA 93940<br>(831)998-1546 | \$11,385,000<br>\$10,346,649<br>\$0      | 03/30/24<br>05/21/24<br>11/30/25            | 60%<br>91%                 |
| 20.20.20<br>1130                                            |                     |                                                                                                                                                                                              |                                                                                                                 |                                                                                        |                                          |                                             |                            |
| 05-MON-1-100.0/1<br>05-1Q9604                               |                     | PAJARO RIVER BRIDGE/SURROUNDING<br>AREAS THATNEED TO REMOVE FLOOD<br>DEBRIS. FLOOD WATER PUMPING. TEMP<br>TRAFFIC CONTROL DIRS EFA 05A2621<br>REMOVE FLOOD DEBRIS                            | A.TEICHERT & SON, INC DBA<br>TEICHERT CONSTRUCTION<br>3500 AMERICAN RIVER DR<br><br>SACRAMENTO, CA 95864        | PANNU, ART<br>1529 HWY 68<br>MONTEREY, CA 93940<br>(805)540-9841                       | \$1,835,000<br>\$1,232,916<br>\$0        | 03/12/23<br>05/24/23<br>11/30/25            | 30%<br>67%                 |
| 20.20.20<br>1130                                            |                     |                                                                                                                                                                                              |                                                                                                                 |                                                                                        |                                          |                                             |                            |
| 05-MON-1-101.5/102<br>05-1K6404<br>PTNH-P001-(702)E<br>--() |                     | MONTEREY AND SANTA CRUZ COUNTIES<br>AT VARIOUS LOCATIONS FROM TRAFTON<br>ROAD UNDERCROSSING TO 0.2 MILE<br>NORTH OF LARKIN VALLEY ROAD.<br>WIDENING MVP, INSTALL CULVERTS<br>AND MODIFY      | GRANITE CONSTRUCTION<br>COMPANY<br>585 W BEACH STREET<br><br>WATSONVILLE CA 95076<br>(831)889-0275              | NGUYEN, IAN<br>140 DUBOIS STREET<br>STE E<br>SANTA CRUZ, CA 95060<br>(805)748-6095     | \$3,020,818<br>\$2,180,755<br>\$775,065  | 01/30/25<br>02/26/25<br>01/20/26            | 89%<br>70%                 |
| 05-MON-1-600.0/60<br>05-1S1604                              |                     | BLD NEW ROCKY CREEK VIADUCT AFTER<br>SLIPOUT CONSTRUCT VIADUCT<br>STRUCTURE RESTORE TWO WAY TRAFFIC/<br>TRAFFIC CONTROLL DIRS EFA 05A2765<br>NEW VIADUCT TO RESTORE TWO WAY<br>TRAFFIC       | GORDON N. BALL, INC.<br>1777 OAKLAND BLVD STE 300<br><br>WALNUT CREEK, CA 94596                                 | UBERHUAGA, JORGE<br>1529 HWY 68/SALINAS<br>HWY<br>MONTEREY, CA 93940<br>(831)998-1546  | \$20,985,000<br>\$11,889,949<br>\$0      | 06/14/24<br>07/16/24<br>11/30/25            | 9%<br>57%                  |
| 20.20.20<br>1130                                            |                     |                                                                                                                                                                                              |                                                                                                                 |                                                                                        |                                          |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 67  
12/01/25

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                                                          | Resident<br>Engineer                                                                     | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|----------------------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| 05-MON-101-41.1/42.2<br>05-0T9914<br>HSNH-Q101-(407)E<br>--()<br>HB1       |                     | MONTEREY COUNTY IN AND NEAR KING<br>CITY FROM 0.1 MILE SOUTH OF<br>BROADWAY STREET TO 0.2 MILE NORTH<br>OF JOLON ROAD<br>LANDSCAPE MITIGATION PLANTING,<br>IRRIGATION,                          | WABO LANDSCAPE &<br>CONSTRUCTION, INC.<br>726 ALFRED NOBEL DRIVE<br><br>HERCULES CA 94547                                           | RIANDA ADAM<br><br><br>(562)370-5097                                                     | \$860,069<br>\$797,172<br>\$4,812         | 04/18/23<br>06/08/23<br>01/16/26            | 71%<br>93%                 |
| 05-MON-101-86.1/87.3<br>05-1P5344                                          |                     | MONTEREY COUNTY IN SALINAS AT<br>VARIOUS LOCATIONS FROM SANBORN<br>ROAD UNDERCROSSING TO EAST MARKET<br>STREET UNDERCROSSING<br>PLANTING, IRRIGATION, SLOPE<br>PAVING AND TRA                   | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE<br><br>ALAMO CA 94507                                                                    | GARCIA, SANTIAGO<br>8115 PRUNEDALE<br>NORTH ROAD<br>PRUNEDALE, CA 93907<br>(831)455-5466 | \$1,828,339<br>\$1,813,364<br>\$0         | 02/28/23<br>03/22/23<br>07/31/25            | 76%<br>99%                 |
| 05-MON-101-87.0/87<br>05-1S9404                                            |                     | REPAIR GUARDRAIL, EMBANKMENT,<br>DOWNDRAIN BIN WALL AND TRAFFIC<br>CONTROL GUARDRAIL & EMBANKMENT<br>REPAIR DIRS EFA 05A2921<br>REPAIR GUARDRAIL & EMBANKMENT                                   | A.TEICHERT & SON, INC. DBA<br>TEICHERT CONSTRUCTION<br>5200 FRANKLIN DRIVE STE.<br>115<br><br>PLEASANTON, CA 94588<br>(925)621-5700 | BRAR, BALJINDER<br>8115 PRUNEDALE<br>NORTH ROAD<br>PRUNEDALE, CA 93907<br>(805)610-8215  | \$4,710<br>\$0<br>\$0                     | 07/31/25<br>10/17/25<br>10/31/25            | 0%<br>0%                   |
| 20.20.20<br>1130                                                           |                     |                                                                                                                                                                                                 |                                                                                                                                     |                                                                                          |                                           |                                             |                            |
| 05-MON-101-91.3/98.8<br>05-1H6904<br>ACNH-Q101-(411)E<br>--()<br>05-1H6904 |                     | MONTEREY COUNTY AT AND NEAR<br>PRUNEDALE AND SALINAS FROM 0.3<br>MILE NORTH OF BORONDA ROAD<br>OVERCROSSING TO 0.4 MILE NORTH OF<br>CRAZY HORS<br>PLACE RHMA, INSTALL CONCRETE<br>BARRIER AND D | DESILVA GATES CONSTRUCTION<br>11555 DUBLIN BLVD.<br><br>DUBLIN CA 94568                                                             | NASH MUNES<br>8115 PRUNEDALE<br>NORTH ROAD<br>PRUNEDALE, CA 93907<br>(805)441-6931       | \$38,237,801<br>\$38,696,748<br>\$250,945 | 12/27/22<br>02/09/23<br>12/03/25            | 100%<br>99%                |
| 05-MON-101-<br>05-1H6904<br>PTNH-Q101-(435)E<br>--()                       |                     | MONTEREY COUNTY NEAR PRUNEDALE<br>FROM 0.4 MILE NORTH OF CRAZY HORSE<br>CANYON RD TO DUNBARTON ROAD<br>INSTALL CULVERTS, CONCRETE<br>BARRRIER AND M                                             | PRECISION GRADE, INC.<br>25 SAN JUAN GRADE ROAD,<br>SUITE<br><br>SALINAS CA 93906                                                   | BRAR, BALJINDER<br>8115 PRUNEDALE<br>NORTH ROAD<br>PRUNEDALE, CA 93907<br>(805)610-8215  | \$6,843,314<br>\$4,258,287<br>\$0         | 03/28/25<br>04/29/25<br>12/11/26            | 21%<br>62%                 |
| 05-MON-156-1.4/1.3<br>05-1P5334                                            |                     | MONTEREY COUNTY IN CASTROVILLE AT<br>GEIL STREET PEDESTRIAN<br>OVERCROSSING<br>PLANTING, IRRIGATION WORK AND<br>ORNAMENTAL F                                                                    | HOSELEY CORPORATION<br>96F PIER ADMIN BUILDING<br>SUITE<br><br>SAN FRANCISCO CA 94124                                               | GARCIA, SANTIAGO<br>8115 PRUNEDALE<br>NORTH ROAD<br>PRUNEDALE, CA 93907<br>(831)455-5466 | \$987,452<br>\$934,893<br>\$0             | 12/12/23<br>01/29/24<br>10/31/25            | 14%<br>94%                 |

OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 68  
12/01/25

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                          | Resident<br>Engineer                                                                  | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|-------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|-----------------------------|
| 05-MON-183-8.3/9.9<br>05-1H6504<br>ACST-S183-(006)E<br>--() |                     | MONTEREY COUNTY IN CASTROVILLE<br>FROM 0.1 MILE SOUTH OF DEL MONTE<br>AVENUE TO ROUTE 1/183 JUNCTION.<br>HMA (TYPE A), RHMA-G, DRAINAGE,<br>LANDSCAPE,                                          | GRANITE CONSTRUCTION<br>COMPANY<br>580 W BEACH STREET<br>WATSONVILLE CA 95076                       | MUNES,NASH<br>8115 PRUNEDALE<br>NORTH ROAD<br>PRUENDALE, CA 93907<br>(805)319-0940    | \$19,344,173<br>\$4,650,168<br>\$507,262    | 01/17/25<br>02/26/25<br>10/28/26            | 19%<br>24%                  |
| 05-SB-1-19.8/20.1<br>05-1S9104                              |                     | REMOVE FAILED PAVEMENT, EXVACATE<br>TO SUBGRDPLACE CL2 AB ON SUBGRADE<br>GEOTEXTILE, LEAN CONCRETE BASE,<br>HMA DIRS EFA 05A2903<br>REMOVE FAILED PAVEMENT ETC. & HMA                           | CALPORTLAND CONSTRUCTION<br>1625 EAST DONOVAN ROAD<br><br>SANTA MARIA, CA 93454<br>(805)345-3581    | MURDOCK, KEVIN<br>270 E. HWY 246,<br>STE. 202<br>BUELLTON, CA 93427<br>(805)441-8439  | \$2,085,000<br>\$0<br>\$0                   | 07/07/25<br>09/02/25<br>02/11/26            | 0%<br>0%                    |
| 20.20.20<br>1130                                            |                     |                                                                                                                                                                                                 |                                                                                                     |                                                                                       |                                             |                                             |                             |
| 05-SB-101-1.4/4.8<br>05-0N71Y4                              |                     | SANTA BARBARA COUNTY IN<br>CARPENTERIA FROM 0.2 MILE SOUTH OF<br>BAILARD AVENUE OVERCROSSING TO 0.7<br>MILE SOUTH OF SOUTH PADARO LANE<br>INSTALL MITIGATION PLANTING                           | GRANITE CONSTRUCTION<br>COMPANY<br>5335 DEBBIE ROAD<br><br>SANTA BARBARA, CA 93111<br>(805)331-2649 | JONES, DAVID<br>3561 FOOTHILL ROAD<br>CARPINTERIA, CA 93013<br>(805)748-3132          | \$3,122,863<br>\$2,866,596<br>\$6,626       | 05/23/22<br>05/23/22<br>09/25/26            | 100%<br>92%<br><br>OVER RUN |
| 05-SB-101-4.4/7.7<br>05-0N72U4<br>ACNH-Q101-(395)E<br>--()  |                     | IN SANTA BARBARA COUNTY, IN AND<br>NEAR CARPINTERIA AND AT SUMMERLAND<br>FROM 0.9 MILE SOUTH OF SOUTH<br>PADARO LANE UNDERCROSSING TO 0.6<br>CONSTRUCT HOV LANES AND                            | GRANITE CONSTRUCTION<br>COMPANY<br>PO BOX 50085<br><br>WATSONVILLE CA 950775085<br>(831)724-1011    | LUOBAO CAI<br>P.O. BOX 996<br>CARPINTERIA CA<br>(805)722-8935                         | \$159,573,102<br>\$159,197,757<br>\$102,220 | 06/05/21<br>06/05/21<br>11/20/25            | 100%<br>99%                 |
| 05-SB-101-4.4/7.7<br>05-0N72Y4                              |                     | SANTA BARBARA COUNTY NEAR<br>CARPINTERIA AND SUMMERLAND, FROM<br>0.9 MILES SOUTH OF SOUTH PADARO<br>LANE UNDERCROSSING TO 0.6 MILES<br>NORTH O<br>SB 101 4B (PADARO) LANDSCAPE<br>PLANTING PROJ | GRANITE CONSTRUCTION<br>COMPANY<br>PO BOX 50085<br><br>WATSONVILLE CA 95077                         | JONES, DAVID<br>35 S. LA PATERA<br>LANE, SUTIE E<br>GOLETA, CA 93117<br>(805)748-3132 | \$4,745,862<br>\$2,645,883<br>\$399,264     | 10/21/24<br>12/24/24<br>10/02/29            | 18%<br>56%                  |
| 05-SB-101-7.3/9.6<br>05-0N73Y4                              |                     | SANTA BARBARA COUNTY, IN AND NEAR<br>SUMMERLAND FROM 0.2 MILES NORTH OF<br>PADARO LANE OVERCROSSING TO SAN<br>YSIDRO CREEK BRIDGE<br>INSTALL MITIGATION PLANTING                                | GRANITE CONSTRUCTION<br>COMPANY<br>580 W BEACH STREET<br>WATSONVILLE CA 95076                       | DAVID JONES<br>35 S. LA PATERA<br>LANE, SUITE E<br>GOLETA, CA 93117<br>(805)748-3132  | \$3,224,505<br>\$2,722,111<br>\$8,178       | 04/21/23<br>08/02/23<br>01/28/28            | 100%<br>84%<br><br>OVER RUN |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 69  
12/01/25

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                          | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                    | Contractor                                                                               | Resident<br>Engineer                                                                              | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message   |
|----------------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|---------------------------------------------|----------------------------------------------|------------------------------|
| 05-SB-101-9.2/9.7<br>05-0N74V4<br>ACNH-Q101-(426)E<br>--()           |                     | SANTA BARBARA COUNTY AT MONTECITO<br>FROM 0.2MILE NORTH OF SHEFFIELD<br>DRIVE UNDERCROSSING TO 0.3 MILE<br>SOUTH OF SAN YSIDRO ROAD OVERCRO<br>HIGHWAY 101: CARPINTERIA TO SANTA<br>BARBARA    | GRANITE CONSTRUCTION<br>COMPANY<br>PO BOX 50085<br>WATSONVILLE CA 95077                  | JASON KLINE<br>3690 SANTA CLAUS<br>LANE<br>CARPINTERIA, CA 93013<br>(805)698-2393                 | \$66,689,095<br>\$43,234,801<br>\$1,741,839 | 06/07/24<br>06/07/24<br>12/03/26             | 55%<br>65%                   |
| 05-SB-101-9.7/10.6<br>05-0N74U4<br>ACNH-Q101-(420)E<br>--()          |                     | SANTA BARBARA COUNTY IN AND NEAR<br>SANTA BARBARA FROM 0.3 MILE SOUTH<br>OF SAN YSIDRO ROAD OVERCROSSING TO<br>0.1 MILE NORTH OF OLIVE MILL<br>HIGHWAY 101: CARPINTERIA TO SANTA<br>BARBARA    | GRANITE CONSTRUCTION<br>COMPANY<br>3005 JAMES RD<br>BAKERSFIELD CA 93308                 | KLINE, JASON<br><br>(805)698-2393                                                                 | \$52,404,391<br>\$44,476,636<br>\$1,203,968 | 06/16/23<br>06/16/23<br>07/07/26             | 74%<br>85%                   |
| HE11<br>05-SB-101-10.0/10.5<br>05-1K03U4                             |                     | SANTA BARBARA COUNTY IN AND NEAR<br>SANTA BARBARA FROM 0.1 MILE SOUTH<br>OF SAN YSIDRO ROAD OVERCROSSING TO<br>0.1 MILE NORTH OF OLIVE MILL<br>HIGHWAY 101: CARPINTERIA TO SANTA<br>BARBARA    | GRANITE CONSTRUCTION<br>COMPANY<br>5335 DEBBIE ROAD<br>SANTA BARBARA CA 93111            | JASON KLINE/TAYLOR<br>MERLO<br>3690 SANTA CLAUS<br>LANE<br>CARPINTERIA, CA 93013<br>(805)722-8935 | \$15,468,970<br>\$15,037,787<br>\$3,987     | 11/29/22<br>11/29/22<br>11/20/25             | 100%<br>96%                  |
| 05-SB-101-10.4/11.1<br>05-0N7054                                     |                     | IN SANTA BARBARA COUNTY IN AND<br>NEAR SANTA BARBARA FROM 0.1 MILE<br>SOUTH OF OLIVE MILL ROAD<br>OVERCROSSING TO 0.3 MILE SOUTH OF<br>CABRILL<br>HIGHWAY 101: CARPINTERIA TO SANTA<br>BARBARA | GRANITE CONSTRUCTION<br>COMPANY<br>PO BOX 50085<br>WATSONVILLE CA 95077<br>(760)573-3649 | TRISTAN GEBHART<br>3690 SANTA CLAUS<br>LANE<br>CARPINTERIA, CA 93013<br>(805)440-3057             | \$45,281,067<br>\$23,636,732<br>\$1,134,024 | 07/23/24<br>07/23/24<br>12/07/26             | 51%<br>52%                   |
| 05-SB-101-12.3/13.2<br>05-1K3804                                     |                     | IN SANTA BARBARA COUNTY IN SANTA<br>BARBARA FROM SYCAMORE CREEK BRIDGE<br>TO 0.2 MILE SOUTH OF GARDEN STREET<br>UNDERCROSSING<br>REHABILITATE LANDSCAPE PLANTING<br>AND                        | CCFG CONSTRUCTION<br>17750 WARDS FERRY RD<br>SONORA CA 95370<br>(209)743-4911            | JONES, DAVID<br>PO BOX 996<br>CARPINTERIA, CA 93013<br>(805)748-5218                              | \$922,963<br>\$915,240<br>\$0               | 04/05/22<br>04/26/22<br>09/17/25<br>11/20/25 | 100%<br>99%<br><br>COMPLETED |
| HA25<br>05-SB-101-21.4/21.9<br>05-1H4304<br>ACNH-Q101-(410)E<br>--() |                     | SANTA BARBARA COUNTY IN GOLETA<br>FROM ROUTE 101/217 SEPARATION TO<br>0.3 MILE NORTH OF SAN JOSE CREEK<br>BRIDGE<br>REPLACE STRUCTURAL CONCRETE<br>BRIDGES.                                    | M.C.M. CONSTRUCTION, INC.<br>6413 32ND STREET<br>NORTH HIGHLANDS CA 95660                | YOGARAJAH, MANNY/<br>CHHAY, ALIS<br>35 S. LA PATERA<br>LANE<br>GOLETA, CA 93117<br>(951)750-2468  | \$20,688,148<br>\$20,596,848<br>\$18,938    | 03/02/23<br>04/04/23<br>07/21/26             | 65%<br>98%                   |
| HA21                                                                 |                     |                                                                                                                                                                                                |                                                                                          |                                                                                                   |                                             |                                              |                              |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 70  
12/01/25

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                        | Resident<br>Engineer                                                                                   | Bid + CCOs<br>Comp To date<br>This Month   | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message     |
|--------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|--------------------------------------------|----------------------------------------------|--------------------------------|
| 05-SB-101-36.0/37<br>05-1C9504<br>BFNH-Q101-(424)E<br>--()   |                     | SANTA BARBARA COUNTY ABOUT 8.0<br>MILES WEST OF GOLETA FROM 0.6 MILE<br>EAST OF REFUGIO ROAD UNDERCROSSING<br>TO 0.4 MILE WEST OF REFUGIO R<br>COLD PLANE AC PVMT, RHMA,<br>LIGHTING SYSTEMS | M.C.M. CONSTRUCTION, INC.<br>6413 32ND STREET SUITE A<br>NORTH HIGHLANDS CA 95660                 | JACOB COOPER<br>270 HWY 246, SUITE<br>203<br>BUELLTON, CA 93427<br>(805)748-1087                       | \$52,772,747<br>\$15,391,188<br>\$352,251  | 07/09/24<br>07/25/24<br>08/20/27             | 37%<br>29%                     |
| 05-SB-101-46.2/52.3<br>05-1H8604<br>ACNH-Q101-(409)E<br>--() |                     | SANTA BARBARA COUNTY NEAR GAVIOTA<br>FROM 0.1MILE NORTH OF GAVIOTA<br>BEACH STATE PARK TO OLD COAST<br>HIGHWAY<br>COLD PLANE AC PVMT, PLACE HMA,<br>RHMA-G, HMA                              | CALPORTLAND CONSTRUCTION<br>1625 EAST DONOVAN RD<br>SANTA MARIA CA 93456                          | JASON TORRES/KEVIN<br>MURDOCK<br>35 S. LA PATERA<br>LANE, SUITE E<br>GOLETA, CA 93117<br>(909)560-5695 | \$54,739,722<br>\$47,176,094<br>\$811,622  | 02/01/23<br>03/03/23<br>12/03/25             | 97%<br>88%                     |
| 05-SB-101-47.0/47.3<br>05-1R1404                             |                     | GAVIOTA CREEK SCOUR REPAIRS, SB<br>CNTY 101 @GAVIOTA TUNNELS. REPAIR<br>SECANT PILE WALL &REPAIR<br>EMBANKMENT. DIRS EFA 05A2625<br>GAVIOTA CREEK REPAIRS                                    | CALPORTLAND CONSTRUCTION<br>1625 E DONOVAN RD<br>SANTA MARIA, CA 93454                            | MURDOCK,KEVIN/ENGLER<br>, JAIME<br>270 E. HWY 246, STE<br>202<br>BUELLTON, CA 93427<br>(805)441-8439   | \$17,485,000<br>\$15,830,630<br>\$0        | 05/15/23<br>05/26/23<br>10/31/25             | 100%<br>91%<br>OVER RUN        |
| 20.20.20<br>1130                                             |                     |                                                                                                                                                                                              |                                                                                                   |                                                                                                        |                                            |                                              |                                |
| 05-SB-101-52.3/56.1<br>05-1K4504<br>ACNH-Q101-(438)E<br>--() |                     | SANTA BARBARA COUNTY NEAR BUELLTON<br>FROM OLD COAST HIGHWAY TO 0.4 MILE<br>SOUTH OF SANTA ROSA ROAD<br>OVERCROSSING<br>COLD PLANE AND RHMA/HMA ROADWAY<br>AND BRIDGE                        | CALPORTLAND CONSTRUCTION<br>1625 EAST DONOVAN RD<br>SANTA MARIA CA 93456                          | JASON TORRES/KEVIN<br>MURDOCK<br>270 HWY 246, SUITE<br>203<br>BUELLTON, CA 93427<br>(909)560-5695      | \$16,182,032<br>\$6,598,524<br>\$1,339,482 | 01/28/25<br>03/03/25<br>03/20/26             | 54%<br>41%<br>SUSPENDED        |
| 05-SB-101-55.9/56.2<br>05-1F79A4                             |                     | IN SANTA BARBARA COUNTY NEAR<br>BUELLTON FROM 0.1 MILE SOUTH OF<br>NOJOQUI CREEK BRIDGE TO 0.3 MILE<br>SOUTH OF SANTA ROSA ROAD OVERCROSS<br>BRIDGE RAIL UPGRADE                             | SOUZA CONSTRUCTION INC<br>PO BOX 3810<br>SAN LUIS OBISPO CA 93403<br>(805)546-8288                | JACOB COOPER<br>270 E HWY 246 #203<br>BUELLTON, CA 93427<br>(805)748-1087                              | \$5,852,106<br>\$5,729,998<br>\$0          | 09/13/22<br>10/06/22<br>11/03/25<br>11/20/25 | 0%<br>0%<br>PLANT EST<br>SATIS |
| 05-SB-101-55.9/56.2<br>05-1F7904                             |                     | IN SANTA BARBARA COUNTY NEAR<br>BUELLTON FROM 0.1 MILE SOUTH OF<br>NOJOQUI CREEK BRIDGE TO 0.3 MILE<br>SOUTH OF SANTA ROSA ROAD OVERCROSS<br>BRIDGE RAIL UPGRADE                             | SPECTRUM CONSTRUCTION<br>GROUP, INC.<br>16 GOODYEAR, STE. 140<br>IRVINE CA 92618<br>(949)299-1400 | BALLENTINE, DAVID<br>270 E HWY 246 #203<br>BUELLTON, CA 93427<br>(805)688-5920                         | \$5,895,831<br>\$956,780<br>\$0            | 08/20/20<br>09/21/20<br>07/01/22             | 27%<br>16%                     |
| HA21                                                         |                     |                                                                                                                                                                                              |                                                                                                   |                                                                                                        |                                            |                                              |                                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 71  
12/01/25

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                                   | Resident<br>Engineer                                                                                      | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|----------------------------|
| 05-SB-101-65.0/84.1<br>05-1K5104<br>PTNH-Q101-(437)E<br>--() |                     | SANTA BARBARA COUNTY AT AND NEAR<br>LOS ALAMOS AND ORCUTT AT VARIOUS<br>LOCATIONS FROM 2.3 MILES NORTH OF<br>ROUTE 154/101 SEPARATION TO 0.<br>DRAINAGE SYSTEMS, LIGHTING<br>SYSTEMS AND REP | CENTRAL COAST FINANCIAL<br>GROUP, INC. DBA CCFG<br>CONSTRUCTION<br>17750 WARDS FERRY RD<br>SONORA CA 95370                   | ARTURO MORENO<br>2053 PREISKER LN,<br>STE E<br>SANTA MARIA, CA 93454<br>(805)610-8218                     | \$3,504,394<br>\$2,726,987<br>\$103,675  | 01/31/25<br>03/03/25<br>01/07/27             | 27%<br>75%                 |
| 05-SB-101-84.0/87<br>05-1R7204                               |                     | SANTA BARBARA COUNTY IN SANTA<br>MARIA FROM 0.3 MILE SOUTH OF SOUTH<br>SANTA MARIA UNDERCROSSING TO 0.4<br>MILE NORTH OF BETTERAVIA ROAD OV<br>MICRO-SURFACING.                              | DOOLITTLE CONSTRUCTION, LLC<br>DBA DOOLITLLE ROAD<br>CONSTRUCTION<br>15 BUSINESS PARKWAY SUITE<br>105<br>SACRAMENTO CA 95828 | ALBERT REED, SR/JASON<br>TORRES<br>2053 PREISKER LN,<br>STE E<br>SANTA MARIA, CA 93454<br>(805)922-1611   | \$1,236,805<br>\$1,113,164<br>\$0        | 05/06/25<br>07/14/25<br>10/23/25<br>10/30/25 | 100%<br>100%<br>COMPLETED  |
| 05-SB-101-/2.2<br>05-1R7504                                  |                     | SANTA BARBARA COUNTY IN AND NEAR<br>CARPINTERIA FROM VENTURA COUNTY<br>LINE TO 0.3 MILE SOUTH OF<br>CARPINTERIA CREEK BRIDGE<br>COLD PLANE AND OVERLAY HMA<br>PAVEMENT.                      | GRANITE CONSTRUCTION<br>COMPANY<br>5335 DEBBIE RD<br>SANTA BARBARA CA 93111                                                  | CHHAY, ALIS; DOOM,<br>TREVOR<br>35 S. LA PATERA<br>LANE<br>GOLETA, CA 93117<br>(805)721-0091              | \$3,186,295<br>\$2,991,260<br>\$348,193  | 04/21/25<br>05/23/25<br>11/26/25             | 100%<br>93%<br>OVER RUN    |
| 05-SB-135-7.2/M9.7<br>05-1R7304                              |                     | SANTA BARBARA COUNTY ABOUT 7 MILES<br>NORTH OF LOS ALAMOS FROM SAN<br>ANTONIO CREEK BRIDGE TO SAN<br>ANTONIO ROAD<br>PARTIAL DEPTH RECYCLING AND RHMA-<br>G OVERLAY                          | CALPORTLAND CONSTRUCTION<br>1625 EAST DONOVAN RD<br>SANTA MARIA CA 93456                                                     | TORRES, JASON ARE/AL<br>REED SRRE<br>2053 PREISKER LN,<br>STE E<br>SANTA MARIA, CA 93454<br>(909)560-5695 | \$2,722,656<br>\$2,509,029<br>\$0        | 04/14/25<br>04/24/25<br>10/28/25<br>10/30/25 | 100%<br>100%<br>COMPLETED  |
| 05-SB-154-2.6/0<br>05-1C4104                                 |                     | SANTA BARBARA COUNTY NEAR LOS<br>OLIVOS AT ALAMO PINTADO CREEK<br>PEDESTRIAN BRIDGE<br>REPLACE PEDESTRIAN BRIDGE.                                                                            | M.C.M. CONSTRUCTION, INC.<br>6413 32ND STREET<br>NORTH HIGHLANDS CA 95660                                                    | JACOB COOPER<br>270 E HIGHWAY<br>246, #203<br>BUELLTON, CA 93427<br>(805)748-1087                         | \$3,985,946<br>\$3,829,227<br>\$0        | 01/18/23<br>03/02/23<br>11/07/25<br>11/12/25 | 100%<br>100%<br>COMPLETED  |
| HA21                                                         |                     |                                                                                                                                                                                              |                                                                                                                              |                                                                                                           |                                          |                                              |                            |
| 05-SB-154-26.0/30.2<br>05-1R6504                             |                     | SLIPOUTS, SLIDES AND ROCKFALL<br>FENCE REPAIRIN SANTA BARBARA<br>COUNTY ON HWY 154 AT SAN MARCOS<br>AND SAN ANTONIO DIRS EFA 05A<br>REPAIR SLIPOUTS, SLIDES & ROCKFALL<br>FENCE              | CALPORTLAND CONSTRUCTION<br>1625 E DONOVAN ROAD<br>SANTA MARIA, CA 93454                                                     | MURDOCK,<br>KEVIN/PERSON, JOE<br>270 E. HWY 246,<br>SUITE 202<br>BUELLTON, CA 93427<br>(805)441-8439      | \$16,586,000<br>\$12,273,615<br>\$0      | 02/26/24<br>05/21/24<br>09/01/25             | 100%<br>74%<br>OVER RUN    |
| 20.20.20<br>1130                                             |                     |                                                                                                                                                                                              |                                                                                                                              |                                                                                                           |                                          |                                              |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 72  
12/01/25

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code               | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                      | Resident<br>Engineer                                                                             | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-----------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 05-SB-166-63.9/64.9<br>05-1P5384                          |                     | SANTA BARBARA COUNTY IN NEW CUYAMA<br>FROM 0.2 MILE WEST OF BRANCH<br>CANYON BRIDGE TO NEWSOME STREET<br>IRRIGATION, PLANTING, VEHICLE<br>CHARGING SYS                                       | CAL ELECTRO, INC.<br>3710 ELECTRO WAY<br><br>REDDING CA 96002                                   | REED,<br>ALBERT/GASTON, PHIL<br>2053 PREISKER LN<br>DEF<br>SANTA MARIA CA 93454<br>(805)922-1611 | \$953,582<br>\$939,362<br>\$2,250           | 01/31/23<br>04/04/23<br>01/16/26            | 89%<br>99%                 |
| 05-SB-217-.9/1.4<br>05-1C3604<br>ACNH-P217-(003)E<br>--() |                     | SANTA BARBARA COUNTY NEAR GOLETA<br>FROM 0.2 MILE EAST OF GOLETA<br>SLOUGH BRIDGE TO 0.4 MILE EAST OF<br>SAN JOSE CREEK BRIDGE<br>REPLACE BRIDGE.                                            | M.C.M. CONSTRUCTION, INC.<br>6413 32ND STREET<br><br>NORTH HIGHLANDS CA 95660                   | YOGARAJAH, MANNY/<br>CHHAY, ALIS<br>35 S. LA PATERA<br>LANE<br>GOLETA, CA 93117<br>(951)750-2468 | \$29,723,143<br>\$22,803,530<br>\$1,432,342 | 01/31/23<br>02/21/23<br>06/09/26            | 55%<br>76%                 |
| HA21                                                      |                     |                                                                                                                                                                                              |                                                                                                 |                                                                                                  |                                             |                                             |                            |
| 05-SB-246-32.8/33.2<br>05-1P5394                          |                     | ON ROUTE 246 IN SANTA BARBARA<br>COUNTY FROM CUESTA ROAD TO EDISON<br>STREET<br>INSTALL BEAUTIFICATION,                                                                                      | CCFG CONSTRUCTION<br>17750 WARDS FERRY RD<br><br>SONORA CA 95370<br>(209)743-4911               | JONES, DAVID<br>3651 FOOTHILL ROAD.<br>CARPINTERA, CA 93013<br>(805)748-3132                     | \$1,241,831<br>\$1,193,453<br>\$1,540       | 06/15/22<br>07/29/22<br>11/04/25            | 94%<br>96%                 |
| 05-SBT-25-18.8/19.2<br>05-1H8114                          |                     | SAN BENITO COUNTY ABOUT 32 MILES<br>SOUTH OF HOLLISTER FROM 0.8 MILE<br>NORTH OF SAN BENITO LATERAL TO 2.0<br>MILES SOUTH OF ROUTE146<br>PLANTING MITIGATION.                                | JOHN SEMSEN LANDSCAPING<br>CO., INC.<br>21161 LYONS BALD MOUNTAIN<br>ROA<br><br>SONORA CA 95370 | GARCIA, SANTIAGO<br>8115 PRUNEDALE<br>NORTH ROAD<br>PRUNEDALE, CA 93907<br>(831)455-5466         | \$381,675<br>\$290,645<br>\$0               | 04/29/25<br>06/10/25<br>09/28/28            | 10%<br>76%                 |
| 05-SBT-25-49.5/51.1<br>05-1P5314                          |                     | SAN BENITO COUNTY IN AND NEAR<br>HOLLISTER FROM 0.1 MILE SOUTH OF<br>SUNSET DRIVE TO SANTA ANA ROAD<br>PLANTING AND IRRIGATION AND<br>INSTALL TRANSP                                         | BORTOLUSSI & WATKIN, INC.<br>77 LARKSPUT STREET<br><br>SAN RAFAEL CA CA 94901                   | GARCIA, SANTIAGO<br>8115 PRUNEDALE<br>NORTH ROAD<br>PRUNEDALE, CA 93907<br>(831)455-5466         | \$1,074,138<br>\$1,049,873<br>\$0           | 03/02/23<br>04/04/23<br>10/31/25            | 16%<br>96%                 |
| 05-SBT-25-53.7/54.3<br>05-1J4814                          |                     | SAN BENITO COUNTY NEAR HOLLISTER<br>ON ROUTE 25 FROM 0.4 MILE EAST TO<br>0.3 MILE WEST OF ROUTE 156 AND ON<br>ROUTE 156 FROM 0.4 MILE SOUTH<br>HIGHWAY PLANTING AND PLANT<br>ESTABLISHMENT W | JOHN SEMSEN LANDSCAPING<br>CO., INC.<br>21161 LYONS BALD MOUNTAIN<br>ROA<br><br>SONORA CA 95370 | GARCIA, SANTIAGO<br>8115 PRUNEDALE<br>NORTH ROAD<br>PRUNEDALE, CA 93907<br>(831)455-5466         | \$281,040<br>\$235,840<br>\$0               | 10/31/23<br>11/30/23<br>04/16/27            | 52%<br>84%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 73  
12/01/25

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                                          | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                 | Contractor                                                                                                                    | Resident<br>Engineer                                                                    | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|--------------------------------------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|----------------------------|
| 05-SBT-101-1.5/1.7<br>05-1S9004                                                      |                     | MODIFY GUARDRAIL AND TURN POCKET<br>MODIFY STRIPING AND INSTALL SIGNS<br>PROVIDE TRAFFIC CONTROL DIRS EFA<br>05A<br>MOD.GUARDRAIL,TURNPOCKET,STRIPING<br>AND TC                             | MIDSTATE BARRIER, INC.<br>PO BOX 30550<br><br>STOCKTON, CA 95213-0550                                                         | BRAR, BALJINDER<br>8115 PRUNEDALE<br>NORTH ROAD<br>PRUNEDALE, CA 93907<br>(805)610-8215 | \$839,000<br>\$219,672<br>\$0            | 05/23/25<br>06/24/25<br>12/03/25             | 29%<br>26%                 |
| 20.20.20<br>1130                                                                     |                     |                                                                                                                                                                                             |                                                                                                                               |                                                                                         |                                          |                                              |                            |
| 05-SBT-101-4.2/4.5<br>05-1S5104                                                      |                     | EXC EMBANKMENT TO REPLACE PORTION<br>OF CULVTLIN CULVERT, FILL VOIDS &<br>GAPS WITH GROUTREP.SINKHOLE, BIO<br>MONITORING & EROSION CTLDIRS<br>CULVERT REPAIR, LINE CULVERT &<br>EROSION CTL | TOP TIER GRADING, LLC<br>8305 PRUNEDALE N. RD. #155<br><br>SALINAS, CA 93907<br>(831)789-9273                                 | BRAR, BALJINDER<br>8115 PRUNEDALE N.<br>RD.<br>PRUNEDALE, CA 93907<br>(805)610-8215     | \$5,459,000<br>\$3,639,772<br>\$0        | 04/02/25<br>05/06/25<br>09/04/25             | 100%<br>67%<br>OVER RUN    |
| 20.20.20<br>1130                                                                     |                     |                                                                                                                                                                                             |                                                                                                                               |                                                                                         |                                          |                                              |                            |
| 05-SBT-101-12.0/2.1<br>05-1S0104                                                     |                     | EUCALYPTUS TREE REMOVAL, TRAFFIC<br>CONTROL &ARBORIST & ENVIRONMENTAL<br>MONITORING SITE RESTORATION &<br>EROSION CONTROL DIRS EFA 05A2797<br>TREE REMOVAL,SITE RESTORATION &<br>MONITORING | COMMUNITY TREE SERVICE<br>416 SALINA ROAD<br><br>PAJARO, CA 95076                                                             | BRAR, BALJINDER<br>8115 PRUNEDALE<br>NORTH ROAD<br>PRUNEDALE, CA 93907<br>(805)610-8215 | \$2,585,000<br>\$2,208,790<br>\$0        | 09/03/24<br>10/25/24<br>05/29/26             | 100%<br>85%<br>OVER RUN    |
| 05-SBT-156-3.0/8.2<br>05-344904<br>ACNH-P156-(024)E<br>PL62-05 0-(9)<br>--()<br>HE13 |                     | ON STATE ROUTE 156 IN SAN BENITO<br>COUNTY, IN AND NEAR SAN JUAN<br>BAUTISTA FROM THE ALAMEDA ST TO<br>0.2 MI EAST OF FOURTH<br>STREET/BUSINE<br>WIDEN 2 TO 4 LANES SAN JAUN                | A. TEICHERT & SON, INC. DBA<br>TEICHERT CONSTRUCTION<br>400 SUNRISE AVE. SUITE 300<br><br>ROSEVILLE CA 95661<br>(916)757-6400 | NASH MUNES<br>8115 PRUNEDALE<br>NORTH ROAD<br>PRUNEDALE, CA 93907<br>(805)441-6931      | \$87,893,022<br>\$86,018,760<br>\$0      | 06/10/22<br>06/29/22<br>08/14/24             | 100%<br>97%<br>OVER RUN    |
| 05-SCR-1-3.5/3.9<br>05-1S9204                                                        |                     | REPLACE CULVERT, RESTORE SITE &<br>TRFC CTRL REPAIR SINKHOLE,SLURRY<br>BACKFILL, HMA AND TRAFFIC CONTROL<br>DIRS EFA 05A<br>REPAIR CULVERT,RESTORE SITE &<br>TRFC CONTROL                   | GRANITE CONSTRUCTION<br>COMPANY<br>580 WEST BEACH STREET<br><br>WATSONVILLE, CA 95076                                         | NGUYEN, IAN<br>140 DUBOIS STREET,<br>SUITE "E"<br>SANTA CRUZ, CA 95060<br>(831)427-4706 | \$5,185,000<br>\$542,726<br>\$141,228    | 06/01/25<br>08/21/25<br>02/24/26             | 100%<br>10%<br>OVER RUN    |
| 05-SCR-1-5.0/8.2<br>05-1P1804<br>HSNH-P001-(699)E<br>--()                            |                     | SANTA CRUZ COUNTY FROM 0.9 MILE<br>NORTH OF BUENA VISTA DRIVE<br>UNDERCROSSING TO 0.2 MILE SOUTH OF<br>ROB ROY JUNCTION OVERCROSSING<br>SHOULDERS WIDENING, ROADWAY<br>EXCAVATION, HM       | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE, SUITE<br>22<br><br>SAN JOSE CA 95138                                             | TYLER LAVERING<br>1529 HWY 68<br>MONTEREY, CA 93940<br>(831)262-6572                    | \$3,622,438<br>\$3,348,669<br>\$0        | 09/04/24<br>10/01/24<br>10/20/25<br>11/05/25 | 100%<br>100%<br>SUSPENDED  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 74  
12/01/25

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                    | Contractor                                                                                         | Resident<br>Engineer                                                                          | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 05-SCR-1-10.5/13.4<br>05-0C7334                             |                     | SANTA CRUZ COUNTY IN AND NEAR CITY<br>OF CAPITOLA FROM STATE PARK DRIVE<br>OVERCROSSING TO 0.2 MILE NORTH OF<br>BAY AVENUE UNDERCROSSING<br>CONSTRUCT OVERCROSSING AND<br>AUXILIARY LANE.      | GRANITE CONSTRUCTION<br>COMPANY<br>580 W BEACH STREET<br>WATSONVILLE CA 95076<br>(831)728-7561     | NNAM, MARTIN<br>140 DUBOIS ST, STE<br>E<br>SANTA CRUZ, CA 95060<br>(805)550-4651              | \$74,965,793<br>\$43,234,450<br>\$2,698,602 | 06/29/23<br>07/24/23<br>06/25/26            | 23%<br>58%                 |
| HE13                                                        |                     |                                                                                                                                                                                                |                                                                                                    |                                                                                               |                                             |                                             |                            |
| 05-SCR-1-13.6/14.9<br>05-0C7324<br>ACNH-P001-(675)E<br>--() |                     | 41ST AVENUE TO SOQUEL AVENUE<br>AUXILIARY LANES (NEAR THE CITY OF<br>SANTA CRUZ AND CAPITOLA, FROM 41ST<br>AVENUE TO SOQUEL AVENUE.<br>CONSTRUCT AUXILIARY LANES AND                           | GRANITE CONSTRUCTION<br>COMPANY<br>580 WEST BEACH STREET<br>WATSONVILLE CA 95076<br>(831)763-6100  | NNAM, MARTIN<br>140 DUBOIS STREET<br>SUITE E<br>SANTA CRUZ CA 95060<br>(805)550-4651          | \$34,438,962<br>\$33,671,769<br>\$10,249    | 10/14/22<br>11/16/22<br>03/30/26            | 38%<br>94%                 |
| 05-SCR-1-33.0/33<br>05-1Q9404                               |                     | IN SANTA CRUZ CNTY RTE 001 @ PM<br>33.0 REPAIR EMBANKMENT PROVIDE<br>TEMP EROSION CONTROL. PROVIDE<br>TRAFFIC CONTROL DIRS EFA 05A2632<br>REPAIR EMANKMENT                                     | SERAFIX ENGINEERING<br>CONTRACTORS, INC<br>7 CROW CANYON CT STE 250<br>SAN RAMON, CA 94583         | NGUYEN, IAN<br>140 DUBOIS ST STE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706                   | \$4,135,000<br>\$776,072<br>\$0             | 03/10/23<br>06/02/23<br>09/20/24            | 50%<br>19%                 |
| 20.20.20<br>1130                                            |                     |                                                                                                                                                                                                |                                                                                                    |                                                                                               |                                             |                                             |                            |
| 05-SCR-1-360.0/37.5<br>05-1Q9904                            |                     | CLEAR AND HAULING SLIDE<br>DEBRIS.TRAFFIC CTLCLEAR DEBRIS<br>CATCHMENT. REPAIR ROCKNET<br>SYSCLEAR/HAUL SLIDE DEBRIS.<br>TRAFFIC CONTROL DIRS<br>CLEARING/HAULING SLIDE DEBRIS.<br>TRAFFIC CTL | SERAFIX ENGINEERING<br>CONTRACTOR<br>7 CROW CANYON CT, STE 250<br>SAN RAMON, CA 94583              | NGUYEN, IAN<br>140 DUBOIS STREET,<br>SUITE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706         | \$446,000<br>\$406,089<br>\$406,089         | 09/15/25<br>09/30/25<br>02/24/26            | 27%<br>91%                 |
| 20.20.20<br>1130                                            |                     |                                                                                                                                                                                                |                                                                                                    |                                                                                               |                                             |                                             |                            |
| 05-SCR-1-/0<br>05-1Q0804                                    |                     | SANTA CRUZ CNTY ON RTS 1 & 9 @ VAR<br>P.M. CLEARING & HAULING SLIDE &<br>BRIDGE DEBRIS. REPAIR WASHOUT.<br>TEMP TRAFFIC CONTROL DIRS EFA 05<br>CLEARING/HAULING SLIDE & BRIDGE<br>DEBRIS       | GRANITE CONSTRUCTION<br>COMPANY<br>580 WEST BEACH STREET<br>WATSONVILLE, CA 95076<br>(831)763-6100 | NGUYEN, IAN<br>140 DUBOIS ST STE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706                   | \$18,000,000<br>\$17,888,416<br>\$0         | 12/31/22<br>03/17/23<br>08/20/25            | 100%<br>99%                |
| 20.20.20<br>1130                                            |                     |                                                                                                                                                                                                |                                                                                                    |                                                                                               |                                             |                                             | OVER RUN                   |
| 05-SCR-9-9.0/25.5<br>05-1G9504<br>PTST-S009-(029)E<br>--()  |                     | SANTA CRUZ COUNTY NEAR BEN LOMOND<br>AT VARIOUS LOCATIONS FROM SCENIC<br>WAY TO 4.7 MILES NORTH OF THE<br>NORTHERN JUNCTION OF ROUTES 9/236<br>DRAINAGE SYSTEM UPGRADES AND<br>SLOPE STABILI   | GORDON N. BALL, INC.<br>1777 OAKLAND BLVD. SUITE<br>300<br>WALNUT CREEK CA 94596<br>(925)838-5675  | NGUYEN, IAN<br>1500 GREEN HILLS<br>RD, STE 201<br>SCOTTS VALLEY, CA<br>95066<br>(805)748-6095 | \$10,279,158<br>\$927,005<br>\$742,710      | 06/13/25<br>07/03/25<br>09/01/27            | 9%<br>9%                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 75  
12/01/25

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                             | Resident<br>Engineer                                                                     | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|---------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|----------------------------|
| 05-SCR-9-12.1/12.1<br>05-1S3604             |                     | PROSPECT AVE RETAINING WALL IN SC<br>ON RTE 9REPLACE RETAINING WALL &<br>CULVERT. TC REPLACE RETAINING<br>WALL, CULVERT & TRFC CTLDIRS EFA<br>REPLACE RETAINING WALL, CULVERT &<br>TC        | GRANITE CONSTRUCTIONS<br>COMPANY<br>580 W. BEACH STREET<br><br>WATSONVILLE, CA95076                    | NGUYEN, IAN<br>140 DUBOIS STREET,<br>SUITE "E"<br>SANTA CRUZ, CA 95060<br>(831)427-4884  | \$4,685,000<br>\$1,717,450<br>\$790,049  | 12/02/24<br>01/16/25<br>01/20/26             | 52%<br>37%                 |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                              |                                                                                                        |                                                                                          |                                          |                                              |                            |
| 05-SCR-17-8.4/8.4<br>05-1T3904              |                     | GRIND AND REPLACE DAMAGED PAVEMENT<br>REPAIR CIDH RETAINING WALL<br>RECONSTRUCT GUARDRAIL AND TRAFFIC<br>CONTROL DIRS EFA 05A<br>GRIND/REP DAMAGED PAVEMENT & REP.<br>WALL                   | GRANITE CONSTRUCTION<br>COMPANY<br>580 WEST BEACH STREET<br><br>WATSONVILLE, CA 95076<br>(831)763-6100 | NGUYEN, IAN<br>140 DUBOIS STREET,<br>SUITE "E"<br>SANTA CRUZ, CA 95060<br>(831)427-4706  | \$1,157,000<br>\$0<br>\$0                | 10/14/25<br>10/30/25<br>01/09/26             | 0%<br>0%<br>0%             |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                              |                                                                                                        |                                                                                          |                                          |                                              |                            |
| 05-SCR-35-3.0/3<br>05-1Q6904                |                     | SANTA CRUZ CNTY ON RTE 35 AT PM<br>3.0 INSTALL SOLDIER PILE WALL<br>RESTORE SITE. PROVIDE TEMP TRAFFIC<br>CONTROL DIRS EFA 05A<br>INSTALL SOLDIER PILE WALL                                  | CASE PACIFIC COMPANY<br>2121 ARDMORE RD<br><br>PASO ROBLES, CA 93446<br>(805)237-8851                  | NGUYEN, IAN<br>140 DUBOIS STREET<br>STE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706       | \$4,472,750<br>\$4,139,701<br>\$0        | 01/09/23<br>03/22/23<br>10/18/25<br>10/23/25 | 100%<br>100%<br>OVER RUN   |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                              |                                                                                                        |                                                                                          |                                          |                                              |                            |
| 05-SCR-129-1.1/L1.5<br>05-1P5304            |                     | SANTA CRUZ COUNTY IN WATSONVILLE<br>ON ROUTE 129 FROM LOCUST STREET TO<br>MAIN STREET AND ON ROUTE 152 FROM<br>HOLM ROAD TO FREEDOM BOULEVA<br>PLANTING, IRRIGATION WORK AND<br>TRANSPORTATI | BORTOLUSSI & WATKIN, INC.<br>77 LARKSPUT STREET<br><br>SAN RAFAEL CA CA 94901                          | BAILEY, JESSICA<br>8115 PRUNEDALE<br>NORTH ROAD<br>PRUNEDALE, CA 93907<br>(805)534-3065  | \$1,204,284<br>\$1,157,954<br>\$0        | 03/10/23<br>04/24/23<br>09/30/25             | 77%<br>95%                 |
| 05-SCR-152-1.3/T1.5<br>05-1S3804            |                     | EXCAVATION AND PLACE LIGHTWEIGHT<br>FILL PAVING, SIDEWALK, CURB/GUTTER<br>CONSTRUCT AND MODIFY DRAINAGE DIRS<br>EFA 05A<br>PAVING, SIDEWALK, CURB/GUTTER&CONST<br>DRAINAGE                   | GRANITE ROCK COMPANY<br>5225 HELLYER AVE. SUITE<br>220<br><br>SAN JOSE, CA 95138<br>(408)574-1400      | NGUYEN, IAN<br>140 DUBOIS STREET,<br>SUITE "E"<br>SANTA CRUZ, CA 95060<br>(831)427-4706  | \$25,850<br>\$0<br>\$0                   | 09/12/25<br>10/27/25<br>07/03/26             | 0%<br>0%<br>0%             |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                              |                                                                                                        |                                                                                          |                                          |                                              |                            |
| 05-SLO-0-/0<br>05-1S2804                    |                     | SLO&SB CO MAINT. STATIONS SECURITY<br>IMPROVEREPLACE FENCE&INSTALL<br>SECURITY CAMERAS SECURITY<br>IMPROVEMENTS AT MAINT. STATIONS<br>DIRS EFA<br>REPLACE FENCE&INSTALL SECURITY<br>CAMERAS  | CENTRAL COAST FENCE INC.<br>540 S. 4TH STREET<br><br>GROVER BEACH, CA 93433                            | REED, ALBERT<br>2053 PREISKER LANE,<br>SUITE E<br>SANTA MARIA, CA 93454<br>(805)922-1611 | \$2,075,000<br>\$1,911,507<br>\$199,710  | 06/03/24<br>09/06/24<br>11/20/25             | 100%<br>92%<br>OVER RUN    |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                                              |                                                                                                        |                                                                                          |                                          |                                              |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 76  
12/01/25

| District 05                        |                  |                                                                                                                                                                                |                                                                                                                            |                                                                                                    |                                               |                                    |                      |
|------------------------------------|------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|-----------------------------------------------|------------------------------------|----------------------|
| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work                                                                                                                                                       | Contractor                                                                                                                 | Resident Engineer                                                                                  | Bid + CCOs Comp To date This Month            | Awarded Approved Est Comp Accepted | %Time % Work Message |
| 05-SLO-1-6.4/67.2<br>05-492864     |                  | SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTH OF SAN SIEMON FROM 0.3 MILE NORTH OF PIEDRAS BLANCAS LIGHTHOUSE ROAD TO 0.3 MILE NORTH 0 LANDSCAPE PLANTING, WETLAND MITIGATION AND | HANFORD APPLIED RESTORATION & CONSERVATION<br>755 BAYWOOD DRIVE, SUITE 380<br><br>PETALUMA CA 94954                        | SILVA, RICK<br>775 ARLINGTON ST.<br>CAMBRIA, CA 93428<br>(805)471-2102                             | \$5,003,700<br>\$3,685,721<br>\$0             | 04/22/24<br>05/22/24<br>10/20/25   | 13%<br>73%           |
| 05-SLO-1-12.1/12.2<br>05-1P5354    |                  | SAN LUIS OBISPO COUNTY AT OCEANO AT BEACH STREET AND SEVENTEENTH STREET IRRIGATION, PLANTING AND CONCRETE WORK.                                                                | R. BURKE CORPORATION<br>865 CAPITOLIO WAY<br><br>SAN LUIS OBISPO CA 93401                                                  | REED, AL/GASTON, PHIL<br>2053 PREISKER LN<br>DEF<br>SANTA MARIA CA 93454<br>(559)977-4632          | \$1,478,722<br>\$1,451,102<br>\$4,800         | 09/06/23<br>11/17/23<br>08/20/26   | 68%<br>97%           |
| 05-SLO-1-12.6/12.7<br>05-1Q0604    |                  | SLO CNTY ROUTE 001 BRIDGE 49-12. REPAIR SEISMIC DAMPER BLOCK & VOID. RESTORE ASPHTCONCRETE SHOULDER. INSTALL UE DETERMENT DIRS EFA                                             | SOUZA ENGINEERING<br>CONTRACTING, INC. DBA SOUZA CONSTRUCTION<br>PO BOX 3810<br>SAN LUIS OBISPO, CA 93403<br>(805)549-3406 | REED, ALBERT/GASTON, PHIL<br>2053 PREISKER LANE<br>STE E<br>SANTA MARIA, CA 93454<br>(805)922-1611 | \$685,000<br>\$195,114<br>\$0                 | 12/13/22<br>02/15/23<br>06/11/25   | 22%<br>28%           |
| 20.20.20<br>1130                   |                  | REPAIR SEISMIC DAMPER BLOCK ON BRIDGE                                                                                                                                          |                                                                                                                            |                                                                                                    |                                               |                                    |                      |
| 05-SLO-1-17.3/0<br>05-1N3804       |                  | SAN LUIS OBISPO COUNTY IN SAN LUIS OBISPO AT FOOTHILL BOULEVARD CURED-IN-PLACE PIPELINER AND CULVERT REPLA                                                                     | LAMASSU UTILITY SERVICES, INC.<br>3193 ENTERPRISE COURT<br><br>LOOMIS CA 95650                                             | ANDREW BORELLI<br>3230 RIVERSIDE AVENUE #130<br>PASO ROBLES, CA 93446                              | \$932,293<br>\$401,681<br>\$248,595           | 06/10/25<br>06/26/25<br>11/10/25   | 82%<br>43%           |
| 05-SLO-41-44.5/45.3<br>05-3307C4   |                  | SAN LUIS OBISPO COUNTY AT AND NEAR CHOLAMEON ROUTE 41 FROM ROUTE 41/46 SEPARATION TO 0.8 MILE NORTH OF ROUTE 41/46 SEPARATION AND 0 CONVERT TO A 4 LANE EXPRESSWAY             | GUY F ATKINSON CONSTRUCTION LLC<br>611 ANTON BLVD, SUITE 1100<br><br>COSTA MESA, CA 92626<br>(714)287-1356                 | R, ERIC/HARRINGTON, BRIAN<br>102 S WHITLEY GARDENS DR<br>PASO ROBLES, CA 93446<br>(805)393-5820    | \$152,897,693<br>\$132,398,900<br>\$2,968,389 | 03/03/23<br>03/03/23<br>04/16/25   | 48%<br>86%           |
| HE13                               |                  |                                                                                                                                                                                |                                                                                                                            |                                                                                                    |                                               |                                    |                      |
| 05-SLO-46-4.3/5.1<br>05-1S4804     |                  | REPAIR SLIPOUTS, REPAIR PAVEMENT, TC SLIPOUTS, DAMAGED PAVEMENT & TRAFFIC CTRL REPAIR<br>SLIPOUTS, DAMAGED PAVEMENT & TC DIRS EFA/05A                                          | SOUZA ENGINEERING CONT. INC. DBA SOUZA CONSTRUCTION<br>P.O. BOX 3810<br>SAN LUIS OBISPO, CA 93403                          | IMAN, HASSAN<br>3230 RIVERSIDE AVENUE, SUITE 30<br>PASO ROBLES, CA 93446<br>(805)748-2342          | \$12,285,000<br>\$8,245,984<br>\$163,922      | 01/15/25<br>02/05/25<br>10/31/25   | 0%<br>67%            |
| 20.20.20<br>1130                   |                  | REPAIR SLIPOUTS, DAMAGED PAVEMENT & TC                                                                                                                                         |                                                                                                                            |                                                                                                    |                                               |                                    |                      |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 77  
12/01/25

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                             | Contractor                                                                                                         | Resident<br>Engineer                                                                                         | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|---------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|----------------------------|
| 05-SLO-46-60.3/60.8<br>05-1Q03U4<br>STPL-6205-(033)0<br>--()  |                     | SAN LUIS OBISPO AND KERN COUNTIES<br>NEAR CHOLAME FROM 2.0 MILES EAST<br>OF ANTELOPE ROAD TO 0.4 MILE EAST<br>OF THE KERN COUNTY LINE.<br>VERTICAL CURVE AND EXTEND<br>EXISTING TRUCK C | PAPICH CONSTRUCTION<br>COMPANY, INC.<br>398 SUNRISE TERRACE<br>ARROYO GRANDE CA 93420                              | R,<br>ERIC/BORRELLI, ANDREW<br>102 S WHITLEY<br>GARDENS DR<br>PASO ROBLES, CA 93446<br>(805)331-3023         | \$4,548,395<br>\$3,541,899<br>\$294,428  | 12/13/24<br>02/05/25<br>01/29/26             | 72%<br>78%                 |
| 05-SLO-58-1.8/6.9<br>05-1J9704                                |                     | SAN LUIS OBISPO COUNTY IN AND NEAR<br>SANTA MARGARITA FROM I STREET TO<br>STATE ROUTE 229.<br>PAVEMENT PRESERVATION, DRAINAGE<br>IMPROVEMEN                                             | CALPORTLAND CONSTRUCTION<br>1625 EAST DONOVAN RD<br>SANTA MARIA CA 93456<br>(805)345-3400                          | MICHAEL SCHMIDT<br>3230 RIVERSIDE<br>AVESTE 130<br>PASO ROBLES, CA 93446<br>(805)550-3058                    | \$6,838,551<br>\$3,888,187<br>\$957,722  | 03/05/25<br>03/21/25<br>12/09/26             | 71%<br>57%                 |
| 05-SLO-58-51.0/57.2<br>05-1Q4704                              |                     | SAN LUIS OBISPO COUNTY ABOUT 16<br>MILES WESTOF MCKITTRICK FROM 0.3<br>MILE EAST OF BOULDER CREEK ROAD TO<br>KERN COUNTY LINE.<br>PARTIAL DEPTH RECYCLING AND<br>OVERLAY WITH R         | GRIFFITH COMPANY<br>3050 E. BIRCH ST<br>BREA CA 92821                                                              | MICHAEL SCHMIDT<br>3230 RIVERSIDE AVE<br>SUITE 130<br>PASO ROBLES CA 93446<br>(805)550-3058                  | \$4,460,715<br>\$4,385,861<br>\$0        | 09/17/24<br>10/16/24<br>10/14/25<br>11/10/25 | 100%<br>100%<br>OVER RUN   |
| 05-SLO-101-7.8/16.5<br>05-1J8604<br>ACNH-Q101-(432)E<br>--()  |                     | SAN LUIS OBISPO COUNTY IN AND NEAR<br>ARROYO GRANDE AND PISMO BEACH FROM<br>LOS BERROS ROAD UNDERCROSSING TO<br>PISMO CREEK BRIDGE<br>COLD PLANE AC PAVEMENT, RHMA-G,<br>DRAINAGE S     | PAPICH CONSTRUCTION<br>COMPANY, INC.<br>398 SUNRISE TERRACE<br>ARROYO GRANDE CA 93420                              | ALBERT REED SR/PHIL<br>GASTON ARE<br>2053 PREISKER LANE,<br>SUITE E<br>SANTA MARIA CA 93454<br>(805)922-1611 | \$32,594,337<br>\$9,949,242<br>\$946,619 | 02/12/25<br>03/12/25<br>10/05/27             | 20%<br>30%                 |
| 05-SLO-101-28.6/29.6<br>05-1N3404<br>HSNH-Q101-(433)E<br>--() |                     | SAN LUIS OBISPO COUNTY AT VARIOUS<br>LOCATIONS FROM BROAD STREET EXIT<br>202B TO CALIFORNIA BOULEVARD EXIT<br>203C.<br>MINOR CONCRETE, VEGETATION<br>CONTROL, GUARDR                    | SOUZA ENGINEERING<br>CONTRACTING, INC. DBA SOUZA<br>CONSTRUCTION<br>4027 SANTA FE ROAD<br>SAN LUIS OBISPO CA 93401 | SILVA, RICK<br>775 ARLINGTON ST.<br>CAMBRIA, CA 93428<br>(805)471-2102                                       | \$2,102,242<br>\$1,185,660<br>\$412,540  | 04/29/25<br>05/20/25<br>12/31/25             | 27%<br>56%                 |
| 05-SLO-101-61.7/62.1<br>05-1J7804<br>HSNH-Q101-(429)E<br>--() |                     | SAN LUIS OBISPO COUNTY NEAR PASO<br>ROBLES FROM 0.7 MILE NORTH OF<br>EXLINE ROAD TO 1.0 MILE SOUTH OF<br>MONTEREY ROAD<br>CONSTRUCT UNDERCROSSING,<br>STRUCTURAL CONCRE                 | CALPORTLAND CONSTRUCTION<br>1625 EAST DONOVAN RD<br>SANTA MARIA CA 93456                                           | SCHMIDT, MICHAEL<br>3230 RIVERSIDE<br>AVE., #130<br>PASO ROBLES, CA 93446<br>(805)550-3058                   | \$12,603,291<br>\$7,624,393<br>\$586,182 | 10/22/24<br>11/08/24<br>02/13/26             | 76%<br>60%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 78  
12/01/25

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                               | Contractor                                                                                                | Resident<br>Engineer                                                                                 | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|---------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|-------------------------------------------|----------------------------------------------|-------------------------------|
| 05-SLO-101-250.0/85<br>05-1S9304            |                     | REP. BURNT DRAINAGE SYSTEMS,<br>REP.GUARDRAILCLEAR FIRE DEBRIS<br>FROM INLETS/DITCH TEMP. TRAFFIC<br>CONTROL DIRS EFA 05A<br>REPAIR/CLEAR FIRE DAMAGE AND<br>TRAFFIC CTRL | JOHN MADONNA CONSTRUCTION<br>COMPANY INC.<br>PO BOX 5310<br>SAN LUIS OBISPO, CA<br>93403<br>(805)543-7751 | MORENO, ARTURO<br>2053 PREISKER LANE,<br>STE E<br>SANTA MARIA, CA 93454<br>(805)610-8212             | \$7,585,000<br>\$2,096,936<br>\$1,992,482 | 08/03/25<br>10/02/25<br>12/30/25             | 52%<br>28%                    |
| 20.20.20<br>1130                            |                     |                                                                                                                                                                           |                                                                                                           |                                                                                                      |                                           |                                              |                               |
| 05-VAR--/0<br>05-1R2904                     |                     | SANTA BARBARA COUNTY AT VARIOUS<br>LOCATIONS.<br>BRIDGE DECK REPAIRS, POLYSTER<br>CONCRETE OVE                                                                            | TRUESDELL CORPORATION OF<br>CALIFORNIA, INC.<br>1310 W. 23RD STREET<br><br>TEMPE AZ 85282                 | CHHAY, ALIS/DOOM,<br>TREVOR<br>35 S. LA PATERA<br>LANE, SUITE E<br>GOLETA, CA 93117<br>(805)721-0091 | \$2,161,271<br>\$2,140,741<br>\$0         | 04/02/25<br>04/21/25<br>10/22/25<br>11/06/25 | 100%<br>100%<br><br>COMPLETED |

|                |                              |                               |                           |                             |                         |                            |
|----------------|------------------------------|-------------------------------|---------------------------|-----------------------------|-------------------------|----------------------------|
| <b>Totals:</b> | <b>Authorized Final Amt:</b> | <b><u>\$1,331,430,799</u></b> | <b>Completed to Date:</b> | <b><u>\$968,750,859</u></b> | <b>Work This Month:</b> | <b><u>\$24,112,799</u></b> |
|----------------|------------------------------|-------------------------------|---------------------------|-----------------------------|-------------------------|----------------------------|

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 79  
12/01/25

**District 06**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                       | Resident<br>Engineer                                                                       | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|--------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|-------------------------------------------|----------------------------------------------|-------------------------------|
| 06-FRE-33-46.8/47.4<br>06-1G8204                             |                     | FRESNO COUNTY IN AND NEAR MENDOTA<br>FROM 0.4MILE NORTH OF KAMM AVENUE<br>TO MOUNTAIN VIEWAVENUE AND FROM<br>ADAMS AVENUE TO BELMONT AVENUE<br>PARTIAL DEPTH RECYCLING AND HMA.                 | ARCHER CIVIL CONSTRUCTION,<br>LLC<br>1353 SOUTH J STREET<br><br>TULARE CA 93274                  |                                                                                            | \$3,651,674<br>\$3,511,964<br>\$925,923   | 04/01/25<br>06/03/25<br>11/21/25             | 86%<br>95%                    |
| 06-FRE-33-69.4/71.5<br>06-0X3004<br>ACST-S033-(093)E<br>--() |                     | FRESNO COUNTY IN AND NEAR<br>FIREBAUGH FROM MORRIS KYLE DRIVE<br>TO LYON AVENUE<br>REPLACE ROADWAY PAVEMENT.                                                                                    | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br><br>CONCORD CA 94520        | DIN DADAWALLA<br>90 W. ASHLAN<br>AVENUE, STE 110<br>CLOVIS, CA 93612<br>(559)417-5927      | \$14,019,558<br>\$13,547,120<br>\$101,925 | 02/06/24<br>03/11/24<br>11/20/25             | 100%<br>95%<br><br>OVER RUN   |
| HA22                                                         |                     |                                                                                                                                                                                                 |                                                                                                  |                                                                                            |                                           |                                              |                               |
| 06-FRE-41-21.1/32.2<br>06-1E7604                             |                     | FRESNO COUNTY IN FRESNO AT VARIOUS<br>LOCATIONS FROM 0.5 MILE SOUTH OF<br>JENSEN AVENUE OVERCROSSING TO 0.5<br>MILE NORTH OF AUDUBON DRIVE<br>TRANSPORTATION ART, IRRIGATION,<br>AND PLANTI     | CALIFORNIA TURF AND<br>LANDSCAPING<br>7726 N FIRST ST STE 158<br><br>FRESNO CA 93720             | CHANTHA CHAP<br>90 W ASHLAN AVE,<br>SUITE 110<br>CLOVIS, CA 93612<br>(559)977-5551         | \$2,237,059<br>\$1,608,518<br>\$0         | 08/07/24<br>09/17/24<br>03/17/26             | 24%<br>72%                    |
| 06-FRE-41-23.2/31.7<br>06-0X7804<br>ACNH-P041-(605)E<br>--() |                     | FRESNO COUNTY IN FRESNO AT VARIOUS<br>LOCATIONS FROM VENTURA AVENUE<br>VIADUCT TO FRIANT ROAD<br>UNDERCROSSING<br>CONSTRUCT SLOPE PAVING (STAMPED<br>CONCRETE)                                  | IBARRA GENERAL ENGINEERING<br>INC<br>4325 TYROLITE ST<br><br>RIVERSIDE CA 92509<br>(909)342-8447 | ENQUANHONE, GASHU<br>90 WEST ASHLAN AVE,<br>SUITE 110<br>CLOVIS, CA 93612<br>(559)207-5363 | \$10,295,238<br>\$9,040,327<br>\$185,006  | 06/04/24<br>07/17/24<br>12/01/25             | 98%<br>88%                    |
| 06-FRE-41-23.7/24.5<br>06-1G4504                             |                     | FRESNO COUNTY IN FRESNO ON ROUTE<br>41 FROM DIVISADERO STREET<br>OVERCROSSING TO ROUTE 41/180<br>SEPARATION AND ON ROUTE 180 AT 0.1<br>MILE EA<br>COLD PLANE AC PAVEMENT, AND<br>REPLACE WITH H | CAL VALLEY CONSTRUCTION,<br>INC.<br>5125 N GATES AVE STE 102<br><br>FRESNO CA 93722              | FERNANDO DE ALBA<br>90 W. ASHLAN AVE,<br>SUITE#110<br>CLOVIS, CA 93612<br>(559)288-8603    | \$979,864<br>\$961,197<br>\$0             | 05/20/25<br>06/25/25<br>10/20/25<br>10/23/25 | 100%<br>100%<br><br>COMPLETED |
| 06-FRE-41-25.3/0<br>06-1E7304                                |                     | FRESNO COUNTY IN FRESNO AT<br>MCKINLEY AVENUE<br>PREFABRICATED BUILDING, WROUGHT<br>IRON FENCE                                                                                                  | CALIFORNIA TURF AND<br>LANDSCAPING<br>7726 N FIRST ST STE 158<br><br>FRESNO CA 93720             | FERNANDO DE ALBA<br>90 WEST ASHLAN AVE,<br>SUITE 110<br>CLOVIS, CA 93612<br>(559)288-8603  | \$1,529,642<br>\$841,162<br>\$132,799     | 08/20/24<br>09/18/24<br>11/20/25             | 97%<br>55%                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 80  
12/01/25

**District 06**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                | Resident<br>Engineer                                                                       | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|--------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|-------------------------------|
| 06-FRE-41-27.4/28.5<br>06-0W1704<br>ACNH-P041-(602)E<br>--() |                     | IN FRESNO FROM NORTHBOUND ON-RAMP<br>FROM ASHLAN AVE TO NORTHBOUND OFF-<br>RAMP TO SHAW AVE<br>CONSTRUCT AUXILIARY LANE                                                                      | RNR CONSTRUCTION, INC.<br>8589 THYS COURT<br><br>SACRAMENTO CA 95828<br>(916)379-0957     | FERNANDO DE ALBA<br>90 W. ASHLAN AVE,<br>SUITE#110<br>FRESNO CA 93726<br>(559)288-8603     | \$15,824,170<br>\$15,633,919<br>\$0      | 11/08/22<br>12/21/22<br>11/12/25<br>11/18/25 | 99%<br>98%<br><br>COMPLETED   |
| HB4N                                                         |                     |                                                                                                                                                                                              |                                                                                           |                                                                                            |                                          |                                              |                               |
| 06-FRE-41-28.2/28.2<br>06-1G0904                             |                     | IN FRESNO COUNTY ALONG ROUTE 41<br>NEAR PM R28.2 AT PUMP PLANT<br>BETWEEN SHAW AND SANTA ANA DIR'S<br>EMERGENCY F.A.<br>REMOVE/REPLACE PUMP AND ASSOC<br>APPURTENANCE                        | KOCH & KOCH INC<br>13084 JOHN BAUER AVE<br><br>GRASS VALLEY, CA 95945                     | MENGONI, MARK<br>3240 N MILLBROOK<br>AVE.<br>FRESNO, CA 93726<br>(559)254-4877             | \$1,900,000<br>\$1,461,203<br>\$0        | 07/10/23<br>07/28/23<br>10/01/25             | 83%<br>77%                    |
| 20.20.20<br>1130                                             |                     |                                                                                                                                                                                              |                                                                                           |                                                                                            |                                          |                                              |                               |
| 06-FRE-99-4.9/7.2<br>06-0U4214                               |                     | FRESNO COUNTY IN AND NEAR SELMA<br>AND FOWLERFROM 0.4 MILE SOUTH OF<br>SECOND STREET UNDERCROSSING TO 0.7<br>MILE NORTH OF FLORAL AVENUE AN<br>REPLACE HIGHWAY PLANTING AND<br>INSTALL IRRIG | WABO LANDSCAPE &<br>CONSTRUCTION, INC.<br>726 ALFRED NOBEL DRIVE<br><br>HERCULES CA 94547 | GASHU ENQUANHONE<br>90 W. ASHLAN<br>AVENUE, SUITE 110<br>CLOVIS, CA 93612<br>(559)207-5363 | \$1,830,273<br>\$1,639,037<br>\$104,421  | 09/19/24<br>10/31/24<br>11/01/28             | 17%<br>89%                    |
| 06-FRE-99-233.0/0<br>06-1G3504                               |                     | CONSTRUCTION AND INSTALLATION OF<br>NEW CEILING, FUME HOODS, MOTORS,<br>DUCTS, MONITORING SYSTEM, VENT<br>STACKS, HVAC SYSTEM, THERMOSTDIR<br>REPAIR D06 MATERIALS LAB                       | GRUEN ENGINEERING, INC.<br>12418 GRUEN ST<br><br>PACOIMA CA 91331                         | DE ALBA, FERNANDO<br>90 W ASHLAN AVE,<br>SUITE 110<br>CLOVIS CA 93612<br>(559)288-8603     | \$2,740,000<br>\$340,838<br>\$0          | 12/08/24<br>12/08/24<br>12/20/25             | 15%<br>12%                    |
| 20.20<br>201131                                              |                     |                                                                                                                                                                                              |                                                                                           |                                                                                            |                                          |                                              |                               |
| 06-FRE-168-39.6/45.7<br>06-1F8204                            |                     | FRESNO COUNTY IN AND NEAR SHAVER<br>LAKE FROM0.2 MILE WEST OF CRESSMAN<br>ROAD TO WARBLER ROAD<br>COLD PLANE AC PVMT, HMA (TYPE A),<br>PAINT TR                                              | AGEE CONSTRUCTION<br>CORPORATION<br>1039 HOBLITT AVENUE<br><br>CLOVIS CA 93612            | CARPENTER, JESSE<br>90 WEST ASHLAN AVE,<br>SUITE 110<br>CLOVIS, CA 93612<br>(559)341-2795  | \$2,657,931<br>\$2,674,242<br>\$0        | 05/10/24<br>06/17/24<br>10/23/25<br>10/27/25 | 100%<br>100%<br><br>COMPLETED |
| 06-FRE-168-48.2/0<br>06-0Q5204                               |                     | FRESNO COUNTY NEAR SHAVER LAKE AT<br>STEVENSON CREEK<br>PLACE CONCRETE BARRIER AND<br>STRUCTURAL CONC                                                                                        | GRANITE CONSTRUCTION<br>COMPANY<br>2716 GRANITE COURT<br><br>FRESNO CA 93706              | FERNANDO DE ALBA<br>90 W. ASHLAN AVE,<br>SUITE 110<br>CLOVIS, CA 93612<br>(559)288-8603    | \$798,329<br>\$696,927<br>\$126,002      | 06/13/25<br>07/15/25<br>01/02/25             | 43%<br>86%                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 81  
12/01/25

**District 06**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                                      | Resident<br>Engineer                                                                    | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message         |
|-------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|------------------------------------|
| 06-FRE-180-54.1/56<br>06-342354                             |                     | IN AND NEAR FRESNO FROM 0.2 MILE<br>WEST OF BRAWLEY AVENUE TO TEILMAN<br>AVENUE<br>HIGHWAY PLANTING                                                                                          | MARINA LANDSCAPE, INC.<br>3707 W. GARDEN GROVE BLVD<br><br>ORANGE CA 92868<br>(714)939-6600                                     | DIN DADAWALLA<br>3240 N. MILLBROOK<br>FRESNO, CA 93726<br>(559)417-5927                 | \$5,329,948<br>\$4,797,791<br>\$3,480     | 05/20/22<br>07/15/22<br>12/13/25            | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 06-FRE-198-.5/19.5<br>06-0X0604<br>ACST-S198-(077)E<br>--() |                     | FRESNO COUNTY AT VARIOUS LOCATIONS<br>FROM 1.3 MILES WEST OF WARTHAN<br>CREEK OVERCROSSING TO 1.7 MILES<br>WEST OF FIRESTONE AVENUE<br>REMOVE AND REPLACE CULVERTS AND<br>CURED IN P         | A. TEICHERT & SON INC DBA<br>TEICHERT CONSTRUCTION<br>400 SUNRISE BLVD. SUITE<br>300<br><br>ROSEVILLE CA 95661<br>(916)757-6400 | MICHAEL R GARRETT<br>8530 W ROOSEVELT<br>AVE<br>VISALIA CA 93291<br>(661)303-4187       | \$8,796,490<br>\$2,652,787<br>\$575,218   | 05/08/24<br>06/07/24<br>06/08/26            | 28%<br>30%                         |
| 06-FRE-5506-/0<br>06-0Y7604                                 |                     | FRESNO COUNTY IN FRESNO AT THE<br>WEST AVENUE MAINTENANCE STATION<br>1283 NORTH WEST AVENUE AND AT THE<br>DISTRICT OFFICE 1352 WEST<br>OLIVE AVENUE<br>MODIFICATION OF ELECTRICAL<br>SYSTEM. | RADMAN ELECTRIC<br>25013 WHITMAN STREET #15-S<br><br>HAYWARD CA 94544                                                           | MOHAMMED ALQUTAMI<br>90 W ASHLAN AVE,<br>SUITE 110<br>CLOVIS, CA 93612<br>(559)939-8827 | \$1,177,650<br>\$1,160,580<br>\$11,650    | 05/08/24<br>06/07/24<br>11/30/25            | 93%<br>99%                         |
| 06-KER-5-10.2/16<br>06-0U5004<br>ACIM-005 -(4 )2<br>--()    |                     | KERN COUNTY AT AND NEAR WHEELER<br>RIDGE FROM GRAPEVINE UNDERCROSSING<br>TO ROUTE 5/99 SEPARATION<br>INDIVIDUAL SLAB REPLACEMENT (RSC)<br>AND HMA                                            | SECURITY PAVING COMPANY,<br>INC.<br>3075 TOWNSGATE ROAD, SUITE<br>20<br>WESTLAKE VILLAGE CA<br>91361                            | ROBERT DECKER<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)977-5450             | \$21,167,444<br>\$20,143,971<br>\$885,834 | 08/29/24<br>09/10/24<br>12/31/25            | 100%<br>92%                        |
| 06-KER-5-/4.4<br>06-0X3304<br>ACIM-005 -(4 )2<br>--()       |                     | KERN COUNTY AT AND NEAR LEBEC FROM<br>LOS ANGELES COUNTY LINE TO<br>GRAPEVINE CREEK BRIDGE<br>REPLACE ROADWAY PAVEMENT WITH HMA<br>AND CONC                                                  | SECURITY PAVING COMPANY,<br>INC.<br>13170 TELFAIR AVE<br><br>SYLMAR CA 91342                                                    | JAMES BURFORD<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)977-4455             | \$19,193,000<br>\$18,919,330<br>\$0       | 10/23/23<br>11/30/23<br>06/25/25            | 68%<br>95%                         |
| 06-KER-33-21.8/39.8<br>06-0X2404                            |                     | KERN COUNTY AT VARIOUS LOCATIONS<br>FROM 0.9 MILE SOUTH OF HENRY ROAD<br>TO 0.2 MILE NORTH OF CYMRIC ROAD<br>(NORTH)<br>STRUCTURAL CONCRETE AND RCP<br>DRAINAGE CULVE                        | DOJA, INC.<br>5050 MISSION BLVD<br><br>ONTARIO CA 91762                                                                         | BOB DECKER<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)977-5450                | \$4,982,101<br>\$985,308<br>\$101,554     | 03/07/25<br>04/02/25<br>02/18/26            | 64%<br>20%                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 82  
12/01/25

**District 06**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                           | Resident<br>Engineer                                                           | Bid + CCOs<br>Comp To date<br>This Month     | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|----------------------------------------------|---------------------------------------------|----------------------------|
| 06-KER-33-40.4/59.3<br>06-0Y1304<br>ACST-S033-(094)E<br>--() |                     | KERN COUNTY ABOUT 8 MILES NORTH OF<br>MCKITTRICK FROM CYMRIC WASH BRIDGE<br>TO 0.8 MILE SOUTH OF ROUTE 46<br>COLD PLANE, PLACE HMA AND RHMA-G,<br>AND REPL                                      | GRANITE CONSTRUCTION<br>COMPANY<br>3005 JAMES ROAD<br>BAKERSFIELD CA 93308                           | JAKE GARCIA<br>1824 NORRIS RD<br>BAKERSFIELD, CA 93308<br>(559)905-1299        | \$29,699,319<br>\$26,224,028<br>\$5,518,868  | 06/20/24<br>07/10/24<br>02/18/26            | 83%<br>88%                 |
| 06-KER-46-51.4/57.9<br>06-1A7604<br>ACNH-P046-(063)E<br>--() |                     | KERN COUNTY IN AND NEAR WASCO FROM<br>0.20 MILE EAST OF ROUTE 43 TO 0.30<br>MILE EAST OFROUTE 46/99 SEPARATION<br>COLD PLANE AC PAVEMENT, RHMA<br>OVERLAY, CONC                                 | GRANITE CONSTRUCTION<br>COMPANY<br>3005 JAMES ROAD<br>BAKERSFIELD CA 93308                           | AMARJIT DHALIWAL<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)333-5825 | \$6,424,600<br>\$0<br>\$0                    | 10/20/25<br>11/10/25                        | 0%<br>0%                   |
| 06-KER-99-23.6/28.4<br>06-0Q2814                             |                     | KERN COUNTY IN BAKERSFIELD FROM<br>PALM AVENUE OVERCROSSING TO<br>BEARDSLEY CANAL BRIDGE<br>REPLACEMENT PLANTING.                                                                               | GRIFFITH COMPANY<br>1128 CARRIER PARKWAY AVE<br>BAKERSFIELD CA 93308                                 | AMRIT BRAR<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)332-0538       | \$6,223,406<br>\$5,507,877<br>\$0            | 02/16/23<br>03/15/23<br>10/31/27            | 0%<br>0%                   |
|                                                              |                     |                                                                                                                                                                                                 |                                                                                                      |                                                                                |                                              |                                             | PLANT EST<br>SATIS         |
| 06-KER-99-29.4/33.1<br>06-1G8004                             |                     | KERN COUNTY NEAR BAKERSFIELD FROM<br>0.5 MILESOUTH OF ROUTE 65/99<br>SEPARATION TO 0.7 MILE NORTH OF<br>LERDO CANAL BRIDGE<br>COLD PLANE AC PAVEMENT, REMOVE<br>CONCRETE PA                     | GRIFFITH COMPANY<br>3050 E. BIRCH ST<br>BREA CA 92821                                                | AMRIT BRAR<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)332-0538       | \$2,998,162<br>\$2,787,726<br>\$0            | 03/27/25<br>04/10/25<br>10/31/25            | 84%<br>90%                 |
| 06-KER-99-49.3/50.4<br>06-1E7804                             |                     | KERN COUNTY IN MCFARLAND AND<br>DELANO FROM 0.1 MILE SOUTH OF<br>SHERWOOD AVENUE TO 0.1 MILE NORTH<br>OF PERKINS AVENUE AND FROM ROUTE<br>155/<br>WROUGHT IRON FENCE, PLANTING AND<br>IRRIGATIO | GRIFFITH COMPANY<br>12200 BLOOMFIELD AVE<br>SANTA FE SPRINGS CA<br>90670                             | AMARJIT DHALIWAL<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)333-5825 | \$2,106,408<br>\$2,081,408<br>\$0            | 10/13/23<br>11/14/23<br>09/25/25            | 99%<br>100%                |
| 06-KER-99-56.4/57.6<br>06-0W79U4<br>ACNH-P099-(689)E<br>--() |                     | KERN AND TULARE COUNTIES IN AND<br>NEAR DELANO FROM 0.2 MILE SOUTH OF<br>CECIL AVENUEOVERCROSSING TO 0.7<br>MILE NORTH OF AVENUE 100 OVERCR<br>RDWY EXC, HMA, AGGREGATE BASE,<br>CRCP, SIGN     | SECURITY PAVING COMPANY,<br>INC.<br>3075 TOWNSGATE ROAD, SUITE<br>20<br>WESTLAKE VILLAGE CA<br>91361 | JAKE GARCIA<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)905-1299      | \$130,217,158<br>\$22,206,405<br>\$4,855,285 | 04/10/25<br>04/24/25<br>05/20/27            | 18%<br>17%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 83  
12/01/25

**District 06**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                           | Contractor                                                                        | Resident<br>Engineer                                                           | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|--------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| 06-KER-155-17.8/39.6<br>06-1H0604                            |                     | KERN COUNTY AT VARIOUS LOCATIONS<br>FROM 6.7 MILES EAST OF ROUTE 65 TO<br>0.4 MILE WEST OF WHITE RIVER ROAD<br>REMOVE AND REPLACE CULVERTS, AND<br>CURED-IN-          | LAMASSU UTILITY SERVICES,<br>INC.<br>3193 ENTERPRISE COURT<br><br>LOOMIS CA 95650 | AMRIT BRAR<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)332-0538       | \$363,553<br>\$0<br>\$0                   | 04/23/25<br>07/22/25                        | 0%<br>0%                   |
| 06-KER-166-17.5/0<br>06-0S0504                               |                     | KERN COUNTY NEAR METTLER AT<br>CALIFORNIA AQUEDUCT BRIDGE<br>MICROPILING, STRUCTURAL CONCRETE,<br>AND HOT                                                             | GRANITE CONSTRUCTION<br>COMPANY<br>580 W BEACH STREET<br><br>WATSONVILLE CA 95076 | JAMES BURFORD<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)977-4455    | \$6,556,522<br>\$3,763,090<br>\$1,628,881 | 08/23/24<br>09/10/24<br>02/26/26            | 39%<br>57%                 |
| 06-KER-166-/10.2<br>06-0X3804<br>ACST-S166-(003)E<br>--()    |                     | KERN COUNTY IN AND NEAR MARICOPA<br>FROM SOUTH JUNCTION ROUTE 33 TO<br>2.3 MILES WEST OF SAN EMIGDIO<br>CREEK BRIDGE<br>COLD PLANE, PLACE HMA AND<br>CONCRETE PAVEMEN | GRIFFITH COMPANY<br>12200 BLOOMFIELD AVE<br>SANTA FE SPRINGS CA<br>90670          | JAMES BURFORD<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)977-4455    | \$13,421,814<br>\$13,276,800<br>\$635,775 | 02/28/24<br>03/22/24<br>11/20/25            | 100%<br>96%                |
| HA22                                                         |                     |                                                                                                                                                                       |                                                                                   |                                                                                |                                           |                                             |                            |
| 06-KER-184-1.1/8.3<br>06-0U2904<br>ACNH-P184-(018)E<br>--()  |                     | KERN COUNTY NEAR BAKERSFIELD FROM<br>WHARTON AVENUE TO EDISON HIGHWAY<br>COLD PLANE & OVERLAY WITH<br>HMA/RHMA, CONSTR                                                | GRIFFITH COMPANY<br>1128 CARRIER PARKWAY AVE<br><br>BAKERSFIELD CA 93308          | AMRIT BRAR<br>1824 NORRIS ROAD<br>BAKERSFIELD CA 93308<br>(661)332-0538        | \$30,715,735<br>\$0<br>\$0                | 08/14/25<br>08/25/25                        | 0%<br>0%                   |
| 06-KER-184-8.5/11.6<br>06-0U4304<br>ACNH-P184-(017)E<br>--() |                     | KERN COUNTY IN AND NEAR<br>BAKERSFIELD FROM 0.1 MILE NORTH OF<br>EDISON HIGHWAY TO 0.1 MILE NORTH<br>OF CHASE AVENUE<br>RESURFACE LANES AND SHOULDERS.                | GRIFFITH COMPANY<br>3050 E. BIRCH ST<br><br>BREA CA 92821                         | AMRIT BRAR<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)332-0538       | \$17,337,235<br>\$16,280,444<br>\$0       | 10/26/23<br>11/30/23<br>06/30/25            | 93%<br>93%                 |
| HA22                                                         |                     |                                                                                                                                                                       |                                                                                   |                                                                                |                                           |                                             |                            |
| 06-KER-223-12.5/30.1<br>06-1H0504                            |                     | KERN COUNTY AT VARIOUS LOCATIONS<br>FROM 0.5 MILE WEST OF ADOBE ROAD<br>TO 1.9 MILES SOUTH OF ROUTE 58<br>REPLACE CULVERTS AND CURED-IN-<br>PLACE PIPELI              | JABRE CONTRACTING, INC.<br>1813 MANZANITA LANE<br><br>MANHATTAN BEACH CA 90266    | AMARJIT DHALIWAL<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)333-5825 | \$329,600<br>\$35,675<br>\$0              | 04/29/25<br>07/29/25<br>11/14/25            | 10%<br>11%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 84  
12/01/25

**District 06**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                       | Contractor                                                                                | Resident<br>Engineer                                                                   | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 06-KER-223-20.1/21.1<br>06-1E6704                            |                     | KERN COUNTY IN ARVIN FROM 0.1 MILE<br>WEST OF COMANCHE DRIVE TO EL TEJON<br>HIGHWAY<br>PLANTING, IRRIGATION WORK AND<br>THERMOPLASTIC             | MARINA LANDSCAPE INC.<br>3707 W GARDEN GROVE BLVD<br><br>ORANGE CA 92868                  | SAMUEL GARCIA<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)513-1469            | \$1,068,025<br>\$1,069,976<br>\$0           | 03/07/23<br>04/04/23<br>11/14/25            | 74%<br>99%                 |
| 06-KIN-5-16.6/26.7<br>06-1G7704                              |                     | KINGS COUNTY IN AND NEAR AVENAL<br>FROM ROUTE 5/41 SEPARATION TO<br>FRESNO COUNTY LINE<br>REMOVE AND REPLACE ASPHALT<br>CONCRETE OVERLAY          | GRANITE CONSTRUCTION<br>COMPANY<br>2716 GRANITE COURT<br><br>FRESNO CA 93706              | CHANTHA CHAP<br>90 W ASHLAN AVE,<br>SUITE 110<br>CLOVIS, CA 93612<br>(559)977-5551     | \$4,396,049<br>\$3,027,083<br>\$3,027,083   | 04/01/25<br>04/29/25<br>12/26/25            | 49%<br>67%                 |
| 06-KIN-41-28.4/40.1<br>06-0W8204<br>ACNH- P04-(606)E<br>--() |                     | KINGS COUNTY AT AND NEAR STRATFORD<br>FROM NEVADA AVENUE TO ROUTE 41/198<br>SEPARATION<br>COLD PLANE WITH HOT MIX ASPHALT<br>(TYPE A) A           | GRANITE CONSTRUCTION<br>COMPANY<br>2716 GRANITE COURT<br><br>FRESNO CA 93706              | OSCAR SHERRILL<br>90 W. ASHLAN<br>AVENUE, STE 110<br>CLOVIS, CA 93612<br>(559)977-6478 | \$15,551,530<br>\$14,645,361<br>\$449,951   | 05/22/24<br>06/05/24<br>12/24/25            | 85%<br>96%                 |
| 06-KIN-41-/15.5<br>06-0Y1704<br>ACNH-P041-(607)E<br>--()     |                     | KINGS COUNTY NEAR KETTLEMAN CITY<br>FROM THE KERN COUNTY LINE TO 0.8<br>MILE SOUTH OF ROUTE 5<br>COLD PLANE AC PAVEMENT, OVERLAY HMA<br>AND RHMA. | PAPICH CONSTRUCTION<br>COMPANY, INC.<br>398 SUNRISE TERRACE<br><br>ARROYO GRANDE CA 93420 | SHERRILL, OSCAR<br>90 W. ASHLAN AVE<br>SUITE 110<br>CLOVIS, CA 93612<br>(559)977-6478  | \$16,033,472<br>\$12,861,923<br>\$2,317,404 | 03/03/25<br>04/02/25<br>02/23/26            | 59%<br>78%                 |
| 06-MPA-41-3.1/3.1<br>06-1G5804                               |                     | IN THE COUNTY OF MARIPOSA PM 3.1<br>AT THE FISH CAMP RESCUE BUILDING<br>DIR ORDER EMERGENCY FA<br>REMOVE AND REPLACE EXISTING<br>ANTENNA POLE     | LEE WILSON ELECTRIC<br>P.O. BOX 250<br><br>ARROYO GRANDE CA 93421                         | GILL, GURJOT<br>3240 N MILLBROOK<br>AVE<br>FRESNO, CA 93726<br>(559)977-0927           | \$130,000<br>\$0<br>\$0                     | 01/16/24<br>01/16/24<br>08/14/24            | 0%<br>0%                   |
| 20.20.73<br>2000                                             |                     |                                                                                                                                                   |                                                                                           |                                                                                        |                                             |                                             |                            |
| 06-TUL-63-5.8/L8<br>06-0X7004<br>ACNH-P063-(023)E<br>--()    |                     | TULARE COUNTY IN VISALIA FROM 0.2<br>MILE SOUTH OF CALDWELL AVENUE TO<br>ROUTE 63/198 SEPARATION<br>COLD PLANE PAVEMENT, PLACE RHMA-<br>G, MODIFY | CAL VALLEY CONSTRUCTION,<br>INC.<br>5125 N GATES AVE STE 102<br><br>FRESNO CA 93722       | JAVIER HUERTA<br>8530 W ROOSEVELT<br>AVE<br>VISALIA CA 93291<br>(559)651-8317          | \$8,119,063<br>\$6,211,713<br>\$0           | 09/21/23<br>12/01/23<br>04/10/25            | 84%<br>82%                 |
| HA22                                                         |                     |                                                                                                                                                   |                                                                                           |                                                                                        |                                             |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 85  
12/01/25

**District 06**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                       | Resident<br>Engineer                                                              | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|--------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|-------------------------------------------|----------------------------------------------|-------------------------------|
| 06-TUL-63-12.1/21.6<br>06-1G7404                             |                     | TULARE COUNTY NEAR VISALIA ON<br>ROUTE 63 FROM 0.3 MILE NORTH OF<br>AVENUE 326 TO 0.5 MILE NORTH OF<br>AVENUE 396 AND IN PORTERVILLE ON<br>R0<br>RUMBLE STRIPS AND STRIPING.                 | ARCHER CIVIL CONSTRUCTION,<br>LLC<br>1353 SOUTH J STREET<br><br>TULARE CA 93274                  |                                                                                   | \$1,303,933<br>\$1,156,978<br>\$413,123   | 05/28/25<br>06/26/25<br>12/01/25             | 95%<br>89%                    |
| 06-TUL-63-19.2/24.3<br>06-1G8104                             |                     | TULARE COUNTY AT AND NEAR CUTLER<br>AND OROSIFROM AVENUE 384 TO AVENUE<br>422<br>HMA (TYPE A), RHMA-G, AND COLD<br>PLANE AC PA                                                               | ARCHER CIVIL CONSTRUCTION,<br>LLC<br>1353 SOUTH J STREET<br><br>TULARE CA 93274                  |                                                                                   | \$1,489,476<br>\$1,087,069<br>\$465,549   | 04/28/25<br>06/09/25<br>11/24/25             | 75%<br>72%                    |
| 06-TUL-63-21.7/24.3<br>06-1E8004                             |                     | TULARE COUNTY IN CUTLER AND OROSI<br>FROM 0.1MILE SOUTH OF AVENUE 402<br>TO AVENUE 422<br>PLACE SLURRY SEAL, THERMOPLASTIC<br>TRAFFIC S                                                      | VSS INTERNATIONAL, INC.<br>3785 CHANNEL DRIVE<br><br>WEST SACRAMENTO CA 95691<br>(916)373-1500   | MIKE GARRETT<br>8530 W ROOSEVELT<br>AVE<br>VISALIA CA 93291<br>(661)303-4187      | \$1,491,005<br>\$1,300,621<br>\$0         | 10/10/23<br>10/31/23<br>11/03/25<br>11/03/25 | 100%<br>100%<br><br>COMPLETED |
| 06-TUL-99-9.8/40.7<br>06-1E6904                              |                     | TULARE COUNTY IN AND NEAR TEVISTON<br>AT VARIOUS LOCATIONS FROM 0.1 MILE<br>NORTH OF AVENUE 76 TO 0.1 MILE<br>SOUTH OF BETTY DRIVE<br>LANDSCAPE PLANTING, IRRIGATION,<br>AND PLANT           | MARINA LANDSCAPE INC.<br>3707 W GARDEN GROVE BLVD<br><br>ORANGE CA 92868<br>(714)939-6600        | MICHAEL R GARRETT<br>8530 W ROOSEVELT<br>AVE<br>VISALIA CA 93291<br>(661)303-4187 | \$569,320<br>\$530,993<br>\$0             | 02/06/23<br>03/03/23<br>07/01/26             | 79%<br>93%                    |
| 06-TUL-99-13.5/19.5<br>06-1G8404                             |                     | TULARE COUNTY AT TIPTON FROM 0.1<br>MILE NORTH OF ROAD 124 ON RAMP TO<br>AVENUE 152 OVERCROSSING<br>COLD PLANE AC PAVEMENT AND HMA.                                                          | ARCHER CIVIL CONSTRUCTION,<br>LLC<br>1353 SOUTH J STREET<br><br>TULARE CA 93274<br>(559)372-1838 | JAVIER HUERTA<br>8530 W ROOSEVELT<br>AVE<br>VISALIA CA 93291<br>(559)286-7590     | \$3,380,065<br>\$2,871,678<br>\$1,596,827 | 03/14/25<br>04/15/25<br>12/01/25             | 100%<br>85%<br><br>OVER RUN   |
| 06-TUL-99-20.8/53.1<br>06-0X2504<br>PTNH-P099-(691)E<br>--() |                     | TULARE COUNTY AT VARIOUS LOCATIONS<br>FROM 1.4 MILES NORTH OF AVENUE 152<br>OVERCROSSINGTO 0.7 MILE SOUTH OF<br>MENDOCINO AVENUE OVERCROSSI<br>REPAIR AND REPLACE CULVERTS AND<br>INSTALL CU | GRANITE CONSTRUCTION<br>COMPANY<br>580 W BEACH STREET<br><br>WATSONVILLE CA 95076                | JAVIER HUERTA<br>8530 W ROOSEVELT<br>AVE<br>VISALIA CA 93291<br>(559)286-7590     | \$2,167,804<br>\$1,804,905<br>\$26,626    | 11/12/24<br>12/10/24<br>12/29/25             | 63%<br>83%                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 86  
12/01/25

**District 06**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                          | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                              | Contractor                                                                                               | Resident<br>Engineer                                                           | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|----------------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 06-TUL-99-26.3/27.6<br>06-0U8804<br>ILDL-6206-(033)0<br>--()         |                     | TULARE COUNTY IN TULARE FROM 0.9<br>MILE NORTH OF AVENUE 200<br>OVERCROSSING TO PAIGE ROAD<br>OVERCROSSING<br>CONSTRUCT INTERCHANGE.                                                     | SECURITY PAVING COMPANY,<br>INC.<br>13170 TELFAIR AVE<br>SYLMAR CA 91342                                 | JAVIER HUERTA<br>8530 W ROOSEVELT<br>AVE<br>VISALIA CA 93291<br>(559)286-7590  | \$46,508,655<br>\$31,885,882<br>\$1,571,774 | 01/23/23<br>02/17/23<br>04/06/26            | 87%<br>68%                 |
| 06-TUL-99-27.6/30.6<br>06-0W9104<br>ACNH-P099-(687)E<br>--()         |                     | TULARE COUNTY IN AND NEAR TULARE<br>FROM PAIGE AVENUE OVERCROSSING TO<br>PROSPERITY AVENUE OVERCROSSING.<br>HMA, RHMA-G, JOINTED PLAIN CONC<br>PVM T (RSC)                               | GRANITE CONSTRUCTION<br>COMPANY<br>580 W BEACH STREET<br>WATSONVILLE CA 95076                            | AMIR ZAMANIAN<br>8530 W ROOSEVELT<br>AVE<br>VISALIA CA 93291<br>(559)250-8186  | \$21,144,444<br>\$15,488,977<br>\$815,233   | 09/16/24<br>10/01/24<br>03/27/26            | 61%<br>71%                 |
| 06-TUL-99-30.2/35.2<br>06-360304                                     |                     | TULARE COUNTY IN AND NEAR TULARE<br>FROM 0.4 MILE SOUTH OF PROSPERITY<br>AVENUE OVERCROSSING TO 1.2 MILES<br>SOUTH OF AVENUE 280 OVERCROSS<br>INSTALL IRRIGATION SYSTEM AND<br>PLANTING. | EMPIRE LANDSCAPING INC.<br>26945 COUNTY ROAD 97D<br>DAVIS CA 95616                                       | AMIR ZAMANIAN<br>8530 W. ROOSEVELT<br>AVE<br>VISALIA CA 93291<br>(559)250-8186 | \$2,428,982<br>\$1,986,578<br>\$79,392      | 05/03/24<br>05/17/24<br>11/22/28            | 15%<br>82%                 |
| 06-TUL-99-30.6/35.2<br>06-360244<br>ACNH-P099-(665)E<br>--()<br>HE13 |                     | ON ROUTE 99 IN TULARE COUNTY NEAR<br>TULARE FROM PROSPERITY AVE TO 1.2<br>MILES SOUTH OF AVENUE 280<br>OVERCROSSING (BR NO. 46-0195)<br>4F TO 6F                                         | SECURITY PAVING COMPANY,<br>INC.<br>3075 TOWNSGATE ROAD<br>WESTLAKE VILLAGE CA<br>91361<br>(818)362-9200 | HUERTA JAVIER<br>8530 W ROOSEVELT<br>VISALIA CA 93291<br>(559)651-8319         | \$57,548,857<br>\$56,051,018<br>\$190,583   | 04/26/21<br>06/11/21<br>12/01/25            | 100%<br>96%<br>OVER RUN    |
| 06-TUL-99-35.8/37.1<br>06-487404<br>6206-039 -( )0<br>--()           |                     | TULARE COUNTY IN AND NEAR VISALIA<br>FROM 0.6MILE SOUTH OF AVENUE 280<br>OVERCROSSING TO 0.7 MILE NORTH OF<br>AVENUE 280 OVERCROSSING<br>REPLACE BRIDGE STRUCTURES AND<br>CONSTRUCT RO   | GRANITE CONSTRUCTION<br>COMPANY<br>2716 GRANITE COURT<br>FRESNO CA 93706                                 | AMIR ZAMANIAN<br>8530 W. ROOSEVELT<br>AVE<br>VISALIA CA 93291<br>(559)250-8186 | \$67,135,147<br>\$366,146<br>\$6,093        | 01/14/25<br>02/12/25<br>07/27/27            | 0%<br>1%                   |
| 06-TUL-190-11.2/11.6<br>06-1A3104<br>SSTG-P190-(025)E<br>--()        |                     | TULARE COUNTY NEAR PORTERVILLE<br>FROM 0.2 MILE WEST OF ROAD 208 TO<br>0.2 MILE EAST OF ROAD 208<br>CONSTRUCT ROUNDABOUT.                                                                | ARCHER CIVIL CONSTRUCTION,<br>LLC<br>1353 SOUTH J STREET<br>TULARE CA 93274                              |                                                                                | \$2,676,997<br>\$0<br>\$0                   | 10/20/25<br>11/10/25                        | 0%<br>0%                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 87  
12/01/25

**District 06**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                 | Resident<br>Engineer                                                               | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| 06-TUL-190-13.1/16.6<br>06-0Q4324                             |                     | TULARE COUNTY IN AND NEAR<br>PORTERVILLE AT VARIOUS LOCATIONS<br>FROM 0.2 MILE WEST OF WESTWOOD<br>STREET TO 0.1 MILE EAST OF SOUTH<br>MAIN ST<br>HMA, MINOR CONCRETE AND JPCP.              | CAL VALLEY CONSTRUCTION,<br>INC.<br>5125 N GATES AVE STE 102<br><br>FRESNO CA 93722                        | MICHAEL GARRETT<br>8530 W ROOSEVELT<br>AVE<br>VISALIA CA 93291<br>(661)303-4187    | \$9,481,094<br>\$921,687<br>\$921,687     | 06/27/25<br>07/23/25<br>05/26/25            | 6%<br>10%                  |
| 06-TUL-190-42.7/42.8<br>06-1H6904                             |                     | CONSTRUCTING CIP/RC BOX GIRDER<br>(FULL WIDTH), ROADWAY<br>CONSTRUCTION/EXCAVATION, DRAINAGE<br>SYSTEMS, PERMANENT EROSION CONTROL<br>DIR EFA<br>CLEANING THE SLOPE AND PERFORMING<br>A HALF | CCFG CONSTRUCTION<br>17750 WARDS FERRY RD<br><br>SONORA CA 95370<br>(209)743-4911                          | MANDUJANO, CESAR<br>8530 ROOSEVELT AVE<br>VISALIA CA 93291<br>(559)905-6468        | \$15,430,328<br>\$0<br>\$0                | 07/14/25<br>07/30/25<br>10/04/26            | 0%<br>0%                   |
| 20.20.20<br>1130                                              |                     |                                                                                                                                                                                              |                                                                                                            |                                                                                    |                                           |                                             |                            |
| 06-TUL-190-366.0/0<br>06-1H6704                               |                     | REPLACEMENT OF EXISTING BRIDGE<br>RAIL ON EB DIRECTION OF SR 190,<br>DEMOLITION AND RECONSTRUCTION OF<br>THE OVERHANG, REMOVAL OF THE DIRS<br>REPLACE EXISTING BRIDGE RAIL                   | CHAPCO CONSTRUCTION LLC<br>6000 MORTONO STREET<br><br>SACRAMENTO CA 95828                                  | MANDUJANO, CESAR<br>8530 W ROOSEVELT<br>AVE<br>VISALIA CA 93291<br>(559)905-6468   | \$2,648,250<br>\$0<br>\$0                 | 06/26/25<br>07/10/25<br>02/04/26            | 0%<br>0%                   |
| 20.20.20<br>1130                                              |                     |                                                                                                                                                                                              |                                                                                                            |                                                                                    |                                           |                                             |                            |
| 06-TUL-198-1.6/43.9<br>06-0X2604<br>ACNH-P198-(082)E<br>--()  |                     | TULARE COUNTY IN AND NEAR VISALIA<br>AT VARIOUS LOCATIONS FROM 1.6<br>MILES EAST OF KINGS COUNTY LINE TO<br>0.2 MILE WEST OF SEQUOIA NATION<br>REMOVE, INSTALL, AND REPAIR<br>DRAINAGE FACIL | TEICHERT CONSTRUCTION<br>3500 AMERICAN RIVER DR<br><br>SACRAMENTO CA 95864<br>(916)757-6400                | MICHAEL R GARRETT<br>8530 W. ROOSEVELT<br>AVE<br>VISALIA CA 93291<br>(661)303-4187 | \$12,311,304<br>\$10,869,258<br>\$107,830 | 03/13/24<br>05/13/24<br>12/04/25            | 96%<br>90%                 |
| 06-TUL-198-11.6/11.9<br>06-0W90U4<br>ACNH-P216-(007)E<br>--() |                     | TULARE COUNTY IN AND NEAR VISALIA<br>ON ROUTE216 FROM 0.2 MILE SOUTH OF<br>LOVERS LANE UNDERCROSSING TO 0.2<br>MILE EAST OF MCAULIFFSTREET<br>HMA AND MODIFYING SIGNAL AND<br>LIGHTING SYST  | TEICHERT CONSTRUCTION<br>3500 AMERICAN RIVER DR<br><br>SACRAMENTO CA 95864<br>(916)484-3011                | MIKE GARRETT<br>8530 W ROOSEVELT<br>AVE<br>VISALIA CA 93291<br>(661)303-4187       | \$24,813,119<br>\$10,509,404<br>\$694,228 | 08/29/24<br>09/13/24<br>02/12/26            | 23%<br>42%                 |
| 06-VAR--/0<br>06-1G1804                                       |                     | KERN COUNTY AT VARIOUS LOCATIONS<br>FROM GRAPEVINE CREEK BRIDGE TO<br>KERN RIVER FLOODCANAL BRIDGE<br>FURNISH AND PLACE POLYESTER<br>CONCRETE OVERL                                          | TRUESDELL CORPORATION OF<br>CALIFORNIA, INC.<br>1310 W. 23RD STREET<br><br>TEMPE AZ 85282<br>(602)437-1711 | JAMES BURFORD<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)977-4455        | \$3,165,055<br>\$2,811,616<br>\$83,294    | 03/19/25<br>04/04/25<br>12/22/25            | 82%<br>87%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 88  
12/01/25

**District                      06**

| Location<br>Contract<br>Fed Aid<br>Pgm Code         | Storm Water<br>Plan | Description<br>Type Of Work                                                         | Contractor                                                                                       | Resident<br>Engineer                                                                    | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-----------------------------------------------------|---------------------|-------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 06-VAR--/0<br>06-1F9004                             |                     | TULARE COUNTY AT VARIOUS LOCATIONS<br>HMA (TYPE A) AND RHMA (GAP<br>GRADED).        | ARCHER CIVIL CONSTRUCTION,<br>LLC<br>1353 SOUTH J STREET<br><br>TULARE CA 93274<br>(559)372-1838 | JAVIER HUERTA<br>8530 W ROOSEVELT<br>AVE<br>VISALIA CA 93291<br>(559)286-7590           | \$3,460,217<br>\$280,566<br>\$175,435    | 05/08/25<br>06/26/25<br>12/01/25            | 100%<br>8%<br><br>OVER RUN |
| 06-VAR--/0<br>06-1H9604                             |                     | KERN COUNTY AT VARIOUS LOCATIONS<br>COLD PLANE AC PAVEMENT AND<br>PLACING RHMA TY   | GRIFFITH COMPANY<br>1128 CARRIER PARKWAY AVE<br><br>BAKERSFIELD CA 93308                         |                                                                                         | \$5,337,735<br>\$0<br>\$0                | 10/22/25<br>11/10/25                        | 0%<br>0%                   |
| 06-VAR--/0<br>06-0W9704<br>ACNH-P099-(684)E<br>--() |                     | FRESNO COUNTY AT VARIOUS LOCATIONS<br>PLANTING, MAINTAINING EXISTING<br>PLANTING AR | BORTOLUSSI & WATKIN, INC.<br>77 LARKSPUR STREET<br><br>SAN RAFAEL CA 94901                       | FERNANDO DE ALBA<br>90 W. ASHLAN AVE,<br>SUITE#110<br>CLOVIS, CA 93612<br>(559)288-8603 | \$13,702,999<br>\$9,604,416<br>\$483,985 | 02/23/24<br>05/15/24<br>10/14/26            | 24%<br>70%                 |

|                |                              |                      |                           |                      |                         |                     |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|---------------------|
| <b>Totals:</b> | <b>Authorized Final Amt:</b> | <u>\$708,996,809</u> | <b>Completed to Date:</b> | <u>\$380,123,524</u> | <b>Work This Month:</b> | <u>\$29,218,716</u> |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|---------------------|

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 89  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code              | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                        | Contractor                                                                                             | Resident<br>Engineer                                                                               | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message  |
|----------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|-----------------------------|
| 07-LA-0-/0<br>07-2XM404                                  |                     | LA COUNTY/CITIES-<br>HAWTHORNE, COMMERCE& LONG<br>BEACH@FELTON, WILLOW, COMMERCE& BUTL<br>ER MT STREPAIR/REPLACE<br>FENCES& PERIMETER LASER SYSTDIR'<br>REPLACE/UPGRADE PERIMETER<br>FENCE/SYSTEMS | IZURIETA FENCE COMPANY INC<br>3000 GILROY ST<br><br>LOS ANGELES, CA 90039                              | FREMPONG, SAM<br>13230 FIRESTONE<br>BLVD SUITE A<br>SANTA FE SPRINGS, CA<br>90670<br>(310)345-5704 | \$3,580,800<br>\$3,336,099<br>\$0        | 06/17/24<br>08/22/24<br>12/29/25             | 98%<br>93%                  |
| 20.10<br>201352                                          |                     |                                                                                                                                                                                                    |                                                                                                        |                                                                                                    |                                          |                                              |                             |
| 07-LA-1-1.4/7.3<br>07-2XM204                             |                     | VEN-1 PROTECT THE ROADWAY FROM<br>EROSION DUE TO STORM SURGE & HIGH<br>TIDES, REPLACE & RE-CONSTRUCT RSP,<br>RECONSTRUCT RIGHT SHOULDER DIR'<br>REPLACE RSP                                        | MYERS & SONS CONSTRUCTION<br>LLC<br>45 MORRISON AVE<br><br>SACRAMENTO CA 95838                         | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD STE 102<br>THOUSAND OAKS CA 91320<br>(805)857-7070       | \$10,032,200<br>\$8,100,449<br>\$0       | 02/06/24<br>03/07/24<br>11/14/25<br>11/13/25 | 100%<br>81%<br><br>OVER RUN |
| 20.20<br>201130                                          |                     |                                                                                                                                                                                                    |                                                                                                        |                                                                                                    |                                          |                                              |                             |
| 07-LA-1-7.0/7.4<br>07-346104<br>BFNH-P001-(708)0<br>--() |                     | LOS ANGELES COUNTY IN LONG BEACH<br>FROM GOLDEN AVENUE TO HARBOR<br>AVENUE<br>RETROFIT BRIDGE, REPLACE BRIDGE<br>RAILINGS,                                                                         | POWELL CONSTRUCTORS, INC.<br>8555 BANANA AVENUE<br><br>FONTANA CA 92335<br>(909)356-8880               | TON, THANG<br>18000 STUDEBAKER RD<br>STE 360<br>CERRITOS CA 90703<br>(310)261-8467                 | \$8,838,604<br>\$1,717,100<br>\$612,086  | 07/15/25<br>07/29/25<br>09/22/28             | 5%<br>19%                   |
| 07-LA-1-10.4/10.4<br>07-4V2104                           |                     | IN LOS ANGELES COUNTY AT BROAD<br>AVENUE<br>MODIFYING SIGNAL AND LIGHTING.                                                                                                                         | SERVITEK ELECTRIC, INC.<br>13330 BLOOMFIELD AVE #102-<br>114<br><br>NORWALK, CA 90650<br>(626)227-1650 | TON, THANG<br>18000 STUDEBAKER<br>RD. SUITE 360<br>CERRITOS, CA 90703<br>(562)916-7962             | \$702,457<br>\$589,203<br>\$8,060        | 03/01/23<br>08/11/23<br>12/31/25             | 100%<br>84%<br><br>OVER RUN |
| HB4N                                                     |                     |                                                                                                                                                                                                    |                                                                                                        |                                                                                                    |                                          |                                              |                             |
| 07-LA-1-29.4/0<br>07-377604<br>SNHG-P001-(701)E<br>--()  |                     | LOS ANGELES COUNTY IN AND NEAR LOS<br>ANGELES AT EIGHT-THIRD STREET AND<br>AT FIJI WAY<br>MODIFYING SIGNAL AND LIGHTING<br>SYSTEMS (CIT                                                            | PTM GENERAL ENGINEERING<br>SERVICES, INC.<br>5942 ACORN ST.<br><br>RIVERSIDE CA 92504                  | LEON, DAN                                                                                          | \$684,048<br>\$0<br>\$0                  | 11/22/24<br>02/04/25<br>06/02/26             | 0%<br>0%                    |
| 07-LA-1-34.9/38<br>07-2XR604                             |                     | LA-1 WILDFIRE DAMAGE. SET UP<br>TRAFFIC CONT-ROL. MAINTAIN TRAFFIC<br>CONTROL 24/7. PROVIDE FLAGGERS TO<br>FACILITATE CONST ACTIVITIES DIR'<br>SET UP TRAFFIC CONTROL                              | FULL TRAFFIC MAINTENANCE<br>INC<br>217 LEWIS COURT<br><br>CORONA, CA 92882                             | MARTINEZ, ELIZABETH<br>12975 W CULVER BLVD<br>LOS ANGELES CA 90066<br>(213)393-9051                | \$3,677,600<br>\$2,043,093<br>\$0        | 01/28/25<br>03/20/25<br>03/25/26             | 100%<br>56%<br><br>OVER RUN |
| 20.20.20<br>1130                                         |                     |                                                                                                                                                                                                    |                                                                                                        |                                                                                                    |                                          |                                              |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 90  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                          | Resident<br>Engineer                                                                     | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message   |
|------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|------------------------------|
| 07-LA-1-36.0/41<br>07-2XS304                               |                     | IN LA COUNTY, ON LA-1 SOUTH OF<br>CALIFORNIA INCLINE TO TOPANGA<br>CREEK-REPAIR FIRE DMAGESTABILIZE<br>SLOPES,EROSION CNTRL&DRAINAGE<br>SYSDIR'                                              | STAPLES CONSTRUCTION<br>COMPANY<br>1501 EASTMAN AVE<br><br>VENTURA, CA 93003                        | MARTINEZ, ELIZABETH<br>12975 W. CULVER<br>BLVD<br>LOS ANGELES, CA 90066<br>(310)715-9500 | \$6,664,100<br>\$3,459,291<br>\$0           | 02/28/25<br>03/26/25<br>06/26/26            | 66%<br>52%                   |
| 20.20.20<br>1130                                           |                     | REPAIR FIRE DAMAGE ASSETS                                                                                                                                                                    |                                                                                                     |                                                                                          |                                             |                                             |                              |
| 07-LA-1-37.0/46<br>07-2XS204                               |                     | LA COUNTY,CITIES OF LA&MALIBU FROM<br>ENTRADADR TO SWEETWATER CANYON<br>DRIVE TO DIVERT DEBRIS/MUDSLIDES &<br>CLEANUP DUE TO FIRES DIR'S EM<br>DIVERT DEBRIS DUE TO FIRE DAMAGE              | C.A. RASMUSSEN INC<br>28548 LIVINGSTON AVE<br><br>VALENCIA, CA 91355                                | MARTINEZ, ELIZABETH<br>12975 W. CULVER<br>BLVD<br>LOS ANGELES, CA 90066<br>(310)715-9500 | \$2,655,500<br>\$2,591,215<br>\$0           | 02/20/25<br>02/25/25<br>07/07/26            | 90%<br>98%                   |
| 20.XX<br>201130                                            |                     |                                                                                                                                                                                              |                                                                                                     |                                                                                          |                                             |                                             |                              |
| 07-LA-1-37.7/62.9<br>07-313504<br>ACNH-P001-(689)E<br>--() |                     | LOS ANGELES AND VENTURA COUNTIES<br>AT VARIOUS LOCATIONS FROM 0.4 MILE<br>SOUTH OF TEMESCAL CANYON ROAD TO<br>0.1 MILE NORTH OF TONGA STREE<br>REMOVE AND CONSTRUCT BRIDGE AND<br>CULVERTS.  | SECURITY PAVING COMPANY,<br>INC.<br>13170 TELFAIR AVE<br><br>SYLMAR CA 91342<br>(818)612-859        | MARTINEZ, ELIZABETH<br>12975 W CULVER BLVD<br>LOS ANGELES CA 90066<br>(562)572-5852      | \$27,775,936<br>\$17,553,636<br>\$3,404,662 | 07/20/23<br>09/01/23<br>12/10/26            | 100%<br>63%<br><br>OVER RUN  |
| HA22                                                       |                     |                                                                                                                                                                                              |                                                                                                     |                                                                                          |                                             |                                             |                              |
| 07-LA-1-39.9/40<br>07-2XS104                               |                     | IN LA COUNTY, CITY OF LA N/B LA 1<br>N/OF PORTO MARINA WY TO GETTY<br>VILLA DR TO REMOV& REPLACE FIRE<br>DAMAGE & DS TO GETTY WALL DIR'S EM<br>REPAIR FIRE DAMAGE TO GETTY WALL              | SKANSKA USA CIVIL WEST<br>CALIFORNIA DISTRICT INC<br>1995 AGUA MANSA ROAD<br><br>RIVERSIDE CA 92509 | MARTINEZ, ELIZABETH<br>12975 W CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)715-9500     | \$7,673,000<br>\$925,183<br>\$0             | 02/28/25<br>05/21/25<br>09/30/26            | 12%<br>12%                   |
| 20.XX<br>201130                                            |                     |                                                                                                                                                                                              |                                                                                                     |                                                                                          |                                             |                                             |                              |
| 07-LA-1-40.0/40.5<br>07-2XE004                             |                     | IN LA COUNTY SOUTHBOUND PCH LA-1<br>TO REPAIRSLOPES,DAMAGED CROSS<br>DRAINS,RECONSTRUCT RSP & PLACE<br>GEOFABRIC DUE TO WINTER<br>STORMSDIR'S<br>STORM DAMAGE REPAIR                         | CHUMO CONSTRUCTION INC<br>14425 JOANBRIDGE STREET<br><br>BALDWIN PARK, CA 91706                     | MARTINEZ, ELIZABETH<br>12975 W. CULVER<br>BLVD<br>LOS ANGELES, CA 90066<br>(310)345-6270 | \$13,890,000<br>\$980,813<br>\$0            | 01/12/23<br>02/27/23<br>12/30/25            | 78%<br>7%                    |
| 20.XX<br>201130                                            |                     |                                                                                                                                                                                              |                                                                                                     |                                                                                          |                                             |                                             |                              |
| 07-LA-1-40.7/54.1<br>07-2XQ704                             |                     | IN LA COUNTY LA-1 FROM TOPANGA CYN<br>BLVD TOKANAN DUME RD TO MAINTAIN<br>FUNCTIONAL TRAFCSIGNALS @ 20<br>LOCTNS DUE TO WILDFIRE DAMAGEDIR'<br>MAINTAIN TRAFFIC SIGNALS DUE TO<br>FIRE DAMAG | CROSSTOWN ELECTRICAL &DATA<br>INC<br>5454 DIAZ STREET<br><br>IRWINDALE, CA 91706                    | MARTINEZ, ELIZABETH<br>12975 W. CULVER<br>BLVD<br>LOS ANGELES, CA 90066<br>(310)715-9500 | \$3,175,000<br>\$3,186,620<br>\$0           | 12/10/24<br>02/10/25<br>06/30/26            | 100%<br>100%<br><br>OVER RUN |
| 20.XX<br>201130                                            |                     |                                                                                                                                                                                              |                                                                                                     |                                                                                          |                                             |                                             |                              |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 91  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code            | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                 | Contractor                                                                                                | Resident<br>Engineer                                                                      | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 07-LA-1-41.0/45.6<br>07-2XS404                         |                     | LA COUNTY, CITIES OF LA & MALIBU<br>PCH SOUTH OF TUNA CANYON RD TO<br>NORTH OF CARBON BEACH REPAIR FIRE<br>DAMAGE STATE ASSETS, SLOPES & DSDIR'<br>REPAIR FIRE DAMAGE                       | RV CONCRETE INC<br>605 E COMMERCIAL ST<br>ANAHEIM, CA 92801                                               | MARTINEZ, ELIZABETH<br>12975 W. CULVER<br>BLVD<br>LOS ANGELES, CA 90066<br>(310) 715-9500 | \$5,130,000<br>\$4,105,956<br>\$0        | 02/28/25<br>04/10/25<br>07/07/27            | 46%<br>80%                 |
| 20.20.20<br>1130                                       |                     |                                                                                                                                                                                             |                                                                                                           |                                                                                           |                                          |                                             |                            |
| 07-LA-1-42.0/44<br>07-2XT304                           |                     | IN LA COUNTY, CITY OF MALIBU N OF<br>PENA RD TO S OF LAS FLORES CYN RD<br>TO PLACE TEMPORARY SHORING &<br>CONSTRUCT RETAINING WALLS DIR'S E<br>PLACE SHORING & RETAINING WALLS              | GRANITE CONSTRUCTION<br>COMPANY<br>16700 VALLEY VIEW AVE #300<br>LA MIRADA, CA 90638                      | MARTINEZ, ELIZABETH<br>12975 W CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310) 715-9500     | \$7,075,000<br>\$391,273<br>\$0          | 04/28/25<br>06/10/25<br>08/16/26            | 12%<br>6%                  |
| 20.XX<br>201130                                        |                     |                                                                                                                                                                                             |                                                                                                           |                                                                                           |                                          |                                             |                            |
| 07-LA-1-42.2/42.4<br>07-2XR204                         |                     | LA COUNTY, PCH EAST OF BIG ROCK<br>DRIVE TO PLACE TEMP RAILING (TYPE<br>K) K-RAIL, SLOPE PROTECTION<br>COVERING, REMOVE FIRE DEBRIS DIR'S<br>EMER                                           | MYERS & SONS CONSTRUCTION<br>LLC<br>45 MORRISON AVE<br>SACRAMENTO, CA 95838                               | MARTINEZ, ELIZABETH<br>12975 W. CULVER<br>BLVD<br>LOS ANGELES, CA 90066<br>(310) 715-9500 | \$13,994,300<br>\$7,861,457<br>\$0       | 01/24/25<br>03/20/25<br>03/25/26            | 82%<br>56%                 |
| 20.20.20<br>1130                                       |                     | REPLACE FIRE DAMAGED RETAINING<br>WALL                                                                                                                                                      |                                                                                                           |                                                                                           |                                          |                                             |                            |
| 07-LA-1-42.4/0<br>07-4X9704<br>PTNH-P001-(694)<br>--() |                     | LOS ANGELES COUNTY IN MALIBU AT<br>0.1 MILE SOUTH OF BIG ROCK DRIVE<br>CONSTRUCT DRILLED HOLE AND<br>DRILLED HOLE (R                                                                        | BEADOR CONSTRUCTION<br>COMPANY, INC.<br>2900 BRISTOL STREET D204<br>COSTA MESA CA 92626<br>(951) 674-7352 | SHEIK, HAKIM<br>12975 W CULVER BLVD<br>LOS ANGELES, CA 90066<br>(818) 482-9191            | \$6,151,700<br>\$1,706,397<br>\$460,260  | 01/16/25<br>02/13/25<br>09/30/26            | 24%<br>28%                 |
| 07-LA-1-43.5/45.5<br>07-2XR904                         |                     | LA COUNTY, FROM N/OF LAS FLORES<br>CYN RD TO CARBON BEACH TERRACE TO<br>PROVIDE TRAFFIC CONTROL ON PCH DUE<br>TO PALISADES FIRE DIR'S EMERG<br>PROVIDE TRAFFIC CONTROL FRM<br>PALISADE FIRE | MANERI TRAFFIC CONTROL INC<br>4949 2ND ST<br>FALLBROOK, CA 92028                                          | MARTINEZ, ELIZABETH<br>12975 W. CULVER<br>BLVD<br>LOS ANGELES, CA 90066<br>(310) 715-9500 | \$3,677,600<br>\$3,518,535<br>\$0        | 01/28/25<br>03/18/25<br>03/25/26            | 100%<br>96%                |
| 20.20.20<br>1130                                       |                     |                                                                                                                                                                                             |                                                                                                           |                                                                                           |                                          |                                             | OVER RUN                   |
| 07-LA-1-43.7/43.7<br>07-2XR104                         |                     | LA COUNTY IN CITY OF MALIBU ON LA-<br>1 AT THE LAS FLORES MAINTENANCE<br>STATION-REPAIR FIRE DAMAGE TO<br>BUILDING PROPERTY & FUEL ISLAND<br>DIR'                                           | PCN3 INC<br>10591 HUMBOLT ST UNIT A<br>LOS ALAMITOS, CA 90720                                             | MARTINEZ, ELIZABETH<br>12975 W. CULVER<br>BLVD<br>LOS ANGELES, CA 90066<br>(310) 715-9500 | \$12,031,000<br>\$141,665<br>\$0         | 04/24/25<br>05/21/25<br>04/23/26            | 15%<br>1%                  |
| 20.XX<br>201130                                        |                     | REPAIR FIRE DAMAGE TO MAINTENANCE<br>STATION                                                                                                                                                |                                                                                                           |                                                                                           |                                          |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 92  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                              | Contractor                                                                                               | Resident<br>Engineer                                                                     | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message   |
|------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|------------------------------|
| 07-LA-1-44.1/58.5<br>07-2XG904                             |                     | LA COUNTY ON LA-1 PCH IN CITY OF<br>MALIBU REMOVE LANDSLIDE &<br>STOCKPILD DEBRIS,REPAIRERODED<br>SLOPE AREAS,CLEAN DS DUE TO STORMS<br>DIR'S                                            | PTM GENERAL ENGINEERING<br>SERVCS<br>5942 ACORN STREET<br>RIVERSIDE, CA 92504                            | SHIN, FRANK<br>12975 W CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)213-3136             | \$2,030,000<br>\$1,752,596<br>\$0        | 05/10/23<br>06/27/23<br>12/30/25             | 100%<br>86%<br><br>OVER RUN  |
| 20.XX<br>201130                                            |                     | REPAIR & CLEAN DEBRIS FROM STORM<br>DAMAGE                                                                                                                                               |                                                                                                          |                                                                                          |                                          |                                              |                              |
| 07-LA-1-45.6/45.9<br>07-4V3804<br>SNHG-P001-(698)E<br>--() |                     | LOS ANGELES COUNTY IN MALIBU FROM<br>0.6 MILENORTH OF CARBON CANYON<br>ROAD TO 0.5 MILE SOUTH OF<br>SWEETWATER CANYON ROAD<br>CONVERT CONTINUOUS YELLOW<br>FLASHING BEACON               | CROSSTOWN ELECTRICAL &<br>DATA, INC.<br>5454 DIAZ STREET<br>IRWINDALE CA 91706                           | LEON, DAN                                                                                | \$937,533<br>\$932,497<br>\$0            | 06/27/24<br>07/17/24<br>12/30/25<br>10/31/25 | 100%<br>99%<br><br>COMPLETED |
| 07-LA-1-46.3/49.4<br>07-2XR504                             |                     | IN CITY OF MALIBU SOUTH OF<br>SWEETWATER CYN DR TO N/OF PUERCO<br>CYN RD TO CLEAN/REPAIR FIRE DAMAGE<br>DRAINAGE SYSTEMS & SIDE<br>SLOPESDIR'S                                           | MAGELLAN CONSTRUCTION INC<br>1650 ZANKER RD STE 130<br>SAN JOSE, CA 95112                                | SHIN, FRANK<br>12975 W. CULVER<br>BLVD<br>LOS ANGELES, CA 90066<br>(310)213-3136         | \$2,109,000<br>\$302,007<br>\$0          | 02/14/25<br>05/21/25<br>01/29/26             | 48%<br>14%                   |
| 20.XX<br>201130                                            |                     | REPAIR/CLEAN FIRE DAMAGE TO DS &<br>SLOPES                                                                                                                                               |                                                                                                          |                                                                                          |                                          |                                              |                              |
| 07-LA-1-56.5/56.9<br>07-291404<br>ACST-P001-(674)E<br>--() |                     | IN LOS ANGELES COUNTY IN MALIBU<br>FROM GUERNSEY AVE TO TRANCAS<br>CANYON ROAD<br>BRIDGE REPLACEMENT                                                                                     | STACY AND WITBECK, INC.<br>2800 HARBOR BAY PARKWAY<br>ALAMEDA CA 94502<br>(510)748-1870                  | SHEIK, HAKIM<br>12975 W CULVER BLVD<br>LOS ANGELES, CA 90066<br>(818)482-9191            | \$17,168,455<br>\$16,715,120<br>\$16,817 | 02/18/21<br>03/09/21<br>12/31/25             | 52%<br>95%                   |
| HA21                                                       |                     |                                                                                                                                                                                          |                                                                                                          |                                                                                          |                                          |                                              |                              |
| 07-LA-1-352.0/44.1<br>07-2XG804                            |                     | IN LA COUNTY ON PCH LA-1 IN CITIES<br>OF MALIBU,PACIFIC PALISADES&SANTA<br>MONICA TO REMOVE DEBRIS&REPAIR<br>DRAPERY PROTECT SYSTMDIR'S EME<br>REPAIR/REPLACE SLOPE PROTECTION<br>SYSTEM | DRILL TECH DRILLING &<br>SHORING DBA APEX ROCKFALL<br>MITIGATION<br>2200 WYMORE WAY<br>ANTIOCH, CA 94509 | SHIN, FRANK<br>12975 W. CULVER<br>BLVD<br>LOS ANGELES, CA 90066<br>(310)213-3136         | \$2,971,000<br>\$2,903,969<br>\$0        | 04/26/23<br>06/06/23<br>05/31/26             | 99%<br>98%                   |
| 20.XX<br>201130                                            |                     |                                                                                                                                                                                          |                                                                                                          |                                                                                          |                                          |                                              |                              |
| 07-LA-1-380.0/40<br>07-2XR704                              |                     | LA COUNTY PCH N/OF TEMESCAL CNY RD<br>TO S/OFTOPANGA CNY BLVD TO PROVIDE<br>TRAFFIC CNTROLFOR REPOPULATION<br>EFFORTS FROM PALISADE FIRDIR'<br>PROVIDE TRAFFIC CONTROL                   | FRYMAN MANAGEMENT INC<br>18 GOODYEAR STE 105<br>IRVINE, CA 92618                                         | MARTINEZ, ELIZABETH<br>12975 W. CULVER<br>BLVD<br>LOS ANGELES, CA 90066<br>(310)715-9500 | \$3,677,600<br>\$3,101,009<br>\$0        | 03/03/25<br>03/11/25<br>02/05/26             | 100%<br>84%<br><br>OVER RUN  |
| 20.XX<br>201130                                            |                     |                                                                                                                                                                                          |                                                                                                          |                                                                                          |                                          |                                              |                              |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 93  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                               | Resident<br>Engineer                                                                     | Bid + CCOs<br>Comp To date<br>This Month   | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|--------------------------------------------|---------------------------------------------|-----------------------------|
| 07-LA-1-388.0/40.4<br>07-2XP704                            |                     | IN LA COUNTY,CITY OF LA PCH LA-1@<br>TRAMONTOSLIDE AREA TO REALIGN<br>PAVEMENT DELINEATION& PAVE<br>SHOULDER AS NECESSARY DIR'S<br>EMERGENCY<br>PAVEMENT DELINEATION REALIGNMENT<br>LA-1     | INTERSTATE CIVIL<br>CONSTRUCTION<br>PO BOX 2819<br><br>WRIGHTWOOD, CA 92397              | MARTINEZ, ELIZABETH<br>12975 W CULVER BLVD<br>LOS ANGELES, CA 90066<br>(213)393-9051     | \$2,116,000<br>\$1,473,726<br>\$0          | 05/25/24<br>07/02/24<br>12/24/25            | 23%<br>70%                  |
| 20.XX<br>201130                                            |                     |                                                                                                                                                                                              |                                                                                          |                                                                                          |                                            |                                             |                             |
| 07-LA-1-400.0/43.5<br>07-2XR804                            |                     | LA COUNTY ON PCH FROM NORTH OF<br>TOPANGA CYNLA-27 TO SOUTH LAS<br>FLORES CNY RD TO PROVIDETRAFFIC<br>CONTROL DUE TO PALISADES FIRE<br>DIR'S EM<br>PROVIDE TRAFFIC CONTROL                   | DC TRAFFIC CONTROL<br>13905 ARTESIA BLVD<br><br>CERRITOS, CA 90703                       | MARTINEZ, ELIZABETH<br>12975 W. CULVER<br>BLVD<br>LOS ANGELES, CA 90066<br>(310)715-9500 | \$3,677,600<br>\$3,660,982<br>\$0          | 01/28/25<br>03/17/25<br>06/26/26            | 100%<br>99%<br><br>OVER RUN |
| 20.20.20<br>1130                                           |                     |                                                                                                                                                                                              |                                                                                          |                                                                                          |                                            |                                             |                             |
| 07-LA-1-/18<br>07-321604<br>ACNH-P001-(692)E<br>--()       |                     | LOS ANGELES COUNTY FROM STUDEBAKER<br>ROAD TOPASEO DE LAS DELICIAS<br>COLD PLANE AC AND OVERLAY AC<br>PAVEMENT AND                                                                           | R.J. NOBLE COMPANY<br>15505 EAST LINCOLN AVENUE<br><br>ORANGE CA 92856                   | TON, THANG<br>18000 STUDEBAKER RD<br>SUITE 360<br>CERRITOS, CA 90703<br>(562)860-5963    | \$49,918,444<br>\$47,762,625<br>\$379,851  | 12/20/23<br>01/23/24<br>07/02/26            | 70%<br>91%                  |
| HA22                                                       |                     |                                                                                                                                                                                              |                                                                                          |                                                                                          |                                            |                                             |                             |
| 07-LA-2-2.3/14.2<br>07-333604<br>ACST-P002-(043)E<br>--()  |                     | LOS ANGELES COUNTY IN LOS ANGELES<br>AT VARIOUS LOCATIONS FROM<br>CENTINELA AVENUE TOGLENDALE<br>BOULEVARD UNDERCROSSING<br>COLD PLANE AC, PLACE HMA, REPLACE<br>CURB RAM                    | SULLY-MILLER CONTRACTING<br>COMPANY<br>135 S. STATE COLLEGE BLVD<br>#40<br>BREA CA 92821 | BAUTISTA, DENRICK<br>601 S GLENOAKS BLVD<br>#310<br>BURBANK, CA 91502<br>(213)952-6068   | \$50,489,158<br>\$4,959,914<br>\$4,035,656 | 11/26/24<br>12/17/24<br>11/21/28            | 20%<br>10%                  |
| 07-LA-2-15.0/57.5<br>07-355404                             |                     | LOS ANGELES COUNTY ON ROUTE 2 FROM<br>1.0 MILE NORTH OF CLIFFORD STREET<br>TO MOUNT WATERMAN SKI LIFTS AND ON<br>ROUTE 210 FROM 0.5 MILE EA<br>REPLACE AND INSTALL DRAINAGE<br>SYSTEM, AND P | CHUMO CONSTRUCTION INC.<br>14425 JOANBRIDGE STREET<br><br>BALDWIN PARK CA 91706          | TRAN, DANGLONG<br>2090 FERN LANE<br>GLENDAL, CA 91208<br>(818)482-9304                   | \$6,340,518<br>\$6,243,310<br>\$45,279     | 01/30/24<br>02/28/24<br>12/29/25            | 100%<br>94%                 |
| HA22                                                       |                     |                                                                                                                                                                                              |                                                                                          |                                                                                          |                                            |                                             |                             |
| 07-LA-2-15.0/26.5<br>07-348504<br>ACNH-P002-(044)E<br>--() |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS FROM RIVERSIDE DRIVE TO<br>GOULD MESA<br>CONSTRUCT ADA CURB RAMPS AND<br>MODIFY SIGNAL                                                            | YAKAR<br>689 EAST SAN BERNARDINO RD<br><br>COVINA CA 91723                               | TRAN, DANGLONG                                                                           | \$4,794,008<br>\$0<br>\$0                  | 06/06/25<br>07/22/25<br>01/31/27            | 0%<br>0%                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 94  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                   | Contractor                                                                                                                         | Resident<br>Engineer                                                                          | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 07-LA-2-15.1/15.3<br>07-351304<br>ACNH-X037-(235)E<br>--() |                     | LOS ANGELES COUNTY AT ROUTE 2/5<br>SEPARATION<br>SEISMIC RETROFIT AND GUARDRAIL<br>UPGRADE.                                                                                   | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE<br>FONTANA CA 92335                                                                  | BAUTISTA, DENRICK<br>601 S GLENOAKS BLVD<br>SUITE# 310<br>BURBANK, CA 91502<br>(213)952-6068  | \$7,423,881<br>\$2,514,878<br>\$306,935     | 01/16/24<br>02/16/24<br>03/19/27            | 100%<br>34%                |
| 07-LA-2-15.8/15.8<br>07-2XK404                             |                     | LA COUNTY, CITY OF LA ON LA-2<br>@TAYLOR YARDOVERHEARD BR#53-1039<br>TO REPAIR/REPLACE FIRE DAMAGED<br>BRACES,GIRDERS&CONSTRUCT FENC DIR'S<br>E                               | STACY AND WITBECK INC<br>2800 HARBOR BAY PARKWAY<br>ALAMEDA, CA 94502                                                              | BAUTISTA, DENRICK<br>601 S GLENOAKS BLVD<br>BURBANK, CA 91502<br>(213)952-6068                | \$4,842,100<br>\$3,160,789<br>\$0           | 10/13/23<br>02/23/24<br>12/05/25            | 100%<br>65%<br>OVER RUN    |
| 20.XX<br>201130                                            |                     | REPAIR BRIDGE DAMAGE DUE TO FIRE                                                                                                                                              |                                                                                                                                    |                                                                                               |                                             |                                             |                            |
| 07-LA-2-18.7/0<br>07-0W2104                                |                     | LOS ANGELES COUNTY IN LOS ANGELES<br>AT LOS ANGELES REGIONAL<br>TRANSPORTATION MANAGEMENT CENTER AT<br>2901 AT WEST BROADWAY<br>PLACE CLASS 3 AGGREGATE BASE AND<br>HOT MIX A | SPLICE CONSTRUCTION CO,<br>INC. 28441 RANCHO DE LINDA<br>LAGUNA NIGUIL CA 92677<br>28441 RANCHO DE LINDA<br>LAGUNA NIGUEL CA 92677 | AMORSOLO, MARK<br>2090 FERN LANE<br>GLENDALE CA 91208<br>(818)266-5626                        | \$468,650<br>\$490,034<br>\$0               | 06/23/25<br>07/08/25<br>01/30/26            | 100%<br>100%               |
| 07-LA-5-6.6/13.1<br>07-357304<br>ACIM-0052-(037)E<br>--()  |                     | LOS ANGELES COUNTY IN SANTA FE<br>SPRINGS, DOWNEY AND CITY OF<br>COMMERCE FROM 0.2 MILE SOUTH OF<br>ROUTE 5/605 SEPARATION TO 0.1 MILE<br>NORT                                | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION,<br>INC.<br>16351 CONSTRUCTION CIRCLE<br>WES                                    | OREGEL, MARTIN<br>4281 KATELLA AVE<br>#221<br>LOS ALAMITOS, CA 90720<br>(213)330-6640         | \$24,436,715<br>\$21,990,756<br>\$1,039,015 | 04/27/23<br>05/22/23<br>12/09/25            | 100%<br>86%                |
| HA22                                                       |                     | REPLACE CONCRETE SLABS AND MEDIAN<br>BARRIER,                                                                                                                                 | IRVINE CA 92606                                                                                                                    |                                                                                               |                                             |                                             |                            |
| 07-LA-5-6.8/0<br>07-2XQ404                                 |                     | IN LA COUNTY IN VARIOUS CITIES, LA-<br>5 NORWLK COMM HUB, LA-105 LAX<br>HUB&LA-605 SAN GABRIEL CONSTRUCT<br>GATE/DOOR&REPLACE W/SECURITY<br>SYSDIR'                           | QUALITY FENCE CO INC<br>14929 GARFIELD AVENUE<br>PARAMOUNT, CA 90723                                                               | SHAHRIARI, SHAHNAM<br>970 W. 190TH STREET<br>SUITE 270<br>TORRANCE, CA 90502<br>(213)310-0860 | \$2,211,000<br>\$0<br>\$0                   | 04/30/25<br>05/21/25<br>01/30/26            | 0%<br>0%                   |
| 20.XX<br>201131                                            |                     | INSTALL SECURITY SYSTEM@VAR<br>COMMUNICTN HUB                                                                                                                                 |                                                                                                                                    |                                                                                               |                                             |                                             |                            |
| 07-LA-5-8.2/8.2<br>07-4V3004                               |                     | LOS ANGELES COUNTY IN DOWNEY AT<br>ROUTE 5/19 SEPARATION<br>UPGRADE TRAFFIC SIGNAL AND<br>LIGHTING.                                                                           | PTM GENERAL ENGINEERING<br>SERVICES INC.<br>5942 ACORN ST.<br>RIVERSIDE CA CA 92509                                                | FREMPONG, SAMUEL<br>13230 FIRESTONE<br>BLVD<br>SANTA FE SPRINGS, CA<br>90670<br>(562)345-9865 | \$435,202<br>\$439,042<br>\$0               | 06/16/22<br>06/30/22<br>11/30/25            | 100%<br>100%               |
| HB4N                                                       |                     |                                                                                                                                                                               |                                                                                                                                    |                                                                                               |                                             |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 95  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                | Contractor                                                                                     | Resident<br>Engineer                                                                         | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------|
| 07-LA-5-16.0/17.3<br>07-2XJ004                             |                     | IN LA COUNTY@ ELA INTERCHANGE<br>ROUTES 5,10,60 & 101 TO<br>RESTORE/REPAIR HIGHWAY LIGHTNG&<br>ASSOCIATED RDWY ELECTRICAL &COMM<br>SYSTEMSDIR'                             | DBX INC<br>42024 AVENIDA ALVARADO STE<br>A<br><br>TEMECULA, CA 92590<br>(951)296-9909          | PHAM, RYAN<br>1041 W BADILLO<br>SUITE 112<br>COVINA, CA 91722<br>(213)793-7193               | \$4,065,000<br>\$4,007,431<br>\$0        | 06/12/23<br>07/18/23<br>11/27/25            | 100%<br>99%<br><br>OVER RUN |
| 20.XX<br>201130                                            |                     | RESTORE/REPAIR FIBER OPTIC THEFT<br>DAMAGE                                                                                                                                 |                                                                                                |                                                                                              |                                          |                                             |                             |
| 07-LA-5-23.2/36.3<br>07-344204<br>ACIM-X037-(234)E<br>--() |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>CONSTRUCT GSRDS, MVPS, AND<br>BIOSWALES.                                                                                     | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE<br><br>FONTANA CA 92335                          | TRAN, DANGLONG<br>2090 FERN LANE<br>GLENDALE, CA 91208<br>(818)482-9304                      | \$5,202,414<br>\$3,052,993<br>\$287,808  | 06/13/24<br>07/12/24<br>12/18/26            | 46%<br>58%                  |
| 07-LA-5-30.6/31.6<br>07-370804<br>ACIM-0052-(057)0<br>--() |                     | LOS ANGELES COUNTY IN BURBANK FROM<br>0.2 MILE NORTH OF SAN FERNANDO<br>BOULEVARD TO 0.2 MILE SOUTH OF<br>COHASSET STREET<br>REMOVE CONCRETE PAVEMENT AND<br>BASE, AND PLA | SECURITY PAVING COMPANY,<br>INC.<br>3075 TOWNSGATE RD STE 200<br>WESTLAKE VILLAGE CA<br>91361  | AMORSOLO, MARK                                                                               | \$11,222,414<br>\$0<br>\$0               | 10/22/25<br>11/10/25                        | 0%<br>0%                    |
| 07-LA-5-31.8/42.6<br>07-0W1004                             |                     | IN LOS ANGELES COUNTY IN LOS<br>ANGELES FROM COHASSET STREET<br>UNDER- CROSSING TO ROXFORD STREET<br>UNDER- CROSSING<br>REPLACE PCC SLABS,GRIND PCC                        | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE<br><br>VALENCIA CA 91355<br>(661)367-9040     | GURFINKEL, VLADIMIR<br>23369 LEONORA DR<br>WOODLAND HILLS, CA<br>91367<br>(818)613-0956      | \$8,401,277<br>\$8,574,458<br>\$0        | 06/28/22<br>07/11/22<br>10/28/25            | 100%<br>98%<br><br>OVER RUN |
| HM1                                                        |                     |                                                                                                                                                                            |                                                                                                |                                                                                              |                                          |                                             |                             |
| 07-LA-5-33.1/39.1<br>07-384404                             |                     | LA CO. ROUTE 5 BETWEEN PM 33.1 AND<br>PM 39.1<br>CLEAN CA BEAUTIFICATION                                                                                                   | MARTINEZ LANDSCAPE CO., INC<br>12357 SAN FERNANDO ROAD<br><br>SYLMAR CA 91342<br>(818)364-9188 | BUI, KEVIN<br>9225 CRANFORD AVE<br>PACOIMA, CA 91331<br>(818)262-8853                        | \$5,181,686<br>\$4,854,592<br>\$0        | 07/06/22<br>08/25/22<br>12/29/25            | 100%<br>93%                 |
| 07-LA-5-53.7/53.7<br>07-2XS804                             |                     | IN LA COUNTY, CITY OF VALENCIA S/B<br>I-5 AT ABUTMENT 1 SANTA CLARA<br>RIVER BRDGE 53-2925REMOVE&REPLACE<br>DAMAGED STEEL JOINT ASSMBLYDIR'<br>REMOVE/REPLACE BRIDGE JOINT | INTERSTATE CIVIL<br>CONSTRUCTION<br>P.O. BOX 2819<br><br>WRIGHTWOOD, CA 92397<br>(760)281-0188 | BAKHET, WASSEM<br>25061 W AVENUE<br>STANFORD SUITE 70<br>VALENCIA, CA 91355<br>(213)817-0162 | \$1,217,000<br>\$0<br>\$0                | 06/27/25<br>08/28/25<br>12/10/25            | 0%<br>0%                    |
| 20.XX<br>201130                                            |                     |                                                                                                                                                                            |                                                                                                |                                                                                              |                                          |                                             |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 96  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                      | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                    | Contractor                                                                                                                  | Resident<br>Engineer                                                                       | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|------------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| 07-LA-5-56.4/56.7<br>07-4V5404<br>SIMG-0052-(777)0<br>--()       |                     | LOS ANGELES COUNTY IN CASTAIC FROM<br>0.2 MILE SOUTH OF HASLEY CANYON<br>ROAD OVERCROSSING TO 0.1 MILE<br>NORTH OF HASLEY CANYON ROAD OVERC<br>MODIFY SINGLE LANE ROUNDABOUT.                  | GENUINE ENGINEERING, INC.<br>ATTN KRISTI STELLE<br>11762 DE PALMA RD STE 1C-<br>255<br><br>CORONA CA 92883<br>(951)674-5000 | BUI, KEVIN<br>9225 CRANFORD AVE<br>PACOIMA CA 91331<br>(818)262-8913                       | \$868,427<br>\$701,369<br>\$701,369       | 06/19/25<br>07/22/25<br>02/27/26            | 42%<br>78%                 |
| 07-LA-5-59.5/73.7<br>07-370404<br>ACIM-0053-(999)E<br>--()       |                     | LOS ANGELES COUNTY FROM LAKE<br>HUGHES ROAD UNDERCROSSING TO 0.7<br>MILE SOUTH OF VISTA DEL LAGO ROAD<br>OVERCROSSING.<br>COLD PLANE AC PAVEMENT, PLACE HOT<br>MIX ASPH                        | GRIFFITH COMPANY<br>3050 E. BIRCH ST<br><br>BREA CA 92821<br>(909)356-6880                                                  | SALMAN, RIDWAN<br>25061 W AVENUE<br>STANFORD STE 70<br>VALENCIA, CA 91355<br>(213)505-0610 | \$49,001,383<br>\$27,285,910<br>\$922,791 | 02/06/25<br>02/27/25<br>08/06/27            | 23%<br>56%                 |
| 07-LA-5-59.5/67.9<br>07-323404<br>ACIM-0053-(074)E<br>--()       |                     | AT VALENCIA AND CASTAIC, FROM LAKE<br>HUGHES ROAD UNDERCROSSING TO 1.9<br>MILES NORTH OF TEMPLIN HIGHWAY.<br>REPLACE SLABS, UPGRADE DRAINAGE                                                   | SECURITY PAVING COMPANY,<br>INC.<br>3075 TOWNSGATE ROAD<br>WESTLAKE VILLAGE CA<br>91361<br>(818)362-9200                    | OSORIO, OSCAR<br>25061 WEST AVE<br>STANFORD STE 70<br>VALENCIA, CA 91355<br>(213)792-5518  | \$26,217,042<br>\$24,127,989<br>\$396,841 | 02/25/22<br>03/30/22<br>12/31/25            | 86%<br>93%                 |
| HA22<br>07-LA-5-60.0/75<br>07-352304<br>PTIM-0053-(113)E<br>--() |                     | LOS ANGELES COUNTY IN AND NEAR<br>CASTAIC FROM 0.5 MILE NORTH OF<br>LAKE HUGHES ROAD TO 0.5 MILE NORTH<br>OF VISTA DEL LAGO ROAD<br>REPLACE DRAINAGE SYSTEMS, INSTALL<br>GSRD, AN              | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE<br><br>FONTANA CA 92335<br>(909)356-8880                                      | OSORIO, OSCAR<br>25061 W AVE<br>STANFORD #70<br>VALENCIA CA 91355<br>(213)792-5518         | \$7,033,777<br>\$6,293,984<br>\$92,880    | 06/03/24<br>06/20/24<br>12/31/25            | 53%<br>88%                 |
| 07-LA-5-138.0/13.8<br>07-2XT504<br><br>20.XX<br>201130           |                     | LA COUNTY,CITY OF LA ON S/B LA-5<br>@EASTERN AVE PUMP PLANT TO REPAIR<br>DAMAGES TO SERVCECABINET & INSTALL<br>SECURITY SYSTEMS DIR'S EMERG<br>REPAIR & INSTALL SECURITY@ PUMP<br>PLANT        | JFL ELECTRIC INC<br>8257 COMPTON AVENUE<br><br>LOS ANGELES, CA 90001                                                        | NGO, JASON<br>1201 BALDWIN PARK<br>BLVD<br>BALDWIN PARK, CA 91706<br>(213)792-4801         | \$1,373,000<br>\$198,162<br>\$0           | 06/03/25<br>06/10/25<br>04/10/26            | 7%<br>14%                  |
| 07-LA-5-151.1/188.2<br>07-0Y1504                                 |                     | LOS ANGELES COUNTY IN LOS ANGELES<br>AT VARIOUS LOCATIONS FROM 0.2 MILE<br>EAST OF ESPERANZA STREET<br>UNDERCROSSING TO MISSION ROAD<br>OVERCR<br>INDIVIDUAL SLAB REPLACEMENT,<br>DIGOUTS, AND | INTERSTATE CIVIL<br>CONSTRUCTION<br>6025 PARK DR<br><br>WRIGHTWOOD CA 92397                                                 | AZAM SHOAI B BIN<br>902 SAN GABRIEL<br>BLVD<br>ROSEMEAD CA 91770                           | \$2,956,966<br>\$0<br>\$0                 | 06/26/25<br>08/05/25<br>04/21/26            | 0%<br>0%                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 97  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                       | Resident<br>Engineer                                                                                 | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message         |
|------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|------------------------------------|
| 07-LA-5-/19.5<br>07-319304<br>HSST-X037-(224)E<br>--()     |                     | FROM COUNTY LINE TO BROADWAY,<br>REDUCE SEVERITY COLLISIONS<br>REDUCE SEVERITY COLLISIONS BY                                                                                                 | RE CHAFFEE CONSTRUCTION<br>INC.<br>1253 EVERGREEN RD<br><br>WRIGHTWOOD CA 92397<br>(760)249-8068 | TEHRANI, JOSEPH<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS, CA<br>91320.<br>(213)700-8447 | \$4,056,168<br>\$3,690,461<br>\$13,451   | 10/07/22<br>11/18/22<br>11/30/25            | 100%<br>90%<br><br>OVER RUN        |
| HB1                                                        |                     |                                                                                                                                                                                              |                                                                                                  |                                                                                                      |                                          |                                             |                                    |
| 07-LA-10-2.2/4.9<br>07-347504<br>ACIM-0101-(858)E<br>--()  |                     | LOS ANGELES COUNTY IN SANTA MONICA<br>AND LOSANGELES FROM LINCOLN<br>BOULEVARD OVERCROSSING TO GATEWAY<br>BOULEVARD UNDERCROSSING<br>REHABILITATE HIGHWAY PLANTING AND<br>MODIFY I           | GRIFFITH COMPANY<br>3050 E. BIRCH ST<br><br>BREA CA 92821                                        | BAUTISTA, DENRICK<br>601 S GLENOAKS BLVD<br>SUITE 310<br>BURBANK, CA 95102<br>(213)952-6068          | \$2,430,288<br>\$258,339<br>\$536        | 01/09/24<br>02/28/24<br>12/04/28            | 92%<br>11%                         |
| HA25                                                       |                     |                                                                                                                                                                                              |                                                                                                  |                                                                                                      |                                          |                                             |                                    |
| 07-LA-10-2.2/5.2<br>07-2XH804                              |                     | IN LA COUNTY CITIES OF SANTA<br>MONICA& LA-10TO RECONSTRUCT ERODED<br>SLOPES,REMOVE DEBRISREPAIR<br>IRRIGATION&CLEAN DS @ 4 LOCATIONS<br>DIR'S<br>CLEAN & REPAIR STORM DAMAGE                | BALTAZAR CONSTRUCTION, INC<br>236 E. ARROW HWY<br><br>COVINA, CA 91722                           | MARTINEZ, ELIZABETH<br>12975 W. CULVER<br>BLVD<br>LOS ANGELES, CA 90066<br>(562)572-5852             | \$735,000<br>\$426,239<br>\$0            | 07/12/23<br>07/27/23<br>04/30/26            | 90%<br>58%                         |
| 20.XX<br>201130                                            |                     |                                                                                                                                                                                              |                                                                                                  |                                                                                                      |                                          |                                             |                                    |
| 07-LA-10-4.5/5.5<br>07-332004                              |                     | IN THE CITY OF LOS ANGELES FROM<br>BUNDY DRIVE TO SEPULVEDA BOULEVARD<br>UNDERCROSSING; AND ON RTE 405 FROM<br>OLYMPIC BLVD TO NATIONAL BL<br>INSTALL IRRIGATION SYSTEM AND<br>PLANT         | MARINA LANDSCAPE, INC.<br>3707 W. GARDEN GROVE BLVD<br><br>ORANGE CA 92868<br>(714)939-6600      | SHIN, FRANK<br>12975 CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)213-3136                           | \$1,503,402<br>\$1,391,648<br>\$4,500    | 09/02/22<br>09/27/22<br>03/05/27            | 100%<br>92%                        |
| HA42                                                       |                     |                                                                                                                                                                                              |                                                                                                  |                                                                                                      |                                          |                                             |                                    |
| 07-LA-10-4.7/18.9<br>07-358404<br>PTIM-0101-(859)E<br>--() |                     | THE CITY AND COUNTY OF LOS ANGELES<br>AT VARIOUS LOCATIONS FROM 0.2 MILE<br>EAST BUNDYDRIVE UNDERCROSSING TO<br>0.1 MILE WEST SOTO STREET O<br>REPLACE AND LINE CULVERT AND<br>CONSTRUCT GRO | YAKAR<br>689 EAST SAN BERNARDINO RD<br><br>COVINA CA 91723<br>(909)599-1612                      | VONG, JEANETTE<br>902 SAN GABRIEL<br>BLVD<br>ROSEMEAD, CA 91770<br>(213)965-2415                     | \$3,137,072<br>\$3,056,859<br>\$1,620    | 12/17/24<br>01/07/25<br>08/13/26            | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 07-LA-10-14.5/17.4<br>07-2XL304                            |                     | CITY OF LA LA-10 SANTAMONICA<br>VIADUCT BR # 53-1301 & LA-5<br>@SHELDON ST TO REMOVE HAZ WASTE<br>MTRLS &PROVIDE SECURITY MONITORING<br>DIR'S<br>REPAIR & INSTALL SECURITY<br>MONITORING     | GRIFFITH COMPANY<br>3050 E BIRCH STREET<br><br>BREA, CA 92821                                    | MINOVI, SEPAND<br>902 SAN GABRIEL<br>BLVD<br>ROSEMEAD, CA 91770<br>(909)322-4628                     | \$11,483,700<br>\$11,352,350<br>\$0      | 11/18/23<br>02/23/24<br>12/31/25            | 83%<br>99%                         |
| 20.XX<br>201130                                            |                     |                                                                                                                                                                                              |                                                                                                  |                                                                                                      |                                          |                                             |                                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 98  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                         | Resident<br>Engineer                                                               | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message         |
|---------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|------------------------------------|
| 07-LA-10-17.0/17.7<br>07-2XL004             |                     | IN LA COUNTY CITY OF LA ON LA-10<br>FROM 15THST&ALAMEDA ST TO SANTA FE<br>AVENU BR#53-1301REMOVE & CLEANUP<br>BURN SITE & FIRE DEBRIS DIR'S<br>CLEANUP DEBRIS DUE TO FIRE                    | GRIFFITH COMPANY<br>3050 E BIRCH STREET<br><br>BREA, CA 92821                                      | MINOVI, SEPAND<br>902 SAN GABRIEL<br>BLVD<br>ROSEMEAD, CA 91770<br>(909)322-4628   | \$6,405,000<br>\$6,238,468<br>\$0        | 11/11/23<br>12/06/23<br>12/03/25            | 100%<br>100%<br><br>OVER RUN       |
| 20.XX<br>201103                             |                     |                                                                                                                                                                                              |                                                                                                    |                                                                                    |                                          |                                             |                                    |
| 07-LA-10-18.8/20.5<br>07-386004             |                     | LOS ANGELES COUNTY IN AND NEAR LOS<br>ANGELESFROM 0.3 MILE EAST OF STATE<br>STREET OVERCROSSING TO 0.3 MILE<br>WEST OF EASTERN AVENUE OVERC<br>ROCK BLANKET, PLANT ESTABLISHMENT<br>WORK AND | WEST COAST PUBLIC WORKS,<br>INC.<br>20058 VENTURA BLVD, #318<br><br>WOODLAND HILLS CA 91364        | VONG, JEANETTE<br>902 SAN GABRIEL<br>BLVD<br>ROSEMEAD, CA 91770<br>(213)269-1320   | \$1,436,999<br>\$1,322,238<br>\$580      | 03/13/23<br>04/28/23<br>12/01/25            | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 07-LA-10-28.2/31<br>07-328304               |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS INEL MONTE AND BALDWIN<br>PARK FROM RIO HONDO BRIDGE TO SAN<br>GABRIEL RIVER BRIDGE<br>CONSTRUCT BRIDGE CLOSURE POUR.                             | BEADOR CONSTRUCTION<br>COMPANY, INC.<br>2900 BRISTOL STREET D204<br><br>COSTA MESA, CA 92626       | HONG, HAI<br>1041 W BADILLO<br>ST#112<br>COVINA, CA 91722<br>(951)232-3742         | \$5,978,690<br>\$5,276,377<br>\$745,711  | 09/26/23<br>10/18/23<br>01/21/26            | 90%<br>88%                         |
| HA21                                        |                     |                                                                                                                                                                                              |                                                                                                    |                                                                                    |                                          |                                             |                                    |
| 07-LA-10-28.3/28.3<br>07-316804             |                     | LOS ANGELES COUNTY IN EL MONTE AT<br>THE RIO HONDO BUSWAY BRIDGE<br>REPLACE BRIDGE DECK.                                                                                                     | POWELL CONSTRUCTORS, INC.<br>8555 BANANA AVENUE<br><br>FONTANA CA 92335<br>(909)356-8880           | CHAN, JACKY<br>902 SAN GABRIEL<br>BLVD.<br>ROSEMEAD, CA 91770<br>(213)216-4198     | \$5,304,693<br>\$4,832,097<br>\$116,790  | 01/26/24<br>02/14/24<br>04/21/26            | 77%<br>91%                         |
| HA21                                        |                     |                                                                                                                                                                                              |                                                                                                    |                                                                                    |                                          |                                             |                                    |
| 07-LA-10-28.5/30.8<br>07-398404             |                     | LOS ANGELES COUNTY IN EL MONTE 0.2<br>MILE WEST OF SANTA ANITA AVENUE<br>UNDERCROSSING TO THE SAN GABRIEL<br>RIVER<br>REPLACE IRRIGATION SYSTEM,<br>HIGHWAY PLANTIN                          | MARTINEZ LANDSCAPE CO.,<br>INC.<br>12357 SAN FERNANDO ROAD<br><br>SYLMAR CA 91342<br>(818)364-9188 | NGO, JASON<br>1201 BALDWIN PARK<br>BLVD<br>BALDWIN PARK, CA 91706<br>(213)792-4801 | \$1,014,203<br>\$970,601<br>\$20,730     | 08/30/24<br>10/23/24<br>08/07/26            | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 07-LA-10-47.9/0<br>07-4V5304                |                     | LOS ANGELES COUNTY IN CLAREMONT AT<br>0.1 MILE EAST OF SOUTH INDIAN HILL<br>BOULEVARD<br>MODIFY DRAINAGE SYSTEM AND<br>CONSTRUCT DPPIA                                                       | BOSCO CONSTRUCTORS INC.<br>21353 MAYALL ST.<br><br>CHATSWORTH CA 91311                             | RAJ, PUNJABI                                                                       | \$951,099<br>\$0<br>\$0                  | 06/24/25<br>07/22/25                        | 0%<br>0%                           |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 99  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code             | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                      | Contractor                                                                                 | Resident<br>Engineer                                                                           | Bid + CCOs<br>Comp To date<br>This Month      | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|---------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|-----------------------------------------------|---------------------------------------------|-----------------------------|
| 07-LA-10-78.0/9.3<br>07-2XP804                          |                     | LA-10 REMOVE CONCRETE SLABS, FILL<br>VOIDS W-ITH SLURRY, RECONSTRUCT HMA<br>SHOULDER, RECO-NSTRUCT SIDE<br>SLOPES, CONSTRUCT HANDSCAPE. DIR'<br>REMOVE CONCRETE SLABS            | FLO CONCRETE<br>902 S VANHORN AVE<br><br>WEST COVINA, CA 91790                             | BAUTISTA, DENRICK<br>601 SOUTH GLENOAKS<br>BLVD<br>BURBANK CA, 91502<br>(213)952-6068          | \$1,629,800<br>\$1,337,240<br>\$0             | 09/09/24<br>09/13/24<br>01/31/26            | 100%<br>82%<br><br>OVER RUN |
| 20.20<br>201130                                         |                     |                                                                                                                                                                                  |                                                                                            |                                                                                                |                                               |                                             |                             |
| 07-LA-14-60.7/77<br>07-316004                           |                     | IN PALMDALE AND LANCASTER, FROM<br>TECHNOLOGY DRIVE UNDERCROSSING TO<br>AVENUE A OVERCROSSING<br>RECONSTRUCT PAVEMENT STRUCTURAL                                                 | GUY F. ATKINSON<br>611 ANTON BLVD. SUITE 1100<br><br>COSTA MESA, CA 92626<br>(949)855-9755 | SHIH, JAMES<br>39115 TRADE CENTER<br>DR STE, 210<br>PALMDALE, CA 95331<br>(213)793-7522        | \$177,766,913<br>\$136,334,254<br>\$1,226,364 | 02/07/23<br>03/03/23<br>01/07/27            | 80%<br><br>76%              |
| H                                                       |                     |                                                                                                                                                                                  |                                                                                            |                                                                                                |                                               |                                             |                             |
| 07-LA-23-/8.9<br>07-0W4104                              |                     | LOS ANGELES COUNTY IN AND NEAR<br>MALIBU AND WESTLAKE VILLAGE FROM<br>ROUTE 1 TO VENTURA COUNTY LINE<br>APPLY SLURRY SEAL AND INSTALL<br>THERMOPLASTI                            | PAVEMENT COATINGS CO.<br>10240 SAN SEVAINE WAY<br><br>JURUPA VALLEY CA 91752               | SINGH, RANJIT<br>1525 RANCHO CONEJO,<br>STE 102<br>THOUSAND OAKS, CA<br>91320<br>(213)330-6650 | \$2,401,411<br>\$2,242,203<br>\$0             | 06/19/23<br>07/24/23<br>10/23/25            | 99%<br>93%                  |
| HM1                                                     |                     |                                                                                                                                                                                  |                                                                                            |                                                                                                |                                               |                                             |                             |
| 07-LA-27-/18.6<br>07-322904<br>CSTP-S027-(006)E<br>--() |                     | LOS ANGELES COUNTY IN AND NEAR LOS<br>ANGELESFROM ROUTE 1 TO DEVONSHIRE<br>STREET<br>REMOVE EXISTING AC PAVEMENT & HMA<br>OVERLAY.                                               | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE<br><br>VALENCIA CA 91355<br>(661)367-9040 | GURFINKEL, VLADIMIR<br>23369 LEONORA DR<br>WOODLAND HILLS, CA<br>91367<br>(818)613-0956        | \$43,430,231<br>\$32,858,007<br>\$43,319      | 11/06/23<br>11/30/23<br>08/28/26            | 69%<br>75%                  |
| HA22                                                    |                     |                                                                                                                                                                                  |                                                                                            |                                                                                                |                                               |                                             |                             |
| 07-LA-27-/11<br>07-2XR304                               |                     | LA COUNTY,CITY OF LA ON LA-27 FROM<br>LA-1PCHTO MULHOLLAND DR TO<br>STABILIZE DAMAGD SLOPEFROM FIRE &<br>STORM-CLEAN DEBRIS & D-SYSTEMSDIR'<br>REPAIR STORM & FIRE DAMAGE/DEBRIS | FLO ENGINEERING INC<br>902 S VANHORN AVE<br><br>WEST COVINA, CA 91790                      | MARTINEZ, ELIZABETH<br>112975 W. CULVER<br>BLVD<br>LOS ANGELES, CA 90066<br>(310)715-9500      | \$12,550,000<br>\$11,034,712<br>\$0           | 03/04/25<br>03/18/25<br>03/24/28            | 60%<br>88%                  |
| 20.XX<br>201130                                         |                     |                                                                                                                                                                                  |                                                                                            |                                                                                                |                                               |                                             |                             |
| 07-LA-27-/5<br>07-2XN904                                |                     | IN LA COUNTY ON LA-27 PM 0.0 TO<br>5.0 STABILIZE/REPAIR VAR SLOPE<br>LOCATION REPAIRERODED CONCRT RSP<br>DUE TO HEAVY STORMS DIR'S EMERGENC<br>REPAIR SLOPE DUE TO STORM DAMAGE  | FLO ENGINEERING INC DBA<br>FLO CONCRETE<br>902 S VANHORN AVE<br><br>WEST COVINA, CA 91790  | MARTINEZ, ELIZABETH<br>12975 W CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)715-9500           | \$19,121,800<br>\$4,874,524<br>\$0            | 03/20/24<br>05/10/24<br>03/30/26            | 96%<br>25%                  |
| 20.XX<br>201130                                         |                     |                                                                                                                                                                                  |                                                                                            |                                                                                                |                                               |                                             |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 100  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                             | Contractor                                                                                    | Resident<br>Engineer                                                                                   | Bid + CCOs<br>Comp To date<br>This Month      | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|---------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|-----------------------------------------------|----------------------------------------------|-------------------------------|
| 07-LA-47-1.6/1.6<br>07-2XT904               |                     | LA-47 TO REPAIR STEEL FINGERS AT<br>VTB. WELDSTEEL PLATES.REMOVE &<br>REPLACE FRACTURED & FAILED STEEL<br>FINGERS. DIR'S EMERGENCY FORCE AC<br>REPAIR STEEL FINGERS                     | GRIFFITH COMPANY<br>3050 E BIRCH ST<br><br>BREA, CA 92821                                     | SHAHRIARI, SHAHNAM<br>970 W 190TH STE 270<br>TORRANCE CA 90502<br>(213)310-0860                        | \$4,868,500<br>\$440,087<br>\$0               | 05/16/25<br>06/11/25<br>02/10/26             | 12%<br>9%                     |
| 20.20<br>201130                             |                     |                                                                                                                                                                                         |                                                                                               |                                                                                                        |                                               |                                              |                               |
| 07-LA-47-/3.3<br>07-2XA704                  |                     | LA COUNTY CITY OF CARSON SR-47<br>FROM LOMITABLVD TO DEL AMO BLVD TO<br>REMOVE/REPLACE AC DIGOUTS&REPLACE<br>PAVEMENT MARKINGS/DELINETNDIR'<br>REMOVE/REPLACE AC SURFACING<br>(DIGOUTS) | R.J. NOBLE COMPANY<br>15505 E LINCOLN AVE<br><br>ORANGE, CA 92865                             | NGUYEN, KHANH-VAN<br>13230 FIRESTONE<br>BLVD SUITE A<br>SANTA FE SPRINGS, CA<br>90670<br>(213)798-5950 | \$3,961,400<br>\$3,053,233<br>\$0             | 09/27/24<br>10/09/24<br>09/30/25             | 100%<br>77%<br><br>OVER RUN   |
| 20.80<br>110.00                             |                     |                                                                                                                                                                                         |                                                                                               |                                                                                                        |                                               |                                              |                               |
| 07-LA-60-23.0/0<br>07-0Y1404                |                     | LOS ANGELES COUNTY IN DIAMOND BAR<br>FROM BREA CANYON ROAD<br>UNDERCROSSING TO 0.4 MILEEAST OF<br>GRAND AVENUE OVERCROSSING<br>MAINLINE SLABS, RAMPS, GORES, AUX<br>LANES, S            | RV CONCRETE, INC.<br>605 E. COMMERCIAL STREET<br><br>ANAHEIM CA 92801                         | DOUGHLY, JOE<br>721 BREA CANYON RD<br>#6<br>WALNUT, CA 91789<br>(909)396-7586                          | \$1,234,568<br>\$1,234,993<br>\$0             | 04/29/25<br>06/09/25<br>09/23/25<br>10/22/25 | 100%<br>100%<br><br>COMPLETED |
| 07-LA-60-/3.3<br>07-0Y1804                  |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS FROM JUNCTION ROUTE 10<br>TO ROUTE 60/710 SEPARATION<br>REPLACE ASPHALT CONCRETE<br>SURFACING AND SLU                                        | PAVEMENT COATINGS CO.<br>10240 SAN SEVAINE WAY<br><br>JURUPA VALLEY CA 91752<br>(951)934-4719 | VONG, JEANETTE<br>902 SAN GABRIEL<br>BLVD<br>ROSEMEAD CA 91770<br>(213)269-1320                        | \$1,551,586<br>\$1,307,503<br>\$62,547        | 04/28/25<br>06/09/25<br>12/22/25             | 75%<br>80%                    |
| 07-LA-71-1.6/4.8<br>07-210624               |                     | LA COUNTY ROUTE 71 PM R1.6/4.8 IN<br>POMONA FROM MISSION BLVD TO RTE 60<br>UPGRADE FROM EXPRESSWAY TO<br>FREEWAY                                                                        | OHL USA, INC.<br>34 EXECUTIVE PARK SUITE<br>180<br><br>IRVINE CA 92614<br>(949)242-4432       | WANG, MIKE<br>1041 W BADILLO,<br>SUITE 112<br>COVINA, CA 91722<br>(310)261-9100                        | \$113,795,040<br>\$107,963,921<br>\$1,188,264 | 02/05/21<br>03/16/21<br>01/06/26             | 92%<br>94%                    |
| HE13                                        |                     |                                                                                                                                                                                         |                                                                                               |                                                                                                        |                                               |                                              |                               |
| 07-LA-71-3.4/14.8<br>07-0Y1704              |                     | LOS ANGELES COUNTY FROM JUNCTION<br>ROUTE 57 TO VALLEY BOULEVARD<br>UNDERCROSSING<br>SLURRY SEAL.                                                                                       | RV CONCRETE, INC.<br>605 E. COMMERCIAL STREET<br><br>ANAHEIM CA 92801                         | HONG, HAI<br>1041 W. BADILLO ST<br>SUITE 112<br>COVINA, CA 91722<br>(951)232-3742                      | \$964,967<br>\$983,983<br>\$0                 | 06/03/25<br>06/09/25<br>01/28/26<br>10/31/25 | 28%<br>95%<br><br>COMPLETED   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 101  
12/01/25

| District 07                                                 |                     |                                                                                                                                                                                       |                                                                                                                        |                                                                                                    |                                           |                                             |                            |
|-------------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| Location Contract<br>Fed Aid Pgm Code                       | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                           | Contractor                                                                                                             | Resident<br>Engineer                                                                               | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
| 07-LA-91-6.0/20.7<br>07-346504<br>ACNH-P091-(160)E<br>--()  |                     | LOS ANGELES COUNTY ON ROUTE 91 AT<br>VARIOUS LOCATIONS FROM VERMONT<br>AVENUE IN LOS ANGELES TO THE<br>ORANGE COUNTY LINE IN CERRITOS<br>REPLACE OVERHEAD SIGNS & SIGN<br>STRUCTURES, | SECURITY PAVING COMPANY,<br>INC.<br>3075 TOWNSGATE ROAD, SUITE<br>20<br>WESTLAKE VILLAGE CA<br>91361<br>(818)362-9200  | LEE, PETER<br>4281 KATELLA AVE<br>STE 221<br>LOS ALAMITOS, CA 90720<br>(213)793-7974               | \$24,306,447<br>\$0<br>\$0                | 07/14/25<br>07/30/25<br>07/03/28            | 0%<br>0%                   |
| 07-LA-91-16.6/16.8<br>07-3203U4<br>ACIM-X037-(232)E<br>--() |                     | LOS ANGELES COUNTY ON ROUTE 605<br>FROM 0.2 MILE NORTH OF KATELLA<br>AVENUE UNDECROSSING TO 0.1 MILE<br>NORTH OF TELEGRAPH ROAD<br>UNDERCROSSI                                        | RASMUSSEN/VANGUARD<br>28548 LIVINGSTON AVENUE<br><br>VALENCIA CA 91335<br>(661)367-9040                                | OREGEL, MARTIN<br>4281 KATELLA AVE<br>SUITE 221<br>LOS ALAMITOS, CA 90720<br>(213)330-6640         | \$53,109,718<br>\$47,300,771<br>\$808,334 | 06/20/23<br>07/06/23<br>06/01/26            | 57%<br>87%                 |
| HA22                                                        |                     | PLACE CONCRETE PAVEMENT AND HIGH<br>FRICTION                                                                                                                                          |                                                                                                                        |                                                                                                    |                                           |                                             |                            |
| 07-LA-101-1.0/10.3<br>07-385204                             |                     | THE PROJECT IS LOCATED ON ROUTE<br>101 IN LOS ANGELES COUNTY BETWEEN<br>LANKERSHIM BLVD AND BEAUDRY AVE<br>LA-101, CLEAN CA BEAUTIFICATION                                            | YAKAR<br>689 EAST SAN BERNARDINO RD<br><br>COVINA CA 91723<br>(909)599-1612                                            | VONG, JEANETTE<br>902 SAN GABRIEL<br>BLVD<br>ROSEMEAD, CA 91770<br>(213)269-1320                   | \$5,790,948<br>\$5,047,294<br>\$1,200     | 07/12/22<br>08/15/22<br>12/01/25            | 99%<br>94%                 |
| 07-LA-101-1.0/9.2<br>07-0W0604                              |                     | IN LOS ANGELES COUNTY IN LOS<br>ANGELES FROM SPRING ST OC TO<br>BARHAM BLVD OC, SLABS REPAIR,<br>DIGOUTS - SHOULDERS, GORES, 2<br>RAMPS                                               | 3SIXTY INNOVATION, INC.<br>3555 ROSECRANS ST 114-110<br><br>SAN DIEGO CA 92110<br>(858)304-1093                        | FREMPONG, SAM<br>13320 S FIRESTONE<br>BLVD STE A<br>SANTA FE SPRINGS, CA<br>90670<br>(562)345-9865 | \$3,097,386<br>\$2,871,158<br>\$0         | 06/28/22<br>08/24/22<br>11/30/25            | 98%<br>91%                 |
| HM1                                                         |                     | SLABS REPAIR, DIGOUTS -<br>SHOULDERS,                                                                                                                                                 |                                                                                                                        |                                                                                                    |                                           |                                             |                            |
| 07-LA-101-1.5/10.9<br>07-0W2904                             |                     | LOS ANGELES COUNTY IN LOS ANGELES<br>AT VARIOUS LOCATIONS<br>DECK METHACRYLATE, JOINT SEAL<br>REPLACEMENT,                                                                            | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION,<br>INC.<br>16351 CONSTRUCTION CIRCLE<br>WES<br><br>IRVINE CA 92606 | VONG, JEANETTE<br>902 SAN GABRIEL<br>BLVD<br>ROSEMEAD, CA 91770<br>(213)269-1320                   | \$6,956,795<br>\$6,688,450<br>\$9,675     | 06/08/23<br>06/29/23<br>12/20/25            | 100%<br>98%                |
| HM                                                          |                     |                                                                                                                                                                                       |                                                                                                                        |                                                                                                    |                                           |                                             |                            |
| 07-LA-101-6.2/8<br>07-329604<br>ACNH-Q101-(406)E<br>--()    |                     | IN THE CITY AND COUNTY OF LOS<br>ANGELES FROM WILTON PLACE<br>OVERCROSSING TO PILGRIMAGE<br>OVERCROSSING<br>ROADSIDE SAFETY IMPROVEMENTS                                              | BOSCO CONSTRUCTORS, INC.<br>21353 MAYALL ST.<br><br>CHATSWORTH CA 91311<br>(818)700-0304                               | BAUTISTA, DENRICK<br>601 S GLENOAKS BLVD<br>SUITE 310<br>BURBANK, CA 91502<br>(213)952-6068        | \$3,554,309<br>\$482,000<br>\$0           | 02/08/23<br>03/08/23<br>07/20/26            | 9%<br>15%                  |
| HB34                                                        |                     |                                                                                                                                                                                       |                                                                                                                        |                                                                                                    |                                           |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 102  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                                                | Resident<br>Engineer                                                                    | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message         |
|--------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|------------------------------------|
| 07-LA-101-7.9/11.8<br>07-346304<br>ACNH-Q101-(439)E<br>--()  |                     | LOS ANGELES COUNTY IN THE CITY AND<br>COUNTY OF LOS ANGELES FROM 0.1<br>MILE SOUTH OF PILGRIMAGE<br>OVERCROSSING TO ROUTE 101/170<br>SEPARATIO<br>INSTALL RUBBERIZED HOT MIXED<br>ASPHALT.      | CHUMO CONSTRUCTION, INC.<br>14425 JOANBRIDGE STREET<br><br>BALDWIN PARK CA 91706                                          | GURFINKEL, VLADIMIR<br>23369 LEONORA DR<br>WOODLAND HILLS, CA<br>91367<br>(818)613-0956 | \$21,109,635<br>\$342,613<br>\$28,000     | 04/28/25<br>05/28/25<br>11/19/27            | 7%<br>2%                           |
| 07-LA-101-10.3/10.3<br>07-385404                             |                     | LOS ANGELES COUNTY IN LOS ANGELES<br>ON ROUTE101 AT LANKERSHIM<br>BOULEVARD AND ON ROUTE 170 FROM<br>ROUTE 134/101/170 SEPARATION TO<br>0.2 MI<br>INSTALL CHAIN LINK FENCE AND<br>PLACE WOOD MU | GRIFFITH COMPANY<br>12200 BLOOMFIELD AVE<br>SANTA FE SPRINGS CA<br>90670                                                  | GURFINKEL, VLADIMIR<br>23369 LEONORA DR<br>WOODLAND HILLS, CA<br>91367<br>(818)613-0956 | \$2,284,776<br>\$2,254,762<br>\$17,599    | 05/26/23<br>06/22/23<br>12/15/25            | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 07-LA-101-11.0/23.5<br>07-346004<br>ACNH-Q101-(425)E<br>--() |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS FROM NORTH OF VINELAND<br>AVENUE TO NORTH OF WINNETKA AVENUE<br>CONSTRUCT MVPS, PAVE BEYOND THE<br>GORE, INST                                        | YAKAR<br>689 EAST SAN BERNARDINO RD<br><br>COVINA CA 91723<br>(909)599-1612                                               | GURFINKEL, VLADIMIR<br>23369 LEONORA DR<br>WOODLAND HILLS, CA<br>91367<br>(818)613-0956 | \$2,624,789<br>\$2,609,689<br>\$77,255    | 07/12/24<br>08/13/24<br>12/16/25            | 100%<br>96%<br><br>OVER RUN        |
| 07-LA-101-19.7/20<br>07-388704                               |                     | LOS ANGELES COUNTY IN LOS ANGELES<br>AT LOUISE AVENUE OVERCROSSING<br>CONSTRUCT TEMPORARY CHAIN LINK<br>RAILING AND                                                                             | SNZ CONTRACTORS INC<br>8583 IRVINE CENTER DRIVE<br>#224<br><br>IRVINE CA 92618                                            | BUI, KEVIN<br>9225 CRANFORD AVE<br>PACOIMA, CA 91331<br>(562)572-5983                   | \$423,945<br>\$427,294<br>\$0             | 01/11/23<br>02/21/23<br>12/29/25            | 100%<br>99%<br><br>OVER RUN        |
| HB71                                                         |                     |                                                                                                                                                                                                 |                                                                                                                           |                                                                                         |                                           |                                             |                                    |
| 07-LA-101-32.8/33.8<br>07-307104                             |                     | IN LA, WILDLIFE CROSSING @ LIBERTY<br>CANYON AT OR IN THE VICINITY OF<br>LIBERTY<br>WILDLIFE HABITAT CONNECTIVITY                                                                               | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE<br><br>VALENCIA CA 91355<br>(664)367-9040                                | GURFINKEL, VLADIMIR<br>23369 LEONORA DR<br>WOODLAND HILLS, CA<br>91367<br>(310)345-6201 | \$56,295,740<br>\$30,334,089<br>\$379,050 | 03/17/22<br>04/14/22<br>08/18/27            | 64%<br>54%                         |
| 07-LA-101-/1.5<br>07-320104                                  |                     | IN LOS ANGELES COUNTY IN LOS<br>ANGELES, FROM ROUTES 5/101<br>INTERCHANGE TO FIGUEROA STREET<br>STORMWATER SOURCE CONTROL                                                                       | FEC FUTURE CONTRACTORS AND<br>ENGINEERS, INC.<br>184 TECHNOLOGY DRIVE,<br>SUITE 2<br><br>IRVINE CA 92618<br>(949)328-9758 | VONG, JEANETTE<br>902 SAN GABRIEL<br>BLVD.<br>ROSEMEAD, CA 91770<br>(909)322-4628       | \$3,734,935<br>\$3,700,493<br>\$0         | 11/01/22<br>11/28/22<br>11/16/27            | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| HA42                                                         |                     |                                                                                                                                                                                                 |                                                                                                                           |                                                                                         |                                           |                                             |                                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 103  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code              | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                     | Contractor                                                                                            | Resident<br>Engineer                                                                              | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|----------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|----------------------------|
| 07-LA-103-.1/.1<br>07-327304<br>ACNH-P103-(005)<br>--()  |                     | IN LOS ANGELES COUNTY IN LOS<br>ANGELES AT HENRY FORD AVENUE OFF-<br>RAMP<br>CONSTRUCT LARGER PUMP PLANT                                                                        | SHIMMICK CONSTRUCTION<br>COMPANY, INC.<br>530 TECHNOLOGY DR. #300<br>IRVINE CA 92618<br>(949)333-1500 | MARTINEZ, ELIZABETH<br>12975 CULVER BLVD<br>LOS ANGELES, CA 90066<br>(562)572-5852                | \$19,597,484<br>\$18,152,185<br>\$5,196  | 04/21/22<br>06/09/22<br>03/13/26             | 91%<br>92%                 |
| HA22                                                     |                     |                                                                                                                                                                                 |                                                                                                       |                                                                                                   |                                          |                                              |                            |
| 07-LA-105-2.0/0<br>07-355604                             |                     | LOS ANGELES COUNTY IN LOS ANGELES<br>AT 0.1 MILE WEST OF ROUTE 105/405<br>SEPARATION<br>CONSTRUCT A MAINTENANCE EQUIPMENT<br>TRAINING                                           | GRIFFITH COMPANY<br>3050 E. BIRCH ST<br>BREA CA 92821<br>(323)585-8585                                | SHAHRIARI, SHAHNAME<br>970 W. 190TH STREET<br>SUITE 270<br>TORRANCE, CA 90502<br>(213)310-0860    | \$14,878,733<br>\$1,256,999<br>\$996,646 | 02/20/25<br>03/13/25<br>09/03/27             | 10%<br>8%                  |
| 07-LA-105-2.2/2.2<br>07-2XH7A4                           |                     | LA-105 CITY OF HAWTHORNE TO REPAIR<br>FAILED VFD'S/BREAKERS WITHIN<br>VENTILATION SYSTEM'S MOTOR CONTROL<br>IN TUNNEL 53-2441F TUNNEL#4 DIR'<br>REPAIR FAILED VFD IN TUNNEL#4   | CROSSTOWN ELECTRICAL & DATA<br>INC<br>5454 DIAZ ST<br>IRVINDALE CA 91706                              | KAROUT, ALI<br>13230 FIRESTONE<br>BLVD STE E<br>SANTA FE SPRINGS CA<br>90670<br>(818)254-7484     | \$777,000<br>\$701,818<br>\$0            | 12/29/23<br>02/13/24<br>12/12/25             | 16%<br>96%                 |
| 20.20<br>201130                                          |                     |                                                                                                                                                                                 |                                                                                                       |                                                                                                   |                                          |                                              |                            |
| 07-LA-105-4.3/5<br>07-357004<br>HSIM-1053-(993)E<br>--() |                     | LOS ANGELES COUNTY IN INGLEWOOD<br>AND HAWTHORNE FROM 0.1 MILE EAST<br>OF YUKON AVENUE UNDER CROSSING TO<br>0.3 MILE EAST OF CRENSHAW BOULE<br>MODIFYING RAMP METERING SYSTEMS. | POLO ENGINEERING, INC.<br>30758 SLOAN CANYON RD<br>CASTAIC, CA 91384<br>(310)486-2065                 | VERGARA, JOAHNNA<br>4281 KATELLA AVE.,<br>SUITE 221<br>LOS ALAMITOS, CA 90720<br>(213)393-9751    | \$2,415,503<br>\$2,240,675<br>\$0        | 02/08/24<br>03/07/24<br>08/13/25<br>11/05/25 | 97%<br>88%<br>COMPLETED    |
| HB1                                                      |                     |                                                                                                                                                                                 |                                                                                                       |                                                                                                   |                                          |                                              |                            |
| 07-LA-105-9.0/9.4<br>07-385604                           |                     | ON RTE 105 IN THE COMMUNITY OF<br>WILLOWBROOK FROM PM 9.0 TO PM 9.4<br>CLEAN CA BEAUTIFICATION                                                                                  | JFL ELECTRIC, INC<br>8257 COMPTON AVENUE<br>LOS ANGELES CA 90001<br>(323)581-4400                     | OREGEL, MARTIN<br>4281 KATELLA AVE.<br>LOS ALAMITOS, CA 90720<br>(562)572-5983                    | \$2,013,769<br>\$1,998,349<br>\$0        | 07/07/22<br>07/29/22<br>01/12/26<br>11/17/25 | 77%<br>97%<br>COMPLETED    |
| 07-LA-105-17.5/17.8<br>07-4V4904                         |                     | LOS ANGELES COUNTY IN NORWALK FROM<br>THE SANGABRIEL RIVER TO ROUTE<br>105/605 SEPARATION<br>REPLACE PLANTING AND IRRIGATION<br>SYSTEM.                                         | ACCU CONSTRUCTION, INC.<br>14751 PLAZA DRIVE SUITE L<br>TUSTIN CA 92780<br>(714)641-4730              | MARTINEZ, FRANCISCO<br>13230 FIRESTONE<br>BLVD.<br>SANTA FE SPRINGS, CA<br>90670<br>(562)345-9894 | \$660,402<br>\$624,658<br>\$2,832        | 06/06/24<br>07/03/24<br>03/17/26             | 80%<br>95%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 104  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                                             | Resident<br>Engineer                                                                             | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|---------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------|
| 07-LA-105-20.0/2<br>07-2XJ504               |                     | LA COUNTY CITY OF HAWTHORNE@E105<br>N&S 405 CONNECTOR TUNNELS 5&8 53-<br>2436G 53-2437G REPAIR/REPLACE VFD<br>IN VENT,FIRE&ELECTRIC@DIR'S E<br>REPAIR/REPLACE VFD IN VARIOUS<br>SYSTEM       | CROSSTOWN ELECTRICAL&DATA<br>INC<br>5454 DIAZ STREET<br><br>IRWINDALE, CA 91706<br>(626)813-6693                                       | KAROUT, ALI<br>13230 FIRESTONE<br>BLVD<br>SANTA FE SPRINGS, CA<br>90670<br>(818)254-7484         | \$3,495,000<br>\$2,902,867<br>\$0        | 09/23/24<br>10/04/24<br>02/24/26            | 59%<br>83%                  |
| 20.XX<br>201130                             |                     |                                                                                                                                                                                              |                                                                                                                                        |                                                                                                  |                                          |                                             |                             |
| 07-LA-105-/18.1<br>07-2XQ304                |                     | LA COUNTY,VARIOUS CITIES ON LA-105<br>TO REPAIR/REMOVE/REPLACE DAMAGED<br>TMS ELEMENTSINSTALL SECURITY<br>MEASURES&RESTORE TMS ELEMDIR'S EM<br>REPAIR TRANSPORTATION MANAGEMENT<br>SYSTEMS   | JFL ELECTRIC INC<br>8257 COMPTON AVENUE<br><br>LOS ANGELES, CA 90001<br>(213)817-2443                                                  | KAROUT, ALI<br>13230 FIRESTONE<br>BLVD<br>SANTA FE SPRINGS, CA<br>90670<br>(818)254-7484         | \$3,417,000<br>\$2,172,328<br>\$0        | 04/25/25<br>05/15/25<br>01/17/26            | 33%<br>64%<br><br>SUSPENDED |
| 20.20.20<br>1131                            |                     |                                                                                                                                                                                              |                                                                                                                                        |                                                                                                  |                                          |                                             |                             |
| 07-LA-110-6.8/19.5<br>07-4W7804             |                     | 07-110- PM 6.8/19.5<br>APPLY DECK METHACRYLATE, REPLACE                                                                                                                                      | AUTOBAHN CONSTRUCTION, INC.<br>933 N. BATAVIA ST.<br><br>ORANGE CA 92867<br>(714)769-7025                                              | HERRERA, EDGAR<br>970 W. 190TH STREET<br>SUITE 270<br>TORRANCE, CA 90502<br>(310)345-6267        | \$2,217,293<br>\$1,463,252<br>\$0        | 04/26/21<br>05/20/21<br>11/30/25            | 91%<br>65%                  |
| HM3                                         |                     |                                                                                                                                                                                              |                                                                                                                                        |                                                                                                  |                                          |                                             |                             |
| 07-LA-110-14.0/21<br>07-386304              |                     | LOS ANGELES COUNTY IN LOS ANGELES<br>FROM IMPERIAL HIGHWAY OVERCROSSING<br>TO TWENTY-FIRST STREET PEDESTRIAN<br>OVERCROSSING<br>CONSTRUCT CHAIN LINK FENCES, ROCK<br>BLANKET,                | DIVERSIFIED LANDSCAPE CO.<br>21730 BUNDY CANYON ROAD<br><br>WILDOMAR CA 92595                                                          | GALLARDO, SAMUEL<br>970 W. 190TH STREET<br>SUITE 270<br>TORRANCE, CA 90502<br>(310)345-6188      | \$2,242,920<br>\$2,234,714<br>\$7,527    | 03/13/23<br>04/07/23<br>12/05/25            | 100%<br>95%                 |
| 07-LA-110-21.4/25.7<br>07-2XJ104            |                     | LA COUNTY IN CITY OF LA AT THE<br>DTLA WRAP- AROUND ON ROUTES<br>110,5,10 & 101 TO RESTOREREPAIR<br>HWY LIGHTING & FIBER OPTICS COMM<br>SYDIR'<br>REPAIR VANDALIZED COMMUNICATION<br>SYSTEMS | FERREIRA CONSTRUCTION CO<br>INC DBA FERREIRA COASTAL<br>CONSTR.CO<br>10370 COMMERCE CENTER DR<br>B200<br>RANCHO CUCAMONGA, CA<br>91730 | KAROUT, ALI<br>13230 FIRESTONE<br>BLVD SUITE E<br>SANTA FE SPRINGS, CA<br>90670<br>(818)254-7484 | \$11,250,000<br>\$6,744,758<br>\$0       | 08/15/23<br>09/29/23<br>02/10/26            | 87%<br>60%                  |
| 20.XX<br>201130                             |                     |                                                                                                                                                                                              |                                                                                                                                        |                                                                                                  |                                          |                                             |                             |
| 07-LA-110-26.7/30.7<br>07-2XQ504            |                     | IN LA COUNTY IN CITY OF LA ON LA-<br>110 ALONGARROYO SECO PARKWAY TO<br>RESTORE & REPAIR WIRE THEFT<br>DAMAGES DIR'S EMERGENCY FORCE<br>ACCOUNT<br>RESTORE & REPAIR WIRE THEFT<br>DAMAGES    | P T M GENERAL ENGINEERING<br>SERVICES INC<br>5942 ACORN ST<br><br>RIVERSIDE, CA 92504                                                  | PHAM, RYAN<br>1041 W. BADILLO<br>SUITE 112<br>COVINA, CA 91722<br>(213)793-7193                  | \$2,792,000<br>\$1,191,652<br>\$0        | 04/25/25<br>05/20/25<br>12/04/25            | 62%<br>43%                  |
| 20.XX<br>201131                             |                     |                                                                                                                                                                                              |                                                                                                                                        |                                                                                                  |                                          |                                             |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 105  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                          | Resident<br>Engineer                                                                       | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message  |
|------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|-----------------------------|
| 07-LA-110-30.5/30.7<br>07-2XT604                           |                     | IN LA COUNTY, CITY OF S PASADENA<br>S/B LA 110 AT PROSPECT AVE TO<br>REPAIR ROADWAY CUTSLOPE/SIDE SLIDE<br>DOWN TO LN 3 ON S/B LA 110DIR'S<br>REPAIR ROADWAY SLOPE & IRRIGATION              | HARTFIELD CONSTRUCTION CORP<br>11908 CLARK ST UNIT A<br><br>ARCADIA, CA 91006                       | TRAN, DANGLONG<br>2090 FERN LANE<br>GLENDALE, CA 91208<br>(818)482-9304                    | \$644,700<br>\$288,988<br>\$0            | 04/17/25<br>07/15/25<br>09/10/26             | 100%<br>45%<br><br>OVER RUN |
| 20.XX<br>201130                                            |                     |                                                                                                                                                                                              |                                                                                                     |                                                                                            |                                          |                                              |                             |
| 07-LA-118-4.5/9.1<br>07-336804<br>ACNH-P118-(069)E<br>--() |                     | IN THE CITIES OF GRANADA HILLS AND<br>PORTER RANCH, FROM 700 FEET WEST<br>OF TAMPA AVENUE TO WOODLEY AVENUE<br>CONSTRUCT MAINTENANCE VEHICLE                                                 | MARTINEZ LANDSCAPE CO., INC<br>12357 SAN FERNANDO ROAD<br><br>SYLMAR CA 91342<br>(818)364-9188      | CHAVEZ, EFRAIM<br>13171 TELFAIR AVE<br>SUITE 101<br>SYLMAR, CA 91342<br>(818)364-2760      | \$1,672,026<br>\$1,429,334<br>\$11,494   | 11/17/22<br>02/23/23<br>01/21/26             | 87%<br>85%                  |
| HB34                                                       |                     |                                                                                                                                                                                              |                                                                                                     |                                                                                            |                                          |                                              |                             |
| 07-LA-118-10.0/13.2<br>07-385904                           |                     | LOS ANGELES COUNTY IN LOS ANGELES<br>FROM 0.1MILE WEST OF SEPULVEDA<br>BOULEVARD UNDERCROSSING TO<br>GLEN Oaks BOULEVARD UNDERCROSSING<br>INSTALL IRRIGATION SYSTEMS &<br>PLACE ROCK BL      | ACCU CONSTRUCTION, INC.<br>14751 PLAZA DRIVE SUITE L<br><br>TUSTIN CA 92780<br>(714)641-4730        | BUI, KEVIN<br>9225 CRANFORD AVE.<br>PACOIMA, CA 91331<br>(562)572-5983                     | \$4,152,172<br>\$4,076,781<br>\$0        | 04/14/23<br>05/12/23<br>12/31/25<br>11/20/25 | 92%<br>95%<br><br>COMPLETED |
| 07-LA-118-11.0/14<br>07-322004<br>ACNH-P118-(071)E<br>--() |                     | THE CITY AND COUNTY OF LOS ANGELES<br>FROM 0.1 MILE WEST OF ARLETA<br>AVENUE UNDERCROSSING TO 0.1 MILE<br>WEST OF ROUTE 118/210 SEPARATION<br>CONSTRUCT STORMWATER TREATMENT<br>DEVICES.     | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE<br><br>FONTANA CA 92335<br>(909)356-8880              | BAKHET, WASSEM<br>25061 W AVENUE<br>STANFORD,STE 70<br>VALENCIA, CA 91355<br>(213)817-0162 | \$4,618,099<br>\$4,497,219<br>\$0        | 01/11/23<br>02/01/23<br>01/29/26             | 85%<br>96%                  |
| HA42                                                       |                     |                                                                                                                                                                                              |                                                                                                     |                                                                                            |                                          |                                              |                             |
| 07-LA-118-13.0/13.9<br>07-355004                           |                     | THE CITY AND COUNTY OF LOS ANGELES<br>FROM 0.1 MILE EAST OF HERRICK<br>AVENUE UNDERCROSSING TO 0.1 MILE<br>WEST OF ROUTE 118/210 SEPARATIO<br>REPLACE CULVERT SYSTEMS AND<br>INSTALL CURED-  | BEADOR CONSTRUCTION<br>COMPANY, INC.<br>26320 LESTER CIRCLE<br><br>CORONA CA 92883<br>(951)674-7352 | BUI, KEVIN<br>9225 CRANFORD AVE<br>PACOIMA CA 91331<br>(562)572-5983                       | \$2,101,934<br>\$1,890,159<br>\$0        | 03/19/24<br>04/10/24<br>10/30/25<br>10/21/25 | 38%<br>89%<br><br>COMPLETED |
| HA22                                                       |                     |                                                                                                                                                                                              |                                                                                                     |                                                                                            |                                          |                                              |                             |
| 07-LA-118-/0<br>07-2XS604                                  |                     | LA COUNTY LA-118,210,2,5,101,134 &<br>710 AT VARIOUS POST MILES TO<br>REMOVE FIRE-DAMAGED TREES&REPAIR<br>SIDE SLOPES&EROSION CONTROL DIR'S<br>REMOVE/REPAIR DAMAGED<br>TREES&EROSION CONTRL | BALTAZAR CONSTRUCTION, INC<br>236 E. ARROW HWY<br><br>COVINA, CA 91722                              | MOHSENZADEH, ALI<br>13171 TELFAIR AVE<br>STE 101<br>SYLMAR, CA 91342<br>(818)746-0669      | \$1,099,200<br>\$912,322<br>\$0          | 02/21/25<br>04/14/25<br>12/16/25             | 84%<br>83%                  |
| 20.20<br>201130                                            |                     |                                                                                                                                                                                              |                                                                                                     |                                                                                            |                                          |                                              |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 106  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                    | Contractor                                                                                                | Resident<br>Engineer                                                                      | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 07-LA-138-43.4/51.4<br>07-333704<br>ACNH-P138-(067)E<br>--() |                     | LOS ANGELES COUNTY IN PALMDALE<br>FROM ROUTE 14 JUNCTION (SOUTH) TO<br>AVENUE T<br>CONSTRUCT ADA CURB RAMPS,<br>SIDEWALK, AND DR                                                               | A. M. CONCRETE, INC.<br>3075 TOWNSGATE RD #200<br>WESTLAKE VILLAGE CA<br>91361<br>(818)362-8400           | MARTINEZ, ROBERTO<br>39115 TRADE CTR DR<br>PALMDALE CA 93551<br>(213)792-9662             | \$10,756,851<br>\$5,123,970<br>\$66,000  | 07/30/24<br>08/30/24<br>12/29/25            | 90%<br>47%                 |
| 07-LA-138-59.7/0<br>07-4V5204                                |                     | LOS ANGELES COUNTY AT PEARBLOSSOM<br>AT 126THSTREET EAST<br>SIGNAL AND LIGHTING SYSTEM.                                                                                                        | POLO ENGINEERING, INC.<br>30758 SLOAN CANYON RD<br>CASTAIC CA 91384<br>(310)486-2065                      | MARTINEZ, ROBERTO<br>39115 TRADE CTR DR<br>STE. 210<br>PALMDALE CA 93551<br>(213)393-9940 | \$1,189,091<br>\$1,032,626<br>\$180,534  | 06/25/24<br>07/26/24<br>12/02/25            | 43%<br>84%                 |
| 07-LA-164-4.0/6.9<br>07-320804<br>CSTP-S164-(003)E<br>--()   |                     | LOS ANGELES COUNTY IN SOUTH EL<br>MONTE, EL MONTE AND ROSEMEAD AT<br>VARIOUS LOCATIONS ONROUTE 164 FROM<br>RUSH STREET TO RUDELL UNDERPASS<br>CONSTRUCT MINOR CONCRETE AND<br>MODIFYING SIG    | CALPROMAX ENGINEERING, INC.<br>650 N. ROSE DR. #186<br>PLACENTIA CA 92870<br>(714)573-4599                | AZAM, SHOAI B<br>902 SAN GABRIEL<br>BLVD.<br>ROSEMEAD, CA 91770<br>(213)216-4198          | \$7,829,981<br>\$5,333,503<br>\$773,023  | 11/01/23<br>11/30/23<br>04/28/26            | 49%<br>67%                 |
| 07-LA-210-9.7/51.9<br>07-326804<br>HB71                      |                     | AT ROUTE 210 FROM PM R9.71 TO PM<br>R51.923<br>AMERICANS WITH DISABILITY (ADA)                                                                                                                 | SULLY-MILLER CONTRACTING<br>COMPANY<br>135 S STATE COLLEGE BLVD<br>#400<br>BREA CA 92821<br>(714)578-9600 | SHIH, JAMES<br>9225 CRANFORD<br>AVENUE<br>PACOIMA, CA 91331<br>(818)266-5626              | \$24,120,234<br>\$23,984,208<br>\$0      | 12/14/21<br>12/23/21<br>08/31/25            | 96%<br>100%                |
| 07-LA-210-9.9/22.5<br>07-0Y1604                              |                     | LOS ANGELES COUNTY, IN LOS<br>ANGELES, LA CANADA FLINTRIDGE,<br>GLENDALE, AND PASADENA FROM BIG<br>TUJUNGA WASH BRIDGE TO ARROYO<br>BOULEVARD<br>SLAB REPLACEMENT, SLURRY SEAL,<br>AND DIGOUTS | RV CONCRETE, INC.<br>605 E. COMMERCIAL STREET<br>ANAHEIM CA 92801                                         | TRAN, BILL<br>2090 FERN LANE<br>GLENDALE, CA 91208<br>(818)482-9304                       | \$4,864,456<br>\$4,828,048<br>\$466,392  | 06/26/25<br>07/09/25<br>02/13/26            | 55%<br>89%                 |
| 07-LA-210-15.4/15.4<br>07-2XF404                             |                     | LOS ANGELES COUNTY ON LA 210 LA<br>CRESCENTA REPAIR DAMAGE SYSTEM,<br>REPAIR SINKHOLE AND SHOULDER OF LA<br>210 DIR'S EMERGENCY FORCE ACCOU                                                    | SGV ENTERPRISES, INC.<br>615 LAS TUNAS DR, SUITE J<br>ARCADIA, CA 91007                                   | SHALVIRI, ALI<br>2090 FERN LANE<br>GLENDALE, CA 91208<br>(818)254-7383                    | \$4,695,000<br>\$2,367,737<br>\$0        | 02/28/23<br>04/24/23<br>12/30/25            | 100%<br>50%                |
| 20.20113<br>0                                                |                     |                                                                                                                                                                                                |                                                                                                           |                                                                                           |                                          |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 107  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                          | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                      | Resident<br>Engineer                                                                      | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message         |
|----------------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|------------------------------------|
| 07-LA-210-15.6/18.5<br>07-330704<br>ACIM-210 -(853)E<br>--()<br>HA25 |                     | IN LOS ANGELES COUNTY IN GLENDALE<br>AND LA CANADA FLINTRIDGE FROM<br>LOWELL AVENUE UNDERCROSSING TO<br>WALTONIA DRIVE UNDERCROSSING<br>TO RESTORE EXISTING IRRIGATION                       | MARTINEZ LANDSCAPE CO., INC<br>12357 SAN FERNANDO ROAD<br><br>SYLMAR CA 91342<br>(818)364-9188  | SHALVIRI, ALI<br>2090 FERN LANE<br>GLENDALE, CA 91208<br>(818)637-2506                    | \$3,278,060<br>\$3,227,260<br>\$8,150    | 09/09/21<br>10/01/21<br>03/30/26             | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 07-LA-210-18.7/19.7<br>07-348704<br>ACIM-2101-(857)E<br>--()<br>HA25 |                     | LOS ANGELES COUNTY IN LA CANADA<br>FLINTRIDGEAT E2-W210 CONNECTOR<br>UNDERCROSSING AND AT FOOTHILL LA<br>CANADA TUNNEL<br>MODIFY TUNNEL LIGHTING SYSTEMS.                                    | ALDRIDGE ELECTRIC, INC.<br>844 EAST ROCKLAND ROAD<br><br>LIBERTYVILLE IL 60048<br>(847)680-5200 | TRAN, DANGLONG<br>2090 FERN LANE<br>GLENDALE, CA 91208<br>(818)482-9304                   | \$7,717,103<br>\$49,063<br>\$49,063      | 08/13/24<br>10/03/24<br>11/25/26             | 2%<br>1%<br><br>SUSPENDED          |
| 07-LA-210-19.4/27<br>07-348204<br>ACIM-2101-(858)E<br>--()<br>HA25   |                     | LOS ANGELES COUNTY IN LA CANADA<br>FLINTRIDGEAND PASADENA AT VARIOUS<br>LOCATIONS FROM 0.1MILE EAST OF<br>WINERY CANYON FLUME OVERCROSSING<br>RESTORE BRIDGE AND DRAINAGE<br>SYSTEM, AND CO  | BOSCO CONSTRUCTORS INC.<br>21353 MAYALL ST.<br><br>CHATSWORTH CA 91311<br>(818)700-0304         | TRAN, DANGLONG<br>2090 FERN LN<br>GLENDALE, CA 91208<br>(818)482-9304                     | \$9,556,360<br>\$2,130,203<br>\$477,446  | 03/17/25<br>05/09/25<br>03/03/28             | 13%<br>22%                         |
| 07-LA-210-24.7/25.3<br>07-4V5004                                     |                     | LOS ANGELES COUNTY IN PASADENA<br>FROM 0.1 MILE EAST OF ORANGE GROVE<br>BOULEVARD OVERCROSSING TO 0.2 MILE<br>WEST OF MARENGO AVENUE OVERCR<br>OVERLAY AC SHOULDER, REPLACE<br>SHOULDER, AND | CALMEX ENGINEERING, INC.<br>2750 S. LILAC AVE<br><br>BLOOMINGTON CA 92316<br>(909)546-1311      | SHALVIRI ALIASGHAR<br>2090 FERN LANE<br>GLENDALE CALIFORNIA<br>91208<br>(818)254-7383     | \$699,295<br>\$745,439<br>\$0            | 06/13/25<br>06/26/25<br>10/27/25<br>11/04/25 | 100%<br>100%<br><br>COMPLETED      |
| 07-LA-210-33.6/36.5<br>07-301704<br>ACNH-X037-(227)E<br>--()<br>HA42 |                     | ON RTE 210 FROM 0.1 MILE WEST OF<br>SOUTH MAGNOLIA AVE UC TO 0.1 MILE<br>EAST OF RTE 210/605 SEP AND RTE<br>605 FROM 0.1 MILE SOUTH TO 0.2<br>STABILIZE SOIL AND EROSION<br>CONTROL.         | GRIFFITH COMPANY<br>3050 EAST BIRCH STREET<br><br>BREA CA 92821<br>(714)984-5500                | CHAUDHARI, SUSHIL<br>1201 BALDWIN PARK<br>BLVD<br>BALDWIN PARK, CA 91706<br>(626)572-6732 | \$3,514,070<br>\$2,948,354<br>\$3,500    | 03/22/22<br>04/20/22<br>10/06/27             | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 07-LA-210-37.8/39.1<br>07-356104                                     |                     | LOS ANGELES COUNTY IN AZUSA FROM<br>0.1 MILE WEST OF IRWINDALE AVENUE<br>TO 0.2 MILE EAST OF WEST VERNON<br>AVENUE<br>REPLACE PUMP PLANT, DRAINAGE, &<br>ELECTRICAL                          | DOJA INC<br>5050 MISSION BLVD<br><br>ONTARIO CA 92761<br>(909)628-1999                          | BARBOSA, JOSE<br>1041 W BADILLO ST<br>#112<br>COVINA CA 91722<br>(562)254-7785            | \$6,960,199<br>\$1,015,193<br>\$0        | 08/27/24<br>10/01/24<br>04/23/26             | 34%<br>15%                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 108  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                  | Contractor                                                                                                        | Resident<br>Engineer                                                                                  | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message     |
|--------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------------|
| 07-LA-210-/0<br>07-2XQ604                                    |                     | IN LA COUNTY ON VARIOUS ROUTES<br>ACROSS MULTIPLE CITIES TO REMOVE<br>HAZARDOUS TREES THAT HAVE FALLEN<br>AS A RESULT OF HIGH WINDSDIR'S EM<br>REMOVE HAZARDOUS FALLEN TREES | DIVERSCAPE INC DBA<br>DIVERSIFIEDLANDSCAPE CO<br>21730 BUNDY CANYON RD<br><br>WILDOMAR, CA 92595<br>(951)245-1686 | CHAVEZ, EFRAIM<br>13171 TELFAIR<br>AVENUE SUITE 101<br>SYLMAR, CA 91342<br>(805)857-7053              | \$789,000<br>\$216,943<br>\$0            | 03/07/25<br>07/10/25<br>12/31/25            | 57%<br>27%                     |
| 20.XX<br>201130                                              |                     |                                                                                                                                                                              |                                                                                                                   |                                                                                                       |                                          |                                             |                                |
| 07-LA-213-6.2/6.2<br>07-4V1404                               |                     | INTERSECTION OF WESTERN AVE (SR-<br>213) AND 242ND PLACE IN THE CITY<br>OF LA<br>INSTALL TRAFFIC SIGNAL AND ADA                                                              | CROSTOWN ELECTRICAL AND<br>DATA, INC.<br>5454 DIAZ STREET<br><br>IRWINDALE CA 91706<br>(626)813-6693              | TURAY, SULAIMAN<br>13230 FIRESTONE<br>BLVD.,STE E-2<br>SANTA FE SPRINGS, CA<br>90670<br>(562)345-3134 | \$623,377<br>\$0<br>\$0                  | 03/18/21<br>04/08/21<br>02/17/26            | 0%<br>0%<br>SUSPENDED          |
| HB4N                                                         |                     |                                                                                                                                                                              |                                                                                                                   |                                                                                                       |                                          |                                             |                                |
| 07-LA-213-6.4/0<br>07-4V2304                                 |                     | LOS ANGELES COUNTY IN LOS ANGELES<br>AT 238THSTREET<br>MODIFYING SIGNAL AND LIGHTING<br>SYSTEMS.                                                                             | PTM GENERAL ENGINEERING<br>SERVICES INC.<br>5942 ACORN ST.<br><br>RIVERSIDE CA 92504                              | ARIKAT, ATA<br>13230 FIRESTONE<br>BLVD<br>SANTA FE SPRINGS, CA<br>90670<br>(562)345-3142              | \$624,024<br>\$0<br>\$0                  | 06/28/24<br>07/26/24<br>05/13/26            | 0%<br>0%                       |
| 07-LA-405-12.9/21.5<br>07-338704<br>ACIM-4053-(013)0<br>--() |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS FROM 405/110 SEPARATION<br>PM 12.9 TO NORTH OF 405/105<br>SEPARATION PM R21.5<br>CONSTRUCT ROCK BLANKET AND<br>REMOVE/INSTALL     | MARTINEZ LANDSCAPE CO.,<br>INC.<br>12357 SAN FERNANDO ROAD<br><br>SYLMAR CA CA                                    | GALLARDO, SAMUEL<br>970 W 190TH STREET,<br>SUITE 270<br>TORRANCE, CA 90502<br>(213)792-2518           | \$3,003,991<br>\$2,702,952<br>\$5,500    | 02/07/23<br>03/08/23<br>12/31/25            | 99%<br>90%                     |
| HB34                                                         |                     |                                                                                                                                                                              |                                                                                                                   |                                                                                                       |                                          |                                             |                                |
| 07-LA-405-19.2/26<br>07-350704                               |                     | LOS ANGELES COUNTY AT VARIOUS<br>ROUTES AND VARIOUS LOCATIONS<br>NEW ACTIVE TRAFFIC MANAGEMENT<br>(ATM) & TRAF                                                               | PARSONS TRANSPORTATION<br>GROUP, INC.<br>19900 MACARTHUR BLVD.,<br>SUITE<br><br>IRVINE CA 92612                   | KAROUT, ALI<br>13230 FIRESTONE<br>BLVD<br>SANTA FE SPRINGS, CA<br>90670<br>(562)345-3142              | \$32,200,000<br>\$0<br>\$0               | 06/25/25<br>06/26/25<br>06/28/27            | 0%<br>0%                       |
| 07-LA-405-22.2/23.5<br>07-4V3204                             |                     | LOS ANGELES COUNTY IN INGLEWOOD<br>FROM CENTURY BOULEVARD<br>UNDERCROSSING TO FLORENCE AVENUE<br>OVERCROSSING<br>PERFORM PLANT ESTABLISHMENT AND<br>INSTALL IR               | KORMEX CONSTRUCTION, INC.<br>2324 S. VINEYARD AVE.,<br>STE. K<br><br>ONTARIO CA 91761<br>(919)218-5700            | MARTINEZ, ELIZABETH<br>12975 W CULVER BLVD<br>LOS ANGELES, CA 90066<br>(562)572-5852                  | \$884,812<br>\$835,042<br>\$0            | 04/09/24<br>04/24/24<br>10/01/25            | 0%<br>0%<br>PLANT EST<br>SATIS |
| HA25                                                         |                     |                                                                                                                                                                              |                                                                                                                   |                                                                                                       |                                          |                                             |                                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 109  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                 | Contractor                                                                                                         | Resident<br>Engineer                                                                      | Bid + CCOs<br>Comp To date<br>This Month     | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message         |
|--------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|----------------------------------------------|---------------------------------------------|------------------------------------|
| 07-LA-405-30.1/33<br>07-4V4304                               |                     | THE CITY AND COUNTY OF LOS ANGELES<br>FROM OLYMPIC BOULEVARD<br>UNDERCROSSING TO SUNSET BOULEVARD<br>OVERCROSSING<br>INSTALL IRRIGATION SYSTEMS AND<br>PERFORM PLA          | KORMAX CONSTRUCTION, INC.<br>2324 S. VINEYARD AVE.,<br>STE. K<br><br>ONTARIO CA 91761                              | MARTINEZ, ELIZABETH<br>12975 W. CULVER<br>BLVD.<br>LOS ANGELES, CA 90066<br>(562)572-5852 | \$667,840<br>\$660,006<br>\$0                | 05/26/23<br>07/25/23<br>12/18/25            | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| HA25                                                         |                     |                                                                                                                                                                             |                                                                                                                    |                                                                                           |                                              |                                             |                                    |
| 07-LA-405-31.2/41.4<br>07-347904<br>ACIM-4053-(853)E<br>--() |                     | LOS ANGELES FROM WILSHIRE<br>BOULEVARD UNDERCROSSING TO VICTORY<br>BOULEVARD UNDERCROSSING<br>COLD PLANE, PLACE HMA, RHMA, &<br>JPCP, ISR,                                  | RASMUSSEN/VANGUARD<br>28548 LIVINGSTON AVENUE<br><br>VALENCIA CA 91335                                             | BAUTISTA, DENRICK<br>601 S GLEANOAKS<br>BLVD<br>BURBANK CA 91502<br>(213)952-6068         | \$104,422,363<br>\$25,240,922<br>\$2,176,871 | 03/07/25<br>03/27/25<br>12/11/27            | 15%<br>24%                         |
| 07-LA-405-36.3/37.1<br>07-2XM804                             |                     | LA COUNTY, CITY OF LA @ N/B & S/B<br>405 OFF-RAMP SKIRBALL CTR DRIVE&<br>SEPULVEDA ON-RAMPREPAIR SINKHOLE,<br>DRAINAGE,SLOPE PAVING DIR'S E<br>REPAIR SINKHOLE DAMAGE       | C A RASMUSSEN INC<br>28548 LIVINGSTON AVE<br><br>VALENCIA, CA 91355<br>(661)367-9040                               | GURFINKEL, VLADIMIR<br>23369 LEONORA DR.<br>WOODLAND HILLS, CA<br>91367<br>(818)613-0956  | \$929,300<br>\$922,850<br>\$0                | 02/13/24<br>03/29/24<br>12/31/25            | 60%<br>99%                         |
| 20.XX<br>201130                                              |                     |                                                                                                                                                                             |                                                                                                                    |                                                                                           |                                              |                                             |                                    |
| 07-LA-405-36.3/36.3<br>07-2XG604                             |                     | IN LA COUNTY CITY OF LA ON LA-405<br>REPAIR S/B SKIRBALL CENTER DR 2-<br>LANE UPHEAVED ON-RAMP PAVEMENT DUE<br>TO WATER INFILTRATION DIR'S E<br>REPAIR 2-LANE ONRAMP DAMAGE | PETERSON-CHASE GEN<br>ENGINEERINGCONSTRUCTION INC<br>16351 CONSTRUCTION<br>CIRCLEWEST<br><br>IRVINE, CA 92606-4414 | MARTINEZ, ELIZABETH<br>12975 W. CULVER<br>BLVD<br>LOS ANGELES, CA 90066<br>(562)572-5852  | \$1,025,000<br>\$280,452<br>\$0              | 03/31/23<br>05/31/23<br>12/30/25            | 97%<br>27%                         |
| 20.XX<br>201130                                              |                     |                                                                                                                                                                             |                                                                                                                    |                                                                                           |                                              |                                             |                                    |
| 07-LA-405-40.1/48.1<br>07-320204<br>ACIM-4053-(001)E<br>--() |                     | IN LOS ANGELES COUNTY IN LOS<br>ANGELES FROM 0.2 MILE SOUTH OF<br>BURBANK BOULEVARD OVERCROSSING TO<br>0.3 MILE NORTH OF RINALDI STREET<br>UN<br>STORM WATER SOURCE CONTROL | MARTINEZ LANDSCAPE CO., INC<br>12357 SAN FERNANDO ROAD<br><br>SYLMAR CA 91342<br>(818)364-9188                     | BUI, KEVIN<br>9225 CRANFORD AVE.<br>PACOIMA, CA 91331<br>(562)572-5983                    | \$2,903,528<br>\$2,536,995<br>\$0            | 01/31/22<br>03/10/22<br>12/29/25            | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| HA42                                                         |                     |                                                                                                                                                                             |                                                                                                                    |                                                                                           |                                              |                                             |                                    |
| 07-LA-405-44.7/486.4<br>07-0W7004                            |                     | LOS ANGELES COUNTY IN LOS ANGELES<br>FROM NORDHOFF STREET UNDERCROSSING<br>TO ROUTE 5/405 SEPARATION<br>INDIVIDUAL SLAB REPLACEMENT<br>(RSC), & GRIND                       | INTERSTATE CIVIL<br>CONSTRUCTION<br>1253 EVERGREEN ROAD, SUITE<br>2<br><br>WRIGHTWOOD CA 92397                     | MOHSENZADEH, ALI<br>13171 TELFAIR AVE.<br>SYLMAR, CA 91342<br>(818)746-0669               | \$5,749,561<br>\$5,677,399<br>\$0            | 06/19/24<br>07/15/24<br>05/20/26            | 69%<br>95%                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 110  
12/01/25

**District 07**

| Location Contract<br>Fed Aid<br>Pgm Code                             | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                  | Contractor                                                                                                                 | Resident<br>Engineer                                                                            | Bid + CCOs<br>Comp To date<br>This Month     | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|----------------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|----------------------------------------------|---------------------------------------------|----------------------------|
| 07-LA-605-10.2/20.2<br>07-356604<br>ACIM-6052-(088)E<br>--()<br>HA22 |                     | LOS ANGELES COUNTY IN SANTA FE SPRINGS, PICO RIVERA, WHITTIER, CITY OF INDUSTRY AND EL MONTE FROM TELEGRAPH ROAD UNDERCROSSING TO LANE & SLAB REPLACEMENT, COLD PLANE AND HM | MYERS & SONS CONSTRUCTION, LLC<br>5777 W CENTURY BLVD., STE. 60<br>LOS ANGELES, CA 90045<br>(916)938-1991                  | ARABE, JEROME<br>13230 FIRESTONE BLVD.<br>SANTA FE SPRINGS, CA 90670<br>(562)345-3125           | \$165,035,307<br>\$49,984,648<br>\$3,580,682 | 04/04/24<br>04/30/24<br>09/23/31            | 13%<br>30%                 |
| 07-LA-605-20.2/26<br>07-3255U4<br>ACIM-6052-(007)E<br>--()<br>HA22   |                     | LOS ANGELES COUNTY IN BALDWIN PARK AND IRWINDALE FROM ROUTE 10/605 SEPARATION TO 0.2 MILE NORTH OF ROUTE 210/605 SEPARATION INDIVIDUAL SLAB REPLACEMENT, COLD PLANE AC       | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIRCLE WES<br>IRVINE CA 92606<br>(949)252-0441 | LEE, PETER<br>4281 KATELLA AVE<br>STE 221<br>LOS ALAMITOS, CA 90720<br>(213)798-535             | \$17,960,876<br>\$15,921,438<br>\$292,683    | 04/12/23<br>05/12/23<br>11/02/26            | 66%<br>86%                 |
| 07-LA-710-5.0/9.5<br>07-345104<br>ACIM-7101-(844)E<br>--()<br>HA22   |                     | LOS ANGELES COUNTY IN AND NEAR LONG BEACH FROM 1 MILE SOUTH OF PICO AVENUE ON-RAMP OVERHEAD TO 0.1 MILE NORTH OF ROUTE 405/710 SEP MODIFYING FIBER OPTIC CABLE SYSTEMS.      | ALFARO COMMUNICATIONS CONSTRUCTION, INC.<br>15614 S. ATLANTIC AVENUE<br>COMPTON CA 90221<br>(310)669-8949                  | WANG, PAUL<br>13230 FIRESTONE BLVD., STE. E2<br>SANTA FE SPRINGS, CA 90670<br>(562)345-3144     | \$11,496,025<br>\$10,165,395<br>\$1,070,010  | 07/11/24<br>08/06/24<br>09/14/26            | 43%<br>88%                 |
| 07-LA-710-6.0/14.1<br>07-349904<br>ACIM-7101-(845)E<br>--()<br>HA22  |                     | LOS ANGELES COUNTY IN LONG BEACH AND COMPTON FROM SHORELINE DRIVE TO 0.2 MILE NORTH OF ALONDRA BOULEVARD OVERCROSSING CONSTRUCT MVPS, MGS, ROCK BLANKETS, AND PAV            | WESTCOAST PUBLIC WORKS, INC.<br>20058 VENTURA BLVD, #318<br>WOODLAND HILLS CA 91364<br>(818)968-4444                       | TOWNSEND, JEFFREY<br>18000 STUDEBAKER RD. STE. 360<br>CERRITOS, CA 90703<br>(213)819-3025       | \$5,579,397<br>\$3,568,234<br>\$247,064      | 09/12/24<br>11/22/24<br>06/21/27            | 35%<br>61%                 |
| 07-LA-710-6.2/7.2<br>07-4V4204<br>HA25                               |                     | LOS ANGELES COUNTY IN LONG BEACH FROM SHOEMAKER BRIDGE TO 0.3 MILE NORTH OF ROUTE 1/710 SEPARATION PLANTING RESTORATION.                                                     | ACCU CONSTRUCTION, INC.<br>14751 PLAZA DRIVE SUITE L<br>TUSTIN CA 92780<br>(714)641-4730                                   | MARTINEZ, FRANCISCO<br>13230 FIRESTONE BLVD.<br>SANTA FE SPRINGS, CA 90670<br>(562)345-9894     | \$980,700<br>\$819,944<br>\$4,005            | 06/19/23<br>07/05/23<br>05/03/27            | 79%<br>83%                 |
| 07-LA-710-9.6/T32.1<br>07-347004<br>HA22                             |                     | LOS ANGELES COUNTY IN LONG BEACH AND PASADENA AT VARIOUS LOCATIONS DRAINAGE SYSTEM RESTORATION.                                                                              | DOJA INC<br>5050 MISSION BLVD<br>ONTARIO CA 92761<br>(909)628-1999                                                         | ROBILLOS, RAMON<br>13230 SOUTH FIRESTONE BLVD #A<br>SANTA FE SPRINGS, CA 90670<br>(805)431-4352 | \$5,314,900<br>\$2,091,511<br>\$0            | 09/28/23<br>11/01/23<br>03/30/26            | 58%<br>39%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 111  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                          | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                   | Contractor                                                                                  | Resident<br>Engineer                                                                                   | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message         |
|----------------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|------------------------------------|
| 07-LA-710-13.8/15.3<br>07-385804                                     |                     | LOS ANGELES COUNTY IN COMPTON AND<br>PARAMOUNT FROM 0.2 MILE SOUTH OF<br>ALONDRA BOULEVARD OVERCROSSING TO<br>0.4 MILE NORTH OF ROSECRANS A<br>PLACE PLANTING AND INSTALL<br>IRRIGATION SYST  | WEST COAST PUBLIC WORKS,<br>INC.<br>20058 VENTURA BLVD, #318<br><br>WOODLAND HILLS CA 91364 | NGUYEN, KHANH-VAN<br>13230 SOUTH<br>FIRESTONE BLVD A<br>SANTA FE SPRINGS, CA<br>90670<br>(310)345-5704 | \$3,008,753<br>\$2,876,179<br>\$0        | 07/14/23<br>09/28/23<br>07/19/27             | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 07-LA-710-19.6/19.9<br>07-390804                                     |                     | LOS ANGELES COUNTY IN CITY OF BELL<br>FROM 0.1 MILE SOUTH OF FLORENCE<br>AVENUE OVERCROSSING TO 0.2 MILE<br>NORTH OF FLORENCE AVENUE OVERCRO<br>CONSTRUCT ADA CURB RAMPS AND<br>INSTALL FLASH | CALPROMAX ENGINEERING, INC.<br>650 N. ROSE DR. #186<br><br>PLACENTIA CA 92870               | OREGEL, MARTIN                                                                                         | \$1,585,058<br>\$0<br>\$0                | 06/06/25<br>07/08/25<br>04/01/26             | 0%<br>0%                           |
| 07-LA-710-22.0/0<br>07-354704<br>BFIM-7101-(846)E<br>--()            |                     | LOS ANGELES COUNTY IN COMMERCE AND<br>VERNON AT HOBART YARD OVERHEAD AND<br>AT ATLANTIC BOULEVARD AND BANDINI<br>BOULEVARD ON-RAMP<br>CLEAN AND PAINT BRIDGE.                                 | CERTIFIED COATINGS COMPANY<br>2320 CORDELIA RD<br><br>FAIRFIELD CA 94534                    | OREGEL, MARTIN<br>4281 KATELLA AVE.<br>#221<br>LOS ALAMITOS, CA 90720<br>(213)407-6627                 | \$12,696,185<br>\$4,252,510<br>\$880,544 | 02/06/25<br>03/06/25<br>07/09/27             | 25%<br>33%                         |
| 07-LA-710-26.0/26.7<br>07-331804<br>ACIM-X037-(229)E<br>--()<br>HA42 |                     | IN LOS ANGELES COUNTY IN AND NEAR<br>MONTEREY PARK ON RTE 10 FROM 0.1<br>MILE EAST OF NORTH EASTERN AVE TO<br>0.2 MILE WEST OF SOUTH GARVEY<br>INSTALL IRRIGATION SYSTEMS,<br>EROSION         | GRIFFITH COMPANY<br>3050 EAST BIRCH STREET<br><br>BREA, CA 92821<br>(714)984-0228           | VERGARA, JOAHNNA<br>4281 KATELLA AVE<br>STE 221<br>LOS ALAMITOS, CA 90720<br>(562)572-5031             | \$2,743,386<br>\$2,538,333<br>\$8,540    | 09/26/22<br>11/18/22<br>08/18/26             | 69%<br>97%                         |
| 07-LA-710-194.0/19.4<br>07-2XT404<br><br>20.XX<br>201130             |                     | IN LA COUNTY, CITY OF BELL ON N/B<br>LA-710 @CLARA STREET OC, BR.NO.53-<br>0833 TO REPAIR/ RECONSTRUCT<br>DAMAGED GIRDERS DIR'S EMERGENCY FO<br>REPAIR DAMAGED GIRDERS N/B LA-710             | BEADOR CONSTRUCTION COMPANY<br>2900 BRISTOL ST SUITE D204<br><br>COSTA MESA, CA 92626       | SHAHRIARI, SHAHNA<br>970 W. 190TH STREET<br>SUITE 270<br>TORRANCE, CA 90502<br>(213)310-0860           | \$1,027,400<br>\$956,841<br>\$0          | 04/18/25<br>06/12/25<br>10/21/25<br>11/10/25 | 100%<br>100%<br><br>COMPLETED      |
| 07-LA-5808-/2.5<br>07-354804<br><br>HA12                             |                     | LOS ANGELES COUNTY IN CULVER CITY<br>AT THE CULVER CITY MAINTENANCE<br>STATION AT 5650 SELMARINE DRIVE<br>BUILDING WORK.                                                                      | MERCER FRASER COMPANY<br>28548 LIVINGSTON AVE<br><br>VALENCIA, CA 91355<br>(661)367-9040    | SHEIK, HAKIM<br>12975 W CULVER<br>BLVD.<br>LOS ANGELES, CA 90066<br>(818)482-9191                      | \$9,195,895<br>\$2,929,670<br>\$0        | 04/03/24<br>05/13/24<br>04/12/26             | 100%<br>32%<br><br>OVER RUN        |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 112  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                 | Contractor                                                                                                           | Resident<br>Engineer                                                                                      | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|-------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------|
| 07-LA-5823-/7.2<br>07-358204                                |                     | LOS ANGELES COUNTY IN LONG BEACH<br>AT THE PACIFIC PLACE MAINTENANCE<br>STATION AT NORTH3725 PACIFIC PLACE<br>PROVIDE BUILDING WORK AT A<br>MAINTENANCE STA | MERCER FRASER COMPANY<br>200 DINSMORE DR<br><br>FORTUNA CA 95540<br>(707)443-6371                                    | TOWNSEND, JEFFREY<br>18000 STUDEBAKER<br>RD. SUITE 360<br>CERRITOS, CA 90703<br>(213)819-3025             | \$5,197,143<br>\$3,453,250<br>\$198,875  | 03/29/24<br>05/13/24<br>06/30/26            | 100%<br>66%<br><br>OVER RUN |
| HA12                                                        |                     |                                                                                                                                                             |                                                                                                                      |                                                                                                           |                                          |                                             |                             |
| 07-VAR-1-1.3/26.6<br>07-322704<br>ACNH-X111-(080)E<br>--()  |                     | VENTURA COUNTY AT VARIOUS<br>LOCATIONS<br>CONSTRUCT PERVIOUS CONCRETE<br>PAVEMENT AND D                                                                     | AUTOBAHN CONSTRUCTION INC.<br>933 N. BATAVIA ST.<br><br>ORANGE CA 92867                                              | SINGH, RANJIT<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA<br>91320<br>(213)330-6650           | \$4,990,305<br>\$4,641,692<br>\$32,735   | 01/31/23<br>03/03/23<br>06/30/26            | 79%<br>90%                  |
| HA42                                                        |                     |                                                                                                                                                             |                                                                                                                      |                                                                                                           |                                          |                                             |                             |
| 07-VAR-1-23.1/23.1<br>07-0W8804                             |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>UPGRADE EXISTING BASIC CROSSWALKS<br>TO LADDE                                                                 | BC RENTALS LLC DBA BC<br>TRAFFIC SPECIALIST<br>13261 GARDEN GROVE BLVD<br><br>GARDEN GROVE CA 92843<br>(951)907-5163 | HERRERA, EDGAR<br>1201 BALDWIN PARK<br>BLVD.<br>BALDWIN PARK, CA 91706<br>(310)609-0364                   | \$685,411<br>\$681,968<br>\$0            | 04/15/24<br>05/13/24<br>12/12/25            | 60%<br>98%                  |
| HM4                                                         |                     |                                                                                                                                                             |                                                                                                                      |                                                                                                           |                                          |                                             |                             |
| 07-VAR-2-18.7/18.7<br>07-348804<br>ACNH-000C-(555)E<br>--() |                     | LOS ANGELES COUNTY AND VENTURA<br>COUNTY AT VARIOUS LOCATIONS<br>CAMERAS SYSTEMS.                                                                           | ALFARO COMMUNICATIONS<br>CONSTRUCTION, INC.<br>15614 S. ATLANTIC AVENUE<br><br>COMPTON CA 90221<br>(310)669-8949     | HOSSAIN, MUHAMMAD<br>13171 TELFAIR<br>AVE.#101<br>SYLMAR, CA 91342<br>(213)793-7340                       | \$5,271,025<br>\$4,334,020<br>\$0        | 02/28/24<br>03/27/24<br>11/06/26            | 48%<br>82%                  |
| HB4N                                                        |                     |                                                                                                                                                             |                                                                                                                      |                                                                                                           |                                          |                                             |                             |
| 07-VAR-5-/40<br>07-0W6104                                   |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>REPAIR TRAFFIC MONITORING<br>DETECTION STATIO                                                                 | TRAFFIC LOOPS CRACKFILLING,<br>INC.<br>946 S. EMERALD STREET<br><br>ANAHEIM CA 92804<br>(714)520-4026                | PHAM,RYAN<br>1041 W BADILLO, STE<br>112<br>COVINA, CA 91722<br>(213)793-7193                              | \$1,176,020<br>\$257,255<br>\$0          | 05/31/23<br>10/12/23<br>12/24/25            | 80%<br>22%                  |
| HM4                                                         |                     |                                                                                                                                                             |                                                                                                                      |                                                                                                           |                                          |                                             |                             |
| 07-VAR-23-3.6/11.4<br>07-346204<br>ACNH-000C-(556)E<br>--() |                     | LOS ANGELES AND VENTURA COUNTIES<br>AT VARIOUS LOCATIONS<br>UPGRADE AND INSTALL NEW<br>TRANSPORTATION MAN                                                   | SELECT ELECTRIC, INC.<br>2790 BUSINESS PARK DRIVE<br><br>VISTA CA 92081<br>(562)939-0418                             | TEHRANI, JOSEPH<br>SOLAIMAN<br>1525 RANCHO CONEJO<br>BLVD.<br>THOUSAND OAKS, CA<br>91320<br>(213)700-8447 | \$11,081,615<br>\$7,446,458<br>\$528,809 | 04/10/24<br>06/20/24<br>11/30/25            | 99%<br>67%                  |
| HA22                                                        |                     |                                                                                                                                                             |                                                                                                                      |                                                                                                           |                                          |                                             |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 113  
12/01/25

| District 07                                                           |                  |                                                                                                                                         |                                                                                                               |                                                                                                  |                                           |                                    |                         |
|-----------------------------------------------------------------------|------------------|-----------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|-------------------------------------------|------------------------------------|-------------------------|
| Location Contract Fed Aid Pgm Code                                    | Storm Water Plan | Description Type Of Work                                                                                                                | Contractor                                                                                                    | Resident Engineer                                                                                | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
| 07-VAR-91-6.1/20.7<br>07-338604<br>ACNH-X037-(231)E<br>--()<br>HB4N   |                  | LOS ANGELES COUNTY AT VARIOUS LOCATIONS<br>MODIFYING RAMP METERING, FIBER OPTIC CABLE                                                   | ALFARO COMMUNICATIONS CONSTRUCTION, INC.<br>15614 S. ATLANTIC AVENUE<br><br>COMPTON CA 90221<br>(310)669-8949 | ALONZO, BERNARD<br>13230 FIRESTONE BLVD., STE.E-2<br>SANTA FE SPRINGS, CA 90670<br>(562)345-3145 | \$13,566,880<br>\$12,579,669<br>\$53,303  | 01/22/24<br>03/04/24<br>06/22/26   | 50%<br>93%              |
| 07-VAR-105-2.1/2.1<br>07-355104<br>ACIM-X037-(233)E<br>--()<br>HA22   |                  | LOS ANGELES COUNTY AT VARIOUS LOCATIONS<br>UPGRADE TUNNEL LIGHTING SYSTEMS AND INSTAL                                                   | ALDRIDGE ELECTRIC, INC.<br>1000 E SANTA ANA BLVD STE 300<br><br>SANTA ANA, CA 92701<br>(847)257-3670          | KAROUT, ALI<br>13230 FIRESTONE BLVD SUITE<br>SANTA FE SPRINGS, CA 90670<br>(818)254-7484         | \$19,731,022<br>\$18,543,627<br>\$401,059 | 03/07/24<br>04/29/24<br>08/05/26   | 54%<br>94%              |
| 07-VAR-110-15.1/23<br>07-0W5904<br><br>HM4                            |                  | LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS<br>INSTALL TRAFFIC STRIPE, PAVEMENT MARKING,                                      | BC RENTALS LLC DBA BC TRAFFIC SPECIALIST<br>13261 GARDEN GROVE BLVD<br><br>GARDEN GROVE CA 92843              | GURFINKEL, VLADIMIR<br>23369 LEONORA DR<br>WOODLAND HILLS, CA 91367<br>(818)613-0956             | \$1,028,549<br>\$898,238<br>\$0           | 05/25/23<br>08/18/23<br>12/31/25   | 100%<br>93%<br>OVER RUN |
| 07-VAR-170-14.5/20.5<br>07-349504<br>ACNH-P170-(008)E<br>--()<br>HB4N |                  | LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 134/170 SEPARATION TO ROUTE 170/5 SEPARATION<br>INSTALL NEW TRANSPORTATION MANAGEMENT SYST | ALFARO COMMUNICATIONS CONSTRUCTION, INC.<br>15614 S. ATLANTIC AVENUE<br><br>COMPTON CA 90221                  | BUI, KEVIN<br>9225 CRANFORD AVE<br>PACOIMA CA 91331<br>(562)572-5983                             | \$10,047,588<br>\$9,221,486<br>\$613,315  | 02/29/24<br>03/27/24<br>08/21/26   | 49%<br>91%              |
| 07-VAR-210-43.9/46.7<br>07-349104<br><br>HB4N                         |                  | LOS ANGELES COUNTY AT VARIOUS LOCATIONS<br>UPGRADE THE EXISTING COMMUNICATION SYSTEM.                                                   | INTERNATIONAL LINE BUILDERS, INC.<br>3955 TEMESCAL CANYON ROAD<br><br>CORONA CA 92883                         | PHAM, RYAN<br>1041 W. BADILLO ST.<br>STE 112<br>COVINA, CA 91722<br>(213)793-7193                | \$3,538,423<br>\$2,433,574<br>\$246,242   | 02/21/24<br>03/27/24<br>02/04/26   | 80%<br>69%              |
| 07-VAR--/0<br>07-0Y0904                                               |                  | LOS ANGELES COUNTY AT VARIOUS LOCATIONS<br>CLEANING, REPAIR AND RETROFIT OF CULVERTS.                                                   | JABRE CONTRACTING, INC.<br>1813 MANZANITA LANE<br><br>MANHATTAN BEACH CA 90266                                | MOHSENZADEH ALI<br>13171 TELFAIR AVE<br>STE 101<br>SYLMAR CA 91342<br>(818)746-0669              | \$664,848<br>\$174,410<br>\$0             | 05/30/25<br>06/25/25<br>03/06/26   | 38%<br>20%<br>SUSPENDED |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 114  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code         | Storm Water<br>Plan | Description<br>Type Of Work                                                                                | Contractor                                                                                     | Resident<br>Engineer                                                                                            | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-----------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 07-VAR--/0<br>07-0W9804                             |                     | VENTURA COUNTY AT VARIOUS<br>LOCATIONS<br>TREAT BRIDGE DECK, REPAIR JOINT<br>SEALS, AND                    | MYERS & SONS CONSTRUCTION,<br>LLC<br>45 MORRISON AVE<br>SACRAMENTO CA 95838<br>(916)839-50     | TEHRANI, JOSEPH<br>SOLAIMAN<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS, CA<br>91302<br>(213)700-8447 | \$6,799,771                              | 06/10/25                                    | 23%                        |
|                                                     |                     |                                                                                                            |                                                                                                |                                                                                                                 | \$3,480,638                              | 06/26/25                                    | 49%                        |
|                                                     |                     |                                                                                                            |                                                                                                |                                                                                                                 | \$2,102,810                              | 07/29/26                                    |                            |
| 07-VAR--/0<br>07-0Y1004                             |                     | VENTURA COUNTY AT VARIOUS<br>LOCATIONS<br>CURED-IN-PLACE PIPELINER.                                        | JABRE CONTRACTING, INC.<br>1813 MANZANITA LANE<br>MANHATTAN BEACH CA 90266                     | TEHRANI, J.                                                                                                     | \$1,205,050                              | 05/27/25                                    | 38%                        |
|                                                     |                     |                                                                                                            |                                                                                                |                                                                                                                 | \$280,672                                | 07/01/25                                    | 23%                        |
|                                                     |                     |                                                                                                            |                                                                                                |                                                                                                                 | \$6,772                                  | 07/29/26                                    |                            |
| 07-VAR--/0<br>07-351504                             |                     | LOS ANGELES COUNTY IN LOS ANGELES<br>AT VARIOUS LOCATIONS<br>CONSTRUCT BRIDGE RAILS,<br>GUARDRAIL, OH SIGN | POWELL CONSTRUCTORS, INC.<br>8555 BANANA AVENUE<br>FONTANA CA 92335                            | BAUTISTA, DENRICK<br>601 S GLENOAKS BLVD<br>#310<br>BURBANK, CA 91502<br>(213)952-6068                          | \$7,455,032                              | 03/26/25                                    | 9%                         |
|                                                     |                     |                                                                                                            |                                                                                                |                                                                                                                 | \$8,000                                  | 04/18/25                                    |                            |
|                                                     |                     |                                                                                                            |                                                                                                |                                                                                                                 | \$0                                      | 12/31/26                                    | 0%                         |
| 07-VAR--/0<br>07-0W7704                             |                     | VENTURA COUNTY AT VARIOUS<br>LOCATIONS<br>CULVERT LINING.                                                  | LAMASSU UTILITY SERVICES,<br>INC.<br>3193 ENTERPRISE COURT<br>LOOMIS CA 95650<br>(916)259-1576 | TEHRANI, JOSEPH<br>SOLAIMAN<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS CA 91302<br>(213)700-8447     | \$610,533                                | 06/14/24                                    | 100%                       |
|                                                     |                     |                                                                                                            |                                                                                                |                                                                                                                 | \$468,196                                | 07/12/24                                    | 76%                        |
|                                                     |                     |                                                                                                            |                                                                                                |                                                                                                                 | \$0                                      | 12/20/25                                    |                            |
| 07-VAR--/0<br>07-353804<br>ACIM-0053-(110)E<br>--() |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>MODIFY FIBER OPTIC CABLE SYSTEMS,<br>LIGHTING                | CROSSTOWN ELECTRICAL &<br>DATA, INC.<br>5454 DIAZ STREET<br>IRWINDALE CA 91706                 | CHAVEZ, EFRAIM<br>13171 TELFAIR<br>AVE,STE101<br>SYLMAR CA 91342<br>(818)364-2760                               | \$17,618,151                             | 09/10/24                                    | 42%                        |
|                                                     |                     |                                                                                                            |                                                                                                |                                                                                                                 | \$8,742,742                              | 10/16/24                                    | 50%                        |
|                                                     |                     |                                                                                                            |                                                                                                |                                                                                                                 | \$0                                      | 06/26/26                                    |                            |
| 07-VAR--/0<br>07-301604<br>BFNH-X037-(236)E<br>--() |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>INSTALL FIBER REINFORCED POLYMER<br>SYSTEM (C                | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE<br>FONTANA CA 92335<br>(909)356-8880             | ROBILLOS, RAMON<br>13320 S FIRESTONE<br>BLVD, STE A<br>SANTA FE SPRINGS, CA<br>90670<br>(562)345-9865           | \$14,223,915                             | 07/31/24                                    | 55%                        |
|                                                     |                     |                                                                                                            |                                                                                                |                                                                                                                 | \$4,539,085                              | 08/23/24                                    | 32%                        |
|                                                     |                     |                                                                                                            |                                                                                                |                                                                                                                 | \$592,979                                | 09/30/26                                    |                            |

OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 115  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code         | Storm Water<br>Plan | Description<br>Type Of Work                                                                         | Contractor                                                                                                             | Resident<br>Engineer                                                                                          | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-----------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 07-VAR--/0<br>07-350334<br>ACNH-X037-(238)E<br>--() |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>INSTALL CHANGEABLE MESSAGE SIGNS,<br>AND TRAF         | CROSSTOWN ELECTRICAL &<br>DATA, INC.<br>5454 DIAZ STREET<br><br>IRWINDALE CA 91706<br>(626)703-6532                    | FERRER, JOSE<br>1370 VALLEY VISTA<br>DR STE 150C<br>DIAMOND BAR, CA 91765<br>(562)572-5031                    | \$16,365,395<br>\$79,854<br>\$39,779     | 03/17/25<br>05/13/25<br>09/16/27            | 10%<br>0%                  |
| 07-VAR--/0<br>07-0Y2004                             |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>WRONG WAY DRIVER PREVENTIVE<br>COUNTER MEASUR         | AUTOBAHN CONSTRUCTION, INC.<br>933 N. BATAVIA ST.<br><br>ORANGE CA 92867<br>(714)769-7025                              | GALLARDO, SAMUEL<br>970 W 190TH STE 270<br>TORRANCE, CA 90502<br>(310)345-6188                                | \$494,126<br>\$473,468<br>\$411,593      | 06/24/25<br>07/23/25<br>12/16/25            | 79%<br>95%                 |
| 07-VAR--/0<br>07-0Y1904                             |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>STRIPING.                                             | SPECIALIZED PAVEMENT<br>MARKING, LLC<br>11095 SW INDUSTRIAL WAY<br>STE A<br><br>TUALATIN OR 97062<br>(530)885-0420     | BUI, KEVIN<br>9225 CRANFORD AVE<br>PACOIMA, CA 91331<br>(562)572-5983                                         | \$1,365,793<br>\$461,233<br>\$461,233    | 06/24/25<br>07/08/25<br>02/27/26            | 62%<br>34%                 |
| 07-VAR--/0<br>07-351704<br>ACNH-X111-(081)E<br>--() |                     | VENTURA COUNTY IN MOORPARK AT<br>VARIOUS LOCATIONS<br>COLD PLANE AC PAVEMENT AND PLACE<br>RUBBERIZE | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE<br><br>VALENCIA CA 91355<br>(661)367-9040                             | TEHRANI, JOSEPH<br>SOLAIMAN<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA<br>91320<br>(213)700-8447 | \$15,225,552<br>\$1,873,378<br>\$108,610 | 03/25/25<br>04/24/25<br>03/29/27            | 24%<br>12%                 |
| 07-VAR--/0<br>07-350404                             |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>MODIFYING FIBER OPTIC CABLE<br>SYSTEMS.               | ALFARO COMMUNICATIONS<br>CONSTRUCTION, INC.<br>15614 S. ATLANTIC AVENUE<br><br>COMPTON CA 90221                        | WANG, PAUL<br><br><br>(562)345-3144                                                                           | \$4,439,470<br>\$2,605,067<br>\$302,264  | 01/23/25<br>03/06/25<br>12/14/26            | 26%<br>59%                 |
| 07-VAR--/0<br>07-0W9904                             |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>METHACRYLATE, POLYESTER OVERLAY,<br>JOINT SEA         | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION,<br>INC.<br>16351 CONSTRUCTION CIRCLE<br>WES<br><br>IRVINE CA 92606 | VERGARA JOAHNNA<br>4281 KATELLA AVE<br>SUITE 221<br>LOS ALAMITOS CA 90720                                     | \$2,333,513<br>\$1,820,851<br>\$122,351  | 06/16/25<br>07/29/25<br>06/11/26            | 31%<br>76%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 116  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code         | Storm Water<br>Plan | Description<br>Type Of Work                                                                               | Contractor                                                                                                                              | Resident<br>Engineer                                                                                | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-----------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 07-VAR--/0<br>07-0W8904                             |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>INSTALL ADVANCE CURVE WARNING<br>SIGNS                      | POLO ENGINEERING, INC.<br>30758 SLOAN CANYON RD<br><br>CASTAIC CA 91384                                                                 | PUNJABI, RAJ<br>1041 W BADILLO ST<br>#112<br>COVINA, CA 91722<br>(626)339-1601                      | \$1,450,413<br>\$0<br>\$0                | 04/11/25<br>07/23/25                        | 0%<br>0%                   |
| 07-VAR--/0<br>07-350324<br>ACNH-X037-(239)E<br>--() |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>REPLACE EXSISTIING CMS, TCS, AND<br>TMDS/VDS,               | JFL ELECTRIC, INC.<br>8257 COMPTON AVENUE<br><br>LOS ANGELES CA 90001<br>(323)581-4400                                                  | TURAY, SULAIMAN<br>13230 FIRESTONE<br>BLVD UNIT E2<br>SANTA FE SPRINGS CA<br>90670<br>(562)254-5045 | \$23,414,925<br>\$0<br>\$0               | 03/10/25<br>04/15/25<br>11/17/28            | 0%<br>0%<br>SUSPENDED      |
| 07-VAR--/0<br>07-0W6604                             |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>METHACRYLATE, POLYESTER OVERLAY<br>AND JOINT                | VELARDE CONCRETE<br>CONSTRUCTION<br>523 S. BRAND BLVD., STE.<br>#201<br><br>SAN FERNANDO CA 91340                                       | VERGARA, JOAHNNA                                                                                    | \$9,580,949<br>\$6,620,048<br>\$948,986  | 06/26/24<br>07/15/24<br>05/22/26            | 61%<br>69%                 |
| 07-VAR--/0<br>07-0W6504                             |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>STRUCTURAL CONC, APPROACH SLAB,<br>POLYESTER                | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION,<br>INC.<br>16351 CONSTRUCTION CIRCLE<br>WES<br><br>IRVINE CA 92606<br>(949)252-0441 | MARTINEZ, ELIZABETH<br>12975 CULVER BLVD<br>LOS ANGELES, CA 90066<br>(562)572-5852                  | \$3,651,540<br>\$3,630,955<br>\$252,201  | 06/27/24<br>07/24/24<br>12/26/25            | 92%<br>96%                 |
| 07-VAR--/0<br>07-0W9704                             |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>METHACRYLATE, POLYESTER OVERLAY,<br>JOINT SEA               | J. FRANCIS COMPANY<br>16197 KRAMERIA AVE.<br><br>RIVERSIDE CA 92504<br>(951)776-9100                                                    | HONG, HAI<br>1041 W BADILLO ST<br>STE 112<br>COVINA, CA 91722<br>(951)232-3742                      | \$6,197,847<br>\$2,364,079<br>\$426,180  | 06/02/25<br>06/19/25<br>05/01/26            | 43%<br>38%                 |
| 07-VAR--/0<br>07-350314<br>ACNH-000C-(563)E<br>--() |                     | LOS ANGELES AND VENTURA COUNTIES<br>AT VARIOUS LOCATIONS<br>INSTALL CHANGEABLE MESSAGE SIGNS,<br>AND FIBE | CROSSTOWN ELECTRICAL &<br>DATA, INC.<br>5454 DIAZ STREET<br><br>IRWINDALE CA 91706                                                      | HOSSAIN, MUHAMMAD<br>ISMAIL<br>13171 TELFAIR AVE<br>SYLMAR, CA 91342                                | \$20,379,394<br>\$927,628<br>\$309,494   | 03/20/25<br>04/15/25<br>08/20/27            | 9%<br>5%                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 117  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code               | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                        | Contractor                                                                                                      | Resident<br>Engineer                                                                                  | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-----------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 07-VAR--/0<br>07-0Y0504                                   |                     | VENTURA COUNTY AT VARIOUS<br>LOCATIONS<br>MODIFY TRAFFIC SIGNAL, ROADSIDE<br>SIGNS AND                                                                             | BAKER ELECTRIC &<br>RENEWABLES, LLC<br>1298 PACIFIC OAKS PLACE<br>ESCONDIDO CA 92029<br>(760)745-2001           | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS, CA<br>91320<br>(805)857-7070       | \$610,319<br>\$0<br>\$0                  | 06/06/25<br>08/13/25<br>01/14/26            | 0%<br>0%                   |
| 07-VAR--/0<br>07-351114                                   |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>INSTALL AND UPGRADE CAMERA<br>SYSTEMS.                                                                               | CALPROMAX ENGINEERING, INC.<br>650 N. ROSE DR. #186<br>PLACENTIA CA 92870<br>(714)573-4599                      | ALONZO, BERNARD<br>13230 FIRESTONE<br>BLVD. STE E-2<br>SANTE FE SPRINGS, CA<br>90670<br>(562)345-3145 | \$5,519,225<br>\$848,880<br>\$52,560     | 10/04/24<br>10/29/24<br>10/05/26            | 24%<br>15%                 |
| 07-VAR--/0<br>07-351124                                   |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>INSTALL AND REPLACE CCTV CAMERA<br>SYSTEMS.                                                                          | SELECT ELECTRIC, INC.<br>1700 E. VIA BURTON<br>ANAHEIM CA 92806                                                 | PHAM, RYAN<br><br>(213)308-2033                                                                       | \$5,060,357<br>\$1,120,796<br>\$288,049  | 12/24/24<br>02/18/25<br>08/25/26            | 20%<br>22%                 |
| 07-VAR--/0<br>07-0W8704                                   |                     | LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>INSTALL TRAFFIC STRIPE, PAVEMENT<br>MARKING,                                                                         | STERND AHL ENTERPRISES LLC<br>11861 BRANFORD STREET<br>SUN VALLEY CA 91352<br>(818)834-8199                     | HERRERA, EDGAR<br>1201 BALDWIN PARK<br>BLVD<br>BALDWIN PARK CA 91706<br>(310)609-0364                 | \$1,578,912<br>\$1,627,950<br>\$0        | 06/27/24<br>07/15/24<br>12/12/25            | 99%<br>96%                 |
| 07-VEN-1-1.0/1.3<br>07-4P8504<br>SNHG-P001-(703)E<br>--() |                     | VENTURA COUNTY FROM 0.1 MILE SOUTH<br>OF YERBA BUENA ROAD TO 0.1 MILE<br>NORTH OF LITTLE SYCAMORE CREEK<br>BRIDGE<br>INSTALL MARKED CROSSWALK WITH<br>PEDESTRIAN H | POLO ENGINEERING, INC.<br>30758 SLOAN CANYON RD<br>CASTAIC CA 91384                                             | SINGH, RANJIT<br>1525 RANCHO CONEJO<br>BLVD, #102<br>THOUSAND OAKS, CA<br>91320<br>(213)330-6650      | \$719,551<br>\$0<br>\$0                  | 11/20/24<br>12/17/24<br>05/31/26            | 0%<br>0%                   |
| 07-VEN-1-4.0/4.2<br>07-318204                             |                     | IN VENTURA COUNTY, SOUTH OF POINT<br>MUGU STATE PARK AND SYCAMORE<br>CANYON ROAD<br>CONSTRUCT SECANT WALLS, SLOPE                                                  | FLATIRON-DRILL TECH A JOINT<br>VENTURE<br>16470 WEST BERNARDO DR<br>#120<br>SAN DIEGO CA 92127<br>(909)597-8413 | VERMA, NIKETA<br>1525 RANCHO CONEJO<br>BLVD., #102<br>THOUSAND OKS, CA 91320<br>(213)792-8141         | \$53,338,043<br>\$53,599,198<br>\$56,696 | 09/15/21<br>09/17/21<br>11/28/25            | 100%<br>99%                |
| HA23                                                      |                     |                                                                                                                                                                    |                                                                                                                 |                                                                                                       |                                          |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 118  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                    | Contractor                                                                                          | Resident<br>Engineer                                                                                          | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|-------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------|
| 07-VEN-1-21.3/28.4<br>07-323904                             |                     | VENTURA COUNTY NEAR VENTURA FROM<br>ROUTE 1/101 SEPARATION TO MOBIL<br>PIER ROAD.<br>COLD PLANE AC, PLACE RUBBERIZED<br>HOT MIX AS                                                             | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE<br><br>VALENCIA CA 91355                           | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD, 102<br>THOUSAND OAKS, CA<br>91320<br>(805)857-7070                 | \$7,967,421<br>\$6,316,100<br>\$28,480   | 03/27/23<br>04/10/23<br>12/16/25            | 100%<br>79%<br><br>OVER RUN |
| HA22                                                        |                     |                                                                                                                                                                                                |                                                                                                     |                                                                                                               |                                          |                                             |                             |
| 07-VEN-1-21.3/21.9<br>07-319604<br>BFNH-X111-(082)0<br>--() |                     | THE CITY AND COUNTY OF VENTURA ON<br>ROUTE 1 FROM 1.8 MILES NORTH OF<br>ROUTE 1/33 SEPARATION TO 2.0 MILES<br>SOUTH OF A LEASE CANYON ROAD<br>REMOVE AND CONSTRUCT BRIDGE.                     | BEADOR CONSTRUCTION<br>COMPANY, INC.<br>2900 BRISTOL STREET, SUITE<br>D2<br><br>COSTA MESA CA 92626 | RANJIT SINGH<br>1525 RANCHO CONEJO<br>BLVD#102<br>THOUSAND OAKS, CA<br>91320<br>(213)330-6650                 | \$46,645,300<br>\$0<br>\$0               | 09/16/25<br>10/13/25<br>02/28/31            | 0%<br>0%<br><br>            |
| 07-VEN-23-17.7/24.1<br>07-2XE704                            |                     | IN VENTURA COUNTY, CITY OF<br>FILLMORE VEN-23TO REMOVE<br>MUD/DEBRIS,FALLEN<br>TREES,DRAINAGESYSTEMS & REPAIR<br>ROADWAY DAMAGE FROM STORMDIR'<br>REPAIR STORM DAMAGE                          | BURNS PACIFIC CONSTRUCTION<br>INC<br>3541 OLD CONEJO RD STE 114<br><br>NEWBURY PARK, CA 91320       | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD SUITE 102<br>THOUSAND OAKS, CA<br>91320<br>(213)507-7938            | \$3,224,052<br>\$2,358,465<br>\$0        | 01/25/23<br>03/24/23<br>12/31/25            | 100%<br>73%<br><br>OVER RUN |
| 20.20<br>201130                                             |                     |                                                                                                                                                                                                |                                                                                                     |                                                                                                               |                                          |                                             |                             |
| 07-VEN-23-/3.3<br>07-348404<br>ACST-P023-(042)E<br>--()     |                     | VENTURA COUNTY IN AND NEAR<br>THOUSAND OAKS AND MOORPARK AT<br>VARIOUS LOCATIONS FROM 0.1MILE<br>NORTH OF SYCAMORE CANYON DRIVE TO<br>POTRERO<br>CONSTRUCT DESIGN POLLUTION<br>PREVENTION INFI | ACCU CONSTRUCTION, INC.<br>14751 PLAZA DRIVE SUITE L<br><br>TUSTIN CA 92780<br>(714)641-4730        | TEHRANI, JOSEPH<br>SOLAIMAN<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA<br>91302<br>(213)700-8447 | \$1,651,185<br>\$1,430,348<br>\$55,800   | 10/22/24<br>11/08/24<br>12/30/25            | 100%<br>87%<br><br>         |
| 07-VEN-33-3.3/21.2<br>07-355204<br>ACNH-P033-(093)0<br>--() |                     | VENTURA COUNTY AT VARIOUS<br>LOCATIONS FROM 0.7 MILE NORTH OF<br>SHELL ROAD UNDERCROSSINGTO 3.5<br>MILES NORTH OF NORDHOFF RIDGE ROAD<br>ROADWAY EXCAVATION AND PLACE<br>CLASS 3 AGGRE         | GRANITE CONSTRUCTION<br>COMPANY<br>4820 MCGRATH ST., SUITE<br>101<br><br>VENTURA CA 93003           | TEHRANI, J.<br><br><br><br><br>                                                                               | \$722,722<br>\$0<br>\$0                  | 07/15/25<br>08/13/25<br>12/05/25            | 0%<br>0%<br><br>            |
| 07-VEN-33-12.6/16.5<br>07-2XC604                            |                     | IN VENTURA COUNTY CITY OF OJAI RTE<br>33 TO REPAIR STORM DAMAGE<br>INCL.DEBRIS REMOVAL, CLEAN DS<br>&BASIN,REBUILD SHOULDERS & BERMS<br>DIR'S<br>REPAIR & RESTORATION OF STORM<br>DAMAGE       | UNION ENGINEERING COMPANY,<br>INC.<br>P.O. BOX 1000<br><br>VENTURA, CA 93002<br>(806)644-3373       | TEHRANI, JOSEPH<br>1525 RANCHO CONEJO<br>BLVD, SUITE 102<br>THOUSAND OAKS, CA<br>91320<br>(213)700-8447       | \$20,110,000<br>\$18,920,393<br>\$0      | 01/11/23<br>02/28/23<br>09/30/25            | 100%<br>94%<br><br>OVER RUN |
| 20.20<br>201130                                             |                     |                                                                                                                                                                                                |                                                                                                     |                                                                                                               |                                          |                                             |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 119  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                              | Contractor                                                                                                                      | Resident<br>Engineer                                                                                    | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| 07-VEN-33-18.9/19.1<br>07-332304<br>HSNH-P033-(092)E<br>--() |                     | VENTURA COUNTY NEAR OJAI FROM 0.5<br>MILE SOUTH OF BEAR CREEK BRIDGE TO<br>0.1 MILE NORTH OF NORTH FORK<br>MATILIJA CREEK BRIDGE<br>CONSTRUCT STRUCTURAL CONCRETE<br>BARRIER SLAB        | TORO ENTERPRISES, INC.<br>2101 E. VENTURA BLVD.<br><br>OXNARD CA 93036<br>(805)483-4515                                         | VERMA, NIKETA<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS, CA<br>91320<br>(213)792-8141       | \$3,870,967<br>\$3,032,326<br>\$398,562   | 02/21/25<br>03/14/25<br>12/15/25            | 56%<br>78%                 |
| 07-VEN-33-24.2/27.3<br>07-2XF604                             |                     | IN VENTURA COUNTY IN CITY OF OJAI<br>VEN-33 TO REPAIR<br>SLOPES/SHOULDERS, DIKES, GUARDRAILCO<br>NSTRUCT SPW DUE TO STORM DAMAGE<br>DIR'S EMERGEN<br>REPAIR STORM DAMAGE                 | GRANITE CONSTRUCTION<br>COMPANY<br>4820 MCGRATH STE #101<br><br>VENTURA, CA 93003                                               | TEHRANI, JOSEPH<br>1525 RANCHO CONEJO<br>BLVD. SUITE 102<br>THOUSAND OAKS, CA<br>91320<br>(213)700-8447 | \$28,050,000<br>\$24,890,358<br>\$0       | 03/02/23<br>04/11/23<br>12/05/25            | 100%<br>89%<br>OVER RUN    |
| 20.XX<br>201130                                              |                     |                                                                                                                                                                                          |                                                                                                                                 |                                                                                                         |                                           |                                             |                            |
| 07-VEN-33-26.9/41.7<br>07-356804<br>ACNH-X111-(083)0<br>--() |                     | VENTURA COUNTY AT VARIOUS<br>LOCATIONS ON ROUTE 33 FROM 1.1<br>MILES NORTH OF ROSE VALLEY ROAD TO<br>1.0 MILE SOUTH OF POTRERO SECO<br>ROAD AN<br>CONSTRUCT TREATMENT BMPS.              | ACCU CONSTRUCTION, INC.<br>14751 PLAZA DRIVE SUITE L<br><br>TUSTIN CA 92780                                                     | TEHRANI, J.<br><br><br>                                                                                 | \$585,248<br>\$0<br>\$0                   | 08/22/25<br>09/04/25                        | 0%<br>0%                   |
| 07-VEN-33-44.2/57.2<br>07-2XF704                             |                     | VEN COUNTY IN CITY OF OJAI ROUTE<br>33 TO REPAIR ERODED SLOPES,<br>REBUILD RSP, ROCK SCALING AND<br>CLEAN DRAINAGE SYSTEMS DIR'S<br>EMERGENCY<br>WINTER STORM REPAIRS                    | R&R DEMO AND GRADING CORP<br>21777 VENTURA BLVD SUITE<br>245<br><br>WOODLAND HILLS, CA 91364                                    | TEHRANI, JOSEPH<br>1525 RANCHO CONEJO<br>BLVD SUITE 102<br>THOUSAND OAKS, CA<br>91320<br>(213)700-8447  | \$14,080,000<br>\$12,425,277<br>\$0       | 03/02/23<br>05/31/23<br>11/30/25            | 100%<br>88%<br>OVER RUN    |
| 20.XX<br>201130                                              |                     |                                                                                                                                                                                          |                                                                                                                                 |                                                                                                         |                                           |                                             |                            |
| 07-VEN-101-.2/40.8<br>07-3311U4<br>ACNH-X111-(079)E<br>--()  |                     | IN VENTURA COUNTY ON ROUTE 101<br>FROM THE LOS ANGELES/VENTURA<br>COUNTY LINE TO OLD PACIFIC COAST<br>HIGHWAY AND ON ROUTE 23 FROM ROUTE<br>23<br>UPGRADE END TREATMENTS AND BRIDGE      | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION,<br>INC.<br>16351 CONSTRUCTION CIR W<br><br>IRVINE CA 92606<br>(949)252-0441 | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS CA 91320<br>(805)857-7070             | \$27,697,594<br>\$19,544,113<br>\$741,073 | 08/31/22<br>09/23/22<br>12/20/25            | 100%<br>72%<br>OVER RUN    |
| HB1                                                          |                     |                                                                                                                                                                                          |                                                                                                                                 |                                                                                                         |                                           |                                             |                            |
| 07-VEN-101-2.2/2.2<br>07-2XT104                              |                     | IN VEN COUNTY, CITY OF TO N/B US-<br>101 N OF S CONEJO SCHOOL RD TO<br>REMOVE &REPLACE DAM AGED SOUND<br>WALL, TRANSITION & TERMINAL<br>SYSDIR'<br>REPAIR VEHICULAR COLLISION<br>DAMAGES | SUMMER CONSTRUCTION INC<br>PO BOX 30<br><br>SANTA PAULA CA 93061                                                                | VERMA, NIKETA<br>1525 RANCHO CONEJO<br>BLVD STE 102<br>THOUSAND OAKS CA 91320<br>(213)792-8141          | \$490,000<br>\$208,724<br>\$0             | 04/25/25<br>06/10/25<br>12/15/25            | 100%<br>43%<br>OVER RUN    |
| 20.XX<br>201130                                              |                     |                                                                                                                                                                                          |                                                                                                                                 |                                                                                                         |                                           |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 120  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                          | Resident<br>Engineer                                                                            | Bid + CCOs<br>Comp To date<br>This Month   | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message  |
|---------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|--------------------------------------------|----------------------------------------------|-----------------------------|
| 07-VEN-101-10.7/26.7<br>07-0W3904                             |                     | VENTURA COUNTY FROM CAMARILLO<br>SPRINGS ROADUNDERCROSSING IN<br>CAMARILLO TO MAIN STREET<br>UNDERCROSSING IN VENTURA<br>SLURRY SEAL.                                                        | INTERMOUNTAIN SLURRY SEAL,<br>INC.<br>1120 TERMINAL WAY<br><br>RENO NV 89502<br>(775)398-9694                       | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA<br>91320<br>(805)857-7070   | \$8,990,504<br>\$9,114,913<br>\$0          | 06/20/23<br>07/28/23<br>11/30/25             | 81%<br>97%                  |
| HM1                                                           |                     |                                                                                                                                                                                              |                                                                                                                     |                                                                                                 |                                            |                                              |                             |
| 07-VEN-101-25.9/30.6<br>07-0Y1304                             |                     | VENTURA COUNTY IN VENTURA FROM 0.1<br>MILE WEST OF TELEPHONE RD<br>UNDERCROSSING TO VENTURA AVENUE<br>UNDERCROSSING<br>MAINLINE INDIVIDUAL SLAB<br>REPLACEMENT.                              | RV CONCRETE, INC.<br>605 E. COMMERCIAL STREET<br><br>ANAHEIM CA 92801<br>(714)888-4201                              | SINGH, RANJIT<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA<br>95630<br>(213)330-6650 | \$2,099,000<br>\$1,768,415<br>\$1,120,919  | 05/22/25<br>07/01/25<br>12/15/25             | 83%<br>82%                  |
| 07-VEN-101-30.9/36.3<br>07-0W4004                             |                     | VENTURA COUNTY IN AND NEAR VENTURA<br>FROM VENTURA RIVER BRIDGE TO 0.4<br>MILE SOUTH OF PADRE JUAN CANYON<br>ROAD OVERCROSSING AND FROM 0.4<br>CONCRETE PAVEMENT SLABS<br>REPLACEMENT & SLUR | RE CHAFFEE CONSTRUCTION INC<br>1253 EVERGREEN ROAD, SUITE<br>3<br><br>WRIGHTWOOD CA 92397<br>(760)662-8068          | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD.#102<br>THOUSAND OAKS, CA<br>91320<br>(805)857-7070   | \$2,788,170<br>\$2,919,260<br>\$0          | 05/16/23<br>06/27/23<br>11/30/25             | 100%<br>98%<br><br>OVER RUN |
| HM1                                                           |                     |                                                                                                                                                                                              |                                                                                                                     |                                                                                                 |                                            |                                              |                             |
| 07-VEN-118-1.4/1.8<br>07-336004<br>ACNH-P118-(070)E<br>--()   |                     | IN VENTURA COUNTY NEAR SATICOY<br>FROM 0.2 MILES EAST OF NARDO<br>STREET TO 0.1 MILE WEST OF SANTA<br>CLARA RIVER.<br>CONSTRUCT STORMWATER TREATMENT<br>BEST                                 | BEADOR CONSTRUCTION<br>COMPANY, INC.<br>2900 BRISTOL STREET STE<br>D204<br><br>COSTA MESA CA 92626<br>(951)674-7352 | TEHRANI, JOSEPH<br>1525 RANCHO CONEJO<br>BLVD, #102<br>THOUSAND OAKS, CA<br>(213)700-8447       | \$5,522,890<br>\$5,426,209<br>\$0          | 12/07/22<br>12/22/22<br>11/20/25<br>10/31/25 | 95%<br>98%<br><br>COMPLETED |
| HA42                                                          |                     |                                                                                                                                                                                              |                                                                                                                     |                                                                                                 |                                            |                                              |                             |
| 07-VEN-118-12.0/13.4<br>07-369704<br>PTNH-P118-(072)0<br>--() |                     | VENTURA COUNTY IN SOMIS FROM SAND<br>CANYON ROAD TO 0.1 MILE EAST OF<br>BALCOM CANYON ROAD<br>CONSTRUCT SOLDIER PILE WALLS,<br>SLOPE PROTEC                                                  | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE<br><br>VALENCIA CA 91355                                           | TEHRANI, JOSEPH<br>SOLAIMAN                                                                     | \$23,879,126<br>\$2,806,390<br>\$1,989,773 | 04/25/25<br>05/28/25<br>12/30/27             | 10%<br>12%                  |
| 07-VEN-118-13.3/15.6<br>07-341604                             |                     | IN AND NEAR MOORPARK, AT THE<br>EASTBOUND AND WESTBOUND COMMERCIAL<br>VEHICLE ENFORCEMENT FACILITIES.<br>CONSTRUCT NEW MODULAR OFFICE                                                        | 3SIXTY INNOVATION, INC.<br>3555 ROSECRANS ST 114-110<br><br>SAN DIEGO CA 92110<br>(858)304-1093                     | TEHRANI, JOSPEPH<br><br><br>(213)700-8447                                                       | \$2,444,391<br>\$1,630,789<br>\$0          | 10/25/22<br>12/22/22<br>12/20/25             | 100%<br>66%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 121  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                          | Contractor                                                                                    | Resident<br>Engineer                                                                                 | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message  |
|---------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|-----------------------------|
| 07-VEN-118-<br><del>08-4879048</del>                          |                     | VENTURA COUNTY IN MOORPARK FROM<br>0.2 MILE NORTH OF ROUTE 23 TO 0.1<br>MILE NORTH OF PRINCETON AVENUE<br>UNDERCROSSING.<br>INSTALL CHAIN LINK RAILING (TYPE<br>7 MODIFIE                            | AUTOBAHN CONSTRUCTION, INC.<br>933 N. BATAVIA ST.<br><br>ORANGE CA 92867<br>(714)769-7025     | VERMA, NIKETA<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS, CA<br>91320<br>(213)792-8141    | \$2,793,820<br>\$570,728<br>\$570,728    | 03/18/25<br>04/15/25<br>03/17/26             | 20%<br>20%                  |
| 07-VEN-118-23.5/30.5<br>07-385104                             |                     | VENTURA COUNTY IN SIMI VALLEY FROM<br>0.3 MILE WEST OF FIRST STREET<br>OVERCROSSING TO 0.1 MILE EAST OF<br>KUEHNER DRIVE UNDERCROSSING<br>CONSTRUCT MINOR CONCRETE AND<br>PLACE MULCH.               | MARTINEZ LANDSCAPE CO.,<br>INC.<br>12357 SAN FERNANDO ROAD<br><br>SYLMAR CA 91342             | VERMA, NIKETA<br>1525 RANCHO CONEJO<br>BLVD, #102<br>THOUSAND OAKS, CA<br>91320<br>(213)792-8141     | \$2,789,816<br>\$2,498,053<br>\$0        | 04/04/23<br>04/28/23<br>11/30/25<br>11/13/25 | 38%<br>89%<br><br>COMPLETED |
| 07-VEN-126-9.7/24.6<br>07-2XE104                              |                     | IN VENTURA COUNTY ON VEN 126<br>CITIES OF SANTA PAULA, FILLMORE AND<br>PIRU TO REPAIR STORM DAMGE, MUD<br>SLIDES, CLEAN DS&EROSION DIR'S EMER<br>REPAIR STORM DAMAGE ON VEN 126                      | SUMMER CONSTRUCTION INC<br>606 SESPE AVE, SUITE 202<br><br>FILLMORE CA 93015<br>(805)933-9364 | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD SUITE 102<br>THOUSAND OAKS, CA<br>91320<br>(213)507-7938   | \$6,305,000<br>\$5,663,031<br>\$0        | 01/15/23<br>03/03/23<br>11/30/25<br>11/20/25 | 100%<br>90%<br><br>OVER RUN |
| 20.20<br>201130                                               |                     |                                                                                                                                                                                                      |                                                                                               |                                                                                                      |                                          |                                              |                             |
| 07-VEN-126-14.6/34.5<br>07-356504<br>ACNH-P126-(060)E<br>--() |                     | VENTURA COUNTY IN AND NEAR<br>FILLMORE AT VARIOUS LOCATIONS FROM<br>0.2 MILE EAST OF BOOSEY ROAD TO<br>0.1 MILE WEST OF THE LOS ANGELES<br>COU<br>INSTALL DPP INFILTRATION AREA AND<br>HOT MIX       | ACCU CONSTRUCTION, INC.<br>14751 PLAZA DRIVE SUITE L<br><br>TUSTIN CA 92780                   | SINGH, RANJIT<br>1525 RANCHO CONEJO<br>#102<br>THOUSAND OAKS, CA<br>91320<br>(213)330-6650           | \$1,636,705<br>\$1,187,826<br>\$105,540  | 01/23/25<br>02/18/25<br>01/30/26             | 80%<br>73%                  |
| 07-VEN-126-20.3/20.3<br>07-1XW104                             |                     | VENTURA COUNTY IN CITY OF FILLMORE<br>VEN-126REPLACE/CONSTRUCT THE<br>FILLMORE MAINTENANCESTATION<br>DAMAGED BY HIGH WINDS DIR'S<br>EMERGENCY<br>CONSTRUCT/REPLACE MAINTENACE<br>STATION             | MGP CONSTRUCTION DBA<br>MICHAEL G PORTEOUS<br>PO BOX 355<br><br>UPLAND, CA 91785              | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD SUITE 102<br>THOUSAND OAKS, CA<br>91320<br>(805)857-7070   | \$3,798,500<br>\$3,525,161<br>\$0        | 01/26/24<br>04/15/24<br>06/30/26             | 100%<br>93%<br><br>OVER RUN |
| 20.XX<br>201131                                               |                     |                                                                                                                                                                                                      |                                                                                               |                                                                                                      |                                          |                                              |                             |
| 07-VEN-126-/0<br>07-2XP204                                    |                     | VENTURA COUNTY, CITY OF PIRU, SANTA<br>PAULA, & FILLMORE VAR LOCATIONS<br>CLEAR SHOULDERS & RDWAY OF<br>MUDSLIDE/DEBRIS, DS & EROSION<br>CNTRLDIR'S<br>REPAIR MUDSLIDE DEBRIS DUE TO<br>STORM DAMAGE | BALTAZAR CONSTRUCTION, INC<br>236 E. ARROW HWY<br><br>COVINA, CA 91722                        | VERMA, NIKETA<br>1525 RANCHO CONEJO<br>BLVD SUITE 102<br>THOUSAND OAKS, CA<br>91320<br>(213)792-8141 | \$1,681,000<br>\$1,001,375<br>\$0        | 05/30/24<br>06/20/24<br>02/27/26             | 100%<br>60%<br><br>OVER RUN |
| 20.XX<br>201130                                               |                     |                                                                                                                                                                                                      |                                                                                               |                                                                                                      |                                          |                                              |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 122  
12/01/25

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                    | Contractor                                                                                                 | Resident<br>Engineer                                                                                             | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|-------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------|
| 07-VEN-150-13.3/19<br>07-3237U4<br>ACNH-P150-(028)E<br>--() |                     | VENTURA COUNTY IN AND NEAR OJAI<br>FROM BURNHAM ROAD TO GORHAM ROAD<br>PLACE HMA (TYPE A) AND COLD PLANE<br>ASPHALT                                                            | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE<br><br>VALENCIA CA 91355                                  | TEHRANI, JOSEPH<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA<br>91320<br>(213)700-8447                | \$8,555,664<br>\$8,848,528<br>\$30,953   | 03/27/23<br>05/10/23<br>12/20/25            | 100%<br>99%                 |
| HA22                                                        |                     |                                                                                                                                                                                |                                                                                                            |                                                                                                                  |                                          |                                             |                             |
| 07-VEN-150-20.0/32.2<br>07-2XN104                           |                     | IN VENTURA COUNTY, IN&AROUND SANTA<br>PAULA ON VEN-150 @MULTIPLE<br>LOCATIONS TO REMOVE/ REPAIR<br>DAMAGED SLOPES DUE TO RAINSTORMS<br>DIR'S E                                 | R & R DEMO AND GRADING CORP<br>1180 S BEVERLY DRIVE<br>SUITE310<br><br>LOS ANGELES, CA 90035               | TEHRANI, JOSEPH<br>1525 RANCHO CONEJO<br>BLVD STE 102<br>THOUSAND OAKS, CA<br>91320<br>(213)700-8447             | \$31,495,900<br>\$28,303,458<br>\$0      | 02/22/24<br>04/05/24<br>11/30/25            | 100%<br>90%<br><br>OVER RUN |
| 20.XX<br>201130                                             |                     | REPAIR DAMAGE DUE TO RAINSTORMS                                                                                                                                                |                                                                                                            |                                                                                                                  |                                          |                                             |                             |
| 07-VEN-150-31.3/34.4<br>07-344504                           |                     | VENTURA COUNTY IN SANTA PAULA FROM<br>0.2 MILE NORTH OF BRIDGE ROAD TO<br>SANTA MARIA STREET<br>COLD PLANE AND OVERLAY, MODIFY<br>TRAFFIC SIG                                  | GRANITE CONSTRUCTION<br>COMPANY<br>4820 MCGRATH ST., SUITE<br>101<br><br>VENTURA CA 93003<br>(661)902-9460 | SOLAIMAN TEHRANI, J.<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS CA 91320<br>(213)700-8447             | \$7,781,505<br>\$2,832,890<br>\$852,113  | 02/14/25<br>03/12/25<br>03/11/26            | 53%<br>36%                  |
| 07-VEN-232-.4/4.1<br>07-346804<br>ACNH-S232-(003)E<br>--()  |                     | VENTURA COUNTY IN AND NEAR OXNARD<br>FROM ROUTE 232/101 SEPARATION TO<br>ROUTE 118<br>COLD PLANE AND OVERLAY WITH HMA &<br>RHMA.                                               | TORO ENTERPRISES, INC.<br>2101 E. VENTURA BLVD.<br><br>OXNARD CA 93036                                     | SOLAIMAN TEHRANI, J.<br>1525 RANCHO CONEJO<br>BLVD<br>THOUSAND OAKS, CA<br>91320<br>(213)700-8447                | \$16,282,744<br>\$3,030,282<br>\$104,708 | 02/04/25<br>03/14/25<br>11/30/26            | 23%<br>18%                  |
| 07-VEN--/0<br>07-2XM504                                     |                     | VENTURA CTY IN CITY OF SANTA<br>PAULA&MALIBU BIG SYCAMORE MS TO<br>CONSTRUCT FENCES/GATES & PERIMETER<br>LASER DETECTION SYSTEM DIR'S EMERG<br>FENCES/GATES& DETECTION SYSTEMS | IZURIETA FENCE COMPANY INC<br>3000 GILROY ST<br><br>LOS ANGELES, CA 90039                                  | TEHRANI, JOSEPH<br>SOLEIMAN<br>1525 RANCHO CONEJO<br>BLVD STE 102<br>THOUSAND OAKS, CA<br>91302<br>(213)700-8447 | \$969,100<br>\$624,988<br>\$0            | 07/16/24<br>08/21/24<br>11/30/25            | 100%<br>64%<br><br>OVER RUN |
| 20.10<br>201352                                             |                     |                                                                                                                                                                                |                                                                                                            |                                                                                                                  |                                          |                                             |                             |

|                |                              |                               |                           |                               |                         |                            |
|----------------|------------------------------|-------------------------------|---------------------------|-------------------------------|-------------------------|----------------------------|
| <b>Totals:</b> | <b>Authorized Final Amt:</b> | <b><u>\$2,194,395,581</u></b> | <b>Completed to Date:</b> | <b><u>\$1,278,106,763</u></b> | <b>Work This Month:</b> | <b><u>\$43,325,080</u></b> |
|----------------|------------------------------|-------------------------------|---------------------------|-------------------------------|-------------------------|----------------------------|

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 123  
12/01/25

**District 08**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                         | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                      | Contractor                                                                                                                                 | Resident<br>Engineer                                                               | Bid + CCOs<br>Comp To date<br>This Month      | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message         |
|---------------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|-----------------------------------------------|---------------------------------------------|------------------------------------|
| 08-RIV-10-7.0/44.5<br>08-1P0804                                     |                     | RIVERSIDE COUNTY AT VARIOUS<br>LOCATIONS FROM VEILE AVENUE<br>UNDERCROSSING IN BEAUMONT TO<br>MONTEREY AVENUE OVERCROSSING AT<br>THOUSAND PALMS<br>FURNISH & PLACE POLYESTER<br>CONCRETE OVERLAY | TRUESDELL CORPORATION OF<br>CALIFORNIA, INC.<br>1310 W. 23RD STREET<br><br>TEMPE AZ 85282<br>(602)809-6032                                 | RAHMAN, MD<br>850 S VIA LATA #104<br>COLTON, CA 92324<br>(951)830-6845             | \$5,004,564<br>\$2,359,813<br>\$931,164       | 06/03/25<br>06/13/25<br>04/16/26            | 22%<br>47%                         |
| 08-RIV-10-12.6/13.4<br>08-1L9504                                    |                     | IN THE CITY OF BANNING FROM 0.25<br>MILES WEST OF 8TH STREET I.C. TO<br>S. SAN GORGONIO AVE.<br>RESTORE AND REHABILITATE EXISTING                                                                | DIVERSIFIED LANDSCAPE<br>COMPANY ANTHONY RODRIGUEZ<br>PROJECT MANAGER<br>21730 BUNDY CANYON ROAD<br><br>WILDOMAR CA 92595<br>(951)830-8725 | BENSON, DAVID<br>937 S. VIA LATA<br>SUITE 650<br>COLTON, CA 92324<br>(951)232-6478 | \$1,059,811<br>\$1,054,140<br>\$2,190         | 06/13/22<br>07/29/22<br>08/10/26            | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 08-RIV-10-60.7/74.3<br>08-1C0814                                    |                     | RIVERSIDE COUNTY IN COACHELLA AND<br>AT CACTUS CITY FROM 1.8 MILES EAST<br>OF DILLON ROAD UNDERCROSSING TO<br>0.5 MILES WEST OF EAST CACTUS<br>PAVEMENT REHAB                                    | COFFMAN SPECIALTIES, INC.<br>9685 VIA EXCELENCIA SUITE<br>200<br><br>SAN DIEGO CA 92126<br>(858)363-100                                    | KOURY, PETER<br>41601 CORPORATE WAY<br>PALM DESERT, CA 92211<br>(909)844-0619      | \$197,311,897<br>\$191,915,134<br>\$1,496,284 | 03/28/22<br>03/28/22<br>11/21/25            | 100%<br>97%                        |
| 08-RIV-10-71.2/72.6<br>08-0G8504<br>CIMG-0104-(068)E<br>--()        |                     | RIVERSIDE COUNTY NEAR INDIO FROM<br>0.9 MILE WEST TO 0.5 MILE EAST OF<br>THE CACTUS CITY SAFETY ROADSIDE<br>REST AREAS<br>BUILDING WORK.                                                         | GRANITE CONSTRUCTION<br>COMPANY<br>PO BOX 742478<br>LOS ANGELES, CA 90074-<br>2478<br>(831)728-7561                                        | VU, KHOI<br>41601 CORPORATE WAY<br>PALM DESERT, CA 92260<br>(951)232-6263          | \$38,495,063<br>\$7,841,161<br>\$1,393,986    | 04/03/25<br>05/07/25<br>11/16/29            | 100%<br><br>20%                    |
| 08-RIV-10-<br><del>08-1C0814</del> 44.5<br>ACNH-0105-(052)E<br>--() |                     | RIVERSIDE COUNTY FROM 1.1 MILES<br>WEST OF WILEY WELL ROAD<br>OVERCROSSING TO CALIFORNIA/<br>ARIZONA STATE LINE<br>PLACE HMA (TYPE A), JPCP,<br>IMPORTED BORROW,                                 | FISHER SAND & GRAVEL CO.<br>DBA SOUTHWEST ASPHALT<br>PAVING<br>1302 W. DRIVERS WAY<br><br>TEMPE AZ 85284<br>(702)929-3157                  | BROWN, PAUL<br>134 E HOBSON WAY<br>BLYTHE, CA 92225<br>(951)232-6161               | \$219,809,875<br>\$152,957,581<br>\$9,975,532 | 06/22/23<br>07/24/23<br>09/15/26            | 46%<br>69%                         |
| 08-RIV-10-748.0/81.7<br>08-1T1404                                   |                     | REPAIR FIRE DAMAGED STRUCTURE<br>DIR'S ORDER EMERGENCY F.A.<br>REPAIR FIRE DAMAGED STRUCTURE                                                                                                     | COFFMAN SPECIALTIES, INC.<br>9685 VIA EXCELENCIA SUITE<br>200<br><br>SAN DIEGO, CA 92126                                                   | VU, KHOI<br>41601 CORPORATE WAY<br>PALM DESERT, CA 92260<br>(951)232-6263          | \$2,985,000<br>\$343,376<br>\$0               | 08/19/25<br>10/10/25<br>09/09/25            | 38%<br>12%                         |
| 20.20<br>201130                                                     |                     |                                                                                                                                                                                                  |                                                                                                                                            |                                                                                    |                                               |                                             |                                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 124  
12/01/25

**District 08**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                    | Contractor                                                                                                             | Resident<br>Engineer                                                                  | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message     |
|--------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|--------------------------------|
| 08-RIV-15-.6/1.6<br>08-1R4504                                |                     | DAMAGE REPAIR FOR EXISTING 66"<br>CULVERT CROSSING UNDERNEATH I-15<br>DIR'S ORDER EMERGENCY F.A<br>REPAIR DAMAGE 66" CSP CULVERT                                                               | MYERS & SONS CONSTRUCTION<br>LLC<br>45 MORRISON AVE<br><br>SACRAMENTO CA 95838<br>(916)283-9950                        | JOE LOPEZ<br>119 N MAPLE STREET<br>#A<br>CORONA CA 92878<br>(951)232-6052             | \$3,485,000<br>\$276,319<br>\$0             | 06/12/25<br>07/22/25<br>02/13/26            | 10%<br>8%                      |
| 20.20<br>201130                                              |                     |                                                                                                                                                                                                |                                                                                                                        |                                                                                       |                                             |                                             |                                |
| 08-RIV-15-3.5/6.8<br>08-1K4004<br>ACIM-0155-(175)E<br>--()   |                     | TEMECULA FROM 0.1 MI NORTH OF<br>TEMECULA PARKWAY TO 0.2 MI NORTH<br>OF WINCHESTER ROAD<br>HMA (TYPE A), RDWY EXC, STR CONC<br>RET WALL,                                                       | BEADOR CONSTRUCTION<br>COMPANY, INC.<br>2900 BRISTOL STREET D204<br><br>COSTA MESA CA 92626<br>(951)674-7352           | SOSTROM, DENISE<br>119 N. MAPLE ST.<br>STE.A<br>CORONA, CA 92880<br>(951)232-7608     | \$31,063,840<br>\$15,341,069<br>\$1,996,864 | 01/29/25<br>02/27/25<br>10/07/27            | 39%<br>49%                     |
| 08-RIV-15-16.3/52.3<br>08-1J8704<br>ACIM-0155-(173)E<br>--() |                     | RIVERSIDE COUNTY AT VARIOUS<br>LOCATIONS FROMBUNDY CANYON ROAD<br>UNDERCROSSING IN WILDOMAR TO<br>PHILADELPHIA STREET UNDERCROSSING<br>IN EAS<br>MINOR CONCRETE, HMA (TYPE A),<br>MODIFYING SI | BEADOR CONSTRUCTION<br>COMPANY, INC.<br>2900 BRISTOL STREET D204<br><br>COSTA MESA CA 92626<br>(951)674-7352           | AVILA, XAVIER<br>119 NORTH MAPLE<br>SUITE A<br>CORONA, CA 92880<br>(951)830-6837      | \$2,587,700<br>\$2,248,843<br>\$137,249     | 07/10/24<br>08/08/24<br>11/25/26            | 34%<br>85%                     |
| 08-RIV-15-18.7/19<br>08-1R3804                               |                     | REPLACE DAMAGED CULVERT RESULTED<br>FROM FIRE SET BY AN UNSHELTERED<br>ENCAMPMENT INDIVIDUAL DIR'S ORDER<br>EMERGENCY F.A.<br>REPLACE DAMAGED CULVERT RESULTED<br>FROM FIRE                    | BALTAZAR CONSTRUCTION INC.<br>236 E ARROW HWY<br><br>COVINA, CA 91722                                                  | JOE LOPEZ<br>119 N MAPLE STREET<br>#A<br>CORONA, CA 92878<br>(951)232-6052            | \$4,685,000<br>\$4,325,186<br>\$0           | 11/05/24<br>11/05/24<br>01/15/26            | 100%<br>92%<br>OVER RUN        |
| 20.20<br>201130                                              |                     |                                                                                                                                                                                                |                                                                                                                        |                                                                                       |                                             |                                             |                                |
| 08-RIV-15-35.1/35.1<br>08-1R4204                             |                     | REPLACE DAMAGED BACKUP GENERATOR<br>FOR THE SANTIAGO PEAK RADIO<br>COMMUNICATION TOWER FROM THE<br>AIRPORT FIRE DIR'S ORDER EMEGENCY<br>F.A.<br>REPLACE BACKUP GENERATOR                       | BCM GROUP, INC<br>9339 FERON BLVD<br>RANCHO CUCAMONGA, CA<br>91730                                                     | ULLOA, IRMA<br>850 S. VIA LATA,<br>SUITE 100A<br>COLTON, CA 92324<br>(909)601-5089    | \$410,000<br>\$367,969<br>\$0               | 11/22/24<br>11/23/24<br>01/30/26            | 100%<br>96%<br>OVER RUN        |
| 20.20.20<br>1130                                             |                     |                                                                                                                                                                                                |                                                                                                                        |                                                                                       |                                             |                                             |                                |
| 08-RIV-15-46.5/49.3<br>08-1P0704                             |                     | RIVERSIDE COUNTY IN EASTVALE FROM<br>SANTA ANA RIVER BRIDGE TO<br>BELLEGRAVE AVENUE OVERCROSSING<br>ROADSIDE CLEARING AND HYDROSEED.                                                           | DIVERSCAPE, INC. DBA<br>DIVERSIFIED LANDSCAPE CO.<br>21730 BUNDY CANYON ROAD<br><br>WILDOMAR CA 92595<br>(951)245-1168 | BENSON, DAVID<br>937 SOUTH VIA LATA<br>SUITE 650<br>COLTON, CA 92324<br>(951)232-6478 | \$918,880<br>\$736,384<br>\$4,371           | 06/13/24<br>07/10/24<br>07/20/28            | 0%<br>0%<br>PLANT EST<br>SATIS |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 125  
12/01/25

**District 08**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                       | Contractor                                                                                                | Resident<br>Engineer                                                                | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message         |
|-------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|---------------------------------------------|----------------------------------------------|------------------------------------|
| 08-RIV-60-6.1/8<br>08-1H3804<br>ACNH-P060-(164)E<br>--()    |                     | RIVERSIDE COUNTY IN JURUPA VALLEY<br>FROM 0.5MILE EAST OF PYRITE STREET<br>TO 0.4 MILE WEST OF PACIFIC AVENUE<br>MINOR CONC, WATER SERVICE<br>CONNECTION, AND     | ACCU CONSTRUCTION, INC.<br>14751 PLAZA DRIVE SUITE L<br>TUSTIN CA 92780<br>(714)641-4730                  | BENSON, DAVID<br>937 S VIA LATA<br>SUITE 650<br>COLTON, CA 92324<br>(951)232-6478   | \$4,312,256<br>\$4,247,121<br>\$14,400      | 12/05/23<br>12/21/23<br>01/24/28             | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 08-RIV-62-3.3/6.5<br>08-1P6804                              |                     | 2023 HURRICANE HILLARY TROPICAL<br>STORM DAMAGE ON SR 62 PLACE RSP,<br>RESTORE UNDERMINED PAVEMENT DIR'S<br>ORDER EMERGENCY F.A.<br>REPAIR DAMAGED BRIDGE PIERS   | GRANITE CONSTRUCTION<br>COMPANY<br>38000 MONROE STREET<br>INDIO, CA 92203<br>(760)391-6297                | HOSSAIN, SADIQUE<br>41601 CORPORATE WAY<br>PALM DESERT, CA 92316<br>(951)830-6828   | \$4,397,000<br>\$4,402,045<br>\$0           | 08/28/23<br>10/23/23<br>10/27/25<br>10/27/25 | 100%<br>100%<br><br>OVER RUN       |
| 20.20<br>201130                                             |                     |                                                                                                                                                                   |                                                                                                           |                                                                                     |                                             |                                              |                                    |
| 08-RIV-74-3.1/3<br>08-1G4704<br>B1ST-S074-(073)E<br>--()    |                     | RIVERSIDE COUNTY NEAR LAKE<br>ELSINORE AT MORRILL CANYON BRIDGE<br>AND NEAR HEMET AT STRAWBERRY CREEK<br>BRIDGE.<br>STRUCTURAL CONC BR, CONC SLAB,<br>HMA (TYPE A | BEADOR CONSTRUCTION<br>COMPANY, INC.<br>2900 BRISTOL STREET D204<br>COSTA MESA, CA 92626<br>(951)674-7352 | BERGEVIN, MIKE<br>9225 STELLAR COURT,<br>STE B<br>CORONA, CA 92883<br>(951)232-3739 | \$9,284,120<br>\$8,925,615<br>\$3,784       | 04/06/23<br>05/10/23<br>08/05/26             | 66%<br>96%                         |
| 08-RIV-74-3.9/11.8<br>08-1R3704                             |                     | REPAIR DAMAGES RESULTED FROM<br>AIRPORT FIRE DIR'S ORDER<br>EMERGENCY F.A.<br>FIRE DAMAGE REPAIRS                                                                 | SKANSKA USA CIVIL WEST<br>CALIFORNIA DISTRICT, INC.<br>1995 AGUA MANSA RD<br>RIVERSIDE, CA 92509          | BERGEVIN, MIKE<br>9225 STELLAR CT.,<br>STE B<br>CORONA, CA 92883<br>(951)232-3739   | \$3,985,000<br>\$1,207,201<br>\$15,578      | 10/07/24<br>01/02/25<br>04/30/26             | 100%<br>30%<br><br>OVER RUN        |
| 20.20<br>201130                                             |                     |                                                                                                                                                                   |                                                                                                           |                                                                                     |                                             |                                              |                                    |
| 08-RIV-74-5.7/11.8<br>08-1K6904<br>HSST-S074-(077)E<br>--() |                     | RIVERSIDE COUNTY IN AND NEAR LAKE<br>ELSINOREFROM MONTE VISTA STREET TO<br>GRAND AVENUE<br>ROCK EXCAVATION, HMA (TYPE A),<br>RHMA-G, AND                          | GRANITE CONSTRUCTION<br>COMPANY<br>38000 MONROE STREET<br>INDIO CA 92203<br>(760)534-3239                 | LOPEZ, JOESPH<br>119 N MAPLE STREET<br>SUITE A<br>CORONA, CA 92880<br>(951)232-6052 | \$88,734,890<br>\$31,480,656<br>\$4,521,598 | 01/09/25<br>02/10/25<br>06/30/28             | 17%<br>35%                         |
| 08-RIV-74-11.8/17.3<br>08-1L3104                            |                     | RIVERSIDE COUNTY IN LAKE ELSINORE<br>FROM GRAND AVENUE TO ROUTE 15/74<br>SEPARATION<br>RHMA (GAP GRADED), REPLACE AC<br>SURF, AND CO                              | R.J. NOBLE COMPANY<br>15505 EAST LINCOLN AVENUE<br>ORANGE CA 92856<br>(714)637-1550                       | XAVIER AVILA<br>119 N MAPLE STE A<br>CORONA CA 92880<br>(591)830-6837               | \$5,478,167<br>\$100,975<br>\$100,975       | 06/06/25<br>07/15/25<br>04/03/26             | 26%<br>2%                          |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 126  
12/01/25

**District 08**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                | Contractor                                                                                              | Resident<br>Engineer                                                                            | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 08-RIV-74-27.5/34.3<br>08-1C07U4<br>ACNH-P074-(073)E<br>--()  |                     | RIVERSIDE COUNTY AT AND NEAR<br>ROMOLAND AND HOMELAND FROM BONNIE<br>DRIVE TO WINCHESTER ROAD<br>RUBBERIZED HMA, FIBER OPTIC CABLE<br>SYSTEMS,                                             | GRIFFITH COMPANY<br>3050 E. BIRCH ST<br><br>BREA CA 92821<br>(714)984-5500                              | SANCHEZ, OMAR<br>9225 STELLAR COURT<br>SUITE B<br>CORONA, CA 92883<br>(909)665-4132             | \$17,882,900<br>\$0<br>\$0                  | 08/11/25<br>08/22/25<br>01/07/27            | 0%<br>0%                   |
| 08-RIV-79-5.4/11.4<br>08-1G6704<br>SSTG-S079-(047)E<br>--()   |                     | RIVERSIDE COUNTY NEAR TEMECULA<br>FROM 0.4 MILE SOUTH OF SAGE ROAD<br>TO 1.1 MILES SOUTH OF PAUBA ROAD<br>HOT MIX ASPHALT, SOIL NAIL,<br>STRUCTURAL CON                                    | ORTIZ ENTERPRISES, INC.<br>6 CUSHING SUITE 200<br><br>IRVINE CA 92618<br>(949)753-1414                  | ABDALLA, OSAMA<br>9225 STELLAR COURT,<br>SUITE B<br>CORONA, CA 92883<br>(951)830-9182           | \$60,942,164<br>\$23,735,037<br>\$2,812,917 | 05/23/24<br>06/17/24<br>02/29/28            | 34%<br>39%                 |
| 08-RIV-91-8.3/9<br>08-1P2804<br>SNHG-P091-(161)E<br>--()      |                     | RIVERSIDE COUNTY IN CORONA FROM<br>0.3 MILE EAST OF PROMENADE AVENUE<br>OVERCROSSING TO 0.1 MILE WEST OF<br>MCKINLEY STREET UNDERCROSSING<br>MOD FO CABLE SYSTEMS, VEGETATION<br>CONTROL ( | AMERICA PACIFIC<br>CONSTRUCTION INC<br>7161 CITRUS VALLEY AVE<br><br>EASTVALE CA 92880<br>(559)577-9999 | ST.JACQUES, MICHAEL<br>4334 LATHAM STREET,<br>SUITE 100<br>RIVERSIDE, CA 92501<br>(909)844-3312 | \$630,330<br>\$366,110<br>\$366,110         | 06/11/25<br>07/22/25<br>12/02/25            | 50%<br>58%                 |
| 08-RIV-91-15.6/21.6<br>08-1L3204<br>ACNH-P091-(155)E<br>--()  |                     | RIVERSIDE COUNTY IN RIVERSIDE FROM<br>0.1 MILE WEST OF ADAMS STREET TO<br>ROUTE 60/91/215 SEPARATION<br>MINOR CONCRETE, WOOD MULCH &<br>PLANT ESTABLI                                      | DIVERSIFIED LANDSCAPE CO.<br>21735 BUNDY CANYON ROAD<br><br>WILDOMAR CA 92595<br>(951)245-1686          | MCNICOLL, JOSEPH<br>937 S. VIA LATA<br>SUITE 650<br>COLTON, CA 92324<br>(909)518-9827           | \$4,478,743<br>\$4,033,092<br>\$5,379       | 09/25/23<br>11/01/23<br>04/24/28            | 0%<br>0%                   |
| 08-RIV-111-47.2/55.3<br>08-1G6304<br>ACNH-P111-(080)E<br>--() |                     | RIVERSIDE COUNTY IN PALM SPRINGS<br>FROM GOLFCLUB DRIVE TO WEST<br>GATEWAY DRIVE<br>RHMA-G, REPLACE AC SURFACING, AND<br>COLD PLA                                                          | GRANITE CONSTRUCTION<br>COMPANY<br>38000 MONROE STREET<br><br>INDIO CA 92203<br>(760)296-7967           | SADIQUE HOSSAIN<br>41601 CORPORATE WAY<br>PALM DESERT, CA 92316<br>(951)830-6828                | \$13,080,472<br>\$12,274,343<br>\$69,248    | 09/05/24<br>10/04/24<br>02/06/26            | 77%<br>92%                 |
| 08-RIV-111-53.9/0<br>08-0R7904                                |                     | RIVERSIDE COUNTY IN PALM SPRINGS<br>AT VISTA CHINO<br>SIGNAL AND LIGHTING SYSTEM.                                                                                                          | CALPROMAX ENGINEERING, INC.<br>650 N. ROSE DR. #186<br><br>PLACENTIA CA 92870<br>(714)573-4599          | VU,KHOI<br>41601 CORPORATE WAY<br>PALM DESERT, CA 92260<br>(951)232-6263                        | \$710,225<br>\$688,161<br>\$0               | 06/20/24<br>07/19/24<br>10/23/25            | 100%<br>96%                |

PLANT EST  
SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 127  
12/01/25

**District 08**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                                                                      | Resident<br>Engineer                                                                      | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 08-RIV-215-13.5/19.5<br>08-1J2604<br>ACIM-2151-(253)E<br>--() |                     | RIVERSIDE COUNTY IN MURRIETA AND<br>MENIFEE FROM 1 MILE NORTH OF<br>CLINTON KEITH ROAD TO 1 MILE NORTH<br>OF NEWPORT ROAD<br>RHMA, REPLACE AC SURFACING, ROCK<br>BLANKET,                    | MARTIN MARIETTA SAN DIEGO<br>AGGREGATES LLC DBA ATP<br>GENERALENGINEERING<br>CONTRACTORS<br>4211 PONDEROSA AVE STE C<br>SAN DIEGO CA 92123<br>(858)944-6711     | ABDALLA, OSAMA<br>9225 STELLAR CT.,<br>SUITE B<br>CORONA, CA 92883<br>(951)830-9182       | \$23,533,722<br>\$22,075,761<br>\$768,543   | 01/10/24<br>02/09/24<br>12/26/25            | 93%<br>93%                 |
| 08-RIV-215-25.0/31.2<br>08-1J2904<br>ACIM-2151-(254)E<br>--() |                     | RIVERSIDE COUNTY IN AND NEAR<br>PERRIS FROM 0.1 MILE SOUTH OF SAN<br>JACINTO RIVER BRIDGETO 0.3 MILE<br>NORTH OF RAMONA EXPRESSWAY<br>RHMA, HMA, REPLACE AC SURFACING,<br>AND COLD           | COFFMAN SPECIALTIES, INC.<br>9685 VIA EXCELENCIA, SUITE<br>20<br>SAN DIEGO CA 92126<br>(858)536-3100                                                            | GUGLIELMANA, THOMAS<br>9225 STELLAR COURT<br>SUITE B<br>CORONA, CA 92883<br>(951)232-3777 | \$28,271,488<br>\$25,400,112<br>\$1,043,176 | 06/18/24<br>07/12/24<br>10/19/26            | 3%<br>88%                  |
| 08-RIV-215-40.5/42.7<br>08-1J6104<br>ACIM-2151-(256)E<br>--() |                     | RIVERSIDE COUNTY IN RIVERSIDE FROM<br>0.8 MILE SOUTH OF ROUTE 60/91<br>SEPARATION TO 0.4 MILE SOUTH OF<br>MARTIN LUTHER KING BOULEVARD UNDE<br>INDIVIDUAL SLAB REPLACEMENT<br>(RSC), RHMA, A | FBD VANGUARD CONSTRUCTION<br>550 GREENVILLE ROAD<br>LIVERMORE CA 94550                                                                                          | ALAM, MAHFUAL<br>4334 LATHAM STREET<br>SUITE 100<br>RIVERSIDE, CA 92501<br>(951)830-6853  | \$23,002,102<br>\$9,221,719<br>\$1,156,687  | 11/05/24<br>12/03/24<br>10/21/26            | 30%<br>40%                 |
| 08-RIV-243-/29.7<br>08-1J4504<br>ACST-S243-(002)E<br>--()     |                     | RIVERSIDE COUNTY FROM ROUTE 74 AT<br>MOUNTAINCENTER TO ROUTE 10 IN<br>BANNING<br>HMA, THERMOPLASTIC TRAFFIC<br>STRIPE, AND COL                                                               | ALL AMERICAN ASPHALT<br>400 EAST SIXTH STREET<br>CORONA CA 92879<br>(858)776-8840                                                                               | RAHMAN, MD<br>850 S VIA LATA #104<br>COLTON, CA 92324<br>(951)830-6845                    | \$17,343,922<br>\$4,252,198<br>\$877,318    | 03/07/25<br>05/23/25<br>11/08/27            | 13%<br>24%                 |
| 08-RIV-5732-/0<br>08-1J3204                                   |                     | RIVERSIDE COUNTY NEAR LAKE<br>ELSINORE AT LAKE ELSINORE<br>MAINTENANCE STATION AT 18745CONARD<br>AVENUE<br>BUILDING WORK, WROUGHT IRON<br>FENCE, HOT MIX                                     | NATIONWIDE CONTRACTING<br>SERVICES, INC. DBA<br>NATIONWIDE GENERAL<br>CONSTRUCTION SERVICES<br>7660 LIBERTY DR<br>HUNTINGTON BEACH CA<br>92647<br>(562)607-8886 | SANCHEZ, OMAR<br>9225 STELLAR COURT,<br>SUITE B<br>CORONA, CA 92883<br>(909)665-4132      | \$8,732,546<br>\$611,809<br>\$286,700       | 05/29/25<br>06/19/25<br>09/03/27            | 8%<br>7%                   |
| 08-SBD-0-/0<br>08-1J6204                                      |                     | SAN BERNARDINO COUNTY AT ESSEX AT<br>THE ESSEX MAINTENANCE STATION<br>BUILDING WORK.                                                                                                         | PREFERRED GENERAL SERVICES<br>19622 SHOSHONEE ROAD<br>APPLE VALLEY CA 92307<br>(760)240-3236                                                                    | ADODO, JEGBEFUME<br>222 E MAIN ST, STE<br>202<br>BARSTOW, CA 92311<br>(951)232-6497       | \$958,523<br>\$167,858<br>\$0               | 06/21/24<br>09/10/24<br>10/27/25            | 28%<br>18%<br>SUSPENDED    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 128  
12/01/25

**District 08**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                                                              | Resident<br>Engineer                                                                                     | Bid + CCOs<br>Comp To date<br>This Month   | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|-------------------------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------|---------------------------------------------|-----------------------------|
| 08-SBD-15-2.4/0<br>08-1J5404<br>BFIM-0151-(252)E<br>--()                      |                     | SAN BERNARDINO COUNTY IN ONTARIO<br>AT ROUTE 10/15 SEPARATION<br>CB, JPCP, STRUCTURAL CONCRETE AND<br>BRIDGE R                                                                                  | FLATIRON DRAGADOS WEST LLC<br>14726 RAMONA AVENUE, SUITE<br>30<br><br>CHINO, CA 91710<br>(909)597-8413                                  | TRAN, GIANG-SINH<br>10370 COMMERCE<br>CENTER, STE B110<br>RANCHO CUCAMONGA, CA<br>91730<br>(951)840-8248 | \$13,426,059<br>\$5,228,467<br>\$1,546,164 | 04/02/25<br>04/24/25<br>04/15/26            | 47%<br>39%                  |
| 08-SBD-15-7.6/7.6<br>08-1R2804                                                |                     | REPLACE THE NONFUNCTIONAL<br>CHILLER SYSTEM DIR'S ORDER<br>EMERGENCY F.A.<br>REPLACE THE NONFUNCTIONAL CHILLER<br>SYSTEM                                                                        | CONTI, LLC<br>14 MORGAN<br><br>IRVINE, CA 92618                                                                                         | ULLOA, IRMA<br>850 S. VIA LATA,<br>SUITE 100A<br>COLTON, CA 92324<br>(909)601-5089                       | \$710,000<br>\$399,453<br>\$0              | 01/17/25<br>06/05/25<br>01/30/25            | 58%<br>56%                  |
| 20.20<br>201130                                                               |                     |                                                                                                                                                                                                 |                                                                                                                                         |                                                                                                          |                                            |                                             |                             |
| 08-SBD-15-15.9/0<br>08-1L5104                                                 |                     | SAN BERNARDINO COUNTY NEAR SAN<br>BERNARDINO AT DEVORE OVERHEAD<br>FURNISH AND PLACE POLYESTER<br>CONCRETE OVERL                                                                                | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION,<br>INC.<br>16351 CONSTRUCTION CIRCLE<br>WES<br><br>IRVINE CA 92606<br>(949)252-0441 | ALFONSO GONZALEZ<br>10370 COMMERCE<br>CENTER DR B-110<br>RANCHO CUCAMONGA CA<br>91730<br>(909)601-4064   | \$1,666,348<br>\$908,934<br>\$772,908      | 08/12/25<br>09/09/25<br>01/02/26            | 53%<br>54%                  |
| 08-SBD-15-20.5/21.6<br>08-1H3904<br>ACIM-0151-(250)E<br>--()                  |                     | SAN BERNARDINO COUNTY FROM 0.6<br>MILE NORTH OF CLEGHORN ROAD<br>UNDERCROSSING TO 0.5 MILESOUTH OF<br>ROUTE 138 AND FROM 0.5 MILE<br>SOUTHOF T<br>CONSTRUCT BUILDING, ROADWAY EXC,<br>JPCP, AND | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE<br><br>FONTANA CA 92335<br>(909)356-8880                                                  | SANTA CRUZ, MAURICIO<br>15255 BEAR VALLEY<br>ROAD<br>HESPERIA, CA 92345<br>(909)601-5118                 | \$25,412,580<br>\$23,010,215<br>\$0        | 07/13/23<br>08/30/23<br>12/11/25            | 82%<br>90%                  |
| 08-SBD-15-<br><del>08-1J5404</del><br>08-1J5404.5<br>CIMG-0153-(049)E<br>--() |                     | SAN BERNARDINO COUNTY NEAR<br>MOUNTAIN PASS FROM 0.2 MILE SOUTH<br>TO 0.4 MILE NORTH OF VALLEY WELLS<br>SAFETY ROADSIDE REST AREA<br>BUILDING WORK.                                             | TSI ENGINEERING, INC.<br>4600 ROSEVILLE RD SUITE<br>140<br><br>NORTH HIGHLANDS CA 95660<br>(916)886-9066                                | NGUYEN, KHOA<br>222 E. MAIN ST.<br>SUITE #208<br>BARSTOW, CA 92311<br>(951)232-8611                      | \$11,872,674<br>\$4,097,257<br>\$887,938   | 12/24/24<br>01/27/25<br>08/13/26            | 28%<br>35%                  |
| 08-SBD-15-<br><del>08-1J5404</del><br>08-1J5404.5                             |                     | SAN BERNARDINO COUNTY ABOUT 43<br>MILES NORTHOF BAKER AT VARIOUS<br>LOCATIONS FROM 0.5 MILE SOUTH OF<br>YATES WELL ROAD OVERCROSSINGTO 0.7<br>LANE CONTROL SIGN SYSTEMS.                        | FERREIRA CONSTRUCTION CO.,<br>INC.<br>10370 COMMERCE DRIVE,<br>SUITE B<br>RANCHO CUCAMONGA CA<br>91730<br>(909)217-2665                 | YAACOUB LAWRANCE<br>464 W 4TH STREET<br>SAN BERNARDINO, CA<br>92401<br>(213)434-9325                     | \$3,076,607<br>\$1,279,144<br>\$0          | 12/18/23<br>03/21/24<br>10/31/25            | 67%<br>43%<br><br>SUSPENDED |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 129  
12/01/25

**District 08**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                 | Contractor                                                                                                    | Resident<br>Engineer                                                                  | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message  |
|--------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|---------------------------------------------|----------------------------------------------|-----------------------------|
| 08-SBD-15-/0<br>08-0N0804                                    |                     | UPGRADE SECURITY MEASURES AT TWO<br>MAINTENANCE STATIONS CAJON L5707<br>AND VICTORVILLE L5710 DIR'S ORDER<br>EMERGENCY F.A.<br>UPGRADE FENCING AND LIGHTING                 | JPUS BUILDERS CORP<br>3010 W ORANGE AVE #102<br><br>ANAHEIM, CA 92804<br>(657)263-2411                        | GONZALEZ, ALFONSO<br>15255 BEAR VALLEY<br>ROAD<br>HESPERIA, CA 92345<br>(909)601-4064 | \$1,651,000<br>\$1,635,937<br>\$0           | 05/24/24<br>09/06/24<br>09/30/25<br>11/19/25 | 100%<br>99%<br><br>OVER RUN |
| 20.20<br>201130                                              |                     |                                                                                                                                                                             |                                                                                                               |                                                                                       |                                             |                                              |                             |
| 08-SBD-18-18.4/19.2<br>08-1R5004                             |                     | REPAIR DETERIORATING AND<br>COLLAPSING RETAINING WALL AT PM<br>18.76, SCALING AND INSTALLING NET<br>DRAPERY SYSTEMS AT PM 18.48DIR'S<br>ORDER                               | MYERS & SONS CONSTRUCTION<br>LLC<br>45 MORRISON AVE<br><br>SACRAMENTO, CA 95838<br>(916)283-9950              | MINEO, NICHOLAS<br>850 S VIA LATA,<br>SUITE 100A<br>COLTON, CA 92323<br>(909)665-4200 | \$4,885,000<br>\$2,084,410<br>\$0           | 01/06/25<br>04/03/25<br>12/15/25             | 100%<br>43%                 |
| 20.20<br>201130                                              |                     | REPAIR DETERIORATING COLLAPSING<br>RETAINING                                                                                                                                |                                                                                                               |                                                                                       |                                             |                                              |                             |
| 08-SBD-18-90.9/96.6<br>08-1J3004<br>ACNH-P018-(065)E<br>--() |                     | SAN BERNARDINO COUNTY IN AND NEAR<br>VICTORVILLE FROM APPLE VALLEY INN<br>ROAD TO ROUTE 15/18 SEPARATION<br>HMA (TYPE A), MOD SIGNAL & LTG<br>SYSTEMS, &                    | SULLY-MILLER CONTRACTING<br>COMPANY<br>135 S. STATE COLLEGE BLVD<br>#40<br><br>BREA CA 92821<br>(714)578-9600 | GONZALEZ, ALFONSO<br>15255 BEAR VALLEY<br>ROAD<br>HESPERIA, CA 92345<br>(909)601-4064 | \$13,273,696<br>\$9,696,718<br>\$466,234    | 12/06/24<br>01/22/25<br>05/07/26             | 56%<br>72%                  |
| 08-SBD-38-14.9/44.2<br>08-1T3304                             |                     | REPAIR THE DAMAGED ROADWAY DIR'S<br>ORDER EMERGENCY F.A.<br>REPAIR THE DAMAGED ROADWAY                                                                                      | RIVERSIDE CONSTRUCTION<br>COMPANY, INC.<br>PO BOX 1146<br><br>RIVERSIDE, CA 92502<br>(951)682-8308            | CONTRERAS, MARCO<br>850 VIA LATA SUITE<br>104<br>COLTON, CA 92324<br>(909)665-9931    | \$9,485,000<br>\$879,060<br>\$0             | 09/22/25<br>10/17/25<br>02/04/26             | 19%<br>9%                   |
| 20.20<br>201130                                              |                     |                                                                                                                                                                             |                                                                                                               |                                                                                       |                                             |                                              |                             |
| 08-SBD-40-5.0/7<br>08-1T2804                                 |                     | REPAIR DAMAGED ROADWAY ON ROUTE 40<br>DUE TO STORM DAMAGE DIR'S<br>EMERGENCY F.A.<br>REPAIR DAMAGED ROADWAY                                                                 | SULLY MILLER CONTRACTING CO<br>135 S.STATE COLLEGE BLVD<br>#400<br><br>BREA, CA 92821<br>(714)578-9600        | NGUYEN, KHOA<br>222 EAST MAIN ST.<br>SUITE 208<br>BARSTOW CA 92311<br>(951)232-8611   | \$2,485,000<br>\$1,200,370<br>\$0           | 09/04/25<br>10/17/25<br>01/22/26             | 41%<br>48%                  |
| 2020<br>201130                                               |                     |                                                                                                                                                                             |                                                                                                               |                                                                                       |                                             |                                              |                             |
| 08-SBD-40-<br>0051K4904.9<br>ACIM-0402-(070)E<br>--()        |                     | SAN BERNARDINO COUNTY ABOUT 36<br>MILES WEST OF NEEDLES FROM 2.1<br>MILES TO 1.3 MILES WEST OF GOFFS<br>ROAD UNDERCROSSING<br>BUILDING WORK, HMA, AND TEMPORARY<br>PORTABLE | GRANITE CONSTRUCTION<br>COMPANY<br>580 W BEACH STREET<br><br>WATSONVILLE CA 95076<br>(442)637-1608            | DOAN, ANTHONY<br>1044 E. BROADWAY ST<br>NEEDLES, CA 92363<br>(951)840-8222            | \$45,585,371<br>\$25,279,572<br>\$1,171,685 | 05/28/24<br>06/18/24<br>06/03/26             | 40%<br>55%                  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 130  
12/01/25

**District 08**

| Location<br>Contract<br>Fed Aid<br>Pgm Code             | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                                  | Resident<br>Engineer                                                                | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 08-SBD-40-<br><del>009187004.9</del>                    |                     | SAN BERNARDINO COUNTY FROM 2.9<br>MILES WEST TO 3.2 MILES EAST OF<br>ROUTE 95<br>RUBBERIZED HMA, COLD PLANE AC<br>PVTM AND REP                                                               | SULLY-MILLER CONTRACTING<br>COMPANY<br>135 S. STATE COLLEGE BLVD<br>#40<br><br>BREA CA 92821                                | ANTHONY DOAN<br>1044 E BROADWAY ST<br>NEEDLES CA 92363<br>(951)840-8222             | \$8,773,158<br>\$7,019,489<br>\$7,019,489   | 06/24/25<br>07/14/25<br>02/05/26            | 35%<br>79%                 |
| 08-SBD-40-<br><del>009187004.2</del>                    |                     | SAN BERNARDINO COUNTY IN NEEDLES<br>FROM FOX WASH OVERFLOW TO L STREET<br>UNDERCROSSING                                                                                                      | INTERSTATE CIVIL<br>CONSTRUCTION<br>6025 PARK DR                                                                            | ANTHONY DOAN<br>1044 EAST BROADWAY<br>ST.                                           | \$6,863,845<br>\$2,799,352<br>\$2,225,550   | 06/06/25<br>06/17/25<br>01/29/26            | 62%<br>41%                 |
| HSIM-0402-(071)E<br>--()                                |                     | COLD PLANE AC & RHMA, VEGETATION<br>CONTROL (                                                                                                                                                | WRIGHTWOOD CA 92397<br>(760)281-0188                                                                                        | NEEDLES, CA 92363<br>(951)232-8611                                                  |                                             |                                             |                            |
| 08-SBD-40-/S.8<br>08-1J7204<br>ACIM-0401-(092)E<br>--() |                     | SAN BERNARDINO COUNTY IN AND NEAR<br>BARSTOW FROM 0.1 MILE WEST OF<br>ROBERTA STREET TO MONTARA ROAD AND<br>FROM ROUTE 15 TO 0.4 MILEEAST O<br>REPLACE AC SURFACING, COLD PLANE<br>AC PAVEME | SULLY-MILLER CONTRACTING<br>COMPANY<br>135 S. STATE COLLEGE BLVD<br>#40<br><br>BREA CA 92821<br>(914)578-9600               | NGUYEN, KHOA<br>222 E. MAIN ST.<br>SUITE #208<br>BARSTOW, CA 92311<br>(951)232-8611 | \$40,145,035<br>\$33,800,009<br>\$1,100,616 | 01/17/25<br>02/10/25<br>04/03/26            | 64%<br>82%                 |
| 08-SBD-60-6.9/9.9<br>08-1P1204                          |                     | SAN BERNARDINO COUNTY IN ONTARIO<br>AT VARIOUS LOCATIONS FROM VINEYARD<br>AVENUE UNDERCROSSING TO MILLIKEN<br>AVENUE UNDERCROSSING<br>GRIND EXIST BRIDGE DECK, FURNISH<br>& PLACE P          | AMERICAN CIVIL CONSTRUCTORS<br>WEST COAST, LLC<br>2990 BAY VISTA COURT,<br>SUITE D<br><br>BENICIA CA 94510<br>(707)746-8028 | AVILA, XAVIER<br>119 N. MAPLE SUITE<br>A<br>CORONA, CA 92880<br>(951)830-6837       | \$3,265,000<br>\$3,080,864<br>\$816,266     | 05/15/25<br>06/10/25<br>12/01/25            | 90%<br>94%                 |
| 08-SBD-62-30.7/31.3<br>08-1T2604                        |                     | REPAIR ROADWAY, SLOPE PAVING,<br>BRIDGE RAILINGS, BRIDGE<br>EMBANKMENTS, SIDEWALKS, DRAINAGE<br>SYSTEMS DIR'S ORDER EMERGENCY<br>F.A.                                                        | GRIFFITH COMPANY<br>12200 BLOOMFIELD AVE<br>SANTA FE SPRINGS CA<br>90670<br>(562)929-1128                                   | VU, KHOI<br>41601 CORPORATE WAY<br>PALM DESERT, CA 92260<br>(951)232-6263           | \$2,985,000<br>\$0<br>\$0                   | 08/26/25<br>11/06/25<br>12/26/25            | 0%<br>0%                   |
| 20.20<br>201130                                         |                     | REPAIR<br>ROAD, PAVING, RAILINGS, EMBANKMENTS                                                                                                                                                |                                                                                                                             |                                                                                     |                                             |                                             |                            |
| 08-SBD-62-54.0/79.5<br>08-1T3504                        |                     | REPAIR FLOOD DAMAGED ROADWAY<br>DIR'S ORDER EMERGENCY F.A.<br>REPAIR FLOOD DAMAGED ROADWAY                                                                                                   | GRIFFITH COMPANY<br>12200 BLOOMFIELD AVE<br>SANTA FE SPRINGS CA<br>90670<br>(562)929-1128                                   | VU, KHOI<br>41601 CORPORATE WAY<br>PALM DESERT, CA 92260<br>(951)232-6263           | \$1,785,000<br>\$0<br>\$0                   | 09/22/25<br>11/06/25<br>12/11/25            | 0%<br>0%                   |
| 20.20<br>201130                                         |                     |                                                                                                                                                                                              |                                                                                                                             |                                                                                     |                                             |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 131  
12/01/25

| District                                    |                     | 08                                                                                                                                                                         |                                                                                                       |                                                                                        |                                          |                                             |                            |
|---------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                | Contractor                                                                                            | Resident<br>Engineer                                                                   | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
| 08-SBD-95-57.2/64.5<br>08-1L2404            |                     | SAN BERNARDINO COUNTY NEAR NEEDLES<br>FROM ROUTE 40/95 SEPARATION TO 0.5<br>MILE NORTH OF GOFFS ROAD<br>RHMA (GAP GRADED), REPLACE AC<br>SURFACING, A                      | SULLY-MILLER CONTRACTING<br>COMPANY<br>135 S. STATE COLLEGE BLVD<br>#40<br><br>BREA CA 92821          |                                                                                        | \$6,949,949<br>\$0<br>\$0                | 10/09/25<br>10/24/25                        | 0%<br>0%                   |
| 08-SBD-138-18.9/19.5<br>08-1R7304           |                     | INSTALL DRAINAGE SYSTEM TO<br>MITIGATE CONCENTRATED FLOW<br>CROSSING THE HIGHWAY DURING<br>RAINFALL AND FLOODING DIR'S ORDER<br>EMERGENCY F.A                              | STEVE P. RADOS INC<br>PO BOX 15128<br><br>SANTA ANA, CA 92705<br>(714)835-4612                        | FLORES, ROBERTO<br>15255 BEAR VALLEY<br>RD<br>HESPERIA, CA, 92345<br>(909)601-4698     | \$3,585,000<br>\$80,568<br>\$0           | 07/31/25<br>09/12/25<br>02/02/26            | 20%<br>2%                  |
| 20.20<br>201130                             |                     | INSTALL DRAINAGE SYSTEM                                                                                                                                                    |                                                                                                       |                                                                                        |                                          |                                             |                            |
| 08-SBD-138-21.4/37.8<br>08-1N7504           |                     | SAN BERNARDINO COUNTY ON ROUTE 138<br>FROM BOLINGBROKE ROAD TO ROUTE 18<br>AND ON ROUTE 189 FROM ROUTE 18 TO<br>ROUTE 173<br>SLURRY SEAL, TWO-COMPONENT PAINT<br>TRAFFIC S | PAVEMENT COATINGS CO.<br>10240 SAN SEVAINE WAY<br><br>JURUPA VALLEY CA 91752<br>(951)703-5268         | RAHMAN, MD<br>850 S VIA LATA #104<br>COLTON, CA 92324<br>(951)830-6845                 | \$4,202,430<br>\$4,029,067<br>\$84,955   | 06/12/24<br>07/10/24<br>11/21/25            | 99%<br>94%                 |
| 08-SBD-138-23.9/33.6<br>08-1T1004           |                     | REPAIR FIRE DAMAGED ROADWAY<br>DIR'S ORDER EMERGENCY F.A.<br>REPAIR FIRE DAMAGED ROADWAY                                                                                   | BALTAZAR CONSTRUCTION INC<br>236 E ARROW HWY<br><br>COVINA, CA 91722                                  | CANUTI, LARRY<br>15255 BEAR VALLEY<br>RD<br>HESPERIA, CA 92345<br>(951)808-3255        | \$3,985,000<br>\$1,312,956<br>\$0        | 07/02/25<br>08/14/25<br>11/21/25            | 100%<br>33%                |
| 20.20<br>201130                             |                     |                                                                                                                                                                            |                                                                                                       |                                                                                        |                                          |                                             |                            |
| 08-SBD-173-/L7.7<br>08-1N7704               |                     | SAN BERNARDINO COUNTY IN HESPERIA<br>FROM ROUTE 138 TO 0.5 MILE EAST OF<br>ARROWHEAD LAKE ROAD<br>COLD PLANE AC PVMT, HMA (TYPE A),<br>AND REPL                            | CALMEX ENGINEERING, INC.<br>2750 S. LILAC AVE<br><br>BLOOMINGTON CA 92316<br>(909)546-1311            | MINEO, NICHOLAS<br>850 S. VIA LATA,<br>SUITE 100A<br>COLTON, CA 92324<br>(909)665-4200 | \$3,260,585<br>\$3,074,320<br>\$0        | 04/25/25<br>05/13/25<br>08/29/25            | 100%<br>91%                |
| 08-SBD-178-10.0/12<br>08-1T3204             |                     | REPAIR/RESTORE DAMAGE ROADWAY SBD<br>178 WASHOUT DIRECTORS ORDER<br>EMERGENCY F.A<br>REPAIR DAMAGED SBD 178                                                                | BEADOR CONSTRUCTION COMPANY<br>2900 BRISTOL ST SUITE D204<br><br>COSTA MESA CA 92626<br>(951)674-7352 | LOZA, SHAUN<br>15255 BEAR VALLEY<br>RD<br>HESPERIA CA 92345<br>(909)601-4717           | \$1,985,000<br>\$1,545,971<br>\$0        | 09/22/25<br>10/24/25<br>10/06/25            | 28%<br>78%                 |
| 2020<br>201130                              |                     |                                                                                                                                                                            |                                                                                                       |                                                                                        |                                          |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 132  
12/01/25

**District 08**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                | Contractor                                                                                                     | Resident<br>Engineer                                                                                       | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message     |
|-------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|--------------------------------|
| 08-SBD-210-1.2/1.6<br>08-1M7404<br>HSNH-P210-(018)E<br>--() |                     | SANBERNARDINO COUNTY IN UPLAND<br>FROM 0.3 MILE WEST TO 0.1 MILE<br>EAST OF MOUNTAIN AVENUE<br>OVERCROSSING<br>JPCP (RSC), RDWY EXC, LCB RAPID<br>SETTING, &                               | INTERSTATE CIVIL<br>CONSTRUCTION<br>6025 PARK DR<br>WRIGHTWOOD CA 92397<br>(760)662-1771                       | NGUYEN, VU<br>10370 COMMERCE<br>CENTER DR., #110<br>RANCHO CUCAMONGA, CA<br>91730<br>(951)232-3784         | \$3,017,372<br>\$2,827,132<br>\$29,514   | 03/12/25<br>03/27/25<br>08/12/26             | 24%<br>92%                     |
| 08-SBD-210-14.6/16.4<br>08-0N0604                           |                     | SAN BERNARDINO COUNTY IN FONTANA<br>AND RIALTO FROM 0.3 MILE WEST OF<br>SIERRA AVENUEOVERCROSSING TO<br>LOCUST AVENUE OVERCROSSING<br>PLASTIC PIPE (SUPPLY LINE),<br>ROADSIDE CLEAR        | JOHN SEMSEN LANDSCAPING<br>CO., INC.<br>21161 LYONS BALD MOUNTAIN<br>ROA<br>SONORA CA 95370<br>(209)743-4911   | BENSON, DAVID<br>937 S VIA LATA<br>SUITE 650<br>COLTON, CA<br>(951)232-6478                                | \$789,930<br>\$319,400<br>\$128,995      | 06/16/25<br>07/08/25<br>01/16/29             | 51%<br>40%                     |
| 08-SBD-210-15.7/17.9<br>08-1P0604                           |                     | SAN BERNARDINO COUNTY IN RIALTO<br>FROM 0.2 MILE WEST OF ALDER AVENUE<br>OVERCROSSING TO CACTUS AVENUE<br>OVERCROSSING<br>PLASTIC PIPE (SUPPLY LINE), WOOD<br>MUNCH & M                    | JOHN SEMSEN LANDSCAPING<br>CO., INC.<br>21161 LYONS BALD MOUNTAIN<br>ROA<br>SONORA CA 95370<br>(209)743-6809   | BENSON, DAVID<br>937 S. VIA LATA STE<br>650<br>COLTON, CA 92324<br>(951)232-6478                           | \$941,690<br>\$890,783<br>\$2,175        | 06/28/24<br>07/17/24<br>02/01/28             | 0%<br>0%<br>PLANT EST<br>SATIS |
| 08-SBD-210-23.1/24.7<br>08-1L9704                           |                     | SAN BERNARDINO COUNTY IN SAN<br>BERNARDINO ONROUTE 210 FROM ROUTE<br>210/259 SEPARATION T00.5 MILE EAST<br>OF NORTH WATERMAN OVERCROSSING<br>WOOD MULCH, ROADSIDE CLEARING, &<br>MODIFYING | DIVERSIFIED LANDSCAPE CO.<br>21730 BUNDY CANYON ROAD<br>WILDOMAR CA 92595<br>(951)245-1686                     | MCNICOLL, JOSEPH<br>937 S VIA LATA STE<br>650<br>COLTON, CA 92324<br>(909)518-9727                         | \$1,432,755<br>\$1,312,177<br>\$1,887    | 06/13/23<br>07/24/23<br>09/15/27             | 0%<br>0%<br>PLANT EST<br>SATIS |
| 08-SBD-210-/33.2<br>08-1P6104                               |                     | SAN BERNARDINO COUNTY FROM LOS<br>ANGELES COUNTY LINE TO ROUTE 10<br>RUMBLE STRIP (AC PAVEMENT AND<br>CONCRETE PAV                                                                         | SPECIALIZED PAVEMENT<br>MARKING, LLC<br>11095 SW INDUSTRIAL WAY<br>SUITE<br>TUALATIN OR 97062<br>(503)885-0420 | GIANG-SINH TRAN<br>10370 COMMERCE<br>CENTER DR STE B<br>-110 RANCHO CUCAMONGA<br>CA 91730<br>(909)601-4046 | \$1,057,100<br>\$928,637<br>\$0          | 05/22/25<br>07/08/25<br>11/03/24<br>11/04/25 | 100%<br>100%<br>COMPLETED      |
| 08-SBD-247-46.1/76.9<br>08-1T2704                           |                     | REPAIR ROADWAY PAVEMENT AND<br>EMBANKMENT DIR'S ORDER EMERGENCY<br>F.A.<br>REPAIR ROADWAY PAVEMENT AND<br>EMBANKMENT                                                                       | SULLY-MILLER CONTRACTING<br>CO.<br>135 S STATE COLLEGE BLVD<br>#400<br>BREA CA 92821<br>(714)578-9600          | SAOUD, WALID<br>15255 BEAR VALLEY<br>ROAD<br>HESPERIA CA 92345<br>(909)601-4349                            | \$1,985,000<br>\$836,525<br>\$0          | 08/29/25<br>11/06/25<br>12/31/25             | 62%<br>42%                     |
| 2020<br>201103                                              |                     |                                                                                                                                                                                            |                                                                                                                |                                                                                                            |                                          |                                              |                                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 133  
12/01/25

**District 08**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                    | Contractor                                                                                                                          | Resident<br>Engineer                                                                      | Bid + CCOs<br>Comp To date<br>This Month   | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|--------------------------------------------|---------------------------------------------|----------------------------|
| 08-SBD-247-/23<br>08-1J2704<br>ACST-P247-(015)E<br>--()    |                     | SAN BERNARDINO COUNTY IN YUCCA<br>VALLEY FROMROUTE 62 TO 0.4 MILE<br>WEST OF GIN ROAD<br>RUBBERIZED HMA, HMA (TYPE A),<br>COLD PLANE A                                         | SULLY-MILLER CONTRACTING<br>COMPANY<br>135 S. STATE COLLEGE BLVD<br>#40<br>BREA CA 92821<br>(714)949-1771                           | SAOUD, WALID<br>15255 BEAR VALLEY<br>ROAD<br>HESPERIA, CA 92345<br>(909)601-4349          | \$22,269,737<br>\$20,625,001<br>\$115,589  | 01/31/25<br>03/06/25<br>12/09/25            | 88%<br>91%                 |
| 08-SBD-395-4.0/49<br>08-1G6404<br>ACNH-P395-(351)E<br>--() |                     | SAN BERNARDINO COUNTY AT VARIOUS<br>LOCATIONSFROM ROUTE 15/395<br>SEPARATION TO 3.1 MILES NORTH OF<br>ROUTE 58/395 SEPARATION<br>REPLACE ASPHALT CONCRETE<br>SURFACING, COLD P | SULLY-MILLER CONTRACTING<br>COMPANY<br>135 S. STATE COLLEGE BLVD<br>#40<br>BREA CA 92821<br>(714)578-9600                           | LOZA, SHAUN<br>15255 BEAR VALLEY<br>ROAD<br>HESPERIA, CA 92345<br>(909)601-4717           | \$36,660,303<br>\$35,806,915<br>\$0        | 10/25/23<br>11/28/23<br>09/20/25            | 100%<br>95%                |
| 08-VAR--/0<br>08-1H9914<br>SSTG-000C-(554)E<br>--()        |                     | RIVERSIDE AND SAN BERNARDINO<br>COUNTIES AT VARIOUS LOCATIONS<br>INSTALL ROADSIDE SIGN-ONE POST,<br>FURNISH SI                                                                 | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION,<br>INC.<br>16351 CONSTRUCTION CIRCLE<br>WES<br>IRVINE CA 92606<br>(949)252-0441 | AVILA, XAVIER<br>119 N MAPLE ST STE<br>A<br>CORONA, CA 92880<br>(951)830-6837             | \$3,668,670<br>\$3,391,074<br>\$0          | 01/03/24<br>01/23/24<br>10/30/25            | 100%<br>92%                |
| 08-VAR--/0<br>08-1E1404<br>SSTG-S079-(048)E<br>--()        |                     | RIVERSIDE COUNTY AT VARIOUS<br>LOCATIONS<br>MGS, CONCRETE BARRIER AND<br>VEGETATION CONTR                                                                                      | BEADOR CONSTRUCTION<br>COMPANY, INC.<br>2900 BRISTOL STREET STE<br>D204<br>COSTA MESA, CA 92626<br>(951)674-7352                    | GUGLIELMANA, THOMAS<br>9225 STELLAR COURT<br>SUITE B<br>CORONA, CA 92883<br>(951)232-3777 | \$8,015,737<br>\$7,521,670<br>\$395,092    | 04/25/24<br>06/05/24<br>02/06/26            | 79%<br>91%                 |
| 08-VAR--/0<br>08-1P6604                                    |                     | RIVERSIDE AND SAN BERNARDINO<br>COUNTIES AT VARIOUS LOCATIONS<br>WRONG WAY FLASHING SIGN SYSTEMS<br>AND ROADSI                                                                 | ALFARO COMMUNICATIONS<br>CONSTRUCTION, INC.<br>15614 S. ATLANTIC AVENUE<br>COMPTON CA 90221<br>(310)669-8949                        | SHBAITA, JASON<br>850 S. VIA LATA<br>100A<br>COLTON, CA 92324<br>(909)665-4302            | \$708,951<br>\$0<br>\$0                    | 05/27/25<br>06/09/25<br>02/28/26            | 0%<br>0%<br>SUSPENDED      |
| 08-VAR--/0<br>08-1J8404<br>ACST-000C-(557)E<br>--()        |                     | SAN BERNARDINO COUNTY AT VARIOUS<br>LOCATIONS<br>INSTALL CMS SYSTEM, FURNISH SIGN<br>STRUCTURE                                                                                 | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION,<br>INC.<br>16351 CONSTRUCTION CIRCLE<br>WES<br>IRVINE CA 92606<br>(949)252-0441 | NGUYEN, KHOA<br>222 E MAIN ST<br>STE#208<br>BARSTOW, CA 92311<br>(951)232-8611            | \$12,587,961<br>\$8,684,468<br>\$1,862,704 | 06/28/24<br>08/14/24<br>01/20/26            | 80%<br>67%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 134  
12/01/25

**District 08**

| Location<br>Contract<br>Fed Aid<br>Pgm Code         | Storm Water<br>Plan | Description<br>Type Of Work                                                                                    | Contractor                                                                                                                              | Resident<br>Engineer                                                                   | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|-----------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------|
| 08-VAR--/0<br>08-1N4704                             |                     | RIVERSIDE AND SAN BERNARDINO<br>COUNTIES AT VARIOUS LOCATIONS<br>MODIFY FO CABLE, CAMERA &<br>ROADSIDE WEATHER | SELECT ELECTRIC, INC.<br>2790 BUSINESS PARK DRIVE<br><br>VISTA CA 92081<br>(619)919-3869                                                | YAACOUN, LAWRENCE<br>464 W 4TH STREET<br>SAN BERNARDINO, CA<br>92401<br>(213)434-9325  | \$2,802,642<br>\$2,371,159<br>\$0        | 06/26/24<br>08/07/24<br>02/20/26            | 84%<br>85%<br><br>SUSPENDED |
| 08-VAR--/0<br>08-1J8604<br>ACNH-X071-(076)E<br>--() |                     | SAN BERNARDINO COUNTY AT VARIOUS<br>LOCATIONS<br>MODIFYING CMS SYSTEMS AND FURNISH<br>SIGN STR                 | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION,<br>INC.<br>16351 CONSTRUCTION CIRCLE<br>WES<br><br>IRVINE CA 92606<br>(949)292-6906 | YAACOUN, LAWRENCE<br>464 W 4TH STREET<br>SAN BERNARDINO, CA<br>92401<br>(213)434-9325  | \$14,228,863<br>\$4,161,710<br>\$516,850 | 05/01/24<br>06/05/24<br>04/30/26            | 64%<br>29%                  |
| 08-VAR--/0<br>08-1H9924<br>ACST-000C-(552)E<br>--() |                     | RIVERSIDE AND SAN BERNARDINO<br>COUNTIES AT VARIOUS LOCATIONS<br>INSTALL ROADSIDE SIGN-ONE POST, &<br>FURNISH  | GBA ENGINEERING, INC.<br>18543 YORBA LINDA BLVD<br>#394<br><br>YORBA LINDA CA 92886<br>(714)510-6700                                    | MINEO, NICHOLAS<br>850 S. VIA LATA,<br>SUITE 100A<br>COLTON, CA 92324<br>(909)665-4200 | \$2,167,156<br>\$2,112,923<br>\$0        | 04/15/24<br>06/05/24<br>02/02/26            | 100%<br>97%                 |
| 08-VAR--/0<br>08-1P8904                             |                     | RIVERSIDE AND SAN BERNARDINO<br>COUNTIES AT VARIOUS LOCATIONS<br>MODIFYING TRAFFIC MONITORING<br>STATIONS AND  | KANAAN CONSTRUCTION, INC.<br>5040 HEINTZ STREET<br><br>BALDWIN PARK CA 91706<br>(626)334-5775                                           | YAACOUN, LAWRENCE<br>464 W 4TH STREET<br>SAN BERNARDINO, CA<br>92401<br>(213)434-9325  | \$892,080<br>\$440,357<br>\$0            | 05/07/25<br>06/03/25<br>12/12/25            | 38%<br>49%<br><br>SUSPENDED |
| 08-VAR--/0<br>08-1H8804                             |                     | RIVERSIDE COUNTY AT VARIOUS<br>LOCATIONS<br>CAMERA SYSTEMS, ROLLED EROSION<br>CONTROL PRO                      | INDUS GENERAL INC.<br>1851 HERITAGE LANE STE 129<br><br>SACRAMENTO CA 95821                                                             | SOSTROM, DENISE<br>119 N. MAPLE ST.<br>STE A<br>CORONA, CA 92880<br>(951)232-7608      | \$489,208<br>\$272,012<br>\$0            | 06/27/24<br>10/01/24<br>11/30/25            | 63%<br>46%<br><br>SUSPENDED |
| 08-VAR--/0<br>08-1R0404                             |                     | RIVERSIDE AND SAN BERNARDINO<br>COUNTIES AT VARIOUS LOCATIONS<br>MODIFYING TRAFFIC MONITORING<br>STATIONS.     | TECHBLEED<br>53 GLENFLOW CT.<br><br>GLENDALE CA 91206                                                                                   |                                                                                        | \$372,859<br>\$0<br>\$0                  | 06/13/25<br>07/30/25                        | 0%<br>0%                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 135  
12/01/25

**District                      08**

| Location<br>Contract<br>Fed Aid<br>Pgm Code         | Storm Water<br>Plan | Description<br>Type Of Work                                                                    | Contractor                                                                                       | Resident<br>Engineer                                                                | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-----------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 08-VAR--/0<br>08-1P0904                             |                     | RIVERSIDE COUNTY AT VARIOUS<br>LOCATIONS<br>FURNISH AND PLACE POLYESTER<br>CONCRETE OVERL      | MYERS & SONS CONSTRUCTION,<br>LLC<br>45 MORRISON AVE<br><br>SACRAMENTO CA 95838<br>(916)283-9950 | AVILA, XAVIER<br>119 N. MAPLE ST.<br>CORONA, CA 92880<br>(951)830-6837              | \$2,845,843<br>\$3,040,288<br>\$0        | 05/09/25<br>05/23/25<br>10/31/25            | 91%<br>99%                 |
| 08-VAR--/0<br>08-1J8504<br>ACST-X071-(077)E<br>--() |                     | SAN BERNARDINO COUNTY AT VARIOUS<br>LOCATIONS<br>FURNISH SIGN STRUCTURE AND<br>INSTALL CHANGEA | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE<br><br>FONTANA CA 92335<br>(909)356-8880           | ELZAWY, GEORGE<br>850 S. VIA LATA<br>SUITE 104<br>COLTON, CA 92324<br>(951)212-4988 | \$14,178,561<br>\$3,519,306<br>\$0       | 08/29/24<br>09/10/24<br>03/10/26            | 48%<br>25%                 |

|                |                              |                        |                           |                      |                         |                     |
|----------------|------------------------------|------------------------|---------------------------|----------------------|-------------------------|---------------------|
| <b>Totals:</b> | <b>Authorized Final Amt:</b> | <u>\$1,176,001,951</u> | <b>Completed to Date:</b> | <u>\$764,460,456</u> | <b>Work This Month:</b> | <u>\$47,124,662</u> |
|----------------|------------------------------|------------------------|---------------------------|----------------------|-------------------------|---------------------|

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 136  
12/01/25

**District 09**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                           | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                 | Resident<br>Engineer                                                             | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-----------------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 09-INY-168-17.6/18.3<br>09-374704<br>ACST-X027-(012)E<br>--()         |                     | INYO COUNTY IN AND NEAR BISHOP ON<br>ROUTE 395 FROM 0.1 MILE SOUTH OF<br>JAY STREET TO BARLOW LANE AND ON<br>ROUTE 168 FROM PIONEER LANE TO<br>HMA (TYPE A), MINOR CONCRETE, AND<br>LIGHTING | PAPICH CONSTRUCTION<br>COMPANY, INC.<br>398 SUNRISE TERRACE<br><br>ARROYO GRANDE CA 93420<br>(805)904-4664 | JOHN GENTRY<br>500 S MAIN STREET,<br>BISHOP CA<br><br>(619)433-2514              | \$23,088,926<br>\$7,750,583<br>\$0          | 02/21/25<br>03/18/25<br>05/19/26            | 41%<br>34%                 |
| 09-INY-395-29.2/41.8<br>09-213404<br>ACNH-P395-(348)E<br>--()<br>HE14 |                     | IN INYO COUNTY NEAR OLANCHA AND<br>CARTAGO FROM 1.4 MILES SOUTH OF<br>LOS ANGELES AQUEDUCT BRIDGE TO 0.2<br>MILE SOUTH OF ASH CREEK BRIDGE<br>CONSTRUCT 4 LANE EXPRESSWAY                    | FISHER SAND & GRAVEL CO<br>1302 W. DRIVERS WAY<br><br>TEMPE AZ 85284<br>(480)730-1033                      | DAMON CHERENZIA<br>500 SOUTH MAIN<br>STREET<br>BISHOP, CA 93514<br>(760)920-3460 | \$100,880,804<br>\$94,612,913<br>\$0        | 10/22/21<br>11/23/21<br>11/19/25            | 100%<br>93%                |
| 09-INY-395-56.8/57.4<br>09-374504<br>ACNH-P395-(356)E<br>--()         |                     | INYO COUNTY AT AND NEAR LONE PINE<br>FROM TEYA ROAD TO EAST INYO STREET<br>AND FROM BEGOLE STREET TO EAST<br>LUBKEN AVENUE<br>CONSTRUCT SIDEWALK, CURB RAMPS,<br>AND DRAINAGE                | CALIFORNIA HIGHWAY<br>CONSTRUCTION GROUP, INC.<br>1647 WILLOW PASS ROAD #150<br><br>CONCORD CA 94520       |                                                                                  | \$5,886,888<br>\$0<br>\$0                   | 09/19/25<br>11/05/25                        | 0%<br>0%                   |
| 09-INY-395-57.4/0<br>09-390204                                        |                     | INYO COUNTY AT LONE PINE AT EAST<br>MUIR STREET<br>CONSTRUCT MINOR CONCRETE AND<br>INSTALL HYBRI                                                                                             | INTERSTATE CIVIL<br>CONSTRUCTION<br>6025 PARK DR<br><br>WRIGHTWOOD CA 92397                                |                                                                                  | \$668,415<br>\$0<br>\$0                     | 06/16/25<br>07/02/25                        | 0%<br>0%                   |
| 09-INY-395-<br>09-0790048<br>ACNH-P395-(354)E<br>--()                 |                     | INYO COUNTY AT AND NEAR BIG PINE<br>FROM 0.1 MILE SOUTH OF ELNA ROAD<br>TO SOUTH JUNCTION ROUTE 168<br>CONSTRUCT HMA, CURB RAMPS, AND<br>ELECTRICAL                                          | ROAD AND HIGHWAY BUILDERS,<br>LLC.<br>950 E MUSTANG RD<br><br>SPARKS NV 89434<br>(775)852-7283             | ADAM ZUMSTEIN<br>500 S. MAIN ST.<br>BISHOP, CA 93514<br>(760)920-3406            | \$29,703,154<br>\$24,844,781<br>\$4,079,251 | 02/20/25<br>03/21/25<br>03/19/26            | 57%<br>81%                 |
| 09-INY-395-115.0/0<br>09-374804                                       |                     | INYO COUNTY IN BISHOP AT THE<br>DISTRICT OFFICE AT 500 SOUTH MAIN<br>STREET<br>BUILDING WORK AND PLACE HMA (TYPE<br>A).                                                                      | BOWE CONTRACTORS, INC.<br>609 BAILEY COURT<br><br>TEHACHAPI CA 93561                                       |                                                                                  | \$13,624,635<br>\$0<br>\$0                  | 10/03/25<br>11/03/25                        | 0%<br>0%                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 137  
12/01/25

**District 09**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                   | Contractor                                                                                                              | Resident<br>Engineer                                                           | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|---------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|-------------------------------------------|----------------------------------------------|-------------------------------|
| 09-INY-395-<br><del>09-395-004</del><br>09-395-004            |                     | INYO COUNTY NEAR BISHOP FROM 0.1<br>MILE EAST OF SEE VEE LANE TO BARLOW<br>LANE                                                                                                               | PAPICH CONTRUCTION COMPANY<br>INC.<br>398 SUNRISE TERRACE                                                               | ADAM ZUMSTEIN<br>500 S. MAIN ST.<br>BISHOP, CA 93514<br>(760)920-3406          | \$12,811,695<br>\$4,211,465<br>\$947,205  | 04/03/25<br>05/07/25<br>04/30/26             | 44%<br>33%                    |
| ACNH-P395-(355)E<br>--()                                      |                     | CONSTRUCT SIDEWALKS, RETAINING<br>WALLS, BRID                                                                                                                                                 | ARROYO GRANDE, CA 93420                                                                                                 |                                                                                |                                           |                                              |                               |
| 09-INY-5709-/0<br>09-379504                                   |                     | INYO COUNTY AT INDEPENDENCE AT THE<br>INDEPENDENCE MAINTENANCE STATION<br>AT 665 NORTH EDWARDS STREET<br>CONSTRUCT BUILDING AND PLACE HMA.                                                    | FEC FUTURE CONTRACTORS AND<br>ENGINEERS INC<br>184 TECHNOLOGY DRIVE,<br>SUITE 2<br><br>IRVINE CA 92618<br>(949)328-9758 | GEORGE ELZAWY<br>500 SOUTH MAIN<br>STREET<br>BISHOP, CA 93514<br>(760)920-2475 | \$4,574,212<br>\$4,549,289<br>\$0         | 05/17/24<br>06/26/24<br>10/27/25<br>10/28/25 | 100%<br>100%<br><br>COMPLETED |
| 09-MNO-120-32.1/35<br>09-404304                               |                     | MONO COUNTY NEAR BENTON FROM 0.5<br>MILE EAST TO 3.4 MILES EAST OF<br>BAXTER'S ROAD AND FROM 2.0 MILES<br>WEST OF BLACK LAKE ROAD TO BLACK L<br>COLD IN-PLACE RECYCLE EXISTING<br>PAVEMENT AN | PAPICH CONSTRUCTION<br>COMPANY, INC.<br>398 SUNRISE TERRACE<br><br>ARROYO GRANDE CA 93420                               | DAVID CARRUBA<br>500 S MAIN ST<br>BISHOP CA 93514<br>(760)937-8955             | \$3,493,943<br>\$3,681,518<br>\$0         | 04/28/25<br>05/23/25<br>09/04/25             | 85%<br>99%                    |
| 09-MNO-395-9.8/12.6<br>09-378804<br>ACNH-P395-(353)E<br>--()  |                     | MONO COUNTY NEAR TOM'S PLACE FROM<br>0.5 MILE NORTH OF LOWER ROCK CREEK<br>ROAD TO 1.3 MILES SOUTH OF SOUTH<br>LANDING OVERCROSSING<br>PLACE HMA AND ASPHALT BASE,<br>RECYCLE PAVEME          | HAT CREEK CONSTRUCTION &<br>MATERIALS, INC.<br>24339 STATE HWY 89 N.<br><br>BURNEY CA 96013<br>(530)335-5501            | DAVID CARRUBA<br>500 S MAIN STREET<br>BISHOP, CA 93514<br>(760)937-8955        | \$13,776,635<br>\$13,274,678<br>\$253,542 | 08/29/24<br>10/30/24<br>05/29/26             | 94%<br>95%                    |
| 09-MNO-395-91.6/93.4<br>09-368004<br>HSNH-P395-(352)E<br>--() |                     | MONO COUNTY ABOUT 16 MILES NORTH<br>OF BRIDGEPORT FROM BURCHAM FLAT<br>ROAD TO 0.3 MILE SOUTH OF ROUTE<br>108<br>HOT MIX ASPHALT (TYPE A), RAIL<br>ELEMENT WAL                                | PAPICH CONSTRUCTION<br>COMPANY, INC.<br>398 SUNRISE TERRACE<br><br>ARROYO GRANDE CA 93420                               | DAVID CARRUBA<br>500 SOUTH MAIN<br>STREET<br><br>(760)937-8955                 | \$16,665,912<br>\$15,928,884<br>\$127,442 | 02/29/24<br>03/20/24<br>04/30/26             | 48%<br>98%                    |

|                |                              |                             |                           |                             |                         |                           |
|----------------|------------------------------|-----------------------------|---------------------------|-----------------------------|-------------------------|---------------------------|
| <b>Totals:</b> | <b>Authorized Final Amt:</b> | <b><u>\$225,175,218</u></b> | <b>Completed to Date:</b> | <b><u>\$168,854,110</u></b> | <b>Work This Month:</b> | <b><u>\$5,407,441</u></b> |
|----------------|------------------------------|-----------------------------|---------------------------|-----------------------------|-------------------------|---------------------------|

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 138

12/01/25

**District 10**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                 | Resident<br>Engineer                                                                | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|--------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|-------------------------------------------|----------------------------------------------|----------------------------|
| 10-AMA-88-5.5/14.3<br>10-0Q2104<br>ACNH-P088-(074)E<br>--()  |                     | AMADOR COUNTY NEAR MARTELL FROM<br>0.7 MILE WEST OF IONE-BUENA VISTA<br>ROAD TO 0.2 MILE EAST OF KENNEDY<br>FLAT ROAD<br>REPAIR FAILED PAVEMENT AND<br>RESURFACE EXIST                       | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br>CONCORD CA 94520                      | JONATHAN NGAI<br>19596 MONO WAY<br>SONORA CA. 95370<br>(209)279-3514                | \$8,306,317<br>\$7,535,137<br>\$36,244    | 11/25/24<br>12/18/24<br>11/25/25             | 98%<br>99%                 |
| 10-AMA-88-54.7/60.8<br>10-0K1304                             |                     | AMADOR COUNTY ABOUT 40 MILES EAST<br>OF JACKSON AT VARIOUS LOCATIONS<br>FROM FOSTER MEADOW ROAD TO 0.9<br>MILE EAST OF SHOT ROCK VISTA POIN<br>REMOVE AND REPLACE DRAINAGE PIPES<br>AND RESU | WYLATTI RESOURCE<br>MANAGEMENT, INC.<br>23601 CEMETERY LANE<br>COVELO CA 95428                             | IQBAL AULAKH<br>850 SOUTH GUILD<br>AVE. SUITE 107<br>LODI CA 95240<br>(209)479-3608 | \$2,172,410<br>\$2,130,276<br>\$0         | 12/04/24<br>12/27/24<br>09/22/25<br>10/27/25 | 100%<br>100%<br>COMPLETED  |
| 10-CAL-4-15.9/16.3<br>10-1H5004                              |                     | .NEAR ANGELS CAMP, AT WEST BRANCH<br>CHEROKEE CREEK BRIDGE NO. 30-0036.<br>CHEROKEE CREEK BRIDGE<br>BRIDGE REPLACEMENT                                                                       | VIKING CONSTRUCTION COMPANY<br>11315 SUNRISE GOLD CIRCLE<br>ST<br>RANCHO CORDOVA CA 95742<br>(916)852-5530 | ELAINE YIP<br>850 SOUTH GUILD<br>AVE. SUITE 107<br>LODI CA 95240<br>(510)501-7727   | \$4,552,333<br>\$3,517,824<br>\$703,821   | 11/18/22<br>12/01/22<br>12/12/25             | 89%<br>76%                 |
| HA21                                                         |                     |                                                                                                                                                                                              |                                                                                                            |                                                                                     |                                           |                                              |                            |
| 10-CAL-12-2.9/9.9<br>10-1S6504                               |                     | CALAVERAS COUNTY AT AND NEAR<br>BURSON AND VALLEY SPRINGS FROM 0.5<br>MILE EAST OF SOUTHWORTH ROAD TO<br>0.1 MILE WEST OF CHESTNUT STREET<br>PLACE SLURRY SEAL AND PAVEMENT<br>MARKINGS.     | VSS INTERNATIONAL, INC.<br>3785 CHANNEL DRIVE<br>WEST SACRAMENTO CA 95691                                  | MAGDY FARID<br>952 GOODWIN DRIVE<br>RIPON, CA 95366<br>(209)607-8786                | \$1,222,120<br>\$1,222,449<br>\$0         | 05/28/25<br>06/12/25<br>11/14/25<br>11/13/25 | 100%<br>100%<br>COMPLETED  |
| 10-CAL-12-9.9/10.3<br>10-1J8204<br>HSST-S012-(001)E<br>--()  |                     | CALAVERAS COUNTY IN AND NEAR<br>VALLEY SPRINGS FROM 0.1 MILE EAST<br>OF CHESTNUT STREET TO 0.1 MILE<br>WEST OF LIME CREEK ROAD<br>CONSTRUCT INTERSECTION SIGNAL,<br>CURB RAMPS,              | GEORGE REED, INC.<br>P.O. BOX 4760<br>MODESTO CA 95352<br>(209)523-0734                                    | IQBAL AULAKH<br>850 SOUTH GUILD<br>AVE. SUITE 107<br>LODICA 95240<br>(209)479-3608  | \$3,682,280<br>\$2,651,520<br>\$1,011,327 | 03/24/25<br>04/15/25<br>02/06/26             | 52%<br>70%                 |
| 10-CAL-12-17.1/17.5<br>10-0X7404<br>BFST-S012-(002)E<br>--() |                     | CALAVERAS COUNTY NEAR SAN ANDREAS<br>FROM 0.2MILE WEST OF NORTH FORK<br>CALAVERAS RIVER BRIDGE TO 0.2 MILE<br>EAST OF NORTH CALAVERASRIVER<br>BRIDGE REPLACEMENT.                            | STEELHEAD CONSTRUCTORS JV<br>2940 INNSBRUCK DRIVE<br>REDDING CA 96003<br>(530)226-6400                     | ELAINE YIP<br>850 SOUTH GUILD AVE<br>SUITE107<br>LODI CA 95240<br>(510)501-7727     | \$12,328,635<br>\$0<br>\$0                | 09/03/25<br>09/22/25                         | 0%<br>0%<br>SUSPENDED      |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 139

12/01/25

**District 10**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                 | Contractor                                                                                                     | Resident<br>Engineer                                                            | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message     |
|--------------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------|-------------------------------------------|----------------------------------------------|--------------------------------|
| 10-CAL-26-21.8/30.3<br>10-0V4804<br>ACST-S026-(032)E<br>--() |                     | CALAVERAS COUNTY NEAR MOKELUMNE<br>HILL AT VARIOUS LOCATIONS FROM 3.6<br>MILES EAST OF ROUTE 49 TO 0.9 MILE<br>WEST OF WOODHOUSE MINE ROAD<br>SLOPE STABILIZATION AND CONSTRUCT<br>RETAININ | VIKING CONSTRUCTION<br>COMPANY, INC.<br>11315 SUNRISE GOLD CIRCLE<br>SUI<br>RANCHO CORDOVA CA 95742            | JONATHAN NGAI<br>19596 MONO WAY<br>SONORA CA 95370<br>(209)279-3514             | \$7,532,010<br>\$6,395,766<br>\$1,105,733 | 09/09/24<br>10/08/24<br>12/31/25             | 80%<br>85%                     |
| 10-CAL-49-7.5/9.4<br>10-1H7004<br>ACNH-P049-(192)E<br>--()   |                     | CALAVERAS COUNTY IN ANGELS CAMP<br>FROM BRET HARTE ROAD TO COPELLO<br>DRIVE<br>CONSTRUCT CURBS RAMPS, SIDEWALKS,<br>DRIVEWAY                                                                | GEORGE REED, INC.<br>140 EMPIRE AVENUE<br>MODESTO CA 95354                                                     | TROY SCHEIBER<br>850 S GUILD AVE<br>SUTE 107<br>LODI, CA 95240<br>(559)341-2018 | \$7,191,213<br>\$883,098<br>\$14,815      | 05/09/25<br>06/10/25<br>08/12/25             | 2%<br>12%                      |
| 10-MER-5-.5/.8<br>10-1C7904<br>CIMG-005 -(156)E<br>--()      |                     | IN MERCED COUNTY, ON INTERSTATE 5,<br>SOUTH OF LOS BANOS, AT THE JOHN<br>ERRECA SRRA<br>REPLACE SAFETY ROADSIDE REST AREA                                                                   | WALSH CONSTRUCTION COMPANY<br>II, LLC<br>1390 WILLOW PASS RD.,<br>SUITE 9<br>CONCORD CA 94520<br>(925)627-1700 | ZUBAIR ANWAR<br>952 GOODWIN DR.<br>RIPON CA 95366<br>(559)977-5907              | \$31,140,241<br>\$32,210,982<br>\$0       | 12/17/21<br>01/06/22<br>06/30/25<br>11/17/25 | 100%<br>100%<br>OVER RUN       |
| HA26                                                         |                     |                                                                                                                                                                                             |                                                                                                                |                                                                                 |                                           |                                              |                                |
| 10-MER-33-.6/1.5<br>10-1G2504<br>ACST-X047-(015)E<br>--()    |                     | MERCED COUNTY IN AND NEAR DOS<br>PALOS ON ROUTE 33 FROM 0.3 MILE<br>SOUTH OF VALERIA STREET TO 0.1<br>MILE NORTH OF SANTOS STREET AND IN<br>GU                                              | DIRT DYNASTY, INC.<br>4110 MEADOW OAKS DR.<br>VALLEY SPRINGS CA 95252                                          | JAGGA DHAMI<br>530 W.16TH ST<br>SUITE#D<br>MERCED CA 95340<br>(530)870-3106     | \$5,361,789<br>\$5,166,981<br>\$0         | 12/04/23<br>12/27/23<br>11/30/25<br>11/18/25 | 49%<br>98%<br>COMPLETED        |
| HB71                                                         |                     | CONSTRUCT CURB RAMP, SIDEWALK,<br>AND DRIVEWA                                                                                                                                               |                                                                                                                |                                                                                 |                                           |                                              |                                |
| 10-MER-99-3.3/6.9<br>10-1K0904                               |                     | MERCED COUNTY NEAR MERCED AT<br>VARIOUS LOCATIONS FROM PLAINSBURG<br>ROAD OVERCROSSING TO LE GRAND ROAD<br>OVERCROSSING<br>PLANT ESTABLISHMENT AND INSTALL<br>DECORATIVE                    | EMPIRE LANDSCAPING INC.<br>26945 COUNTRY ROAD 97D<br>DAVIS CA 95616<br>(530)400-3943                           | JAGGA DHAMI<br>530 W. 16TH ST,<br>SUITE D<br>MERCED, CA 95340<br>(530)870-3106  | \$1,047,420<br>\$614,354<br>\$9,000       | 05/30/23<br>06/26/23<br>05/03/25             | 100%<br>61%                    |
| 10-MER-99-19.5/20.7<br>10-3A7214                             |                     | IN AND NEAR ATWATER, AT ATWATER -<br>MERCED EXPRESSWAY INTERCHANGE.<br>HIGHWAY PLANTING AND IRRIGATION                                                                                      | WABO LANDSCAPE &<br>CONSTRUCTION, INC.<br>726 ALFRED NOBEL DRIVE<br>HERCULES CA 94547<br>(510)741-9226         | JAGGA DHAMI<br>530 W. 16TH ST,<br>SUIT<br>MERCED CA 95430<br>(530)870-3106      | \$1,386,255<br>\$1,338,878<br>\$990       | 11/15/22<br>12/21/22<br>11/13/26             | 0%<br>0%<br>PLANT EST<br>SATIS |
| HA22                                                         |                     |                                                                                                                                                                                             |                                                                                                                |                                                                                 |                                           |                                              |                                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 140  
12/01/25

**District 10**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                | Resident<br>Engineer                                                                | Bid + CCOs<br>Comp To date<br>This Month      | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|---------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|-----------------------------------------------|----------------------------------------------|-------------------------------|
| 10-MER-165-16.5/26.8<br>10-1K4304                             |                     | MERCED COUNTY NEAR LOS BANOS FROM<br>1.5 MILES NORTH OF WOLFSEN ROAD TO<br>0.1 MILE SOUTH OF ROUTE 140<br>RHMA (GAP GRADED), HMA AND COLD<br>PLANE ASPH                                      | CAL VALLEY CONSTRUCTION,<br>INC.<br>5125 N GATES AVE STE 102<br><br>FRESNO CA 93722                       | JAGGA DHAMI<br>530 W 16TH STREET<br>SUITE D<br>MERCED, CA 95340<br>(530)870-3106    | \$5,955,344<br>\$5,942,451<br>\$0             | 06/26/24<br>07/31/24<br>10/22/25<br>10/22/25 | 100%<br>100%<br><br>COMPLETED |
| 10-MER-165-/7<br>10-1S6404                                    |                     | MERCED COUNTY IN AND NEAR LOS<br>BANOS FROM 0.3 MILE SOUTH OF POLE<br>LINE ROAD TO 0.2 MILE SOUTH OF<br>MASON ROAD AND FROM 0.1 MILE SOUTH<br>RESURFACE PAVEMENT WITH RHMA AND<br>HMA.       | A. TEICHERT & SON, INC. DBA<br>TEICHERT CONSTRUCTION<br>3500 AMERICAN RIVER DR<br><br>SACRAMENTO CA 95864 | JAGGA DHAMI<br>530 W. 16TH STREET<br>SUITE D<br>MERCED, CA 95340<br>(530)870-3106   | \$7,904,450<br>\$6,032,645<br>\$1,972,561     | 05/13/25<br>06/03/25<br>12/17/25             | 75%<br>76%                    |
| 10-MPA-140-42.0/42.7<br>10-0P9244<br>ACST-43M9-(004)E<br>--() |                     | MARIPOSA COUNTY ABOUT 8.0 MILES<br>WEST OF ELPORTAL FROM 1.2 MILES<br>WEST OF SOUTH FORK MERCED RIVER<br>BRIDGE TO 0.5 MILE WEST OF SOUTH F<br>CONSTRUCT AVALANCHE SHED.                     | MYERS AND SONS/R L<br>WADSWORTH JOINT VENTURE<br>45 MORRISON AVENUE<br><br>SACRAMENTO CA 95838            | JUNHAO LIU<br>19596 MONO WAY<br>SONORA CA 95370<br>(209)470-9468                    | \$343,747,294<br>\$12,608,261<br>\$12,608,261 | 08/22/25<br>09/05/25<br>12/31/25             | 0%<br>4%                      |
| 10-MPA-140-<br><del>10-1S6404</del> 2043                      |                     | REPLACE FENCE, GATE AND GATE<br>CONTROL AMA AND MPA COUNTY 10A2717<br>DIRS EFA 10A2717<br>REPLACE FENCE, GATE AND GATE<br>CONTROL                                                            | RANCH FENCE INC.<br>5071 COLE ROAD<br><br>MARIPOSA CA 95338                                               | JONATHAN NGAI<br>19596 MONO WAY<br>SONORA CA 95370<br>(209)279-3514                 | \$1,986,000<br>\$1,990,995<br>\$0             | 12/31/24<br>12/31/24<br>10/22/25<br>10/22/25 | 100%<br>100%<br><br>COMPLETED |
| 20.20201<br>1130                                              |                     |                                                                                                                                                                                              |                                                                                                           |                                                                                     |                                               |                                              |                               |
| 10-SJ-4-.5/.5<br>10-1R9904                                    |                     | REPLACE SUBMARINE CABLE MARITIME<br>NAVIGATION BEACONS @ LITTLE POTATO<br>SLOUGH BRIDGE. CO.SJ, RTE 4,12, PM<br>0.51, 5.00 DIRS EFA 10A2602<br>REPLACE SUBMARINE CABLE &<br>MARITIME BEACONS | GOLDEN STATE BRIDGE INC.<br>3701 MALLARD DR.<br><br>BENICIA, CA. 94510                                    | CHRIS HANSON<br>3663 ARCH<br>ROAD,SUITE 500<br>STOCKTON, CA. 95215<br>(209)479-4053 | \$960,000<br>\$0<br>\$0                       | 08/11/23<br>10/09/23<br>06/01/26             | 0%<br>0%                      |
| 20.20.20<br>1130                                              |                     |                                                                                                                                                                                              |                                                                                                           |                                                                                     |                                               |                                              |                               |
| 10-SJ-4-16.0/19.4<br>10-1F1804<br>ACNH-P004-(162)E<br>--()    |                     | SAN JOAQUIN COUNTY IN STOCKTON AT<br>VARIOUS LOCATIONS FROM 0.3 MILE<br>EAST OF ROUTE 4/5 SEPARATION TO<br>0.4 MILE WEST OF ROUTE 4/99 SEPA<br>BRIDGE WORK, CONCRETE BARRIER,<br>AND INSTALL | VIKING CONSTRUCTION<br>COMPANY, INC.<br>11315 SUNRISE GOLD CIRCLE<br>SUI<br><br>RANCHO CORDOVA CA 95742   | TROY SCHEIBER<br>850 SO GUILD AVE<br>SUITE 107<br>LODI, CA 95240<br>(559)341-2018   | \$26,984,022<br>\$20,489,459<br>\$613,880     | 09/20/23<br>10/05/23<br>02/27/26             | 85%<br>75%                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 141  
12/01/25

**District 10**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                 | Contractor                                                                                           | Resident<br>Engineer                                                                 | Bid + CCOs<br>Comp To date<br>This Month     | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------|----------------------------------------------|----------------------------------------------|----------------------------|
| 10-SJ-4-20.5/20.8<br>10-1L2804<br>HSNH-P004-(165)E<br>--() |                     | SAN JOAQUIN COUNTY NEAR STOCKTON<br>FROM 0.2 MILE WEST OF WALKER LANE<br>TO 0.1 MILE EAST OF WALKER LANE<br>INSTALL LEFT-TURN CHANNELIZATION.                               | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br>BERKELEY CA 94710<br>(510)809-3437                  | DAVID ABLEDU<br>3663 ARCH ROAD,<br>SUITE 500<br>STOCKTON, CA 95215<br>(209)483-5812  | \$1,333,592<br>\$1,192,931<br>\$924,218      | 01/28/25<br>02/27/25<br>12/31/25             | 50%<br>88%                 |
| 10-SJ-4-141.0/14.1<br>10-1R8804                            |                     | REPAIR GARWOOD BRIDGE (29-0050)<br>DAMAGED BY FIREIN SJ COUNTY. CT10-<br>1R8804,10230000243 DIRS EFA<br>10A2592<br>REPAIR GARWOOD BRIDGEWITH<br>EMERGENCY WORK.0            | MYERS & SONS CONSTRUCTION<br>LLC.<br>45 MORRISON AVENUE.<br>SACRAMENTO, CA. 95838                    | MAGDY FARID<br>952 GOODWIN DR.<br>RIPON, CA.95366<br>(209)607-8786                   | \$975,000<br>\$587,285<br>\$0                | 07/14/23<br>09/18/23<br>11/15/25             | 100%<br>60%<br>OVER RUN    |
| 20.20.20<br>1130                                           |                     |                                                                                                                                                                             |                                                                                                      |                                                                                      |                                              |                                              |                            |
| 10-SJ-4-/0<br>10-1H3604                                    |                     | SAN JOAQUIN COUNTY NEAR DISCOVERY<br>BAY AT OLD RIVER BRIDGE<br>PAINT BRIDGE STRUCTURAL STEEL AND<br>PLACE PO                                                               | DISNEY CONSTRUCTION, INC.<br>533 AIRPORT BLVD., SUITE<br>120<br>BURLINGAME CA 94010<br>(650)259-9545 | DAVID ABLEDU<br>3663 ARCH ROAD,<br>SUITE 500<br>STOCKTON, CA 95215<br>(209)483-5812  | \$5,193,333<br>\$0<br>\$0                    | 08/27/25<br>09/16/25<br>11/05/26             | 0%<br>0%                   |
| 10-SJ-5-.3/3.5<br>10-1R7004                                |                     | SAN JOAQUIN COUNTY NEAR LATHORP AT<br>VARIOUSLOCATIONS FROM GAFFERY ROAD<br>OVERCROSSING TO ROUTE 5/132<br>SEPARATION<br>REPLACE JOINT SEAL AND PLACE<br>POLYESTER CON      | MYERS & SONS CONSTRUCTION,<br>LLC<br>45 MORRISON AVE<br>SACRAMENTO CA 95838                          | TROY SCHEIBER<br>850 S0 GUILD AVE<br>SUITE 107<br>LODI CA 95240<br>(559)341-2018     | \$2,569,567<br>\$2,672,501<br>\$0            | 04/03/25<br>04/18/25<br>11/14/25<br>11/14/25 | 100%<br>99%<br>COMPLETED   |
| 10-SJ-5-7.5/0<br>10-1L3404                                 |                     | SAN JOAQUIN COUNTY NEAR TRACY AT<br>LINNE ROAD OVERCROSSING<br>INSTALL JOINTED PLAIN CONCRETE<br>PAVEMENT (R                                                                | MYERS & SONS CONSTRUCTION,<br>LLC<br>45 MORRISON AVE<br>SACRAMENTO CA 95838<br>(916)283-9950         | DAVID ABLEDU<br>3663 ARCH ROAD,<br>SUITE 500<br>STOCKTON, CA 95215<br>(209)483-5812  | \$2,560,558<br>\$0<br>\$0                    | 08/20/25<br>09/16/25<br>02/11/26             | 0%<br>0%                   |
| 10-SJ-5-32.5/49.8<br>10-1E3004<br>B1IM-0056-(361)E<br>--() |                     | SAN JOAQUIN COUNTY IN AND NEAR<br>STOCKTON FROM 0.2 MILE SOUTH OF<br>HAMMER LANE UNDERCROSSING TO<br>SACRAMENTO COUNTY LINE<br>REMOVE EXISTING PAVEMENT AND<br>REPLACE WITH | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br>CONCORD CA 94520                | ARIEL MENDOZA<br>850 S. GUILD AVENUE<br>SUITE 107<br>LODI, CA 95240<br>(209)639-4686 | \$103,520,824<br>\$84,751,739<br>\$1,495,811 | 01/12/24<br>03/08/24<br>05/27/26             | 46%<br>79%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 142  
12/01/25

**District 10**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                     | Contractor                                                                                     | Resident<br>Engineer                                                               | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message         |
|-------------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|------------------------------------|
| 10-SJ-99-7.9/7.9<br>10-1T5604                               |                     | BRIDGE GIRDER REPAIR IN SJ COUNTY<br>AT ACAMPO RDAND LOUISE AVE,IN STA<br>CO AT KANSAS AVE10A2765, 10-1T5604<br>DIRS EFA 10A2765<br>BIDGE GIRDER REPAIR                         | VALENTINE CORPORATION<br>111 PELICAN WAY<br><br>SAN RAFAEL, CA. 94901                          | CHRIS HANSON<br>3663 ARCH ROAD, STE<br>500<br>STOCKTON, CA. 95215<br>(209)479-4053 | \$735,000<br>\$495,035<br>\$0            | 11/08/24<br>11/25/24<br>12/31/25             | 100%<br>67%<br><br>OVER RUN        |
| 20.20.20<br>1130                                            |                     |                                                                                                                                                                                 |                                                                                                |                                                                                    |                                          |                                              |                                    |
| 10-SJ-99-21.6/0<br>10-1N9004<br>HSNH-P099-(694)E<br>--()    |                     | SAN JOAQUIN COUNTY NEAR STOCKTON<br>AT WILSONWAY OVERCROSSING<br>REPLACE GUARDRAIL WITH CONCRETE<br>BARRIER AN                                                                  | FBD VANGUARD CONSTRUCTION,<br>INC.<br>550 GREENVILLE ROAD<br><br>LIVERMORE CA 94550            | TROY SCHEIBER<br>850 SO GUILD AVE<br>SUITE 200<br>LODI, CA 95240<br>(559)341-2018  | \$794,612<br>\$470,855<br>\$36,602       | 03/28/25<br>04/24/25<br>12/03/25             | 72%<br>59%                         |
| 10-SJ-99-21.9/21.9<br>10-1U1004                             |                     | REPAIR CALVARAS RIVER OC BRIDGE<br>HIT BRIDGE 290095 10A2779 DIRS<br>EFA 101U1004<br>REPLACE DAMAGED GIRDER 1 AND<br>DIAPHRAGM1                                                 | VIKING CONSTRUCTION CO INC.<br>3835 SECURITY PARK DRIVE<br><br>RANCHO CORDOVA, CA 95752        | CHRIS HANSON<br>3663 ARCH ROAD,<br>SUITE 500<br>STOCKTON, 95215<br>(209)479-4503   | \$1,235,000<br>\$648,125<br>\$0          | 12/06/24<br>02/20/25<br>12/31/25             | 100%<br>52%<br><br>OVER RUN        |
| 20.20.20<br>1130                                            |                     |                                                                                                                                                                                 |                                                                                                |                                                                                    |                                          |                                              |                                    |
| 10-SJ-99-28.7/31.7<br>10-1H6504<br>ACNH-P099-(681)E<br>--() |                     | SAN JOAQUIN COUNTY IN AND NEAR<br>LODI FROM 0.4 MILE NORTH OF HARNEY<br>LANE OVERCROSSINGTO 0.2 MILE NORTH<br>OF TURNER ROAD OVERCROSSING<br>HIGHWAY PLANTING AND IRRIGATION.   | MARINA LANDSCAPE INC.<br>3707 W GARDEN GROVE BLVD<br><br>ORANGE CA 92868                       | ARIEL MENDOZA<br>850 S. GUILD AVE.<br>LODI, CA 95240<br>(209)639-4686              | \$3,619,014<br>\$3,637,501<br>\$5,520    | 10/19/23<br>11/28/23<br>04/27/28             | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| HA25                                                        |                     |                                                                                                                                                                                 |                                                                                                |                                                                                    |                                          |                                              |                                    |
| 10-SJ-205-4.6/9<br>10-1C3304<br>ACIM-2056-(356)E<br>--()    |                     | IN TRACY, WEST OF GRANT LINE ROAD<br>TO EAST OF MACARTHUR DRIVE,<br>INSTALL RAMP METERS AND OTHER<br>INTELLIGENT TRANSPORTATION SYSTEM<br>(ITS<br>INSTALL ITS- PHASE 2          | BAY CITIES PAVING &<br>GRADING, INC.<br>1450 CIVIC CT<br><br>CONCORD CA 94520<br>(925)687-6666 | HARMINDER DEOL<br>952 GOODWIN DRIVE<br>RIPON CA 95366<br>(209)607-4910             | \$17,815,912<br>\$11,289,303<br>\$0      | 04/05/22<br>05/03/22<br>10/15/26             | 29%<br>63%<br><br>SUSPENDED        |
| HB4N                                                        |                     |                                                                                                                                                                                 |                                                                                                |                                                                                    |                                          |                                              |                                    |
| 10-STA-5-10.7/25.5<br>10-1H2804                             |                     | STANISLAUS COUNTY IN AND NEAR<br>PATTERSON ATVARIOUS LOCATIONS FROM<br>FINK ROAD UNDERCROSSING TO KHALSA<br>ROAD UNDERCROSSING<br>PLACE POLYESTER CONCRETE<br>SURFACING ON BRID | MYERS AND SONS CONSTRUCTION<br>LLC<br>45 MORRISON AVE<br><br>SACRAMENTO CA 95838               | ANWAR, ZUBAIR<br>952 GOODWIN DR<br>RIPON, CA 95366<br>(559)977-5907                | \$10,843,840<br>\$10,722,201<br>\$0      | 02/06/24<br>03/13/24<br>10/17/25<br>11/13/25 | 100%<br>88%<br><br>OVER RUN        |
| HA21                                                        |                     |                                                                                                                                                                                 |                                                                                                |                                                                                    |                                          |                                              |                                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 143  
12/01/25

**District 10**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                           | Contractor                                                                                          | Resident<br>Engineer                                                              | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 10-STA-5-27.1/27.4<br>10-1C2704<br>CIMG-005 -(5 )1<br>--()    |                     | STANISLAUS COUNTY ABOUT 1.0 MILE<br>SOUTH OF SAN JOAQUIN COUNTY LINE<br>AT THE WESTLEY SAFETY ROADSIDE<br>REST AREA<br>REPLACE SAFETY ROADSIDE REST<br>AREA.          | TSI ENGINEERING<br>4600 ROSEVILLE RD SUITE<br>140<br>NORTH HIGHLANDS CA 95660                       | ANWAR, ZUBAIR<br>952 GOODWIN DR<br>RIPON, CA 95366<br>(559)977-5907               | \$20,669,182<br>\$17,706,679<br>\$1,093,520 | 03/28/24<br>04/22/24<br>12/31/25            | 85%<br>84%                 |
| HA26                                                          |                     |                                                                                                                                                                       |                                                                                                     |                                                                                   |                                             |                                             |                            |
| 10-STA-99-1.5/16<br>10-1R7704                                 |                     | ON SR 99 IN STA COUNTY BETWEEN PMS<br>R1.5 AND R16 REMOVE DEBRIS,<br>STABILIZE SLOPES, PLACE SLOPE<br>PROTECTION AND TRAFFIC CNTRL DIRS<br>EFA<br>REPAIR STORM DAMAGE | SINCLAIR GENERAL<br>ENGINEERING CONSTRUCTION,<br>INC.<br>P.O. BOX 1453<br>OAKDALE, CA 95361         | HARMINDER DEOL<br>952 GOODWIN DRIVE<br>RIPON, CA 95355<br>(209)609-4910           | \$385,000<br>\$0<br>\$0                     | 03/30/23<br>05/23/23<br>09/29/23            | 0%<br>0%                   |
| 20.20.20<br>1130                                              |                     |                                                                                                                                                                       |                                                                                                     |                                                                                   |                                             |                                             |                            |
| 10-STA-99-17.0/17<br>10-1S4904                                |                     | REPLACE FENCE AND GATE WITHVANDAL-<br>DETERRENT COCHRANECLEAR<br>VUINVISIBLE WALL FENCE ANDGATE<br>SYSTEM. 10A2730-DIRS EFA<br>REPLACE FENCE, GATE AND GATE<br>SYSTEM | SYNERGY CONST & DELOPMENT<br>CORP<br>5109 POMERADO WAY<br>BAKERSFIELD CA 93313                      | OBAIDULLAH RASHID<br>952 GOODWIN DRIVE<br>RIPON CA 95366<br>(209)470-8782         | \$1,984,000<br>\$1,612,166<br>\$0           | 12/31/24<br>01/01/25<br>11/04/25            | 89%<br>81%                 |
| 20.20.20<br>1130                                              |                     |                                                                                                                                                                       |                                                                                                     |                                                                                   |                                             |                                             |                            |
| 10-STA-108-33.2/33.5<br>10-1K8404<br>HSST-P108-(055)E<br>--() |                     | STANISLAUS COUNTY NEAR RIVERBANK<br>FROM 0.1 MILE WEST OF TOPEKA<br>STREET TO 0.2 MILE EAST OF CLAUS<br>ROAD<br>PLACE HOT MIX ASPHALT, INSTALL<br>SIGNAL AND          | MOUNTAIN CASCADE, INC.<br>555 EXCHANGE COURT<br>LIVERMORE CA 94550                                  | MAGDY FARID<br>952 GOODWIN DRIVE<br>RIPON, CA 95366<br>(209)607-8786              | \$1,940,647<br>\$0<br>\$0                   | 06/06/25<br>06/26/25                        | 0%<br>0%                   |
| 10-VAR-59-/0<br>10-0G8304<br>B1ST-X077-(014)E<br>--()         |                     | MERCED COUNTY AT VARIOUS LOCATIONS<br>BRIDGE SEISMIC RESTORATION.                                                                                                     | VIKING CONSTRUCTION<br>COMPANY, INC.<br>11315 SUNRISE GOLD CIRCLE<br>SUI<br>RANCHO CORDOVA CA 95742 | JAGGA DHAMI<br>530 W. 16TH STREET<br>SUITE D<br>MERCED, CA 95340<br>(530)870-3106 | \$15,877,678<br>\$14,641,733<br>\$188,555   | 10/31/23<br>11/27/23<br>01/06/26            | 92%<br>91%                 |
| HA21                                                          |                     |                                                                                                                                                                       |                                                                                                     |                                                                                   |                                             |                                             |                            |
| 10-VAR--/0<br>10-1R6304                                       |                     | SAN JOAQUIN AND STANISLAUS<br>COUNTIES AT VARIOUS LOCATIONS<br>INSTALL ROADSIDE SIGN,<br>THERMOPLASTIC CROSS                                                          | CENTRAL STRIPING SERVICE,<br>INC.<br>3489 LUYUNG DRIVE<br>RANCHO CORDOVA CA 95742                   | HARMINDER DEOL<br>952 GOODWIN DRIVE<br>RIPON CA 95366<br>(209)609-4910            | \$514,815<br>\$340,882<br>\$340,882         | 05/06/25<br>06/04/25<br>01/16/26            | 50%<br>66%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 144  
12/01/25

**District 10**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                              | Contractor                                                                                             | Resident<br>Engineer                                                                | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 10-VAR--/0<br>10-1R7204                     |                     | SAN JOAQUIN COUNTY AT VARIOUS<br>LOCATIONS<br>PLACE POLYESTER CONCRETE OVERLAY,<br>TRAFFIC                               | MCCUEN CONSTRUCTION, INC.<br>3269 SWETZER ROAD<br><br>LOOMIS CA 95650<br>(916)625-7824                 | DAVID ABLEDU<br>3663 ARCH ROAD,<br>SUITE 500<br>STOCKTON, CA 95215<br>(209)483-5812 | \$2,911,341<br>\$1,025,450<br>\$0        | 05/01/25<br>05/23/25<br>01/06/26            | 65%<br>35%                 |
| 10-VAR--/0<br>10-1S5804                     |                     | MERCED COUNTY NEAR LOS BANOS AT<br>VARIOUS LOCATIONS<br>CULVERT REPLACEMENT AND EROSION<br>CONTROL.                      | QUIMU CONTRACTING, INC.<br>5830 DIXON AVENUE WEST<br><br>DIXON CA 95620                                | HARMINDER DEOL<br>952 GOODWIN DRIVE<br>RIPON CA 95366<br>(209)609-4910              | \$597,620<br>\$515,836<br>\$0            | 04/29/25<br>06/10/25<br>11/07/25            | 71%<br>86%                 |
| 10-VAR--/0<br>10-1F9604                     |                     | SAN JOAQUIN COUNTY AT VARIOUS<br>LOCATIONS<br>INSTALL FIBER OPTIC SYSTEM &<br>MODIFY INTELL                              | STUDEBAKER ELECTRIC, INC.<br>3237 RIPPEY ROAD, STE 100<br><br>LOOMIS CA 95650<br>(916)259-2395         | DAVID ABLEDU<br>3663 ARCH ROAD,<br>SUITE 500<br>STOCKTON, CA 95215<br>(209)483-5812 | \$6,403,734<br>\$4,207,171<br>\$579,147  | 11/19/24<br>01/24/25<br>02/17/26            | 62%<br>66%                 |
| 10-VAR--/0<br>10-1F9704                     |                     | SAN JOAQUIN AND STANISLAUS<br>COUNTIES AT VARIOUS LOCATIONS<br>UPGRADE TMS ELEMENT AND<br>MAINTENANCE VEHICL             | PACIFIC INFRASTRUCTURE<br>CONSTRUCTION, LLC<br>871 COTTING COURT STE A<br><br>VACAVILLE CA 95688       | RANBIR BHULLAR<br>952 GOODWIN DRIVE<br>RIPON, CA 95366<br>(209)639-4306             | \$10,924,752<br>\$5,227,582<br>\$214,975 | 02/26/25<br>03/27/25<br>05/29/26            | 48%<br>48%                 |
| 10-VAR--/0<br>10-1G0204                     |                     | ALPINE, AMADOR, AND EL DORADO<br>COUNTIES AT VARIOUS LOCATIONS<br>INSTALL TRANSPORTATION MANAGEMENT<br>SYSTEMS.          | STUDEBAKER ELECTRIC, INC.<br>3237 RIPPEY ROAD, STE 100<br><br>LOOMIS CA 95650                          |                                                                                     | \$7,348,780<br>\$0<br>\$0                | 09/29/25<br>10/16/25                        | 0%<br>0%                   |
| 10-VAR--/0<br>10-1S3304                     |                     | MERCED, SAN JOAQUIN, AND<br>STANISLAUS COUNTIES AT VARIOUS<br>LOCATIONS<br>INSTALL ROADSIDE SIGN, TRAFFIC<br>STRIPE, AND | CENTRAL STRIPING SERVICE,<br>INC.<br>3489 LUYUNG DRIVE<br><br>RANCHO CORDOVA CA 95742<br>(916)380-7232 | WALI WAZIRI<br>952 GOODWIN DRIVE<br><br>(916)293-1122                               | \$1,004,000<br>\$707,533<br>\$113,757    | 05/13/25<br>06/09/25<br>12/15/25            | 62%<br>70%                 |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/25

| District                           |                  | 10                             |                         |                   |                                    |                           |                      |  |
|------------------------------------|------------------|--------------------------------|-------------------------|-------------------|------------------------------------|---------------------------|----------------------|--|
| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work       | Contractor              | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Accepted | %Time % Work Message |  |
| 10-VAR--/0                         |                  | AMADOR, MARIPOSA, AND TUOLUMNE | CENTRAL COAST FINANCIAL |                   | \$2,053,700                        | 09/15/25                  | 0%                   |  |
| 10-1L8604                          |                  | COUNTIES ATVARIOUS LOCATIONS.  | GROUP,INC. DBA CCFG     |                   | \$0                                | 10/08/25                  | 0%                   |  |
|                                    |                  | INSTALL NEW TRANSPORTATION     | CONSTRUCTION            |                   | \$0                                |                           |                      |  |
|                                    |                  | MANAGEMENT SYST                | 17750 WARDS FERRY RD    |                   |                                    |                           |                      |  |
|                                    |                  |                                | SONORA CA 95370         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |
|                                    |                  |                                |                         |                   |                                    |                           |                      |  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 146  
12/01/25

**District 11**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                    | Resident<br>Engineer                                                          | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 11-IMP-0-/0<br>11-432934                    |                     | REPAIR STORM DAMAGE ALONG SR-78,<br>SR-86, SR-111, I-8 AND SR-<br>115IMPERIAL COUNTY DIR'S<br>EMERGENCY F. A.<br>REPAIR STORM DAMAGE DUE TO<br>MONSOONAL STORM                                  | RAINE GENERAL ENGINEERING,<br>INC<br>P.O. BOX 228<br><br>EL CENTRO CA 92244                   | RODOLFO GUIAO<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(760)604-4249   | \$16,985,000<br>\$5,872,759<br>\$0       | 08/25/25<br>10/14/25<br>12/31/25            | 35%<br>35%                 |
| 20.20<br>201130                             |                     |                                                                                                                                                                                                 |                                                                                               |                                                                               |                                          |                                             |                            |
| 11-IMP-8-50.3/96.7<br>11-2N1764             |                     | IMPERIAL COUNTY AT VARIOUS<br>LOCATIONS FROM 0.2 MILE WEST OF<br>BONDS CORNER OVERCROSSINGTO 0.2<br>MILE EAST OF FOURTH AVENUE<br>OVERCROSSING<br>MICRO-SURFACING, RHMA-G, SHOULDER<br>BACKING, | PAVEMENT COATINGS CO.<br>10240 SAN SEVAINE WAY<br><br>JURUPA VALLEY CA 91752                  | JOSE G. SILLAS<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(760)594-2006 | \$2,581,166<br>\$0<br>\$0                | 05/01/25<br>06/09/25<br>05/12/26            | 0%<br>0%<br><br>SUSPENDED  |
| 11-IMP-8-/10.3<br>11-2N1784                 |                     | IMPERIAL COUNTY FROM IMPERIAL<br>COUNTY LINE (R0.0R) TO 98/8<br>FLYOVER (R10.3) AND 98/8<br>INTERCHANGE<br>MICRO-SURFACING, COLD PLANE AC<br>PAVEMENT, P                                        | INTERMOUNTAIN SLURRY SEAL,<br>INC.<br>1120 TERMINAL WAY<br><br>RENO NV 89502                  | JOSE G. SILLAS<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(760)594-2006 | \$5,047,889<br>\$3,781,263<br>\$0        | 05/29/25<br>06/25/25<br>02/05/26            | 95%<br>73%                 |
| 11-IMP-78-/13.2<br>11-2N2284                |                     | IMPERIAL COUNTY NEAR OCOTILLO<br>WELLS FROM SAN DIEGO COUNTY LINE<br>TO NORTH JUNCTION ROUTE 86<br>PLACE MICRO-SURFACING, RUMBLE<br>STRIP, AND P                                                | INTERMOUNTAIN SLURRY SEAL,<br>INC.<br>1120 TERMINAL WAY<br><br>RENO NV 89502<br>(831)768-4020 | JOSE G. SILLAS<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(760)591-2006 | \$1,047,130<br>\$960,484<br>\$0          | 06/03/25<br>07/08/25<br>02/05/26            | 100%<br>90%                |
| 11-IMP-86-4.5/L8.5<br>11-2N2304             |                     | IMPERIAL COUNTY IN AND NEAR EL<br>CENTRO AND BRAWLEY FROM MCCABE<br>ROAD TO IMPERIAL AVENUE AND FROM I<br>STREET TO 0.3 MILE NORTHOF NEW RI<br>MICRO-SURFACING, PAVEMENT<br>MARKING, RUMBLE     | PAVEMENT COATINGS CO.<br>10240 SAN SEVAINE WAY<br><br>JURUPA VALLEY CA 91752                  | JOSE G. SILLAS<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(760)594-2006 | \$2,198,568<br>\$0<br>\$0                | 05/02/25<br>06/09/25<br>04/25/26            | 0%<br>0%<br><br>SUSPENDED  |
| 11-IMP-98-30.0/57<br>11-2N2264              |                     | IMPERIAL COUNTY IN AND NEAR<br>CALEXICO FROM 2.3 MILES WEST OF<br>ROUTE 111 TO EVAN HEWES HIGHWAY<br>PLACE RUMBLE STRIPS AND PAVEMENT<br>DELINEATI                                              | SB GENERAL ENGINEERING,<br>INC.<br>12125 LAKESIDE AVENUE<br><br>LAKESIDE CA 92040             | JOSE G. SILLAS<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(760)594-2006 | \$1,123,085<br>\$0<br>\$0                | 05/15/25<br>06/04/25<br>05/05/26            | 0%<br>0%<br><br>SUSPENDED  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 147

12/01/25

**District 11**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                               | Contractor                                                                                        | Resident<br>Engineer                                                                       | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-------------------------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 11-IMP-98-32.1/32.5<br>11-080284<br>ACNH-P098-(029)E<br>1662-11 1-(4)<br>--() |                     | IN IMPERIAL COUNTY IN CALEXICO<br>FROM OLLIE AVENUE TO 0.1 MILE EAST<br>OF ROCKWOOD AVENUE.<br>WIDENING SR-98 HIGHWAY FROM 4<br>LANES                                                     | SPECTRUM CONSTRUCTION<br>GROUP, INC.<br>16 GOODYEAR, STE. 140<br>IRVINE CA 92618<br>(949)299-1400 | DANIEL HERNANDEZ-<br>DUARTE<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(760)594-2008 | \$7,246,161<br>\$1,272,124<br>\$0        | 12/04/20<br>12/24/20<br>03/30/23            | 25%<br>18%                 |
| 11-IMP-111-23.5/32.1<br>11-2N1974                                             |                     | IMPERIAL COUNTY NEAR BRAWLEY AND<br>CALIPATRIA AT VARIOUS LOCATIONS<br>FROM 0.2 MILE SOUTH OF ROUTE 78 TO<br>0.4 MILE SOUTH OF ROUTE 115<br>COLD PLANE, HMA-A, RHMA-G,<br>MICROSURFACING, | HAZARD CONSTRUCTION COMPANY<br>10529 VINE STREET<br>LAKESIDE CA 92040                             | JOSE G. SILLAS<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(760)594-2006              | \$1,658,805<br>\$1,509,502<br>\$193,877  | 04/16/25<br>06/06/25<br>03/25/26            | 88%<br>92%<br>SUSPENDED    |
| 11-IMP-111-50.7/0<br>11-2N1474                                                |                     | IMPERIAL COUNTY NEAR SALTON SEA AT<br>CLAY WASH AND AT FRINK WASH<br>REPAIR TWO CULVERTS.                                                                                                 | RV CONCRETE, INC.<br>605 E. COMMERCIAL STREET<br>ANAHEIM CA 92801<br>(914)888-4201                | JOSE G. SILLAS<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(760)594-2006              | \$464,464<br>\$0<br>\$0                  | 05/22/25<br>07/08/25<br>05/02/26            | 0%<br>0%                   |
| 11-SD-0-/0<br>11-432674                                                       |                     | REPLACE DAMAGED TMS ELEMENTS<br>MULTIPLE LOCATIONS SAN DIEGO<br>COUNTY DIR'S EMERGENCY L.B.<br>REPLACE DAMAGED TMS ELEMENTS                                                               | SB GENERAL ENGINEERING,<br>INC.<br>PO BOX 1400<br>LAKESIDE, CA 92040                              | AHMAD HAIDARI<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)539-4431                | \$3,985,000<br>\$1,328,834<br>\$0        | 12/16/24<br>02/19/25<br>12/30/27            | 10%<br>33%                 |
| 20.20<br>201130                                                               |                     |                                                                                                                                                                                           |                                                                                                   |                                                                                            |                                          |                                             |                            |
| 11-SD-0-/0<br>11-432784                                                       |                     | CLEAN DRAINAGE CHANNELS VARIOUS<br>LOCATIONS ALONG ROUTES<br>8,15,78,805SAN DIEGO COUNTY DIR'S<br>EMERGENCY L.B<br>RESTORE DRAINAGE CHANNEL CROSS<br>SECTIONS                             | SB GENERAL ENGINEERING INC<br>PO BOX 1400<br>LAKESIDE, CA 92040                                   | CHRISTIAN ANTONIO<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)496-7561            | \$9,485,000<br>\$900,503<br>\$0          | 06/02/25<br>07/29/25<br>07/31/26            | 13%<br>9%                  |
| 20.20<br>201131                                                               |                     |                                                                                                                                                                                           |                                                                                                   |                                                                                            |                                          |                                             |                            |
| 11-SD-0-/0<br>11-432854                                                       |                     | REPLACE FAILED DRAINAGE SYSTEMS<br>MULTIPLE LOCATIONS SAN DIEGO<br>COUNTY DIR'S EMERGENCY L.B.<br>REPLACE FAILED DRAINAGE SYSTEMS                                                         | ROVE ENGINEERING, INC.<br>P.O. BOX 2108<br>EL CENTRO, CA 92244                                    | RODOLFO GUIAO<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(760)604-4249                | \$1,585,000<br>\$1,178,352<br>\$0        | 04/01/25<br>05/13/25<br>12/31/25            | 1%<br>74%                  |
| 20.20<br>201130                                                               |                     |                                                                                                                                                                                           |                                                                                                   |                                                                                            |                                          |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 148  
12/01/25

**District 11**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                              | Contractor                                                                                                       | Resident<br>Engineer                                                              | Bid + CCOs<br>Comp To date<br>This Month     | Awarded<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|---------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|----------------------------------------------|----------------------------------|----------------------------|
| 11-SD-0-/0<br>11-432504                     |                     | IN SAN DIEGO COUNTY ALONG VARIOUS<br>ROUTES. REPAIR FAILED DRAINAGE<br>SYSTEMS REPAIR DAMAGED PAVEMENT<br>DIR'S EMERGENCY L.B.<br>REPAIR FAILED DRAINAGE                                 | LB CIVIL CONSTRUCTION, INC.<br>324 E. VALLEY PKWY<br>ESCONDIDO, CA 92025<br>(585)232-2669                        | LOPEZ, CARLOS G<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)991-0827     | \$2,485,000<br>\$2,466,076<br>\$0            | 02/13/24<br>03/15/24<br>12/31/25 | 2%<br>99%                  |
| 20.20<br>201130                             |                     |                                                                                                                                                                                          |                                                                                                                  |                                                                                   |                                              |                                  |                            |
| 11-SD-0-/0<br>11-432564                     |                     | WRONG WAY ENHANCED DETERRENTS<br>MULTIPLE LOCATIONS SAN DIEGO<br>COUNTY DIR'S EMERGENCY L.B.<br>WW ENHANCED DETERRENTS                                                                   | SB GENERAL ENGINEERING,<br>INC.<br>PO BOX 1400<br>LAKESIDE, CA 92040<br>(619)390-6570                            | PEDRO AGUILAR<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)490-9264       | \$1,085,000<br>\$1,089,924<br>\$0            | 06/21/24<br>07/17/24<br>12/31/25 | 100%<br>99%                |
| 20.80<br>420000                             |                     |                                                                                                                                                                                          |                                                                                                                  |                                                                                   |                                              |                                  |                            |
| 11-SD-5-.3/36<br>11-431274                  |                     | SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS FROMCAMINO DE LA PLAZA<br>OVERCROSSING TO 0.3 MILE SOUTH OF<br>VIA DE LA VALLE UNDERCROSSING<br>PAVEMENT REHAB, BRIDGE REHAB,<br>DRAINAGE, AN   | KIEWIT INFRASTRUCTURE WEST<br>CO.<br>12700 STOWE DRIVE, SUITE<br>180<br>POWAY CA 92064                           | TIMOTHY POPPE<br>2863 CARMEL VALLEY<br>ROAD<br>DEL MAR, CA 92014<br>(619)936-6265 | \$80,972,758<br>\$36,791,347<br>\$8,061,395  | 01/28/25<br>01/28/25<br>12/14/27 | 23%<br>45%                 |
| 11-SD-5-.9/0<br>11-4C0034                   |                     | SAN DIEGO COUNTY IN SAN YSIDRO AT<br>THE ROUTE 5/805 SEPARATION<br>REPLACE GATEWAY SIGN, INSTALL<br>LANDSCAPE, H                                                                         | HAZARD CONSTRUCTION ENGR<br>LLC<br>10529 VINE STREET<br>LAKESIDE CA 92040                                        | ALFREDO MARTINEZ<br>2863 CARMEL VALLEY<br>RD<br>DEL MAR CA 92014<br>(858)688-1520 | \$2,111,460<br>\$1,966,006<br>\$79,500       | 06/16/23<br>07/05/23<br>12/20/25 | 87%<br>99%                 |
| 11-SD-5-4.4/4.5<br>11-2T0444                |                     | SAN DIEGO COUNTY IN ENCINITAS AND<br>CARLSBADFROM LA COSTA BR 235.17 TO<br>0.1 MILES NORTHOF AVENIDA ENCINAS<br>BR 234.5 0.5 MILES WESTOF R<br>BATIQUITOS LAGOON DOUBLE TRACK<br>PROJECT | FLATIRON-SKANSKA-STACY AND<br>WITBECK, A JOINT VENTURE<br>12121 SCRIPPS SUMMIT DR,<br>#400<br>SAN DIEGO CA 92131 | STEVE MCMILLAN<br>2863 CARMEL VALLEY<br>RD<br>DEL MAR, CA 92014<br>(858)688-1435  | \$100,979,298<br>\$45,092,901<br>\$3,239,935 | 06/21/24<br>07/03/24<br>04/11/29 | 27%<br>44%                 |
| 11-SD-5-4.6/4.6<br>11-432304                |                     | REPLACE PUMP SYSTEM AND FAILED<br>COMPONENTS IN SAN DIEGO COUNTY<br>ALONG I-5 AT PALM AVE PUMP STATION<br>DIR'S EMERGENCY L.B.<br>REPLACE PUMP SYSTEM                                    | ALVAREZ AND SHAW, INC.<br>2101 ALPINE BLVD, STE C<br>ALPINE, CA. 91901                                           | NELMARK, JODI<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)857-4332       | \$1,985,000<br>\$575,414<br>\$0              | 01/26/24<br>03/01/24<br>06/19/26 | 1%<br>29%                  |
| 20.20<br>201130                             |                     |                                                                                                                                                                                          |                                                                                                                  |                                                                                   |                                              |                                  |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 149  
12/01/25

**District 11**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                | Resident<br>Engineer                                                                       | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 11-SD-5-9.1/16.1<br>11-4B0334               |                     | FOR CONSTRUCTION ON STATE HIGHWAY<br>IN SAN DIEGO COUNTY ON ROUTE 5<br>FROM 0.3 MILE SOUTH OF SWEETWATER<br>RIVER BRIDGE TO 0.2 MILE SOUTH<br>MMBN PROJECT ON ROUTE 005 - PHASE<br>1         | GRIFFITH COMPANY - HENKELS<br>& MCCOY JOINT VENTURE<br>3050 E. BIRCH ST<br>BREA CA 92821                  | ALFREDO HERNANDEZ<br>MEDINA<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(858)688-1376 | \$1,779,727<br>\$1,917,926<br>\$11,710   | 03/06/25<br>03/06/25<br>12/24/25            | 98%<br>88%                 |
| 11-SD-5-9.5/0<br>11-4B0044                  |                     | SAN DIEGO COUNTY IN AND NEAR SAN<br>DIEGO, NATIONAL CITY AND CHULA<br>VISTA ON ROUTE 5 AT MILE NORTH OF<br>SWEETWATER RIVER BRIDGE AND ON R<br>BROADBAND FIBER OPTIC NETWORK<br>INSTALLATION | GRIFFITH COMPANY - HENKELS<br>& MCCOY JOINT VENTURE<br>3050 E. BIRCH ST<br>BREA CA 92821<br>(714)984-5500 | ALFREDO HERNANDEZ<br>MEDINA<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(858)688-1376 | \$5,423,509<br>\$4,378,834<br>\$0        | 03/12/25<br>03/12/25<br>03/31/26            | 59%<br>74%                 |
| 11-SD-5-10.4/10.4<br>11-432714              |                     | BRIDGE DECK REPAIR DUE TO PAVEMENT<br>FAILURENB I-5 AT THE 18TH STREET<br>UC(57-0252R) SAN DIEGO COUNTY<br>DIR'S EMERGENCY L.B.<br>BRIDGE DECK REPAIR DUE TO<br>PAVEMENT FAILURE             | SB GENERAL ENGINEERING,<br>INC.<br>PO BOX 1400<br>LAKESIDE, CA 92040                                      | CARLOS G. LOPEZ<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)991-0827              | \$5,985,000<br>\$1,924,766<br>\$0        | 03/17/25<br>04/30/25<br>12/31/25            | 17%<br>32%                 |
| 20.20<br>201130                             |                     |                                                                                                                                                                                              |                                                                                                           |                                                                                            |                                          |                                             |                            |
| 11-SD-5-16.0/16<br>11-431994                |                     | REPAIR BRIDGE DECK AT 5/163<br>SEPARATION IN SAN DIEGO COUNTY IN<br>SAN DIEGO ON I-5 AT 5/163<br>SEPARATION (BR.NO. 57-0391) DIR'S<br>EMERGENC<br>REPAIR BRIDGE DECK                         | SB GENERAL ENGINEERING,<br>INC.<br>PO BOX 1400<br>LAKESIDE, CA 92040                                      | LOPEZ, CARLOS G.<br>4050 TAYLOR ST.<br>SAN DIEGO, CA 92110<br>(619)991-0827                | \$5,985,000<br>\$5,858,925<br>\$0        | 08/09/23<br>10/09/23<br>12/31/24            | 2%<br>98%                  |
| 20.20<br>201130                             |                     |                                                                                                                                                                                              |                                                                                                           |                                                                                            |                                          |                                             |                            |
| 11-SD-5-19.4/19.4<br>11-432694              |                     | REPAIR BRIDGE AT THE OLD TOWN<br>VIADUCT SAN DIEGO COUNTY DIR'S<br>EMERGENCY L.B<br>REPAIR BRIDGE AT THE OLD TOWN<br>VIADUCT                                                                 | ROVE ENGINEERING, INC.<br>PO BOX 2108<br>EL CENTRO, CA 92244                                              | CARLOS LOPEZ<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)991-0827                 | \$5,985,000<br>\$2,243,615<br>\$0        | 12/30/24<br>04/14/25<br>12/31/25            | 13%<br>37%                 |
| 20.20<br>201130                             |                     |                                                                                                                                                                                              |                                                                                                           |                                                                                            |                                          |                                             |                            |
| 11-SD-5-30.6/52.8<br>11-2N1754              |                     | SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS FROMROUTE 5/805<br>SEPARATION TO BROOKS STREET<br>OVERCROSSING<br>STRUCTURAL CONCRETE, POLYESTER<br>CONCRETE OV                                     | FLATIRON WEST INC.<br>1770 LA COSTA MEADOWS<br>DRIVE<br>SAN MARCOS CA 92078                               | ALEX BALCE<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)318-5524                   | \$7,745,570<br>\$7,496,838<br>\$0        | 06/28/24<br>08/06/24<br>12/31/25            | 100%<br>96%                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 150  
12/01/25

**District 11**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                          | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                          | Resident<br>Engineer                                                                          | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|----------------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| 11-SD-5-34.7/36.3<br>11-2E1544                                       |                     | IN SDC IN SD FROM 0.6 MILE NORTH<br>OF DEL MAR HEIGHTS RD OVERCROSSING<br>TO VILLA DE LA VALLE UNDERXING.<br>TO LOWER EXISTING ELEVATIONS AT<br>THE                                          | MARATHON CONSTRUCTION<br>CORPORATION<br>10108 RIVERFORD RD<br><br>CA, LAKESIDE 92040<br>(619)276-4401               | JARED CORBITT<br><br>990 HIGHLAND DR.<br>#308<br>SOLANA BEACH CA 92075<br>(858)220-3986       | \$71,287,891<br>\$62,113,764<br>\$225,917 | 12/10/21<br>12/21/21<br>09/24/29            | 49%<br>88%                 |
| 11-SD-5-37.4/52.6<br>11-2T36U4<br>ACIM-0051-(996)E<br>1115-6 -( 00)0 |                     | SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS FROMLOMAS SANTA FE DRIVE<br>UNDERCROSSING TO 0.2 MILES NORTH<br>OF OCEANSIDE BOULEVARD UNDERCROSSI<br>CONSTRUCT MULTI-MODAL<br>ENHANCEMENT, SOUND W | FLATIRON-SKANSKA-STACY AND<br>WITBECK, A JOINT VENTURE<br>12121 SCRIPPS SUMMIT DR<br>#400<br><br>SAN DIEGO CA 92131 | YONG PAK<br><br>2863 CARMEL VALLEY<br>RD<br>DEL MAR, CA 92014<br>(858)688-1481                | \$83,764,946<br>\$81,688,463<br>\$614,254 | 10/20/23<br>11/20/23<br>11/16/26            | 75%<br>95%                 |
| 11-SD-5-53.9/63.7<br>11-2N1684                                       |                     | SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS FROMROUTE 5/76<br>SEPARATION TO AGRA OVERHEAD<br>POLYESTER CONCRETE, METHACRYLATE,<br>JOINT SE                                                      | MCCUEN CONSTRUCTION, INC.<br>3269 SWETZER ROAD<br><br>LOOMIS CA 95650                                               | ALEX BALCE<br><br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)318-5524                  | \$4,857,824<br>\$4,208,454<br>\$127,482   | 05/02/25<br>05/22/25<br>01/01/26            | 71%<br>86%                 |
| 11-SD-5-66.2/67.4<br>11-430824                                       |                     | SAN DIEGO COUNTY ABOUT 12 MILES<br>NORTH OF OCEANSIDE FROM 1.2 MILES<br>SOUTH OF SAN ONOFRE COMMERCIAL<br>VEHICLE ENFORCEMENT FACILITIES TO<br>PCC & HMA PAVING, SIGNS AND<br>STRIPING, WSMS | MONTANO PIPELINE, INC.<br>231 4TH AVE<br><br>CHULA VISTA CA 91910                                                   | ROSEMARIE PAGUNSAN                                                                            | \$3,488,900<br>\$0<br>\$0                 | 10/01/25<br>10/24/25                        | 0%<br>0%                   |
| 11-SD-8-15.8/21.9<br>11-4B0084                                       |                     | SAN DIEGO COUNTY IN AND NEAR EL<br>CAJON FROMROUTE 8/ROUTE 67<br>SEPARATION TO LAKE JENNINGS PARK<br>ROAD UNDERCROSSING<br>MMBN PROJECT ON I-8 PM 15.8/R21.9                                 | GRIFFITH COMPANY - HENKELS<br>& MCCOY JOINT VENTURE<br>3050 E. BIRCH ST<br><br>BREA CA 92821<br>(714)984-5500       | ALFREDO HERNANDEZ<br>MEDINA<br>2863 CARMEL VALLEY<br>RD<br>DEL MAR, CA 92014<br>(858)688-1376 | \$8,440,533<br>\$4,560,062<br>\$811,301   | 03/13/25<br>03/13/25<br>04/30/26            | 59%<br>55%                 |
| 11-SD-8-26.0/32<br>11-432844                                         |                     | PAVEMENT REPAIR I-8 EB AND WB<br>DIRECTIONS SAN DIEGO COUNTY DIR'S<br>EMERGENCY L.B.<br>REPLACE FAILING PAVEMENT                                                                             | RAINE GENERAL ENGINEERING<br>INC<br>PO BOX 228<br><br>EL CENTRO, CA 92244                                           | CARLOS G. LOPEZ<br><br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)991-0827             | \$23,985,000<br>\$22,987,837<br>\$0       | 06/02/25<br>06/25/25<br>06/30/26            | 4%<br>96%                  |
| 20.20<br>201131                                                      |                     |                                                                                                                                                                                              |                                                                                                                     |                                                                                               |                                           |                                             |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 151  
12/01/25

**District 11**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                               | Resident<br>Engineer                                                             | Bid + CCOs<br>Comp To date<br>This Month   | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|-------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------|--------------------------------------------|----------------------------------------------|----------------------------|
| 11-SD-8-41.8/41.8<br>11-432824                              |                     | BRIDGE DECK REPAIRS ALONG I-8 AT<br>THE PINE VALLEY CREEK BRIDGESSAN<br>DIEGO COUNTY DIR'S EMERGENCY L.B<br>BRIDGE DECK REPAIRS                                                              | ROVE ENGINEERING, INC.<br>PO BOX 2108<br><br>EL CENTRO, CA 92244                                         | CARLOS G. LOPEZ<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)991-0827    | \$16,685,000<br>\$3,544,994<br>\$0         | 03/17/25<br>05/21/25<br>12/31/25             | 5%<br>21%                  |
| 20.20<br>201130                                             |                     |                                                                                                                                                                                              |                                                                                                          |                                                                                  |                                            |                                              |                            |
| 11-SD-8-73.0/77.8<br>11-2N2324                              |                     | SAN DIEGO COUNTY NEAR JACUMBA FROM<br>0.9 MILE WEST OF CARRIZO ROAD<br>UNDERCROSSING TOIMPERIAL COUNTY<br>LINE<br>MICRO-SURFACING, STRIPING, RUMBLE<br>STRIPE,                               | INTERMOUNTAIN SLURRY SEAL,<br>INC.<br>1120 TERMINAL WAY<br><br>RENO NV 89502                             | JOSE G. SILLAS<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(760)594-2006    | \$3,006,844<br>\$2,560,152<br>\$0          | 04/28/25<br>05/23/25<br>02/03/26             | 93%<br>82%                 |
| 11-SD-11-.6/2.7<br>11-056404<br>ACNH-P011-(011)E<br>--()    |                     | SAN DIEGO COUNTY NEAR SAN DIEGO<br>FROM 0.2 MILE WEST OF SANYO AVENUE<br>UNDERCROSSING TO0.2 MILE EAST OF<br>SIEMPRE VIVA ROAD OVERCROSSING<br>PERFORM GRADING, CONSTRUCT<br>DRAINAGE FACILI | HAZARD CONSTRUCTION ENGR,<br>LLC<br>10529 VINE STREET<br><br>LAKESIDE CA 92040                           | STEVE MCMILLAN<br>5377 OTAY MESA RD<br>SAN DIEGO, CA 92154<br>(858)688-1435      | \$13,281,769<br>\$13,061,325<br>\$0        | 12/20/24<br>01/21/25<br>10/24/25<br>10/24/25 | 100%<br>100%<br>COMPLETED  |
| 11-SD-15-.4/10.2<br>11-430194<br>PTIM-015 -(4 )2<br>--()    |                     | SAN DIEGO COUNTY IN SAN DIEGO FROM<br>0.2 MILE SOUTH OF ROUTE 5/15<br>SEPARATION TO 0.4MILE SOUTH OF<br>ROUTE 52/15 SEPARATION.<br>CULVERT RESTORATION, TUNNEL CO<br>MONITORING              | HAZARD CONSTRUCTION COMPANY<br>10529 VINE STREET<br><br>LAKESIDE CA 92040                                | GENARO GENEL<br>2863 CARMEL VALLEY<br>ROAD<br>DEL MAR, CA 92014<br>(858)688-1376 | \$15,217,875<br>\$3,310,032<br>\$1,406,580 | 04/16/25<br>06/06/25<br>06/23/27             | 10%<br>22%                 |
| 11-SD-15-2.1/2.2<br>11-432444                               |                     | REPAIR DRAINAGE CHANNEL DUE TO<br>STORM EVENTIN SAN DIEGO COUNTY IN<br>SAN DIEGO ALONG THEEB-94 AND SB I-<br>15 CONNECTOR RAMP. DIR'S EMERGE<br>REPAIR DRAINAGE CHANNEL                      | MONTANO PIPELINE, INC.<br>231 4TH AVE<br><br>CHULA VISTA, CA 91910                                       | AGUILAR, PEDRO<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)490-9264     | \$2,385,000<br>\$1,353,949<br>\$0          | 02/01/24<br>05/08/24<br>12/31/25             | 69%<br>57%                 |
| 20.20<br>201130                                             |                     |                                                                                                                                                                                              |                                                                                                          |                                                                                  |                                            |                                              |                            |
| 11-SD-15-31.3/37.1<br>11-430514<br>ACSB-0154-(210)E<br>--() |                     | IN SAN DIEGO COUNTY IN AND NEAR<br>ESCONDIDO FROM 0.2 MILE SOUTH OF<br>ROUTE 15/78 SEPARATON TO 0.5 MILE<br>NORTH OF DEER SPRINGS ROAD OVE<br>MAINLINE PAVEMENT REHABILITATION,              | SECURITY PAVING COMPANY,<br>INC.<br>3075 TOWNSGATE ROAD<br>WESTLAKE VILLAGE CA<br>91361<br>(818)362-9200 | JASON ALSHEIKH<br>871 N BROADWAY<br>ESCONDIDO, CA 92025<br>(858)688-1473         | \$45,200,453<br>\$40,239,887<br>\$490,252  | 05/27/22<br>06/27/22<br>12/31/25             | 100%<br>90%                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 152  
12/01/25

**District 11**

| Location<br>Contract<br>Fed Aid<br>Pgm Code             | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                          | Contractor                                                                                                    | Resident<br>Engineer                                                                      | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|----------------------------|
| 11-SD-15-45.0/4.5<br>11-432914                          |                     | INSTALL ENCAMPMENT EXCLUSIONARY<br>MEASURES ALONG I-15 AND I-805 SAN<br>DIEGO COUNTY DIR'S EMERGENCY L.B.<br>INSTALL ENCAMPMENT EXCLUSIONARY<br>MEASURES                             | MONTANO PIPELINE, INC.<br>231 4TH AVENUE<br><br>CHULA VISTA, CA 91910                                         | AHMAD HAIDARI<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)539-4431               | \$985,000<br>\$363,776<br>\$0             | 09/22/25<br>10/03/25<br>12/31/26            | 15%<br>37%                 |
| 20.80<br>240000                                         |                     |                                                                                                                                                                                      |                                                                                                               |                                                                                           |                                           |                                             |                            |
| 11-SD-52-5.1/9<br>11-430254<br>ACNH-P052-(021)E<br>--() |                     | SAN DIEGO COUNTY IN SAN DIEGO FROM<br>0.4 MILE WEST OF CONVOY STREET<br>OVERCROSSING TO 0.3 MILE EAST OF<br>SANTO ROAD OVERCROSSING<br>CONST AUX LANE, COMPACTION<br>GROUTING, RHMA, | SCJ CSI CJA A JOINT VENTURE<br>9685 VIA EXCELENCIA STE<br>200<br><br>SAN DIEGO CA 92126                       | KARL HARTLINE<br>5377 OTAY MESA RD<br>SAN DIEGO, CA 92110<br>(619)936-7067                | \$57,453,490<br>\$54,572,119<br>\$468,664 | 12/21/23<br>01/29/24<br>05/12/27            | 51%<br>91%                 |
| 11-SD-56-.3/3<br>11-2T3644                              |                     | SAN DIEGO COUNTY IN SAN DIEGO FROM<br>EL CAMINO REAL UNDERCROSSING TO<br>0.3 MILE WESTOF CARMEL VALLEY ROAD<br>OVERCROSSING<br>CONSTRUCT JPCP, HMA, RHMA-G,<br>SIGNS, BARRIE         | GRANITE CONSTRUCTION<br>COMPANY<br>580 W BEACH STREET<br><br>WATSONVILLE CA 95076                             | STEVE MCMILLAN<br>2863 CARMEL VALLEY<br>RD<br>DEL MAR, CA 92014<br>(858)688-1435          | \$17,901,519<br>\$17,025,013<br>\$198,440 | 10/17/23<br>11/14/23<br>10/01/26            | 57%<br>95%                 |
| 11-SD-56-.3/9.7<br>11-411904                            |                     | SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS FROMEL CAMINO REAL<br>UNDERCROSSING TO ROUTE 56/15<br>SEPARATION<br>CONSTRUCT ROCK BLANKET, FENCE,<br>STRIPING, L                           | MONTANO PIPELINE INC<br>231 FOURTH AVE<br><br>CHULA VISTA CA 91910<br>(619)838-6848                           | STEVE MCMILLAN<br>2863 CARMEL VALLEY<br>RD<br>DEL MAR, CA 92014<br>(858)688-1435          | \$3,173,507<br>\$2,913,582<br>\$27,832    | 02/13/24<br>03/21/24<br>12/09/25            | 96%<br>93%                 |
| 11-SD-67-3.9/6.1<br>11-4B0054                           |                     | SAN DIEGO COUNTY NEAR SANTEE ON<br>ROUTE 67 FROM RIVERFORD ROAD<br>UNDERCROSSING TO LAKESIDE AVENUE<br>IN SAN DIEGO COUNTY NEAR SANTEE<br>ON ROUTE 6                                 | GRIFFITH COMPANY - HENKELS<br>& MCCOY JOINT VENTURE<br>3050 E. BIRCH ST<br><br>BREA CA 92821<br>(714)984-5500 | SANCHEZ DEL REAL<br>IGNACIO<br>1102 MONTENEGRO WAY<br>EL CENTRO CA 92243<br>(916)709-8761 | \$2,814,750<br>\$233,149<br>\$94,342      | 03/12/25<br>03/12/25<br>03/25/26            | 33%<br>8%                  |
| 11-SD-76-17.2/24.1<br>11-2N0204                         |                     | SAN DIEGO COUNTY NEAR PALA FROM<br>ROUTE 76/15 SEPARATION TO PALA<br>MISSION ROAD<br>COLD PLANE AND OVERLAY WITH RHMA<br>GAP GRADE                                                   | GRIFFITH COMPANY<br>3050 E. BIRCH ST<br><br>BREA CA 92821                                                     | FAHAD MASUD<br>4050 TAYLOR ST.<br>SAN DIEGO, CA 92110<br>(619)403-2596                    | \$4,440,244<br>\$4,576,283<br>\$160,285   | 06/14/24<br>07/12/24<br>12/05/25            | 100%<br>90%                |
|                                                         |                     |                                                                                                                                                                                      |                                                                                                               |                                                                                           |                                           |                                             | OVER RUN                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 153  
12/01/25

**District 11**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                       | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                                                     | Resident<br>Engineer                                                                   | Bid + CCOs<br>Comp To date<br>This Month     | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-------------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|----------------------------------------------|---------------------------------------------|----------------------------|
| 11-SD-78-/N17.7<br>11-431644<br>ACNH-P078-(123)E<br>--()          |                     | PAVEMENT REHAB, ADA, ITS, OP,<br>IMPROVEMENTS, COMPLETE STREETS,<br>BRIDGE RAIL UPGRADE, SAFETY<br>SR-78 ASSET MANAGEMENT                                                                    | SKANSKA USA CIVIL WEST<br>CALIFORNIA DISTRICT INC.<br>1995 AGUA MANSA ROAD<br>RIVERSIDE CA 92509                                               | YONG PAK<br>871 N. BRODWAY<br>ESCONDIDO, CA 92025<br>(858)688-1481                     | \$102,620,800<br>\$21,205,840<br>\$4,863,206 | 02/25/25<br>03/21/25<br>02/10/28            | 18%<br>21%                 |
| 11-SD-79-.6/52.9<br>11-2N2244                                     |                     | SAN DIEGO COUNTY NEAR DESCANSO<br>FROM 0.6 MILE NORTH OF ROUTE 8/79<br>SEPARATION TO 0.1MILE SOUTH OF<br>RIVERSIDE COUNTY LINE<br>REMOVE AND INSTALL ROADSIDE<br>SIGNS.                      | GBA ENGINEERING, INC.<br>18543 YORBA LINDA BLVD<br>#394<br>YORBA LINDA CA 92886                                                                | ALEX BALCE<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)318-5524               | \$585,835<br>\$169,027<br>\$122,265          | 05/08/25<br>05/23/25<br>03/16/26            | 26%<br>29%                 |
| 11-SD-79-20.2/53<br>11-430364                                     |                     | SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS FROMWEST JUNCTION ROUTE<br>78 TO RIVERSIDE COUNTYLINE<br>CULVERT REPAIR, GUARDRAIL,<br>FLASHING BEACON                                              | NATIONWIDE CONTRACTING<br>SERVICES, INC. DBA<br>NATIONWIDE GENERAL<br>CONSTRUCTION SERVICES<br>7660 LIBERTY DR<br>HUNTINGTON BEACH CA<br>92647 | RYAN SRESOVICH<br>7177 OPPORTUNITY<br>ROAD<br>SAN DIEGO, CA 92111<br>(858)688-1433     | \$6,114,061<br>\$1,135,266<br>\$264,529      | 03/19/25<br>05/09/25<br>04/23/26            | 44%<br>19%                 |
| 11-SD-94-1.6/13.3<br>11-2N2064                                    |                     | SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS FROM22ND STREET<br>OVERCROSSING TO AVOCADO BOULEVARD<br>OVERCROSSING<br>POLYESTER CONCRETE, METHACRYLATE,<br>JOINT SE                               | TRUESDELL CORPORATION OF<br>CALIFORNIA, INC.<br>1310 W. 23RD STREET<br>TEMPE AZ 85282                                                          | FAHAD MASUD<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)403-2596              | \$3,668,549<br>\$2,904,553<br>\$647,675      | 06/03/25<br>06/17/25<br>02/06/26            | 54%<br>78%                 |
| 11-SD-125-9.3/13<br>11-430244<br>B1NH-P125-(021)E<br>--()         |                     | SAN DIEGO COUNTY IN AND NEAR LEMON<br>GROVE FROM 0.3 MILE SOUTH OF<br>ELKELTON PLACE UNDERCROSSING TO<br>0.2 MILE SOUTH OF ROUTE 125/94 SEP<br>PLACE HMA, RHMA, SLAB<br>REPLACEMENT, AND ELE | HAZARD CONSTRUCTION ENGR<br>LLC<br>10529 VINE STREET<br>LAKESIDE CA 92040                                                                      | SULTAN GHAZIALAM<br>817 SWEETWATER RD<br>SPRING VALLEY, CA<br>91977<br>(619)602-0333   | \$33,324,380<br>\$32,591,808<br>\$142,293    | 09/06/23<br>10/05/23<br>07/06/26            | 79%<br>94%                 |
| 11-SD-125-9.6/13.2<br>11-411404<br>ACNH-P125-(020)E<br>--()<br>HA |                     | IN SAN DIEGO COUNTY IN SAN DIEGO<br>AND LEMON GROVE FROM 0.1 MILE<br>SOUTH OF ELKELTON PLACE<br>UNDERCROSSING TO ROUTE 94/125<br>SEPARATION<br>ROADSIDE SAFETY IMPROVEMENTS.                 | SPECTRUM CONSTRUCTION<br>GROUP, INC.<br>16 GOODYEAR, SUITE 140<br>IRVINE CA 92618<br>(949)299-1400                                             | SULTAN GHAZIALAM<br>817 SWEETWATER ROAD<br>SPRING VALLEY, CA<br>91977<br>(619)602-0333 | \$3,186,724<br>\$672,143<br>\$0              | 08/11/21<br>09/14/21<br>06/19/23            | 16%<br>21%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 154  
12/01/25

**District 11**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                                         | Resident<br>Engineer                                                                            | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 11-SD-125-12.9/22.3<br>11-4B0124                           |                     | SAN DIEGO COUNTY ON ROUTE 125 FROM<br>0.6 MILE SOUTH OF SPRING STREET<br>UNDERCROSSING NEAR LA MESA TO<br>MISSION GORGE ROAD IN SANTEE<br>INSTALLATION OF FIBER OPTIC<br>CONDUIT SYSTEM         | GRIFFITH COMPANY - HENKELS<br>& MCCOY JOINT VENTURE<br>3050 E. BIRCH ST<br>BREA CA 92821                           | SULTAN GHAZIALAM<br>817 SWEETWATER ROAD<br>SPRING VALLEY, CA<br>91977<br>(619)602-0333          | \$6,153,290<br>\$4,641,189<br>\$808,224  | 03/12/25<br>03/12/25<br>01/30/26            | 66%<br>75%                 |
| 11-SD-163-.7/3.1<br>11-4B0394                              |                     | SAN DIEGO COUNTY ON ROUTE 5 FROM<br>0.3 MILE SOUTH OF SWEETWATER RIVER<br>BRIDGE TO 0.2 MILE SOUTH OF SIXTH<br>AVENUE OVERCROSSING<br>INSTALL CONDUIT, FIBER OPTIC<br>CABLE, JCT B0             | GRIFFITH COMPANY - HENKELS<br>& MCCOY JOINT VENTURE<br>3050 E. BIRCH ST<br>BREA CA 92821                           | SANCHEZ DEL REAL<br>IGNACIO<br>1102 MONTENEGRO WAY<br>EL CENTRO CA 92243<br>(916)709-8761       | \$2,369,990<br>\$569,777<br>\$243,941    | 03/12/25<br>03/12/25<br>03/05/26            | 51%<br>24%                 |
| 11-SD-163-3.1/10.9<br>11-4B0384                            |                     | SAN DIEGO COUNTY IN SAN DIEGO FROM<br>0.6 MILE SOUTH OF ROUTE 8/163<br>SEPARATION TO 0.1 MILE NORTH OF<br>KEARNY VILLA ROAD OVERCROSSING<br>MMBN PROJECT ON ROUTE 163-PHASE<br>1. INSTALL       | GRIFFITH COMPANY - HENKELS<br>& MCCOY JOINT VENTURE<br>3050 E. BIRCH ST<br>BREA CA 92821                           | ALFREDO HERNANDEZ<br>MEDINA<br>2863 CARMEL VALLEY<br>ROAD<br>DEL MAR, CA 92014<br>(858)688-1376 | \$2,039,811<br>\$2,216,842<br>\$160,288  | 03/12/25<br>03/12/25<br>12/30/25            | 98%<br>93%                 |
| 11-SD-163-4.3/10.8<br>11-430484                            |                     | SAN DIEGO COUNTY IN SAN DIEGO AT<br>VARIOUS LOCATIONS FROM 0.1 MILE<br>SOUTH OF FRIARS ROAD OVERCROSSING<br>TO KEARNY VILLA ROAD OVERCROSSI<br>UPGRADE ROADSIDE SAFETY ELEMENTS,<br>ELECTRIC    | HAZARD CONSTRUCTION ENGR<br>LLC<br>10529 VINE STREET<br>LAKESIDE CA 92040                                          | GENARO GENEL<br>2863 CARMEL VALLEY<br>ROAD<br>DEL MAR, CA 92014<br>(858)688-1376                | \$8,216,619<br>\$8,429,551<br>\$880      | 12/06/23<br>01/10/24<br>04/21/26            | 68%<br>99%                 |
| 11-SD-805-.1/14.6<br>11-430234<br>ACIM-8051-(647)E<br>--() |                     | SAN DIEGO COUNTY IN SAN DIEGO,<br>CHULA VISTAAND NATIONAL CITY FROM<br>0.3 MILE SOUTH OF ROUTE 805/5<br>SEPARATION TO ROUTE 805/15<br>SEPARATI<br>REPLACE CONC PVMT, CONSTRUCT AUX<br>LANE & BI | GRIFFITH COMPANY<br>3050 E. BIRCH ST<br>BREA CA 92821                                                              | JASON ALSHEIKH                                                                                  | \$138,758,858<br>\$0<br>\$0              | 10/02/25<br>10/23/25                        | 0%<br>0%                   |
| 11-SD-805-.5/14.6<br>11-2N1714                             |                     | SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS FROMSOUTH ROUTE 805/5<br>SEPARATION TO ROUTE 805/15<br>SEPARATION<br>METHACRYLATE REPLACE APPROACH<br>SLABS, JOINT                                     | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION,<br>INC.<br>16351 CONSTRUCTION CIRCLE<br>WES<br>IRVINE CA 92606 | JOHN TRAN<br>4050 TAYLOR ST<br>SAN DIEGO, CA 92110<br>(916)639-4314                             | \$9,523,046<br>\$8,220,714<br>\$116,676  | 06/28/24<br>07/24/24<br>12/31/25            | 74%<br>83%                 |

Page 155  
12/01/25

| Location<br>Contract |             |                                    |                             |                     | Bid + CCOs   | Awarded           | %Time   |
|----------------------|-------------|------------------------------------|-----------------------------|---------------------|--------------|-------------------|---------|
| Fed Aid              | Storm Water | Description                        |                             | Resident            | Comp To date | Approved          | % Work  |
| Pgm Code             | Plan        | Type Of Work                       | Contractor                  | Engineer            | This Month   | Est Comp Accepted | Message |
| 11-SD-805-5.1/8.3    |             | SAN DIEGO COUNTY IN CHULA VISTA    | WALSH CONSTRUCTION COMPANY  | TAN CAO             | \$33,368,473 | 01/29/24          | 45%     |
| 11-2T3434            |             | FROM PALOMAR STREET OVERCROSSING   | II, LLC                     | 817 SWEETWATER ROAD | \$16,474,585 | 02/28/24          |         |
| TPLN-6211-(139)0     |             | TO 0.5 MILE NORTH OF BONITA ROAD   | 1390 WILLOW PASS ROAD       | SPRING VALLEY, CA   | \$708,676    | 12/31/27          | 49%     |
| --()                 |             | UNDERCROSSING                      | SUITE 9                     | 91977               |              |                   |         |
|                      |             | SOUNDWALLS, WIDEN FREEWAY,         |                             | (858)688-1511       |              |                   |         |
|                      |             | STRUCTURES, LAN                    | CONCORD CA 94520            |                     |              |                   |         |
| 11-SD-805-11.2/13.3  |             | INSTALL ENCAMPMENT EXCLUSIONARY    | LB CIVIL CONSTRUCTION, INC. | CARLOS G. LOPEZ     | \$985,000    | 09/22/25          | 0%      |
| 11-432944            |             | MEARUSRES ALONG I-805 FROM         | 324 EAST VALLEY PARKWAY     | 4050 TAYLOR STREET  | \$0          | 10/09/25          |         |
|                      |             | DIVISION ST TO HILLTOP DRSAN DIEGO | ESCONDIDO, CA 92025         | SAN DIEGO, CA 92110 | \$0          | 09/16/26          | 0%      |
|                      |             | COUNTY DIR'S EMERGENCY L.B.        | (760)294-0974               | (619)991-0827       |              |                   |         |
| 20.80                |             | INSTALL ENCAMPMENT EXCLUSIONARY    |                             |                     |              |                   |         |
| 240000               |             | MEARUSRES                          |                             |                     |              |                   |         |
| 11-SD-805-14.6/23.7  |             | SAN DIEGO COUNTY IN SAN DIEGO FROM | COFFMAN SPECIALTIES, INC.   | ART PANNU           | \$77,149,779 | 08/23/24          | 30%     |
| 11-430324            |             | ROUTE 805/15 SEPARATION TO 0.1     | 9685 VIA EXCELENCIA, SUITE  | 1463 BROADWAY       | \$24,149,868 | 09/10/24          |         |
| ACIM-8051-(645)E     |             | MILE NORTH OF ROUTE 805/52         | 20                          | EL CAJON, CA 92021  | \$1,026,307  | 10/21/27          | 31%     |
| --()                 |             | SEPARATION                         |                             | (619)995-7332       |              |                   |         |
|                      |             | MODIFY ELECTRICAL, CONCRETE        | SAN DIEGO CA 92126          |                     |              |                   |         |
|                      |             | PAVEMENT, DRAI                     |                             |                     |              |                   |         |
| 11-SD-805-23.7/28.5  |             | SAN DIEGO COUNTY IN SAN DIEGO FROM | HAZARD CONSTRUCTION ENGR,   | TAI LAM             | \$35,415,374 | 10/09/24          | 28%     |
| 11-430384            |             | 0.1 MILE NORTH OF ROUTE 805/52     | LLC                         | 5377 OTAY MESA RD   | \$22,604,054 | 10/30/24          |         |
| ACIM-805 -(1 )6      |             | SEPARATION TO ROUTE 5/805          | 10529 VINE STREET           | SAN DIEGO, CA 92154 | \$2,743,738  | 12/31/27          | 62%     |
| --()                 |             | SEPARATION                         |                             | (858)688-1443       |              |                   |         |
|                      |             | REPLACE DRAINAGE, CONCRETE         | LAKESIDE CA 92040           |                     |              |                   |         |
|                      |             | PAVEMENT, AND M                    |                             |                     |              |                   |         |
| 11-SD-805-23.9/25.1  |             | SAN DIEGO COUNTY IN SAN DIEGO FROM | GRIFFITH COMPANY            | TYLER JONES         | \$23,304,865 | 11/03/23          | 76%     |
| 11-430394            |             | 0.2 MILE NORTH OF ROUTE 805/52     | 12200 BLOOMFIELD AVE        | 817 SWEETWATER RD   | \$23,142,793 | 11/30/23          |         |
| ACIM-805 -(1 )6      |             | SEPARATION TO 0.3 MILE SOUTH OF    | SANTA FE SPRINGS CA         | SPRING VALLEY, CA   | \$34,151     | 06/02/26          | 100%    |
| --()                 |             | NOBEL DRIVE OVERCROSSING           | 90670                       | 91977               |              |                   |         |
|                      |             | WIDEN FREEWAY, STRUCTURES,         |                             | (760)594-2021       |              |                   |         |
|                      |             | CONSTRUCT SIGNS                    |                             |                     |              |                   |         |
| 11-SD-905-6.4/10.1   |             | IN SAN DIEGO COUNTY IN SAN DIEGO   | GRIFFITH COMPANY            | KARL HARTLINE       | \$4,421,333  | 07/11/22          | 0%      |
| 11-431064            |             | FROM 0.3 MILE WEST OF CALIENTE     | 3050 EAST BIRCH STREET      | 5377 OTAY MESA RD   | \$4,088,824  | 08/02/22          |         |
| ACNH-P905-(023)E     |             | AVENUE OVERCROSSING TO 0.4 MILE    |                             | SAN DIEGO, CA 92154 | \$0          | 08/26/26          | 0%      |
| --()                 |             | EAST OF LA MEDIA ROAD UNDERCROSSI  | BREA CA 92821               | (858)688-1366       |              |                   |         |
|                      |             | CONSTRUCT SR-905 LANDSCAPING AT    | (714)984-5500               |                     |              |                   |         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 156  
12/01/25

**District 11**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                            | Contractor                                                                                                     | Resident<br>Engineer                                                                | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 11-SD--/0<br>11-432024                      |                     | IN SAN DIEGO COUNTY AND IMPERIAL<br>COUNTY ON VARIOUS ROUTES AT<br>VARIOUS LOCATIONS TREE REMOVAL<br>DIR'S EMERGENCY L.B.<br>TREE REMOVAL              | E-4 CONSTRUCTION INC DBA<br>CALI CONSTRUCTION<br>12935 POMERADO RD SUITE C<br>POWAY, CA 92064<br>(619)208-2401 | KEMP, LAUREN<br>4050 TAYLOR ST<br>SAN DIEGO, CA 92110<br>(858)688-1480              | \$1,985,000<br>\$1,947,225<br>\$0        | 06/30/23<br>10/27/23<br>06/30/25            | 46%<br>98%                 |
| 20.20<br>201130                             |                     |                                                                                                                                                        |                                                                                                                |                                                                                     |                                          |                                             |                            |
| 11-VAR--/0<br>11-2N2074                     |                     | SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS<br>GRIND BRIDGE DECKS, POLYESTER<br>CONCRETE OVE                                                              | TRUESDELL CORPORATION OF<br>CALIFORNIA, INC.<br>1310 W. 23RD STREET<br>TEMPE AZ 85282                          | PERIS SALIH<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)455-9259           | \$4,251,197<br>\$3,086,053<br>\$505,115  | 05/23/25<br>06/09/25<br>01/22/26            | 57%<br>72%                 |
| 11-VAR--/0<br>11-2N2334                     |                     | SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS<br>MICROSURFACING, COLD PLANE, HMA<br>TYPE A, SI                                                              | PAVEMENT COATINGS CO.<br>10240 SAN SEVAINE WAY<br>JURUPA VALLEY CA 91752                                       | FAHAD MASUD<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)403-2596           | \$1,239,568<br>\$1,070,059<br>\$239,850  | 05/22/25<br>06/12/25<br>12/01/25            | 100%<br>85%                |
| 11-VAR--/0<br>11-432454                     |                     | DO - EMERGENCY - SECURITY MEASURES<br>IN SAN DIEGO AND IMPERIAL COUNTY<br>AT VARIOUS MAINTENANCE STATIONS<br>DIR'S EMERGENCY L.B.<br>SECURITY MEASURES | SB GENERAL ENGINEERING,<br>INC.<br>PO BOX 1400<br>LAKESIDE, CA 92040                                           | JODI NELMARK<br>4050 TAYLOR STREET<br>SAN DIEGO, CA 92110<br>(619)857-4332          | \$3,585,000<br>\$2,497,758<br>\$0        | 05/17/24<br>06/24/24<br>12/31/25            | 3%<br>70%                  |
| 20.10<br>201352                             |                     |                                                                                                                                                        |                                                                                                                |                                                                                     |                                          |                                             |                            |
| 11-VAR--/0<br>11-2N2254                     |                     | SAN DIEGO AND IMPERIAL COUNTIES AT<br>VARIOUSLOCATIONS<br>INSTALL RUMBLE STRIPS AND PLACE<br>PAVEMENT D                                                | SPECIALIZED PAVEMENT<br>MARKING, LLC<br>11095 SW INDUSTRIAL WAY,<br>SUIT<br>TUALATIN OR 97062                  | JOSE G. SILLAS<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(760)594-2006       | \$1,168,200<br>\$0<br>\$0                | 04/18/25<br>07/08/25<br>05/25/26            | 0%<br>0%                   |
| 11-VAR--/0<br>11-430904                     |                     | SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS<br>RESURFACE BRIDGE, REPLACE BRIDGE<br>BARRIER,                                                               | J. FRANCIS COMPANY<br>16197 KRAMERIA AVE.<br>RIVERSIDE CA 92504                                                | NAVID BORZOU EI<br>2863 CARMEL VALLEY<br>ROAD<br>DEL MAR, CA 92014<br>(619)936-7037 | \$8,665,219<br>\$7,346,933<br>\$364,187  | 02/12/25<br>03/13/25<br>08/28/26            | 39%<br>87%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 157  
12/01/25

**District 11**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work                                                               | Contractor                                            | Resident<br>Engineer                                                   | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|---------------------------------------------|---------------------|-------------------------------------------------------------------------------------------|-------------------------------------------------------|------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------|
| 11-VAR--/0<br>11-2N1774                     |                     | SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS<br>MICRO-SURFACING, HMA, PAVEMENT<br>MARKING AND | GRIFFITH COMPANY<br>3050 E. BIRCH ST<br>BREA CA 92821 | PERIS SALIH<br>4050 TAYLOR ST.<br>SAN DIEGO, CA 92110<br>(619)455-9259 | \$3,146,118<br>\$2,953,799<br>\$0        | 06/24/24<br>09/04/24<br>12/07/25            | 100%<br>94%<br><br>OVER RUN |

|                |                              |                        |                           |                      |                         |                     |
|----------------|------------------------------|------------------------|---------------------------|----------------------|-------------------------|---------------------|
| <b>Totals:</b> | <b>Authorized Final Amt:</b> | <u>\$1,169,547,224</u> | <b>Completed to Date:</b> | <u>\$640,037,892</u> | <b>Work This Month:</b> | <u>\$29,203,767</u> |
|----------------|------------------------------|------------------------|---------------------------|----------------------|-------------------------|---------------------|

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 158  
12/01/25

**District 12**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                                           | Resident<br>Engineer                                                                                     | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 12-0RA-241-30.0/31<br>12-0V4404                             |                     | IN ORANGE COUNTY, ON NORTHBOUND<br>SR241 JUSTSOUTH OF LOMA RIDGE TOLL<br>PLAZA. RECONSTRUCT THE FAILED<br>SLOPE AND ROADWAY. DIR'S ORDER E<br>RECONSTRUCT THE FAILED SLOPE AND<br>ROADWAY.   | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE<br><br>FONTANA, CA 92335<br>(909)356-8880                              | TRAN, TUAN/CE-KIM,<br>STEVEN<br><br>15700 TUSTIN<br>VILLAGE WAY, #2<br>TUSTIN, CA 92780<br>(949)392-9174 | \$6,592,000<br>\$2,155,263<br>\$0           | 01/23/25<br>01/29/25<br>11/25/25            | 100%<br>33%                |
| 20.XX<br>201130                                             |                     |                                                                                                                                                                                              |                                                                                                                      |                                                                                                          |                                             |                                             |                            |
| 12-LA-91-20.6/20.7<br>12-0R3114<br>ACNH-P091-(159)E<br>--() |                     | LOS ANGELES AND ORANGE COUNTIES<br>FROM 0.1 MILE WEST OF THE LOS<br>ANGELES COUNTY LINE IN CERRITOS TO<br>0.1 MILE EAST OF ACACIA STREET UN<br>PLACE JPCP (RSC) AND RHMA, AND<br>MODIFY ELEC | BEADOR CONSTRUCTION<br>COMPANY, INC.<br>2900 BRISTOL STREET, SUITE<br>D2<br><br>COSTA MESA CA 92626<br>(951)674-7352 | LUNA, FRANKLIN<br><br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(562)449-7999                   | \$43,031,811<br>\$17,238,580<br>\$1,377,429 | 03/03/25<br>03/14/25<br>10/01/27            | 21%<br>40%                 |
| 12-0RA-1-.1/.9<br>12-0Q9904<br>ACNH-P001-(690)E<br>--()     |                     | ORANGE COUNTY IN DANA POINT AND<br>SAN JUAN CAPISTRANO FROM CAMINO<br>LAS RAMBLAS UNDERCROSSING TO 0.1<br>MILE WEST OF DOHENY PARK ROAD UND<br>PLANTING, IRRIGATION, ROCK<br>BLANKET, GRAVEL | ACCU CONSTRUCTION, INC.<br>14751 PLAZA DRIVE SUITE L<br><br>TUSTIN CA 92780                                          | JOUBEEN, JAY/CE-<br>WARE, E<br><br>4 VENTURE #150<br>IRVINE, CA 92618<br>(949)279-8638                   | \$4,052,269<br>\$4,028,747<br>\$3,680       | 08/16/23<br>09/06/23<br>12/23/25            | 96%<br>100%                |
| 12-0RA-1-.8/0<br>12-0S7504<br>ACNH-P001-(697)E<br>--()      |                     | ORANGE COUNTY IN DANA POINT AT<br>DOHENY PARKROAD UNDERCROSSING<br>MODIFY TRAFFIC SIGNAL, LIGHTING,<br>CURB RAMP                                                                             | BEADOR CONSTRUCTION<br>COMPANY, INC.<br>2900 BRISTOL STREET D204<br><br>COSTA MESA CA 92626<br>(951)674-7352         | SIDHU,GANGADEEP/CE-<br>ESSAYLI, M.<br><br>4 VENTURE, SUITE<br>150<br>IRVINE, CA 92618<br>(949)279-8466   | \$3,210,300<br>\$2,830,499<br>\$0           | 07/02/24<br>07/19/24<br>12/15/25            | 75%<br>88%                 |
| 12-0RA-1-5.5/7.9<br>12-0P69U4<br>ACST-P001-(680)E<br>--()   |                     | ORANGE COUNTY IN LAGUNA BEACH FROM<br>7TH AVENUE TO RUBY STREET<br>RECONSTRUCT CURB RAMPS AND COLD<br>PLANE PAVE                                                                             | GRIFFITH COMPANY<br>12200 BLOOMFIELD AVE<br>SANTA FE SPRINGS CA<br>90670                                             | MERATI, ARTIN<br><br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(424)413-1143                    | \$16,533,175<br>\$14,917,315<br>\$2,926,437 | 04/20/23<br>06/08/23<br>01/12/26            | 81%<br>88%                 |
| 12-0RA-1-7.9/10.5<br>12-0M82U4<br>ANCH-P001-(673)E<br>--()  |                     | IN ORANGE COUNTY IN LAGUNA BEACH,<br>ON STATE ROUTE 1 (ALSO KNOWN AS<br>PACIFIC COAST HIGHWAY OR SR-1)<br>FROM RUBY STREET (PM 7.9) TO LED<br>UPGRADE SIDEWALK TO AMERICANS<br>WITH          | SPECTRUM CONSTRUCTION<br>GROUP, INC.<br>16 GOODYEAR, STE. 140<br><br>IRVINE CA 92618<br>(949)299-1400                | BERRIOS, JOSE/CE-<br>ZOKAI, FARID<br><br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN CA 92780<br>(949)279-8502 | \$9,668,673<br>\$1,218,562<br>\$0           | 01/26/21<br>02/18/21<br>06/01/23            | 30%<br>13%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 159  
12/01/25

**District 12**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                    | Contractor                                                                                                             | Resident<br>Engineer                                                                        | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|-------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|-----------------------------|
| 12-ORA-1-13.0/33.7<br>12-0P68U4<br>ACST- P00-(682)E<br>--() |                     | ORANGE COUNTY AT VARIOUS LOCATIONS<br>FROM CRYSTAL HEIGHTS DRIVE TO LOS<br>ANGELES/ORANGE COUNTY LINE<br>COLD PLANE, PLACE RHMA AND MODIFY<br>CURB RAM                                         | CHUMO CONSTRUCTION INC.<br>14425 JOANBRIDGE STREET<br><br>BALDWIN PARK CA 91706                                        | BLANCO, CHRIS/CE-<br>KARAM, IMAD<br>4 VENTURE STE 150<br>IRVINE, CA 92618<br>(949)279-8880  | \$38,212,036<br>\$36,447,628<br>\$1,151,088 | 07/12/23<br>08/23/23<br>12/05/25            | 100%<br>95%<br><br>OVER RUN |
| 12-ORA-1-21.5/31.1<br>12-0S1404<br>HSNH-P001-(700)E<br>--() |                     | ORANGE COUNTY IN AND NEAR<br>HUNTINGTON BEACHAND SEAL BEACH<br>FROM SANTA ANA RIVER BRIDGETO<br>ANDERSON STREET AND AT SEAL BEACH<br>BOULEVARD<br>INSTALL CONC BARRIER, CURB, HMA<br>PVM, TRAF | CHUMO CONSTRUCTION INC.<br>14425 JOANBRIDGE STREET<br><br>BALDWIN PARK CA 91706<br>(626)960-9502                       | KARAM, IMAD<br>4 VENTURE SUITE 150<br>IRVINE, CA 92618<br>(949)279-5213                     | \$10,706,871<br>\$150,948<br>\$116,368      | 10/22/24<br>11/20/24<br>08/24/27            | 4%<br>1%                    |
| 12-ORA-5-.6/43<br>12-0P42U4<br>ACNH-X059-(083)E<br>--()     |                     | IN ORANGE COUNTY AT VARIOUS<br>LOCATIONS<br>INSTALL & MODIFY ITS ELEMENTS                                                                                                                      | INTERNATIONAL LINE<br>BUILDERS, INC.<br>3955 TEMESCAL CANYON ROAD<br><br>CORONA CA 92883<br>(951)682-2982              | CHAUDRY, MONAS<br>3350 E. BIRCH<br>STREET, STE 250<br>BREA, CA 02821<br>(949)279-8801       | \$21,307,338<br>\$20,459,385<br>\$81,654    | 09/15/20<br>10/02/20<br>12/30/25            | 62%<br>96%                  |
| 12-ORA-5-2.3/19.9<br>12-0T8604                              |                     | ORANGE COUNTY AT VARIOUS LOCATIONS<br>FROM AVENIDA PRESIDIO<br>UNDERCROSSING TO LAKE FOREST DRIVE<br>OVERCROSSING<br>APPLY METHACRYLATE AND POLYESTER<br>CONCRETE                              | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION,<br>INC.<br>16351 CONSTRUCTION CIRCLE<br>WES<br><br>IRVINE CA 92606 | MERATI, ARTIN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA<br>(949)279-8502                 | \$2,530,406<br>\$744,386<br>\$0             | 03/13/24<br>05/13/24<br>10/25/25            | 67%<br>29%                  |
| 12-ORA-5-5.3/7.3<br>12-0S1704<br>HSIM-0052-(039)E<br>--()   |                     | ORANGE COUNTY FROM 0.5 MILE SOUTH<br>OF CAMINO DE ESTRELLA IN SAN<br>CLEMENTE TO 0.5 MILE NORTH OF<br>ROUTE 1 IN SAN JUAN CAPISTRANO<br>REPLACE MEDIAN CONCRETE BARRIER<br>AND INSTAL          | CHUMO CONSTRUCTION INC.<br>14425 JOANBRIDGE STREET<br><br>BALDWIN PARK CA 91706                                        | MAZDIYASNI, OMID/CE-<br>KARAM, I<br>4 VENTURE, STE 150<br>IRVINE, CA 92618<br>(949)279-8433 | \$5,266,606<br>\$5,026,529<br>\$0           | 07/18/23<br>08/11/23<br>12/01/25            | 100%<br>95%                 |
| 12-ORA-5-6.5/0<br>12-0U9204<br>HSIM-0052-(051)E<br>--()     |                     | ORANGE COUNTY IN SAN JUAN<br>CAPISTRANO AT 0.2 MILE SOUTH OF<br>ROUTE 5/1 SEPARATION ANDAT 0.4<br>MILE NORTH OF ROUTE 5/1 SEPARATION<br>SIGNAL MODIFICATION AND SIGN<br>INSTALLATION.          | PTM GENERAL ENGINEERING<br>SERVICES, INC.<br>5942 ACORN ST.<br><br>RIVERSIDE CA 92504                                  |                                                                                             | \$488,088<br>\$0<br>\$0                     | 05/15/25<br>06/12/25                        | 0%<br>0%                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 160  
12/01/25

**District 12**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                  | Contractor                                                                                               | Resident<br>Engineer                                                                              | Bid + CCOs<br>Comp To date<br>This Month      | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|-------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|-----------------------------------------------|---------------------------------------------|----------------------------|
| 12-ORA-5-9.6/10.4<br>12-0S2804<br>HSIM-0052-(045)E<br>--()  |                     | ORANGE COUNTY IN SAN JUAN<br>CAPISTRANO FROM ROUTE 74/5<br>SEPARATION TO 0.5 MILE SOUTH<br>OFJUNIPERO SERRA ROAD<br>UNDERCROSSING<br>ADD SECONDARY AUXILIARY LANE.                           | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE<br><br>FONTANA CA 92335                                    | VAZQUEZ, LUIS/CE-<br>KARAM, IMAD<br>4 VENTURE, STE 150<br>IRVINE, CA 92618<br>(949)279-8640       | \$5,463,302<br>\$3,842,734<br>\$85,460        | 06/24/24<br>07/22/24<br>01/29/26            | 87%<br>70%                 |
| 12-ORA-5-10.0/21.3<br>12-0S3804<br>ACIM-0052-(056)E<br>--() |                     | ORANGE COUNTY FROM EL HORNO STREET<br>UNDERCROSSING IN SAN JUAN<br>CAPISTRANO TO ROUTE 405/5<br>SEPARATION IN IRVINE<br>SLAB REPLACEMENT (RSC), RHMA-<br>PAVING, SIGNA                       | BEADOR CONSTRUCTION<br>COMPANY, INC.<br>2900 BRISTOL STREET, SUITE<br>D2<br><br>COSTA MESA CA 92626      |                                                                                                   | \$30,700,300<br>\$0<br>\$0                    | 10/20/25<br>11/10/25                        | 0%<br>0%                   |
| 12-ORA-5-12.4/18.9<br>12-0K0244                             |                     | ORANGE COUNTY FROM 0.5 MILE SOUTH<br>OF AVERYPARKWAY UNDERCROSSING IN<br>SAN JUAN CAPISTRANO TO 0.2 MILE<br>NORTH OF EL TORO ROAD UNDERCROS<br>REPLACE LANDSCAPING AND<br>IRRIGATION. INSTAL | DIVERSCAPE, INC. DBA<br>DIVERSIFIED LANDSCAPE CO.<br>21730 BUNDY CANYON ROAD<br><br>WILDOMAR CA 92595    | TRAN, TUAN/CE- KIM,<br>STEVEN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)392-9174 | \$8,554,934<br>\$3,507,935<br>\$722,220       | 05/07/25<br>06/10/25<br>07/06/29            | 37%<br>41%                 |
| 12-ORA-5-17.1/18.9<br>12-0K0234<br>TPLN-6212-(024)<br>--()  |                     | IN ORA CO IN MISSION VIEJO, LAGUNA<br>WOODS AND LAKE FOREST FROM 0.4<br>MILE SOUTH OF ALICIA PARKWAY OC TO<br>0.2 MILE NORTH OF EL TORO ROA<br>WIDEN FREEWAY AND BRIDGES,                    | GUY F ATKINSON CONSTRUCTION<br>LLC<br>18201 VON KARMAN AVENUE<br><br>IRVINE CA 92612<br>(703)216-1395    | NGUYEN, IRVIN<br>320 GODDARD WAY<br>SUITE 125<br>IRVINE, CA 92618<br>(949)289-3551                | \$116,323,874<br>\$114,100,398<br>\$486,167   | 09/23/20<br>10/13/20<br>12/17/25            | 81%<br>97%                 |
| 12-ORA-5-26.3/42.2<br>12-0S3104<br>HSIM-0052-(044)E<br>--() |                     | ORANGE COUNTY AT VARIOUS LOCATIONS<br>FROM CULVER DRIVER OVERCROSSING IN<br>IRVINE TO ROUTE 91/5 SEPARATION IN<br>FULLERTON<br>REFRESH PAVEMENT DELINEATION,<br>REPLACE SIGN                 | AUTOBAHN CONSTRUCTION INC.<br>933 N. BATAVIA ST.<br><br>ORANGE CA 92867                                  | RUBA, NABIL/CE-<br>MERATI, ARTIN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA<br>(949)279-8491    | \$2,376,485<br>\$2,272,661<br>\$0             | 03/22/24<br>05/13/24<br>11/30/25            | 99%<br>92%                 |
| 12-ORA-5-29.6/29.6<br>12-0J34U4<br>ACNH-X059-(084)E<br>--() |                     | IN ORANGE COUNTY IN IRVINE, SANTA<br>ANA, AND TUSTIN ON RTE 5 AT<br>NEWPORT AVE UNDERCROSSING AND ON<br>RTE 55 FROM 0.4 MI NORTH OF RTE<br>55<br>CONSTRUCT NORTHBOUND AUXILIARY<br>LANE      | SECURITY PAVING COMPANY,<br>INC.<br>3075 TOWNSGATE ROAD<br>WESTLAKE VILLAGE CA<br>91361<br>(818)362-9200 | WU, ADRIAN<br>1221 E. DYER ROAD,<br>SUITE #265<br>SANTA ANA, CA 92705<br>(949)279-8488            | \$200,687,067<br>\$121,998,058<br>\$4,661,216 | 05/27/22<br>06/16/22<br>03/29/28            | 64%<br>61%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 161  
12/01/25

**District 12**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                                           | Resident<br>Engineer                                                                                  | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message  |
|--------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|-----------------------------|
| 12-ORA-5-35.7/44.1<br>12-0S6904<br>HSIM-0052-(046)E<br>--()  |                     | ORANGE COUNTY AT VARIOUS LOCATIONS<br>FROM 0.9 MILE NORTH OF CHAPMAN<br>AVENUE TO ARTESIA BOULEVARD<br>INSTALL PAVEMENT DELINEATION,<br>STRIPING AND                                            | BC RENTALS LLC DBA BC<br>TRAFFIC SPECIALIST<br>13261 GARDEN GROVE BLVD<br><br>GARDEN GROVE CA 92843<br>(951)907-5163 | TRAN, TUAN/CE-KIM,<br>STEVEN<br>15700 TUSTIN<br>VILLAGE WAY, #2<br>TUSTIN, CA 92780<br>(949)279-8821  | \$1,134,742<br>\$939,167<br>\$16,853        | 08/09/24<br>09/10/24<br>11/30/25            | 100%<br>83%<br><br>OVER RUN |
| 12-ORA-5-36.7/0<br>12-0S8404<br>HSIM-0052-(052)E<br>--()     |                     | ORANGE COUNTY IN ANAHEIM 0.1 MILE<br>NORTH OF ANAHEIM BOULEVARD<br>UNDERCROSSING<br>MODIFY EXISTING TRAFFIC SIGNALS,<br>CURB RAMP                                                               | BAKER ELECTRIC &<br>RENEWABLES, LLC<br>1298 PACIFIC OAKS PLACE<br><br>ESCONDIDO CA 92029                             |                                                                                                       | \$1,140,951<br>\$0<br>\$0                   | 06/11/25<br>08/12/25                        | 0%<br>0%                    |
| 12-ORA-22-.9/9.4<br>12-0S1104<br>HSNH-P022-(031)E<br>--()    |                     | ORANGE FROM BOLSA CHICA ROAD<br>OVERCROSSING IN GARDEN GROVE TO<br>LEWIS STREET OVERCROSSING IN<br>ORANGE<br>REPLACE CONCRETE BARRIER AND<br>MODIFY LIGHTS                                      | BEADOR CONSTRUCTION<br>COMPANY, INC.<br>2900 BRISTOL STREET D204<br><br>COSTA MESA CA 92626                          | LUNA, FRANKLIN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(562)449-7999                    | \$29,475,700<br>\$18,252,511<br>\$1,494,150 | 09/04/24<br>10/10/24<br>09/25/26            | 53%<br>62%                  |
| 12-ORA-22-8.6/0<br>12-0S7004<br>ACNH-P022-(032)E<br>--()     |                     | ORANGE COUNTY IN GARDEN GROVE AT<br>0.2 MILE WEST OF GARDEN GROVE<br>BOULEVARD UNDERCROSSING<br>INSTALL HIGH FRICTION SURFACE<br>TREATMENT AT                                                   | AUTOBAHN CONSTRUCTION, INC.<br>933 N. BATAVIA ST.<br><br>ORANGE CA 92867                                             | EZZEDINE, MIKE/CE-<br>LUNA, FRANK<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)279-8744 | \$395,976<br>\$0<br>\$0                     | 01/09/25<br>02/12/25<br>10/09/25            | 0%<br>0%<br><br>SUSPENDED   |
| 12-ORA-22-11.6/12.5<br>12-0S1904<br>HSNH-P022-(030)E<br>--() |                     | ORANGE COUNTY IN SANTA ANA AND<br>ORANGE FROM 0.1 MILE WEST OF<br>SANTIAGO CREEK TO 0.2 MILE EAST OF<br>CAMBRIDGE STREET OVERCROSSING<br>AUXILIARY LANE EXTENSION.                              | ORTIZ ENTERPRISES, INC.<br>6 CUSHING SUITE 200<br><br>IRVINE CA 92618                                                | LUNA, FRANKLIN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(951)529-7048                    | \$7,286,481<br>\$7,336,024<br>\$550         | 06/06/24<br>07/12/24<br>02/24/26            | 61%<br>100%                 |
| 12-ORA-22-/5.1<br>12-0U9704                                  |                     | ORANGE COUNTY FROM LOS ANGELES<br>COUNTY LINE TO 0.1 MILE EAST OF<br>ROUTE 22/605 SEPARATION AND FROM<br>BOLSA CHICA ROAD OVERCROSSING TO<br>0.<br>PLACE JPCP(RSC) RANDOM, LCB,<br>RHMA, REMOVE | ALFARO COMMUNICATIONS<br>CONSTRUCTION, INC.<br>15614 S. ATLANTIC AVENUE<br><br>COMPTON CA 90221                      | LUNA, FRANKLIN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(562)449-7999                    | \$2,333,679<br>\$2,143,885<br>\$203,138     | 12/24/24<br>02/03/25<br>11/21/25            | 99%<br>91%                  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 162  
12/01/25

**District 12**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                                 | Resident<br>Engineer                                                                             | Bid + CCOs<br>Comp To date<br>This Month     | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message    |
|--------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|----------------------------------------------|----------------------------------------------|-------------------------------|
| 12-ORA-55-.2/17.8<br>12-0R32U4<br>ACNH-P055-(067)E<br>--()   |                     | ORANGE COUNTY FROM 0.1 MILE SOUTH<br>OF ROUTE55/1 SEPARATION IN NEWPORT<br>BEACH TO ROUTE 55/91 SEPARATION IN<br>ANAHEIM<br>COLD PLANE, PLACE RHMA, REPLACE<br>CB, SIGNS                        | R.J. NOBLE COMPANY<br>15505 EAST LINCOLN AVENUE<br><br>ORANGE CA 92856                                     | WU, ADRIAN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)279-8488                   | \$106,328,206<br>\$12,356,432<br>\$2,656,364 | 02/07/25<br>03/18/25<br>05/18/28             | 17%<br>12%                    |
| 12-ORA-55-12.3/17<br>12-0U5804                               |                     | ORANGE COUNTY AT VARIOUS LOCATIONS<br>ON ROUTE 55 FROM SANTA CLARA<br>AVENUE OVERCROSSING TO LINCOLN<br>AVENUE UNDERCROSSING AND ON ROUTE<br>5<br>APPLY METHACRYLATE, OVERLAY<br>POLYESTER & RE | MYERS & SONS CONSTRUCTION,<br>LLC<br>45 MORRISON AVE<br><br>SACRAMENTO CA 95838                            | WU, ADRIAN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)279-8766                   | \$3,741,053<br>\$3,702,652<br>\$0            | 03/28/25<br>04/21/25<br>10/29/25<br>10/29/25 | 100%<br>100%<br><br>COMPLETED |
| 12-ORA-57-11.0/22.6<br>12-0S3304<br>HSNH-P057-(075)E<br>--() |                     | ORANGE COUNTY IN ORANGE AND BREA<br>FROM 0.2 MILE SOUTH OF CHAPMAN<br>AVENUE UNDERCROSSINGTO ORANGE<br>COUNTY LINE<br>MODIFY LIGHTING AND REPLACE<br>PAVEMENT DELIN                             | CHUMO CONSTRUCTION INC.<br>14425 JOANBRIDGE STREET<br><br>BALDWIN PARK CA 91706                            | RUDA, NABIL/CE-<br>MERATI, ARTIN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA<br>(949)279-8491   | \$8,900,401<br>\$8,007,462<br>\$106,984      | 05/03/24<br>06/05/24<br>12/15/25             | 86%<br>89%                    |
| 12-ORA-57-11.0/22.5<br>12-0U8104                             |                     | ORANGE COUNTY AT VARIOUS LOCATIONS<br>FROM ROUTE 5/22/57 SEPARATION TO<br>0.3 MILE SOUTHOF LOS ANGELES<br>COUNTY LINE<br>REMOVE AND REPLACE RHMA, PAVEMENT<br>MARKING                           | AUTOBAHN CONSTRUCTION, INC.<br>933 N. BATAVIA ST.<br><br>ORANGE CA 92867                                   | BERRIOS, JOSE/CE-<br>MERATI, ARTIN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA<br>(949)279-8502 | \$1,723,320<br>\$1,654,277<br>\$0            | 04/17/25<br>05/23/25<br>10/31/25<br>10/31/25 | 100%<br>100%<br><br>COMPLETED |
| 12-ORA-57-11.5/12.5<br>12-0M9704<br>TPLN-6212-(027)0<br>--() |                     | ORANGE COUNTY IN ORANGE AND<br>ANAHEIM FROM 0.2 MILE SOUTH OF<br>ORANGEWOOD AVENUE UNDERCROSSING TO<br>KATELLA AVENUE UNDERCROSSING<br>CONST BRIDGES, RET WALLS, JPCP,<br>HMA, CONC             | ORTIZ ENTERPRISES, INC.<br>6 CUSHING SUITE 200<br><br>IRVINE CA 92618                                      |                                                                                                  | \$68,141,635<br>\$0<br>\$0                   | 09/25/25<br>10/13/25                         | 0%<br>0%                      |
| 12-ORA-57-15.9/0<br>12-0S5304<br>HSNH-P057-(077)E<br>--()    |                     | ORANGE COUNTY IN ANAHEIM AT<br>SOUTHBOUND ROUTE 57 OFF-RAMP TO<br>WESTBOUND ROUTE 91<br>PLACE JPCP (RSC) AND HMA, MODIFY<br>RAMP AND                                                            | GRANITE CONSTRUCTION<br>COMPANY<br>4820 MCGRATH ST., SUITE<br>101<br><br>VENTURA CA 93003<br>(831)768-4020 | BERRIOS, JOSE/CE-<br>MERATI,ARTIN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA<br>(949)279-8502  | \$5,295,527<br>\$163,791<br>\$163,791        | 09/05/25<br>09/22/25<br>10/14/26             | 8%<br>3%                      |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 163  
12/01/25

| District 12                                                  |                     |                                                                                                                                                                                                 |                                                                                                                        |                                                                                                       |                                          |                                             |                                    |
|--------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|------------------------------------|
| Location Contract<br>Fed Aid<br>Pgm Code                     | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                                     | Contractor                                                                                                             | Resident<br>Engineer                                                                                  | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message         |
| 12-ORA-57-19.6/20.1<br>12-0U9804                             |                     | ORANGE COUNTY IN BREA AND<br>FULLERTON ON ROUTE 57 FROM<br>ASSOCIATED ROAD UNDERCROSSING TO<br>0.2 MILE SOUTH OF BIRCH STREET<br>UNDERCROSSING<br>COLD PLANE AND OVERLAY EXISTING<br>PAVEMENT W | R.J. NOBLE COMPANY<br>15505 EAST LINCOLN AVENUE<br><br>ORANGE CA 92856<br>(714)637-1550                                | TAI, VUONG/CE-<br>MERATI, ARTIN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)892-8208   | \$1,009,857<br>\$711,657<br>\$711,657    | 12/11/24<br>01/15/25<br>01/26/26            | 30%<br>70%<br><br>SUSPENDED        |
| 12-ORA-57-20.3/21.6<br>12-0C1114                             |                     | IN ORANGE COUNTY IN BREA AT<br>LAMBERT ROAD<br>PLACEMENT PLANTING AND NEW                                                                                                                       | DIVERSIFIED LANDSCAPE CO.<br>21730 BUNDY CANYON ROAD<br><br>WILDOMAR CA 92595<br>(951)245-1686                         | PHAM, THEODORE/CE-<br>KIM, STEVEN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)392-9229 | \$1,052,014<br>\$1,013,903<br>\$1,608    | 06/22/22<br>07/19/22<br>11/19/26            | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 12-ORA-73-10.3/26.8<br>12-0U5904                             |                     | ORANGE COUNTY AT VARIOUS LOCATIONS<br>FROM S73-S5 CONNECTOR VIADUCT IN<br>LAGUNA NIGUEL TO BRISTOL STREET<br>UNDERCROSSING IN COSTA MESA<br>APPLY METHACRYLATE, REPLACE JOINT<br>SEALS &        | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION,<br>INC.<br>16351 CONSTRUCTION CIRCLE<br>WES<br><br>IRVINE CA 92606 | SHAHIDI, MONA/CE<br>NGUYEN, IRVIN<br>4 VENTURE STE 135<br>IRVINE, CA 92618<br>(949)279-8590           | \$1,250,448<br>\$1,035,559<br>\$122,430  | 04/02/25<br>05/23/25<br>11/24/25            | 98%<br>82%                         |
| 12-ORA-73-23.5/23.8<br>12-0U9104<br>HSNH-P073-(142)E<br>--() |                     | ORANGE COUNTY IN IRVINE FROM BISON<br>AVENUE OVERCROSSING TO MACARTHUR<br>BOULEVARD OVERCROSSING<br>CONSTRUCT CONCRETE BARRIER AND<br>INSTALL DRA                                               | CHUMO CONSTRUCTION, INC.<br>14425 JOANBRIDGE STREET<br><br>BALDWIN PARK CA 91706                                       | WARE, ELIZABETH<br>4 VENTURE STE 150<br>IRVINE, CA 92618<br>(949)289-3551                             | \$979,819<br>\$875,674<br>\$112,809      | 05/13/25<br>06/10/25<br>12/01/25            | 77%<br>89%                         |
| 12-ORA-74-11.5/16.6<br>12-0P0314<br>ACST-S074-(076)E<br>--() |                     | ORANGE COUNTY NEAR SAN JUAN<br>CAPISTRANO FROM 1.0 MILE WEST OF<br>SAN JUAN HOT SPRINGSROAD TO<br>RIVERSIDE COUNTY LINE<br>ESTABLISH EXISTING PLANTING.                                         | PACIFIC RESTORATION GROUP,<br>INC.<br>506 W GRAHAM AVENUE, SUITE<br>20<br><br>LAKE ELSINORE CA 92530<br>(951)457-4118  | NOWAK, JOHN/CE-<br>KARAM, IMAD<br>10681 PAMELA STREET<br>CYPRESS, CA 90630<br>(949)279-8511           | \$553,475<br>\$198,079<br>\$10,494       | 08/07/24<br>09/04/24<br>09/08/28            | 24%<br>36%                         |
| 12-ORA-90-5.4/0<br>12-0V0404                                 |                     | ORANGE COUNTY IN BREA AT ROUTE<br>90/57 SEPARATION<br>CLEANING, INSPECTING, PREPARING<br>CULVERTS,                                                                                              | BEADOR CONSTRUCTION<br>COMPANY, INC.<br>2900 BRISTOL STREET, SUITE<br>D2<br><br>COSTA MESA CA 92626                    | MERATI, ARTIN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)892-8208                     | \$1,146,200<br>\$1,084,247<br>\$134,000  | 04/01/25<br>04/18/25<br>11/21/25            | 100%<br>94%                        |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 164  
12/01/25

| District 12                                                                     |                     |                                                                                                                                                                                |                                                                                                                                         |                                                                                                          |                                             |                                             |                            |
|---------------------------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| Location Contract<br>Fed Aid<br>Pgm Code                                        | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                                    | Contractor                                                                                                                              | Resident<br>Engineer                                                                                     | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
| 12-ORA-91-6.4/9.2<br>12-0R3134<br>ACNH-P091-(158)E<br>--()                      |                     | ORANGE COUNTY IN ANAHEIM FROM 0.3<br>MILE EAST OF ROUTE 91/57<br>SEPARATION TO 0.1 MILE EAST OF<br>ROUTE 91/55 SEPARATION<br>PLACE JPCP, REMOVE CONC PVMT AND<br>BASE, AND     | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION,<br>INC.<br>16351 CONSTRUCTION CIRCLE<br>WES<br><br>IRVINE CA 92606<br>(949)252-0441 | ZADEH, ALI<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)886-3914                           | \$18,964,450<br>\$2,613,867<br>\$825,210    | 11/26/24<br>01/29/25<br>12/24/26            | 12%<br>14%                 |
| 12-ORA-91-9.2/11.4<br>12-0K91U4<br>ACNH-P091-(156)E<br>SL62-12 0-(100)0<br>--() |                     | ORANGE COUNTY IN ANAHEIM FROM 0.9<br>MILE WEST TO 1.3 MILES EAST OF<br>LAKEVIEW AVENUE OVERCROSSING<br>CONST BRIDGES, RW, SW, PAVEMENT,<br>DRAINAGE                            | GRANITE CONSTRUCTION<br>COMPANY<br>4820 MCGRATH ST., SUITE<br>101<br><br>VENTURA CA 93003                                               | KIM, STEVEN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)279-8821                          | \$79,799,377<br>\$17,632,764<br>\$2,567,388 | 01/03/25<br>02/12/25<br>08/10/27            | 16%<br>22%                 |
| 12-ORA-91-10.8/18.9<br>12-0R3154<br>ACNH-P091-(157)E<br>--()                    |                     | ORANGE COUNTY IN ANAHEIM AND YORBA<br>LINDA FROM 0.7 MILE WEST OF ROUTE<br>90 TO RIVERSIDE COUNTY LINE<br>MODIFY FIBER OPTIC CABLE, SIGNAL,<br>LIGHTING                        | POWELL CONSTRUCTORS, INC.<br>8555 BANANA AVENUE<br><br>FONTANA CA 92335                                                                 | PHAM, THEODORE/CE-<br>KIM, STEVEN<br>15700 TUSTIN<br>VILLAGE WAY #2<br>TUSTIN, CA 92780<br>(949)279-8412 | \$10,784,301<br>\$3,058,767<br>\$584,328    | 01/02/25<br>01/21/25<br>12/22/27            | 22%<br>28%                 |
| 12-ORA-133-3.2/4.1<br>12-0P94U4<br>ACNH-P133-(018)<br>--()                      |                     | IN ORANGE COUNTY, IN THE CITY OF<br>LAGUNA BEACH, FROM 0.2 MILE SOUTH<br>OF EL TORO ROAD TO ROUTE 73/133<br>SEPARATION<br>ROADWAY WIDENING, RESTRIPIING AND                    | GRANITE CONSTRUCTION<br>COMPANY<br>5860 EL CAMINO REAL<br><br>CARLSBAD CA 92008<br>(760)444-1032                                        | LUNA, FRANKLIN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(562)449-7999                       | \$12,630,320<br>\$10,252,596<br>\$1,160,869 | 02/23/21<br>03/11/21<br>06/27/31            | 23%<br>81%<br>SUSPENDED    |
| 12-ORA-133-8.3/M9.3<br>12-0N8904<br>ACNH-P133-(019)E<br>--()                    |                     | ORANGE COUNTY IN IRVINE FROM ROUTE<br>133/405 SEPARATION TO IRVINE CENTER<br>DRIVE OVERCROSSING<br>CONSTRUCT AUXILIARY LANE.                                                   | SECURITY PAVING COMPANY,<br>INC.<br>13170 TELFAIR AVE<br><br>SYLMAR CA 91342                                                            | LUNA, FRANKLIN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(951)529-7048                       | \$21,591,897<br>\$21,013,049<br>\$89,030    | 11/09/23<br>12/06/23<br>07/21/27            | 73%<br>94%                 |
| 12-ORA-241-14.5/25.7<br>12-0Q9804<br>ACNH-P241-(010)E<br>--()                   |                     | ORANGE COUNTY FROM OSO PARKWAY IN<br>RANCHO SANTA MARGARITA TO 0.7 MILE<br>NORTH OF PORTOLA PARKWAY<br>OVERCROSSING IN IRVINE<br>TREAT BRIDGE DECK WITH<br>METHACRYLATE, INSTA | CHUMO CONSTRUCTION INC.<br>14425 JOANBRIDGE STREET<br><br>BALDWIN PARK CA 91706                                                         | WARE, ELIZABETH<br>4 VENTURE SUITE 150<br>IRVINE, CA 92618<br>(949)289-3551                              | \$22,414,073<br>\$10,552,022<br>\$2,046,901 | 08/30/24<br>10/01/24<br>06/24/26            | 49%<br>47%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/25**

Page 165  
12/01/25

**District 12**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work                                                                                                                                             | Contractor                                                                                                                | Resident<br>Engineer                                                                                   | Bid + CCOs<br>Comp To date<br>This Month      | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|-----------------------------------------------|---------------------------------------------|----------------------------|
| 12-ORA-405-.2/11.4<br>12-0Q9704<br>ACIM-4052-(003)E<br>--()   |                     | IN ORANGE COUNTY IN IRVINE AND IN<br>ORANGE COUNTY IN IRVINE AND COSTA<br>MESA ON RTE 405 FROM I-5 TO HARBOR<br>BLVD<br>PAVEMENT REHAB, ROADSIDE SAFETY<br>IMPROVEMEN   | GUY F. ATKINSON<br>CONSTRUCTION, LLC DBA GUY<br>F. ATKINSON<br>611 ANTON BLVD., SUITE<br>1100<br><br>COSTA MESA, CA 92626 | SHAHIDI, MONA/CE-<br>NGUYEN, IRVIN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)279-8590 | \$216,453,913<br>\$154,882,545<br>\$6,051,242 | 07/27/23<br>08/18/23<br>04/17/26            | 84%<br>72%                 |
| 12-ORA-405-11.4/24.2<br>12-0R57U4<br>ACIM-4052-(004)E<br>--() |                     | ORANGE COUNTY FROM HARBOR<br>BOULEVARD UNDERCROSSING IN COSTA<br>MESA TO LOS ANGELESCOUNTY LINE AT<br>ROSSMOOR<br>PLACE JPCP (RSC) AND RHMA, AND<br>MODIFY ELEC         | SECURITY PAVING COMPANY,<br>INC.<br>3075 TOWNSGATE ROAD, SUITE<br>20<br>WESTLAKE VILLAGE CA<br>91361                      | ZADEH, ALI<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)886-3914                         | \$41,896,479<br>\$16,686,257<br>\$3,868,431   | 01/14/25<br>02/18/25<br>06/30/28            | 11%<br>40%                 |
| 12-ORA-605-.2/1.6<br>12-0R6804<br>HSIM-6052-(995)E<br>--()    |                     | ORANGE AND LOS ANGELES COUNTIES IN<br>LOS ALAMITOS AND LONG BEACH FROM<br>0.2 MILE NORTH OF ROUTE 605/405<br>SEPARATION TO 0.2 MILE NORTH O<br>MODIFY LIGHTING SYSTEMS. | CHUMO CONSTRUCTION INC.<br>14425 JOANBRIDGE STREET<br><br>BALDWIN PARK CA 91706                                           | NAJM, ELIE<br>3350 E BIRCH ST,<br>STE 250<br>BREA, CA 92821<br>(949)279-8826                           | \$7,578,667<br>\$5,229,739<br>\$419,043       | 05/10/24<br>06/05/24<br>07/21/26            | 57%<br>69%                 |
| 12-ORA-605-.6/1.6<br>12-0K8704<br>TPLN-6212-(032)0<br>--()    |                     | ORANGE COUNTY IN LOS ALAMITOS FROM<br>0.8 MILE SOUTH TO 0.2 MILE NORTH<br>OF KATELLA AVENUE UNDERCROSSING<br>MODIFY RAMPS, LIGHTING AND RAMP<br>METERING S              | ORTIZ ENTERPRISES, INC.<br>6 CUSHING SUITE 200<br><br>IRVINE CA 92618                                                     | ZADEH, ALI<br>10355 LOS ALAMITOS<br>BLVD<br>LOS ALAMITOS, CA 90720<br>(949)279-8838                    | \$25,089,103<br>\$5,735,545<br>\$750,948      | 04/03/25<br>04/25/25<br>02/10/27            | 3%<br>23%                  |
| 12-VAR-55-5.5/17.8<br>12-0R5604<br>ACNH-X059-(087)E<br>--()   |                     | ORANGE COUNTY AT VARIOUS LOCATIONS<br>PLACE RHMA-G, HMA, SLAB<br>REPLACEMENT AND JP                                                                                     | SECURITY PAVING COMPANY,<br>INC.<br>13170 TELFAIR AVE<br><br>SYLMAR CA 91342                                              | WARE, ELIZABETH<br>4 VENTURE, STE 150<br>IRVINE, CA 92618<br>(424)413-1143                             | \$39,540,400<br>\$35,712,339<br>\$1,204,626   | 04/12/23<br>06/08/23<br>08/13/26            | 53%<br>90%                 |
| HA22                                                          |                     |                                                                                                                                                                         |                                                                                                                           |                                                                                                        |                                               |                                             |                            |
| 12-VAR--/0<br>12-0U7904                                       |                     | ORANGE COUNTY AT VARIOUS LOCATIONS<br>INSTALL PVMT MARKING, SIGNS,<br>RUMBLE STRIPS                                                                                     | SPECIALIZED PAVEMENT<br>MARKING, LLC<br>11095 SW INDUSTRIAL WAY<br>SUITE<br><br>TUALATIN OR 97062                         | LUNA, FRANKLIN<br>15700 TUSTIN<br>VILLAGE WAY<br>TUSTIN, CA 92780<br>(562)449-7999                     | \$1,450,833<br>\$953,113<br>\$0               | 04/30/25<br>06/04/25<br>02/13/26            | 96%<br>65%                 |
|                                                               |                     |                                                                                                                                                                         |                                                                                                                           |                                                                                                        |                                               |                                             | SUSPENDED                  |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/25

Page 166  
12/01/25

District 12

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan          | Description<br>Type Of Work   | Contractor                | Resident<br>Engineer        | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---------------------------------------------|------------------------------|-------------------------------|---------------------------|-----------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| <b>Totals:</b>                              | <b>Authorized Final Amt:</b> | <b><u>\$1,265,788,831</u></b> | <b>Completed to Date:</b> | <b><u>\$694,737,552</u></b> | <b>Work This Month:</b>                  | <b><u>\$36,914,563</u></b>                  |                            |

# Statement of Ongoing Contracts - Index

| Cnty Rt Pm            | Contract  | Page |
|-----------------------|-----------|------|
| 01-DEL-199-91.0/9.4   | 01-0Q0804 | 1    |
| 01-DN-101-2.0/16.5    | 01-0P4304 | 1    |
| 01-DN-101-12.5/15.5   | 01-0G1004 | 1    |
| 01-DN-101-15.6/16.2   | 01-0K9504 | 1    |
| 01-DN-101-35.8/36.5   | 01-436404 | 1    |
| 01-DN-101-2.6/23.9    | 01-0J2104 | 1    |
| 01-HUM-36-3.9/6       | 01-0J8904 | 2    |
| 01-HUM-36-11.3/34.6   | 01-0C5004 | 2    |
| 01-HUM-36-13.5/36.1   | 01-0H6104 | 2    |
| 01-HUM-36-25.4/26     | 01-0P1804 | 2    |
| 01-HUM-36-25.4/0      | 01-461704 | 2    |
| 01-HUM-36-155.0/16.5  | 01-0P8204 | 2    |
| 01-HUM-36-170.0/24    | 01-0P9504 | 3    |
| 01-HUM-36-190.0/20.1  | 01-0P9004 | 3    |
| 01-HUM-36-279.0/27.9  | 01-0Q0304 | 3    |
| 01-HUM-36-365.0/40    | 01-0N4504 | 3    |
| 01-HUM-96-43.7/0      | 01-0F9204 | 3    |
| 01-HUM-101-2.4/M53.9  | 01-0H6404 | 3    |
| 01-HUM-101-55.9/136.4 | 01-0H6504 | 4    |
| 01-HUM-101-74.8/76.1  | 01-0K9404 | 4    |
| 01-HUM-101-75.0/108.5 | 01-0P9804 | 4    |
| 01-HUM-101-78.0/79.6  | 01-0N6604 | 4    |

# Statement of Ongoing Contracts - Index

| Cnty Rt Pm             | Contract  | Page |
|------------------------|-----------|------|
| 01-HUM-101-80.0/84     | 01-366004 | 4    |
| 01-HUM-101-125.2/126.1 | 01-0K1504 | 4    |
| 01-HUM-101-330.0/18    | 01-0P8704 | 5    |
| 01-HUM-101-595.0/0     | 01-0K4204 | 5    |
| 01-HUM-101-834.0/83.4  | 01-0P0604 | 5    |
| 01-HUM-101-103.3/103.7 | 01-0J3604 | 5    |
| 01-HUM-169-15.0/33.8   | 01-0H4104 | 5    |
| 01-HUM-169-250.0/26    | 01-0P8904 | 5    |
| 01-HUM-211-772.0/78.6  | 01-0M7304 | 6    |
| 01-HUM-211-74.2/79.3   | 01-0M6304 | 6    |
| 01-HUM-254-4.3/4.7     | 01-0H8004 | 6    |
| 01-HUM-255-8.3/8.7     | 01-0N7304 | 6    |
| 01-HUM-299-9.0/.6      | 01-0N0904 | 6    |
| 01-HUM-299-22.0/2.2    | 01-0P4004 | 6    |
| 01-HUM-299-30.7/33.4   | 01-0J4104 | 7    |
| 01-HUM-299-210.0/22    | 01-0P9104 | 7    |
| 01-HUM-299-235.0/27.3  | 01-0Q1104 | 7    |
| 01-HUM-299-7.6/29.2    | 01-0H5804 | 7    |
| 01-HUM-451-30.0/4      | 01-0P8404 | 7    |
| 01-LAK-20-2.0/2.8      | 01-0H8404 | 7    |
| 01-LAK-20-16.6/18.1    | 01-0N6804 | 8    |
| 01-LAK-29-23.6/33.1    | 01-0N8204 | 8    |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>     | <b>Contract</b> | <b>Page</b> |
|-----------------------|-----------------|-------------|
| 01-LAK-175-/8.2       | 01-0P3604       | 8           |
| 01-LAK-200-447.0/45.2 | 01-0P7704       | 8           |
| 01-MEN-1-6.0/.6       | 01-0P9604       | 8           |
| 01-MEN-1-6.4/9.5      | 01-0F7104       | 8           |
| 01-MEN-1-31.1/31.6    | 01-0E11U4       | 9           |
| 01-MEN-1-33.7/51      | 01-0H6004       | 9           |
| 01-MEN-1-114.0/11.6   | 01-0P7404       | 9           |
| 01-MEN-1-418.0/42.5   | 01-0Q1004       | 9           |
| 01-MEN-1-749.0/78     | 01-0P1704       | 9           |
| 01-MEN-1-750.0/76.5   | 01-0N4404       | 9           |
| 01-MEN-1-821.0/82.9   | 01-0P0704       | 10          |
| 01-MEN-1-51.3/52.1    | 01-434844       | 10          |
| 01-MEN-20-14.2/24.4   | 01-0N6104       | 10          |
| 01-MEN-20-33.3/34.4   | 01-0E0904       | 10          |
| 01-MEN-20-328.0/32.8  | 01-0P8604       | 10          |
| 01-MEN-101-41.3/43.3  | 01-0K4104       | 10          |
| 01-MEN-101-50.7/52.2  | 01-0K8904       | 11          |
| 01-MEN-101-55.0/64.9  | 01-0H5504       | 11          |
| 01-MEN-101-599.0/59.9 | 01-0P2604       | 11          |
| 01-MEN-101-727.0/72.7 | 01-0Q2604       | 11          |
| 01-MEN-101-860.0/87.5 | 01-0P0904       | 11          |
| 01-MEN-101-33.7/43.2  | 01-0H1604       | 11          |

# Statement of Ongoing Contracts - Index

| Cnty Rt Pm            | Contract  | Page |
|-----------------------|-----------|------|
| 01-MEN-101-48.9/55.1  | 01-0H1704 | 12   |
| 01-MEN-128-37.4/49.4  | 01-0L7404 | 12   |
| 01-MEN-128-40.9/44.3  | 01-0N8104 | 12   |
| 01-MEN-128-281.0/28.1 | 01-0Q0604 | 12   |
| 01-MEN-162-2.6/4.4    | 01-0N6304 | 12   |
| 01-MEN-162-8.0/8.4    | 01-0A1314 | 12   |
| 01-MEN-162-11.5/11.8  | 01-0B5304 | 13   |
| 01-MEN-162-161.0/16.2 | 01-0P9704 | 13   |
| 01-MEN-162-/25.7      | 01-0H1504 | 13   |
| 01-MEN-175-62.0/6.4   | 01-0Q4204 | 13   |
| 01-MEN-253-130.0/13   | 01-0P3504 | 13   |
| 01-MEN-271-24.0/2.5   | 01-0P9404 | 13   |
| 01-VAR-101-84.0/85.5  | 01-0H1204 | 14   |
| 01-VAR--/0            | 01-0L9604 | 14   |
| 01-VAR--/0            | 01-0M9104 | 14   |
| 01-VAR--/0            | 01-0M9604 | 14   |
| 02-LAS-36-14.4/16.8   | 02-1J75U4 | 14   |
| 02-LAS-36-100.0/14    | 02-2K5404 | 15   |
| 02-LAS-36-/6.1        | 02-4H0604 | 15   |
| 02-LAS-139-.7/11      | 02-4H0704 | 15   |
| 02-LAS-139-11.0/16    | 02-1K0704 | 15   |
| 02-MOD-395-/5         | 02-1K0804 | 15   |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 02-PLU-70-32.9/33.2  | 02-0K6104       | 15          |
| 02-PLU-70-58.2/78.4  | 02-1H58U4       | 16          |
| 02-PLU-70-78.3/90.3  | 02-4H0104       | 16          |
| 02-PLU-89-12.9/20    | 02-4H03U4       | 16          |
| 02-PLU-89-30.2/42.2  | 02-3H6904       | 16          |
| 02-PLU-89-200.0/20.6 | 02-0K7804       | 16          |
| 02-SHA-5-4.9/5.1     | 02-4H1504       | 16          |
| 02-SHA-5-30.5/31     | 02-1J8904       | 17          |
| 02-SHA-44-.4/L1.8    | 02-1K0504       | 17          |
| 02-SHA-273-18.5/18.7 | 02-4H0504       | 17          |
| 02-SHA-299-20.4/21.5 | 02-1K1904       | 17          |
| 02-SIS-0-/0          | 02-1K4004       | 17          |
| 02-SIS-3-47.4/0      | 02-1H7104       | 17          |
| 02-SIS-5-2.5/15.9    | 02-3H32U4       | 18          |
| 02-SIS-89-20.3/34.6  | 02-0J8504       | 18          |
| 02-SIS-96-41.0/41.8  | 02-4F90U4       | 18          |
| 02-SIS-96-43.5/58    | 02-1H5904       | 18          |
| 02-SIS-96-76.8/78    | 02-1H3604       | 18          |
| 02-SIS-97-18.0/22.4  | 02-0K6404       | 18          |
| 02-SIS-97-29.0/34.5  | 02-1K1004       | 19          |
| 02-SIS-97-45.0/54.1  | 02-4H0004       | 19          |
| 02-TEH-5-5.6/42      | 02-0K0104       | 19          |

| Statement of Ongoing Contracts - Index |           |      |
|----------------------------------------|-----------|------|
| Cnty Rt Pm                             | Contract  | Page |
| 02-TEH-36-618.0/.2                     | 02-1K9004 | 19   |
| 02-TEH-99-4.2/4.8                      | 02-0J0104 | 19   |
| 02-TEH-99-/12.5                        | 02-3H7704 | 19   |
| 02-TRI-299-15.0/25.7                   | 02-3H70U4 | 20   |
| 02-TRI-299-286.0/28.6                  | 02-2K7504 | 20   |
| 02-VAR--/0                             | 02-2K1104 | 20   |
| 02-VAR--/0                             | 02-2J2204 | 20   |
| 02-VAR--/0                             | 02-0K6004 | 20   |
| 02-VAR--/0                             | 02-3J3304 | 20   |
| 02-VAR--/0                             | 02-2K2704 | 21   |
| 02-VAR--/0                             | 02-2J9704 | 21   |
| 02-VAR--/0                             | 02-3J3204 | 21   |
| 02-VAR--/0                             | 02-1K1804 | 21   |
| 03-BUT-32-5.0/10.2                     | 03-4H76U4 | 22   |
| 03-BUT-32-31.5/37.8                    | 03-3G0704 | 22   |
| 03-BUT-32-174.0/37.7                   | 03-1N4404 | 22   |
| 03-BUT-32-23.9/30.8                    | 03-3G3804 | 22   |
| 03-BUT-70-350.0/36                     | 03-1N5504 | 22   |
| 03-BUT-70-364.0/42.3                   | 03-2N0104 | 22   |
| 03-BUT-99-3.1/5                        | 03-1H1404 | 23   |
| 03-COL-5-30.0/10                       | 03-4J2104 | 23   |
| 03-ED-49-16.5/20.1                     | 03-3G5304 | 23   |

| Statement of Ongoing Contracts - Index |           |      |
|----------------------------------------|-----------|------|
| Cnty Rt Pm                             | Contract  | Page |
| 03-ED-49-23.6/25.2                     | 03-3G5204 | 23   |
| 03-ED-50-75.4/8                        | 03-4H8904 | 23   |
| 03-ED-50-180.0/18                      | 03-2N0704 | 23   |
| 03-ED-50-189.0/18.9                    | 03-1N1804 | 24   |
| 03-ED-50-672.0/67.2                    | 03-0N6504 | 24   |
| 03-ED-89-81.0/8.1                      | 03-3G8104 | 24   |
| 03-ED-89-/8.5                          | 03-3G4304 | 24   |
| 03-ED-193-11.9/17.3                    | 03-2G9704 | 24   |
| 03-ED-193-2.0/8.9                      | 03-2G9804 | 24   |
| 03-ED-193-3.5/5.6                      | 03-2G9304 | 25   |
| 03-GLE-32-2.8/3.2                      | 03-2J5904 | 25   |
| 03-GLE-162-65.5/69.7                   | 03-3J4324 | 25   |
| 03-GLE-162-76.3/78.6                   | 03-3F0604 | 25   |
| 03-NEV-80-156.0/15.6                   | 03-3G7404 | 25   |
| 03-NEV-80-247.0/30.2                   | 03-2N4304 | 25   |
| 03-NEV-80-9.1/9.1                      | 03-2G7904 | 26   |
| 03-NEV-89-5.3/8.7                      | 03-3J3604 | 26   |
| 03-PLA-28-.1/11                        | 03-0J01U4 | 26   |
| 03-PLA-49-2.2/2.4                      | 03-1H2404 | 26   |
| 03-PLA-49-3.5/7.5                      | 03-3H8304 | 26   |
| 03-PLA-49-8.7/10.6                     | 03-4H6004 | 26   |
| 03-PLA-80-.1/2.2                       | 03-3F23U4 | 27   |

| Statement of Ongoing Contracts - Index |           |      |
|----------------------------------------|-----------|------|
| Cnty Rt Pm                             | Contract  | Page |
| 03-PLA-80-42.7/49.3                    | 03-3H6104 | 27   |
| 03-PLA-80-49.3/68.7                    | 03-0J5604 | 27   |
| 03-PLA-80-68.3/69.7                    | 03-1H9904 | 27   |
| 03-SAC-5-.2/34.3                       | 03-4F6404 | 27   |
| 03-SAC-5-16.2/0                        | 03-0N8504 | 27   |
| 03-SAC-5-22.4/22.9                     | 03-2H1304 | 28   |
| 03-SAC-5-26.7/29                       | 03-3J5334 | 28   |
| 03-SAC-12-/.5                          | 03-3J3304 | 28   |
| 03-SAC-50-21.0/2.1                     | 03-0N6204 | 28   |
| 03-SAC-50-21.0/2.1                     | 03-1N7904 | 28   |
| 03-SAC-50-.2/6.1                       | 03-0H08U4 | 28   |
| 03-SAC-51-.2/3.5                       | 03-3F0704 | 29   |
| 03-SAC-51-2.0/3.3                      | 03-3F0734 | 29   |
| 03-SAC-51-17.0/1.7                     | 03-1N5404 | 29   |
| 03-SAC-99-12.7/16.3                    | 03-1H6304 | 29   |
| 03-SAC-160-44.9/0                      | 03-3J9004 | 29   |
| 03-SAC-160-/0                          | 03-1N0104 | 29   |
| 03-SAC-5500-/0                         | 03-4H9704 | 30   |
| 03-SUT-20-15.7/16.1                    | 03-3J6804 | 30   |
| 03-SUT-70-2.4/5.4                      | 03-3G4104 | 30   |
| 03-SUT-99-25.0/26.2                    | 03-4H8704 | 30   |
| 03-VAR-149-/5.3                        | 03-0J3504 | 30   |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 03-VAR--/0          | 03-3G1804       | 30          |
| 03-VAR--/0          | 03-1N0004       | 31          |
| 03-VAR--/0          | 03-3G3704       | 31          |
| 03-VAR--/0          | 03-3G1704       | 31          |
| 03-VAR--/0          | 03-3H9014       | 31          |
| 03-VAR--/0          | 03-3G4904       | 31          |
| 03-VAR--/0          | 03-3G2304       | 31          |
| 03-VAR--/0          | 03-3J40U4       | 32          |
| 03-VAR--/0          | 03-3H5604       | 32          |
| 03-VAR--/0          | 03-3G4804       | 32          |
| 03-VAR--/0          | 03-3G4704       | 32          |
| 03-VAR--/0          | 03-3G4604       | 32          |
| 03-YOL-5-22.8/28.9  | 03-3G6204       | 32          |
| 03-YOL-16-37.3/37.8 | 03-4J1204       | 33          |
| 03-YOL-50-/2.5      | 03-4F6504       | 33          |
| 03-YOL-275-130.0/13 | 03-1N6204       | 33          |
| 03-YUB-70-82.0/13.6 | 03-1N9304       | 33          |
| 04-ALA-0-/0         | 04-3Y1904       | 33          |
| 04-ALA-13-10.7/13   | 04-2G4614       | 34          |
| 04-ALA-80-5.7/6     | 04-3W9304       | 34          |
| 04-ALA-80-5.9/6.4   | 04-3J2604       | 34          |
| 04-ALA-80-6.4/6.8   | 04-0A7724       | 34          |

| Statement of Ongoing Contracts - Index |           |      |
|----------------------------------------|-----------|------|
| Cnty Rt Pm                             | Contract  | Page |
| 04-ALA-80-7.6/8                        | 04-0K1604 | 34   |
| 04-ALA-80-/1.8                         | 04-4Y1804 | 34   |
| 04-ALA-84-10.8/18                      | 04-3Q8504 | 35   |
| 04-ALA-84-11.0/18                      | 04-160314 | 35   |
| 04-ALA-84-11.2/15.5                    | 04-1X2804 | 35   |
| 04-ALA-84-17.9/22.9                    | 04-297634 | 35   |
| 04-ALA-84-21.4/23.1                    | 04-0X6604 | 35   |
| 04-ALA-238-.7/.8                       | 04-2Q7604 | 35   |
| 04-ALA-260-.8/1.9                      | 04-0G3604 | 36   |
| 04-ALA-260-1.1/1.9                     | 04-2W7404 | 36   |
| 04-ALA-260-1.2/0                       | 04-1Y3404 | 36   |
| 04-ALA-580-4.7/4.8                     | 04-3Y5504 | 36   |
| 04-ALA-580-20.7/30.8                   | 04-0Q1004 | 36   |
| 04-ALA-580-26.2/26.2                   | 04-2Y8604 | 36   |
| 04-ALA-580-35.0/45.2                   | 04-0Y6804 | 37   |
| 04-ALA-580-43.1/43.1                   | 04-3Y1304 | 37   |
| 04-ALA-580-45.4/45.8                   | 04-2K7904 | 37   |
| 04-ALA-580-4.6/4.7                     | 04-3X9504 | 37   |
| 04-ALA-580-/32.7                       | 04-2Y8204 | 37   |
| 04-ALA-680-6.3/6.7                     | 04-0P9204 | 37   |
| 04-ALA-680-11.0/21.9                   | 04-0Q30U4 | 38   |
| 04-ALA-680-15.6/0                      | 04-2W4604 | 38   |

| Statement of Ongoing Contracts - Index |           |      |
|----------------------------------------|-----------|------|
| Cnty Rt Pm                             | Contract  | Page |
| 04-ALA-880-6.2/25.5                    | 04-0Q1804 | 38   |
| 04-ALA-880-/11.8                       | 04-2K7004 | 38   |
| 04-ALA-880-/28.9                       | 04-1X3804 | 38   |
| 04-ALA-980-1.1/1.1                     | 04-4K9804 | 38   |
| 04-ALA-980-1.2/0                       | 04-3W9104 | 39   |
| 04-ALA-5501-/14.4                      | 04-2K9504 | 39   |
| 04-CC-4-12.4/25                        | 04-0Q2004 | 39   |
| 04-CC-4-19.8/19.8                      | 04-3X5804 | 39   |
| 04-CC-4-/14.3                          | 04-2Q7004 | 39   |
| 04-CC-24-5.1/5.4                       | 04-3X7404 | 39   |
| 04-CC-80-.2/10.7                       | 04-0Q2104 | 40   |
| 04-CC-80-7.6/7.6                       | 04-4X3804 | 40   |
| 04-CC-80-7.6/0                         | 04-0P9304 | 40   |
| 04-CC-160-/ .7                         | 04-0X6904 | 40   |
| 04-CC-580-1.4/6.3                      | 04-0W0304 | 40   |
| 04-CC-580-6.1/7.8                      | 04-3G3644 | 40   |
| 04-CC-680-/21                          | 04-2Q6504 | 41   |
| 04-MRN-1-8.7/8.7                       | 04-1X0304 | 41   |
| 04-MRN-1-22.8/33                       | 04-1J9604 | 41   |
| 04-MRN-1-/19.3                         | 04-3X2604 | 41   |
| 04-MRN-37-11.2/14.5                    | 04-2K7404 | 41   |
| 04-MRN-101-3.0/3                       | 04-3X3604 | 41   |

| Statement of Ongoing Contracts - Index |           |      |
|----------------------------------------|-----------|------|
| Cnty Rt Pm                             | Contract  | Page |
| 04-MRN-101-13.7/0                      | 04-0K8004 | 42   |
| 04-MRN-101-20.8/27.1                   | 04-264724 | 42   |
| 04-MRN-101-/9.3                        | 04-2X9404 | 42   |
| 04-MRN-580-6.0/7.8                     | 04-3X1504 | 42   |
| 04-NAP-29-1.7/1.7                      | 04-4J4104 | 42   |
| 04-NAP-29-5.0/6.7                      | 04-281204 | 42   |
| 04-NAP-29-11.6/13                      | 04-0Q8204 | 43   |
| 04-NAP-29-16.4/19                      | 04-0K6304 | 43   |
| 04-NAP-29-45.5/45.5                    | 04-3X4904 | 43   |
| 04-NAP-29-46.1/0                       | 04-0Q8304 | 43   |
| 04-NAP-29-7.3/13.5                     | 04-2Q6104 | 43   |
| 04-NAP-121-.5/1                        | 04-4G21A4 | 43   |
| 04-NAP-121-19.5/19.5                   | 04-3X2804 | 44   |
| 04-NAP-128-20.1/20.4                   | 04-4G84A4 | 44   |
| 04-NAP-128-/25.9                       | 04-3X0204 | 44   |
| 04-NAP-128-/29.7                       | 04-3Y8904 | 44   |
| 04-SCL-9-4.0/4                         | 04-1X1004 | 44   |
| 04-SCL-9-4.5/5.5                       | 04-1X4304 | 44   |
| 04-SCL-9-4.9/4.9                       | 04-3G6304 | 45   |
| 04-SCL-17-6.2/0                        | 04-0P9704 | 45   |
| 04-SCL-17-/3.5                         | 04-3Y2904 | 45   |
| 04-SCL-35-2.0/2                        | 04-1X0204 | 45   |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 04-SCL-82-11.4/26.3  | 04-0P9804       | 45          |
| 04-SCL-82-14.6/14.6  | 04-4X1304       | 45          |
| 04-SCL-82-18.2/26.4  | 04-4J89U4       | 46          |
| 04-SCL-85-/38.9      | 04-1X2304       | 46          |
| 04-SCL-87-4.8/10.1   | 04-2W4504       | 46          |
| 04-SCL-87-/6.1       | 04-4J9104       | 46          |
| 04-SCL-101-30.7/31.1 | 04-4J9304       | 46          |
| 04-SCL-101-33.0/49   | 04-2Y8504       | 46          |
| 04-SCL-101-38.0/38.1 | 04-1Y6204       | 47          |
| 04-SCL-101-51.7/52.5 | 04-1J5674       | 47          |
| 04-SCL-101-.7/19.2   | 04-3Q6004       | 47          |
| 04-SCL-101-4.5/17.5  | 04-0X6304       | 47          |
| 04-SCL-101-/2.7      | 04-1W1904       | 47          |
| 04-SCL-152-12.6/12.6 | 04-2Y7404       | 47          |
| 04-SCL-152-16.8/23.3 | 04-0Q05U4       | 48          |
| 04-SCL-237-9.1/9.1   | 04-3X5204       | 48          |
| 04-SCL-237-1.5/6.4   | 04-2Y5404       | 48          |
| 04-SCL-280-2.9/2.9   | 04-0Y5004       | 48          |
| 04-SCL-280-4.6/4.6   | 04-3Y0004       | 48          |
| 04-SCL-280-/2.7      | 04-1Q4604       | 48          |
| 04-SCL-280-/3.8      | 04-0X2604       | 49          |
| 04-SCL-880-1.7/1.9   | 04-4X0204       | 49          |

# Statement of Ongoing Contracts - Index

| Cnty Rt Pm         | Contract  | Page |
|--------------------|-----------|------|
| 04-SF-1-.9/4.1     | 04-0AA624 | 49   |
| 04-SF-80-3.9/4.5   | 04-0X9104 | 49   |
| 04-SF-80-5.7/7.7   | 04-1Y7204 | 49   |
| 04-SF-80-/7.8      | 04-4W9504 | 49   |
| 04-SF-101-.8/0     | 04-2Q4604 | 50   |
| 04-SF-280-6.6/7.2  | 04-4X1404 | 50   |
| 04-SF-280-2.7/4.2  | 04-1Y5004 | 50   |
| 04-SF-280-6.6/T7.2 | 04-1W1404 | 50   |
| 04-SF0-80-8.3/8.3  | 04-2X0704 | 50   |
| 04-SM-1-26.3/47.3  | 04-2K8804 | 50   |
| 04-SM-1-27.5/34.8  | 04-0Q1304 | 51   |
| 04-SM-1-28.9/0     | 04-2J7904 | 51   |
| 04-SM-1-32.2/32.2  | 04-0X0804 | 51   |
| 04-SM-1-47.8/47.8  | 04-3X5104 | 51   |
| 04-SM-35-1.7/1.7   | 04-0X0004 | 51   |
| 04-SM-35-8.7/8.7   | 04-3Y7604 | 51   |
| 04-SM-82-9.2/9.2   | 04-1X9604 | 52   |
| 04-SM-82-9.3/0     | 04-1Q5304 | 52   |
| 04-SM-82-9.6/11.8  | 04-2Y5604 | 52   |
| 04-SM-84-17.9/17.9 | 04-3Y5004 | 52   |
| 04-SM-84-28.0/2    | 04-0X3304 | 52   |
| 04-SM-84-27.7/29.2 | 04-2Y5204 | 52   |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 04-SM-92-4.0/5      | 04-3X6404       | 53          |
| 04-SM-92-12.0/13.1  | 04-2Q8004       | 53          |
| 04-SM-92-/13.6      | 04-1X2204       | 53          |
| 04-SM-92-/ .5       | 04-0X6504       | 53          |
| 04-SM-101-2.5/2.6   | 04-1Q8204       | 53          |
| 04-SM-101-6.9/7.6   | 04-2J7304       | 53          |
| 04-SM-101-9.1/9.1   | 04-0X0604       | 54          |
| 04-SM-101-/6.5      | 04-1Q5814       | 54          |
| 04-SM-101-/6.2      | 04-1X2404       | 54          |
| 04-SM-101-/21.8     | 04-1Q5824       | 54          |
| 04-SM-280-10.2/10.2 | 04-1X6604       | 54          |
| 04-SM-280-10.2/10.2 | 04-3Y0804       | 54          |
| 04-SM-280-/21       | 04-4J8504       | 55          |
| 04-SM-680-/16.5     | 04-3Y4104       | 55          |
| 04-SOL-12-7.7/14.1  | 04-2Q5504       | 55          |
| 04-SOL-12-1.8/L3.2  | 04-0A53T4       | 55          |
| 04-SOL-12-3.2/7.5   | 04-0W1104       | 55          |
| 04-SOL-28-/9.8      | 04-1X3604       | 55          |
| 04-SOL-29-/6        | 04-2Q5204       | 56          |
| 04-SOL-80-6.7/6.7   | 04-3X5004       | 56          |
| 04-SOL-80-12.9/12.9 | 04-3X4704       | 56          |
| 04-SOL-80-13.9/14.5 | 04-4G8734       | 56          |

| Statement of Ongoing Contracts - Index |           |      |
|----------------------------------------|-----------|------|
| Cnty Rt Pm                             | Contract  | Page |
| 04-SOL-80-15.9/30.2                    | 04-0K6404 | 56   |
| 04-SOL-80-22.1/23                      | 04-4K3004 | 56   |
| 04-SOL-80-34.4/34.5                    | 04-0J6014 | 57   |
| 04-SOL-80-10.1/10.6                    | 04-3X1604 | 57   |
| 04-SOL-80-10.4/30.2                    | 04-4G0804 | 57   |
| 04-SOL-84-3.0/13.6                     | 04-0X7004 | 57   |
| 04-SOL-113-18.3/21.2                   | 04-0X7604 | 57   |
| 04-SON-1-26.7/27.1                     | 04-0J3014 | 57   |
| 04-SON-1-26.7/27.1                     | 04-0J3004 | 58   |
| 04-SON-1-30.8/40.6                     | 04-1K7304 | 58   |
| 04-SON-1-30.8/40.6                     | 04-1K7314 | 58   |
| 04-SON-1-38.6/38.6                     | 04-1X3204 | 58   |
| 04-SON-1-41.2/54.6                     | 04-1K7504 | 58   |
| 04-SON-1-45.4/0                        | 04-1K7604 | 58   |
| 04-SON-1-/24.7                         | 04-1X1404 | 59   |
| 04-SON-1-/7.2                          | 04-3X0804 | 59   |
| 04-SON-1-/58.6                         | 04-4G7804 | 59   |
| 04-SON-1-/36.4                         | 04-3X1004 | 59   |
| 04-SON-12-25.8/0                       | 04-4H0514 | 59   |
| 04-SON-101-18.5/18.5                   | 04-4A1304 | 59   |
| 04-SON-101-22.8/32.8                   | 04-1Q7004 | 60   |
| 04-SON-101-/0                          | 04-3J0804 | 60   |

# Statement of Ongoing Contracts - Index

| Cnty Rt Pm           | Contract  | Page |
|----------------------|-----------|------|
| 04-SON-116-9.6/0     | 04-2K3604 | 60   |
| 04-SON-116-10.4/10.4 | 04-3X0504 | 60   |
| 04-SON-116-11.8/12.2 | 04-4J4604 | 60   |
| 04-SON-116-46.5/46.8 | 04-3G9004 | 60   |
| 04-SON-121-6.5/0     | 04-2Q4404 | 61   |
| 04-SON-128-12.2/24.8 | 04-0X7204 | 61   |
| 04-SON-128-16.6/16.7 | 04-3X4204 | 61   |
| 04-VAR-82-25.9/25.9  | 04-0Y8004 | 61   |
| 04-VAR-101-18.7/18.7 | 04-2Q5704 | 61   |
| 04-VAR-101-21.3/26.5 | 04-3Q6104 | 61   |
| 04-VAR-280-/0        | 04-0K1104 | 62   |
| 04-VAR-580-/0        | 04-0K1204 | 62   |
| 04-VAR-680-.1/20.7   | 04-4Q2504 | 62   |
| 04-VAR-880-/32       | 04-0Q0704 | 62   |
| 04-VAR-880-/10       | 04-0Q4404 | 62   |
| 04-VAR--/0           | 04-0X5804 | 62   |
| 04-VAR--/0           | 04-0X5704 | 63   |
| 04-VAR--/0           | 04-1W0904 | 63   |
| 04-VAR--/0           | 04-0X5904 | 63   |
| 04-VAR--/0           | 04-0P7604 | 63   |
| 04-VAR--/0           | 04-1Q7214 | 63   |
| 04-VAR--/0           | 04-1Q2004 | 63   |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>     | <b>Contract</b> | <b>Page</b> |
|-----------------------|-----------------|-------------|
| 04-VAR--/0            | 04-0Y8404       | 64          |
| 04-VAR--/0            | 04-0K1004       | 64          |
| 04-VAR--/0            | 04-3Y5904       | 64          |
| 05-0SB-1-10.1/10.1    | 05-1S4904       | 64          |
| 05-0SB-1-10.7/11      | 05-1S3704       | 65          |
| 05-0SB-1-464.0/46.5   | 05-1T4004       | 65          |
| 05-MON-1-10.4/10.4    | 05-1S8404       | 65          |
| 05-MON-1-27.8/27.8    | 05-1R6404       | 65          |
| 05-MON-1-29.5/29.5    | 05-1R6304       | 65          |
| 05-MON-1-44.7/69.8    | 05-1Q8004       | 65          |
| 05-MON-1-50.0/54      | 05-1T2104       | 66          |
| 05-MON-1-60.0/60      | 05-1S0404       | 66          |
| 05-MON-1-100.0/1      | 05-1Q9604       | 66          |
| 05-MON-1-600.0/60     | 05-1S1604       | 66          |
| 05-MON-1-101.5/102    | 05-1K6404       | 66          |
| 05-MON-101-86.1/87.3  | 05-1P5344       | 66          |
| 05-MON-101-87.0/87    | 05-1S9404       | 67          |
| 05-MON-101-98.8/100.3 | 05-1H6914       | 67          |
| 05-MON-101-41.1/42.2  | 05-0T9914       | 67          |
| 05-MON-101-91.3/98.8  | 05-1H6904       | 67          |
| 05-MON-156-1.4/1.3    | 05-1P5334       | 67          |
| 05-MON-183-8.3/9.9    | 05-1H6504       | 67          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 05-SB-1-19.8/20.1   | 05-1S9104       | 68          |
| 05-SB-101-1.4/4.8   | 05-0N71Y4       | 68          |
| 05-SB-101-4.4/7.7   | 05-0N72U4       | 68          |
| 05-SB-101-4.4/7.7   | 05-0N72Y4       | 68          |
| 05-SB-101-7.3/9.6   | 05-0N73Y4       | 68          |
| 05-SB-101-9.2/9.7   | 05-0N74V4       | 68          |
| 05-SB-101-9.7/10.6  | 05-0N74U4       | 69          |
| 05-SB-101-10.0/10.5 | 05-1K03U4       | 69          |
| 05-SB-101-10.4/11.1 | 05-0N7054       | 69          |
| 05-SB-101-12.3/13.2 | 05-1K3804       | 69          |
| 05-SB-101-21.4/21.9 | 05-1H4304       | 69          |
| 05-SB-101-46.2/52.3 | 05-1H8604       | 69          |
| 05-SB-101-47.0/47.3 | 05-1R1404       | 70          |
| 05-SB-101-55.9/56.2 | 05-1F79A4       | 70          |
| 05-SB-101-55.9/56.2 | 05-1F7904       | 70          |
| 05-SB-101-65.0/84.1 | 05-1K5104       | 70          |
| 05-SB-101-84.0/87   | 05-1R7204       | 70          |
| 05-SB-101-/2.2      | 05-1R7504       | 70          |
| 05-SB-101-36.0/37   | 05-1C9504       | 71          |
| 05-SB-101-52.3/56.1 | 05-1K4504       | 71          |
| 05-SB-135-7.2/M9.7  | 05-1R7304       | 71          |
| 05-SB-154-26.0/30.2 | 05-1R6504       | 71          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 05-SB-154-2.6/0     | 05-1C4104       | 71          |
| 05-SB-166-63.9/64.9 | 05-1P5384       | 71          |
| 05-SB-217-.9/1.4    | 05-1C3604       | 72          |
| 05-SB-246-32.8/33.2 | 05-1P5394       | 72          |
| 05-SBT-25-18.8/19.2 | 05-1H8114       | 72          |
| 05-SBT-25-49.5/51.1 | 05-1P5314       | 72          |
| 05-SBT-25-53.7/54.3 | 05-1J4814       | 72          |
| 05-SBT-101-1.5/1.7  | 05-1S9004       | 72          |
| 05-SBT-101-4.2/4.5  | 05-1S5104       | 73          |
| 05-SBT-101-12.0/2.1 | 05-1S0104       | 73          |
| 05-SBT-156-3.0/8.2  | 05-344904       | 73          |
| 05-SCR-1-3.5/3.9    | 05-1S9204       | 73          |
| 05-SCR-1-10.5/13.4  | 05-0C7334       | 73          |
| 05-SCR-1-13.6/14.9  | 05-0C7324       | 73          |
| 05-SCR-1-33.0/33    | 05-1Q9404       | 74          |
| 05-SCR-1-360.0/37.5 | 05-1Q9904       | 74          |
| 05-SCR-1-5.0/8.2    | 05-1P1804       | 74          |
| 05-SCR-1-/0         | 05-1Q0804       | 74          |
| 05-SCR-9-9.0/25.5   | 05-1G9504       | 74          |
| 05-SCR-9-12.1/12.1  | 05-1S3604       | 74          |
| 05-SCR-17-8.4/8.4   | 05-1T3904       | 75          |
| 05-SCR-35-3.0/3     | 05-1Q6904       | 75          |

# Statement of Ongoing Contracts - Index

| Cnty Rt Pm           | Contract  | Page |
|----------------------|-----------|------|
| 05-SCR-129-1.1/L1.5  | 05-1P5304 | 75   |
| 05-SCR-152-1.3/T1.5  | 05-1S3804 | 75   |
| 05-SLO-0-/0          | 05-1S2804 | 75   |
| 05-SLO-1-6.4/67.2    | 05-492864 | 75   |
| 05-SLO-1-12.1/12.2   | 05-1P5354 | 76   |
| 05-SLO-1-12.6/12.7   | 05-1Q0604 | 76   |
| 05-SLO-1-17.3/0      | 05-1N3804 | 76   |
| 05-SLO-41-44.5/45.3  | 05-3307C4 | 76   |
| 05-SLO-46-4.3/5.1    | 05-1S4804 | 76   |
| 05-SLO-46-60.3/60.8  | 05-1Q03U4 | 76   |
| 05-SLO-58-1.8/6.9    | 05-1J9704 | 77   |
| 05-SLO-58-51.0/57.2  | 05-1Q4704 | 77   |
| 05-SLO-101-7.8/16.5  | 05-1J8604 | 77   |
| 05-SLO-101-28.6/29.6 | 05-1N3404 | 77   |
| 05-SLO-101-61.7/62.1 | 05-1J7804 | 77   |
| 05-SLO-101-250.0/85  | 05-1S9304 | 77   |
| 05-VAR--/0           | 05-1R2904 | 78   |
| 06-FRE-33-46.8/47.4  | 06-1G8204 | 78   |
| 06-FRE-33-69.4/71.5  | 06-0X3004 | 78   |
| 06-FRE-41-28.2/28.2  | 06-1G0904 | 78   |
| 06-FRE-41-21.1/32.2  | 06-1E7604 | 78   |
| 06-FRE-41-23.2/31.7  | 06-0X7804 | 79   |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 06-FRE-41-23.7/24.5  | 06-1G4504       | 79          |
| 06-FRE-41-25.3/0     | 06-1E7304       | 79          |
| 06-FRE-41-27.4/28.5  | 06-0W1704       | 79          |
| 06-FRE-99-233.0/0    | 06-1G3504       | 79          |
| 06-FRE-99-4.9/7.2    | 06-0U4214       | 79          |
| 06-FRE-168-39.6/45.7 | 06-1F8204       | 80          |
| 06-FRE-168-48.2/0    | 06-0Q5204       | 80          |
| 06-FRE-180-54.1/56   | 06-342354       | 80          |
| 06-FRE-198-.5/19.5   | 06-0X0604       | 80          |
| 06-FRE-5506-/0       | 06-0Y7604       | 80          |
| 06-KER-5-10.2/16     | 06-0U5004       | 80          |
| 06-KER-5-/4.4        | 06-0X3304       | 81          |
| 06-KER-33-21.8/39.8  | 06-0X2404       | 81          |
| 06-KER-33-40.4/59.3  | 06-0Y1304       | 81          |
| 06-KER-46-51.4/57.9  | 06-1A7604       | 81          |
| 06-KER-99-23.6/28.4  | 06-0Q2814       | 81          |
| 06-KER-99-49.3/50.4  | 06-1E7804       | 81          |
| 06-KER-99-56.4/57.6  | 06-0W79U4       | 82          |
| 06-KER-99-29.4/33.1  | 06-1G8004       | 82          |
| 06-KER-155-17.8/39.6 | 06-1H0604       | 82          |
| 06-KER-166-17.5/0    | 06-0S0504       | 82          |
| 06-KER-166-/10.2     | 06-0X3804       | 82          |

| Statement of Ongoing Contracts - Index |           |      |
|----------------------------------------|-----------|------|
| Cnty Rt Pm                             | Contract  | Page |
| 06-KER-184-1.1/8.3                     | 06-0U2904 | 82   |
| 06-KER-184-8.5/11.6                    | 06-0U4304 | 83   |
| 06-KER-223-12.5/30.1                   | 06-1H0504 | 83   |
| 06-KER-223-20.1/21.1                   | 06-1E6704 | 83   |
| 06-KIN-5-16.6/26.7                     | 06-1G7704 | 83   |
| 06-KIN-41-28.4/40.1                    | 06-0W8204 | 83   |
| 06-KIN-41-/15.5                        | 06-0Y1704 | 83   |
| 06-MPA-41-3.1/3.1                      | 06-1G5804 | 84   |
| 06-TUL-63-5.8/L8                       | 06-0X7004 | 84   |
| 06-TUL-63-12.1/21.6                    | 06-1G7404 | 84   |
| 06-TUL-63-21.7/24.3                    | 06-1E8004 | 84   |
| 06-TUL-63-19.2/24.3                    | 06-1G8104 | 84   |
| 06-TUL-99-9.8/40.7                     | 06-1E6904 | 84   |
| 06-TUL-99-13.5/19.5                    | 06-1G8404 | 85   |
| 06-TUL-99-20.8/53.1                    | 06-0X2504 | 85   |
| 06-TUL-99-26.3/27.6                    | 06-0U8804 | 85   |
| 06-TUL-99-27.6/30.6                    | 06-0W9104 | 85   |
| 06-TUL-99-30.2/35.2                    | 06-360304 | 85   |
| 06-TUL-99-30.6/35.2                    | 06-360244 | 85   |
| 06-TUL-99-35.8/37.1                    | 06-487404 | 86   |
| 06-TUL-190-11.2/11.6                   | 06-1A3104 | 86   |
| 06-TUL-190-13.1/16.6                   | 06-0Q4324 | 86   |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 06-TUL-190-42.7/42.8 | 06-1H6904       | 86          |
| 06-TUL-190-366.0/0   | 06-1H6704       | 86          |
| 06-TUL-198-1.6/43.9  | 06-0X2604       | 86          |
| 06-TUL-198-11.6/11.9 | 06-0W90U4       | 87          |
| 06-VAR--/0           | 06-1G1804       | 87          |
| 06-VAR--/0           | 06-1F9004       | 87          |
| 06-VAR--/0           | 06-1H9604       | 87          |
| 06-VAR--/0           | 06-0W9704       | 87          |
| 07-LA-0-/0           | 07-2XM404       | 88          |
| 07-LA-1-1.4/7.3      | 07-2XM204       | 88          |
| 07-LA-1-7.0/7.4      | 07-346104       | 88          |
| 07-LA-1-10.4/10.4    | 07-4V2104       | 88          |
| 07-LA-1-29.4/0       | 07-377604       | 88          |
| 07-LA-1-34.9/38      | 07-2XR604       | 89          |
| 07-LA-1-36.0/41      | 07-2XS304       | 89          |
| 07-LA-1-37.0/46      | 07-2XS204       | 89          |
| 07-LA-1-37.7/62.9    | 07-313504       | 89          |
| 07-LA-1-39.9/40      | 07-2XS104       | 89          |
| 07-LA-1-40.0/40.5    | 07-2XE004       | 89          |
| 07-LA-1-40.7/54.1    | 07-2XQ704       | 90          |
| 07-LA-1-41.0/45.6    | 07-2XS404       | 90          |
| 07-LA-1-42.0/44      | 07-2XT304       | 90          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>  | <b>Contract</b> | <b>Page</b> |
|--------------------|-----------------|-------------|
| 07-LA-1-42.2/42.4  | 07-2XR204       | 90          |
| 07-LA-1-42.4/0     | 07-4X9704       | 90          |
| 07-LA-1-43.5/45.5  | 07-2XR904       | 90          |
| 07-LA-1-43.7/43.7  | 07-2XR104       | 91          |
| 07-LA-1-44.1/58.5  | 07-2XG904       | 91          |
| 07-LA-1-45.6/45.9  | 07-4V3804       | 91          |
| 07-LA-1-46.3/49.4  | 07-2XR504       | 91          |
| 07-LA-1-56.5/56.9  | 07-291404       | 91          |
| 07-LA-1-352.0/44.1 | 07-2XG804       | 91          |
| 07-LA-1-380.0/40   | 07-2XR704       | 92          |
| 07-LA-1-388.0/40.4 | 07-2XP704       | 92          |
| 07-LA-1-400.0/43.5 | 07-2XR804       | 92          |
| 07-LA-1-/18        | 07-321604       | 92          |
| 07-LA-2-2.3/14.2   | 07-333604       | 92          |
| 07-LA-2-15.0/26.5  | 07-348504       | 92          |
| 07-LA-2-15.0/57.5  | 07-355404       | 93          |
| 07-LA-2-15.1/15.3  | 07-351304       | 93          |
| 07-LA-2-15.8/15.8  | 07-2XK404       | 93          |
| 07-LA-2-18.7/0     | 07-0W2104       | 93          |
| 07-LA-5-6.6/13.1   | 07-357304       | 93          |
| 07-LA-5-6.8/0      | 07-2XQ404       | 93          |
| 07-LA-5-8.2/8.2    | 07-4V3004       | 94          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 07-LA-5-16.0/17.3   | 07-2XJ004       | 94          |
| 07-LA-5-23.2/36.3   | 07-344204       | 94          |
| 07-LA-5-30.6/31.6   | 07-370804       | 94          |
| 07-LA-5-31.8/42.6   | 07-0W1004       | 94          |
| 07-LA-5-33.1/39.1   | 07-384404       | 94          |
| 07-LA-5-53.7/53.7   | 07-2XS804       | 95          |
| 07-LA-5-138.0/13.8  | 07-2XT504       | 95          |
| 07-LA-5-151.1/188.2 | 07-0Y1504       | 95          |
| 07-LA-5-56.4/56.7   | 07-4V5404       | 95          |
| 07-LA-5-59.5/73.7   | 07-370404       | 95          |
| 07-LA-5-59.5/67.9   | 07-323404       | 95          |
| 07-LA-5-60.0/75     | 07-352304       | 96          |
| 07-LA-5-/19.5       | 07-319304       | 96          |
| 07-LA-10-2.2/5.2    | 07-2XH804       | 96          |
| 07-LA-10-14.5/17.4  | 07-2XL304       | 96          |
| 07-LA-10-17.0/17.7  | 07-2XL004       | 96          |
| 07-LA-10-18.8/20.5  | 07-386004       | 96          |
| 07-LA-10-28.2/31    | 07-328304       | 97          |
| 07-LA-10-28.3/28.3  | 07-316804       | 97          |
| 07-LA-10-28.5/30.8  | 07-398404       | 97          |
| 07-LA-10-47.9/0     | 07-4V5304       | 97          |
| 07-LA-10-78.0/9.3   | 07-2XP804       | 97          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 07-LA-10-2.2/4.9    | 07-347504       | 97          |
| 07-LA-10-4.5/5.5    | 07-332004       | 98          |
| 07-LA-10-4.7/18.9   | 07-358404       | 98          |
| 07-LA-14-60.7/77    | 07-316004       | 98          |
| 07-LA-23-/8.9       | 07-0W4104       | 98          |
| 07-LA-27-/18.6      | 07-322904       | 98          |
| 07-LA-27-/11        | 07-2XR304       | 98          |
| 07-LA-27-/5         | 07-2XN904       | 99          |
| 07-LA-47-1.6/1.6    | 07-2XT904       | 99          |
| 07-LA-47-/3.3       | 07-2XA704       | 99          |
| 07-LA-60-23.0/0     | 07-0Y1404       | 99          |
| 07-LA-60-/3.3       | 07-0Y1804       | 99          |
| 07-LA-71-1.6/4.8    | 07-210624       | 99          |
| 07-LA-71-3.4/14.8   | 07-0Y1704       | 100         |
| 07-LA-91-6.0/20.7   | 07-346504       | 100         |
| 07-LA-91-16.6/16.8  | 07-3203U4       | 100         |
| 07-LA-101-1.0/9.2   | 07-0W0604       | 100         |
| 07-LA-101-1.5/10.9  | 07-0W2904       | 100         |
| 07-LA-101-7.9/11.8  | 07-346304       | 100         |
| 07-LA-101-10.3/10.3 | 07-385404       | 101         |
| 07-LA-101-11.0/23.5 | 07-346004       | 101         |
| 07-LA-101-19.7/20   | 07-388704       | 101         |

# Statement of Ongoing Contracts - Index

| Cnty Rt Pm          | Contract  | Page |
|---------------------|-----------|------|
| 07-LA-101-32.8/33.8 | 07-307104 | 101  |
| 07-LA-101-1.0/10.3  | 07-385204 | 101  |
| 07-LA-101-6.2/8     | 07-329604 | 101  |
| 07-LA-101-/1.5      | 07-320104 | 102  |
| 07-LA-103-.1/.1     | 07-327304 | 102  |
| 07-LA-105-2.2/2.2   | 07-2XH7A4 | 102  |
| 07-LA-105-20.0/2    | 07-2XJ504 | 102  |
| 07-LA-105-/18.1     | 07-2XQ304 | 102  |
| 07-LA-105-2.0/0     | 07-355604 | 102  |
| 07-LA-105-4.3/5     | 07-357004 | 103  |
| 07-LA-105-9.0/9.4   | 07-385604 | 103  |
| 07-LA-105-17.5/17.8 | 07-4V4904 | 103  |
| 07-LA-110-6.8/19.5  | 07-4W7804 | 103  |
| 07-LA-110-14.0/21   | 07-386304 | 103  |
| 07-LA-110-21.4/25.7 | 07-2XJ104 | 103  |
| 07-LA-110-26.7/30.7 | 07-2XQ504 | 104  |
| 07-LA-110-30.5/30.7 | 07-2XT604 | 104  |
| 07-LA-118-4.5/9.1   | 07-336804 | 104  |
| 07-LA-118-10.0/13.2 | 07-385904 | 104  |
| 07-LA-118-11.0/14   | 07-322004 | 104  |
| 07-LA-118-13.0/13.9 | 07-355004 | 104  |
| 07-LA-118-/0        | 07-2XS604 | 105  |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 07-LA-138-43.4/51.4 | 07-333704       | 105         |
| 07-LA-138-59.7/0    | 07-4V5204       | 105         |
| 07-LA-164-4.0/6.9   | 07-320804       | 105         |
| 07-LA-210-9.7/51.9  | 07-326804       | 105         |
| 07-LA-210-15.4/15.4 | 07-2XF404       | 105         |
| 07-LA-210-9.9/22.5  | 07-0Y1604       | 106         |
| 07-LA-210-15.6/18.5 | 07-330704       | 106         |
| 07-LA-210-18.7/19.7 | 07-348704       | 106         |
| 07-LA-210-19.4/27   | 07-348204       | 106         |
| 07-LA-210-24.7/25.3 | 07-4V5004       | 106         |
| 07-LA-210-33.6/36.5 | 07-301704       | 106         |
| 07-LA-210-37.8/39.1 | 07-356104       | 107         |
| 07-LA-210-/0        | 07-2XQ604       | 107         |
| 07-LA-213-6.2/6.2   | 07-4V1404       | 107         |
| 07-LA-213-6.4/0     | 07-4V2304       | 107         |
| 07-LA-405-12.9/21.5 | 07-338704       | 107         |
| 07-LA-405-19.2/26   | 07-350704       | 107         |
| 07-LA-405-22.2/23.5 | 07-4V3204       | 108         |
| 07-LA-405-30.1/33   | 07-4V4304       | 108         |
| 07-LA-405-31.2/41.4 | 07-347904       | 108         |
| 07-LA-405-36.3/36.3 | 07-2XG604       | 108         |
| 07-LA-405-36.3/37.1 | 07-2XM804       | 108         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 07-LA-405-40.1/48.1  | 07-320204       | 108         |
| 07-LA-405-44.7/486.4 | 07-0W7004       | 109         |
| 07-LA-605-10.2/20.2  | 07-356604       | 109         |
| 07-LA-605-20.2/26    | 07-3255U4       | 109         |
| 07-LA-710-5.0/9.5    | 07-345104       | 109         |
| 07-LA-710-6.0/14.1   | 07-349904       | 109         |
| 07-LA-710-6.2/7.2    | 07-4V4204       | 109         |
| 07-LA-710-9.6/T32.1  | 07-347004       | 110         |
| 07-LA-710-13.8/15.3  | 07-385804       | 110         |
| 07-LA-710-19.6/19.9  | 07-390804       | 110         |
| 07-LA-710-22.0/0     | 07-354704       | 110         |
| 07-LA-710-26.0/26.7  | 07-331804       | 110         |
| 07-LA-710-194.0/19.4 | 07-2XT404       | 110         |
| 07-LA-5808-/2.5      | 07-354804       | 111         |
| 07-LA-5823-/7.2      | 07-358204       | 111         |
| 07-VAR-1-1.3/26.6    | 07-322704       | 111         |
| 07-VAR-1-23.1/23.1   | 07-0W8804       | 111         |
| 07-VAR-2-18.7/18.7   | 07-348804       | 111         |
| 07-VAR-5-/40         | 07-0W6104       | 111         |
| 07-VAR-23-3.6/11.4   | 07-346204       | 112         |
| 07-VAR-91-6.1/20.7   | 07-338604       | 112         |
| 07-VAR-105-2.1/2.1   | 07-355104       | 112         |

# Statement of Ongoing Contracts - Index

| Cnty Rt Pm           | Contract  | Page |
|----------------------|-----------|------|
| 07-VAR-110-15.1/23   | 07-0W5904 | 112  |
| 07-VAR-170-14.5/20.5 | 07-349504 | 112  |
| 07-VAR-210-43.9/46.7 | 07-349104 | 112  |
| 07-VAR--/0           | 07-350334 | 113  |
| 07-VAR--/0           | 07-351704 | 113  |
| 07-VAR--/0           | 07-0Y2004 | 113  |
| 07-VAR--/0           | 07-301604 | 113  |
| 07-VAR--/0           | 07-353804 | 113  |
| 07-VAR--/0           | 07-0Y0904 | 113  |
| 07-VAR--/0           | 07-0W9804 | 114  |
| 07-VAR--/0           | 07-0W6504 | 114  |
| 07-VAR--/0           | 07-0W9704 | 114  |
| 07-VAR--/0           | 07-351504 | 114  |
| 07-VAR--/0           | 07-351114 | 114  |
| 07-VAR--/0           | 07-0W6604 | 114  |
| 07-VAR--/0           | 07-350404 | 115  |
| 07-VAR--/0           | 07-0W9904 | 115  |
| 07-VAR--/0           | 07-0Y1904 | 115  |
| 07-VAR--/0           | 07-0Y0504 | 115  |
| 07-VAR--/0           | 07-0W8904 | 115  |
| 07-VAR--/0           | 07-350324 | 115  |
| 07-VAR--/0           | 07-0W8704 | 116  |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 07-VAR--/0           | 07-351124       | 116         |
| 07-VAR--/0           | 07-0Y1004       | 116         |
| 07-VAR--/0           | 07-350314       | 116         |
| 07-VAR--/0           | 07-0W7704       | 116         |
| 07-VEN-1-1.0/1.3     | 07-4P8504       | 116         |
| 07-VEN-1-4.0/4.2     | 07-318204       | 117         |
| 07-VEN-1-21.3/21.9   | 07-319604       | 117         |
| 07-VEN-1-21.3/28.4   | 07-323904       | 117         |
| 07-VEN-23-17.7/24.1  | 07-2XE704       | 117         |
| 07-VEN-23-/3.3       | 07-348404       | 117         |
| 07-VEN-33-12.6/16.5  | 07-2XC604       | 117         |
| 07-VEN-33-18.9/19.1  | 07-332304       | 118         |
| 07-VEN-33-24.2/27.3  | 07-2XF604       | 118         |
| 07-VEN-33-26.9/41.7  | 07-356804       | 118         |
| 07-VEN-33-44.2/57.2  | 07-2XF704       | 118         |
| 07-VEN-33-3.3/21.2   | 07-355204       | 118         |
| 07-VEN-101-.2/40.8   | 07-3311U4       | 118         |
| 07-VEN-101-2.2/2.2   | 07-2XT104       | 119         |
| 07-VEN-101-10.7/26.7 | 07-0W3904       | 119         |
| 07-VEN-101-25.9/30.6 | 07-0Y1304       | 119         |
| 07-VEN-101-30.9/36.3 | 07-0W4004       | 119         |
| 07-VEN-118-12.0/13.4 | 07-369704       | 119         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>     | <b>Contract</b> | <b>Page</b> |
|-----------------------|-----------------|-------------|
| 07-VEN-118-13.3/15.6  | 07-341604       | 119         |
| 07-VEN-118-1.4/1.8    | 07-336004       | 120         |
| 07-VEN-118-23.5/30.5  | 07-385104       | 120         |
| 07-VEN-118-18.4/T18.8 | 07-387904       | 120         |
| 07-VEN-126-9.7/24.6   | 07-2XE104       | 120         |
| 07-VEN-126-20.3/20.3  | 07-1XW104       | 120         |
| 07-VEN-126-14.6/34.5  | 07-356504       | 120         |
| 07-VEN-126-/0         | 07-2XP204       | 121         |
| 07-VEN-150-20.0/32.2  | 07-2XN104       | 121         |
| 07-VEN-150-31.3/34.4  | 07-344504       | 121         |
| 07-VEN-150-13.3/19    | 07-3237U4       | 121         |
| 07-VEN-232-.4/4.1     | 07-346804       | 121         |
| 07-VEN--/0            | 07-2XM504       | 121         |
| 08-RIV-10-7.0/44.5    | 08-1P0804       | 122         |
| 08-RIV-10-12.6/13.4   | 08-1L9504       | 122         |
| 08-RIV-10-748.0/81.7  | 08-1T1404       | 122         |
| 08-RIV-10-60.7/74.3   | 08-1C0814       | 122         |
| 08-RIV-10-71.2/72.6   | 08-0G8504       | 122         |
| 08-RIV-10-134.0/156.5 | 08-1C08U4       | 123         |
| 08-RIV-15-3.5/6.8     | 08-1K4004       | 123         |
| 08-RIV-15-16.3/52.3   | 08-1J8704       | 123         |
| 08-RIV-15-18.7/19     | 08-1R3804       | 123         |

# Statement of Ongoing Contracts - Index

| Cnty Rt Pm           | Contract  | Page |
|----------------------|-----------|------|
| 08-RIV-15-35.1/35.1  | 08-1R4204 | 123  |
| 08-RIV-15-46.5/49.3  | 08-1P0704 | 123  |
| 08-RIV-15-.6/1.6     | 08-1R4504 | 124  |
| 08-RIV-60-6.1/8      | 08-1H3804 | 124  |
| 08-RIV-62-3.3/6.5    | 08-1P6804 | 124  |
| 08-RIV-74-3.1/3      | 08-1G4704 | 124  |
| 08-RIV-74-3.9/11.8   | 08-1R3704 | 124  |
| 08-RIV-74-5.7/11.8   | 08-1K6904 | 124  |
| 08-RIV-74-11.8/17.3  | 08-1L3104 | 125  |
| 08-RIV-74-27.5/34.3  | 08-1C07U4 | 125  |
| 08-RIV-79-5.4/11.4   | 08-1G6704 | 125  |
| 08-RIV-91-8.3/9      | 08-1P2804 | 125  |
| 08-RIV-91-15.6/21.6  | 08-1L3204 | 125  |
| 08-RIV-111-47.2/55.3 | 08-1G6304 | 125  |
| 08-RIV-111-53.9/0    | 08-0R7904 | 126  |
| 08-RIV-215-25.0/31.2 | 08-1J2904 | 126  |
| 08-RIV-215-40.5/42.7 | 08-1J6104 | 126  |
| 08-RIV-215-13.5/19.5 | 08-1J2604 | 126  |
| 08-RIV-243-/29.7     | 08-1J4504 | 126  |
| 08-RIV-5732-/0       | 08-1J3204 | 126  |
| 08-SBD-0-/0          | 08-1J6204 | 127  |
| 08-SBD-15-2.4/0      | 08-1J5404 | 127  |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>     | <b>Contract</b> | <b>Page</b> |
|-----------------------|-----------------|-------------|
| 08-SBD-15-7.6/7.6     | 08-1R2804       | 127         |
| 08-SBD-15-15.9/0      | 08-1L5104       | 127         |
| 08-SBD-15-160.9/161.5 | 08-1J3304       | 127         |
| 08-SBD-15-180.9/185.5 | 08-1N1214       | 127         |
| 08-SBD-15-20.5/21.6   | 08-1H3904       | 128         |
| 08-SBD-15-/0          | 08-0N0804       | 128         |
| 08-SBD-18-18.4/19.2   | 08-1R5004       | 128         |
| 08-SBD-18-90.9/96.6   | 08-1J3004       | 128         |
| 08-SBD-38-14.9/44.2   | 08-1T3304       | 128         |
| 08-SBD-40-5.0/7       | 08-1T2804       | 128         |
| 08-SBD-40-105.1/105.9 | 08-1K4904       | 129         |
| 08-SBD-40-129.8/135.9 | 08-1N7804       | 129         |
| 08-SBD-40-140.0/142.2 | 08-1M0404       | 129         |
| 08-SBD-40-/S.8        | 08-1J7204       | 129         |
| 08-SBD-60-6.9/9.9     | 08-1P1204       | 129         |
| 08-SBD-62-30.7/31.3   | 08-1T2604       | 129         |
| 08-SBD-62-54.0/79.5   | 08-1T3504       | 130         |
| 08-SBD-95-57.2/64.5   | 08-1L2404       | 130         |
| 08-SBD-138-21.4/37.8  | 08-1N7504       | 130         |
| 08-SBD-138-23.9/33.6  | 08-1T1004       | 130         |
| 08-SBD-138-18.9/19.5  | 08-1R7304       | 130         |
| 08-SBD-173-/L7.7      | 08-1N7704       | 130         |

| Statement of Ongoing Contracts - Index |           |      |
|----------------------------------------|-----------|------|
| Cnty Rt Pm                             | Contract  | Page |
| 08-SBD-178-10.0/12                     | 08-1T3204 | 131  |
| 08-SBD-210-1.2/1.6                     | 08-1M7404 | 131  |
| 08-SBD-210-14.6/16.4                   | 08-0N0604 | 131  |
| 08-SBD-210-15.7/17.9                   | 08-1P0604 | 131  |
| 08-SBD-210-23.1/24.7                   | 08-1L9704 | 131  |
| 08-SBD-210-/33.2                       | 08-1P6104 | 131  |
| 08-SBD-247-46.1/76.9                   | 08-1T2704 | 132  |
| 08-SBD-247-/23                         | 08-1J2704 | 132  |
| 08-SBD-395-4.0/49                      | 08-1G6404 | 132  |
| 08-VAR--/0                             | 08-1H9914 | 132  |
| 08-VAR--/0                             | 08-1E1404 | 132  |
| 08-VAR--/0                             | 08-1P6604 | 132  |
| 08-VAR--/0                             | 08-1J8404 | 133  |
| 08-VAR--/0                             | 08-1N4704 | 133  |
| 08-VAR--/0                             | 08-1J8504 | 133  |
| 08-VAR--/0                             | 08-1J8604 | 133  |
| 08-VAR--/0                             | 08-1H9924 | 133  |
| 08-VAR--/0                             | 08-1P8904 | 133  |
| 08-VAR--/0                             | 08-1H8804 | 134  |
| 08-VAR--/0                             | 08-1R0404 | 134  |
| 08-VAR--/0                             | 08-1P0904 | 134  |
| 09-INY-168-17.6/18.3                   | 09-374704 | 134  |

# Statement of Ongoing Contracts - Index

| Cnty Rt Pm             | Contract  | Page |
|------------------------|-----------|------|
| 09-INY-395-29.2/41.8   | 09-213404 | 135  |
| 09-INY-395-56.8/57.4   | 09-374504 | 135  |
| 09-INY-395-57.4/0      | 09-390204 | 135  |
| 09-INY-395-91.6/100.8  | 09-379104 | 135  |
| 09-INY-395-115.0/0     | 09-374804 | 135  |
| 09-INY-395-117.3/117.9 | 09-366804 | 135  |
| 09-INY-5709-/0         | 09-379504 | 136  |
| 09-MNO-120-32.1/35     | 09-404304 | 136  |
| 09-MNO-395-91.6/93.4   | 09-368004 | 136  |
| 09-MNO-395-9.8/12.6    | 09-378804 | 136  |
| 10-AMA-88-5.5/14.3     | 10-0Q2104 | 136  |
| 10-AMA-88-54.7/60.8    | 10-0K1304 | 137  |
| 10-CAL-4-15.9/16.3     | 10-1H5004 | 137  |
| 10-CAL-12-2.9/9.9      | 10-1S6504 | 137  |
| 10-CAL-12-9.9/10.3     | 10-1J8204 | 137  |
| 10-CAL-12-17.1/17.5    | 10-0X7404 | 137  |
| 10-CAL-26-21.8/30.3    | 10-0V4804 | 137  |
| 10-CAL-49-7.5/9.4      | 10-1H7004 | 138  |
| 10-MER-5-.5/.8         | 10-1C7904 | 138  |
| 10-MER-33-.6/1.5       | 10-1G2504 | 138  |
| 10-MER-99-19.5/20.7    | 10-3A7214 | 138  |
| 10-MER-99-3.3/6.9      | 10-1K0904 | 138  |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>     | <b>Contract</b> | <b>Page</b> |
|-----------------------|-----------------|-------------|
| 10-MER-165-16.5/26.8  | 10-1K4304       | 138         |
| 10-MER-165-/7         | 10-1S6404       | 139         |
| 10-MPA-140-42.0/42.7  | 10-0P9244       | 139         |
| 10-MPA-140-293.0/29.3 | 10-1S5204       | 139         |
| 10-SJ-4-.5/.5         | 10-1R9904       | 139         |
| 10-SJ-4-20.5/20.8     | 10-1L2804       | 139         |
| 10-SJ-4-141.0/14.1    | 10-1R8804       | 139         |
| 10-SJ-4-16.0/19.4     | 10-1F1804       | 140         |
| 10-SJ-4-/0            | 10-1H3604       | 140         |
| 10-SJ-5-.3/3.5        | 10-1R7004       | 140         |
| 10-SJ-5-7.5/0         | 10-1L3404       | 140         |
| 10-SJ-5-32.5/49.8     | 10-1E3004       | 140         |
| 10-SJ-99-7.9/7.9      | 10-1T5604       | 140         |
| 10-SJ-99-21.6/0       | 10-1N9004       | 141         |
| 10-SJ-99-21.9/21.9    | 10-1U1004       | 141         |
| 10-SJ-99-28.7/31.7    | 10-1H6504       | 141         |
| 10-SJ-205-4.6/9       | 10-1C3304       | 141         |
| 10-STA-5-10.7/25.5    | 10-1H2804       | 141         |
| 10-STA-5-27.1/27.4    | 10-1C2704       | 141         |
| 10-STA-99-1.5/16      | 10-1R7704       | 142         |
| 10-STA-99-17.0/17     | 10-1S4904       | 142         |
| 10-STA-108-33.2/33.5  | 10-1K8404       | 142         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 10-VAR-59-/0         | 10-0G8304       | 142         |
| 10-VAR--/0           | 10-1R6304       | 142         |
| 10-VAR--/0           | 10-1R7204       | 142         |
| 10-VAR--/0           | 10-1S5804       | 143         |
| 10-VAR--/0           | 10-1F9604       | 143         |
| 10-VAR--/0           | 10-1F9704       | 143         |
| 10-VAR--/0           | 10-1G0204       | 143         |
| 10-VAR--/0           | 10-1S3304       | 143         |
| 10-VAR--/0           | 10-1L8604       | 143         |
| 11-IMP-0-/0          | 11-432934       | 144         |
| 11-IMP-8-/10.3       | 11-2N1784       | 144         |
| 11-IMP-8-50.3/96.7   | 11-2N1764       | 144         |
| 11-IMP-78-/13.2      | 11-2N2284       | 144         |
| 11-IMP-86-4.5/L8.5   | 11-2N2304       | 145         |
| 11-IMP-98-30.0/57    | 11-2N2264       | 145         |
| 11-IMP-98-32.1/32.5  | 11-080284       | 145         |
| 11-IMP-111-23.5/32.1 | 11-2N1974       | 145         |
| 11-IMP-111-50.7/0    | 11-2N1474       | 145         |
| 11-SD-0-/0           | 11-432854       | 145         |
| 11-SD-0-/0           | 11-432784       | 146         |
| 11-SD-0-/0           | 11-432674       | 146         |
| 11-SD-0-/0           | 11-432504       | 146         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b> | <b>Contract</b> | <b>Page</b> |
|-------------------|-----------------|-------------|
| 11-SD-0-/0        | 11-432564       | 146         |
| 11-SD-5-4.6/4.6   | 11-432304       | 146         |
| 11-SD-5-9.1/16.1  | 11-4B0334       | 146         |
| 11-SD-5-9.5/0     | 11-4B0044       | 147         |
| 11-SD-5-10.4/10.4 | 11-432714       | 147         |
| 11-SD-5-34.7/36.3 | 11-2E1544       | 147         |
| 11-SD-5-.3/36     | 11-431274       | 147         |
| 11-SD-5-.9/0      | 11-4C0034       | 147         |
| 11-SD-5-4.4/4.5   | 11-2T0444       | 147         |
| 11-SD-5-16.0/16   | 11-431994       | 148         |
| 11-SD-5-19.4/19.4 | 11-432694       | 148         |
| 11-SD-5-30.6/52.8 | 11-2N1754       | 148         |
| 11-SD-5-37.4/52.6 | 11-2T36U4       | 148         |
| 11-SD-5-53.9/63.7 | 11-2N1684       | 148         |
| 11-SD-5-66.2/67.4 | 11-430824       | 148         |
| 11-SD-8-15.8/21.9 | 11-4B0084       | 149         |
| 11-SD-8-26.0/32   | 11-432844       | 149         |
| 11-SD-8-41.8/41.8 | 11-432824       | 149         |
| 11-SD-8-73.0/77.8 | 11-2N2324       | 149         |
| 11-SD-11-.6/2.7   | 11-056404       | 149         |
| 11-SD-15-.4/10.2  | 11-430194       | 149         |
| 11-SD-15-2.1/2.2  | 11-432444       | 150         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 11-SD-15-45.0/4.5   | 11-432914       | 150         |
| 11-SD-15-31.3/37.1  | 11-430514       | 150         |
| 11-SD-52-5.1/9      | 11-430254       | 150         |
| 11-SD-56-.3/3       | 11-2T3644       | 150         |
| 11-SD-56-.3/9.7     | 11-411904       | 150         |
| 11-SD-67-3.9/6.1    | 11-4B0054       | 151         |
| 11-SD-76-17.2/24.1  | 11-2N0204       | 151         |
| 11-SD-78-/N17.7     | 11-431644       | 151         |
| 11-SD-79-20.2/53    | 11-430364       | 151         |
| 11-SD-79-.6/52.9    | 11-2N2244       | 151         |
| 11-SD-94-1.6/13.3   | 11-2N2064       | 151         |
| 11-SD-125-9.3/13    | 11-430244       | 152         |
| 11-SD-125-9.6/13.2  | 11-411404       | 152         |
| 11-SD-125-12.9/22.3 | 11-4B0124       | 152         |
| 11-SD-163-.7/3.1    | 11-4B0394       | 152         |
| 11-SD-163-3.1/10.9  | 11-4B0384       | 152         |
| 11-SD-163-4.3/10.8  | 11-430484       | 152         |
| 11-SD-805-.1/14.6   | 11-430234       | 153         |
| 11-SD-805-.5/14.6   | 11-2N1714       | 153         |
| 11-SD-805-5.1/8.3   | 11-2T3434       | 153         |
| 11-SD-805-11.2/13.3 | 11-432944       | 153         |
| 11-SD-805-14.6/23.7 | 11-430324       | 153         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 11-SD-805-23.7/28.5 | 11-430384       | 153         |
| 11-SD-805-23.9/25.1 | 11-430394       | 154         |
| 11-SD-905-6.4/10.1  | 11-431064       | 154         |
| 11-SD--/0           | 11-432024       | 154         |
| 11-VAR--/0          | 11-2N2074       | 154         |
| 11-VAR--/0          | 11-2N2334       | 154         |
| 11-VAR--/0          | 11-432454       | 154         |
| 11-VAR--/0          | 11-2N2254       | 155         |
| 11-VAR--/0          | 11-430904       | 155         |
| 11-VAR--/0          | 11-2N1774       | 155         |
| 12-0RA-241-30.0/31  | 12-0V4404       | 155         |
| 12-LA-91-20.6/20.7  | 12-0R3114       | 155         |
| 12-0RA-1-5.5/7.9    | 12-0P69U4       | 156         |
| 12-0RA-1-7.9/10.5   | 12-0M82U4       | 156         |
| 12-0RA-1-13.0/33.7  | 12-0P68U4       | 156         |
| 12-0RA-1-21.5/31.1  | 12-0S1404       | 156         |
| 12-0RA-1-.1/.9      | 12-0Q9904       | 156         |
| 12-0RA-1-.8/0       | 12-0S7504       | 156         |
| 12-0RA-5-.6/43      | 12-0P42U4       | 157         |
| 12-0RA-5-2.3/19.9   | 12-0T8604       | 157         |
| 12-0RA-5-5.3/7.3    | 12-0S1704       | 157         |
| 12-0RA-5-6.5/0      | 12-0U9204       | 157         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 12-ORA-5-9.6/10.4   | 12-0S2804       | 157         |
| 12-ORA-5-10.0/21.3  | 12-0S3804       | 157         |
| 12-ORA-5-12.4/18.9  | 12-0K0244       | 158         |
| 12-ORA-5-17.1/18.9  | 12-0K0234       | 158         |
| 12-ORA-5-29.6/29.6  | 12-0J34U4       | 158         |
| 12-ORA-5-35.7/44.1  | 12-0S6904       | 158         |
| 12-ORA-5-36.7/0     | 12-0S8404       | 158         |
| 12-ORA-5-26.3/42.2  | 12-0S3104       | 158         |
| 12-ORA-22-.9/9.4    | 12-0S1104       | 159         |
| 12-ORA-22-8.6/0     | 12-0S7004       | 159         |
| 12-ORA-22-11.6/12.5 | 12-0S1904       | 159         |
| 12-ORA-22-/5.1      | 12-0U9704       | 159         |
| 12-ORA-55-.2/17.8   | 12-0R32U4       | 159         |
| 12-ORA-55-12.3/17   | 12-0U5804       | 159         |
| 12-ORA-57-11.0/22.5 | 12-0U8104       | 160         |
| 12-ORA-57-11.0/22.6 | 12-0S3304       | 160         |
| 12-ORA-57-11.5/12.5 | 12-0M9704       | 160         |
| 12-ORA-57-15.9/0    | 12-0S5304       | 160         |
| 12-ORA-57-19.6/20.1 | 12-0U9804       | 160         |
| 12-ORA-57-20.3/21.6 | 12-0C1114       | 160         |
| 12-ORA-73-10.3/26.8 | 12-0U5904       | 161         |
| 12-ORA-73-23.5/23.8 | 12-0U9104       | 161         |

| Statement of Ongoing Contracts - Index |           |      |
|----------------------------------------|-----------|------|
| Cnty Rt Pm                             | Contract  | Page |
| 12-ORA-74-11.5/16.6                    | 12-0P0314 | 161  |
| 12-ORA-90-5.4/0                        | 12-0V0404 | 161  |
| 12-ORA-91-6.4/9.2                      | 12-0R3134 | 161  |
| 12-ORA-91-9.2/11.4                     | 12-0K91U4 | 161  |
| 12-ORA-91-10.8/18.9                    | 12-0R3154 | 162  |
| 12-ORA-133-3.2/4.1                     | 12-0P94U4 | 162  |
| 12-ORA-133-8.3/M9.3                    | 12-0N8904 | 162  |
| 12-ORA-241-14.5/25.7                   | 12-0Q9804 | 162  |
| 12-ORA-405-.2/11.4                     | 12-0Q9704 | 162  |
| 12-ORA-405-11.4/24.2                   | 12-0R57U4 | 162  |
| 12-ORA-605-.2/1.6                      | 12-0R6804 | 163  |
| 12-ORA-605-.6/1.6                      | 12-0K8704 | 163  |
| 12-VAR-55-5.5/17.8                     | 12-0R5604 | 163  |
| 12-VAR--/0                             | 12-0U7904 | 163  |

#### Statement of Ongoing Contracts - Federal Aid

| District    | 01                      |               |               |
|-------------|-------------------------|---------------|---------------|
| Federal Aid | Category                | Bid + CCO     | Work Comp     |
| -F-         | FEDERAL AID (PRIMARY)   | \$325,088,141 | \$253,332,764 |
| -S-         | FEDERAL AID (SECONDARY) | \$112,608,201 | \$84,878,307  |

### Statement of Ongoing Contracts - Federal Aid

|                        |           |                          |                               |                               |
|------------------------|-----------|--------------------------|-------------------------------|-------------------------------|
| <b>District</b>        | <b>01</b> |                          |                               |                               |
| <b>Federal Aid</b>     |           | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>              |
|                        |           |                          | \$469,996,518                 | \$268,760,308                 |
| <b>District Total:</b> |           |                          | <b><u>\$907,692,861</u></b>   | <b><u>\$606,971,378</u></b>   |
| <b>District</b>        | <b>02</b> |                          |                               |                               |
| <b>Federal Aid</b>     |           | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>              |
| - F -                  |           | FEDERAL AID (PRIMARY)    | \$425,252,864                 | \$308,795,121                 |
| - S -                  |           | FEDERAL AID (SECONDARY)  | \$36,540,056                  | \$24,509,141                  |
|                        |           |                          | \$196,102,451                 | \$139,625,452                 |
| <b>District Total:</b> |           |                          | <b><u>\$657,895,372</u></b>   | <b><u>\$472,929,714</u></b>   |
| <b>District</b>        | <b>03</b> |                          |                               |                               |
| <b>Federal Aid</b>     |           | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>              |
| - I -                  |           | FEDERAL AID (INTERSTATE) | \$238,000,265                 | \$183,756,153                 |
| - F -                  |           | FEDERAL AID (PRIMARY)    | \$401,958,162                 | \$344,573,777                 |
| - S -                  |           | FEDERAL AID (SECONDARY)  | \$85,172,654                  | \$82,110,628                  |
|                        |           |                          | \$1,119,196,746               | \$778,856,928                 |
| <b>District Total:</b> |           |                          | <b><u>\$1,844,327,827</u></b> | <b><u>\$1,389,297,487</u></b> |
| <b>District</b>        | <b>04</b> |                          |                               |                               |
| <b>Federal Aid</b>     |           | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>              |

### Statement of Ongoing Contracts - Federal Aid

**District     04**

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>              |
|------------------------|--------------------------|-------------------------------|-------------------------------|
| - I -                  | FEDERAL AID (INTERSTATE) | \$667,819,128                 | \$546,059,649                 |
| - F -                  | FEDERAL AID (PRIMARY)    | \$559,012,433                 | \$297,474,037                 |
| - S -                  | FEDERAL AID (SECONDARY)  | \$101,564,352                 | \$60,690,175                  |
|                        |                          | \$1,091,808,098               | \$680,553,439                 |
| <b>District Total:</b> |                          | <b><u>\$2,420,204,010</u></b> | <b><u>\$1,584,777,299</u></b> |

**District     05**

| <b>Federal Aid</b>     | <b>Category</b>         | <b>Bid + CCO</b>              | <b>Work Comp</b>            |
|------------------------|-------------------------|-------------------------------|-----------------------------|
| - F -                  | FEDERAL AID (PRIMARY)   | \$593,163,755                 | \$512,420,708               |
| - S -                  | FEDERAL AID (SECONDARY) | \$23,892,568                  | \$8,192,067                 |
|                        |                         | \$714,374,476                 | \$448,138,084               |
| <b>District Total:</b> |                         | <b><u>\$1,331,430,799</u></b> | <b><u>\$968,750,859</u></b> |

**District     06**

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
|------------------------|--------------------------|-----------------------------|-----------------------------|
| - I -                  | FEDERAL AID (INTERSTATE) | \$40,360,444                | \$39,063,300                |
| - F -                  | FEDERAL AID (PRIMARY)    | \$380,038,924               | \$199,403,164               |
| - S -                  | FEDERAL AID (SECONDARY)  | \$65,937,182                | \$55,700,736                |
|                        |                          | \$222,660,260               | \$85,956,324                |
| <b>District Total:</b> |                          | <b><u>\$708,996,809</u></b> | <b><u>\$380,123,524</u></b> |

### Statement of Ongoing Contracts - Federal Aid

**District     07**

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>              |
|------------------------|--------------------------|-------------------------------|-------------------------------|
| - I -                  | FEDERAL AID (INTERSTATE) | \$542,665,541                 | \$269,368,569                 |
| - F -                  | FEDERAL AID (PRIMARY)    | \$363,012,221                 | \$182,557,645                 |
| - S -                  | FEDERAL AID (SECONDARY)  | \$69,308,799                  | \$23,105,382                  |
|                        |                          | \$1,219,409,020               | \$803,075,168                 |
| <b>District Total:</b> |                          | <b><u>\$2,194,395,581</u></b> | <b><u>\$1,278,106,763</u></b> |

**District     08**

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>            |
|------------------------|--------------------------|-------------------------------|-----------------------------|
| - I -                  | FEDERAL AID (INTERSTATE) | \$219,601,837                 | \$156,377,298               |
| - F -                  | FEDERAL AID (PRIMARY)    | \$323,727,108                 | \$223,177,482               |
| - S -                  | FEDERAL AID (SECONDARY)  | \$68,547,337                  | \$39,193,895                |
|                        |                          | \$564,125,670                 | \$345,711,781               |
| <b>District Total:</b> |                          | <b><u>\$1,176,001,951</u></b> | <b><u>\$764,460,456</u></b> |

**District     09**

| <b>Federal Aid</b>     | <b>Category</b>         | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
|------------------------|-------------------------|-----------------------------|-----------------------------|
| - F -                  | FEDERAL AID (PRIMARY)   | \$163,059,176               | \$136,943,837               |
| - S -                  | FEDERAL AID (SECONDARY) | \$23,088,926                | \$7,750,583                 |
|                        |                         | \$39,027,116                | \$24,159,690                |
| <b>District Total:</b> |                         | <b><u>\$225,175,218</u></b> | <b><u>\$168,854,110</u></b> |

### Statement of Ongoing Contracts - Federal Aid

**District 10**

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
|------------------------|--------------------------|-----------------------------|-----------------------------|
| - I -                  | FEDERAL AID (INTERSTATE) | \$17,815,912                | \$11,289,303                |
| - F -                  | FEDERAL AID (PRIMARY)    | \$46,100,565                | \$32,545,195                |
| - S -                  | FEDERAL AID (SECONDARY)  | \$356,641,093               | \$24,171,007                |
|                        |                          | \$276,714,062               | \$205,178,078               |
| <b>District Total:</b> |                          | <b><u>\$697,271,631</u></b> | <b><u>\$273,183,583</u></b> |

**District 11**

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>            |
|------------------------|--------------------------|-------------------------------|-----------------------------|
| - I -                  | FEDERAL AID (INTERSTATE) | \$358,393,823                 | \$151,585,177               |
| - F -                  | FEDERAL AID (PRIMARY)    | \$188,210,277                 | \$94,872,375                |
|                        |                          | \$622,943,124                 | \$393,580,340               |
| <b>District Total:</b> |                          | <b><u>\$1,169,547,224</u></b> | <b><u>\$640,037,892</u></b> |

**District 12**

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>            |
|------------------------|--------------------------|-------------------------------|-----------------------------|
| - I -                  | FEDERAL AID (INTERSTATE) | \$289,050,692                 | \$171,568,802               |
| - F -                  | FEDERAL AID (PRIMARY)    | \$584,737,783                 | \$279,747,105               |
| - S -                  | FEDERAL AID (SECONDARY)  | \$55,298,686                  | \$51,563,022                |
|                        |                          | \$336,701,669                 | \$191,858,623               |
| <b>District Total:</b> |                          | <b><u>\$1,265,788,831</u></b> | <b><u>\$694,737,552</u></b> |

**Statement of Ongoing Contracts -  
Statewide Recap**

| <b>Federal Aid</b>       | <b>Category</b>          | <b>Bid + CCO</b>               | <b>Work Comp</b>              |
|--------------------------|--------------------------|--------------------------------|-------------------------------|
| - I -                    | FEDERAL AID (INTERSTATE) | \$2,373,707,642                | \$1,529,068,250               |
| - S -                    | FEDERAL AID (SECONDARY)  | \$998,599,853                  | \$461,864,943                 |
| - F -                    | FEDERAL AID (PRIMARY)    | \$4,353,361,410                | \$2,865,843,210               |
|                          |                          | \$6,873,059,210                | \$4,365,454,214               |
| <b>Statewide Totals:</b> |                          | <b><u>\$14,598,728,115</u></b> | <b><u>\$9,222,230,617</u></b> |

**Statement of Ongoing Contracts -Summary**

| <b>District</b> | <b>Work Completed This Period</b> |
|-----------------|-----------------------------------|
| 01              | \$41,693,352                      |
| 02              | \$3,920,828                       |
| 03              | \$10,339,509                      |
| 04              | \$23,659,757                      |
| 05              | \$31,022,649                      |
| 06              | \$20,952,969                      |
| 07              | \$40,197,046                      |
| 08              | \$7,105,100                       |
| 09              | \$4,574,212                       |

**Statement of Ongoing Contracts -Summary**

| <b>District</b>                    | <b>Work Completed This Period</b> |
|------------------------------------|-----------------------------------|
| 10                                 | \$61,251,311                      |
| 11                                 | \$13,281,769                      |
| 12                                 | \$5,464,373                       |
| <b>Work completed this Period:</b> | <b>\$263,462,875</b>              |