

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 01**

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message |
|------------------------------------|------------------|--|---|--|---|------------------------------------|----------------------|
| 01-DN-101-8.2/8.7<br>01-0B0904     |                  | IN DEL NORTE COUNTY NEAR KLAMATH AT PANTHER CREEK BRIDGE #01-0025 AND AT HUNTER CREEK BRIDGE #01-0003<br>REPLACE BRIDGE  | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE;<br>BENICIA CA 94510<br>(925)372-8000 | CLAYTON MALMBERG<br>207 PROCE MALL<br>CRESCENT CITY, CA 95531<br>(707)496-5581         | \$18,711,702<br>\$15,750<br>\$15,750    | 04/21/20<br>05/08/20<br>06/13/22   | 0%<br>0%             |
| HA21                               |                  |  |   |  |   |                                    |                      |
| 01-DN-101-12.5/15.5<br>01-0G1004   |                  | IN DEL NORTE COUNTY NEAR KLAMATH FROM G R SUNDBERG, INC.<br>0.4 MILE SOUTH OF WILSON CREEK BRIDGE TO 1.7 MILES NORTH OF RUDISIL ROAD<br>DIR'S EMERGENCY F.<br>ROADWAY STABILIZATION AND RETAINING WALL R | 5211 BOYD ROAD<br>ARCATA, CA 95521<br>(707)825-6565                                   | SANDERS, KAREN<br>207 PRICE MALL<br>CRESCENT CITY, CA 95531<br>(707)498-4009           | \$11,985,000<br>\$11,270,437<br>\$7,201 | 02/16/16<br>05/04/16<br>12/30/20   | 0%<br>94%            |
| 20.20<br>201130                    |                  |  |   |  |   |                                    |                      |
| 01-DN-101-14.8/15.1<br>01-0H7004   |                  | IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 1.0 TO 1.3 MILES NORTH OF RUDSILL ROAD DIR'S EMERGENCY F.A.<br>ROADWAY STABILIZATION, RETAINING WALL   | STEWART ENGINEERING, INC.<br>P.O. BOX 990010<br>REDDING, CA 96099                     | SANDERS, KAREN<br>207 PRICE MALL SUITE 100<br>CRESCENT CITY, CA 95531<br>(707)498-4009 | \$9,635,000<br>\$9,491,078<br>\$0       | 11/13/17<br>02/09/18<br>09/30/20   | 0%<br>99%            |
| 20.20<br>201130                    |                  |  |   |  |   |                                    |                      |
| 01-DN-101-39.8/39.8<br>01-0F3104   |                  | IN DEL NORTE COUNTY NEAR SMITH RIVER AT DOMINIE CREEK<br>FISH PASSAGE MITIGATION   | MCCULLOUGH CONSTRUCTION INC<br>57 ALDERGROVE RD;<br>ARCATA CA 95521<br>(707)825-1014  |  | \$4,581,037<br>\$0<br>\$0               | 05/28/20<br>06/18/20               | 0%<br>0%             |
| HA42                               |                  |  |   |  |   |                                    |                      |
| 01-DN-101-/15.5<br>01-0H6904       |                  | STABILIZE A SECTION OF DAMAGED HIGHWAY AND IMPROVE THE ALIGNMENT VIA REPAIRS TO FOUR RETAINING WALLS, NEW RW, PLACEMENT OF A MECHAN ROADWAY STABILIZATION & RETAINING WALL                               | GOLDEN STATE BRIDGE, INC<br>3701 MALLARD DRIVE<br>BENICIA, CA 94510                   | SANDERS, KAREN<br>207 PRICE MALL SUITE 100<br>CRESCENT CITY, CA 95531<br>(707)498-4009 | \$9,785,000<br>\$9,127,907<br>\$506,032 | 11/15/17<br>03/09/18<br>06/30/21   | 0%<br>93%            |
| 20.20<br>201130                    |                  |  |   |  |   |                                    |                      |
| 01-DN-199-6.5/36.3<br>01-488014    |                  | IN DEL NORTE COUNTY NEAR HIOUCHI FROM GR SUNDBERG INC.<br>0.3 MILE NORTH OF MYRTLE CREEK BRIDGE TO 0.1 MILE SOUTH OF OREGON STATE LINE<br>REHAB CULVERTS   | 5211 BOYD ROAD;<br>ARCATA CA 95521<br>(707)825-6565                                   | KAREN SANDERS<br>207 PRICE MALL<br>CRESCENT CITY CA 95531<br>(707)498-4009             | \$1,310,859<br>\$0<br>\$0               | 08/03/20<br>08/20/20               | 0%<br>0%             |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 01

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|---|---|--|------------------------------------|-------------------------|
| 01-DN-199-10.2/10.7<br>01-0G1304<br>HSNH-P199-(037)E<br>--()  |                  | IN DEL NORTE COUNTY NEAR GASQUET FROM 0.7 MI TO 0.3 MI SOUTH OF<br>HARDSCRABBLE CREEK BRIDGE<br>SAFETY IMPROVEMENTS                                    | S.T.RHOADES CONSTRUCTION, INC.<br>8585 COMMERCIAL WAY;<br>REDDING CA 96002<br>(530)223-9322 | KAREN SANDERS<br>207 PROEC MALL<br>CRESCENT CITY, CA 95531<br>(707)498-4009           | \$1,312,660<br>\$858,094<br>\$858,094    | 05/06/20<br>06/26/20<br>10/07/20   | 60%<br>65%              |
| HB1   |                  |  |   |   |  |                                    |                         |
| 01-DN-199-33.4/33.8<br>01-0C4704<br>ACNH-P199-(036)E<br>--()  |                  | IN DEL NORTE COUNTY NEAR IDLEWILD FROM COLLIER REST AREA ENTRANCE TO NORTH END OF COLLIER TUNNEL<br>REHABILITATE SRRA                                  | GR SUNDBERG, INC.<br>5211 BOYD ROAD<br>ARCATA CA 95521<br>(707)825-6565                     | MALMBERG, CLAYTON<br>207 PRICE MALL<br>CRESCENT CITY, CA 95531<br>(707)496-5581       | \$2,589,321<br>\$2,483,167<br>\$5,161    | 11/26/18<br>12/17/18<br>09/29/20   | 100%<br>96%<br>OVER RUN |
| HA26  |                  |  |   |   |  |                                    |                         |
| 01-DN-199-335.0/33.9<br>01-0J5704                             |                  | IN DEL NORTE COUNTY NEAR IDLEWILD AT COLLIER TUNNEL TO 0.4 MILE EAST OF COLLIER TUNNEL. DIR'S EMERGENCY F.A. REMOVE AERIALY DEPOSITED LEAD&PROVIDE POW | G R SUNDBERG, INC.<br>5211 BOYD ROAD<br>ARCATA, CA 95521                                    | MALMBERG, CLAYTON<br>270 PRICE MALL<br>CRESCENT CITY, CA 95531<br>(707)496-5581       | \$4,985,000<br>\$1,875,440<br>\$48,264   | 06/04/19<br>09/06/19<br>11/01/20   | 100%<br>38%<br>OVER RUN |
| 20.20<br>201130   |                  |  |   |   |  |                                    |                         |
| 01-HUM-36-314.0/0<br>01-0J1704                                |                  | IN HUMBOLDT COUNTY NEAR BRIDGEVILLE FROM 1.2 MILE EAST OF MCCLELLAN MOUNTAIN ROAD DIR'S EMERGENCY L.B. STORM DAMAGE REPAIR                             | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br>BENICIA, CA 94510                        | KING, ROBERT<br>1487 SANDY PRAIRIE COURT STE. E<br>FORTUNA, CA 95501<br>(707)725-7190 | \$21,185,000<br>\$9,445,785<br>\$311,487 | 08/03/18<br>10/31/18<br>07/08/21   | 100%<br>45%<br>OVER RUN |
| 20.20<br>201130   |                  |  |   |   |  |                                    |                         |
| 01-HUM-96-22.9/0<br>01-0F0804<br>HSST-P096-(062)E<br>--()     |                  | IN HUMBOLDT COUNTY IN WEITCHPEC AT PEARSON LANE<br>CONSTRUCT FENCE   | MERCER-FRASER COMPANY<br>77 2ND AVE<br>EUREKA CA 95501<br>(707)443-6371                     | NATHANIEL STEEN<br>5065 BOYD RD<br>ARCATA, CA 95521<br>(707)498-2122                  | \$1,173,953<br>\$3,313<br>\$0            | 04/20/20<br>05/08/20<br>10/20/20   | 0%<br>0%                |
| HB1   |                  |  |   |   |  |                                    |                         |
| 01-HUM-101-17.9/87.8<br>01-0E7704<br>ACNH-Q101-(360)E<br>--() |                  | IN HUMBOLDT COUNTY AT SOUTH FORK EEL RIVER BR & SEP #04-0065 & AT ARCATA OVERHEAD #040-0079R<br>STRENGTHEN 2 BRIDGES                                   | FREYSSINET INC<br>44880 FALCON PLACE, SUITE 100<br>STERLING VA 20166<br>(703)378-2500       | JOAQUIN RODROGUEZ<br>1487 SANDY PRAISRIE COURT<br>FROTUNA, CA 95540<br>(707)621-0000  | \$9,027,930<br>\$66,138<br>\$66,138      | 12/04/19<br>02/19/20<br>11/04/21   | 0%<br>1%                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 01**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|---|--|--|---|------------------------------------|-------------------------|
| 01-HUM-101-23.0/102.3<br>01-0K7104                            |                  | IN HUMBOLDT COUNTY NEAR TRINIDAD AT 0.5 MILE SOUTH OF TRNIDAD S/B REST AREA DIR'S EMERGENCY L.B. REPAIR CULVERT   | R. BROWN CONSTRUCTION COMPANY, INC.<br>P.O. BOX 406<br>WILLOW CREEK, CA 95573<br>(509)629-3702             | WINTER, BRIAN<br>5065 BOYD RD SUITE H<br>ARCATA, CA 95521<br>(707)834-1151           | \$955,000<br>\$0<br>\$0                   | 07/30/20<br>09/16/20<br>12/01/20   | 0%<br>0%                |
| 20.20<br>201130   |                  |   |  |  |   |                                    |                         |
| 01-HUM-101-39.2/48.3<br>01-0F3604<br>ACST-Q101-(355)E<br>--() |                  | IN HUMBOLDT COUNTY NEAR REDCREST FROM ENGLEWOOD PARK UC TO EEL RIVER BOH REDCREST CAPM  | MERCER-FRASER COMPANY<br>PO BOX 1006<br>EUREKA CA 95502<br>(707)443-6371                                   | RODRIGUEZ, JOAQUIN<br>1487 SANDY PRAIRIE COURT<br>FORTUNA, CA 95540<br>(707)621-0000 | \$17,477,053<br>\$16,619,936<br>\$0       | 07/31/19<br>09/04/19<br>09/22/20   | 85%<br>97%<br>SUSPENDED |
| HA22  |                  |   |  |  |   |                                    |                         |
| 01-HUM-101-78.0/79.8<br>01-0E68U4<br>HSNH-Q101-(361)E<br>--() |                  | IN HUMBOLDT COUNTY IN EUREKA ON 4TH STREET FROM BROADWAY AND 5TH STREET TO EUREKA SLOUGH BRIDGE SAFETY IMPROVEMENTS AND CAPM                            | GR SUNDBERG INC.<br>5211 BOYD ROAD<br>ARCATA CA 95521<br>(707)825-6565                                     | BRIAN FINCK<br>5065 BOYD RD<br>ARCATA, CA 95521<br>(707)498-3489                     | \$8,777,465<br>\$3,358,048<br>\$953,127   | 12/12/19<br>12/24/19<br>03/01/21   | 37%<br>38%              |
| 01-HUM-101-79.9/86.3<br>01-0C9704<br>HSNH-Q101-(369)E<br>--() |                  | IN HUMBOLDT COUNTY IN AND NEAR EUREKA AND ARCATA AT VARIOUS LOCATIONS FROM EUREKA SLOUGH BRIDGE TO 11TH STREET OVERCROSSING EUREKA-ARCATA CORRIDOR MBGR | MERCER-FRASER COMPANY<br>200 DINSMORE DR<br>FORTUNA CA 95540<br>(707)443-6371                              | BRIAN WINTER<br>5065 BOYD RD<br>ARCATA, CA 95521<br>(707)834-1151                    | \$4,813,456<br>\$3,355,184<br>\$920,672   | 01/08/20<br>02/13/20<br>09/22/20   | 91%<br>69%              |
| HB1   |                  |   |  |  |   |                                    |                         |
| 01-HUM-101-80.1/84.3<br>01-0F2204<br>ACNH-Q101-(368)E<br>--() |                  | IN HUMBOLDT COUNTY NEAR EUREKA FROM 0.3 MILES SOUTH OF COLE AVENUE TO 0.4 MILE NORTH OF THE BAYSIDE CUTOFF ACCELERATION/DECELERATION LANES              | MERCER-FRASER COMPANY<br>77 2ND ST<br>EUREKA CA 95501<br>(707)443-6371                                     | NATHANIEL STEEN<br>5065 BOYD ROAD<br>ARCATA CA 95521<br>(707)498-2122                | \$6,443,157<br>\$3,848,748<br>\$1,158,150 | 01/08/20<br>02/06/20<br>10/05/20   | 79%<br>59%<br>SUSPENDED |
| HB4N  |                  |   |  |  |   |                                    |                         |
| 01-HUM-101-81.1/85<br>01-0C9304                               |                  | IN HUMBOLDT COUNTY IN & NEAR EUREKA AND ARCATA AT VARIOUS LOCATIONS FROM 0.3 MI NORTH OF AIRPORT ROAD TO 0.3 MI NORTH OF GANNON S DRAINAGE IMPROVEMENT  | FORD LOGGING DBA PACIFIC EARTHSCAPE<br>1225 CENTRAL AVENUE #11;<br>MCKINLEYVILLE CA 95519<br>(707)840-9442 | NATHANIEL STEEN<br>5065 BOYD RD<br>ARCATA, CA 95521<br>(707)498-2122                 | \$441,870<br>\$423,673<br>\$275,732       | 05/29/20<br>06/19/20<br>09/21/20   | 0%<br>96%               |
| HA42  |                  |   |  |  |   |                                    |                         |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                    | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor  | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--|---------------------|---|---|---|--|---|----------------------------|
| 01-HUM-101-84.4/84.8<br>01-0E0004                              |                     | IN HUMBOLDT COUNTY NEAR ARCATA FROM<br>JACOBY CREEK BRIDGE TO GANNON SLOUGH<br>BRIDGE<br>REPLACE JACOBY CREEK BRIDGE LT,  | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE;<br><br>BENICIA CA 94510<br>(925)372-8000 | NATHANIEL STEEN<br>5065 BOYD RD<br>ARACTA CA 95521<br>(707)498-2122                                 | \$8,242,306<br>\$4,417,104<br>\$950,700  | 01/29/20<br>02/13/20<br>02/17/21            | 33%<br>54%                 |
| HA21   |                     |   |   |   |  |   |                            |
| 01-HUM-101-87.8/90.1<br>01-0J5104<br>ACST-Q101-(374)E<br>--()  |                     | IN HUMBOLDT COUNTY IN AND NEAR ARCATA<br>FROM ARCATA OVERHEAD TO ROUTE 200/101 77 2ND ST<br>SEPARATION<br>OVERLAY   | MERCER-FRASER COMPANY<br>77 2ND ST<br>EUREKA CA 95501<br>(707)443-6371                    |   | \$4,385,403<br>\$0<br>\$0                | 06/19/20<br>07/23/20                        | 0%<br>0%                   |
| 01-HUM-101-88.3/88.3<br>01-0E6504<br>HSNH-X023-(042)E<br>--()  |                     | IN HUMBOLDT COUNTY IN ARCATA AT<br>299/101 SEPARATION<br>CURVE IMPROVEMENT  | MERCER-FRASER COMPANY<br>77 2ND AVE<br>EUREKA CA 95501<br>(707)443-6371                   |   | \$2,993,963<br>\$0<br>\$0                | 06/09/20<br>07/10/20                        | 0%<br>0%                   |
| HB1  |                     |   |   |   |  |   |                            |
| 01-HUM-101-95.0/97<br>01-0J6704                                |                     | IN MENDOCINO COUNTY NEAR LEGGETT FROM<br>0.4 MILE SOUTH OF ENTRANCE TO BELL<br>GLEN RESORTTO 0.5 MILE SOUTH OF<br>BRIDGES CREEK BRIDGE.DIR'<br>STORM DAMAGE REPAIRS-ROADWAY<br>STABILIZATIN | MENDOCINO CONSTRUCTION<br>SERVICEINC.<br>P.O. BOX 1517<br>WILLITS, CA 95490               | RODRIGUEZ, JOAQUIN S.<br>1487 SANDY PRAIRIE<br>COURT, SUITE E<br>FORTUNA, CA 95540<br>(707)725-1020 | \$4,985,000<br>\$4,921,919<br>\$29,617   | 03/01/19<br>04/17/19<br>05/10/21            | 50%<br>99%                 |
| 20.20<br>201130  |                     |   |   |   |  |   |                            |
| 01-HUM-101-102.9/105.2<br>01-0C4404<br>ACST-Q101-(339)<br>--() |                     | IN HUMBOLDT COUNTY NEAR TRINIDAD AT<br>THE TRINIDAD NORTHBOUND SRRA,<br>SOUTHBOUND SRRA & SAVAGE CREEK WATER<br>INLET<br>REHABILITATE SAFETY ROADSIDE REST                                  | GR SUNDBERG, INC.<br>5211 BOYD ROAD<br>ARCATA CA 95521<br>(707)825-6565                   | CLAYTON MALMBERG<br>5065 BOYD ROD, SUITE<br>G<br>ARCATA, CA 95521<br>(707)496-4359                  | \$3,727,982<br>\$2,646,279<br>\$83,616   | 12/06/18<br>01/09/19<br>03/12/21            | 64%<br>71%                 |
| HA26   |                     |   |   |   |  |   |                            |
| 01-HUM-101-124.5/0<br>01-0F9604                                |                     | IN HUMBOLDT COUNTY NEAR ORICK AT 0.22<br>MILES SOUTH OF LOST MAN CREEK BRIDGE<br>#01-0030<br>REPLACE BOX CULVERT WITH BRIDGE  | MCCULLOUGH CONSTRUCTION INC<br>57 ALDER GROVE RD<br>ARCATA CA 95521<br>(707)825-1014      | KAREN SANDERS<br>207 PRICE MALL<br>CRESCENT CITY, CA 95531<br>(707)496-5581                         | \$4,202,345<br>\$3,271,568<br>\$799,926  | 11/06/19<br>12/10/19<br>10/16/20            | 55%<br>77%                 |
| HA21   |                     |   |   |   |  |   |                            |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 01**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month     | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|--|---|--|------------------------------------|----------------------|
| 01-HUM-101-530.0/54<br>01-0K0804                              |                  | IN HUMBOLDT COUNTY IN THE CITY OF RIO DELL 0.05 MILE WEST OF BRIDGE #04 0235R ON EEOLA AVE. DIR'S EMERGENCY F.A.<br>REPAIR DRAINAGE SYSTEM AND SINKHOLE                      | WAHLUND CONSTRUCTION INC.<br>830 HILMA DRIVE<br>EUREKA, CA 95503                                     | RODRIGUEZ, JOAQUIN S.<br>1487 SANDY PRAIRIE<br>COURT STE. E<br>FORTUNA, CA 95501<br>(707)725-1020 | \$485,000<br>\$333,663<br>\$0          | 12/02/19<br>01/23/20<br>10/09/20   | 38%<br>69%           |
| 20.20<br>201130   |                  |  |  |   |  |                                    |                      |
| 01-HUM-101-595.0/0<br>01-0K4204                               |                  | IN FORTUNA MAINTENANCE STATION AND SOME ELECTRICAL SYSTEM REHABILITATION AT THE LEGGETT MAINTENANCE STATION. DIR'S EMERGENCY L.B.<br>REPAIR TO PREVENT FURTHER POWER OUTAGES | MOUNTAINSIDE CONSTRUCTION<br>13884 SHANGRILA DRIVE<br>REDDING, CA 96003                              | RODRIGUEZ, JOAQUIN<br>1487 SANDY PRAIRIE<br>COURT STE. E<br>FORTUNA, CA 95501<br>(707)725-1020    | \$245,000<br>\$146,816<br>\$0          | 02/21/20<br>05/03/20<br>10/28/20   | 62%<br>60%           |
| 20.80<br>524000   |                  |  |  |   |  |                                    |                      |
| 01-HUM-255-6.0/7.6<br>01-3660U4<br>ACST-P255-(011)E<br>--()   |                  | IN HUMBOLDT COUNTY NEAR ARCATA FROM PACHACO LN TO V ST<br>COMBINED ENVIRONMENTAL MITIGATION  | STEELHEAD CONSTRUCTORS JV<br>2940 INNSBRUCK DR<br>REDDING CA 96003<br>(530)226-6400                  | NATHANIEL STEEN<br>5065 BOYD ROAD<br>ARCATA, CA 95521<br>(707)498-2122                            | \$2,975,777<br>\$388,502<br>\$388,502  | 07/01/20<br>07/23/20<br>11/25/20   | 1%<br>13%            |
| 01-HUM-299-8.5/9<br>01-0J8004                                 |                  | IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 1.3 TO 2.8 MILES EAST OF BUCKLEY ROAD DIR'S EMERGENCY F.A.<br>REPAIR SINK   | G. R. SUNDBERG, INC.<br>5211 BOYD RD.<br>ARCATA, CA 95521  | STEEN, NATHANIEL<br>5065 BOYD ROAD<br>ARCATA, CA 95521<br>(707)498-2122                           | \$2,985,000<br>\$1,913,016<br>\$11,915 | 05/03/19<br>06/12/19<br>06/11/21   | 26%<br>64%           |
| 20.20<br>201130   |                  |  |  |   |  |                                    |                      |
| 01-HUM-299-16.1/26.6<br>01-0E0304                             |                  | IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 5.1 MILES EAST OF NORTH FORK MAD RIVER BRIDGE TO 4.3 MILES EAST OF REDWOOD CREEK BRID SLOPE REPAIR AND DRAINAGE                 | R. BROWN CONSTRUCTION COMPANY, INC.<br>18 CHINA CREEK ROAD<br>WILLOW CREEK CA 95573<br>(530)629-3702 | BRIAN FINCK<br>5065 BOYD RD<br>ARCATA, CA 95521<br>(707)498-3489                                  | \$1,548,212<br>\$1,100,334<br>\$0      | 12/04/19<br>12/24/19<br>09/25/20   | 49%<br>66%           |
| 01-HUM-299-20.5/30.2<br>01-0F4604<br>HSST-P299-(208)E<br>--() |                  | IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 1.5 MILES EAST OF BAIR ROAD TO 0.4 MILE WEST OF CEDAR CREEK ROAD<br>WIDEN SHOULDERS & INSTALL RUMBLE                            | MCCULLOUGH CONSTRUCTION INC<br>57 ALDERGROVE RD;<br>ARCATA CA 95521<br>(707)825-1014                 |   | \$6,931,404<br>\$0<br>\$0              | 08/20/20<br>09/11/20               | 0%<br>0%             |

HBI

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 01**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|---|--|---|------------------------------------|-------------------------|
| 01-HUM-999-/0<br>01-0A1204                                   |                  | IN HUMBOLDT COUNTY ON ROUTES 96 & 101 AT VARIOUS LOCATIONS BRIDGE SEISMIC RETROFIT  | STEELHEAD CONSTRUCTORS JV<br>2940 INNSBRUCK DR<br>REDDING CA 96003<br>(530)226-6400           | BRIAN WINTER<br>5065 BOYD RD SUITE H<br>ARCATA CA 95521<br>(707)834-1151         | \$2,209,178<br>\$274,994<br>\$220,356     | 06/19/20<br>07/10/20<br>02/22/21   | 18%<br>12%              |
| HA21   |                  |   |   |  |   |                                    |                         |
| 01-HUM-999-/0<br>01-0J1904                                   |                  | IN HUMBOLDT COUNTY ON ROUTE 36 AT SOUTH FORK VAN DUZEN RIVER BRIDGE AND ON ROUTE 169 AT PECWAN CREEK BRIDGE BRIDGE PAINT & RAIL RECAST                  | CERTIFIED COATINGS COMPANY<br>2320 CORDELIA ROAD;<br>FAIRFIELD CA 94534<br>(707)639-4414      | JOAQUIN RODRIGUEZ<br>1487 SANDY PRAIRIE CT<br>FORTUNA, CA 95540<br>(707)621-0000 | \$1,109,005<br>\$25,752<br>\$25,752       | 05/29/20<br>06/18/20<br>12/24/20   | 0%<br>2%                |
| HM3  |                  |   |   |  |   |                                    |                         |
| 01-LAK-20-8.3/13.4<br>01-0J4904                              |                  | IN LAKE COUNTY AT NICE FROM ROUTE 29 TO 4.0 MILES EAST OF POLK JONES CATTLEPASS OVERLAY   | GRANITE CONSTRUCTION COMPANY<br>1324 S. STATE STREET;<br>UKIAH CA 95482<br>(707)467-4100      | KASSAYE SEYOUM<br>15523 40TH STREET<br>CLEARLAKE CA 95422<br>(707)994-9312       | \$4,206,978<br>\$3,633,661<br>\$2,102,178 | 05/06/20<br>06/04/20<br>09/29/20   | 82%<br>84%              |
| 01-LAK-20-28.4/28.4<br>01-0G7004                             |                  | IN LAKE COUNTY IN CLEARLAKE OAKS AT THE CLEARLAKE OAKS MAINTENANCE STATION INSTALL ZERO EMISSION CHARGING   | ROBERT J. FRANK CONSTRUCTION, INC.<br>2806 TARMAC ROAD;<br>REDDING CA 96003<br>(530)222-1408  | AMAL RASHID<br>6301 N STATE ST<br>REDWOOD VALLEY, CA 95470<br>(707)496-4363      | \$317,990<br>\$278,694<br>\$0             | 12/27/19<br>01/14/20<br>08/25/20   | 94%<br>87%<br>SUSPENDED |
| 01-LAK-20-31.1/31.8<br>01-0C8104<br>SNHG-X033-(089)E<br>--() |                  | IN LAKE COUNTY NEAR CLEARLAKE OAKS ON ROUTE 20 FROM 0.5 MILE WEST TO 0.2 MILE EAST OF ROUTE 53 AND ON ROUTE 53 FROM 0.4 MILE SOUTH CONSTRUCT ROUNDABOUT | GHILOTTI CONSTRUCTION CO. INC.<br>246 GHILOTTI AVENUE<br>SANTA ROSA CA 95407<br>(707)585-1221 | DAN KRAFT<br>15513 40TH AVENUE<br>CLEARLAKE, CA 95422<br>(530)713-7864           | \$6,393,812<br>\$6,378,513<br>\$2,400     | 06/11/18<br>07/02/18<br>07/21/21   | 100%<br>95%<br>OVER RUN |
| 01-LAK-29-12.7/14.5<br>01-0E7204<br>HSST-P029-(150)E<br>--() |                  | IN LAKE COUNTY NEAR LOWER LAKE FROM 0.8 MILE NORTH OF SPRUCE GROVE RD-SOUTH TO 0.4 MILE SOUTH OF HOFACKER LANE WIDEN SHOULDER                           | GHILOTTI CONSTRUCTION CO.<br>246 GHILOTTI AVE;<br>SANTA ROSA CA 95407<br>(707)585-1221        | DAN KRAFT<br>15513 40TH AVENUE<br>CLEARLAKE CA 95422<br>(707)994-5074            | \$9,545,458<br>\$95,479<br>\$95,479       | 07/07/20<br>07/23/20<br>02/05/21   | 1%<br>1%                |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 01**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|---|--|--|---|------------------------------------|-------------------------|
| 01-LAK-29-17.7/20.7<br>01-0E7304<br>HSST-P029-(149)E<br>--()  |                  | IN LAKE COUNTY AT LOWER LAKE AT VARIOUS LOCATIONS FROM 0.1 MI SOUTH OF C ST TO 0.2 MI NORTH OF BELL PARK AVENUE<br>WIDEN SHOULDERS/CREATE TRUCK CLIMB   | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET;<br>BERKELEY CA 94710<br>(510)526-3424             | DAN KRAFT<br>6301 N STATE ST<br>REDWOOD VALLEY, CA 95470<br>(707)496-4363            | \$5,194,287<br>\$4,339,683<br>\$1,705,675   | 02/05/20<br>03/02/20<br>10/08/20   | 84%<br>83%              |
| 01-LAK-29-28.5/31.6<br>01-2982U4<br>ACNH-P029-(148)E<br>--()  |                  | IN LAKE COUNTY NEAR KELSEYVILLE ON RTE 29 FROM 0.6 MI TO 3.7 MILES NORTH OF RTE 281 AND ON RTE 175 FROM SO JCT RTE 29 TO 0.3 MI<br>CONSTRUCT EXPRESSWAY | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET;<br>BERKELEY CA 94710<br>(510)526-3424             | KRAFT, DAN<br>15513 40TH AVE<br>CLEARLAKE, CA 95422<br>(530)713-7864                 | \$54,338,923<br>\$11,244,506<br>\$4,332,806 | 11/07/19<br>12/02/19<br>11/01/21   | 15%<br>21%<br>SUSPENDED |
| 01-LAK-175-25.0/27.5<br>01-0A0404<br>HSST-P175-(009)E<br>--() |                  | IN LAKE COUNTY NEAR MIDDLETOWN FROM 0.1 MI EAST OF PUTAH CREEK BR#14-21 TO DRY CREEK BR#14-20<br>SHOULDER WIDENING                                      | GHILOTTI CONSTRUCTION CO. INC.<br>246 GHILOTTI AVENUE<br>SANTA ROSA CA 95407<br>(707)585-1221    | KRAFT, DAN<br>15513 40TH AVENUE<br>CLEARLAKE, CA 95457<br>(530)713-7864              | \$8,241,418<br>\$4,922,092<br>\$676,510     | 10/15/18<br>11/08/18<br>12/10/20   | 57%<br>60%<br>SUSPENDED |
| HBI<br>01-MEN-1-14.8/0<br>01-0J6504                           |                  | IN MENDOCINO COUNTY NEAR POINT ARENA AT 0.1 MILES SOUTH OF IVERSON AVE. DIR'S EMERGENCY F.A.<br>REPAIR ROADWAY AND CULVERT                              | GRANITE CONSTRUCTION COMPANY<br>1324 SOUTH STATE STREET<br>UKIAH, CA 95482                       | HADIPOUR, ROOZBEH<br>925 NORTH FRANKLIN ST.<br>FORT BRAGG, CA 95437<br>(707)496-4368 | \$3,735,000<br>\$2,707,223<br>\$0           | 02/28/19<br>04/12/19<br>03/24/20   | 100%<br>72%             |
| 20.20<br>201130   |                  |   |  |  |   |                                    |                         |
| 01-MEN-1-15.0/41.8<br>01-0H9704                               |                  | IN MENDOCINO COUNTY NEAR FORT BRAGG AT VARIOUS LOCATIONS FROM 2.1 MILES NORTH OF MOAT CREEK BRIDGE TO ROUTE 101<br>REPLACE THERMOPLASTIC TRAFFIC        | CENTRAL STRIPING SERVICE, INC.<br>3489 LUYUNG DRIVE;<br>RANCHO CORDOVA CA 95742<br>(916)635-5175 | ROOSBEH HADIPOUR<br>925 NORTH MAIN ST<br>FORT BRAGG CA 95437<br>(707)496-4368        | \$1,355,007<br>\$1,097,895<br>\$130,236     | 06/04/20<br>06/26/20<br>10/14/20   | 56%<br>81%<br>SUSPENDED |
| 01-MEN-1-24.9/62.1<br>01-0J5304                               |                  | IN MENDOCINO COUNTY IN FORT BRAGG AT VARIOUS LOCATIONS FROM NOYO RIVER BRIDGE TO PUDDING CREEK BRIDGE<br>DIGOUTS  | ARGONAUT CONSTRUCTORS<br>360 SUTTON PLACE<br>SANTA ROSA CA 95407<br>(707)542-4862                | ROOZBEH HADIPOUR<br>925 NORTH FRANKLIN ST<br>FORT BRAG, CA 95437<br>(707)496-4368    | \$1,562,550<br>\$927,676<br>\$927,676       | 06/09/20<br>07/10/20<br>10/28/20   | 33%<br>59%              |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 01

| Location Contract Fed Aid Pgm Code                                   | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|--|--|--|------------------------------------|-------------------------|
| 01-MEN-1-59.2/0<br>01-0J0104   |                  | IN MENDOCINO COUNTY NEAR FORT BRAGG AT SIMPSON LANE-RD 414 HMA OVERLAY  | DARREN TAYLOR CONSTRUCTION INC.<br>5750 PLEASANT VIEW DRIVE;<br>ANDERSON CA 96007<br>(530)378-2211 | ROOZBEH HADIPOUR<br>925 N FRANKLIN ST<br>FORT BRAGG<br>CALFORNIA CA 95437<br>(707)496-4368 | \$856,592<br>\$840,086<br>\$0              | 04/14/20<br>05/14/20<br>08/19/20   | 17%<br>89%              |
| 01-MEN-1-62.1/78.9<br>01-362704<br>ACNH-P001-(660)E<br>--()          |                  | IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.1 MILE NORTH OF PUDDING TO 0.6 MILE NORTH OF WAGES CREEK BRIDGE CAPM                       | GRANITE CONSTRUCTION COMPANY<br>1324 S. STATE STREET;<br>UKIAH CA 95482<br>(707)467-4100           | ROOZBEH HADIPOUR<br>925 NORTH FRANKLIN ST<br>FORT BRAGG. CA 95437<br>(707)496-4368         | \$12,183,377<br>\$10,623,600<br>\$810,703  | 12/23/19<br>01/07/20<br>10/01/20   | 89%<br>87%<br>SUSPENDED |
| HA22<br>01-MEN-1-75.5/76.5<br>01-0G4504                              |                  | IN MENDOCINO COUNTY NEAR WESTPORT, FROM 0.6 TO 1.4 MILES NORTH OF BLUE SLIDE GULCH BRIDGE DIR'S EMERGENCY L.B.<br>RECONSTRUCT ROADWAY | GRANITE CONSTRUCTION COMPANY<br>1324 S. STATE STREET<br>UKIAH, CA 95482<br>(707)467-1400           | HADIPOUR, ROOZBEH<br>925B NORTH FRANKLIN STREET<br>FORT BRAGG, CA 95437<br>(707)498-5978   | \$35,085,000<br>\$23,734,502<br>\$421,479  | 07/29/16<br>10/27/16<br>01/01/21   | 0%<br>68%               |
| 20.20<br>201130<br>01-MEN-1-/15<br>01-0F4404                         |                  | IN MENDOCINO COUNTY NEAR POINT ARENA FROM SONOMA COUNTY LINE TO 0.1 MILE SOUTH OF MILL ST CAPM  | GRANITE CONSTRUCTION COMPANY<br>1324 S. STATE STREET;<br>UKIAH CA 95482<br>(707)467-4100           | ROOZBEH HADIPOUR<br>925 NORTH FRANKLIN ST<br>FORT BRAG, CA 95437<br>(707)496-4368          | \$10,460,413<br>\$2,650,252<br>\$2,650,252 | 05/11/20<br>06/09/20<br>12/15/20   | 16%<br>25%              |
| HA21<br>01-MEN-20-16.8/17.2<br>01-0E8604<br>ACST-P020-(190)E<br>--() |                  | IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.5 MILES WEST OF ROAD 200A TO 0.1 MILES WEST OF ROAD 200A CURVE IMPROVEMENT AND SHOULDER    | GRANITE CONSTRUCTION COMPANY<br>1324 S. STATE STREET;<br>UKIAH CA 95482<br>(707)467-4100           | MOJTABA MOSALLAI<br>998 HEARST ROAD<br>WILLITS, CA 95490<br>(707)498-5816                  | \$2,694,575<br>\$2,341,662<br>\$0          | 10/08/19<br>10/24/19<br>09/04/20   | 6%<br>89%<br>SUSPENDED  |
| 01-MEN-20-33.6/34.6<br>01-0J5204                                     |                  | IN MENDOCINO COUNTY IN WILLITS AT VARIOUS LOCATIONS FROM BAECHTEL CREEK BRIDGE (NO 10-0013) TO MONICA LANE DIGOUTS                    | ARGONAUT CONSTRUCTORS<br>P.O. BOX;<br>SANTA ROSA CA 95402<br>(707)542-4862                         | NASH MUNES<br>21340 BAECHTEL ROAD<br>WILLITS CA 95490<br>(707)223-0791                     | \$1,057,113<br>\$911,150<br>\$911,150      | 05/21/20<br>07/02/20<br>10/14/20   | 35%<br>84%              |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 01**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message     |
|---|------------------|--|---|--|---|------------------------------------|--------------------------|
| 01-MEN-101-.1/9.6<br>01-466304<br>ACNH-Q101-(359)E<br>--()  |                  | IN MENDOCINO COUNTY NEAR HOPLAND FROM ARGONAUT CONSTRUCTORS<br>0.7 MI SOUTH OF GEYSERS RD TO HOPLAND 360 SUTTON PL<br>OVERHEAD<br>CAPM   | SANTA ROSA CA 95407<br>(707)542-4862                                  | KATHERINE PERRIN<br>6301 N STATE ST<br>REDWOOD<br>VALLEY, CA 95470<br>(707)485-8623      | \$10,089,408<br>\$9,394,746<br>\$702,727  | 11/12/19<br>12/10/19<br>09/01/20   | 100%<br>91%<br>SUSPENDED |
| HA22  |                  |  |   |  |   |                                    |                          |
| 01-MEN-101-3.7/5.3<br>01-0B5004<br>NHER-19C7-(004)E<br>--() |                  | IN MENDOCINO COUNTY NEAR HOPLAND FROM O.C. JONES & SONS, INC<br>0.1 MI SOUTH OF COMMINSKY STA RD-103 TO 0.6 MI NORTH OF PIETA CR BRIDGE<br>#10-83<br>REPAIR SLIDES   | 1520 FOURTH STREET<br>BERKELEY CA 94710<br>(510)526-3424              | KRAFT, DAN<br>PO BOX 457<br>LOWER LAKE, CA 95457<br>(530)713-7864                        | \$15,176,465<br>\$12,771,008<br>\$170,680 | 10/13/16<br>11/03/16<br>11/12/20   | 89%<br>85%               |
| HA23  |                  |  |   |  |   |                                    |                          |
| 01-MEN-101-36.0/38<br>01-0J7104                             |                  | IN MENDOCINO COUNTY NEAR WILLITS FROM GHILOTTI CONSTRUCTION<br>1.5 MILES NORTH OF REEVES CANYON ROAD COMPANY, INC.<br>TO 3.4 MILES SOUTH OF RIDGEWOOD RANCH 246 GHILOTTI AVENUE<br>ROAD. DIR'S EMER<br>STORM DAMAGE REPAIRS    | SANTA ROSA, CA 95407  | MUNES, NASH<br>998 HEARST RD.<br>WILLITS, CA 95490<br>(707)223-0791                      | \$26,985,000<br>\$14,059,299<br>\$419,277 | 03/15/19<br>03/29/19<br>10/30/20   | 100%<br>52%<br>OVER RUN  |
| 20.20<br>201130   |                  |  |   |  |   |                                    |                          |
| 01-MEN-101-104.7/105.3<br>01-0G6504                         |                  | IN MENDOCINO COUNTY NEAR PIERCY FROM MENDOCINO CONSTRUCTION<br>0.9 MILE NORTH OF BEIDGE #10-91 TO 1.3 MILES SOUTH OF SOUTH FORK EEL<br>RIVER BRIDGE DIR'S EMERG<br>SLIDE REMOVAL AND SLOPE<br>STABILIZATION                    | BERKELEY, INC.<br>P.O. BOX 1517<br>WILLITS, CA 95490<br>(707)459-2377 | RODRIGUEZ, SHERI<br>1500 REDWOOD WAY<br>GARBERVILLE, CA 95542<br>(707)498-5252           | \$12,235,000<br>\$11,351,428<br>\$14,520  | 12/10/16<br>02/27/17<br>08/12/21   | 100%<br>93%<br>OVER RUN  |
| 20.20<br>201130   |                  |  |   |  |   |                                    |                          |
| 01-MEN-101-374.0/40<br>01-0J1604                            |                  | IN MENDOCINO COUNTY NEAR WILLITS FROM GHILOTTI CONSTRUCTION<br>2.0 MILES SOUTH OF RIDGEWOOD RANCH COMPANY, INC.<br>ROAD TO 0.9 MILE NORTH OF BLACK BART DRIVE DIR'S EMERGENCY<br>STORM DAMAGE REPAIRS-ROADWAY<br>STABILIZATION | 246 GHILOTTI AVENUE<br>SANTA ROSA, CA 95407                           | MUNES I. NASH<br>998 HEARST RD.<br>WILLTIS, CA 95490<br>(707)223-0791                    | \$14,585,000<br>\$13,587,214<br>\$0       | 07/16/18<br>08/28/18<br>09/30/20   | 100%<br>93%<br>OVER RUN  |
| 20.20<br>201130   |                  |  |   |  |   |                                    |                          |
| 01-MEN-128-1.0/10<br>01-0J7604                              |                  | IN MENDOCINO COUNTY NEAR ALBION FROM O.C. JONES AND SONS, INC.<br>1.0 MILE EAST OF JUNCTION OF SR-128/1 TO 1.6 MILES WEST OF NAVARRO BRIDGE<br>RD-518. DIR'S EMERG<br>STORM DAMAGE REPAIRS                                     | 1520 FOURTH STREET<br>BERKELEY, CA 94710                              | KRUEGER, GRANT<br>925B NORTH FRANKLIN<br>STREET<br>FORT BRAGG, CA 95437<br>(707)498-3067 | \$2,985,000<br>\$993,935<br>\$0           | 03/28/19<br>06/05/19<br>12/31/20   | 99%<br>33%               |
| 20.20<br>201130   |                  |  |   |  |   |                                    |                          |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 01**

| Location Contract Fed Aid Pgm Code                  | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted | %Time % Work Message     |
|---|------------------|---|---|---|---------------------------------------|------------------------------------|--------------------------|
| 01-MEN-128-427.0/0<br>01-0J8504                     |                  | IN MENDOCINO COUNTY NEAR YORKVILLE AT 0.7 MILE WEST OF DRY CREEK BRIDGE #10-48 DIR'S EMERGENCY F.A. REPAIR SLIPOUT  | BUD GARMAN CONSTRUCTION SERVICES, INC<br>24900 NORTH HIGHWAY 101<br>WILLITS, CA 95490                               | PERRIN, KATHARINE<br>6301 N. STATE STREET<br>REDWOOD VALLEY, CA 95470<br>(707)485-8623  | \$685,000<br>\$349,595<br>\$0         | 05/03/19<br>06/06/19<br>05/08/20   | 5%<br>51%                |
| 2020<br>201130                                      |                  |   |   |   |                                       |                                    |                          |
| 01-VAR-101-84.0/85.5<br>01-0H1204                   |                  | IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY | STEELHEAD CONSTRUCTIONS, INC.<br>P.O. BOX 997<br>PALO CEDRO, CA 96073   | SEYOUM, KASSAYE<br>6301 NORTH STATE STREET<br>REDWOOD VALLEY, CA 95470<br>(707)485-1010 | \$5,985,000<br>\$5,350,868<br>\$0     | 03/31/17<br>05/25/17<br>12/31/20   | 100%<br>89%<br>OVER RUN  |
| 20.20<br>201130                                     |                  |   |   |   |                                       |                                    |                          |
| 01-VAR--/0<br>01-0G0504<br>HSST-000C-(520)E<br>--() |                  | IN LAKE, MENDOCINO, HUMBOLDT AND DEL NORTE COUNTIES AT VARIOUS LOCATIONS REPLACE CURVE WARNING SIGNS  | MERCER-FRASER COMPANY<br>77 2ND ST<br>EUREKA CA 95501<br>(707)443-6371  | MOJTABA MOSALLAI<br>21340 BAECHTEK ROAD<br>WILLITS ,CA 95490<br>(707)498-5816           | \$1,387,307<br>\$0<br>\$0             | 07/09/20<br>08/07/20<br>03/24/21   | 0%<br>0%                 |
| HBI   |                  |   |   |   |                                       |                                    |                          |
| 01-VAR--/0<br>01-0J3704                             |                  | IN LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. REPAIR WILDFIRE DAMAGE   | GRANITE CONSTRUCTION COMPANY<br>1324 SOUTH STATE STREET<br>UKIAH, CA 95482  | KRAFT, DAN<br>PO BOX 457<br>LOWER LAKE, CA 95457<br>(707)994-5074                       | \$10,485,000<br>\$9,970,841<br>\$0    | 08/02/18<br>09/13/18<br>04/17/20   | 100%<br>95%              |
| 20.20<br>201130                                     |                  |   |   |   |                                       |                                    |                          |
| 01-VAR--/0<br>01-0J2004                             |                  | IN MENDOCINO COUNTY ON ROUTES 20, 101 AND 128 AT VARIOUS LOCATIONS BRIDGE REPAIR  | MYERS & SONS CONSTRUCTION, LLCK<br>4600 NORTHGATE BLVD, SUITE 10<br>SACRAMENTO CA 95834<br>(916)283-9950            | KATHERINE PERRIN<br>6301 N STATE STREET<br>REDWOOD VALLEY CA 95470<br>(707)496-5840     | \$1,144,064<br>\$806,130<br>\$335,992 | 05/22/20<br>07/02/20<br>12/04/20   | 34%<br>75%               |
| HM3   |                  |   |   |   |                                       |                                    |                          |
| 01-VAR--/0<br>01-0J1804                             |                  | IN DEL NORTE, HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS BRIDGE REPAIR  | AMERICAN CIVIL CONSTRUCTORS<br>WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D<br>BENICIA CA 94510<br>(707)746-8028 | TAI MORGAN MARBET<br>1487 SANDY PRAISRIE COURT<br>FORTUNA CA 95540<br>(077)251-0222     | \$1,598,274<br>\$353,617<br>\$353,617 | 06/16/20<br>07/02/20<br>01/02/10   | 100%<br>22%<br>SUSPENDED |
| HM3   |                  |   |   |   |                                       |                                    |                          |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 01**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan          | Description<br>Type Of Work | Contractor                | Resident<br>Engineer | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---|------------------------------|-----------------------------|---------------------------|----------------------|--|---|----------------------------|
| <b>Totals:</b>                              | <b>Authorized Final Amt:</b> | <u>\$442,785,044</u>        | <b>Completed to Date:</b> | <u>\$247,398,000</u> | <b>Work This Month:</b>                  | <u>\$24,399,551</u>                         |                            |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 02

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted           | %Time % Work Message     |
|---|------------------|---|---|--|---|--|--------------------------|
| 02-BUT-70-29.7/48<br>02-0H5604                                |                  | IN BUTTE COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF TRUOX ROAD TO PLUMAS COUNTY LINE DRAINAGE REHABILITATION   | S.T. RHOADES CONSTRUCTION, INC.<br>8585 COMMERCIAL WAY;<br>REDDING CA 96002<br>(530)223-9322                | DAN RECHS<br>27078 NORTE DAME BLVD<br>CHICO, CA 95928<br>(530)895-5245                 | \$1,889,041<br>\$1,473,254<br>\$152,121     | 04/21/20<br>05/08/20<br>10/01/20             | 68%<br>78%               |
| 02-BUT-70-41.9/42.3<br>02-0H9004                              |                  | IN BUTTE COUNTY NEAR PULGA FROM 2.5 MILES WEST OF PENSTOCK UNDERCROSSING TO 2.1 MILES WEST OF PENSTOCK UNDERCROSSING.<br>INSTALL FISH PASSAGE               | SHASTA SERVICES INC. DBA<br>TIMBERWORKS<br>509 S MT SHASTA BLVD<br>MOUNT SHASTA CA 96067<br>(530)926-4093   | JOHN YOLTON<br>1187 HWY 36<br>CHESTER CA 96020<br>(530)864-9033                        | \$5,299,528<br>\$1,264,217<br>\$220,809     | 05/07/20<br>05/19/20<br>02/23/21             | 26%<br>24%               |
| 02-LAS-36-6.0/14.6<br>02-4E46U4<br>ACST-S036-(115)E<br>--()   |                  | IN LASSEN COUNTY NEAR WESTWOOD FROM 1.3 MILES WEST OF GOODRICH CREEK BRIDGE TO 1.0 MILE WEST OF WILLARD CREEK ROAD<br>REHABILITATE ROADWAY AND REPLACE      | HAT CREEK CONSTRUCTION & MATERIALS, INC.<br>24339 STATE HIGHWAY 89 N. ;<br>BURNEY CA 96013<br>(530)335-5501 | JOHN YOLTON<br>1187 HWY 36<br>CHESTER, CA 96020<br>(530)864-9033                       | \$30,409,856<br>\$11,539,807<br>\$4,464,629 | 05/08/20<br>06/03/20<br>06/08/21             | 27%<br>38%               |
| 02-LAS-36-/0<br>02-1J9004                                     |                  | IN LASSEN COUNTY AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A.<br>REPAIR DAMAGE FROM WILD FIRE  | STIMPEL-WIEBELHAUS ASSOCIATES, INC.<br>P.O. BOX 492335<br>REDDING, CA 96049                                 | REPAKA, SUNIL<br>1031 BUTTE ST. STE.<br>205 MS60<br>REDDING, CA 96001<br>(530)229-2964 | \$1,985,000<br>\$0<br>\$0                   | 07/24/20<br>09/17/20<br>10/21/20             | 0%<br>0%                 |
| 20.20<br>201130   |                  |   |   |  |   |  |                          |
| 02-LAS-139-43.0/53<br>02-0J1304                               |                  | IN LASSEN COUNTY ABOUT 42 MILES NORTH OF SUSANVILLE FROM 3.8 MILES NORTH OF SLATE CREEK TO 4.7 MILES SOUTH OF WILLOW CREEK RANCH<br>CIR                     | HAT CREEK CONSTRUCTION & MATERIALS, INC.<br>24339 STATE HIGHWAY 89 N. ;<br>BURNEY CA 96013<br>(530)335-5501 | JOHN YOLTON<br>471-800 DIANE DR<br>SUSANVILLE, CA 96130<br>(530)864-9033               | \$3,275,568<br>\$2,973,717<br>\$0           | 04/10/20<br>05/08/20<br>09/03/20<br>09/03/20 | 100%<br>88%<br>COMPLETED |
| 02-LAS-299-18.5/25.6<br>02-4E4504<br>ACST-000C-(519)E<br>--() |                  | IN LAS AND MOD COUNTIES ON RTE 139 AT 0.1 MI N OF LAS COUNTY LINE AND ON RTE 299 AT VAR LOC FROM 0.4 MI W OF BOYD HILL LOOKOUT RD<br>ROADWAY REHABILITATION | HAT CREEK CONSTRUCTION & MATERIALS, INC.<br>24339 STATE HIGHWAY 89 N. ;<br>BURNEY CA 96013<br>(530)335-5501 |  | \$16,521,539<br>\$0<br>\$0                  | 07/28/20<br>08/13/20                         | 0%<br>0%                 |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 02

| Location Contract Fed Aid Pgm Code                        | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|---|------------------|---|---|--|--|--|---------------------------|
| 02-LAS-299-25.6/25.6<br>02-1H1104                         |                  | IN LASSEN COUNTY ABOUT 11 MILES OF BIEBER AT ADIN MAINTENANCE STATION.<br>REHABILITATE MAINTENANCE STATION                              | EAST WALSH CONSTRUCTION COMPANY II, LLC<br>1390 WILLOW PASS ROAD STE 950<br>CONCORD CA 94520<br>(925)627-1700             | MIKE ZDENEK<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)229-0559     | \$13,713,659<br>\$5,926,572<br>\$1,057,377 | 12/04/19<br>12/31/19<br>10/01/21             | 31%<br>43%                |
| 02-LAS-395-61.2/98.8<br>02-1J1804                         |                  | IN LASSEN COUNTY IN AND NEAR JOHNSTONVILLE FROM 0.1 MILE NORTH OF ROUTE 36 TO 2.3 MILES NORTH OF VALLEY SAFETY ROADSIDE RE STRIPING     | SPECIALIZED PAVEMENT MARKING, INC.<br>11095 SW INDUSTRIAL WAY;<br>TUALATIN OR 97062<br>(503)885-0420                      | TOFAEL ANWAR<br>(530)225-3172  | \$2,009,253<br>\$2,017,216<br>\$0          | 04/17/20<br>05/08/20<br>08/26/20<br>08/31/20 | 100%<br>100%<br>COMPLETED |
| 02-LAS-395-114.5/119<br>02-0J1904                         |                  | IN LASSEN COUNTY AT AND NEAR TERMO FROM 4.2 MILES NORTH OF CEMETERY ROAD TO 1.6 MILES SOUTH OF COUNTY ROAD 531.<br>OVERLAY WITH DIGOUTS | EAGLE PEAK ROCK & PAVING, INC.<br>886 FITCH ROAD<br>ALTURAS CA 96101<br>(530)233-4568                                     | JOHN YOLTON<br>471-800 DIANE DRIVE<br>SUSANVILLE CA 96130<br>(530)864-9033 | \$969,889<br>\$883,727<br>\$883,727        | 04/02/20<br>04/21/20<br>09/30/20             | 60%<br>89%                |
| 02-MOD-299-.5/0<br>02-4F2104<br>B1ST-P299-(204)E<br>--()  |                  | IN MODOC COUNTY NEAR ADIN AT BUTTE CREEK BRIDGE AND AT ASH CREEK BRIDGE. REPLACE BRIDGES & RECONSTRUCT ROADW                            | WEST COAST CONTRACTORS, INC. DBA OREGON WEST COAST CONTRACTORS<br>61050 HIGHWAY 101<br>COOS BAY OR 97420<br>(541)267-7689 | ZDENEK, MIKE<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)229-0559    | \$7,037,689<br>\$6,876,835<br>\$206,856    | 12/20/18<br>01/25/19<br>08/28/20             | 100%<br>97%<br>OVER RUN   |
| 02-PLU-70-14.9/0<br>02-1C7504<br>ACST-P070-(133)E<br>--() |                  | IN PLUMAS COUNTY NEAR BELDEN AT YELLOW CREEK BRIDGE #09-0008 BRIDGE REPLACEMENT - SEISMIC   | STEWART ENGINEERING INC<br>5323 EASTSIDE RD<br>REDDING CA 96001<br>(530)244-8464  | COLLINS, RON<br>1555 E. MAIN SREET<br>QUINCY, CA 95971<br>(530)605-5866    | \$10,620,592<br>\$9,505,265<br>\$21,529    | 11/30/17<br>02/02/18<br>10/22/20             | 93%<br>89%                |
| HA21<br>02-PLU-70-31.8/31.8<br>02-0H8004                  |                  | IN PLUMAS COUNTY NEAR PAXTON AT 1.2 MILES WEST OF ROUTE 89.<br>FISH PASSAGE   | FORD LOGGING DBA PACIFIC EARTHSCAPE<br>1225 CENTRAL AVENUE #11;<br>MCKINLEYVILLE CA 95519<br>(707)840-9442                | JOHN YOLTON<br>600 S. GULLING ST.<br>PORTOLA, CA 96122<br>(530)605-5866    | \$1,205,056<br>\$984,971<br>\$165,044      | 06/28/19<br>07/19/19<br>10/15/20             | 80%<br>80%                |



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 02**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted           | %Time % Work Message    |
|--|------------------|--|---|---|--|--|-------------------------|
| 02-SHA-5-56.6/67<br>02-4G41U4<br>BLIM- 005-(362)E<br>--()    |                  | IN SHASTA AND SISKIYOU COUNTIES ABOUT 7 MI N/O POLLARD FLAT FR 0.8 MI S TO 0.7 MI N/O SIMS RD UC AND FROM 0.6 MI S/O CRAG VIEW DR<br>REPLACE BRIDGES | J.F. SHEA CONSTRUCTION, INC.<br>17400 CLEAR CREEK RD<br>REDDING CA 96001<br>(530)246-4292   | NICOLE MALLORY<br>1625 MOTT RD<br>MT. SHASTA CA 96067<br>(530)605-5871                      | \$15,392,210<br>\$8,895,812<br>\$1,339,788 | 08/26/19<br>09/06/19<br>12/17/20             | 66%<br>58%              |
| 02-SHA-5-546.0/54.6<br>02-1J7204<br><br>20.20<br>201130      |                  | IN SHASTA COUNTY ABOUT 12 MILES NORTH OF LAKEHEAD AT 1.3 MILES NORTH OF GIBSON ROAD OVERCROSSING DIR'S EMERGENCY L.B.<br>REMOVE SLIDE MATERIAL       | TULLIS INC<br>P.O. BOX 493416<br>REDDING, CA 96049  | HENRY, AUSTIN<br>1625 MOTT ROAD<br>MT. SHASTA, CA 96062<br>(530)605-5861                    | \$1,685,000<br>\$0<br>\$0                  | 07/28/20<br>08/17/20<br>10/20/20             | 0%<br>0%                |
| 02-SHA-5-/67<br>02-4F5104<br>HSIM- 005-(357)E<br>--()        |                  | IN SHASTA COUNTY IN AND NEAR REDDING AT VARIOUS LOCATIONS FROM TEHAMA COUNTY LINE TO SISKIYOU COUNTY LINE COLLISION SEVERITY REDUCTION               | STEELHEAD CONSTRUCTORS, INC.<br>2940 INNSBRUCK DR<br>REDDING CA 96003<br>(530)226-6400      | REPAKA, SUNIL<br>1031 BUTTE ST<br>REDDING CA 96001<br>(530)949-8019                         | \$6,038,629<br>\$5,206,483<br>\$0          | 11/02/18<br>11/20/18<br>08/25/20             | 98%<br>84%              |
| 02-SHA-36-4.0/8<br>02-0J1504<br>ACST-P036-(015)E<br>--()     |                  | IN SHASTA AND TEHAMA COUNTIES NEAR PLATINA FROM 0.3 MI E OF HARRISON GULCH RD TO 0.8 MI W OF PLATINA RD AND FROM 2.6 MI E OF DRY C AC OVERLAY        | TULLIS, INC.<br>16951 CLEAR CREEK ROAD<br>REDDING CA 96001<br>(530)241-5105                 | JOEL GASIK<br>1031 BUTTE STREET<br>REDDING CA. 96001<br>(530)751-6116                       | \$1,678,011<br>\$279,713<br>\$279,713      | 02/20/20<br>03/06/20<br>10/21/20             | 30%<br>16%              |
| 02-SHA-44-51.6/52.2<br>02-2H9904<br>HSST-P044-(059)E<br>--() |                  | IN SHASTA COUNTY NEAR VIOLA FROM 0.4 MILE EAST TO 1.1 MILES EAST OF BRIDGE CREEK ROAD.<br>IMPROVE CURVE  | J.F. SHEA CONSTRUCTION, INC.<br>17400 CLEAR CREEK ROAD<br>REDDING CA 96001<br>(530)246-4292 | NATHAN ALEXANDER<br>1031 BUTTE ST STE 205<br>MS 60<br>REDDING CA 96001<br>(530)225-2922     | \$1,919,480<br>\$852,846<br>\$0            | 05/27/20<br>06/09/20<br>10/05/20<br>09/14/20 | 33%<br>44%<br>COMPLETED |
| 02-SHA-44-59.4/59.8<br>02-4F2004<br>BINH-P044-(057)E<br>--() |                  | IN SHASTA COUNTY NEAR OLD STATION FROM 0.3 MILE WEST TO 0.2 MILE EAST OF HAT CREEK BRIDGE<br>BRIDGE REPLACEMENT                                      | STEELHEAD CONSTRUCTORS, INCL.<br>2940 INNSBRUCK DR<br>REDDING CA 96003<br>(530)226-6400     | NATHAN ALEXANDER<br>1031 BUTTE STREET<br>ST#205 MS#60<br>REDDING, CA 96001<br>(530)225-2922 | \$6,102,986<br>\$5,529,019<br>\$0          | 11/02/18<br>11/30/18<br>07/06/20             | 88%<br>90%<br>SUSPENDED |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 02**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|---|------------------|---|---|---|---|--|---------------------------|
| 02-SHA-273-4.4/12.3<br>02-2H9704                            |                  | IN SHASTA COUNTY AT VARIOUS LOCATIONS FROM BARNEY ROAD TO 0.2 MILE NORTH OF CLEAR CREEK ROAD INSTALL CMS, CCTV  | CAL ELECTRO, INC.<br>3710 ELECTRO WAY;<br>REDDING CA 96002<br>(530)223-5937                             | ALEXANDER NATHAN<br>1031 BUTTE ST. SUITE<br>205 MS-60<br>REDDING, CA 96001<br>(530)604-5102 | \$777,194<br>\$160,277<br>\$139,424     | 12/18/19<br>01/15/20<br>09/30/20             | 82%<br>21%                |
| 02-SHA-299-20.2/23.3<br>02-0J1804                           |                  | IN SHASTA COUNTY IN AND NEAR REDDING FROM 0.1 MILE WEST OF IRON MOUNTAIN ROAD TO OLIVE AVENUE. SLURRY SEAL  | REDDING PAVEMENT COATINGS CO.<br>10240 SAN SEVAINE WAY;<br>JURUPA VALLEY CA 91752<br>(916)642-1751      | NATHAN ALEXANDER<br>1031 BUTTE ST STE 205<br>MS 60<br>REDDING, CA 96001<br>(530)225-2922    | \$563,652<br>\$583,134<br>\$0           | 02/19/20<br>03/03/20<br>08/14/20<br>08/21/20 | 100%<br>100%<br>COMPLETED |
| 02-SHA-299-999.0/0<br>02-4H1304                             |                  | IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS, REPLACE JOINT  | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, SUITE 10<br>SACRAMENTO CA 95834<br>(916)283-9950 | NATHAN ALEXANDER<br>1031 BUTTE ST STE 205<br>MS60<br>REDDING CA 96001<br>(530)225-2922      | \$2,012,515<br>\$1,497,478<br>\$262,899 | 05/01/20<br>05/19/20<br>12/04/20             | 46%<br>72%                |
| 02-SHA-910-/0<br>02-3H5704                                  |                  | IN SHASTA COUNTY IN REDDING ON ROUTE 44 AT THE JUNCTION OF ROUTE 273 AND ON ROUTE 273 AT TRINITY STREET UPGRADE SIGNALS   | CEN-PAC ENGINEERING, INC.<br>1467 W SHAW AVE.<br>FRESNO CA 93711<br>(805)984-3421                       | NATHAN ALEXANDER<br>1031 BUTTE ST. STE<br>205 MS-60<br>REDDING, CA 96001<br>(530)225-2922   | \$497,327<br>\$457,671<br>\$0           | 03/07/19<br>04/05/19<br>09/02/20             | 85%<br>92%<br>SUSPENDED   |
| 02-SIS-5-15.3/16.5<br>02-4F5404<br>BLIM- 005-(179)E<br>--() |                  | IN SISKIYOU COUNTY NEAR WEED FROM 0.1 MILE SOUTH OF DEETZ ROAD UNDERCROSSING TO 0.6 MILE NORTH OF BLACK BUTTE OVERHEAD BRIDGE REPLACEMENT - SOUTHBOUND              | J.F. SHEA CONSTRUCTION, INC.<br>P.O. BOX 494519<br>REDDING CA 96049<br>(530)246-4292                    | JEFF STEPPAT<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)515-0639                     | \$8,332,947<br>\$1,616,009<br>\$328,562 | 07/30/18<br>08/15/18<br>05/05/21             | 22%<br>19%                |
| 02-SIS-5-57.5/59.6<br>02-2H8904                             |                  | IN SISKIYOU COUNTY ON ROUTE 5 FROM 0.6 MILE SOUTH OF KLAMATH RIVER ROAD UNDERCROSSING TO 1.3 MILES NORTH OF ROUTE 96 AND ON ROUTE INSTALL ELECTRIC VEHICLE STATIONS | CAL ELECTRO, INC.<br>3710 ELECTRO WAY;<br>REDDING CA 96002<br>(530)223-5937                             | JEFF STEPPAT<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)515-0639                     | \$475,246<br>\$377,618<br>\$0           | 10/02/19<br>10/25/19<br>08/25/20             | 92%<br>79%                |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 02**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted           | %Time % Work Message    |
|--|------------------|--|--|---|--|--|-------------------------|
| 02-SIS-89-3.2/0<br>02-4G6304                                 |                  | IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS.<br>CCTV AND RWIS UPGRADE   | CAL ELECTRO, INC.<br>3710 ELECTRO WAY;<br>REDDING CA 96002<br>(530)223-5937                            | JEFF STEPPAT<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)225-3288                   | \$3,344,481<br>\$1,731,092<br>\$463,837  | 10/18/19<br>11/04/19<br>10/20/20             | 71%<br>52%              |
| 02-SIS-89-7.0/14<br>02-0J1204                                |                  | IN SISKIYOU COUNTY AT AND NEAR BARTLE GAP FROM 2.4 MILES NORTH OF BARTLE GAP ROAD TO 0.3 MILE SOUTH OF MILITARY PASS ROAD.<br>AC OVERLAY WITH DIGOUTS                  | J.F. SHEA CONSTRUCTION, INC.<br>17400 CLEAR CREEK RD;<br>REDDING CA 96001<br>(530)246-4292             | AUSTIN HENRY<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)605-5861                   | \$1,508,160<br>\$1,528,464<br>\$0        | 01/31/20<br>02/13/20<br>08/25/20<br>09/08/20 | 77%<br>94%<br>COMPLETED |
| 02-SIS-96-7.3/15.9<br>02-4F6004                              |                  | IN SISKIYOU AND TRINITY COUNTIES AT VARIOUS LOCATIONS.<br>DECK REHABILITATION  | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, STE 100<br>SACRAMENTO CA 95834<br>(916)283-9950 | SUNIL REPAKA<br>1031 BUTTE ST STE205.<br>MS60<br>REDDING, CA 96001<br>(530)229-2964       | \$8,181,386<br>\$3,307,909<br>\$292,060  | 01/14/20<br>02/06/20<br>05/05/21             | 33%<br>40%              |
| 02-SIS-96-23.4/54.5<br>02-4C1504<br>B1ST-P096-(061)E<br>--() |                  | IN SISKIYOU COUNTY AT AND NEAR HAPPY CAMP AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF SWILLUP CREEK BRIDGE TO 2.1 MILES EAST OF TH<br>REPLACE OR REHABILITATE DRAINAGE  | HAYES & SONS INC<br>60833 GORDONS FERRY ROAD<br>HAPPY CAMP CA 96039<br>(530)493-2679                   | JEFF STEPPAT/OE GINNY<br>SEIBERT<br>1625 MOTT RD<br>MT. SHASTA, CA 96067<br>(530)941-9542 | \$2,442,435<br>\$2,345,926<br>\$0        | 06/12/19<br>07/16/19<br>08/21/20             | 74%<br>95%<br>SUSPENDED |
| 02-SIS-96-32.2/82.7<br>02-1H0904                             |                  | IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM 0.4 MILE WEST OF CLEAR CREEK BRIDGE TO 1.3 MILES WEST OF WALKER BRIDGE ROAD.<br>DRAINAGE REHABILITATION                   | MITCHELL JOHNSON CONSTRUCTION, INC<br>1304 EAST STREET #218;<br>REDDING CA 96001<br>(530)338-8077      | JEFF STEPPAT<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)225-3288                   | \$1,642,374<br>\$1,164,297<br>\$75,688   | 04/22/20<br>05/14/20<br>10/27/20             | 56%<br>71%              |
| 02-SIS-96-369.0/37.2<br>02-0J7204                            |                  | IN SISKIYOU COUNTY NEAR HAPPY CAMP FROM 2.5 MILES EAST OF OAK FLAT CREEK BRIDGE TO 1.4 MILES WEST OF BENJAMIN CREEK ROAD. DIR'S EME<br>EXCAVATE SLOPE TO CLEAN BENCHES | R. BROWN CONSTRUCTION COMPANY, INC.<br>P.O. BOX 406<br>WILLOW CREEK, CA 95573                          | STEPPAT, JEFF<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)225-3288                  | \$13,235,000<br>\$9,981,098<br>\$271,388 | 06/27/19<br>07/19/19<br>02/24/21             | 60%<br>75%              |
| 20.20<br>201130  |                  |  |  |   |  |  |                         |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 02

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|--|------------------|---|--|---|---|--|---------------------------|
| 02-SIS-96-/0<br>02-2E4804<br>B1ST-X093-(009)E<br>--()        |                  | IN SISKIYOU COUNTY ABOUT 8 MILES NORTH OF YREKA ON ROUTE 96 FROM 0.5 MILE WEST TO 0.2 MILE EAST OF RTE 263 AND ON ROUTE 263 FROM 0 BRIDGE REPLACEMENT | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br>BENICIA CA 945101195<br>(925)372-8000             | NICOLE MALLORY<br>2150 EDUARDO ST<br>REDDING CA 96002<br>(530)941-9542                    | \$18,362,989<br>\$11,273,562<br>\$477,163 | 12/14/18<br>12/21/18<br>04/07/21             | 62%<br>61%                |
| 02-SIS-96-/0<br>02-0J1404                                    |                  | IN SISKIYOU COUNTY AT VARIOUS LOCATIONS AC OVERLAY WITH DIGOUTS   | J.F. SHEA CONSTRUCTION, INC.<br>17400 CLEAR CREEK ROAD<br>REDDING CA 96001<br>(530)246-4292          | AUSTIN HENRY<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)605-5861                   | \$1,974,965<br>\$1,731,206<br>\$413,406   | 04/15/20<br>05/08/20<br>09/25/20             | 83%<br>87%                |
| 02-SIS-97-11.5/17.1<br>02-4H2604                             |                  | IN SISKIYOU COUNTY ABOUT 12 MILES NORTH OF WEED FROM YELLOW BUTTE ROAD TO 0.6 MILE NORTH OF DEER MOUNTAIN ROAD MILL AND FILL                          | ROCKY MOUNTAIN CONSTRUCTION, LLC<br>4815 TINGLEY LANE #A;<br>KLAMATH FALLS OR 97603<br>(541)882-8377 | AUSTIN HENRY/OE GINNY SEIBERT<br>1031 BUTTE STREETE<br>REDDING, CA 96001<br>(530)605-5861 | \$1,421,681<br>\$200,097<br>\$0           | 03/15/19<br>04/05/19<br>09/18/20<br>09/23/20 | 20%<br>14%                |
| 02-TEH-5-25.4/25.4<br>02-4F5904                              |                  | IN TEHAMA COUNTY IN RED BLUFF AT SACRAMENTO RIVER BRIDGE. BRIDGE RETROFIT   | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE;<br>BENICIA CA 94510<br>(925)372-8000                | MIKE ZDENEK<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)229-0559                    | \$13,277,801<br>\$0<br>\$0                | 06/29/20<br>07/23/20                         | 0%<br>0%                  |
| 02-TEH-36-1.1/37<br>02-4G5604                                |                  | IN TEHAMA COUNTY NEAR PLATINA AT VARIOUS LOCATIONS FROM 0.9 MILE WEST OF TEDOC ROAD TO 0.7 MILE EAST OF NEVIS ROAD. DRAINAGE SYSTEM RESTORATION       | WYLATTI RESOURCE MANAGEMENT, INC<br>23601 CEMETERY LANE<br>COVELO CA 95428<br>(707)983-8135          | SUNIL REPAKA<br>1031 BUTTE ST STE 205<br>MS60<br>REDDING CA 96001<br>(530)229-2964        | \$1,742,736<br>\$1,693,643<br>\$0         | 02/24/20<br>02/26/20<br>08/21/20<br>08/25/20 | 100%<br>100%<br>COMPLETED |
| 02-TEH-36-26.6/27.6<br>02-2H6304<br>HSST-P036-(117)E<br>--() |                  | IN TEHAMA COUNTY ABOUT 14 MILES WEST OF RED BLUFF FROM 0.3 MILES WEST OF BASLER ROAD TO 0.1 MILE EAST OF DIAMOND STAR ROAD. CURVE IMPROVEMENT         | WEST TULLIS, INC.<br>16951 CLEAR CREEK ROAD<br>REDDING CA 96001<br>(530)241-5105                     | MANDHIR GREWAL<br>1031 BUTTE ST<br>REDDING, CA 96001<br>(530)229-0542                     | \$2,260,300<br>\$2,091,907<br>\$398,354   | 06/19/20<br>07/02/20<br>10/05/20             | 80%<br>91%                |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 02**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted           | %Time % Work Message        |
|--|------------------|--|--|--|--|--|-----------------------------|
| 02-TEH-36-40.3/42.1<br>02-4G5404                             |                  | IN TEHAMA COUNTY IN RED BLUFF FROM 0.6 MILE EAST OF BAKER ROAD TO 0.2 MILE EAST OF EAST SAND SLOUGH BRIDGE. CAPM PAVEMENT REHABILITATION     | TULLIS, INC.<br>16951 CLEAR CREEK RD;<br>REDDING CA 96001<br>(530)241-5105                     | MIKE ZDENEK<br>1031 BUTTE STREET<br>205.MS 60<br>REDDING CA 96001<br>(420)115-0448 | \$5,848,415<br>\$5,485,851<br>\$416,803  | 01/08/20<br>01/30/20<br>10/06/20             | 86%<br>90%                  |
| 02-TEH-36-87.0/87.8<br>02-0H3904                             |                  | IN TEHAMA COUNTY NEAR MINERAL FROM 0.2 MILE EAST OF PAYNES CREEK ROAD TO 0.1 MILE WEST OF ROUTE 89. INSTALL CCTV AND RWIS                    | DIG IT CONSTRUCTION, INC<br>803 LORRAINE DR<br>CHESTER CA 96020<br>(530)258-3306               | TODD KELLY<br>1031 BUTTE ST<br>REDDING CA 96003<br>(530)605-5874                   | \$484,014<br>\$318,172<br>\$0            | 12/04/19<br>01/02/20<br>11/12/20             | 60%<br>66%                  |
| 02-TEH-36-87.8/89.1<br>02-1H74U4<br>ACST-P036-(112)E<br>--() |                  | IN TEHAMA COUNTY NEAR MINERAL FROM 0.1 MILE EAST TO 1.5 MILES EAST OF ROUTE 89. CURVE IMPROVEMENT AND TRUCK                                  | STEVE MANNING CONSTRUCTION, INC.<br>5211 CHURN CREEK ROAD<br>REDDING CA 96002<br>(530)222-0810 | TOFAEL MD ANWAR<br>3504 LARAMIE STREET<br>REDDING CA 96002<br>(530)225-3172        | \$6,156,179<br>\$5,801,444<br>\$19,922   | 10/11/19<br>10/24/19<br>09/22/21<br>08/26/20 | 95%<br>92%<br><br>COMPLETED |
| 02-TEH-99-12.0/12.6<br>02-1H3204<br>ACNH-P099-(643)E<br>--() |                  | IN TEHAMA COUNTY AT LOS MOLINOS FROM JOSEPHINE STREET TO LOS MOLINOS CREEK BRIDGE. CONSTRUCT CURB RAMPS AND SIDEWALKS                        | TULLIS, INC.<br>16951 CLEAR CREEK RD<br>REDDING CA 96001<br>(530)241-5105                      | TOFAEL ANWAR   | \$4,917,782<br>\$4,761,930<br>\$92,696   | 10/09/19<br>11/12/19<br>09/24/20             | 90%<br>96%                  |
| 02-TRI-3-32.0/63.8<br>02-4H2404<br>ACST-S003-(036)<br>--()   |                  | IN TRI CO NEAR WEAVERVILLE FROM 0.4 MI NO OF BROWNS RANCH RD TO 0.1 MI NO OF RUSH CR RD AND FROM EAST FORK STUART BR TO 2.4 MI NO AC OVERLAY | TULLIS, INC.<br>16951 CLEAR CREEK RD<br>REDDING CA 96001<br>(530)241-5105                      | MANDHIR GREWAL<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)229-0542          | \$3,212,628<br>\$3,529,144<br>\$0        | 12/23/19<br>01/07/20<br>08/24/20<br>09/23/20 | 98%<br>100%                 |
| 02-TRI-36-26.7/27.1<br>02-4F8604<br>HSST-S036-(108)E<br>--() |                  | IN TRINITY COUNTY ABOUT 9 MILES EAST OF FOREST GLEN FROM 0.6 MILE WEST TO 0.1 MILE WEST OF ROUTE 3. CURVE IMPROVEMENT                        | STEELHEAD CONSTRUCTORS, INC.<br>2940 INNSBRUCK DRIVE<br>REDDING CA 96003<br>(530)226-6400      | JOEL GASIK<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)751-6116              | \$12,269,973<br>\$7,508,007<br>\$842,745 | 11/02/18<br>11/20/18<br>04/09/21             | 64%<br>61%                  |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 02**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|---|--|---|---|------------------------------------|-------------------------|
| 02-TRI-36-34.7/35.3<br>02-2H0504<br>HSST-P036-(116)E<br>--()  |                  | IN TRINITY COUNTY ABOUT 15 MILES WEST OF PLATINA FROM 3.7 MILES TO 3.0 MILES WEST OF HAYFORK CREEK BRIDGE. CURVE IMPROVEMENT                            | STEVE MANNING CONSTRUCTION, INC.<br>5211 CHURN CREEK ROAD<br>REDDING CA 96002<br>(530)222-0810 |   | \$4,973,716<br>\$0<br>\$0               | 05/27/20<br>06/09/20               | 0%<br>0%                |
| 02-TRI-299-1.9/2.3<br>02-4G5004<br>HSNH-P299-(205)E<br>--()   |                  | IN TRINITY COUNTY NEAR SALYER FROM 0.1 MILE EAST TO 0.6 MILE EAST OF WHITE HOUSE GULCH ROAD. INCREASE CLEAR RECOVERY                                    | MERCER-FRASER COMPANY<br>77 W SECOND STREET<br>EUREKA CA 95501<br>(707)443-6371                | GREWAL MANDHIR<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)229-0542   | \$4,051,886<br>\$2,045,703<br>\$97,934  | 10/01/19<br>10/24/19<br>12/02/20   | 61%<br>50%              |
| 02-TRI-299-2.0/33<br>02-0J2204<br><br>20.20<br>201130         |                  | IN TRINITY COUNTY NEAR HELENA FROM 0.5 MILE EAST TO 1.5 MILES EAST OF WHEEL GULCH ROAD. DIR'S EMERGENCY L.B. REDUCE RISK OF FALLING ROCKS               | STIMPEL-WIEBELHAUS ASSOCIATES, INC.<br>P.O. BOX 492335<br>REDDING, CA 96049                    | GREWAL, MANDHIR<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)229-0542  | \$18,685,000<br>\$17,465,065<br>\$0     | 01/14/19<br>02/11/19<br>05/15/20   | 100%<br>93%             |
| 02-TRI-299-10.9/43.3<br>02-0H69U4<br>ACNH-P299-(207)E<br>--() |                  | IN TRINITY COUNTY NEAR BURNT RANCH FROM 0.4 M EAST OF HENNESSEY ROAD TO 0.3 MI WEST OF BURNT RANCH SCHOOL ROAD AND FROM 0.5 MI WES INSTALL ROCK DRAPERY | ACCESS LIMITED CONSTRUCTION<br>1102 PIKE LANE;<br>OCEANO CA 93445<br>(805)592-2230             | SUNIL REPALA<br>1031 BUTTE ST STE 205<br>REDDING, CA 96001<br>(530)229-2964 | \$6,581,702<br>\$5,218,178<br>\$0       | 01/03/20<br>02/20/20<br>10/06/20   | 72%<br>78%              |
| 02-TRI-299-/0<br>02-4G6104<br>ACST-000C-(504)E<br>--()        |                  | IN SHASTA AND TRINITY COUNTIES AT VARIOUS LOCATIONS WORKER SAFETY IMPROVEMENTS  | TULLIS, INC.<br>16951 CLEAR CREEK ROAD<br>REDDING CA 96001<br>(530)241-5105                    | MANDHIR GREWAL<br>1031 BUTTE ST<br>REDDING, CA 96001<br>(530)229-0542       | \$2,332,345<br>\$2,014,761<br>\$402,689 | 11/04/19<br>11/19/19<br>09/22/20   | 95%<br>84%<br>SUSPENDED |
| 02-VAR--/0<br>02-1J2404<br><br>20.20<br>201130                |                  | IN LASSEN, PLUMAS, SHASTA, SISKIYOU AND TEHAMA COUNTIES AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. PSPS STREETLIGHT BACKING PLATES                      | T & S DVBE, INC.<br>P.O. BOX 608<br>ANDERSON, CA 96007   | ZDENEK, MIKE<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)229-0559     | \$2,510,000<br>\$1,116,102<br>\$0       | 12/02/19<br>02/07/20<br>09/30/20   | 100%<br>44%<br>OVER RUN |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 02**

| Location<br>Contract<br>Fed Aid<br>Pgm Code         | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor  | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---|---------------------|--|---|---|--|---|----------------------------|
| 02-VAR--/0<br>02-4F7804<br>ACST-000C-(477)E<br>--() |                     | IN BUTTE, LASSEN, PLUMAS, SHASTA,<br>SISKIYOU, AND TRINITY COUNTIES AT<br>VARIOUS LOCATIONS.<br>IMPROVE CHAIN CONTROL AREAS. | TULLIS, INC.<br>16951 CLEAR CREEK ROAD<br>REDDING CA 960019604<br>(530)241-5105 | JOEL GASIK<br>1031 BUTTE STREET<br>REDDING, CA 96001<br>(530)751-6116 | \$8,178,875<br>\$8,104,495<br>\$0        | 12/20/18<br>01/09/19<br>09/25/20            | 88%<br>98%                 |

**Totals:      Authorized Final Amt:      \$423,454,317      Completed to Date:      \$261,120,751      Work This Month:      \$19,935,441**

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 03**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|---|--|--|------------------------------------|----------------------|
| 03-BUT-5-/0<br>03-0H4104<br>BIST-000C-(499)E<br>--()         |                  | IN VARIOUS COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS<br>REPAIR AND INSTALL PERMANENT  | TIM PAXIN'S PACIFIC EXCAVATIONINC<br>9796 KENT STREET;<br>ELK GROVE CA 95624<br>(916)686-2800                     | RAKESH CHANDER<br>3855 NORTH FREEWAY<br>BLVD, ST200<br>SACRAMENTO, CA 95834<br>(916)799-2649 | \$11,474,973<br>\$8,542,355<br>\$322,232   | 07/19/19<br>08/15/19<br>03/02/21   | 36%<br>74%           |
| 03-BUT-32-8.8/9.6<br>03-4F8004<br>ACNH-P032-(048)E<br>--()   |                  | IN BUTTE COUNTY IN CHICO FROM WALNUT STREET TO POPLAR STREET<br>ADA INFRASTRUCTURE, INCLUDING   | S.T. RHOADES CONSTRUCTION, INC.<br>8585 COMMERCIAL WAY;<br>REDDING CA 96002<br>(530)223-9322                      | DAN RECHS<br>2707 NOTRE DAME BLVD<br>CHICO, CA 95928<br>(530)774-7180                        | \$3,097,781<br>\$2,509,212<br>\$271,595    | 11/21/19<br>12/16/19<br>09/28/20   | 95%<br>80%           |
| 03-BUT-32-/37.7<br>03-4H8304                                 |                  | IN BUTTE AND PLUMAS COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A.<br>REMOVE/CHIP TREES AND DEBRIS  | BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION<br>1764 SKYWAY<br>CHICO, CA 95928                      | JOHNSON, RYAN<br>2707 NORTE DAME BLVD<br>CHICO, CA 95928<br>(530)895-5245                    | \$21,978,835<br>\$21,173,993<br>\$0        | 11/10/18<br>01/09/19<br>11/01/21   | 0%<br>96%            |
| 20.20<br>201130  |                  |   |   |  |  |                                    |                      |
| 03-BUT-70-5.6/9.1<br>03-3H72U4<br>ACNH-P070-(141)E<br>--()   |                  | IN BUTTE COUNTY NEAR OROVILLE, FROM 0.3 MILES NORTH OF COX LANE TO 0.2 MILES NORTH OF PALERMO ROAD<br>CONSTRUCT TWO-WAY LEFT-TURN                             | BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION<br>1764 SKYWAY;<br>CHICO CA 95928<br>(530)891-6555 | RYAN JOHNSON<br>2707 NORTE DAME BLVDQ<br>CHICO, CA 95928<br>(530)895-5245                    | \$14,054,432<br>\$3,007,099<br>\$1,912,341 | 06/16/20<br>07/02/20<br>02/16/21   | 8%<br>21%            |
| 03-BUT-70-13.4/18.9<br>03-0H6804<br>SNHG-000C-(521)E<br>--() |                  | IN SACRAMENTO, BUTTE, PLACER, SUTTER, NEVADA AND YOLO COUNTIES ON ROUTES 50, 65, 70, 80, 89, 99, 160 AT VARIOUS LOCATIONS.<br>UPGRADE CRASH CUSHIONS AND SAND | DIRT & AGGREGATE INTERCHANGE, INC.<br>20905 NE SANDY BLVD.;<br>FAIRVIEW OR 97024<br>(503)661-5093                 |  | \$1,264,444<br>\$0<br>\$0                  | 08/11/20<br>09/08/20               | 0%<br>0%             |
| 03-BUT-70-/0<br>03-1J2004                                    |                  | IN BUTTE COUNTY, ON ROUTES 70, 99, AND 149 AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B.<br>RESTORATION PAVEMENT REPAIR  | A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION<br>P.O. BOX 15002<br>SACRAMENTO, CA 95851                       | WARD, DONALD<br>2520 WARREN DRIVE,<br>SUITE A<br>ROCKLIN, CA 95677<br>(916)801-3478          | \$20,109,000<br>\$8,908,446<br>\$4,176,173 | 06/08/20<br>06/18/20<br>10/01/20   | 84%<br>44%           |
| 20.20<br>201130  |                  |   |   |  |  |                                    |                      |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 03**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message     |
|---|------------------|--|---|--|---|------------------------------------|--------------------------|
| 03-BUT-99-13.2/45.9<br>03-0H3304                            |                  | IN AND NEAR CHICO, FROM NORTH OF ROUTE 162 TO NORTH OF BROYLES ROAD. NORTH OF BROYLES BRIDGE RAIL UPGRADE AT SIX                     | BRIDGEWAY CIVIL CONSTRUCTORS, INC.<br>3333 VACA VALLEY PARKWAY;<br>VACAVILLE CA 95688<br>(707)455-7033    | RYAN JOHNSON<br>2707 NORTE DAME BLVD<br>CHICO, CA 95928<br>(530)895-5245                   | \$4,704,822<br>\$1,481,178<br>\$156,460 | 04/21/20<br>05/08/20<br>03/12/21   | 33%<br>31%               |
| 03-BUT-162-12.6/15.6<br>03-1G6604                           |                  | IN BUTTE COUNTY IN AND NEAR OROVILLE FROM 0.8 MILE EAST OF WILBUR ROAD TO FEATHER RIVER BRIDGE COLD IN PLACE RECYCLE.                | LAMON CONSTRUCTION<br>871 VON GELDERN WAY;<br>YUBA CITY CA 95991<br>(530)671-1370                         | RYAN JOHNSON/STEVEN MATRANGA<br>2707 NOTRE DAME BLVD<br>CHICO, CA 95973<br>(530)895-5245   | \$2,887,794<br>\$2,670,265<br>\$144,302 | 03/17/20<br>04/16/20<br>10/15/20   | 90%<br>87%<br>SUSPENDED  |
| 03-BUT-162-16.4/16.4<br>03-2F5204                           |                  | IN BUTTE COUNTY ON ROUTE 162 IN OROVILLE AT 5TH AVE. UPGRADE TRAFFIC SIGNAL/INSTALL  | LAMON CONSTRUCTION<br>871 VON GELDERN WAY;<br>YUBA CITY CA 95991<br>(530)671-1370                         |  | \$727,449<br>\$0<br>\$0                 | 05/26/20<br>06/18/20               | 0%<br>0%                 |
| 03-COL-5-24.3/24.3<br>03-4F4304<br>CIMG- 005-(099)E<br>--() |                  | IN COLUSA COUNTY ABOUT 2.9 MILES SOUTH OF MAXWELL AT THE MAXWELL SAFETY ROADSIDE REST AREA UPGRADE WATER AND WASTEWATER              | TSI ENGINEERING, INC.<br>4600 ROSEVILLE ROAD, STE 140<br>NORTH HIGHLANDS CA 95660<br>(916)571-5731        | JAMES RALSTON<br>2707 NORTE DAME BLVD<br>CHICO CA 95973<br>(530)713-7871                   | \$3,906,797<br>\$2,451,387<br>\$407,187 | 01/28/20<br>02/20/20<br>12/31/20   | 59%<br>63%               |
| HB33  |                  |  |   |  |   |                                    |                          |
| 03-COL-5-24.4/24.5<br>03-2H5504                             |                  | ELECTRIC VEHICLE CHARGING STATIONS (EVCS) IN GLENN, COLUSA AND NEVADA COUNTIES AT VARIOUS LOCATIONS INSTALL ZEV CHARGING STATIONS AT | SHASTA SERVICES INC. DBA TIMBERWORKS<br>509 S MOUNT SHASTA BLVD<br>MOUNT SHASTA CA 96067<br>(530)926-4093 | DANIEL RECHS/OE:STEVEN MATRANG<br>2707 NOTRE DAME BLVD<br>CHICO, CA 95928<br>(530)218-1567 | \$1,435,971<br>\$1,198,329<br>\$125,173 | 09/18/19<br>10/04/19<br>11/01/20   | 100%<br>83%<br>SUSPENDED |
| 03-COL-16-.5/6.7<br>03-1G6204                               |                  | IN COLUSA COUNTY AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF ROUTE 20 TO 0.4 MILE NORTH OF O'LEARY STREET CULVERT REPAIR             | WYLATTI RESOURCE MANAGEMENT, INC<br>23601 CEMETERY LANE<br>COVELO CA 95428<br>(707)983-8135               | DAN KRAFT<br>15513 40TH AVE<br>CLEARLAKE, CA 95422<br>(530)713-7864                        | \$753,010<br>\$502,228<br>\$13,698      | 04/29/20<br>05/19/20<br>10/16/20   | 53%<br>67%<br>SUSPENDED  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 03**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|--|--|---|------------------------------------|-------------------------|
| 03-COL-20-31.8/32.8<br>03-2F9804<br>BINH-P020-(187)E<br>--() |                  | IN COLUSA, BETWEEN MARKET ST AND BUTTE VISTA WAY.<br>PAVEMENT REHABILITATION  | A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION<br>400 SUNRISE AVE, SUITE 300<br>ROSEVILLE CA 95661<br>(916)757-6400 | GRANADOS,<br>ANTHONY/OE:DEBRA B<br>2707 NOTRE DAME BLVD.<br>CHICO, CA 95928<br>(530)682-6584 | \$13,296,899<br>\$11,166,307<br>\$1,665,004 | 10/15/18<br>11/08/18<br>11/05/20   | 75%<br>80%              |
| HA22   |                  |   |  |  |   |                                    |                         |
| 03-ED-50-18.5/24.2<br>03-4E62U4<br>ACNH-P050-(152)E<br>--()  |                  | NEAR PLACERVILLE AND CAMINO FROM 0.2 MILES WEST OF STILL MEADOWS ROAD TO 0.4 MILE EAST OF UPPER CARSON RD.<br>INSTALL MEDIAN BARRIER, WIDEN                         | SECURITY PAVING COMAPNY INC<br>3075 TOWNSGATE ROAD, STE 200<br>WESTLAKE VILLAGE CA 91361<br>(818)362-9200              | NATHAN ALTERON<br>3065 BALIRS LN<br>PLACERVILLE CA 95667<br>(530)957-1110                    | \$23,750,059<br>\$118,519<br>\$118,519      | 05/04/20<br>06/03/20<br>08/23/21   | 7%<br>0%                |
| 03-ED-50-18.8/28.8<br>03-1G4204                              |                  | IN EL DORADO COUNTY FROM 0.9 MI WEST OF EL DORADO HILLS BLVD TO 0.4 MI EAST OF MISSOURI FLAT RD & FROM CARSON RD OC TO 0.1 MI WEST PLACE 6" STRIPING                | WEST CENTRAL STRIPING SERVICE, INC.<br>3489 LUYUNG DRIVE;<br>RANCHO CORDOVA CA 95742<br>(916)635-5175                  | JUANA KOKER<br>3976 DUROCK ROAD<br>SUITE 102<br>SHINGLE SPRINGS CA 95681<br>(916)416-7612    | \$1,188,017<br>\$626,886<br>\$404,398       | 05/15/20<br>07/02/20<br>10/21/20   | 47%<br>53%              |
| 03-ED-50-28.5/31.2<br>03-0H3414                              |                  | IN EL DORADO COUNTY NEAR POLLOCK PINES FROM 0.3 MILE WEST TO 0.3 MILE EAST OF RIDGEWAY DRIVE UNDERCROSSING AND AT 0.1 MILE WEST O REPLACE BRIDGE, RESTORE CULVERTS, | FLATIRON WEST INC.<br>2100 GOODYEAR RD;<br>BENICIA CA 94510<br>(707)742-6000   | JODY PHILLIPS<br>3065 BLAIRS LANE<br>PLACERVILLE, CA 95667<br>(916)799-7951                  | \$7,803,096<br>\$5,397,095<br>\$844,722     | 12/09/19<br>12/24/19<br>12/02/20   | 72%<br>69%              |
| 03-ED-50-33.8/34.2<br>03-3H4504                              |                  | IN EL DORADO COUNTY AT FRESH POND FROM 0.6 TO 0.2 MILE WEST OF FOREST ROAD/OUTER LIMITS LANE<br>REPAIR SLIPOUT  | BRIDGEWAY CIVIL CONSTRUCTORS, INC.<br>3333 VACA VALLEY PARKWAY;<br>VACAVILLE CA 95688<br>(707)455-7033                 | JODY PHILLIPS<br>3979 DUROCK RD STE 102A<br>SHINGLE SPRINGS CA 95682<br>(916)799-7951        | \$11,296,947<br>\$161,732<br>\$161,732      | 06/29/20<br>07/23/20<br>09/23/22   | 2%<br>1%                |
| 03-ED-50-67.3/0<br>03-3F5304<br>BINH-P050-(145)E<br>--()     |                  | IN EL DORADO COUNTY NEAR MEYERS AT ECHO SUMMIT SIDEHILL VIADUCT<br>REPLACE BRIDGE   | Q&D CONSTRUCTION, LLC<br>1050 SOUTH 21ST STREET<br>SPARKS NV 89431<br>(775)786-2677                                    | ALTERTON, NATHAN<br>2489 LAKE TAHOE BLVD.<br>SOUTH LAKE TAHOE, CA 96150<br>(530)957-1110     | \$7,696,867<br>\$4,837,090<br>\$756,723     | 11/09/18<br>12/10/18<br>01/28/21   | 57%<br>62%<br>SUSPENDED |
| HA21   |                  |   |  |  |   |                                    |                         |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 03**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor   | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|--|---------------------|--|--|---|--|--|----------------------------|
| 03-ED-50-/80.4<br>03-0H5204<br>ACNH-P050-(153)E<br>--()    |                     | IN EL DORADO COUNTY FROM SACRAMENTO<br>COUNTY LINE TO NEVADA STATE LINE<br>INSTALL AWS IN PLACERVILLE, IMPROVE   | TIM PAXIN'S PACIFIC EXCAVATION<br>INC DBA PACIFIC EXCAVATION<br>9796 KENT STREET;<br><br>ELK GROVE CA 95624<br>(916)686-2800 |   | \$8,965,061<br>\$0<br>\$0                | 08/13/20<br>08/27/20                         | 0%<br>0%                   |
| 03-ED-193-19.3/24.7<br>03-1G2504                           |                     | IN EL DORADO COUNTY NEAR PLACERVILLE<br>FROM 0.1 MILE NORTH OF GARDEN VALLEY<br>ROAD TO SOUTH FORK AMERICAN RIVER<br>BRIDGE<br>COLD PLANE AC PAVEMENT AND RHMA-G       | GEORGE REED INC<br>140 EMPIRE AVE<br>MODESTO CA 95354<br>(209)523-0734   | JUANAH KOKER<br>11323 SANDERS DRIVE<br>RANCHO CORDOVA, CA 95742<br>(916)416-7612                          | \$2,577,899<br>\$2,311,443<br>\$409,327  | 05/19/20<br>06/09/20<br>09/23/20             | 93%<br>86%                 |
| 03-NEV-49-2.0/2.5<br>03-3H6404<br>HSNH-P049-(180)E<br>--() |                     | IN NEVADA COUNTY, ON ROUTE 49, FROM<br>0.20 MILES SOUTH OF WOLF/COMBIE ROAD<br>TO 0.30 MILES NORTH OF WOLF/COMBIE<br>ROAD<br>CONSTRUCT ACCELERATION LANE               | DESILVA GATES CONSTRUCTION LP<br>11555 DUBLIN BLVD. ;<br>DUBLIN CA 94568<br>(925)829-9220                                    | CHRISTOPHER FALLBECK<br>138 NEW MOHWAK RD.<br>SUITE B<br>NEVADA CITY CA 95959<br>(530)265-9864            | \$1,436,067<br>\$1,152,821<br>\$519,330  | 04/22/20<br>05/14/20<br>10/02/20             | 76%<br>80%                 |
| 03-NEV-49-8.3/8.7<br>03-3H6504<br>HSNH-P049-(182)<br>--()  |                     | IN NEVADA COUNTY ON ROUTE 49 FROM 0.1<br>MILE SOUTH OF ROUND VALLEY ROAD TO<br>0.1 MILE NORTH OF QUAIL CREEK DRIVE<br>IMPROVE SAFETY BY CONSTRUCTING A                 | BALDWIN CONTRACTING COMPANY<br>INC. DBA. KNIFE RIVER<br>CONSTRUCTION<br>1764 SKYWAY;<br><br>CHICO CA 95928<br>(530)891-6555  |   | \$1,238,469<br>\$0<br>\$0                | 08/07/20<br>08/20/20                         | 0%<br>0%                   |
| 03-NEV-80-1.2/9.4<br>03-4F6004<br>SIMG- 080-(203)E<br>--() |                     | IN NEVADA COUNTY IN AND NEAR<br>AT VARIOUS LOCATIONS FROM 1.3 MILES<br>WEST OF SODA SPRINGS OVERCROSSING TO<br>0.3 MILE EAST OF DO<br>REMOVE METAL BEAM GUARD RAIL AND | TRUCKEE ROAD AND HIGHWAY BUILDERS,<br>LLC.<br>175 SALOMON CIR #103<br>SPARKS NV 89434<br>(775)852-7283                       | STELLHORN, RANDY<br>10183 AIRPORT RD.<br>#202<br>TRUCKEE, CA 96161<br>(530)919-3936                       | \$12,088,239<br>\$11,703,139<br>\$0      | 03/11/19<br>05/01/19<br>08/27/20<br>09/16/20 | 97%<br>96%<br>COMPLETED    |
| 03-NEV-80-12.2/13.3<br>03-1J0304                           |                     | IN NEVADA COUNTY IN TRUCKEE FROM 1.0<br>MILE WEST OF DONNER PASS ROAD OC TO<br>0.1 MILE EAST OF DONNER PASS ROAD OC.<br>CONSTRUCT MEDIAN BARRIER AND                   | VINTAGE PAVING COMPANY, INC<br>119 MAIN ST;<br>WINTERS CA 95694<br>(530)795-0132   | JARET<br>MONTSPLAISIR/RANDY S.<br>10183 TRUCKEE AIRPORT<br>RD S.202<br>TRUCKEE, CA 91361<br>(530)682-5837 | \$592,209<br>\$573,528<br>\$0            | 05/04/20<br>05/19/20<br>08/06/20             | 74%<br>96%<br>SUSPENDED    |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 03

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message        |
|--|------------------|---|--|---|---|------------------------------------|-----------------------------|
| 03-NEV-80-29.1/29.4<br>03-3F2504<br>ACIM-0804-(205)E<br>--() |                  | IN NEVADA COUNTY NEAR TRUCKEE FROM 1.2 MILE EAST OF THE TRUCKEE RIVER BRIDGE TO 0.1 MILE NORTH OF FARAD UC STABILIZE CUT SLOPE                              | Q&D CONSTRUCTION LLC<br>1050 S. 21ST STREET;<br>SPARKS NV 89431<br>(775)786-2677         | TIM CROSBY<br>10183 TRUCKEE AIRPORT<br>RD ST202<br>TRUCKEE CA 96161<br>(916)801-3455                      | \$8,851,501<br>\$4,619,433<br>\$783,411     | 11/01/19<br>11/22/19<br>01/26/21   | 45%<br>52%<br><br>SUSPENDED |
| HA42   |                  |   |  |   |   |                                    |                             |
| 03-NEV-80-58.8/58.8<br>03-1G1504                             |                  | IN ED AND NEV COUNTIES AT VARIOUS LOCATIONS MITIGATE SCOUR, DRAINAGE, EROSION   | T.P.A. CONSTRUCTION, INC.<br>2406 CLUBHOUSE DRIVE;<br>ROCKLIN CA 95765<br>(916)919-1624  | CHRIS FALLBECK/BARBARA<br>WHITE<br>138 NEW MOHAWK RD.<br>SUITE B<br>NEVADA CITY CA 95959<br>(530)682-7746 | \$621,140<br>\$111,733<br>\$68,808          | 06/10/20<br>07/10/20<br>11/02/20   | 48%<br>18%                  |
| 03-NEV-89-21.5/.5<br>03-1G6504                               |                  | IN PLACER AND NEVADA COUNTIES IN AND NEAR TRUCKEE FROM WEST RIVER ST TO 0.2 MILES NORTH OF DEERFIELD DR COLD PLANE AND OVERLAY WITH ASPHALT                 | ALL-AMERICAN CONSTRUCTION, INC.<br>2048 PASEO RD.;<br>LIVE OAK CA 95953<br>(530)617-5111 | RANDY STELLHORN<br>10183 TRUCKEE AIRPORT<br>SUT202<br>TRUCKEE CA 96161<br>(530)919-3936                   | \$884,800<br>\$663,921<br>\$0               | 05/07/20<br>06/18/20<br>09/04/20   | 50%<br>74%<br><br>SUSPENDED |
| 03-NEV-174-3.0/3.9<br>03-4F3704<br>HSST-P174-(014)E<br>--()  |                  | IN NEVADA COUNTY, BETWEEN COLFAX AND GRASS VALLEY, FROM MAPLE WAY TO YOU BET ROAD REALIGN ROADWAY CURVES  | DESILVA GATES CONSTRUCTION LP<br>11555 DUBLIN BLVD.;<br>DUBLIN CA 94568<br>(925)829-9220 | JEFF JOHNSON<br>138 NEW MOHAWK RD<br>SUITE B<br>NEVADA CITY CA95659<br>(530)632-6714                      | \$11,590,472<br>\$1,464,959<br>\$317,814    | 01/24/20<br>02/19/20<br>07/26/21   | 13%<br>13%                  |
| HB1  |                  |   |  |   |   |                                    |                             |
| 03-PLA-49-3.1/7.5<br>03-2F3404<br>BINH-P049-(177)E<br>--()   |                  | IN PLACER COUNTY IN AND NEAR AUBURN FROM 0.1 MILE SOUTH OF ROUTE 49/80 SEPARATION TO 0.1 MILE NORTH OF DRY CREEK ROAD WIDEN SHLDRS, RET WALL, REPLACE MBGR, | FLATIRON WEST, INC.<br>2100 GOODYEAR RD<br>BENICIA CA 94510<br>(707)742-6000             | JEFF JOHNSON<br>138 NEW MOHAWK RD,<br>SUITE B<br>NEVADA CITY, CA 95959<br>(530)632-6714                   | \$27,851,351<br>\$15,625,551<br>\$1,014,702 | 02/28/19<br>03/21/19<br>10/26/20   | 91%<br>56%                  |
| 03-PLA-65-12.9/13.1<br>03-4H5604                             |                  | IN PLACER COUNTY IN LINCOLN AT THE SOUTH INGRAM SLOUGH BRIDGE (BR#19-0188 L/R) INSTALL SLOPE STABILIZATION AND  | MCCUEN CONSTRUCTION, INC<br>3267 SWETZER ROAD<br>LOOMIS CA 95650<br>(916)652-7824        |   | \$1,079,008<br>\$0<br>\$0                   | 09/02/20<br>09/21/20               | 0%<br>0%                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 03**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month             | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|--|------------------|--|--|--|--|--|---------------------------|
| 03-PLA-80-.3/.3<br>03-4H1104<br>ACST-31RL-(004)E<br>--()   |                  | IN PLACER COUNTY ON ROUTE 80 FROM 0.3 MILE EAST OF THE SOUTH YUBA RIVER BRIDGE TO NEVADA COUNTY ON ROUTE 80 AT THE SODA SPRINGS O REPAIR SHOULDER DAMAGE AND INSTALL | GRANITE CONSTRUCTION COMPANY<br>1900 GLENDALE AVE;<br>SPARKS NV 89431<br>(775)358-8792               | TAD SAMPSON<br>/OE:VERONICE ROSS<br>33 DEPOT ST PO BOX<br>1807<br>COLFAX XA 95713<br>(916)799-4858 | \$7,099,932<br>\$5,600,695<br>\$2,423,709      | 05/05/20<br>06/18/20<br>11/05/20             | 63%<br>79%                |
| 03-PLA-80-31.5/36.8<br>03-1E0504                           |                  | FROM ILLINOIS TOWN OC TO EAST OF CAPE HORN UC CULVERT REHABILITATION   | LAMASSU UTILITY SERVICES, INC.<br>536 STONE RD, SUITE D;<br>BENICIA CA 94510<br>(707)750-5130        | TAD SAMPSON<br>33 DEPOT STREET P.O<br>BOX 1807<br>COLFAX, CA 95713<br>(707)750-5130                | \$2,941,765<br>\$568,954<br>\$308,015          | 06/04/20<br>07/10/20<br>11/23/20             | 45%<br>19%                |
| 03-PLA-80-46.3/53.4<br>03-0G9804                           |                  | IN PLACER COUNTY FROM CRYSTAL SPRINGS ROAD OVERCROSSING TO BLUE CANYON ROAD INC. OVERCROSSING. CONCRETE SLAB REPLACEMENT   | FBD VANGUARD CONSTRUCTION,<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300            | TAD SAMPSON<br>33 DEPOT ST PO BOX<br>1807<br>COLFAX CA 95713<br>(916)799-4858                      | \$1,847,235<br>\$937,497<br>\$887,767          | 05/22/20<br>06/09/20<br>10/30/20             | 44%<br>51%                |
| 03-PLA-80-68.5/69.8<br>03-1G5804                           |                  | IN PLACER AND NEVADA COUNTIES IN AND NEAR TRUCKEE FROM TROY UNDERCROSSING TO 0.1 MILE EAST OF DONNER PASS OVERCROSSING FURNISH & PLACE POLYESTER CONCRETE            | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711 | STELLHORN, RANDY<br>10183 AIRPORT RD,<br>#202<br>TRUCKEE, CA 96161<br>(530)919-3936                | \$4,902,044<br>\$4,182,557<br>\$0              | 06/26/19<br>07/19/19<br>08/03/20<br>08/21/20 | 100%<br>100%<br>COMPLETED |
| 03-SAC-5-.2/34.3<br>03-4F6404<br>SNHG-X067-(080)E<br>--()  |                  | IN SACRAMENTO COUNTY ON ROUTES 5, 80 AND 99 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL AND   | DREAMBUILDER<br>18543 YORBA LINDA BLVD # 376;<br>YORBA LINDA CA 92886<br>(714)646-3697               | OLGUIN, JORGE<br>2777 DEL MONTE STREET<br>WEST SACRAMENTO, CA<br>95691<br>(916)952-1149            | \$2,647,135<br>\$2,313,487<br>\$0              | 04/19/19<br>05/21/19<br>11/22/19             | 100%<br>87%<br>SUSPENDED  |
| 03-SAC-5-9.7/24.9<br>03-0H10U4<br>BLIM- 005-(349)E<br>--() |                  | IN SACRAMENTO, FROM 1.1 MILES SOUTH OF ELK GROVE BLVD OVERCROSSING TO ROUTE 50 AT AMERICAN RIVER BR (BR#24-68) ROADWAY REHABILITATION, CONSTRUCT                     | NOR CAL PAVING<br>400 SUNRISE AVE. SUITE 300;<br>ROSEVILLE CA 95661<br>(916)757-6400                 | CHARLIE MAHAN<br>1016 NORTH MARKET<br>BLVD. STE.60<br>SACRAMENTO, CA 95834<br>(530)682-6707        | \$268,454,763<br>\$114,289,242<br>\$11,145,555 | 05/01/19<br>05/31/19<br>11/16/22             | 30%<br>43%                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 03**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month           | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|---|--|--|------------------------------------|-------------------------|
| 03-SAC-5-33.8/33.8<br>03-4F5804<br>CIMG- 005-(356)E<br>--() |                  | IN SACRAMENTO COUNTY ABOUT 10.8 MILES NORTH OF SACRAMENTO AT THE ELKHORN SAFETY ROADSIDE REST AREA. UPGRADE WATER AND SEWAGE SYSTEM TO                       | MDS ENGINEERING & CONSTRUCTIONINC.<br>14771 WONDERLAND BLVD<br>REDDING CA 96003<br>(530)275-2779        | SUSHMA LEE<br>379 COLUSA AVENUE<br>YUBA CITY CA 95991<br>(916)799-5518                 | \$2,961,391<br>\$2,295,793<br>\$107,747      | 08/23/19<br>10/04/19<br>11/06/20   | 84%<br>77%<br>SUSPENDED |
| 03-SAC-5-/0<br>03-4H0204<br>HSNH-000C-(495)E<br>--()        |                  | IN SACRAMENTO, YOLO, PLACER, AND GLENN COUNTIES AT VARIOUS LOCATIONS ON ROUTES 5, 16, 45, 49, 50, 65, 80, 99, 113, AND 174. INSTALL VARIOUS SAFETY           | MAY-HAN ELECTRIC INC DBA M&M ELECTRIC INC<br>1600 AUBURN BLVD.;<br>SACRAMENTO CA 95815<br>(916)929-0150 | PEDRO DIAZ<br>3855 NORTH FREEWAY<br>SUITE#120<br>SACRAMENTO, CA 95834<br>(530)682-5440 | \$2,992,969<br>\$835,947<br>\$361,178        | 07/16/19<br>08/05/19<br>12/31/20   | 26%<br>28%              |
| 03-SAC-12-.6/.6<br>03-2H6404                                |                  | IN SACRAMENTO COUNTY NEAR RIO VISTA ON ROUTE 12 FROM 0.6 MILE EAST OF SACRAMENTO RIVER BRIDGE TO 5.2 MILES WEST OF MOKELUMNE RIVER INTERSECTION IMPROVEMENTS | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET;<br>BERKELEY CA 94710<br>(510)526-3424                    | HOWARD GIANG<br>2777 DEL MONTE STREET<br>WEST SACRMANEOT CA 95691<br>(916)825-7987     | \$4,983,695<br>\$70,242<br>\$70,242          | 05/20/20<br>06/18/20<br>04/13/20   | 4%<br>1%                |
| 03-SAC-50-.2/6.1<br>03-0H08U4                               |                  | IN SACRAMENTO COUNTY ON ROUTE 50 FROM I-5 JUNCTION TO WATT AVE. ADD HIGH OCCUPANCY VEHICLE LANE AND  | FLATIRON WEST,, INC.<br>2100 GOODYEAR ROAD<br>BENICIA, CA 94510<br>(707)920-1057                        | ROD MURPHY<br>2520 WARREN DRIVE<br>SUITE A<br>ROCKLIN CA 95677<br>(916)717-1533        | \$387,675,001<br>\$65,613,673<br>\$6,893,900 | 04/29/20<br>06/30/20<br>03/25/24   | 6%<br>17%               |
| 03-SAC-50-2.6/3.8<br>03-1F1904<br>ACNH-P050-(148)E<br>--()  |                  | IN THE CITY AND COUNTY OF SACRAMENTO FROM 65TH STREET UNDERCROSSING TO THE WESTBOUND ONRAMP FROM NORTHBOUND HOWE ADD AUXILIARY LANE                          | O.C. JONES & SONS, INC<br>1520 FOURTH ST<br>BERKELEY CA 94710<br>(510)526-3424                          | SHAH, MRUDANG<br>2777 DEL MONTE ST<br>SACRAMENTO, CA 95691<br>(530)682-7172            | \$2,498,936<br>\$2,296,152<br>\$0            | 03/04/19<br>03/21/19<br>04/13/21   | 100%<br>90%             |
| 03-SAC-50-23.0/L2.3<br>03-1J6104                            |                  | BRIDGE #24 0225G ON ROUTE 50 PM L2.33 IN SACRAMENTO COUNTY. DIR'S EMERGENCY F.A. SURFACE PREPARATION, COLD PLANE   | MERCER-FRASER COMPANY<br>P.O. BOX 1006<br>EUREKA, CA 95502  | LEE, SUSHMA<br>3855 W. FREEWAY BLVD.<br>SACRAMENTO, CA 95834<br>(916)718-8055          | \$285,000<br>\$0<br>\$0                      | 07/27/20<br>08/14/20<br>11/24/20   | 0%<br>0%                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 03**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|---|------------------------------------|----------------------|
| 03-SAC-50-/0<br>03-1J0804                                    |                  | IN SACRAMENTO COUNTY IN SACRAMENTO ON ROUTE 50 AT THE SACRAMENTO RIVER VIADUCT (PIONEER) BRIDGES #24 0004 L/R. DIR'S EMERGENCY L. REPAIR PIONEER BRIDGE DAMAGE     | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br>BENICIA, CA 94510                             | WONG, SHAN<br>3855 N. FREEWAY<br>BLVD., #120<br>SACRAMENTO, CA 95834<br>(916)801-6414         | \$1,085,000<br>\$0<br>\$0                   | 11/13/19<br>02/20/20<br>09/18/20   | 0%<br>0%             |
| 20.20<br>201130  |                  |  |  |   |   |                                    |                      |
| 03-SAC-80-15.0/17.2<br>03-0H5304<br>ACIM- 080-(248)E<br>--() |                  | IN SACRAMENTO COUNTY IN SACRAMENTO AND CITRUS HEIGHTS FROM 0.7 MILES EAST OF GREENBACK LANE OVERCROSSING TO 0.3 MILES EAST OF ANTE CONSTRUCT ADD'L LANE INTO TRUCK | FBD VANGUARD CONSTRUCTION, INC.<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300   | HANI EISSA<br>3855 N FREEWAY BLVD<br>SACRAMENTO, CA 95834<br>(916)416-7513                    | \$4,362,042<br>\$4,396,158<br>\$44,905      | 09/27/19<br>10/24/19<br>09/24/20   | 95%<br>97%           |
| 03-SAC-99-4.5/5.5<br>03-3F5404<br>ACNH-X067-(081)E<br>--()   |                  | IN SACRAMENTO COUNTY ON SR 99 AT S. LAGOON CREEK BRIDGE (BR# 24-0028L), LAGOON CREEK BRIDGE (BR# 24-0045L), AND N LAGOON CREEK BRI REPLACE 4 BRIDGES.              | BROSAMER & WALL , INC<br>1777 OAKLAND BLVD , SUITE 300<br>WALNUT CREEK CA 94596<br>(925)395-5207 | MOHSSEN CHASSEMI/OE<br>MICHAEL P<br>2777 DEL MONTE ST<br>SACRAMENTO CA 95691<br>(916)375-8366 | \$18,440,053<br>\$9,839,701<br>\$1,137,500  | 01/24/20<br>02/13/20<br>04/05/21   | 33%<br>53%           |
| 03-SAC-99-7.1/9.4<br>03-0F2864<br>ACNH-P099-(663)N<br>--()   |                  | IN AND NEAR ELK GROVE FROM 0.3 MILE SOUTH OF DILLARD RD OC TO 0.6 MILE SOUTH OF GRANT LINE RD. REMOVE AND REPLACE COSUMNES RIVER                                   | GRANITE CONSTRUCTION COMPANY<br>PO BOX 50085<br>WATSONVILLE, CA 95076<br>(831)724-1011           | JEFFREY HAMM<br>2777 DEL MONTE ST<br>WEST SACRAMENTO, CA<br>95691<br>(916)375-8366            | \$62,813,557<br>\$19,696,488<br>\$2,676,755 | 06/24/20<br>06/30/20<br>04/21/22   | 12%<br>31%           |
| 03-SAC-99-7.1/9.4<br>03-0F2844                               |                  | IN AND NEAR ELK GROVE FROM 0.3 MILE IN AND NEAR ELK GROVE FROM 0.3 MILE SOUTH OF DILLARD RD OC TO 0.6 MILE SOUTH OF GRANT LINE RD. BRIDGE REPLACEMENT. CONSTRUCT   | GRANITE CONSTRUCTION COMPANY<br>PO BOX 742478<br>LOS ANGELES CA 900742478<br>(831)768-4002       | MRUDANG SHAH<br>2777 DEL MONTE ST<br>SACRMANETO, CA 95691<br>(530)682-7172                    | \$16,416,046<br>\$9,551,671<br>\$1,610,156  | 05/14/20<br>05/18/20<br>12/08/20   | 61%<br>58%           |
| 03-SAC-99-7.1/9.4<br>03-0F2834                               |                  | IN SACRAMENTO COUNTY, IN AND NEAR ELK GROVE FROM 0.3 MILE SOUTH OF DILLARD RD OC TO 0.6 MILE SOUTH OF GRANT LINE RD. BRIDGE REPLACEMENT.                           | GRANITE CONSTRUCTION COMPANY<br>PO BOX 50085<br>WATSONVILLE CA 95077<br>(760)444-1032            | MASOUD SAEED<br>2777 DEL MONTE ST<br>SACRAMENTO, CA 95691<br>(530)682-7172                    | \$1,565,085<br>\$0<br>\$0                   | 09/13/19<br>09/13/19<br>08/25/20   | 66%<br>0%            |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 03**

| Location Contract Fed Aid Pgm Code                                  | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted           | %Time % Work Message              |
|---|------------------|--|--|---|---|--|-----------------------------------|
| 03-SAC-99-11.8/21.6<br>03-0H4804<br>BINH-P099-(637)E<br>--()        |                  | IN SAC COUNTY ON SR 99 NEAR GALT FROM SJ COUNTY LINE TO SIMMERHORN RD OC AND FROM 0.7 MILES SOUTH OF ELK GROVE BLVD OC TO MLK BLVD<br>RHMA OVERLAY               | MERCER-FRASER COMPANY<br>PO BOX 1006<br>EUREKA CA 95502-1006<br>(707)443-6371  | SUSHMA LEE<br>3855 N FREEWAY BLVD<br>SACRAMENTO, CA 95834<br>(916)718-8055                | \$32,298,752<br>\$14,267,618<br>\$2,896,268 | 08/20/19<br>10/25/19<br>03/04/21             | 35%<br>44%<br><br>SUSPENDED       |
| 03-SAC-99-32.1/32.1<br>03-4F1004                                    |                  | IN THE CITY OF SACRAMENTO, AT SOUTHBOUND ROUTE 99/5 CONNECTOR OVERCROSSING NO. 24-0241F; ALSO, ON ROUTE 80 AT LONGVIEW RAMP OVERC SEISMIC RETROFIT               | M.C.M. CONSTRUCTION, INC.<br>6413 32ND STREET;<br>NORTH HIGHLANDS CA 95660<br>(916)334-1221                            | HANI EISSA<br>3855 N FREEWAY BLVD<br>SACRAMENTO, CA 95834<br>(916)263-4930                | \$945,033<br>\$917,225<br>\$0               | 12/31/19<br>01/30/20<br>08/24/20<br>08/25/20 | 100%<br><br>100%<br><br>COMPLETED |
| 03-SAC-160-3.9/L3.9<br>03-2H0804                                    |                  | IN SACRAMENTO COUNTY NEAR ANTIOCH AT 3.9 MILES NORTH OF CONTRA COSTA COUNTY LINE.<br>INSTALL CMS SIGN  | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br>IRVINE CA 92606<br>(949)252-0441 | DUNG SY<br>2777 DEL MONTE STREET<br>WEST SACRAMENTO, CA<br>95691<br>(530)755-7296         | \$476,480<br>\$3,350<br>\$0                 | 04/24/20<br>05/14/20<br>09/24/20             | 23%<br><br>1%                     |
| 03-SAC-160-20.9/45<br>03-3F0904<br>BINH-000C-(494)E<br>--()<br>HA21 |                  | IN SACRAMENTO COUNTY AT NORTH SACRAMENTO UNDERCROSSING 24-0111L AND SACRAMENTO RIVER BRIDGE 24-0053 AND IN SAN JOAQUIN COUNTY AT M SEISMIC RETROFIT ON 4 BRIDGES | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, SUITE 10<br>SACRAMENTO CA 95834<br>(916)283-9950                | MOHSEN GHASSEMI<br>2777 DEL MONTE STREET<br>WEST SACRAMENTO, CA<br>95691<br>(916)952-1149 | \$27,067,729<br>\$14,242,415<br>\$4,832,492 | 10/10/19<br>10/25/19<br>05/04/21             | 45%<br><br>53%                    |
| 03-SIE-49-9.2/24.7<br>03-4H1004<br>ACST-31S7-(004)E<br>--()         |                  | IN SIERRA COUNTY ON ROUTE 49 AT VARIOUS LOCATIONS.<br>REPAIR WASHOUT BY INSTALLATION OF  | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE;<br>ALAMO CA 94507<br>(925)838-5675   | CHRIS FALLBECK<br>138 NEW MOHAWK RD<br>SUITE B<br>NEVADA CITY, CA 95959<br>(530)682-7746  | \$6,478,805<br>\$2,506,061<br>\$869,400     | 05/29/20<br>06/18/20<br>03/03/21             | 36%<br><br>39%                    |
| 03-SIE-49-44.1/44.4<br>03-3H4004<br>HSST-S049-(181)E<br>--()        |                  | IN SIERRA COUNTY ON ROUTE 49 FROM APPROX. 3.1 MILES NORTH OF YUBA PASS CAMPGROUND TO 1.0 MILE NORTH OF VISTA POINT.<br>IMPROVE ROADWAY CROSS SLOPE AND           | MCCUEN CONSTRUCTION, INC<br>3267 SWETZER ROAD;<br>LOOMIS CA 95650<br>(916)652-7824                                     | RANDY STELLHORN<br>10183 TRCUKEE AIRPORT<br>SUT202<br>TRUCKEE, CA 96161<br>(530)919-3936  | \$1,837,287<br>\$737,103<br>\$518,313       | 06/10/20<br>07/02/20<br>11/17/20             | 39%<br><br>40%                    |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 03**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted           | %Time % Work Message        |
|--|------------------|--|---|--|---|--|-----------------------------|
| 03-SUT-20-5.0/11.3<br>03-1A9204<br>BINH-P020-(184)E<br>--()  |                  | IN SUTTER COUNTY NEAR YUBA CITY FROM KNIFE RIVER CONSTRUCTION SUTTER BYPASS BRIDGE TO LYTLE ROAD REHABILITATE ROADWAY AND WIDEN                                    | 1764 SKYWAY;<br>CHICO CA 95928<br>(530)891-6555   | GRANADOS, ANTHONY/OE<br>STEVEN M.<br>2707 NOTRE DAME BLVF.<br>CHICO, CA 95928<br>(530)895-5245 | \$21,435,497<br>\$16,805,425<br>\$2,660,715 | 06/11/19<br>06/26/19<br>10/20/20             | 86%<br>78%                  |
| HA22   |                  |  |   |  |   |  |                             |
| 03-SUT-99-28.0/30.6<br>03-1G7004                             |                  | IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM 0.1 MILE NORTH OF SMITH ROAD TO ROUTE 20 DIG OUTS AND HMA OVERLAY.   | DESILVA GATES CONSTRUCTION LP<br>11555 DUBLIN BLVD.;<br>DUBLIN CA 94568<br>(925)829-9220  | MANOHARAN SELVENDRAN<br>379 COLUSA AVENUE<br>YUBA CITY, CA 95991<br>(530)218-3679              | \$2,670,365<br>\$1,960,250<br>\$0           | 05/18/20<br>06/09/20<br>09/21/20<br>09/18/20 | 56%<br>73%<br><br>COMPLETED |
| 03-SUT-99-39.2/41.4<br>03-3F99U4<br>ACNH-P099-(649)E<br>--() |                  | IN SUTTER COUNTY, IN AND NEAR LIVE OAK, FROM SOUTH OF COLEMAN AVENUE TO NEVADA STREET (NORTH INTERSECTION). REHABILITATE PAVEMENT, IMPROVE                         | DESILVA GATES CONSTRUCTION LP<br>11555 DUBLIN BLVD.;<br>DUBLIN CA 94568<br>(925)829-9220  | DWAYNE GRANDY<br>2707 NOTRE DAME BLVD<br>CHICO, CA 95928<br>(530)713-7814                      | \$28,078,487<br>\$3,528,990<br>\$981,476    | 05/15/20<br>06/09/20<br>10/31/21             | 20%<br>13%                  |
| 03-SUT-99-313.0/31.3<br>03-1J2104                            |                  | IN SUTTER COUNTY ON ROUTE 99, AT THE QUEENPUMP PLANT, PM 31.30, APPROXIMATELY LOCATEAT THE SOUTHEAST CORNER OF THE INTERSECTIODIR' REMOVE & REPLACE EXISTING PUMPS | NORDIC INDUSTRIES, INC.<br>1437 FURNEAUX ROAD<br>OLIVEHURST, CA 95961                     | MANOHARAN, SELVENDRAN<br>379 COLUSA AVE.<br>YUBA CITY, CA 95991<br>(530)218-3679               | \$735,000<br>\$0<br>\$0                     | 03/27/20<br>07/02/20<br>12/30/20             | 0%<br>0%                    |
| 20.20<br>201130  |                  |  |   |  |   |  |                             |
| 03-VAR-12-/.4<br>03-4H6904                                   |                  | IN SACRAMENTO COUNTY, NEAR RIO VISTA, SACRAMENTO RIVER (RIO VISTA) BRIDGE; BR. NO. 23-0024 DIR'S EMERGENCY F.A. REPAIR DAMAGED BRIDGE                              | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br>BENICIA, CA 94510<br>(925)372-8000     | HAMM, JEFF<br>2777 DEL MONTE STREET<br>WEST SACRAMENTO, CA<br>95691<br>(916)508-3719           | \$24,235,000<br>\$5,476,672<br>\$54,152     | 08/13/18<br>08/30/18<br>05/17/22             | 100%<br>23%<br><br>OVER RUN |
| 20.20<br>201130  |                  |  |   |  |   |  |                             |
| 03-VAR-70-14.0/14.7<br>03-1J1904                             |                  | STATE ROUTE 70 AND 99 IN YUBA AND SUTTER COUNTY AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. CAMPFIRE DEBRIS REMOVAL PAVEMENT DAMAGE RE                               | GEORGE REED INC. MYERS & SONS<br>CONSTRUCTION LP JV<br>P.O. BOX 4760<br>MODESTO, CA 95352 | WARD, DONALD<br>2520 WARREN DRIVE,<br>SUITE A<br>ROCKLIN, CA 95677<br>(916)801-3478            | \$25,725,000<br>\$3,765,633<br>\$0          | 06/08/20<br>06/23/20<br>11/16/20             | 41%<br>15%                  |
| 20.20<br>201131  |                  |  |   |  |   |  |                             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 03**

| Location Contract Fed Aid Pgm Code                  | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted           | %Time % Work Message    |
|---|------------------|---|--|--|--|--|-------------------------|
| 03-VAR-149-/5.3<br>03-0J3504                        |                  | IN BUTTE, YUBA AND SUTTER COUNTIES ON ROUTES 65, 70, 99, 149 AND 191 AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CAMP FIRE MISSION TASKS                                 | A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661               | GRANDY, DWAYNE<br>2707 NOTRE DAME BLVD., CHICO, CA 95928<br>(530)713-7814              | \$2,485,000<br>\$1,114,301<br>\$0        | 06/14/19<br>07/24/19<br>12/31/21             | 43%<br>45%              |
| 20.20<br>201130                                     |                  |   |  |  |  |  |                         |
| 03-VAR-999-/0<br>03-4H9504                          |                  | IN SACRAMENTO COUNTY AT FOUR BRIDGES (BR# 24-51/52/53/121). DIR'S EMERGENCY L.B. REPAIR AND MODERNIZE ELECTROMECHANICAL BR.   | GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510   | OLGUIN, JORGE<br>2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691<br>(916)952-1149      | \$19,985,000<br>\$4,075,656<br>\$306,478 | 03/01/19<br>05/03/19<br>10/16/20             | 92%<br>20%              |
| 20.80<br>315000                                     |                  |   |  |  |  |  |                         |
| 03-VAR--/0<br>03-0J1004                             |                  | STATE ROUTES 20, 65, 70, 99, 149, AND 191 IN BUTTE, YUBA, AND SUTTER COUNTIES ON AT VARIOUS POST MILES. DIR'S EMERGENCY F.A. PAVEMENT REPAIRS DUE TO FEMA DEBRIS REMOVA | LAMON CONSTRUCTION CO. INC. 871 VON GELDERN WAY YUBA CITY, CA 95991  | GRANDY, DWAYNE<br>2707 NOTRE DAME BLVD. CHICO, CA 95928<br>(530)713-7814               | \$999,000<br>\$1,006,000<br>\$0          | 08/23/19<br>10/15/19<br>02/18/22             | 3%<br>99%               |
| 20.20<br>201130                                     |                  |   |  |  |  |  |                         |
| 03-VAR--/0<br>03-1G4904                             |                  | IN EL DORADO, PLACER, SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS REMOVE AC, RE-GRADE APPROACH AC,  | AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510<br>(707)746-8028 | DEYADEEN ELGHASSEIN<br>3855 N FREEWAY BLVD #120 SACRAMENTO CA 95834<br>(916)768-3597   | \$2,624,400<br>\$2,420,541<br>\$0        | 04/02/20<br>04/21/20<br>09/02/20<br>09/03/20 | 88%<br>89%<br>COMPLETED |
| 03-VAR--/0<br>03-0H4004                             |                  | VARIOUS LOCATIONS IN DISTRICT 3 UPGRADING EMS SIGNS TO LED.   | ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221<br>(310)669-8949        | RAKESH CHANDER<br>3855 NORTH FREEWAY BLVD SUT120 SACRAMENOT, CA 95834<br>(916)263-4919 | \$1,572,430<br>\$0<br>\$0                | 04/15/20<br>05/08/20<br>12/18/20             | 0%<br>0%                |
| 03-VAR--/0<br>03-0H5404<br>ACIM- 080-(249)E<br>--() |                  | IN SACRAMENTO AND PLACER COUNTIES ON ROUTE 80 FROM 0.3 MILE EAST OF BRYTE BEND BRIDGE TO 0.4 MILE EAST OF RIVERSIDE INTERCHANGE INSTALL FIBER OPTIC CABLE               | ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST.; SAN LEANDRO CA 94577<br>(510)639-0639                            | HANI EISSA<br>3855 NORTH FREEWAY BLVD SACRMENTO, CA 95834<br>(916)416-7513             | \$10,372,000<br>\$0<br>\$0               | 05/01/20<br>06/09/20<br>06/07/21             | 0%<br>0%                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 03**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|---|---|---|------------------------------------|----------------------|
| 03-VAR--/0<br>03-0H4204                                      |                  | VARIOUS LOCATIONS IN DISTRICT 3.<br>REPAIR EXISTING CONTINUOUS COUNT  | TENNYSON ELECTRIC, INC.<br>7275 NATIONAL DR SUITE A-2;<br><br>LIVERMORE CA 94550<br>(925)606-1038                       |   | \$8,258,930<br>\$0<br>\$0                   | 05/07/20<br>07/02/20               | 0%<br>0%             |
| 03-VAR--/0<br>03-1J0904                                      |                  | IN BUT, ED, GLE, NEV, PLA & YOL<br>COUNTIES ON ROUTES 162, 32, 70, 49,<br>50, 20, 49, 89,267, AND 128 AT<br>VARIOUS LOCATIONS. DIR'S EMERGE<br>PSPS SIGNAL VISIBILITY | PAR ELECTRICAL CONTRACTORS<br>1465 WEST 4TH STREET<br><br>RENO, NV 89503  | CROSBY, TIM<br>10183 TRUCKEE AIRPORT<br>ROAD SUITE 202<br>TRUCKEE, CA 96161<br>(530)320-6460      | \$2,485,000<br>\$772,175<br>\$0             | 12/13/19<br>03/19/20<br>11/12/20   | 49%<br>31%           |
| 20.20<br>201130  |                  |   |   |   |   |                                    |                      |
| 03-VAR--/0<br>03-2H57U4                                      |                  | IN NEVADA, PLACER, SACRAMENTO, AND<br>YOLO COUNTIES ON ROUTES 5, 51, 65,<br>80, 99 AND 113.<br>REPAIR DAMAGED INDUCTIVE LOOPS AND                                     | PTM GENERAL ENGINEERING<br>SERVICES, INC.<br>5942 ACORN STREET;<br><br>RIVERSIDE CA 92504<br>(951)710-1000              | PEDRO DIAZ<br>3855 NORTH FREEWAY<br>BLVD, SU120<br>SACRAMENTO, CA95860<br>(530)682-5440           | \$2,390,039<br>\$480,169<br>\$480,169       | 05/01/20<br>06/18/20<br>03/08/21   | 1%<br>20%            |
| 03-YOL-80-11.1/11.7<br>03-0F2504<br>ACIM-080 -(250)E<br>--() |                  | IN YOLO AND SACRAMENTO COUNTIES IN<br>AND NEAR WEST SACRAMENTO AND<br>SACRAMENTO FROM 0.1 MILE WEST OF REED<br>AVENUE OVERCROSSING TO 0.1<br>REHABILITATE BRIDGE      | AMERICAN CIVIL CONSTRUCTORS<br>WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D<br><br>BENICIA CA 94510<br>(707)746-8028 |   | \$17,696,900<br>\$0<br>\$0                  | 08/21/20<br>09/11/20               | 0%<br>0%             |
| HA21   |                  |   |   |   |   |                                    |                      |
| 03-YOL-275-13.0/0<br>03-3F5504<br>BINH-P275-(006)E<br>--()   |                  | IN WEST SACRAMENTO AT SACRAMENTO<br>RIVER BRIDGE 22-0021<br>SUB-NAV PROTECTION  | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE<br><br>BENICIA CA 945101195<br>(925)372-8000                            | SUSHMA LEE<br>379 COLUSA AVENUE<br>YUBA CITY, CA 95991<br>(916)799-5518                           | \$11,465,223<br>\$10,282,344<br>\$1,229,173 | 12/07/18<br>12/17/18<br>11/04/20   | 82%<br>90%           |
| HA21   |                  |   |   |   |   |                                    |                      |
| 03-YOL-505-.3/3.6<br>03-1G8204                               |                  | IN YOLO COUNTY AT VARIOUS LOCATIONS.<br>CULVERT REHAB.  | MORGAN CREEK CONSTRUCTION<br>20501 CHIPETA WAY;<br><br>REDDING CA 96003<br>(530)275-5534                                | EPHREM<br>TEWELDEBERHAN/OE<br>MICH.P<br>1064 VILLA AVE, 122D<br>COLVIS ,CA 96312<br>(530)218-4812 | \$920,759<br>\$249,321<br>\$147,606         | 05/07/20<br>06/09/20<br>10/14/20   | 62%<br>27%           |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 03**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor  | Resident<br>Engineer   | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---|---------------------|---|---|--|---|---|----------------------------|
| 03-YOL-505-4.0/6.6<br>03-1G8304                               |                     | IN YOLO COUNTY AT VARIOUS LOCATIONS<br>FROM 1.3 MILE NORTH OF ROAD 31 TO 0.9<br>MILE SOUTH OF ROAD 26.<br>CULVERT REPAIR.                                   | BRM CONSTRUCTION<br>11892 E PRINCETON AVE;<br>SANGER CA 93657<br>(831)902-7471  | EPHREM TEWELDEBRHAN<br>2777 DEL MONTE STREET<br>WEST SACRAMENTO CA 95691<br>(530)218-4812      | \$563,940<br>\$383,038<br>\$183,933         | 05/01/20<br>06/19/20<br>09/29/20            | 84%<br>68%                 |
| 03-YOL-505-10.0/21.7<br>03-1G5204                             |                     | IN YOLO COUNTY NEAR MADISON FROM 0.3<br>MILE SOUTH OF SOUTH FORK WILLOW<br>SLOUGH BRIDGE TO 0.7 MILE SOUTH OF<br>ROUTE 505/5 SEPARATION.<br>CULVERT REPAIR. | BRM CONSTRUCTION<br>11892 E PRINCETON AVE;<br>SANGER CA 93657<br>(831)902-7471  | EPHREM TEWELDEBERHAN<br>2777 DEL MONTE STREET<br>WEST SACRAMENTO, CA<br>95691<br>(530)218-4812 | \$566,280<br>\$127,940<br>\$0               | 05/27/20<br>06/18/20<br>09/14/20            | 57%<br>25%                 |
| 03-YUB-20-1.6/3.4<br>03-1G0104<br>ACNH-P020-(183)E<br>--()    |                     | IN YUBA COUNTY IN AND NEAR MARYSVILLE<br>FROM BUCHANAN STREET TO 0.1 MILE EAST<br>OF LEVEE ROAD.<br>RHMA OVERLAY,DIKE,PCC ISLAND                            | KNIFE RIVER CONSTRUCTION<br>1764 SKYWAY<br>CHICO CA 95928<br>(530)891-6555  | GRIFFITH, GARRETT<br>379 COLUSA AVENUE<br>YUBA CITY, CA 95991<br>(530)682-3842                 | \$1,584,700<br>\$1,289,411<br>\$0           | 05/22/18<br>06/19/18<br>01/01/21            | 91%<br>79%                 |
| 03-YUB-20-8.0/10.2<br>03-2F3204<br>BINH-P020-(186)E<br>--()   |                     | ABOUT 6 MILES EAST OF MARYSVILLE FROM<br>0.1 MILE EAST OF LOMA RICA ROAD TO<br>0.2 MILE WEST OF SPRING VALLEY ROAD<br>WIDEN SHOULDERS AND REHAB PAVEMENT    | LAMON CONSTRUCTION<br>871 VON GELDERN WAY<br>YUBA CITY CA 95991<br>(530)671-1370  | GRIFFITH, GARRETT<br>379 COLUSA AVENUE<br>YUBA CITY, CA 95932<br>(530)682-3842                 | \$8,053,044<br>\$6,777,973<br>\$0           | 11/09/18<br>12/10/18<br>09/20/21            | 99%<br>84%                 |
| HA22  |                     |   |   |  |   |   |                            |
| 03-YUB-20-13.3/18.2<br>03-0A5704<br>ACNH-P020-(191)E<br>--()  |                     | IN YUBA COUNTY FROM MARYSVILLE ROAD<br>TO THE YUBA RIVER BRIDGE<br>ROADWAY REHABILITATION AND SHOULDER  | A. TEICHERT & SON INC. DBA<br>TEICHERT CONSTRUCTION<br>400 SUNRISE AVE. SUITE 300;<br>ROSEVILLE CA 95661<br>(916)757-6400 | GARRETT GRIFFITH<br>379 COLUSA AVE<br>YUBA CITY, CA 95991<br>(530)682-3842                     | \$37,068,828<br>\$15,071,096<br>\$2,999,851 | 01/02/20<br>01/22/20<br>08/13/21            | 29%<br>41%                 |
| 03-YUB-20-18.1/M20.1<br>03-3F5104<br>HSNH-P020-(189)E<br>--() |                     | IN YUBA COUNTY NEAR SMARTSVILLE FROM<br>THE YUBA RIVER BRIDGE TO 0.3 MILE<br>EAST OF SMARTVILLE ROAD<br>REALIGNMENT AND WIDENING                            | FLATIRON WEST INC.<br>2100 GOODYEAR RD;<br>BENICIA CA 94510<br>(707)742-6000  | AARON CHAMBERLIN<br>1930 FEATHER RIVER<br>BOULEVARD<br>OROVILLE CA 95965<br>(916)996-0601      | \$34,029,745<br>\$22,759,063<br>\$2,448,708 | 10/31/19<br>11/19/19<br>08/11/21            | 32%<br>66%<br>SUSPENDED    |
| HB1   |                     |   |   |  |   |   |                            |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 03**

| Location Contract Fed Aid Pgm Code                               | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|---|---|------------------------------------|----------------------|
| 03-YUB-20-/3.3<br>03-2F0804<br>ACNH-X115-(013)E<br>--()HB71      |                  | IN AND NEAR MARYSVILLE, ON ROUTE 20 FROM SUTTER COUNTY LINE TO LEVEE ROAD; ALSO ON ROUTE 70 FROM E STREET BRIDGE TO 24 STREET<br>UPGRADE PEDESTRIAN INFRASTRUCTURE       | DREAMBUILDER CONSTRUCTION CORP.<br>1324 LAWSON LN<br>PLACENTIA CA 92870<br>(714)646-3697          | GRIFFITH, GARRETT<br>379 COLUSA AVENUE<br>YUBA CITY, CA 95932<br>(530)682-3842          | \$4,169,347<br>\$3,840,421<br>\$1,402       | 03/19/18<br>04/03/18<br>11/30/20   | 93%<br>93%           |
| 03-YUB-49-5.6/7.2<br>03-1G5904                                   |                  | IN YUBA COUNTY NEAR CAMPTONVILLE TO 0.5 MILE SOUTH OF WILLOW CREEK CAMPGROUND<br>CULVERT REPAIR.   | ROLL'N ROCK CONSTRUCTION INC<br>5527 TRUCK VILLAGE DR.;<br>MOUNT SHASTA CA 96067<br>(530)925-1408 | CHRIS FALLBECK<br>138 NEW MOHAWK RD<br>SUITE B<br>NEVADA CITY CA 95959<br>(530)682-7746 | \$391,020<br>\$150,804<br>\$10,626          | 05/29/20<br>07/02/20<br>10/05/20   | 69%<br>38%           |
| 03-YUB-65-80.0/8<br>03-1J0704<br><br>20.20<br>201130             |                  | IN YUBA COUNTY ON ROUTE 65, AT THE MCGOWANPUMP PLANT, PM R8.01.<br>APPROXIMATELY 1.14 MILES SOUTH OF THE RTE 65/70 SEP (16-42). DIR'S<br>MCGOWAN PUMP PLANT              | NORDIC INDUSTRIES, INC.<br>1437 FURNEAUX ROAD<br>OLIVEHURST, CA 95961                             | MANOHARAN, SELVENDRAN<br>379 COLUSA AVE.<br>YUBA CITY, CA 95991<br>(530)218-3679        | \$1,985,000<br>\$826,316<br>\$0             | 10/29/19<br>02/21/20<br>04/06/21   | 27%<br>42%           |
| 03-YUB-70-15.5/16.5<br>03-1E0604<br>BLNH-P070-(137)E<br>--()HA21 |                  | IN YUBA COUNTY NEAR MARYSVILLE FROM 0.1 MILE NORTH OF BINNEY JUNCTION UNDERPASS TO 0.3 MILE NORTH OF LAURELLEN ROAD<br>REPLACE SIMMERLY SLOUGH BRIDGE #                  | M.C.M. CONSTRUCTION, INC.<br>6413 32ND STREET;<br>NORTH HIGHLANDS CA 95660<br>(916)334-1221       | CHAMBERLIN, AARON<br>1930 FEATHER RIVER<br>BLVD.<br>OROVILLE, CA 95928<br>(916)996-0601 | \$41,758,000<br>\$30,913,555<br>\$1,907,266 | 07/31/19<br>08/23/19<br>07/29/21   | 52%<br>72%           |
| 03-YUB-70-/0<br>03-4H1504<br><br>20.20<br>201130                 |                  | IN YUBA COUNTY ON ROUTE 70 FROM 0.04 MILE SOUTH OF 16-0041W TO 0.01 MILE NORTH OF 16-0036W (POST MILE R7.3 TO R9.3) DIR'S EMERGENC<br>REPLACE PUMPS AT THREE PUMP PLANTS | NORDIC INDUSTRIES, INC.<br>1437 FURNEAUX ROAD<br>OLIVEHURST, CA 95961                             | GRIFFITH, GARRETT<br>379 COLUSA AVE.<br>YUBA CITY, CA 95991<br>(530)682-3842            | \$1,335,000<br>\$1,317,790<br>\$1,848       | 01/02/18<br>01/31/18<br>11/30/20   | 0%<br>99%            |

**Totals:      Authorized Final Amt:      \$1,407,918,077      Completed to Date:      \$523,535,562      Work This Month:      \$64,790,955**

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 04

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message |
|--|------------------|---|--|---|---|--|----------------------|
| 04-ALA-0-/0<br>04-1J6004<br>HSNH-X001-(510)E<br>--()         |                  | IN ALAMEDA COUNTY, IN SAN LEANDRO AND OAKLAND ON (STATE ROUTE) SR 112 AND SR 185, AT VARIOUS LOCATIONS.<br>INSTALL PEDESTRIAN HYBRID BEACON               | DREAMBUILDER CONSTRUCTION CORP<br>DBA DREAMBUILDER<br>18543 YORBA LINDA BLVD # 376;<br>YORBA LINDA CA 92886<br>(714)646-3697 | BEHNIWAL, NACHHATAR<br>(NEIL)<br>25100 SANTA CLARA STREET<br>HAYWARD, CA 94545<br>(510)867-6032 | \$1,656,061<br>\$1,075,354<br>\$529,493 | 11/19/19<br>12/10/19<br>10/02/20             | 69%<br>65%           |
| 04-ALA-13-5.2/5.5<br>04-1J9904<br>ACHS-NH00-(C50)7<br>--()   |                  | AT VARIOUS LOCATIONS<br>INSTALL FREEWAY SAFETY LIGHTING   | FBD VANGUARD CONSTRUCTION, INC.<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300                               | BIDOKHTI, EMAN<br>2525 STANWELL DRIVE<br>SUITE #100<br>CONCORD, CA 94520<br>(925)906-8015       | \$5,152,388<br>\$3,765,753<br>\$341,880 | 12/11/19<br>01/02/20<br>02/25/21             | 50%<br>73%           |
| HBI<br>04-ALA-13-7.5/7.5<br>04-4Q0504                        |                  | IN COUNTY OF ALAMEDA, IN OAKLAND, AT 0.1 MILE NORTH OF PARK BLVD DIR'S ORDER EMERGENCY F.A.<br>CONSTRUCT RSP AND DRAINAGE                                 | PMK CONTRACTORS, LLC<br>1580 CHABOT CT<br>HAYWARD, CA 94545  | RUZIC, JOHN<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(510)812-6336                         | \$550,800<br>\$339,054<br>\$0           | 07/26/19<br>07/26/19<br>09/30/20<br>09/21/20 | 73%<br>62%           |
| 20.20.201<br>130   |                  |   |  |   |   |  |                      |
| 04-ALA-13-10.1/10.7<br>04-2G6604                             |                  | IN ALAMEDA COUNTY IN BERKELEY FROM 0.1 MILE WEST OF HILLER DRIVE TO 0.1 MILE EAST OF CLAREMONT AVENUE<br>UPGRADE CURB RAMPS AND SIDEWALKS                 | CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC.<br>1647 WILLOW PASS RD #150;<br>CONCORD CA 94520<br>(925)766-7014                | RUZIC, JOHN<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)812-6336                        | \$823,200<br>\$633,886<br>\$0           | 11/19/19<br>12/10/19<br>10/01/20             | 90%<br>77%           |
| 04-ALA-13-12.1/13.4<br>04-2G4824<br>ACNH-P013-(036)E<br>--() |                  | IN BERKELEY FROM SHATTUCK AVE. TO 7TH RAY'S ELECTRIC ST. UPGRADE CURB RAMPS AND SIDEWALKS. 411 PENDLETON WAY SUITE B<br>UPGRADE CURB RAMPS AND SIDEWALKS. | OAKLAND CA 94621<br>(510)577-7700  | RUZIC, JOHN<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(510)812-6336                         | \$1,633,709<br>\$1,487,241<br>\$0       | 08/28/19<br>09/17/19<br>11/01/20             | 99%<br>91%           |
| 04-ALA-13-/0<br>04-3J1104<br>HSNH-X001-(663)<br>--()         |                  | IN ALAMEDA COUNTY AT VARIOUS LOCATIONS<br>INSTALL ACCESSIBLE PEDESTRIAN   | STURGEON ELECTRIC CALIFORNIA, LLC.<br>13501 BENSON AVE;<br>CHINO CA 91710<br>(909)591-0000                                   | RUZIC, JOHN<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)812-6336                        | \$1,785,250<br>\$688,231<br>\$326,029   | 10/28/19<br>11/22/19<br>12/31/20             | 71%<br>39%           |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code                      | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|---|---|--|------------------------------------|-------------------------|
| 04-ALA-13-/0<br>04-2Q0104                               |                  | IN ALAMEDA COUNTY ON ROUTES 13, 80, 260, 580, 880, & 980 AT VARIOUS LOCATIONS (8 BRIDGES)<br>REPLACE EXPANSION JOINT SEALS,                                    | AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D BENICIA CA 94510<br>(707)746-8028 | ARSHAD, MIAN<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(510)867-6237        | \$694,000<br>\$405,557<br>\$195,462      | 06/04/20<br>07/10/20<br>11/19/20   | 41%<br>58%              |
| 04-ALA-24-5.9/6.2<br>04-0AC904                          |                  | IN ALAMEDA AND CONTRA COSTA COUNTIES, IN OAKLAND AND ORINDA, AT THE CALDECOTT TUNNELS DIR'S ORDER EMERGENCY F.A.<br>INSTALL MD VOLTAGE ELECT GENERATOR SYSTEMS | BENTANCOURT BROS. CONSTRUCTION, INC.<br>8015 WEST 11TH STREET<br>TRACY, CA 95304<br>(209)832-7631             | RIHANI, RAIF<br>5675 B GIBRALTAR DRIVE<br>PLEASANTON, CA 94588<br>(510)715-7421 | \$12,370,400<br>\$999,442<br>\$0         | 02/14/20<br>02/14/20<br>03/23/21   | 61%<br>8%               |
| 20.20.201<br>130  |                  |  |   |   |  |                                    |                         |
| 04-ALA-24-59.0/6.2<br>04-1Q8404                         |                  | NEAR OAKLAND AT THE CALDECOTT TUNNEL RPR FIRE PROTECT, VENT, ELECT SYST & SCADA  | MONTEREY MECHANICAL CO<br>8275 SAN LEANDRO ST.<br>OAKLAND, CA 94621<br>(510)632-3173                          | RIHANI, RAIF<br>5675-B GIBRALTER DRIVE<br>PLEASANTON, CA 94588<br>(510)715-7421 | \$17,485,000<br>\$5,257,805<br>\$0       | 09/13/18<br>09/13/18<br>12/30/21   | 100%<br>30%<br>OVER RUN |
| 20.20.201<br>130  |                  |  |   |   |  |                                    |                         |
| 04-ALA-80-1.8/0<br>04-014114                            |                  | NEAR OAKLAND, AT THE SAN FRANCISCO OAKLAND BAY BRIDGE TOLL PLAZA BUILDING<br>RECONSTRUCT MAINTENANCE FACILITIES.   | THOMPSON BUILDERS CORPORATION<br>P.O. BOX 6115<br>NOVATO, CA 94948<br>(415)456-8972                           | HALALI, BEHZAD<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(510)867-6107      | \$27,753,963<br>\$27,384,521<br>\$13,800 | 04/06/18<br>04/27/18<br>09/30/20   | 90%<br>99%              |
| HA12  |                  |  |   |   |  |                                    |                         |
| 04-ALA-84-.7/6<br>04-3Q4304<br>ACNH-P084-(053)E<br>--() |                  | IN ALAMEDA COUNTY, IN FREMONT AND NEWARK FROM DUMBARTON BRIDGE TO DECOTO ROAD SEPARATION<br>COLD PLANE AC PAVEMENT AND PLACE                                   | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT., BLDG B #400;<br>CONCORD CA 94520<br>(925)446-6008        | SAEED, SAFI<br>25100 SANTA CLARA STREET<br>HAYWARD, CA 94544<br>(510)714-7039   | \$2,976,368<br>\$2,603,773<br>\$200,394  | 06/10/20<br>06/29/20<br>10/15/20   | 75%<br>87%              |
| 04-ALA-84-21.9/21.9<br>04-4Q2604                        |                  | IN ALAMEDA COUNTY, NEAR LIVERMORE, AT 1.1 MILE WEST OF RUBY HILLS DRIVE<br>RECONSTRUCT SLOPE WITH RSP  | REDGWICK CONSTRUCTION CO.<br>21 HEGENBERGER CT.<br>OAKLAND CA 94621<br>(510)792-1727                          | NGO, HUNG<br>5675-B GIBRALTAR DR,<br>PLEASANTON, CA 94588<br>(510)224-6790      | \$16,650,000<br>\$2,084,659<br>\$0       | 07/16/19<br>08/14/19<br>07/01/21   | 49%<br>13%              |
| 20.20.201<br>130  |                  |  |   |   |  |                                    |                         |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 04

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message     |
|---|------------------|--|--|--|---|--|--------------------------|
| 04-ALA-92-4.1/5.5<br>04-2J4404<br>SNHG-P092-(041)E<br>--()  |                  | IN HAYWARD, FROM WEST OF CLAWATER ROAD TO WEST OF HESPERIAN BOULEVARD<br>INSTALL AND UPGRADE SAFETY LIGHTING                                 | FBD VANGUARD CONSTRUCTION, INC., TOM SWISHER<br>550 GREENVILLE ROAD<br>LIVERMORE CA 94550<br>(925)245-1300     | ZHANG, RUI<br>25100 SANTA CLARA STREET<br>HAYWARD, CA 94544<br>(510)867-6031         | \$3,641,749<br>\$3,453,270<br>\$0       | 04/04/19<br>05/01/19<br>10/31/20             | 95%<br>94%               |
| 04-ALA-123-2.8/2.8<br>04-1J7004<br>SNHG-P123-(004)E<br>--() |                  | IN BERKELEY AT BANCROFT WAY.<br>INSTALL TRAFFIC SIGNAL.  | CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC.<br>1647 WILLOW PASS RD., #150<br>CONCORD CA 94520<br>(925)766-7014 | RUZIC, JOHN<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)812-6336             | \$761,930<br>\$595,266<br>\$0           | 11/26/18<br>12/19/18<br>11/01/20             | 82%<br>77%               |
| 04-ALA-185-3.2/6.2<br>04-3J1904<br>HSNH-X001-(664)E<br>--() |                  | IN OAKLAND, SAN LEANDRO, HAYWARD, UNION CITY AND FREMONT ON ROUTE 185, 238, AND 262 AT VARIOUS LOCATIONS.<br>CROSSWALK SAFETY ENHANCEMENTS.  | RAY'S ELECTRIC<br>411 PENDLETON WAY;<br>OAKLAND CA 94621<br>(510)577-7700                                      | PANDHER, PARAMJIT<br>5675-B GIBRALTAR DRIVE<br>PLEASANTON, CA 94588<br>(510)867-6694 | \$2,304,250<br>\$1,116,447<br>\$693,822 | 11/08/19<br>11/26/19<br>12/08/20             | 50%<br>48%               |
| 04-ALA-185-3.2/4.9<br>04-1G9104<br>ACNH-000C-(515)E<br>--() |                  | IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS<br>UPGRADE EXISTING CURB RAMPS AND   | CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC.<br>1647 WILLOW PASS RD #150<br>CONCORD CA 94520<br>(925)766-7014   | TRINH, JASON<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)774-6007            | \$1,262,200<br>\$358,332<br>\$358,332   | 06/16/20<br>07/02/20<br>12/11/20             | 34%<br>28%               |
| 04-ALA-238-/0<br>04-0P3404                                  |                  | IN ALAMEDA COUNTY, IN OAKLAND ON ROUTES 238, 580, 680 AND 880 AT VARIOUS LOCATIONS<br>TREAT BRIDGE DECK WITH                                 | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE;<br>BENICIA CA 94510<br>(925)372-8000                          | KAMKAR, REZA<br>5675-B GIBRALTAR DRIVE<br>PLEASANTON, CA 94588<br>(510)385-8001      | \$3,722,705<br>\$3,659,935<br>\$0       | 05/28/19<br>06/11/19<br>10/28/20<br>09/11/20 | 100%<br>96%<br>COMPLETED |
| 04-ALA-260-1.1/1.9<br>04-0W0204                             |                  | IN ALAMEDA COUNTY, IN OAKLAND AND ALAMEDA, AT THE POSEY-WEBSTER TUBES DIR'S ORDER EMERGENCY F.A.<br>RENT & PLACE TEMPORARY BACKUP GENERATORS | MONTEREY MECHANICAL CO<br>8275 SAN LEANDRO STREET<br>OAKLAND, CA 94621<br>(510)812-4031                        | PATEL, ASUTA<br>5675-B GIBRALTAR DRIVE<br>PLEASANTON, CA 94588<br>(510)385-8168      | \$4,242,000<br>\$67,042<br>\$0          | 02/24/20<br>02/24/20<br>01/14/21             | 63%<br>2%                |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 04

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month            | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|---|------------------|---|---|---|---|------------------------------------|--------------------------------|
| 04-ALA-260-1.1/1.9<br>04-3K2004                               |                  | IN OAK AND ALA AT POSEY WEBSTER TUBES<br>RPR FIRE PROTECTION, VENT, ELECT<br>SYSTEM   | MONTEREY MECHANICAL CO<br>8275 SAN LEANDRO ST<br>OAKLAND, CA 94621  | PATEL, ASUTA<br>5675-B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(925)460-3526  | \$21,830,000<br>\$14,840,823<br>\$0           | 03/04/19<br>03/04/19<br>07/06/21   | 32%<br>68%                     |
| 20.801350<br>000  |                  |   |   |   |   |                                    |                                |
| 04-ALA-580-30.8/41.5<br>04-270104<br>BLIM-580 -(076)E<br>--() |                  | IN SAN LEANDRO AND OAKLAND, FROM<br>ROUTES 580/238 SEPARATION TO<br>FRUITVALE AVENUE UNDERCROSSING<br>REHABILITATE PAVEMENT.  | DESILVA GATES CONSTRUCTION<br>11555 DUBLIN BLVD.<br>DUBLIN CA 94568<br>(925)829-9220                      | RAIF, RIHANI<br>5675 B. GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(510)715-7421 | \$34,153,482<br>\$31,979,727<br>\$0           | 01/07/19<br>01/30/19<br>12/14/20   | 85%<br>93%                     |
| HA22  |                  |   |   |   |   |                                    |                                |
| 04-ALA-680-2.2/6.6<br>04-2537H4                               |                  | IN ALAMEDA COUNTY IN FREMONT FROM 0.2<br>MILE SOUTH OF MISSION BLVD/ ROUTE<br>262 SEPARATION TO 0.3 MILE NORTH OF<br>MISSION BLVD/ROUTE 23<br>REPLACEMENT HIGHWAY PLANTING    | BORTOLUSSI & WATKIN, INC<br>77 LARKSPUR STREET<br>SAN RAFAEL CA 94901<br>(415)453-4675                    | BALINGIT, JOSE<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)867-4515         | \$1,303,320<br>\$1,126,928<br>\$2,412         | 12/07/17<br>12/26/17<br>12/07/21   | 0%<br>0%<br>PLANT EST<br>SATIS |
| 04-ALA-680-2.4/12.4<br>04-4G0564<br>ACIM- 680-(079)E<br>--()  |                  | IN ALAMEDA COUNTY., ALA-680 FROM SR-<br>262 (MISSION BOULEVARD) IN FREMONT TO<br>KOOPMAN ROAD UNDERCROSSING.<br>REHABILITATE ROADWAY AND CONSTRUCT                            | BAY CITIES PAVING & GRADING,<br>INC.<br>PO BOX 6227<br>CONCORD CA 945246227<br>(925)687-6666              | TUN, YANNAING<br>5675 B GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(925)460-3529 | \$114,288,536<br>\$100,410,176<br>\$4,898,484 | 11/16/17<br>01/04/18<br>09/03/21   | 65%<br>87%                     |
| 04-ALA-680-/21.9<br>04-4G1134<br>BLIM-680 -(083)E<br>--()     |                  | IN AND NEAR FREMONT, PLEASANTON, AND<br>DUBLIN, FROM 0.3 MILE SOUTH OF SCOTT<br>CREEK ROAD TO 0.3 MILE NORTH OF<br>ALCOSTA BOULEVARD. _____<br>INSTALL RAMP METERS, RAMP HIGH | BAY CITIES PAVING & GRADING,<br>INC.<br>1450 CIVIC COURT BLDG B #400<br>CONCORD CA 94520<br>(925)457-1265 | NGO, HUNG<br>5675-B-GIBRALTAR<br>DRIVE<br>PLEASANTON, CA 94588<br>(510)385-6995     | \$10,708,676<br>\$10,113,142<br>\$356,355     | 12/05/18<br>12/27/18<br>09/28/20   | 98%<br>93%                     |
| 04-ALA-880-4.8/11.3<br>04-2J8104<br>ACIM-8801-(086)E<br>--()  |                  | IN FREMONT, FROM NORTH OF AUTO MALL<br>PARKWAY TO SOUTH OF FREMONT BLVD.<br>HIGHWAY WORKER SAFETY IMPROVEMENTS.   | BAY CITIES PAVING & GRADING,<br>INC.<br>1450 CIVIC CT;<br>CONCORD CA 94520<br>(925)687-6666               | ZHANG, RUI<br>25100 SANTA CLARA<br>STREET<br>HAYWARD, CA 94544<br>(510)867-6031     | \$3,293,722<br>\$2,143,036<br>\$89,490        | 12/18/19<br>01/14/20<br>10/02/20   | 100%<br>65%<br>SUSPENDEED      |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|---|------------------|---|--|--|--|------------------------------------|--------------------------------|
| 04-ALA-880-11.8/27.5<br>04-4H5804<br>ACIM-8801-(081)E<br>--() |                  | NEAR UNION CITY, FROM 0.4 MILE NORTH OF FREMONT BLVD OVERCROSSING TO A STREET UNDERCROSSING;ALSO 0.1 MILE SOUTH OF WASHINGTON AVEN REHABILITATE PAVEMENT. | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br>BERKELEY CA 94710<br>(510)909-9601                    | NGUYEN, VERNON<br>25100 SANTA CLARA STREET<br>HAYWARD, CA 94542<br>(510)867-6119 | \$53,622,253<br>\$50,957,538<br>\$326,398  | 02/14/18<br>03/20/18<br>09/30/20   | 96%<br>95%                     |
| 04-ALA-880-14.5/14.5<br>04-1W2104<br>20.20.201<br>130         |                  | IN THE CITY OF HAYWARD, AT INDUSTRIAL PARKWAY OVERCROSSING (BR. NO. 33-0398) DIR'S ORDER EMERGENCY F.A.<br>REPLACE EXT FIRDER, ADJ DECK, BARRIER RAIL     | GHILOTTI CONSTRUCTION COMPANY,INC.<br>246 GHILOTTI AVENUE<br>SANTA ROSA, CA 95407<br>(707)585-1221     | BALUYOT, RODELIO<br>25100 SANTA CLARA ST.<br>HAYWARD, CA 94544<br>(510)867-6083  | \$1,675,000<br>\$57,428<br>\$0             | 06/05/20<br>06/05/20<br>01/26/21   | 75%<br>3%                      |
| 04-ALA-880-14.7/14.7<br>04-2J3204<br>ACIM- 880-(085)E<br>--() |                  | IN ALAMEDA COUNTY, AT 0.1 MILE NORTH OF INDUSTRIAL PARKWAY OVERCROSSING INSTALL WEIGH-IN-MOTION SYSTEM IN   | FBD VANGUARD CONSTRUCTION, INC.<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300         | PHOEN, LINDA<br>25100 SANTA CLARA STREET<br>HAYWARD, CA 94544<br>(510)670-4913   | \$3,203,590<br>\$88,783<br>\$0             | 09/20/19<br>10/08/19<br>11/12/20   | 60%<br>3%                      |
| 04-ALA-880-28.5/29.2<br>04-1A6834<br>BLIM-880 -(084)E<br>--() |                  | IN OAKLAND, FROM 23RD TO 29TH STREET. REHABILITATE ROADWAY.   | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC COURT BLDG B #400<br>CONCORD CA 94520<br>(925)446-6034 | CHAHAL, HARPAL<br>25100 SANTA CLARA STREET<br>HAYWARD, CA 94544<br>(510)867-6091 | \$14,792,558<br>\$8,060,485<br>\$2,169,172 | 03/25/19<br>05/01/19<br>11/24/20   | 77%<br>56%                     |
| 04-ALA-880-28.6/28.6<br>04-1AA904<br>20.20.201<br>130         |                  | IN ALAMEDA COUNTY, IN OAKLAND, AT 29 TH AVE (FORMER SOUTH OAKLAND MS) MITIGATION FOR SOIL VAPOR CONSTITUENTS (CO  | GEOCON CONSULTANTS, INC.<br>6671 BRISA STREET<br>LIVERMORE, CA 94550<br>(925)371-5900                  | PHOEN, LINDA<br>25100 SANTA CLARA STREET<br>HAYWARD, CA 94544<br>(408)595-4007   | \$2,620,000<br>\$1,350,987<br>\$0          | 08/01/19<br>08/01/19<br>08/31/22   | 92%<br>52%                     |
| 04-CC-4-23.6/25.2<br>04-2J0304<br>HB4C                        |                  | IN CONTRA COSTA CO IN PITTSBURG AND ANTIOCH FROM 0.3 MILE WEST OF LOVERIDGE RD OC TO 0.2 MILE EAST OF CENTURY BLVD UC REPLACEMENT PLANTING & IRRIGATATION | EMPIRE LANDSCAPING INC<br>PO BOX 35<br>DAVIS, CA 95617<br>(530)400-3943                                | BARTEL, DAVID<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)385-6755       | \$1,096,944<br>\$887,266<br>\$3,240        | 10/27/17<br>11/30/17<br>08/06/21   | 0%<br>0%<br>PLANT EST<br>SATIS |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted           | %Time % Work Message           |
|------------------------------------|------------------|---|---|--|---------------------------------------|--|--------------------------------|
| 04-CC-4-24.9/27<br>04-3Q0504       |                  | IN PITTSBURGH AND ANTIOCH, FROM 0.1 MILE WEST OF CENTURY BLVD. TO 0.1 MILE EAST OF CONTA LOMA BLVD. INJECTION GROUTING AND REPLACE PCC SLABS                    | REDGWICK CONSTRUCTION COMPANY<br>FERNANDO PACHECO<br>21 HEGENBERGER CT.<br>OAKLAND, CA 94621<br>(510)792-1727 | MUKHERJEE, RABINDRA<br>2525 STANWELL DRIVE<br>SUITE 100<br>CONCORD, CA 94520<br>(510)774-4383  | \$2,546,584<br>\$2,504,865<br>\$0     | 04/09/19<br>04/09/19<br>10/30/20             | 100%<br>98%<br>OVER RUN        |
| 20.20.201<br>130                   |                  |   |   |  |                                       |  |                                |
| 04-CC-4-25.8/28.3<br>04-2J0414     |                  | IN CONTRA COSTA CO IN PITTSBURG AND ANTIOCH FROM 0.2 MILE WEST OF SOMERSVILLE ROAD UC TO 0.1 MILE EAST OF CAVALLO ROAD UC REPLACEMENT HIGHWAY PLANTING          | JJ NGUYEN, INC.<br>3172 SALEM DR<br>SAN JOSE CA 95127<br>(408)259-7982  | BARTEL, DAVID<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)385-6755                     | \$2,574,086<br>\$2,151,568<br>\$6,156 | 05/21/18<br>06/28/18<br>09/30/22             | 0%<br>0%<br>PLANT EST<br>SATIS |
| 04-CC-4-28.7/31<br>04-2J0424       |                  | IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.2 MILE WEST OF HILLCREST AVE OC TO BART PED OC AND FROM 0.2 MILE WEST OF ROUTE 4/160 SEPA REPLACEMENT HIGHWAY PLANTING | JJ NGUYEN, INC.<br>3172 SALEM DR<br>SAN JOSE CA 95127<br>(408)899-6841  | BARTEL, DAVID<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)385-6755                     | \$1,737,143<br>\$1,334,272<br>\$3,510 | 01/18/19<br>02/11/19<br>11/22/22             | 0%<br>0%<br>PLANT EST<br>SATIS |
| 04-CC-4-32.7/34<br>04-4Q1604       |                  | IN CONTRA COSTA COUNTY IN ANTIOCH AND BRENTWOOD FROM 0.2 MILE WEST OF LONE TREE WAY UNDERCROSSING TO SAND CREEK BRIDGE COLD PLANE AC PAVEMENT AND PLACE         | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br>BERKELEY CA 94710<br>(510)526-3424                           | MUKHERJEE, RABINDRA<br>2525 STANWELL DRIVE<br>SUITE 100<br>CONCORD, CA 94520<br>(510)774-4383  | \$614,630<br>\$596,779<br>\$0         | 05/04/20<br>05/26/20<br>08/26/20<br>09/11/20 | 100%<br>100%<br>COMPLETED      |
| 04-CC-24-.4/1<br>04-4Q3304         |                  | IN CONTRA COSTA COUNTY FROM FISH RANCH ROAD TO 0.2 MILE WEST OF GATEWAY BOULEVARD OVERCROSSING MILL & REPLACE WITH RHMA OVERLAY                                 | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET;<br>BERKELEY CA 94710<br>(510)526-3424                          | BIDOKHTI,EMAN<br>2525 STANWELL DRIVE<br>SUITE 100<br>CONCORD CA 94520<br>(510)773-8491         | \$869,710<br>\$779,564<br>\$427,026   | 06/12/20<br>07/02/20<br>10/30/20             | 93%<br>89%                     |
| 04-CC-24-/0<br>04-0AC704           |                  | AT VARIOUS LOCATIONS THROUGHOUT ALAMEDA, CONTRA COSTA, SANTA CLARA, AND SOLANO COUNTIES DIR'S ORDER EMERGENCY F.A. INSTALL ALT PWR SOURCE,TRAFFIC CONTROL &     | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT., BLDG B,STE400<br>CONCORD, CA 94520<br>(925)766-1918      | MUKHERJEE, RABINDRA<br>2525 STANWELL DRIVE<br>SUITE #150<br>CONCORD, CA 94520<br>(510)774-4383 | \$1,485,000<br>\$1,126,625<br>\$0     | 10/11/19<br>10/11/19<br>12/30/20             | 100%<br>93%<br>OVER RUN        |
| 20.20.201<br>130                   |                  |   |   |  |                                       |  |                                |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|--|------------------|---|--|---|---|--|---------------------------|
| 04-CC-24-/0<br>04-0AA514                                     |                  | IN CONTRA COSTA COUNTY, SOLANO COUNTY, AND SOMONA COUNTY, AT VARIOUS LOCATIONS ON ROUTES 24,160,242,680, & 101 DIR'S ORDER EMERGEN REMOVE X-LITE TERMINAL & REPLACE W/ MASH | FRANK MEDINA<br>10096 AHART RD.<br>OROVILLE, CA 95966<br>(530)743-0744                               | MUKHERJEE, RABINDRA<br>2525 STANWELL, SUITE 100<br>CONCORD, CA 94520<br>(510)774-4383     | \$1,030,000<br>\$402,175<br>\$0         | 07/30/19<br>07/30/19<br>10/15/20             | 100%<br>39%<br>OVER RUN   |
| 20.20.201<br>130   |                  |   |  |   |   |  |                           |
| 04-CC-80-/0<br>04-2J8204                                     |                  | IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS CONSTRUCT MAINTENANCE WORKER SAFETY   | GENUINE ENGINEERING INC<br>13306 INDIAN BOW CIR;<br>CORONA CA 92883<br>(951)674-5000                 | ARSHAD, MIAN<br>3401 REGATTA BLVD<br>RICHMOND, CA 94804<br>(510)867-6237                  | \$2,108,156<br>\$1,324,019<br>\$382,637 | 03/04/20<br>04/03/20<br>12/01/20             | 56%<br>62%                |
| 04-CC-680-11.0/12<br>04-0J3804<br>ACIM-6801-(085)E<br>--()   |                  | IN CONTRA COSTA COUNTY NEAR ALAMO BETWEEN RUDGEAR ROAD UC TO 0.2 MILE SOUTH OF LIVORNA ROAD UC LAND SLIDE REPAIR  | GHILOTTI CONSTRUCTION CO.,INC.JACK WU<br>246 GHILOTTI AVENUE<br>SANTA ROSA CA 95407<br>(925)766-1918 | HATAEFI, AMIR<br>2525 STANWELL DRIVE,<br>STE 100<br>CONCORD, CA 94520<br>(510)867-6034    | \$5,118,994<br>\$5,148,603<br>\$11,073  | 01/15/19<br>02/05/19<br>11/06/20             | 95%<br>98%                |
| 04-CC-680-13.9/22.7<br>04-0K8404<br>SIMG-6801-(084)E<br>--() |                  | IN AND NEAR STATE HIGHWAY 680, IN CONTRA COSTA COUNTY, AT VARIOUS LOCATIONS, FROM OLYMPIC BOULEVARD TO ARTHUR ROAD. INSTALL FREEWAY SAFETY LIGHTING                         | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT #400 BLDG B<br>CONCORD CA 94520<br>(925)687-6666  | HATEFI,AMIR<br>2525 STANWELL DRIVE<br>SUITE #150<br>CONCORD, CA 94520<br>(510)867-6034    | \$9,966,174<br>\$9,853,046<br>\$42,416  | 01/23/19<br>02/05/19<br>11/30/20             | 91%<br>96%                |
| 04-CC-680-24.3/24.3<br>04-3A87A4                             |                  | IN AND NEAR MARINA VISTA, AT MOCOCO OVERHEAD BRIDGE. ENVIRONMENTAL MITIGATION.  | EMPIRE LANDSCAPING INC<br>118 HICKORY LN<br>DAVIS CA 95616<br>(530)400-3943                          | SIMPSON, JOHN<br>3401 REGATTA BLVD.<br>RICHMOND CA, 94804<br>(510)867-4515                | \$290,871<br>\$242,530<br>\$3,230       | 11/22/16<br>12/09/16<br>05/05/21             | 85%<br>83%                |
| 04-CC-680-/14.3<br>04-1Q9804                                 |                  | IN CONTRA COSTA COUNTY FROM ALCOSTA BOULEVARD OVERCROSSING TO ROUTE N680-W24 CONNECTOR OVERCROSSING REMOVE AND REPLACE PAVEMENT   | CENTRAL STRIPING SERVICE, INC.<br>3489 LUYUNG DRIVE<br>RANCHO CORDOVA CA 95742<br>(916)635-5175      | RANDHAWA, PERVEZ<br>2525 STANWELL DRIVE<br>STE. 100<br>CONCORD, CA 94520<br>(510)867-6021 | \$1,498,737<br>\$1,355,619<br>\$0       | 05/07/19<br>05/28/19<br>06/29/20<br>09/11/20 | 100%<br>100%<br>COMPLETED |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month  | Awarded Approved Est Comp Accepted | %Time % Work Message     |
|------------------------------------|------------------|---|--|---|-------------------------------------|------------------------------------|--------------------------|
| 04-LAK-29-/0<br>04-0Q8504          |                  | COUNTIES LAK, MRN, NAP, SON, SOL ON RTES 29, 1, 101, 131, 128, 80, 680, 780, 12 AND 116 AT VARIOUS LOCATIONS<br>DIR'S ORDER EMERGENCY<br>REMOVE DROUGHT-DAMAGED TREES | THE PROFESSIONAL TREE CARE CO.<br>2828 8TH STREET<br>BERKELEY, CA 94710<br>(510)549-3954     | CRAFORD, PAUL<br>1009 CLEGG CT., STE. G<br>PETALUMA, CA 94954<br>(510)867-6793                  | \$6,235,000<br>\$5,349,616<br>\$0   | 09/16/19<br>09/16/19<br>08/31/21   | 89%<br>86%               |
| 20.20.201<br>130                   |                  |   |  |   |                                     |                                    |                          |
| 04-MRN-0-/0<br>04-0AC804           |                  | AT VARIOUS LOCATIONS THROUGHOUT MARIN, NAPA, SAN FRANCISCO, SAN MATEO, AND SONOMA COUNTIES<br>ALT POWER SOURCE TRFFC CNTRL & DETOUR                                   | GHILOTTI BROS., INC.<br>525 JACOBY STREET<br>SAN RAFAEL, CA 94901<br>(415)454-7011           | DAVID, JOSE<br>585 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(510)754-0001                       | \$2,390,283<br>\$1,195,404<br>\$0   | 10/23/19<br>10/23/19<br>12/31/20   | 50%<br>50%               |
| 20.20.201<br>130                   |                  |   |  |   |                                     |                                    |                          |
| 04-MRN-1-8.5/10.2<br>04-2AC204     |                  | NEAR STINSON BEACH, FROM COLD STREAM TO 0.2 MILE SOUTH OF LONE TREE CREEK<br>DIR'S ORDER EMERGENCY F.A.<br>REPAIR FIRE DAMAGE   | VALENTINE CORPORATION<br>111 PELICAN WAY<br>SAN RAFAEL, CA 94901<br>(415)453-3732            | HABTESELAESSIE, DAWIT<br>756 WEST FRANCISCO BLVD,<br>SAN RAFAEL, CA 94901-3927<br>(510)385-6980 | \$5,535,000<br>\$0<br>\$0           | 07/06/20<br>07/06/20<br>06/29/21   | 0%<br>0%                 |
| 20.20.201<br>130                   |                  |   |  |   |                                     |                                    |                          |
| 04-MRN-1-10.9/10.9<br>04-4K2404    |                  | IN MARIN COUNTY, NEAR STINSON BEACH, AT 1.3 MILES SOUTH OF PANORAMIC HIGHWAY NORTHJUNCTION<br>CONSTRUCT SOLDIER PILE WALL   | DRILL TECH DRILLING & SHORING, INC.<br>2200 WYMORE WAY<br>ANTIOCH, CA 94509<br>(925)978-2060 | HABTESELAESSIE, DAWIT<br>756 WEST FRANCISCO BLVD.<br>SAN RAFAEL, CA 94901<br>(510)385-6980      | \$19,965,000<br>\$16,934,698<br>\$0 | 01/31/17<br>01/31/17<br>01/29/21   | 100%<br>100%<br>OVER RUN |
| 20.20.201<br>130                   |                  |   |  |   |                                     |                                    |                          |
| 04-MRN-1-22.8/22.8<br>04-4K8504    |                  | IN MARIN COUNTY, NEAR OLEMA, AT GIACOMINI CREEK<br>CONSTRUCT SHEET PILE WALL, REPLACE CULVERT   | VALENTINE CORPORATION<br>111 PELICAN WAY<br>SAN RAFAEL, CA 94901                             | RUSSELL, STEVE<br>756 WEST FRANCISCO BLVD.<br>SAN RAFAEL, CA 94901<br>(510)385-8178             | \$6,661,660<br>\$4,716,478<br>\$0   | 06/21/17<br>06/21/17<br>12/30/20   | 100%<br>71%<br>OVER RUN  |
| 20.20.201<br>130                   |                  |   |  |   |                                     |                                    |                          |
| 04-MRN-1-35.3/35.3<br>04-4K8604    |                  | IN MARIN COUNTY, NEAR MARSHALL, AT 3.2 MILES SOUTH OF MARSHALL-PETALUMA ROAD<br>COMP GRNG, CONST GABION WALL, RPLC CLVRT  | ARGONAUT CONSTRUCTORS<br>360 SUTTON PLACE<br>SANTA ROSA, CA 95407<br>(707)542-4862           | CRAWFORD, PAUL<br>1009 CLEGG COURT, STE. G<br>PETALUMA, CA 94954<br>(510)867-6793               | \$1,350,000<br>\$9,097<br>\$0       | 05/23/17<br>05/23/17<br>09/30/21   | 798%<br>1%<br>SUSPENDED  |
| 20.20.201<br>130                   |                  |   |  |   |                                     |                                    |                          |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month  | Awarded Approved Est Comp Accepted           | %Time % Work Message |
|---|------------------|--|---|--|-------------------------------------|--|----------------------|
| 04-MRN-1-/.8<br>04-2G6904                                     |                  | IN ALMONTE, NEAR ROUTE 101 OFF-RAMP TO ROUTE 1; ALSO FROM COYOTE CREEK TO FLAMINGO ROAD.<br>UPGRADE PEDESTRIAN FACILITIES.   | GHILOTTI BROS., INC.<br>525 JACOBY STREET;<br>SAN RAFAEL CA 94901<br>(415)454-7011                                | RUSSELL, STEVE<br>756 FRANCISCO BLVD<br>WEST<br>SAN RAFAEL, CA 94901<br>(510)774-6297        | \$1,416,825<br>\$1,358,095<br>\$0   | 01/08/20<br>02/06/20<br>11/01/20             | 41%<br>95%           |
| HB71  |                  |  |   |  |                                     |  |                      |
| 04-MRN-101-8.9/0<br>04-0Q7304                                 |                  | IN MARIN COUNTY IN LARKSPUR AT 0.4 MILE NORTH OF CORTE MADERA CREEK BRIDGE<br>MODIFY DRAINAGE SYSTEM AND EROSION   | GHILOTTI BROS., INC.<br>525 JACOBY STREET;<br>SAN RAFAEL CA 94901<br>(415)454-7011                                | RUSSELL, STEVE<br>756 FRANCISCO BLVD<br>WEST<br>SAN RAFAEL, CA 94901<br>(510)774-6297        | \$328,941<br>\$0<br>\$0             | 05/26/20<br>07/17/20                         | 0%<br>0%             |
| 04-MRN-101-9.4/10.1<br>04-2J8404                              |                  | IN MARIN COUNTY IN SAN RAFAEL, FROM 0.6 MILE NORTH OF SIR FRANCIS DRAKE BOULEVARD TO 0.1 MILE NORTH OF ROUTE 580/101 SEPARATION.<br>STABILIZED SOIL SOIL AND EROSION | HANFORD APPLIED RESTORATION & CONSERVATION<br>765 BAYWOOD DRIVE, SUITE 237;<br>PETALUMA CA 94954<br>(707)996-6633 | RUSSEL STEVE<br>756 FRANCISCO BLVD<br>WEST<br>SAN RAFAEL, CA 94901<br>(510)774-6297          | \$641,196<br>\$615,248<br>\$235,768 | 05/15/20<br>06/09/20<br>12/30/20             | 45%<br>96%           |
| 04-MRN-101-10.6/10.8<br>04-4G8204<br>BINH-Q101-(343)<br>--()  |                  | IN SAN RAFAEL, FROM ROUTE 101 NORTHBOUND OFF-RAMP TO 2ND STREET<br>REPLACE BRIDGE.   | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE;<br>ALAMO CA 94507<br>(925)838-5675                                    | VALEH, SYD<br>756 FRANCISCO BLVD<br>WEST<br>SAN RAFAEL, CA 94901<br>(510)385-6972            | \$12,298,481<br>\$0<br>\$0          | 05/05/20<br>05/26/20<br>07/30/21             | 0%<br>0%             |
| 04-MRN-101-15.4/15.4<br>04-4G8714<br>BRNH-Q101-(327)E<br>--() |                  | NEAR SAN RAFAEL ON ROUTE 101 AT MILLER CREEK BRIDGE NO. 27-0004<br>BRIDGE SCOUR MITIGATION.  | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE<br>ALAMO CA 94507<br>(925)838-5675                                     | CHOI, GINA<br>756 FRANCISCO BLVD<br>WEST<br>WEST RAFAEL, CA 94901<br>(510)385-8178           | \$647,751<br>\$500,341<br>\$2,278   | 01/16/18<br>02/09/18<br>08/18/21             | 72%<br>89%           |
| 04-MRN-101-18.6/27.7<br>04-264H34                             |                  | IN MARIN COUNTY IN NOVATO AND NEAR BURDELL AT VARIOUS LOCATIONS FROM SOUTH NOVATO BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF REDW SOUND WALL AND HIGHWAY PLANTING   | RM HARRIS & GBI JV<br>901 HOWE RD<br>MARTINEZ CA 94553<br>(925)335-3000   | HABTESELAASSIE, DAWIT<br>756 FRANCISCO BLVD<br>WEST<br>SAN RAFAEL, CA 94901<br>(510)385-6980 | \$2,747,483<br>\$2,690,267<br>\$0   | 11/05/15<br>12/02/15<br>09/09/20<br>09/23/20 | 100%<br>100%         |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                           | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor  | Resident<br>Engineer   | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message     |
|---|---------------------|--|---|--|--|---|--------------------------------|
| 04-MRN-101-/9<br>04-151614<br>BINH-Q101-(344)E<br>--()                |                     | IN MARIN COUNTY IN AND NEAR<br>SAUSALITO, MILL VALLEY, CORTE MADARA,<br>AND LARKSPUR AND AT MARIN CITY FROM<br>NORTH OF THE GOLDEN GATE BRI<br>INSTALL RAMP METERING AND TRAFFIC | GHILOTTI CONSTRUCTION CO. INC.<br>2301 KERNER BLVD<br>SAN RAFAEL CA 94901<br>(415)256-1520    | RUSSELL, STEVE<br>756 FRANCISCO BLVD<br>WEST<br>SAN RAFAEL, CA 94901<br>(510)774-6297  | \$6,078,428<br>\$6,106,752<br>\$67,969   | 12/17/18<br>01/09/19<br>01/30/21            | 94%<br>99%                     |
| 04-NAP-29-11.4/11.4<br>04-2J1004<br>SNHG-P029-(142)E<br>--()          |                     | IN NAPA COUNTY IN NAPA AT NORTHBOUND<br>RAMPS, FIRST STREET, SECOND STREET<br>AND CALIFORNIA BLVD<br>CONSTRUCT ROUNDABOUT  | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br>BERKELEY CA 94710<br>(510)526-3424           | PATENIA, DANILO<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)224-6309 | \$9,805,001<br>\$9,549,843<br>\$51,518   | 02/27/19<br>03/21/19<br>02/19/21            | 100%<br>97%<br>OVER RUN        |
| 04-NAP-29-20.4/20.8<br>04-2594A4                                      |                     | IN NAPA COUNTY NEAR YOUNTVILLE FROM<br>0.2 MILE SOUTH TO 0.2 MILE NORTH OF<br>WASHINGTON STREET<br>REPLACEMENT HIGHWAY PLANTING.   | EMPIRE LANDSCAPING INC<br>PO BOX 35<br>DAVIS, CA 95617<br>(530)400-3943                       | BARTEL, DAVID<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)867-4515             | \$354,141<br>\$288,896<br>\$2,880        | 10/28/16<br>11/28/16<br>04/29/22            | 0%<br>0%<br>PLANT EST<br>SATIS |
| 04-NAP-121-20.6/20.6<br>04-2J5704                                     |                     | IN NAPA COUNTY, NEAR THE CITY OF<br>NAPA, AT SOUTH OF ROUTE 128.<br>EMBANKMENT STABILIZATION AND   | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE<br>SAN JOSE CA 95138<br>(408)574-1400             | PATENIA, DANILO<br>324 CAMPUS LANE SUITE<br>T<br>FAIRFIELD, CA 94534<br>(510)224-6309  | \$740,582<br>\$724,762<br>\$1,160        | 11/19/18<br>12/10/18<br>10/29/21            | 100%<br>96%<br>OVER RUN        |
| 04-NAP-128-7.4/7.4<br>04-1G4304<br>B1ST-P128-(061)E<br>--()           |                     | NEAR RUTHERFORD, AT CONN CREEK BRIDGE<br>NO. 21-0021<br>REPLACE BRIDGE.  | GHILOTTI CONSTRUCTION CO. INC.<br>246 GHILOTTI AVENUE<br>SANTA ROSA CA 95407<br>(707)585-1221 | BRAR, PARAMDEEP<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(925)260-6460 | \$8,285,556<br>\$6,153,821<br>\$639,574  | 03/29/19<br>04/22/19<br>12/16/20            | 82%<br>78%                     |
| HA21<br>04-NAP-128-20.1/20.4<br>04-4G8404<br>B1ST-P128-(062)E<br>--() |                     | IN NAPA COUNTY, NEAR CITY OF NAPA AT<br>CAPELL CREEK BRIDGE (BRIDGE NO. 21-<br>0078).<br>REPLACE BRIDGE  | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE<br>ALAMO CA 94507<br>(925)838-5675                 | ISADA, DARREN<br>324 CAMPUS LANE STE T<br>FAIRFIELD, CA 94534<br>(925)250-5595         | \$12,953,191<br>\$5,507,058<br>\$353,717 | 02/19/19<br>03/13/19<br>07/01/21            | 61%<br>42%                     |
| HA21  |                     |  |   |  |  |   |                                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|--|---|------------------------------------|----------------------|
| 04-SCL-17-/3.4<br>04-2K1404<br>HSNH-P017-(116)E<br>--()      |                  | IN SANTA CLARA COUNTY IN REDWOOD ESTATE AND HOLY CITY FROM 0.1 MILE SOUTH OF SUMMIT ROAD OVERCROSSING TO ALMA COLLEGE RD<br>RUMBLE STRIPS, LIGHTING, BEACONS & | AMERICAN CIVIL CONSTRUCTORS<br>WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D<br>BENICIA CA 94510<br>(707)746-8028 | MINH HINH<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)592-3785         | \$5,855,000<br>\$3,264,057<br>\$949,525   | 04/02/20<br>04/21/20<br>01/27/21   | 43%<br>54%           |
| 04-SCL-25-/2.6<br>04-3Q4804<br>ACNH-X085-(062)E<br>--()      |                  | IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS<br>MILL AND REPLACE WITH RHMA OVERLAY   | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE;<br>SAN JOSE CA 95138<br>(408)574-1400                                  | PATEL, NIM<br>1007 KNOX AVENUE<br>SAN JOSE, CA 95122<br>(408)254-5703      | \$2,103,879<br>\$1,122,320<br>\$1,122,320 | 06/17/20<br>07/10/20<br>11/10/20   | 20%<br>53%           |
| 04-SCL-82-9.8/10.4<br>04-4J2824                              |                  | IN THE CITIES OF SAN JOSE AND SANTA CLARA FROM MCKENDRIE STREET IN SAN JOSE TO THE ALAMEDA IN SANTA CLARA PAVEMENT REHABILITATION AND ADA                      | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT;<br>CONCORD CA 94520<br>(925)687-6666                            | NGUYEN, HUNG<br>1007 KNOX AVENUE<br>SAN JOSE, CA 95122<br>(408)254-5700    | \$2,080,106<br>\$1,824,217<br>\$40,894    | 10/16/19<br>11/12/19<br>12/31/20   | 80%<br>87%           |
| 04-SCL-85-18.0/24.1<br>04-2G7304<br>ACNH-000C-(506)E<br>--() |                  | IN ALAMEDA COUNTY AND SANTA CLARA COUNTY AT VARIOUS LOCATIONS<br>UPGRADE CURB RAMPS TO ADA STANDARDS   | DREAMBUILDER CONSTRUCTION CORP<br>DBA DREAMBUILDER<br>550 PORTER WAY<br>PLACENTIA, CA 92870<br>(714)646-3697        | CORPNIKZAD, ALI<br>1004 KNOX AVENUE<br>SAN JOSE, CA 95122<br>(510)867-6047 | \$1,897,061<br>\$968,209<br>\$144,773     | 11/13/19<br>11/26/19<br>03/15/21   | 42%<br>51%           |
| 04-SCL-87-5.2/5.2<br>04-3Q8304                               |                  | IN SANTA CLARA COUNTY ON ROUTES 87, 101, AND 880 AT VARIOUS LOCATIONS<br>TO REPLACE ELECTRICAL CONTROL   | CONSTRUCTION H, INC<br>2421 LINCOLN AVENUE;<br>RICHMOND CA 94804<br>(510)734-4666                                   | NGUYEN, HUNG V.<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)254-5700   | \$704,000<br>\$236,000<br>\$0             | 06/16/20<br>07/10/20<br>03/19/21   | 0%<br>34%            |
| 04-SCL-87-7.5/9.2<br>04-3Q4404<br>ACNH-P087-(033)E<br>--()   |                  | IN SANTA CLARA COUNTY IN SAN JOSE FROM ROUTE 87/880 SEPARATION TO ROUTE N87-N101/101 CONNECTOR<br>SEPARATION<br>RHMA OVERLAY                                   | A. TEICHERT AND SON, INC. DBA<br>TEICHERT CONSTRUCTION<br>400 SUNRISE BLVD.;<br>ROSEVILLE CA 95661<br>(916)757-6400 | PHUNG, THANH<br>1007 KNOX AVENUE<br>SAN JOSE, CA 95122<br>(408)569-0401    | \$3,206,369<br>\$2,830,600<br>\$247,749   | 04/29/20<br>05/19/20<br>10/30/20   | 92%<br>88%           |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message  |
|---|------------------|---|--|---|---|------------------------------------|-----------------------|
| 04-SCL-152-7.6/M10.2<br>04-2K7504<br>BINH-P152-(096)E<br>--() |                  | IN SANTA CLARA COUNTY FROM 0.3 MILE WEST OF SANTA TERESA BLVD. TO ROUTE 101.<br>CAPITAL PREVENTIVE MAINTENANCE  | GRANITE CONSTRUCTION COMPANY<br>580 WEST BEACH STREET<br>WATSONVILLE CA 95076<br>(831)763-6100       | MALONZO, GENE EARL<br>1007 KNOX AVENUE<br>SAN JOSE, CA 95122<br>(408)595-4019 | \$14,283,692<br>\$12,347,338<br>\$2,587,454 | 05/24/19<br>06/20/19<br>10/30/20   | 100%<br>90%           |
| 04-SCL-152-13.2/0<br>04-2A4414<br>HSNH-P152-(091)E<br>--()    |                  | NEAR GILROY, ON CANADA ROAD, 5.2 MILE EAST OF ROUTE 152/CANADA ROAD INTERCHANGE.<br>PLANTING AND ENVIRONMENTAL  | EMPIRE LANDSCAPING INC<br>118 HICKORY LANE<br>DAVIS, CA 95616<br>(530)400-3943                       | NIM, PATEL<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)254-5844           | \$1,443,124<br>\$1,315,707<br>\$4,320       | 03/14/17<br>04/12/17<br>12/12/22   | 100%<br>88%           |
| HBI   |                  |   |  |   |   |                                    |                       |
| 04-SCL-152-21.8/35.2<br>04-0J8004<br>SNHG-P152-(097)E<br>--() |                  | ON ROUTE 152 , IN SANTA CLARA COUNTY, BETWEEN 2.2 MILES EAST OF DUNNE LANE/FELIPE RD AND MERCED COUNTY LINE<br>CONSTRUCT MEDIAN BARRIER               | CORAL CONSTRUCTION COMPANY<br>10780 SW CLUTTER ROAD<br>SHERWOOD OR 97140<br>(503)427-2609            | NIKZAD, ALI<br>1007 KNOX AVE<br>SAN JOSE, CA 95122<br>(510)867-6047           | \$3,697,796<br>\$0<br>\$0                   | 08/25/20<br>09/11/20<br>09/07/21   | 0%<br>0%<br>SUSPENDED |
| 04-SCL-152-/6.2<br>04-2A2514<br>HSST-P152-(095)E<br>--()      |                  | NEAR GILROY, AT VARIOUS LOCATIONS FROM POLE LINE ROAD TO BURCHELL ROAD. PLANTING AND ENVIRONMENTAL MITIGATION.<br>PLANTING AND ENVIRONMENTAL          | CCFG CONSTRUCTION<br>393 MORNING STAR DR<br>SONORA CA 95370<br>(209)743-4911                         | MALONZO, GENE EARL<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)595-4019   | \$1,049,299<br>\$779,163<br>\$4,800         | 11/15/18<br>12/10/18<br>10/04/24   | 23%<br>74%            |
| 04-SCL-280-1.0/1<br>04-0Q8904<br>20.20.201<br>131             |                  | ROUTES 9, 17, 35, 84, 130, 280, 880, AT VARIOUS LOCATIONS<br>REMOVE DISEASED, OR DYING DROUGHT-DAMAGED  | KINGSBOROUGH ATLAS TREE SURGERY, INC.<br>1544 LUDWIG AVENUE<br>SANTA ROSA, CA 95407<br>(707)563-9399 | DIETRCIH, DIGNA<br>1007 KNOX AVENUE<br>SAN JOSE, CA 95122<br>(510)376-8232    | \$4,125,000<br>\$3,328,895<br>\$0           | 08/06/19<br>08/06/19<br>08/30/20   | 71%<br>81%            |
| 04-SCL-280-2.9/17.8<br>04-2J7504                              |                  | IN SANTA CLARA COUNTY IN SAN JOSE AND LOS ALTOS HILLS AT BIRD AVENUE OVERCROSSING AND AT ARASTRADERO ROAD UNDERCROSSING<br>BRIDGE SEISMIC RESTORATION | DISNEY CONSTRUCTION, INC.<br>533 AIRPORT BLVD SUITE 120;<br>BURLINGAME CA 94010<br>(650)259-9545     | NGUYEN, HUNG<br>1007 KNOX AVE<br>SAN JOSE, CA 95122<br>(408)254-5700          | \$1,581,333<br>\$1,587,774<br>\$21,057      | 08/05/19<br>08/23/19<br>09/30/20   | 94%<br>100%           |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|---|------------------|---|---|---|---|------------------------------------|--------------------------------|
| 04-SCL-280-11.5/20.6<br>04-3J3204<br>ACNH- 280-(150)E<br>--() |                  | IN AND NEAR LOS ALTOS, LOS ALTOS HILLS, AND PALO ALTO, FROM FOOTHILL BOULEVARD TO NORTH OF SAND HILL ROAD (ALSO IN SAN MATEO COUNT PAVEMENT REHABILITATION        | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET;<br>BERKELEY CA 94710<br>(510)526-3424                    | CHOI, EUNMI<br>1007 KNOX AVE.<br>SAN JOSE, CA 95122<br>(408)210-8203            | \$44,261,358<br>\$25,083,339<br>\$3,369,751 | 01/29/20<br>02/19/20<br>11/30/21   | 29%<br>55%                     |
| 04-SCL-680-7.6/M9.9<br>04-2537C4                              |                  | IN SANTA CLARA AND ALAMEDA COUNTIES IN MILPITAS AND FREMONT FROM 0.02 MILE SOUTH OF ROUTE 237 TO EAST WARREN AVENUE UNDERCROSSING REPLACEMENT PLANTING            | JJ NGUYEN, INC.<br>3172 SALEM DR<br>SAN JOSE CA 95127<br>(408)259-7902                                  | BALINGIT, JOSE<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)867-4515     | \$1,270,052<br>\$1,136,139<br>\$3,375       | 12/18/17<br>02/09/18<br>03/17/22   | 0%<br>0%<br>PLANT EST<br>SATIS |
| 04-SCL-880-2.7/2.7<br>04-3AA104<br>20.20.201<br>130           |                  | NEAR SAN JOSE AT AIRPORT BLVD., ON RAMP TUNNEL (BRIDGE NUMBER 37-0654K). INSPECT, REPAIR EXIST FIRE DETECTION.  | NORCAL GENERAL CONSTRUCTION CORPORATION<br>751 MABURY ROAD<br>SAN JOSE CA 95133<br>(408)886-0335        | HINH, MINH<br>1007 KNOX AVENUE<br>SAN JOSE, CA 95122<br>(408)592-3785           | \$425,000<br>\$94,812<br>\$0                | 11/07/19<br>11/07/19<br>11/17/20   | 38%<br>22%                     |
| 04-SF-1-6.3/6.8<br>04-3J3004<br>ACNH-P001-(665)E<br>--()      |                  | IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 1 AT THE GENERAL DOUGLAS MACARTHUR TUNNEL REPLACE EXISTING LIGHTING SYSTEM                                       | NORCAL GENERAL CONSTRUCTION CORPORATION<br>751 MABURY RD;<br>SAN JOSE CA 95133<br>(408)886-0335         | KOOKS, CHARLES<br>585 LINDA MAR BLVD<br>PACIFICA, CA 94044<br>(510)754-0001     | \$2,571,982<br>\$0<br>\$0                   | 12/06/19<br>12/31/19<br>02/26/21   | 0%<br>0%                       |
| 04-SF-1-/.9<br>04-4K1104<br>BINH-P001-(654)E<br>--()          |                  | ON STATE ROUTE 1, IN THE CITY & COUNTY OF SAN FRANCISCO FROM SM/SF COUNTY LINE TO HOLLOWAY AVE AND FROM LINCOLN WAY TO RUCKMAN A REHABILITATE ROADWAY AND UPGRADE | GHILOTTI BROS., INC.<br>525 JACOBY STREET<br>SAN RAFAEL CA 94901<br>(415)454-7011                       | KOOS, CHARLES<br>585 LINDA MAR BLVD<br>PACIFICA, CA 94044<br>(650)738-3827      | \$15,617,306<br>\$14,909,921<br>\$138,003   | 03/14/19<br>04/05/19<br>01/04/21   | 77%<br>94%                     |
| 04-SF-80-5.6/7.6<br>04-3G4424<br>HA21                         |                  | IN THE CITY AND COUNTY OF SAN FRANCISCO AT THE SAN FRANCISCO OAKLAND BAY BRIDGE REPLACE SEISMIC DAMPERS ON SFOBB  | CALIFORNIA ENGINEERING CONTRACTORS INC.<br>20 HAPPY VALLEY ROAD<br>PLEASANTON CA 94566<br>(925)461-1500 | LARWIN, THOMAS<br>171 BURMA ROAD, BLDG #4<br>OAKLAND, CA 94607<br>(510)867-4545 | \$15,162,247<br>\$14,821,190<br>\$0         | 03/22/18<br>04/17/18<br>01/22/21   | 87%<br>98%                     |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code                       | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|--|--|---|------------------------------------|-------------------------|
| 04-SF-80-5.9/6.1<br>04-1W3304                            |                  | AT SAN FRANCISCO-OAKLAND BAY BRIDGE<br>POLYESTER CONCRETE OVERLAY AND BRIDGE<br>DECK JT REPAIR DIR'S ORDER EMERGENCY<br>F.A.<br>POLY CONC OVERLAY & BRIDGE DECK JT<br>REPAIR                | CALIFORNIA ENGINEERING<br>CONTRACTORS, INC.<br>20 HAPPY VALLEY ROAD<br>PLEASANTON, CA 94566<br>(925)461-1500 | LARWIN, THOMAS<br>585 LINDA MAR BLVD<br>PACIFICA, CA 94044<br>(510)867-4545    | \$697,000<br>\$0<br>\$0                   | 08/30/20<br>08/30/20<br>01/31/21   | 0%<br>0%                |
| 20.20.201<br>130   |                  |   |  |  |   |                                    |                         |
| 04-SF-80-7.9/7.9<br>04-1AA404                            |                  | IN SAN FRANCISCO COUNTY, AT YERBA<br>BUENA ISLAND DIR'S ORDER EMERGENCY<br>FA<br>REPLACE TWO AIR COMPRESSORS  | BCM SERVICE & ENGINEERING, INC<br>1418 MARIANI COURT SUITE 160<br>TRACY, CA 95376<br>(209)830-7033           | WONG, DUDLEY<br>25100 SANTA CLARA ST.<br>HAYWARD, CA 94545<br>(510)385-7628    | \$778,228<br>\$637,462<br>\$0             | 11/14/19<br>11/14/19<br>12/31/20   | 85%<br>82%              |
| 20.20.201<br>130   |                  |   |  |  |   |                                    |                         |
| 04-SF-82-/.1<br>04-4H7514<br>HSST-000C-(460)E<br>--()    |                  | IN SANTA CLARA AND SAN FRANCISCO<br>COUNTIES ON ROUTE 80,82,AND 130 AT<br>VARIOUS LOCATIONS.<br>INSTALL PEDESTRIAN CROSSWALK SAFETY   | DREAMBUILDER CONSTRUCTION<br>CORP.<br>18543 YORBA LINDA BLVD #346<br>YORBA LINDA, CA 92886<br>(714)463-4057  | NIKZAD, ALI<br>1007 KNOX AVENUE<br>SAN JOSE, CA 95122<br>(510)867-6047         | \$4,466,774<br>\$4,473,899<br>\$3,921     | 05/01/18<br>05/18/18<br>10/02/20   | 95%<br>98%              |
| 04-SF-101-1.5/2<br>04-3G6204<br>ACNH-Q101-(366)E<br>--() |                  | IN THE CITY AND COUNTY OF SAN<br>FRANCISCO AT ALEMANY CIRCLE<br>UNDERCROSSING<br>REHABILITATE BRIDGE.   | MYERS AND SONS CONSTRUCTION,<br>LLC<br>4600 NORTHGATE BLVD #100;<br>SACRAMENTO CA 95834<br>(916)283-9950     | DAVID, JOSE<br>585 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(510)754-0001      | \$31,964,544<br>\$25,697,935<br>\$689,630 | 02/20/20<br>03/03/20<br>11/23/20   | 72%<br>80%              |
| HA21   |                  |   |  |  |   |                                    |                         |
| 04-SF-101-3.2/4<br>04-3Q1204                             |                  | IN SAN FRANCISCO CO., ON RTE 101,<br>FROM 900FEET NORTH CESAR CHAVEZ ST.<br>UNDERCROSSING TO 200 FEET SOUTH OF<br>17TH ST UNDERCROSSINGORDE<br>PCC SLAB REPLACEMENT                         | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD., STE 100<br>SACRAMENTO, CA 95834                      | CYAN, ANDREW<br>585 LINDA MAR BLVD.<br>PACIFICA, CA 94044<br>(415)923-4248     | \$3,220,000<br>\$2,685,644<br>\$0         | 08/19/19<br>08/19/19<br>11/30/20   | 73%<br>83%              |
| 20.80.201<br>130   |                  |   |  |  |   |                                    |                         |
| 04-SM-1-15.5/22.9<br>04-4Q0904                           |                  | IN COUNTY OF SAN MATEO, NEAR HALFMOON<br>WAY,AT 2.7 MILES SOUTH OF ROUTE 84,<br>AND 0.1 MILE NORTH OF LOBITOS CREEK<br>DIR'S ORDER EMERGEN<br>CONSTRUCT RSP AT SLIPOUT, INJECTION<br>GROUTI | REDWOOD ENGINEERING<br>CONSTRUCTION<br>416 D STREET<br>REDWOOD CITY, CA 94063<br>(925)819-2960               | BOOSHEHRI, FRED<br>2350 PAGE MILL RD.,<br>PALO ALTO, CA 94304<br>(650)222-7241 | \$1,765,000<br>\$1,491,593<br>\$0         | 05/31/19<br>05/31/19<br>09/30/20   | 100%<br>85%<br>OVER RUN |
| 20.20.201<br>130   |                  |   |  |  |   |                                    |                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code                     | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|--|---|--|------------------------------------|------------------------------------|-------------------------|
| 04-SM-1-36.0/36.6<br>04-3Q7904                         |                  | IN SAN MATEO COUNTY, IN MONTARA BETWEEN 2ND STREET AND 14 STREET DIRECTOR'S ORDER EMERGENCY F.A. CONSTRUCT RSP AND REPLACE CULVERT             | PMK CONTRACTORS, LLC<br>1580 CHABOT COURT, 2ND FLOOR,<br>HAYWARD, CA 94545<br>(510)259-6218 | YAN, ANDREW<br>785 LINDA MAR BLVD,<br>PACIFICA CA 94044<br>(415)923-4248       | \$840,000<br>\$213,546<br>\$0      | 05/14/19<br>05/14/19<br>12/31/20   | 50%<br>25%              |
| 20.20.201<br>130                                       |                  |  |   |  |                                    |                                    |                         |
| 04-SM-1-37.7/37.7<br>04-4Q1404                         |                  | IN SAN MATEO COUNTY, NEAR MONTARA AT 0.9 MILE SOUTH OF DEVIL'S SLIDE TUNNELS CONSTRUCT SECENT PILE WALL  | GORDON N BALL, INC.<br>333 CAMILLE AVE<br>ALAMO, CA 94507<br>(925)838-5675                  | YAN, ANDREW<br>585 LINDA MAR BLVD<br>PACIFICA, CA 94044<br>(415)923-4248       | \$3,980,000<br>\$2,490,551<br>\$0  | 05/14/19<br>05/14/19<br>11/30/20   | 60%<br>63%              |
| 20.20.201<br>130                                       |                  |  |   |  |                                    |                                    |                         |
| 04-SM-1-38.6/39.4<br>04-1AC504                         |                  | NEAR PACIFICA, AT THE TOM LANTOS ("DEVIL'S SLIDE")TUNNELS DIR'S ORDER EMERGENCY F.A INSTALL TEMPORARY BACKUP GENERATORS                        | MONTEREY MECHANICAL CO.<br>8275 SAN LEANDRO STREET<br>OAKLAND, CA 94621<br>(510)636-4303    | WONG, DUDLEY<br>25100 SANTA CLARA ST<br>HAYWARD, CA 94544<br>(510)385-7628     | \$4,935,000<br>\$41,529<br>\$0     | 12/11/19<br>01/16/20<br>12/31/20   | 100%<br>1%<br>OVER RUN  |
| 20.20.201<br>130                                       |                  |  |   |  |                                    |                                    |                         |
| 04-SM-1-39.0/39<br>04-1AA004                           |                  | IN SAM MATEO COUNTY, NEAR PACIFICA, AT TOM LANTOS (DEVILS SLIDE) TUNNELS DIR'S ORDER EMERGENCY F.A. INSTALL MD VOLT ELECT GENERATOR SYSTEM     | MONTEREY MECHANICAL CO<br>8275 SAN LEANDRO STREET<br>OAKLAND, CA 94621                      | WONG, DUDLEY<br>171 BURMA ROAD BLDG 4<br>OAKLAND, CA 94607<br>(510)385-7628    | \$7,955,435<br>\$1,019,354<br>\$0  | 08/20/19<br>08/20/19<br>12/31/20   | 100%<br>13%<br>OVER RUN |
| 20.20.201<br>130                                       |                  |  |   |  |                                    |                                    |                         |
| 04-SM-1-/10.6<br>04-0C9304<br>ACNH-P001-(671)E<br>--() |                  | IN SAN MATEO COUNTY NEAR PESCADERO FROM SAN MATEO AND SANTA CRUZ COUNTY LINE TO 0.1 MILE SOUTH OF BEAN HOLLOW ROAD PAVEMENT REHABILITATION AND | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE<br>SAN JOSE CA 95138<br>(408)574-1400           | BOOSHEHRI, FRED<br>2350 PAGE MILL ROAD<br>PALO ALTO, CA 94304<br>(650)222-7241 | \$7,996,424<br>\$8,595<br>\$8,595  | 06/30/20<br>07/28/20<br>06/30/21   | 8%<br>0%                |
| HA22   |                  |  |   |  |                                    |                                    |                         |
| 04-SM-84-2.1/2.1<br>04-2K6604                          |                  | IN SAN MATEO COUNTY ON ROUTE 84 IN SAN GREGORIO 1 MILE EAST OF ROUTE 84/ROUTE 1 INTERSECTION. INJECTION GROUTING AT SLIPOUT.                   | JOSEPH J. ALBANESE, INC.<br>851 MARTIN AVE;<br>SANTA CLARA CA 95050<br>(408)727-5700        | FRED BOOSHEHRI<br>2350 PAGE MILL ROAD<br>PALO ALTO CA 94304<br>(650)222-7241   | \$327,470<br>\$306,403<br>\$0      | 04/24/20<br>05/14/20<br>07/31/20   | 100%<br>89%             |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code                       | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month             | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|---|---|--|------------------------------------|-------------------------|
| 04-SM-84-9.4/10<br>04-0J7204<br>ACNH-P081-(033)E<br>--() |                  | IN SAN MATEO COUNTY NEAR LA HONDA ON ROUTE 84 0.1 MILE EAST OF HILDEBRAND ROAD TO 0.2 MILE EAST OF LA HONDA CREEK BRIDGE AND ON R STORM WATER MITIGATION.           | DISNEY CONSTRUCTION, INC.<br>533 AIRPORT BLVD SUITE 120<br>BURLINGAME CA 94010<br>(650)259-9545     | BOOSHEHRI, FRED<br>2350 PAGE MILL ROAD<br>PALO ALTO, CA 94304<br>(650)222-7241              | \$1,246,294<br>\$231,700<br>\$231,700          | 05/21/20<br>07/17/20<br>12/31/20   | 14%<br>19%              |
| 04-SM-84-11.7/11.7<br>04-4Q1104                          |                  | IN COUNTY OF SAN MATEO, NEAR LAHONDA, AT 3.4 MILES EAST OF PESCADERO ROAD CONSTRUCT SOLDIER PILE AND LAGGING WALL   | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE #220<br>SAN JOSE, CA 95138<br>(408)574-1400             | BOOSHEHRI, FRED<br>2350 PAGE MILL RD.<br>PALO ALTO, CA 94304<br>(650)222-7241               | \$2,884,000<br>\$2,244,542<br>\$0              | 05/13/19<br>05/13/19<br>03/31/21   | 100%<br>78%<br>OVER RUN |
| 20.20.201<br>130   |                  |   |   |   |  |                                    |                         |
| 04-SM-92-11.8/11.8<br>04-0P4304                          |                  | IN SAN MATEO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS WITH  | T.P.A. CONSTRUCTION, INC.<br>2406 CLUBHOUSE DRIVE<br>ROCKLIN CA 95765<br>(916)919-1624              | YAN, ANDREW<br>585 LINDA MAR BLVD<br>PACIFICA, CA 94044<br>(415)923-4248                    | \$1,134,704<br>\$541,332<br>\$24,000           | 06/06/19<br>07/08/19<br>12/31/20   | 70%<br>47%              |
| HM3  |                  |   |   |   |  |                                    |                         |
| 04-SM-92-14.4/18.8<br>04-3G4544                          |                  | ON THE RICHMOND-SAN RAFAEL BRIDGE REPAIR SPALLED CONCRETE COLUMNS AND   | GOLDEN STATE BRIDGE, INC.<br>3701 MALLARD DRIVE;<br>BENICIA CA 94510<br>(925)372-8000               | ATAKO, KINGSTON<br>25100 SANTA CLARA ST.<br>HAYWRD, CA 94544<br>(650)222-7529               | \$14,888,813<br>\$4,439,042<br>\$250,730       | 12/31/19<br>01/14/20<br>06/09/23   | 17%<br>30%              |
| HA21   |                  |   |   |   |  |                                    |                         |
| 04-SM-101-/21.8<br>04-1J5694                             |                  | US 101 BETWEEN 0.3 MILE NORTH OF SAN ANTONIO IC (SCL PM 50.6) IN SANTA CLARA COUNTY AND 0.3 MILE SOUTH OF RAND AVENUE INTERCHANG THE CONTRACT WILL WIDEN ROUTE 101, | KIEWIT INFRASTRUCTURE WEST CO<br>4650 BUSINESS CENTER DR<br>FAIRFIELD CA 94534<br>(707)439-7300     | MCCRANK, SCOTT<br>1700 S AMPHLETT BLVD<br>SUITE 101<br>SAN MATEO, CA 94402<br>(510)393-5750 | \$332,070,418<br>\$102,246,644<br>\$12,342,263 | 12/03/19<br>01/09/20<br>08/09/22   | 22%<br>31%              |
| 04-SM-101-/6.6<br>04-1J5614                              |                  | IN SAN MATEO AND SANTA CLARA COUNTIES BETWEEN 0.3 MILE NORTH OF SAN ANTONIO ROAD INTERCHANGE AND WHIPPLE AVENUE INTERCHANGE REMOVE CONCRETE BARRIER, INSTALL        | KIEWIT INFRASTRUCTURE WEST CO<br>4650 BUSINESS CENTER DRIVE<br>FAIRFIELD, CA 94534<br>(925)754-0624 | INORI, DOUGLAS<br>1700 SOUTH AMPHLETT BLVD, #101<br>SAN MATEO, CA 94402<br>(650)333-4036    | \$65,590,440<br>\$64,214,741<br>\$0            | 12/21/18<br>01/23/19<br>01/26/21   | 60%<br>100%             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code                        | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month     | Awarded Approved Est Comp Accepted           | %Time % Work Message          |
|---|------------------|---|---|---|--|--|-------------------------------|
| 04-SM-280-.2/3.4<br>04-0J6704<br>ACNH-000C-(497)E<br>--() |                  | IN THE CITY AND COUNTY OF SAN FRANCISCO, SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS MVP & PAVE GORE AREA   | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE STE 220<br>SAN JOSE CA 95138<br>(408)574-1400                       | BORJA, ROBERTO<br>1700 S AMPHLETT BOULEVARD<br>SAN MATEO CA 94402<br>(510)385-7107          | \$2,666,289<br>\$2,546,979<br>\$0      | 08/09/19<br>08/28/19<br>07/28/20<br>09/02/20 | 100%<br>100%<br><br>COMPLETED |
| 04-SM-280-10.8/M27.4<br>04-2Q1004                         |                  | IN SAN MATEO COUNTY IN VARIOUS CITIES FROM ROUTE 280/92 SEPARATION TO ST. CHARLES AVENUE OVERCROSSING RESTRIPE DELINEATION.                                       | PAVE-TECH INC.<br>2231 LA MIRADA DRIVE;<br>VISTA CA 92081<br>(760)727-8700                                      | BORJA, ROBERTO<br>1700 S AMPHLETT BOULEVARD<br>SAN MATEO CA 94402<br>(510)385-7107          | \$1,812,885<br>\$1,819,064<br>\$17,000 | 04/15/20<br>05/08/20<br>10/15/20             | 100%<br>99%                   |
| 04-SOL-29-/6<br>04-3Q9904                                 |                  | IN SOLANO COUNTY IN VALLEJO ON ROUTE 29 FROM SEQUOIA AVENUE TO NAPA COUNTY LINE AND ON ROUTE 80 AT 0.1 MILE SOUTH OF ROUTE 80/29 COLD PLANE AC PAVEMENT AND PLACE | A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION<br>400 SUNRISE BLVD.<br>ROSEVILLE CA 95661<br>(916)757-6400 | TRAN, QUANG<br>324 CAMPUS LANE, SUITE T<br>FAIRFIELD, CA 94534<br>(510)773-8499             | \$1,196,793<br>\$806,460<br>\$806,460  | 05/18/20<br>07/02/20<br>10/07/20             | 71%<br>58%                    |
| 04-SOL-80-.3/1<br>04-2AC104                               |                  | IN VALLEJO, AT THE CARQUINEZ BRIDGE TOLL PLAZA DIR'S ORDER EMERGENCY F.A. REMOVE TREES, INSTALL EROSION CONTROL   | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br>BERKELEY, CA 94710<br>(916)439-4712                            | DOS SANTOS, FERNANDO<br>324 CAMPUS LANE, STE. T<br>FAIRFIELD, CA 94534<br>(510)385-6774     | \$5,145,000<br>\$2,221,118<br>\$0      | 01/28/20<br>01/28/20<br>12/15/20             | 61%<br>43%                    |
| 20.20.201<br>130  |                  |   |   |   |  |  |                               |
| 04-SOL-80-.5/1<br>04-2AC504                               |                  | IN VALLEJO, AT THE CARQUIZEZ BRIDGE TOLL PLAZA DIR'S ORDER EMERGENCY F.A. REPAIR FIRE-DAMAGED ELECTRICAL EQUIPMENT  | JDI ELECTRICAL SERVICES, INC.<br>624 COMMERCE CT.<br>MANTECA, CA 95336  | DOS SANTOS, FERNANDO<br>324 CAMPUS LANE, STE. T<br>FAIRFIELD, CA 94534<br>(510)385-6774     | \$885,000<br>\$168,956<br>\$0          | 11/13/19<br>11/13/19<br>09/30/20             | 100%<br>19%<br>OVER RUN       |
| 20.20.201<br>130  |                  |   |   |   |  |  |                               |
| 04-SOL-80-1.8/4.4<br>04-0J7104                            |                  | IN SOLANO COUNTY IN VALLEJO AT VARIOUS LOCATIONS RAISE THE O/C- VERTICAL CLEARANCE  | BROSAMER & WALL , INC<br>1777 OAKLAND BLVD , SUITE 300<br>WALNUT CREEK CA 94596<br>(925)395-5207                | DOS SANTOS, FERNANDO<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)385-6774 | \$21,699,153<br>\$30,000<br>\$30,000   | 03/17/20<br>04/16/20<br>09/05/23             | 2%<br>0%                      |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code                                   | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|--|---|---------------------------------------|------------------------------------|-------------------------|
| 04-SOL-80-13.9/13.9<br>04-3G6904<br>BHIM-080 -(370)E<br>--()<br>HA21 |                  | NEAR FAIRFIELD, AT DAN WILSON CREEK<br>BRIDGE NO. 23-0006. REHABILITATE<br>BRIDGE.<br>BRIDGE DECK REPLACEMENT     | BRIDGEWAY CIVIL CONSTRUCTORS,<br>INC.<br>3333 VACA VALLEY PARKWAY,2000<br>VACAVILLE, CA 95688<br>(707)455-7033 | TRAN, QUANG<br>324 CAMPUS LANE,<br>SUITE T<br>FAIRFIELD, CA 94534<br>(510)773-8499              | \$2,773,634<br>\$2,629,077<br>\$2,806 | 01/11/19<br>02/05/19<br>11/09/20   | 99%<br>98%              |
| 04-SOL-84-2.5/2.5<br>04-4Q1704                                       |                  | IN SOLANO COUNTY, IN RIO VISTA, AT<br>THE CACHE SLOUGH FERRY RAMP<br>REPLACE TIMBER SHEATHINGS AND WALERS         | THE DUTRA GROUP<br>2350 KERNER BLVD., SUITE 200<br>SAN RAFAEL, CA 94901-5595                                   | TRAN, QUANG<br>324 CAMPUS LANE, STE<br>'T'<br>FAIRFIELD, CA 94534<br>(510)773-8499              | \$2,390,149<br>\$1,675,386<br>\$0     | 06/12/19<br>06/12/19<br>12/31/20   | 100%<br>70%             |
| 20.20.201<br>130   |                  |   |  |   |                                       |                                    |                         |
| 04-SOL-680-1.9/0<br>04-4J0404  |                  | IN SOLANO COUNTY, IN BENICIA, AT 0.9<br>MILE SOUTH OF LAKE HERMAN ROAD<br>OVERCROSSING.<br>SLOPE SLIPOUT REPAIR   | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET;<br>BERKELEY CA 94710<br>(510)526-3424                           | AQUINO,NOEL<br>324 CAMPUS LANE STE T<br>FAIRFIELD, CA 94534<br>(707)580-4429                    | \$620,143<br>\$110,690<br>\$110,690   | 08/18/20<br>08/27/20<br>10/23/20   | 20%<br>18%              |
| 04-SON-1-11.2/11.2<br>04-4Q0304                                      |                  | AT BODEGA BAY, AT 0.2 MILE SOUTH OF<br>BAY HILL ROAD<br>REPLACE CSP CULVERT WITH RCBC                             | VALENTINE CORPORATION<br>111 PELICAN WAY<br>SAN RAFAEL, CA 94901<br>(415)453-3732                              | CHI, JOHNATHAN<br>4030 OCCIDENTAL,<br>SUITE A<br>SANTA ROSA, CA 95401-<br>5801<br>(510)376-8218 | \$5,142,755<br>\$4,344,831<br>\$0     | 05/01/19<br>05/01/19<br>10/15/20   | 100%<br>84%<br>OVER RUN |
| 20.20.201<br>130   |                  |   |  |   |                                       |                                    |                         |
| 04-SON-1-15.4/15.4<br>04-3Q9304                                      |                  | IN SONOMA COUNTY, NEAR CARMET, AT 0.4<br>MILE NORTH OF CALLE DEL SOL<br>CONST RDWAY REALIGNMENT AND CIDH<br>PILES | PIAZZA CONSTRUCTION<br>PO BOX 573<br>PENNGROVE, CA 94951<br>(707)876-3410                                      | CHI, JOHNATHAN<br>4030 OCCIDENTAL,<br>BLDG. A<br>SANTA ROSA, CA 95401-<br>5801<br>(510)376-8218 | \$3,354,022<br>\$2,931,022<br>\$0     | 06/10/19<br>06/10/19<br>12/31/20   | 100%<br>87%<br>OVER RUN |
| 20.20.201<br>130   |                  |   |  |   |                                       |                                    |                         |
| 04-SON-1-22.6/22.6<br>04-4Q1004                                      |                  | NEAR JENNER, AT 1.3 MILES SOUTH OF<br>MUNIZ RANCH DIR'S ORDER EMERGENCY<br>F.A.<br>CONSTRUCT SOLDIER PILE WALL    | VALENTINE CORPORATION<br>111 PELICAN WAY<br>SAN RAFAEL, CA 94901   | LAW, CLIFF<br>4030 OCCIDENTAL BLDG<br>A<br>SANTA ROSA, CA 95401-<br>5801<br>(510)393-9778       | \$3,155,000<br>\$2,061,402<br>\$0     | 09/26/19<br>09/26/19<br>12/30/20   | 44%<br>65%              |
| 20.20.201<br>130   |                  |   |  |   |                                       |                                    |                         |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code  | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month     | Awarded Approved Est Comp Accepted           | %Time % Work Message               |
|---|------------------|--|--|--|--|--|------------------------------------|
| 04-SON-1-24.2/24.2<br>04-4Q4204   |                  | IN SONOMA COUNTY, NEAR JENNER, AT 0.2 MILE SOUTH OF RUSSIAN GULCH BRIDGE CONSTRUCT SOLDIER PILE WALL, DRAINAGE SYST                    | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE<br>ALAMO, CA 94507<br>(925)838-5675                       | BRAJNIKOF, LEONARD<br>4030 OCCIDENTAL, BLDG A<br>SANTA ROSA, CA 95401-5801<br>(707)249-7557  | \$2,097,902<br>\$2,035,055<br>\$0      | 06/19/19<br>06/19/19<br>07/30/20<br>08/27/20 | 100%<br>100%<br><br>OVER RUN       |
| 20.20.201<br>130  |                  |  |  |  |  |  |                                    |
| 04-SON-1-24.4/24.4<br>04-2J5404<br>ACST-P001-(648)E<br>--()                         |                  | IN SONOMA COUNTY NEAR JENNER AT 0.1 MILES SOUTH OF RUSSIAN GULCH BRIDGE REPAIR ROADWAY SLIP-OUTS.                                      | GORDON N. BALL, INC.<br>333 CAMILLE AVENUE<br>ALAMO CA 94507<br>(925)838-5675                        | BRAJNIKOFF, LEONARD<br>4030 OCCIDENTAL RD., SUITE A<br>SANTA ROSA, CA 95401<br>(707)249-7557 | \$3,030,936<br>\$3,033,028<br>\$0      | 01/11/19<br>02/05/19<br>11/16/20             | 100%<br>100%<br><br>OVER RUN       |
| 04-SON-1-25.0/30.5<br>04-3Q3704   |                  | IN SONOMA COUNTY NEAR JENNER FROM 0.5 MILE NORTH OF RUSSIAN GULCH CREEK TO 119 MAIN ST; 2.5 MILES SOUTH OF FORT ROSS ROAD. DIGOUTS     | VINTAGE PAVING COMPANY, INC<br>WINTERS CA 95694<br>(530)795-0132                                     | BRAJNIKOFF, LEONARD<br>4030 A. OCCIDENTAL ROAD<br>SANTA ROSA, CA 95401<br>(707)249-7557      | \$619,978<br>\$646,976<br>\$0          | 04/17/20<br>05/14/20<br>07/03/20<br>08/28/20 | 100%<br>100%<br><br>COMPLETED      |
| 04-SON-12-9.5/15.3<br>04-0J6804<br>ACST-000C-(511)E<br>--()                         |                  | IN MARIN AND SONOMA COUNTIES AT VARIOUS LOCATIONS HIGHWAY WORKER SAFETY IMPROVEMENTS.  | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT BLDG B#400<br>CONCORD CA 94520<br>(925)687-6666   | HABTESELIASSIE, DAWIT<br>756 FRANCISCO BLVD WEST<br>SAN RAFAEL, CA 94901<br>(510)385-6980    | \$1,628,929<br>\$1,482,701<br>\$38,518 | 11/04/19<br>11/26/19<br>12/29/20             | 42%<br>90%                         |
| 04-SON-12-15.5/16<br>04-264H64<br>ACNH-PQ10-(273)N<br>NHP0-12 1-(0E)<br>--()<br>HB5 |                  | IN SONOMA COUNTY IN AND NEAR PETALUMA AND SANTA ROSA ON ROUTE 12 AND ON ROUTE 101 AT VARIOUS CONSTRUCT FOLLOW-UP LANDSCAPING.          | WABO LANDSCAPE & CONSTRUCTION, INC.<br>726 ALFRED NOBEL DRIVE<br>HERCULES, CA 94547<br>(510)741-9226 | SIMPSON, JOHN<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)867-4515                   | \$2,204,675<br>\$1,914,760<br>\$8,720  | 12/15/16<br>01/11/17<br>11/20/20             | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 04-SON-12-17.7/18.2<br>04-4G2204<br>SNHG-P012-(124)E<br>--()                        |                  | IN SONOMA COUNTY IN SANTA ROSA ON ROUTE 12 FROM FARMERS LANE TO 0.2 MILE WEST OF BRUSH CREEK ROAD. INSTALL CONCRETE MEDIAN BARRIER AND | GHILOTTI BROS., INC.<br>525 JACOBY STREET<br>SAN RAFAEL CA 94901<br>(415)454-7011                    | BRAJNIKOFF, LEONARD<br>4030 OCCIDENTAL ROAD, UNIT A<br>SANTA ROSA, CA 94501<br>(707)249-7557 | \$5,831,186<br>\$5,863,686<br>\$36,204 | 12/06/17<br>01/04/18<br>09/22/20             | 76%<br>100%                        |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|---|------------------|--|--|--|---|------------------------------------|--------------------------------|
| 04-SON-37-.3/.3<br>04-2J5004                                |                  | IN SONOMA COUNTY NEAR NOVATO AT THE EAST APPROACH OF PETALUMA RIVER BRIDGE. SETTLEMENT RESTORATION   | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br>BERKELEY CA 94710<br>(510)526-3424                                  | HAL STREATER<br>1009 CLEGG COURT,<br>UNIT G<br>PETALUMA, CA 94954<br>(707)249-9601       | \$358,689<br>\$213,121<br>\$0               | 12/12/18<br>01/09/19<br>07/30/19   | 2%<br>19%<br>SUSPENDED         |
| 04-SON-37-2.6/2.6<br>04-1A2104<br>ACNH-P037-(216)E<br>--()  |                  | NEAR VALLEJO, AT EAST OF ROUTE 121. REPLACE WEIGH-IN-MOTION (WIM)  | CALIFORNIA HIGHWAY CONST. CONSTRUCTION GROUP, INC.<br>1647 WILLOW PASS RD #150;<br>CONCORD CA 94520<br>(925)766-7014 | RUSSELL, STEVE<br>756 FRANCISCO BLVD<br>WEST<br>SAN RAFAEL, CA 94901<br>(510)774-6297    | \$1,718,000<br>\$1,634,134<br>\$536,535     | 11/14/19<br>12/13/19<br>11/02/20   | 78%<br>95%                     |
| 04-SON-101-3.7/7.2<br>04-2640F4<br>ACNH-Q101-(353)N<br>--() |                  | IN SONOMA COUNTY, IN PETALUMA FROM ROUTE 101/116 SEPARATION TO 0.4 MILE NORTH OF CORONA ROAD OVERCROSSING. CONSTRUCT HOV LANES INCLUDING SOUND   | GHILOTTI CONSTRUCTION CO.<br>246 GHILOTTI AVE;<br>SANTA ROSA CA 95407<br>(707)585-1221                               | DUNCAN, RICHARD<br>1009 GLEGG CT., ST G<br>PETALUMA, CA 94954<br>(510)812-6444           | \$81,029,062<br>\$29,127,205<br>\$2,423,956 | 08/08/19<br>09/17/19<br>12/05/22   | 27%<br>36%                     |
| HBI<br>04-SON-101-9.0/9<br>04-0J1004                        |                  | NEAR PETALUMA, NORTH OF PEPPER ROAD. REPAIR SLIDE.   | HANFORD APPLIED RESTORATION & CONSERVATION<br>765 BAYWOOD DRIVE, SUITE 237;<br>PETALUMA CA 94954<br>(707)996-6633    | CHOI, GINA<br>1009 CLEGG COURT<br>PETALUMA, CA 94954<br>(510)385-8178                    | \$739,071<br>\$639,843<br>\$1,400           | 12/26/19<br>01/14/20<br>06/29/21   | 35%<br>96%                     |
| 04-SON-101-22.3/23.3<br>04-1Q8604                           |                  | IN SONOMA COUNTY IN SANTA ROSA FROM 0.2 MILE SOUTH OF BICENTENNIAL WAY OVERCROSSING TO 0.5 MILE NORTH OF MENDOCINO AVENUE OVERCROS TREE PLANTING | BORTOLUSSI & WATKIN, INC.<br>77 LARKSPUR STREET<br>SAN RAFAEL CA 94901<br>(415)453-4675                              | SIMPSON, JOHN<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)867-4515               | \$560,973<br>\$398,965<br>\$2,998           | 05/28/19<br>06/20/19<br>05/03/23   | 0%<br>0%<br>PLANT EST<br>SATIS |
| 04-SON-101-32.8/54.2<br>04-0J6424                           |                  | IN AND NEAR WINDSOR, HEALDSBURG, AND CLOVERDALE, FROM OLD REDWOOD HIGHWAY TO 2.0 MILES SOUTH OF MENDOCINO COUNTY LINE. ROADWAY REHABILITATION.   | O.C. JONES & SONS, INC.<br>1520 FOURTH STREET<br>BERKELEY CA 94710<br>(510)526-3424                                  | VALEH, SYD H.<br>4030 OCCIDENTAL ROAD<br>UNIT A<br>SANTA ROSA, CA 95401<br>(510)385-6972 | \$54,317,518<br>\$32,275,227<br>\$3,108,775 | 12/24/19<br>01/14/20<br>06/23/21   | 21%<br>58%                     |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 04**

| Location Contract Fed Aid Pgm Code                                   | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|--|------------------|--|--|---|--|------------------------------------|--------------------------------|
| 04-SON-101-/4.5<br>04-2640N4<br>PL16-6204-(127)<br>--()              |                  | IN SONOMA COUNTY, FROM THE MARIN/<br>SONOMA COUNTY LINE TO PETALUMA BLVD<br>SOUTH INTERCHANGE<br>CONSTRUCT HOV LANES   | GHILOTTI CONSTRUCTION CO. INC.<br>246 GHILOTTI AVENUE<br>SANTA ROSA CA 95407<br>(707)585-1221                                | CHOI, GINA<br>1009 CLEGG COURT UNIT<br>G<br>PETALUMA, CA 94954<br>(510)385-8178                 | \$30,199,563<br>\$30,101,232<br>\$17,423 | 04/09/18<br>04/27/18<br>11/09/20   | 100%<br>98%                    |
| 04-SON-116-26.6/26.9<br>04-1G8404<br>ACNH-P116-(049)E<br>--()        |                  | IN SEBASTOPOL, FROM KEATING AVENUE TO<br>WILLOW STREET; ALSO FROM MCKINLEY<br>STREET TO JOE RODORA TRAIL.<br>UPGRADE CURB RAMPS, DRIVEWAYS AND                                 | DREAMBUILDER CONSTRUCTION CORP<br>DBA DREAMBUILDER<br>18543 YORBA LINDA BLVD # 376;<br>YORBA LINDA CA 92886<br>(714)646-3697 | BRAJNIKOFF, LEONARD<br>4030-A OCCIDENTAL RD.<br>SANTA ROSA, CA 95401<br>(707)249-7557           | \$1,681,769<br>\$1,436,488<br>\$63,259   | 10/11/19<br>11/12/19<br>10/20/20   | 63%<br>85%                     |
| HBI<br>04-SON-116-30.9/31.4<br>04-4G3804<br>HSNH-P116-(050)E<br>--() |                  | NEAR COTATI FROM 0.3 MI EAST OF<br>HESSEL ROAD TO 0.1 MI EAST OF<br>BARTLESON ROAD<br>CONSTRUCT BRIDGE, RET WALLS, TRAFF<br>SIGNAL   | GHILOTTI CONSTRUCTION CO. INC.<br>246 GHILOTTI AVENUE<br>SANTA ROSA CA 95407<br>(707)585-1221                                | BRAJNIKOFF, LEONARD<br>4030 OCCIDENTAL RD.,<br>SUITE A<br>SANTA ROSA, CA 95401<br>(707)249-7557 | \$5,210,531<br>\$4,921,020<br>\$582,178  | 03/15/19<br>04/09/19<br>01/05/21   | 68%<br>92%                     |
| 04-SON-128-5.0/24.7<br>04-2AC004<br>20.20.201<br>130                 |                  | IN AND NEAR HEALDSBURG, AT VARIOUS<br>LOCATIONS<br>RECONSTRUCT FIRE-DAMAGED ROADWAY<br>FACILITIE   | TEAM GHILOTTI, INC.<br>2531 PETALUMA BLVD. SOUTH<br>PETALUMA, CA 94952<br>(707)763-8700                                      | CRAWFORD, PAUL<br>1009 CLEGG CT., STE.<br>G<br>PETALUMA, CA 94954-1143<br>(510)867-6793         | \$4,735,000<br>\$4,021,482<br>\$0        | 11/06/19<br>11/06/19<br>06/30/20   | 99%<br>85%                     |
| 04-SON-128-24.2/24.7<br>04-1Q8704                                    |                  | IN SONOMA AND NAPA COUNTIES FROM 0.1<br>MILE EAST OF BIDWELL CREEK BRIDGE TO<br>0.7 MILE WEST OF BENNETT LANE AND 0.4<br>MILE WEST OF KNOXV<br>HIGHWAY PLANTING & TREE REMOVAL | BORTOLUSSI & WATKIN, INC.<br>77 LARKSPUR STREET<br>SAN RAFAEL CA 94901<br>(415)453-4675                                      | SIMPSON, JOHN<br>3401 REGATTA BLVD.<br>RICHMOND, CA 94804<br>(510)867-4515                      | \$654,730<br>\$399,491<br>\$1,526        | 05/21/19<br>06/05/19<br>03/30/23   | 0%<br>0%<br>PLANT EST<br>SATIS |

**Totals:      Authorized Final Amt:      \$1,351,863,139      Completed to Date:      \$806,635,516      Work This Month:      \$42,708,979**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 05**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message     |
|---|------------------|---|--|---|---|------------------------------------|--------------------------|
| 05-MON-0-/0<br>05-1G3104<br>SSTG-000C-(503)E<br>--()        |                  | IN MONTEREY, SAN BENITO AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS<br>FURNISH & INSTALL ROADSIDE SIGNS  | HIGHWAY SPECIALTY COMPANY INC<br>6594 EASTSIDE ROAD<br>REDDING CA 96001<br>(530)949-5631                               | BALJINDER BRAR<br>8115 PRUNEDALE NORTH RD<br>PRUNEDALE, CA 93907<br>(805)610-8215   | \$843,173<br>\$783,858<br>\$0               | 10/22/19<br>11/19/19<br>09/14/20   | 87%<br>93%               |
| HB1   |                  |   |  |   |   |                                    |                          |
| 05-MON-1-2.5/67.3<br>05-1F0804<br>BlST-P001-(643)E<br>--()  |                  | IN MONTEREY COUNTY AT VARIOUS LOCATIONS FRON 2.5 MILES NORTH OF THE SAN LUIS OBISPO COUNTY LINE TO 0.6 MILE SOUTH OF MALPASO CREEK<br>CULVERT REHABILITATION    | SERAFIX ENGINEERING CONTRACTORS, INC.<br>7 CROW CANYON COURT, STE 250<br>SAN RAMON CA 94583<br>(925)552-8253           | SILVA, RICK<br>775 ARLINGTON ST.<br>CAMBRIA, CA 93428<br>(805)471-2102              | \$3,615,422<br>\$3,351,287<br>\$3,200       | 10/02/18<br>10/25/18<br>09/29/20   | 100%<br>99%<br>OVER RUN  |
| 05-MON-1-28.1/28.1<br>05-1K1604<br>HM                       |                  | IN MONTEREY COUNTY NEAR LUCIA AT THE BIG CREEK BRIDGE<br>ELECTROCHEMICAL CHLORIDE   | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711                   | RODGER JOHNSON<br>1529 HWY 68<br>MONTEREY, CA 93940<br>(831)455-5707                | \$10,716,143<br>\$5,832,378<br>\$55,454     | 04/24/19<br>05/28/19<br>08/06/21   | 50%<br>53%<br>SUSPENDED  |
| 05-MON-1-39.8/74.6<br>05-1F6804<br>ACST-P001-(662)E<br>--() |                  | IN MONTEREY COUNTY NEAR BIG SUR FROM TORRE CANYON BRIDGE TO SAN LUIS STREET (N)<br>PAVEMENT PRESERVATION  | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE STE 220<br>SAN JOSE CA 95138<br>(408)574-1400                              | DUSSELL PATRICK<br>1529 HWY 68<br>MONTEREY, CA 93940<br>(831)427-4706               | \$22,389,608<br>\$12,691,667<br>\$1,043,862 | 11/05/19<br>11/22/19<br>07/22/21   | 35%<br>56%<br>SUSPENDED  |
| HA22  |                  |   |  |   |   |                                    |                          |
| 05-MON-1-58.3/59.8<br>05-1A0004<br>HSST-P001-(647)E<br>--() |                  | IN MONTEREY COUNTY NORTH OF BIG SUR FROM 1 MILE SOUTH OF THE BIXBY CREEK BRIDGE TO 0.25 MILES SOUTH OF THE ROCKY CREEK BRIDGE<br>SHOULDER WIDENING, GUARDRAIL   | GRANITE CONSTRUCTION COMPANY<br>580 WEST BEACH STREET<br>WATSONVILLE CA 95076<br>(831)763-6100                         | PAT DUSSELL<br>1529 SALINAS HWY<br>MONTEREY, CA 93940<br>(831)246-1166              | \$3,123,717<br>\$3,244,789<br>\$3,612       | 12/07/18<br>01/09/19<br>10/13/20   | 100%<br>94%<br>SUSPENDED |
| HB1   |                  |   |  |   |   |                                    |                          |
| 05-MON-1-100.7/102<br>05-1C9804<br>ACNH-000C-(498)E<br>--() |                  | IN SANTA CRUZ AND MONTEREY COUNTIES, FROM 0.2 MILES SOUTH OF SALINAS ROAD OC TO 0.2 MILES NORTH OF LARKING VALLEY ROAD UC<br>CONSTRUCT MAINTENANCE VEHICLE PULL | A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION<br>400 SUNRISE AVE. SUITE 300;<br>ROSEVILLE CA 95661<br>(916)757-6400 | IAN NGUYEN<br>140 DUBOIS STREET<br>SUITE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706 | \$4,399,539<br>\$4,033,233<br>\$58,121      | 08/26/19<br>09/17/19<br>10/20/20   | 56%<br>90%               |
| HA25  |                  |   |  |   |   |                                    |                          |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 05**

| Location Contract Fed Aid Pgm Code   | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|--|---|--|---|------------------------------------|-------------------------|
| 05-MON-1-/0<br>05-1M6204   |                  | MON,SBT,SCR CNTYS @ VAR ON HWY<br>1,9,17,25,<br>35,68,101,152,156,&183.REMOVE/INSTALL<br>BACKPLATES,PLACE SIGNAL AHEAD SIGNS<br>DIRS EFA 05A22                               | PTM GENERAL ENGINEERING<br>SERVICES, INC<br>5942 ACORN ST<br>RIVERSIDE, CA 92504<br>(958)722-5678           | NGUYEN, IAN<br>140 DUBOIS ST, STE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706             | \$845,000<br>\$505,467<br>\$0             | 02/24/20<br>03/26/20<br>08/20/20   | 30%<br>60%              |
| 20.20.201<br>130   |                  | REMOVE/INSTALL BACKPLATE,SIGNAL<br>AHEAD SIGN  |   |  |   |                                    |                         |
| 05-MON-1-/0<br>05-1G7604<br>ANHG-0001-(513)E<br>PL62-05 0-(5)<br>--()<br>HB1 |                  | PROJECT LOCATED IN MON AND SCR<br>COUNTIES ON VARIOUS ROUTES<br>ELECTRICAL / SIGNS / MARKINGS /  | ALFARO COMMUNICATIONS<br>CONSTRUCTION,INC<br>15614 S. ATLANTIC AVENUE;<br>COMPTON CA 90221<br>(310)669-8949 |  | \$732,751<br>\$0<br>\$0                   | 04/03/20<br>05/08/20               | 0%<br>0%                |
| 05-MON-1-/0<br>05-1M7004   |                  | VARIOUS RTS & COUNTIES TO CONVERT<br>EXISTINGELEC SERVS FROM 480V TO 240V<br>& AUTOMATING TRAFFIC CENSUS<br>STANTIONS, WORKERS SAFETY DIRS<br>ELECTRICAL SERVICE CONVERSIONS | PTM GENERAL ENGINEERING<br>SERVICES INC<br>5942 ACORN ST<br>RIVERSIDE, CA 92504                             | BRAR, BALJINDER<br>8115 PRUNEDALE NORTH<br>RD<br>PRUNEDALE, CA 93907<br>(805)610-8215    | \$318,000<br>\$0<br>\$0                   | 05/06/20<br>05/22/20<br>09/30/20   | 0%<br>0%                |
| 20.20.201<br>130   |                  |  |   |  |   |                                    |                         |
| 05-MON-68-1.6/L4.1<br>05-1C2504<br>SNHG-P068-(027)E<br>--()<br>HB1           |                  | IN MONTEREY COUNTY IN AND NEAR<br>MONTEREY FROM 0.1 MILE EAST OF<br>PIEDMONT AVENUE TO 0.1 MILE EAST OF<br>SCENIC DRIVE OVERCROSSING<br>SHOULDER WIDENING, RUMBLE STRIPS,    | GRANITE CONSTRUCTION COMPANY<br>580 WEST BEACH STREET<br>WATSONVILLE CA 95076<br>(831)763-6100              | BERTHA ROMAN<br>1529 SALINAS HWY/HWY<br>68<br>MONTEREY, CA 93940<br>(831)375-5920        | \$4,203,992<br>\$3,955,492<br>\$55,291    | 02/19/19<br>03/21/19<br>09/20/20   | 100%<br>91%<br>OVER RUN |
| 05-MON-101-28.0/30.6<br>05-1F7404<br>BLNH-Q101-(348)E<br>--()<br>HA22        |                  | IN MONTEREY COUNTY NEAR SAN LUCAS<br>FROM 0.1 MILES SOUTH OF PARIS VALLEY<br>ROAD OC TO RANCHO UC<br>PAVEMENT REHABILITATION (2R)  | PAPICH CONSTRUCTION COMPANY<br>398 SUNRISE TERRACE<br>ARROYO GRANDE, CA 93420                               | NORRIS, AMY<br>102 S. WHITLEY<br>GARDENS DRIVE<br>PASO ROBLES, CA 93446<br>(805)550-1306 | \$26,198,538<br>\$20,332,186<br>\$753,263 | 04/03/19<br>05/01/19<br>01/25/21   | 76%<br>78%              |
| 05-MON-101-36.9/47.7<br>05-1F75U4<br>1NHG-Q101-(338)E<br>--()<br>HA22        |                  | IN MONTEREY COUNTY, IN AND NEAR<br>CITY FROM 0.4 MILES SOUTH OF WILD<br>HORSE ROAD OC TO TEAGUE AVENUE<br>PAVEMENT REHABILITATION, SEISMIC                                   | KING OHL USA INC<br>1920 MAIN STREET #310<br>IRVINE CA 92614<br>(949)242-4432                               | LANG, TIM<br>3230 RIVERSIDE AVENUE<br>#130<br>PASO ROBLES, CA 93446<br>(805)550-4651     | \$80,664,831<br>\$27,873,844<br>\$0       | 01/16/19<br>02/11/19<br>12/31/21   | 48%<br>35%              |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 05**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message  |
|---|------------------|--|--|---|---|------------------------------------|-----------------------|
| 05-MON-101-73.1/87.3<br>05-1F7004<br>BINH-Q101-(350)E<br>--() |                  | IN MONTEREY COUNTY FROM 0.5 MILES NORTH OF NORTH GONZALES OC TO EAST MARKET STREET UC PAVEMENT PRESERVATION  | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE #220<br>SAN JOSE CA 95138<br>(408)574-1400               | TYLER LAVERING<br>8115 PRUNEDALE NORTH ROAD<br>PRUNEDALE, CA 93907<br>(831)262-6572     | \$25,501,476<br>\$25,927,060<br>\$341,877   | 05/14/19<br>06/05/19<br>11/19/20   | 98%<br>97%            |
| HA22  |                  |  |  |   |   |                                    |                       |
| 05-MON-101-86.0/95.8<br>05-0N2004                             |                  | IN MONTEREY COUNTY IN AND NEAR SALINAS 0.4 MI NORTH OF THE AIRPORT BLVD OC TO 0.3 MI SOUTH OF THE SAN MIGUEL CANYON OC CONSTRUCT TRANSPORTATION MANAGEMENT             | STURGEON ELECTRIC CALIFORNIA, LLC.<br>13501 BENSON AVE;<br>CHINO CA 91214<br>(909)591-0000           | RODGER JOHNSON<br>1529 HWY 68<br>MONTEREY, CA 93940<br>(831)427-4706                    | \$1,625,200<br>\$680,660<br>\$0             | 10/16/19<br>11/22/19<br>09/08/20   | 89%<br>42%            |
| HB4N  |                  |  |  |   |   |                                    |                       |
| 05-MON-101-87.3/91.5<br>05-1C8904<br>BINH-Q101-(342)E<br>--() |                  | ON ROUTE 101 IN MONTEREY COUNTY IN THE CITY OF SALINAS BETWEEN EAST MARKET STREET OVERCROSSING AND 0.3 MILES SOUTH OF RUSSELL/ESPI ROADWAY REHABILITATION              | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE STE 220<br>SAN JOSE CA 95138<br>(408)574-1400            | TYLER LAVERING<br>8115 PRUNEDALE NORTH ROAD<br>PRUNEDALE, CA 93907<br>(831)262-6572     | \$37,559,435<br>\$26,761,020<br>\$2,054,743 | 12/13/18<br>01/07/19<br>11/04/20   | 41%<br>70%            |
| HA22  |                  |  |  |   |   |                                    |                       |
| 05-MON-101-91.2/99.2<br>05-0161H4<br>ACNH-Q101-(311)E<br>--() |                  | IN MONTEREY COUNTY, IN AND NEAR PRUNEDALE AT VARIOUS LOCATIONS, FROM 0.2 MILES NORTH OF LITTLE BEAR CREEK UNDERCROSSING TO 0.3 M LANDSCAPE MITIGATION                  | JJ NGUYEN, INC.<br>3172 SALEM DR<br>SAN JOSE CA 95127<br>(408)259-7982                               | SANTIAGO GARCIA<br>8115 PRUNEDALE NORTH ROAD<br>PRUNEDALE, CA 93907<br>(831)455-5466    | \$2,484,506<br>\$2,003,014<br>\$15,264      | 04/04/17<br>04/26/17<br>03/16/22   | 100%<br>80%           |
| 05-MON-101-97.3/97.3<br>05-1M7704                             |                  | IN MONTEREY COUNTY ON HWY 101 AT PM 97.3 REPLACE CULVERT, FILL VOID AND PROVIDE TEMPORARY TRAFFIC CONTROL DIRS EFA 05A2266 REPLACE CULVERT, FILL VOID, TRAFFIC CONTROL | GRANITE ROCK COMPANY<br>5225 HELLYER AVE STE 220<br>SAN JOSE, CA 95138                               | BUCKMAN, HOLLEE<br>8115 PRUNDALE NORTH RD<br>SALINAS, CA 93907<br>(831)427-4706         | \$385,000<br>\$0<br>\$0                     | 05/21/20<br>05/27/20<br>08/31/20   | 0%<br>0%<br>SUSPENDED |
| 20.20.201<br>130  |                  |  |  |   |   |                                    |                       |
| 05-SB-0-/0<br>05-1G3004<br>SSTG-000C-(505)E<br>--()           |                  | IN SAN LUIS OBISPO AND SANTA BARBARA COUNTIES AT VARIOUS LOCATIONS FURNISH & INSTALL ROADSIDE SIGNS  | BC RENTALS LLC. DBA BC TRAFFIC SPECIALIST<br>638 W SOUTHERN AVE;<br>ORANGE CA 92865<br>(714)974-1190 | THOMAS PETERSEN<br>2053 PREISKER LANE<br>STE E<br>SANTA MARIA CA 93454<br>(805)441-7943 | \$996,401<br>\$910,532<br>\$106,192         | 10/15/19<br>11/04/19<br>10/09/20   | 100%<br>88%           |
| HB1   |                  |  |  |   |   |                                    |                       |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor   | Resident<br>Engineer   | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--|---------------------|--|--|--|---|---|----------------------------|
| 05-SB-1-15.6/0<br>05-0A0504<br>BINH-P001-(641)E<br>--()    |                     | ON ROUTE 1 IN SANTA BARBARA COUNTY<br>NEAR LOMPOC AT THE SALSIPUEDES CREEK<br>BRIDGE (NO. 51-0095)<br>BRIDGE REPLACEMENT   | CALPORTLAND COMPANY<br>1625 E DONOVAN RD<br><br>SANTA MARIA CA 93454<br>(805)345-3581      | BENNETZEN, LILIAN<br>2053 PREISKER LANE<br>STE E<br>SANTA MARIA, CA 93454<br>(805)922-1611 | \$5,763,304<br>\$5,106,842<br>\$452,084     | 12/14/18<br>01/09/19<br>11/16/20            | 89%<br>88%                 |
| HA21   |                     |  |  |  |   |   |                            |
| 05-SB-1-29.9/49.2<br>05-1G1304                             |                     | IN SANTA BARBARA COUNTY ABOUT 5.8<br>MILES NORTH OF LOMPOC FROM CALIFORNIA<br>BOULEVARD TO ROUTE 166 NEAR GUADALUPE<br>PAVEMENT REHABILITATION   | CALPORTLAND CONSTRUCTION<br>1625 E. DONOVAN ROAD;<br>SANTA MARIA CA 93454<br>(805)345-3581 |  | \$6,279,292<br>\$0<br>\$0                   | 07/08/20<br>08/07/20                        | 0%<br>0%                   |
| HA22   |                     |  |  |  |   |   |                            |
| 05-SB-1-/0<br>05-1M2104                                    |                     | SB & SLO COUNTIES VAR ROUTES & PM.<br>HWY 01 SB-SLO, 154-SB. REMOVE/REPLACE<br>SIGNAL HEADBACK PLATES WITH<br>REFLECTIVE. PSPS SHUT OFFDIRS<br>REMOVE/REPLACE SIGNAL HEAD BACK<br>PLATES | LEE WILSON ELECTRIC COMPANY<br>INC<br>PO BOX 250<br>ARROYO GRANDE, CA 93421                | MORTENSEN, MICHAEL<br>35 S LA PATERA LANE<br>STE E<br>GOLETA, CA 93117<br>(805)692-6759    | \$365,000<br>\$96,568<br>\$0                | 02/05/20<br>02/05/20<br>09/30/20            | 100%<br>26%<br>OVER RUN    |
| 20.20.201<br>130   |                     |  |  |  |   |   |                            |
| 05-SB-101-1.4/4.8<br>05-0N71U4<br>ACNH-Q101-(373)N<br>--() |                     | IN SANTA BARBARA COUNTY IN<br>CARPINTERIA FROM 0.2 MILE SOUTH OF<br>BAILARD AVENUE OVERCROSSING TO 0.7<br>MILE SOUTH OF SOUTH PADARO LANE<br>CONSTRUCT HOV LANES                         | GRANITE CONSTRUCTION COMPANY<br>P O BOX 50085<br>WATSONVILLE, CA 95077<br>(831)724-1011    | MERLO, TAYLOR<br>PO BOX 996<br>CARPINTERIA, CA 93014<br>(805)722-8935                      | \$82,867,260<br>\$26,982,074<br>\$8,562,227 | 04/01/20<br>04/02/20<br>08/23/22            | 19%<br>33%                 |
| 05-SB-101-2.2/3.3<br>05-4482U4<br>NHP-Q101-(290)E<br>--()  |                     | IN SANTA BARBARA COUNTY IN<br>CARPINTERIA FROM 0.2 MILE SOUTH OF<br>CARPINTERIA CREEK BRIDGE TO 0.3 MILE<br>NORTH OF LINDEN AVENUE OVERCR<br>RECONSTRUCT INTERCHANGES (2) AND            | SECURITY PAVING COMPANY, INC.<br>13170 TELFAIR AVE<br>SYLMAR CA 91342<br>(818)362-9200     | KLINE, JASON<br>3561 FOOTHILL RD<br>CARPINTERIA, CA 93013<br>(805)698-2393                 | \$59,912,689<br>\$58,219,217<br>\$846,444   | 06/20/16<br>07/15/16<br>10/05/20            | 78%<br>97%                 |
| HE11   |                     |  |  |  |   |   |                            |
| 05-SB-101-2.2/3.3<br>05-448214                             |                     | IN SANTA BARBARA COUNTY IN<br>CARPINTERIA FROM 0.2 MILE SOUTH OF<br>CARPINTERIA CREEK BRIDGE TO FRANKLIN<br>CREEK BRIDGE<br>MITIGATION PLANTING  | CCFG CONSTRUCTION<br>17750 WARDS FERRY RD;<br>SONORA CA 95370<br>(209)743-4911             | JONES, DAVID<br>PO BOX 996<br>CARPINTERIA, CA 93014<br>(805)748-5218                       | \$2,353,687<br>\$915,900<br>\$102,480       | 09/20/19<br>10/04/19<br>03/22/24            | 46%<br>39%                 |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 05**

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|------------------------------------|------------------|--|--|--|------------------------------------|------------------------------------|--------------------------------|
| 05-SB-101-5.5/10.5<br>05-1K5904    |                  | MONTECITO-HWY 101, REMOVE SOIL FROM UNDER CREEK STRUCTURES, HAULING/DISPOSING OF MATERIALS AND PROVIDE TRAFFIC CONTROL DIRS EFA 05 REMOVE SOIL AND PROVIDE TRAFFIC CONTROL | GRANITE CONSTRUCTION COMPANY<br>PO BOX 6744<br><br>SANTA BARBARA, CA 93160                                 | KEVIN MURDOCK/RUSSEL<br>MOUSSAVIA<br><br>35 S. LA PATERA LANE,<br>SUITE E<br>GOLETA, CA 93117<br>(805)684-0015 | \$1,285,000<br>\$768,711<br>\$0    | 02/25/19<br>02/27/19<br>08/28/20   | 100%<br>60%                    |
| 20.20.201<br>130                   |                  |  |  |  |                                    |                                    |                                |
| 05-SB-101-19.8/20.1<br>05-1M6304   |                  | SB TURNPIKE ONRAMP. REPLACE/REPAIR CULVERTRESTORE ROADWAY AND PROVIDE TEMPORARY TRAFFIC CONTROL DIRS EFA 05A2225<br>REPLACE/REPAIR CULVERTS                                | GRANITE CONSTRUCTION CO<br>PO BOX 6744<br><br>SANTA BARBARA, CA 93160                                      | MOUSSAVIAN, RUSSELL<br><br>35 S LA PATERA LANE<br>STE E<br>GOLETA, CA 93117<br>(805)692-6762                   | \$1,210,000<br>\$1,065,537<br>\$0  | 12/27/19<br>12/27/19<br>09/15/20   | 100%<br>88%<br>OVER RUN        |
| 20.20.201<br>130                   |                  |  |  |  |                                    |                                    |                                |
| 05-SB-101-22.3/23<br>05-0G0714     |                  | IN SANTA BARBARA COUNTY IN GOLETA FROM 0.2 MILE EAST OF FAIRVIEW AVENUE OVERCROSSING TO 0.2 MILE WEST OF SAN PEDRO CREEK BRIDGE<br>LANDSCAPE MITIGATION                    | CCFG CONSTRUCTION<br>393 MORNING STAR DR<br><br>SONORA CA 95370<br>(209)743-4911                           | CURTIS JOHNSON<br><br>3690 SANTA CLAUS LN.<br>CARPINTERIA, CA 93014<br>(805)748-5218                           | \$487,433<br>\$429,501<br>\$1,872  | 02/16/18<br>04/03/18<br>10/24/21   | 0%<br>0%<br>PLANT EST<br>SATIS |
| HA22                               |                  |  |  |  |                                    |                                    |                                |
| 05-SB-101-46.0/46<br>05-1N2404     |                  | NB 101 @ GAVIOTA PASS TO INSTALL ROCK NET PROVIDE EROSION CONTROL & PROVIDE TEMPORARY TRAFFIC CONTROL DIRS EFA 05A2274<br>INSTALL ROCK NET, PROVIDE EROSION CONTROL        | MOUSSAVIAN, RUSSELL<br>1102 PIKE LANE<br><br>OCEANO, CA 93445  | MOUSSAVIAN, RUSSELL<br><br>35 S LAPATERA LANE<br>STE E<br>GOLETA, CA 93117<br>(805)692-6762                    | \$318,000<br>\$0<br>\$0            | 07/20/20<br>07/27/20<br>01/30/21   | 0%<br>0%<br>0%                 |
| 20.20.201<br>130                   |                  |  |  |  |                                    |                                    |                                |
| 05-SB-101-55.9/56.2<br>05-1F7904   |                  | IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE                       | SPECTRUM CONSTRUCTION GROUP,<br>INC.<br><br>16 GOODYEAR, STE. 140;<br><br>IRVINE CA 92618<br>(949)299-1400 |  | \$5,840,831<br>\$0<br>\$0          | 08/20/20<br>09/21/20               | 0%<br>0%                       |
| HA21                               |                  |  |  |  |                                    |                                    |                                |
| 05-SB-101-56.2/58<br>05-1E0004     |                  | IN SANTA BARBARA COUNTY IN AND NEAR BUELLTON FROM 0.26 MILE SOUTH OF SANTA ROSA ROAD OVERCROSSING TO 0.34 MILE NORTH OF NORTH BUE<br>ROADSIDE SAFETY IMPROVEMENTS          | LANDSCAPE SUPPORT SERVICES<br>12610 SATICOY ST SOUTH;<br><br>NORTH HOLLYWOOD CA 91605<br>(818)475-0680     |  | \$2,969,527<br>\$0<br>\$0          | 07/31/20<br>08/27/20               | 0%<br>0%                       |
| HA25                               |                  |  |  |  |                                    |                                    |                                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 05**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|---|------------------|--|--|---|---|--|---------------------------|
| 05-SB-150-/2.2<br>05-1M2704                                 |                  | IN SANTA BARBARA COUNTY, IN AND NEAR CARPINTERIA, FROM ROUTE 101/150 SEPARATION TO VENTURA COUNTY LINE RHMA-G OVERLAY                                  | TORO ENTERPRISES, INC.<br>2101 E VENTURA BLVD;<br>OXNARD CA 93036<br>(805)483-4515             | MORTENSEN, MICHAEL<br>35 S LA PATERA LANE<br>STE E<br>GOLETA, CA 93117<br>(805)692-6759           | \$1,012,198<br>\$11,550<br>\$11,550       | 02/14/20<br>03/06/20<br>11/25/20             | 15%<br>1%                 |
| HM  |                  |  |  |   |   |  |                           |
| 05-SB-166-.2/6.9<br>05-1M5004                               |                  | IN SANTA BARBARA COUNTY IN AND NEAR SANTA MARIA FROM OBISPO STREET TO BLOSSER ROAD COLD PLANE AND OVERLAY WITH RHMA-G                                  | CALPORTLAND CONSTRUCTION<br>1625 E DONOVAN ROAD<br>SANTA MARIA CA 93454<br>(805)345-3581       | PETERSEN, THOMAS<br>2053 PREISKER LANE<br>STE E<br>SANTA MARIA, CA 93454<br>(805)922-1611         | \$2,969,556<br>\$2,753,932<br>\$0         | 04/17/20<br>05/08/20<br>09/03/20<br>09/04/20 | 100%<br>100%<br>COMPLETED |
| HM  |                  |  |  |   |   |  |                           |
| 05-SB-166-51.1/55<br>05-1K7904                              |                  | IN SANTA BARBARA COUNTY ABOUT 10 MILES WEST OF NEW CUYAMA FROM CUYAMA RIVER BRIDGE TO 3.1 MILES EAST OF COTTONWOOD CANYON ROAD COLD IN-PLACE RECYCLING | CALPORTLAND CONSTRUCTION<br>1625 E DONOVAN ROAD<br>SANTA MARIA CA 93454<br>(805)345-3581       | PETERSEN, THOMAS<br>2053 PREISKER LANE<br>STE E<br>SANTA MARIA, CA 93454<br>(805)922-1611         | \$3,715,151<br>\$2,879,700<br>\$2,007,490 | 02/26/20<br>04/03/20<br>11/10/20             | 43%<br>78%                |
| HM1   |                  |  |  |   |   |  |                           |
| 05-SB-192-8.0/12.5<br>05-1J6604                             |                  | SB COUNTY IN/NEAR STA BARBARA, MONTECITO & CARPINTERIA. REPLACE/REPAIR 5 BRIDGES: 51-0108, 51-0109, 51-0110, 51-0111 & 51-0112 DIR'                    | SECURIY PAVING COMPANY INC<br>3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE, CA 91361         | MURDOCK, KEVIN/MOUSSAVI AN, RUSSE<br>35 S LA PATERA LN STE E<br>GOLETA, CA 93117<br>(805)692-6762 | \$19,985,000<br>\$11,342,880<br>\$0       | 01/09/18<br>02/06/18<br>09/28/20<br>09/17/20 | 100%<br>57%<br>OVER RUN   |
| 20.20.201<br>130  |                  | REPLACE 5 BRIDGES & 3 BRIDGE RAILS   |  |   |   |  |                           |
| 05-SB-246-13.6/15.2<br>05-0C6414                            |                  | IN SANTA BARBARA COUNTY NEAR LOMPOC FROM 0.8 MILE EAST OF CEBADA CANYON ROAD TO 0.4 MILE EAST OF TULAROSA ROAD AND AT HAPGOOD ROAD PLANTING MITIGATION | CCFG CONSTRUCTION<br>393 MORNING STAR DR<br>SONORA CA 95370<br>(209)743-4911                   | JOHNSON, CURTIS<br>PO BOX 996<br>CARPINTERIA, CA 93014<br>(805)319-1237                           | \$535,083<br>\$426,000<br>\$0             | 08/31/18<br>11/08/18<br>04/21/22             | 100%<br>80%<br>OVER RUN   |
| HE13  |                  |  |  |   |   |  |                           |
| 05-SCR-1-10.2/17.5<br>05-1C85U4<br>BINH-P001-(649)E<br>--() |                  | IN AND NEAR SANTA CRUZ FROM NORTH APTOS UP TO JCT ROUTE 9 PAVEMENT REHABILITATION, ADA CURB  | GRANITE CONSTRUCTION COMPANY<br>580 WEST BEACH STREET<br>WATSONVILLE CA 95076<br>(831)763-6100 | BUCKMAN HOLLEE<br>140 DUBOIS STREET<br>SUITE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706           | \$24,072,440<br>\$21,681,721<br>\$268,700 | 02/19/19<br>03/21/19<br>12/14/20             | 76%<br>88%                |
| HA22  |                  |  |  |   |   |  |                           |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

Page 63  
09/28/20

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor   | Resident<br>Engineer   | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message     |
|---|---------------------|---|--|--|--|---|--------------------------------|
| 05-SCR-17-.2/.5<br>05-1C6704<br>HSNH-P017-(115)E<br>--()    |                     | IN SANTA CRUZ FROM 0.5 TO 0.3 MI.<br>SOUTH OF PASATIEMPO OVERCROSSING<br>DRIVE<br>SHOULDER WIDENING AND SOIL NAIL   | GRANITE ROCK COMPANY<br>5225 HELLYER AVENUE<br>SAN JOSE CA 95138<br>(408)574-1400                        | BERTHA ROMAN<br>140 DUBOIS STREET<br>SUITE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706      | \$4,945,306<br>\$4,053,786<br>\$153,177  | 02/08/19<br>03/04/19<br>10/20/20            | 100%<br>80%                    |
| HB1   |                     |   |  |  |  |   |                                |
| 05-SCR-17-1.1/1.4<br>05-0Q6014                              |                     | IN SANTA CRUZ COUNTY, NEAR SANTA CRUZ<br>FROM 0.3 MI NORTH PASATIEMPO DRIVE<br>OVERCROSSING TO BEULAH PARK<br>UNDERCROSSING.<br>PROPOSED LANDSCAPE SPLIT FROM                           | JOHN SEMSEN LANDSCAPING CO<br>21161 LYONS BALD MNT RD;<br>SONORA CA 95370<br>(209)743-6809               | INCSANTIAGO GARCIA<br>8115 PRUNEDALE NORTH<br>ROAD<br>PRUNEDALE, CA 93907<br>(831)455-5466 | \$321,775<br>\$203,591<br>\$4,266        | 08/30/19<br>10/04/19<br>12/29/22            | 0%<br>0%<br>PLANT EST<br>SATIS |
| 05-SCR-17-6.0/12.6<br>05-1F7604<br>BLNH-P017-(114)E<br>--() |                     | IN AND NEAR SCOTTS VALLEY FROM 0.6<br>MILE NORTH OF GRANITE CREEK ROAD OC<br>TO SANTA CLARA COUNTY LINE<br>PAVEMENT PRESERVATION (CAPM)   | GRANITE CONSTRUCTION COMPANY<br>714 COMSTOCK STREET<br>SANTA CLARA CA 95054<br>(408)327-7000             | IAN NGUYEN<br>140 DUBOIS STREET<br>SUITE E<br>SANTA CRUZ, CA 95060<br>(831)427-4706        | \$14,575,623<br>\$13,519,758<br>\$0      | 11/29/18<br>12/19/18<br>09/20/20            | 85%<br>92%                     |
| HA22  |                     |   |  |  |  |   |                                |
| 05-SCR-17-7.4/12.4<br>05-1N2304                             |                     | SANTA CRUZ COUNTY AT VAR ROUTES AND<br>PM'S. CLEAN & SLURRY BACKFILLING<br>EXISTING VOIDS IN THE CULVERTS.<br>REPAIR OR REPLACE DRAINS.DIRS<br>LINE AND REPAIR CULVERTS                 | GRANITE CONSTRUCTION COMPANY<br>580 WEST BEACH STREET<br>WATSONVILLE, CA 95076                           | BUCKMAN HOLLEE<br>140 DUBOIS STREET STE<br>E<br>SANTA CRUZ, CA 95060<br>(831)763-6100      | \$318,000<br>\$5,650<br>\$0              | 05/28/20<br>06/25/20<br>10/28/20            | 10%<br>2%<br>SUSPENDED         |
| 20.20.201<br>130  |                     |   |  |  |  |   |                                |
| 05-SLO-1-64.0/66.9<br>05-492824<br>ACST-S001-(638)E<br>--() |                     | IN SAN LUIS OBISPO COUNTY ABOUT 9<br>MILES NORTH OF SAN SIMEON, FROM<br>PIEDRAS BLANCAS LIGHTHOUSE ROAD TO<br>ARROYO DE LA CRUZ BRIDGE.<br>LANDSCAPE PLANTING AND WETLAND               | EMPIRE LANDSCAPING INC<br>PO BOX 35<br>DAVIS CA 95616<br>(530)400-3943                                   | SILVA,RICK<br>775 ARLINGTON ST.<br>CAMBRIA, CA 93428<br>(805)471-2102                      | \$2,437,135<br>\$1,887,848<br>\$16,200   | 06/11/18<br>06/28/18<br>04/03/22            | 100%<br>77%<br>OVER RUN        |
| HA42  |                     |   |  |  |  |   |                                |
| 05-SLO-1-71.5/72<br>05-1M1704                               |                     | IN SLO CNTY 1.3 MILES SOUTH TO .8<br>MILES SOUTH OF RAGGED POINT.<br>CONSTRUCT SIDEHILL VIADUCT RESTORE<br>RDWY FACILITIES,TRAFFIC CTDIRS E<br>CONSTRUCT VIADUCT, RESTORE<br>FACILITIES | SOUZA ENGINEERING CONTRACTING<br>INC. DBA SOUZA CONSTRUCTION<br>PO BOX 3810<br>SAN LUIS OBISPO, CA 93403 | SILVA, RICK<br>775 ARLINGTON ST<br>CAMBRIA, CA 93428<br>(805)927-4559                      | \$4,078,944<br>\$2,918,359<br>\$0        | 04/17/19<br>04/29/19<br>09/29/20            | 100%<br>72%<br>OVER RUN        |
| 20.20.201<br>130  |                     |   |  |  |  |   |                                |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 05**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|---|---|------------------------------------|----------------------|
| 05-SLO-41-14.2/15.9<br>05-1F6304<br>ACNH-P041-(141)E<br>--()  |                  | IN ATASCADERO, FROM SAN GABRIEL ROAD TO ROUTE 101 SOUTHBOUND RAMPS. IMPROVE AND CONSTRUCT NEW ADA  | SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION<br>4027 SANTA FE RD<br>SAN LUIS OBISPO CA 93401<br>(805)546-8288 | IMAN, HASSAN<br>2320 RIVERSIDE AVE<br>#130<br>PASO ROBLES CA 93446<br>(805)748-2342         | \$4,714,620<br>\$2,154,293<br>\$291,534   | 12/12/19<br>01/14/20<br>12/04/20   | 67%<br>46%           |
| HB71  |                  |  |   |   |   |                                    |                      |
| 05-SLO-46-17.2/17.6<br>05-1H9304<br>SSTG-P046-(060)E<br>--()  |                  | IN SAN LUIS OBISPO ON ROUTE 46, NEAR TEMPLETON FROM 0.2 MILE WEST TO 0.2 MILE EAST OF VINEYARD DRIVE CONSTRUCT ROUNDABOUT                          | CALPORTLAND CONSTRUCTION<br>1625 E DONOVAN ROAD<br>SANTA MARIA CA 93454<br>(805)345-3581                                    | SILVA, RICK<br>775 ARLINGTON STREET<br>CAMBRIA, CA 93428<br>(805)471-2102                   | \$4,827,960<br>\$917,417<br>\$79,447      | 04/07/20<br>05/08/20<br>03/17/21   | 15%<br>19%           |
| HB1   |                  |  |   |   |   |                                    |                      |
| 05-SLO-46-39.9/0<br>05-1K7104                                 |                  | IN SAN LUIS OBISPO COUNTY IN AND NEAR PASO ROBLES AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE   | AMERICAN CIVIL CONSTRUCTORS<br>2990 BAY VISTA COURT, STE D<br>BENICIA, CA 94510<br>(707)746-8028                            | WCNORRIS, AMY<br>102 WHITLEY GARDENS DR<br>PASO ROBLES, CA 93446<br>(805)550-1306           | \$1,987,406<br>\$388,887<br>\$340,287     | 04/28/20<br>05/14/20<br>11/10/20   | 43%<br>20%           |
| HM  |                  |  |   |   |   |                                    |                      |
| 05-SLO-58-3.1/0<br>05-0L7234                                  |                  | IN SAN LUIS OBISPO COUNTY ON HWY 58 NEAR SANTA MARGARITA AT TROUT CREEK BRIDGE REPLACE BRIDGE  | SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION<br>4027 SANTA FE RD<br>SAN LUIS OBISPO CA 93401<br>(805)546-8288 |   | \$4,599,613<br>\$0<br>\$0                 | 06/25/20<br>07/17/20               | 0%<br>0%             |
| HA21  |                  |  |   |   |   |                                    |                      |
| 05-SLO-101-16.4/0<br>05-1C3704<br>BINH-Q101-(340)E<br>--()    |                  | IN SAN LUIS OBISPO COUNTY IN PISMO AT PISMO CREEK BRIDGE (BR 49-0015K) REPAIR CHANNEL PAVING   | BRIDGEWAY CIVIL CONSTRUCTORS, INC.<br>4950 ALLISON PARKWAY, SUITE A<br>VACAVILLE CA 95688<br>(707)455-7033                  | LILIAN BENNETZEN<br>2053 PREISKER LANE<br>SANTA MARIA, CALIFORNIA<br>93454<br>(805)922-1611 | \$2,238,527<br>\$2,366,059<br>\$0         | 11/20/18<br>12/19/18<br>12/30/20   | 100%<br>96%          |
| HA21  |                  |  |   |   |   |                                    | OVER RUN             |
| 05-SLO-101-16.5/21.5<br>05-1M0004<br>ACNH-Q101-(372)E<br>--() |                  | IN SAN LUIS OBISPO COUNTY IN AND NEAR PISMO BEACH FROM 0.1 MILE SOUTH OF PRICE CANYON ROAD TO SAN LUIS CREEK BRIDGE REMOVE OGAC, OVERLAY WITH RHMA | PAPICH CONSTRUCTION CO., INC.<br>398 SUNRISE TERRACE;<br>ARROYO GRANDE CA 93420<br>(805)473-3016                            | BENNETZEN, LILIAN<br>2053 PREISKER LANE<br>STE E<br>SANTA MARIA, CA 93454<br>(805)922-1611  | \$4,509,615<br>\$2,133,750<br>\$1,239,375 | 04/22/20<br>05/08/20<br>10/29/20   | 63%<br>47%           |
| HM  |                  |  |   |   |   |                                    |                      |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 05**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor   | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---|---------------------|--|--|---|--|---|----------------------------|
| 05-SLO-101-37.0/46<br>05-1M6404             |                     | IN SLO CNTY IN & NEAR ATASCADERO.<br>REPLACE CONCRETE SLABS, REPAIR<br>SUBGRADE, GRIND ANDPAVE SHOULDERS,<br>TRAFFIC CONTROL. DIRS EFA 05A2<br>REPLACE DAMAGED PCC SLABS | GUY F ATKINSON CONSTRUCTION<br>LLC<br>18201 VON KARMAN AVE STE 800<br>IRVINE, CA 92612 | NORRIS, AMY<br>3230 RIVERSIDE AVE,<br>STE 130<br>PASO ROBLES, CA 93446<br>(805)550-1306 | \$8,875,000<br>\$0<br>\$0                | 06/22/20<br>06/22/20<br>11/13/20            | 0%<br>0%                   |
| 20.20.201<br>130                            |                     |  |  |   |  |   |                            |

**Totals:      Authorized Final Amt:      \$506,973,707      Completed to Date:      \$302,116,016      Work This Month:      \$18,868,009**

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 06**

| Location Contract Fed Aid Pgm Code                     | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message          |
|--|------------------|---|---|--|---|--|-------------------------------|
| 06-FRE-0-/0<br>06-1A4904                               |                  | IN FRESNO COUNTY AT VARIOUS LOCATIONS<br>6" STRIPE  | SAFETY STRIPING SERVICE, INC.<br>6868 AVENUE 305;<br><br>GOSHEN CA 93227<br>(559)651-1022                 |  | \$1,007,819<br>\$897,214<br>\$0         | 05/05/20<br>05/19/20<br>08/12/20<br>08/26/20 | 100%<br>100%<br><br>COMPLETED |
| 06-FRE-5-/1.7<br>06-0T2304<br>CIMG- 005-(152)E<br>--() |                  | IN FRESNO AND KINGS COUNTIES, ABOUT<br>11 MILES NORTH OF KETTLEMAN CITY,<br>FROM 0.2 MILE SOUTH OF AVENAL CUT-<br>OFF OVERCROSSING TO QUIST<br>UPGRADE DOMESTIC WATER, WASTEWATER | MERCER-FRASER COMPANY<br>PO BOX 1006;<br><br>EUREKA CA 95502<br>(707)443-6371                             | DADAWALLA, DIN<br>3240 N. MILLBROOK<br>AVENUE<br>FRESNO, CA 93726<br>(559)417-5927 | \$3,654,630<br>\$2,618,027<br>\$259,803 | 08/28/19<br>09/23/19<br>11/30/20             | 80%<br>71%                    |
| 06-FRE-33-47.4/53.4<br>06-0W7104                       |                  | IN FRESNO COUNTY NEAR MENDOTA AND<br>FIREBAUGH FROM MOUNTAIN VIEW AVENUE<br>TO ADAMS AVENUE AND FROM DOUGLAS<br>AVENUE TO FAIRFAX AVENUE<br>COLD IN-PLACE RECYCLING WITH HMA      | PAPICH CONSTRUCTION CO., INC.<br>398 SUNRISE TERRACE;<br><br>ARROYO GRANDE CA 93420<br>(805)473-3016      |  | \$4,420,357<br>\$587,873<br>\$587,873   | 04/16/20<br>05/08/20<br>01/23/21             | 20%<br>13%                    |
| 06-FRE-33-57.9/61.3<br>06-0X7404                       |                  | IN FRESNO COUNTY AT VARIOUS LOCATIONS<br>FROM 1.6 MILES SOUTH OF CALIFORNIA<br>AVE/W PANOCHE RD TO 0.2 MILE SOUTH OF<br>BELMONT AVE.<br>REPAIR AND REPLACE CULVERTS               | GRANITE CONSTRUCTION COMPANY<br>2716 GRANITE COURT;<br><br>FRESNO CA 93706<br>(559)441-5700               | DADAWALLA, DIN<br>3240 N. MILLBROOK AVE<br>FRESNO, CA 93726<br>(559)417-5927       | \$440,482<br>\$443,145<br>\$0           | 05/08/20<br>06/03/20<br>08/21/20<br>08/25/20 | 100%<br>100%<br><br>COMPLETED |
| 06-FRE-41-21.0/31<br>06-0V7504                         |                  | IN FRESNO COUNTY IN FRESNO FROM 0.1<br>MI SOUTH OF JENSEN AVE OC TO 0.2 MI<br>SOUTH OF BULLARD AVE OC.<br>IRRIGATION SYSTEM UPGRADES  | CLEAN CUT LANDSCAPE<br>INCORPORATED<br>7726 N. FIRST STREET #137;<br><br>FRESNO CA 93720<br>(559)322-2041 | MENGONI, MARK<br>3240 N. MILLBROOK<br>AVENUE<br>FRESNO, CA 93726<br>(559)243-3543  | \$1,049,085<br>\$545,275<br>\$59,014    | 12/18/19<br>01/14/20<br>12/23/20             | 69%<br>52%                    |
| 06-FRE-41-/6.1<br>06-0Y0804                            |                  | IN FRESNO CO ON RTE 41 FROM THE<br>KIN/FRE CO LINE TO ELKHORN AVE<br>R/R HMA & RHMA BWC OVERLAY   | GRANITE CONSTRUCTION COMPANY<br>2716 GRANITE COURT;<br><br>FRESNO CA 93706<br>(559)441-5700               |  | \$2,726,490<br>\$2,424,820<br>\$61,500  | 03/27/20<br>04/21/20<br>09/22/20             | 100%<br>91%                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 06**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|---|--|---|------------------------------------|----------------------|
| 06-FRE-99-.9/5<br>06-0S4604<br>ACNH-P099-(644)E<br>--()      |                  | IN AND NEAR KINGSBURG FROM SR 99/201 SEPARATION TO 0.3 MI. SOUTH OF SECOND STREET UNDERCROSSING<br>PAVEMENT REHABILITATION (2R) | GRANITE CONSTRUCTION COMPANY<br>2716 GRANITE COURT;<br>FRESNO CA 93706<br>(559)441-5700                             | MOHAMMAD SAMIMI<br>3240 N. MILLBROOK<br>FRESNO, CA 93726<br>(559)243-3814      | \$32,581,110<br>\$12,097,983<br>\$187,045 | 12/05/19<br>12/24/19<br>04/19/21   | 50%<br>37%           |
| HA22   |                  |   |   |  |   |                                    |                      |
| 06-FRE-99-.9/30.5<br>06-0X1504                               |                  | IN FRESNO COUNTY FROM CONEJO AVENUE UNDERCROSSING TO GRANTLAND AVENUE UNDERCROSSING<br>POLYESTER CONCRETE OVERLAY               | AMERICAN CIVIL CONSTRUCTORS<br>WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D<br>BENICIA CA 94510<br>(707)746-8028 | CRUZ, CARY<br>3240 N. MILLBROOK<br>AVENUE<br>FRESNO, CA 93726<br>(559)341-3377 | \$3,363,212<br>\$1,876,938<br>\$1,332,079 | 06/12/20<br>07/02/20<br>11/20/20   | 39%<br>56%           |
| 06-FRE-99-21.7/27.1<br>06-0X5904<br>SNHG-P099-(653)E<br>--() |                  | IN FRESNO COUNTY IN FRESNO ON ROUTE 99 AT EASTBOUND ROUTE 180 CONNECTOR RAMP<br>REMOVE MBGR AND REPLACE IT WITH                 | BUSH ENGINEERING INC.<br>518 N. REDINGTON STREET;<br>HANFORD CA 93230<br>(559)840-0599                              | MARK MENGONI<br>3240 N.MILLBROOK<br>FRESNO, CA 93726<br>(559)243-3543          | \$598,893<br>\$472,292<br>\$337,852       | 02/04/20<br>03/03/20<br>10/05/20   | 22%<br>79%           |
| 06-FRE-99-/0<br>06-0V9104                                    |                  | IN MADERA, FRESNO, KINGS, TULARE, AND KERN COUNTIES AT VARIOUS LOCATIONS<br>INSTALL ZERO EMISSION VEHICLE                       | CAL VALLEY CONSTRUCTION, INC.<br>5125 N. GATES AVENUE, SUITE 1<br>FRESNO CA 93722<br>(559)274-0300                  | MARK MENGONI<br>3240 N. MILLBROOK<br>FRESNO, CA 93726<br>(559)243-3543         | \$4,010,401<br>\$2,942,406<br>\$388,861   | 09/27/19<br>10/14/19<br>12/28/20   | 51%<br>71%           |
| HB4N   |                  |   |   |  |   |                                    |                      |
| 06-FRE-99-/0<br>06-0U2304                                    |                  | IN FRESNO, MADERA AND FRESNO COUNTIES AT VARIOUS LOCATIONS<br>UPGRADE STORMWATER PUMPING PLANTS                                 | KOCH & KOCH INC<br>16510 SOUTHRIDGE DR<br>PENN VALLEY CA 95946<br>(530)432-4000                                     |  | \$4,693,700<br>\$0<br>\$0                 | 04/24/20<br>06/03/20               | 0%<br>0%             |
| 06-FRE-152-/15.6<br>06-0Y4504                                |                  | IN MADERA COUNTY FROM ROUTE 152/59 SEPARATION TO 0.1 MILE EAST OF ROUTE 152/99 SEPARATION<br>6" STRIPE                          | PAVE-TECH INC.<br>2231 LA MIRADA DRIVE;<br>VISTA CA 92081<br>(760)727-8700  | TIM MCGUIRE<br>2750 N PARKWAY DR<br>VISALIA CA 93722<br>(559)259-2081          | \$654,983<br>\$579,827<br>\$0             | 04/02/20<br>05/08/20<br>09/20/20   | 30%<br>87%           |

HM1

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 06**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                   | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor   | Resident<br>Engineer   | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---|---------------------|--|--|--|---|---|----------------------------|
| 06-FRE-168-18.6/T25.5<br>06-0U4504                            |                     | NEAR PRATHER FROM SAMPLE ROAD TO OAK<br>CREEK ROAD<br>PAVEMENT PRESERVATION (CAPM)   | CAL VALLEY CONSTRUCTION, INC.<br>5125 N. GATES AVENUE, SUITE 1<br><br>FRESNO CA 93722<br>(559)274-0300     |  | \$3,998,888<br>\$21,900<br>\$21,900       | 06/16/20<br>07/02/20<br>12/14/20            | 12%<br>1%                  |
| HA22  |                     |  |  |  |   |   |                            |
| 06-FRE-180-74.1/78.6<br>06-342534<br>ACNH-S180-(059)E<br>--() |                     | NEAR CENTERVILLE AND MINKLER, FROM<br>WEST OF SMITH AVENUE TO EAST OF<br>FRANKWOOD AVENUE<br>2C TO 4E ON NEW ALIGNMENT KINGS   | SECURITY PAVING COMPANY, INC.<br>13170 TELFAIR AVE<br><br>SYLMAR CA 91342<br>(818)362-9200                 | JUSTIN KIMURA<br>2750 N. PARKWAY DR.<br>FRESNO, CA 93722<br>(559)243-3856      | \$55,187,488<br>\$51,890,683<br>\$431,621 | 04/05/17<br>04/26/17<br>09/22/20            | 100%<br>94%                |
| HE14  |                     |  |  |  |   |   |                            |
| 06-FRE-180-92.2/92.2<br>06-0Q9004                             |                     | IN FRESNO COUNTY NEAR SQUAW VALLEY AT<br>MILL CREEK & NEAR BOYDEN CAVE AT<br>SOUTH FORK KINGS RIVER BRIDGE<br>UPGRADE BRIDGE RAILS   | BUGLER CONSTRUCTION<br>4847 HOPYARD RD STE 4 #395<br><br>PLEASANTON CA 94588<br>(925)416-0700              | HIURA, DON<br>3240 N. MILLBROOK AVE<br>FRESNO, CA 93726<br>(559)341-2795       | \$3,869,454<br>\$3,575,054<br>\$619,071   | 12/13/19<br>12/24/19<br>09/22/20            | 98%<br>92%                 |
| HA21  |                     |  |  |  |   |   |                            |
| 06-FRE-198-7.8/9.8<br>06-0Y0404                               |                     | IN FRESNO COUNTY NEAR COALINGA FROM<br>COLDWELL LANE TO MINERAL SPRINGS ROAD<br>AND FROM 1.3 MILES EAST OF PARKFIELD<br>JUNCTION TO 2.5 MI<br>COLD PLANE AC PAVEMENT AND HMA | PAPICH CONSTRUCTION CO., INC.<br>398 SUNRISE TERRACE;<br><br>ARROYO GRANDE CA 93420<br>(805)473-3016       |  | \$1,675,309<br>\$0<br>\$0                 | 05/11/20<br>06/03/20                        | 0%<br>0%                   |
| 06-KER-0-/0<br>06-0X1804                                      |                     | IN KERN COUNTY AT VARIOUS LOCATIONS<br>BRIDGE DECK MAINTENANCE   | T.P.A. CONSTRUCTION, INC.<br>2406 CLUBHOUSE DRIVE;<br><br>ROCKLIN CA 95765<br>(916)919-1624                | ROBERT DECKER<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)917-2487    | \$1,975,451<br>\$546,853<br>\$217,125     | 04/15/20<br>06/03/20<br>01/06/21            | 35%<br>27%                 |
| HM1   |                     |  |  |  |   |   |                            |
| 06-KER-5-1.2/77.1<br>06-0T0104                                |                     | IN KERN COUNTY FROM LOS ANGELES<br>COUNTY LINE TO KINGS COUNTY LINE<br>INSTALL VEHICLE DETECTION SYSTEMS   | PTM GENERAL ENGINEERING<br>SERVICES, INC.<br>5942 ACORN STREET;<br><br>RIVERSIDE CA 92504<br>(951)710-1000 | DIMITAR DIMITROV<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)999-5733 | \$1,227,592<br>\$1,051,810<br>\$297,214   | 10/18/19<br>11/12/19<br>09/28/20            | 92%<br>86%                 |
| HB4N  |                     |  |  |  |   |   |                            |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 06**

| Location Contract Fed Aid Pgm Code                        | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|---|------------------|---|--|---|---|--|---------------------------|
| 06-KER-5-6.4/8.8<br>06-0Q82A4                             |                  | CONSTRUCTION ON STATE HIGHWAY IN KERN COUNTY NEAR GRAPEVINE AT VARIOUS LOCATIONS FROM 1.4 MILES N OF FORT TEJON OVERSROSS TO 1.3 MI REPAIR CONCRETE CHANNEL         | R.C. BECKER & SON, INC.<br>28355 KELLY JOHNSON PARKWAY<br>SANTA CLARITA, CA 91355                          | ROBERT DECKER<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)917-2487 | \$2,571,058<br>\$1,119,236<br>\$759,579 | 06/05/20<br>06/22/20<br>12/18/20             | 42%<br>46%                |
| 06-KER-5-6.4/8.8<br>06-0Q8204                             |                  | IN KERN COUNTY NEAR LEBEC ON ROUTE 5 FROM 0.6 MILE NORTH OF FORT TEJON OVERCROSSING TO 1.3 MILE SOUTH OF GRAPEVINE UNDERCROSSING REPAIR CONCRETE CHANNEL            | HIGHLAND CONSTRUCTION, INC.<br>133 N. PIXLEY STREET;<br>ORANGE CA 92868<br>(714)538-5156                   |   | \$2,057,828<br>\$387,199<br>\$0         | 08/08/19<br>08/23/19<br>12/18/20             | 23%<br>19%                |
| 06-KER-5-30.8/40<br>06-0Y0504<br>ACIM-005 -(203)E<br>--() |                  | IN KERN COUNTY NEAR BAKERSFIELD FROM 1.7 MILES NORTH OF OLD RIVER ROAD OVERCROSSING TO 1.2 MILES NORTH OF ROUTE 119/5 SEPARATION COLD PLANE AC PAVEMENT, PLACE RHMA | GRIFFITH COMPANY<br>1128 CARRIER PARKWAY AVENUE;<br>BAKERSFIELD CA 93308<br>(661)392-6640                  | ROBERT DECKER<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)917-2487 | \$2,365,902<br>\$2,227,788<br>\$0       | 04/28/20<br>05/14/20<br>08/26/20<br>08/27/20 | 100%<br>100%<br>COMPLETED |
| 06-KER-5-81.7/87<br>06-0U4704<br>ACIM-005 -(204)E<br>--() |                  | IN KERN AND KINGS COUNTIES FROM 0.7 MILE SOUTH OF TWISSELMAN ROAD OVERCROSSING TO 0.3 MILE NORTH OF KERN/KINGS COUNTY LINE PAVEMENT REHABILITATION (2R)             | PAPICH CONSTRUCTION COMPANY, INC<br>398 SUNRISE TERRACE;<br>ARROYO GRANDE CA 93420<br>(805)473-3016        |   | \$24,248,298<br>\$0<br>\$0              | 08/13/20<br>08/27/20                         | 0%<br>0%                  |
| 06-KER-14-16.6/0<br>06-0T3014                             |                  | IN MOJAVE AT THE MOJAVE MAINTENANCE STATION - L5713 UPGRADE FACILITY  | JAMES E. THOMPSON, INC., DBA JTS CONSTRUCTION<br>300 E PLANZ ROAD<br>BAKERSFIELD CA 93307<br>(661)835-9270 | HIN HARTANTO<br>1365 STATE HIGHWAY 58<br><br>(760)937-3243                  | \$3,804,465<br>\$3,416,599<br>\$0       | 11/09/18<br>11/30/18<br>09/17/20             | 100%<br>89%               |
| 06-KER-33-40.0/44.2<br>06-1A2304                          |                  | IN KERN AND KINGS COUNTIES FROM 0.4 MILE NORTH OF CYMRIC ROAD (NORTH) TO 0.2 MILE SOUTH OF 7TH STANDARD ROAD AND FROM ROUTE 41 TO DIGOUTS AND 0.15 FT RHMA TYPE G   | PAPICH CONSTRUCTION CO., INC.<br>398 SUNRISE TERRACE;<br>ARROYO GRANDE CA 93420<br>(805)473-3016           |   | \$2,852,173<br>\$2,811,419<br>\$0       | 03/25/20<br>04/16/20<br>09/01/20             | 69%<br>96%                |

HM1

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 06**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                           | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor  | Resident<br>Engineer   | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---|---------------------|---|---|--|---|---|----------------------------|
| 06-KER-46-30.5/33.5<br>06-442544<br>PLUL-6206-(021)E<br>--()<br>HE13  |                     | ON STATE ROUTE 46, FROM THE<br>INTERSECTION OF LOST HILLS ROAD TO<br>0.9 MILES EAST OF THE INTERSTATE 5<br>INTERCHANGE<br>2-LN CONVENTIONAL HIGHWAY TO 4-LN | SECURITY PAVING COMPANY, INC.<br>13170 TELFAIR AVENUE<br>SYLMAR CA 91342<br>(818)362-9200                   | AMARJIT DHALIWAL<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)391-4766 | \$26,575,448<br>\$25,835,985<br>\$0         | 01/11/18<br>02/02/18<br>07/21/20            | 100%<br>96%                |
| 06-KER-46-49.0/50.9<br>06-0U4804                                      |                     | IN AND NEAR WASCO FROM 0.5 MI EAST OF<br>WESTERN AVE TO RTE 43 JCT. SOUTH<br>PAVEMENT PRESERVATION (CAPM)   | GRIFFITH COMPANY<br>1128 CARRIER PARKWAY AVENUE;<br>BAKERSFIELD CA 93308<br>(661)392-6640                   |  | \$2,459,830<br>\$1,517,982<br>\$1,458,691   | 06/16/20<br>07/02/20<br>10/05/20            | 60%<br>61%                 |
| 06-KER-58-52.7/55.5<br>06-0G8514<br>ACNH-P058-(128)E<br>--()<br>HA22  |                     | IN BAKERSFIELD FROM ROUTE 58/99<br>SEPARATION TO COTTONWOOD ROAD<br>ROADWAY REHABILITATION (3R)   | SECURITY PAVING COMPANY, INC.<br>3075 TOWNSGATE ROAD STE, 200<br>WESTLAKE VILLAGE CA 91361<br>(818)362-9200 | AMARJIT DHALIWAL<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)391-4766 | \$22,494,149<br>\$17,076,532<br>\$1,602,251 | 05/01/18<br>05/29/18<br>11/18/20            | 89%<br>76%                 |
| 06-KER-58-99.0/100.3<br>06-0Q19A4<br>BINH-P058-(130)E<br>--()<br>HA21 |                     | NEAR TEHACHAPI FROM 0.5 MI. WEST TO<br>0.8 MI. EAST OF SAND CANYON<br>UNDERCROSSING (BR# 50-346 L/R)<br>REPLACE BRIDGES                                     | GRANITE CONSTRUCTION CO.<br>3005 JAMES ROAD<br>BAKERSFIELD CA 93308<br>(661)399-3361                        | HIN HARTANTO<br>1365 BUSINESS 58<br>MOJAVE, CA 93501<br>(760)937-3243          | \$7,778,704<br>\$6,939,275<br>\$0           | 02/04/19<br>03/21/19<br>11/20/20            | 84%<br>89%                 |
| 06-KER-99-23.6/28.4<br>06-0Q2804<br>BINH-X029-(143)E<br>--()<br>HA22  |                     | IN KERN COUNTY IN AND NEAR<br>BAKERSFIELD FROM BRUNDAGE LANE OC TO<br>BEARDSLEY CANAL<br>ROADWAY REHABILITATION   | BROSAMER & WALL, INC.<br>1777 OAKLAND BLVD.<br>WALNUT CREEK CA 94596<br>(925)932-7900                       | HUGO CAMBEROS<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)391-4742    | \$63,703,195<br>\$34,345,756<br>\$1,465,227 | 10/03/18<br>10/25/18<br>08/04/21            | 59%<br>53%                 |
| 06-KER-99-/11.2<br>06-0T20U4<br>BINH-P099-(636)E<br>--()<br>HA22      |                     | NEAR BAKERSFIELD FROM RTE 5/99<br>SEPARATION TO 0.3 MI NORTH OF US 99<br>OVERCROSSING<br>REHABILITATE PAVEMENT/VERTICAL                                     | GRIFFITH-VANGUARD JOINT<br>VENTURE<br>3050 E BIRCH STREET<br>BREA CA 93308<br>(661)392-6640                 | DIMITAR DIMITROV<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)999-5733 | \$61,740,007<br>\$46,376,666<br>\$1,739,687 | 01/07/19<br>02/06/19<br>10/09/20            | 96%<br>75%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 06**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|--|---|------------------------------------|----------------------|
| 06-KER-99-/0<br>06-0U2404                                   |                  | IN KERN AND KINGS COUNTIES AT VARIOUS LOCATIONS<br>UPGRADE STORMWATER PUMPING PLANTS  | CAL ELECTRO, INC.<br>3710 ELECTRO WAY;<br>REDDING CA 96002<br>(530)223-5937                      | AMARJIT DHALIWAL<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(661)391-4766 | \$4,688,800<br>\$0<br>\$0               | 03/24/20<br>04/16/20<br>08/19/21   | 0%<br>0%             |
| 06-KER-119-9.8/13.3<br>06-0X2004                            |                  | ON ROUTE 119 IN KERN COUNTY FROM 0.75 MI WEST OF CHERRY AVENUE TO TUPMAN ROAD<br>REPAIR AND INSTALL DRAINAGE SYSTEMS                            | BOSCO CONSTRUCTORS, INC.<br>21353 MAYALL ST. ;<br>CHATSWORTH CA 91311<br>(818)700-0304           | DECKER, ROBERT   | \$897,963<br>\$798,416<br>\$2,000       | 05/15/19<br>06/05/19<br>11/07/22   | 100%<br>89%          |
| 06-KER-119-29.0/30.5<br>06-0R1104                           |                  | IN FRESNO AND KERN COUNTIES AT VARIOUS LOCATIONS<br>UPGRADE CULVERTS  | CCFG CONSTRUCTION<br>17750 WARDS FERRY RD;<br>SONORA CA 95370<br>(209)743-4911                   | ROBERT DECKER<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)917-2487    | \$604,040<br>\$1,671<br>\$0             | 04/10/20<br>05/14/20<br>10/28/20   | 0%<br>0%             |
| 06-KER-155-49.5/60<br>06-0Y0704<br>ACST-P155-(006)E<br>--() |                  | IN KERN COUNTY NEAR GLENNVILLE FROM 2.4 MILES EAST OF SANDY CREEK FIRE ROAD TO 0.1 MILE WEST OF ADAMS ROAD<br>HMA OVERLAY WITH DIGOUTS          | GRIFFITH COMPANY<br>1128 CARRIER PARKWAY AVENUE;<br>BAKERSFIELD CA 93308<br>(661)392-6640        | ROBERT DECKER<br>1824 NORRIS ROAD<br>BAKERSFIELD, CA 93308<br>(559)917-2487    | \$3,227,251<br>\$3,132,142<br>\$111,945 | 05/15/20<br>06/09/20<br>10/06/20   | 84%<br>97%           |
| HM  |                  |   |  |  |   |                                    |                      |
| 06-KER-204-5.1/6.7<br>06-0U4904                             |                  | IN BAKERSFIELD FROM F STREET TO RTE 99/204 SEPARATION<br>PAVEMENT PRESERVATION (CAPM)   | GRIFFITH COMPANY<br>1128 CARRIER PARKWAY AVENUE;<br>BAKERSFIELD CA 93308<br>(661)392-6640        |  | \$2,887,382<br>\$2,215,685<br>\$89,655  | 05/01/20<br>05/14/20<br>12/31/20   | 93%<br>76%           |
| HA22  |                  |   |  |  |   |                                    |                      |
| 06-KIN-41-16.1/20<br>06-0Y0904<br>ACNH-P041-(142)E<br>--()  |                  | IN KINGS COUNTY IN AND NEAR KETTLEMAN CITY FROM 1.1 MILES NORTH OF BULLWHEEL RIDGE ROAD TO 0.1 SOUTH OF QUAIL AVENUE<br>DIGOUTS/RHMA BWC TYPE G | PAPICH CONSTRUCTION CO., INC.<br>398 SUNRISE TERRACE;<br>ARROYO GRANDE CA 93420<br>(805)473-3016 | CRUZ, CARY<br>3240 N. MILLBROOK AVENUE<br>FRESNO, CA 93726<br>(559)243-3881    | \$1,598,735<br>\$1,648,382<br>\$0       | 04/15/20<br>05/14/20<br>08/21/20   | 100%<br>97%          |
| HM1   |                  |   |  |  |   |                                    |                      |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 06**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|---|---|------------------------------------|----------------------|
| 06-MAD-0-/0<br>06-0X1704                                    |                  | IN MADERA COUNTY NEAR FRESNO AND<br>MADERA AT VARIOUS LOCATIONS<br>BRIDGE DECK TREATMENTS  | MYERS & SONS CONSTRUCTION, LLCTIM MCGUIRE<br>4600 NORTHGATE BLVD, SUITE 10<br>SACRAMENTO CA 95834<br>(916)283-9950        | 2750 N PARKWAY DR<br>FRESNO CA 93277<br>(559)259-2081                             | \$1,876,818<br>\$198,697<br>\$157,787     | 05/05/20<br>05/26/20<br>12/29/20   | 21%<br>11%           |
| HM1   |                  |  |   |   |   |                                    |                      |
| 06-MAD-99-7.5/15.1<br>06-470904<br>BINH-P099-(635)E<br>--() |                  | IN MADERA COUNTY IN AND NEAR MADERA<br>FROM AVENUE 12 OVERCROSSING TO 0.9<br>MILES SOUTH OF AVENUE 17<br>OVERCROSSING<br>WIDEN FREEWAY FROM 4 LANES TO 6 | SECURITY PAVING COMPANY, INC.<br>13170 TELFAIR AVENUE<br>SYLMAR CA 91342<br>(818)362-9200                                 | KARLSON, ERIC<br>3240 N. MILLBROOK<br>AVENUE<br>FRESNO, CA 93726<br>(559)246-7337 | \$66,669,112<br>\$29,988,124<br>\$921,342 | 03/14/19<br>04/05/19<br>02/24/21   | 60%<br>45%           |
| HE13  |                  |  |   |   |   |                                    |                      |
| 06-MAD-99-9.7/9.7<br>06-0U1704                              |                  | IN MADERA COUNTY NEAR MADERA AT<br>SOUTH GATEWAY DRIVE OVERCROSSING BR.<br>41-0046K<br>BRIDGE DECK REHABILITATION  | AMERICAN CIVIL CONSTRUCTORS<br>WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D<br>BENICIA CA 94510<br>(707)746-8028       |   | \$996,699<br>\$0<br>\$0                   | 08/28/20<br>09/21/20               | 0%<br>0%             |
| HA21  |                  |  |   |   |   |                                    |                      |
| 06-MAD-145-9.7/11<br>06-0U6704                              |                  | IN MADERA ON ROUTE 145 FROM GATEWAY<br>DRIVE TO TOZER ST.<br>INSTALL AND UPGRADE ADA CURB RAMPS  | AMERICAN PAVING CO.<br>315 N THORNE AVE;<br>FRESNO CA 93706<br>(559)268-9886  | FELIX VAQUILAR<br>2750 N PARKWAY DR<br>FRESNO CA 93722<br>(559)360-1951           | \$905,239<br>\$819,004<br>\$5,236         | 01/28/20<br>03/03/20<br>10/02/20   | 90%<br>89%           |
| 06-TUL-0-/0<br>06-0U3004<br>ACNH-000C-(514)E<br>--()        |                  | IN KINGS AND TULARE COUNTIES ON<br>VARIOUS ROUTES AT VARIOUS LOCATIONS<br>WIRE THEFT RESTORATION   | STURGEON ELECTRIC CALIFORNIA,<br>LLC.<br>13501 BENSON AVE;<br>CHINO CA 91214<br>(909)591-0000                             |   | \$10,563,261<br>\$232,151<br>\$214,786    | 03/17/20<br>04/08/20<br>08/15/21   | 9%<br>2%             |
| HA23  |                  |  |   |   |   |                                    |                      |
| 06-TUL-0-/0<br>06-0X6704                                    |                  | IN TULARE COUNTY AT VARIOUS LOCATIONS<br>OVERLAYS, DECK SEALS  | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br>IRVINE CA 92606<br>(949)252-0441 |   | \$2,131,863<br>\$268,602<br>\$268,602     | 05/14/20<br>06/09/20<br>02/23/21   | 7%<br>13%            |
| HM1   |                  |  |   |   |   |                                    |                      |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 06**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message               |
|---|------------------|--|---|--|---|------------------------------------|------------------------------------|
| 06-TUL-63-9.9/19.4<br>06-0W7604                               |                  | IN KERN AND TULARE AT VARIOUS LOCATIONS<br>2 INCHES OF HMA WITH DIGOUTS  | GRIFFITH COMPANY<br>1128 CARRIER PARKWAY AVENUE;<br><br>BAKERSFIELD CA 93308<br>(661)392-6640         |  | \$5,366,035<br>\$3,742,641<br>\$2,879,272 | 04/30/20<br>05/14/20<br>10/16/20   | 59%<br>70%                         |
| 06-TUL-99-28.3/31<br>06-0R1704<br>ACNH-P099-(642)E<br>--()    |                  | IN TULARE - FROM BARDSLEY RD. TO PROSPERITY AVE.<br>ROADSIDE SAFETY IMPROVEMENTS   | GRANITE CONSTRUCTION COMPANY<br>2716 GRANITE COURT;<br><br>FRESNO CA 93706<br>(559)441-5700           | GARCIA JACOB<br>8350 WEST ROOSEVELT AVE<br><br>VISALIA CA 93291<br>(559)905-1299 | \$2,961,649<br>\$2,899,549<br>\$0         | 10/24/19<br>11/12/19<br>09/11/20   | 78%<br>97%                         |
| 06-TUL-99-31.2/32.5<br>06-332214                              |                  | IN TULARE COUNTY IN TULARE AT CARTMILL AVENUE OVERCROSSING<br>LANDSCAPE MITIGATION   | WABO LANDSCAPE & CONSTRUCTION<br>726 ALFRED NOBEL DR.<br><br>HERCULES CA 94547<br>(510)741-9226       |  | \$1,126,123<br>\$1,066,259<br>\$3,315     | 09/28/17<br>10/27/17<br>06/21/21   | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| HA25  |                  |  |   |  |   |                                    |                                    |
| 06-TUL-190-15.1/16.9<br>06-0S3114                             |                  | IN PORTERVILLE FROM PROSPECT ST. TO PLANO ST.<br>REPLACEMENT PLANTING  | WABO LANDSCAPE & CONSTRUCTION, INC.<br>726 ALFRED NOBEL DR.<br><br>HERCULES CA 94547<br>(510)741-9226 |  | \$309,320<br>\$278,444<br>\$1,780         | 04/10/19<br>05/01/19<br>07/19/21   | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 06-TUL-201-12.4/21.2<br>06-0H2004<br>B1ST-X107-(017)E<br>--() |                  | ON STATE ROUTE 201 AT SAND CREEKAR BRIDGE AND FRIANT-KERN-CANAL BRIDGE<br>AND ON STATE ROUTE 216 AT THE KAWEAH RIVER BRIDGE<br>BRIDGE RAIL REPLACEMENT | VIKING CONSTRUCTION COMPANY<br>PO BOX 1508<br><br>RANCHO CORDOVA CA 95741<br>(916)852-5530            | DON HIURA<br>3240 N. MILLBROOK<br><br>FRESNO, CA 93726<br>(559)341-2795          | \$12,980,951<br>\$8,496,881<br>\$483,846  | 11/29/18<br>12/17/18<br>07/12/21   | 57%<br>70%                         |
| HA21  |                  |  |   |  |   |                                    |                                    |

**Totals:      Authorized Final Amt:      \$469,577,641      Completed to Date:      \$280,413,184      Work This Month:      \$16,965,959**

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 07

| Location Contract Fed Aid Pgm Code                       | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|---|---|------------------------------------|------------------------------------|-------------------------|
| 07-LA-1-2.8/2.8<br>07-341704<br>SSTG-P001-(668)<br>--()  |                  | IN LONG BEACH, INTERSECTION OF PCH AND ANAHEIM ST/ LOS ALTOS AVE<br>INSTALL LEFT TURN PHASE AND ADA   | INTERNATIONAL LINE BUILDERS, INC.<br>3955 TEMESCAL CANYON ROAD;<br>CORONA CA 92883<br>(951)682-2982 | MANNA, HASSAN   | \$341,974<br>\$0<br>\$0            | 08/13/20<br>09/11/20               | 0%<br>0%                |
| 07-LA-1-3.5/3.5<br>07-299104                             |                  | IN LOS ANGELES, IN LONG BEACH AT LOS ALAMITOS TRAFFIC CIRCLE<br>INSTALL PAVEMENT DELINEATION,   | BEADOR CONSTRUCTION COMPANY, INC.<br>26320 LESTER CIRCLE;<br>CORONA CA 92883<br>(951)674-7352       | TON, THANG<br>18000 STUDEBAKER RD<br>SUITE 360<br>CERRITOS CA 90703<br>(562)860-3085                    | \$473,967<br>\$473,503<br>\$0      | 11/07/19<br>11/26/19<br>09/20/20   | 100%<br>97%             |
| HB1  |                  |   |   |   |                                    |                                    |                         |
| 07-LA-1-6.0/6<br>07-339804<br>HSTG-P001-(667)E<br>--()   |                  | IN LOS ANGELES COUNTY, CITY OF LONG BEACH ON PACIFIC COAST HIGHWAY AT ATLANTIC AVENUE<br>TRAFFIC SAFETY IMPROVEMENT   | CROSTOWN ELECTRICAL & DATA, INC.<br>5454 DIAZ STREET;<br>IRWINDALE CA 91706<br>(626)813-6693        | TURRAY, SULAIMAN<br>13230 FIRESTONE BLVD.<br>STE. E-2<br>SANTA FE SPRINGS, CA<br>90670<br>(562)345-3134 | \$249,973<br>\$0<br>\$0            | 04/16/20<br>05/14/20<br>12/10/20   | 0%<br>0%<br>SUSPENDED   |
| HB1  |                  |   |   |   |                                    |                                    |                         |
| 07-LA-1-6.5/6.5<br>07-330204<br>SSTH-P001-(646)E<br>--() |                  | IN LOS ANGELES IN LONG BEACH, INTERSECTION OF PACIFIC COAST HWY AND PACIFIC AVENUE<br>MODIFY SIGNALS  | PTM GENERAL ENGINEERING SERVICES, INC.<br>5942 ACORN ST.<br>RIVERSIDE CA 92504<br>(951)710-1000     | TURAY, SULAIMAN<br>13230 FIRESTONE BLVD<br>STE E-2<br>SANTA FE SPRINGS, CA<br>90670<br>(562)345-3134    | \$259,029<br>\$197,641<br>\$0      | 09/19/18<br>10/08/18<br>09/28/21   | 88%<br>76%<br>SUSPENDED |
| HB1  |                  |   |   |   |                                    |                                    |                         |
| 07-LA-1-8.4/8.6<br>07-4W1104                             |                  | IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS<br>BRIDGE PRESERVATION: APPLY  | RV CONCRETE INC<br>605 E. COMMERCIAL ST.;<br>ANAHEIM CA 92801<br>(714)855-4201                      | KWAN, KIN<br>2090 FERN LANE<br>GLENDALE, CA 91208<br>(562)572-6016                                      | \$858,688<br>\$808,668<br>\$40,577 | 05/08/19<br>05/22/19<br>10/21/20   | 98%<br>93%              |
| HM3  |                  |   |   |   |                                    |                                    |                         |
| 07-LA-1-8.6/8.8<br>07-1XF004                             |                  | LA-1 PCH ADJACENT TO DOMINGUEZ CHANNEL OC IN PROXIMITY TO PORT OF LA TO REPLACE DMGECORRODED SECTIONS OF CRIB WALLS DUE RAIN DIR'S<br>RE-FACE CORRODED CRIB WALLS | GRIFFITH COMPANY<br>3050 E BIRCH STREET<br>BREA, CA 92821   | HERRERA, EDGAR<br>18730 S WILMINGTON<br>AVE STE 103<br>RANCHO DOMINGUEZ, CA<br>90220<br>(310)609-0364   | \$2,885,000<br>\$900,956<br>\$0    | 01/02/18<br>02/27/18<br>04/21/21   | 100%<br>31%<br>OVER RUN |
| 20.20<br>201130  |                  |   |   |   |                                    |                                    |                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month  | Awarded Approved Est Comp Accepted | %Time % Work Message     |
|--|------------------|---|--|--|-------------------------------------|------------------------------------|--------------------------|
| 07-LA-1-10.7/10.7<br>07-331704<br>SSTG-P001-(644)E<br>--() |                  | IN LOS ANGELES COUNTY IN LOS ANGELES<br>AT FRIES AVENUE<br>INSTALL TRAFFIC SIGNALS AND UPGRADE  | KDC INC., DBA DYNALECTRIC<br>4462 CORPORATE CENTER DR.<br>LOS ALAMITOS CA 90720<br>(714)828-7000                             | FREMPONG, S.<br>13230 FIRESTONE BLVD<br>UNIT A<br>SANTA FE SPRINGS, CA<br>90670<br>(562)345-9865 | \$400,648<br>\$12,733<br>\$12,733   | 09/19/18<br>10/25/18<br>12/04/20   | 15%<br>3%                |
| HB1  |                  |   |  |  |                                     |                                    |                          |
| 07-LA-1-34.5/35.4<br>07-316904<br>HSST-X037-(220)E<br>--() |                  | IN LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>ENHANCE TUNNEL LIGHTING, INST QUEUE  | ALDRIDGE ELECTRIC, INC.<br>844 E. ROCKLAND ROAD;<br>LIBERTYVILLE IL 60048<br>(847)247-5214                                   | SHIN, F.   | \$5,592,815<br>\$0<br>\$0           | 01/24/20<br>04/08/20               | 0%<br>0%                 |
| HA22   |                  |   |  |  |                                     |                                    |                          |
| 07-LA-1-38.3/38.7<br>07-275104<br>SSTG-P001-(652)E<br>--() |                  | IN LOS ANGELES COUNTY, IN PACIFIC<br>PALISADES, FROM NORTH OF TEMESCAL<br>CANYON ROAD TO BAY CLUB DRIVE<br>CONSTRUCT SHOULDERS & UPGRADE  | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE<br>VALENCIA CA 91355<br>(661)367-9040                                       | RAM, MAHINDA<br>12975 W. CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)920-7449                   | \$3,328,361<br>\$3,285,464<br>\$0   | 11/27/18<br>12/17/18<br>10/15/20   | 100%<br>98%              |
| HB1  |                  |   |  |  |                                     |                                    |                          |
| 07-LA-1-46.9/50.4<br>07-3W8704<br>ACST-P001-(669)E<br>--() |                  | IN LOS ANGELES COUNTY, IN AND NEAR<br>MALIBU, FROM MALIBU LAGOON BRIDGE TO<br>SOLSTICE CANYON CREEK<br>SLURRY SEAL DIGOUTS, SLABS   | DREAMBUILDER CONSTRUCTION CORP<br>DBA DREAMBUILDER<br>18543 YORBA LINDA BLVD # 376;<br>YORBA LINDA CA 92886<br>(714)646-3697 | SHAKERI, SAEID<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS, CA 91320<br>(213)808-7976  | \$1,383,261<br>\$3,838<br>\$3,488   | 06/09/20<br>07/02/20<br>09/20/20   | 9%<br>0%                 |
| HM1  |                  |   |  |  |                                     |                                    |                          |
| 07-LA-1-56.9/62.9<br>07-3W8804                             |                  | IN LOS ANGELES COUNTY FROM TRANCAS<br>CYN/BROAD BCH TO END OF COUNTY IN<br>MALIBU AND LA CO<br>SLURRY, DIGOUTS, SHOULDER WORK   | GRANITE CONSTRUCTION COMPANY<br>1000 TOWN CENTER DR #300<br>OXNARD CA 93036<br>(805)879-5331                                 | LEON, DAN<br>12975 W CULVER BLVD<br>LOS ANGELES, CA 90066<br>(562)572-5852                       | \$2,144,895<br>\$2,290,157<br>\$0   | 04/22/19<br>05/13/19<br>09/29/20   | 48%<br>100%<br>SUSPENDED |
| HM1  |                  |   |  |  |                                     |                                    |                          |
| 07-LA-1-407.0/59.9<br>07-1XK304                            |                  | IN LA COUNTY LA-1 FROM TOPANGA LA-27<br>TO DECKER RD TO REPAIR WOOLSEY FIRE<br>DAMAGE REMOVE DEBRIS REPLACE MBGR &<br>EROSION CNTRLDIR'S EM<br>REPAIR & CLEAN DEBRIS FROM WOOLSEY<br>FIRE | BURNS PACIFIC CONSTRUCTION INC<br>505 E THOUSAND OAKS BLVD<br>THOUSAND OAKS, CA 91360  | INCSAYKALI, ZARIF<br>12975 W CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)821-1847               | \$10,225,000<br>\$10,186,790<br>\$0 | 11/30/18<br>12/28/18<br>07/31/20   | 100%<br>100%<br>OVER RUN |
| 20.20<br>201130  |                  |   |  |  |                                     |                                    |                          |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|---|--|--|------------------------------------|-------------------------|
| 07-LA-1-567.0/56.7<br>07-1XG104                            |                  | IN CITY OF MALIBU TRANCAS CREEK ON PCH TO PLACE CLASS IV ROCKS AROUND TO PREVENT FURTHER SCOURING OF BRIDGE FOOTINGS DIR'S EMERGEN PROTECT BRIDGE SPREAD FOOTING              | SUMMER CONSTRUCTION INC<br>P.O. BOX 30<br>SANTA PAULA, CA 93061                                 | LEON, DAN<br>12975 W. CULVER BLVD.<br>LOS ANGELES, CA 90066<br>(310)345-6270                         | \$570,000<br>\$9,987<br>\$0              | 01/19/18<br>02/27/18<br>02/29/20   | 50%<br>2%               |
| 20.20<br>201130  |                  |   |   |  |  |                                    |                         |
| 07-LA-1-594.0/62.8<br>07-1XK704                            |                  | CITY OF MALIBU IN LA & VEN COUNTIES ON PCH REMOVE MUD/DEBRIS & REPAIR DRAINAGE SYSTMS DUE TO HEAVY RAINS & WOOLSEY FIRE DAMAGE DIR'S DEBRIS REMOVAL & DRAINAGE SYSTEMS REPAIR | BALTAZAR CONSTRUCTION, INC<br>236 E. ARROW HWY<br>COVINA, CA 91722                              | SHOHET, HOUSHANG<br>1525 RANCHO CONEJO<br>BLVD SUITE 102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928 | \$4,335,000<br>\$4,245,017<br>\$0        | 01/06/19<br>02/11/19<br>10/30/20   | 100%<br>98%             |
| 20.20<br>201130  |                  |   |   |  |  |                                    |                         |
| 07-LA-1-/<br>07-1XQ404                                     |                  | LA COUNTY RT 1,27 & VEN COUNTY RT 23 INSTALL NEW & REPLACE RETRO-REFLECTIVE BACKPLATES & PAVEMENT MARKINGS DIR'S EMERGENCY FORCE A INSTALL RETRO-REFLECTIVE BACKPLATES        | CHUMO CONSTRUCTION INC.<br>14425 JOANBRIDGE STREET<br>BALDWIN PARK, CA 91706                    | SAYKALI, ZARIF<br>12975 W. CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)821-1847                     | \$1,960,000<br>\$1,018,250<br>\$0        | 03/25/20<br>04/08/20<br>10/30/20   | 95%<br>52%              |
| 20.20<br>201130  |                  |   |   |  |  |                                    |                         |
| 07-LA-2-14.9/22.6<br>07-340604<br>BINH-000C-(486)E<br>--() |                  | IN LOS ANGELES COUNTY AND VENTURA COUNTY AT VARIOUS LOCATIONS INTELLIGENT TRANSPORTATION SYSTEM   | PTM GENERAL ENGINEERING SERVICES, INC.<br>5942 ACORN ST.<br>RIVERSIDE CA 92504<br>(951)710-1000 | SHERIF GUIRGUIS<br>1041 W BADILLO ST,<br>#112<br>COVINA, CA 91722<br>(626)339-1601                   | \$11,607,077<br>\$6,411,634<br>\$680,883 | 12/17/18<br>02/05/19<br>06/02/21   | 66%<br>55%              |
| HB4N   |                  |   |   |  |  |                                    |                         |
| 07-LA-2-18.6/19.2<br>07-1XN904                             |                  | CITY OF EAGLE ROCK IN LA COUNTY LA-2 & 134 INTERCHNG COLORADO FIRE DAMAGE REPAIR & REPLESION CONTROL GUARDRAIL & SIGNS DIR'S EMERGE COLORADO FIRE DAMAGE REPAIR               | ALCORN FENCE COMPANY<br>9901 GLENOAKS BLVD<br>SUN VALLEY, CA 91352                              | KWAN, KIN<br>2090 FERN LANE<br>GLENDALE, CA 91208<br>(562)572-6016                                   | \$2,360,000<br>\$1,451,027<br>\$0        | 08/26/19<br>09/18/19<br>12/30/20   | 100%<br>61%<br>OVER RUN |
| 20.20<br>201130  |                  |   |   |  |  |                                    |                         |
| 07-LA-2-18.8/23.4<br>07-4W7204                             |                  | SLURRY SEAL DIGOUTS RAMPS GORE AREAS SHOULDERS & SHOULDER BACKING, IN LOS ANGELES COUNTY, IN LA CO, GLENDALE, LA CANADA FLINTRIDGE SLURRY SEAL DIGOUTS RAMPS GORE             | VSS INTERNATIONAL, INC.<br>3785 CHANNEL DRIVE;<br>WEST SACRAMENTO CA 95691<br>(916)373-1500     | WIDJAJA, DANIEL<br>2090 FERN LANE<br>GLENDALE, CA 91226<br>(213)792-5056                             | \$1,425,120<br>\$4,280<br>\$0            | 06/16/20<br>07/10/20<br>12/18/20   | 20%<br>0%               |

HM1

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|--|--|--|---|------------------------------------|-------------------------|
| 07-LA-2-30.0/41<br>07-1XL404                               |                  | LA COUNTY LA-2 UPPER DARK CNYN TRAIL&TURNMNT.WILSON TO REMOV RDWAY ROCKDEBRIS,REPAIRSLOPES,INSTALL CABLENET/CLEAN/REPAIR DS DIR'S REPAIR ROCKSLIDES STORM DAMAGE ON LA-2 | PETERSON-CHASE GEN ENGR CONSTRKWAN, KIN 16351 CONSTRUCTION CIRCLE W. IRVINE, CA 92606-4414 | 2090 FERN LANE GLENDALE, CA 91208 (562)572-6016                                      | \$4,130,000<br>\$4,081,654<br>\$0         | 02/18/19<br>04/03/19<br>09/30/20   | 100%<br>99%<br>OVER RUN |
| 20.20<br>201130  |                  |  |  |  |   |                                    |                         |
| 07-LA-5-1.7/1.7<br>07-325704                               |                  | IN SANTA FE SPRINGS AT 14044 DRIVE ADJACENT TO I-5 BETWEEN VALLEY VIEW AVE AND ALONDRA BOULEVARD. CONSTRUCT SOUTHERN REGIONAL  | FREEMONG, SAM INC. 32 EDELMAN; IRVINE CA 92618 (949)299-1400                               | 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (562)345-9865               | \$19,149,027<br>\$10,048,605<br>\$519,948 | 05/07/19<br>06/07/19<br>05/11/22   | 63%<br>52%              |
| HA11   |                  |  |  |  |   |                                    |                         |
| 07-LA-5-4.0/5.8<br>07-215944                               |                  | IN LOS ANGELES COUNTY IN NORWALK FROM 0.4 MILE SOUTH OF SAN ANTONIO DRIVE UNDERCROSSING TO 0.7 MILE NORTH OF PIONEER BOULEVARD UN ROADWAY WIDENING (SEG 4)               | SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342 (818)362-9200            | ARABE, JEROME 13230 FIRESTONE BLVD SUITE A-2 SANTA FE SPRINGS CA 90670 (562)345-3125 | \$131,314,158<br>\$128,909,206<br>\$7,088 | 08/23/12<br>09/18/12<br>06/18/21   | 75%<br>97%              |
| HB5 SWPPP  |                  |  |  |  |   |                                    |                         |
| 07-LA-5-5.8/6.8<br>07-215954<br>CMLN-6207-(068)N<br>--()   |                  | IN SANTA FE SPRINGS FROM NORTH OF ORR AND DAY OVERHEAD TO ROUTE 605 INTERCHANGE ROADWAY WIDENING & STRIPING (SEG 5)  | SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200             | TON, THANG 18000 STUDEBAKER RD. SUITE 360 CERRITOS CA 90703 (562)916-7962            | \$88,937,111<br>\$81,271,903<br>\$433,007 | 04/24/14<br>05/13/14<br>12/31/20   | 79%<br>91%              |
| HB5  |                  |  |  |  |   |                                    |                         |
| 07-LA-5-11.0/14<br>07-317504                               |                  | IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS DRAINAGE IMPROVEMENT  | SHIMMICK CONSTRUCTION COMPANY, INC. 530 TECHNOLOGY DR. ; IRVINE CA 92618 (949)333-1500     | ARABE, JEROME 13230 SOUTH FIRESTONE BLVD SANTA FE SPRINGS CA 90670 (562)345-3113     | \$5,120,300<br>\$2,772,982<br>\$290,509   | 11/27/19<br>01/02/20<br>05/03/21   | 34%<br>54%              |
| HA22   |                  |  |  |  |   |                                    |                         |
| 07-LA-5-18.2/18.2<br>07-332704<br>SHIM- 005-(128)E<br>--() |                  | IN LOS ANGELES COUNTY, SR-5 PM 18.26 AT THE CONNECTOR FROM WESTBOUND ROUTE 10 TO SOUTHBOUND ROUTE 5 APPLY HIGH FRICTION SURFACE  | WESTCOAST PUBLIC WORKS INC 20058 VENTURA BLVD, #318; WOODLAND HILLS CA 91364 (818)256-9401 | TAREQUE, AKM 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700                   | \$1,439,424<br>\$0<br>\$0                 | 11/27/19<br>12/24/19<br>06/03/20   | 0%<br>0%                |
| HB1  |                  |  |  |  |   |                                    |                         |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|--|---|---|---|------------------------------------|-------------------------|
| 07-LA-5-18.3/18.8<br>07-318404<br>ACIM-X037-(207)E<br>--() |                  | IN LOS ANGELES COUNTY IN LOS ANGELES<br>ON ROUTE 5 FROM STATE STREET<br>OVERCROSSING TO MISSION ROAD<br>UNDERCROSSING AND ON ROUTE 10 FROM<br>HIGH FRICTION & UPGRADE LIGHTING   | J. M'CLOUGHLIN ENGINEERING CO.,<br>INC.<br>10641 FULTON COURT<br>RANCHO CUCAMONGA CA 91730<br>(909)944-1037 | IZADPANAH, MOE<br>3212 ROSEMEAD BLVD<br>SUITE 100<br>EL MONTE, CA 91731<br>(626)572-6732        | \$2,681,275<br>\$2,036,223<br>\$0           | 09/27/18<br>10/22/18<br>10/22/20   | 76%<br>76%              |
| 07-LA-5-19.6/19.9<br>07-308004<br>ACIM- 005-(107)E<br>--() |                  | IN LOS ANGELES CITY, FROM 0.1 MILE<br>SOUTH OF NORTH BROADWAY AVENUE<br>OVERCROSSING TO 0.1 MILE NORTH OF<br>PASADENA AVENUE OVERCROSSING<br>PAVEMENT PRESERVATION               | SEMA CONSTRUCTION, INC.<br>42690 RIO NEDO, SUITE G<br>TEMECULA, CA 92590<br>(949)470-0500                   | CHAUDHARI, SUSHILKUMAR<br>1201 BALDWIN PARK<br>BLVD.<br>BALDWIN PARK, CA 91706<br>(626)337-8252 | \$3,115,556<br>\$46,865<br>\$0              | 05/25/18<br>06/19/18<br>04/05/21   | 0%<br>2%<br>SUSPENDED   |
| 07-LA-5-26.7/29.4<br>07-121844<br>CMLN-6207-(055)<br>--()  |                  | IN LOS ANGELES COUNTY IN LOS ANGELES,<br>GLENDALE AND BURBANK FROM<br>ROUTE 5/134 SEPARATION TO MAGNOLIA<br>BOULEVARD OVERCROSSING<br>CONSTRUCT HOV LANES                        | SECURITY PAVING COMPANY, INC<br>13170 TELFAIR AVENUE<br>SYLMAR, CA 91342<br>(818)362-9200                   | SHIH, JAMES<br>601 S GLENOAKS BLVD<br>SUITE 310<br>BURBANK, CA 91502<br>(818)333-9876           | \$95,429,762<br>\$93,876,329<br>\$269,316   | 12/06/10<br>12/20/10<br>11/19/20   | 100%<br>97%<br>OVER RUN |
| 07-LA-5-29.4/31.6<br>07-1218W4<br>IM- 005-(078)<br>--()    |                  | IN LOS ANGELES COUNTY IN BURBANK FROM<br>WEST MAGNOLIA BOULEVARD OVERCROSSING<br>TO 0.3 MILE NORTH OF BUENA VISTA<br>STREET/WINONA AVENUE<br>REALIGN ROUTE 5 AND RAILROAD TRACKS | SECURITY PAVING COMPANY INC<br>13170 TELFAIR AVENUE<br>SYLMAR, CA 91342<br>(818)362-9200                    | GURFINKEL, VLADIMIR<br>13171 TELFAIR AVE,<br>STE 101<br>SYLMAR, CA 91342<br>(562)572-5538       | \$221,167,613<br>\$187,982,319<br>\$994,793 | 11/29/12<br>12/20/12<br>01/25/22   | 84%<br>84%              |
| 07-LA-5-32.5/32.5<br>07-4T9804                             |                  | INSTALLATION OF TRAFFIC SIGNALS AT<br>SOUTH BOUND LA 5 OFF-RAMP TO<br>HOLLYWOOD WAY<br>INSTALL TRAFFIC SIGNAL  | CALPROMAX ENGINEERING, INC.<br>650 N. ROSE DR. #186<br>PLACENTIA CA 92870<br>(714)573-4599                  | KWAN, KIN<br>2090 FERN LANE<br>GLENDALE, CA 91208<br>(562)572-6016                              | \$490,580<br>\$310,445<br>\$0               | 12/28/18<br>01/25/19<br>07/31/20   | 49%<br>77%              |
| 07-LA-5-33.2/39.1<br>07-4U0604                             |                  | IN LOS ANGELES COUNTY IN CITY OF LOS ANGELES<br>ON ROUTE 5 FROM 0.1 MILE<br>SOUTH OF ROSCOE BOULEVARD<br>OVERCROSSING TO PAXTON STREET UND<br>LA-5, ROADSIDE REHABILITATION      | MARTINEZ LANDSCAPE CO., INC<br>12357 SAN FERNANDO ROAD<br>SYLMAR CA 91342<br>(818)364-9188                  | LAO, ARTURO<br>9225 CRANFORD AVE<br>PACOIMA, CA 91331<br>(818)768-1939                          | \$830,282<br>\$765,308<br>\$13,370          | 12/19/18<br>01/15/19<br>08/20/21   | 52%<br>89%              |

HA25

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month     | Awarded Approved Est Comp Accepted           | %Time % Work Message     |
|--|------------------|--|---|---|--|--|--------------------------|
| 07-LA-5-34.6/34.6<br>07-314204                             |                  | IN LOS ANGELES COUNTY,ON RTE 5 AT SUN VALLEY OVERHEAD BRIDGE PAINT   | CERTIFIED COATINGS COMPANY<br>2320 CORDELIA ROAD;<br>FAIRFIELD CA 94534<br>(707)639-4414            | MOHSENZADEH, ALI<br>13171 TELFAIR AVE.<br>#101<br>SYLMAR, CA. 91342<br>(818)746-0669        | \$3,184,109<br>\$0<br>\$0              | 07/10/20<br>07/28/20                         | 0%<br>0%                 |
| HA21   |                  |  |   |   |  |  |                          |
| 07-LA-5-38.8/40.5<br>07-295104<br>ACNH-X037-(206)E<br>--() |                  | IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS<br>ROADSIDE SAFETY IMPROVEMENTS   | A. M. CONCRETE, INC.<br>13170 TELFAIR AVE<br>SYLMAR CA 91392<br>(818)362-8300                       | VENKATARAMAN,<br>KALYANAKRISHNAN<br>9225 CRANFORD AVE<br>PACOIMA, CA 91331<br>(818)768-1939 | \$1,075,143<br>\$975,389<br>\$0        | 08/31/18<br>09/25/18<br>08/20/20<br>08/31/20 | 100%<br>100%<br>OVER RUN |
| HB34   |                  |  |   |   |  |  |                          |
| 07-LA-5-42.6/47.9<br>07-1XP104                             |                  | LA 5/14 & LA 5/210 IN CITY OF SYLMAR IN LACOUNTY SADDLE RIDGE FIRE DAMAGE REPAIR, REPLACE/INSTALL EROSION CONTROL BMP'S DIR'S EMER REPAIR SADDLE RIDGE FIRE DAMAGE | BALTAZAR CONSTRUCTION INC<br>236 E. ARROW HWY<br>COVINA, CA 91722                                   | OSORIO, OSCAR<br>25061 W. AVE STANFORD<br>#70<br>VALENCIA, CA 91355<br>(661)257-0273        | \$14,735,000<br>\$4,511,016<br>\$0     | 12/09/19<br>01/10/20<br>05/26/21             | 100%<br>31%<br>OVER RUN  |
| 20.20<br>201130  |                  |  |   |   |  |  |                          |
| 07-LA-5-42.6/47.9<br>07-1XP004                             |                  | LA-210,LA-5, LA-405,LA-14 &LA-118 TO REMOV& REPLACE FIRE DAMAGE MBGR,R/W FENCE,RAILNSIGN DUE TO SADDLERIDGE FIRE DIR'S EMERGENCY REPAIR DAMAGE DUE TO FIRE         | ALCORN FENCE COMPANY ATTN:GREGSALMAN, RIDWAN ERICKSON<br>9901 GLENOAKS BLVD<br>SUN VALLEY, CA 91352 | 25061 W. AVENUE<br>STANFORD #70<br>VALENCIA, CA 91355<br>(661)257-0273                      | \$1,435,000<br>\$335,723<br>\$0        | 11/22/19<br>01/16/20<br>09/18/20             | 100%<br>23%<br>OVER RUN  |
| 20.20<br>201130  |                  |  |   |   |  |  |                          |
| 07-LA-5-44.9/88.6<br>07-4W1504                             |                  | IN LOS ANGELES COUNTY ON ROUTE 5 AND 118,FROM PM R44.86 TO R88.57 COLUMN REPAIR, DECK METHACRYLATE   | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET<br>TEMPE AZ 85282<br>(602)437-1711 | OSORIO, OSCAR<br>25061 W AVENUE<br>STANFORD STE 70<br>VALENCIA, CA 91355<br>(661)257-0273   | \$1,887,124<br>\$1,254,709<br>\$15,570 | 06/21/19<br>07/11/19<br>11/30/20             | 82%<br>63%               |
| HM3  |                  |  |   |   |  |  |                          |
| 07-LA-5-70.4/70.4<br>07-313604                             |                  | IN LOS ANGELES AT OSITO CANYON DRAINAGE REHABILITATION   | BEADOR CONSTRUCTION COMPANY INC.<br>26320 LESTER CIRCLE<br>CORONA CA 92883<br>(951)674-7352         | SALMAN, RIDWAN<br>25061 W. AVENUE<br>STANFORD, STE7<br>VALENCIA, CA 91355<br>(661)257-0273  | \$1,341,527<br>\$1,286,757<br>\$12,074 | 10/25/19<br>11/19/19<br>10/16/20             | 100%<br>96%<br>OVER RUN  |
| HA22   |                  |  |   |   |  |  |                          |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code  | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month            | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|---|---|--|---|------------------------------------|-------------------------|
| 07-LA-5-81.8/87.8<br>07-312504<br>ACIM-005 -(126)E<br>--()                |                  | IN LA CNTY FR RTE 138 / FRAZIER MOU<br>NTAIN PARK ROAD<br>STORM WATER QUALITY MANAGEMENT  | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE<br>FONTNA CA 92335<br>(909)356-8880   | OSORIO, OSCAR<br>25061 AVENUE<br>STANFORD, STE 70<br>VALENCIA, CA 91355<br>(661)257-0273 | \$4,763,277<br>\$4,648,181<br>\$5,832         | 01/03/19<br>01/25/19<br>10/16/20   | 100%<br>97%             |
| HA42  |                  |   |   |  |   |                                    |                         |
| 07-LA-5-/88.6<br>07-4W2404  |                  | IN LOS ANGELES COUNTY, FROM PM 0/88.6<br>REPLACE PAVEMENT DELINEATION   | SPECIALIZED PAVEMENT MARKING, INC.<br>11095 SW INDUSTRIAL WAY STE A<br>TUALATIN OR 97062<br>(503)885-0420                     | AMADI, PATRICIA<br>13171 TELFAIR AVE<br>SUITE 101<br>SYLMAR, CA 91342<br>(805)391-3555   | \$16,364,697<br>\$16,151,124<br>\$701,431     | 05/25/18<br>06/19/18<br>10/31/20   | 41%<br>98%              |
| HM4   |                  |   |   |  |   |                                    |                         |
| 07-LA-5-/54<br>07-1XQ204  |                  | LA COUNTY CAR RTS<br>2,5,14,101,118,126,134, 138 & 210<br>INSTALL NEW & REPLACE RETRO-<br>REFLECTIVE BACKPLATES&PAVEMENT<br>MARKINGS DIR'S EME<br>INSTALL RETRO-REFLECTIVE BACKPLATES                           | SGV ENTERPRISES INC<br>615 LAS TUNAS DR STE J<br>ARCADIA, CA 91007  | SHALVIRI, ALI<br>2090 FERN LANE<br>GLENDALE, CA 91208<br>(819)637-2506                   | \$2,175,000<br>\$1,811,977<br>\$0             | 04/06/20<br>04/24/20<br>09/30/20   | 100%<br>83%<br>OVER RUN |
| 20.20<br>201130   |                  |   |   |  |   |                                    |                         |
| 07-LA-5-/0<br>07-1XM604   |                  | IN LA COUNTY AT VAR LOCS LA-5,<br>134,210&405 TO REMOVE X-LITE TERMINAL<br>AND REPLACE WITH MASH APPROVED<br>TERMINAL SYSTEM DIR'S ORDER EMER<br>REPLACE X-LITE TERMINAL WITH MASH<br>SYSTEM                    | FERREIRA CONSTRUCTION CO INC<br>DBA FERREIRA COASTAL CONSTR CO<br>10370 COMMERCE CENTR DR B-200<br>RANCHO CUCAMONGA, CA 91730 | MOHSENZADEH, ALI<br>13171 TELFAIR AVE<br>SYLMAR, CA 91342<br>(818)746-0669               | \$694,000<br>\$402,334<br>\$0                 | 07/17/19<br>08/12/19<br>10/31/20   | 100%<br>58%<br>OVER RUN |
| 20.20<br>201130   |                  |   |   |  |   |                                    |                         |
| 07-LA-5-/0<br>07-1XM804   |                  | IN LA COUNTY ON FWY 5,10,57,60,101 &<br>110 TO REMOVE ALL X-LITE GUARDRAIL<br>END TREATMENTS REPLACE WITH MASH APPROVED<br>END TREATMENTS DIR'S<br>UPGRADE MBGR END TREATMENTS                                  | CROWN FENCE COMPANY<br>12118 BLOOMFIELD AVENUE<br>SANTA FE SPRINGS, CA 90670<br>(562)864-5177                                 | HONG, HAI<br>1041 W. BADILLO,<br>SUITE 112<br>COVINA, CA 91722<br>(626)339-1601          | \$851,000<br>\$812,390<br>\$0                 | 07/16/19<br>08/09/19<br>10/21/20   | 100%<br>95%<br>OVER RUN |
| 20.80<br>426.00   |                  |   |   |  |   |                                    |                         |
| 07-LA-5-/1.5<br>07-2159U4<br>NHPI-0052-(981)N<br>MO06-62 0-(062)N<br>--() |                  | IN LOS ANGELES AND ORANGE COUNTIES IN SECURITY PAVING COMPANY, INC.<br>BUENO PARK, LA MIRADA, CERRITOS SANTA<br>FE SPRINGS FROM ARTESIA BLVD<br>UNDERCROSSING TO NORTH FO<br>WIDEN AND REALIGN FREEWAY (SEGMENT | SAKER, GEORGE<br>13170 TELFAIR AVE<br>SYLMAR CA 91342<br>(818)362-9200  | 13230 FIRESTONE BLVD<br>SANTA FE SPRINGS, CA<br>90670<br>(562)345-3125                   | \$150,196,562<br>\$103,933,025<br>\$2,086,135 | 05/27/16<br>07/15/16<br>01/10/23   | 63%<br>69%              |
| HB5   |                  |   |   |  |   |                                    |                         |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                                  | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|---|--|--|---|------------------------------------|-------------------------|
| 07-LA-10-.4/21.1<br>07-304304<br>HSIM- 010-(853)E<br>--()<br>HB34   |                  | IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM 0.3 MILE EAST OF CESAR CHAVEZ OVERCROSSING TO CAMPUS ROAD OVERCROSSING<br>PAVING BEYOND GORES AND VEGETATION   | BOSCO CONSTRUCTORS, INC.<br>21353 MAYALL ST.;<br>CHATSWORTH CA 91311<br>(818)700-0304                      | CHAUDHARI, SUSHILKUMAR<br>1201 BALDWIN PARK<br>BLVD<br>BALDWIN PARK, CA 91706<br>(626)337-8252 | \$1,983,004<br>\$690,927<br>\$309,417       | 11/05/19<br>11/19/19<br>05/23/22   | 33%<br>35%<br>SUSPENDED |
| 07-LA-10-2.1/18.4<br>07-301504<br>ACIM- 010-(844)E<br>--()<br>HA22  |                  | IN LA COUNTY IN SANTA MONICA & LA ON RTE 1 FROM 0.1 MILE WEST OF MAIN STREET OC TO RTE 1/10 SEP, & ON RTE 10 FROM RTE 1/10 SEP TO<br>PAVEMENT PRESERVATION        | SECURITY PAVING COMPANY, INC.<br>13170 TELFAIR AVENUE<br>SYLMAR CA 91342<br>(818)362-9200                  | RAM, MAHINDA<br>12975 CULVER BLVD<br>LOS ANGELES CA 90066<br>(310)920-7449                     | \$28,097,015<br>\$18,926,640<br>\$1,716,962 | 11/19/18<br>12/12/18<br>09/20/20   | 68%<br>67%              |
| 07-LA-10-2.1/11.1<br>07-304204<br>HSIM- 010-(850)E<br>--()<br>HB34  |                  | IN LOS ANGELES COUNTY IN SANTA MONICA AND LOS ANGELES FROM 0.1 MILE WEST OF ROUTE 1/10 SEPARATION TO 0.1 MILE EAST OF WEST BOULEV<br>RELOCATE APPURTENANCES; ADD  | SPECTRUM CONSTRUCTION GROUP, INC.<br>32 EDELMAN;<br>IRVINE CA 92618<br>(949)299-1400                       | SAYKALI, ZARIF<br>12975 W. CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)821-1847               | \$3,307,526<br>\$2,278,809<br>\$323,521     | 10/02/19<br>11/19/19<br>04/30/22   | 28%<br>69%              |
| 07-LA-10-15.0/18.3<br>07-296604<br>ACIM- 010-(840)E<br>--()<br>HA21 |                  | IN LOS ANGELES AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF ROUTE 10/110 SEPARATION TO ROUTE 10/5/101 SEPARATION<br>PAINT AND REHABILITATE BRIDGE AND               | CL COATINGS, INC DBA CL INDUSTRIAL COATINGS, INC<br>11650 WESTERN AVE<br>STANTON CA 90680<br>(562)285-6520 | PATEL, PRAVIN<br>902 SAN GABIEL BLVD<br>ROSEMEAD, CA 91770<br>(626)572-6700                    | \$29,248,606<br>\$14,100,759<br>\$775,554   | 06/04/18<br>06/29/18<br>07/15/22   | 48%<br>48%              |
| 07-LA-10-20.9/21<br>07-1XR004<br><br>20.20<br>201130                |                  | IN LA COUNTY LA-10 W/B PM 20.98 CITY OF LAREPAIR SINKHOLE, REMOVE/REPLACE CMP'S,CURBSHOULDER, AND LANDSCAPE AREA DIR'S EMERGENCY<br>REPAIR DAMAGE DUE TO SINKHOLE | GRIFFITH COMPANY<br>12200 BLOOMFIELD AVE<br>SANTA FE SPRINGS CA 90670<br>(626)334-5775                     | HAILU, MESFIN<br>1201 BALDWIN PARK<br>BLVD<br>BALDWIN PARK, CA 91706<br>(213)453-7555          | \$935,000<br>\$246,382<br>\$0               | 04/29/20<br>07/21/20<br>09/20/20   | 67%<br>26%              |
| 07-LA-10-26.3/26.3<br>07-4P2404                                     |                  | IN LOS ANGELES COUNTY AT SAN GABRIEL ELECTRICAL MAINTENANCE STATION<br>REMODEL EXISTING BUILDING  | KANAAN CONSTRUCTION INC.<br>230 S. IRWINDALE AVE.;<br>AZUSA CA 91702<br>(626)334-5775                      | AZIMA, HASSAN<br>3212 ROSEMEAD BLVD,<br>SUITE 100<br>EL MONTE, CA 91731<br>(626)572-6732       | \$463,500<br>\$109,512<br>\$108,762         | 04/28/20<br>06/03/20<br>12/01/20   | 28%<br>24%              |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 07

| Location<br>Contract<br>Fed Aid<br>Pgm Code                                  | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor  | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|--|---------------------|---|---|---|---|--|----------------------------|
| 07-LA-10-33.2/37.2<br>07-1170U4<br>CMLN-6207-(059)<br>--()                   |                     | LA COUNTY IN CITY OF BALDWIN PARK AND<br>WEST COVINA FROM PUENTE AVENUE TO<br>CITRUS STREET<br>CONSTRUCT HOV LANES & SOUNDWALLS   | AMES CONSTRUCTION, INC.<br>2000 AMES DRIVE<br>BURNSVILLE, MN 55306<br>(952)435-7106                         | PUNJABI, RAJ<br>1041 W. BADILLO,<br>SUITE 112<br>COVINA, CA 91722<br>(626)339-1601      | \$100,297,045<br>\$95,717,807<br>\$168,183  | 02/10/14<br>02/27/14<br>10/30/20             | 84%<br>94%                 |
| HB5  |                     |   |   |   |   |  |                            |
| 07-LA-10-37.2/42.4<br>07-1193U4<br>NHPI- 010-(829)E<br>LN62-07 0-(0)<br>--() |                     | IN LA COUNTY FROM CITRUS STREET IN<br>WEST COVINA TO ROUTE 57 IN POMONA<br>WIDEN FREEWAY, CONSTRUCT HOV LANES   | GUY F. ATKINSON<br>18201 VON KARMAN AVE STE 800<br>IRVINE CA 92612<br>(949)382-7172                         | CAO, RUDY<br>1370 VALLEY VISTA DR,<br>STE 150<br>DIAMOND BAR, CA 91765<br>(909)594-3739 | \$187,707,665<br>\$161,862,089<br>\$717,816 | 11/16/15<br>12/08/15<br>01/04/23             | 63%<br>85%                 |
| HB5  |                     |   |   |   |   |  |                            |
| 07-LA-14-24.8/31.4<br>07-310804<br>ACNH-P014-(080)E<br>--()                  |                     | IN LOS ANGELES COUNTY IN AND NEAR<br>SANTA CLARITA FROM I-5 JUNCTION TO<br>CANYON PARK BOULEVARD UNDERCROSSING<br>ROADSIDE SAFETY IMPROVEMENTS                                  | IBARRA GENERAL ENGINEERING INCSALMAN, RIDWAN<br>4325 TYROLITE ST;<br>RIVERSIDE CA 92509<br>(909)342-8447    | 25061 W AVENUE<br>STANFORD, #70<br>VALENCIA, CA 91355<br>(661)257-0273                  | \$1,661,255<br>\$1,664,498<br>\$0           | 11/05/19<br>12/13/19<br>08/21/20<br>09/09/20 | 100%<br>100%<br>COMPLETED  |
| HB34   |                     |   |   |   |   |  |                            |
| 07-LA-14-25.0/35<br>07-312304<br>ACNH-P014-(078)E<br>--()                    |                     | IN LOS ANGELES COUNTY, IN SANTA<br>CLARITA, FROM STATE ROUTE 14/<br>INTERSTATE 5 INTERCHANGE TO SOLEDAD<br>CANYON ROAD<br>STORM WATER MITIGATION                                | CHUMO CONSTRUCTION INC<br>14425 JOANBRIDGE STREET<br>BALDWIN PARK CA 91706<br>(626)960-9502                 | MOHSENZADEH, ALI<br>13171 TEFAIR AVE.<br>SUITE 101<br>SYLMAR, CA 91342<br>(818)746-0669 | \$3,895,550<br>\$3,907,741<br>\$8,061       | 09/11/18<br>10/08/18<br>10/31/20             | 100%<br>96%<br>OVER RUN    |
| HA42   |                     |   |   |   |   |  |                            |
| 07-LA-14-27.6/28.6<br>07-1XE504  |                     | IN LA COUNTY RTE 14 TO REPAIR FAILED<br>SLOPETHAT HAS SLID TO RDWAY, CLEAN<br>DEBRIS&PLACETEMP RAILING @ SHOULDER<br>TO PREVENT DEBRIS DIR'<br>STORM CLEANUP & REPAIR OF SLOPES | BALTAZAR CONSTRUCTION, INC<br>236 E. ARROW HWY<br>COVINA, CA 91722  | TIEU, FRED<br>45120 13TH STREET<br>WEST<br>LANCASTER, CA 93534<br>(661)726-0148         | \$460,000<br>\$383,419<br>\$0               | 04/28/17<br>06/22/17<br>02/29/20             | 100%<br>83%                |
| 20.20<br>201130  |                     |   |   |   |   |  |                            |
| 07-LA-14-32.1/60.7<br>07-3W4504<br>NHP0-1407-(E )<br>--()                    |                     | IN SANTA CLARITA AND PALMDALE FROM<br>0.2 MILE NORTH OF SANTA CLARA RIVER<br>TO TECHNOLOGY DRIVE UNDERCROSSING<br>PCC GRIND, SLABS REPAIR, CPOL                                 | MYERS AND SONS CONSTRUCTION,<br>LP<br>4600 NORTHGATE BLVD SUITE 100<br>SACRAMENTO CA 95834<br>(858)243-8272 | MOHSENZADEH, ALI<br>13171 TELFAIR AVE<br>#101<br>SYLMAR, CA 91342<br>(818)746-0669      | \$5,974,684<br>\$5,705,318<br>\$0           | 06/29/17<br>07/27/17<br>02/25/20             | 87%<br>92%                 |
| HM1  |                     |   |   |   |   |  |                            |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|--|---|---------------------------------------|------------------------------------|-------------------------|
| 07-LA-14-33.4/71<br>07-4W5404                               |                  | IN LOS ANGELES COUNTY ON ROUTE 14 AND ROUTE 138<br>BRIDGE PRESERVATION: RESURFACE DECK   | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711     | KHAN, MOHAMMAD Z.<br>25061 W. AVENUE<br>STANFORD #70<br>VALENCIA, CA 91355<br>(661)257-0273 | \$1,478,478<br>\$635,607<br>\$293,713 | 05/29/20<br>06/29/20<br>02/22/21   | 32%<br>43%              |
| HM3   |                  |  |  |   |                                       |                                    |                         |
| 07-LA-14-35.0/53.5<br>07-312804<br>ACNH-P014-(079)<br>--()  |                  | IN LOS ANGELES FROM 0.7 MILE SOUTH SOLEDAD CANYON ROAD/ 0.3 MILE SOUTH MOUNTAIN SPRING ROAD OC<br>STORM WATER MITIGATION   | DREAMBUILDER CONSTRUCTION CORP.<br>18543 YORBA LINDA BLVD #376<br>YORBA LINDA, CA 92886<br>(714)646-3697 | MOHSENZADEH, ALI<br>13171 TELFAIR AVE<br>#101<br>SYLMAR, CA 91342<br>(818)746-0669          | \$3,719,061<br>\$3,756,907<br>\$0     | 01/11/19<br>02/05/19<br>10/31/20   | 100%<br>98%<br>OVER RUN |
| HA42  |                  |  |  |   |                                       |                                    |                         |
| 07-LA-14-35.7/39.8<br>07-1XP404                             |                  | CITY OF SANTA CLARITA LA-14 TO REMOVE AND REPLACE ALL FIRE DAMAGED MBGR & GUARDRAIL TERMINAL SYSTEMS DUE TO TICK FIRE DIR'S EMERGE<br>REPAIR FIRE DAMAGED MBGR           | MANERI TRAFFIC CONTROL INC<br>4949 SECOND STREET<br>FALLBROOK, CA 92028                                  | CHAVEZ, EFRAIM<br>13171 TELFAIR AVE<br>SUITE 101<br>SYLMAR, CA 91342<br>(818)364-2760       | \$790,000<br>\$751,712<br>\$0         | 11/27/19<br>12/18/19<br>10/30/20   | 67%<br>95%              |
| 20.20<br>201130   |                  |  |  |   |                                       |                                    |                         |
| 07-LA-14-35.7/39.8<br>07-1XP504                             |                  | IN CITY OF SANTA CLARITA LA-14 TO INSTALL VEGETATION CNTRL, ROCK SCALING,REPAIR ERODSLOPE & BURN AREA DUE TO TICK FIRE DIR'S EMERG<br>REPAIR BURN AREAS DUE TO TICK FIRE | ORTIZ ENTERPRISES INC<br>6 CUSHING STE 200<br>IRVINE, CA 92618   | CHAVEZ, EFRAIM<br>13171 TELFAIR AVE<br>SUITE 101<br>SYLMAR, CA 91342<br>(805)857-7053       | \$4,035,000<br>\$1,475,929<br>\$0     | 11/27/19<br>12/20/19<br>11/30/20   | 97%<br>37%              |
| 20.20<br>201130   |                  |  |  |   |                                       |                                    |                         |
| 07-LA-14-54.6/66.2<br>07-311104<br>ACNH-P014-(082)E<br>--() |                  | IN LOS ANGELES COUNTY FROM VINCENT RAMP UNDERCROSSING TO AVENUE K8 OVERCROSSING<br>ROADSIDE SAFETY IMPROVEMENTS  | WESTCOAST PUBLIC WORKS INC<br>20058 VENTURA BLVD, #318;<br>WOODLAND HILLS CA 91364<br>(818)256-9401      | KHAN, MOHAMMAD<br>25061 W AVENUE<br>STANFORD STE 70<br>VALENCIA, CA 91355<br>(661)257-0273  | \$2,399,941<br>\$0<br>\$0             | 08/07/20<br>08/27/20               | 0%<br>0%                |
| HB34  |                  |  |  |   |                                       |                                    |                         |
| 07-LA-22-.9/1.3<br>07-286604<br>ACNH-X037-(201)E<br>--()    |                  | STORM WATER MITIGATIONS FOR LOS CERRITOS CHANNEL & ALAMITOS BAY WATERSHED ON SR-22,SR-91 & I-405<br>CONSTRUCT STORM WATER TREATMENT                                      | ORTIZ ENTERPRISES, INC.<br>6 CUSHING WAY SUITE 200<br>IRVINE CA 92618<br>(949)753-1414                   | ARIAS, JUAN<br>11229 SOUTH WOODRUFF AVENUE<br>DOWNEY, CA 90241<br>(562)401-3333             | \$9,581,678<br>\$9,513,105<br>\$8,361 | 02/22/18<br>03/12/18<br>12/21/20   | 89%<br>97%              |
| HA42  |                  |  |  |   |                                       |                                    |                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month            | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|--|--|---|------------------------------------|-------------------------|
| 07-LA-27-10.0/4<br>07-1XK804                                |                  | LA-27 IN LA COUNTY MONTE NIDO TO REPAIR FAILED SLOPES DUE TO STORM DAMAGE INCLUDNGSCALING HILLSIDE&PLACE WIRE MESH DRAPERY DIR'S E REPAIR FAILED SLOPE/HILLSIDE STORM DAMAGE | ACCESS LIMITED CONSTRUCTION<br>1102 PIKE LANE<br>OCEANO, CA 93445  | SAYKALI, ZARIF<br>12975 W. CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)821-1847                 | \$9,905,000<br>\$7,177,810<br>\$0             | 01/17/19<br>02/11/19<br>07/31/20   | 100%<br>99%<br>OVER RUN |
| 20.20<br>201130   |                  |  |  |  |   |                                    |                         |
| 07-LA-39-31.2/31.2<br>07-343404<br>HSST-P039-(038)E<br>--() |                  | IN LOS ANGELES COUNTY, ON ROUTE 39 AT OHL USA, INC. NORTH FORK SAN GABRIEL RIVER BRIDGE (BR. NO. 53-3069) REPLACE BRIDGE   | 1920 MAIN STREET STE 310<br>IRVINE CA 92614<br>(949)242-4432   | HONG, HAI<br>1041 W BADILLO, SUITE 112<br>COVINA, CA 91722<br>(626)339-1601                      | \$12,607,883<br>\$3,186,098<br>\$169,371      | 10/30/19<br>11/12/19<br>05/22/23   | 19%<br>25%              |
| HA21  |                  |  |  |  |   |                                    |                         |
| 07-LA-47-.8/.8<br>07-326104<br>ACNH-P047-(013)E<br>--()     |                  | IN LOS ANGELES COUNTY, IN LOS ANGELES AT SAN PEDRO PARK AND RIDE FACILITY ADJACENT TO HARBOR BOULEVA RD OFF RAMP STORM DAMAGE REPAIR AND RESTORE                             | BEADOR CONSTRUCTION COMPANY, INC.<br>26320 LESTER CIRCLE<br>CORONA CA 92883<br>(951)674-7352   | TON THANG<br>18000 STUDEBAKER RD.<br>SUITE 360<br>CERRITOS CA 90703<br>(562)860-3085             | \$1,444,580<br>\$1,436,687<br>\$1,079         | 04/26/18<br>05/18/18<br>10/07/20   | 91%<br>97%              |
| HA23  |                  |  |  |  |   |                                    |                         |
| 07-LA-47-3.4/4.6<br>07-138204<br>NHBR-P047-(010)N<br>--()   |                  | IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP               | M C M CONSTRUCTION INC<br>460 N. HENRY FORD AVENUE<br>WILMINGTON, CA 90744<br>(562)432-4343  | LEON, DAN<br>450 N. HENRY FORD AVENUE<br>WILMINGTON, CA 90744<br>(562)472-6032                   | \$388,311,923<br>\$374,153,467<br>\$2,206,477 | 06/30/11<br>07/13/11<br>04/04/21   | 87%<br>96%              |
| HA21  | SWPPP            |  |  |  |   |                                    |                         |
| 07-LA-57-7.7/11.8<br>07-301804<br>ACNH-P057-(068)E<br>--()  |                  | IN LOS ANGELES COUNTY IN SAN DIMAS AND GLENDORA FROM ROUTE 57/10 SEPARATION TO ROUTE 57/210 SEPARATION ROADSIDE SAFETY IMPROVEMENTS  | HIGHLAND CONSTRUCTION, INC.<br>133 N. PIXLEY STREET;<br>ORANGE CA 92868<br>(714)538-5156   | KAROUT, REDA<br>1041 W BADILLO STE 112<br>COVINA, CA 91722<br>(626)339-1601                      | \$2,104,964<br>\$727,335<br>\$433,744         | 01/15/20<br>02/13/20<br>09/20/20   | 9%<br>34%               |
| HB34  |                  |  |  |  |   |                                    |                         |
| 07-LA-57-/4.5<br>07-304504<br>HSNH-P057-(069)E<br>--()      |                  | IN LOS ANGELES COUNTY IN DIAMOND BAR AND CITY OF INDUSTRY FROM ORANGE COUNTY LINE TO ROUTE 57/60 SEPARATION LANE REPLACEMENT   | GRIFFITH COMPANY - FBD<br>VANGUARD CONSTRUCTION INC.<br>JOINT VENTURE<br>12200 BLOOMFIELD AVE. ;<br>SANTA FE SPRINGS CA 90670<br>(562)929-1128 | SANDOVAL, MARTIN<br>1370 VALLEY VISTA DR,<br>STE 150<br>DIAMOOOND BAR, CA 91765<br>(909)396-7574 | \$61,299,458<br>\$127,213<br>\$127,213        | 06/11/20<br>06/29/20<br>02/10/25   | 1%<br>0%                |
| HA22  |                  |  |  |  |   |                                    |                         |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month           | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|---|--|------------------------------------|----------------------|
| 07-LA-60-.3/3.1<br>07-288204<br>NHP-X037-(191)E<br>--()     |                  | IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM BOYLE AVENUE UNDERCROSSING TO EASTERN AVENUE OVERCROSSING FROM EYCLID UNDER CR STORM WATER SOURCE CONTROL | LOS GRIFFITH COMPANY<br>3050 E. BIRCH ST.<br>BREA CA 92821<br>(714)984-5500                               | AZIMA, HASSAN<br>3212 ROSEMEAD BVD.<br>SUITE 100<br>EL MONTE, CA 91731<br>(626)572-6732         | \$2,540,675<br>\$2,323,316<br>\$12,150       | 09/06/16<br>09/28/16<br>05/16/21   | 100%<br>90%          |
| HA42  |                  |  |   |   |  |                                    |                      |
| 07-LA-60-.6/.6<br>07-4W0904                                 |                  | IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS BRIDGE PRESERVATION: APPLY  | RV CONCRETE INC<br>605 E. COMMERCIAL ST.<br>ANAHEIM CA 92801<br>(714)855-4201                             | TON THANG<br>18000 STUDEBAKER RD.<br>SUITE 360<br>CERRITOS CA 90703<br>(562)860-3085            | \$1,023,909<br>\$895,162<br>\$0              | 06/17/19<br>07/05/19<br>12/30/20   | 79%<br>87%           |
| HM3   |                  |  |   |   |  |                                    |                      |
| 07-LA-60-2.8/11.8<br>07-301104<br>ACNH-X037-(211)E<br>--()  |                  | IN LOS ANGELES COUNTY, IN THE CITIES OF MONTEREY PARK, MONTEBELLO, AND SOUTH EL MONTE BETWEEN I-710 AND I-605 MAJOR PAVEMENT REHABILITATION &                | GUY F. ATKINSON CONSTRUCTION, LLC<br>18201 VON KARMAN AVE STE 800<br>IRVINE CA 92612<br>(949)855-9755     | MINOVI, SEPAND<br>902 SAN GABRIEL BLVD<br>ROSEMEAD, CA 91770<br>(909)322-4628                   | \$111,643,602<br>\$59,461,546<br>\$8,574,788 | 06/03/19<br>06/26/19<br>09/20/20   | 22%<br>53%           |
| HA22  |                  |  |   |   |  |                                    |                      |
| 07-LA-60-11.0/12<br>07-304004<br>HSNH-X037-(215)E<br>--()   |                  | IN LOS ANGELES COUNTY IN AND NEAR CITY OF INDUSTRY ON I-605 FROM 0.4 MILE S/O ROUTE 60 TO VALLEY BOULEVARD; AND ON (SR 60) FROM PE WORKER SAFETY             | O'DONNELL CONSTRUCTION, INC.<br>559 W. COVINA BLVD.;<br>SAN DIMAS CA 91773<br>(909)394-4510               | WANG, MIKE<br>1041 W BADILLO SUITE<br>112<br>COVINA, CA 91722<br>(626)339-1601                  | \$2,334,426<br>\$1,942,224<br>\$165,458      | 10/29/19<br>11/14/19<br>11/23/21   | 35%<br>82%           |
| HB34  |                  |  |   |   |  |                                    |                      |
| 07-LA-60-25.5/30.5<br>07-3W7704<br>ACNH-P060-(157)E<br>--() |                  | IN LOS ANGELES COUNTY, IN DIAMOND BAR AND POMONA, FROM DIAMOND BAR BOULEVARD UNDERCROSSING TO SAN BERNARDINO COUNTY LINE. DIGOUTS, RHMA OVERLAY, SHOULDER    | CALMEX ENGINEERING INC<br>2764 S. VISTA AVE;<br>BLOOMINGTON CA 92316<br>(909)546-1311                     | SANDOVAL, MARTIN<br>1370 VALLEY VISTA<br>DRIVE STE150<br>DIAMOND BAR, CA 91765<br>(909)396-7574 | \$8,959,558<br>\$6,430,507<br>\$433,910      | 03/24/20<br>04/08/20<br>09/20/20   | 62%<br>72%           |
| HM1   |                  |  |   |   |  |                                    |                      |
| 07-LA-66-/3.2<br>07-306504<br>ACNH-Q101-(359)E<br>--()      |                  | IN LOS ANGELES COUNTY, IN LA VERNE AND POMONA, FROM BASELINE ROAD TO TOWNE AVE UPGRADE ADA RAMPS & PEDESTRIAN  | ALFARO COMMUNICATIONS CONSTRUCTIONS,INC<br>15614 S. ATLANTIC AVENUE;<br>COMPTON CA 90221<br>(310)669-8949 | CHOU, MICHAEL<br>1041 W. BADILLO STE<br>112<br>COVINA, CA 91722<br>(626)339-1601                | \$1,927,712<br>\$444,470<br>\$287,847        | 11/07/19<br>11/22/19<br>02/05/21   | 38%<br>23%           |
| HB71  |                  |  |   |   |  |                                    |                      |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|---|------------------|---|---|--|---|--|---------------------------|
| 07-LA-91-6.3/8.4<br>07-286704<br>ACNH-X037-(203)E<br>--()   |                  | IN LOS ANGELES & LONG BEACH, AT VARIOUS LOCATION IN THE VICINITY OF DOMINGUEZ CHANNEL<br>IMPLEMENT STORM WATER MITIGATION   | OHL USA, INC.<br>1920 MAIN ST STE 310<br>IRVINE CA 92614<br>(949)242-4432                           | GALLARDO, SAM<br>18730 S WILMINGTON AVE STE#103<br>RANCHO DOMINGUEZ, CA 90220<br>(310)609-0266 | \$10,792,432<br>\$9,526,402<br>\$7,574    | 03/16/18<br>04/09/18<br>02/24/21             | 100%<br>91%               |
| HA42  |                  |   |   |  |   |  |                           |
| 07-LA-91-10.6/10.6<br>07-1XQ604                             |                  | IN LA COUNTY CITY OF COMPTON ALONG SANTA FE AVENUE OFFRAMP REPAIR WASHED SLOPE AND PLACE EROSION CONTROL DEVICES DIR'S EMERGENCY FO REPAIR ERODED SLOPE             | PETERSON-CHASE GEN ENGINEERINGCONSTRUCTION INC<br>16351 CONSTRUCTION CIRCLE WES<br>IRVINE, CA 92606 | FERRER, JOSE<br>11229 SOUTH WOODRUFF AVENUE<br>DOWNEY, CA 90241<br>(562)401-3333               | \$475,000<br>\$163,614<br>\$0             | 03/09/20<br>05/09/20<br>07/31/20<br>08/21/20 | 100%<br>100%<br>COMPLETED |
| 20.20<br>201130   |                  |   |   |  |   |  |                           |
| 07-LA-91-14.1/15.2<br>07-304104                             |                  | IN LOS ANGELES COUNTY IN AND NEAR BELLFLOWER FROM 0.1 MILE WEST OF DOWNEY AVENUE UNDERCROSSING TO 0.2 MILE EAST OF CLARK AVENUE UN WORKER SAFETY                    | MARINA LANDSCAPE, INC<br>3707 WEST GARDEN GROVE BLVD;<br>ORANGE CA 92868<br>(714)939-6600           | BUI, KEVIN<br>11229 SOUTH WOODRUFF AVENUE<br>DOWNEY, CA 90241<br>(562)401-3333                 | \$624,082<br>\$597,524<br>\$1,350         | 09/05/19<br>10/24/19<br>07/14/21             | 35%<br>94%                |
| HB34  |                  |   |   |  |   |  |                           |
| 07-LA-101-1.5/29.1<br>07-300404<br>ACNH-Q101-(332)E<br>--() |                  | IN LOS ANGELES COUNTIES IN LOS ANGELES AND NEAR CALABASAS FROM 0.1 MILE SOUTH OF ROUTE 101/110 SEPARATION TO 0.1 MILE NORTH OF MUR SOIL STABILIZATION & STORM WATER | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE<br>FONTANA CA 92335<br>(909)356-8880                  | VENKATARAMAN,<br>KALYANAKRISHNAN<br>9225 CRANFORD ST<br>PACOIMA, CA 91331<br>(714)376-2022     | \$15,899,086<br>\$14,357,378<br>\$149,514 | 02/21/18<br>03/20/18<br>09/20/20             | 98%<br>89%                |
| HA42  |                  |   |   |  |   |  |                           |
| 07-LA-101-1.7/6.8<br>07-311404<br>HSNH-Q101-(364)E<br>--()  |                  | IN THE CITY OF LOS ANGELES, FROM BEAUDRY AVENUE TO 0.1 MILE SOUTH OF N. GOWER STREET.<br>STABILIZE SOIL AND EROSION CONTROL   | SPECTRUM CONSTRUCTION GROUP, INC.<br>16 GOODYEAR, STE 140<br>IRVINE CA 92618<br>(949)299-1400       | AZIMA, HASSAN<br>3212 ROSEMEAD BLVD,<br>STE 100<br>EL MONTE, CA 91731<br>(626)572-6732         | \$4,340,560<br>\$908,259<br>\$141,607     | 12/18/19<br>01/22/20<br>04/03/24             | 49%<br>21%                |
| HA42  |                  |   |   |  |   |  |                           |
| 07-LA-101-8.0/27.3<br>07-303704<br>SNHG-Q101-(363)E<br>--() |                  | IN THE CITY AND COUNTY OF LOS ANGELES, FROM PILGRIMAGE OVERCROSSING TO VALLEY CIRCLE BOULEVARD OVERCROSSING<br>UPGRADE MEDIAN BARRIER                               | OHL USA<br>1920 MAIN STREE;<br>IRVINE CA 92614<br>(949)242-4432                                     | VENKATARAMAN,<br>KALYANAKRISHNAN<br>9225 CRANFORD AVE<br>PACOIMA, CA 91331<br>(818)262-8853    | \$34,616,305<br>\$242,722<br>\$242,722    | 12/19/19<br>01/22/20<br>11/30/22             | 2%<br>1%                  |
| HB1   |                  |   |   |  |   |  |                           |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                       | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted           | %Time % Work Message     |
|--|------------------|--|--|--|---------------------------------------|--|--------------------------|
| 07-LA-101-32.0/35.8<br>07-1XM504                         |                  | IN LA&VEN COUNTIES RTE 101 VAR LOCATIONS TO REMOVE ALL X-LITE GUARDRAIL ENDTREATMTRSREPLACE WITH MASH APPROVED END TREATMENTS DIR'S UPGRADE MBGR END TREATMENTS        | C & W CONSTRUCTION SPECIALTIESINC 2419 PALMA DRIVE VENTURA, CA 93003                                 | LAO, ARTURO<br>9225 CRANFORD AVENUE<br>PACOIMA, CA 91331<br>(818)768-1939                | \$976,000<br>\$747,643<br>\$0         | 07/16/19<br>08/09/19<br>08/30/20             | 89%<br>77%               |
| 20.80<br>426.00  |                  |  |  |  |                                       |  |                          |
| 07-LA-101-273.0/36.2<br>07-1XK004                        |                  | LA COUNTY 101 FROM VALLEY CIRCLE TO REYES ADOBE RD TO REPAIR & REPLACE DAMAGED MBGR &EROSION CONTROL BMP'S DUE TO WOOLSEY FIREDIR' REPAIR & CLEAN FIRE DAMAGE          | ORTIZ ENTERPRISES INC 6 CUSHING STE 200 IRVINE, CA 92618   | VENKATARAMAN, KALYANAKRISHNAN<br>9225 CRANFORD AVE<br>PACOIMA, CA 91331<br>(818)262-8853 | \$6,420,000<br>\$5,282,866<br>\$0     | 11/19/18<br>01/04/19<br>12/31/20             | 100%<br>82%              |
| 20.20<br>201130  |                  |  |  |  |                                       |  |                          |
| 07-LA-101-/1.9<br>07-300804<br>ACNH-Q101-(331)E<br>--()  |                  | IN LA FROM RTE 5 TO RTE 110 REPLACE CONCRETE PAVEMNT & ADA CURB  | RV CONCRETE, INC. 605 E COMMERCIAL ST ANAHEIM CA 92801 (714)855-4201                                 | TAREQUE, AKM<br>902 SAN GABRIEL BLVD<br>ROSEMEAD, CA 91770<br>(626)572-6700              | \$7,186,260<br>\$7,187,161<br>\$7,048 | 02/28/18<br>03/20/18<br>09/20/20             | 94%<br>97%               |
| HA22   |                  |  |  |  |                                       |  |                          |
| 07-LA-103-.9/1.2<br>07-4Y8504<br>NHP-P103-(004)E<br>--() |                  | IN LOS ANGELES COUNTY ON ROUTE 103 AT CL ANAHEIM STREET OVERHEAD CLEAN AND PAINT STEEL BRIDGE  | CL COATINGS, INC. DBA CL INDUSTRIAL COATINGS, INC. 11650 WESTERN AVE. STANTON CA 90680 (562)305-1520 | BUI, KEVIN<br>11229 S. WOODRUFF AVENUE<br>DPWMEU. CA/ 90241<br>(562)401-3333             | \$3,552,356<br>\$3,519,266<br>\$0     | 04/13/16<br>05/02/16<br>06/30/20<br>09/10/20 | 100%<br>99%<br>COMPLETED |
| HA21   |                  |  |  |  |                                       |  |                          |
| 07-LA-105-.1/18.1<br>07-4W3704                           |                  | IN LOS ANGELES COUNTY, FROM CALIFORNIA STREET IN LOS ANGELES TO STUDEBAKER ROAD IN NORWALK UPDATE PAVEMENT DELINEATION   | SPECIALIZED PAVEMENT MARKING, INC. 11095 SW INDUSTRIAL WAY; TUALATIN OR 97062 (503)885-0420          | ROBILLOS RAMON<br>13230 FIRESTONE BLVD<br>SANTA FE SPRINGS CA 90670<br>(562)345-9901     | \$4,335,210<br>\$4,164,840<br>\$0     | 06/25/19<br>07/11/19<br>12/01/20             | 94%<br>96%<br>SUSPENDED  |
| HM4  |                  |  |  |  |                                       |  |                          |
| 07-LA-105-2.0/2.2<br>07-1XP304                           |                  | IN LA COUNTY WITHIN 105-405 TUNNELS BRDG# 53-2436G, 53-2437G, 53-2441F TO REPAIR FIRE SYSTEMS & UPGRADE FIRE SYSTEMS DIR'S EMERGEN REPAIR & UPGRADE TUNNEL FIRE SYSTEM | CROSSTOWN ELECTRICAL&DATA INC 5454 DIAZ STREET IRWINDALE, CA 91706                                   | MANNAA, HASSAN<br>13171 TELFAIR AVENUE<br>STE 101<br>SYLMAR, CA 91342<br>(562)345-3136   | \$2,995,000<br>\$2,602,949<br>\$0     | 01/01/20<br>04/22/20<br>03/15/21             | 29%<br>87%               |
| 20.20<br>201130  |                  |  |  |  |                                       |  |                          |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|--|---|---|------------------------------------|-------------------------|
| 07-LA-105-6.6/8<br>07-297404<br>ACHS-IMGX-(371)9<br>--()    |                  | IN LOS ANGELES COUNTY AT I-105/I-110 INTERCHANGE<br>INSTALL SAFETY LIGHTING AT   | ALDRIDGE ELECTRIC, INC.<br>844 EAST ROCKLAND ROAD<br>LIBERTYVILLE IL 60048<br>(847)247-5274      | OREGEL, MARTIN<br>11229 S. WOODRUFF<br>AVE.<br>DOWNEY, CA 90241<br>(562)401-3333                      | \$2,560,511<br>\$1,570,469<br>\$0         | 11/15/16<br>01/11/17<br>11/11/20   | 77%<br>61%              |
| HB1   |                  |  |  |   |   |                                    |                         |
| 07-LA-105-7.8/10.3<br>07-317404<br>ACIM- 105-(021)E<br>--() |                  | IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES AND AT WILLOWBROOK FROM MAIN STREET UNDERCROSSING TO MONA BOULEVARD<br>SLOPE STABILIZATION AND STORM WATER                   | GRIFFITH COMPANY<br>3050 EAST BIRCH STREET;<br>BREA CA 92821<br>(714)984-5500                    | HERRERA, EDGAR<br>18730 S. WILMINGTON<br>AVE. #103<br>RANCHO DOMINGUEZ, CA.<br>90220<br>(310)609-0364 | \$2,486,266<br>\$1,386,006<br>\$144,652   | 10/17/19<br>11/12/19<br>02/22/21   | 59%<br>56%              |
| HA42  |                  |  |  |   |   |                                    |                         |
| 07-LA-105-20.0/2.2<br>07-1XH104<br>20.20<br>201130          |                  | IN CITY OF LA 3 TUNNELS E105-S405, E105- N405,& W105-S405, TO REPAIR & REPLACE BROKEN/DAMAGED FIRE DETECTION SYSTEMS DIR'S EMERGEN REPAIR FIRE DETECTION SYSTEM IN TUNNELS | CROSSTOWN ELECTRICAL & DATA INCYAZDANI, FRED<br>5454 DIAZ STREET<br>IRWINDALE, CA 91706          | FRED<br>13171 TELFAIR AVENUE<br>SUITE 101<br>SYLMAR, CA 91342<br>(818)364-2760                        | \$1,285,000<br>\$239,631<br>\$0           | 09/04/18<br>09/24/18<br>06/30/20   | 5%<br>19%<br>SUSPENDED  |
| 07-LA-105-/18.1<br>07-304604<br>ACIM- 105-(020)E<br>--()    |                  | IN LOS ANGELES COUNTY, FROM CALIFORNIA STREET AND IMPERIAL HIGHWAY TO STUDEBAKER ROAD<br>UPGRADE TRANSPORTATION MANAGEMENT   | KDC INC., DBA DYNALECTRIC<br>4462 CORPORATE CENTER DR.<br>LOS ALAMITOS CA 90720<br>(714)828-7000 | ALONZO, BERNARD<br>13230 FIRESTONE BLVD.<br>STE E-2<br>SANTA FE SPRINGS, CA<br>90670<br>(562)345-3145 | \$4,885,797<br>\$4,641,679<br>\$184,452   | 11/09/17<br>12/18/17<br>10/26/20   | 95%<br>95%              |
| HB4N  |                  |  |  |   |   |                                    |                         |
| 07-LA-107-/4.8<br>07-3118U4<br>HA22                         |                  | IN TORRANCE FROM ROUTE 1 TO REDONDO BEACH BOULEVARD<br>PAVEMENT REHABILITATION   | AUTOBAHN CONSTRUCTION, INC.<br>933 N. BATAVIA ST. ;<br>ORANGE CA 92867<br>(714)769-7025          | TON, THANG<br>1800 STUDEBAKER RD<br>CERRITOS, CA. 90703<br>(310)261-8467                              | \$8,057,163<br>\$1,330,598<br>\$805,823   | 12/31/19<br>01/22/20<br>08/05/21   | 20%<br>17%              |
| 07-LA-110-.7/24.1<br>07-3009U4<br>ACIM- 110-(841)E<br>--()  |                  | IN LOS ANGELES AND CARSON FROM GAFFEY ALL AMERICAN ASPHALT STREET TO 0.1 MILE SOUTH OF COLLEGE STREET OVERCROSSING<br>MAJOR PAVEMENT REHABILITATION                        | 400 E SIXTH ST<br>CORONA CA 92879<br>(951)736-7600   | TON, T.<br>(562)860-3085  | \$32,115,699<br>\$31,527,392<br>\$409,443 | 04/03/18<br>05/16/18<br>09/20/20   | 100%<br>98%<br>OVER RUN |
| HA22  |                  |  |  |   |   |                                    |                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|--|---|--|--|------------------------------------|-------------------------|
| 07-LA-110-.7/26.1<br>07-312004<br>HSNH-X037-(218)E<br>--()   |                  | IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS  | TEICHERT ENERGY & UTILITIES GROUP, INC.   | WANG, PAUL<br>13230 FIRESTONE BLVD<br>SUITE E-2<br>SANTA FE SPRINGS CA<br>90760<br>(562)345-3144     | \$28,292,000<br>\$1,699,436<br>\$1,309,026 | 02/10/20<br>03/03/20<br>07/01/22   | 10%<br>6%               |
| HB4N   |                  | UPGRADE EXISTING TRAFFIC MANAGEMENT  | 3500 AMERICAN RIVER DRIVE;<br>SACRAMENTO CA 95864<br>(909)536-3150  |  |  |                                    |                         |
| 07-LA-110-3.8/5.6<br>07-276104<br>ACIM-110-(846)E<br>--()    |                  | IN LOS ANGELES AND CARSON AT VARIOUS LOCATIONS, FROM WEST M ST TO 0.1 MILE NORTH OF SEPULVEDA BLVD OC  | VARIOUS POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE;<br>FONTANA CA 92335<br>(909)356-8880                                     | GALLARDO, SAM<br>18730 S WILMINGTON<br>AVE, #103<br>RANCHO DOMINGUEZ, CA<br>90220<br>(310)609-0266   | \$1,225,910<br>\$863,922<br>\$70,214       | 10/23/19<br>11/12/19<br>07/29/21   | 32%<br>70%<br>SUSPENDED |
| HA42   |                  | GSRD'S OR OTHER TRATMNT BMP'S TO RE  |   |  |  |                                    |                         |
| 07-LA-110-8.0/9<br>07-293704<br>ACIM-X037-(199)E<br>--()     |                  | IN LOS ANGELES COUNTY, FROM 405/110 INTERCHANGE TO TORRANCE BLVD OFF-RAMP                              | OHL USA, INC<br>1920 MAIN STREET STE 310<br>IRVINE CA 92614<br>(949)242-4432  | GALLARDO, SAM<br>18730 S. WILMINGTON<br>AVE #103<br>RANCHO DOMINGUEZ, CA<br>90220<br>(310)609-0266   | \$18,704,872<br>\$18,717,882<br>\$209,081  | 02/27/18<br>03/09/18<br>11/02/21   | 100%<br>97%<br>OVER RUN |
| HB4N   |                  | WIDEN SHOULDER & AUXILIARY LANE  |   |  |  |                                    |                         |
| 07-LA-110-9.6/9.8<br>07-331604<br>ACNH-X037-(213)E<br>--()   |                  | IN LOS ANGELES COUNTY IN LOS ANGELES AT ROUTE 91/110 SEPARATION  | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIRCLE WES<br>IRVINE CA 92606<br>(949)252-0441      | HERRERA, EDGAR<br>18370 S WILMINGTON<br>AVE STE 103<br>RANCHO DOMINGUEZ CA<br>90220<br>(310)609-0364 | \$824,510<br>\$792,136<br>\$22,666         | 08/23/19<br>09/17/19<br>09/25/20   | 94%<br>94%              |
| HB1  |                  | APPLY HIGH FRICTION BAUXITE SURFACE  |   |  |  |                                    |                         |
| 07-LA-110-13.4/23.1<br>07-238304<br>HSIM-110-(848)E<br>--()  |                  | IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM 120TH STREET OVERCROSSING TO 3RD STREET | IBARRA GENERAL ENGINEERING INC<br>4325 TYROLITE ST;<br>RIVERSIDE CA 92509<br>(909)342-8447                                      | INCCHAUDHARI, SUSHILKUMAR<br>1201 BALDWIN PARK<br>BLVD<br>BALDWIN PARK, CA 91706<br>(626)337-8252    | \$3,456,222<br>\$1,182,920<br>\$339,758    | 10/22/19<br>12/13/19<br>02/15/22   | 58%<br>34%              |
| HA42   |                  | STORM WATER MITIGATION FOR LA RIVER  |   |  |  |                                    |                         |
| 07-LA-110-18.8/23.8<br>07-309104<br>SNHG-P110-(022)E<br>--() |                  | IN LA AT VARIOUS LOCATIONS FROM ST OC TO SUNSET BLVD OC  | 47TH PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIRCLE WES<br>IRVINE CA 92606<br>(949)252-0441 | IZADPANAH, MOE<br>3212 ROSEMEAD BLVD<br>SUITE 100<br>EL MONTE, CA 91731<br>(626)572-6732             | \$3,418,525<br>\$2,220,842<br>\$284,614    | 11/27/19<br>12/16/19<br>11/25/20   | 79%<br>65%              |
| HB1  |                  | UPGRADE MBGR,END TREATMENT,CRASH   |   |  |  |                                    |                         |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|--|---|------------------------------------|----------------------|
| 07-LA-110-24.0/30.4<br>07-2975U4<br>HNHG-P110-(019)E<br>--() |                  | IN LA COUNTY IN LOS ANGELES AND SOUTH PASADENA FROM COLLEGE STREET OVERCROSSING TO GRAND AVENUE OVERCROSSING<br>INSTALL CONCRETE BARRIER, LIGHTING,                  | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIRCLE WEST<br>IRVINE CA 92606<br>(949)252-0441 | PATEL, PRAVIN<br>9020 SAN GABRIEL BLVD<br>ROSEMEAD, CA 91770<br>(626)572-6700            | \$6,609,746<br>\$2,730,598<br>\$205,235 | 03/23/18<br>04/17/18<br>10/21/21   | 74%<br>41%           |
| 07-LA-110-25.5/25.5<br>07-305704<br>ACNH-P110-(020)E<br>--() |                  | IN THE CITY OF LOS ANGELES, AT LOS ANGELES RIVER BRIDGE (NO. 53-0421R/L).<br>BRIDGE PAINT  | MURPHY INDUSTRIAL COATINGS, INC.<br>2704 GUNDRY AVE.<br>SIGNAL HILL CA 90755<br>(562)427-7720                               | SHALVIRI, ALI<br>2090 FERN LANE<br>GLENDALE, CA 91208<br>(818)254-7383                   | \$2,682,479<br>\$638,679<br>\$432,395   | 12/17/18<br>01/15/19<br>05/10/21   | 55%<br>24%           |
| 07-LA-110-28.6/29.4<br>07-326604<br>HSST-P110-(021)E<br>--() |                  | SR-110 BETWEEN AVENUE 60 AND AVENUE 64<br>PLACE HIGH FRICTION SURFACE  | AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D<br>BENICIA CA 94510<br>(707)746-8028            | AZIMA, HASSAN<br>3212 ROSEMEAD BLVD<br>SUITE #100<br>EL MONTE, CA 91731<br>(626)572-6732 | \$1,962,271<br>\$1,939,415<br>\$0       | 09/16/19<br>10/08/19<br>10/10/20   | 67%<br>97%           |
| 07-LA-118-9.0/9.9<br>07-310704<br>ACNH-X037-(212)E<br>--()   |                  | ROUTE 118 AND 405: IN LOS ANGELES COUNTY, ON ROUTE 118 FROM WOODLEY AVENUE TO ROUTE 118/I- 405 INTERCHANGE AND ON I-405 AT ROUTE 1 PAVE AREAS BEYOND GORE, INSTALL   | CHUMO CONSTRUCTION INC<br>14425 JOANBRIDGE STREET;<br>BALDWIN PARK CA 91706<br>(626)960-9502                                | AL-JAMAL, ABDUL<br>13171 TELFAIR AVE<br>SUITE 101<br>SYLMAR CA 91342<br>(805)797-1348    | \$1,639,974<br>\$1,560,176<br>\$3,462   | 06/17/19<br>07/08/19<br>12/17/21   | 37%<br>93%           |
| 07-LA-118-57.0/5.8<br>07-1XP904<br><br>20.20<br>201130       |                  | IN LA COUNTY W/B LA-118 RESEDA BLVD OFFRMP TO REPAIR DEPRESSED PAVEMENT AND REPAIR FAILED DRAINAGE SYSTEM & EMBANKMENTS DIR'S EMERG REPAIR FAILED DRAINAGE SYSTEM    | ORNELAS CONSTRUCTION, INC<br>1024 N MACLAY AVENUE SUITE J<br>SAN FERNANDO, CA 91340   | CHAVEZ, EFRAIM<br>13171 TELFAIR AVE<br>SUITE 101<br>SYLMAR, CA 91342<br>(818)364-2760    | \$1,935,000<br>\$0<br>\$0               | 08/03/20<br>09/01/20<br>12/31/20   | 0%<br>0%             |
| 07-LA-134-2.6/4.8<br>07-311604<br>ACNH-P134-(041)E<br>--()   |                  | IN LOS ANGELES COUNTY IN BURBANK & LOS ANGELES FROM BOB HOPE DRIVE UNDERCROSSING TO VICTORIA BOULEVARD /RIVERSIDE DRIVE OVERCROSS STABILIZE SOIL AND EROSION CONTROL | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A;<br>SANTA ANA CA 92705<br>(714)641-4730                               | GURFINKEL, VLADIMIR  | \$1,257,920<br>\$0<br>\$0               | 07/29/20<br>08/20/20               | 0%<br>0%             |
| HA42   |                  |  |   |  |   |                                    |                      |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                  | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor  | Resident<br>Engineer   | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--|---------------------|---|---|--|---|---|----------------------------|
| 07-LA-134-/13.3<br>07-311704<br>HSNH-P134-(040)E<br>--()     |                     | IN LOS ANGELES COUNTY IN LOS ANGELES, BURBANK, GLENDALE AND PASADENA FROM ROUTE 101/134 SEPARATION TO JUNCTION OF ROUTE 210/710                                   | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 601 S GLENOAKS BLVD 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441 | SHIH, JAMES<br>STE 310<br>BURBANK CA 91502<br>(213)880-6090                                  | \$38,665,523<br>\$2,000<br>\$2,000        | 04/16/20<br>05/08/20<br>01/13/20            | 0%<br>0%                   |
| HA22   |                     | PAVEMENT PRESERVATION   |   |  |   |   |                            |
| 07-LA-138-49.4/49.4<br>07-332904<br>SNHG-P138-(064)E<br>--() |                     | IN PALMDALE, AT THE INTERSECTION OF AVENUE R-8 COUNTY OF LOS ANGELES. UPGRADE TRAFFIC SIGNAL SYSTEM, CURB   | CROSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693   | YAZDANI, FRED  | \$230,989<br>\$0<br>\$0                   | 08/18/20<br>09/08/20                        | 0%<br>0%                   |
| HB1  |                     |   |   |  |   |   |                            |
| 07-LA-138-55.2/56.3<br>07-286204<br>STPL-6207-(063)E<br>--() |                     | IN LOS ANGELES COUNTY, AT LITTLEROCK, FROM 87TH STREET EAST TO 0.2 MILE EAST OF 96TH STREET EAST WIDEN CONVENTIONAL HIGHWAY (SEG 6)                               | GRANITE CONSTRUCTION COMPANY 213 E COLUMBIA WAY LANCASTER CA 93535 (661)726-4447  | TIEU, FRED<br>39115 TRADE CTR DR SUITE 210<br>PALMDALE CA 93551<br>(213)792-4663             | \$10,230,990<br>\$4,020,569<br>\$533,564  | 03/14/19<br>04/05/19<br>08/24/22            | 50%<br>39%                 |
| HE13   |                     |   |   |  |   |   |                            |
| 07-LA-138-58.5/60.2<br>07-293504<br>ACNH-P138-(056)E<br>--() |                     | IN LA COUNTY NEAR PEARBLOSSOM, FROM 0.7 M WEST OF 121ST STREET TO LONGVIEW ROAD WIDEN (SEG 9)FR 2 TO 4 LN W MEDIAN  | C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040   | TIEU, FRED<br>45120 13TH STREET WEST<br>LANCASTER, CA 93534<br>(661)726-0148                 | \$10,806,305<br>\$11,355,636<br>\$0       | 02/22/17<br>03/13/17<br>09/20/20            | 100%<br>100%               |
| HE13   |                     |   |   |  |   |   |                            |
| 07-LA-138-/36.9<br>07-310404<br>ACNH-P138-(062)E<br>--()     |                     | IN LOS ANGELES ON ROUTE 138 FROM FROM I-5 (GORMAN POST ROAD) TO JUNCTION OF SR-138/14 PAVEMENT PRESERVATION   | C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040  | TIEU, FRED<br>39115 TRADE CTR DR<br>PALMDALE CA 93551<br>(661)273-3001                       | \$16,514,184<br>\$15,634,309<br>\$402,791 | 10/17/19<br>11/04/19<br>06/14/22            | 30%<br>88%                 |
| HA22   |                     |   |   |  |   |   |                            |
| 07-LA-210-9.7/52.2<br>07-4W4004                              |                     | IN LOS ANGELES COUNTY IN LOS ANGELES AND CLAREMONT FROM 0.3 MILE EAST OF WHEATLAND AVENUE UNDERCROSSING TO DUNSMORE AVENUE UNDERC REPLACE 4 IN STRIPING WITH 6 IN | STERND AHL ENTERPRISES INC. 11861 BRANFORD ST.; SUN VALLEY CA 91352 (818)834-8199   | ROBILLOS, RAMON<br>13230 FIRESTONE BLVD UNIT 2<br>SANTA FE SPRINGS CA 90670<br>(562)345-9901 | \$3,199,545<br>\$1,868,049<br>\$1,101,361 | 04/08/20<br>05/08/20<br>12/31/20            | 49%<br>58%                 |
| HM4  |                     |   |   |  |   |   |                            |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message  |
|--|------------------|---|--|---|---|------------------------------------|-----------------------|
| 07-LA-210-15.6/22.5<br>07-4W7004                             |                  | IN LOS ANGELES COUNTY IN PASADENA, LA GRANITE CONSTRUCTION COMPANY, CNADA FLINTRIDGE AND GLENDALE FROM LOS ANGELES/GLENDALE BOUNDARY TO ARROYO BOULEVARD OVERCRO SLURRY SEAL DIGOUTS CPOL RAMPS AUX | NORTHERN LA<br>4820 MCGRATH ST. STE. 101;<br>VENTURA CA 93003<br>(805)765-6867   | LAO, ARTURO<br>9225 CRANFORD AVE<br>PACOIMA, CA 91331<br>(818)768-1283                | \$2,360,199<br>\$1,144,046<br>\$796,155 | 06/11/20<br>06/29/20<br>11/20/20   | 25%<br>46%            |
| HM1  |                  |   |  |   |   |                                    |                       |
| 07-LA-210-24.6/51.9<br>07-4W5504                             |                  | IN LOS ANGELES COUNTY ON ROUTE 210 PLACE METHACRYLATE ON DECK AND   | O'DONNELL CONSTRUCTION, INC.<br>559 W. COVINA BLVD.;<br>SAN DIMAS CA 91773<br>(909)394-4510                                  | WANG, MIKE<br>1041 W BADILLO STE<br>112<br>COVINA, CA 91722<br>(213)798-5970          | \$1,160,725<br>\$46,090<br>\$46,090     | 06/18/20<br>07/10/20<br>02/18/21   | 14%<br>4%             |
| HM3  |                  |   |  |   |   |                                    |                       |
| 07-LA-210-24.9/24.9<br>07-311004                             |                  | IN LOS ANGELES COUNTY, IN PASADENA AT ROUTE 134/710 SEPARATION PAVING BEYOND THE GORE AND NARROW  | DREAMBUILDER CONSTRUCTION CORP<br>DBA DREAMBUILDER<br>18543 YORBA LINDA BLVD # 376;<br>YORBA LINDA CA 92886<br>(714)646-3697 | WIDJAJA, DANIEL<br>2090 FERN LANE<br>GLENDALE, CA 91208<br>(213)792-5056              | \$2,876,061<br>\$62,144<br>\$31,919     | 04/30/20<br>05/19/20<br>05/05/21   | 28%<br>2%             |
| HB34   |                  |   |  |   |   |                                    |                       |
| 07-LA-210-25.7/32.8<br>07-303604<br>HSIM- 210-(847)E<br>--() |                  | IN LOS ANGELES IN PASADENA AND ARCADIA FROM FAIR OAKS TO HUNTINGTON DR ROADSIDE SAFETY IMPROVEMENT  | BOSCO CONSTRUCTORS, INC.<br>21353 MAYALL ST.;<br>CHATSWORTH CA 91311<br>(818)700-0304  | HAILU, MESFIN<br>1201 BALDWIN PARK<br>BLVD<br>BALDWIN PARK, CA 91706<br>(213)453-7555 | \$2,441,124<br>\$2,275,953<br>\$257,864 | 10/09/19<br>11/12/19<br>01/27/21   | 65%<br>93%            |
| HB34   |                  |   |  |   |   |                                    |                       |
| 07-LA-210-33.1/44.1<br>07-301904<br>HSIM- 210-(852)E<br>--() |                  | IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM MONTEREY AVENUE UNDERCROSSING TO ROUTE 57/210 SEPARATION ROADSIDE SAFETY IMPROVEMENTS   | CHUMO CONSTRUCTION INC<br>14425 JOANBRIDGE STREET;<br>BALDWIN PARK CA 91706<br>(626)960-9502                                 | KAROUT, REDA<br>1041 W. BADILLO SUITE<br>112<br>COVINA, CA 91722<br>(626)339-1601     | \$1,801,146<br>\$1,468,134<br>\$4,763   | 11/05/19<br>11/22/19<br>09/20/20   | 58%<br>81%            |
| HB34   |                  |   |  |   |   |                                    |                       |
| 07-LA-210-34.9/35.8<br>07-4V0604                             |                  | CITY OF DUARTE, AT CENTRAL / BUENA VISTA INSTALL TRAFFIC SIGNAL   | CALPROMAX ENGINEERING INC.<br>650 N.ROSE DR.#186;<br>PLACENTIA CA 92870<br>(714)573-4599                                     | FARDOUN, M.<br>1041 W BADILLO, SUITE<br>112<br>COVINA, CA 91722<br>(626)339-1601      | \$408,164<br>\$0<br>\$0                 | 05/07/20<br>06/09/20<br>09/17/20   | 0%<br>0%<br>SUSPENDED |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                    | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month           | Awarded Approved Est Comp Accepted | %Time % Work Message  |
|---|------------------|--|---|---|--|------------------------------------|-----------------------|
| 07-LA-210-38.6/38.9<br>07-309304                      |                  | IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS SEISMIC RETROFIT  | BEADOR CONSTRUCTION COMPANY, INC.<br>26320 LESTER CIRCLE;<br>CORONA CA 92883<br>(951)674-7352     | CHOU, MICHAEL<br>1041 W. BADILLO,<br>SUITE 112<br>COVINA, CA 91722<br>(626)339-1601                 | \$5,838,300<br>\$0<br>\$0                    | 03/18/20<br>04/30/20<br>04/14/21   | 0%<br>0%<br>SUSPENDED |
| HA21  |                  |  |   |   |  |                                    |                       |
| 07-LA-210-/9.7<br>07-3096U4                           |                  | IN LOS ANGELES COUNTY IN LOS ANGELES FROM INTERSTATE 5 TO WHEATLAND AVENUE UNDERCROSSING PAVEMENT REHABILITATION   | FLATIRON WEST, INC.<br>16470 W. BERNARDO DRIVE #120<br>SAN DIEGO CA 92127<br>(760)916-9100        | SALMAN, RIDWAN<br>25061 W AVENUE<br>STANFORD STE 70<br>VALENCIA, CA 91355<br>(661)257-0273          | \$135,778,031<br>\$12,431,429<br>\$9,083,900 | 04/03/20<br>05/08/20<br>10/24/24   | 5%<br>9%              |
| 07-LA-213-2.2/2.2<br>07-4V0204                        |                  | IN SAN PEDRO, RTE 213 (WESTERN AVE) AT CRESTWOOD STREET TRAFFIC SIGNAL IMPROVEMENT   | CROSTOWN ELECTRICAL & DATA, INC.<br>5454 DIAZ STREET;<br>IRWINDALE CA 91706<br>(626)813-6693      | TURAY, SULAIMAN<br>13230 FIRESTONE BLVD<br>STE E2-F2<br>SANTA FE SPRINGS, CA 90670<br>(562)345-3134 | \$456,949<br>\$0<br>\$0                      | 06/19/20<br>07/10/20<br>01/04/21   | 0%<br>0%              |
| 07-LA-213-/0<br>07-1XQ304                             |                  | IN LA COUNTY RT 1, 57 & 213 INSTALL NEW & REPLACE RETRO-REFLECTIVE BACKPLATES & PAVEMENT MARKINGS DIR'S EMERGENCY FORCE ACCOUNT INSTALL RETRO-REFLECTIVE BACKPLATES  | BC RENTALS INC DBA BC TRAFFIC SPECIALIST<br>638 W. SOUTHERN AVE<br>ORANGE, CA 92865               | FERRER, JOSE<br>11229 SOUTH WOODRUFF AVENUE<br>DOWNEY, CA 90241<br>(562)401-3333                    | \$573,000<br>\$160,144<br>\$0                | 04/10/20<br>05/12/20<br>08/31/20   | 90%<br>28%            |
| 20.20<br>201130                                       |                  |  |   |   |  |                                    |                       |
| 07-LA-213-/8<br>07-306604<br>HSST-P213-(007)E<br>--() |                  | IN THE CITIES OF RANCHO PALOS VERDES, LOMITA AND LOS ANGELES, FROM W 25TH STREET TO W CARSON STREET AT VARIOUS LOCATIONS.<br>UPGRADE CURB RAMPS, SIDEWALKS AND       | KDC INC., DBA DYNALECTRIC<br>4462 CORPORATE CENTER DR.;<br>LOS ALAMITOS CA 90720<br>(714)828-7000 | ROBILLOS, RAMON<br>13230 FIRESTONE BLVD<br>UNIT A<br>SANTA FE SPRINGS CA 90670<br>(562)345-9901     | \$2,731,912<br>\$4,384<br>\$4,384            | 12/11/19<br>01/07/20<br>04/30/21   | 48%<br>0%             |
| HB71  |                  |  |   |   |  |                                    |                       |
| 07-LA-405-.1/.4<br>07-1XP704                          |                  | CITY OF LONG BEACH LA-405 ATHERTON ST UC BRDG 53-1186 TO REPAIR SOUNDWALL, BRIDGE RAILING & REPLACE DMAGAED SOUNDWALL DIR;S EMERGE REPAIR BRIDGE RAILING & SOUNDWALL | GRIFFITH COMPANY<br>3050 E BIRCH STREET<br>BREA, CA 92821   | FERRER, JOSE<br>11229 SOUTH WOODRUFF AVENUE<br>DOWNEY, CA 90241<br>(562)401-3333                    | \$640,000<br>\$0<br>\$0                      | 02/27/20<br>05/18/20<br>10/21/20   | 0%<br>0%              |
| 20.20<br>201130                                       |                  |  |   |   |  |                                    |                       |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 07

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|--|------------------|--|--|--|---|--|---------------------------|
| 07-LA-405-.3/6.7<br>07-3W9004                                |                  | IN LOS ANGELES COUNTY IN LONG BEACH FROM ATHERTON ST UC TO PACIFIC AVE UC SHOULDER DIGOUTS/CPOL, AUX LANE  | DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER<br>18543 YORBA LINDA BLVD # 376;<br>YORBA LINDA CA 92886<br>(714)646-3697  | FERRER, JOSE<br>11229 SOUTH WOODRUFF AVE<br>DOWNEY CA 90241<br>(562)401-3333                     | \$1,503,961<br>\$100,881<br>\$54,426    | 05/22/20<br>06/18/20<br>09/20/20             | 20%<br>7%                 |
| HM1  |                  |  |  |  |   |  |                           |
| 07-LA-405-.7/6.7<br>07-296104<br>ACIM-405-(995)E<br>--()     |                  | IN LOS ANGELES COUNTY IN LONG BEACH AND SIGNAL HILL FROM 0.1 MILE SOUTH OF LOS CERRITOS CHANNEL BRIDGE TO PACIFIC AVENUE UNDERCROSS ROADWAY SAFETY IMPROVEMENT       | DIVERSIFIED LANDSCAPE CO.<br>21730 BUNDY CANYON ROAD<br>WILDOMAR CA 92595<br>(951)245-1686                                 | ROBILLOS, RAMON<br>13230 FIRESTONE BLVD<br>SANTA FE SPRINGS, CA<br>90670<br>(562)345-9901        | \$1,525,833<br>\$1,567,393<br>\$1,169   | 09/14/18<br>10/08/18<br>09/30/20             | 100%<br>93%<br>OVER RUN   |
| HB34   |                  |  |  |  |   |  |                           |
| 07-LA-405-11.9/13.2<br>07-289104                             |                  | REHABILITATE AND UPGRADE EXISTING CARSON COMMERCIAL VEHICLE ENFORCEMENT FACILITY (CVEF) ON SOUTHBOUND LA-405, FROM DEL AMO BOULEV RECONSTRUCT ABANDONED TRUCK WEIGHT | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE<br>FONTANA, CA 92335<br>(909)356-8880  | GALLARDO, SAM<br>18730 S WILMINGTON AVE, STE103<br>RANCHO DOMINGUEZ CA<br>90220<br>(310)609-0266 | \$7,608,792<br>\$3,023,191<br>\$156,600 | 01/09/19<br>01/30/19<br>12/29/20             | 76%<br>40%<br>SUSPENDED   |
| HA42   |                  |  |  |  |   |  |                           |
| 07-LA-405-13.8/39.7<br>07-4W1004                             |                  | IN LOS ANGELES COUNTY ON ROUTE 405 FROM SEPULVEDA BL UC TO BEL AIR RD UC, RTE 10 FR BUDLONG AV UC TO WB RTE 10/RTE 405 CONNECTOR, PLACE POLYESTER CONCRETE,          | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR WEST<br>IRVINE CA 92606<br>(949)252-0441   | LEON, DAN<br>12975 W CULVER BLVD<br>LOS ANGELES CA 90066<br>(562)572-5852                        | \$1,755,492<br>\$1,421,577<br>\$247,520 | 06/17/19<br>07/05/19<br>09/29/21             | 23%<br>77%                |
| HM3  |                  |  |  |  |   |  |                           |
| 07-LA-405-21.5/26.3<br>07-296304<br>ACIM- 405-(056)E<br>--() |                  | IN LOS ANGELES, INGLEWOOD AND CULVER CITY, FROM I-105 TO PORT ROAD UNDERCROSSING ROADWAY SAFETY IMPROVEMENT  | ODONNELL CONSTRUCTION, INC.<br>559 W COVINA BLVD<br>SAN DIMAS CA 91773<br>(626)334-2979                                    | RAM, MAHINDA<br>12975 W CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)821-1847                    | \$1,594,025<br>\$1,533,058<br>\$16,069  | 08/10/18<br>08/31/18<br>10/15/20             | 100%<br>96%               |
| HB34   |                  |  |  |  |   |  |                           |
| 07-LA-405-28.7/39.2<br>07-307804<br>ACIM- 405-(037)E<br>--() |                  | IN LOS ANGELES, FROM 0.3 MILE SOUTH 02 OF NATIONAL BLVD UC TO 0.2 MILE NORTH VENTURA BLVD UC RAMP PAVEMENT REPAIR & ADA CURB   | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIRCLE WES<br>IRVINE CA 92606<br>(949)252-0441 | RAM, MAHINDA<br>12975 W CULVER BLVD<br>LOS ANGELES, CA 90066<br>(310)920-7449                    | \$1,244,067<br>\$1,201,741<br>\$0       | 01/09/18<br>02/02/18<br>09/08/20<br>09/10/20 | 100%<br>100%<br>COMPLETED |
| HA22   |                  |  |  |  |   |  |                           |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|--|---|------------------------------------|----------------------|
| 07-LA-405-41.3/41.3<br>07-4U0504                             |                  | LOS ANGELES COUNTY, IN LOS ANGELES,<br>ON ROUTE 405 AT WEST VAN NUYS OH AND<br>VICTORY BOULEVARD<br>GRIND EXISTING CONCRETE PAVEMENT   | ALFARO COMMUNICATIONS<br>CONSTRUCTION, INC<br>15614 S. ATLANTIC AVENUE;<br>COMPTON CA 90221<br>(310)669-8949   | MOHSENZADEH, ALI<br>13171 TELFAIR AVE<br>SUITE #101<br>SYLMAR, CA 91342<br>(818)746-0669               | \$496,909<br>\$336,114<br>\$0               | 04/25/19<br>05/28/19<br>09/30/20   | 12%<br>67%           |
| HA22   |                  |  |  |  |   |                                    |                      |
| 07-LA-405-42.9/0<br>07-305104<br>ACIM- 405-(057)E<br>--()    |                  | IN LOS ANGELES COUNTY IN LOS ANGELES<br>AT SATICOY STREET UNDERCROSSING<br>REPLACE & UPGRADE WEIGH IN MOTION   | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE;<br>VALENCIA CA 91355<br>(661)367-9040                        | YOUNG, FRED  | \$2,515,408<br>\$2,341,254<br>\$75,519      | 12/20/19<br>01/14/20<br>11/02/20   | 88%<br>93%           |
| HA42   |                  |  |  |  |   |                                    |                      |
| 07-LA-605-/26<br>07-311904<br>HSNH-X037-(214)E<br>--()       |                  | IN LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS<br>UPGRADE TRANSPORTATION MGMT SYSTEM  | CROSTOWN ELECTRICAL & DATA,<br>INC.<br>5454 DIAZ ST. ;<br>IRWINDALE CA 91706<br>(626)813-6693                  | ALONZO, BERNARD<br>13230 FIRESTONE<br>BLVD., STE E2<br>SANTA FE SPRINGS, CA.<br>90670<br>(562)345-3145 | \$6,827,900<br>\$205,800<br>\$0             | 10/22/19<br>11/14/19<br>11/19/21   | 0%<br>3%             |
| HB4N   |                  |  |  |  |   |                                    |                      |
| 07-LA-710-17.3/26.3<br>07-2W9404                             |                  | IN LOS ANGELES COUNTY AT VARIOUS<br>LOCATIONS ON ROUTES 710, 60 AND 10.<br>PLACE METHACRYLATE ON BRIDGE DECK,  | VELARDE CONCRETE CONSTRUCTION,<br>INC.<br>523 S. BRAND BLVD. STE 201<br>SAN FERNANDO CA 91340<br>(818)898-2300 | WANG, MIKE<br>11229 S. WOODRUFF<br>AVENUE<br>DOWNEY, CA 90241<br>(213)798-5970                         | \$985,869<br>\$938,775<br>\$0               | 03/30/16<br>04/18/16<br>03/31/20   | 81%<br>92%           |
| HM3  |                  |  |  |  |   |                                    |                      |
| 07-LA-710-20.9/24.6<br>07-202124<br>ACIM- 710-(839)E<br>--() |                  | IN LA COUNTY IN COMMERCE AND BELL<br>FROM SOUTH ATLANTIC BLVD TO TRIGGS<br>STREET<br>PAVEMENT REHAB & BRIDGE WIDENING  | FLATIRON WEST, INC.<br>1770 LA COSTA MEADOWS DRIVE<br>SAN MARCOS CA 92078<br>(909)597-8413                     | LEE, PETER<br>11229 S WOODRUFF<br>AVENUE<br>DOWNEY, CA. 90241<br>(562)401-3333                         | \$85,092,872<br>\$82,669,791<br>\$1,966,207 | 02/16/18<br>03/09/18<br>03/20/22   | 57%<br>95%           |
| HA22   |                  |  |  |  |   |                                    |                      |
| 07-LA-710-23.3/25.6<br>07-304404<br>ACNH-X037-(210)E<br>--() |                  | IN LOS ANGELES COUNTY IN LOS ANGELES<br>AND MONTEREY PARK ON ROUTE 60 FROM<br>EASTERN AV OC TO MEDNICK AV OC AND<br>RTE 710 FROM OLYMPIC B<br>STABILIZE SOIL AND EROSION CONTROL | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A;<br>SANTA ANA CA 92705<br>(714)641-4730                  | HAILU, MESFIN<br>1201 BALDWIN PARK<br>BLVD<br>BALDWIN PARK CA 91706<br>(213)453-7555                   | \$3,507,589<br>\$3,163,805<br>\$2,900       | 07/22/19<br>08/02/19<br>10/13/23   | 24%<br>87%           |
| HA42   |                  |  |  |  |   |                                    |                      |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|--|--|---|------------------------------------|----------------------|
| 07-LA-710-26.7/27.1<br>07-4V0904<br>SNHG-P710-(016)E<br>--() |                  | IN LOS ANGELES COUNTY IN ALHAMBRA NORTHBOUND ROUTE 710 FROM 5 MILES NORTH OF ROUTE 10 UNDERCROSSING TO 0.05 MILE SOUTH OF HELLMAN<br>INSTALL GUARDRAIL                  | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE;<br>FONTANA CA 92335<br>(909)356-8880  | FERRER, JOSE<br>11229 SOUTH WOODRUFF<br>AVE<br>DOWNEY, CA 90241<br>(562)401-3333                     | \$546,863<br>\$112,875<br>\$103,615         | 06/03/20<br>06/29/20<br>12/15/20   | 20%<br>21%           |
| HB1  |                  |   |  |  |   |                                    |                      |
| 07-VEN-0-/0<br>07-1XQ504                                     |                  | IN VENTURA COUNTY TO ADDRESS PSPS EVENTS INSTALL BACKPLATES W/2"REFLECTIVE BORDERS&PLACE SIGNAL AHEAD PAVEMENT MARKINGS DIR'S EMER<br>INSTALL BACKPLATES @ 54 LOCATIONS | SPECTRUM CONSTRUCTION GROUP<br>16 GOODYEAR STE 140<br>IRVINE, CA 92618   | INIRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD SUITE 102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928    | \$2,165,000<br>\$15,907<br>\$0              | 04/02/20<br>04/13/20<br>11/30/20   | 40%<br>1%            |
| 20.20<br>201130  |                  |   |  |  |   |                                    |                      |
| 07-VEN-1-1.5/1.6<br>07-1XQ704                                |                  | IN VEN COUNTY CITY OF MALIBU VEN-1 PCH TO REPAIR ROCK SLOPE PROTECTION DAMAGE DUE TO HIGH WAVE ACTIVITY DIR'S EMERGENCY FORCE ACCOU<br>REPAIR & REINFORCE RSP           | BURNS PACIFIC CONSTRUCTION INC<br>505 E THOUSAND OAKS BLVD<br>THOUSAND OAKS, CA 91360  | CIRA, ALFRED<br>1525 RANCHO CONEHO<br>BLVD SUITE 102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928     | \$1,465,000<br>\$0<br>\$0                   | 04/11/20<br>05/06/20<br>04/30/21   | 0%<br>0%             |
| 20.20<br>201130  |                  |   |  |  |   |                                    |                      |
| 07-VEN-1-36.0/4.1<br>07-1XN804                               |                  | IN VEN COUNTY CITY OF MALIBU TO RECONSTRUCDAMAGED RSP AND REPAIR THE UNDERMINED SHOULDER AND GUARD RAIL DUE TO EROSION DIR'S EMERG<br>REPAIR ERODED SLOPE & SHOULDER    | SUMMER CONSTRUCTION INC<br>15245 TELEGRAPH RD<br>SANTA PAULA, CA 93060   | SHOHET, HOUSHANG<br>1525 RANCHO CONEJO<br>BLVD SUITE 102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928 | \$1,535,000<br>\$572,755<br>\$0             | 10/14/19<br>11/07/19<br>09/30/20   | 42%<br>37%           |
| 20.20<br>201130  |                  |   |  |  |   |                                    |                      |
| 07-VEN-23-3.3/8.2<br>07-4W1204                               |                  | IN VENTURA COUNTY ON ROUTES 1, 23, 33 AND 101<br>APPLY METHACRYLATE ON DECK, PLACE  | VELARDE CONCRETE CONSTRUCTION INC.<br>523 S. BRAND BLVD.;<br>SAN FERNANDO CA 91340<br>(818)898-2300  | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS CA 91320<br>(805)480-4928          | \$897,676<br>\$910,607<br>\$0               | 05/07/19<br>06/05/19<br>08/31/20   | 83%<br>96%           |
| HM3  |                  |   |  |  |   |                                    |                      |
| 07-VEN-23-3.3/11.5<br>07-302504<br>HSST-P023-(041)E<br>--()  |                  | IN VENTURA COUNTY, FROM US-101 TO STATE ROUTE 118<br>PAVEMENT REHABILITATION  | SECURITY PAVING COMPANY, INC.<br>3075 TOWNSGATE RD, STE 200<br>WESTLAKE VILLAGE CA 91361<br>3075 TOWNSGATE ROAD;<br>WESTLAKE VILLAGE CA 91361<br>(818)362-9200 | DAVIS, ALAN<br>1525 RANCHO CONEJO<br>BLVD, #102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928          | \$66,437,868<br>\$17,583,319<br>\$3,522,751 | 02/06/20<br>03/02/20<br>09/21/25   | 7%<br>26%            |
| HA22   |                  |   |  |  |   |                                    |                      |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted | %Time % Work Message     |
|--|------------------|--|--|--|--|------------------------------------|--------------------------|
| 07-VEN-23-/3.3<br>07-303504<br>ACST-P023-(040)E<br>--()    |                  | IN THOUSAND OAKS, FROM CARLISLE RD TO JUNCTION US-101 FREEWAY<br>PAVEMENT MAINTENANCE; COLD PLANE &  | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE<br>VALENCIA CA 91355<br>(661)367-9040   | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS, CA 93065<br>(805)480-4928     | \$4,871,890<br>\$4,772,620<br>\$0        | 01/09/19<br>02/05/19<br>09/30/20   | 99%<br>98%               |
| HA22   |                  |  |  |  |  |                                    |                          |
| 07-VEN-23-/34.1<br>07-1XN304                               |                  | VENTURA COUNTY VEN-23,33,101,118 & 150 VARLOCS REMOVE ALL X-LITE GRDRAIL ENDTREATMNTREPLACE WITH MASH APPROVED END TREATMENTS DIR' UPGRADE MBGR END TREATMENTS       | FERREIRA CONSTRUCTION CO INC<br>DBA FERREIRA COASTAL CONSTRUCTION CO.<br>10370 COMMERCE CENTER DR B200<br>RANCHO CUCAMONGA, CA 91730 | RILEY, JAMES<br>1525 RANCHO CONEJO<br>BLVD SUITE 102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928 | \$633,000<br>\$278,781<br>\$0            | 07/17/19<br>08/14/19<br>10/30/20   | 28%<br>44%               |
| 20.80<br>426.00  |                  |  |  |  |  |                                    |                          |
| 07-VEN-33-13.9/30.5<br>07-1XG804                           |                  | IN VENTURA CTY VEN 33 0.2 MI NORTH COZY OJAI RD TO SESPE CREEK TO REPAIR THOMAS FIRE DAMAGE & SUBSEQUENT STORM SLOPE DAMAGDIR'S EM REPAIR THOMAS FIRE & STORM DAMAGE | POWELL CONSTRUCTORS INC.<br>8555 BANANA AVE<br>FONTANA, CA 92335   | DAVIS, ALAN<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928       | \$10,755,000<br>\$9,544,123<br>\$0       | 01/11/18<br>02/23/18<br>10/21/20   | 100%<br>100%<br>OVER RUN |
| 20.20<br>201130  |                  |  |  |  |  |                                    |                          |
| 07-VEN-33-15.7/15.8<br>07-305204<br>ST-47C8-(004)E<br>--() |                  | IN VEN ALONG NB LN @ VICINITY OF PM 15.7 OF PM 15.7 REPAIR SLOPE FAILURE   | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE<br>VALENCIA CA 91355<br>(661)367-9040   | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928       | \$9,213,348<br>\$9,303,040<br>\$3,564    | 11/28/16<br>12/21/16<br>04/19/22   | 100%<br>99%<br>OVER RUN  |
| HA23   |                  |  |  |  |  |                                    |                          |
| 07-VEN-33-22.1/22.1<br>07-1XM404                           |                  | IN VENTURA COUNTY CITY OF OJAI N/B SR-33TOREPAIR CRACKS ON AC PAVEMNT,REPAIR SHOULDRCONSTRUCT TIEBACK WALL,HYDROSEEDING&REPAIRDIR' WINTER STORM DAMAGE REPAIR        | CASE PACIFIC COMPANY<br>2121 ARDMORE ROAD<br>PASO ROBLES, CA 93446   | DAVIS, ALAN<br>1525 RANCHO CONEJO<br>BLVD SUITE 102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928  | \$7,485,000<br>\$2,885,623<br>\$0        | 06/21/19<br>06/28/19<br>11/30/20   | 100%<br>74%<br>OVER RUN  |
| 20.20<br>201130  |                  |  |  |  |  |                                    |                          |
| 07-VEN-33-/6.3<br>07-303404<br>ACST-P033-(088)E<br>--()    |                  | IN VEN FR JCT 101 TO APPROX 0.1M SOUTH OF PARKVIEW DRIVE SLAB REPLACEMENT AND CP & OL AC   | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE<br>VALENCIA CA 91355<br>(661)367-9040   | DAVIS, ALAN<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928     | \$13,528,191<br>\$11,338,158<br>\$39,190 | 06/18/18<br>07/09/18<br>10/30/20   | 100%<br>86%              |
| HA22   |                  |  |  |  |  |                                    |                          |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|---|---|--|---|------------------------------------|-------------------------|
| 07-VEN-101-.1/4.5<br>07-4U0004                                |                  | IN VENTURA COUNTY IN THE CITY OF THOUSAND OAKS FROM COUNTY LINE TO MOORPARK ROAD UNDERCROSSING HIGHWAY PLANTING, SINGS, ELECTRICAL                            | DIVERSIFIED LANDSCAPE CO.<br>21730 BUNDY CANYON ROAD<br>WILDOMAR CA 92595<br>(951)245-1686          | IRA, A.<br>1525 RANCHO CONEJO<br>BLV. STE102<br>THOUSAN OAKS, CA. 93065<br>(805)480-4928           | \$681,909<br>\$576,323<br>\$4,080       | 05/22/18<br>06/14/18<br>10/29/21   | 100%<br>84%<br>OVER RUN |
| HB4N  |                  |   |   |  |   |                                    |                         |
| 07-VEN-101-8.9/11.5<br>07-4W2704                              |                  | IN VENTURA CO, IN THOUSAND OAKS AND CAMARILLO, FROM 1.1 MILE WEST OF WENDY DR TO ARROYO CONEJO CREEK BR PLACE RHMA-G BWC-G GAP GRADED                         | GRANITE CONSTRUCTION COMPANY<br>213 E COLUMBIA WAY;<br>LANCASTER CA 93535<br>(661)726-4447          | RILEY, JAMES<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS CA 91320<br>(213)507-7938       | \$2,764,671<br>\$2,642,061<br>\$0       | 04/22/19<br>05/13/19<br>09/30/20   | 48%<br>96%              |
| HM1   |                  |   |   |  |   |                                    |                         |
| 07-VEN-101-9.0/10.5<br>07-1XL504                              |                  | CITY OF CAMARILLO IN VENTURA CONTY VAR LOCINSTALL HYBRID CABLE NET DRAPERY SYSTEMS &CLEAN/REPAIR WOOLSEY FIRE DEBRIS DIR'S EMERGEN REPAIR WOOLSEY FIRE DAMAGE | ACCESS LIMITED CONSTRUCTION<br>1102 PIKE LANE<br>OCEANO, CA 93445                                   | ARROYO, HECTOR<br>1525 RANCHO CONEJO<br>BLVD SUITE 102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928 | \$5,385,000<br>\$5,073,535<br>\$0       | 03/20/19<br>04/23/19<br>09/30/20   | 100%<br>94%             |
| 20.20<br>201130   |                  |   |   |  |   |                                    |                         |
| 07-VEN-101-17.7/17.7<br>07-4W8204                             |                  | IN VENTURA COUNTY, ON ROUTE 101 AT CENTRAL AVENUE, OC. GIRDER AND BRIDGE RAIL REPLACEMENT   | BEADOR CONSTRUCTION COMPANY, INC.<br>26320 LESTER CIRCLE;<br>CORONA CA 92883<br>(951)674-7352       | SHAKERI, SAEID<br>1525 RANCHO CONEJO BL<br>STE 102<br>THOUSAND OAKS CA 91320<br>(213)808-7976      | \$1,179,300<br>\$13,200<br>\$12,375     | 05/21/20<br>06/19/20<br>07/31/21   | 3%<br>1%                |
| HM3   |                  |   |   |  |   |                                    |                         |
| 07-VEN-101-27.5/31<br>07-311304<br>HSNH-Q101-(358)E<br>--()   |                  | IN VENTURA COUNTY ON ROUTE 101 FROM 0.8 MILE SOUTH OF SEAWARD AVE TO 0.4 MILE WEST OF ROUTE 33/101 SEP AND ON RTE 33 FROM RTE 101/ STORMWATER SOURCE CONTROL  | LANDSCAPE SUPPORT SERVICES<br>15260 VENTURA BLVD STE 1150<br>SHERMAN OAKS CA 91403<br>(818)475-0680 | SHAKERI, SAEID<br>1525 RANCHO CONEJO<br>BLVD, #102<br>THOUSAND OAKS, CA 91320<br>(213)507-7938     | \$2,120,415<br>\$1,539,136<br>\$176,379 | 10/09/19<br>11/04/19<br>09/20/23   | 15%<br>72%              |
| HA42  |                  |   |   |  |   |                                    |                         |
| 07-VEN-118-24.1/29.7<br>07-316504<br>HSNH-P118-(067)E<br>--() |                  | IN VEN FR CALDWELL AV/ YOSEMITE ST ROADSIDE SAFETY IMPROVEMENT  | BOSCO CONSTRUCTORS, INC.<br>21353 MAYALL ST.;<br>CHATSWORTH CA 91311<br>(818)700-0304               | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS CA 91320<br>(805)480-4928        | \$2,606,670<br>\$1,722,970<br>\$210,984 | 11/26/19<br>12/13/19<br>09/13/21   | 38%<br>66%              |
| HB34  |                  |   |   |  |   |                                    |                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 07**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|---|---|---|------------------------------------|-------------------------|
| 07-VEN-126-1.0/8.2<br>07-312204<br>ACNH-P126-(057)E<br>--()   |                  | IN VENTURA COUNTY ON VEN 126 FROM 0.5 MILE WEST OF VICTORIA AVE. TO 3.2 MILES EAST OF JCT 118<br>INSTALLATON OF 21 BMP DEVICES | GRANITE CONSTRUCTION COMPANY<br>213 E. COLUMBIA WAY<br>LANCASTER CA 93535<br>(661)726-4447          | ARROYO, HECTOR<br>1525 RANCHO CONEJO<br>BLVD #102E<br>THOUSAND OAKS, CA 91320<br>(805)480-4928  | \$3,424,563<br>\$3,160,068<br>\$8,448     | 01/03/19<br>01/18/19<br>03/31/21   | 100%<br>89%<br>OVER RUN |
| HA42  |                  |  |   |   |   |                                    |                         |
| 07-VEN-126-10.0/13<br>07-4W6604                               |                  | IN VENTURA COUNTY FROM TODD LN UNDER CROSSING TO 0.2 MILE WEST OF HALLOCK DRIVE<br>REMOVE/REPLACE INDIVIDUAL CONCRETE          | FBD VANGUARD CONSTRUCTION, INC.<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300      | SHAKERI, SAEID<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA 91320<br>(213)808-7976   | \$515,348<br>\$509,625<br>\$0             | 03/05/20<br>03/26/20<br>08/31/20   | 60%<br>97%              |
| HM1   |                  |  |   |   |   |                                    |                         |
| 07-VEN-126-10.2/12.7<br>07-311504<br>HSNH-P126-(058)E<br>--() |                  | IN SANTA PAULA FR 0.2M WO PECK RD TO SANTA PAULA CREEK<br>STORMWATER SOURCE CONTROL  | WESTCOAST PUBLIC WORKS INC<br>20058 VENTURA BLVD, #318;<br>WOODLAND HILLS CA 91364<br>(818)256-9401 | IRA, ALFRED<br>1525 RANCHO CONEJO<br>BLVD #102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928      | \$1,872,650<br>\$1,476,103<br>\$236,440   | 09/24/19<br>10/29/19<br>11/30/23   | 15%<br>79%              |
| HA42  |                  |  |   |   |   |                                    |                         |
| 07-VEN-126-13.6/34.6<br>07-301404<br>ACNH- 126-(055)E<br>--() |                  | IN VEN FR HAUN CRK BRIDGE / CNTY LN SLAB REPLACE & CP OL AC  | GRANITE CONSTRUCTION COMPANY<br>5335 DEBBIE RD<br>SANTA BARBARA CA 93111<br>(805)964-9951           | DAVIS, ALAN<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928    | \$19,770,023<br>\$18,231,545<br>\$112,945 | 01/11/18<br>02/02/18<br>09/20/20   | 96%<br>92%              |
| HA22  |                  |  |   |   |   |                                    |                         |
| 07-VEN-126-/13.6<br>07-302204<br>ACNH-P126-(056)E<br>--()     |                  | IN VENTURA COUNTY ON VEN 126 FROM ROUTE 101 TO HAUN CREEK BRIDGE<br>PAVEMENT REHAB   | C. A. RASMUSSEN, INC.<br>28548 LIVINGSTON AVENUE<br>VALENCIA CA 91355<br>(661)367-9040              | ARROYO, HECTOR<br>1525 RANCHO CONEJO<br>BLVD STE102<br>THOUSAND OAKS, CA 91320<br>(805)480-4928 | \$13,519,531<br>\$11,459,804<br>\$0       | 01/24/18<br>02/21/18<br>09/30/20   | 100%<br>100%            |
| HA22  |                  |  |   |   |   |                                    |                         |

**Totals:      Authorized Final Amt:      \$2,553,404,964      Completed to Date:      \$1,834,598,253      Work This Month:      \$47,115,744**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 08**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month           | Awarded Approved Est Comp Accepted           | %Time % Work Message        |
|---|------------------|---|--|---|--|--|-----------------------------|
| 08-RIV-10-6.7/25.1<br>08-1C38U4<br>ACIM- 010-(110)E<br>--() |                  | IN BEAUMONT & BANNING FROM JCT 10/60 SEP TO JCT 10/111 SEP<br>PAVEMENT REPLACEMENT LANES 3 & 4 &  | COFFMAN SPECIALTIES, INC<br>9685 VIA EXCELENCIA STE 200;<br>SAN DIEGO CA 92126<br>(858)536-3100                            | LENART, ELVIRA<br>850 VIA LATA SUITE<br>104<br>COLTON, CA 92324<br>(951)232-8949                      | \$182,375,975<br>\$39,023,497<br>\$2,986,929 | 11/26/19<br>12/16/19<br>10/14/22             | 21%<br>21%                  |
| 08-RIV-10-27.6/0<br>08-1E5704                               |                  | NEAR PALM SPRINGS @ WHITEWATER RIVER BRIDGE (56-0004 L&R)<br>REHAB BRIDGE   | ROCKFORCE CONSTRUCTION, LLC<br>26772 VISTA TERRACE;<br>LAKE FOREST CA 92630<br>(949)441-5200                               | KOURY, PETER<br>73800 DINAH SHORE DR.<br>#104<br>PALM DESERT, CA 92211<br>(909)844-0619               | \$10,138,053<br>\$3,504,635<br>\$1,252,675   | 12/26/19<br>01/22/20<br>03/24/21             | 50%<br>35%                  |
| 08-RIV-10-74.1/106.2<br>08-1L0004<br><br>20.80<br>426000    |                  | REPLACE X-LITE TERMINAL AND REPLACE WITH A MASH APPROVED TERMINAL SYSTEM, WEED MATT, AC DIKE, TRAFFIC CONTROL, INCIDENTAL WO DIR'S<br>REPLACE X-LITE TERMINAL         | FERREIRA CONSTRUCTION CO. INC.<br>10370 COMMERCE CENTER DR B200<br>RANCHO CUCAMONGA, CA 91730                              | DIKE, CHIGOZIE<br>73-800 DINAH SHORE DR<br>SUITES 104 & 105<br>PALM DESERT, CA 92211<br>(951)232-8642 | \$4,185,000<br>\$1,540,196<br>\$0            | 06/06/19<br>06/14/19<br>11/05/20<br>09/15/20 | 50%<br>37%<br><br>COMPLETED |
| 08-RIV-10-104.9/104.9<br>08-1L3004<br><br>20.20<br>201130   |                  | REPLACE EXISTING WATER TREATMENT SYSTEM DIR'S ORDER EMERGENCY F.A.<br>REPLACE EXISTING WATER TREATMENT  | GRANITE CONSTRUCTION INC<br>38000 MONROE ST<br>INDIO, CA 92203   | DIKE, CHIGOZIE<br>73-800 DINAH SHORE DR<br>SUITES 104 & 105<br>PALM DESERT, CA 92211<br>(951)232-8642 | \$1,885,000<br>\$1,220,062<br>\$0            | 08/09/19<br>08/09/19<br>08/14/20<br>09/16/20 | 100%<br>65%<br><br>OVER RUN |
| 08-RIV-10-139.0/155<br>08-1K1404                            |                  | IN BLYTHE FR ISORA DITCH (BR #56-0015L) TO RTE 10/95 SEPARATION (BR #56-0598L/R)<br>POLYESTER CONCRETE OVERLAY, COLUMN  | TRUESDELL CORPORATION OF CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711                       | VU, KHOI<br>73800 DINAH SHORE DR.<br>STE 104<br>PALM DESERT, CA 92211<br>(951)232-6263                | \$2,121,121<br>\$0<br>\$0                    | 05/08/20<br>06/09/20<br>12/23/20             | 0%<br>0%<br><br>SUSPENDED   |
| 08-RIV-10-/156.5<br>08-1F3724<br>ACNH-X065-(117)E<br>--()   |                  | ALSO RIV-15-R0.0/37.2, RIV-71-R0.0/G3.0, RIV-215-0.0/R38.4; ON RTE 10 FROM SBD/RIV CO LN TO ARIZONA STA LN & ON RTE 15 FROM SD/R<br>REPLACE EXISTING GUIDE SIGNS WITH | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIRCLE WES<br>IRVINE CA 92606<br>(949)252-0441 | AVILA, XAVIER<br>119 N. MAPLE SUITE A<br>CORONA, CA 92880<br>(951)830-6837                            | \$3,762,834<br>\$1,907,888<br>\$209,861      | 09/17/19<br>10/04/19<br>12/30/20             | 67%<br>51%                  |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 08

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|--|---|---|---|------------------------------------|-------------------------|
| 08-RIV-15-23.9/33.4<br>08-1F1424<br>BLIM- 015-(248)E<br>--() |                  | FROM NICHOLS RD TO 0.2 MI N/O GLEN<br>IVY<br>SLAB REPLACEMENT  | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, SUITE 10<br>SACRAMENTO CA 95834<br>(858)243-8272       | SOSTROM DENISE P<br>119 N. MAPLE ST. STE<br>A<br>CORONA, CA 92880<br>(951)232-7608      | \$16,230,818<br>\$12,027,110<br>\$1,197,898 | 09/05/19<br>09/23/19<br>09/16/21   | 40%<br>74%              |
| 08-RIV-15-/0<br>08-1H5304<br>BLST-000C-(491)E<br>--()        |                  | IN RIVERSIDE COUNTY ON ROUTES 10, IN<br>RIVERSIDE COUNTY ON ROUTES 10, 15, 60<br>& 215 AND IN SAN BERNARDINO COUNTY ON<br>ROUTES 10, 15, 60<br>REPAIR DETECTION SITES          | SELECT ELECTRIC, INC.<br>2790 BUSINESS PARK DR.;<br>VISTA CA 92081<br>(562)572-2420                           | JAY CARILLO<br>790 VIA LATA SUITE<br>100<br>COLTON, CA 92324<br>(951)830-6819           | \$4,415,769<br>\$916,724<br>\$87,667        | 05/06/19<br>05/28/19<br>03/30/21   | 47%<br>21%<br>SUSPENDED |
| 08-RIV-15-/3.1<br>08-1F1414<br>ACIM-015 -(208)E<br>--()      |                  | IN AND NEAR TEMECULA, IN RIV CO FROM<br>SD CO LN TO NORTH OF TEMECULA RIVER<br>BR & IN SD CO FR 0.1 MI S/O RIV CO LN<br>TO RIV CO LN<br>REPLACE TWO OUTSIDE LANES IN BOTH      | SECURITY PAVING COMPANY, INC.<br>3075 TOWNSGATE ROAD;<br>WESTLAKE VILLAGE CA 91361<br>(818)362-9200           | BERGEVIN, MIKE<br>9225 STELLAR CT,<br>SUITE B<br>CORONA, CA 92883<br>(951)232-3739      | \$28,484,347<br>\$10,843,351<br>\$2,293,758 | 01/02/20<br>01/30/20<br>09/21/21   | 31%<br>38%              |
| 08-RIV-60-14.3/14.3<br>08-1L8704<br>20.20<br>201130          |                  | REPAIR AND LINE 48" CSP AND RESTORE<br>COLLAPSED GROUND SOIL DIR'S ORDER<br>EMERGENCY F.A.<br>REPAIR AND LINE 48" CSP AND RESTORE<br>COLLAP                                    | RIVERSIDE CONSTRUCTION CO INC<br>4225 GARNER ROAD<br>RIVERSIDE, CA 92501                                      | BROWN, PAUL<br>4334 LATHAM STREET,<br>SUITE 100<br>RIVERSIDE, CA 92501<br>(951)232-6161 | \$560,000<br>\$0<br>\$0                     | 06/30/20<br>06/30/20<br>09/25/20   | 0%<br>0%                |
| 08-RIV-60-/12.2<br>08-1C6404<br>ACST-000C-(454)E<br>--()     |                  | IN/NR RIVERSIDE ON RTE 60 FROM<br>MILLIKEN AVE. TO JCT 60/91/215 & ON<br>RTE 91 FROM SPRUCE ST. TO JCT<br>60/91/215.<br>REPLACE WIRELESS COMMUNICATION                         | SERVITEK SOLUTIONS INC<br>11301 1/2 SOUTH STREET<br>CERRITOS, CA 90703<br>(626)227-1650                       | HARIKA, INDERJEET<br>790 S. VIA LATA SUITE<br>100<br>COLTON, CA 92324<br>(951)232-6293  | \$1,318,895<br>\$398,007<br>\$0             | 03/17/17<br>05/22/17<br>01/10/18   | 93%<br>30%<br>SUSPENDED |
| HB4N<br>08-RIV-60-/22.3<br>08-1F3714                         |                  | IN RIV CO ON RTE 60 FROM SAN<br>BERNARDINO CO LN TO GILMAN SPRINGS RS<br>AND ON RTE 91 FROM RTE 91/15 SEP TO<br>0.3 MI W/O MADISON STREET<br>REPLACE EXISTING GUIDE SIGNS WITH | BC RENTALS LLC. DBA BC TRAFFICAVILA,<br>SPECIALIST<br>638 W SOUTHERN AVE;<br>ORANGE CA 92865<br>(714)974-1190 | XAVIER<br>119 N MAPLE ST SUITE<br>A<br>CORONA, CA 92880<br>(951)830-6837                | \$1,197,769<br>\$309,030<br>\$309,030       | 02/19/20<br>03/09/20<br>09/18/20   | 100%<br>26%             |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 08**

| Location Contract Fed Aid Pgm Code                              | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|--|--|---|--|------------------------------------|-------------------------|
| 08-RIV-74-7.0/11.8<br>08-1K8204                                 |                  | STABILIZE THE CUT SLOPE<br>EMERGENCY F.A.<br>STABILIZE THE CUT SLOPE   | DIR'S ORDER<br>GRANITE CONSTRUCTION<br>38000 MONROE STREET<br>INDIO, CA 92203                                | TRUONG, NICK<br>9225 STELLAR COURT<br>CORONA, CA 92883<br>(951)830-6835               | \$13,635,000<br>\$7,656,513<br>\$0       | 04/10/19<br>04/22/19<br>08/21/20   | 100%<br>56%<br>OVER RUN |
| 20.20<br>201130   |                  |  |  |   |  |                                    |                         |
| 08-RIV-74-28.1/37.4<br>08-0N6704<br>HSNH-P074-(067)E<br>PH- ( ) |                  | IN & NR MENIFEE & HEMET FROM 0.62 MI<br>E/O RTE 215 TO 0.4 MI W/O ACACIA<br>AVENUE<br>CONSTRUCT RAISED CURB MEDIAN & LEFT                    | GRANITE CONSTRUCTION COMPANY<br>38000 MONROE STREET;<br>INDIO CA 92203<br>(760)775-7500                      | TRUONG, NICK<br>9225 STELLAR COURT<br>CORONA, CA 92883<br>(951)830-6835               | \$20,236,411<br>\$9,412,390<br>\$719,765 | 03/12/19<br>04/05/19<br>03/23/21   | 68%<br>46%              |
| HB1   |                  |  |  |   |  |                                    |                         |
| 08-RIV-74-36.9/43.6<br>08-1F5904<br>ACNH-P074-(070)E<br>--( )   |                  | IN THE CITY OF HEMET ON RTE 74 FR<br>WARREN RD TO SOBOBA ST<br>CONSTRUCT SIDEWALKS, CURB RAMPS,  | ALFARO COMMUNICATIONS<br>CONSTRUCTION, INC<br>15614 S. ATLANTIC AVENUE;<br>COMPTON CA 90221<br>(310)669-8949 | NICK TRUONG<br>9225 STELLAR COURT<br>SUITE B<br>CORONA, CA 92883<br>(951)830-6835     | \$2,245,369<br>\$0<br>\$0                | 06/04/20<br>07/17/20<br>05/03/21   | 0%<br>0%<br>SUSPENDED   |
| 08-RIV-74-37.7/44.7<br>08-1E4604<br>HSNH-P074-(066)E<br>--( )   |                  | IN HEMET FROM 0.1 MI WEST OF WEST<br>ACACIA AVE TO RAMONA EXPRESSWAY<br>INTERSECTION<br>CONSTRUCT RAISED MEDIAN CURB                         | AUTOBAHN CONSTRUCTION INC.<br>933 N. BATAVIA ST.<br>ORANGE CA 92867<br>(714)769-7025                         | TRUONG, NICK<br>9225 STELLAR COURT<br>CORONA, CA 92883<br>(951)830-6835               | \$7,789,122<br>\$7,841,685<br>\$91,194   | 12/07/18<br>01/09/19<br>10/22/20   | 93%<br>97%              |
| HB1   |                  |  |  |   |  |                                    |                         |
| 08-RIV-74-48.1/64.3<br>08-1K3004                                |                  | IN RIVERSIDE COUNTY TO THE WEST AND<br>NORTH OF JUNCTION ROUTE 74 &ROUTE<br>243 DIR'S ORDER EMERGENCY F.A.<br>REPAIR/REPLACE DRAINAGE SYSTEM | AMES CONSTRUCTION<br>391 N. MAIN STREET, STE 302<br>CORONA, CA 92880   | NGUYEN, NHAN<br>850 SOUTH VIA LATA,<br>SUITE 104<br>COLTON, CA 92324<br>(909)821-8164 | \$21,067,688<br>\$9,510,587<br>\$999,335 | 09/07/18<br>09/10/18<br>12/31/20   | 64%<br>45%              |
| 20.20<br>201130   |                  |  |  |   |  |                                    |                         |
| 08-RIV-79-/15.6<br>08-1F6904                                    |                  | NEAR TEMECULA FROM SAN DIEGO CO<br>TO TEMECULA CITY LIMITS<br>MILL AND OVERLAY, UPGRADE DIKES,   | LINE ALL AMERICAN ASPHALT<br>400 E 6TH ST;<br>CORONA CA 92879<br>(951)736-7600                               | ABDALLA, OSAMA<br>9225 STELLAR CT.,<br>SUITE B<br>CORONA, CA 92883<br>(951)830-9182   | \$7,537,503<br>\$6,641,340<br>\$367,609  | 10/02/19<br>10/24/19<br>03/10/21   | 69%<br>87%              |



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 08**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|---|---|------------------------------------|----------------------|
| 08-SBD-10-23.8/23.8<br>08-0Q9104<br>BLIM-010 -(267)E<br>--() |                  | IN COLTON AT SANTA ANA RIVER BRIDGE<br>(BR #54-0292G, BR #54-0292 LT AND BR<br>#54-0292 RT)<br>BRIDGE REHABILITATION AND SEISMIC | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIRCLE WES<br>IRVINE CA 92606<br>(949)252-0441 | YOUSSEF, MAGED<br>850 SOUTH VIA LATA<br>SUITE 100A<br>COLTON, CA 92324<br>(951)538-3087 | \$14,945,436<br>\$7,281,734<br>\$0        | 01/30/19<br>03/04/19<br>03/19/21   | 41%<br>49%           |
| HA21   |                  |  |   |   |   |                                    |                      |
| 08-SBD-10-26.8/34.2<br>08-1C29U4<br>ACIM- 010-(270)E<br>--() |                  | IN LOMA LINDA FROM RICHARDSON ST OC<br>TO 0.1 MI W/O WABASH AVE OC IN<br>REDLANDS<br>INSTALL GORE PAVING, PAVE UNDER             | SEMA CONSTRUCTION, INC.<br>42690 RIO NEDO STE. G;<br>TEMECULA CA 92590<br>(303)627-2600                                       | MICHAEL HUTCHINSON<br>790 VIA LATA<br>COLTON, CA 92324<br>(951)232-7519                 | \$4,354,928<br>\$3,791,356<br>\$136,303   | 08/20/19<br>09/06/19<br>12/08/20   | 79%<br>87%           |
| 08-SBD-10-27.9/28<br>08-1G2914                               |                  | IN REDLANDS AT CALIFORNIA ST UC<br>EASTBOUND EXIT RAMP<br>WIDEN EB OFF RAMP  | O'DONNELL CONSTRUCTION, INC.<br>559 W. COVINA BLVD.;<br>SAN DIMAS CA 91773<br>(909)394-4510                                   | GEORGES, SAMER<br>850 S. VIA LATA SUITE<br>100A<br>COLTON, CA 92324<br>(951)232-3748    | \$757,867<br>\$0<br>\$0                   | 05/22/20<br>06/18/20<br>01/14/21   | 0%<br>0%             |
| 08-SBD-10-29.4/39.2<br>08-384234                             |                  | IN REDLANDS & YUCAIPA FR 0.1 MI E/O<br>ALABAMA ST TO COUNTY LINE RD<br>INSTALL TMS FIELD ELEMENTS                                | STURGEON ELECTRIC CALIFORNIA,<br>LLC.<br>13501 BENSON AVE;<br>CHINO CA 91214<br>(909)591-0000                                 | TAHA, ISSA<br>790 VIA LATA SUITE<br>100<br>COLTON, CA 92324<br>(951)906-9916            | \$5,992,810<br>\$980,706<br>\$315,782     | 10/30/19<br>11/22/19<br>03/24/21   | 48%<br>16%           |
| HB4N   |                  |  |   |   |   |                                    | SUSPENDED            |
| 08-SBD-10-34.2/36.8<br>08-1C3004                             |                  | NEAR YUCAIPA FROM 0.10 MI W/O WABASH<br>AVE OC TO 0.2 MI W/O LIVE OAK CANYON<br>RD<br>SLOPE PAVING (ROCK BLANKET ON              | GENUINE ENGINEERING INC<br>13306 INDIAN BOW CIR;<br>CORONA CA 92883<br>(951)674-5000  | ARIAS, MARTHA<br>967 S. VIA LATA SUITE<br>650<br>COLTON, CA 92324<br>(951)232-3778      | \$949,511<br>\$11,690<br>\$0              | 12/31/19<br>01/22/20<br>04/21/21   | 0%<br>1%             |
| HA28   |                  |  |   |   |   |                                    |                      |
| 08-SBD-10-36.9/39.1<br>08-0K2934<br>BLIM-010 -(266)E<br>--() |                  | IN YUCAIPA FROM 0.2 MI W/OLIVE OAK<br>CANYON ROAD TO COUNTY LINE ROAD UC<br>REHABILITATE EXISTING PCCP WB & EB                   | COFFMAN SPECIALTIES, INC<br>9685 VIA EXCELENCIA SUITE 200<br>SAN DIEGO CA 92126<br>(858)536-3100                              | GAYED, EZZ<br>850 S VIA LATA 100A<br>COLTON, CA 92324<br>(951)830-6954                  | \$28,929,205<br>\$28,091,234<br>\$391,331 | 11/09/18<br>11/30/18<br>09/30/20   | 100%<br>95%          |
| HA22   |                  |  |   |   |   |                                    |                      |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 08**

| Location Contract Fed Aid Pgm Code                               | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|--|------------------|---|--|---|---|------------------------------------|--------------------------------|
| 08-SBD-10-/29.8<br>08-1K2204                                     |                  | IN VARIOUS CITIES FROM MONTCLAIR AT MILLS AVENUE UC (BR #54 0453) TO REDLANDS AT LUGONIA AVENUE UC (BR #54 0931H)<br>REPLACE DETERIORATED ROADWAY SLABS | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441            | OOI, KEE<br>9540 CENTER AVENUE #120<br>RANCHO CUCAMONGA, CA 91730<br>(951)840-8323    | \$3,871,818<br>\$78,034<br>\$78,034       | 05/12/20<br>06/18/20<br>03/26/21   | 7%<br>2%                       |
| 08-SBD-15-12.5/14.8<br>08-0K1214<br>ACIM-015 -(165)E<br>--()     |                  | FROM SIERRA AVENUE UC TO GLEN HELEN PARKWAY UNDERCROSSING<br>REHABILITATE EXISTING MAINLINE AND   | OHL USA, INC. 1920 MAIN STREET STE 310 IRVINE CA 92614 (949)579-0737   | NGUYEN, VU<br>9540 CENTER AVENUE, #120<br>RANCHO CUCAMONGA, CA 91730<br>(951)232-3784 | \$23,786,426<br>\$10,873,869<br>\$794,790 | 12/23/19<br>01/22/20<br>01/06/20   | 54%<br>46%                     |
| 08-SBD-15-40.3/40.7<br>08-1H2714                                 |                  | IN VICTORVILLE NR PALMDALE ROAD IN VICTORVILLE NR PALMDALE ROAD (ROUTE 18) AND INTERSTATE 15<br>PERMANENT RESTORATION OF IRRIGATION                     | ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730                                     | BENSON, DAVID<br>790 VIA LATA SUITE 100<br>COLTON, CA 92324<br>(951)232-6478          | \$333,610<br>\$213,914<br>\$3,780         | 04/23/19<br>05/13/19<br>08/10/22   | 0%<br>0%<br>PLANT EST<br>SATIS |
| 08-SBD-15-40.4/0<br>08-1F9904                                    |                  | IN VICTORVILLE FR 0.1 MI S/O PALMDALE RD TO 0.4 MI S/O PALMDALE RD OC<br>LENGTHEN SB ACCELERATION LANE  | DREAMBUILDER CONSTRUCTION CORP<br>DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; BLVD YORBA LINDA CA 92886 (714)646-3697 | POLOZA, SHAUN<br>15255 BEAR VALLEY HESPERIA, CA 92345 (909)545-1085                   | \$991,061<br>\$0<br>\$0                   | 06/15/20<br>07/10/20               | 0%<br>0%                       |
| 08-SBD-15-42.5/46<br>08-3555V4<br>NHPI-015 -(237)1<br>E- -(STP)L |                  | IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 MI N/O MOJAVE DRIVE TO 1.5 MI N/O STODDARD WELLS ROAD OVERCROSSING<br>WIDEN I-15                       | AMES CONSTRUCTION INC. 2000 AMES DRIVE BURNSVILLE, MN 55306 (951)356-1275  | AL-KHATEEB, TAGHREED<br>15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793       | \$80,980,194<br>\$82,987,314<br>\$0       | 11/05/15<br>11/25/15<br>09/02/20   | 0%<br>0%<br>PLANT EST<br>SATIS |
| 08-SBD-15-64.6/75.3<br>08-0K1234                                 |                  | FROM 1.2 MI. S/O SIDEWINDER ROAD OC TO MOJAVE RIVER BRIDGE<br>REHABILITATE EXISTING MAINLINE AND  | SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)319-6309                                 | AL-KHATEEB, TAGHREED<br>15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793       | \$15,083,200<br>\$339,289<br>\$339,289    | 06/03/20<br>06/29/20<br>06/16/21   | 9%<br>2%                       |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 08**

| Location Contract Fed Aid Pgm Code                             | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted           | %Time % Work Message     |
|--|------------------|---|--|---|---|--|--------------------------|
| 08-SBD-15-107.4/107.4<br>08-1H6604                             |                  | 30 MI S/O BAKER AT CLYDE V. KANE SRRA & 24 MI N/O BAKER AT VALLEY WELLS SRRA NB & SB<br>INSTALL ELECTRIC ZERO-EMISSION  | KANAAN CONSTRUCTION, INC.<br>230 S. IRWINDALE AVE.;<br>AZUSA CA 91702<br>(626)334-5775 | LAWRANCE YAACOUB<br>790 S. VIA LATA<br>COLTON, CA 92324<br>(213)434-9325    | \$1,164,639<br>\$1,067,169<br>\$0         | 07/29/19<br>09/06/19<br>09/23/20             | 86%<br>91%               |
| 08-SBD-15-608.0/161.1<br>08-1K1204                             |                  | IN SAN BERNARDINO COUNTY AT VALLEY WELLS SAFETY ROADSIDE REST AREA - ABANDON THE EXISTING WELL AND DRILL A NEW WELL TO BE CONNECTE<br>DRILL A NEW WELL              | GRANITE CONSTRUCTION COMPANY<br>38000 MONROE STREET<br>INDIO, CA 92203                 | DAVIS, DARCY<br>1044 EAST BROADWAY<br>NEEDLES, CA 92363<br>(760)326-4684    | \$1,538,600<br>\$1,468,266<br>\$0         | 06/11/18<br>06/22/18<br>08/24/20<br>08/24/20 | 100%<br>100%<br>OVER RUN |
| 20.20<br>201130  |                  |   |  |   |   |  |                          |
| 08-SBD-18-68.5/87.9<br>08-1J9404<br>ACST-X071-(072)E<br>--()   |                  | IN SAN BERNARDINO COUNTY ON RTE 18 FROM 1.4 MI N/O CAMP ROCK RD TO CENTRAL RD AND ON RTE 247 FROM 0.1 MI S/O RABBIT SPRINGS RD TO PLACE A PREVENTATIVE TREATMENT ON | CALMEX ENGINEERING INC<br>2764 S. VISTA AVE;<br>BLOOMINGTON CA 92316<br>(909)635-8237  | SANTOS, JOHN<br>15255 BEAR VALLEY RD<br>HESPERIA, CA 92395<br>(951)538-5315 | \$1,254,639<br>\$978,674<br>\$0           | 05/21/20<br>06/18/20<br>09/18/20             | 20%<br>71%               |
| 08-SBD-18-101.5/115.9<br>08-0P3904<br>HSNH-P018-(062)E<br>--() |                  | IN/NEAR ADELANTO FROM RTE 18/RTE 395 TO 0.9 MI W/O OASIS RD<br>WIDEN EXISTING SHOULDER TO 8' AND  | C A RASMUSSEN INC<br>28548 LIVINGSTON AVE<br>VALENCIA CA 91355<br>(951)459-7875        | SANTOS, JOHN<br>15255 BEAR VALLEY RD<br>HESPERIA, CA 92345<br>(951)538-5315 | \$16,236,157<br>\$16,431,873<br>\$115,153 | 02/01/19<br>03/04/19<br>12/11/20             | 80%<br>97%               |
| HB1  |                  |   |  |   |   |  |                          |
| 08-SBD-40-.4/.4<br>08-1H4004<br>ACIM-040 -(087)E<br>--()       |                  | IN BARSTOW AT BLAIR DITCH<br>REBUILD CHANNEL  | GRIFFITH COMPANY<br>3050 EAST BIRCH STREET;<br>BREA CA 92821<br>(714)984-5500          |   | \$2,163,332<br>\$0<br>\$0                 | 08/19/20<br>09/11/20                         | 0%<br>0%                 |
| 08-SBD-40-10.0/154.6<br>08-1K0204                              |                  | IN SAN BERNARDINO COUNTY FROM THE ROUTE 40/15 JCT TO THE ARIZONA STATE LINE<br>REPLACE TRAFFIC STRIPE TO CURRENT  | PAVE-TECH INC.<br>2231 LA MIRADA DRIVE;<br>VISTA CA 92081<br>(951)333-7131             | PHAM, THANH<br>222 E MAIN ST<br>BARSTOW, CA 92311<br>(951)232-7262          | \$4,600,205<br>\$4,549,584<br>\$3,863,969 | 05/01/20<br>05/19/20<br>01/25/21             | 48%<br>95%               |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 08

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor   | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month     | Awarded<br>Approved<br>Est Comp<br>Accepted  | %Time<br>% Work<br>Message |
|---|---------------------|---|--|---|--|--|----------------------------|
| 08-SBD-40-50.0/75<br>08-OR1604<br>HSIM- 040-(084)E<br>--()  |                     | NEAR LUDLOW FROM CRUCERO ROAD TO<br>BADGER WASH<br>REGRADE MEDIAN CROSS SLOPE   | FISHER SAND & GRAVEL CO.<br>1302 W DRIVERS WAY<br>TEMPE AZ 85284<br>(480)730-1033                          | PHAM, THANH<br>222 E MAIN ST #207<br>BARSTOW, CA 92311<br>(951)232-7262                   | \$35,420,839<br>\$33,946,658<br>\$0          | 09/07/18<br>10/09/18<br>08/12/22             | 100%<br>95%<br>OVER RUN    |
| HB1   |                     |   |  |   |  |  |                            |
| 08-SBD-40-75.0/100<br>08-OR1504<br>HSIM-040 -(086)E<br>--() |                     | BETWEEN BADGER WASH TO ESSEX ROAD OC<br>REGRADE MEDIAN CROSS SLOPE  | GRANITE CONSTRUCTION COMPANY<br>38000 MONROE STREET;<br>INDIO CA 92203<br>(760)391-6351                    | DAVIS, DARCY<br>1044 E BROADWAY ST<br>NEEDLES, CA 92363<br>(760)326-4684                  | \$17,152,071<br>\$13,646,503<br>\$1,928,023  | 12/06/19<br>12/31/19<br>10/10/21             | 33%<br>80%                 |
| HB1   |                     |   |  |   |  |  |                            |
| 08-SBD-40-143.7/0<br>08-1L7704<br>20.20<br>201130           |                     | REPAIR EROSION & UNDERMINING AT NW<br>CORNER OF ABUTMENT 1 OF LEFT BRIDGE &<br>REPLACE SLOPE PAVING IN SLOIPES OF<br>BOTH BRIDGES DIR'S ORD<br>EROSION REPAIR                 | SULLY-MILLER CONTRACTING CO<br>135 S STATE COLLEGE BLVD #400<br>BREA, CA 92821                             | PHAM, THANH<br>220 E MAIN ST<br>BARSTOW, CA 92311<br>(951)232-7262                        | \$635,000<br>\$530,402<br>\$0                | 05/12/20<br>05/22/20<br>07/15/20<br>09/16/20 | 85%<br>84%<br>COMPLETED    |
| 08-SBD-58-/12.9<br>08-347704<br>NH- ( )<br>--()             |                     | ALSO KER-58-R143.5/R143.9; FR 0.4 MI<br>W/O KERN CO LINE TO 7.5 MI E OF JCT<br>395 (KRAMER)<br>CONSTRUCT 4-LANE DIVIDED EXPWY;  | KIEWIT INFRASTRUCTURE WEST CO.<br>2215 E 1ST STREET<br>VANCOUVER WA 98661<br>(360)694-1201                 | SHAHIDI, SHAINA<br>222 E. MAIN STREET,<br>SUITE 208<br>BARSTOW, CA 92311<br>(951)232-7839 | \$176,290,638<br>\$177,499,475<br>\$308,178  | 11/10/17<br>11/17/17<br>09/24/20             | 100%<br>100%               |
| HE14  |                     |   |  |   |  |  |                            |
| 08-SBD-60-.7/3<br>08-0F0304<br>BINH-P060-(153)E<br>--()     |                     | IN CHINO FR PIPELINE AVE OC TO BENSON<br>AVE OC<br>REMOVE & REPLACE OC STRUCTURES   | SEMA CONSTRUCTION, INC.<br>42690 RIO NEDO, SUITE G<br>TEMECULA CA 92590<br>(303)627-2600                   | CALIXTO, MIGUEL<br>119 N MAPLE SUITE A<br>CORONA, CA 92880<br>(951)232-8957               | \$19,382,992<br>\$7,925,169<br>\$321,446     | 03/07/19<br>04/09/19<br>04/26/22             | 34%<br>41%                 |
| HA21  |                     |   |  |   |  |  |                            |
| 08-SBD-60-4.6/9.9<br>08-0Q75U4<br>ACHS-NHP0-(014)9<br>--()  |                     | 60/91/215 IC IN ONTARIO FR EUCLID<br>AVE IC TO RIV CO LN & NEAR RIVERSIDE<br>FROM SBD CO LN TO COUNTRY VILLAGE RD<br>& FROM 0.7 MILES W/O<br>REPLACEMENT OF TWO OUTSIDE LANES | J. MCLOUGHLIN ENGINEERING CO.,<br>INC.<br>10641 FULTON COURT<br>RANCHO CUCAMONGA CA 91730<br>(909)721-1011 | MOHAMED, ASHRAF<br>4334 LATHAM STREET,<br>STE 100<br>RIVERSIDE, CA 92501<br>(951)232-3859 | \$139,145,670<br>\$93,663,898<br>\$7,149,146 | 04/18/19<br>05/13/19<br>09/27/21             | 50%<br>67%                 |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 08**

| Location Contract Fed Aid Pgm Code                               | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month         | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|--|------------------|---|--|--|--|--|---------------------------|
| 08-SBD-62-106.0/142.3<br>08-1H9004                               |                  | IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS<br>PREVENTATIVE MAINTENANCE SEAL COAT   | JAZZAR CONSTRUCTION GROUP, INC.<br>192 TECHNOLOGY DRIVE, SUITE M<br>IRVINE CA 92618<br>(714)922-3569           | VU KHOI<br>73800 DINAH SHORE DR.<br>PALM DESERT, CA 92211<br>(951)232-6263             | \$2,902,870<br>\$870,635<br>\$0            | 05/08/20<br>06/03/20<br>09/11/20             | 72%<br>30%                |
| 08-SBD-62-122.0/142.7<br>08-1F13U4                               |                  | IN SAN BERNARDINO COUNTY ON RTE 62 FROM 3.8 MI W/O RTE 95 TO ARIZONA STATE LINE AND ON RTE 95 FROM RTE 62 TO 2.0 MI S/O TURTLE MTN<br>COLD IN-PLACE RECYCLE | GRANITE CONSTRUCTION COMPANY<br>38000 MONROE STREET;<br>INDIO CA 92203<br>(760)775-7500                        | NGUYEN KHOA<br>222 EAST MAIN ST.,<br>SUITE #208<br>BARSTOW, CA 92311<br>(951)232-8611  | \$20,577,002<br>\$6,247,571<br>\$3,739,310 | 05/04/20<br>05/19/20<br>05/12/21             | 21%<br>30%                |
| 08-SBD-71-4.7/4.7<br>08-1J4104                                   |                  | IN CHINO HILLS AT THE SOQUEL CANYON SOUTHBOUND OFF-RAMP<br>WIDEN SB EXIT-RAMP TO ADD A RIGHT  | RIVERSIDE CONSTRUCTION COMPANY, INC.<br>4225 GARNER ROAD<br>RIVERSIDE CA 92501<br>(951)682-8308                | DOMINIC EHIRIM<br>9540 CENTER AVENUE<br>RANCHO CUCAMONGA, CA<br>91730<br>(951)232-3523 | \$917,005<br>\$906,132<br>\$2,210          | 06/18/19<br>07/15/19<br>12/30/20             | 100%<br>94%<br>SUSPENDED  |
| 08-SBD-95-64.5/80.5<br>08-1F1324                                 |                  | FR 0.5 MI N/O GOFFS RD TO NEVADA STATE LINE<br>MILL AND OVERLAY WITH DIGOUTS  | GRANITE CONSTRUCTION COMPANY<br>38000 MONROE STREET;<br>INDIO CA 92203<br>(760)775-7500                        | DARCY DAVIS<br>1044 EAST BROADWAY<br>NEEDLES, CA 92363<br>(760)326-4684                | \$5,510,655<br>\$1,146,305<br>\$1,066,096  | 05/04/20<br>05/19/20<br>01/20/21             | 28%<br>21%                |
| 08-SBD-138-17.1/19.2<br>08-0Q3004<br>HSNH-P -( )P<br>8055- E -() |                  | NEAR HESPERIA FROM 1.9 MI E/O RTE 15 TO 0.1 MI W/O SUMMIT POST OFFICE ROAD<br>REALIGN AND CONSTRUCT TWO LANE  | SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC.<br>1995 AGUA MANSÁ ROAD<br>RIVERSIDE CA 92509<br>(951)684-5360 | BENJAMIN, AMGAD<br>850 VIA LATA, SUITE<br>104<br>COLTON, CA 92324<br>(909)844-9731     | \$24,359,977<br>\$24,102,740<br>\$0        | 04/18/16<br>05/06/16<br>04/30/20<br>09/14/20 | 100%<br>100%<br>COMPLETED |
| 08-SBD-189-.2/5.6<br>08-1H9704<br>SSTG-S189-(002)E<br>--()       |                  | NEAR LAKE ARROWHEAD FROM 0.2 MILE E/O JCT SR 18/189 TO JCT SR 173/189<br>INSTALL MIDWEST GUARDRAIL AND  | DANNY C. HUBBS CONSTRUCTION, INC.<br>37306 VISTA VIEW DR.;<br>YUCAIPA CA 92399<br>(909)389-0531                | SKEITH , JONATHAN<br>850 S VIA LATA #104<br>COLTON, CA 92324<br>(951)295-8503          | \$878,888<br>\$0<br>\$0                    | 06/25/20<br>07/28/20<br>11/04/20             | 0%<br>0%                  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 08**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                 | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor   | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---|---------------------|--|--|---|---|---|----------------------------|
| 08-SBD-210-10.5/12.7<br>08-1G2104                           |                     | ALSO SBD 15-7.4/9.0, IN RANCHO<br>CUCAMONGA & FONTANA AT ROUTE 210/15<br>SEPARATION.<br>INSTALL NEW FREEWAY TO FREEWAY RAMP  | ALFARO COMMUNICATIONS<br>CONSTRUCTIONS,INC<br>15614 S. ATLANTIC AVENUE;<br>COMPTON CA 90221<br>(310)669-8949 | YAACOUB, LAWRENCE<br>790 S. VIA LATA<br>COLTON, CA 92324<br>(213)434-9325                 | \$3,119,270<br>\$1,914,381<br>\$329,858   | 10/01/19<br>10/24/19<br>01/11/21            | 61%<br>61%                 |
| 08-SBD-210-25.5/25.5<br>08-1J3904                           |                     | NEAR SAN BERNARDINO AT THE DEL ROSA<br>AVENUE EASTBOUND OFF-RAMP<br>WIDEN OFF-RAMP   | BEADOR CONSTRUCTION COMPANY,<br>INC.<br>26320 LESTER CIRCLE;<br>CORONA CA 92883<br>(951)674-7352             | VU NGUYEN<br>9540 CENTER AVENUE<br>#120<br>RANCHO CUCAMONGA, CA<br>91730<br>(951)232-3784 | \$746,700<br>\$724,224<br>\$2,490         | 06/14/19<br>07/03/19<br>10/20/20            | 100%<br>95%<br>OVER RUN    |
| 08-SBD-210-26.5/26.5<br>08-1H6404                           |                     | IN SAN BERNARDINO AT THE EAST BOUND<br>OFF-RAMP TO HIGHLAND AVENUE<br>WIDEN RAMP & CONST RETAINING WALL  | RSB GROUP, INC.<br>20331 LAKE FOREST DR. STE C13<br>LAKE FOREST CA 92630<br>(949)412-9471                    | VU NGUYEN<br>9540 CENTER AVENUE<br>#120<br>RANCHO CUCAMONGA, CA<br>91730<br>(951)232-3784 | \$1,358,922<br>\$1,356,370<br>\$8,900     | 06/20/19<br>07/05/19<br>11/03/20            | 100%<br>99%<br>OVER RUN    |
| 08-SBD-215-4.8/5.8<br>08-1H7704<br>HSIM- 215-(249)E<br>--() |                     | IN SAN BERNARDINO FROM 0.5 MI S/O<br>ORANGE SHOW/AUTO PLAZA RD OC TO 0.2<br>MI N/O INLAND CENTER DRIVE OC<br>LANE RECONFIGURATION & PAVEMENT   | BEADOR CONSTRUCTION COMPANY,<br>INC.<br>26320 LESTER CIRCLE;<br>CORONA CA 92883<br>(951)674-7352             | MINEO,NICHOLAS<br>850 S. VIA LATA,<br>SUITE 100A<br>COLTON, CA 92324<br>(951)232-8549     | \$5,559,700<br>\$0<br>\$0                 | 06/10/20<br>06/29/20                        | 0%<br>0%                   |
| 08-SBD-215-/2.7<br>08-0J0704<br>04LN-6208-(023)<br>--()     |                     | IN GRAND TERRACE AT BARTON ROAD<br>INTERCHANGE<br>RECONSTRUCT INTERCHANGE  | MYERS-RADOS A JOINT VENTURE<br>12210 MICHIGAN ST, SUITE D<br>GRAND TERRACE, CA 92313<br>(951)403-2960        | YOUSSEF MAGED<br>850 SOUTH VIA LATA<br>SUITE 100A<br>COLTON, CA 92324<br>(951)538-3087    | \$48,323,087<br>\$48,401,708<br>\$449,732 | 10/16/17<br>11/06/17<br>06/10/21            | 100%<br>98%<br>OVER RUN    |
| HE13  |                     |  |  |   |   |   |                            |
| 08-SBD-215-/10<br>08-1L5804                                 |                     | REMOVE AND INSTALL BACKPLATES WITH<br>RETRO- REFLECTIVE BORDERS AND PLACE<br>SIGNAL AHEAD PAVEMENT MARKINGS DIR'S<br>ORDER EMERGENCY F.A.<br>INSTALL BACKPLATES AND PAVEMENT<br>MARKINGS | PTM GENERAL ENGINEERING<br>SERVICES, INC.<br>5942 ACORN STREET<br>RIVERSIDE, CA 92504<br>(951)710-1000       | CARILLO, JAY<br>790 S. VIA LATA SUITE<br>100<br>COLTON, CA 92324<br>(951)830-6819         | \$3,685,000<br>\$777,565<br>\$0           | 01/31/20<br>01/31/20<br>11/19/20            | 58%<br>21%                 |
| 20.20<br>201130   |                     |  |  |   |   |   |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 08**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message     |
|---|------------------|---|--|--|---|------------------------------------|--------------------------|
| 08-SBD-259-/1.5<br>08-1H3414<br>ACNH-X071-(073)E<br>--()      |                  | IN SAN BERNARDINO COUNTY ON ROUTES 210, 215 AND 259 AT VARIOUS LOCATIONS<br>PREVENTATIVE MAINTENANCE - OVERLAY                        | ALL AMERICAN ASPHALT<br>400 E SIXTH STREET<br>CORONA CA 92879<br>(951)736-7600                 | GEORGES, SAMER<br>850 S. VIA LATA SUITE<br>100A<br>COLTON, CA 92324<br>(951)232-3748   | \$6,324,159<br>\$0<br>\$0               | 05/07/20<br>06/09/20<br>12/22/20   | 0%<br>0%                 |
| 08-SBD-330-32.3/32.6<br>08-388524<br>BlST-S330-(012)E<br>--() |                  | NEAR HIGHLAND AT CITY CREEK BR #54-365 & AT EAST FORK CITY CREEK BRIDGE #54-345 CITY CREEK BRIDGE<br>REPLACE BRIDGE RAIL AND APPROACH | ODONNELL CONSTRUCTION, INC.<br>559 W COVINA BLVD<br>SAN DIMAS CA 91773<br>(909)394-4510        | SKEITH, JONATHAN<br>850 VIA LATA, STE 104<br>COLTON, CA<br>(951)295-8503               | \$3,208,815<br>\$3,284,778<br>\$139,167 | 11/28/18<br>12/17/18<br>09/20/20   | 100%<br>100%<br>OVER RUN |
| HA21  |                  |   |  |  |   |                                    |                          |
| 08-SBD-330-39.6/39.7<br>08-1F8304<br>ACST-S330-(011)E<br>--() |                  | SAN BERNADINO COUNTY NEAR JCT 18, 2.9 MI FROM CITY CREEK ROAD<br>REPAIR/REPLACE CULVERTS  | SPECTRUM CONSTRUCTION GROUP, INC.<br>32 EDELMAN<br>IRVINE CA 92618<br>(949)299-1400            | LENART, ELVIRA<br>850 VIA LATA, SUITE<br>104<br>COLTON, CA 92324<br>(951)232-8949      | \$3,218,280<br>\$2,680,571<br>\$41,869  | 08/30/18<br>09/25/18<br>10/01/20   | 96%<br>84%               |
| 08-SBD-5726-/0<br>08-0K8404                                   |                  | SBD MTCE STA (REGIONAL OFFICE) AT CLUSTER ST<br>DEMOLISH EXISTING OFFICE &  | 175 PCN3 INC. BRIAN ABGHARI<br>5450 KATELLA AVE;#101<br>LOS ALAMITOS CA 90720<br>(562)492-4124 | MINEO, NICHOLAS<br>850 S. VIA LATA,<br>SUITE 100A<br>COLTON, CA 92324<br>(951)232-8549 | \$4,296,262<br>\$1,458,114<br>\$452,537 | 01/09/20<br>02/06/20<br>04/06/21   | 47%<br>34%               |
| HA12  |                  |   |  |  |   |                                    |                          |

**Totals:      Authorized Final Amt:      \$1,098,391,811      Completed to Date:      \$723,823,019      Work This Month:      \$32,785,974**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 09**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|---|------------------|--|--|---|---------------------------------------|--|---------------------------|
| 09-INY-136-7.0/17.7<br>09-380604                              |                  | IN INYO COUNTY AT AND NEAR KEELER ON ROUTE 136 FROM 0.8 MILE WEST OF DOLOMITE LOOP ROAD EAST TO ROUTE 190 AND ON ROUTE 190 FROM RO COLD IN-PLACE RECYCLE | HAT CREEK CONSTRUCTION & MATERIALS, INC.<br>24339 STATE HIGHWAY 89 N.;<br>BURNEY CA 96013<br>(530)335-5501 | STEVE E. TISELL<br>500 S. MAIN ST<br>BISHOP CA 93514<br>(760)937-4594     | \$2,445,989<br>\$1,018,884<br>\$0     | 04/03/20<br>04/16/20<br>10/28/20             | 23%<br>42%                |
| 09-INY-168-16.0/17.7<br>09-363704<br>SSTG-S168-(066)E<br>--() |                  | IN INYO COUNTY NEAR BISHOP FROM MEADOW LANE TO PIONEER LANE PLACE MICRO-SURFACING AND TRAFFIC  | INTERMOUNTAIN SLURRY SEAL, INC.<br>15 BUSINESS PARK WAY,SUITE 11<br>SACARAMENTO, CA 95828<br>(916)647-8404 | DAMON CHERENZIA<br>500 SOUTH MAIN ST<br>BISHOP, CA 93514<br>(760)920-3460 | \$598,436<br>\$584,836<br>\$0         | 02/14/20<br>03/03/20<br>08/28/20<br>09/14/20 | 100%<br>100%<br>COMPLETED |
| 09-INY-178-43.4/43.4<br>09-363404                             |                  | IN INYO COUNTY NEAR SHOSHONE AT 0.5 MILE EAST OF SOUTH JUNCTION ROUTE 178 REPLACE AND ENHANCE CULVERT SYSTEMS  | BOSCO CONSTRUCTORS, INC.<br>21353 MAYALL ST.;<br>CHATSWORTH CA 91311<br>(818)700-0304                      |   | \$1,473,384<br>\$0<br>\$0             | 07/28/20<br>08/27/20                         | 0%<br>0%                  |
| 09-INY-190-57.9/63.8<br>09-383904                             |                  | IN INYO COUNTY NEAR PANAMINT SPRINGS FROM PANAMINT VALLEY ROAD TO 5.9 MILES EAST OF PANAMENT VALLEY ROAD THIN BLANKET OVERLAY WITH DIGOUTS               | SULLY-MILLER CONTRACTING COMPANY<br>135 S. STATE COLLEGE BLVD.;<br>BREA CA 92821<br>(714)578-9600          | RICK MOBERLY<br>500 S. MAIN ST<br>BISHOP, CA 93514<br>(760)937-3219       | \$1,342,735<br>\$1,167,831<br>\$0     | 04/17/20<br>05/08/20<br>10/01/20             | 53%<br>86%                |
| 09-INY-395-.1/.1<br>09-370104<br>SNHG-X027-(011)E<br>--()     |                  | IN INYO COUNTY AT VARIOUS LOCATIONS CONSTRUCT PEDESTRIAN ACTIVATED   | PTM GENERAL ENGINEERING SERVICES, INC.<br>5942 ACORN STREET;<br>RIVERSIDE CA 92504<br>(951)710-1000        |   | \$575,275<br>\$0<br>\$0               | 06/03/20<br>06/29/20                         | 0%<br>0%                  |
| 09-INY-395-31.2/34.7<br>09-380404                             |                  | IN INYO COUNTY IN AND NEAR OLANCHA FROM BRIDGE #48 0010 TO ROUTE 190 THIN BLANKET OVERLAY WITH DIGOUTS   | SULLY-MILLER CONTRACTING COMPANY<br>135 S. STATE COLLEGE BLVD.<br>BREA CA 92821<br>(714)578-9600           | STEVE TISELL<br>500 S MAIN ST<br>BISHOP CA 93514<br>(760)937-4594         | \$1,063,360<br>\$949,802<br>\$213,536 | 03/19/20<br>04/16/20<br>09/21/20             | 96%<br>89%                |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 09**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|---|------------------|--|---|---|---|--|---------------------------|
| 09-KER-14-4.7/12.6<br>09-367404<br>ACNH-P014-(081)E<br>--()   |                  | IN KERN COUNTY AT ROSAMOND AND AT MOJAVE FROM 1.4 MILES SOUTH OF DAWN ROAD OVERCROSSING TO 0.5 MILE NORTH OF SILVER QUEEN ROAD OVE<br>2R                             | GUY F. ATKINSON CONSTRUCTION, LLC DBA GUY F. ATKINSON<br>18201 VON KARMAN AVENUE;<br>IRVINE CA 92612<br>(949)382-7145 |   | \$41,354,086<br>\$0<br>\$0                | 07/02/20<br>08/07/20                         | 0%<br>0%                  |
| 09-MNO-6-26.5/32.3<br>09-380904<br>ACST-000C-(516)E<br>--()   |                  | IN INYO AND MONO COUNTIES ON ROUTE 178 FROM ROUTE 127 TO 5.7 MILES EAST OF ROUTE 127 AND ON ROUTE 6 FROM 0.9 MILE NORTH OF ROUTE THIN BLANKET OVERLAY WITH DIGOUTS   | QUALCON CONTRACTORS, INC.<br>1669 LUCERNE ST STE B<br>MINDEN NV 89423<br>(775)782-2006                                | STEVE E.TISELL<br>500 S.MAIN STREET<br>BISHOP CA 93514<br>(760)937-4594           | \$3,727,490<br>\$1,967,249<br>\$107,546   | 05/07/20<br>06/03/20<br>11/19/20             | 48%<br>53%                |
| HM1   |                  |  |   |   |   |  |                           |
| 09-MNO-108-/9.8<br>09-370304                                  |                  | IN MONO COUNTY NEAR SONORA JUNCTION FROM THE TUOLUMNE/MONO COUNTY LINE TO 5.3 MILES WEST OF US ROUTE 395 THIN BLANKET OVERLAY WITH SHOULDER                          | ROAD AND HIGHWAY BUILDERS, LLC.<br>175 SALOMON CIR SUITE #103<br>SPARKS NV 89434<br>(775)852-7283                     | LEE.SCOTESE@DOT.CA.GOV<br>500 S. MAIN STREET<br>BISHOP, CA 93514<br>(760)937-8955 | \$3,434,434<br>\$3,708,198<br>\$2,980,440 | 05/11/20<br>06/03/20<br>10/19/20             | 56%<br>99%                |
| 09-MNO-395-12.6/35.4<br>09-380804<br>ACNH-P395-(279)E<br>--() |                  | IN MONO COUNTY NEAR CROWLEY LAKE FROM 2.3 MILES NORTH OF ROCK CREEK ROAD TO 0.7 MILE SOUTH OF OBSIDIAN DOME ROAD AR CHIP SEAL  | AMERICAN PAVEMENT SYSTEMS, INC.<br>1012 11TH STREET;<br>MODESTO CA 95354<br>(209)522-2277                             | RICK MOBERLY<br>500 S. MAIN ST<br>BISHOP, CA 93514<br>(760)937-2319               | \$2,026,447<br>\$2,053,851<br>\$0         | 04/03/20<br>04/21/20<br>08/28/20<br>08/28/20 | 100%<br>100%<br>COMPLETED |
| 09-MNO-395-52.3/53.7<br>09-335004<br>HSNH-P395-(249)E<br>--() |                  | IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL                               | PAPICH CONSTURCTION CO. INC.<br>398 SURISE TERRACE<br>ARROYO GRANDE, CA 93420<br>(805)473-3016                        | RICK MOBERLY<br>500 SOUTH MAIN ST<br>BISHOP, CA 93514<br>(760)648-7906            | \$6,754,178<br>\$6,288,287<br>\$0         | 03/09/15<br>03/26/15<br>11/24/21             | 100%<br>94%               |
| HB34  |                  |  |   |   |   |  |                           |
| 09-MNO-395-84.0/93.4<br>09-380504<br>ACNH-P395-(280)E<br>--() |                  | IN MONO COUNTY ABOUT 7 MILES NORTH OF BRIDGEPORT FROM 3.0 MILES SOUTH TO 1.4 MILES NORTH OF SWAUGER CREEK ROAD AND FROM BIRCHAM FL THIN BLANKET OVERLAY WITH DIGOUTS | ROAD AND HIGHWAY BUILDERS, LLC.<br>175 SALOMON CIR STE 103<br>SPARKS NV 89434<br>(775)852-7283                        | LEE.SCOTESE@DOT.CA.GOV<br>500 S. MAIN ST<br>BISHOP, CA 93514<br>(760)937-8955     | \$1,878,878<br>\$1,841,354<br>\$0         | 04/29/20<br>05/14/20<br>09/24/20             | 95%<br>97%                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 09**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|---|------------------|--|---|---|---|--|---------------------------|
| 09-MNO-395-88.4/91.6<br>09-3494U4<br>HSNH-P395-(277)E<br>--() |                  | IN MONO COUNTY NEAR SONORA JUNCTION ON RTE 395 FROM 0.3 MILE NORTH OF DEVILS GATE SUMMIT TO BURCHAM FLAT RD AND FROM 0.3 MILE SOUT WIDEN SHOULDERS | ROAD AND HIGHWAY BUILDERS, LLC.<br>175 SALOMON CIRCLE SUITE 103<br>SPARKS NV 89434<br>(775)852-7283     | LEE.SCOTESE@DOT.CA.GOV<br>500 S. MAIN ST<br>BISHOP, CA 93514<br>(760)937-8955 | \$16,309,677<br>\$16,560,533<br>\$361,722 | 05/07/19<br>05/28/19<br>09/24/20             | 98%<br>97%                |
| 09-MNO-395-/0<br>09-373004                                    |                  | IN MONO COUNTY AT VARIOUS LOCATIONS PAVED PARKING AREAS  | GRANITE CONSTRUCTION COMPANY<br>3005 JAMES ROAD<br>BAKERSFIELD CA 93308<br>(661)399-3361                | ADAM ZUMSTEIN<br>500 S. MAIN ST.<br>BISHOP, CA 93514<br>(760)920-3406         | \$984,398<br>\$948,318<br>\$0             | 04/03/20<br>04/16/20<br>09/15/20<br>09/23/20 | 93%<br>96%                |
| 09-VAR--/0<br>09-380704                                       |                  | IN KERN AND MONO COUNTIES ON ROUTE 178 FROM 7.3 MILES WEST OF SOUTH JUNCTION 14 TO SOUTH JUNCTION 14 AND ON ROUTE 395 FROM ROUTE 1 SEALS COATS     | AMERICAN PAVEMENT SYSTEMS, INC.<br>1012 11TH STREET;<br>MODESTO CA 95354<br>(209)522-2277               | RICK MOBERLY<br>500 S. MAIN ST<br>BISHOP, CA 93514<br>(760)937-3219           | \$2,543,927<br>\$2,446,939<br>\$0         | 03/17/20<br>03/27/20<br>09/15/20<br>09/15/20 | 100%<br>100%<br>COMPLETED |
| HM1<br>09-VAR--/0<br>09-372704                                |                  | IN INYO AND KERN COUNTIES AT VARIOUS LOCATIONS INSTALL ZERO EMISSION VEHICLE (ZEV)   | GENUINE ENGINEERING INC<br>13306 INDIAN BOW CIR;<br>CORONA CA 92883<br>(951)674-5000                    | RICK MOBERLY<br>500 S. MAIN ST<br>BISHOP, CA 93514<br>(760)937-3219           | \$1,153,236<br>\$1,100,443<br>\$0         | 08/30/19<br>09/23/19<br>10/02/20             | 81%<br>92%                |
| 09-VAR--/0<br>09-375704                                       |                  | IN KERN AND MONO COUNTIES AT VARIOUS LOCATIONS BRIDGE MAINTENANCE  | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, SUITE 10<br>SACRAMENTO CA 95834<br>(916)283-9950 | JEGBEFUME ADODO<br>16490 SIERRA HWY 14<br>MOJAVE, CA 93501<br>(951)232-6497   | \$1,720,853<br>\$0<br>\$0                 | 05/01/20<br>05/19/20<br>04/07/21             | 0%<br>0%                  |

**Totals:      Authorized Final Amt:      \$89,386,783      Completed to Date:      \$40,636,525      Work This Month:      \$3,663,244**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 10**

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted | %Time % Work Message |
|------------------------------------|------------------|--|--|--|---------------------------------------|------------------------------------|----------------------|
| 10-ALP-88-251.0/0<br>10-1M1604     |                  | IN ALPINE COUNTY ON STATE ROUTE 88 AT SINCLAIR GENERAL ENGINEERING POSTMILE 25.14<br>REMOVE AND REPLACE FAILED METAL PIPE (CMP)  | PTM GENERAL ENGINEERING<br>P.O. BOX 1453<br>OAKDALE, CA 95361  | GARG, PAWAN<br>850 S GUILD AVE,<br>SUITE 107<br>LODI, CA 95240<br>(209)470-8777                | \$385,000<br>\$0<br>\$0               | 03/06/20<br>03/11/20<br>05/22/20   | 0%<br>0%             |
| 20.20.201<br>130                   |                  |  |  |  |                                       |                                    |                      |
| 10-AMA-16-9.3/9.3<br>10-1L9604     |                  | AMA CAL MER SJ STA TUO PRIORITY SIGNALIZEDINSTERSECTIONS, INSTALL NEW SERVICES, INC.<br>BACKPLATES W/ RETROREFLECTIVE SHEETING ON SIGNAL HEADS PLACE<br>REFLECTIVE SHEETING, SIGNS, PAVEMNT MARKNG | PTM GENERAL ENGINEERING<br>5942 ACORN STREET<br>RIVERSIDE, CA 92504  | CHRIS HANSON<br>3663 ARCH ROAD #500<br>STOCKTON, CA 95215<br>(209)479-0453                     | \$1,085,000<br>\$0<br>\$0             | 03/02/20<br>03/16/20<br>12/30/20   | 0%<br>0%             |
| 20.20.201<br>130                   |                  |  |  |  |                                       |                                    |                      |
| 10-AMA-26-/0<br>10-1J2804          |                  | IN AMADOR COUNTY AT VARIOUS LOCATIONS REPLACE & LINE CULVERTS  | QUIMU CONTRACTING INC.<br>5830 DIXON AVENUE WEST;<br>DIXON CA 95620<br>(707)693-0289                       | PAWAN GARG<br>850 SOUTH GUILD<br>AVE.SUITE107<br>LODI CA 95240<br>(209)470-8777                | \$355,530<br>\$356,230<br>\$116,245   | 03/05/20<br>03/26/20<br>09/21/20   | 100%<br>100%         |
| 10-AMA-49-8.3/10.5<br>10-1H6404    |                  | IN AMADOR, ALPINE AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS AND APPROACH  | MYERS & SONS CONSTRUCTION, LLC<br>4600 NORTHGATE BLVD, STE 100<br>SACRAMENTO CA 95834<br>(916)283-9950     | PAWAN GARG<br>850 SOUTH GUILD AVE.<br>SUITE#107<br>LODI , CA 95240<br>(209)470-8777            | \$5,027,094<br>\$4,465,942<br>\$5,653 | 04/12/19<br>05/01/19<br>10/01/20   | 96%<br>92%           |
| HM3                                |                  |  |  |  |                                       |                                    |                      |
| 10-CAL-4-49.6/0<br>10-1K3304       |                  | IN CALAVERAS COUNTY AT THE CAMP CONNEL MAINTENANCE STATION<br>CONSTRUCT SALT STORAGE SHED AT CAMP  | CCFG CONSTRUCTION<br>17750 WARDS FERRY RD;<br>SONORA CA 95370<br>(209)743-4911                             | BLUM, ALFRED / OSHITA,<br>STAN<br>850 SOUTH GUILD<br>AVENUE<br>LODI, CA 95240<br>(209)608-0711 | \$641,530<br>\$248,971<br>\$143,000   | 02/27/20<br>03/27/20<br>02/01/21   | 1%<br>39%            |
| HM2                                |                  |  |  |  |                                       |                                    |                      |
| 10-MER-5-.4/.9<br>10-1G7214        |                  | IN MERCED COUNTY AT I-5 FOR ERRECA REST AREA AT PM 0.4/0.9 AND LODI ON SR-99 AT PM30.9<br>INSTALL ZEV CHARGING STATIONS  | STUDEBAKER BROWN ELECTRIC, INC.<br>6643 32ND STREET STE. 106;<br>NORTH HIGHLANDS CA 95660<br>(916)678-4660 | SCHEIBER, TROY<br>850 S GUILD AVE,<br>SUITE 107<br>LODI, CA 95240<br>(559)341-2018             | \$1,441,508<br>\$928,865<br>\$0       | 09/05/19<br>09/17/19<br>10/29/20   | 36%<br>64%           |
| HB71                               |                  |  |  |  |                                       |                                    |                      |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 10**

| Location Contract Fed Aid Pgm Code                                   | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message        |
|--|------------------|---|--|--|---|------------------------------------|-----------------------------|
| 10-MER-5-.7/.7<br>10-0W6204<br>ACIM-005-(153)E<br>--()<br>HA26       |                  | IN MERCED COUNTY NEAR FIREBAUGH ON ROUTE 5 AT THE JOHN "CHUCK" ERRECA SAFETY ROADSIDE REST AREA, BOTH NORTHBOUND AND SOUTHBOUND L REPLACE PUBLIC WATER SYSTEM AND | MDS ENGINEERING & CONSTRUCTION, INC.<br>14771 WONDERLAND BLVD;<br>REDDING CA 96003<br>(530)275-2779                | CASEY, COREY / OSHITA, STAN<br>850 S. GUILD AVE., SUITE 107<br>LODI, CA 95240<br>(209)608-0711 | \$3,795,578<br>\$1,398,765<br>\$361,115   | 12/13/19<br>01/22/20<br>12/31/21   | 1%<br>37%<br><br>SUSPENDED  |
| 10-MER-99-20.1/24.3<br>10-3A7204<br>ACNH-P099-(646)E<br>--()<br>HA22 |                  | IN AND NEAR ATWATER, FROM 0.4 MILE SOUTH OF BUHACH ROAD TO SOUTH OF WESTSIDE BOULEVARD. PAVEMENT RESURFACING AND  | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT;<br>CONCORD CA 94520<br>(925)687-6666                           | MUHAMMAD RAHMAN<br>3469 YEAGER DRIVE<br>MADERA, CA. 93637<br>(559)905-5501                     | \$56,849,348<br>\$7,353,334<br>\$541,525  | 12/12/19<br>12/31/19<br>07/22/22   | 10%<br>13%                  |
| 10-MER-99-28.2/37.3<br>10-0Q1214<br>EPNH-P099-(639)E<br>--()<br>HM1  |                  | IN MERCED COUNTY IN LIVINSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE. LANE WIDENING FROM 2 TO 3 LANES           | SECURITY PAVING COMPANY INC<br>3075 TOWNSGATE RD #200<br>WESTLAKE VILLAGE CA 91361<br>(818)362-9200                | MUHAMMAD RAHMAN<br>3469 YEAGER DRIVE<br>MADERA, CA. 93637<br>(559)905-5501                     | \$31,360,444<br>\$4,675,336<br>\$990,159  | 12/04/19<br>12/24/19<br>06/01/21   | 8%<br>15%                   |
| 10-MER-165-30.6/36.7<br>10-1K4204<br>ACST-S165-(115)E<br>--()<br>HM1 |                  | IN MERCED COUNTY IN AND NEAR HILMAR FROM MERCED RIVER BRIDGE TO STANISLAUS COUNTY AND IN STANISLAUS COUNTY NEAR TURLOCK FROM MERCE RHMA-G OVERLAY & HMA DIGOUTS   | TEICHERT CONSTRUCTION<br>400 SUNRISE AVE. SUITE 300;<br>ROSEVILLE CA 95661<br>(916)757-6400                        | VINCE LADIAO<br>952 GOODWIN DRIVE<br>RIPON CA 95366<br>(209)609-4905                           | \$3,215,544<br>\$2,008,599<br>\$1,161,866 | 06/09/20<br>07/10/20<br>10/26/20   | 52%<br>62%                  |
| 10-SJ-0-/0<br>10-1C6204<br>HB4N                                      |                  | IN DISTRICT 10 AT VARIOUS LOCATIONS UPGRADE AND REPAIR OF TMS ELEMENTS  | PACIFIC INFRASTRUCTURE CONSTRUCTION LLC<br>871 COTTING COURT STE A;<br>VACAVILLE CA 95688<br>(707)449-3604         | OBAIDULLAH RASHID<br>"ABDUL"<br>952 GOODWIN DRIVE<br>RIPON, CA 95366<br>(209)470-8782          | \$4,484,320<br>\$2,744,177<br>\$352,102   | 02/06/20<br>02/19/20<br>12/15/20   | 61%<br>56%<br><br>SUSPENDED |
| 10-SJ-0-/0<br>10-1H7804<br>HA12                                      |                  | OFF STATE ROUTE 99/ CHEROKEE RD. OC (PM 20.7) AT 3330 NORTH AD ART ROAD, STOCKTON CA. MAINTENANCE BUILDING REHABILITATION   | BURKE DIVERSIFIED DBA BURKE CONSTRUCTION CO.<br>15115 TORREY PINES CIRCLE;<br>CHOWCHILLA CA 93610<br>(559)201-9335 | IQBAL AULAKH<br>850 SOUTH GUILD AVE<br>SUITE 107<br>LODI CA 95240<br>(209)479-3608             | \$1,162,024<br>\$432,854<br>\$364,421     | 05/26/20<br>07/10/20<br>01/20/21   | 18%<br>37%                  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 10**

| Location Contract Fed Aid Pgm Code                       | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month    | Awarded Approved Est Comp Accepted           | %Time % Work Message    |
|--|------------------|--|--|--|---------------------------------------|--|-------------------------|
| 10-SJ-4-16.8/17.4<br>10-1C8604                           |                  | IN THE CIT OF STOCKTON ON SR 99 AT CROSSTOWN FREEWAY VAIDUCT RECONSTRUCT HINGE 32  | VIKING CONSTRUCTION COMPANY<br>11315 SUNRISE GOLD CR STE A<br>RANCHO CORDOVA CA 95742<br>(916)852-5530           | DAVID ABLEDU<br>3663 ARCH RD, SUITE 500<br>STOCKTON CA 95215<br>(209)483-5812                        | \$1,906,342<br>\$546,198<br>\$115,456 | 10/28/19<br>11/19/19<br>01/08/21             | 38%<br>29%              |
| HA21   |                  |  |  |  |                                       |  |                         |
| 10-SJ-5-10.6/0<br>10-1H3424                              |                  | IN SAN JOAQUIN COUNTY, IN AND NEAR LATHROP AT PM 10.7, DEUEL OVERHEAD (NO. 29-0262 R/L) REPLACE BRIDGE RAILS AND PREVENTIVE                          | AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC<br>2990 BAY VISTA COURT, SUITE D<br>BENICIA CA 94510<br>(707)746-8028 |  | \$2,393,300<br>\$0<br>\$0             | 08/25/20<br>09/11/20                         | 0%<br>0%                |
| 10-SJ-5-/0<br>10-1C5304                                  |                  | IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES ON VARIOUS STATE ROUTES AND LOCATIONS. SIGNS & LIGHTING REHABILITATION                               | INDEPENDENT STRUCTURES, INC.<br>8431 HARTMEYER LN<br>REDDING CA 96002<br>(530)223-5238                           | WAZIRI, WALI<br>952 GOODWIN DR<br>RIPON, CA 95366<br>(209)470-8790                                   | \$1,173,612<br>\$1,013,967<br>\$9,090 | 05/24/19<br>06/25/19<br>10/23/20             | 63%<br>86%<br>SUSPENDED |
| HA22   |                  |  |  |  |                                       |  |                         |
| 10-SJ-12-/0<br>10-1L8404                                 |                  | IN SAN JOAQUIN COUNTY ON STATE ROUTE 12 ATMOKELUMME RIVER BRIDGE (BR. NO 29 0043) EMERGENCY DRAWBRIDGE REPAIR  | DMZ BUILDERS<br>4070 NELSON AVENUE SUITE A<br>CONCORD, CA 94520<br>(510)715-0313                                 | SCHEIBER, TROY<br>850 GUILD AVE<br>LODI, CA 95240<br>(559)341-2018                                   | \$3,985,000<br>\$2,335,855<br>\$0     | 11/12/19<br>11/15/19<br>08/24/20<br>09/24/20 | 98%<br>99%              |
| 20.20.201<br>130   |                  |  |  |  |                                       |  |                         |
| 10-SJ-26-13.1/13.8<br>10-0H5604                          |                  | IN SAN JOAQUIN COUNTY NEAR LINDEN FROM 0.3 MILES EAST OF FINE ROAD TO 0.2 MILE WEST OF PODESTA LN WIDEN HIGHWAY                                      | GEORGE REED, INC.<br>140 EMPIRE AVE;<br>MODESTO CA 95354<br>(209)523-0734  | TROY SCHEIBER<br>850 SOUTH GUILD AVENUE ST 107<br>LODI CA 95240<br>(559)341-2018                     | \$965,704<br>\$978,759<br>\$119,366   | 04/22/20<br>05/08/20<br>09/30/20             | 85%<br>97%              |
| 10-SJ-99-8.9/9.5<br>10-0E6144<br>STPL-6210-(012)<br>--() |                  | IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 1.0 MILE NORTH OF LOUISE AVENUE TO 0.3 MILE NORTH OF LATHROP ROAD REPLACEMENT PLANTING AND IRRIGATION | WABO LANDSCAPE & CONSTRUCTION<br>726 ALFRED NOBEL DR.<br>HERCULES CA 94547<br>(510)741-9226                      | OSHITA, STANLEY /<br>CASEY, COREY<br>850 SOUTH GUILD AVENUE, #107<br>LODI, CA 95240<br>(209)608-0711 | \$1,805,373<br>\$1,618,251<br>\$5,720 | 03/29/18<br>04/17/18<br>05/31/22             | 100%<br>89%<br>OVER RUN |
| HE13   |                  |  |  |  |                                       |  |                         |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 10**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|--|---|---|------------------------------------|----------------------|
| 10-SJ-99-14.6/0<br>10-1K0704                                |                  | IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT ARCH ROAD UNDERCROSSING REPLACE APPROACH SLABS, COLD PLANE   | FBD VANGUARD CONSTRUCTION, INC.<br>550 GREENVILLE ROAD;<br><br>LIVERMORE CA 94550<br>(925)245-1300         |   | \$1,521,840<br>\$0<br>\$0               | 06/19/20<br>07/10/20               | 0%<br>0%             |
| 10-SJ-99-16.4/18.2<br>10-3A1014<br>STPL-6210-(013)<br>--()  |                  | IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE SOUTH OF DUCK CREEK BRIDGE TO MAIN STREET OVERCROSSING REPLACEMENT LANDSCAPE                          | WABO LANDSCAPE & CONSTRUCTION, INC.<br>726 ALFRED NOBEL DR.;<br><br>HERCULES CA 94547<br>(510)741-9226     | STAN OSHITA<br>850 S GUILD AVE<br>LODI, CA 95240<br>(209)608-0711             | \$2,285,075<br>\$285,670<br>\$285,670   | 06/03/20<br>06/26/20<br>12/31/24   | 3%<br>13%            |
| HE13  |                  |  |  |   |   |                                    |                      |
| 10-SJ-99-16.8/17.6<br>10-0X3104                             |                  | IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 4 AT STATE ROUTE 99 SEPARATION (BRIDGE #29-0155) TO RAISE BRIDGE (#29-0155) TO MEET                           | BRIDGEWAY CIVIL CONSTRUCTORS, INC.<br>3333 VACA VALLEY PARKWAY;<br><br>VACAVILLE CA 95688<br>(707)455-7033 | DAVID ABLEDU<br>3663 ARCH ROAD #500<br>STOCKTON, CA 95215<br>(208)483-5812    | \$6,915,564<br>\$0<br>\$0               | 06/30/20<br>07/17/20<br>07/30/21   | 0%<br>0%             |
| 10-SJ-99-/.7<br>10-0L0204<br>BINH-P099-(634)E<br>--()       |                  | ON ROUTE 99 IN RIPON AT THE COUNTY LINE OF SAN JOAQUIN COUNTY AND STANISLAUS COUNTY AT THE STANISLAUS RIVER BRIDGES (29-0013 L/R) BRIDGE REPLACEMENT           | M.C.M. CONSTRUCTION, INC.<br>6413 32ND STREET<br><br>NORTH HIGHLANDS CA 95660<br>(916)334-1221             | WALI WAZIRI<br>925 GOODWIN DRIVE<br>RIPON, CA 95336<br>(209)479-4053          | \$9,448,534<br>\$4,806,030<br>\$666,601 | 11/30/18<br>12/17/18<br>04/16/21   | 72%<br>59%           |
| HA21  |                  |  |  |   |   |                                    |                      |
| 10-SJ-205-.1/.1<br>10-1J9904                                |                  | IN SAN JOAQUIN COUNTY NEAR TRACY AT DELTA-MENDOTA CANAL BRIDGE BRIDGE DECK REPAIR  | DEES BURKE ENGINEERING CONSTRUCTORS, LLC<br>16 N. MARENGO AVE.;<br><br>PASADENA CA 91101<br>(626)228-3670  | BAL BAHADUR PAUL<br>3663 ARCH ROAD #500<br>STCKTON, CA95215<br>(209)629-5415  | \$931,521<br>\$838,623<br>\$0           | 04/24/20<br>05/19/20<br>01/22/20   | 68%<br>86%           |
| 10-STA-5-20.0/26.3<br>10-1H3204<br>HSIM-005 -(154)E<br>--() |                  | IN STANISLAUS COUTNY NEAR WESTLEY AT 0.7 MILE SOUTH OF KERN CREEK ROAD UNDERCROSSING AND AT 0.7 MILE NORTH OF KHALSA ROAD UNDERCR COLLISION SEVERITY REDUCTION | BRM CONSTRUCTION<br>11892 E PRINCETON AVE;<br><br>SANGER CA 93657<br>(559)400-1529                         | NATHANIEL TUMMINELLO<br>952 GOODWIN DRIVE<br>RIPON, CA 95366<br>(209)481-3597 | \$496,269<br>\$5,500<br>\$5,500         | 05/01/20<br>06/19/20<br>10/28/20   | 10%<br>1%            |
| HB1   |                  |  |  |   |   |                                    |                      |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 10**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|--|------------------|---|--|---|--|------------------------------------|-------------------------|
| 10-STA-5-27.0/27.5<br>10-1G7224                              |                  | IN STANISLAUS COUNTY ON SR 5 AT PM 27 TO 27.5 INSTALL ZEV CHARGING STATIONS INFRASTRUCTURE AT THE WESTLEY SRRA.<br>INSTALL ZEV CHARGING STATION                     | STUDEBAKER BROWN ELECTRIC, INC.<br>6643 32ND STREET STE. 106;<br>NORTH HIGHLANDS CA 95660<br>(916)678-4660 | SCHEIBER, TROY<br>850 S GUILD AVE,<br>SUITE 107<br>LODI, CA 95240<br>(559)341-2018                | \$1,057,026<br>\$806,603<br>\$144,900    | 09/09/19<br>09/23/19<br>10/13/20   | 79%<br>75%              |
| HB71   |                  |   |  |   |  |                                    |                         |
| 10-STA-5-27.0/27.4<br>10-0W6304                              |                  | IN STANISLAUS AND SAN JOAQUIN COUNTIES ABOUT 9 MILES NORTHWEST OF PATTERSON AT THE WESTLEY SAFETY ROADSIDE REST AREA AND ABOUT 0.9 REPLACE PUBLIC WATER SYSTEM AND  | RE COM DEVELOPMENT COMPANY<br>2488 DIXON LANE;<br>BISHOP CA 93514<br>(760)873-3301                         | CASEY, COREY / OSHITA,<br>STAN<br>850 SOUTH GUILD AVENUE, #107<br>LODI, CA 95240<br>(209)608-0711 | \$4,753,315<br>\$1,630,322<br>\$639,578  | 01/09/20<br>02/06/20<br>12/31/21   | 13%<br>34%              |
| HA26   |                  |   |  |   |  |                                    |                         |
| 10-STA-5-/0<br>10-1C9704<br>SNHG-000C-(518)E<br>--()         |                  | IN STANISLAUS COUNTY ON ROUTE 5, ALSO ON SJ-5 AND MER-152 AT VARIOUS LOCATIONS<br>UPGRADE GUARDRAIL   | CCFG CONSTRUCTION<br>17750 WARDS FERRY RD;<br>SONORA CA 95370<br>(209)743-4911                             | VINCE LADIAO<br>952 GOODWIN DRIVE<br>RIPON CA 95366<br>(209)609-4905                              | \$1,227,113<br>\$0<br>\$0                | 08/06/20<br>08/27/20               | 0%<br>0%                |
| HB1  |                  |   |  |   |  |                                    |                         |
| 10-STA-99-18.0/21.2<br>10-0V1104<br>HSNH-P099-(633)E<br>--() |                  | IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 99 AT BECKWITH ROAD INTERCHANGE<br>COLLISION SEVERITY REDUCTION  | A. TEICHERT & SONS INC. DBA TEICHERT CONSTRUCTION<br>5771 S TOYOTA AVE<br>FRESNO CA 93725<br>(559)813-3100 | RANBIR BHULLAR<br>952 GOODWIN DRIVE<br>RIPON, CA 95366<br>(209)639-4306                           | \$8,944,394<br>\$8,630,006<br>\$0        | 11/09/18<br>11/30/18<br>09/23/20   | 95%<br>96%              |
| HB1  |                  |   |  |   |  |                                    |                         |
| 10-STA-99-18.0/19.7<br>10-0X56Y4<br>HSNH-P099-(627)E<br>--() |                  | SR 99 CARPENTER/BRIGGSMORE LANDSCAPE LANDSCAPE  | BORTOLUSSI & WATKIN, INC.<br>77 LARKSPRUR STREET<br>SAN RAFAEL CA 94901<br>(415)453-4675                   | OSHITA, STAN<br>850 SOUTH GUILD AVE,<br>SUITE 107<br>LODI, CA 95240<br>(209)608-0711              | \$506,738<br>\$429,347<br>\$1,970        | 12/04/18<br>12/19/18<br>05/31/22   | 100%<br>84%<br>OVER RUN |
| HB1  |                  |   |  |   |  |                                    |                         |
| 10-STA-99-20.9/24.7<br>10-1C3004<br>ACNH-P099-(616)E<br>--() |                  | IN STANISLAUS AND SAN JOAQUIN CO IN MODESTO, SALIDA, RIPON AND_____ MANTECA FROM 0.5 MILES SOUTH OF PALENDALE AVE OC TO YOSEMITE LENGTHEN EXST LN TRANS & CONST AUX | BAY CITIES PAVING & GRADING, INC.<br>1450 CIVIC CT BLDG B #400<br>CONCORD CA 94520<br>(925)687-6666        | CHRIS HANSON<br>3663 ARCH ROAD SUITE 500<br>STOCKTON CA 95215<br>(209)479-4053                    | \$13,427,169<br>\$12,477,491<br>\$10,327 | 12/20/17<br>01/04/18<br>09/30/20   | 96%<br>91%              |
| HB4N   |                  |   |  |   |  |                                    |                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 10**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted           | %Time % Work Message      |
|---|------------------|---|--|---|---|--|---------------------------|
| 10-STA-99-/24.8<br>10-1C2904<br>BINH-P099-(629)E<br>--()      |                  | IN STANISLAUS COUNTY ON STATE ROUTE 99 AT ALL NORTHBOUND AND SOUTHBOUND OFF- AND ON-RAMPS ROADWAY REHABILITATION                          | A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION<br>265 VAL DERVIN PARWAY<br>STOCKTON CA 95206<br>(209)983-2300 | OBAIDULLAH RASHID<br>"ABDUL"<br>952 GOODWIN DRIVE<br>RIPON, CA 95366<br>(209)470-8782 | \$21,800,738<br>\$21,913,753<br>\$0     | 12/05/18<br>12/21/18<br>08/31/20<br>08/31/20 | 100%<br>100%<br>SUSPENDED |
| HA22  |                  |   |  |   |   |  |                           |
| 10-STA-108-32.5/19.4<br>10-0W9024                             |                  | NEAR RIVERBANK, ON ROUTE 108 AT INTERSECTION OF ROUTE 108 AND 132 AT VARIOUS LOCATIONS.<br>UPGRADE CURB RAMPS, SIDEWALK AND               | GEORGE REED, INC.<br>P. O. BOX 4760;<br>MODESTO CA 95452<br>(209)523-0734  | NATHANIEL TUMMINELLO<br>952 GOODWIN DRIVE<br>RIPON, CA 95366<br>(209)481-3597         | \$254,883<br>\$248,152<br>\$0           | 09/13/19<br>10/04/19<br>09/10/20<br>09/10/20 | 100%<br>100%<br>COMPLETED |
| 10-STA-108-33.1/33.4<br>10-0H4804<br>ACST-S108-(056)E<br>--() |                  | IN STANISLAUS COUNTY NEAR THE CITY OF RIVERBANK ON STATE ROUTE 108 AT VARIOUS LOCATIONS FROM EIGHTH STREET TO PEKA STREET<br>SLOPE REPAIR | VIKING CONSTRUCTION COMPANY, INC.<br>11315 SUNRISE GOLD CR STE A<br>RANCHO CORDOVA CA 95742<br>(916)852-5530     | WALI WAZIRI<br>952 GOODWIN DRIVE<br>RIPON CA 95366<br>(209)470-8790                   | \$2,479,276<br>\$2,486,312<br>\$0       | 11/13/19<br>12/04/19<br>09/15/20<br>09/15/20 | 100%<br>100%<br>COMPLETED |
| HBI   |                  |   |  |   |   |  |                           |
| 10-STA-108-/0<br>10-1J5704                                    |                  | IN STANISLAUS COUNTY AT VARIOUS LOCATIONS<br>REPLACE PAVEMENT DELINEATION   | CHRISP COMPANY<br>43650 OSGOOD ROAD;<br>FREMONT CA 94539<br>(510)656-2840  | CHHRIS HANSON<br>3663 ARCH ROAD SUITE 500<br>STOCKTON CA 95215<br>(209)479-4053       | \$1,486,090<br>\$852,560<br>\$541,565   | 05/04/20<br>06/03/20<br>11/03/20             | 61%<br>55%                |
| 10-STA-132-27.9/41<br>10-1J1604<br>ACNH-P132-(055)E<br>--()   |                  | IN STANISLAUS COUNTY IN WATERFORD FROM G STREET TO 1.2 MILES EAST OF RUSHING ROAD<br>RHMA OVERLAY   | GEORGE REED INC<br>140 EMPIRE AVE<br>MODESTO CA 95354<br>(209)523-0734   | RANBIR BHULLAR<br>952 GOODWIN DRIVE<br>RIPON, CA, 95366<br>(209)639-4306              | \$3,172,046<br>\$2,956,107<br>\$234,081 | 03/02/20<br>03/20/20<br>10/13/20             | 79%<br>91%                |
| HMI   |                  |   |  |   |   |  |                           |
| 10-TUO-0-/0<br>10-1C6904                                      |                  | IN TUOLUMNE COUNTY ON STATE ROUTE 49, 108, AND 120 AT VARIOUS LOCATIONS DRAINAGE SYSTEM RESTORATION                                       | CCFG CONSTRUCTION<br>17750 WARD FERRY RD.<br>SONORA CA 95370<br>(209)743-4911                                    | RANBIR BHULLAR<br>952 GOODWIN DRIVE<br>RIPON, CA, 95366<br>(209)639-4306              | \$2,044,066<br>\$1,723,845<br>\$366,405 | 09/13/19<br>10/04/19<br>10/05/20             | 88%<br>83%                |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 10**

| Location Contract Fed Aid Pgm Code                                   | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month          | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|--|--|---|------------------------------------|----------------------|
| 10-TUO-108-4.3/5.1<br>10-0Y2104                                      |                  | IN TUOLUMNE COUNTY ON STATE ROUTE 108 WITHIN THE EAST SONORA BYPASS STAGE II LIMITS AT PEACEFUL OAK INTERCHANGE<br>CONSTRUCT EASTBOUND ONRAMP AND | SIERRA MOUNTAIN CONSTRUCTION INC.<br>13919 MONO WAY,<br>SONORA CA 95370<br>(209)928-1900 |  | \$7,860,240<br>\$0<br>\$0                   | 07/17/20<br>07/28/20               | 0%<br>0%             |
| 10-TUO-120-24.2/32.5<br>10-1J1504<br>ACNH-P120-(063)E<br>--()        |                  | IN TUOLUMNE COUNTY IN AND NEAR MOCCASIN FROM MOCCASIN CREEK BRIDGE TO 0.1 MILE WEST OF FERRETTI ROAD<br>HMA OVERLAY                               | GEORGE REED INC<br>140 EMPIRE AVE<br>MODESTO CA 95354<br>(209)523-0734                   | COLIN DORAN<br>560 MOUNTAIN RANCH<br>ROAD<br>SAN ANDREAS, CA. 95249<br>(209)754-1017 | \$2,013,719<br>\$1,954,193<br>\$166,792     | 03/06/20<br>03/26/20<br>10/01/20   | 82%<br>92%           |
| HM1<br>10-TUO-120-32.5/56.5<br>10-0E9604<br>ACNH-P120-(062)E<br>--() |                  | IN TUOLUMNE AND MARIPOSA COUNTIES NEAR BUCK MEADOWS ON STATE ROUTE 120 FROM FERRETTI ROAD TO THE YOSEMITE NATIONAL PARK BOUNDARY<br>ROADWAY REHAB | GEORGE REED INC<br>140 EMPIRE AVE<br>MODESTO CA 95354<br>(209)523-0734                   | COLIN DORAN<br>560 MOUNTAIN RANCH<br>ROAD<br>SAN ANDREAS, CA. 95249<br>(209)754-1017 | \$16,322,098<br>\$14,193,871<br>\$1,217,966 | 10/17/19<br>11/04/19<br>10/19/20   | 83%<br>85%           |

**Totals:      Authorized Final Amt:      \$230,979,964      Completed to Date:      \$107,344,487      Work This Month:      \$8,567,074**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 11**

| Location Contract Fed Aid Pgm Code                                  | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|--|--|------------------------------------|----------------------|
| 11-IMP-8-36.5/37.5<br>11-410404<br>ACIM-008 -(111)E<br>--()<br>HA21 |                  | IN IMPERIAL COUNTY IN EL CENTRO FROM GRANITE CONSTRUCTION COMPANY<br>0.4 MILE WEST OF IMPERIAL AVENUE OC.<br>TO 0.1 MILE EAST OF 8TH STREET OC.<br>RECONSTRUCT I-8/ IMPERIAL AVENUE | 38000 MONROE STREET;<br>INDIO CA 92203<br>(760)775-7500   | HERNANDEZ-DUARTE,<br>DANIEL<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(760)554-2028 | \$24,834,543<br>\$7,385,990<br>\$745,840 | 01/16/20<br>02/06/20<br>04/03/23   | 26%<br>30%           |
| 11-IMP-98-39.6/45.2<br>11-430524                                    |                  | IN IMPERIAL COUNTY IN CALEXICO ON<br>STATE ROUTE 98 FROM STATE ROUTE 7 TO<br>0.3 MILE WEST OF EAST HIGHLINE CANAL<br>BRIDGE.<br>COLD-IN-PLACE RECYCLE.                              | HAZARD CONSTRUCTION COMPANY<br>10529 VINE STREET<br>LAKESIDE CA 92040<br>(858)587-3600                                    | HERNANDEZ-DUARTE,<br>DANIEL<br>1102 MONTENEGRO WAY<br>EL CENTRO, CA 92243<br>(760)294-2008 | \$4,826,616<br>\$4,258,562<br>\$99,771   | 01/22/20<br>02/13/20<br>10/30/20   | 98%<br>88%           |
| 11-SD-5-.4/72.4<br>11-425504<br>ACNH-000C-(500)E<br>--()            |                  | IN SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS.<br>UPGRADE ROADSIDE SIGNS TO MEET  | BC RENTALS LLC. DBA BC TRAFFICLE VINE,<br>SPECIALIST<br>638 W SOUTHERN AVE;<br>ORANGE CA 92865<br>(714)974-1190           | GARY<br>871 N. BROADWAY<br>ESCONDIDO, CA 92025<br>(760)796-4070                            | \$1,594,578<br>\$1,357,408<br>\$0        | 08/10/19<br>08/12/19<br>10/05/20   | 100%<br>85%          |
| 11-SD-5-5.4/5.4<br>11-426904  |                  | IN SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS.<br>BRIDGE DECK METHACRYLATE, REPAIR  | TRUESDELL CORPORATION OF<br>CALIFORNIA, INC.<br>1310 W. 23RD STREET;<br>TEMPE AZ 85282<br>(602)437-1711                   | GHAZIALAM, SULTAN<br>817 SWEETWATER, RD<br>SPRING VALLEY CA 91977<br>(619)602-0333         | \$3,059,969<br>\$2,854,203<br>\$76,379   | 09/18/19<br>10/08/19<br>10/06/20   | 91%<br>90%           |
| 11-SD-5-9.0/9<br>11-2N0544  |                  | IN SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS.<br>RESURFACE BRIDGE DECKS, PLACE   | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br>IRVINE CA 92606<br>(949)252-0441 | CAILYN LE<br>4050 TAYLOR ST<br>SAN DIEGO CA 92110<br>(858)688-1512                         | \$1,555,491<br>\$12,578<br>\$7,444       | 05/26/20<br>06/18/20<br>01/20/21   | 5%<br>1%             |
| 11-SD-5-25.9/26.8<br>11-420104<br>ACIM-005 -(641)E<br>--()          |                  | IN SAN DIEGO COUNTY IN SAN DIEGO FROM<br>ROUTE 5/52 SEPARATION TO GILMAN DRIVE<br>UNDERCROSSING<br>CONSTRUCT AUXILIARY LANE (N/B)   | HAZARD CONSTRUCTION COMPANY<br>6465 MARINDUSTRY DRIVE<br>SAN DIEGO CA 92121<br>(858)587-3600                              | HODZIC, SEID<br>4001 EL CAJON<br>BLV., STE 207<br>SAN DIEGO, CA 92105<br>(858)688-1429     | \$3,819,282<br>\$3,539,430<br>\$9,041    | 04/12/19<br>05/13/19<br>07/08/21   | 100%<br>98%          |
| HB4N  |                  |   |   |  |  |                                    |                      |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 11**

| Location Contract Fed Aid Pgm Code   | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month            | Awarded Approved Est Comp Accepted | %Time % Work Message               |
|--|------------------|---|---|---|---|------------------------------------|------------------------------------|
| 11-SD-5-29.1/30.5<br>11-2T3404<br>RSTP-6211-(137)E<br>--()                           |                  | IN SAN DIEGO COUNTY IN SAN DIEGO FROM<br>0.4 MILE SOUTH OF GENESEE AVENUE<br>OVERCROSSING TO SORRENTO VIADUCT<br>EXTENDED PLANT ESTABLISHMENT WITH      | PACIFIC RESTORATION GROUP,<br>INC.<br>325 E ELLIS AVENUE<br>PERRIS CA 92570<br>(951)457-4118  | ARINDUQUE, RAY<br>7177 OPPORTUNITY RD<br>SAN DIEGO, CA 92111<br>(858)467-4084       | \$1,709,348<br>\$1,161,328<br>\$9,569         | 06/03/19<br>06/20/19<br>09/15/23   | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 11-SD-5-29.1/30.5<br>11-0223U4<br>NHPI-0051-(625)E<br>LU62-11 1-(9E)<br>--()<br>HE11 |                  | IN SAN DIEGO COUNTY IN SAN DIEGO FROM<br>0.4 MI SOUTH OF GENESEE AVE<br>OVERCROSSING TO SORRENTO VIADUCT<br>REPLACE BRIDGE/RECONSTRUCT RAMPS            | FLATIRON WEST, INC.<br>16470 W. BERNARDO DR. STE 120<br>SAN DIEGO, CA 92127<br>(760)916-9100  | POUND, DAVID M<br>2863 CARMEL VALLEY<br>ROAD<br>DEL MAR, CA 92014<br>(058)829-5035  | \$68,257,224<br>\$68,159,650<br>\$18,203      | 12/18/14<br>01/12/15<br>12/31/20   | 95%<br>100%<br><br>SUSPENDED       |
| 11-SD-5-34.1/34.1<br>11-2M0024   |                  | IN SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS.<br>BRIDGE DECK REPAIR.   | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR WEST<br>IRVINE CA 92606<br>(949)252-0441           | PANNU, ARASHDEEP<br>817 SWEETWATER ROAD<br>SPRING VALLEY, CA 91977<br>(858)688-1433 | \$5,580,236<br>\$4,581,780<br>\$185,402       | 05/09/19<br>06/05/19<br>11/30/20   | 80%<br>82%                         |
| 11-SD-5-34.9/35.1<br>11-417504   |                  | IN SAN DIEGO COUNTY IN SAN DIEGO FROM<br>0.8 TO 1.0 MILE NORTH OF DEL MAR<br>HEIGHTS ROAD OVERCROSSING<br>ENHANCEMENTS TO DETENTION BASIN AND           | HAZARD CONSTRUCTION COMPANY<br>10529 VINE STREET;<br>LAKESIDE CA 92040<br>(858)587-3600   | GARY LEVINE<br>871 NORTH BROADWAY<br>ESCONDIDO CA 92025<br>(760)639-4430            | \$1,260,485<br>\$527,768<br>\$307,002         | 05/12/20<br>06/09/20<br>12/04/23   | 46%<br>42%                         |
| 11-SD-5-37.4/46.5<br>11-2T2174<br>CMST-PL62-(113)1<br>IM00-51 6-(6)<br>--()<br>HB5   |                  | IN SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS FROM LOMAS SANTA FE DR. TO<br>0.5 MILE SOUTH OF PALOMAR AIRPORT<br>RD.<br>REPLACE THE SAN ELIJO LAGOON HWY  | FLATIRON-SKANSKA-STACY AND<br>WITBECK A JOINT VENTURE (FSSW)<br>16470 W. BERNARDO DR., STE120<br>SAN DIEGO, CA 92127<br>(951)232-3522 | MCMILLAN, STEVE<br>2863 CARMEL VALLEY RD<br>DEL MAR, CA 92014<br>(858)688-1435      | \$257,196,492<br>\$208,908,452<br>\$4,452,465 | 12/22/16<br>01/13/17<br>08/21/22   | 76%<br>81%                         |
| 11-SD-5-38.1/39.3<br>11-2E1504   |                  | WETLAND CONSTRUCTION NEAR STATE<br>HIGHWAY IN SAN DIEGO COUNTY IN SOLANA<br>BEACH AND ENCINITAS AT VARIOUS<br>LOCATIONS<br>RETORE THE SAN ELIJO LAGOON, | FLATIRON-SKANSKA-STACEY AND<br>WITBECK A JOINT VENTURE<br>16470 W BERNADO DR., STE 120<br>SAN DIEGO, CA 92127<br>(951)232-3522        | CORBIT, JARED<br>3089 MANCHESTER AVE<br>CARDIFF, CA 92007<br>(858)220-3986          | \$87,017,168<br>\$83,570,315<br>\$71,214      | 11/21/17<br>11/21/17<br>07/02/21   | 100%<br>96%                        |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 11

| Location<br>Contract<br>Fed Aid<br>Pgm Code              | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor  | Resident<br>Engineer   | Bid + CCOs<br>Comp To date<br>This Month      | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|--|---------------------|--|---|--|---|---|----------------------------|
| 11-SD-5-38.4/47.3<br>11-2T2184<br>6211-130 -( )<br>--()  |                     | IN SAN DIEGO COUNTY IN ENCINITAS AND<br>CARLSBAD FROM SAN ELIJO LAGOON BRIDGE<br>TO 0.3 MILE NORTH OF PALOMAR AIRPORT<br>ROAD OVERCROSSING<br>CONSTRUCT HOV LANES, ITS ELEMENTS, | FLATIRON-SKANSKA-STACY AND<br>WITBECK A JOINT VENTURE<br>16740 W BERNARDO DR.,STE 120<br>SAN DIEGO, CA 92127<br>(760)916-9100 | PAK, YONG<br>3089 MANCHESTER AVE<br>CARDIFF, CA 92007<br>(858)688-1481                   | \$231,403,703<br>\$112,036,547<br>\$2,414,945 | 10/29/18<br>10/29/18<br>12/30/22            | 41%<br>48%                 |
| 11-SD-5-/0<br>11-424904<br>SSTG-000C-(509)E<br>--()      |                     | IN SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS.<br>UPGRADE/ INSTALL CURVE WARNING   | BC RENTALS LLC. DBA BC TRAFFICGENARO GENEL<br>SPECIALIST<br>638 W SOUTHERN AVE;<br><br>ORANGE CA 92865<br>(714)974-1190       |  | \$2,474,808<br>\$0<br>\$0                     | 05/13/20<br>06/09/20                        | 0%<br>0%                   |
| 11-SD-5-/60<br>11-420704                                 |                     | IN SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS.<br>REPLACEMENT OF 24 EXISTING   | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br><br>IRVINE CA 92606<br>(949)252-0441 | GHAZIALAM, SULTAN<br>517 SWEETWATER RD<br>SPRING VALLEY, CA 91977<br>(619)602-0333       | \$3,920,593<br>\$0<br>\$0                     | 03/25/20<br>04/16/20<br>09/15/21            | 0%<br>0%                   |
| 11-SD-8-.4/32<br>11-2N0504                               |                     | IN SAN DIEGO COUNTY FROM NIMITZ<br>BOULEVARD IN SAN DIEGO TO VIEJAS<br>CREEK BRIDGE NEAR ALPINE.<br>REMOVE AND REPLACE ALL PAVEMENT  | BC RENTALS LLC. DBA BC TRAFFICPANNU, ARASHDEEP<br>SPECIALIST<br>638 W SOUTHERN AVE;<br><br>ORANGE CA 92865<br>(714)974-1190   | 817 SWEETWATER RD<br>SPRING VALLEY, CA 91977<br>(858)688-1433                            | \$3,463,945<br>\$3,257,975<br>\$769,741       | 05/10/19<br>05/28/19<br>10/27/20            | 87%<br>94%                 |
| 11-SD-8-2.8/5<br>11-411314<br>ACIM- 008-(326)E<br>--()   |                     | IN SAN DIEGO COUNTY AT VARIOUS<br>LOCATIONS.<br>ROADSIDE SAFETY IMPROVEMENTS   | PAL GENERAL ENGINEERING INC.<br>10675 TREENA STREET;<br><br>SAN DIEGO CA 92131<br>(858)860-5300                               | ARINDUQUE, RAY<br>7177 OPPORTUNITY ROAD<br>MS.62<br>SAN DIEGO, CA 92111<br>(858)467-4084 | \$3,634,221<br>\$2,359,765<br>\$338,048       | 11/04/19<br>11/22/19<br>09/14/21            | 100%<br>65%<br>OVER RUN    |
| 11-SD-8-5.6/5.6<br>11-411324<br>ACIM-X073-(136)E<br>--() |                     | IN SAN DIEGO COUNTY AT ROUTE 15/8<br>SEPARATION.<br>ROADSIDE SAFETY IMPROVEMENTS.  | PAL GENERAL ENGINEERING INC.<br>10675 TREENA STREET;<br><br>SAN DIEGO CA 92131<br>(858)860-5300                               | PANNU, ARASHDEEP<br>817 SWEETWATER ROAD<br>SPRING VALLEY, CA 91977<br>(858)688-1433      | \$3,144,442<br>\$2,964,111<br>\$49,428        | 05/02/19<br>06/05/19<br>10/30/20            | 100%<br>93%<br>OVER RUN    |

HB1

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 11**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|--|---|------------------------------------|----------------------|
| 11-SD-8-5.9/11.5<br>11-411334<br>ACIM-008 -(327)E<br>--()   |                  | IN SAN DIEGO COUNTY IN THE CITIES OF SAN DIEGO AND LA MESA, ABOUT 0.3 MILE WEST OF FAIRMOUNT AVENUE TO 0.3 MILE WEST OF JACKSON D ROADSIDE SAFETY IMPROVEMENTS. | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A;<br>SANTA ANA CA 92705<br>(714)641-4730                               | RENE FIGUEROA<br>1463 BROADWAY<br>EL CAJON, CA 92021<br>(858)688-1551              | \$3,194,918<br>\$0<br>\$0               | 07/17/20<br>08/13/20<br>11/01/21   | 0%<br>0%             |
| HB1   |                  |   |   |  |   |                                    |                      |
| 11-SD-8-12.0/13<br>11-411344<br>ACNH-X073-(137)E<br>--()    |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. ROADSIDE SAFETY IMPROVEMENTS.   | JAZZAR CONSTRUCTION GROUP, INC.<br>192 TECHNOLOGY DR. STE.M<br>IRVINE CA 92618<br>(949)623-8332                             | FIGUEROA, RENE<br>1463 BROADWAY<br>EL CAJON, CA 92021<br>(858)688-1551             | \$2,365,818<br>\$2,072,832<br>\$58,439  | 08/08/19<br>08/28/19<br>03/19/21   | 100%<br>87%          |
| HB1   |                  |   |   |  |   |                                    |                      |
| 11-SD-8-25.1/40.1<br>11-422114                              |                  | IN SAN DIEGO COUNTY NEAR ALPINE AT VARIOUS LOCATIONS FROM 0.6 MILE WEST OF HARBISON CANYON ROAD UNDERCROSSING TO 0.4 MILE EAST OF CULVERTS REHABILITATION       | HAZARD CONSTRUCTION COMPANY<br>6465 MARINDUSTRY DRIVE;<br>SAN DIEGO CA 92121<br>(858)587-3600                               | FIGUEROA, RENE<br>1463 BROADWAY AVENUE<br>EL CAJON, CA 92021<br>(858)688-1551      | \$4,629,854<br>\$2,641,059<br>\$596,006 | 12/23/19<br>01/30/20<br>02/23/22   | 87%<br>57%           |
| 11-SD-8-49.0/0<br>11-409104<br>ACIM- 008-(325)E<br>--()     |                  | IN SAN DIEGO COUNTY NEAR PINE VALLEY AT BUCKMAN SPRINGS SAFETY ROADSIDE REST AREA REHAB SEWER/WATER SYSTEMS - ROAD  | DOWNSTREAM SERVICES, INC.<br>2855 PROGRESS PLACE;<br>ESCONDIDO CA 92029<br>(760)746-2544                                    | AMBLE, TOR<br>1463 BROADWAY<br>EL CAJON, CA 92021<br>(858)688-1509                 | \$3,073,923<br>\$2,235,730<br>\$255,364 | 09/18/19<br>10/09/19<br>01/21/22   | 58%<br>73%           |
| HA26  |                  |   |   |  |   |                                    |                      |
| 11-SD-15-6.5/M10.9<br>11-2N0714<br>ACNH-X073-(138)E<br>--() |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. MICROSURFACING RAMPS AT VARIOUS   | VSS INTERNATIONAL, INC.<br>3785 CHANNEL DRIVE;<br>WEST SACRAMENTO CA 95691<br>(916)373-1500                                 | ALBERT LABRADOR<br>4050 TAYLOR ST<br>SAN DIEGO CA 92110<br>(619)954-8575           | \$2,640,120<br>\$782,796<br>\$782,796   | 06/08/20<br>07/02/20<br>12/24/20   | 41%<br>30%           |
| 11-SD-15-8.4/8.4<br>11-420804<br>BINH-X073-(134)E<br>--()   |                  | IN SAN DIEGO COUNTY ON VARIOUS ROUTES AT VARIOUS LOCATIONS. REPLACE EXISTING PANELS ON  | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIRCLE WEST<br>IRVINE CA 92606<br>(949)252-0441 | REZAEAMIRI, FARIBORZ<br>2863 CARMEL VALLEY<br>SAN DIEGO, CA 92130<br>(858)688-1564 | \$2,957,205<br>\$2,621,725<br>\$0       | 11/07/18<br>11/30/18<br>12/21/20   | 92%<br>89%           |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 11**

| Location Contract Fed Aid Pgm Code                        | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message    |
|---|------------------|---|---|---|---|------------------------------------|-------------------------|
| 11-SD-15-11.2/31.5<br>11-429804                           |                  | IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO AT VARIOUS LOCATIONS FROM 0.3 MI SOUTH OF H AVE OC TO RTE 15/78 SEPARATION AND AT T UPDATE MICROWAVE VEHICLE DETECTION | HMS CONSTRUCTION, INC.<br>2885 SCOTT STREET;<br>VISTA CA 92081<br>(760)727-9808           | REZAEEMIRI, FARIBORZ<br>2863 CARMEL VALLEY RD<br>DEL MAR, CA 92014<br>(858)688-1564 | \$3,836,400<br>\$580,163<br>\$198,775   | 01/16/20<br>02/13/20<br>04/05/21   | 38%<br>15%<br>SUSPENDED |
| 11-SD-52-/17.3<br>11-2N0474                               |                  | IN SAN DIEGO COUNTY FROM 5/52 SEPARATION TO MAGNOLIA AVENUE UNDERCROSSING. RESTRIPE DELINEATION.  | PAVE-TECH INC.<br>2231 LA MIRADA DRIVE;<br>VISTA CA 92081<br>(760)727-8700                | LE, CAILYN<br>4050 TAYLOR ST<br>SAN DIEGO, CA 92110<br>(619)894-1050                | \$2,120,755<br>\$1,743,923<br>\$0       | 03/03/20<br>03/17/20<br>09/25/20   | 92%<br>94%              |
| 11-SD-54-5.5/6.5<br>11-2T3464                             |                  | IN SAN DIEGO COUNTY IN AND NEAR CHULA VISTA ON ROUTE 54 FROM 0.5 MILE WEST TO 0.5 MILE EAST OF N125/W54 CONNECTOR AND ON ROUTE 12 RAMP PAVEMENT PRESERVATIONS, CURB   | HAZARD CONSTRUCTION ENGR, LLC<br>10529 VINE STREET;<br>LAKESIDE CA 92040<br>(858)587-3600 | TAI LAM<br>4001 EL CAJON BLVD<br>SAN DIEGO CA 92105<br>(858)688-1443                | \$3,742,986<br>\$2,557,796<br>\$912,621 | 05/07/20<br>06/18/20<br>02/19/21   | 35%<br>68%              |
| 11-SD-54-/T14.2<br>11-2N0494                              |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. RESTRIPE DELINEATION.   | PAVE-TECH INC.<br>2231 LA MIRADA DRIVE;<br>VISTA CA 92081<br>(760)727-8700                | LE, CAILYN<br>4050 TAYLOR ST<br>SAN DIEGO, CA 92110<br>(619)894-1050                | \$2,224,999<br>\$2,092,101<br>\$0       | 04/02/20<br>04/16/20<br>12/14/20   | 41%<br>97%<br>SUSPENDED |
| 11-SD-56-5.6/5.6<br>11-404604                             |                  | IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.5 MILE WEST OF CAMINO DEL SUR UNDERCROSSING CONSTRUCT 2-LANE OC AT TORREY   | FLATIRON WEST, INC.<br>16470 W. BERNARDO DRIVE;<br>SAN DIEGO CA 92127<br>(760)916-9100    | GENEL, GENARO<br>2863 CARMEL VALLEY RD<br>DEL MAR, CA 92014<br>(858)720-2113        | \$6,953,630<br>\$5,689,801<br>\$564,951 | 10/21/19<br>11/19/19<br>01/26/22   | 65%<br>81%              |
| HB4N  |                  |   |   |   |   |                                    |                         |
| 11-SD-76-4.2/6.4<br>11-2N0424<br>ACNH-P076-(033)E<br>--() |                  | IN SAN DIEGO COUNTY IN OCEANSIDE FROM RANCHO DEL ORO DRIVE TO 0.2 MILE EAST OF COLLEGE BOULEVARD. MICRO-SURFACING   | HAZARD CONSTRUCTION COMPANY<br>10529 VINE STREET;<br>LAKESIDE CA 92040<br>(858)587-3600   | ALBERT LABRADOR<br>4050 TAYLOR ST<br>SAN DIEGO CA 92110<br>(619)954-8575            | \$1,708,547<br>\$422,593<br>\$363,448   | 06/09/20<br>07/02/20<br>10/13/20   | 73%<br>25%              |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 11**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message               |
|---|------------------|--|--|---|---|------------------------------------|------------------------------------|
| 11-SD-76-12.1/17.7<br>11-257164<br>STPL-6211-(136)E<br>--() |                  | IN SD CNTY NEAR BONSALE & FALLBROOK, HABITAT RESTORATION SCIENCES, ON RTE 15 FROM .3 MILE S/O TO .3 MILE INC.<br>N/O RTE 76/15 SEPRTN & ON RTE 76 FROM 1217 DISTRIBUTION WAY<br>.4 MILE W/O SO M<br>SR-76 EAST PLANT ESTABLISHMENT | VISTA CA 92081<br>(760)479-4210  | IRION JOSEPH<br>7177 OPPORTUNITY RD<br>SAN DIEGO, CA 92111<br>(858)467-4086         | \$1,629,795<br>\$1,008,346<br>\$23,515    | 06/01/18<br>06/25/18<br>02/15/23   | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 11-SD-78-2.5/2.9<br>11-417404<br>ACNH-P078-(119)E<br>--()   |                  | IN SAN DIEGO COUNTY IN OCEANSIDE FROM JAMES MCMINN, INC. 0.8 MILE TO 0.4 MILE WEST OF COLLEGE BOULEVARD UNDERCROSSING<br>STORMWATER MITIGATION - SLOPE   | 21834 CACTUS AVE<br>RIVERSIDE, CA 92518<br>(909)514-1231   | IRION, JOSEPH<br>7177 OPPORTUNITY ROAD<br>SAN DIEGO, CA 92111<br>(619)778-8045      | \$2,464,514<br>\$2,186,072<br>\$2,341     | 05/17/19<br>06/05/19<br>07/18/23   | 0%<br>0%<br><br>PLANT EST<br>SATIS |
| 11-SD-78-38.9/46.8<br>11-418204                             |                  | IN SAN DIEGO COUNTY NEAR RAMONA FROM HANSON AGGREGATES PACIFIC 3.4 MILES EAST OF ROUTE 67 TO 4.3 MILES WEST OF ROUTE 79.<br>CULVERT REHABILITATION.  | SOUTHWEST LLC. DBA ATP GENERAL ENGINEERING CONTRAC<br>4211 PONDEROSA AVENUE, STE C;<br>SAN DIEGO CA 92123<br>(619)777-8100 | GARY LEVINE<br>871 NORTH BROADWAY<br>ESCONDIDO CA 92025<br>(760)796-4070            | \$2,285,853<br>\$235,854<br>\$235,854     | 05/18/20<br>06/26/20<br>12/18/20   | 13%<br>10%                         |
| HA42  |                  |  |  |   |   |                                    |                                    |
| 11-SD-94-7.2/10.5<br>11-411104<br>ACNH-X073-(130)E<br>--()  |                  | IN SAN DIEGO COUNTY IN LEMON GROVE AT SPECTRUM CONSTRUCTION GROUP, VARIOUS LOCATIONS FROM 0.6 MILE WEST OF COLLEGE AVE. UC TO CAMPO ROAD ON-RAMP UC.<br>IMPROVE MAINTENANCE WORKER SAFETY  | 32 EDELMAN<br>IRVINE CA 92618<br>(949)299-1400   | PANNU, ARASHDEEP<br>817 SWEETWATER ROAD<br>SPRING VALLEY, CA 91977<br>(858)688-1433 | \$3,655,819<br>\$3,576,892<br>\$3,804     | 08/06/18<br>08/31/18<br>10/07/20   | 100%<br>97%<br><br>OVER RUN        |
| HA28  |                  |  |  |   |   |                                    |                                    |
| 11-SD-94-10.4/14.9<br>11-420004<br>ACNH-P094-(067)E<br>--() |                  | IN SAN DIEGO COUNTY IN AND NEAR LA MESA FROM SPRING STREET UNDERCROSSING TO ROUTE 54 (CAMPO ROAD)<br>PAVEMENT REHABILITATION   | GRANITE CONSTRUCTION COMPANY<br>5860 EL CAMINO REAL SUITE 200<br>CARLSBAD CA 92008<br>(760)444-1032                        | ART PANNU<br>817 SWEETWATER RD.<br>SPRING VALLEY CA 91977<br>(858)688-1433          | \$10,325,774<br>\$0<br>\$0                | 07/14/20<br>08/07/20<br>05/12/21   | 0%<br>0%                           |
| HA22  |                  |  |  |   |   |                                    |                                    |
| 11-SD-125-4.7/4.8<br>11-2N0734<br>ACNH-X073-(139)E<br>--()  |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS<br>MICROSURFACING RAMPS AT VARIOUS  | HAZARD CONSTRUCTION COMPANY<br>10529 VINE STREET;<br>LAKESIDE CA 92040<br>(858)587-3600                                    | ALBERT LABRADOR<br>4050 TAYLOR ST<br>SAN DIEGO CA 92110<br>(619)954-8575            | \$2,449,719<br>\$1,195,545<br>\$1,105,545 | 05/19/20<br>06/18/20<br>10/28/20   | 66%<br>49%                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 11**

| Location Contract Fed Aid Pgm Code                         | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|--|------------------|---|--|---|---|------------------------------------|--------------------------------|
| 11-SD-125-/1.1<br>11-288834                                |                  | IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO AT ROUTE 11/125/905 SEPARATION CONSTRUCT ROUTE 125/905 SOUTHBOUND   | FLATIRON WEST, INC.<br>16470 W. BERNARDO DRIVE;<br>SAN DIEGO CA 92127<br>(760)916-9009           | DONNA "NIKKI" TIONGCO<br>5377 OTAY MESA RD<br>SAN DIEGO, CA 92154<br>(858)688-3247      | \$15,827,601<br>\$0<br>\$0                | 07/28/20<br>08/27/20<br>07/17/23   | 0%<br>0%                       |
| 11-SD-163-4.1/4.9<br>11-085784                             |                  | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF FRIARS ROAD OVERCROSSING REVISE INTERCHANGE/WIDEN OC AND                                  | FLATIRON WEST, INC.<br>16470 W. BERNARDO DR., STE 120<br>SAN DIETGO, CA 92127<br>(760)916-9100   | CORTEZ, DAVID<br>4058 TAYLOR ST<br>SAN DIEGO, CA 92110<br>(858)688-1473                 | \$33,647,888<br>\$32,899,905<br>\$91,266  | 06/16/17<br>07/18/17<br>05/21/21   | 100%<br>96%<br>OVER RUN        |
| HE11   |                  |   |  |   |   |                                    |                                |
| 11-SD-805-4.4/5.5<br>11-2T2514                             |                  | IN SAN DIEGO COUNTY IN CHULA VISTA FROM ORANGE AVENUE OVERCROSSING TO NAPLES STREET UNDERCROSSING LANDSCAPE MITIGATION  | CLEAN CUT LANDSCAPE INCORPORATED<br>1865 HERNDON AVE. #K591<br>CLOVIS, CA 93611<br>(559)322-2041 | RIVAS, MANUEL<br>4001 EL CAJON BLVD,<br>STE 208<br>SAN DIEGO, CA 92105<br>(858)829-1020 | \$1,245,406<br>\$1,132,453<br>\$4,203     | 12/17/14<br>01/09/15<br>10/20/20   | 0%<br>0%<br>PLANT EST<br>SATIS |
| HA25   |                  |   |  |   |   |                                    |                                |
| 11-SD-805-5.7/7.8<br>11-2T2604<br>STPL-6211-(121)<br>--()  |                  | IN SAN DIEGO COUNTY IN CHULA VISTA AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF NAPLES STREET UC TO BONITA RD UC. PM ***5.7-7.8**                                    | SEMA CONSTRUCTION, INC.<br>7353 S. EAGLE STREET<br>CENTENNIAL, CO 80112<br>(949)470-0500         | LAM, TAI<br>4001 EL CAJON BLVD,<br>SUITE 208<br>SAN DIEGO, CA 92105<br>(858)829-1020    | \$13,834,080<br>\$13,683,975<br>\$109,195 | 05/25/18<br>06/19/18<br>08/05/21   | 92%<br>98%                     |
| HB5  |                  | I-805 SOUTH SOUND WALLS (UNIT 1)  |  |   |   |                                    |                                |
| 11-SD-805-8.4/8.8<br>11-430184<br>BLIM- 805-(640)E<br>--() |                  | IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.2 MILE SOUTH OF SWEETWATER RIVER BRIDGE TO ROUTE 805/54 SEPARATION I-805 SWEETWATER RIVER BRIDGE        | FLATIRON WEST, INC.<br>16470 W BERNARDO DR., STE 120<br>SAN DIEGO, CA 92127<br>(909)597-8413     | SEID HODZIC<br>4001 EL CAJON BLVD,<br>STE 207<br>SAN DIEGO, CA 92105<br>(858)531-8930   | \$18,159,977<br>\$14,325,199<br>\$417,426 | 12/13/18<br>01/09/19<br>02/14/23   | 49%<br>78%                     |
| 11-SD-805-24.7/27.6<br>11-2T3304                           |                  | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UN INSTALL IRRIGATION AND LANDSCAPING | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A<br>SANTA ANA CA 92705<br>(714)641-4730     | HODZIC, SEID<br>4001 EL CAJON BLVD.<br>STE 208<br>SAN DIEGO, CA 92108<br>(858)688-1429  | \$881,462<br>\$774,198<br>\$2,640         | 02/01/18<br>02/21/18<br>04/21/22   | 0%<br>0%<br>PLANT EST<br>SATIS |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 11**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month           | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|--|--|------------------------------------|----------------------|
| 11-SD-905-9.6/11.4<br>11-2888U4<br>GCBI-000C-(469)N<br>--() |                  | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT SB FREEWAY TO FREEWAY CONNECTORS FROM SB RTE 125 TO 1995 AGUA MANSAL ROAD EB RTE 905 AND EB RTE 11 A CONSTRUCT SOUTHBOUND FREEWAY TO | SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. TO 1995 AGUA MANSAL ROAD RIVERSIDE CA 92509 (951)684-5360 | COVARRUBIAS, CARLOS<br>5377 OTAY MESA ROAD<br>OTAY MESA, CA 92154<br>(619)760-7875 | \$103,203,201<br>\$50,320,664<br>\$3,662,410 | 05/09/19<br>05/28/19<br>12/20/22   | 46%<br>49%           |
| 11-VAR--/0<br>11-425004<br>SSTG-000C-(508)E<br>--()         |                  | IN SAN DIEGO AND IMPERIAL COUNTIES AT VARIOUS LOCATIONS UPGRADE/ INSTALL CURVE WARNING   | STATEWIDE TRAFFIC SAFETY AND SIGNS INC. 522 LINDON LANE; NIPOMO CA 93444 (805)929-5070                    | RENE FIGUEROA<br>1463 BROADWAY AVENUE<br>EL CAJON, CA 92021<br>(858)688-1551       | \$1,622,123<br>\$965,205<br>\$290,177        | 03/11/20<br>03/27/20<br>11/17/20   | 60%<br>59%           |

**Totals:      Authorized Final Amt:      \$959,435,508      Completed to Date:      \$652,680,688      Work This Month:      \$19,235,264**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 12**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month  | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|--|-------------------------------------|------------------------------------|----------------------|
| 12-ORA-1-.7/32.4<br>12-0R5304                               |                  | IN ORANGE COUNTY AT VARIOUS LOCATIONS, FROM DOHENY PARK ROAD UC TO NAVAL AMMUNITION DEPOT OH METHACRYLATE DECK SEAL TREATMENT                                   | O'DONNELL CONSTRUCTION, INC.<br>559 W. COVINA BLVD.;<br>SAN DIMAS CA 91773<br>(909)394-4510              | NADERI, ARSALAN/CE-<br>RAVANIPOUR<br>6521 MARINE WAY<br>IRVINE, CA 92618<br>(949)279-8447                  | \$816,685<br>\$0<br>\$0             | 04/02/20<br>05/08/20<br>11/30/20   | 0%<br>0%             |
| 12-ORA-1-4.9/5.5<br>12-0H1504                               |                  | IN ORANGE COUNTY, IN LAGUNA BEACH AND NEWPORT BEACH, ON RTE 001 FROM 1,000 FEET SOUTH OF VISTA DEL SOL TO MOSS STREET; AND FROM LE REHABILITATE PAVEMENT (CAPM) | SPECTRUM CONSTRUCTION GROUP, INC.<br>16 GOODYEAR, STE. 140;<br>IRVINE CA 92618<br>(949)299-1400          |  | \$6,254,155<br>\$0<br>\$0           | 09/11/20<br>09/24/20               | 0%<br>0%             |
| HA22  |                  |   |  |  |                                     |                                    |                      |
| 12-ORA-1-9.4/0<br>12-0M9904                                 |                  | IN ORANGE COUNTY IN LAGUNA BEACH ON ROUTE 1 AT ROUTE 133 (BROADWAY STREET) REPLACE BOX CULVERT (BRIDGE)   | GRIFFITH COMPANY<br>12200 BLOOMFIELD AVENUE;<br>SANTA FE SPRINGS, CA 90670<br>(562)929-1128              | YACOB, MOHAMAD/CE-<br>B.NANJAPPA<br>6521 MARINE WAY, #1<br>IRVINE, CA 92618<br>(949)279-8433               | \$1,785,497<br>\$21,350<br>\$650    | 06/11/20<br>06/29/20<br>01/20/21   | 26%<br>1%            |
| HA21  |                  |   |  |  |                                     |                                    |                      |
| 12-ORA-1-24.8/32.7<br>12-0N8504<br>HSNH-P001-(661)E<br>--() |                  | IN SEAL BEACH, AT 6TH ST. & AT SEAL BEACH BLVD AT PMS 24.85 & 32.72 (2 LOCATIONS) MODIFY SIGNALS & ADD LIGHTING   | ALFARO COMMUNICATIONS CONSTRUCTIONS,INC<br>15614 S. ATLANTIC AVENUE<br>COMPTON CA 90221<br>(310)669-8949 | NAJM, ELIE /CE-MONAS<br>CHAUDRY<br>6533 MARINE WAY,<br>TRAILER #2<br>IRVINE, CA 92618<br>(949)279-8826     | \$1,244,059<br>\$0<br>\$0           | 10/01/19<br>10/25/19<br>02/04/21   | 0%<br>0%             |
| 12-ORA-1-27.0/29.9<br>12-0Q2804<br>SNHG-P001-(670)E<br>--() |                  | IN ORANGE COUNTY IN HUNTINGTON BEACH FROM SEAPOINT STREET TO WARNER AVENUE INSTALL OUTER SEPARATION BARRIER,  | FBD VANGUARD CONSTRUCTION, INC.<br>550 GREENVILLE ROAD;<br>LIVERMORE CA 94550<br>(925)245-1300           | LUNA, FRANKLIN/CE-<br>JAVAHERNESHA<br>3251 1/4 UNIVERSITY<br>DRIVE #2<br>IRVINE, CA 92612<br>(562)449-7999 | \$657,205<br>\$221,698<br>\$221,698 | 06/09/20<br>07/02/20<br>12/09/21   | 3%<br>34%            |
| 12-ORA-5-.6/43<br>12-0Q6904                                 |                  | IN ORANGE COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REPAIR AND REPLACEMENT OF NON   | SELECT ELECTRIC, INC.<br>2790 BUSINESS PARK DR.;<br>VISTA CA 92081<br>(619)460-6060                      | NAJM, ELIE/CE-<br>CHAUDRY, MONAS<br>3350 E. BIRCH STREET,<br>STE 250<br>BREA, CA 92821<br>(949)279-8826    | \$4,648,876<br>\$0<br>\$0           | 07/23/20<br>08/27/20<br>03/17/22   | 0%<br>0%             |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 12**

| Location Contract Fed Aid Pgm Code  | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month           | Awarded Approved Est Comp Accepted           | %Time % Work Message    |
|---|------------------|---|---|---|--|--|-------------------------|
| 12-ORA-5-1.6/33.1<br>12-0R5404  |                  | IN ORANGE COUNTY IN SAN CLEMENTE, SAN VELARDE CONCRETE CONSTRUCTION, JUAN CAPISTRANO, LAGUNA NIGUEL, IRVINE, TUSTIN & SANTA ANA AT VARIOUS LOCATIONS, FROM EL CAM METHACRYLATE, JOINT SEAL, AND | INC. 523 S. BRAND BLVD. ; SAN FERNANDO CA 91340 (818)898-2300                     | NADERI, ARSALAN 6521 MARINE WAY T#1 IRVINE, CA 92618 (949)279-8447                      | \$3,819,360<br>\$1,461,580<br>\$418,974      | 02/27/20<br>03/17/20<br>01/05/21             | 45%<br>36%              |
| 12-ORA-5-3.0/8.7<br>12-0F96G4   |                  | IN ORANGE COUNTY IN SAN CLEMENTE, DANA POINT AND SAN JUAN CAPISTRANO FROM 0.4 MILE SOUTH OF AVENIDA PICO TO 0.1 MILE SOUTH OF SAN ESTABLISH EXISTING PLANTING FOR                               | DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686 | FRANCIS, OSAMA 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (213)220-9669                 | \$684,004<br>\$548,740<br>\$22,726           | 11/30/18<br>12/21/18<br>01/08/21             | 85%<br>80%              |
| 12-ORA-5-10.3/10.3<br>12-0P0904   |                  | IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AND IRVINE AT 0.6 MILE SOUTH OF JUNIPERO ROAD UC AND AT 0.1 MILE NORTH OF N133/5 SEPARATI INSTALL EROSION CONTROL FEATURES,                             | AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ; ORANGE CA 92867 (714)769-7025    |   | \$963,208<br>\$0<br>\$0                      | 08/31/20<br>09/21/20                         | 0%<br>0%                |
| 12-ORA-5-12.4/14.5<br>12-0K0214<br>ACIM-0052-(019)S<br>L607-1 10-(STP)L<br>12 0-21-() |                  | IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AND MISSION VIEJO FROM 0.5 MILE SOUTH OF AVERY PKWY UC TO 0.8 MILE NORTH OF CROWN VALLEY ADD ONE LANE IN EACH DIRECTION                                 | ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414        | ZOKAI, FARID 27405 PUERTA REAL, SUITE 300 MISSION VIEJO, CA 92691 (949)279-8435         | \$108,533,274<br>\$19,568,255<br>\$2,727,997 | 12/20/19<br>01/15/20<br>08/29/24             | 10%<br>18%              |
| 12-ORA-5-14.5/17.1<br>12-0K0224<br>TPLN-6212-(022)N<br>--()                           |                  | IN ORA CO, IN MISSION VIEJO AND LAGUNA HILLS, ON ROUTE 5 FROM 0.7 MILE S OF OSO PKWY TO 0.3 MILE S OF ALICIA PKWY OC ADD ONE LANE IN EACH DIRECTION   | FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9009 | HONG, JOHN 27261 LAS RAMBLAS RD, STE 160 MISSION VIEJO, CA 92691 (949)276-8595          | \$132,505,352<br>\$41,550,326<br>\$2,272,135 | 03/05/19<br>04/04/19<br>07/18/23             | 29%<br>31%              |
| 12-ORA-5-23.8/23.8<br>12-0N2204<br>NHP-X059-(068)E<br>--()                            |                  | IN ORANGE COUNTY I-5 AT SAND CANYON, D12, TMC UPGRADE EXISTING AUDIO-VISUAL   | SPINITAR 16751 KNOTT AVENUE LA MIRADA CA 90638 (714)367-2975                      | NAJM, ELIE -CE MONAS CHAUDRY 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826 | \$2,460,340<br>\$2,369,301<br>\$4,998        | 04/14/16<br>05/06/16<br>09/25/20<br>09/25/20 | 100%<br>97%<br>OVER RUN |
| HB4N  |                  |   |   |   |  |  |                         |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 12**

| Location Contract Fed Aid Pgm Code                          | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|---|------------------|---|--|--|---|------------------------------------|--------------------------------|
| 12-ORA-5-24.2/24.6<br>12-0R9004                             |                  | IN ORANGE COUNTY IN IRVINE, ANAHEIM, BREA & ORANGE AT VARIOUS LOCATIONS. PIPE CLEANING, LINING & REPLACEMENT  | JABRE CONTRACTING INC.<br>1813 MANZANITA LANE;<br>MANHATTAN BEACH CA 90266<br>(310)720-0277          | NADERI,ARSALAN/CE-<br>BENN/PETER S<br>6521 MARINE WAY, #1<br>IRVINE, CA 92618<br>(949)279-8447             | \$748,710<br>\$375,541<br>\$85,720        | 03/06/20<br>04/08/20<br>10/14/20   | 47%<br>50%                     |
| 12-ORA-5-25.0/28.3<br>12-0R8704                             |                  | IN ORANGE COUNTY IN IRVINE AND TUSTIN, FROM JEFFREY ROAD OVERCROSSING TO TUSTIN RANCH ROAD UNDERCROSSING RESURFACE MAINLINE, RAMPS WITH RHMA                        | RJ NOBLE<br>15505 EAST LINCOLN AVE;<br>ORANGE CA 92865<br>(714)637-1550                              | BERRIOS, JOSE/CE-<br>ZOKAI, FARID<br>15700 TUSTIN VILLAGE<br>WAY #1<br>TUSTIN, CA 92780<br>(949)279-8502   | \$6,436,652<br>\$0<br>\$0                 | 03/10/20<br>03/24/20<br>11/23/20   | 0%<br>0%<br>SUSPENDED          |
| 12-ORA-5-28.3/31.8<br>12-0R8604                             |                  | IN ORANGE COUNTY IN TUSTIN AND SANTA ANA, FROM TUSTIN RANCH ROAD UNDERCROSSING TO GRAND AVENUE UNDERCROSSING RESURFACE MAINLINE WITH RHMA                           | JAZZAR CONSTRUCTION GROUP, INC.<br>192 TECHNOLOGY DRIVE, SUITE M<br>IRVINE CA 92618<br>(714)922-3569 | YACOUB, MOHAMAD<br>6521 MARINE WAY,<br>TRAILER #1<br>IRVINE, CA 92618<br>(949)279-8433                     | \$3,632,171<br>\$3,283,221<br>\$1,077,748 | 04/02/20<br>05/08/20<br>10/19/20   | 75%<br>89%                     |
| 12-ORA-5-30.3/34<br>12-0C8904<br>CMLN-6212-(025)<br>--()    |                  | IN THE CITY OF TUSTIN AND SANTA ANA ADD HOV LN, REMOVE CONCRETE BARRIER   | OHL USA<br>1920 MAIN ST STE 310<br>IRVINE CA 92614<br>(949)242-4432                                  | RAVANIPOUR<br>MOHAMMAD/CBLANCO<br>1651 E 4TH ST., STE<br>227<br>SANTA ANA, CA 92701<br>(949)279-4560       | \$24,599,403<br>\$23,612,642<br>\$82,954  | 11/29/18<br>12/27/18<br>12/21/20   | 85%<br>98%                     |
| 12-ORA-5-31.0/33.3<br>12-0N5104                             |                  | IN ORANGE COUNTY IN SANTA ANA FROM FOURTH STREET OVERCROSSING TO BROADWAY OVERCROSSING RELOCATE FACILITIES AWAY FROM  | DIVERSIFIED LANDSCAPE CO.<br>21730 BUNDY CANYON ROAD;<br>WILDOMAR CA 92595<br>(951)245-1686          | NADERI, ARSALAN<br>6521 MARINE WAY T#1<br>IRVINE, CA 92618<br>(949)279-8447                                | \$1,386,500<br>\$1,169,339<br>\$63,413    | 08/01/19<br>08/23/19<br>10/20/21   | 56%<br>84%                     |
| 12-ORA-5-33.3/34.5<br>12-0N0804<br>ACNH-X059-(075)E<br>--() |                  | IN SANTA ANA ON RTE 5 FROM BROADWAY TO SANTA ANA RIVER, RTE 22 FROM SANTA ANA RIVER TO MAIN ST (PM 9.8/11.0), ON RTE 57 FROM RTE PLANTING, IRRIGATION, ROCK BLANKET | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A<br>SANTA ANA CA 92705<br>(714)641-4730         | NADERI, ARSALAN/CE<br>PETER SHIEH<br>15700 TUSTIN VILLAGE<br>WAY TR#4<br>TUSTIN, CA 92780<br>(949)279-8447 | \$3,996,179<br>\$4,017,712<br>\$6,690     | 02/15/18<br>03/05/18<br>09/23/20   | 0%<br>0%<br>PLANT EST<br>SATIS |
| HA22  |                  |   |  |  |   |                                    |                                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 12**

| Location Contract Fed Aid Pgm Code                                  | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message  |
|---|------------------|--|---|---|---|------------------------------------|-----------------------|
| 12-ORA-5-34.5/37.4<br>12-0Q8504<br>HSIM-0052-(022)E<br>--()         |                  | IN ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.1 MILE NORTH OF SANTA ANA RIVER BRIDGE TO HARBOR BLVD OVERCROSSING PLACE POLYESTER CONCRETE ON 3                       | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441     | RAMADAN, KIFAH/CE-HONG, JOHN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8625       | \$5,195,395<br>\$0<br>\$0                 | 07/29/20<br>08/20/20<br>06/25/21   | 0%<br>0%              |
| 12-ORA-5-37.4/37.4<br>12-0Q3004<br>HSIM-0052-(011)<br>--()          |                  | IN ORANGE COUNTY IN ANAHEIM AT HARBOR BOULEVARD OVERCROSSING HIGH FRICTION SURFACE TREATMENT.  | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441 | LUNA, FRANKLIN - CE/MAJID JAVA 3251 1/4 UNIVERSITY DRIVE, #2 IRVINE, CA 92612 (562)449-7999 | \$1,209,294<br>\$123,445<br>\$0           | 09/04/19<br>09/23/19<br>10/27/20   | 29%<br>10%            |
| 12-ORA-22-.7/13.1<br>12-0R9104                                      |                  | IN ORANGE COUNTY IN WESTMINSTER, GARDEN GROVE, SANTA ANA & ORANGE, FROM RTE 22/405 SEP. TO RTE 22/55 SEP. REMOVE AND REPLACE PAVEMENT                                | AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.; ORANGE CA 92867 (714)769-7025                                     | PHAM, LIEU /CE-ADRIAN WU 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (818)319-7095        | \$1,519,762<br>\$1,481,305<br>\$1,015,335 | 04/23/20<br>05/14/20<br>12/04/20   | 36%<br>96%            |
| 12-ORA-22-5.6/10.9<br>12-0M9004<br>HSNH-P022-(025)<br>--()<br>SHOPP |                  | IN ORANGE COUNTRY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF BROOKHURST STREET UNDERCROSSING IN GARDEN GROVE TO BEDFORD ROAD OVE IMPROVE/RECONFIGURE CHANNELIZATION, | POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880   | MAHDAVI, SAEED/CE-WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488        | \$11,640,989<br>\$7,850,578<br>\$544,001  | 12/13/18<br>01/09/19<br>04/13/21   | 67%<br>67%            |
| 12-ORA-22-9.1/9.1<br>12-0N9204                                      |                  | IN ORANGE COUNTY IN GARDEN GROVE AT HASTER STREET OFF RAMP UPGRADE DRAINAGE AND ELECTRICAL   | BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352                              | DAT, PHAM /CE-ADRIAN WU 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8586         | \$951,700<br>\$0<br>\$0                   | 09/16/19<br>10/04/19<br>01/29/21   | 0%<br>0%<br>SUSPENDED |
| 12-ORA-22-9.4/L9.8<br>12-0P5204<br>HSNH-X059-(082)E<br>--()         |                  | IN ORA CO IN ORANGE ON RTE 22 FROM LEWIS ST OC TO 0.1 MI W OF THE CITY DR UC AND ON RTE 57 FROM 0.2 MI S OF CHAPMAN AVE UC TO 0.4 PLACE CONCRETE BARRIER, LIGHTING,  | BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352                              | NAJM, ELIE/CE-CHAUDRY, MONAS 3350 E BIRCH STREET, SUITE 250 BREA, CA 92821 (949)279-8826    | \$1,674,300<br>\$0<br>\$0                 | 05/22/20<br>06/18/20               | 0%<br>0%              |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 12**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message        |
|--|------------------|---|---|---|---|------------------------------------|-----------------------------|
| 12-ORA-39-.6/22.2<br>12-0M5204<br>SNHG-P039-(035)E<br>--()   |                  | IN ORANGE COUNTY IN HUNTINGTON BEACH, ANAHEIM AND LA HABRA AT VARIOUS LOCATIONS FROM ATLANTA AVENUE TO CYPRESS STREET.<br>MODIFY SIGNALS, ADD SAFETY LIGHTING | PTM GENERAL ENGINEERING SERVICES, INC.<br>5942 ACORN ST.<br>RIVERSIDE CA 92504<br>(951)710-1000           | NAJM, ELIE/CE-ESSAYLI, M<br>3350 E. BIRCH STREET,<br>STE 250<br>BREA, CA 92821<br>(949)279-8826       | \$1,778,661<br>\$1,052,536<br>\$0         | 12/13/17<br>01/18/18<br>11/09/20   | 81%<br>59%<br><br>SUSPENDED |
| 12-ORA-39-5.1/5.1<br>12-0P0104<br>HSST-X059-(080)E<br>--()   |                  | IN ORANGE COUNTY ON ROUTE 39 AT VARIOUS LOCATIONS AND ON ROUTE 90 AT PLACENTIA AVENUE<br>MODIFY SIGNAL, ADD SAFETY LIGHTING,                                  | CALIFORNIA PROFESSIONAL ENGINEERING, INC.<br>19062 SAN JOSE AVENUE<br>LA PUENTE CA 91748<br>(626)810-1338 | NAJM, ELIE /CE-MONAS CHAUDRY<br>6533 MARINE WAY, T#2<br>IRVINE, CA 92618<br>(949)279-8826             | \$1,515,680<br>\$273,752<br>\$82,053      | 10/02/19<br>10/25/19<br>01/13/21   | 40%<br>18%                  |
| 12-ORA-39-9.8/10.5<br>12-0H2704<br>ACNH-P039-(31E)<br>--()   |                  | IN ORANGE COUNTY IN STANTON FROM 0.1 MI SOUTH OF BEVER PLACE TO 0.1 MI NORTH OF STANTON STORM CHANNEL<br>REHABILITATE DRAINAGE SYSTEMS,                       | SPECTRUM CONSTRUCTION GROUP, INC.<br>32 EDELMAN<br>IRVINE CA 92618<br>(949)299-1400                       | WU, ADRIAN<br>15700 TUSTIN VILLAGE WAY #3<br>TUSTIN, CA 92780<br>(949)279-8488                        | \$1,929,168<br>\$964,008<br>\$86,221      | 11/01/16<br>11/28/16<br>12/31/20   | 52%<br>50%                  |
| 12-ORA-39-15.2/15.9<br>12-0F9704                             |                  | IN ORANGE COUNTY IN BUENA PARK FROM AUTO CENTER DRIVE TO CRAIG AVE<br>REHABILITATE DRAINAGE SYSTEMS,  | SULLY-MILLER CONTRACTING COMPANY<br>135 S. STATE COLLEGE BLVD.<br>BREA CA 92821<br>(714)578-9600          | BERRIOS,JOSE /CE-FARID ZOKAI<br>15700 TUSTIN VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)279-8502         | \$1,645,000<br>\$145,361<br>\$131,386     | 05/14/20<br>06/19/20<br>09/07/21   | 10%<br>9%                   |
| 12-ORA-39-19.0/22.6<br>12-0R8804<br>ACST-P039-(039)E<br>--() |                  | IN ORANGE COUNTY IN LA HABRA FROM WESTRIDGE PLAZA NORTH TO HARBOR BOULEVARD<br>RESURFACE HIGHWAY WITH RHMA, ADA   | SULLY-MILLER CONTRACTING COMPANY<br>135 S. STATE COLLEGE BLVD.;<br>BREA CA 92821<br>(714)578-9600         | BERRIOS,JOSE /-CE FARID ZOKAI<br>15700 TUSTIN VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)279-8502        | \$3,031,250<br>\$2,512,099<br>\$1,627,499 | 05/15/20<br>06/19/20<br>10/27/20   | 61%<br>83%                  |
| 12-ORA-39-19.4/19.4<br>12-0Q2904<br>SNHG-P039-(037)E<br>--() |                  | IN LA HABRA AT FASHION SQUARE LANE.<br>INSTALL SIGNAL MODIFICATION, SAFETY  | CALPROMAX ENGINEERING INC.<br>14731 FRANKLIN AVE STE A<br>TUSTIN CA 92780<br>(714)573-4599                | SIDHU, GAGANDEEP/CE-MO ESSAYLI<br>6533 MARINE WAY,<br>TRAILER #2<br>IRVINE, CA 92618<br>(949)279-8466 | \$409,295<br>\$25,680<br>\$4,180          | 07/25/19<br>08/12/19<br>12/17/20   | 28%<br>6%                   |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 12**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message           |
|--|------------------|--|--|---|---|------------------------------------|--------------------------------|
| 12-ORA-55-2.0/4.8<br>12-0Q8404<br>HSST-P055-(062)E<br>--()   |                  | IN ORANGE COUNTY IN COSTA MESA FROM 19TH STREET TO 0.1 MILE NORTH OF ROUTE 73/55 SEPARATION<br>REPLACE BRIDGE MOUNTED SIGNS,                                 | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br>IRVINE CA 92606<br>(949)252-0441     | LUNA, FRANKLIN/CE-<br>JAVAHERNESHAN<br>3251 1/4 UNIVERSITY DRIVE, #2<br>IRVINE, CA 92612<br>(562)449-7999 | \$521,583<br>\$48,913<br>\$48,913       | 05/26/20<br>06/18/20<br>05/06/21   | 15%<br>9%                      |
| 12-ORA-55-5.5/6.3<br>12-0Q6604                               |                  | IN SANTA ANA, ON SB SR-55 TO SB I-405 AND NB SR-55 TO SB I-405 RAMP CONNECTORS<br>COLD PLANE AC PAVEMENT, SHOULDER,  | BEADOR CONSTRUCTION COMPANY, INC.<br>26320 LESTER CIRCLE;<br>CORONA CA 92883<br>(951)674-7352                              | PHAM, DAT -CE ADRIAN WU<br>15700 TUSTIN VILLAGE WAY #3<br>TUSTIN, CA 92780<br>(949)279-8586               | \$2,201,699<br>\$1,875,220<br>\$397,835 | 08/01/19<br>08/23/19<br>12/01/20   | 71%<br>84%                     |
| 12-ORA-55-13.2/17.8<br>12-0N5304<br>ACNH-P055-(063)E<br>--() |                  | IN ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.5 MILE NORTH OF EAST LA VETA AVENUE OC TO ROUTE 55/91 SEPARATION<br>RELOCATE FACILITIES AWAY FROM              | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A;<br>SANTA ANA CA 92705<br>(714)641-4730                              | JOUBEEN, JAY/CE-<br>M.JAVAHERNESHAN<br>3251 1/4 UNIVERSITY DRIVE, #2<br>IRVINE, CA 92612<br>(949)279-8638 | \$1,242,063<br>\$31,500<br>\$31,500     | 07/21/20<br>08/14/20<br>08/31/21   | 4%<br>3%                       |
| 12-ORA-55-17.2/17.2<br>12-0P7204<br>HSNH-X059-(078)<br>--()  |                  | IN ORANGE COUNTY ON ROUTE 55 AT SOUTH BOUND LINCOLN AVENUE OFF RAMP AND ON ROUTE 91 AT EAST BOUND TUSTIN AVENUE OFF RAMP.<br>HFST OVERLAY, SAFETY LIGHTING,  | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIRCLE WES<br>IRVINE CA 92606<br>(949)252-0441 | JOUBEEN, JAY<br>3251 1/4 UNIVERSITY DRIVE<br>IRVINE, CA 92612<br>(949)279-8638                            | \$950,744<br>\$912,447<br>\$1,440       | 10/11/18<br>11/08/18<br>07/07/21   | 100%<br>92%<br>OVER RUN        |
| 12-ORA-57-12.3/15.2<br>12-0F04A4<br>HB4N                     |                  | IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE SOUTH OF KATELLA AVENUE HIGHWAY REPLACEMENT PLANTING   | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A<br>SANTA ANA CA 92705<br>(714)641-4700                               | BILL GILCHRIST/JOHN NOWAK<br>15700 TUSTIN VILLAGE WAY, #4<br>TUSTIN, CA 92780<br>(949)279-8511            | \$1,652,778<br>\$1,562,544<br>\$2,460   | 09/19/17<br>10/13/17<br>06/17/21   | 0%<br>0%<br>PLANT EST<br>SATIS |
| 12-ORA-57-16.2/20.9<br>12-0F03U4<br>HB4N                     |                  | IN ORANGE COUNTY FROM 0.2 MILE SOUTH OF ORANGETHORPE AVENUE UNDERCROSSING IN PLACENTIA TO LAMBERT ROAD UNDERCROSSING IN BREA<br>HIGHWAY REPLACEMENT PLANTING | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A<br>SANTA ANA CA 92705<br>(714)641-4730                               | NOWAK, JOHN<br>15700 TUSTIN VILLAGE WAY, T4<br>TUSTIN, CA 92780<br>(949)279-8511                          | \$1,505,443<br>\$1,235,347<br>\$1,940   | 02/15/18<br>03/09/18<br>05/11/22   | 0%<br>0%<br>PLANT EST<br>SATIS |

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20

District 12

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month        | Awarded Approved Est Comp Accepted | %Time % Work Message  |
|--|------------------|---|--|---|---|------------------------------------|-----------------------|
| 12-ORA-57-20.3/21.6<br>12-0C1104<br>EPNH-P057-(067)E<br>--() |                  | IN ORANGE CO, IN BREA, ON ROUTE 57 FROM 0.6 MILE SOUTH TO 0.7 MILE NORTH OF LAMBERT ROAD UC RECONFIG NB RAMPS, CONST OF LOOP  | SECURITY PAVING COMPANY, INC.<br>3075 TOWNSGATE ROAD, STE 200<br>WESTLAKE VILLAGE, CA 91361<br>(818)362-9200 | NGUYEN, IRVIN/CE-<br>MERKWAN, K<br>3350 E BIRCH STREET,<br>STE 250<br>BREA, CA 92821<br>(949)279-8590 | \$49,177,438<br>\$20,790,610<br>\$958,544 | 04/19/19<br>05/13/19<br>01/04/22   | 43%<br>42%            |
| HE11   |                  |   |  |   |   |                                    |                       |
| 12-ORA-73-23.7/24.1<br>12-0N8604<br>HSNH-P037-(140)E<br>--() |                  | IN ORANGE COUNTY, IN NEWPORT, FROM 0.3 MILE NORTH OF BISON AVENUE TO 0.3 MILE SOUTH OF UNIVERSITY DRIVE WIDEN EXISTING LANE FROM ONE TO TWO                         | BEADOR CONSTRUCTION COMPANY, INC.<br>26320 LESTER CIRCLE;<br>CORONA CA 92883<br>(951)674-7352                | JOUBEEN, JAY/CE-<br>JAVAHERNESHAN<br>3251 1/4 UNIVERSITY DRIVE<br>IRVINE, CA 92612<br>(949)279-8638   | \$6,700,400<br>\$0<br>\$0                 | 06/25/20<br>07/23/20<br>09/29/22   | 0%<br>0%<br>SUSPENDED |
| 12-ORA-74-.1/1.8<br>12-0M0904<br>HB71                        |                  | IN ORANGE COUNTY AT VARIOUS LOCATIONS, IN SAN JUAN CAPISTRANO FROM 0.1 MILE EAST OF I-5/SR-74 INTERCHANGE TO 0.3 MILE WEST OF SAN RECONSTRUCT THE ADA FACILITIES TO | HIGHLAND CONSTRUCTION, INC.<br>133 N. PIXLEY STREET;<br>ORANGE CA 92868<br>(714)538-5156                     | JOUBEEN, JAY<br>3251 1/4 UNIVERSITY DRIVE<br>IRVINE, CA 92612<br>(949)950-5035                        | \$1,506,298<br>\$1,588,739<br>\$0         | 11/12/19<br>11/26/19<br>04/29/21   | 44%<br>98%            |
| 12-ORA-74-2.9/5.1<br>12-0L7224<br>HSNH-P074-(068)E<br>--()   |                  | IN ORANGE COUNTY IN THE CITY OF SAN JUAN CAPISTRANO ON ROUTE 74 FROM EAST OF ANTO PE FOR MITIGATION PLANTING FOR  | DIVERSIFIED LANDSCAPE CO.<br>21730 BUNDY CANYON ROAD;<br>WILDOMAR CA 92595<br>(951)245-1686                  | NADERI, ARSALAN<br>6521 MARINE WAY T#1<br>IRVINE, CA 92618<br>(949)279-8447                           | \$618,640<br>\$244,843<br>\$11,648        | 04/10/19<br>05/01/19<br>05/22/23   | 32%<br>40%            |
| 12-ORA-90-2.6/5.1<br>12-0P5804                               |                  | IN ORANGE COUNTY IN FULLERTON AND BREA FROM HARBOR BLVD. TO RANDOLPH AVE.<br>COLD PLANE AND OVERLAY PAVEMENT,   | RJ NOBLE<br>15505 EAST LINCOLN AVE;<br>ORANGE CA 92865<br>(714)637-1550                                      | NGUYEN, IRVIN/CE-<br>MERKWAN, K<br>3350 E BIRCH STREET,<br>STE 250<br>BREA, CA 92821<br>(949)279-8590 | \$3,426,858<br>\$0<br>\$0                 | 06/19/20<br>07/10/20<br>04/19/21   | 0%<br>0%              |
| 12-ORA-90-4.0/4<br>12-0Q4204<br>SNHG-P090-(017)E<br>--()     |                  | IN ORANGE COUNTY IN BREA AT BERRY STREET AND JASMINE DRIVE MODIFY SIGNAL, INSTALL LIGHTS,   | CROSSTOWN ELECTRICAL & DATA, INC.<br>5454 DIAZ STREET;<br>IRWINDALE CA 91706<br>(626)813-6693                | NAJM, ELIE/CE-MONAS<br>CHAUDRY<br>3350 E. BIRCH STREET,<br>#250<br>BREA, CA 92821<br>(949)279-8826    | \$434,983<br>\$0<br>\$0                   | 06/11/20<br>07/02/20               | 0%<br>0%              |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 12**

| Location Contract Fed Aid Pgm Code                           | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month       | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|--|--|------------------------------------|----------------------|
| 12-ORA-91-.9/5.4<br>12-0C5714                                |                  | IN ORANGE COUNTY IN ANAHEIM AND FULLERTON FROM 0.3 MILES WEST OF BROOKHURST STREET UNDERCROSSING TO 0.2 MILES EAST OF STATE COLLE REPLACEMENT HIGHWAY PLANTING               | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A<br>SANTA ANA CA 92705<br>(714)641-4730  | BILL GILCHRIST/JOHN NOWAK<br>15700 TUSTIN VILLAGE WAY T#4<br>TUSTIN, CA 92780<br>(949)279-8511             | \$1,446,370<br>\$1,410,087<br>\$5,468    | 03/20/17<br>04/06/17<br>11/16/20   | 100%<br>97%          |
| HE13   |                  |  |   |  |  |                                    |                      |
| 12-ORA-91-9.8/18.9<br>12-0N3204<br>ACNH-P091-(148)E<br>--()  |                  | IN ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 0.3 MILE WEST OF LAKEVIEW AVENUE OVERCROSSING TO RIVERSIDE COUNTY LINE<br>CAPM PAVEMENT PRESERVATION                        | ACME CONCRETE PAVING INC<br>4124 E BROADWAY AVE<br>SPOKANE WA 99202<br>(509)242-1234          | PHAM, DAT /CE-ADRIAN WU<br>15700 TUSTIN VILLAGE WAY, #3<br>TUSTIN, CA 92780<br>(949)279-8586               | \$9,801,342<br>\$220,248<br>\$0          | 11/07/19<br>12/04/19<br>11/19/21   | 8%<br>2%             |
| HA23   |                  |  |   |  |  |                                    |                      |
| 12-ORA-91-12.5/13.9<br>12-0N4904                             |                  | IN ORANGE COUNTY IN ANAHEIM FROM 1.0 MILE EAST OF ROUTE 91/90 SEPERATION TO 0.5 MILE WEST OF WEIR CANYON ROAD UNDERCROSSING<br>REHABILITATE COMMERCIAL VEHICLE               | SPECTRUM CONSTRUCTION GROUP, INC.<br>16 GOODYEAR STE 140;<br>IRVINE CA 92618<br>(949)299-1400 | PHAM, DAT /CE-ADRIAN WU<br>15700 TUSTIN VILLAGE WAY, #3<br>TUSTIN, CA 92780<br>(949)279-8586               | \$5,452,542<br>\$2,481,224<br>\$89,547   | 12/18/19<br>01/22/20<br>10/15/20   | 37%<br>45%           |
| 12-ORA-91-13.4/14.1<br>12-0N2704                             |                  | RTE 91 PERALTA WB WEIGH STATION. RENEW AND UPGRADE PERALTA WB WEIGH  | SPECTRUM CONSTRUCTION GROUP, INC.<br>32 EDELMAN<br>IRVINE CA 92618<br>(949)299-1400           | BILIG/JAYJ/F.LUNA/CE-MAJID J.<br>3251 1/4 UNIVERSITY DRIVE T#2<br>IRVINE, CA 92612<br>(949)279-8638        | \$6,195,629<br>\$6,070,392<br>\$22,576   | 10/18/18<br>11/08/18<br>06/04/21   | 57%<br>98%           |
| HB4N   |                  |  |   |  |  |                                    |                      |
| 12-ORA-91-42.3/42.3<br>12-0S4604                             |                  | IN ORANGE COUNTY, ON STATE ROUTE I-5 SOUTH TO ROUTE 091 EAST CONNECTOR AT PM 42.30 REMOVE/REPLACE 2 FAILED BRIDGE EXPNS JSA DIR'S O COMPLETELY REMOVE EXISTING FAILED BR JAU | POWELL CONSTRUCTORS INC<br>8555 BANANA AVENUE<br>FONTANA CA 92335<br>(909)356-6880            | RAMANATHAN,KUGAN/CE-J.IRAHOLA<br>3251 1/4 UNIVERSITY DRIVE, TRAILER #3<br>IRVINE CA 92612<br>(949)769-1404 | \$1,085,000<br>\$0<br>\$0                | 05/15/20<br>05/19/20<br>12/20/20   | 0%<br>0%             |
| 20.20<br>201130  |                  |  |   |  |  |                                    |                      |
| 12-ORA-133-3.9/13.6<br>12-0N6604<br>HSNH-P133-(016)E<br>--() |                  | IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM 0.1 MILE SOUTH OF ROUTE 73/133 SEPARATION TO ROUTE 133/241 SEPARATION<br>REPLACE DAMAGED AND OUTDATED MBGR,                 | CHUMO CONSTRUCTION INC<br>14425 JOANBRIDGE STREET;<br>BALDWIN PARK CA 91706<br>(626)960-9502  | FRANCIS, OSAMA/CE-MERKWAN, K<br>3251 1/4 UNIVERSITY DRIVE<br>IRVINE, CA 92612<br>(213)220-9669             | \$10,316,498<br>\$1,151,061<br>\$494,695 | 01/16/20<br>02/13/20<br>08/12/21   | 11%<br>11%           |
| SHOPP  |                  |  |   |  |  |                                    |                      |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/20**

**District 12**

| Location Contract Fed Aid Pgm Code                            | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month      | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|--|---|------------------------------------|----------------------|
| 12-ORA-133-8.3/10.1<br>12-0R8904<br>ACST-X059-(081)E<br>--()  |                  | IN ORANGE COUNTY IN IRVINE ROUTE 133/405 SEP TO MARINE WAY UC<br>RESURFACE MAINLINE / CONNECTORS   | ALL AMERICAN ASPHALT<br>PO BOX 2229<br>CORONA CA 92878<br>(951)736-7600   | YACOUB, MOHAMAD/CE-<br>BN/PETER S.<br>6521 MARINE WAY<br>IRVINE, CA 92618<br>(949)279-8433                     | \$1,862,025<br>\$1,819,382<br>\$244,282 | 05/20/20<br>06/09/20<br>09/28/20   | 90%<br>98%           |
| 12-ORA-241-14.5/25<br>12-0Q7004<br>HSST-P241-(008)E<br>--()   |                  | IN ORANGE COUNTY IN IRVINE, LAKE FOREST, MISSION VIEJO AND RANCHO SANTA MARGARITA ON ROUTE 241 FROM OSO PARKWAY TO PORTOLA PARKWAY<br>INSTALL MGS AND CRASH CUSHIONS | PETERSON-CHASE GENERAL<br>ENGINEERING CONSTRUCTION, INC.<br>16351 CONSTRUCTION CIR W;<br>IRVINE CA 92606<br>(949)252-0441 |  | \$928,056<br>\$0<br>\$0                 | 05/22/20<br>06/18/20               | 0%<br>0%             |
| 12-ORA-241-16.0/38.8<br>12-0R5204                             |                  | IN ORANGE COUNTY IN RANCHO SANTA MARGARITA, MISSION VIEJO, LAKE FOREST, ORANGE & ANAHEIM AT VARIOUS LOCATIONS, FROM WILDLIFE UC TO METHACRYLATE DECK SEAL TREATMENT  | SPECTRUM CONSTRUCTION GROUP, INC.<br>16 GOODYEAR STE 140;<br>IRVINE CA 92618<br>(949)299-1400                             | RAMADAN, KIFAH/CE-JOHN<br>HONG<br>27261 LAS RAMBLAS RD,<br>STE 160<br>MISSION VIEJO, CA 92691<br>(949)279-8625 | \$2,016,391<br>\$1,362,958<br>\$334,146 | 02/07/20<br>03/17/20<br>10/15/20   | 84%<br>66%           |
| 12-ORA-241-23.1/23.1<br>12-0Q8104<br>HSST-P241-(007)E<br>--() |                  | IN LAKE FOREST, ON ROUTE 241 NORTHBOUND OFF TO ALTON PARKWAY<br>CONSTRUCT RETAINING WALLS, CURB  | RSB GROUP, INC.<br>20331 LAKE FOREST DR. STE C13<br>LAKE FOREST CA 92630<br>(949)454-1999                                 | NGUYEN, IRVIN -/CE<br>K.MERKWAN<br>3350 EAST BIRCH<br>STREET, #250<br>BREA, CA 92821<br>(949)279-8590          | \$888,784<br>\$176,408<br>\$175,963     | 06/11/19<br>07/03/19<br>03/22/21   | 11%<br>20%           |
| 12-ORA-405-5.6/5.6<br>12-0P4004<br>SIMG-405 -(013)E<br>--()   |                  | IN ORANGE COUNTY IN IRVINE ON ROUTE 405 AT CULVER DRIVE OVERCROSSING<br>ADA AND SIGNAL MODIFICATION  | CHUMO CONSTRUCTION INC<br>14425 JOANBRIDGE STREET;<br>BALDWIN PARK CA 91706<br>(626)960-9502                              | SIDHU, GAGANDEEP/CE-MO<br>ESSAYLI<br>6533 MARINE WAY,<br>TRAILER #2<br>IRVINE, CA 92618<br>(949)279-8466       | \$1,133,649<br>\$0<br>\$0               | 06/11/20<br>07/02/20<br>07/15/21   | 0%<br>0%             |
| 12-ORA-405-7.3/10<br>12-0N5204                                |                  | IN ORANGE COUNTY IN IRVINE FROM VON KARMAN AVE. OC TO 0.1 MILE NORTH OF MACARTHUR BLVD. AND IN COSTA MESA FROM SANTA ANA DELPHI CH<br>RELOCATE FACILITIES AWAY FROM  | ACCU CONSTRUCTION, INC.<br>2098 S. GRAND AVE. SUITE A;<br>SANTA ANA CA 92705<br>(714)641-4730                             | NOWAK, JOHN<br>3251 1/4 UNIVERSITY<br>DRIVE #2<br>IRVINE, CA 92612<br>(949)279-8511                            | \$1,477,699<br>\$802,345<br>\$232,418   | 02/24/20<br>03/20/20<br>05/13/22   | 18%<br>54%           |

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/20**

**District 12**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan          | Description<br>Type Of Work | Contractor                | Resident<br>Engineer | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Approved<br>Est Comp<br>Accepted | %Time<br>% Work<br>Message |
|---|------------------------------|-----------------------------|---------------------------|----------------------|--|---|----------------------------|
| <b>Totals:</b>                              | <b>Authorized Final Amt:</b> | <u>\$450,215,033</u>        | <b>Completed to Date:</b> | <u>\$156,412,735</u> | <b>Work This Month:</b>                  | <u>\$13,529,755</u>                         |                            |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>      | <b>Contract</b> | <b>Page</b> |
|------------------------|-----------------|-------------|
| 01-DN-101-8.2/8.7      | 01-0B0904       | 1           |
| 01-DN-101-12.5/15.5    | 01-0G1004       | 1           |
| 01-DN-101-14.8/15.1    | 01-0H7004       | 1           |
| 01-DN-101-39.8/39.8    | 01-0F3104       | 1           |
| 01-DN-101-/15.5        | 01-0H6904       | 1           |
| 01-DN-199-6.5/36.3     | 01-488014       | 1           |
| 01-DN-199-10.2/10.7    | 01-0G1304       | 2           |
| 01-DN-199-33.4/33.8    | 01-0C4704       | 2           |
| 01-DN-199-335.0/33.9   | 01-0J5704       | 2           |
| 01-HUM-36-314.0/0      | 01-0J1704       | 2           |
| 01-HUM-96-22.9/0       | 01-0F0804       | 2           |
| 01-HUM-101-23.0/102.3  | 01-0K7104       | 2           |
| 01-HUM-101-78.0/79.8   | 01-0E68U4       | 3           |
| 01-HUM-101-79.9/86.3   | 01-0C9704       | 3           |
| 01-HUM-101-80.1/84.3   | 01-0F2204       | 3           |
| 01-HUM-101-81.1/85     | 01-0C9304       | 3           |
| 01-HUM-101-84.4/84.8   | 01-0E0004       | 3           |
| 01-HUM-101-87.8/90.1   | 01-0J5104       | 3           |
| 01-HUM-101-88.3/88.3   | 01-0E6504       | 4           |
| 01-HUM-101-95.0/97     | 01-0J6704       | 4           |
| 01-HUM-101-102.9/105.2 | 01-0C4404       | 4           |
| 01-HUM-101-124.5/0     | 01-0F9604       | 4           |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 01-HUM-101-530.0/54  | 01-0K0804       | 4           |
| 01-HUM-101-595.0/0   | 01-0K4204       | 4           |
| 01-HUM-101-17.9/87.8 | 01-0E7704       | 5           |
| 01-HUM-101-39.2/48.3 | 01-0F3604       | 5           |
| 01-HUM-255-6.0/7.6   | 01-3660U4       | 5           |
| 01-HUM-299-8.5/9     | 01-0J8004       | 5           |
| 01-HUM-299-20.5/30.2 | 01-0F4604       | 5           |
| 01-HUM-299-16.1/26.6 | 01-0E0304       | 5           |
| 01-HUM-999-/0        | 01-0A1204       | 6           |
| 01-HUM-999-/0        | 01-0J1904       | 6           |
| 01-LAK-20-8.3/13.4   | 01-0J4904       | 6           |
| 01-LAK-20-28.4/28.4  | 01-0G7004       | 6           |
| 01-LAK-20-31.1/31.8  | 01-0C8104       | 6           |
| 01-LAK-29-12.7/14.5  | 01-0E7204       | 6           |
| 01-LAK-29-17.7/20.7  | 01-0E7304       | 7           |
| 01-LAK-29-28.5/31.6  | 01-2982U4       | 7           |
| 01-LAK-175-25.0/27.5 | 01-0A0404       | 7           |
| 01-MEN-1-14.8/0      | 01-0J6504       | 7           |
| 01-MEN-1-15.0/41.8   | 01-0H9704       | 7           |
| 01-MEN-1-24.9/62.1   | 01-0J5304       | 7           |
| 01-MEN-1-59.2/0      | 01-0J0104       | 8           |
| 01-MEN-1-62.1/78.9   | 01-362704       | 8           |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>      | <b>Contract</b> | <b>Page</b> |
|------------------------|-----------------|-------------|
| 01-MEN-1-75.5/76.5     | 01-0G4504       | 8           |
| 01-MEN-1-/15           | 01-0F4404       | 8           |
| 01-MEN-20-16.8/17.2    | 01-0E8604       | 8           |
| 01-MEN-20-33.6/34.6    | 01-0J5204       | 8           |
| 01-MEN-101-3.7/5.3     | 01-0B5004       | 9           |
| 01-MEN-101-36.0/38     | 01-0J7104       | 9           |
| 01-MEN-101-104.7/105.3 | 01-0G6504       | 9           |
| 01-MEN-101-374.0/40    | 01-0J1604       | 9           |
| 01-MEN-101-.1/9.6      | 01-466304       | 9           |
| 01-MEN-128-1.0/10      | 01-0J7604       | 9           |
| 01-MEN-128-427.0/0     | 01-0J8504       | 10          |
| 01-VAR-101-84.0/85.5   | 01-0H1204       | 10          |
| 01-VAR--/0             | 01-0G0504       | 10          |
| 01-VAR--/0             | 01-0J3704       | 10          |
| 01-VAR--/0             | 01-0J2004       | 10          |
| 01-VAR--/0             | 01-0J1804       | 10          |
| 02-BUT-70-29.7/48      | 02-0H5604       | 11          |
| 02-BUT-70-41.9/42.3    | 02-0H9004       | 11          |
| 02-LAS-36-6.0/14.6     | 02-4E46U4       | 11          |
| 02-LAS-36-/0           | 02-1J9004       | 11          |
| 02-LAS-139-43.0/53     | 02-0J1304       | 11          |
| 02-LAS-299-18.5/25.6   | 02-4E4504       | 12          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 02-LAS-299-25.6/25.6 | 02-1H1104       | 12          |
| 02-LAS-395-61.2/98.8 | 02-1J1804       | 12          |
| 02-LAS-395-114.5/119 | 02-0J1904       | 12          |
| 02-MOD-299-.5/0      | 02-4F2104       | 12          |
| 02-PLU-70-14.9/0     | 02-1C7504       | 12          |
| 02-PLU-70-31.8/31.8  | 02-0H8004       | 13          |
| 02-PLU-70-33.1/42.1  | 02-0J1104       | 13          |
| 02-PLU-70-/0         | 02-3H8104       | 13          |
| 02-SHA-5-4.9/5.1     | 02-4H1504       | 13          |
| 02-SHA-5-56.6/67     | 02-4G41U4       | 13          |
| 02-SHA-5-546.0/54.6  | 02-1J7204       | 13          |
| 02-SHA-5-3.8/11.7    | 02-4C40V4       | 14          |
| 02-SHA-5-31.0/31.7   | 02-4G5804       | 14          |
| 02-SHA-5-32.0/32.3   | 02-1H3904       | 14          |
| 02-SHA-5-/67         | 02-4F5104       | 14          |
| 02-SHA-36-4.0/8      | 02-0J1504       | 14          |
| 02-SHA-44-51.6/52.2  | 02-2H9904       | 14          |
| 02-SHA-44-59.4/59.8  | 02-4F2004       | 15          |
| 02-SHA-273-4.4/12.3  | 02-2H9704       | 15          |
| 02-SHA-299-20.2/23.3 | 02-0J1804       | 15          |
| 02-SHA-299-999.0/0   | 02-4H1304       | 15          |
| 02-SHA-910-/0        | 02-3H5704       | 15          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 02-SIS-5-15.3/16.5   | 02-4F5404       | 15          |
| 02-SIS-5-57.5/59.6   | 02-2H8904       | 16          |
| 02-SIS-89-3.2/0      | 02-4G6304       | 16          |
| 02-SIS-89-7.0/14     | 02-0J1204       | 16          |
| 02-SIS-96-23.4/54.5  | 02-4C1504       | 16          |
| 02-SIS-96-32.2/82.7  | 02-1H0904       | 16          |
| 02-SIS-96-369.0/37.2 | 02-0J7204       | 16          |
| 02-SIS-96-7.3/15.9   | 02-4F6004       | 17          |
| 02-SIS-96-/0         | 02-0J1404       | 17          |
| 02-SIS-96-/0         | 02-2E4804       | 17          |
| 02-SIS-97-11.5/17.1  | 02-4H2604       | 17          |
| 02-TEH-5-25.4/25.4   | 02-4F5904       | 17          |
| 02-TEH-36-1.1/37     | 02-4G5604       | 17          |
| 02-TEH-36-26.6/27.6  | 02-2H6304       | 18          |
| 02-TEH-36-40.3/42.1  | 02-4G5404       | 18          |
| 02-TEH-36-87.0/87.8  | 02-0H3904       | 18          |
| 02-TEH-36-87.8/89.1  | 02-1H74U4       | 18          |
| 02-TEH-99-12.0/12.6  | 02-1H3204       | 18          |
| 02-TRI-3-32.0/63.8   | 02-4H2404       | 18          |
| 02-TRI-36-26.7/27.1  | 02-4F8604       | 19          |
| 02-TRI-36-34.7/35.3  | 02-2H0504       | 19          |
| 02-TRI-299-1.9/2.3   | 02-4G5004       | 19          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 02-TRI-299-2.0/33    | 02-0J2204       | 19          |
| 02-TRI-299-10.9/43.3 | 02-0H69U4       | 19          |
| 02-TRI-299-/0        | 02-4G6104       | 19          |
| 02-VAR--/0           | 02-1J2404       | 20          |
| 02-VAR--/0           | 02-4F7804       | 20          |
| 03-BUT-5-/0          | 03-0H4104       | 20          |
| 03-BUT-32-8.8/9.6    | 03-4F8004       | 20          |
| 03-BUT-32-/37.7      | 03-4H8304       | 21          |
| 03-BUT-70-5.6/9.1    | 03-3H72U4       | 21          |
| 03-BUT-70-13.4/18.9  | 03-0H6804       | 21          |
| 03-BUT-70-/0         | 03-1J2004       | 21          |
| 03-BUT-99-13.2/45.9  | 03-0H3304       | 21          |
| 03-BUT-162-12.6/15.6 | 03-1G6604       | 21          |
| 03-BUT-162-16.4/16.4 | 03-2F5204       | 22          |
| 03-COL-5-24.3/24.3   | 03-4F4304       | 22          |
| 03-COL-5-24.4/24.5   | 03-2H5504       | 22          |
| 03-COL-16-.5/6.7     | 03-1G6204       | 22          |
| 03-COL-20-31.8/32.8  | 03-2F9804       | 22          |
| 03-ED-50-18.5/24.2   | 03-4E62U4       | 22          |
| 03-ED-50-18.8/28.8   | 03-1G4204       | 23          |
| 03-ED-50-33.8/34.2   | 03-3H4504       | 23          |
| 03-ED-50-67.3/0      | 03-3F5304       | 23          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 03-ED-50-28.5/31.2  | 03-0H3414       | 23          |
| 03-ED-50-/80.4      | 03-0H5204       | 23          |
| 03-ED-193-19.3/24.7 | 03-1G2504       | 23          |
| 03-NEV-49-2.0/2.5   | 03-3H6404       | 24          |
| 03-NEV-49-8.3/8.7   | 03-3H6504       | 24          |
| 03-NEV-80-1.2/9.4   | 03-4F6004       | 24          |
| 03-NEV-80-29.1/29.4 | 03-3F2504       | 24          |
| 03-NEV-80-58.8/58.8 | 03-1G1504       | 24          |
| 03-NEV-80-12.2/13.3 | 03-1J0304       | 24          |
| 03-NEV-89-21.5/.5   | 03-1G6504       | 25          |
| 03-NEV-174-3.0/3.9  | 03-4F3704       | 25          |
| 03-PLA-49-3.1/7.5   | 03-2F3404       | 25          |
| 03-PLA-65-12.9/13.1 | 03-4H5604       | 25          |
| 03-PLA-80-.3/.3     | 03-4H1104       | 25          |
| 03-PLA-80-31.5/36.8 | 03-1E0504       | 25          |
| 03-PLA-80-46.3/53.4 | 03-0G9804       | 26          |
| 03-PLA-80-68.5/69.8 | 03-1G5804       | 26          |
| 03-SAC-5-.2/34.3    | 03-4F6404       | 26          |
| 03-SAC-5-9.7/24.9   | 03-0H10U4       | 26          |
| 03-SAC-5-33.8/33.8  | 03-4F5804       | 26          |
| 03-SAC-5-/0         | 03-4H0204       | 26          |
| 03-SAC-12-.6/.6     | 03-2H6404       | 27          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 03-SAC-50-2.6/3.8    | 03-1F1904       | 27          |
| 03-SAC-50-23.0/L2.3  | 03-1J6104       | 27          |
| 03-SAC-50-.2/6.1     | 03-0H08U4       | 27          |
| 03-SAC-50-/0         | 03-1J0804       | 27          |
| 03-SAC-80-15.0/17.2  | 03-0H5304       | 27          |
| 03-SAC-99-4.5/5.5    | 03-3F5404       | 28          |
| 03-SAC-99-7.1/9.4    | 03-0F2864       | 28          |
| 03-SAC-99-7.1/9.4    | 03-0F2834       | 28          |
| 03-SAC-99-7.1/9.4    | 03-0F2844       | 28          |
| 03-SAC-99-11.8/21.6  | 03-0H4804       | 28          |
| 03-SAC-99-32.1/32.1  | 03-4F1004       | 28          |
| 03-SAC-160-20.9/45   | 03-3F0904       | 29          |
| 03-SAC-160-3.9/L3.9  | 03-2H0804       | 29          |
| 03-SIE-49-9.2/24.7   | 03-4H1004       | 29          |
| 03-SIE-49-44.1/44.4  | 03-3H4004       | 29          |
| 03-SUT-20-5.0/11.3   | 03-1A9204       | 29          |
| 03-SUT-99-28.0/30.6  | 03-1G7004       | 29          |
| 03-SUT-99-39.2/41.4  | 03-3F99U4       | 30          |
| 03-SUT-99-313.0/31.3 | 03-1J2104       | 30          |
| 03-VAR-12-/.4        | 03-4H6904       | 30          |
| 03-VAR-70-14.0/14.7  | 03-1J1904       | 30          |
| 03-VAR-149-/5.3      | 03-0J3504       | 30          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 03-VAR-999-/0        | 03-4H9504       | 30          |
| 03-VAR--/0           | 03-0J1004       | 31          |
| 03-VAR--/0           | 03-1J0904       | 31          |
| 03-VAR--/0           | 03-1G4904       | 31          |
| 03-VAR--/0           | 03-0H4004       | 31          |
| 03-VAR--/0           | 03-2H57U4       | 31          |
| 03-VAR--/0           | 03-0H5404       | 31          |
| 03-VAR--/0           | 03-0H4204       | 32          |
| 03-YOL-80-11.1/11.7  | 03-0F2504       | 32          |
| 03-YOL-275-13.0/0    | 03-3F5504       | 32          |
| 03-YOL-505-.3/3.6    | 03-1G8204       | 32          |
| 03-YOL-505-4.0/6.6   | 03-1G8304       | 32          |
| 03-YOL-505-10.0/21.7 | 03-1G5204       | 32          |
| 03-YUB-20-1.6/3.4    | 03-1G0104       | 33          |
| 03-YUB-20-8.0/10.2   | 03-2F3204       | 33          |
| 03-YUB-20-13.3/18.2  | 03-0A5704       | 33          |
| 03-YUB-20-18.1/M20.1 | 03-3F5104       | 33          |
| 03-YUB-20-/3.3       | 03-2F0804       | 33          |
| 03-YUB-49-5.6/7.2    | 03-1G5904       | 33          |
| 03-YUB-65-80.0/8     | 03-1J0704       | 34          |
| 03-YUB-70-15.5/16.5  | 03-1E0604       | 34          |
| 03-YUB-70-/0         | 03-4H1504       | 34          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 04-ALA-0-/0          | 04-1J6004       | 34          |
| 04-ALA-13-5.2/5.5    | 04-1J9904       | 34          |
| 04-ALA-13-7.5/7.5    | 04-4Q0504       | 35          |
| 04-ALA-13-10.1/10.7  | 04-2G6604       | 35          |
| 04-ALA-13-12.1/13.4  | 04-2G4824       | 35          |
| 04-ALA-13-/0         | 04-3J1104       | 35          |
| 04-ALA-13-/0         | 04-2Q0104       | 35          |
| 04-ALA-24-5.9/6.2    | 04-0AC904       | 35          |
| 04-ALA-24-59.0/6.2   | 04-1Q8404       | 36          |
| 04-ALA-80-1.8/0      | 04-014114       | 36          |
| 04-ALA-84-21.9/21.9  | 04-4Q2604       | 36          |
| 04-ALA-84-.7/6       | 04-3Q4304       | 36          |
| 04-ALA-92-4.1/5.5    | 04-2J4404       | 36          |
| 04-ALA-123-2.8/2.8   | 04-1J7004       | 36          |
| 04-ALA-185-3.2/4.9   | 04-1G9104       | 37          |
| 04-ALA-185-3.2/6.2   | 04-3J1904       | 37          |
| 04-ALA-238-/0        | 04-0P3404       | 37          |
| 04-ALA-260-1.1/1.9   | 04-0W0204       | 37          |
| 04-ALA-260-1.1/1.9   | 04-3K2004       | 37          |
| 04-ALA-580-30.8/41.5 | 04-270104       | 37          |
| 04-ALA-680-/21.9     | 04-4G1134       | 38          |
| 04-ALA-680-2.2/6.6   | 04-2537H4       | 38          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 04-ALA-680-2.4/12.4  | 04-4G0564       | 38          |
| 04-ALA-880-4.8/11.3  | 04-2J8104       | 38          |
| 04-ALA-880-11.8/27.5 | 04-4H5804       | 38          |
| 04-ALA-880-14.5/14.5 | 04-1W2104       | 38          |
| 04-ALA-880-14.7/14.7 | 04-2J3204       | 39          |
| 04-ALA-880-28.5/29.2 | 04-1A6834       | 39          |
| 04-ALA-880-28.6/28.6 | 04-1AA904       | 39          |
| 04-CC-4-23.6/25.2    | 04-2J0304       | 39          |
| 04-CC-4-24.9/27      | 04-3Q0504       | 39          |
| 04-CC-4-25.8/28.3    | 04-2J0414       | 39          |
| 04-CC-4-28.7/31      | 04-2J0424       | 40          |
| 04-CC-4-32.7/34      | 04-4Q1604       | 40          |
| 04-CC-24-.4/1        | 04-4Q3304       | 40          |
| 04-CC-24-/0          | 04-0AC704       | 40          |
| 04-CC-24-/0          | 04-0AA514       | 40          |
| 04-CC-80-/0          | 04-2J8204       | 40          |
| 04-CC-680-13.9/22.7  | 04-0K8404       | 41          |
| 04-CC-680-24.3/24.3  | 04-3A87A4       | 41          |
| 04-CC-680-/14.3      | 04-1Q9804       | 41          |
| 04-CC-680-11.0/12    | 04-0J3804       | 41          |
| 04-LAK-29-/0         | 04-0Q8504       | 41          |
| 04-MRN-0-/0          | 04-0AC804       | 41          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 04-MRN-1-8.5/10.2    | 04-2AC204       | 42          |
| 04-MRN-1-10.9/10.9   | 04-4K2404       | 42          |
| 04-MRN-1-22.8/22.8   | 04-4K8504       | 42          |
| 04-MRN-1-35.3/35.3   | 04-4K8604       | 42          |
| 04-MRN-1-/.8         | 04-2G6904       | 42          |
| 04-MRN-101-8.9/0     | 04-0Q7304       | 42          |
| 04-MRN-101-9.4/10.1  | 04-2J8404       | 43          |
| 04-MRN-101-10.6/10.8 | 04-4G8204       | 43          |
| 04-MRN-101-15.4/15.4 | 04-4G8714       | 43          |
| 04-MRN-101-18.6/27.7 | 04-264H34       | 43          |
| 04-MRN-101-/9        | 04-151614       | 43          |
| 04-NAP-29-11.4/11.4  | 04-2J1004       | 43          |
| 04-NAP-29-20.4/20.8  | 04-2594A4       | 44          |
| 04-NAP-121-20.6/20.6 | 04-2J5704       | 44          |
| 04-NAP-128-20.1/20.4 | 04-4G8404       | 44          |
| 04-NAP-128-7.4/7.4   | 04-1G4304       | 44          |
| 04-SCL-17-/3.4       | 04-2K1404       | 44          |
| 04-SCL-25-/2.6       | 04-3Q4804       | 44          |
| 04-SCL-82-9.8/10.4   | 04-4J2824       | 45          |
| 04-SCL-85-18.0/24.1  | 04-2G7304       | 45          |
| 04-SCL-87-5.2/5.2    | 04-3Q8304       | 45          |
| 04-SCL-87-7.5/9.2    | 04-3Q4404       | 45          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 04-SCL-152-7.6/M10.2 | 04-2K7504       | 45          |
| 04-SCL-152-13.2/0    | 04-2A4414       | 45          |
| 04-SCL-152-21.8/35.2 | 04-0J8004       | 46          |
| 04-SCL-152-/6.2      | 04-2A2514       | 46          |
| 04-SCL-280-1.0/1     | 04-0Q8904       | 46          |
| 04-SCL-280-11.5/20.6 | 04-3J3204       | 46          |
| 04-SCL-280-2.9/17.8  | 04-2J7504       | 46          |
| 04-SCL-680-7.6/M9.9  | 04-2537C4       | 46          |
| 04-SCL-880-2.7/2.7   | 04-3AA104       | 47          |
| 04-SF-1-6.3/6.8      | 04-3J3004       | 47          |
| 04-SF-1-/.9          | 04-4K1104       | 47          |
| 04-SF-80-5.6/7.6     | 04-3G4424       | 47          |
| 04-SF-80-5.9/6.1     | 04-1W3304       | 47          |
| 04-SF-80-7.9/7.9     | 04-1AA404       | 47          |
| 04-SF-82-/.1         | 04-4H7514       | 48          |
| 04-SF-101-1.5/2      | 04-3G6204       | 48          |
| 04-SF-101-3.2/4      | 04-3Q1204       | 48          |
| 04-SM-1-15.5/22.9    | 04-4Q0904       | 48          |
| 04-SM-1-36.0/36.6    | 04-3Q7904       | 48          |
| 04-SM-1-37.7/37.7    | 04-4Q1404       | 48          |
| 04-SM-1-38.6/39.4    | 04-1AC504       | 49          |
| 04-SM-1-39.0/39      | 04-1AA004       | 49          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 04-SM-1-/10.6        | 04-0C9304       | 49          |
| 04-SM-84-2.1/2.1     | 04-2K6604       | 49          |
| 04-SM-84-9.4/10      | 04-0J7204       | 49          |
| 04-SM-84-11.7/11.7   | 04-4Q1104       | 49          |
| 04-SM-92-11.8/11.8   | 04-0P4304       | 50          |
| 04-SM-92-14.4/18.8   | 04-3G4544       | 50          |
| 04-SM-101-/21.8      | 04-1J5694       | 50          |
| 04-SM-101-/6.6       | 04-1J5614       | 50          |
| 04-SM-280-.2/3.4     | 04-0J6704       | 50          |
| 04-SM-280-10.8/M27.4 | 04-2Q1004       | 50          |
| 04-SOL-29-/6         | 04-3Q9904       | 51          |
| 04-SOL-80-.3/1       | 04-2AC104       | 51          |
| 04-SOL-80-.5/1       | 04-2AC504       | 51          |
| 04-SOL-80-1.8/4.4    | 04-0J7104       | 51          |
| 04-SOL-80-13.9/13.9  | 04-3G6904       | 51          |
| 04-SOL-84-2.5/2.5    | 04-4Q1704       | 51          |
| 04-SOL-680-1.9/0     | 04-4J0404       | 52          |
| 04-SON-1-11.2/11.2   | 04-4Q0304       | 52          |
| 04-SON-1-15.4/15.4   | 04-3Q9304       | 52          |
| 04-SON-1-22.6/22.6   | 04-4Q1004       | 52          |
| 04-SON-1-24.2/24.2   | 04-4Q4204       | 52          |
| 04-SON-1-24.4/24.4   | 04-2J5404       | 52          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 04-SON-1-25.0/30.5   | 04-3Q3704       | 53          |
| 04-SON-12-9.5/15.3   | 04-0J6804       | 53          |
| 04-SON-12-17.7/18.2  | 04-4G2204       | 53          |
| 04-SON-12-15.5/16    | 04-264H64       | 53          |
| 04-SON-37-.3/.3      | 04-2J5004       | 53          |
| 04-SON-37-2.6/2.6    | 04-1A2104       | 53          |
| 04-SON-101-3.7/7.2   | 04-2640F4       | 54          |
| 04-SON-101-9.0/9     | 04-0J1004       | 54          |
| 04-SON-101-22.3/23.3 | 04-1Q8604       | 54          |
| 04-SON-101-32.8/54.2 | 04-0J6424       | 54          |
| 04-SON-101-/4.5      | 04-2640N4       | 54          |
| 04-SON-116-26.6/26.9 | 04-1G8404       | 54          |
| 04-SON-116-30.9/31.4 | 04-4G3804       | 55          |
| 04-SON-128-5.0/24.7  | 04-2AC004       | 55          |
| 04-SON-128-24.2/24.7 | 04-1Q8704       | 55          |
| 05-MON-0-/0          | 05-1G3104       | 55          |
| 05-MON-1-2.5/67.3    | 05-1F0804       | 56          |
| 05-MON-1-28.1/28.1   | 05-1K1604       | 56          |
| 05-MON-1-39.8/74.6   | 05-1F6804       | 56          |
| 05-MON-1-58.3/59.8   | 05-1A0004       | 56          |
| 05-MON-1-100.7/102   | 05-1C9804       | 56          |
| 05-MON-1-/0          | 05-1M6204       | 56          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 05-MON-1-/0          | 05-1G7604       | 57          |
| 05-MON-1-/0          | 05-1M7004       | 57          |
| 05-MON-68-1.6/L4.1   | 05-1C2504       | 57          |
| 05-MON-101-73.1/87.3 | 05-1F7004       | 57          |
| 05-MON-101-86.0/95.8 | 05-0N2004       | 57          |
| 05-MON-101-87.3/91.5 | 05-1C8904       | 57          |
| 05-MON-101-97.3/97.3 | 05-1M7704       | 58          |
| 05-MON-101-28.0/30.6 | 05-1F7404       | 58          |
| 05-MON-101-36.9/47.7 | 05-1F75U4       | 58          |
| 05-MON-101-91.2/99.2 | 05-0161H4       | 58          |
| 05-SB-0-/0           | 05-1G3004       | 58          |
| 05-SB-1-15.6/0       | 05-0A0504       | 58          |
| 05-SB-1-29.9/49.2    | 05-1G1304       | 59          |
| 05-SB-1-/0           | 05-1M2104       | 59          |
| 05-SB-101-1.4/4.8    | 05-0N71U4       | 59          |
| 05-SB-101-2.2/3.3    | 05-448214       | 59          |
| 05-SB-101-2.2/3.3    | 05-4482U4       | 59          |
| 05-SB-101-5.5/10.5   | 05-1K5904       | 59          |
| 05-SB-101-19.8/20.1  | 05-1M6304       | 60          |
| 05-SB-101-22.3/23    | 05-0G0714       | 60          |
| 05-SB-101-46.0/46    | 05-1N2404       | 60          |
| 05-SB-101-55.9/56.2  | 05-1F7904       | 60          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 05-SB-101-56.2/58    | 05-1E0004       | 60          |
| 05-SB-150-/2.2       | 05-1M2704       | 60          |
| 05-SB-166-.2/6.9     | 05-1M5004       | 61          |
| 05-SB-166-51.1/55    | 05-1K7904       | 61          |
| 05-SB-192-8.0/12.5   | 05-1J6604       | 61          |
| 05-SB-246-13.6/15.2  | 05-0C6414       | 61          |
| 05-SCR-1-10.2/17.5   | 05-1C85U4       | 61          |
| 05-SCR-17-.2/.5      | 05-1C6704       | 61          |
| 05-SCR-17-1.1/1.4    | 05-0Q6014       | 62          |
| 05-SCR-17-6.0/12.6   | 05-1F7604       | 62          |
| 05-SCR-17-7.4/12.4   | 05-1N2304       | 62          |
| 05-SLO-1-64.0/66.9   | 05-492824       | 62          |
| 05-SLO-1-71.5/72     | 05-1M1704       | 62          |
| 05-SLO-41-14.2/15.9  | 05-1F6304       | 62          |
| 05-SLO-46-17.2/17.6  | 05-1H9304       | 63          |
| 05-SLO-46-39.9/0     | 05-1K7104       | 63          |
| 05-SLO-58-3.1/0      | 05-0L7234       | 63          |
| 05-SLO-101-16.4/0    | 05-1C3704       | 63          |
| 05-SLO-101-16.5/21.5 | 05-1M0004       | 63          |
| 05-SLO-101-37.0/46   | 05-1M6404       | 63          |
| 06-FRE-0-/0          | 06-1A4904       | 64          |
| 06-FRE-5-/1.7        | 06-0T2304       | 64          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>     | <b>Contract</b> | <b>Page</b> |
|-----------------------|-----------------|-------------|
| 06-FRE-33-47.4/53.4   | 06-0W7104       | 64          |
| 06-FRE-33-57.9/61.3   | 06-0X7404       | 64          |
| 06-FRE-41-21.0/31     | 06-0V7504       | 64          |
| 06-FRE-41-/6.1        | 06-0Y0804       | 65          |
| 06-FRE-99-.9/30.5     | 06-0X1504       | 65          |
| 06-FRE-99-21.7/27.1   | 06-0X5904       | 65          |
| 06-FRE-99-.9/5        | 06-0S4604       | 65          |
| 06-FRE-99-/0          | 06-0V9104       | 65          |
| 06-FRE-99-/0          | 06-0U2304       | 65          |
| 06-FRE-152-/15.6      | 06-0Y4504       | 66          |
| 06-FRE-168-18.6/T25.5 | 06-0U4504       | 66          |
| 06-FRE-180-92.2/92.2  | 06-0Q9004       | 66          |
| 06-FRE-180-74.1/78.6  | 06-342534       | 66          |
| 06-FRE-198-7.8/9.8    | 06-0Y0404       | 66          |
| 06-KER-0-/0           | 06-0X1804       | 66          |
| 06-KER-5-1.2/77.1     | 06-0T0104       | 67          |
| 06-KER-5-6.4/8.8      | 06-0Q82A4       | 67          |
| 06-KER-5-6.4/8.8      | 06-0Q8204       | 67          |
| 06-KER-5-30.8/40      | 06-0Y0504       | 67          |
| 06-KER-5-81.7/87      | 06-0U4704       | 67          |
| 06-KER-14-16.6/0      | 06-0T3014       | 67          |
| 06-KER-33-40.0/44.2   | 06-1A2304       | 68          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 06-KER-46-30.5/33.5  | 06-442544       | 68          |
| 06-KER-46-49.0/50.9  | 06-0U4804       | 68          |
| 06-KER-58-52.7/55.5  | 06-0G8514       | 68          |
| 06-KER-58-99.0/100.3 | 06-0Q19A4       | 68          |
| 06-KER-99-23.6/28.4  | 06-0Q2804       | 68          |
| 06-KER-99-/11.2      | 06-0T20U4       | 69          |
| 06-KER-99-/0         | 06-0U2404       | 69          |
| 06-KER-119-29.0/30.5 | 06-0R1104       | 69          |
| 06-KER-119-9.8/13.3  | 06-0X2004       | 69          |
| 06-KER-155-49.5/60   | 06-0Y0704       | 69          |
| 06-KER-204-5.1/6.7   | 06-0U4904       | 69          |
| 06-KIN-41-16.1/20    | 06-0Y0904       | 70          |
| 06-MAD-0-/0          | 06-0X1704       | 70          |
| 06-MAD-99-9.7/9.7    | 06-0U1704       | 70          |
| 06-MAD-99-7.5/15.1   | 06-470904       | 70          |
| 06-MAD-145-9.7/11    | 06-0U6704       | 70          |
| 06-TUL-0-/0          | 06-0U3004       | 70          |
| 06-TUL-0-/0          | 06-0X6704       | 71          |
| 06-TUL-63-9.9/19.4   | 06-0W7604       | 71          |
| 06-TUL-99-28.3/31    | 06-0R1704       | 71          |
| 06-TUL-99-31.2/32.5  | 06-332214       | 71          |
| 06-TUL-190-15.1/16.9 | 06-0S3114       | 71          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 06-TUL-201-12.4/21.2 | 06-0H2004       | 71          |
| 07-LA-1-2.8/2.8      | 07-341704       | 72          |
| 07-LA-1-3.5/3.5      | 07-299104       | 72          |
| 07-LA-1-6.0/6        | 07-339804       | 72          |
| 07-LA-1-6.5/6.5      | 07-330204       | 72          |
| 07-LA-1-8.4/8.6      | 07-4W1104       | 73          |
| 07-LA-1-8.6/8.8      | 07-1XF004       | 73          |
| 07-LA-1-10.7/10.7    | 07-331704       | 73          |
| 07-LA-1-34.5/35.4    | 07-316904       | 73          |
| 07-LA-1-38.3/38.7    | 07-275104       | 73          |
| 07-LA-1-46.9/50.4    | 07-3W8704       | 73          |
| 07-LA-1-56.9/62.9    | 07-3W8804       | 74          |
| 07-LA-1-407.0/59.9   | 07-1XK304       | 74          |
| 07-LA-1-567.0/56.7   | 07-1XG104       | 74          |
| 07-LA-1-594.0/62.8   | 07-1XK704       | 74          |
| 07-LA-1-/4           | 07-1XQ404       | 74          |
| 07-LA-2-14.9/22.6    | 07-340604       | 74          |
| 07-LA-2-18.6/19.2    | 07-1XN904       | 75          |
| 07-LA-2-18.8/23.4    | 07-4W7204       | 75          |
| 07-LA-2-30.0/41      | 07-1XL404       | 75          |
| 07-LA-5-1.7/1.7      | 07-325704       | 75          |
| 07-LA-5-4.0/5.8      | 07-215944       | 75          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>  | <b>Contract</b> | <b>Page</b> |
|--------------------|-----------------|-------------|
| 07-LA-5-5.8/6.8    | 07-215954       | 75          |
| 07-LA-5-11.0/14    | 07-317504       | 76          |
| 07-LA-5-18.2/18.2  | 07-332704       | 76          |
| 07-LA-5-18.3/18.8  | 07-318404       | 76          |
| 07-LA-5-19.6/19.9  | 07-308004       | 76          |
| 07-LA-5-26.7/29.4  | 07-121844       | 76          |
| 07-LA-5-29.4/31.6  | 07-1218W4       | 76          |
| 07-LA-5-32.5/32.5  | 07-4T9804       | 77          |
| 07-LA-5-33.2/39.1  | 07-4U0604       | 77          |
| 07-LA-5-34.6/34.6  | 07-314204       | 77          |
| 07-LA-5-38.8/40.5  | 07-295104       | 77          |
| 07-LA-5-42.6/47.9  | 07-1XP104       | 77          |
| 07-LA-5-42.6/47.9  | 07-1XP004       | 77          |
| 07-LA-5-81.8/87.8  | 07-312504       | 78          |
| 07-LA-5-44.9/88.6  | 07-4W1504       | 78          |
| 07-LA-5-70.4/70.4  | 07-313604       | 78          |
| 07-LA-5-/1.5       | 07-2159U4       | 78          |
| 07-LA-5-/0         | 07-1XM804       | 78          |
| 07-LA-5-/0         | 07-1XM604       | 78          |
| 07-LA-5-/88.6      | 07-4W2404       | 79          |
| 07-LA-5-/54        | 07-1XQ204       | 79          |
| 07-LA-10-15.0/18.3 | 07-296604       | 79          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>  | <b>Contract</b> | <b>Page</b> |
|--------------------|-----------------|-------------|
| 07-LA-10-20.9/21   | 07-1XR004       | 79          |
| 07-LA-10-26.3/26.3 | 07-4P2404       | 79          |
| 07-LA-10-33.2/37.2 | 07-1170U4       | 79          |
| 07-LA-10-37.2/42.4 | 07-1193U4       | 80          |
| 07-LA-10-2.1/11.1  | 07-304204       | 80          |
| 07-LA-10-2.1/18.4  | 07-301504       | 80          |
| 07-LA-10-.4/21.1   | 07-304304       | 80          |
| 07-LA-14-25.0/35   | 07-312304       | 80          |
| 07-LA-14-27.6/28.6 | 07-1XE504       | 80          |
| 07-LA-14-33.4/71   | 07-4W5404       | 81          |
| 07-LA-14-35.0/53.5 | 07-312804       | 81          |
| 07-LA-14-35.7/39.8 | 07-1XP404       | 81          |
| 07-LA-14-35.7/39.8 | 07-1XP504       | 81          |
| 07-LA-14-24.8/31.4 | 07-310804       | 81          |
| 07-LA-14-32.1/60.7 | 07-3W4504       | 81          |
| 07-LA-14-54.6/66.2 | 07-311104       | 82          |
| 07-LA-22-.9/1.3    | 07-286604       | 82          |
| 07-LA-27-10.0/4    | 07-1XK804       | 82          |
| 07-LA-39-31.2/31.2 | 07-343404       | 82          |
| 07-LA-47-.8/.8     | 07-326104       | 82          |
| 07-LA-47-3.4/4.6   | 07-138204       | 82          |
| 07-LA-57-/4.5      | 07-304504       | 83          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 07-LA-57-7.7/11.8    | 07-301804       | 83          |
| 07-LA-60-.3/3.1      | 07-288204       | 83          |
| 07-LA-60-11.0/12     | 07-304004       | 83          |
| 07-LA-60-.6/.6       | 07-4W0904       | 83          |
| 07-LA-60-2.8/11.8    | 07-301104       | 83          |
| 07-LA-60-25.5/30.5   | 07-3W7704       | 84          |
| 07-LA-66-/3.2        | 07-306504       | 84          |
| 07-LA-91-10.6/10.6   | 07-1XQ604       | 84          |
| 07-LA-91-6.3/8.4     | 07-286704       | 84          |
| 07-LA-91-14.1/15.2   | 07-304104       | 84          |
| 07-LA-101-1.5/29.1   | 07-300404       | 84          |
| 07-LA-101-1.7/6.8    | 07-311404       | 85          |
| 07-LA-101-8.0/27.3   | 07-303704       | 85          |
| 07-LA-101-32.0/35.8  | 07-1XM504       | 85          |
| 07-LA-101-273.0/36.2 | 07-1XK004       | 85          |
| 07-LA-101-/1.9       | 07-300804       | 85          |
| 07-LA-103-.9/1.2     | 07-4Y8504       | 85          |
| 07-LA-105-2.0/2.2    | 07-1XP304       | 86          |
| 07-LA-105-6.6/8      | 07-297404       | 86          |
| 07-LA-105-20.0/2.2   | 07-1XH104       | 86          |
| 07-LA-105-.1/18.1    | 07-4W3704       | 86          |
| 07-LA-105-7.8/10.3   | 07-317404       | 86          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 07-LA-105-/18.1     | 07-304604       | 86          |
| 07-LA-107-/4.8      | 07-3118U4       | 87          |
| 07-LA-110-.7/24.1   | 07-3009U4       | 87          |
| 07-LA-110-.7/26.1   | 07-312004       | 87          |
| 07-LA-110-3.8/5.6   | 07-276104       | 87          |
| 07-LA-110-8.0/9     | 07-293704       | 87          |
| 07-LA-110-9.6/9.8   | 07-331604       | 87          |
| 07-LA-110-13.4/23.1 | 07-238304       | 88          |
| 07-LA-110-18.8/23.8 | 07-309104       | 88          |
| 07-LA-110-24.0/30.4 | 07-2975U4       | 88          |
| 07-LA-110-25.5/25.5 | 07-305704       | 88          |
| 07-LA-110-28.6/29.4 | 07-326604       | 88          |
| 07-LA-118-57.0/5.8  | 07-1XP904       | 88          |
| 07-LA-118-9.0/9.9   | 07-310704       | 89          |
| 07-LA-134-2.6/4.8   | 07-311604       | 89          |
| 07-LA-134-/13.3     | 07-311704       | 89          |
| 07-LA-138-49.4/49.4 | 07-332904       | 89          |
| 07-LA-138-55.2/56.3 | 07-286204       | 89          |
| 07-LA-138-58.5/60.2 | 07-293504       | 89          |
| 07-LA-138-/36.9     | 07-310404       | 90          |
| 07-LA-210-15.6/22.5 | 07-4W7004       | 90          |
| 07-LA-210-34.9/35.8 | 07-4V0604       | 90          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 07-LA-210-/9.7      | 07-3096U4       | 90          |
| 07-LA-210-9.7/52.2  | 07-4W4004       | 90          |
| 07-LA-210-24.6/51.9 | 07-4W5504       | 90          |
| 07-LA-210-24.9/24.9 | 07-311004       | 91          |
| 07-LA-210-25.7/32.8 | 07-303604       | 91          |
| 07-LA-210-33.1/44.1 | 07-301904       | 91          |
| 07-LA-210-38.6/38.9 | 07-309304       | 91          |
| 07-LA-213-2.2/2.2   | 07-4V0204       | 91          |
| 07-LA-213-/0        | 07-1XQ304       | 91          |
| 07-LA-213-/8        | 07-306604       | 92          |
| 07-LA-405-.1/.4     | 07-1XP704       | 92          |
| 07-LA-405-.3/6.7    | 07-3W9004       | 92          |
| 07-LA-405-.7/6.7    | 07-296104       | 92          |
| 07-LA-405-11.9/13.2 | 07-289104       | 92          |
| 07-LA-405-13.8/39.7 | 07-4W1004       | 92          |
| 07-LA-405-28.7/39.2 | 07-307804       | 93          |
| 07-LA-405-41.3/41.3 | 07-4U0504       | 93          |
| 07-LA-405-42.9/0    | 07-305104       | 93          |
| 07-LA-405-21.5/26.3 | 07-296304       | 93          |
| 07-LA-605-/26       | 07-311904       | 93          |
| 07-LA-710-17.3/26.3 | 07-2W9404       | 93          |
| 07-LA-710-20.9/24.6 | 07-202124       | 94          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 07-LA-710-23.3/25.6  | 07-304404       | 94          |
| 07-LA-710-26.7/27.1  | 07-4V0904       | 94          |
| 07-VEN-0-/0          | 07-1XQ504       | 94          |
| 07-VEN-1-1.5/1.6     | 07-1XQ704       | 94          |
| 07-VEN-1-36.0/4.1    | 07-1XN804       | 94          |
| 07-VEN-23-3.3/8.2    | 07-4W1204       | 95          |
| 07-VEN-23-3.3/11.5   | 07-302504       | 95          |
| 07-VEN-23-/3.3       | 07-303504       | 95          |
| 07-VEN-23-/34.1      | 07-1XN304       | 95          |
| 07-VEN-33-13.9/30.5  | 07-1XG804       | 95          |
| 07-VEN-33-15.7/15.8  | 07-305204       | 95          |
| 07-VEN-33-22.1/22.1  | 07-1XM404       | 96          |
| 07-VEN-33-/6.3       | 07-303404       | 96          |
| 07-VEN-101-8.9/11.5  | 07-4W2704       | 96          |
| 07-VEN-101-9.0/10.5  | 07-1XL504       | 96          |
| 07-VEN-101-17.7/17.7 | 07-4W8204       | 96          |
| 07-VEN-101-27.5/31   | 07-311304       | 96          |
| 07-VEN-101-.1/4.5    | 07-4U0004       | 97          |
| 07-VEN-118-24.1/29.7 | 07-316504       | 97          |
| 07-VEN-126-1.0/8.2   | 07-312204       | 97          |
| 07-VEN-126-10.0/13   | 07-4W6604       | 97          |
| 07-VEN-126-10.2/12.7 | 07-311504       | 97          |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>     | <b>Contract</b> | <b>Page</b> |
|-----------------------|-----------------|-------------|
| 07-VEN-126-13.6/34.6  | 07-301404       | 97          |
| 07-VEN-126-/13.6      | 07-302204       | 98          |
| 08-RIV-10-6.7/25.1    | 08-1C38U4       | 98          |
| 08-RIV-10-27.6/0      | 08-1E5704       | 98          |
| 08-RIV-10-74.1/106.2  | 08-1L0004       | 98          |
| 08-RIV-10-104.9/104.9 | 08-1L3004       | 98          |
| 08-RIV-10-139.0/155   | 08-1K1404       | 99          |
| 08-RIV-10-/156.5      | 08-1F3724       | 99          |
| 08-RIV-15-23.9/33.4   | 08-1F1424       | 99          |
| 08-RIV-15-/3.1        | 08-1F1414       | 99          |
| 08-RIV-15-/0          | 08-1H5304       | 99          |
| 08-RIV-60-14.3/14.3   | 08-1L8704       | 99          |
| 08-RIV-60-/12.2       | 08-1C6404       | 100         |
| 08-RIV-60-/22.3       | 08-1F3714       | 100         |
| 08-RIV-74-7.0/11.8    | 08-1K8204       | 100         |
| 08-RIV-74-28.1/37.4   | 08-0N6704       | 100         |
| 08-RIV-74-36.9/43.6   | 08-1F5904       | 100         |
| 08-RIV-74-37.7/44.7   | 08-1E4604       | 100         |
| 08-RIV-74-48.1/64.3   | 08-1K3004       | 101         |
| 08-RIV-79-/15.6       | 08-1F6904       | 101         |
| 08-RIV-215-23.4/24    | 08-1G3704       | 101         |
| 08-RIV-215-9.0/16     | 08-1C6604       | 101         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>     | <b>Contract</b> | <b>Page</b> |
|-----------------------|-----------------|-------------|
| 08-RIV-243-/28        | 08-1K5204       | 101         |
| 08-RIV-371-72.0/0     | 08-1L0104       | 101         |
| 08-SBD-2-2.4/0        | 08-0H4704       | 102         |
| 08-SBD-10-26.8/34.2   | 08-1C29U4       | 102         |
| 08-SBD-10-27.9/28     | 08-1G2914       | 102         |
| 08-SBD-10-29.4/39.2   | 08-384234       | 102         |
| 08-SBD-10-34.2/36.8   | 08-1C3004       | 102         |
| 08-SBD-10-21.6/23.6   | 08-1F44U4       | 102         |
| 08-SBD-10-23.8/23.8   | 08-0Q9104       | 103         |
| 08-SBD-10-36.9/39.1   | 08-0K2934       | 103         |
| 08-SBD-10-/29.8       | 08-1K2204       | 103         |
| 08-SBD-15-12.5/14.8   | 08-0K1214       | 103         |
| 08-SBD-15-40.3/40.7   | 08-1H2714       | 103         |
| 08-SBD-15-40.4/0      | 08-1F9904       | 103         |
| 08-SBD-15-42.5/46     | 08-3555V4       | 104         |
| 08-SBD-15-64.6/75.3   | 08-0K1234       | 104         |
| 08-SBD-15-608.0/161.1 | 08-1K1204       | 104         |
| 08-SBD-15-107.4/107.4 | 08-1H6604       | 104         |
| 08-SBD-18-68.5/87.9   | 08-1J9404       | 104         |
| 08-SBD-18-101.5/115.9 | 08-0P3904       | 104         |
| 08-SBD-40-.4/.4       | 08-1H4004       | 105         |
| 08-SBD-40-143.7/0     | 08-1L7704       | 105         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>     | <b>Contract</b> | <b>Page</b> |
|-----------------------|-----------------|-------------|
| 08-SBD-40-10.0/154.6  | 08-1K0204       | 105         |
| 08-SBD-40-50.0/75     | 08-0R1604       | 105         |
| 08-SBD-40-75.0/100    | 08-0R1504       | 105         |
| 08-SBD-58-/12.9       | 08-347704       | 105         |
| 08-SBD-60-.7/3        | 08-0F0304       | 106         |
| 08-SBD-60-4.6/9.9     | 08-0Q75U4       | 106         |
| 08-SBD-62-106.0/142.3 | 08-1H9004       | 106         |
| 08-SBD-62-122.0/142.7 | 08-1F13U4       | 106         |
| 08-SBD-71-4.7/4.7     | 08-1J4104       | 106         |
| 08-SBD-95-64.5/80.5   | 08-1F1324       | 106         |
| 08-SBD-138-17.1/19.2  | 08-0Q3004       | 107         |
| 08-SBD-189-.2/5.6     | 08-1H9704       | 107         |
| 08-SBD-210-10.5/12.7  | 08-1G2104       | 107         |
| 08-SBD-210-25.5/25.5  | 08-1J3904       | 107         |
| 08-SBD-210-26.5/26.5  | 08-1H6404       | 107         |
| 08-SBD-215-4.8/5.8    | 08-1H7704       | 107         |
| 08-SBD-215-/2.7       | 08-0J0704       | 108         |
| 08-SBD-215-/10        | 08-1L5804       | 108         |
| 08-SBD-259-/1.5       | 08-1H3414       | 108         |
| 08-SBD-330-32.3/32.6  | 08-388524       | 108         |
| 08-SBD-330-39.6/39.7  | 08-1F8304       | 108         |
| 08-SBD-5726-/0        | 08-0K8404       | 108         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 09-INY-136-7.0/17.7  | 09-380604       | 109         |
| 09-INY-168-16.0/17.7 | 09-363704       | 109         |
| 09-INY-178-43.4/43.4 | 09-363404       | 109         |
| 09-INY-190-57.9/63.8 | 09-383904       | 109         |
| 09-INY-395-.1/.1     | 09-370104       | 110         |
| 09-INY-395-31.2/34.7 | 09-380404       | 110         |
| 09-KER-14-4.7/12.6   | 09-367404       | 110         |
| 09-MNO-6-26.5/32.3   | 09-380904       | 110         |
| 09-MNO-108-/9.8      | 09-370304       | 110         |
| 09-MNO-395-12.6/35.4 | 09-380804       | 110         |
| 09-MNO-395-52.3/53.7 | 09-335004       | 111         |
| 09-MNO-395-84.0/93.4 | 09-380504       | 111         |
| 09-MNO-395-88.4/91.6 | 09-3494U4       | 111         |
| 09-MNO-395-/0        | 09-373004       | 111         |
| 09-VAR--/0           | 09-380704       | 111         |
| 09-VAR--/0           | 09-372704       | 111         |
| 09-VAR--/0           | 09-375704       | 112         |
| 10-ALP-88-251.0/0    | 10-1M1604       | 112         |
| 10-AMA-16-9.3/9.3    | 10-1L9604       | 112         |
| 10-AMA-26-/0         | 10-1J2804       | 112         |
| 10-AMA-49-8.3/10.5   | 10-1H6404       | 112         |
| 10-CAL-4-49.6/0      | 10-1K3304       | 113         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 10-MER-5-.4/.9       | 10-1G7214       | 113         |
| 10-MER-5-.7/.7       | 10-0W6204       | 113         |
| 10-MER-99-20.1/24.3  | 10-3A7204       | 113         |
| 10-MER-99-28.2/37.3  | 10-0Q1214       | 113         |
| 10-MER-165-30.6/36.7 | 10-1K4204       | 113         |
| 10-SJ-0-/0           | 10-1H7804       | 114         |
| 10-SJ-0-/0           | 10-1C6204       | 114         |
| 10-SJ-4-16.8/17.4    | 10-1C8604       | 114         |
| 10-SJ-5-10.6/0       | 10-1H3424       | 114         |
| 10-SJ-5-/0           | 10-1C5304       | 114         |
| 10-SJ-12-/0          | 10-1L8404       | 114         |
| 10-SJ-26-13.1/13.8   | 10-0H5604       | 115         |
| 10-SJ-99-8.9/9.5     | 10-0E6144       | 115         |
| 10-SJ-99-14.6/0      | 10-1K0704       | 115         |
| 10-SJ-99-16.4/18.2   | 10-3A1014       | 115         |
| 10-SJ-99-16.8/17.6   | 10-0X3104       | 115         |
| 10-SJ-99-/.7         | 10-0L0204       | 115         |
| 10-SJ-205-.1/.1      | 10-1J9904       | 116         |
| 10-STA-5-20.0/26.3   | 10-1H3204       | 116         |
| 10-STA-5-27.0/27.5   | 10-1G7224       | 116         |
| 10-STA-5-27.0/27.4   | 10-0W6304       | 116         |
| 10-STA-5-/0          | 10-1C9704       | 116         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 10-STA-99-/24.8      | 10-1C2904       | 116         |
| 10-STA-99-18.0/21.2  | 10-0V1104       | 117         |
| 10-STA-99-18.0/19.7  | 10-0X56Y4       | 117         |
| 10-STA-99-20.9/24.7  | 10-1C3004       | 117         |
| 10-STA-108-32.5/19.4 | 10-0W9024       | 117         |
| 10-STA-108-33.1/33.4 | 10-0H4804       | 117         |
| 10-STA-108-/0        | 10-1J5704       | 117         |
| 10-STA-132-27.9/41   | 10-1J1604       | 118         |
| 10-TUO-0-/0          | 10-1C6904       | 118         |
| 10-TUO-108-4.3/5.1   | 10-0Y2104       | 118         |
| 10-TUO-120-32.5/56.5 | 10-0E9604       | 118         |
| 10-TUO-120-24.2/32.5 | 10-1J1504       | 118         |
| 11-IMP-8-36.5/37.5   | 11-410404       | 119         |
| 11-IMP-98-39.6/45.2  | 11-430524       | 119         |
| 11-SD-5-.4/72.4      | 11-425504       | 119         |
| 11-SD-5-5.4/5.4      | 11-426904       | 119         |
| 11-SD-5-9.0/9        | 11-2N0544       | 119         |
| 11-SD-5-38.1/39.3    | 11-2E1504       | 120         |
| 11-SD-5-25.9/26.8    | 11-420104       | 120         |
| 11-SD-5-29.1/30.5    | 11-2T3404       | 120         |
| 11-SD-5-29.1/30.5    | 11-0223U4       | 120         |
| 11-SD-5-34.1/34.1    | 11-2M0024       | 120         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>  | <b>Contract</b> | <b>Page</b> |
|--------------------|-----------------|-------------|
| 11-SD-5-34.9/35.1  | 11-417504       | 120         |
| 11-SD-5-37.4/46.5  | 11-2T2174       | 121         |
| 11-SD-5-38.4/47.3  | 11-2T2184       | 121         |
| 11-SD-5-/60        | 11-420704       | 121         |
| 11-SD-5-/0         | 11-424904       | 121         |
| 11-SD-8-2.8/5      | 11-411314       | 121         |
| 11-SD-8-5.6/5.6    | 11-411324       | 121         |
| 11-SD-8-5.9/11.5   | 11-411334       | 122         |
| 11-SD-8-12.0/13    | 11-411344       | 122         |
| 11-SD-8-25.1/40.1  | 11-422114       | 122         |
| 11-SD-8-49.0/0     | 11-409104       | 122         |
| 11-SD-8-.4/32      | 11-2N0504       | 122         |
| 11-SD-15-8.4/8.4   | 11-420804       | 122         |
| 11-SD-15-6.5/M10.9 | 11-2N0714       | 123         |
| 11-SD-15-11.2/31.5 | 11-429804       | 123         |
| 11-SD-52-/17.3     | 11-2N0474       | 123         |
| 11-SD-54-5.5/6.5   | 11-2T3464       | 123         |
| 11-SD-54-/T14.2    | 11-2N0494       | 123         |
| 11-SD-56-5.6/5.6   | 11-404604       | 123         |
| 11-SD-76-4.2/6.4   | 11-2N0424       | 124         |
| 11-SD-76-12.1/17.7 | 11-257164       | 124         |
| 11-SD-78-2.5/2.9   | 11-417404       | 124         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 11-SD-78-38.9/46.8  | 11-418204       | 124         |
| 11-SD-94-7.2/10.5   | 11-411104       | 124         |
| 11-SD-94-10.4/14.9  | 11-420004       | 124         |
| 11-SD-125-4.7/4.8   | 11-2N0734       | 125         |
| 11-SD-125-/1.1      | 11-288834       | 125         |
| 11-SD-163-4.1/4.9   | 11-085784       | 125         |
| 11-SD-805-4.4/5.5   | 11-2T2514       | 125         |
| 11-SD-805-5.7/7.8   | 11-2T2604       | 125         |
| 11-SD-805-8.4/8.8   | 11-430184       | 125         |
| 11-SD-805-24.7/27.6 | 11-2T3304       | 126         |
| 11-SD-905-9.6/11.4  | 11-2888U4       | 126         |
| 11-VAR--/0          | 11-425004       | 126         |
| 12-ORA-1-.7/32.4    | 12-0R5304       | 126         |
| 12-ORA-1-4.9/5.5    | 12-0H1504       | 126         |
| 12-ORA-1-9.4/0      | 12-0M9904       | 127         |
| 12-ORA-1-24.8/32.7  | 12-0N8504       | 127         |
| 12-ORA-1-27.0/29.9  | 12-0Q2804       | 127         |
| 12-ORA-5-.6/43      | 12-0Q6904       | 127         |
| 12-ORA-5-1.6/33.1   | 12-0R5404       | 127         |
| 12-ORA-5-3.0/8.7    | 12-0F96G4       | 127         |
| 12-ORA-5-10.3/10.3  | 12-0P0904       | 128         |
| 12-ORA-5-12.4/14.5  | 12-0K0214       | 128         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>   | <b>Contract</b> | <b>Page</b> |
|---------------------|-----------------|-------------|
| 12-ORA-5-14.5/17.1  | 12-0K0224       | 128         |
| 12-ORA-5-23.8/23.8  | 12-0N2204       | 128         |
| 12-ORA-5-25.0/28.3  | 12-0R8704       | 128         |
| 12-ORA-5-28.3/31.8  | 12-0R8604       | 128         |
| 12-ORA-5-30.3/34    | 12-0C8904       | 129         |
| 12-ORA-5-31.0/33.3  | 12-0N5104       | 129         |
| 12-ORA-5-33.3/34.5  | 12-0N0804       | 129         |
| 12-ORA-5-34.5/37.4  | 12-0Q8504       | 129         |
| 12-ORA-5-37.4/37.4  | 12-0Q3004       | 129         |
| 12-ORA-5-24.2/24.6  | 12-0R9004       | 129         |
| 12-ORA-22-.7/13.1   | 12-0R9104       | 130         |
| 12-ORA-22-5.6/10.9  | 12-0M9004       | 130         |
| 12-ORA-22-9.1/9.1   | 12-0N9204       | 130         |
| 12-ORA-22-9.4/L9.8  | 12-0P5204       | 130         |
| 12-ORA-39-.6/22.2   | 12-0M5204       | 130         |
| 12-ORA-39-5.1/5.1   | 12-0P0104       | 130         |
| 12-ORA-39-9.8/10.5  | 12-0H2704       | 131         |
| 12-ORA-39-15.2/15.9 | 12-0F9704       | 131         |
| 12-ORA-39-19.0/22.6 | 12-0R8804       | 131         |
| 12-ORA-39-19.4/19.4 | 12-0Q2904       | 131         |
| 12-ORA-55-2.0/4.8   | 12-0Q8404       | 131         |
| 12-ORA-55-5.5/6.3   | 12-0Q6604       | 131         |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 12-ORA-55-13.2/17.8  | 12-0N5304       | 132         |
| 12-ORA-55-17.2/17.2  | 12-0P7204       | 132         |
| 12-ORA-57-12.3/15.2  | 12-0F04A4       | 132         |
| 12-ORA-57-16.2/20.9  | 12-0F03U4       | 132         |
| 12-ORA-57-20.3/21.6  | 12-0C1104       | 132         |
| 12-ORA-73-23.7/24.1  | 12-0N8604       | 132         |
| 12-ORA-74-.1/1.8     | 12-0M0904       | 133         |
| 12-ORA-74-2.9/5.1    | 12-0L7224       | 133         |
| 12-ORA-90-2.6/5.1    | 12-0P5804       | 133         |
| 12-ORA-90-4.0/4      | 12-0Q4204       | 133         |
| 12-ORA-91-.9/5.4     | 12-0C5714       | 133         |
| 12-ORA-91-13.4/14.1  | 12-0N2704       | 133         |
| 12-ORA-91-42.3/42.3  | 12-0S4604       | 134         |
| 12-ORA-91-9.8/18.9   | 12-0N3204       | 134         |
| 12-ORA-91-12.5/13.9  | 12-0N4904       | 134         |
| 12-ORA-133-8.3/10.1  | 12-0R8904       | 134         |
| 12-ORA-133-3.9/13.6  | 12-0N6604       | 134         |
| 12-ORA-241-14.5/25   | 12-0Q7004       | 134         |
| 12-ORA-241-16.0/38.8 | 12-0R5204       | 135         |
| 12-ORA-241-23.1/23.1 | 12-0Q8104       | 135         |
| 12-ORA-405-5.6/5.6   | 12-0P4004       | 135         |
| 12-ORA-405-7.3/10    | 12-0N5204       | 135         |

**Statement of Ongoing Contracts - Federal Aid**

**District**     01

| <b>Federal Aid</b>     | <b>Category</b>         | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
|------------------------|-------------------------|-----------------------------|-----------------------------|
| -F-                    | FEDERAL AID (PRIMARY)   | \$94,672,115                | \$37,660,905                |
| -S-                    | FEDERAL AID (SECONDARY) | \$31,260,789                | \$21,996,379                |
|                        |                         | \$316,852,140               | \$187,740,717               |
| <b>District Total:</b> |                         | <b><u>\$442,785,044</u></b> | <b><u>\$247,398,000</u></b> |

**District**     02

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
|------------------------|--------------------------|-----------------------------|-----------------------------|
| -I-                    | FEDERAL AID (INTERSTATE) | \$1,694,193                 | \$0                         |
| -F-                    | FEDERAL AID (PRIMARY)    | \$11,499,483                | \$9,980,108                 |
| -S-                    | FEDERAL AID (SECONDARY)  | \$81,463,607                | \$42,298,576                |
|                        |                          | \$328,797,034               | \$208,842,067               |
| <b>District Total:</b> |                          | <b><u>\$423,454,317</u></b> | <b><u>\$261,120,751</u></b> |

**District**     03

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>            |
|------------------------|--------------------------|-------------------------------|-----------------------------|
| -I-                    | FEDERAL AID (INTERSTATE) | \$41,282,442                  | \$9,015,591                 |
| -F-                    | FEDERAL AID (PRIMARY)    | \$204,521,240                 | \$61,197,088                |
| -S-                    | FEDERAL AID (SECONDARY)  | \$13,578,737                  | \$8,106,756                 |
|                        |                          | \$1,148,535,657               | \$445,216,128               |
| <b>District Total:</b> |                          | <b><u>\$1,407,918,077</u></b> | <b><u>\$523,535,562</u></b> |

**Statement of Ongoing Contracts - Federal Aid**

**District** 04

| <b>Federal Aid</b>     | <b>Category</b>            | <b>Bid + CCO</b>              | <b>Work Comp</b>            |
|------------------------|----------------------------|-------------------------------|-----------------------------|
| -I-                    | FEDERAL AID ( INTERSTATE ) | \$179,527,095                 | \$158,748,136               |
| -F-                    | FEDERAL AID ( PRIMARY )    | \$191,067,732                 | \$97,551,952                |
| -S-                    | FEDERAL AID ( SECONDARY )  | \$4,659,864                   | \$4,515,729                 |
|                        |                            | \$976,608,447                 | \$545,819,699               |
| <b>District Total:</b> |                            | <b><u>\$1,351,863,139</u></b> | <b><u>\$806,635,516</u></b> |

**District** 05

| <b>Federal Aid</b>     | <b>Category</b>           | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
|------------------------|---------------------------|-----------------------------|-----------------------------|
| -F-                    | FEDERAL AID ( PRIMARY )   | \$98,975,540                | \$37,306,364                |
| -S-                    | FEDERAL AID ( SECONDARY ) | \$24,826,743                | \$14,579,515                |
|                        |                           | \$383,171,424               | \$250,230,138               |
| <b>District Total:</b> |                           | <b><u>\$506,973,707</u></b> | <b><u>\$302,116,016</u></b> |

**District** 06

| <b>Federal Aid</b>     | <b>Category</b>            | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
|------------------------|----------------------------|-----------------------------|-----------------------------|
| -I-                    | FEDERAL AID ( INTERSTATE ) | \$26,614,200                | \$2,227,788                 |
| -F-                    | FEDERAL AID ( PRIMARY )    | \$125,386,391               | \$85,845,279                |
| -S-                    | FEDERAL AID ( SECONDARY )  | \$3,227,251                 | \$3,132,142                 |
|                        |                            | \$314,349,799               | \$189,207,976               |
| <b>District Total:</b> |                            | <b><u>\$469,577,641</u></b> | <b><u>\$280,413,184</u></b> |

**Statement of Ongoing Contracts - Federal Aid**

**District**     07

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>              |
|------------------------|--------------------------|-------------------------------|-------------------------------|
| -I-                    | FEDERAL AID (INTERSTATE) | \$440,464,091                 | \$374,191,105                 |
| -F-                    | FEDERAL AID (PRIMARY)    | \$256,237,900                 | \$185,385,285                 |
| -S-                    | FEDERAL AID (SECONDARY)  | \$30,014,333                  | \$20,135,184                  |
|                        |                          | \$1,826,688,641               | \$1,254,886,678               |
| <b>District Total:</b> |                          | <b><u>\$2,553,404,964</u></b> | <b><u>\$1,834,598,253</u></b> |

**District**     08

| <b>Federal Aid</b>     | <b>Category</b>          | <b>Bid + CCO</b>              | <b>Work Comp</b>            |
|------------------------|--------------------------|-------------------------------|-----------------------------|
| -I-                    | FEDERAL AID (INTERSTATE) | \$242,623,427                 | \$64,764,444                |
| -F-                    | FEDERAL AID (PRIMARY)    | \$188,623,000                 | \$179,407,363               |
| -S-                    | FEDERAL AID (SECONDARY)  | \$5,791,814                   | \$4,057,252                 |
|                        |                          | \$661,353,570                 | \$475,593,959               |
| <b>District Total:</b> |                          | <b><u>\$1,098,391,811</u></b> | <b><u>\$723,823,019</u></b> |

**District**     09

| <b>Federal Aid</b>     | <b>Category</b>         | <b>Bid + CCO</b>           | <b>Work Comp</b>           |
|------------------------|-------------------------|----------------------------|----------------------------|
| -F-                    | FEDERAL AID (PRIMARY)   | \$45,259,411               | \$3,895,206                |
| -S-                    | FEDERAL AID (SECONDARY) | \$3,727,490                | \$1,967,249                |
|                        |                         | \$40,399,882               | \$34,774,070               |
| <b>District Total:</b> |                         | <b><u>\$89,386,783</u></b> | <b><u>\$40,636,525</u></b> |

**Statement of Ongoing Contracts - Federal Aid**

**District** 10

| <b>Federal Aid</b>     | <b>Category</b>            | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
|------------------------|----------------------------|-----------------------------|-----------------------------|
| -I-                    | FEDERAL AID ( INTERSTATE ) | \$3,795,578                 | \$1,398,765                 |
| -F-                    | FEDERAL AID ( PRIMARY )    | \$91,784,381                | \$38,934,996                |
| -S-                    | FEDERAL AID ( SECONDARY )  | \$9,785,267                 | \$6,398,832                 |
|                        |                            | \$125,614,738               | \$60,611,895                |
| <b>District Total:</b> |                            | <b><u>\$230,979,964</u></b> | <b><u>\$107,344,487</u></b> |

**District** 11

| <b>Federal Aid</b>     | <b>Category</b>            | <b>Bid + CCO</b>            | <b>Work Comp</b>            |
|------------------------|----------------------------|-----------------------------|-----------------------------|
| -I-                    | FEDERAL AID ( INTERSTATE ) | \$41,701,329                | \$18,485,026                |
| -F-                    | FEDERAL AID ( PRIMARY )    | \$27,204,888                | \$11,594,136                |
| -S-                    | FEDERAL AID ( SECONDARY )  | \$15,463,875                | \$14,692,321                |
|                        |                            | \$875,065,416               | \$607,909,205               |
| <b>District Total:</b> |                            | <b><u>\$959,435,508</u></b> | <b><u>\$652,680,688</u></b> |

**District** 12

| <b>Federal Aid</b> | <b>Category</b>            | <b>Bid + CCO</b> | <b>Work Comp</b> |
|--------------------|----------------------------|------------------|------------------|
| -I-                | FEDERAL AID ( INTERSTATE ) | \$108,533,274    | \$19,568,255     |
| -F-                | FEDERAL AID ( PRIMARY )    | \$16,968,752     | \$5,233,468      |
| -S-                | FEDERAL AID ( SECONDARY )  | \$4,893,275      | \$4,331,481      |
|                    |                            | \$319,819,732    | \$127,279,531    |

**Statement of Ongoing Contracts - Federal Aid**

|                        |    |                 |                      |
|------------------------|----|-----------------|----------------------|
| <b>District</b>        | 12 |                 |                      |
| <b>Federal Aid</b>     |    | <b>Category</b> | <b>Bid + CCO</b>     |
|                        |    |                 | <b>Work Comp</b>     |
| <b>District Total:</b> |    |                 | <u>\$450,215,033</u> |
|                        |    |                 | <u>\$156,412,735</u> |

**Statement of Ongoing Contracts -  
Statewide Recap**

| <b>Federal Aid</b>      | <b>Category</b>          | <b>Bid + CCO</b>       | <b>Work Comp</b>       |
|-------------------------|--------------------------|------------------------|------------------------|
| -I-                     | FEDERAL AID (INTERSTATE) | \$1,086,235,628        | \$648,399,109          |
|                         |                          | \$7,317,256,481        | \$4,388,112,063        |
| -S-                     | FEDERAL AID (SECONDARY)  | \$228,693,047          | \$146,211,417          |
| -F-                     | FEDERAL AID (PRIMARY)    | \$1,352,200,833        | \$753,992,149          |
| <b>Statewide Totals</b> |                          | <u>\$9,984,385,988</u> | <u>\$5,936,714,738</u> |

**Statement of Ongoing Contracts -Summary**

| <b>District</b> | <b>Work Completed This Period</b> |
|-----------------|-----------------------------------|
| 05              | \$22,954,556                      |
| 10              | \$24,534,896                      |
| 02              | \$17,175,027                      |
| 08              | \$32,603,577                      |

**Statement of Ongoing Contracts -Summary**

| <b>District</b>                    | <b>Work Completed This Period</b> |
|------------------------------------|-----------------------------------|
| 09                                 | \$5,168,810                       |
| 07                                 | \$8,007,821                       |
| 04                                 | \$11,220,241                      |
| 06                                 | \$3,814,203                       |
| 03                                 | \$23,230,080                      |
| <b>Work completed this Period:</b> | <b>\$148,709,212</b>              |