



CALIFORNIA BRIDGE ENGINEERS SEMINAR

ADVANCING BRIDGE ENGINEERING THROUGH INNOVATION



Presentation 5 - Accelerated Bridge Construction (ABC) Integrated with Building Information Modeling for Infrastructure (BIM4I) Technology

CABES 2026





Ward Creek Bridge




Accelerated Bridge Construction (ABC) Integrated with Building Information Modeling for Infrastructure (BIM4I) Technology

2026 CALIFORNIA BRIDGE ENGINEERS SEMINAR (CABES)

Secretary of State Building Auditorium, Sacramento, CA

February 25, 2026



Shantanu Nalawade

Structure Representative
Structure Construction
Caltrans

M.S. B.E. and Diploma in Civil Engineering
Specialization in Construction Engineering

Slide 2



Agenda

- **Motivation and Background**
- **Accelerated Bridge Construction (ABC)**
- **Project Overview - Ward Creek**
- **BIM4I**
- **Use Cases and Benefits of Integrating BIM4I with ABC**





VALUES

Collaboration — We inspire and motivate one another through effective communication, teamwork, transparency, and partnership.

Equity — We strive to eliminate disparities while improving outcomes for all.

Innovation — We are empowered to seek creative solutions and take informed risks.

Integrity — We promote trust and accountability through our consistent and ethical actions.

People First — We consider how our work impacts people within the organization, within our communities, and throughout California.

Pride — As one Caltrans family, we are proud of our work and strive for excellence in public service.

Stewardship — We efficiently, effectively, and equitably deliver projects, services, and asset management.

Motivation and Background

- Aging Infrastructure- Need to minimize on-site construction duration
- Traffic congestion
- Safety for motorists and construction workers
- Environmental constraints
- Complex ABC methods and advanced materials
- Need for Data Continuity

JULY 2021 | EDITION I



ACCELERATED BRIDGE CONSTRUCTION MANUAL

Issued By



Source: MUSEO DEI BAMBINI

Accelerated Bridge Construction

- Bridge construction methods that use the most efficient combination of **innovative planning, design, materials, and construction techniques** to significantly reduce construction related impacts by reducing the number of onsite construction days and/or minimizing traffic disruption.

ABC Methods

Examples

Element



District 4
Laurel Street Overcrossing,
I-780, Solano County, CA

System



District 8
High Grove Underpass,
I-215, San Bernardino County, CA

Prefabricated Bridge Elements & Systems (PBES)



200 feet
1.10 Million Pounds
10x Space Shuttle Endeavor

District 8 | High Grove Underpass | Interstate 215 | San Bernardino County, CA | March 2014

Self Propelled Motorized Transporters (SPMT)



San Francisco - Oakland Bay Bridge | South-South Detour Project | West Tie-in | Phase I Construction and Demolition | Labor Day Weekend | 2007

Lateral Slide (LS)



District 5 | Pfeiffer Canyon Bridge | Highway 1 PM 45.522 | Big Sur | 11/20/2017

Incremental Launch (IL)




District 2 | Hat Creek Bridge | Shasta County Route 44 | 2019

Temporary Bridge (TB)


Project Overview: 01-0J8904 Ward Creek Bridge

District 1


Need: Addressing Fish Passage




Step 1- Drive Piles



- STEP 1
- a. Drive piles during permitted lane closure.
 - b. Cut piles 1' below OG.
 - c. Temporarily pave over the piles before opening to traffic.



Step 2- Excavation



STEP 2

- Excavate for Abutments, retaining wall and superstructure.
- Cut piles to appropriate elevation.
- Piles shall be clean and free of debris.
- Construct lower pile anchors.



Wednesday, July 23, 2025 at 3:40 PM




Friday, August 08, 2025
12:31 PM
Ward Creek




Tuesday, July 22, 2025
10:43 AM
Ward Creek

Step 3- Erecting Reinforced Concrete Box (RCB) Segments




STEP 3

- Erect RCB segments to the required tolerances. If horizontal joints are used, placing the upper sub-segments may be delayed until step 3d.
- Cast the lower plug and CIP keys.
- Proceed when lower plug concrete achieves 1,500 psi compressive strength.
- Place pervious backfill.
- Cast upper plug and CIP keys.
- Proceed when upper plug concrete achieves 1,500 psi compressive strength.



Innovation- Box Culvert used for RCB Segment




SECTION A-A

1/2" = 1'-0"

: SHOWN


NOTE: Abutment 1 shown. Abutment 2 similar. Stem shown, wall is similar, including reinforcement unless noted.


Step 4- Erecting PreCast (PC) Slabs and Connecting with Ultra-High Performance Concrete (UHPC)



STEP 4

- Backfill to the elevation of FG in front of the stem (optional).
- Erect PC slabs.
- Place drill and bond dowels at Abutment seats.
- Construct UHPC joints.
- Proceed when non-shrink grout achieves 5,000 psi.
- Place backfill simultaneously at Abut 1 and Abut 2, equalizing the horizontal earth pressure.
- Construct remaining items for this stage, including approach slab, bridge railing, and polyester concrete overlay.





BUILDING INFORMATION MODELLING FOR INFRASTRUCTURE

(B I M 4 I)

What is BIM?

Building Information Modeling (BIM) is an *intelligent 3D model-based* approach that gives engineering and *construction professionals* the insight and tools to more efficiently *plan, design, and build* highways and bridges

- 3D design & visualization
- Embedded details for improved information
- Cloud platform for collaboration



Image: Siempre Viva bridge

What is BIM4I?

Building Information Modeling for Infrastructure (BIM4I) is a *collaborative work method* for *structuring, managing*, and using *data* and *information* about transportation *assets* throughout their *lifecycle*. This process is supported by technologies that create a *digital representation* of a project's physical and functional characteristics. These digital models integrate *geometry, structured data, and documentation* from multiple sources to support decision making and information exchange throughout the asset lifecycle from planning and design through construction, operations, and maintenance.

Why Integrate BIM4I with ABC?

BIM4I + ABC

01

THE CHALLENGE

ABC Requires High Geometric Precision

- Off-site prefabrication must meet exact design specifications
- Components installed with pinpoint accuracy on-site
- Minor tolerance deviations cause significant delays & cost overruns
- Precision execution is important to success

Minor deviations → major delays & cost overruns

02

BIM4I SOLUTIONS

A Powerful Synergy



Conflict Detection

Early resolution of design conflicts before fabrication — eliminates rework



4D Simulation

Advanced scheduling & sequencing of prefab delivery and installation



LiDAR + Point Cloud

Real-time progress tracking and highly accurate as-built data collection



Quality Control

Automated, precise workflows throughout construction.

BIM4I + ABC = Precision at Scale

03

APPLIED IN PRACTICE

Project Case Study

1

Import As-Built Data

Survey-derived top-of-deck surface imported into the digital model

2

Geometric Validation

Evaluated cross slopes, elevations & compliance against design standards

3

Model-Based Analysis

Detailed analysis reconciled field conditions with design requirements



4

Refined Overlay Surface

Polyester overlay developed maintaining constructability &

Outcome: Enhanced accuracy, reduced rework, optimized rehabilitation

Digital Engineering- Visualization




Point Cloud Overlay




Digital Engineering- Checking Dimensions and Elevations

PILE DATA TABLE							
Location	Pile Type	Nominal Resistance (kips)		Cut-Off Elevation (ft)	Design Tip Elevation (ft)	Specified Tip Elevation (ft)	Required Nominal Driving Resistance (kips)
		Compression	Tension				
Abut 1	HP 12x84	190	N/A	121.80-127.80	67(a) 94(b)	67	310
Abut 2	HP 12x84	190	N/A	121.00-127.00	76(a) 94(b)	76	260
Retaining Wall Abut 1-Left	HP 12x84	50	N/A	121.80 and Var	88(a) 88(b)	88	160
Retaining Wall Abut 1-Right	HP 12x84	50	N/A	127.80 and Var	88(a) 88(b)	88	180
Retaining Wall Abut 2-Left	HP 12x84	50	N/A	121.00 and Var	88(a) 88(b)	88	170
Retaining Wall Abut 1-Right	HP 12x84	50	N/A	127.00 and Var	88(a) 88(b)	88	150



Ward Creek Bridge							
Abutment 1						Slope	
Pile No.	Pile Spacing, ft.	Cumulative Distance, ft.	Top of Pile	Pile length	Delta Y, ft.	Delta X, ft.	-6
7	0.00		127.80	60.80			55.5
8	3.75	3.75	127.39	60.39	slope		-0.108
9	3.75	7.50	126.99	59.99			
10	4.50	12.00	126.50	59.50			
11	3.75	15.75	126.10	59.10			
12	3.75	19.50	125.69	58.69			
13	4.50	24.00	125.21	58.21			
14	3.75	27.75	124.80	57.80			
15	3.75	31.50	124.39	57.39			
16	4.50	36.00	123.91	56.91			
17	3.75	39.75	123.50	56.50			
18	3.75	43.50	123.10	56.10			
19	4.50	48.00	122.61	55.61			
20	3.75	51.75	122.21	55.21			
21	3.75	55.50	121.80	54.80			




ABUTMENT 1 - RCB STEM SEGMENT CROSS SECTION-A




Digital Engineering- Field Layout & Verification




Constructability Check



Enhanced Construction Accuracy through Laser Scanned Data/ LiDAR-based Point Cloud Verification




Quantity Take-Off






PO Box 1, Street address 1, 12345 City 1 Tel: 555 1234567, Fax: 555 7654321 Email: first.last@company.com					
Project name:					Project number:
Project address:	Item #2				List date:
QTY	Mark	Prelim Mar Profile	Material	Length / ft-Weight / lb	Top Level / ft-in
1	B34	W12X40	Steel_Und 7"	278.7	
1	B34	W12X40	Steel_Und 7"	278.7	
1	B107	W12X40	Steel_Und 6"1 1/2"	276.9	
1	B107	W12X40	Steel_Und 6"1 1/2"	276.9	
1	B34	W12X40	Steel_Und 7"	278.7	
1	B34	W12X40	Steel_Und 7"	278.7	
1	B34	W12X40	Steel_Und 7"	278.7	
1	B34	W12X40	Steel_Und 7"	278.7	
1	B34	W12X40	Steel_Und 7"	278.7	
1	B107	W12X40	Steel_Und 6"1 1/2"	276.9	
1	B34	W12X40	Steel_Und 7"	278.7	
1	B34	W12X40	Steel_Und 7"	278.7	
1	B34	W12X40	Steel_Und 7"	278.7	
1	B34	W12X40	Steel_Und 7"	278.7	
1	B91	W12X40	Steel_Und 6"1 1/2"	276.9	
1	B34	W12X40	Steel_Und 7"	278.7	
1	B34	W12X40	Steel_Und 7"	278.7	
1	B94	W12X40	Steel_Und 6"1 1/2"	276.9	
1	B94	W12X40	Steel_Und 6"1 1/2"	276.9	
1	B34	W12X40	Steel_Und 7"	278.7	
1	B97	W12X40	Steel_Und 6"1 1/2"	276.9	
1	B97	W12X40	Steel_Und 6"1 1/2"	276.9	
1	B97	W12X40	Steel_Und 6"1 1/2"	276.9	
1	B34	W12X40	Steel_Und 7"	278.7	
1	B34	W12X40	Steel_Und 7"	278.7	
Total					
28			1957"	7,787.70	8.52
28			Cantilever Beams have not been modeled		


4D Simulation/Scheduling




As-builts




Profile Comparison



Roadway profile: Sag Curve



PC slab camber profile




Deck surface profile overlayed over the Roadway profile (polyester surface)

Polyester Overlay Surface Modeling



Constraints:

- Camber Variability between slopes
- High Camber
- Need to preserve cross slope
- Precast curb- couldn't go thicker than 1.5" at curb
- Smoother transition of the polyester Overlay longitudinally to connect it to the roadway profile
- Not exceed 125% of Polyester quantity



Field Tools

- ☐ GNSS Rover
- ☐ GNSS Base Station
- ☐ Robotic Total Station
- ☐ LiDAR
- ☐ sUAS
- ☐ Laser scanner



KEY TAKEAWAYS

ABC + BIM4I in Practice

- 1 ABC dramatically reduces on-site construction time through prefabrication and smarter sequencing
- 2 BIM4I integration enables precision coordination between design, fabrication, and field operations
- 3 Ward Creek demonstrates LiDAR, GNSS, and 3D modeling working together in real conditions
- 4 Polyester overlay surface modeling resolved camber variability while satisfying quantity constraints
- 5 Digital data continuity extends beyond construction into asset management and lifecycle value

Thank You

Shantanu Nalawade

Structure Construction · Caltrans

shantanu.nalawade@dot.ca.gov

California Department of Transportation
Structure Construction
Division of Engineering Services
CABES Conference

<https://dot.ca.gov/programs/bim4i>

https://dot.ca.gov/-/media/dot-media/programs/engineering/documents/abc/ctabc-2021-06-30_a11y.pdf

Data-driven modeling · LiDAR integration · 4D simulation · Precision ABC delivery