


Butte City Bridge



James Ralston Resident Engineer

Justin Wood Structure Representative

Contractor Golden State Bridge

Paul Lukaszewicz Vice President GSB



GOLDEN STATE BRIDGE
ENGINEERS & CONTRACTORS LIC. 851187

Existing Sacramento River Bridge





Existing Sacramento River Bridge

Existing Sacramento River Bridge



Existing Sacramento River Bridge





The existing bridge was **constructed in 1948** and extended on the westerly end in 1961.

The structure features a steel truss swing bridge and a reinforced concrete viaduct totaling approximately 4,700 feet in length (**0.9 miles**).

Existing bridge has **seismic capacity deficiencies**.


Both bridges are passed the 50 year life cycle.



Project is to **construct a new bridge** (with 12-foot lanes and 8-foot shoulders in each direction) on a parallel alignment just north of the existing alignment.


The new bridge will be a **cast-in-place prestressed box girder broken up into 6 frames.**

Dist	COUNTY	ROUTE	POST MILE TOTAL PROJECT	SHEET NO.	TOTAL SHEETS
03	Colo	162	76.3/78.6	163	250
REGISTERED CIVIL ENGINEER			DATE		
E-19-21			E. Selvendran		
PLANS APPROVAL DATE			E-28-21		
NO STATE OF CALIFORNIA OR ITS OFFICERS OR AGENTS SHALL BE RESPONSIBLE FOR THE ACCURACY OR COMPLETENESS OF SOME COPIES OF THIS PLAN SHEET.					





- NOTES:
- For "DEVELOPED ELEVATION" and structure information, see "STRUCTURE PLAN No. 1" to "STRUCTURE PLAN No. 4" sheets.
 - For "INDEX TO PLANS", "QUANTITIES" and "STANDARD PLANS DATED 2016" (if it, see "INDEX TO PLANS" sheet.
 - For "GENERAL NOTES" see "GENERAL NOTES" sheet.
 - For "PILE DATA TABLE", "SCOUR DATA TABLE", and "HYDROLOGIC SUMMARY" see "FOUNDATION PLANS No. 5" sheet

LEGEND:
 ----- Exist Structure




DESIGNER: E. Selvendran CHECKER: Y. Peng/E. Warrheiringer QUANTITIES: H. Mohak		DESIGNER: S. Tolukder CHECKER: S. Tolukder QUANTITIES: N. Nigam		LOAD & RESISTANCE FACTOR DESIGN LAYOUT: K. Selvendran SPECIFICATIONS: J. Torres		CIVIL ENGINEER: E. Selvendran LICENSE NO.: 53262		STATE OF CALIFORNIA DEPARTMENT OF TRANSPORTATION DESIGN BRANCH 2		SHEET NO.: 11-0100 POST MILE: 76.7		PROJECT NAME & NUMBER: SACRAMENTO RIVER BRIDGE (REPLACE) GENERAL PLAN CONTRACT No. 105-3P064		SHEET OF: 1 OF 88	
--	--	---	--	---	--	---	--	--	--	---------------------------------------	--	---	--	-------------------	--

60" & 72" CISS PILES



State Furnished Load Test Beam



3-19-21
REGISTERED CIVIL ENGINEER DATE
6-28-21
PLANS APPROVAL DATE
THE STATE OF CALIFORNIA OR ITS OFFICES OR AGENTS SHALL NOT BE RESPONSIBLE FOR THE ACCURACY OR COMPLETENESS OF ANY COPY OF THIS PLAN SHEET.

REGISTERED PROFESSIONAL ENGINEER
L. M. MERRILL
CIVIL
STATE OF CALIFORNIA

- NOTES:**
1. For location of Test Pile and Anchor Piles see 'FOUNDATION PLAN' sheet.
 2. Anchor Piles, Anchor Pile Heads, Cross Beams, Main Beam, Jacking Assembly, Saddle A, Saddle B and Compression Head to be furnished by the State.
 3. Anchor Piles to be removed 4' below OG and Test Pile to be spliced to final cut-off elevation upon completion of Pile Load Test. Anchor Pile voids to be backfilled with minor concrete up to 4' below OG and top 4' with structure backfill.
 4. After completion of Stage 1 Load Test, clean out inside of Test Pile to Specified Elev and place seal course for Stage 2 Load Test.

Load Test Pile Data Table

Location	Pile Type	Approximate Ground Elevation (ft)	Cut-off Elevation (ft)	Specified Driven Steel Shell Tip Elev (ft)	Estimate Driving Resistance (kips)
Anchor Piles for Pier 18 North Pile	48" Driven Pipe Pile	87.0	92.0 #97.0	-30.0	2000
Test Pile at Pier 18 North Pile	60" CSS	87.0	99.0	**	**
Anchor Piles for Pier 29 North Pile	48" Driven Pipe Pile	Varies from 73-86	97.0 #99.0	-1	2000
Test Piles at Pier 29 North Pile	72" CSS	85.0	116	**	**

NOTES:



Change Order


Force Account

**Support Caltrans Foundation Testing to
Complete Load Tests**

**\$440,000 provided in Contract for Supplemental
Work**

Test Pile Program Drive 48" Anchor Piles





48" Anchor Piles did not reach required capacity

**Change Order
Extend anchor piles
Force Account**



**Drive 60" and 72" dia
Load Test Piles**




**D180 Diesel Hammer
Weight = 160,000 lbs.**



Construct Pile Load Test Frames

Construct Pile Load Test Frames





**60" and 72" Load Test Piles did not come up to
required capacity**

**Change Order
Extend Load Test Piles
Force Account**

Change Order

**Allow
Contractor to
start production
piles before
Load Test
completed**



**No Cost
Deferred Time**





2nd Pile Load Test performed by CT Foundation Testing Branch

Received Pile Drive Criteria From Foundation Testing Branch



Change Oder

Revised Pile Data Table from Geotech Engineer New Tip Elevations

PILE DATA TABLE											
Support Location	Pile Type	Pile Cutoff Elevation (ft)	Nominal Resistance		Design Tip Elevation (ft)				Specified Tip Elevation (ft)	Required Nominal Driving Resistance (kips)	Column Rebar Cage Tip Elev (ft)
			Compression	Tension	(a)	(b)	(c)	(d)			
Abut 1	CLASS 200 Alt. W	90.4	330	0	37	N/A	58	64	37	330	N/A
PIER 2 NORTH	CESS 60"x1.25"	83.0	3190	0	-5	N/A	23	30	-5 * Δ	3190	35.0
PIER 2 SOUTH	CESS 60"x1.25"	83.0	3200	0	-5	N/A	23	30	-5 * Δ	3200	35.0
PIER 3 NORTH	CESS 60"x1.25"	81.0	3200	0	-9	N/A	13	34	-9 * Δ	3200	31.0
PIER 3 SOUTH	CESS 60"x1.25"	81.0	3220	0	-9	N/A	13	34	-9 * Δ	3220	31.0
PIER 4 NORTH	CESS 60"x1.25"	81.0	3190	0	1	N/A	26	34	1 * Δ	3190	42.0
PIER 4 SOUTH	CESS 60"x1.25"	81.0	3190	0	1	N/A	26	34	1 * Δ	3190	42.0
PIER 5 NORTH	CESS 60"x1.25"	80.0	3290	0	-9	N/A	9	27	-9 * Δ	3290	27.0
PIER 5 SOUTH	CESS 60"x1.25"	80.0	3290	0	-9	N/A	9	27	-9 * Δ	3290	27.0
PIER 6 NORTH	CESS 60"x1.25"	80.0	3430	0	-14	N/A	9	20	-14 * Δ	3430	25.0
PIER 6 SOUTH	CESS 60"x1.25"	80.0	3430	0	-14	N/A	9	20	-14 * Δ	3430	25.0
PIER 7 NORTH	CESS 60"x1.25"	82.0	3260	0	-9	N/A	14	29	-9 * Δ	3260	27.0
PIER 7 SOUTH	CESS 60"x1.25"	82.0	3260	0	-9	N/A	14	29	-9 * Δ	3260	27.0
PIER 8 NORTH	CESS 60"x1.25"	82.0	3150	0	-4	N/A	17	-1	-4 * Δ	3150	29.0
PIER 8 SOUTH	CESS 60"x1.25"	82.0	3150	0	-4	N/A	17	-1	-4 * Δ	3150	29.0
PIER 9 NORTH	CESS 60"x1.25"	83.0	3180	0	-12	N/A	13	34	-12 * Δ	3180	30.0
PIER 9 SOUTH	CESS 60"x1.25"	83.0	3180	0	-12	N/A	13	34	-12 * Δ	3180	30.0
PIER 10 NORTH	CESS 60"x1.25"	83.0	3150	0	-11	N/A	14	31	-11 * Δ	3150	31.0
PIER 10 SOUTH	CESS 60"x1.25"	83.0	3150	0	-11	N/A	14	31	-11 * Δ	3150	31.0
PIER 11 NORTH	CESS 60"x1.25"	84.0	3270	0	-7	N/A	20	30	-7 * Δ	3270	34.0
PIER 11 SOUTH	CESS 60"x1.25"	84.0	3270	0	-7	N/A	20	30	-7 * Δ	3270	34.0
PIER 12 NORTH	CESS 60"x1.25"	84.0	3400	0	-13	N/A	8	34	-13 * Δ	3400	27.0
PIER 12 SOUTH	CESS 60"x1.25"	84.0	3400	0	-13	N/A	8	34	-13 * Δ	3400	27.0
PIER 13 NORTH	CESS 60"x1.25"	84.0	3270	0	-4	N/A	16	36	-4 * Δ	3270	33.0
PIER 13 SOUTH	CESS 60"x1.25"	84.0	3270	0	-4	N/A	16	36	-4 * Δ	3270	33.0
PIER 14 NORTH	CESS 60"x1.25"	84.0	3180	0	-3	N/A	16	35	-3 * Δ	3180	33.0
PIER 14 SOUTH	CESS 60"x1.25"	84.0	3180	0	-3	N/A	16	35	-3 * Δ	3180	33.0
PIER 15 NORTH	CESS 60"x1.25"	84.0	3180	0	-7	N/A	16	34	-7 * Δ	3180	31.0
PIER 15 SOUTH	CESS 60"x1.25"	84.0	3180	0	-7	N/A	16	34	-7 * Δ	3180	31.0
PIER 16 NORTH	CESS 60"x1.25"	84.0	3190	0	-90	N/A	-7	26	Δ -90	3190	18.5
PIER 16 SOUTH	CESS 60"x1.25"	84.0	3190	0	Δ -90	N/A	-7	26	Δ -90	3190	18.5
PIER 17 NORTH	CESS 60"x1.25"	84.0	3300	0	-95	N/A	-12	29	Δ -95	3300	19.0
PIER 17 SOUTH	CESS 60"x1.25"	84.0	3300	0	-95	N/A	-12	29	Δ -95	3300	19.0
PIER 18 NORTH	CESS 60"x1.25"	84.0	3390	0	-113	N/A	-19	11	Δ -113	3390	14.5
PIER 18 SOUTH	CESS 60"x1.25"	84.0	3390	0	-113	N/A	-19	11	Δ -113	3390	14.5
PIER 19 NORTH	CESS 60"x1.25"	84.0	3440	0	-110	N/A	-9	15	Δ -110	3440	15.0
PIER 19 SOUTH	CESS 60"x1.25"	84.0	3440	0	-110	N/A	-9	15	Δ -110	3440	15.0
PIER 20 NORTH	CESS 60"x1.25"	84.0	3670	0	-110	N/A	-1	11	Δ -110	3670	10.5
PIER 20 SOUTH	CESS 60"x1.25"	84.0	3670	0	-110	N/A	-1	11	Δ -110	3670	10.5
PIER 21 NORTH	CESS 60"x1.25"	84.0	3520	0	-108	N/A	-4	11	Δ -108	3520	10.5
PIER 21 SOUTH	CESS 60"x1.25"	84.0	3520	0	-108	N/A	-4	11	Δ -108	3520	10.5

NOTES:

Dist	COUNTY	ROUTE	POST MILE
03	Gle	162	76.3/7
			3-19
REGISTERED CIVIL ENGINEER			DATE
6-28-21			
PLANS APPROVAL DATE			
THE STATE OF CALIFORNIA OR ITS OFFICERS OR AGENTS SHALL NOT BE RESPONSIBLE FOR THE ACCURACY OR COMPLETENESS OF DRAWING EXCEPT OF THIS PLAN SHEET.			

	-	-	-	-
	-	-	-	-
	Δ -HMB	Revised elev	15	15
	Δ -HMB	Revised notes	15	15
DATE	DESCRIPTION	BY	CHK	
6/28/21	Pile Data	[Signature]	[Signature]	

CHANGE ORDER No. 14 SHEET 2 OF 3

	-	-	-	-
	-	-	-	-
	Δ -HMB	New border	15	15
	Δ -HMB	Add note	15	15
DATE	DESCRIPTION	BY	CHK	
6/28/21	Pile Data	[Signature]	[Signature]	

CHANGE ORDER No. 15 SHEET 2 OF 3



Change Oder Revised Pile Data Table from Geotech Engineer – New Tip Elevations

Clay Zone: Added 50 ft to each 60” pile from Pier 16 to Pier 25 (20 piles total)

Silty Sandy Gravel Zone: Added 10 ft to piles from Pier 2 to Pier 15 and Pier 33 (30 piles total)

Total estimated cost to extend piles = \$7.4 Million
Added 10% cost to entire project.



**Go Forward With
Building a Bridge**



**Go Forward With
Building a Bridge**


Sacramento River flooding – January 2023



Sacramento River Flooding – March 2023



Sacramento River Flooding – March 2023







Frames 4 & 5 looking east



Frames 4 & 5 looking west



Hinge Details





NOTES:

- Hinge closure shall not be poured until post-tensioning has been completed in the connecting structures.
- Size of breakout for Joint Seal Assembly and PS anchorage recess may be adjusted by contractors.
- For details of PTFE/Spherical Expansion Bearing, see "PTFE/SPHERICAL EXPANSION BEARING DETAILS" sheet.
- Bars may be adjusted to avoid interference with prestress anchorage hardware, subject to engineer's approval.
- Cross slope at hinge is not open.
- T-heads for these bars shall be staggered so that the ends are 8" clear of each other.
- Hinge 6 shown, Hinges 11, 17, 22 and 28 are similar.
- For End Diaphragm reinforcement not shown, see "HINGE END DIAPHRAGM" and "SECTION C-C" on "HINGE DETAILS No. 1" sheet.
- For details of HSS Shear Key, see "HINGE TRANSVERSE SHEAR KEY" sheet.
- For future utility opening location and details, see "TYPICAL SECTION" sheet.

LEGEND:


- = Single or Double headed bar
- * = Indicates bar is continuous across length of hinge

B0-13 EXPANDED POLYSTYRENE 13-1





- NOTES:**
- Hinge closure shall not be poured until post-tensioning has been completed in the connecting structures.
 - Size of breakout for joint seal assembly and PS anchorage recess may be adjusted by contractors.
 - For details of PTFE/Spherical Expansion Bearing, see "PTFE/SPHERICAL EXPANSION BEARING DETAILS" sheet.
 - Bars may be adjusted to avoid interference with prestress anchorage hardware, subject to engineer's approval.
 - Cross slope at hinge is not open.
 - T-heads for these bars shall be staggered so that the ends are 8" clear of each other.
 - Hinge 6 shown, Hinges 11, 17, 22 and 28 are similar.
 - For details of HSS Shear Key, see "HINGE TRANSVERSE SHEAR KEY" sheet.
 - For future utility opening location and details, see "TYPICAL SECTION" sheet.
- LEGEND:**
- = Single headed bar
 - = Double headed bar
 - * = Bar is continuous across length of hinge

3D Modeling of Hinge






Picking Grades from 4-Scales




BRIDGE SOUTHWEST CONNECTOR
ADJUTMENT # 10


DRAWN/PLOTTED BY RSTARR DATE 10-02-87
CHECKED BY G HARRISON DATE 10-06-89

PT	PICK GRADE	CUT	POUR GRADE	PT	PICK GRADE	CUT	POUR GRADE
1	0.48	0.92	0.91	24	1.06	0.92	0.14
2	0.30	1.33	1.03	25	5.21	0.92	4.29
3	0.31	5.11	3.14	26	5.27	0.92	4.35
4	0.02	5.11	2.85				
5	0.07	2.00	0.07	A	0.17	5.14	3.00
6	0.15	2.00	0.15	B	1.66	5.11	2.91
7	0.31	2.00	0.31				
8	0.31	0.92	1.39				
9	0.24	2.00	0.24				
10	0.15	1.33	0.02				
11	0.98	0.92	0.06				
12	0.95	0.92	0.03				
13	1.31	0.92	0.39				
14	1.51	1.33	0.18				
15	1.56	5.11	2.39				
16	1.32	5.11	2.15				
17	1.20	2.00	0.26				
18	1.33	2.00	0.33				
19	1.33	1.33	0.00				
20	1.19	2.00	0.19				
21	1.13	2.00	0.13				
22	1.19	0.92	0.21				
23	0.99	0.92	0.07				




Civil 3D Surface Modeling





On schedule to finish bridge
work Fall 2025

Plant Establishment finish
November 2026.



Questions?