Active Transportation Program (ATP) Attachment 3 - Corrective Action Plans

| Dist-PPNO County | <u>Title</u> | Agency | <u>Scope</u> | <u>Schedule</u> | Cost | <u>Benefits</u> | <u>Update</u> | |
|---|--------------|---|--|--|---|---|---|--|
| | | | | | | | | |
| New/Ongoing Corrective Actions Pending Resolution | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| N/A | | | | | | | | |
| | | | | | | | | |
| | County | County Title roing Corrective Actions Pending Resolution | County Title Agency roing Corrective Actions Pending Resolution | County Title Agency Scope coing Corrective Actions Pending Resolution | County Title Agency Scope Schedule coing Corrective Actions Pending Resolution | County Title Agency Scope Schedule Cost Scientification Pending Resolution | County Title Agency Scope Schedule Cost Benefits Coing Corrective Actions Pending Resolution | |

Active Transportation Program (ATP) Attachment 3 - Corrective Action Plans

| No. | Dist-PPNO County | <u>Title</u> | <u>Agency</u> | <u>Scope</u> | <u>Schedule</u> | <u>Cost</u> | <u>Benefits</u> | <u>Update</u> | |
|----------|--------------------------------------|---|------------------------|---|---|-------------|---|------------------------------------|--|
| | | | | | | | | | |
| Closed - | Closed - Corrective Actions Resolved | | | | | | | | |
| 1 | 05-3060 SLO | San Luis Obispo County - Bob Jones Trail Gap Closure | San Luis Obispo County | A major scope change request was submitted to segment the delivery of this project into 2 phases. Phase 1 of the project will meet the 2/28/2025 Con allocation date, which will utilize the currently programmed ATP funds. | | | Segment 1 will deliver between the Octagon Barn Trail and Cloverridge Lane, according to the approved schedule. Segment 2 will deliver the remaining benefits by February 2029. | Issue completed | |
| 2 | 07-5586 LA | Alexandria Avenue Elementary School Neighborhood Safety Improvements Project | City of Los Angeles | | Project extended deadline to allocate construction funds is February 28, 2025, but is experiencing delays in RW certification. If the request is not on the March agenda, the funds will lanse. | | | Deliverability issues resolved | |
| 3 | 07-5579 LA | 112th Street and Flournoy Elementary Schools Safety Improvements Project | City of Los Angeles | | Project extended deadline to allocate construction funds is February 28, 2025, but is experiencing delays in RW certification. If the request is not on the March agenda, the funds will lapse | | | Deliverability issues resolved | |
| 4 | 07-5576 LA | Liechty Middle and Neighborhood Elementary Schools Safety Improvement Project | City of Los Angeles | | Project extended deadline to allocate construction funds is February 28, 2025, but is experiencing delays in RW certification. If the request is not on the March agenda, the funds will lapse | | | Deliverability issues resolved | |
| 5 | 07-6043 LA | Slauson Avenue Corridor & Citywide Pedestrian, Bike, Transit Improvements | City of Commerce | Project has a current approved scope change; removing the Class III bike lanes. Now, the agency is requesting to remove overlapping scope that is funded via another program. A scope change request was submitted by the agency to showcase these changes. | | | Benefits will remain the same. | Deliverability issues resolved | |
| 6 | 08-1310 ORA | Mitchell Avenue Sidepath Gap Closure | City of Santa Ana | Agency submitted a scope change request to change the location of new sidewalk and remove a multiuse trail. If the change is approved, the project schedule and cost should not be impacted. | | | The scope change will reduce pedestrian benefits but not safety. | Deliverability issues resolved | |
| 7 | 10-3462 SJ | Safe Routes to School Sidewalk Gap Closure | City of Stockton | | Agencies deadline to allocate construction funds March Commission meeting but is experiencing delays in RW certification. | | | Project allocated in March 2025 | |

Active Transportation Program (ATP) Attachment 3 - Corrective Action Plans

| No. | Dist-PPNO County | <u>Title</u> | Agency | <u>Scope</u> | <u>Schedule</u> | <u>Cost</u> | <u>Benefits</u> | <u>Update</u> |
|-----|---------------------|---------------------------------|-----------------------|--------------|-------------------------------|-------------|-----------------|------------------------------------|
| | | | | | | | | |
| 8 | 11-1395 SD | | | | Agencies deadline to allocate | | | Project allocated in March 2025 |
| | | 8th Street and Roosevelt Avenue | City of National City | | construction funds March | | | |
| | | Active Transportation Corridor, | | | Commission meeting but is | | | |
| | | National City | | | experiencing delays in RW | | | |
| | | | | | certification. | | | |