



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR APRIL 25, 2012 TRANSPORTATION AGENCY FOR MONTEREY COUNTY MEETING

CONSTRUCTION PROJECTS										
	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
4.	Hwy. 1 Replace Joint Seal and Seal Bridge Decks (0S9804)	From Forest Boundary Viaduct to Tembladero Slough (PM 1.5-T92.0)	Replace joint seal and seal bridge decks with Methacrylate	Fall 2011-May 2012, weather permitting	\$778,000	Highway Maintenance	Caltrans	Kelly McClain (BR/PD)	American Civil Constructors West Coast Inc., Benicia	One-way reversing traffic control weekdays from 8 am to 4pm. Some night work as well.
5.	Hwy. 1 Pitkins Curve Slide (0E9604)	North of Limekiln Creek Bridge to south of Lucia (PM 21.3-21.6)	Construct bridge and rock shed	Fall 2009-Spring 2013	\$29.5 Million	SHOPP	Caltrans	David Rasmussen (CH)	Golden State Bridge Inc., Martinez	One-way traffic control 24/7 with the use of a temporary traffic signal for the duration of the project
6.	Hwy. 1 Dani Creek Slide Permanent Restoration (0T5604)	Near Lucia from 1.6 mile to 1.8 mile north of Limekiln Creek (PM 22.6-22.8)	Construct retaining wall	Fall 2010-Fall 2011 with 1 year plant establishment	\$7.7 Million	SHOPP	Caltrans	Ken Dostalek (CH)	Condon Johnson & Associates, Oakland	Work completed and accepted Nov. 17, 2011 with 1 year plant establishment
7.	Hwy. 1 Salinas Road Interchange (315924)	North of Moss Landing at Salinas Road (PM 99.9-101.5)	Construct new interchange	Spring 2010-Fall 2012	\$12 Million	STIP/CIMA	Caltrans	Richard Rosales (JW)	Desilva Gates Construction LP, Dublin	Salinas Rd Detour still in place—Bridge railing pouring will be completed early April followed by traffic moved from detour to final alignment over the bridge in May.
8.	Hwy. 68 Highway 1/68 CAPM (0P9704)	In Monterey County in and near Monterey from Route 1/68 Separation to SPCA Road (R3.9 / R10.8)	Hot Mix Asphalt on Existing Pavement	Summer 2012- Fall 2012	\$2.8M	SHOPP	Caltrans	David Rasmussen (TL)	Pavex Construction Divison, San Jose	Will be primarily night work-scheduled to begin in summer-warm temps needed for nighttime paving
9.	Hwy. 68 Micro-surfacing (0T2804)	In and near Salinas from south of Reservation Road UC to Work Street (PM R16.7-21.9)	Place micro-surfacing on existing roadway	Fall 2011-end of April 2012, weather permitting	\$890,000	Highway Maint.	Caltrans	Kelly McClain (AN)	Valley Slurry Seal, Co., Sacramento	Alternating lane closures weekdays from 9 am-3pm



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR APRIL 25, 2012 TRANSPORTATION AGENCY FOR MONTEREY COUNTY MEETING

CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
10.	US 101 Airport Blvd. Interchange East (349504)	Near Salinas just south to just north of Airport Boulevard Overcrossing (PM 85.0-85.8)	Reconstruct interchange	Fall 2010- Spring 2012	\$8.4 Million	STIP	Caltrans	David Silberberger (TL)	Pavex Construction Division, San Jose	Construction is in final stages and scheduled to complete by end of April, weather permitting. Ribbon cutting ceremony planned for April 12, 2012
11.	US 101 Airport Blvd. IC East Landscaping Project (349514)	Near Salinas just south to just north of Airport Boulevard Overcrossing (PM 85.0-85.8)	Highway Planting and Irrigation	Spring 2012- Fall 2012, in plant establishment until 2015	\$687,000	STIP	Caltrans	David Silberberger (AN)	Bortolussi & Watkin, Inc., San Rafael	This project is scheduled to begin two months after the Ribbon Cutting Ceremony for the parent project in April 2012.
12.	US 101 Central Salinas Irrigation Upgrade (OR2004)	In Salinas from south of junction Route 68/101 separation to south of Sherwood Drive Overcrossing (PM 86.6-R87.7)	Rehabilitate irrigation system	Spring 2011- Fall 2011 with 1 yr. plant establishment	\$674,000	MINOR	Caltrans	John Luchetta (AN)	Watkin and Bortolussi Inc., San Rafael	Under plant establishment until December 2012
13.	US 101 Punedale Improvement Project (0161E4)	In and near Prunedale at various locations from just north of Little Bear Creek Undercrossing to just north of Echo Valley Road (PM R91.2-100.4)	Construct interchanges and operational improvements	Spring 2011- Fall 2014	\$72 Million	STIP	Caltrans	David Silberberger (PM)	GCC/MCM A JV, Watsonville	Northbound and southbound 101 detours are in place near Russell/Espinosa. Work is nearly complete on the Blackie Road/Reese Circle overcrossing structure. Extensive earthwork operations are underway at the Crazy Horse interchange.



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR APRIL 25, 2012 TRANSPORTATION AGENCY FOR MONTEREY COUNTY MEETING

PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager	Contractor	Comments
14.	Hwy. 101/San Juan Road Interchange (31580_)	On Route 101 near Prunedale.4 mile south of Dumbarton Road in Mon. Co. (PM 10.0-101.3)	Construct new interchange at San Juan Road and US 101	Winter 2012- Winter 2014	\$46.2 Million	STIP/ TCIF/ ARRA	Caltrans	David Silberberger	PS&E/RW	Most of the project constraints have been cleared. Funding for the project will be voted at the April 25-26, 2012 CTC meeting.
15.	Hwy. 156 West Corridor (31600_)	On SR 156 btwn Castroville and Prunedale (PM R1.6-T5.2)	Widen to 4-lane divided freeway and build an interchange	Winter 2017- Fall 2022	Phase 1 \$110 Million	STIP / Federal DEMO	Caltrans	David Silberberger	N/A	The project is targeted to finish PA&ED in May or June 2012.