



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR THE DECEMBER 5, 2018 TRANSPORTATION AGENCY FOR MONTEREY COUNTY AGENCY MEETING

CONSTRUCTION PROJECTS									
	Project	Location & Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Contractor	Comments
1.	Highway 1 EFA Contract #05A1959 (1H780)	South of Gorda to Lucia (PM 8.23)	Remove slide at Mud Creek (PM 8.9) & Paul's Slide (PM 21.6)	Spring 2019	\$60 million	SHOPP	Zeke DeLlamas (RS)	John Madonna Construction San Luis Obispo, CA	Mud Creek - \$54 million & Paul's Slide - \$6 million.
2.	Highway 1 Bridges Project (1H660)	From north of Gorda to Garrapata Creek Bridge (PM 11.7/63.0)	Bridge joint/seal and overlay	Summer 2018 - Winter 2018/19	\$2.8 million	SB 1 Maintenance	Kelly McClain (TL)	American Civil Constructors West Coast Inc. Benicia, CA	Construction began June 26, 2018.
3.	Highway 1 Worker Safety Improvements (1C990)	Various locations (PM 72.2 - R81.1)	Roadside safety improvements	Summer 2018 - Winter 2019	\$3.4 million	SHOPP	Carla Yu (PD)	Granite Construction Watsonville, CA	Construction began in July 2018.
4.	Highway 68 Pacific Grove Centerline Rumble Strip (1G450)	East of Piedmont Avenue to slightly west of the SR 1/68 Junction (PM 1.6/L4.1)	Centerline rumble strip & open grade asphalt concrete	Summer 2018 - Fall 2018	\$2.9 million	SHOPP	Carla Yu (TL)	Granite Construction of Watsonville, CA	Construction began in June and is scheduled to be completed by late December 2018.
5.	Highway 68 Pavement Overlay (1H3804)	In Monterey from SR 1/68 separation to SPCA Road (PM 3.9/10.8)	Pavement Overlay with Bonded Wearing Course	Summer 2018 - Fall 2018	\$3.7 million	SB 1 Maintenance	Kelly McClain (TL)	Mercer Fraser Company Eureka, CA	Construction began late June 2018.
6.	Highway 68 Salinas River Bridge Widening (0F700)	East of Reservation Road undercrossing to Spreckels Boulevard undercrossing (PM R17.4/R18.0)	Bridge widening	Spring 2016 - Fall 2018	\$9.8 million	SHOPP	David Rasmussen (TL)	Viking Construction Company Rancho Cordova, CA	If weather holds, construction completion expected by December 31, 2018. Plant establishment to continue for one year after project completion."

California Department of Transportation

District 5, 50 Higuera Street, San Luis Obispo, California 93401

District 5 Public Information Office (805) 549-3318

www.dot.ca.gov/dist05 email: Info-d5@dot.ca.gov

Monterey – San Benito – San Luis Obispo – Santa Barbara – Santa Cruz



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR THE DECEMBER 5, 2018 TRANSPORTATION AGENCY FOR MONTEREY COUNTY AGENCY MEETING

PROJECTS IN DEVELOPMENT									
	Project	Location & Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
7.	TMS Detection Repair (1H990)	Various locations throughout District 5 (SRs 1, 17, 68, 156, 101) (PM Various)	Replace failed TMS Detection	Summer 2020	\$451,000	SB1 SHOPP	Brandy Rider	PA&ED	Project is in preliminary Design and environmental phase.
8.	Highway 1 Replace Culvert Near Limekiln Creek (0Q500)	Near Lucia south of Limekiln Bridge (PM 20.4)	Replace culvert and repair erosion	Fall 2021	\$1.5 million	SHOPP	Ken Dostalek	PA&ED	Project Report circulating for final comments/signatures. PA&ED (M200) milestone expected November 15, 2018.
9.	Highway 1 Big Sur CAPM (1F680)	From Torre Canyon Bridge to Carpenter Street (PM 39.8/74.6)	Pavement rehabilitation	Spring 2020 – Fall 2021	\$24 million	SB 1 SHOPP	Carla Yu	PA&ED	Project is in Design.
10.	Highway 1 Castro Canyon Bridge Rail Upgrade (1H490)	At Castro Canyon Bridge (PM 43.1)	Replace bridge rail	Spring 2022	\$1.6 million	SHOPP	Ken Dostalek	PA&ED	Project to upgrade existing bridge rail. Widening or replacement will also be considered. Environmental studies began July 1, 2018.
11.	Highway 1 Safety Upgrades: Hurricane Point to Rocky Creek Viaduct (1A000)	South of Bixby Creek Bridge to south of Rocky Creek Bridge (PM 58.3/59.8)	Shoulder widening, guardrail upgrades, potential retaining wall	Spring 2019	\$5.3 million	SHOPP	Ken Dostalek	PS&E/RW	Design complete. Bid opening October 17, 2018.



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR THE DECEMBER 5, 2018 TRANSPORTATION AGENCY FOR MONTEREY COUNTY AGENCY MEETING

PROJECTS IN DEVELOPMENT									
	Project	Location & Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
12.	Highway 1 Garrapata Creek Bridge Rail Replacement (1H800)	At Garrapata Creek Bridge (PM 62.97)	Bridge rail rehabilitation	Fall 2023	\$12 million	SHOPP	Carla Yu	PA&ED	Environmental studies are underway. Project is a “long lead” with a longer than normal environmental study period needed to develop a context sensitive bridge rail with historic structures.
13.	Highway 1 Garrapata Creek Bridge Rehab (1H460)	At Garrapata Creek Bridge (PM 63.0)	Electrochemical Chloride Extraction (ECE) of bridge structure	Spring 2023	\$18 million	SHOPP	Carla Yu	PA&ED	Project was accelerated into 2016 SHOPP; environmental studies are under way.
14.	Highway 68 Pacific Grove ADA Pathway (1H220)	From 17 Mile Drive to Congress Avenue (PM 0.5/0.8)	Provide accessible pathway	Winter 2022	\$0.75 million	SHOPP	Mike Lew	PA&ED	PA&ED began June 23, 2018.
15.	Highway 68 Pacific Grove CAPM (1H000)	From Forest Avenue to the SR 1/68 Junction (PM 1.1/L4.3)	Pavement Preservation	Winter 2022	\$3.1 million	SHOPP	Carla Yu	PA&ED	Environmental studies are underway.
16.	Highway 68 Pacific Grove Shoulder Widening (1C250)	Pacific Grove to Scenic Drive (PM 1.6/L4.0)	Shoulder widening, rumble strips, guardrail	Summer 2019	\$3.6 million	SHOPP	Carla Yu	PS&E/RW	Design is complete. Project is expected to be awarded in February 2019. Construction is scheduled to begin in May 2019.
17.	US 101 Camp Roberts SRRRA Infrastructure Upgrade (1H020)	Northbound and southbound at the Camp Roberts Rest Area (PM R2.9/R5.3)	Safety roadside rest area infrastructure upgrade	Winter 2020	\$5 million	SHOPP	Carla Yu	PS&E/RW	Project is in Design.

California Department of Transportation

District 5, 50 Higuera Street, San Luis Obispo, California 93401

District 5 Public Information Office (805) 549-3318

www.dot.ca.gov/dist05 email: Info-d5@dot.ca.gov

Monterey – San Benito – San Luis Obispo – Santa Barbara – Santa Cruz



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR THE DECEMBER 5, 2018 TRANSPORTATION AGENCY FOR MONTEREY COUNTY AGENCY MEETING

PROJECTS IN DEVELOPMENT									
	Project	Location & Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
18.	US 101 San Antonio River Bridge-Seismic Retrofit (1F820)	Near King City at the San Antonio River Bridge (PM R6.7)	Seismic retrofit 2 bridges	Winter 2021	\$11 million	SHOPP	Carla Yu	PA&ED	Design began in fall 2018.
19.	US 101 Paris Valley 2R Rehab (1F740)	Near King City south of Paris Valley Road overcrossing to Rancho undercrossing (PM R28.0/R30.6)	Pavement rehabilitation	Summer 2019 - Winter 2020	\$26.9 million	SHOPP	Aaron Henkel	PS&E	Project is scheduled for December 2018 CTC meeting.
20.	US 101 King City Combined Projects (1F75U)	Near King City south of Wild Horse Road to Teague Avenue (PM 37.1/47.69)	Pavement rehabilitation, seismic retrofit with widening and median barrier	Spring 2019	\$90 million	SHOPP	Aaron Henkel	PS&E/RW	Bids opened with 8 bidders. (3 previous projects combined into 1F75U: 1F750, 1H620, and 1C960).
21.	US 101 North Soledad OH Deck Replacement (0F970)	North Soledad Bridge (PM 62.1/63.2)	Bridge replacement	Summer 2021	\$6.6 million	SHOPP	Ken Dostalek	PS&E/RW	Design is 95% complete. Project requires multiple agreements with Union Pacific Railroad that may extend the Design phase. Expected to advertise for construction in March 2020.
22.	US 101 Monterey-San Benito Co Roadside Safety Improvements (1F900)	In Monterey and San Benito Counties North Gonzales to SCL Line (PM 73.0/96.8)	Roadside safety improvements	Fall 2020 - Spring 2021	\$2.8 million	SHOPP	Brandy Rider	PS&E/RW	PS&E to be contracted out for Design.
23.	US 101 Salinas CAPM (1F700)	North of Gonzales to East Market Street (PM 73.8/87.3)	Pavement preservation	Summer 2019	\$24.1 million	SHOPP	David Silberberger	PS&E/RW	This project is on target to begin construction in May/June 2019.



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR THE DECEMBER 5, 2018 TRANSPORTATION AGENCY FOR MONTEREY COUNTY AGENCY MEETING

PROJECTS IN DEVELOPMENT									
	Project	Location & Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
24.	US 101 Salinas Rehabilitation (1C890)	East Market Street overcrossing to just south of Russell/Espinosa Road (PM 87.31/R91.5)	Roadway rehabilitation	Winter 2018 - Winter 2020/21	\$34 million	SHOPP	Aaron Henkel	PS&E/RW	Bids open November 15, 2018.
25.	US 101 Market Street Northbound On-ramp Improvements (1H050)	Near Salinas from East Market Street to South of Sherwood Drive (PM 87.4/87.8)	Roadway and Retaining Wall	Winter 2023	\$4.7 million	SHOPP	David Silberberger	PA&ED	Work on the environmental document began in September 2018. The environmental document is expected to be completed in July 2019.
26.	US 101 Prunedale Rehab (1H690)	Near Prunedale North of Boronda Road overcrossing to Monterey/San Benito County Line (PM R91.5/101.3)	Prunedale Rehab	Winter 2022	\$49 million	SB 1 SHOPP	David Silberberger	PS&E/RW	Work continues on the environmental document which is expected to be completed in September 2019.
27.	Highway 156 Castroville Overhead (0A090)	On SR 156 between the SR 183/156 separation and Castroville Boulevard (PM R1.1/R2.1)	Replace Bridge Railing	Spring 2020	\$4.5 million	SHOPP	David Silberberger	PS&E/RW	Design work continues. Target date for starting construction is in February 2020.
28.	Highway 156 West Corridor (31600)	Between Castroville and Prunedale (PM R1.6/T5.2)	Construct new 4-lane divided freeway and new interchanges	Fall 2019 – Fall 2023	\$264 million	STIP Federal Demo	David Silberberger	PA&ED	The overall project cost is \$389 million. The project is divided into 3 segments. The project team will be focusing on delivering Segment 1 (Castroville Boulevard Interchange) through construction. The project team will also continue their efforts on delivering a Supplemental EIR for Segments 2 and 3 relating to tolling.

California Department of Transportation

District 5, 50 Higuera Street, San Luis Obispo, California 93401

District 5 Public Information Office (805) 549-3318

www.dot.ca.gov/dist05 email: Info-d5@dot.ca.gov

Monterey – San Benito – San Luis Obispo – Santa Barbara – Santa Cruz



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR THE DECEMBER 5, 2018 TRANSPORTATION AGENCY FOR MONTEREY COUNTY AGENCY MEETING

PROJECTS IN DEVELOPMENT									
	Project	Location & Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
29.	Highway 218 Seaside ADA (1H230)	From Del Monte Road to Fremont Boulevard (PM R0.2/L0.9)	ADA compliant pedestrian access	Spring 2022	\$1 million	SHOPP	Mike Lew	PA&ED	PA&ED began June 23, 2018.

ACRONYMS USED IN THIS REPORT:

ADA	Americans With Disabilities Act
EIR	Environmental Impact Report
PA&ED	Project Approval and Environmental Document
PS&E	Plans, Specifications, and Estimates
SB	Senate Bill, the Road Repair and Accountability Act of 2017
SCL	Santa Clara County Line
SHOPP	Statewide Highway Operation and Protection Program
SR	State Route
TMS	Traffic Management System
R/W	Right of Way