



PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR APRIL 19, 2012 COUNCIL OF SAN BENITO COUNTY GOVERNMENTS MEETING

RECENTLY COMPLETED PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
1.	Hwy. 156 Highway Lighting (OR9904)	Near Hollister at Buena Vista Rd. (PM R8.9)	Construct highway lighting	Fall 2011 to March 2012	\$25,000	SHOPP	Caltrans	Julie Gonzalez (FK)	Elston Construction, San Miguel	Project completed March 11 and accepted March 13, 2012

PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager	Phase	Comments
2.	Hwy. 25 Widening Project and Route Adoption Hollister to Gilroy (48540_)	Near Hollister and Gilroy on SR 25 in SBT & SCL Counties (SBT-25-51.5/60.1) (SBT-156-R10.5/12.2) (SCL-25-0.0/2.6)	Widen from 2C to 4E (SBT-25-51.5/55.3) and Route Adoption (SBT-25-51.5 to SCL-25-2.6)	Winter 2017 to Fall 2018	\$41.2 Million	STIP/Federal Demo, Local	Caltrans	Richard Rosales	PA&ED	Schedule dependent on additional funding. Work Stopped June 2011 and resumed July 2011 until \$48K expended. New estimate of \$125K required to complete FED and secure Route Adoption through CTC.
3.	Hwy. 101/San Juan Road Interchange (31580_)	On Route 101 near Prunedale.4 mile south of Dumbarton Road in Mon. Co. (PM 10.0-101.3)	Construct new interchange at San Juan Road and US 101	Winter 2012 to Winter 2014	\$46.2 Million	STIP/TCIF/ARRA	Caltrans	David Silberberger	PS&E/RW	RTL anticipated, April 2012.
4.	Hwy. 156 Improvement Project (34490_)	On SR 156 in and near San Juan Bautista from The Alameda to 0.2 mi east of 4th St. near Hollister (PM 3.0/R8.2)	Widen 2 to 4 Lanes	Fall 2015 to Fall 2017	\$47.2 Million	STIP, IIP, RIP, Demo, Local	Caltrans	Richard Rosales	PS&E	Sept. 29, 2011- Approval of Supplemental Project Report and Final Supplemental Env. Document. Nov 4 - Court dismissed first lawsuit. Currently Pending 2nd lawsuit filed Sept 14, 2011.