



# PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR THE NOVEMBER 16, 2017 SAN BENITO COUNTY COUNCIL OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS									
	Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
1.	<b>Highway 156 San Juan Bautista CAPM (1C8704)</b>	Near San Juan Bautista from SR 156/101 separation to the Alameda (PM 0.0/3.0)	Pavement preservation	Fall 2016- Winter 2017	\$4.8 million	SHOPP	Brandy Rider (FK/JW)	Granite Rock Company, San Jose	Project resumed May 22, 2017.
2.	<b>Highway 156 Hollister CAPM (1C8404)</b>	Near Hollister just west of Hudner Lane overhead to the SCL County Line (PM 10.0/18.4)	Pavement preservation	Fall 2016- Winter 2017	\$5.6 million	SHOPP	Brandy Rider (DP)	Granite Construction Company, Watsonville	Project resumed May 30, 2017.

PROJECTS IN DEVELOPMENT									
	Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
3.	<b>Highway 25 Curve Restoration Project (1H810_)</b>	On SR 25 Near Hollister, just north of San Benito lateral to south of Highway 146 (PM 18.8/19.1)	Curve Restoration	October 2020	\$4.3 million	SHOPP	Brandy Rider	PA&ED	Project design and environmental review kicked-off in July 2017.



# PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR THE NOVEMBER 16, 2017 SAN BENITO COUNTY COUNCIL OF GOVERNMENTS MEETING

## PROJECTS IN DEVELOPMENT (Continued)

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
4. Highway 25 Super Elevation Adjustment and Culvert Extension (1C260_)	In SBt County, from La Gloria Road and to just North of La Gloria Road (PM 25.9/R26.2)	Curve correction	Spring 2019	\$2.1 million	SHOPP	Brandy Rider	PA&ED	Project design continues. ROW acquisition and utility work to being now that environmental documents are finalized.
5. Highway 25 Roadway Safety Improvements (1F430_)	In SBt County in Hollister from Sunnyslope/Tres Pinos Road to San Felipe Road (PM R49.9/R52.2)	Route deficiency corrections	October 2018	\$6.9 million	SHOPP	Brandy Rider	PS&E/ROW	Project design continues with concurrent ROW acquisitions and utility work.
6. Highway 25 Widening Project and Route Adoption Hollister to Gilroy (48540_)	Near Hollister and Gilroy on Highway 25 in SBt & SCL Counties (PM SBt 25-51.5 to SCL-25-2.6)	Route adoption	N/A	N/A	Local	Brandy Rider	PA&ED	Coordinating required adoption into SBt/SCL County & City General Plans. Local agencies are working with Caltrans on the Controlled Access Highway Agreements at this time.
7. Highway 156 Improvement Project (34490_)	On SR 156 in and near San Juan Bautista from The Alameda to slightly east of 4th Street near Hollister (PM 3.0/R8.2)	Construct 4-lane expressway	Summer 2019 to Summer 2021	\$57.4 million	STIP/Local	Brandy Rider	PS&E	Project design on-going. ROW appraisals in progress. Utility relocation, design coordination almost complete. 95% design. Project Development Team conducted in June 2017 to give an update.

### ACRONYMS USED IN THIS REPORT:

PA&ED	Project Approval and Environmental Document
PS&E	Plans, Specifications, and Estimate
ROW	Right of way
SBt	San Benito County
SCL	Santa Clara County
SHOPP	Statewide Highway Operation and Protection Program
STIP	Statewide Transportation Improvement Project