



PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE JUNE 7, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

CONSTRUCTION PROJECTS

	Project	Location Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
1.	Highway 1 Left-turn channelization (1C170)	On SR 1 at the Sheridan Road intersection (PM 5.3/5.8)	Add left-turn channelization	Fall 2017-Spring 2018	\$845,000	SHOPP	Amy Donatello	CalPortland Construction, Santa Maria, CA	Construction contract awarded in March 2017.
2.	Highway 1 Piedras Blancas Realignment (49280)	On SR 1 from Point Piedras Blancas to Arroyo De La Cruz Bridge near San Simeon (PM 64.0/R66.9)	Realign highway	Fall 2015-Winter 2018, followed by landscape and mitigation planting contract with 3-year plant establishment	\$22.1 million	SHOPP	Paul Martinez (RS)	Papich Construction, Grover Beach, CA	Construction continues with bridge and earth work, and paving—weather permitting. An additional \$11 million will cover three separate mitigation projects.
3.	Highway 41 Rumble Strip Project (1H300)	On SR 41 about 30 miles east of Paso Robles from Highways 46/41 to the Kern County line (PM 43.8/50.4)	Construct centerline and edge-line rumble strip	Spring 2017-Summer 2017	\$121,500	SHOPP	Joe Erwin (RH)	Central Striping Service, Inc., Rancho Cordova, CA	Construction contract awarded in May 2017.
4.	Highway 46 Whitley 1 Landscape Mitigation (330764)	On SR 46 near Paso Robles, from just east of Geneseo Road to just west of Almond Drive (PM 37.6/40.4)	Irrigation and plant establishment	Winter 2015-Summer 2018	\$1 million	CMIA	David Rasmussen (KM)	Pacific Restoration Group, Perris, CA	Closures only to the highway shoulders are planned.

California Department of Transportation

District 5, 50 Higuera Street, San Luis Obispo, California 93401

District 5 Public Information Office (805) 549-3318

www.dot.ca.gov/dist05 email: Info-d5@dot.ca.gov

Monterey – San Benito – San Luis Obispo – Santa Barbara – Santa Cruz



PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE JUNE 7, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

CONSTRUCTION PROJECTS CONTINUED									
	Project	Location/PM	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
5.	Highway 46 Whitley 2B (33078)	On SR 46, near Shandon from just east of McMillan Canyon Road to just east of the Shandon Safety Roadside Rest Area (PM 46.0/50.2)	Convert to 4-lane expressway	Spring 2016-Fall 2018	\$47 million	STIP	David Rasmussen (KM)	Brosamer and Wall Inc., Walnut Creek, CA	Stage 2 and 3 detours are completed. A traffic switch on the westbound lanes is scheduled in May 2017.
6.	US 101 Bridge Rail Replacement (1G4604)	US 101 Santa Fe undercrossing, near Higuera Street/Ontario Road (PM 24.3)	Replace bridge rail and resurface pavement	Fall 2016-Spring 2017	\$1 million	SHOPP	Rochelle Vierra (WW)	Souza Construction Inc., San Luis Obispo, CA	Stage 3 work includes removing protective barrier, continuing to install guardrail, paving and striping. Project is scheduled for completion in late June 2017.
7.	US 101 Embankment Repair-Drainage (1G440)	In San Luis Obispo County, near San Miguel, just north of Monterey Road and just south of San Miguel undercrossing. (PM 63.2/64.5)	Embankment repair/drainage	Spring 2017-Winter 2018	\$223,274	SHOPP Minor	Aaron Henkel	Specialty Construction, San Luis Obispo, CA	Construction contract awarded in May 2017.
8.	US 101 North Paso Rehab (0G040)	US 101, near Paso Robles and south of San Marcus Creek Bridge to the county line and in Monterey County from the county line to just south of the east Garrison overcrossing (PM 63.2/R69.3)	Rehabilitate US 101	Winter 2017-Winter 2019	\$54 million (includes cost for structures)	SHOPP	Amy Donatello (AN)	Security Paving, Sylmar, CA	Construction contract awarded in November 2016.

California Department of Transportation

District 5, 50 Higuera Street, San Luis Obispo, California 93401

District 5 Public Information Office (805) 549-3318

www.dot.ca.gov/dist05 email: Info-d5@dot.ca.gov

Monterey – San Benito – San Luis Obispo – Santa Barbara – Santa Cruz



PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE JUNE 7, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
9.	Highway 1 Cayucos CAPM (1G140)	On SR 1 in San Luis Obispo County at/near Cayucos from the Old Creek Bridge to just north of Harmony Valley Road (PM 34.5/44.4)	Pavement preservation	Spring 2018-Winter 2018	\$2.3 million	SHOPP	Amy Donatello	PS&E/RW	PS&E began in July 2016. This project will also include ramp upgrades.
10.	Highway 1 Old Creek Bridge (0L722)	On SR 1 in San Luis Obispo County near Morro Bay at Old Creek Bridge (PM 34.5)	Widen bridge	Scheduled to start Summer 2018	\$4.2 million	SHOPP	David Rasmussen	PA&ED	Project is currently in the environmental phase and technical studies are under way.
11.	Highway 1 Toro Creek Bridge (0L721)	On SR 1 in Morro Bay at the Toro Creek Bridge (PM 32.6)	Replace bridge	Scheduled to start Summer 2018	\$5.2 million	SHOPP	David Rasmussen	PA&ED	Project is currently in the environmental studies phase, which now has an extended schedule. Project is expected to reach design phase in 2018 followed by two years in PS&E/RW.
12.	Highway 41 Atascadero ADA project (1F630)	On SR 41 from San Gabriel Road to US 101/41 separation (PM 14.2/15.9)	ADA compliant access	Scheduled to start in 2020	\$2.6 million	SHOPP	Paul Valadao	PA&ED	Project is funded through the ADA Infrastructure Program in the 2016 SHOPP. It is on schedule to complete PA&ED in fall 2017.

California Department of Transportation

District 5, 50 Higuera Street, San Luis Obispo, California 93401

District 5 Public Information Office (805) 549-3318

www.dot.ca.gov/dist05 email: Info-d5@dot.ca.gov

Monterey – San Benito – San Luis Obispo – Santa Barbara – Santa Cruz



PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE JUNE 7, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

PROJECTS IN DEVELOPMENT CONTINUED

	Project	Location	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
13.	Highway 46 Cholame (3307A)	On SR 46 in San Luis Obispo County, near Shandon, from just west of Shandon Safety Roadside Rest Area to just east of Jack Ranch Café (PM 49.7/54.6)	Convert to 4-lane expressway	Scheduled to start Winter 2019	\$55.2 million	STIP	David Rasmussen	PS&E/RW	Construction funding is delayed two years until fiscal year 2020/21. PS&E and RW are under way. A supplemental EIR is being prepared to address the proposed realignment of the eastern portion of this project, which will avoid conflicts with buried oil and gas lines.
14.	Highway 58 Trout Creek Bridge Replacement (0L723)	In San Luis Obispo County on SR 58 east of Santa Margarita at Trout Creek Bridge (PM 3.0)	Replace bridge	Scheduled to start Summer 2018	\$4.8 million	SHOPP	David Rasmussen	PA&ED	Project is currently in the environmental phase and technical studies are under way.
15.	US 101 SLO Broad SB Onramp & SLO 41 Guardrail (1F370)	In San Luis Obispo County on US 101 from just north of Marsh Street Bridge to just south of Chorro Street undercrossing and on SR 41 from Old Morro Road to Atascadero Creek Bridge (PM 28.5/28.7)	Improve ramp operations and upgrade guardrail	Winter 2021 – Summer 2021	\$3.8 million	SHOPP	Joe Erwin	PA&ED	Project will reduce the number/severity of collisions by improving the highway operations and installing countermeasures addressing vehicles leaving the traveled way.



PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE JUNE 7, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

PROJECTS IN DEVELOPMENT CONTINUED

	Project	Location	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
16.	US 101 Paso Robles Shoulder Rumble Strip (1G770)	In and near Paso Robles between Las Tablas Avenue undercrossing to north Paso overhead (PM 51.5/58.8)	Construct shoulder rumble strips	Winter 2017 – Spring 2018	\$400,000	SHOPP	Amy Donatello	PS&E/RW	Project is on schedule.
17.	US 101 Pismo Congestion Relief project (1G680)	On US 101 in Pismo Beach from Pismo overhead to just north of Shell Beach Road undercrossing (PM 16.2/R20.3)	Operational improvements	Scheduled to start Winter 2024	Six alternatives range from \$11.3 million to \$24.7 million	Local	Paul Valadao	PA&ED	CMAQ funding for this project was recently increased at SLOCOG's request.
18.	US 101 Pismo Creek Scour Repair (1C370)	On US 101 in Pismo Beach at the Pismo Creek Bridge (PM 16.4)	Repair channel paving to protect bridge foundation from scour, and secure structure	Fall 2018- Fall 2019	\$2.5 million	SHOPP	Amy Donatello	PS&E/RW	Final project report was recently completed. PS&E is under way.
19.	US 101 Replace median barrier (1F490)	On US 101 near Paso Robles from just north of US 101/SR 46 to south Paso Robles overhead (PM 36.6/ 54.87-55.70)	Remove metal beam guardrail out of clear recovery zone and upgrade to concrete median barrier	Construction target year is 2020	\$1.5 million	SHOPP	Amy Donatello	PA&ED	PA&ED began in July 2016.



PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE JUNE 7, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

ACRONYMS USED IN THIS REPORT:

ADA	Americans with Disabilities Act
CMAQ	Congestion Mitigation Air Quality
CMIA	Corridor Mobility Improvement Account
CTC	California Transportation Commission
ED	Environmental Document
EIR	Environmental Impact Report
PA&ED	Project Approval and Environmental Document
PM	Post Mile
PS&E	Plans, Specifications, and Estimates
RW	Right of Way
SHOPP	Statewide Highway Operation and Protection Program
STIP	Statewide Transportation Improvement Program