



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 6, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

## CONSTRUCTION PROJECTS

	Project	Location Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
1.	<b>Highway 1 Left-turn channelization (1C170)</b>	On SR 1 at the Sheridan Road intersection (PM 5.3/5.8)	Add left-turn channelization	Fall 2017-Spring 2018	\$845,000	SHOPP	Amy Donatello	CalPortland Construction, Santa Maria, CA	Construction continues with tree removal and embankment work.
2.	<b>Highway 1 Piedras Blancas Realignment (49280)</b>	On SR 1 from Point Piedras Blancas to Arroyo De La Cruz Bridge near San Simeon (PM 64.0/R66.9)	Realign highway	Fall 2015-Spring 2018, followed by landscape and mitigation planting contract with 3-year plant establishment	\$22.1 million	SHOPP	Paul Martinez (RS)	Papich Construction, Grover Beach, CA	Demolition of previous highway lanes is completed. Newly realigned lanes are open to the traveling public. Remaining work includes erosion control and installing parking lots, fencing and striping.
3.	<b>Highway 46 Whitley 1 Landscape Mitigation (330764)</b>	On SR 46 near Paso Robles, from just east of Geneseo Road to just west of Almond Drive (PM 37.6/40.4)	Irrigation and plant establishment	Winter 2015-Summer 2018	\$1 million	CMIA	David Rasmussen (KM)	Pacific Restoration Group, Perris, CA	Closures only to the highway shoulders are planned.
4.	<b>Highway 46 Whitley 2B (33078)</b>	On SR 46, near Shandon from just east of McMillan Canyon Road to just east of the Shandon Safety Roadside Rest Area (PM 46.0/50.2)	Convert to 4-lane expressway	Spring 2016-Fall 2018	\$47 million	STIP	David Rasmussen (KM)	Brosamer and Wall Inc., Walnut Creek, CA	Construction is under way on paving, drainage facilities, embankments and bridge abutments in advance of the coming winter season. The Shandon Roadside Rest Area re-opened for public use on November 9, 2017.

### California Department of Transportation

District 5, 50 Higuera Street, San Luis Obispo, California 93401

District 5 Public Information Office (805) 549-3318

[www.dot.ca.gov/dist05](http://www.dot.ca.gov/dist05) email: [Info-d5@dot.ca.gov](mailto:Info-d5@dot.ca.gov)

Monterey – San Benito – San Luis Obispo – Santa Barbara – Santa Cruz



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 6, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

CONSTRUCTION PROJECTS CONTINUED									
	Project	Location/PM	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
5.	<b>US 101 Gore Point Project (1C1104)</b>	On US 101 from the Bridge Street undercrossing in Arroyo Grande to Grand Avenue in San Luis Obispo (PM 12.4/29.7)	Install contrasting surfaces at gore points along the highway	Summer 2017- Fall 2017	\$1.8 million	SHOPP	Amy Donatello (LB)	Souza Construction of San Luis Obispo, CA	This project will minimize the time highway workers are exposed to moving or merging traffic in gore locations. The safety improvements prevent vehicles from stopping in these areas. The project is scheduled for completion in November 2017, weather permitting.
7.	<b>US 101 Highway Preservation (1H4004)</b>	US 101 in Atascadero and Templeton from the Traffic Way undercrossing to the Vineyard Drive overcrossing (PM 46.0/50.7)	Resurface pavement/ Highway preservation	Summer 2017- Winter 2017	\$2.7 million	SHOPP	Rochelle Vierra (ADA)	Papich Construction, Grover Beach, CA	Construction began in August and continues with daytime ramp closures in both directions at Del Rio and San Anselmo roads, and Traffic Way. Remaining work includes striping and rumble strip installation.
8.	<b>US 101 North Paso Rehab (0G040)</b>	US 101, near Paso Robles and south of San Marcus Creek Bridge to the county line and in Monterey County from the county line to just south of the east Garrison overcrossing (PM 63.2/R69.3)	Rehabilitate US 101	Winter 2017- Winter 2019	\$54 million (includes cost for structures)	SHOPP	Amy Donatello (AN)	Security Paving, Sylmar, CA	Construction includes the outside widening of the South Mission Street overcrossing and falsework for the 10 <sup>th</sup> Street overcrossing.
9.	<b>US 101 Paso Robles Shoulder Rumble Strip (1G770)</b>	In and near Paso Robles between Las Tablas Avenue undercrossing to north Paso overhead (PM 51.5/58.8)	Construct shoulder rumble strips	Fall 2017 – Summer 2018	\$400,000	SHOPP	Amy Donatello	Central Striping Services, Inc., Rancho Cordova, CA	Construction began in October 2017.

**California Department of Transportation**

District 5, 50 Higuera Street, San Luis Obispo, California 93401

District 5 Public Information Office (805) 549-3318

[www.dot.ca.gov/dist05](http://www.dot.ca.gov/dist05) email: [Info-d5@dot.ca.gov](mailto:Info-d5@dot.ca.gov)

Monterey – San Benito – San Luis Obispo – Santa Barbara – Santa Cruz



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 6, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

## PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
10.	<b>Highway 1 Cayucos CAPM (1G140)</b>	On SR 1 in San Luis Obispo County at/near Cayucos from the Old Creek Bridge to just north of Harmony Valley Road (PM 34.5/44.4)	Pavement preservation	Spring 2018-Winter 2018	\$2.3 million	SHOPP	Amy Donatello	PS&E/RW	PS&E began in July 2016. This project will also include ramp upgrades.
11.	<b>Highway 1 Old Creek Bridge (0L722)</b>	On SR 1 in San Luis Obispo County near Morro Bay at Old Creek Bridge (PM 34.5)	Widen bridge	Scheduled to start Spring 2021	\$4.2 million	SHOPP	Carla Yu	PA&ED	Project is currently in the environmental phase and technical studies are under way.
12.	<b>Highway 1 Toro Creek Bridge (0L721)</b>	On SR 1 in Morro Bay at the Toro Creek Bridge (PM 32.6)	Replace bridge	Scheduled to start Spring 2021	\$5.2 million	SHOPP	Carla Yu	PA&ED	Project is currently in the environmental studies phase and technical studies are under way.
13.	<b>Highway 41 Atascadero ADA project (1F630)</b>	On SR 41 from San Gabriel Road to US 101/41 separation (PM 14.2/15.9)	ADA compliant access	Scheduled to start in 2020	\$2.6 million	SHOPP	Mike Lew	PS&E	Project is funded through the ADA Infrastructure Program in the 2016 SHOPP. PS&E is under way.

### California Department of Transportation

District 5, 50 Higuera Street, San Luis Obispo, California 93401

District 5 Public Information Office (805) 549-3318

[www.dot.ca.gov/dist05](http://www.dot.ca.gov/dist05) email: [Info-d5@dot.ca.gov](mailto:Info-d5@dot.ca.gov)

Monterey – San Benito – San Luis Obispo – Santa Barbara – Santa Cruz



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 6, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

## PROJECTS IN DEVELOPMENT CONTINUED

	Project	Location	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
14.	<b>Highway 46 Cholame (3307A)</b>	On SR 46 in San Luis Obispo County, near Shandon, from just west of Shandon Safety Roadside Rest Area to just east of Jack Ranch Café (PM 49.7/54.6)	Convert to 4-lane expressway	Scheduled to start Winter 2019	\$55.2 million	STIP	David Rasmussen	PS&E/RW	Construction funding is delayed two years until fiscal year 2020/21. PS&E and RW are under way. A supplemental EIR is being prepared to address the proposed realignment of the eastern portion of this project, which will avoid conflicts with buried oil and gas lines.
15.	<b>Highway 58 Trout Creek Bridge Replacement (0L723)</b>	In San Luis Obispo County on SR 58 east of Santa Margarita at Trout Creek Bridge (PM 3.0)	Replace bridge	Scheduled to start Fall 2022	\$4.8 million	SHOPP	Carla Yu	PS&E	Environmental studies are completed and project is now in design phase.
16.	<b>US 101 SLO Broad SB Onramp &amp; SLO 41 Guardrail (1F370)</b>	In San Luis Obispo County on US 101 from just north of Marsh Street Bridge to just south of Chorro Street undercrossing and on SR 41 from Old Morro Road to Atascadero Creek Bridge (PM 28.5/28.7)	Improve ramp operations and upgrade guardrail	Winter 2021 – Summer 2021	\$3.8 million	SHOPP	Joe Erwin	PA&ED	Evaluation is under way for project alternatives.



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 6, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

## PROJECTS IN DEVELOPMENT CONTINUED

	Project	Location	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
17.	<b>US 101 Pismo Congestion Relief project (1G680)</b>	On US 101 in Pismo Beach from Pismo overhead to just north of Shell Beach Road undercrossing (PM 16.2/R20.3)	Operational improvements	Scheduled to start Winter 2024	Six alternatives range from \$11.3 million to \$24.7 million	Local	Paul Valadao	PA&ED	CMAQ funding for this project was recently increased at SLOCOG's request. Caltrans recently released the Notice of Preparation for CEQA. Planning for a public scoping meeting in early 2018 is under way.
18.	<b>US 101 Pismo Creek Scour Repair (1C370)</b>	On US 101 in Pismo Beach at the Pismo Creek Bridge (PM 16.4)	Repair channel paving to protect bridge foundation from scour, and secure structure	Fall 2018- Fall 2019	\$2.5 million	SHOPP	Amy Donatello	PS&E/RW	PS&E is under way.
19.	<b>US 101 Replace median barrier (1F490)</b>	On US 101 near Paso Robles from just north of US 101/SR 46 to south Paso Robles overhead (PM 36.6/ 54.87-55.70)	Remove metal beam guardrail out of clear recovery zone and upgrade to concrete median barrier	Construction target year is 2020	\$1.5 million	SHOPP	Amy Donatello	PA&ED	PA&ED began in July 2016.



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 6, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

## ACRONYMS USED IN THIS REPORT:

<b>ADA</b>	Americans with Disabilities Act
<b>CMAQ</b>	Congestion Mitigation Air Quality
<b>CMIA</b>	Corridor Mobility Improvement Account
<b>CTC</b>	California Transportation Commission
<b>ED</b>	Environmental Document
<b>EIR</b>	Environmental Impact Report
<b>PA&amp;ED</b>	Project Approval and Environmental Document
<b>PM</b>	Post Mile
<b>PS&amp;E</b>	Plans, Specifications, and Estimates
<b>RW</b>	Right of Way
<b>SHOPP</b>	State Highway Operation and Protection Program
<b>STIP</b>	State Transportation Improvement Program