



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 5, 2018 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

CONSTRUCTION PROJECTS									
	Project	Location Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
1.	<b>Highway 1 Cayucos CAPM (1G140)</b>	On SR 1 in San Luis Obispo County at/near Cayucos from the Old Creek Bridge to just north of Harmony Valley Road (PM 34.5/44.4)	Pavement preservation	Spring 2019-Summer 2019	\$2.3 million	SHOPP	Amy Donatello	CalPortland, San Luis Obispo, CA	Construction is scheduled to begin in Spring 2019 due to environmental restrictions effective from Nov. 1, 2018 through March 31, 2019.
2.	<b>Highway 41 Resurfacing Project (1J260)</b>	On SR 41 near Atascadero from west of Los Altos Road to El Camino Real (PM 0.04/11.45)	Resurfacing	Summer 2018-Fall 2018	\$4.3 million	SB 1 SHOPP	Kelly McClain (RS)	CalPortland, San Luis Obispo, CA	Final resurfacing and shoulder work is under way while awaiting materials for final striping.
3.	<b>Highway 46 Resurfacing Project (1J1704)</b>	On Highway 46 East near Paso Robles from the Huer Huero Creek Bridge to Geneseo Road (PM 32.0/37.0)	Resurfacing	Summer 2018-Fall 2018	\$4.1 million	SHOPP	Kelly McClain (AN)	Griffith Company, Bakersfield, CA	Striping and final pavement work is scheduled before project completion at the end of Nov. 2018.
4.	<b>Highway 46 Whitley 2B (33078)</b>	On SR 46, near Shandon from just east of McMillan Canyon Road to just east of the Shandon Safety Roadside Rest Area (PM 46.0/50.2)	Convert to 4-lane expressway	Spring 2016-Winter 2019	\$47 million	STIP	David Rasmussen (KM)	Brosamer and Wall Inc., Walnut Creek, CA	Transition to Cholame Creek Bridge is completed. Traffic is driving on new eastbound lanes. Contractor removed the two-way configuration striping on the westbound lanes, which are being re-striped. Major work is scheduled for completion in January 2019, weather permitting.



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 5, 2018 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

CONSTRUCTION PROJECTS (CONTINUED)									
	Project	Location Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
5.	<b>US 101 Highway Preservation (1H4004)</b>	On US 101 in Atascadero and Templeton from the Traffic Way undercrossing to the Vineyard Drive overcrossing (PM 46.0/50.7)	Resurface pavement/ highway preservation	Summer 2017- Fall 2018	\$2.7 million	SHOPP	Rochelle Vierra (ADA)	Papich Construction, Grover Beach, CA	Construction was completed on this project in mid-October 2018.
	<b>US 101 North County Resurfacing Project (1J3004)</b>	On US 101, near Templeton and Paso Robles from Vineyard Drive to the North Paso Robles overhead (PM 50.7/58.8)	Rehabilitate US 101	Spring 2018- Fall 2018	\$6 million	SB 1 SHOPP	Kelly McClain (ADA)	Papich Construction, Pismo Beach, CA	Construction was completed on this project in mid-October 2018.
7.	<b>US 101 North Paso Rehab (0G040)</b>	On US 101, near Paso Robles and south of San Marcus Creek Bridge to the county line and in Monterey County from the county line to just south of the east Garrison overcrossing (PM 63.2/R69.3)	Rehabilitate US 101	Winter 2017- Spring 2020	\$54 million (includes cost for structures)	SHOPP	Amy Donatello (AN)	Security Paving, Sylmar, CA	Southbound US 101 traffic was diverted onto newly refurbished lanes in mid-November 2018. The southbound on-ramp at south Mission Street remains closed. Project completion is scheduled in early 2020.



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 5, 2018 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

CONSTRUCTION PROJECTS (CONTINUED)									
	Project	Location Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
8.	<b>US 101 Pismo Creek Scour Repair (1C370)</b>	On US 101 in Pismo Beach at the Pismo Creek Bridge (PM 16.4)	Repair channel paving to protect bridge foundation from scour, and secure structure	Winter 2018- Winter 2020	\$2.5 million	SB 1 SHOPP	Amy Donatello	Not yet determined	Project is advertised for construction, which is scheduled to begin this winter.



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 5, 2018 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

PROJECTS IN DEVELOPMENT									
	Project	Location	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
9.	<b>Highway 1 Old Creek Bridge (0L722)</b>	On SR 1 in San Luis Obispo County near Morro Bay at Old Creek Bridge (PM 34.5)	Replace bridge	Scheduled to start Spring 2021	\$7 million	SHOPP	Carla Yu	PS&E	Environmental studies are completed, and project is in the design phase, which is scheduled for completion in summer 2020.
10.	<b>Highway 1 Pismo Beach CAPM (1G980)</b>	On SR 1 in San Luis Obispo County in and near Pismo Beach from Gracia Way to the south junction US 101/1 separation (PM 10.0/16.8)	Pavement preservation	Scheduled to start in 2023	\$8.6 million	SB 1 SHOPP	Amy Donatello	PA&ED	Project is on schedule.
11.	<b>Highway 1 Santa Maria River Bridge Replacement (1H440)</b>	In San Luis Obispo County near Guadalupe at the Santa Maria River Bridge (PM SB, SLO-50.3/50.6 & 0.0/0.3)	Rehabilitate bridge deck and replace rail	Spring 2023-Winter 2025	\$28.5 million	SHOPP	Justin Borders	PA&ED	Project surveys were recently completed and submitted to Design.
12.	<b>Highway 1 Toro Creek Bridge (0L721)</b>	On SR 1 in Morro Bay at the Toro Creek Bridge (PM 32.6)	Replace bridge	Scheduled to start in Spring 2021	\$6.5 million	SB1 SHOPP	Carla Yu	PS&E	Environmental studies are completed and project is in the design phase, which is scheduled for completion in summer 2020.



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 5, 2018 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

PROJECTS IN DEVELOPMENT (CONTINUED)									
	Project	Location	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
13.	<b>Highway 41 Atascadero ADA (1F630)</b>	On Highway 41 in Atascadero from San Gabriel Road to US 101 southbound ramps (PM 14.2/15.9)	Improve and construct new ADA accessible walkways and install accessible pedestrian signal systems	Winter 2020-Spring 2021	\$2.6 million	SHOPP	Mike Lew	PS&E/RW	Project's 60 percent constructability review is scheduled for completion at the end of November 2018. Caltrans is still working with the city on implementing bike lanes within the project limits.
14.	<b>Highway 46 Cholame (3307A)</b>	On SR 46 in San Luis Obispo County, near Shandon, from just west of Shandon Safety Roadside Rest Area to just east of Jack Ranch Café (PM 49.7/54.6)	Convert to 4-lane expressway	Scheduled to start Winter 2020/21	\$55.2 million	STIP	David Rasmussen	PS&E/RW	PS&E and RW are under way. A supplemental EIR is being prepared to address the proposed realignment of the eastern portion of this project, which will avoid conflicts with buried oil and gas lines.
15.	<b>Highway 46 Vineyard Roundabout (1H930)</b>	Near Paso Robles at SR 46 West/ Vineyard Drive PM (R17.398/17.39)	Construct roundabout	Fall 2020-Summer 2022	\$3.8 million	SHOPP	Aaron Henkel	PS&E/RW	Project is in the design phase.
16.	<b>Highway 46 Wye Segment (3307C)</b>	In San Luis Obispo County on SR 46 near cholame, from just west of Davis Road to just west of Antelope Road (PM 54.1/57.8)	Convert to a four-lane expressway	Scheduled to start in Winter 2023	\$97.8 million	STIP	David Rasmussen	PS&E/RW	Project is on schedule.



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 5, 2018 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

PROJECTS IN DEVELOPMENT (CONTINUED)									
	Project	Location	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
17.	<b>Highway 58 Trout Creek Bridge Replacement (0L723)</b>	In San Luis Obispo County on SR 58 east of Santa Margarita at Trout Creek Bridge (PM 3.0)	Replace bridge	Scheduled to start Summer 2020	\$6 million	SHOPP	Carla Yu	PS&E	Environmental studies are completed and project is in design phase, which is scheduled for completion in winter 2020.
18.	<b>US 101 SB Marsh Street improvements (1J440)</b>	US 101/Marsh Street in San Luis Obispo (PM 27.96/27.96)	Correct non-standard super-elevation and construct drainage improvements	Scheduled to start Winter 2018	\$1.2 million	SHOPP	Amy Donatello	PA&ED	Project is on schedule.
19.	<b>US 101 Pismo Congestion Relief project (1G680)</b>	On US 101 in Pismo Beach from Pismo overhead to just north of Shell Beach Road undercrossing (PM 16.2/R20.3)	Operational improvements	Scheduled to start Winter 2024	Six alternatives range from \$9.4 million to \$24.7 million	Local	Paul Valadao	PA&ED	Caltrans held a public scoping meeting on this project in May 2018. Environmental and engineering studies are moving forward and analyzing each of the viable alternatives. The draft Project Report is scheduled for release in early 2020.
20.	<b>US 101 Replace median barrier (1F490)</b>	On US 101 in Paso Robles from just north of US 101/46 separation to south Paso Robles overhead; and in Atascadero on Highway 41 from Old Morro Road to Atascadero Creek Bridge (PM (US 101) 54.6/55.7 & (SR 41) 12.5/13.3)	Remove metal beam guardrail out of clear recovery zone and upgrade to concrete median barrier	Construction target year is 2020	\$3.7 million	SHOPP	Amy Donatello	PS&E	PA&ED is completed and project is in the design phase.



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 5, 2018 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

PROJECTS IN DEVELOPMENT (CONTINUED)									
	Project	Location	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
21.	<b>US 101 SLO North County TMS (0N220)</b>	On US 101 in San Luis Obispo County at various locations from just north of Reservoir Canyon Road to just north of Paso Robles overhead (PM 30.3/59.0)	Construct Transportation Management System	Scheduled to start Fall 2022	\$2.5 million	SHOPP	Ken Dostalek	PA&ED	Project is on schedule.
22.	<b>US 101 Wellsona Safety improvements (1J780)</b>	On US 101 in San Luis Obispo County at Wellsona Road. (PM 61.88/61.88)	Structures, paving and drainage	Winter 2022-Spring 2024	\$12.2 million	SHOPP	Amy Donatello	PA&ED	Project is on schedule.
23.	<b>Highway 166 Pavement Project (1J250)</b>	On Highway 166 in San Luis Obispo County (PM 44.0/51)	Pavement	Spring 2019-Spring 2019	\$4.9 million	SB 1 SHOPP	Kelly McClain	Maintenance	The CTC allocated SB 1 funding to this project in September 2018.
24.	<b>Highways 1, 17, 68, 101 and 156 TMS Detection Repair &amp; Mobility (1H990)</b>	Monterey, Santa Cruz, San Benito, Santa Barbara & San Luis Obispo counties (PM various District 5 locations)	Replace failed Traffic Management System detection	Scheduled to start in Fall 2020	\$2.7 million	SB 1 SHOPP	Brandy Rider	PS&E/RW	Funding allocation request for PS&E/RW is scheduled for December CTC meeting.
25.	<b>Highways 41, 46 &amp; 166 Striping Project (1K410)</b>	On Highways 41, 46 & 166 in San Luis and Santa Barbara counties (PM various District 5 locations)	Striping	Scheduled to start Summer 2019	\$6 million	SB 1 SHOPP	Kelly McClain	Maintenance	The CTC allocated SB 1 funding to this project in September 2018.



## ACRONYMS USED IN THIS REPORT:

<b>ADA</b>	Americans with Disabilities Act
<b>CEQA</b>	California Environmental Quality Act
<b>CMAQ</b>	Congestion Mitigation Air Quality
<b>CMIA</b>	Corridor Mobility Improvement Account
<b>CTC</b>	California Transportation Commission
<b>ED</b>	Environmental Document
<b>EIR</b>	Environmental Impact Report
<b>PA&amp;ED</b>	Project Approval and Environmental Document
<b>PM</b>	Post Mile
<b>PS&amp;E</b>	Plans, Specifications, and Estimates
<b>RW</b>	Right of Way
<b>SB 1</b>	Senate Bill 1, the Road Repair and Accountability Act of 2017
<b>SHOPP</b>	State Highway Operation and Protection Program
<b>STIP</b>	State Transportation Improvement Program