



PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE AUGUST 2, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

CONSTRUCTION PROJECTS

| | Project | Location Post Mile (PM) | Description | Construction Timeline | Construction Cost | Funding Source | Project Manager (Resident Engineer) | Contractor | Comments |
|----|---|--|---|---|-------------------|----------------|-------------------------------------|--|---|
| 1. | Highway 1 Left-turn channelization (1C170) | On SR 1 at the Sheridan Road intersection (PM 5.3/5.8) | Add left-turn channelization | Fall 2017-Spring 2018 | \$845,000 | SHOPP | Amy Donatello | CalPortland Construction, Santa Maria, CA | Construction is scheduled to begin in early September 2017. |
| 2. | Highway 1 Piedras Blancas Realignment (49280) | On SR 1 from Point Piedras Blancas to Arroyo De La Cruz Bridge near San Simeon (PM 64.0/R66.9) | Realign highway | Fall 2015-Winter 2018, followed by landscape and mitigation planting contract with 3-year plant establishment | \$22.1 million | SHOPP | Paul Martinez (RS) | Papich Construction, Grover Beach, CA | Construction continues with bridge and earth work, and paving—weather permitting. An additional \$11 million will cover three separate mitigation projects. |
| 3. | Highway 41 Rumble Strip Project (1H300) | On SR 41 about 30 miles east of Paso Robles from Highways 46/41 to the Kern County line (PM 43.8/50.4) | Construct centerline and edge-line rumble strip | Spring 2017-Summer 2017 | \$121,500 | SHOPP | Joe Erwin (RH) | Central Striping Service, Inc., Rancho Cordova, CA | Construction is scheduled to begin July 31, 2017, following the Mid-State Fair event. |
| 4. | Highway 46 Whitley 1 Landscape Mitigation (330764) | On SR 46 near Paso Robles, from just east of Geneseo Road to just west of Almond Drive (PM 37.6/40.4) | Irrigation and plant establishment | Winter 2015-Summer 2018 | \$1 million | CMIA | David Rasmussen (KM) | Pacific Restoration Group, Perris, CA | Closures only to the highway shoulders are planned. |

California Department of Transportation

District 5, 50 Higuera Street, San Luis Obispo, California 93401

District 5 Public Information Office (805) 549-3318

www.dot.ca.gov/dist05 email: Info-d5@dot.ca.gov

Monterey – San Benito – San Luis Obispo – Santa Barbara – Santa Cruz



PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE AUGUST 2, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

| CONSTRUCTION PROJECTS CONTINUED | | | | | | | | | |
|---------------------------------|--|--|--|--------------------------|---|----------------|-------------------------------------|--|---|
| | Project | Location/PM | Description | Construction Timeline | Construction Cost | Funding Source | Project Manager (Resident Engineer) | Contractor | Comments |
| 5. | Highway 46 Whitley 2B (33078) | On SR 46, near Shandon from just east of McMillan Canyon Road to just east of the Shandon Safety Roadside Rest Area (PM 46.0/50.2) | Convert to 4-lane expressway | Spring 2016- Fall 2018 | \$47 million | STIP | David Rasmussen (KM) | Brosamer and Wall Inc., Walnut Creek, CA | A traffic switch this month placed motorists on the future eastbound lanes, enabling construction on the westbound lanes. |
| 6. | US 101 Bridge Rail Replacement (1G4604) | US 101 Santa Fe undercrossing, near Higuera Street/Ontario Road (PM 24.3) | Replace bridge rail and resurface pavement | Fall 2016- Spring 2017 | \$1 million | SHOPP | Rochelle Vierra (WW) | Souza Construction Inc., San Luis Obispo, CA | Construction was completed in June 2017. |
| 7. | US 101 Embankment Repair-Drainage (1G440) | In San Luis Obispo County, near San Miguel, just north of Monterey Road and just south of San Miguel undercrossing. (PM 63.2/64.5) | Embankment repair/drainage | Spring 2017- Fall 2017 | \$223,274 | SHOPP Minor | Aaron Henkel | Specialty Construction, San Luis Obispo, CA | Construction began in July 2017 with all work being performed off the highway. Construction completion is scheduled for September 2017. |
| 8. | US 101 North Paso Rehab (0G040) | US 101, near Paso Robles and south of San Marcus Creek Bridge to the county line and in Monterey County from the county line to just south of the east Garrison overcrossing (PM 63.2/R69.3) | Rehabilitate US 101 | Winter 2017- Winter 2019 | \$54 million (includes cost for structures) | SHOPP | Amy Donatello (AN) | Security Paving, Sylmar, CA | Construction includes bridge and drainage work at 10 th Street. Paving of Cemetery road, 10 th Street and the ramps is scheduled for completion in July 2017. |

California Department of Transportation

District 5, 50 Higuera Street, San Luis Obispo, California 93401

District 5 Public Information Office (805) 549-3318

www.dot.ca.gov/dist05 email: Info-d5@dot.ca.gov

Monterey – San Benito – San Luis Obispo – Santa Barbara – Santa Cruz



PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE AUGUST 2, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

PROJECTS IN DEVELOPMENT

| | Project | Location | Description | Construction Timeline | Estimated Construction Cost | Funding Source | Project Manager | Phase | Comments |
|-----|--|---|-----------------------|--------------------------------|-----------------------------|----------------|-----------------|---------|--|
| 9. | Highway 1 Cayucos CAPM (1G140) | On SR 1 in San Luis Obispo County at/near Cayucos from the Old Creek Bridge to just north of Harmony Valley Road (PM 34.5/44.4) | Pavement preservation | Spring 2018-Winter 2018 | \$2.3 million | SHOPP | Amy Donatello | PS&E/RW | PS&E began in July 2016. This project will also include ramp upgrades. |
| 10. | Highway 1 Old Creek Bridge (0L722) | On SR 1 in San Luis Obispo County near Morro Bay at Old Creek Bridge (PM 34.5) | Widen bridge | Scheduled to start Summer 2018 | \$4.2 million | SHOPP | David Rasmussen | PA&ED | Project is currently in the environmental phase and technical studies are under way. |
| 11. | Highway 1 Toro Creek Bridge (0L721) | On SR 1 in Morro Bay at the Toro Creek Bridge (PM 32.6) | Replace bridge | Scheduled to start Summer 2018 | \$5.2 million | SHOPP | David Rasmussen | PA&ED | Project is currently in the environmental studies phase, which now has an extended schedule. Project is expected to reach design phase in 2018 followed by two years in PS&E/RW. |
| 12. | Highway 41 Atascadero ADA project (1F630) | On SR 41 from San Gabriel Road to US 101/41 separation (PM 14.2/15.9) | ADA compliant access | Scheduled to start in 2020 | \$2.6 million | SHOPP | Paul Valadao | PA&ED | Project is funded through the ADA Infrastructure Program in the 2016 SHOPP. It is on schedule to complete PA&ED in fall 2017. |

California Department of Transportation

District 5, 50 Higuera Street, San Luis Obispo, California 93401

District 5 Public Information Office (805) 549-3318

www.dot.ca.gov/dist05 email: Info-d5@dot.ca.gov

Monterey – San Benito – San Luis Obispo – Santa Barbara – Santa Cruz



PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE AUGUST 2, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

PROJECTS IN DEVELOPMENT CONTINUED

| | Project | Location | Description | Construction Timeline | Estimated Construction Cost | Funding Source | Project Manager | Phase | Comments |
|-----|--|--|---|--------------------------------|-----------------------------|----------------|-----------------|---------|--|
| 13. | Highway 46 Cholame (3307A) | On SR 46 in San Luis Obispo County, near Shandon, from just west of Shandon Safety Roadside Rest Area to just east of Jack Ranch Café (PM 49.7/54.6) | Convert to 4-lane expressway | Scheduled to start Winter 2019 | \$55.2 million | STIP | David Rasmussen | PS&E/RW | Construction funding is delayed two years until fiscal year 2020/21. PS&E and RW are under way. A supplemental EIR is being prepared to address the proposed realignment of the eastern portion of this project, which will avoid conflicts with buried oil and gas lines. |
| 14. | Highway 58 Trout Creek Bridge Replacement (0L723) | In San Luis Obispo County on SR 58 east of Santa Margarita at Trout Creek Bridge (PM 3.0) | Replace bridge | Scheduled to start Summer 2018 | \$4.8 million | SHOPP | David Rasmussen | PA&ED | Project is currently in the environmental phase and technical studies are under way. |
| 15. | US 101 SLO Broad SB Onramp & SLO 41 Guardrail (1F370) | In San Luis Obispo County on US 101 from just north of Marsh Street Bridge to just south of Chorro Street undercrossing and on SR 41 from Old Morro Road to Atascadero Creek Bridge (PM 28.5/28.7) | Improve ramp operations and upgrade guardrail | Winter 2021 – Summer 2021 | \$3.8 million | SHOPP | Joe Erwin | PA&ED | Project will reduce the number/severity of collisions by improving the highway operations and installing countermeasures addressing vehicles leaving the traveled way. |



PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE AUGUST 2, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS BOARD MEETING

PROJECTS IN DEVELOPMENT CONTINUED

| | Project | Location | Description | Construction Timeline | Estimated Construction Cost | Funding Source | Project Manager | Phase | Comments |
|-----|---|---|---|----------------------------------|--|----------------|-----------------|---------|---|
| 16. | US 101 Paso Robles Shoulder Rumble Strip (1G770) | In and near Paso Robles between Las Tablas Avenue undercrossing to north Paso overhead (PM 51.5/58.8) | Construct shoulder rumble strips | Fall 2017 – Spring 2018 | \$400,000 | SHOPP | Amy Donatello | PS&E/RW | Construction is scheduled to begin in October 2017. |
| 17. | US 101 Pismo Congestion Relief project (1G680) | On US 101 in Pismo Beach from Pismo overhead to just north of Shell Beach Road undercrossing (PM 16.2/R20.3) | Operational improvements | Scheduled to start Winter 2024 | Six alternatives range from \$11.3 million to \$24.7 million | Local | Paul Valadao | PA&ED | CMAQ funding for this project was recently increased at SLOCOG's request. |
| 18. | US 101 Pismo Creek Scour Repair (1C370) | On US 101 in Pismo Beach at the Pismo Creek Bridge (PM 16.4) | Repair channel paving to protect bridge foundation from scour, and secure structure | Fall 2018- Fall 2019 | \$2.5 million | SHOPP | Amy Donatello | PS&E/RW | PS&E is under way. |
| 19. | US 101 Replace median barrier (1F490) | On US 101 near Paso Robles from just north of US 101/SR 46 to south Paso Robles overhead (PM 36.6/ 54.87-55.70) | Remove metal beam guardrail out of clear recovery zone and upgrade to concrete median barrier | Construction target year is 2020 | \$1.5 million | SHOPP | Amy Donatello | PA&ED | PA&ED began in July 2016. |



ACRONYMS USED IN THIS REPORT:

| | |
|------------------|--|
| ADA | Americans with Disabilities Act |
| CMAQ | Congestion Mitigation Air Quality |
| CMIA | Corridor Mobility Improvement Account |
| CTC | California Transportation Commission |
| ED | Environmental Document |
| EIR | Environmental Impact Report |
| PA&ED | Project Approval and Environmental Document |
| PM | Post Mile |
| PS&E | Plans, Specifications, and Estimates |
| RW | Right of Way |
| SHOPP | State Highway Operation and Protection Program |
| STIP | State Transportation Improvement Program |