



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR AUGUST 17, 2017 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Contractor	Comments
U S 101 Union Valley Parkway Interchange Planting (463814)	In Santa Maria at Union Valley Parkway (PM 83.1-83.9)	Irrigation, planting, erosion control	Winter 2014- Spring 2017	\$600,000	STIP	David Beard	Empire Landscaping Inc. of Davis, CA	Plant Establishment completed in April 2017.
U S 101 Linden and Casitas Pass Interchanges (4482U1)	In Carpinteria from south of Carpinteria Creek Bridge to north of Linden Avenue overcrossing (PM 2.2-3.3)	Reconstruct Linden Avenue and Casitas Pass Road interchanges as well as extend Via Real to Linden Avenue	2016-2020	\$60 million	STIP	David Beard (JK/DB)	Security Paving of Sylmar, CA	Construction continues on US 101 bridges over Carpinteria Creek. Vegetation removal for new sound walls along southbound US 101 between Linden Avenue and Casitas Pass Road.
U S 101 Overhead Sign Replacement (OJ4904)	In Santa Barbara County in various locations/highways (PM 0.0-50.6)	Replace all freeway exit sign panels with retro- reflective sheeting	Summer 2016- Late summer 2017	\$5.6 million	SHOPP	Lisa Lowerison (AB)	FBD Vanguard Construction of Livermore, CA	These signs will be installed in all counties within District 5. Various sign posts are being reset due to heavy rain in some areas. All work scheduled to be completed by September.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR AUGUST 17, 2017 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
U S 101 Gaviota Curve Realignment (0T6301)	In Gaviota from north of the Beckstead overcrossing to south of the Gaviota Tunnel (PM 45.6-46.4)	Realign curve on northbound U.S. 101	Spring 2016/Summer 2017	\$6.9 million	SHOPP	Rochelle Vierra (MM)	Souza Construction of San Luis Obispo, CA	Project completed in June 2017.
Highway 154 Cachuma Pass (1C830)	Near Santa Barbara from slightly west of Edison Street to Cold Springs Canyon (PM R5.5-22.9)	Pavement preservation	Summer 2016-2017	\$4.7 million	SHOPP	Paul Martinez	Granite Construction of Santa Barbara, CA (KM)	Motorists will encounter overnight lane closures with one-way reversing traffic control; project completion expected in August 2017.
Highway 246 Route 246 Passing Lanes (0C640)	In Santa Barbara County near Lompoc, from Cebada Canyon Road to Hapgood Road (PM 12.3-R16.7)	Passing lanes and operational improvements	Summer 2015/Fall 2017	\$21 million	STIP and Measure A	Paul Martinez (KM)	Papich Construction of Pismo Beach, CA	Traffic Switch in place to allow for construction on northern section of SR 246.
Highway 246 Resurfacing Project (1A7504)	In Santa Barbara County near Buellton from west of Domingos Road to west of Avenue of the Flags (PM 20.7/26.3)	Resurfacing the pavement and adding ADA curb ramps	Early 2017/Fall 2017	\$6.2 million	SHOPP	Kathy DiGrazia (DB)	Granite Construction of Santa Barbara, CA	Paving expected to be completed in mid-August with striping activity to follow.
U S 101 Roadside Safety Improvements (1C120)	Between Highway 150 near the City of Carpinteria and Cabrillo Boulevard in the City of Santa Barbara (PM 0.4-11.7)	Mulch, weed barrier, gore paving, access gates, and maintenance vehicle pullouts	Spring 2017 to Fall 2017	\$1.4 million	SHOPP	David Emerson (CJ)	Granite Construction of Santa Barbara, CA	Construction is underway. Project completion expected in October 2017.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR AUGUST 17, 2017 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
U S 101 South Coast 101 HOV Lanes (0N700)	Between Bailard Avenue in Carpinteria and Sycamore Creek in the City of Santa Barbara (PM 1.4-12.3)	Construct 1 high occupancy vehicle lane in each direction; project length is 10.9 miles	Begin 2018 (first phase) funding dependent	\$350 million	STIP and Measure A	David Emerson	PA&ED	Public comment on revised Draft EIR ended January 2017. Caltrans now reviewing and evaluating comments.
Former Highway 225 Las Positas Retaining Wall (1C190)	In the City of Santa Barbara just south of US 101 along Arroyo Burro Creek (PM 1.5)	Repair retaining wall	2017-2018	\$1 million	SHOPP	Paul Martinez	PA&ED	Environmental document circulation completed; project approved on March 9, 2017; construction anticipated to begin in Spring 2019.
U S 101 Nojoqui Creek Bridge Rail Upgrade (1F790)	In Santa Barbara County near Buellton at Nojoqui Creek (Br No. 51-0018L/R) (PM 56.0)	Structure	2020-2021	\$4.8 million	SHOPP	Joe Erwin	PA&ED	Developing Draft ED and working toward project approval in 2018; advertisement and award Construction in 2020.
U S 101 Refugio Bridge Replacement (1C950)	In Santa Barbara County 9 miles northwest of Goleta at Refugio Road undercrossing (PM R36.6)	Bridge replacement	2023-2026	\$51 million	SHOPP	Lisa Lowerison	PA&ED	Project is in the environmental study phase.
U S 101/Highway 135 Bridge Replacement (1F500)	Near Los Alamos at the Highway 101/135 Separation (PM 70.9)	Bridge replacement	2020-2021	\$6 million	SHOPP	Lisa Lowerison	PA&ED	Project is in the environmental study phase.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR AUGUST 17, 2017 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
Highway 154/246 Roundabout Planting (0T001)	In Santa Barbara County near Santa Ynez at and near Highway 246 intersection (PM 8.1)	Landscaping	2015-2018	\$140,000	SHOPP	Paul Martinez	PS&E	Project was advertised in June 2017. Planting to commence in late summer.
Highway 246 Route 246 Drainage Repair (1A170)	In Santa Ynez at Cuesta Street (PM 32.5-32.8)	Drainage and slope repair	2018-2019	\$1 million	SHOPP	Paul Martinez	PS&E	Project is in PS&E; anticipated ready to list in winter 2018.
Highway 135 Pavement Preservation Los Alamos CAPM (1G560)	In Los Alamos from Junction U.S. 101/Highway 135 undercrossing to slightly north of Den Street (PM 0.0-0.8)	Pavement preservation	2018	\$1 million	Minor A	Lisa Lowerison	PA&ED	Anticipate ready to list scheduled for December 2017; construction in summer 2018.
Highway 217 San Jose Creek Bridge Replacement (1C360)	In Santa Barbara County, near Goleta at the San Jose Creek Bridge (Br #51 0217) (PM 1.0)	Bridge replacement	N/A	\$17 million	SHOPP	Paul Martinez	PA&ED	Contingency project – construction not yet programmed; anticipate completion of environmental and preliminary engineering in summer 2019



ACRONYMS USED IN THIS REPORT:

ADA	Americans with Disabilities Act
ED	Environmental Document
EIR	Environmental Impact Report
PA&ED	Project Approval and Environmental Document
PS&E	Plans, Specifications, and Estimate
SHOPP	Statewide Highway Operation and Protection Program
STIP	Statewide Transportation Improvement Program