



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR MARCH 16, 2017 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Contractor	Comments
<b>U S 101</b> Union Valley Parkway Interchange Planting (463814)	In Santa Maria at Union Valley Parkway (PM 83.1-83.9)	Irrigation, planting, erosion control	Winter 2014- Summer 2017	\$600,000	STIP	David Beard	Empire Landscaping Inc. of Davis, CA	Plant Establishment began in January 2014
<b>U S 101</b> Pavement Preservation (1A7204)	In Santa Barbara County in and near Goleta from Maria Ygnacio Creek Bridge to north of Cathedral Oaks overcrossing. (PM 21.0-27.1)	Pavement preservation	Fall 2015/ February 2017	\$1.3 million	SHOPP	Joe Erwin	Granite Construction of Santa Barbara, CA	Project completed in February 2017
<b>U S 101</b> Linden and Casitas Pass Interchanges (4482U1)	In Carpinteria from south of Carpinteria Creek Bridge to north of Linden Avenue overcrossing (PM 2.2-3.3)	Reconstruct Linden Avenue and Casitas Pass Road interchanges as well as extend Via Real to Linden Avenue	2016-2020	\$60 million	STIP	David Beard (JK/DB)	Security Paving of Sylmar, CA	Pile testing continues with striping of highway lanes complete
<b>U S 101</b> Overhead Sign Replacement (OJ4904)	In Santa Barbara County in various locations/highways (PM 0.0-50.6)	Replace all freeway exit sign panels with retro- reflective sheeting	Summer 2016- Spring 2017	\$5.6 million	SHOPP	Lisa Lowerison (KM)	FBD Vanguard Construction of Livermore, CA	These signs will be installed in all counties within District 5



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR MARCH 16, 2017 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## CONSTRUCTION PROJECTS

Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
<b>U S 101</b> Gaviota Curve Realignment (0T6301)	In Gaviota from north of the Beckstead overcrossing to south of the Gaviota Tunnel (PM 45.6-46.4)	Realign curve on northbound U.S. 101	Spring 2016/Spring 2017	\$6.9 million	SHOPP	Rochelle Vierra (MM)	Souza Construction of San Luis Obispo, CA	Construction expected to resume in mid-March weather permitting; project completion expected in May 2017
<b>Highway 154</b> Cachuma Pass (1C830)	Near Santa Barbara from slightly west of Edison Street to Cold Springs Canyon (PM R5.5-22.9)	Pavement preservation	Summer 2016-2017	\$4.7 million	SHOPP	Paul Martinez	Granite Construction of Santa Barbara, CA	There are daytime and overnight lane closures with one-way reversing traffic control; project completion expected in August 2017
<b>Highway 246</b> Route 246 Passing Lanes (0C640)	In Santa Barbara County near Lompoc, from Cebada Canyon Road to Hapgood Road (PM 12.3-R16.7)	Passing lanes and operational improvements	Summer 2015/Fall 2017	\$21 million	STIP and Measure A	Paul Martinez (KM)	Papich Construction of Pismo Beach, CA	Construction expected to resume in mid-March 2017 following winter suspension
<b>Highway 246</b> Resurfacing Project (1A7504)	In Santa Barbara County near Buellton from west of Domingos Road to west of Avenue of the Flags (PM 20.7/26.3)	Resurfacing the pavement and adding ADA curb ramps	Early 2017/Summer 2017	\$6.2 million	SHOPP	Kathy DiGrazia (DB)	Granite Construction of Santa Barbara, CA	Construction began in February 2017; work now includes staking for curb ramps followed by demolition



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR MARCH 16, 2017 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
<b>U S 101</b> South Coast 101 HOV Lanes (0N700)	Between Bailard Avenue in Carpinteria and Sycamore Creek in the City of Santa Barbara (PM 1.4-12.3)	Construct 1 high occupancy vehicle lane in each direction; project length is 10.9 miles	Begin 2018 (first phase) funding dependent	\$350 million	STIP and Measure A	David Emerson	PA&ED	Public comment on revised Draft EIR ended January 2017; Caltrans now reviewing and evaluating comments
<b>Former Highway 225</b> Las Positas Retaining Wall (1C190)	In the City of Santa Barbara just south of US 101 along Arroyo Burro Creek (PM 1.5)	Repair retaining wall	2017-2018	\$1 million	SHOPP	Paul Martinez	PA&ED	Environmental document circulation completed; project approval expected in February 2017; anticipated to begin construction in Spring 2019
<b>U S 101</b> Nojoqui Creek Bridge Rail Upgrade (1F790)	In Santa Barbara County near Buellton at Nojoqui Creek (Br No. 51-0018L/R) (PM 56.0)	Structure	2020-2021	\$4.8 million	SHOPP	Joe Erwin	PA&ED	Developing Draft ED and working toward project approval in 2018; advertisement and award Construction in 2020
<b>U S 101</b> Refugio Bridge Replacement (1C950)	In Santa Barbara County 9 miles northwest of Goleta at Refugio Road undercrossing (PM R36.6)	Bridge replacement	2023-2026	\$51 million	SHOPP	Lisa Lowerison	PA&ED	Project is in the environmental study phase
<b>U S 101/Highway 135</b> Bridge Replacement (1F500)	Near Los Alamos at the Highway 101/135 Separation (PM 70.9)	Bridge replacement	2020-2021	\$6 million	SHOPP	Lisa Lowerison	PA&ED	Project is in the environmental study phase



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR MARCH 16, 2017 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
<b>Highway 154/246</b> Roundabout Planting (0T001)	In Santa Barbara County near Santa Ynez at and near Highway 246 intersection (PM 8.1)	Landscaping	2015-2018	\$140,000	SHOPP	Paul Martinez	PS&E	Project to be advertised in summer 2017
<b>Highway 246</b> Route 246 Drainage Repair (1A170)	In Santa Ynez at Cuesta Street (PM 32.5-32.8)	Drainage and slope repair	2018-2019	\$1 million	SHOPP	Paul Martinez	PS&E	Project is in PS&E; anticipated ready to list in winter 2018
<b>Highway 135</b> Pavement Preservation Los Alamos CAPM (1G560)	In Los Alamos from Junction U.S. 101/Highway 135 undercrossing to slightly north of Den Street (PM 0.0-0.8)	Pavement preservation	2018	\$1 million	Minor A	Kathy DiGrazia	PA&ED	Anticipate ready to list scheduled for December 2017; construction in summer 2018
<b>U S 101</b> Roadside Safety Improvements (1C120)	Between Highway 150 near the City of Carpinteria and Cabrillo Boulevard in the City of Santa Barbara (PM 0.4-11.7)	Mulch, weed barrier, gore paving, access gates, and maintenance vehicle pullouts	Spring 2017 to Fall 2017	\$1.4 million	SHOPP	David Emerson (CJ)	Construction	Construction to begin in spring of 2017
<b>Highway 217</b> San Jose Creek Bridge Replacement (1C360)	In Santa Barbara County, near Goleta at the San Jose Creek Bridge (Br #51 0217) (PM 1.0)	Bridge replacement	N/A	\$17 million	SHOPP	Paul Martinez	PA&ED	Contingency project – construction not yet programmed; anticipate completion of environmental and preliminary engineering in summer 2019



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR MARCH 16, 2017 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## ACRONYMS USED IN THIS REPORT:

<b>ADA</b>	Americans with Disabilities Act
<b>ED</b>	Environmental Document
<b>EIR</b>	Environmental Impact Report
<b>PA&amp;ED</b>	Project Approval and Environmental Document
<b>PS&amp;E</b>	Plans, Specifications, and Estimate
<b>SHOPP</b>	Statewide Highway Operation and Protection Program
<b>STIP</b>	Statewide Transportation Improvement Program