



# PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR MARCH 1, 2012 SANTA CRUZ REGIONAL TRANSPORTATION COMMISSION MEETING

## CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Lead Agency	Project Manager (Resident Engineer)	Contractor	Comments
1.	<b>HWY. 1 Salinas Road Interchange (315924)</b>	Highway 1, Mon. County, North of Moss Landing at Salinas Road (PM 99.9-101.5)	Construct new interchange	4/15/2010-Fall 2012	\$12 Million	STIP/CMIA	Caltrans	Richard Rosales (JW)	Desilva Gates Construction LP, Dublin	Salinas Rd Detour still in place—Bridge deck pour scheduled for end February followed by bridge railing pouring early April.
2.	<b>HWY. 1 Guardrail Upgrades (0P2504)</b>	Highway 1, Mon and Santa Cruz Co., Trafton Rd to .4Mi N. of 41st Ave (Various locations: Mon. 101.50 – SCr 13.62)	Metal Beam Guard Rail and Concrete Barrier Improvements	Nov. 15, 2011 to early-March 2012, weather permitting	\$ 578,000	SHOPP	Caltrans	Luis Duazo (BR)	Frank Medina, Oroville	Alternating nighttime lane closures M-F 9 pm to 6 am
3.	<b>Hwy. 1 Watsonville (CAPM) Rehab. (0M7504)</b>	Hwy 1 (PM 0.0-10.2) In Santa Cruz County in Watsonville and Aptos from Pajaro River Bridge to North Aptos Underpass	Pavement Rehabilitation (hot mix asphalt on existing pavement)	Late April 2012-Fall 2012	\$12M	SHOPP	D5	Luis Duazo (BR)	Pavesx Construction Division, San Jose	Project awarded 1/5/12, pending approval
4.	<b>Santa Cruz Highway 1 Median Barrier (0S3104)</b>	Highway 1 in Santa Cruz (17,5-18,2)	Construct colored and textured Median Barrier	Spring-Summer 2012	\$1.6 M	SHOPP	D5	Doug Hessing (PD)	Toms Septic Construction, Salinas	Project Awarded 2/3/12
5.	<b>HWY. 9 Grind and Replace (0S0804)</b>	In Santa Cruz from so. of the Rte 01/09 junction to just no. of Vernon St. (PM 0.0-PM 0.6)	Cold plane and hot mix asphalt and repaving	Early-Spring 2012--Mid-Spring of 2012	\$350,000	Highway Maintenance	Caltrans	Kelly McClain (PD)	Pavex Construction Div., San Jose	SCr City working on water line. Nighttime One-way traffic control with flagging.



# PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR MARCH 1, 2012 SANTA CRUZ REGIONAL TRANSPORTATION COMMISSION MEETING

## CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Lead Agency	Project Manager (Resident Engineer)	Contractor	Comments
6.	<b>HWY. 17 Santa's Village Road Guardrail (0G4004)</b>	Near Scott's Valley from just north of Santa's Village to Crescent Drive (PM 6.1-6.6)	Construct concrete guardrail	1/31/2011-Spring 2012	\$3 Million	SHOPP	Caltrans	Doug Hessing (PD)	Gordon N. Ball Inc., Alamo	In winter suspension; work scheduled to resume next spring
7.	<b>HWY. 17 Vinehill Wet Weather Improvements (0P8104)</b>	Near Scotts Valley from south of West Vinehill Rd. to south of Vinehill Rd.(PM 7.0-7.3)	Construct soldier pile wall	6/20/2009-Spring 2012	\$1.5 Million	SHOPP	Caltrans	Doug Hessing (PD)	TBD	90% complete, contractor default, Bonding company sub-contracted Pavex to complete remaining work

## PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Lead Agency	Project Manager	Phase	Comments
8.	<b>Hwy 1 Guardrail Upgrade, Concrete Barrier, Retaining Wall (05-0R9101)</b>	Highway 1 from S of South Aptos Underpass to .1 Mi N. of Rt 9 (PM 9.0-17.6)	Upgrade Metal Beam Guard Rail, other improvements	Early 2013 to Summer 2013	\$ 2.3 M	SHOPP	D5	Luis Duazo	PS&E/RW	Scheduled to be advertised early 2013
9.	<b>Hwy 1 Guardrail/Crash Cushions (0M970_)</b>	Highway 1, various locations from San Lorenzo R. Bridge to Waddell Creek (PM 17.4-26.0)	Upgrade guard rail, end treatments	Fall 2012	Total \$2.8M	SHOPP	D5	Doug Hessing	PS&E	Schedule to be advertised July 2012
10.	<b>Hwy 9 Holiday Lane Improvements (0K2301)</b>	Highway 9 between Ben Lomond and the Highland Co. Park; S. of Holiday Lane (PM 8.4-8.6)	Construct Viaduct, Upgrade guard rail	Summer 2012	\$1.3 M	SHOPP	D5	Steve DiGrazia	End of PS&E	HQ Advertising May 2012 and Award July 2012