

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
Data as of September 26, 2013

General Project Information					Project Financial Information						Actual Project Delivery Information								
											Tracking of Project Delivery Milestones								
												The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met					
												The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase					
												The project is in this delivery phase and has more than 3 months to meet the milestone							
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.						If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.								
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5021(013)	7	1	Arcata	Coast Grove Charter School Area On 17Th And Q Streets; Arcata Elementary School On Grant Avenue	New Sidewalk, Curb Ramps, High Visibility Crosswalks, Signage, Pvt Markings & Pedestrian Refuge	\$ 416,600.00	\$ 372,150.00	\$ 372,150.00	06/30/2011			03/18/2008	05/18/2008	09/16/2008		09/17/2010		09/16/2012	
5076(006)	7	1	Lakeport	Hartley St. From The Intersection With 20Th St To 428 Ft South Of City Limit	Construct Curb, Gutter, Sidewalk & Retaining Structure; Install Crosswalks, Traffic Signs & Fences	\$ 555,400.00	\$ 499,860.00	\$ -	06/30/2011	APPROVED	6/30/2013	03/18/2008	05/15/2008	09/16/2008		09/17/2010		09/16/2012	
5396(005)	7	1	Rio Dell	Eagle Prairie And Monument Middle School, On Center St Between Wildwood Ave And Ireland St.	Construct Sidewalk, Bulbouts, Pedestrian Refuge Islands & Speed Humps	\$ 528,000.00	\$ 475,200.00	\$ 475,200.00	06/30/2013			03/18/2008	06/25/2006	09/16/2008		09/17/2010		09/16/2012	
5904(095)	7	1	Humboldt County	On Freshwater Road And Greenwood Heights Road Between Garfield And Freshwater Schools	Install Feedback Signs; Construct Road Shoulder; Realign Centerline Striping And Edge Striping	\$ 258,500.00	\$ 232,650.00	\$ 232,394.20	06/30/2013			03/18/2008	02/09/2009	09/16/2008		09/17/2010		09/16/2012	
5068(025)	7	2	Redding	Along Mistletoe Lane Between Churn Creek Road And Victor Avenue.	Reconstruct Pedestrian Crosswalk Facilities; Restriping; Traffic Calming	\$ 273,100.00	\$ 245,790.00	\$ 219,215.10	06/30/2012			03/18/2008	05/17/2008	09/16/2008		09/17/2010		09/16/2012	
5161(015)	7	2	Corning	City Of Corning; First St, Blackburn Ave, Marguerite Ave-North Of Solano Street,	Sidewalk Installation, Curb Ramps, High Visibility Cross Walks And Signage	\$ 312,600.00	\$ 281,340.00	\$ 281,340.00	06/30/2013			03/18/2008	09/23/2008	09/16/2008		09/17/2010		09/16/2012	
5321(014)	7	2	Anderson	Along Mill Street And Franklin Street	Construct Curb, Gutter And Sidewalk; Widen Shoulder	\$ 349,000.00	\$ 314,100.00	\$ 326,292.55	06/30/2014			03/18/2008	10/15/2009	09/16/2008		09/17/2010		09/16/2012	
5908(077)	7	2	Tehama County	Along Bowman Rd To Serve Evergreen Es And Ms And Red Bluff Hs	Install Bicycle Racks, Construct Class 1 Bike Path, Construct/Improve Bus Pull-Out Areas	\$ 647,800.00	\$ 583,020.00	\$ 104,026.34	06/30/2013	APPROVED	6/30/2015	03/18/2008	09/23/2008	09/16/2008		09/17/2010		09/16/2012	
5046(028)	7	3	Woodland	Maxwell, Dingle, Freeman, Zamora, Tafoya, Beamer Park	Safe Route To Schools	\$ 700,800.00	\$ 630,720.00	\$ 630,707.00	06/30/2013			03/18/2008	07/29/2008	09/16/2008		09/17/2010		09/16/2012	
5089(015)	7	3	Lincoln	Near Downtown Lincoln On The Eastern Side Of The City Limits In The Vicinity Of Three Schools (Lincoln And Phoenix Hs, Glen Edwards Ms, And First St Es).	Construct Curb, Gutter, Sidewalk And Curb Ramps; Construct Sidewalk Gap Closures	\$ 592,500.00	\$ 474,000.00	\$ 464,657.59	06/30/2014			03/18/2008	11/19/2008	09/16/2008		09/17/2010		09/16/2012	
5163(024)	7	3	Yuba City	Jamie Drive And Blevin Lane	Pedestrian And Bike Path	\$ 548,650.00	\$ 456,000.00	\$ 347,343.33	06/30/2013			03/18/2008	05/11/2009	09/16/2008		09/17/2010		09/16/2012	
5182(043)	7	3	Roseville	Intersection Of Woodcreek Oaks Bl & Camino Capistrano, Quail Glen Elementary School	Install Traffic Signal	\$ 282,000.00	\$ 232,000.00	\$ 220,362.00	06/30/2013			03/18/2008	07/29/2008	09/16/2008		09/17/2010		09/16/2012	
5293(009)	7	3	Galt	Seven School Zones Within The City Of Galt-Greer, Valley Oaks, Fairsite, River Oaks, Lake Canyon, Mareno Ranch, Mccaffrey	Safe Route To Schools	\$ 522,500.00	\$ 470,250.00	\$ 303,365.92	06/30/2013			03/18/2008	07/29/2008	09/16/2008		09/17/2010		09/16/2012	
5297(005)	7	3	Live Oak	East Side Of Larkin Rd. At Corner Of Elm St. North To Pennington Rd.	Construct Curb, Gutter, Sidewalk And Curb Ramps; Install Bicycle Lane Signs And Pavements Markings.	\$ 482,600.00	\$ 434,340.00	\$ 412,538.31	06/30/2013			03/18/2008	09/24/2009	09/16/2008		09/17/2010		09/16/2012	
5482(002)	7	3	Rancho Cordova	Kinney High School - Along Old Route 50 At Kilgore Rd. And Folsom Blvd.	Construct Approx. 2,025 Lf Of New Sidewalk	\$ 755,200.00	\$ 679,860.00	\$ 679,860.00	06/30/2013			03/18/2008	09/20/2010	09/16/2008		09/17/2010		09/16/2012	
5912(080)	7	3	Butte County	West Side Of Lwr. Wyandotte Rd. From Monte Vista Avenue To Golden Hills Drive. Helen Wilcox And Golden Hills Elementary Schools.	Const. Curb, Gutter, Sidewalk. Tie In Pavement And Drainage Improvements	\$ 456,000.00	\$ 386,000.00	\$ 386,000.00	06/30/2014			03/18/2008	04/01/2009	09/16/2008		09/17/2010		09/16/2012	
5012(095)	7	4	Oakland	Intersection Of Broadway And 40Th St.; Along Macarthur Blvd. Between 82Nd Ave. And 90Th Ave.	Install Coordinated Pedestrian Safety Measures, Including Bulb-Outs, Median Refuges, Left-Turn Sigal	\$ 893,000.00	\$ 803,700.00	\$ 491,756.63	06/30/2012	APPROVED	6/30/2014	03/18/2008	06/23/2008	09/16/2008		09/17/2010		09/16/2012	
5027(012)	7	4	Healdsburg	North And South Sides Of Grant St. Between Grove St. And Healdsburg Ave., And On The So. Side Of Grant St. West Of Grove St. To The Westerly Terminus Of Grant St.	Construct Sidewalk And Curb Ramps; Widen Existing Bridge To Accommodate Sidewalks	\$ 700,000.00	\$ 560,000.00	\$ 560,000.00	06/30/2013			03/18/2008	12/30/2008	09/16/2008		09/17/2010		09/16/2012	
5027(016)	7	4	Healdsburg	North And South Sides Of Grant St. Between Grove St. And Healdsburg Ave., And On The So. Side Of Grant St. West Of Grove St. To The Westerly Terminus Of Grant St.	Construct Sidewalk And Curb Ramps; Widen Existing Bridge To Accommodate Sidewalks	\$ 644,000.00	\$ 335,960.00	\$ 289,875.28	06/30/2013			03/18/2008	06/15/2010	09/16/2008		09/17/2010		09/16/2012	
5028(049)	7	4	Santa Rosa	South Wright Rd. And Prince Ave.; Middle Rincon Rd. And School St.; North Side Of Dupont Dr.; West Side Of Dutton Ave.	Install Pedestrian-Actuated Flashing Beacons; Construct Pedestrian Pathway Gap Closures	\$ 258,000.00	\$ 232,200.00	\$ 203,728.01	06/30/2012			03/18/2008	06/17/2008	09/16/2008		09/17/2010		09/16/2012	
5030(046)	7	4	Vallejo	West Side Of Cedar St.; Georgia St.; Intersection Of Cedar St. And Webb St.	Widen Sidewalks; Install Radar Speed Feedback Signs And Crosswalks; Construct Bulb-Outs And Curb Ram	\$ 151,360.00	\$ 130,460.00	\$ 118,430.09	06/30/2013			03/18/2008	11/25/2008	09/16/2008		09/17/2010		09/16/2012	
5032(020)	7	4	Suisun City	Southern Boundary Of Hwy. 12 From Grizzly Island Rd. To Driftwood Dr.	Construct Class I Bike/Ped Pathway	\$ 1,381,000.00	\$ 900,000.00	\$ 406,500.45	06/30/2012	APPROVED	6/30/2014	03/18/2008	06/09/2008	09/16/2008		09/17/2010		09/16/2012	
5034(018)	7	4	Gilroy	The Trail Segment Extends From Kern Ave. To Wren Ave.	Construct A Segment Of The Lions Creek Trail For Bikes/Peds; Conduct An Outreach & Education Program	\$ 712,300.00	\$ 641,070.00	\$ 638,847.72	06/30/2012			03/18/2008	04/15/2008	09/16/2008		09/17/2010		09/16/2012	
5050(034)	7	4	Hayward	On Berry Ave. Between Soto Rd. And Whitman St.	Construct Curb, Gutter, And Sidewalk	\$ 590,000.00	\$ 531,000.00	\$ 517,456.19	06/30/2012			03/18/2008	04/15/2008	09/16/2008		09/17/2010		09/16/2012	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
Data as of September 26, 2013

General Project Information					Project Financial Information							Actual Project Delivery Information							
												Tracking of Project Delivery Milestones							
													The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met				
													The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase				
													The project is in this delivery phase and has more than 3 months to meet the milestone						
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.							
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5127(020)	7	4	Pittsburg	Along West Blvd. And Crestview Dr. And At The Intersection Of Crestview Dr. And Olympia Dr.	Install Radar Speed Feedback Sign And Speed Humps; Construct Bulb-Outs And Curb Ramps; Conduct	\$ 215,000.00	\$ 193,500.00	\$ 193,500.00	06/30/2012			03/18/2008	05/09/2008	09/16/2008		09/17/2010		09/16/2012	
5166(021)	7	4	Larkspur	Sandra Marker Trail And William Ave. Near Redwood High And Hall Middle School	Construct Paved, Ada-Accessible Pathway	\$ 329,700.00	\$ 296,730.00	\$ 296,730.00	06/30/2012			03/18/2008	06/23/2008	09/16/2008		09/17/2010		09/16/2012	
5177(020)	7	4	South San Francisco	Phase 2: Between Orange Ave And Chestnut, Phase 3: Between Chestnut And Ssf Bart Station	Pedestrian And Bike Path	\$ 6,152,000.00	\$ 210,000.00	\$ 77,167.00	06/30/2016			03/18/2008	02/08/2009	09/16/2008		09/17/2010		09/16/2012	
5178(009)	7	4	Albany	Intersection Of Buchanan St. And Jackson St.; Solano Ave.; Buchanan St.	Install Traffic Signal With Protected Left-Turn Phase And Countdown Ped Heads; Install Crosswalks,	\$ 326,400.00	\$ 293,760.00	\$ 293,760.00	06/30/2012			03/18/2008	05/05/2008	09/16/2008		09/17/2010		09/16/2012	
5261(004)	7	4	Atherton	North Side Of Camino Al Lago From Barney Ave. To The Entrance Of The School Parking Lot	Construct And Improve Sidewalks And Curb Ramps; Install Crosswalks, Signs, And Pavement Markings	\$ 114,000.00	\$ 102,600.00	\$ 102,560.53	06/30/2012			03/18/2008	08/27/2008	09/16/2008		09/17/2010		09/16/2012	
5261(005)	7	4	Atherton	Valparaiso Ave. East Of San Mateo Dr. And West Of Arbor Rd.	Install In-Pavement Lighted Crosswalk; Remove Antiquated Pedestrian Traffic Signal	\$ 38,000.00	\$ 34,200.00	\$ 29,072.16	06/30/2012			03/18/2008	08/27/2008	09/16/2008		09/17/2010		09/16/2012	
5300(007)	7	4	Brentwood	Shady Willow Lane, North Of Amber Lane	Construct Sidewalk; Install Crosswalk With Signing And Striping	\$ 86,840.00	\$ 76,390.00	\$ 69,444.17	06/30/2012			03/18/2008	05/05/2008	09/16/2008		09/17/2010		09/16/2012	
5309(012)	7	4	Los Altos	Various Streets And Intersections In The Vicinity Of Nine Schools	Install Radar Speed Feedback Signs And Countdown Pedestrian Signals; Construct Raised Crosswalks And	\$ 636,000.00	\$ 572,400.00	\$ 572,399.99	06/30/2013			03/18/2008	01/27/2009	09/16/2008		09/17/2010		09/16/2012	
5322(033)	7	4	Fremont	West Side Of Mission Blvd. Between Driscoll Rd. And Callery Court; Intersection Of Mission Blvd. And Driscoll Rd.	Construct Sidewalk; Install Crosswalk And Pedestrian Signals	\$ 242,600.00	\$ 218,340.00	\$ 193,273.24	06/30/2012			03/18/2008	07/11/2008	09/16/2008		09/17/2010		09/16/2012	
5361(021)	7	4	Novato	Various Streets And Intersections In The Vicinity Of Three Elementary Schools	Construct Curb Extensions, Refuge Island, Bicycle Lanes; Install Crosswalks, Pedestrian Signal, And	\$ 660,000.00	\$ 594,000.00	\$ 425,775.63	06/30/2012			03/18/2008	05/05/2008	09/16/2008		09/17/2010		09/16/2012	
5404(019)	7	4	Lafayette	Stanley Blvd./Springbrook Rd. Between Camino Diablo And City Limits	Construct Sidewalk; Implement Bicycle Blvd. Treatment In Conjunction With Neighborhood Traffic	\$ 696,800.00	\$ 350,000.00	\$ 344,618.52	06/30/2012			03/18/2008	05/12/2008	09/16/2008		09/17/2010		09/16/2012	
5415(009)	7	4	Moraga	Corliss Dr. From Wakefield Dr. To Warfield Dr.	Install Sidewalk And Curb Ramps	\$ 145,000.00	\$ 125,000.00	\$ 109,612.22	06/30/2012			03/18/2008	10/14/2008	09/16/2008		09/17/2010		09/16/2012	
5437(018)	7	4	San Ramon	Iron Horse Trail; Pine Valley Rd.; Bollinger Canyon Rd.	Install In-Pavement Lighted Crosswalks And Flashing Beacons	\$ 260,000.00	\$ 200,000.00	\$ 180,227.35	06/30/2012			03/18/2008	05/05/2008	09/16/2008		09/17/2010		09/16/2012	
5438(007)	7	4	East Palo Alto	Along Oakwood Dr., Garden St., Clarke Ave. And Bell St.	Construct Curb, Gutter, Sidewalk, And Traffic Calming Improvements	\$ 896,500.00	\$ 806,850.00	\$ 806,832.48	06/30/2012			03/18/2008	05/06/2008	09/16/2008		09/17/2010		09/16/2012	
5472(013)	7	4	Windsor	Intersection Of Windsor Rd. And Rieman Ln.	Install In-Pavement Lighted Crosswalk, Curb Ramps, Safety Lighting, Signing, And Striping.	\$ 69,500.00	\$ 62,550.00	\$ 52,527.52	06/30/2013			03/18/2008	12/31/2008	09/16/2008		09/17/2010		09/16/2012	
5920(115)	7	4	Sonoma County	On Burbank Ave.; Intersection Of Burbank Ave. And Sebastopol Rd.	Construct Pedestrian Pathway; Install Traffic Signal, Crossing Improvements, Markings, Signage, And	\$ 729,400.00	\$ 900,000.00	\$ 899,965.68	06/30/2013			03/18/2008	02/25/2009	09/16/2008		09/17/2010		09/16/2012	
5921(044)	7	4	Napa County	Intersection Of Deer Park Rd. And Sunnyside Rd.	Install Flashing Beacons, A Pedestrian Signal And Pavement Markings; Construct Shoulder Widening	\$ 46,200.00	\$ 41,580.00	\$ 41,564.70	06/30/2012			03/18/2008	06/12/2008	09/16/2008		09/17/2010		09/16/2012	
5937(121)	7	4	Santa Clara County	Hyland Ave. From Kirk Ave. To Cragmont Ave.	Construct Curb, Gutter, Sidewalk Gap Closures, And Curb Ramps	\$ 398,000.00	\$ 358,200.00	\$ 358,200.00	06/30/2012			03/18/2008	04/15/2008	09/16/2008		09/17/2010		09/16/2012	
6328(025)	7	4	City & County of San Francisco, MTA/Parking & Traffic	Panorama Dr. And Clarendon Ave.	Install Pedestrian Signal, Crosswalk, And Flashing Beacon; Construct Curb Ramps; Conduct Education	\$ 194,700.00	\$ 175,230.00	\$ 175,230.00	06/30/2013			03/18/2008	01/26/2009	09/16/2008		09/17/2010		09/16/2012	
5016(046)	7	5	San Luis Obispo	San Luis Obispo High School, Hawthorne Elementary School And Sinshiemer Elementary School	Safe Route To Schools	\$ 283,500.00	\$ 255,150.00	\$ 220,836.16	06/30/2013			03/18/2008	09/15/2008	09/16/2008		09/17/2010		09/16/2012	
5138(031)	7	5	Santa Maria	Alvin Elementary School	New Curb Ramps/ Sidewalks	\$ 318,600.00	\$ 286,740.00	\$ 286,740.00	06/30/2012			03/18/2008	05/06/2008	09/16/2008		09/17/2010		09/16/2012	
5194(004)	7	5	King City	Various Locations, Construct Sidewalks And Curb	Bicycle Related - Other	\$ 1,129,500.00	\$ 900,000.00	\$ 900,000.00	06/30/2013			03/18/2008	12/31/2008	09/16/2008		09/17/2010		09/16/2012	
5199(020)	7	5	Arroyo Grande	Crown Hill Street And Corbett Canyon Road	Bicycle Related - Other	\$ 342,900.00	\$ 308,610.00	\$ 296,246.49	06/30/2012			03/18/2008	07/22/2008	09/16/2008		09/17/2010		09/16/2012	
5316(004)	7	5	Seaside	Fitch Middle School/Coe Avenue	Bicycle Related - Other	\$ 1,451,000.00	\$ 900,000.00	\$ 525,392.76	06/30/2013			03/18/2008	12/29/2008	09/16/2008		09/17/2010		09/16/2012	
5423(025)	7	5	Atascadero	San Gabriel Elementary School	Pedestrian And Bike Path	\$ 426,000.00	\$ 383,400.00	\$ 349,113.72	06/30/2013			03/18/2008	12/31/2008	09/16/2008		09/17/2010		09/16/2012	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
 Data as of September 26, 2013

General Project Information					Project Financial Information						Actual Project Delivery Information								
											Tracking of Project Delivery Milestones								
												The project has met and moved past the milestone in this phase of delivery			The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met				
												The project met and moved past the milestone in this phase of delivery after the required date			The project has not met the minimum delivery requirement milestone in this phase				
												The project is in this delivery phase and has more than 3 months to meet the milestone							
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.						If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.								
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5044(049)	7	6	Visalia	Construct Sidewalks On Both Sides Of Chinowth St. & Install Lighted Crosswalk At Chinowth & Meadow.	Pedestrian Walkway	\$ 290,900.00	\$ 261,810.00	\$ 261,810.00	06/30/2013			03/18/2008	12/05/2008	09/16/2008		09/17/2010		09/16/2012	
5044(050)	7	6	Visalia	Construct Sidewalks On Both Sides Of Burke St. From Houston To Harold Ave.	Pedestrian Walkway	\$ 265,500.00	\$ 238,950.00	\$ 208,685.17	06/30/2013			03/18/2008	12/05/2008	09/16/2008		09/17/2010		09/16/2012	
5060(155)	7	6	Fresno	Chestnut Avenue And Balch Avenue Intersection	New Signals	\$ 502,240.00	\$ 447,020.00	\$ 263,182.28	06/30/2012			03/18/2008	08/08/2008	09/16/2008		09/17/2010		09/16/2012	
5072(046)	7	6	Tulare	Prosperity Avenue School Crossing At Northridge Street	Safe Route To Schools	\$ 176,000.00	\$ 156,500.00	\$ -	06/30/2013			03/18/2008	03/20/2009	09/16/2008		09/17/2010		09/16/2012	
5091(035)	7	6	Hanford	1) Grangeville Blvd. At Harris Street 2) Douty Street At McCreary Avenue.	Install In-Pavement Solar-Powered Crosswalk Lighting.	\$ 90,800.00	\$ 81,720.00	\$ 69,625.45	06/30/2012			03/18/2008	11/18/2008	09/16/2008		09/17/2010		09/16/2012	
5096(027)	7	6	Selma	Stillman St. 75' West Of Dockery Ave., 2Nd St. At Wilson St., Orange Ave. At Lewis St.	Install Ada Access Ramps, In-Pavement Crosswalk Lights, And Advance Warning Signs.	\$ 184,800.00	\$ 166,320.00	\$ 12,600.00	06/30/2013	APPROVED	6/30/2015	03/18/2008	12/17/2008	09/16/2008		09/17/2010		09/16/2012	
5109(143)	7	6	Bakersfield	South High School: On Planz Near Sandra Dr.	Install Flashing Beacons(2)	\$ 36,400.00	\$ 32,760.00	\$ 32,759.99	06/30/2013			03/18/2008	12/15/2008	09/16/2008		09/17/2010		09/16/2012	
5109(145)	7	6	Bakersfield	Pauly Elementary School: Along Planz Road Near Union Ave.	Install Two (2) Flashing Beacons	\$ 36,400.00	\$ 32,760.00	\$ 32,760.00	06/30/2013			03/18/2008	12/15/2008	09/16/2008		09/17/2010		09/16/2012	
5173(018)	7	6	Fowler	Adams Ave. From Vista Ave. To Dee Ann Ave.; 1St St. From Adams Ave. To Merced St.; Merced St.	Construct Curb, Gutter, And Sidewalk	\$ 215,500.00	\$ 193,950.00	\$ 169,940.26	06/30/2012			03/18/2008	11/20/2008	09/16/2008		09/17/2010		09/16/2012	
5189(034)	7	6	Lindsay	On South 2Nd St. Between Alhambra Hs And The New City Library	Install Signs, Stripes, In-Pavement Lighted Crosswalk, Safety Lighting And Countdown Ped-Heads; Construct Bulb-Outs	\$ 268,700.00	\$ 241,830.00	\$ -	06/30/2015			03/18/2008	06/21/2011	09/16/2008		09/17/2010		09/16/2012	
5197(017)	7	6	Sanger	Jefferson Es, Ronald Reagan Es, And Sanger Academy Charter School	Construct Sidewalk Gap Closures; Install Raised Crosswalk	\$ 141,200.00	\$ 127,080.00	\$ 127,080.00	06/30/2012			03/18/2008	08/26/2008	09/16/2008		09/17/2010		09/16/2012	
5245(008)	7	6	San Joaquin	California Ave. From 9Th St. To Main St.; 6Th St. Between Nevada Ave. & Colorado Ave.; 7Th St. & Main St.	Construct Concrete Curb, Gutter, Sidewalks And Curb Ramps	\$ 173,000.00	\$ 155,700.00	\$ 155,700.00	06/30/2012			03/18/2008	09/15/2008	09/16/2008		09/17/2010		09/16/2012	
5258(022)	7	6	Chowchilla	North Side Of Sr 233/Robertson Blvd From 11Th To 13Th	Construct Sidwalk Improvements	\$ 126,800.00	\$ 114,120.00	\$ 53,579.63	06/30/2013			03/18/2008	12/15/2008	09/16/2008		09/17/2010		09/16/2012	
5287(024)	7	6	Wasco	Various Locations Within The Area Of Thomas Jefferson Ms.	Construct Curb, Gutter, Sidewalk, And Curb Ramps	\$ 405,800.00	\$ 365,220.00	\$ 318,824.70	06/30/2013			03/18/2008	12/16/2008	09/16/2008		09/17/2010		09/16/2012	
5301(006)	7	6	Orange Cove	Intersection Of S. Anchor Avenue And E. South Avenue	Install Traffic Signal	\$ 332,000.00	\$ 298,800.00	\$ 275,698.90	06/30/2012			03/18/2008	07/08/2008	09/16/2008		09/17/2010		09/16/2012	
5941(067)	7	6	Madera County	Along Road 29, Ave. 13, And Ave. 13 1/2 Near Cesar Chavez Elementary School	Construct 1.5 Miles Of Walking Path Thru The Nearby Residential Area.	\$ 185,800.00	\$ 167,220.00	\$ 167,219.01	06/30/2012			03/18/2008	06/20/2008	09/16/2008		09/17/2010		09/16/2012	
5946(084)	7	6	Tulare County	Avenue 416 Between Road 105 And Monson-Sultana School.	Construct Sidewalk Improvements, And Insall Programmabel Overhead Flashing Bacons	\$ 194,000.00	\$ 174,600.00	\$ 164,350.58	06/30/2012			03/18/2008	04/15/2008	09/16/2008		09/17/2010		09/16/2012	
5950(291)	7	6	Kern County	Mckee Road Between Union Avenue And Shannon Drive	Construct Curb, Gutter, Sidewlak And Curb Ramps.	\$ 298,000.00	\$ 268,200.00	\$ 268,200.00	06/30/2012			03/18/2008	04/23/2008	09/16/2008		09/17/2010		09/16/2012	
5950(292)	7	6	Kern County	Mccray Street Between North China Grade Loop And Norris Road	Sidewalk	\$ 367,900.00	\$ 331,110.00	\$ 331,110.00	06/30/2012			03/18/2008	04/23/2008	09/16/2008		09/17/2010		09/16/2012	
5(121)	7	7	Santa Paula	Intersection Of Fifth Street And Harvard Blvd. Near Isbell Middle School.	Install Median And Flashing Overhead Crosswalk Lights.	\$ 181,500.00	\$ 163,350.00	\$ -				10/14/2010	01/01/2013	04/14/2011		04/14/2013		04/14/2015	
5006(542)	7	7	Los Angeles	King Middle School, Myra Ave, Fountain Ave, Hyperion Ave, Sunset Blvd	Pedestrian Walkway	\$ 1,000,000.00	\$ 900,000.00	\$ 822,395.76	06/30/2012	APPROVED	6/30/2014	03/18/2008	06/23/2008	09/16/2008		09/17/2010		09/16/2012	
5006(556)	7	7	Los Angeles	Stagg St: Laurel Canyon Blvd & Radford Ave, Keswick St: Ben Ave & Radford Ave	Pedestrian Walkway	\$ 590,500.00	\$ 272,250.00	\$ 139,544.78	06/30/2013			03/18/2008	02/17/2009	09/16/2008		09/17/2010		09/16/2012	
5006(557)	7	7	Los Angeles	Rayen St: Burnet Ave & Kester Ave, Burnet Ave Just S/O Rayen St, Noble Ave: Rayen St & Nordoff St, Rayen St: Willis Ave & Kester Ave, And Kester Ave	Pedestrian Walkway	\$ 1,581,250.00	\$ 707,850.00	\$ 342,242.67	06/30/2013			03/18/2008	04/28/2009	09/16/2008		09/17/2010		09/16/2012	
5006(558)	7	7	Los Angeles	Borden Ave Between Terra Bella St And Pierce St.	Pedestrian Walkway	\$ 839,300.00	\$ 381,150.00	\$ 34,750.82	06/30/2013	APPROVED	6/30/2015	03/18/2008	02/02/2009	09/16/2008		09/17/2010		09/16/2012	
5006(652)	7	7	Los Angeles	Various Locations: Plummer, Pacoima, Chase, Langdon Ess; Sepulveda, Maclay Mss; Rosa Parks Learning Center, Sylmar Rec Center.	Construct Speed Bumps And Curb Ramps; Install School Warning Signs; Const. Educational Program	\$ 250,000.00	\$ 225,000.00	\$ 141,104.26	06/30/2014			03/18/2008	01/27/2010	09/16/2008		09/17/2010		09/16/2012	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
 Data as of September 26, 2013

General Project Information					Project Financial Information							Actual Project Delivery Information Tracking of Project Delivery Milestones							
													The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met		The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5006(683)	7	7	Los Angeles	Intersection Of Myra Ave. And Fountain Ave.; Fountain Ave. Between Hyperion Ave. And Sunset Blvd.; Hyperion Ave. Between Sunset Blvd. And Fountain Ave.	Construct Speed Humps And Curb Ramps; Install Traffic Signal And Radar Speed Feedback Signs	\$ 294,500.00	\$ 265,050.00	\$ 84,070.95	06/30/2015			03/18/2008	08/24/2010	09/16/2008		09/17/2010		09/16/2012	
5070(015)	7	7	Pomona	Hamilton Blvd Between Mission Blvd And Phillips Ave	Convert A 4 Ln Rdwy Into A 2 Ln Rdwy With A 2 Way Left Turn Ln & Bike Lanes	\$ 100,000.00	\$ 90,000.00	\$ 68,884.70	06/30/2012			03/18/2008	10/21/2008	09/16/2008		09/17/2010		09/16/2012	
5071(016)	7	7	South Pasadena	Intersection Of Fair Oaks Avenue And Bank Street.	New Traffic Signal	\$ 251,000.00	\$ 225,900.00	\$ 174,151.99	06/30/2013			03/18/2008	06/11/2008	09/16/2008		09/17/2010		09/16/2012	
5093(012)	7	7	Redondo Beach	In The Vicinity Of Six Es'S, Two Ms'S & One Hs	Install Flashing Beacons, Upgrade Signs & Pavement Markings, Construct Curb Ramps	\$ 205,800.00	\$ 185,220.00	\$ 185,220.00	06/30/2012			03/18/2008	09/26/2008	09/16/2008		09/17/2010		09/16/2012	
5118(013)	7	7	Covina	Adjacent To Elementary Schools On Barranca Ave, Covina Bl, Cypress St, Sunflower Ave, And Workman St	Install Solar Radar Speed Display Signs With Flashing Beacons	\$ 110,000.00	\$ 84,000.00	\$ 83,897.00	06/30/2013			03/18/2008	09/09/2008	09/16/2008		09/17/2010		09/16/2012	
5130(020)	7	7	Alhambra	On South 2Nd St. Between Alhambra Hs And The New City Library	Install Signs, Stripes, In-Pavement Lighted Crosswalk, Safety Lighting And Countdown Ped-Heads; Construct Bulb-Outs	\$ 256,400.00	\$ 190,720.00	\$ -	06/30/2019			10/14/2010	01/28/2013	04/14/2011		04/14/2013		04/14/2015	
5162(016)	7	7	Claremont	West Side Of Towne Ave, Sidewalk And/Or Bridge To Separate Pedestrians / Bicyclists / Motorists	Pedestrian And Bike Path	\$ 1,023,000.00	\$ 895,950.00	\$ -	06/30/2016			03/18/2008	12/14/2011	09/16/2008		09/17/2010		09/16/2012	
5200(027)	7	7	Burbank	Along Magnolia Blvd. And Olive Ave. Corridors; Oak Street; Elmwood Ave.	Install Pedestrian Countdown Signal Heads At 20 Intersections; Construct Bulb-Outs.	\$ 800,800.00	\$ 720,720.00	\$ 482,630.91	06/30/2012	APPROVED	6/30/2014	03/18/2008	07/16/2008	09/16/2008		09/17/2010		09/16/2012	
5202(015)	7	7	San Fernando	Various Locations In The Vicinity Of 11 Schools	Construct Bulb-Outs, Curb Extensions, Sidewalks, And Curb Ramps; Install Crosswalks, Signs, Flashing Beacons, Countdown Ped-Heads, And Safety Lighting	\$ 957,500.00	\$ 861,750.00	\$ -	06/30/2016			10/14/2010	06/18/2012	04/14/2011		04/14/2013		04/14/2015	
5348(025)	7	7	Bellflower	Palm St Between Clark St. And Virginia; Clark Ave. Between Palm St. And Flower St.	Upgrade Sidewalk And Curb Ramps; Install Radar Speed Feedback Signs, Inpavement Lighted Crosswalk And Countdown Ped Heads; Construct Bulbout	\$ 476,940.00	\$ 283,950.00	\$ -	06/30/2016			10/14/2010	05/14/2012	04/14/2011		04/14/2013		04/14/2015	
5349(011)	7	7	Rolling Hills Estates	Palos Verdes Dr North Near Rancho Vista & Dapplegray Elementary Schools.	Bike Path	\$ 3,081,000.00	\$ 554,580.00	\$ 172,907.07	06/30/2015			03/18/2008	08/23/2010	09/16/2008		09/17/2010		09/16/2012	
5351(016)	7	7	Pico Rivera	Rio Vista Es On Coffman-Pico Rd, Burke Ms On Orange St, Valencia Es At Passons Blvd And Cosgrove St., Alice M. Birney Es S. Ranchito Es, Passons And Reichling, Mines	Construct Sidewalks, Install In-Pavement Lighted Crosswalks, Pavement Markings	\$ 605,000.00	\$ 544,500.00	\$ 544,500.00	06/30/2012			03/18/2008	07/31/2008	09/16/2008		09/17/2010		09/16/2012	
5355(020)	7	7	Artesia	Niemus, Burbank, Carver, Kennedy, Elliott Elementaries, And Faye Ross Middle Schools	Sidewalk, Signals, Bikeway, Radar Spd Display, Wc Ramps, Etc	\$ 642,500.00	\$ 578,250.00	\$ 578,250.00	06/30/2012			03/18/2008	06/02/2008	09/16/2008		09/17/2010		09/16/2012	
5362(013)	7	7	Commerce	Vicinity Of Bandini Elem. School On Couts Ave, Laguna Nueva Elem. School On So. Garfield Ave And Rosewood Park Elem. School On So. Commerce Way	Sidewalks, Flashing Crosswalks, Speed Feedback Signs, Ped Call Boxes	\$ 572,100.00	\$ 514,890.00	\$ -	06/30/2015			03/18/2008	06/01/2010	09/16/2008		09/17/2010		09/16/2012	
5373(011)	7	7	Bell Gardens	Bell Gardens And Suva Elementary Schools, Suva Intermediate School	In-Pavement Crosswalk Lights, Bulb-Outs, Speed Feedback Signs, Ped Signals, And Safety Lighting	\$ 360,000.00	\$ 319,530.00	\$ 319,530.00	06/30/2012			03/18/2008	06/24/2008	09/16/2008		09/17/2010		09/16/2012	
5378(020)	7	7	Palmdale	Cimaron Es On 45Th St. E: Ave S & Ave S-8 And Golden Poppy School On Rockie Ln: Ave R & Ave R-8	Install Traffic Signal, Bulb Out, Upgrade Signal And Striping	\$ 1,395,000.00	\$ 900,000.00	\$ 794,047.67	06/30/2014			03/18/2008	01/26/2010	09/16/2008		09/17/2010		09/16/2012	
5387(008)	7	7	Hawaiian Gardens	221St St Between Elaine Ave & Seine Av And Elaine Ave Between 221St St & 223Rd St	Installation Of Red Flashing Beacons, Restriping Of Crosswalks, Replacement Signs And Access Ramps.	\$ 210,100.00	\$ 189,090.00	\$ 189,090.00	06/30/2012			03/18/2008	06/20/2008	09/16/2008		09/17/2010		09/16/2012	
5389(004)	7	7	Lomita	Various Streets Within The Vicinity Of Alexander Fleming Ms, Eshelmen Ave Es, Lomita Magnet School	Install Radar Speed Feedback Signs, Upgrade Crosswalks & Signing.	\$ 970,900.00	\$ 873,810.00	\$ 540,895.43	06/30/2012	APPROVED	6/30/2014	03/18/2008	08/08/2008	09/16/2008		09/17/2010		09/16/2012	
5405(046)	7	7	Simi Valley	Various Streets In The Vicinity Of Three Schools Bounded By Los Angeles Ave., Ventura Ave., First St. And Fifth St.	Construct Sidewalk Gap Closures And Curb Ramps.	\$ 297,000.00	\$ 232,650.00	\$ 75,760.81	06/30/2013			03/18/2008	03/30/2009	09/16/2008		09/17/2010		09/16/2012	
5417(013)	7	7	La Canada Flintridge	La Canada Blvd Between Salisbury Dr And Olive Ln, Near La Canada Elementary School	Construct Sidewalks, Curb & Gutter & Related Pavement Work	\$ 954,700.00	\$ 859,230.00	\$ 636,383.76	06/30/2012			03/18/2008	09/09/2008	09/16/2008		09/17/2010		09/16/2012	
5419(024)	7	7	Lancaster	Lancaster Ave. J-8: 35 -40Th St. West	Pedestrian And Bike Lane Gap Closures, Construct Sidewalks And Curb Ramps	\$ 796,120.00	\$ 410,000.00	\$ 216,743.93	06/30/2013			03/18/2008	05/28/2009	09/16/2008		09/17/2010		09/16/2012	
5450(045)	7	7	Santa Clarita	Canyon Springs, Meadows, And Emblem Elementary Schools Vicinities	Construct Bulbouts And Other Pedestrian Crosswalk Improvements	\$ 483,400.00	\$ 435,060.00	\$ 323,566.95	06/30/2013	APPROVED	6/30/2015	03/18/2008	03/30/2009	09/16/2008		09/17/2010		09/16/2012	
5058(078)	7	8	Riverside	213 Intersections In The Vicinity Of 48 Elementary And Intermediate Schools Throughout The City	Pedestrian Countdown Signals	\$ 304,540.00	\$ 149,770.00	\$ 143,738.50	06/30/2012			03/18/2008	10/22/2008	09/16/2008		09/17/2010		09/16/2012	

* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm> for extension requirements and processing timeline.

If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
 Data as of September 26, 2013

General Project Information					Project Financial Information							Actual Project Delivery Information							
												Tracking of Project Delivery Milestones							
													The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met				
													The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase				
													The project is in this delivery phase and has more than 3 months to meet the milestone						
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.							
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5065(021)	7	8	Colton	In The Public R/W From East B Street To Lincoln Es (Bidwell/Olive)	Construct 8' Wide Concrete Walkway & Curb Ramps	\$ 135,400.00	\$ 121,860.00	\$ -	06/30/2014			03/18/2008	01/12/2010	09/16/2008		09/17/2010		09/16/2012	
5092(026)	7	8	Ontario	San Antonio Avenue From Cedar Street To Locust Street	Sidewalk Gap Closures	\$ 164,600.00	\$ 148,140.00	\$ 41,770.00	06/30/2013			03/18/2008	05/11/2009	09/16/2008		09/17/2010		09/16/2012	
5104(038)	7	8	Corona	Various Locations In The Vicinity Of Five Schools Within The Corona Norco Unified School District	Install Traffic Lights, In-Pavement Lighted Crosswalks, Flashing Beacons, Bike Lanes, And Sidewalk	\$ 769,800.00	\$ 692,820.00	\$ 692,820.00	06/30/2013			03/18/2008	10/17/2008	09/16/2008		09/17/2010		09/16/2012	
5205(012)	7	8	Rialto	North Lilac Avenue North Of West Baseline Road	Flashing Beacons, Radar Speed Feedback Signs, And Upgrade School Zone Signage	\$ 59,600.00	\$ 53,640.00	\$ 53,640.00	06/30/2013			03/18/2008	01/20/2009	09/16/2008		09/17/2010		09/16/2012	
5220(004)	7	8	Needles	Lillyhill Drive From North Of The I-40 Overpass To Cibola Street	Curb, Gutter, Sidewalk, Ada Ramps, And Crosswalk Markings	\$ 155,400.00	\$ 139,860.00	\$ 139,860.00	06/30/2012			03/18/2008	07/17/2008	09/16/2008		09/17/2010		09/16/2012	
5282(029)	7	8	Palm Springs	Vicinity Of Cahuilla, Cielo Vista, Katherine Finchy, And Vista Del Monte Elementary Schools	Pedestrian-Activated Flashing Beacons, In-Pavement Lighted Crosswalks, Signs And Markings, Sidewalk	\$ 366,000.00	\$ 329,400.00	\$ 226,345.18	06/30/2012			03/18/2008	07/01/2008	09/16/2008		09/17/2010		09/16/2012	
5420(017)	7	8	Rancho Cucamonga	East Side Of Valle Vista Drive From North Of Camino Sur To South Of Calle Feliz	Sidewalk	\$ 235,200.00	\$ 175,900.00	\$ 78,967.49	06/30/2013			03/18/2008	06/08/2009	09/16/2008		09/17/2010		09/16/2012	
5430(026)	7	8	Cathedral City	Date Palm Drive From Converse Road To 30Th Avenue And The Intersections Of San Eljay Avenue At 30Th Avenue And Mccollum Way And Converse Road At	In-Pavement Lighted Crosswalks	\$ 459,600.00	\$ 413,640.00	\$ 21,537.00	06/30/2013	APPROVED	6/30/2015	03/18/2008	05/01/2009	09/16/2008		09/17/2010		09/16/2012	
5441(044)	7	8	Moreno Valley	Vicinity Of The Intersection Of Alessandro Boulevard And Indian Street	Sidewalk Gap Closures	\$ 239,800.00	\$ 215,820.00	\$ 148,391.21	06/30/2012			03/18/2008	08/05/2008	09/16/2008		09/17/2010		09/16/2012	
5448(004)	7	8	Twentynine Palms	El Paseo Drive, Mesquite Springs Road, Split Rock Avenue, And Baseline Road	Curb, Gutter, Sidewalk, Bike Path, Flashing Beacons, And Upgrade Traffic Signs And Crosswalks	\$ 487,400.00	\$ 438,660.00	\$ 430,245.00	06/30/2013			03/18/2008	07/17/2008	09/16/2008		09/17/2010		09/16/2012	
5449(020)	7	8	Highland	South Side Of 9Th Street From Mckinley Street To Eucalyptus Drive	Curb, Gutter, And Sidewalk	\$ 525,000.00	\$ 420,850.00	\$ 301,570.16	06/30/2013			03/18/2008	01/23/2009	09/16/2008		09/17/2010		09/16/2012	
5954(111)	7	8	San Bernardino County	Sequoia Avenue Near Fontana From Hemlock Avenue To 400 Feet East	Curb, Gutter, Sidewalk, And Ramps	\$ 558,300.00	\$ 453,000.00	\$ 176,167.89	06/30/2012			03/18/2008	07/01/2008	09/16/2008		09/17/2010		09/16/2012	
5956(180)	7	8	Riverside County	North Side Of 68Th Street From I-15 To The Future Pats Ranch Road Alignment In Mira Loma	Asphalt Concrete Sidewalk	\$ 176,400.00	\$ 132,620.00	\$ 132,620.00	06/30/2013			03/18/2008	02/13/2009	09/16/2008		09/17/2010		09/16/2012	
5956(181)	7	8	Riverside County	Garfield Avenue From Spring Street To South Of Center Street In Highgrove	Asphalt Concrete And Portland Cement Concrete Sidewalk, Curb, And Gutter	\$ 276,500.00	\$ 228,600.00	\$ 132,854.63	06/30/2013			03/18/2008	03/04/2009	09/16/2008		09/17/2010		09/16/2012	
5125(019)	7	9	Bishop	West Grove Street From Home Street To Main Street (Us 395)	Curb, Gutter, Sidewalk, Ada Ramps, Shoulder Reconstruction	\$ 1,068,000.00	\$ 894,000.00	\$ 698,845.13	06/30/2012			03/18/2008	06/17/2008	09/16/2008		09/17/2010		09/16/2012	
5008(083)	7	10	Stockton	Poplar St. From Filbert St. To Fillmore Es	Construct Curb, Gutter And Sidewalks; Install Pedestrian Pad; Construct Various Drainage Upgrades	\$ 206,000.00	\$ 185,400.00	\$ 170,534.61	06/30/2012	APPROVED	6/30/2014	03/18/2008	06/18/2008	09/16/2008		09/17/2010		09/16/2012	
5085(018)	7	10	Merced	Traffic Signals At 22Nd & R St. & Gerard Ave & G St. ; Various Locations Around School Zones.	Install Two Traffic Signals; Install Flashing School Sign; Construct Curb, Gutter And Sidewalk.	\$ 866,100.00	\$ 779,490.00	\$ 779,490.00	06/30/2012			03/18/2008	04/17/2008	09/16/2008		09/17/2010		09/16/2012	
5141(010)	7	10	Jackson	Along The West Side Of Argonaut Lane From Mariposa Ave. To Hoffman St. In The City Of Jackson	Pedestrian And Bike Path - Construct Curb, Sidewalk, And Gutter	\$ 688,400.00	\$ 619,550.00	\$ 781,279.00	06/30/2012			03/18/2008	05/08/2009	09/16/2008		09/17/2010		09/16/2012	
5206(009)	7	10	Angels	Murphy'S Grade Road Between Bret Harte High School And Gardner Lane In City Of Angels.	Pedestrian And Bike Path - Install Curb, Gutter And Sidewalks	\$ 390,000.00	\$ 351,000.00	\$ 337,601.75	06/30/2012			03/18/2008	04/30/2008	09/16/2008		09/17/2010		09/16/2012	
5286(011)	7	10	Ripon	At Three Locations Within The Vicinity Of Ripona Es	Install In-Pavement Lighted Crosswalks And School Pedestrian Crossing Signs	\$ 221,650.00	\$ 173,640.00	\$ 136,805.88	06/30/2012			03/18/2008	09/22/2008	09/16/2008		09/17/2010		09/16/2012	
5930(040)	7	10	Calaveras County	Intersection Of Sr26/Baldwin To Driver Rd. And Driver Rd. To Jenny Lind Es	Construct Sidewalk And Curb Ramps, Install Crosswalk	\$ 1,081,500.00	\$ 900,000.00	\$ 192,567.19	06/30/2012	APPROVED	6/30/2014	03/18/2008	10/01/2008	09/16/2008		09/17/2010		09/16/2012	
5939(064)	7	10	Merced County	Various Locations Around Three Ess	Install A Pedestrian Walkway On Bunker Hill And Yorktown.	\$ 336,700.00	\$ 303,030.00	\$ 177,499.94	06/30/2012			03/18/2008	04/10/2008	09/16/2008		09/17/2010		09/16/2012	
5004(179)	7	11	San Diego	Portions Of Myrtle Ave., Fairmount Ave., Dwight St., Thorn St., Marlborough Ave., 42Nd St. And 43Rd St. In The Vicinity Of 13 Public Schools And One Private School	Install New Traffic Signal, Missing Sidewalk, Speed Humps, Curb Ramps, X-Walk	\$ 955,700.00	\$ 860,130.00	\$ 120,130.24	06/30/2013	APPROVED	6/30/2015	03/18/2008	04/23/2009	09/16/2008		09/17/2010		09/16/2012	
5066(015)	7	11	National City	North Side Of Orien Ave. And The East And West Sides Of Lowell St.	Pedestrian Walkway	\$ 1,000,000.00	\$ 900,000.00	\$ 900,000.00	06/30/2013			03/18/2008	08/08/2008	09/16/2008		09/17/2010		09/16/2012	
5207(027)	7	11	La Mesa	North Side Of Orien Ave. And The East And West Sides Of Lowell St.	Construct 1,500 Linear Feet Of Curb, Gutter And Sidewalk	\$ 612,000.00	\$ 550,800.00	\$ 414,454.90	06/30/2012			03/18/2008	05/06/2008	09/16/2008		09/17/2010		09/16/2012	
5381(023)	7	11	San Marcos	At The Intersection Of Mission Rd. And Marcos St.	Pedestrian And Bike Path	\$ 706,230.00	\$ 596,230.00	\$ 596,230.00	06/30/2012			03/18/2008	06/24/2008	09/16/2008		09/17/2010		09/16/2012	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
 Data as of September 26, 2013

General Project Information					Project Financial Information						Actual Project Delivery Information								
											Tracking of Project Delivery Milestones								
												The project has met and moved past the milestone in this phase of delivery			The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met				
												The project met and moved past the milestone in this phase of delivery after the required date			The project has not met the minimum delivery requirement milestone in this phase				
												The project is in this delivery phase and has more than 3 months to meet the milestone							
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.						If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.								
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5446(012)	7	11	Encinitas	Southeast Corner Of Union St. And N. Vulcan Ave.; South Side Of Cereus St.; West Side Of Hygeia Ave. North Of Cereus St.	Safe Route To Schools	\$ 306,500.00	\$ 275,850.00	\$ 275,850.00	06/30/2012			03/18/2008	05/06/2008	09/16/2008		09/17/2010		09/16/2012	
5957(083)	7	11	San Diego County	San Miguel Rd. In Front Of School; Central Ave. At Rear Entrance To School	Pedestrian Walkway	\$ 506,000.00	\$ 455,400.00	\$ 252,670.75	06/30/2013			03/18/2008	01/22/2009	09/16/2008		09/17/2010		09/16/2012	
5958(052)	7	11	Imperial County	Along Heber Ave. And Around Heber Es District	Sidewalk, Curb & Gutter and In-Fill Paving Pedestrian-Activated Signal And Crosswalk Improvements	\$ 635,000.00	\$ 571,500.00	\$ 63,256.02	06/30/2012	APPROVED	6/30/2014	03/18/2008	06/24/2008	09/16/2008		09/17/2010		09/16/2012	
5055(151)	7	12	Anaheim	Ninth St. Between Katella Ave. And Cerritos Ave.	Curb, Gutter, Sidewalk, Curb Ramps, And Pavement Markings	\$ 187,000.00	\$ 168,300.00	\$ 101,082.60	06/30/2012			03/18/2008	06/03/2008	09/16/2008		09/17/2010		09/16/2012	
5073(057)	7	12	Orange	Nohl Ranch Rd. From Valley Glen Ln. To Nohl Canyon Rd.	Sidewalk, Ada Ramps, And Retaining Wall	\$ 384,000.00	\$ 345,600.00	\$ 240,798.81	06/30/2012			03/18/2008	05/23/2008	09/16/2008		09/17/2010		09/16/2012	
5237(020)	7	12	Brea	Along Olinda Place North Of Carbon Canyon Rd. And On Lilac Lane West Of Olinda Place	Pedestrian Countdown Signals	\$ 167,000.00	\$ 150,300.00	\$ 68,012.98	06/30/2012			03/18/2008	06/03/2008	09/16/2008		09/17/2010		09/16/2012	
5266(017)	7	12	La Habra	Citywide In The Vicinity Of 17 Schools	Ada Ramps, In-Pavement Lighted Crosswalks, Sidewalk, And Flashing Beacons	\$ 219,900.00	\$ 197,910.00	\$ 84,334.31	06/30/2012			03/18/2008	11/18/2008	09/16/2008		09/17/2010		09/16/2012	
5271(021)	7	12	Tustin	Mitchell Ave. At Utt Dr.	Sidewalk Gap Closure And Ada-Compliant Curb Ramps	\$ 270,050.00	\$ 225,230.00	\$ 141,775.66	06/30/2014			03/18/2008	01/25/2010	09/16/2008		09/17/2010		09/16/2012	
5274(030)	7	12	San Clemente	Avenida Palizada And Avenida Caballeros Near I-5 Fwy Ramps	Ada Ramps, In-Pavement Lighted Crosswalks, Radar Speed Feedback Signs, Pedestrian Countdown Signals	\$ 291,200.00	\$ 262,080.00	\$ 262,080.00	06/30/2013			03/18/2008	07/27/2009	09/16/2008		09/17/2010		09/16/2012	
5312(072)	7	12	Costa Mesa	In The Vicinity Of 14 School Zones Along Various Secondary And Collector Arterials	Pedestrian-Activated Signals	\$ 570,500.00	\$ 513,450.00	\$ 411,571.97	06/30/2012			03/18/2008	06/18/2008	09/16/2008		09/17/2010		09/16/2012	
5328(062)	7	12	Garden Grove	Intersections Of Russell/Verde, Lampson/Spinnaker, Lampson/ Monroe And Ward/Mast	Sidewalk Improvements, Curb Ramps, And Crosswalks	\$ 611,350.00	\$ 547,050.00	\$ 430,940.76	06/30/2012			03/18/2008	07/18/2008	09/16/2008		09/17/2010		09/16/2012	
5377(007)	7	12	Villa Park	Center Dr. From Lincoln Ave. To Serrano Ave.	Pedestrian Countdown Signals And Stop Sign Flashers	\$ 113,450.00	\$ 93,900.00	\$ 35,680.00	06/30/2012			03/18/2008	10/15/2008	09/16/2008		09/17/2010		09/16/2012	
5377(008)	7	12	Villa Park	Intersections Of Villa Park Rd./Center Dr., Villa Park Rd./Lemon, And Taft Ave./Nichols Ave.	Sidewalk, Curb Ramps, Pvc Fencing, And Irrigation	\$ 42,460.00	\$ 34,420.00	\$ 30,004.59	06/30/2012			03/18/2008	10/15/2008	09/16/2008		09/17/2010		09/16/2012	
5402(025)	7	12	Yorba Linda	Valley View Ave. From Lakeview Ave. To Edgewood Lane	Ada Ramps, Crosswalk Striping, And Sidewalk	\$ 617,400.00	\$ 555,660.00	\$ 189,991.08	06/30/2012			03/18/2008	07/18/2008	09/16/2008		09/17/2010		09/16/2012	
5410(067)	7	12	Irvine	North Leg Of Congress Pl. And Trevino Dr.; Trabuco Rd. From Remington To Jeffrey Rd.	Pedestrian-Activated Flashing Beacons And In-Pavement Lighted Crosswalks	\$ 161,000.00	\$ 144,900.00	\$ 230,562.25	06/30/2012			03/18/2008	06/03/2008	09/16/2008		09/17/2010		09/16/2012	
5955(064)	7	12	Orange County	Gilbert St. At Banta Ave.; Rancho Santiago Blvd. At Spring St.	In-Pavement Lighted Crosswalks	\$ 137,700.00	\$ 123,930.00	\$ 69,001.39	06/30/2012			03/18/2008	04/15/2008	09/16/2008		09/17/2010		09/16/2012	
5955(065)	7	12	Orange County	Sienna Parkway At Second St.	Bike And Ped Safety Improvements	\$ 137,700.00	\$ 123,930.00	\$ 115,684.80	06/30/2012			03/18/2008	04/15/2008	09/16/2008		09/17/2010		09/16/2012	
5017(032)	8	1	Eureka	Along Chester, Harris, Dolbeer, W. Dolbeer, And Hodgson Streets	Install Sidewalks, Bulbouts, Crosswalks, And Landscaping	\$ 347,460.00	\$ 200,000.00	\$ 195,338.73	06/30/2014			07/20/2009	11/12/2009	01/18/2010		01/19/2012		01/18/2014	
5914(064)	8	1	Lake County	Sr 20 Between Clearlake Oaks Plaza And Keys Blvd.	Curb, Gutter, Sidewalk, Curb Ramp And Signal Modifications	\$ 1,612,800.00	\$ 800,000.00	\$ -	06/30/2014			07/20/2009	01/19/2010	01/18/2010		01/19/2012		01/18/2014	
5321(016)	8	2	Anderson	Intersection Of Sr 273 And North St.	Construct Curb, Gutter, Crosswalks, Bike Paths, And Sidewalks	\$ 319,600.00	\$ 242,650.00	\$ 190,547.71	06/30/2014			07/20/2009	11/08/2010	01/18/2010		01/19/2012		01/18/2014	
5474(014)	8	2	Shasta Lake	North/South Cabello Ave. From Shasta Dam Blvd. To Vallecito St.	Construct New Curb Ramps And Sidewalks, A Raised Crosswalk, Bicycle Lanes, Walking Paths, And Safety Improvements In Student Drop-Off/Pick-Up Areas	\$ 841,500.00	\$ 757,350.00	\$ 640,490.40	06/30/2013			07/20/2009	09/15/2009	01/18/2010		01/19/2012		01/18/2014	
5023(008)	8	3	Grass Valley	West Main St. Between Alta St. And Squirrel Creek Rd.	Construct Speed Control Measures, Pedestrian Activated Crosswalk Signage, Crosswalk Improvements, And Install Bike Racks At 4 Schools	\$ 665,305.00	\$ 574,120.00	\$ 574,119.99	06/30/2013			07/20/2009	10/15/2009	01/18/2010		01/19/2012		01/18/2014	
5473(011)	8	3	Truckee	4 Separate School Zones On Donner Pass Rd. Between Sr 89 And Richards Blvd.	Construct Gap Closure Curb, Gutter, And Sidewalk With Intersection Upgrades	\$ 75,000.00	\$ 67,500.00	\$ 58,835.40	06/30/2014			07/20/2009	01/05/2010	01/18/2010		01/19/2012		01/18/2014	
5475(025)	8	3	Citrus Heights	West Side Of Mariposa Ave. Between Limerick Way Includes The Intersection Of Greenback Ln. And Mariposa Ave.		\$ 1,183,120.00	\$ 900,000.00	\$ 233,134.80	06/30/2015			07/20/2009	01/21/2010	01/18/2010		01/19/2012		01/18/2014	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
Data as of September 26, 2013

General Project Information					Project Financial Information							Actual Project Delivery Information Tracking of Project Delivery Milestones							
													The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met		The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5479(033)	8	3	Elk Grove	Approximately 1000 Ft. North Of Sr 99/Elk Grove Blvd. Interchange. Extends Existing Trail From East Of Laguna Springs Dr. To Sr 99. Continues Over Proposed Bridge To Emerald Park Dr.	Extend Existing Bikeway And Pedestrian Path And Construct Pedestrian/Bike Overcrossing.	\$ 5,925,800.00	\$ 900,000.00	\$ 315,086.01	06/30/2015			07/20/2009	05/25/2010	01/18/2010		01/19/2012		01/18/2014	
5925(081)	8	3	El Dorado County	Adjacent To Sr 49 From The Intersection Of Sr 49 To Cave Valley Rd. In The Unincorporated Rural Community Of	Bike Path	\$ 1,382,900.00	\$ 900,000.00	\$ 254,139.60	06/30/2014			07/20/2009	02/11/2010	01/18/2010		01/19/2012		01/18/2014	
5022(046)	8	4	Petaluma	West Side Of Petaluma Within 1000' Of Grant Es, Mcnear Es, And Mary Collins Es	Construct Sidewalk, Ramps, And Crosswalks; Widen Pathways; Install Signage And Pavement Markings For Bike Routes And Paths	\$ 576,655.00	\$ 519,030.00	\$ 475,588.25	06/30/2013			07/20/2009	10/19/2009	01/18/2010		01/19/2012		01/18/2014	
5030(051)	8	4	Vallejo	Streets Surrounding Springstowne Ms, Including Tennessee St.	Construct Various Pedestrian Improvements, Including Curb Ramps, Crosswalks, Etc.	\$ 585,750.00	\$ 496,750.00	\$ -	06/30/2013			07/20/2009	09/22/2009	01/18/2010		01/19/2012		01/18/2014	
5043(031)	8	4	San Rafael	Along Belle Ave. Between Sr 101 And Coleman Es	Construct Of Bulbouts, Raised Crosswalk And Ramps, High Visibility Crosswalks, And School Area Traffic	\$ 303,900.00	\$ 273,510.00	\$ 247,619.54	06/30/2014			07/20/2009	11/30/2009	01/18/2010		01/19/2012		01/18/2014	
5057(034)	8	4	Berkeley	Various Streets And Intersections Around 4 Schools	Install Signage, Pedestrian Activated Warning Beacons, Advanced Stop Bars, Crosswalks, Bulbouts, Ped	\$ 998,500.00	\$ 898,650.00	\$ -	06/30/2014			07/20/2009	01/13/2010	01/18/2010		01/19/2012		01/18/2014	
5178(010)	8	4	Albany	The Perimeter Of Marin Es On Marin Ave., Santa Fe Ave., And Curtis Ave.	Install Traffic Signal Upgrades, Countdown Signals, Feedback Speed Radar, Bike Racks, And Speed Humps; Realign Curbs And Widen Sidewalks	\$ 639,800.00	\$ 575,820.00	\$ 568,390.51	06/30/2013			07/20/2009	10/19/2009	01/18/2010		01/19/2012		01/18/2014	
5213(041)	8	4	Sunnyvale	Various Locations Around 18 Schools	Install Pedestrian Crosswalks, Signage, Pavement Markings, Curb Ramp, Bulbouts, And Countdown Signals. Reduce Corner Radii	\$ 800,000.00	\$ 720,000.00	\$ 627,677.86	06/30/2015			07/20/2009	07/15/2010	01/18/2010		01/19/2012		01/18/2014	
5225(023)	8	4	Walnut Creek	Intersection Of Buena Vista Ave. And Parkside Dr.	Construct New Sidewalk, Realign Crosswalks, Curb Ramps, Intersection Realignment, And New St. Light	\$ 679,560.00	\$ 420,000.00	\$ 420,000.00	06/30/2015			07/20/2009	06/01/2010	01/18/2010		01/19/2012		01/18/2014	
5404(021)	8	4	Lafayette	On Various Streets Around 3 Schools	Construct Raised Sidewalk, Curb Ramps, Crosswalks, And Class Iii Bike Route; Install Signs	\$ 386,000.00	\$ 297,000.00	\$ 297,000.00	06/30/2015			07/20/2009	07/19/2010	01/18/2010		01/19/2012		01/18/2014	
5438(009)	8	4	East Palo Alto	On School Routes, Including: Bay Rd., Pulgas Ave., Myrtle St., Glen Way, Green St., And Ralmar Ave.	Install Curb, Gutter, Sidewalks, And Led Crosswalks	\$ 638,000.00	\$ 574,200.00	\$ 287,514.33	06/30/2013	APPROVED	6/30/2015	07/20/2009	09/22/2009	01/18/2010		01/19/2012		01/18/2014	
5920(119)	8	4	Sonoma County	Bodega Hwy. And Watertrough Rd.	Restripe Facilities For Bicyclists And Pedestrians; Install Speed Indicator Signs, Pedestrian Pathway And	\$ 672,000.00	\$ 604,800.00	\$ 279,899.98	06/30/2014			07/20/2009	01/13/2010	01/18/2010		01/19/2012		01/18/2014	
5927(076)	8	4	Marin County	Evergreen Ave. And Melrose Ave.	Construct 2200' Curb, Gutter And Sidewalk, Ramps, Crosswalks, Pavement Markings; Add Signage	\$ 1,100,600.00	\$ 900,000.00	\$ 648,382.20	06/30/2014			07/20/2009	12/02/2009	01/18/2010		01/19/2012		01/18/2014	
6328(034)	8	4	City & County of San Francisco, MTA/Parking & Traffic	Streets Around West Portal Es, Including: Claremont Blvd., Taraval St., And Dewey Circle.	Install Sidewalk, Bulbouts, Refuge Islands, And Widen A Roundabout	\$ 987,200.00	\$ 829,250.00	\$ 49,267.47	06/30/2015			07/20/2009	09/01/2010	01/18/2010		01/19/2012		01/18/2014	
5031(021)	8	5	Watsonville	Holm Rd. At Rolling Hills Ms, Front St. Between Walker St. And Rodriguez St., And Intersection Of Palm Ave. And Hill Ave.	Construct Sidewalk, And Install Traffic Calming Features (Center Medians And Curb Extensions) Along Several Routes To Enhance Pedestrian Safety	\$ 310,000.00	\$ 275,000.00	\$ -	06/30/2016			07/20/2009	11/18/2010	01/18/2010		01/19/2012		01/18/2014	
5086(031)	8	5	Monterey	Northeast Side Of Via Ladera Between Mar Vista Dr. And Toda Vista	Construct Sidewalk, Curb Ramps, And Crosswalks	\$ 173,000.00	\$ 155,700.00	\$ 147,938.69	06/30/2013			07/20/2009	10/01/2009	01/18/2010		01/19/2012		01/18/2014	
5087(028)	8	5	Pacific Grove	Pine Ave., At Robert Down School And Forest Ave. At Pacific Grove Ms	Install 3 Driver Feedback Signs	\$ 71,600.00	\$ 64,440.00	\$ -	06/30/2013			07/20/2009	10/07/2009	01/18/2010		01/19/2012		01/18/2014	
5138(040)	8	5	Santa Maria	In The City Of Santa Maria (16 Es, 3 Ms, And 2 Hs)	Upgrade School Signage, Crosswalk Improvements, Vehicle Speed Feedback Signs; Develop A Bilingual Public Outreach And Education Program	\$ 105,600.00	\$ 85,800.00	\$ 85,800.00	06/30/2014			07/20/2009	03/09/2010	01/18/2010		01/19/2012		01/18/2014	
5359(014)	8	5	Grover Beach	Various Locations Within 2 Blocks Of The 2 Schools: 1) 4-Block Area Between South 10Th St. And 12Th St., And Longbranch Ave. And Seabright Ave., And 2) North 8Th St. And Ritchie Rd.	Construct Sidewalk Infill - Curbs, Gutter, And Ramps At 2 Schools; Street Narrowing Improvements; Minor Landscaping; Flashing Beacon And In-Paving Warning Light; Restriping To Create Standard Bike Lanes	\$ 478,240.00	\$ 340,350.00	\$ 340,350.00	06/30/2013			07/20/2009	09/21/2009	01/18/2010		01/19/2012		01/18/2014	
5936(084)	8	5	Santa Cruz County	Intersection Of Sr 152/Holohan Rd. /College Rd.	Construct Pedestrian And Bicycle Improvements At A Signalized Intersection; Signal Modifications, Curb, Gutter & Sidewalk, And Bike Lanes	\$ 603,600.00	\$ 543,240.00	\$ -	06/30/2015			07/20/2009	04/08/2011	01/18/2010		01/19/2012		01/18/2014	

* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm> for extension requirements and processing timeline.

If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
 Data as of September 26, 2013

General Project Information					Project Financial Information							Actual Project Delivery Information							
												Tracking of Project Delivery Milestones							
													The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met				
													The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase				
													The project is in this delivery phase and has more than 3 months to meet the milestone						
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.							
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5951(134)	8	5	Santa Barbara	Cold Springs Rd./Sr 192 And Eucalyptus Hill Rd./Sr 192	Pedestrian Walkway	\$ 328,500.00	\$ 295,650.00	\$ 252,491.19	06/30/2014			07/20/2009	12/07/2009	01/18/2010		01/19/2012		01/18/2014	
5044(055)	8	6	Visalia	Along County Center Dr. And Packwood St., Leila St. And Ferguson Ave., And Clover St. And Tulare Ave.	Install Pedestrian Crosswalks With In-Pavement Led Flashing Marker Lights At 3 Locations	\$ 111,300.00	\$ 100,170.00	\$ 100,170.00	06/30/2014			07/20/2009	11/03/2009	01/18/2010		01/19/2012		01/18/2014	
5044(056)	8	6	Visalia	Along The West Side Of Linwood St. From Cherry Ave. To Walnut Ave.	Construct Sidewalk, Curb And Gutter, And A Class 2 Bike Path	\$ 243,900.00	\$ 219,510.00	\$ -	06/30/2014			07/20/2009	11/03/2009	01/18/2010		01/19/2012		01/18/2014	
5060(187)	8	6	Fresno	Intersection Of Fruit Ave. And Saginaw Way	Install Traffic Signal Light At An Intersection Of A Major School Crossing	\$ 385,300.00	\$ 346,770.00	\$ 206,116.10	06/30/2014			07/20/2009	11/30/2009	01/18/2010		01/19/2012		01/18/2014	
5060(188)	8	6	Fresno	Intersection Of Weldon Ave. And Blythe Ave. In The Vicinity Of Mckinley Es	Install Traffic Signal Light At An Intersection Of A Major School Crossing	\$ 398,600.00	\$ 358,740.00	\$ 273,109.45	06/30/2014			07/20/2009	11/30/2009	01/18/2010		01/19/2012		01/18/2014	
5122(063)	8	6	Porterville	Various Locations In The Porterville Unified School District	Install Radar Speed Control Measures To Calm Traffic In School Zones	\$ 21,200.00	\$ 19,080.00	\$ 18,934.25	06/30/2014			07/20/2009	11/10/2009	01/18/2010		01/19/2012		01/18/2014	
5157(075)	8	6	Madera	Intersection Of Stadium Rd. And Maple St.	Safe Route To Schools	\$ 169,800.00	\$ 152,820.00	\$ 174,047.97	06/30/2014			07/20/2009	02/07/2011	01/18/2010		01/19/2012		01/18/2014	
5216(040)	8	6	Reedley	Along The East And South Side Of General Grant Ms Between North Ave. And Sunset Ave.	Construct 6' Wide Asphalt Concrete Sidewalk	\$ 31,600.00	\$ 28,440.00	\$ 28,440.00	06/30/2014			07/20/2009	02/23/2010	01/18/2010		01/19/2012		01/18/2014	
5227(040)	8	6	Delano	At The Following Intersections: Albany Ave. And 20Th Ave., Cecil Ave. And Lexington St., Quincy St. And 7Th Ave., Quincy St. And 6Th Ave., Randolph St. And 6Th Ave., Randolph St. And 7Th Ave., And Dover St. & 14Th	Construct Curb Sidewlks, Curb Ramps, Walk Signals, Audible Signals, Red Curbs And Bike Lanes	\$ 263,300.00	\$ 236,970.00	\$ 185,586.43	06/30/2014			07/20/2009	01/26/2010	01/18/2010		01/19/2012		01/18/2014	
5287(028)	8	6	Wasco	9Th Place, Between Palm Ave. And Griffith Ave.	Construct Sidewalks, Curb Ramps, And Residential Drive Approaches Behind Existing Curb And Gutter	\$ 307,500.00	\$ 276,750.00	\$ 214,280.86	06/30/2013			07/20/2009	08/27/2009	01/18/2010		01/19/2012		01/18/2014	
5941(074)	8	6	Madera County	Within The School Zone Of La Vina School; Along Rd. 23 Near The Intersection Of Ave. 8 1/2	Install Warning Beacons And Vehicle Speed Feedback Signs	\$ 44,900.00	\$ 40,410.00	\$ 37,147.00	06/30/2013			07/20/2009	09/22/2009	01/18/2010		01/19/2012		01/18/2014	
5942(185)	8	6	Fresno County	Intersection Of Church Ave. And Martin Luther King Jr. Blvd.	Road Improvements And Install Traffic Signal	\$ 448,800.00	\$ 403,920.00	\$ 83,069.93	06/30/2015			07/20/2009	04/21/2010	01/18/2010		01/19/2012		01/18/2014	
5942(186)	8	6	Fresno County	Bowles Ave., Between Ring Ave. And Ormus Ave.	Construct Pedestrian Walkway	\$ 46,300.00	\$ 41,670.00	\$ 41,670.00	06/30/2015			07/20/2009	04/21/2010	01/18/2010		01/19/2012		01/18/2014	
5942(187)	8	6	Fresno County	Tulare Ave. Between Willow Ave. And Peach Ave.	Construct Pedestrian Walkway/Sidewalk	\$ 210,700.00	\$ 189,630.00	\$ 133,088.07	06/30/2013			07/20/2009	04/21/2010	01/18/2010		01/19/2012		01/18/2014	
5945(076)	8	6	Kings County	Garden Dr. And Shaw Place Roadways Within The Unincorporated Community Of Home Garden	Pedestrian And Bike Path	\$ 749,520.00	\$ 628,670.00	\$ 625,319.73	06/30/2013			07/20/2009	09/23/2009	01/18/2010		01/19/2012		01/18/2014	
5946(099)	8	6	Tulare County	Court Ave. From Pine St. To Pixley Es	Construct Sidewalk, Curb & Gutter, Curb Ramps, Relocate Crosswalk, And Upgrade Signage	\$ 351,600.00	\$ 274,900.00	\$ 20,249.98	06/30/2015			07/20/2009	05/06/2010	01/18/2010		01/19/2012		01/18/2014	
5950(315)	8	6	Kern County	Along South Side Of Woodrow Ave. From Castaic Ave. To Sequoia Dr. And Along East Side Of Sanford Dr.	Construct New Sidewalk And Ramps	\$ 126,500.00	\$ 113,850.00	\$ 80,177.12	06/30/2014			07/20/2009	01/26/2010	01/18/2010		01/19/2012		01/18/2014	
5950(316)	8	6	Kern County	Along Eucalyptus Dr., Park Dr., And Foothill Rd.	Construct Curb, Gutter, Sidewalk, Drive Approaches, Ramps, And Asphalt Concrete Tie-Ins	\$ 440,500.00	\$ 396,450.00	\$ 312,743.82	06/30/2015			07/20/2009	10/06/2010	01/18/2010		01/19/2012		01/18/2014	
5006(682)	8	7	Los Angeles	Along Streets Surrounding Nevin Ave. Es	Reconstruct Sidewalks, Roadway And Drainage Devices, Enhanced Crosswalks, Curb Extensions, Ramps; Add Landscaping And Traffic Calming Features	\$ 1,100,000.00	\$ 855,000.00	\$ -	06/30/2015			07/20/2009	11/29/2010	01/18/2010		01/19/2012		01/18/2014	
5006(727)	8	7	Los Angeles	Intersection Of Griffin Ave. And Avenue 43, In Northeast Los Angeles.	Construct Bulbouts, Highlighted Crosswalks; Install Speed Feedback Signs At The Targeted Intersection	\$ 516,600.00	\$ 446,000.00	\$ -	06/30/2016			10/14/2010	02/23/2012	04/14/2011		04/14/2013		04/14/2015	
5107(032)	8	7	Santa Monica	Along Streets That Border Santa Monica Hs: Michigan Ave., Lincoln Blvd., Pico Blvd., 4Th St., And Olympic Dr.	Improve Intersection Configuration, Crosswalk, Pavement Markings, Traffic Control Devices, Signage And Bicycle Storage	\$ 980,000.00	\$ 880,000.00	\$ 18,108.00	06/30/2016			07/20/2009	10/25/2012	01/18/2010		01/19/2012		01/18/2014	
5108(120)	8	7	Long Beach	6Th St. Between Junipero Ave. And Bellflower Blvd.	Construct A Bicycle Blvd. To Include: Mini-Roundabouts, Semi-Diverter; Signage. Construct Class I Bikeway Across A Greenbelt	\$ 553,300.00	\$ 497,970.00	\$ -	06/30/2014			07/20/2009	01/21/2010	01/18/2010		01/19/2012		01/18/2014	
5108(121)	8	7	Long Beach	Bicycle Blvd. Along Various Corridors Within The City Limits	Construct A Bicycle Boulevard	\$ 1,912,350.00	\$ 859,820.00	\$ -	06/30/2014			07/20/2009	01/21/2010	01/18/2010		01/19/2012		01/18/2014	
5111(057)	8	7	Whittier	Mills Ave. From Whittier Blvd. To Lambert Rd.	Install Sidewalks And Curbs Ramps.	\$ 425,000.00	\$ 382,500.00	\$ 149,478.81	06/30/2014			07/20/2009	12/24/2009	01/18/2010		01/19/2012		01/18/2014	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
Data as of September 26, 2013

General Project Information					Project Financial Information						Actual Project Delivery Information Tracking of Project Delivery Milestones								
												The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met		The project has not met the minimum delivery requirement milestone in this phase		The project is in this delivery phase and has more than 3 months to meet the milestone	
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5144(056)	8	7	Glendale	21 Locations Along Routes To Balboa Es, Columbus Es, Dunsmore Es, R.D. White Es, Verdugo Woodlands Es, And Wilson Ms	Construct Bulbouts/Curb Extensions, 7 Raised Crosswalks, Crossing Islands, And 2 Median Noses. Install Bike Racks	\$ 998,400.00	\$ 898,560.00	\$ -	06/30/2015			07/20/2009	07/06/2010	01/18/2010		01/19/2012		01/18/2014	
5200(036)	8	7	Burbank	21 Signalized Intersections Located On Alameda Ave. Between Glenoaks St. And Rose St.; Class Ii Bike Lane On Alameda From Main St. To Keystone St.	Install Pedestrian Countdown Signal Heads And Bike Detection System. Const. Class Ii Bike Lanes.	\$ 988,300.00	\$ 889,470.00	\$ 110,202.29	06/30/2015			07/20/2009	07/28/2010	01/18/2010		01/19/2012		01/18/2014	
5210(021)	8	7	El Monte	Various Locations Adjacent To 18 Schools Within 3 School Districts	Construct New Sidewalks, Raised Crosswalks, High Visibility Crosswalks, Ramps, And Driveway Approaches; Install New Signage	\$ 1,000,000.00	\$ 900,000.00	\$ 1,853.00	06/30/2016			10/14/2010	06/13/2012	04/14/2011		04/14/2013		04/14/2015	
5212(006)	8	7	Manhattan Beach	On City Streets And At Intersections Adjacent To 9 Schools	Install Florescent Yellow School Signs, High Visibility Crosswalks & Markings, Pedestrian Signals Along 8 Schools; Install 80 Countdown Pedestrian Signals	\$ 817,700.00	\$ 735,930.00	\$ 37,553.40	06/30/2015			07/20/2009	05/11/2010	01/18/2010		01/19/2012		01/18/2014	
5247(021)	8	7	Montebello	At The Intersections Of Donna Way, Wilcox Ave. And Westmorel	Install New Thermoplastic Crosswalks And Legends, Raised Crosswalks, Bulbouts, Overhead Pedestrian Crossing Signals, And A Mobile Solar Speed Feedback Sign	\$ 915,800.00	\$ 824,220.00	\$ 248,848.67	06/30/2016			10/14/2010	08/07/2012	04/14/2011		04/14/2013		04/14/2015	
5257(027)	8	7	South Gate	Various Locations Near 14 Schools In The City Of South Gate	Install 98 Countdown Ped Heads, 17 Driver Speed Signs, 6 Speed Humps, Flashing Beacon With In-Pavement Light System; Construct New Bike Path And Sidewalk	\$ 990,000.00	\$ 891,000.00	\$ 44,441.81	06/30/2016			07/20/2009	01/03/2011	01/18/2010		01/19/2012		01/18/2014	
5331(014)	8	7	La Puente	Various Locations Near Nelson Es, Del Valle Es, And Sierra Vista Ms	Construct New Sidewalk, Curb Ramps Thermo. Crosswalk, Stripings, Solar Radar Speed Signs, In-Pavement Flashers, Signage	\$ 738,300.00	\$ 664,470.00	\$ 507,114.68	06/30/2014			07/20/2009	01/21/2010	01/18/2010		01/19/2012		01/18/2014	
5348(027)	8	7	Bellflower	Eucalyptus Ave. Bounded By Alondra Blvd. To The North And Flora Vista St. To The South	Widen Narrow Sidewalks; Install Pedestrian Lighting And Emergency Call-Boxes. Reduce A Large Radius Corner With A Curb Bulbout	\$ 641,890.00	\$ 432,920.00	\$ -	06/30/2018			10/14/2010	11/01/2012	04/14/2011		04/14/2013		04/14/2015	
5352(012)	8	7	South El Monte	The West Side Of Strozier Ave. From Lerma Ave. To Rush St.	Safe Route To Schools	\$ 359,600.00	\$ 323,640.00	\$ 323,463.15	06/30/2014			07/20/2009	06/08/2010	01/18/2010		01/19/2012		01/18/2014	
5358(011)	8	7	Rosemead	Near 4 Targeted Schools: Mission Dr., Lower Azusa Rd., Rio Hondo Ave., Encinita Ave., Muscatel Ave., Ivar Ave., And Ellis Ln.	Safe Route To Schools	\$ 1,018,000.00	\$ 499,000.00	\$ 499,000.00	06/30/2015			07/20/2009	07/06/2010	01/18/2010		01/19/2012		01/18/2014	
5392(043)	8	7	Thousand Oaks	Westlake Blvd. (Sr 23) Directly North Of Potrero Rd.	Construct New Sidewalks, Curb Ramps, Crosswalk; Install New Signage.	\$ 380,600.00	\$ 342,540.00	\$ -	06/30/2016			07/20/2009	01/24/2011	01/18/2010		01/19/2012		01/18/2014	
5450(054)	8	7	Santa Clarita	Various Intersections Within The Vicinity Of 3 Schools	Construct Bulbouts, Raised Crosswalk, High-Visibility Ladder Crosswalk, Update School Area Signage And Striping; Install Bicycle Loop Detectors	\$ 563,400.00	\$ 507,060.00	\$ 499,173.25	06/30/2014			07/20/2009	11/04/2009	01/18/2010		01/19/2012		01/18/2014	
5953(486)	8	7	Los Angeles County	Firestone Blvd. Between Hooper Ave. And Compton Ave.	Construct Raised, Landscaped Medians With A Fence Along The Center In Front Of Schools. Install Driver Feedback Signs	\$ 754,400.00	\$ 678,960.00	\$ 538,792.45	06/30/2014			07/20/2009	01/27/2010	01/18/2010		01/19/2012		01/18/2014	
5953(647)	8	7	Los Angeles County	Various Locations In The Unincorporated South San Jose Hills Area And In The Unincorporated Area Near The City Of Azusa	Construct Sidewalks And Curb Ramps Upgrade School Cluster Signs And Re-Paint Pavement Markings	\$ 995,000.00	\$ 895,500.00	\$ 127,309.60	06/30/2014			07/20/2009	02/01/2010	01/18/2010		01/19/2012		01/18/2014	
5083(012)	8	8	Redlands	Along Various Routes To 4 Schools	Construct New Sidewalks, Curb Ramps, Crosswalks; Install Bike Racks And Lockers	\$ 900,000.00	\$ 810,000.00	\$ 51,098.15	06/30/2014			07/20/2009	12/09/2009	01/18/2010		01/19/2012		01/18/2014	
5104(042)	8	8	Corona	Intersection Of Parkridge Ave. And Lincoln Ave. First St. Which Is Located West Of Interstate 15 And North Of Sr 91	Construct New Sidewalks, Curb Ramps, And Crosswalks, Install Bicycle Racks And Lockers. Signalize 4-Way Stop, Ramps, Lane Striping	\$ 320,600.00	\$ 288,540.00	\$ -	06/30/2016			10/14/2010	04/27/2012	04/14/2011		04/14/2013		04/14/2015	
5186(013)	8	8	Hemet	Intersection Of No. Cawston Ave. And Menlo Ave. In The Northwest Corner Of Cawston Ave. And Fruitvale Ave.	Install New Traffic Signal, Associated Pedestrian Lights, Crosswalks, Intersection And Drainage Improvements; Construct New Sidewalk Infill	\$ 786,500.00	\$ 707,850.00	\$ 39,913.53	06/30/2016			07/20/2009	10/19/2011	01/18/2010		01/19/2012		01/18/2014	
5282(036)	8	8	Palm Springs	35 Locations Along Common Routes To School And 4 Key Locations Near Various Schools	Install Zebra Stripe Crosswalks, Signs, Advanced Stop Bars, New Sidewalks, Raised Crosswalks, Crossing Islands, Countdown And Audio Signals, Led Rapid Flash Beacons, Curb Ramps And Bike Lanes	\$ 388,800.00	\$ 349,920.00	\$ 322,915.97	06/30/2014			07/20/2009	12/30/2009	01/18/2010		01/19/2012		01/18/2014	

* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm> for extension requirements and processing timeline.

If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
Data as of September 26, 2013

General Project Information					Project Financial Information							Actual Project Delivery Information							
												Tracking of Project Delivery Milestones							
													The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met				
													The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase				
													The project is in this delivery phase and has more than 3 months to meet the milestone						
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.							
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5294(008)	8	8	Coachella	16 Locations Along Key Routes To 7 School	Install Zebra Stripe Crosswalks, Signs, Advanced Stop/Yield Bars, Bulbouts With Double Perpendicular Curb Ramps, Tapered Curb Extensions, New Sidewalks With Curb And Gutter, Granite Path, Pavement Markings, And Countdown Signals	\$ 487,500.00	\$ 438,750.00	\$ 419,377.84	06/30/2014			07/20/2009	03/18/2010	01/18/2010		01/19/2012		01/18/2014	
5384(012)	8	8	Desert Hot Springs	On Pierson Blvd., Hacienda Dr., And Two Bunch Palms Dr.	Construct Bulb Outs And Curb Extensions With Perpendicular Curb Ramps At 7 Intersections. Construct Crossing Island; Add Rapid Flash Led Beacons, Zebra Stripe Crosswalks, And Advanced Stop Bars	\$ 499,600.00	\$ 449,640.00	\$ 414,922.99	06/30/2016			07/20/2009	10/25/2011	01/18/2010		01/19/2012		01/18/2014	
5412(006)	8	8	Rancho Mirage	North Of Ramon Rd. And East Of Da Vall Dr. Bisecting The Border Of Rancho Mirage And Riverside County	C&G, Sidewalks, Ada Ramps, Install Traffic Signal	\$ 3,591,000.00	\$ 900,000.00	\$ 898,031.39	06/30/2014			07/20/2009	05/04/2010	01/18/2010		01/19/2012		01/18/2014	
5426(007)	8	8	Big Bear Lake	East Side Of Knickerbock Rd. Between Pennsylvania Ave. And Stone Rd.	Construct Sidewalk, Curbs And Gutters, Curb Ramps; Install High Visibility Yellow Crosswalks; Upgrade Existing School Area Signs, Install 2 Radar Speed Feedback Signs	\$ 298,135.00	\$ 268,320.00	\$ 258,320.00	06/30/2014			07/20/2009	12/10/2009	01/18/2010		01/19/2012		01/18/2014	
5441(047)	8	8	Moreno Valley	North Side Of Dracaea Ave. Between Morrison St. And Mascot Ln.	Install Gap Closure To Missing Curb Ramps And Gutters; Improve Sidewalks	\$ 254,000.00	\$ 210,000.00	\$ 157,449.09	06/30/2014			07/20/2009	01/21/2010	01/18/2010		01/19/2012		01/18/2014	
5460(007)	8	8	Calimesa	West Ave. L From 2Nd To 3Rd Streets And On 2Nd St. From West Ave. L To Ave. H	Construct Sidewalk To Close Gaps; Install Curbs And Gutters, And Ramps At Intersections; Stripe Crosswalks And Pedestrian Crossing	\$ 994,500.00	\$ 895,050.00	\$ 122,046.15	06/30/2016			07/20/2009	12/01/2011	01/18/2010		01/19/2012		01/18/2014	
5483(001)	8	8	Menifee	East Side Of Sr 215 North Of Sr 74	Construct 10,000 Sq. Ft Of 5' Sidewalk, C & G, 10 Ada Ramps, Signage And Striping.	\$ 457,600.00	\$ 411,840.00	\$ 225,735.54	06/30/2015			07/20/2009	08/13/2010	01/18/2010		01/19/2012		01/18/2014	
5484(001)	8	8	Wildomar	On George Ave. From La Estrella/Boylan Springs Rd., On Palomar Ave. From Central St. To S. Pasadena, On Central St. From Palomar To Grand Ave., And On Illinois From Central St. To Penrose	Construct 1900 Ft Of New Curb, Gutter, And Sidewalks	\$ 448,000.00	\$ 403,200.00	\$ 218,742.77	06/30/2016			07/20/2009	05/27/2010	01/18/2010		01/19/2012		01/18/2014	
5385(039)	8	9	Ridgecrest	Warner St. Between Church St. And Upjohn St.; W. Church St. From Warner St. West To Norma St.; And North Side Of W. Church St. From Norma St. West To	Sidewalk, Ramps, In-Pavement Lighting, Striping, And Signage	\$ 331,200.00	\$ 298,080.00	\$ 262,723.50	06/30/2013	APPROVED	6/30/2015	07/20/2009	10/05/2009	01/18/2010		01/19/2012		01/18/2014	
5439(024)	8	9	Mammoth Lakes	Along Tavern Rd. From The Intersection Of Laurel Mountain Rd. To Sierra Park Rd.	Construct Bike Lanes And Sidewalks	\$ 591,100.00	\$ 531,990.00	\$ 531,990.00	06/30/2014			07/20/2009	01/26/2010	01/18/2010		01/19/2012		01/18/2014	
5008(090)	8	10	Stockton	At Ansel Adams Es Along Glacier Point Dr.; John R. Williams Es Along Meadow Ave.; And Lincoln Es Along Lincoln Rd.	Install 6 Speed Feedback Display Signs	\$ 99,000.00	\$ 89,100.00	\$ 34,972.03	06/30/2013			07/20/2009	09/21/2009	01/18/2010		01/19/2012		01/18/2014	
5172(019)	8	10	Newman	Intersection Of Merced St., Inyo Ave., Hoyer And Upper Rds.	Construct Curb, Gutter, Sidewalk, And Striping To Improve Pedestrian And Bicyclist Safety	\$ 250,000.00	\$ 225,000.00	\$ 157,311.71	06/30/2014			07/20/2009	10/20/2009	01/18/2010		01/19/2012		01/18/2014	
5256(010)	8	10	Livingston	Various Locations Around The Schools	Install Missing Curb & Gutter And Sidewalk And Ramps, Crosswalks And Red Curb At Intersections. Relocate Or Remove Obstructions	\$ 897,000.00	\$ 807,300.00	\$ 739,698.83	06/30/2013			07/20/2009	10/20/2009	01/18/2010		01/19/2012		01/18/2014	
5279(002)	8	10	Dos Palos	Intersection Of Blossom St. And Center Ave.	Safe Route To Schools	\$ 391,000.00	\$ 351,900.00	\$ 312,441.62	06/30/2013			07/20/2009	10/20/2009	01/18/2010		01/19/2012		01/18/2014	
5932(059)	8	10	Tuolumne County	Along Greenley Rd. Between Delnero & Morning Star Dr.	Install New Sidewalk, Curb And Gutter, Traffic Signal	\$ 816,800.00	\$ 735,120.00	\$ 735,047.98	06/30/2015			07/20/2009	04/15/2010	01/18/2010		01/19/2012		01/18/2014	
5004(182)	8	11	San Diego	Along Various Streets On Routes To The Schools	To Construct New Sidewalks At Nestor Community Of San Diego	\$ 511,900.00	\$ 445,720.00	\$ -	06/30/2014			07/20/2009	11/23/2009	01/18/2010		01/19/2012		01/18/2014	
5004(183)	8	11	San Diego	Streets In And Around Berry, Nestor, Emory, And Mar Vista Schools	To Construct Intersection Bulb-Out, Curb Ramps, V-Calm Signs, And Speed Humps In Nestor Community	\$ 520,500.00	\$ 453,410.00	\$ -	06/30/2014			07/20/2009	11/24/2009	01/18/2010		01/19/2012		01/18/2014	
5066(018)	8	11	National City	Intersection Of D Ave. And E. 12Th St.	Construct A Roundabout With Splitter Islands For Pedestrian Refuge, Ramps, Crosswalks, Signing And Striping Enhancements, Lighting, Drainage And Landscaping	\$ 625,000.00	\$ 500,000.00	\$ -	06/30/2014			07/20/2009	01/19/2010	01/18/2010		01/19/2012		01/18/2014	
5168(019)	8	11	Calexico	Various Locations Within 1/4 Mile Of The Schools	Install Curb Ramps, Striping, Signage, Radar Speed Displays And Bike Lanes	\$ 437,000.00	\$ 393,300.00	\$ 188,198.62	06/30/2014			07/20/2009	12/03/2009	01/18/2010		01/19/2012		01/18/2014	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
Data as of September 26, 2013

General Project Information					Project Financial Information						Actual Project Delivery Information								
											Tracking of Project Delivery Milestones								
												The project has met and moved past the milestone in this phase of delivery			The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met				
												The project met and moved past the milestone in this phase of delivery after the required date			The project has not met the minimum delivery requirement milestone in this phase				
												The project is in this delivery phase and has more than 3 months to meet the milestone							
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.						If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.								
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5169(030)	8	11	El Centro	Lotus Ave. Between Main St. And Adams Ave. Adjacent To Sunflower Es	Construct Curb Gutter, Sidewalk, Ramps, And Related Road Improvements	\$ 334,000.00	\$ 300,600.00	\$ 200,462.04	06/30/2014			07/20/2009	12/01/2009	01/18/2010		01/19/2012		01/18/2014	
5203(030)	8	11	Chula Vista	At The Intersection Of Orsett St. And Fourth Ave.	Install Traffic Calming Features (Advanced Warning Signs With Beacons), School Zone Signs, Curb Bulbouts, Striping, And Pedestrian Signals; Improve Sidewalks, Curbs And Gutters, Driveways, Ramps, And Pavement	\$ 227,000.00	\$ 204,300.00	\$ 204,300.00	06/30/2015			07/20/2009	04/12/2010	01/18/2010		01/19/2012		01/18/2014	
5278(010)	8	11	Westmorland	Various Segments And Intersections Along Major Routes Traversed To Westmorland Union Es	Upgrade/Replace Signage And Markings, Crosswalks; Install Intersection Bulbouts, In-Pavement Flashing Markers, And Bike Racks	\$ 378,400.00	\$ 370,520.00	\$ 54,000.00	06/30/2014			07/20/2009	11/24/2009	01/18/2010		01/19/2012		01/18/2014	
5381(029)	8	11	San Marcos	On Mission Rd. Near The Marcos Ms Entrance	Install Traffic Signals And Signs; Upgrade Signage And Striping; Construct Pedestrian Ramps, Sidewalk	\$ 380,500.00	\$ 342,450.00	\$ 286,809.68	06/30/2014			07/20/2009	01/26/2010	01/18/2010		01/19/2012		01/18/2014	
5418(018)	8	11	Lemon Grove	At The 3-Way Intersection On Madera St. At Ramon St.	Install Raised Intersection Islands, Missing Sidewalks, Curb Ramps, Crosswalks, And In-Pavement Lighted Crosswalks; Widen Existing Sidewalks	\$ 152,000.00	\$ 136,800.00	\$ 11,714.55	06/30/2014			07/20/2009	01/15/2010	01/18/2010		01/19/2012		01/18/2014	
5428(013)	8	11	Poway	Along Solera Way Between Valle Verde Rd. And Chaparral Es And At The Intersection Of Valle Verde Rd. And Solera Way	Install sidewalk gap closure	\$ 478,800.00	\$ 351,900.00	\$ 306,505.80	06/30/2015			07/20/2009	06/28/2010	01/18/2010		01/19/2012		01/18/2014	
5446(014)	8	11	Encinitas	Located On The South Side Of Melba Rd., Between Nardo Rd. And Bonita Dr.	Safe Route To Schools	\$ 461,360.00	\$ 415,040.00	\$ 336,729.58	06/30/2014			07/20/2009	11/09/2009	01/18/2010		01/19/2012		01/18/2014	
5055(162)	8	12	Anaheim	Imperial Hwy. Between Avenida Bernardo South And Avenida Bernardo North	Widen Sidewalk, Ada Curb Ramps, And Retaining Wall	\$ 875,700.00	\$ 788,130.00	\$ -	06/30/2014			07/20/2009	12/01/2009	01/18/2010		01/19/2012		01/18/2014	
5063(135)	8	12	Santa Ana	Various Locations Along Suggested Routes On A Safe Routes To School Map	Install Ramps, Signs, And Pavement Markers	\$ 157,400.00	\$ 141,660.00	\$ -	06/30/2014			07/20/2009	10/15/2009	01/18/2010		01/19/2012		01/18/2014	
5073(066)	8	12	Orange	At Intersections Throughout The City Of Orange That Are On Direct Routes To 22 Schools	Install Pedestrian Countdown Signals At 33 Signalized Intersections	\$ 409,200.00	\$ 368,280.00	\$ 221,903.73	06/30/2014			07/20/2009	02/05/2010	01/18/2010		01/19/2012		01/18/2014	
5181(167)	8	12	Huntington Beach	Various Streets And Intersections In The Vicinity Of The School	Install Traffic Signal, Curb Ramps, Upgrade All School Striping And Marking, Upgrade All School Signage And Distribute Bicycle Helmets	\$ 341,000.00	\$ 306,900.00	\$ 241,043.04	06/30/2013			07/20/2009	09/22/2009	01/18/2010		01/19/2012		01/18/2014	
5271(022)	8	12	Tustin	Intersection Of Prospect Ave. At Beneta Way And Prospect Ave. And Amaganset Way	New Signals	\$ 303,050.00	\$ 254,050.00	\$ 254,045.00	06/30/2013			07/20/2009	03/15/2010	01/18/2010		01/19/2012		01/18/2014	
5274(018)	8	12	San Clemente	Perimeter Of Max Berg Plaza Park, Leading To The Las Palmas Es	Construct Sidewalks, Eliminate Right Turn Lanes, Narrow Street Widths, Reduce Pedestrian Crossing Distances, And Replace Parallel Parking	\$ 695,000.00	\$ 594,000.00	\$ 594,000.00	06/30/2015			07/20/2009	01/27/2011	01/18/2010		01/19/2012		01/18/2014	
5328(064)	8	12	Garden Grove	Intersection Of West St. And Wilken Way	Install New Traffic Signal	\$ 297,525.00	\$ 254,000.00	\$ 176,560.65	06/30/2014			07/20/2009	12/01/2009	01/18/2010		01/19/2012		01/18/2014	
5338(042)	8	12	Westminster	At 4 Non-Signalized Intersections: Edwards St. And Humboldt Ave., Bushard St. And Oasis Ave., Bushard St. And Westwood Dr., And Mcfadden Ave And Dalewood School Area Assembly Signs	Install Flashing Beacon, Speed Feedback Signs, And School Area Assembly Signs	\$ 660,000.00	\$ 594,000.00	\$ -	06/30/2014			07/20/2009	02/05/2010	01/18/2010		01/19/2012		01/18/2014	
5410(071)	8	12	Irvine	50 Intersections At Various Locations Less Than 1 Mile From The 36 Schools. All 36 Schools Will Participate In The Pilot Program	Pedestrian Countdown Signal Devices	\$ 132,000.00	\$ 118,800.00	\$ 91,326.66	06/30/2014			07/20/2009	10/15/2009	01/18/2010		01/19/2012		01/18/2014	
5955(070)	8	12	Orange County	Intersections Of Oso Parkway And Morning Trail, Antonio Parkway And Oso Parkway, And Antonio Parkway And Sweetwater	Install Flashing Beacons And Radar Speed Feedback Signs	\$ 171,300.00	\$ 154,170.00	\$ 118,102.88	06/30/2014			07/20/2009	12/07/2009	01/18/2010		01/19/2012		01/18/2014	
5175(008)	9	1	Point Arena	On Sr 1 At Lake St./Main St. And Lake St./School St.	Realign Intersections; Install Sidewalks	\$ 544,200.00	\$ 450,000.00	\$ 80,861.41	06/30/2015			10/14/2010	02/22/2011	04/14/2011		04/14/2013		04/14/2015	
5427(020)	9	1	Clearlake	Along Austin Rd And Pine Street	Construct Curb, Gutter And Sidewalk	\$ 144,500.00	\$ 130,050.00	\$ 124,386.94	06/30/2015			10/14/2010	11/01/2010	04/14/2011		04/14/2013		04/14/2015	
5068(042)	9	2	Redding	Loma Vista Dr. From I-5 To Churn Creek Rd.; Loma Vista Dr. From Traverse St. To Bechelli Ln.	Construct Curb, Gutter, Sidewalk, And Curb Ramps	\$ 221,100.00	\$ 198,950.00	\$ 180,431.17	06/30/2015			10/14/2010	04/08/2011	04/14/2011		04/14/2013		04/14/2015	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
 Data as of September 26, 2013

General Project Information					Project Financial Information						Actual Project Delivery Information								
											Tracking of Project Delivery Milestones								
												The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met					
												The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase					
												The project is in this delivery phase and has more than 3 months to meet the milestone							
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.						If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.								
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5136(006)	9	2	Mt Shasta	E. Lake St. From Birch St. To Magnolia St.	Construct 440 Lf Of Class I Bicycle Path And 1,000 Lf Of Bike Lanes; Install Crosswalks, Signage And Other Traffic Calming Measures	\$ 167,000.00	\$ 150,000.00	\$ 132,088.54	06/30/2015			10/14/2010	03/24/2011	04/14/2011		04/14/2013		04/14/2015	
5906(108)	9	2	Shasta County	Along The North Side Of Cloverdale Rd. Between The School And Its Intersection With Oak St. And Continuing Along The West Side Of Oak St. To Its Intersection With Craig Ln.	Construct Curb, Gutter, Sidewalks, Curb Ramps, And Bicycle/Pedestrian Path; Install Two Crosswalks	\$ 190,000.00	\$ 151,060.00	\$ 26,999.98	06/30/2015			10/14/2010	12/03/2010	04/14/2011		04/14/2013		04/14/2015	
5037(025)	9	3	Chico	Along Manzanita Ave.	Construct Class Ii Bike Lanes, Curb, Gutter, Sidewalks, And Related Drainage Improvements	\$ 264,300.00	\$ 220,300.00	\$ 83,396.87	06/30/2016			10/14/2010	08/25/2011	04/14/2011		04/14/2013		04/14/2015	
5238(055)	9	3	Davis	Shasta Dr. From Denali Dr. To Shasta/Olympic Place	Install Crosswalks; Construct Curb Extensions And Curb Ramps	\$ 64,100.00	\$ 56,400.00	\$ 56,400.00	06/30/2015			10/14/2010	12/07/2010	04/14/2011		04/14/2013		04/14/2015	
5479(036)	9	3	Elk Grove	Camden Passage To Bond Rd.; Camden Passage Neighborhood To The Four Schools	Construct Class I Bicycle/Pedestrian Path And 110-Foot Foot Trail Bridge	\$ 1,221,600.00	\$ 450,000.00	\$ -	06/30/2015			10/14/2010	03/14/2011	04/14/2011		04/14/2013		04/14/2015	
5918(075)	9	3	Sutter County	Teesdale Rd. From Phillips Rd. To The East Boundary Of The School	Construct Curb, Gutter, Sidewalks, Curb Ramps, And Related Drainage Improvements; Install Crosswalk	\$ 83,100.00	\$ 74,730.00	\$ 63,680.36	06/30/2015			10/14/2010	02/15/2011	04/14/2011		04/14/2013		04/14/2015	
5924(177)	9	3	Sacramento County	Panama Ave. To The South Of Stanley Ave.	Construct Curb, Gutter, And Sidewalks; Install Crosswalk Striping	\$ 484,100.00	\$ 435,000.00	\$ 177,799.44	06/30/2015			10/14/2010	03/25/2011	04/14/2011		04/14/2013		04/14/2015	
5925(089)	9	3	El Dorado County	Lake Tahoe Blvd. From Boulder Mountain Dr. To D St.	Construct Class I And Class Ii Bicycle/Pedestrian Path	\$ 2,746,400.00	\$ 450,000.00	\$ -	06/30/2015			10/14/2010	04/26/2011	04/14/2011		04/14/2013		04/14/2015	
5028(068)	9	4	Santa Rosa	Intersections Of Glenn St. And College Ave.; Kawana Springs Rd. And Meadow Way; West Ave. And Delport	Install Crosswalks, Bicycle Cage, Pedestrian Actuated Beacons And Warning Signage; Construct Curb Ramps	\$ 373,700.00	\$ 336,270.00	\$ 76,028.00	06/30/2015			10/14/2010	03/30/2011	04/14/2011		04/14/2013		04/14/2015	
5030(053)	9	4	Vallejo	Oakwood Ave., Georgia St., And Rosewood Ave.	Install In-Pavement Lighted Crosswalks With Pedestrian Countdown Signals; Construct Curb Ramps, Bulb-Outs, And Median Refuge Islands; Update Signage And Designate Loading Zones	\$ 449,200.00	\$ 402,130.00	\$ -	06/30/2015			10/14/2010	03/22/2011	04/14/2011		04/14/2013		04/14/2015	
5041(038)	9	4	San Leandro	Intersection Of Bancroft Ave. And 136Th Ave.	Install Traffic Signal, Upgrade Signage And Striping; Construct Curb Ramps; Conduct Safety Education And Outreach	\$ 468,100.00	\$ 421,250.00	\$ 366,655.60	06/30/2016			10/14/2010	02/11/2011	04/14/2011		04/14/2013		04/14/2015	
5067(018)	9	4	Los Gatos	Blossom Hill Rd. From Cherry Blossom Ln. To Camino Del Cerro	Construct Curb, Gutter, Sidewalks, And Curb Ramps With Minor Paving And Striping; Install Crosswalks, Bike Racks And Lockers	\$ 990,000.00	\$ 450,000.00	\$ 449,999.99	06/30/2016			10/14/2010	02/11/2011	04/14/2011		04/14/2013		04/14/2015	
5113(015)	9	4	Mill Valley	Intersection Of E. Blithedale Ave. And Elm Ave.; Entrance To Park Es; Along Miller Ave.; Intersection Of Miller Ave. And Almonte Blvd; Various Locations Around Schools	Upgrade Signs And Pavement Markings; Extend Curb; Widen Sidewalk; Install Crosswalks, Ped Crossing Beacon And Radar Speed Feedback Signs; Modify Signal Phasing	\$ 403,500.00	\$ 363,130.00	\$ -	06/30/2016			10/14/2010	09/14/2011	04/14/2011		04/14/2013		04/14/2015	
5127(025)	9	4	Pittsburg	Herb White Way From W. 10Th St. To Marina Blvd.	Construct Roundabout, Sidewalks, Curb Ramps, And Curb Extensions; Install In-Pavement Crosswalk Lighting, Bike Lane Signage And Striping, And Radar Speed Feedback Signage	\$ 550,000.00	\$ 450,000.00	\$ -	06/30/2015			10/14/2010	03/09/2011	04/14/2011		04/14/2013		04/14/2015	
5375(024)	9	4	Pleasant Hill	Oak Park Blvd. Between Ebmud Trail Crossing And Monticello Ave.	Construct Sidewalks And Curb Ramps; Install In-Pavement Crosswalk Lighting, Countdown Pedestrian Signals, Audible Pedestrian Push Buttons, And Radar Speed Feedback Signage	\$ 364,300.00	\$ 327,800.00	\$ 327,799.99	06/30/2015			10/14/2010	03/15/2011	04/14/2011		04/14/2013		04/14/2015	
5438(010)	9	4	East Palo Alto	Ralmar Ave. From E. Bayshore Rd. To Bay Rd; Glenn Way From Garden St. To E. Bayshore Rd.; Myrtle St. Between Clarke Ave. And Main Gate Of Eastside Prep.	Install Type Ii Bike Lanes, In-Pavement Crosswalk Lights, And Other Traffic Calming Features; Construct Curb, Gutter And Sidewalks	\$ 474,300.00	\$ 426,810.00	\$ -	06/30/2016			10/14/2010	01/25/2011	04/14/2011		04/14/2013		04/14/2015	
5470(009)	9	4	American Canyon	Theresa Ave./Napa Jct. Rd., Silver Oak Trail/White Oak Dr., Wetlands Edge Rd./Benton Way, And Donaldson Way	Construct Sidewalks (Infill); Install Solar-Powered Radar Speed Feedback Signs And Speed Limit Signs; Conduct Safety Education And Outreach.	\$ 460,400.00	\$ 409,190.00	\$ 248,128.67	06/30/2018			10/14/2010	07/12/2011	04/14/2011		04/14/2013		04/14/2015	
5007(052)	9	5	Santa Barbara	Intersection Of Portesuello Ave. And Modoc Rd.	Construct Medians And Curb Extensions; Install Safety Lighting	\$ 258,300.00	\$ 218,280.00	\$ 216,997.60	06/30/2015			10/14/2010	02/24/2011	04/14/2011		04/14/2013		04/14/2015	
5025(054)	9	5	Santa Cruz	Darwin St., Windham St., And Frederick St.	Construct Sidewalks And Curb Ramps; Install Pedestrian Crosswalk; Upgrade Bicycle Parking	\$ 494,500.00	\$ 444,970.00	\$ 65,471.12	06/30/2015			10/14/2010	11/22/2010	04/14/2011		04/14/2013		04/14/2015	
5031(022)	9	5	Watsonville	Intersections Of Arthur Rd. And Hammer Dr.; Arthur Rd. And Alta Vista Dr.; Clifford Ave. And Hammer Dr.	Construct Curb Ramps And Corner Chokers; Install Crosswalks	\$ 175,000.00	\$ 155,000.00	\$ -	06/30/2015			10/14/2010	01/26/2011	04/14/2011		04/14/2013		04/14/2015	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
Data as of September 26, 2013

General Project Information					Project Financial Information						Actual Project Delivery Information								
											Tracking of Project Delivery Milestones								
												The project has met and moved past the milestone in this phase of delivery			The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met				
												The project met and moved past the milestone in this phase of delivery after the required date			The project has not met the minimum delivery requirement milestone in this phase				
												The project is in this delivery phase and has more than 3 months to meet the milestone							
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.						If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.								
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5416(009)	9	5	Marina	Intersection Of Carmel Ave. And Redwood Dr.	Construct Sidewalk Gap Closures And Curb Ramps; Install Crosswalk	\$ 113,700.00	\$ 102,310.00	\$ -	06/30/2015			10/14/2010	04/27/2011	04/14/2011		04/14/2013		04/14/2015	
5044(070)	9	6	Visalia	Intersections Of Hurley Ave. And Marcin St.; Sunnyside Ave. And County Center St.	Install Crosswalks, Flashing Beacons, And Pavement Markings; Construct Curb Ramps	\$ 54,400.00	\$ 48,740.00	\$ 4,918.84	06/30/2016			10/14/2010	08/18/2011	04/14/2011		04/14/2013		04/14/2015	
5044(071)	9	6	Visalia	Quail Dr. From Robin St. To Wren St.	Construct Curb, Gutter, Sidewalks, And Bicycle Lane	\$ 55,500.00	\$ 49,680.00	\$ 10,350.00	06/30/2016			10/14/2010	08/18/2011	04/14/2011		04/14/2013		04/14/2015	
5060(222)	9	6	Fresno	Intersection Of Peach Ave. And Church Ave.	Install Traffic Signal	\$ 393,200.00	\$ 314,560.00	\$ 25,063.79	06/30/2015			10/14/2010	03/09/2011	04/14/2011		04/14/2013		04/14/2015	
5143(021)	9	6	Dinuba	Intersection Of El Monte Way And Hayes Ave.	Install In-Pavement Crosswalk Lights, Advance Warning Signs, And Pavement Markings; Construct Curb Ramps	\$ 73,000.00	\$ 65,690.00	\$ -	06/30/2016			10/14/2010	08/25/2011	04/14/2011		04/14/2013		04/14/2015	
5157(080)	9	6	Madera	Intersection Of St. Michelle Dr. And Stadium Rd.	Construct Sidewalks And Curb Ramps; Install In-Pavement Lighted Crosswalk	\$ 106,800.00	\$ 96,000.00	\$ 96,113.71	06/30/2015			10/14/2010	03/16/2011	04/14/2011		04/14/2013		04/14/2015	
5208(111)	9	6	Clovis	Stuart Ave. From Sylmar Ave. To Peach Ave.	Construct Curb, Gutter, Sidewalks, Curb Ramps, And Drive Approaches; Install Landscaping And Irrigation	\$ 99,200.00	\$ 89,110.00	\$ 63,402.29	06/30/2015			10/14/2010	03/07/2011	04/14/2011		04/14/2013		04/14/2015	
5208(112)	9	6	Clovis	Sunnyside Ave.; Nees Ave.; Fowler Ave.; Locan Ave.; Clovis Ave.	Install Seven Radar Speed Feedback Signs	\$ 137,800.00	\$ 123,950.00	\$ 111,719.07	06/30/2015			10/14/2010	03/08/2011	04/14/2011		04/14/2013		04/14/2015	
5252(015)	9	6	Parlier	E. Parlier Ave. From Madsen Ave. To Avila St.; Whitener Ave./Bella Vista Ave. From E. Parlier Ave. To Bulah Ave.	Construct Curb, Gutter, And Sidewalks	\$ 63,200.00	\$ 56,870.00	\$ 56,870.00	06/30/2015			10/14/2010	02/10/2011	04/14/2011		04/14/2013		04/14/2015	
5287(031)	9	6	Wasco	Various Locations Around Eight Schools	Construct Curb, Gutter, Sidewalks, And Curb Ramps; Install Radar Speed Feedback Signs And Bike Lanes	\$ 433,400.00	\$ 389,200.00	\$ -	06/30/2015			10/14/2010	04/25/2011	04/14/2011		04/14/2013		04/14/2015	
5301(009)	9	6	Orange Cove	Adams Ave. From Center/Jacobs To 4Th St.; C St. From Center To 4Th St.; 4Th St. From C St. To Park Blvd.	Construct Curb, Gutter, Sidewalks, And Curb Ramps, Including Drive Approaches	\$ 283,500.00	\$ 255,150.00	\$ 245,150.00	06/30/2015			10/14/2010	02/08/2011	04/14/2011		04/14/2013		04/14/2015	
5368(008)	9	6	Farmersville	Intersection Of Farmersville Blvd. And Walnut Ave.	Construct Sidewalk Gap Closure; Install Pedestrian Countdown Signals And Upgrade Crosswalks	\$ 132,000.00	\$ 118,780.00	\$ 118,780.00	06/30/2014			10/14/2010	06/01/2011	04/14/2011		04/14/2013		04/14/2015	
5424(009)	9	6	Avenal	Intersections Of 1St Ave. And Fresno St.; 1St Ave. And Madera St.; 1St Ave. And Sonoma St.	Install In-Pavement Flashing Crosswalk Lights With Pedestrian Activated Controls	\$ 124,500.00	\$ 112,050.00	\$ 112,050.00	06/30/2015			10/14/2010	06/20/2011	04/14/2011		04/14/2013		04/14/2015	
5942(196)	9	6	Fresno County	Along D St., 5Th St., E St., And Biola Ave.	Construct Walkway Around School	\$ 77,200.00	\$ 69,400.00	\$ 60,598.00	06/30/2016			10/14/2010	11/29/2010	04/14/2011		04/14/2013		04/14/2015	
5942(199)	9	6	Fresno County	Intersection Of Mt. Whitney Ave. And Feland Ave.	Install In-Pavement Crosswalk Lights And School Warning Signs; Construct Curb Ramps	\$ 137,300.00	\$ 123,510.00	\$ 108,154.46	06/30/2014			10/14/2010	01/06/2011	04/14/2011		04/14/2013		04/14/2015	
5006(728)	9	7	Los Angeles	Intersections Of Sunset Blvd. And Micheltorena St.; Micheltorena St. And Hamilton Way; Sunset Blvd. From Micheltorena St. To Golden Gate Ave.; Micheltorena St. From Sunset Blvd. To Hamilton Way	Construct Bulb-Outs/Curb Extensions And Curb Ramps, Including Crosswalk Enhancements; Install A Sharrow, A Bike Corral, Traffic Signage, Pavement Markings, And Landscaping; Conduct Safety Education And Outreach	\$ 395,200.00	\$ 355,680.00	\$ -	06/30/2016			10/14/2010	02/23/2012	04/14/2011		04/14/2013		04/14/2015	
5006(730)	9	7	Los Angeles	Cesar E. Chavez Ave. From Bunker Hill Ave. To Little Hill St.; Intersection Of Cesar E. Chavez Ave. And Grand Ave.	Construct Bulb-Outs/Curb Extensions And Curb Ramps; Install Crosswalks And Stop Bars; Revise Traffic Signal Timing For Pedestrians; Relocate Bus Stop; Conduct Safety Education And Outreach	\$ 311,200.00	\$ 280,030.00	\$ -	06/30/2016			10/14/2010	03/01/2012	04/14/2011		04/14/2013		04/14/2015	
5026(050)	9	7	San Buena Ventura	Main St. From Seaward Ave. To N. Catalina St.; Darling Rd., Saticoy Ave. To Jazmin Ave.; Jazmin Ave. From Darling Rd. To Nopalito St.	Modify Intersection (Signal Phasing And Striping); Construct Bulb-Outs; Install Class Ii Bike Lane, Crosswalks, Bike And Skateboard Racks; Upgrade Street Lighting; Construct Curb, Gutter, Sidewalks, And Curb Ramps; Conduct Safety Education And Outreach	\$ 490,400.00	\$ 466,169.00	\$ -	06/30/2017			10/14/2010	07/09/2012	04/14/2011		04/14/2013		04/14/2015	
5108(136)	9	7	Long Beach	15Th St. Between Long Beach Blvd. And Pacific Coast Highway (Pch)	Construct Class Iii Bikeway; Conduct Education And Outreach Workshops	\$ 1,040,000.00	\$ 450,000.00	\$ -	06/30/2015			10/14/2010	04/26/2011	04/14/2011		04/14/2013		04/14/2015	
5144(057)	9	7	Glendale	13 Locations Along School Pedestrian Routes	Construct Crosswalks, Speed Tables, And Bulb-Outs/Curb Extensions; Install Pavement Markings, Pedestrian Countdown Signals, And Signs; Fund Education And Outreach Programs	\$ 499,100.00	\$ 449,140.00	\$ -	06/30/2016			10/14/2010	03/06/2012	04/14/2011		04/14/2013		04/14/2015	
5155(011)	9	7	Hermosa Beach	16Th St. From The Pacific Coast Highway (Pch) To Prospect Ave.; Prospect Ave. From 16Th St. To 19Th St.; Intersections Of Pch And 16Th St.; Pch And Pier Ave.	Construct Sidewalks, Curb Ramps, And A Stand Back Line With Barriers; Install Zebra Patterned Cross Walks; Install Pedestrian Countdown Signals And School Zone Signs	\$ 357,500.00	\$ 321,670.00	\$ 126,000.28	06/30/2015			10/14/2010	04/27/2011	04/14/2011		04/14/2013		04/14/2015	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
Data as of September 26, 2013

General Project Information					Project Financial Information						Actual Project Delivery Information								
											Tracking of Project Delivery Milestones								
												The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met					
												The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase					
												The project is in this delivery phase and has more than 3 months to meet the milestone							
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.						If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.								
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5164(026)	9	7	Inglewood	Four Intersections Adjacent To La Tijera Es And A Nearby Private School; Various Locations Along La Tijera Blvd., Beach St., Fairview Blvd., 64Th St., La Cienega Blvd., And Centinela Ave.	Construct Traffic Island And Bulb-Outs; Install Class Ii Bicycle Lane, School Zone Signs, Crosswalk Striping, And Beacon Signs; Initiate A Sr2S Education And Outreach Program	\$ 324,800.00	\$ 270,600.00	\$ -	06/30/2016			10/14/2010	04/27/2011	04/14/2011		04/14/2013		04/14/2015	
5240(028)	9	7	Culver City	13 Locations Along School Pedestrian Routes	Construct Bulb-Outs/Curb Extensions, Curb Ramps, And One Median Nose; Install Crosswalks, Bicycle Lanes And Bicycle Routes With Sharrows And Bike Racks; Fund Education And Outreach Programs	\$ 497,200.00	\$ 447,480.00	\$ -	06/30/2015			10/14/2010	02/23/2011	04/14/2011		04/14/2013		04/14/2015	
5257(028)	9	7	South Gate	Alexander Ave. (Bike Lane) From Firestone Blvd. To Abbott Rd. And Southern Ave. (Medians) From Vossler Ave. To Pinehurst Ave.	Construct 1.2 Miles Of Class Ii Bike Lanes And 1500' Of Raised Center Medians; Construct Bulb-Outs And Zebra Patterned Crosswalks; Conduct Safety Education And Outreach	\$ 489,600.00	\$ 440,600.00	\$ 27,857.72	06/30/2016			10/14/2010	01/04/2011	04/14/2011		04/14/2013		04/14/2015	
5323(029)	9	7	Baldwin Park	Various Intersections And School Zones Around Six Schools	Install Speed Feedback Signs, Crosswalk Advance Warning Signs, Flashing Beacons, And Upgrade Striping And Pavement Markings; Construct Bulb Outs And Speed Humps	\$ 602,000.00	\$ 450,000.00	\$ -	06/30/2016			10/14/2010	06/21/2012	04/14/2011		04/14/2013		04/14/2015	
5358(013)	9	7	Rosemead	A 1-Mile Radius Area That Includes 3 Public Schools And 8 Other Schools	Construct Sidewalks (Infill) And Bulb-Outs; Install Lighted Crosswalks With Pedestrian Countdown Heads And Radar Speed Feedback Signs; Upgrade Signage And Zebra Patterned Striping	\$ 526,600.00	\$ 450,000.00	\$ 450,000.00	06/30/2016			10/14/2010	07/02/2012	04/14/2011		04/14/2013		04/14/2015	
5373(017)	9	7	Bell Gardens	Clara St., Florence Ave., Agra St., Colmer Ave., Jaboneria Rd. And Gage Ave.	Construct Bulb-Outs, Install Solar-Powered Radar Speed Feedback Signs, Zebra Patterned Crosswalks, Pedestrian Countdown Signals; Install/Upgrade Traffic School Signs And Pavement Markings	\$ 401,900.00	\$ 361,680.00	\$ 270,425.37	06/30/2014			10/14/2010	06/22/2011	04/14/2011		04/14/2013		04/14/2015	
5392(049)	9	7	Thousand Oaks	Erbes Rd. Between Thousand Oaks Blvd. And Falmouth St.	Extend Turn And Through Lanes; Add Center Turn Lane And Two Bike Lanes; Construct Curb, Gutter, Sidewalks, Related Drainage Improvements	\$ 7,453,700.00	\$ 328,900.00	\$ -	06/30/2016			10/14/2010	04/18/2012	04/14/2011		04/14/2013		04/14/2015	
5417(019)	9	7	La Canada Flintridge	Lasheart Drive At Salisbury Rd.; Cornishon Ave.; Ocean View Blvd., Palm Dr., La Canada Blvd. And Gould Ave.	Construct Raised Crosswalks, 4 Speed Awareness Signs, And New Sidewalk Connection With Education And Encouragement Campaign.	\$ 205,000.00	\$ 184,500.00	\$ 18,176.62	06/30/2015			10/14/2010	03/03/2011	04/14/2011		04/14/2013		04/14/2015	
5419(030)	9	7	Lancaster	Ave. L-8 From 30Th St. West To 40Th St. West	Construct Sidewalks And Curb Ramps; Install Crosswalks With Bulb Outs And Bicycle Lanes	\$ 1,290,900.00	\$ 450,000.00	\$ -	06/30/2016			10/14/2010	06/05/2012	04/14/2011		04/14/2013		04/14/2015	
5450(069)	9	7	Santa Clarita	Intersections Of Friendly Valley Parkway And Sierra Estates Dr.; Carrizo Dr. And Adolfo Court; Carrizo Dr. At The West End Of The School Frontage; N. Park Dr. And Sunset Hills Dr.; Sunset Hills Dr. And Spring Tree Place	Upgrade With Zebra Patterned Crosswalks And School Signage; Install Radar Speed Feedback Signs And Anti-Slip Surface On Sidewalk; Construct Bulb Outs	\$ 237,000.00	\$ 213,300.00	\$ 184,611.45	06/30/2015			10/14/2010	05/03/2011	04/14/2011		04/14/2013		04/14/2015	
5953(609)	9	7	Los Angeles County	Intersection Of Vermont Ave. And 119Th St.; 119Th St., 120Th St., And Vermont Ave.	Install A Traffic Signal; Modify The Existing Raised Median; Construct Left-Turn Pockets And Curb Ramps; Upgrade To Zebra Patterned Crosswalks And Signage	\$ 446,600.00	\$ 401,940.00	\$ 60,000.00	06/30/2015			10/14/2010	01/27/2011	04/14/2011		04/14/2013		04/14/2015	
5953(611)	9	7	Los Angeles County	Various Collector And Major Roadways Adjacent To Elementary, Middle And High Schools	Install Radar Speed Feedback Signs And School Zone Sign Improvements	\$ 222,700.00	\$ 200,380.00	\$ 190,380.00	06/30/2014			10/14/2010	01/27/2011	04/14/2011		04/14/2013		04/14/2015	
5074(016)	9	8	Lake Elsinore	Along Lake St.	Extend Bicycle Lanes; Modify Crosswalks And Signage; Reconfigure Parking Lot; Connect School Sidewalk	\$ 189,400.00	\$ 170,440.00	\$ -	06/30/2018			10/14/2010	09/24/2012	04/14/2011		04/14/2013		04/14/2015	
5384(011)	9	8	Desert Hot Springs	Intersection Of West Dr. And 4Th St.	Construct Sidewalks, Bulb-Outs; Install Advanced Stop Bars; Conduct Safety Education And Outreach	\$ 277,800.00	\$ 249,960.00	\$ 221,021.10	06/30/2015			10/14/2010	08/29/2011	04/14/2011		04/14/2013		04/14/2015	
5407(007)	9	8	Loma Linda	Southwest Corner Of Redlands Blvd./California Ave.	Construct Sidewalks And Curb Ramps; Install Crosswalks	\$ 199,300.00	\$ 135,660.00	\$ 114,674.72	06/30/2015			10/14/2010	02/25/2011	04/14/2011		04/14/2013		04/14/2015	
5412(008)	9	8	Rancho Mirage	Mirage Rd. From Rancho Mirage Es To Sr 111	Construct Sidewalks, Curb Ramps, And Retaining Wall; Install Crosswalks, Bicycle Racks, And Lockers	\$ 270,100.00	\$ 243,040.00	\$ 174,783.72	06/30/2015			10/14/2010	05/19/2011	04/14/2011		04/14/2013		04/14/2015	
5430(031)	9	8	Cathedral City	Ortega Rd. From Date Palm Dr. To Campus Ln.; Intersections Of 30Th Ave. And Avenida La Paz; Vista Chino And Landau Blvd.	Construct Sidewalk Gap Closures, Curb Ramps, And Crosswalk Improvements	\$ 491,200.00	\$ 442,000.00	\$ 8,932.50	06/30/2016			10/14/2010	02/09/2012	04/14/2011		04/14/2013		04/14/2015	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
 Data as of September 26, 2013

General Project Information					Project Financial Information							Actual Project Delivery Information							
												Tracking of Project Delivery Milestones							
													The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met				
													The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase				
													The project is in this delivery phase and has more than 3 months to meet the milestone						
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.							
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5449(021)	9	8	Highland	Church St. From Greenspot Rd. To Highland Ave.; Highland Ave. From Church St. To Baseline; Weaver St. From Baseline To Greenspot Rd.; Baseline From Weaver St. To Alta Vista	Construct Bikeways And Bicycle-Activated Lighted Crossings; Install Signage And Striping; Conduct Safety Education And Outreach	\$ 279,000.00	\$ 247,800.00	\$ -	06/30/2016			10/14/2010	02/10/2012	04/14/2011		04/14/2013		04/14/2015	
5452(014)	9	8	Hesperia	8Th Ave. From Willow St. To Smoketree St.	Install Pedestrian Signal, Bike Racks And Landscaping; Construct Curb And Gutter To Form Multi-Use Paseo	\$ 500,000.00	\$ 450,000.00	\$ 310,210.82	06/30/2016			10/14/2010	11/29/2011	04/14/2011		04/14/2013		04/14/2015	
5457(018)	9	8	Yucaipa	Along Both 12Th St. And 13Th St. Between Yucaipa Blvd. And Ave. E	Construct Curb, Gutter, Sidewalks, And Curb Ramps; Install Signage, Pavement Markings, And Radar Speed Feedback Signs	\$ 655,000.00	\$ 450,000.00	\$ -	06/30/2016			10/14/2010	08/04/2011	04/14/2011		04/14/2013		04/14/2015	
5484(002)	9	8	Wildomar	Bundy Canyon Rd. From Orange St. To Almond St.; Canyon Dr. From Mission Trail To Orchard St.; Prielipp Rd. From Kevin Rd. To Inland Valley Dr.	Construct Sidewalks; Install/Place Mobile Radar Speed Feedback Trailer	\$ 414,000.00	\$ 275,000.00	\$ -	06/30/2016			10/14/2010	11/29/2011	04/14/2011		04/14/2013		04/14/2015	
5956(205)	9	8	Riverside County	Krameria Ave. From Gardner Ave. To Gamble Ave.	Construct Sidewalks And Curb Ramps; Install Signage And Pavement Markings	\$ 663,600.00	\$ 392,280.00	\$ 307,395.61	06/30/2016			10/14/2010	02/09/2012	04/14/2011		04/14/2013		04/14/2015	
5385(041)	9	9	Ridgecrest	On East Side Of Guam Ave. Between W. Upjohn Ave. And W. Bowman Rd., On North Side Of W. Flores Ave. Between N. Downs St. And Sierra View St., On South Side Of E. Upjohn Ave. Between Appaloosa St. And S. Gateway	Construct New Sidewalks, Install New Ada Ramps, Retrofit Driveways, Crosswalk Improvements	\$ 100,900.00	\$ 107,216.00	\$ 12,527.34	06/30/2016			10/14/2010	01/18/2011	04/14/2011		04/14/2013		04/14/2015	
5439(027)	9	9	Mammoth Lakes	Sierra Nevada Rd. From Laurel Mountain Rd. To Chaparral Rd.	Construct Sidewalk, Curb Ramps, And Bike Lanes	\$ 500,000.00	\$ 450,000.00	\$ 53,432.94	06/30/2016			10/14/2010	05/11/2011	04/14/2011		04/14/2013		04/14/2015	
5059(181)	9	10	Modesto	Roble Ave., Viola St., Bellamy St., And Trask Ln.	Construct Curb, Gutter, And Sidewalks	\$ 402,900.00	\$ 362,530.00	\$ 48,694.62	06/30/2015			10/14/2010	03/17/2011	04/14/2011		04/14/2013		04/14/2015	
5059(182)	9	10	Modesto	Eastside Of Sutter Ave. South Of Marshall Es	Install Mast Arm-Mounted Flashing Beacons And In-Pavement Lighted Crosswalk, Construct Curb, Gutter, Sidewalks, Curb Ramps And Rock Wells	\$ 470,500.00	\$ 423,380.00	\$ 44,949.10	06/30/2015			10/14/2010	03/17/2011	04/14/2011		04/14/2013		04/14/2015	
5286(017)	9	10	Ripon	Idaho St., Washington St., Oregon St., N. Stockton Ave., Milego Ave., And Acacia Ave.	Construct Curb, Gutter, And Sidewalks, Including Drive Approaches And Related Drainage Improvements	\$ 412,000.00	\$ 367,200.00	\$ 346,243.62	06/30/2016			10/14/2010	04/06/2011	04/14/2011		04/14/2013		04/14/2015	
5066(019)	9	11	National City	East 8Th St. From D Ave. To Highland Ave.	Reduce Travel Lanes From Four To Two Lanes; Construct Curb Ramps And Bulb Outs; Install Protected Left-Turn Pockets, Landscaped Islands, Street Lighting And Signage	\$ 1,100,000.00	\$ 450,000.00	\$ -	06/30/2015			10/14/2010	11/24/2010	04/14/2011		04/14/2013		04/14/2015	
5203(033)	9	11	Chula Vista	Fourth Ave., Montgomery St., Anita St., And Fresno Ave.	Construct Bulb-Outs, Curb Ramps, Enhanced Crosswalks, And Refuge Islands; Install Overhead Lighting, Beacons, And Pedestrian Signal Buttons	\$ 184,200.00	\$ 165,780.00	\$ -	06/30/2015			10/14/2010	04/11/2011	04/14/2011		04/14/2013		04/14/2015	
5207(032)	9	11	La Mesa	Junior High Dr. Between Parks Ave. And Cinnabar Dr.; Olive Ave	Construct Sidewalks, Curb Ramps, And Retaining Wall; Install Crosswalks And Advance Limit Lines; Upgrade School-Area Signage	\$ 180,500.00	\$ 162,440.00	\$ 162,440.00	06/30/2015			10/14/2010	11/22/2010	04/14/2011		04/14/2013		04/14/2015	
5381(032)	9	11	San Marcos	Intersection Of San Elijo Rd. And Schoolhouse Way	Construct Sidewalk; Install Guardrail	\$ 93,500.00	\$ 84,150.00	\$ 47,311.29	06/30/2015			10/14/2010	03/16/2011	04/14/2011		04/14/2013		04/14/2015	
5418(019)	9	11	Lemon Grove	San Miguel Ave. And Mercury Dr.	Construct Curb, Gutter, Sidewalks, And Curb Ramps; Install Signage, Striping, And In-Pavement Lighted	\$ 353,800.00	\$ 318,420.00	\$ -	06/30/2015			10/14/2010	02/24/2011	04/14/2011		04/14/2013		04/14/2015	
5957(103)	9	11	San Diego County	Along E. Lakeview Rd. And Lakeview Rd.	Construct Curb, Gutter, Sidewalk And Related Drainage Improvements	\$ 468,600.00	\$ 421,740.00	\$ 326,813.08	06/30/2016			10/14/2010	01/04/2011	04/14/2011		04/14/2013		04/14/2015	
5958(074)	9	11	Imperial County	El Centro Ave., Holt Ave., Alamo St., And Rio Vista St.	Construct Curb, Gutter, And Sidewalks; Infill Paving	\$ 454,900.00	\$ 407,800.00	\$ 372,832.52	06/30/2015			10/14/2010	11/12/2010	04/14/2011		04/14/2013		04/14/2015	
5055(164)	9	12	Anaheim	Souther California Edison Row From Broadway To 700' South Of Ball Rd.	Construct Class I Bike Path; Install Signalized Bike Crossing	\$ 1,585,524.00	\$ 396,381.00	\$ -	06/30/2019			10/14/2010	03/27/2012	04/14/2011		04/14/2013		04/14/2015	
5181(170)	9	12	Huntington Beach	Intersection Of Goldenwest St. And Slater Ave.; Various Locations In Vicinity Of School	Modify Traffic Signal With Protected Left-Turn Phasing And Ped Countdown Heads; Construct Curb Ramps; Upgrade Pavement Markings, Signage, And Striping	\$ 249,100.00	\$ 224,140.00	\$ 198,605.93	06/30/2016			10/14/2010	01/27/2011	04/14/2011		04/14/2013		04/14/2015	
5237(024)	9	12	Brea	29 Signalized Intersections Along School Pedestrian Routes	Install Pedestrian Countdown Heads And Radar Speed Feedback Signs; Upgrade Signage	\$ 275,300.00	\$ 242,730.00	\$ 206,349.42	06/30/2016			10/14/2010	01/27/2011	04/14/2011		04/14/2013		04/14/2015	
5266(020)	9	12	La Habra	14 Locations Citywide Across 9 Railroad Crossings	Construct Curb, Gutter, Sidewalk Gap Closures, And Railroad Crossing Pads	\$ 482,700.00	\$ 434,400.00	\$ -	06/30/2016			10/14/2010	05/01/2011	04/14/2011		04/14/2013		04/14/2015	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
Data as of September 26, 2013

General Project Information					Project Financial Information							Actual Project Delivery Information							
												Tracking of Project Delivery Milestones							
													The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met				
													The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase				
													The project is in this delivery phase and has more than 3 months to meet the milestone						
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.							
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5312(082)	9	12	Costa Mesa	Gisler Ave. Between California Ave. And Iowa St.	Install In-Pavement Lighted Crosswalks, Mid-Block Chokers, Overhead Warnings Signs, And Striping	\$ 95,000.00	\$ 85,000.00	\$ 85,000.00	06/30/2014			10/14/2010	05/13/2011	04/14/2011		04/14/2013		04/14/2015	
5328(069)	9	12	Garden Grove	Intersection Of Haster St. And Allard Ave.	Install Traffic Signal	\$ 263,000.00	\$ 225,000.00	\$ 225,000.00	06/30/2016			10/14/2010	05/01/2011	04/14/2011		04/14/2013		04/14/2015	
5338(044)	9	12	Westminster	49 Signalized Intersections Along School Pedestrian Routes	Install Pedestrian Countdown Signals	\$ 194,100.00	\$ 174,640.00	\$ -	06/30/2016			10/14/2010	05/01/2011	04/14/2011		04/14/2013		04/14/2015	
5396(008)	10	1	Rio Dell	Wildwood Ave./Davis St.; Davis St. between 2nd Ave. and 3rd Ave.	Construct sidewalks and bulb-outs; install crosswalks, in-pavement crosswalk lighting, LED signs, and pavement markings	\$ 169,700.00	\$ 152,300.00	\$ -	06/30/2017			06/29/2012	08/15/2012	12/28/2012		12/29/2014		12/28/2016	
5427(024)	10	1	Clearlake	Austin Rd. between Olive St. and Locust St.	Construct sidewalks, curb and gutter; upgrade crosswalks	\$ 139,100.00	\$ 124,400.00	\$ 89,734.58	06/30/2016			06/29/2012	08/03/2012	12/28/2012		12/29/2014		12/28/2016	
5427(025)	10	1	Clearlake	Arrowhead Rd. between Scenic Rd. and Vista St.	Construct sidewalks, curb and gutter; upgrade crosswalks	\$ 71,000.00	\$ 63,900.00	\$ 54,658.52	06/30/2016			06/29/2012	07/31/2012	12/28/2012		12/29/2014		12/28/2016	
5904(129)	10	1	Humboldt County	Oak St. between F St. and Campton Rd.; G St. between Willow St. and the ES; Murray Rd./Little Ponds Rd.	Construct raised crosswalk (speed table), raised medians, sidewalks, and curb ramps	\$ 336,000.00	\$ 450,000.00	\$ -	06/30/2016			06/29/2012	07/16/2012	12/28/2012		12/29/2014		12/28/2016	
5910(094)	10	1	Mendocino County	Moore Street between Calpella ES and North State St.; North State St. from Moore St. to 750' south of Moore St.	Construct sidewalks, curb and gutter; install 5' bike lane	\$ 438,500.00	\$ 394,500.00	\$ -	06/30/2018			06/29/2012	10/04/2012	12/28/2012		12/29/2014		12/28/2016	
5914(084)	10	1	Lake County	Konociti Rd. between Cole Creek Br. and Oak Hills Ln.	Construct sidewalks and curb ramps; install crosswalks	\$ 386,000.00	\$ 346,900.00	\$ -	06/30/2016			06/29/2012	07/25/2012	12/28/2012		12/29/2014		12/28/2016	
5068(046)	10	2	Redding	Sequoia St. between Lee St. and Yuba St.; Locust St./Civic Center Dr.	Construct raised medians and pedestrian refuge islands, sidewalks, curb and gutter	\$ 292,400.00	\$ 263,100.00	\$ 14,139.27	06/30/2018			06/29/2012	01/04/2013	12/28/2012		12/29/2014		12/28/2016	
5068(047)	10	2	Redding	Yana Ave. from Shasta Meadows ES to Yani Ln.	Construct sidewalk and curb ramps	\$ 122,900.00	\$ 110,600.00	\$ 8,368.36	06/30/2018			06/29/2012	01/04/2013	12/28/2012		12/29/2014		12/28/2016	
5161(016)	10	2	City of Corning	The project location is along the north side of the easterly portion of Fig Lane, east of the Marguerite Avenue intersection.	Construction of curb and gutter, sidewalk, street widening, storm drainage to eliminate open ditch and allow for street widening, retaining wall with top railing for pedestrian protection behind sidewalk.	\$ 188,000.00	\$ 169,100.00	\$ -	06/30/2018			06/29/2012	12/20/2012	12/28/2012		12/29/2014		12/28/2016	
5906(114)	10	2	Shasta County	Oak St. between Scout Ave. and Craig Ln.	Construct multi-use path, sidewalks, and curb ramps	\$ 480,000.00	\$ 432,000.00	\$ -	06/30/2019			06/29/2012	08/06/2012	12/28/2012		12/29/2014		12/28/2016	
5909(103)	10	2	Plumas County	SR 70/89 E. Main St. between Redberg Ave. and Mill Creek Rd.	Construct a pedestrian path and bridge, sidewalks, and curb ramps	\$ 512,000.00	\$ 450,000.00	\$ 3,173.94	06/30/2018			06/29/2012	11/14/2012	12/28/2012		12/29/2014		12/28/2016	
5002(162)	10	3	Sacramento	Acacia Ave. between Altos Ave. and Rio Linda Blvd.	Install traffic signal and crosswalks; construct sidewalks and curb ramps	\$ 672,300.00	\$ 450,000.00	\$ -	06/30/2018			06/29/2012	10/05/2012	12/28/2012		12/29/2014		12/28/2016	
5046(037)	10	3	Woodland	Gum Ave. between Joyce Ct. and Farnham Ave.; El Dorado Dr. between Grove Ave. and Cottonwood St.; Cottonwood St./Woodside Dr.; West St. between Woodland Ave. and Beamer St.; Woodland Ave. near Alder Ct.; Matmor Rd. between Gum Ave. and Towse Dr.; Ashley Ave. between Beamer St. and Porter St.; College St. between Cross St. and Lincoln Ave.; Third St./Hays St.	Install traffic signal and speed feedback signs; upgrade crosswalks, signs and striping	\$ 650,000.00	\$ 450,000.00	\$ 50,262.58	06/30/2017			06/29/2012	08/28/2012	12/28/2012		12/29/2014		12/28/2016	
5095(018)	10	3	Rocklin	Racetrack Dr. in front of Rocklin ES; S. Grove St./Kannasto St.; Blue Oaks Blvd. between Sunset Blvd.	Construct sidewalks and curb ramps; speed feedback trailers	\$ 501,900.00	\$ 450,000.00	\$ -	06/30/2016			06/29/2012	08/13/2012	12/28/2012		12/29/2014		12/28/2016	
5142(033)	10	3	Oroville	Oro Dam Blvd. between SR 162 and Sanford Ave.	Construct intersection improvements, sidewalks, curb and gutter, and curb ramps; install crosswalks; minor	\$ 666,000.00	\$ 450,000.00	\$ 29,736.00	06/30/2018			06/29/2012	11/05/2012	12/28/2012		12/29/2014		12/28/2016	
5163(028)	10	3	Yuba City	King Ave. between Clark Ave. and Live Oak Blvd.	Widen roadway and install bike lanes; construct sidewalks, curb and gutter, and curb ramps; safety education program	\$ 531,500.00	\$ 450,000.00	\$ -	06/30/2017			06/29/2012	08/20/2012	12/28/2012		12/29/2014		12/28/2016	
5473(017)	10	3	Truckee	Construct sidewalks along west side of Dorchester Drive from Rolands Way to school; install electronic crosswalks at Rolands Way intersection and in front of school; speed feedback signs located at 1/10 mile north and 1/4 mile south of school.	Proposed project includes Electronic RADAR speed feedback signs, electronic pedestrian crosswalk systems at a major intersection and school entrance, enhanced crosswalk markings, construct new sidewalks, and install pedestrian warning sign.	\$ 180,100.00	\$ 162,000.00	\$ -	06/30/2019			06/29/2012	01/17/2013	12/28/2012		12/29/2014		12/28/2016	
5475(035)	10	3	Citrus Heights	Antelope Rd. between I 80 and Auburn Blvd.	Construct sidewalks, curb and gutter, curb ramps; upgrade bike lanes	\$ 500,100.00	\$ 450,000.00	\$ -	06/30/2017			06/29/2012	01/04/2013	12/28/2012		12/29/2014		12/28/2016	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
 Data as of September 26, 2013

General Project Information					Project Financial Information							Actual Project Delivery Information						
												Tracking of Project Delivery Milestones						
													The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met			
													The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase			
													The project is in this delivery phase and has more than 3 months to meet the milestone					
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.						
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone		
5482(023)	10	3	Rancho Cordova	Coloma Rd. just east of Chase Dr. at the Mills MS parking lot entrance	Install traffic signals and pedestrian countdown heads; construct curb ramps; upgrade crosswalks	\$ 364,700.00	\$ 270,200.00	\$ -	06/30/2018			06/29/2012	11/01/2012	12/28/2012		12/29/2014		12/28/2016
5924(195)	10	3	Sacramento County	Howe Ave. between El Camino Ave. and Red Robin Ln.	Construct 5' sidewalks, curb and gutter, and curb ramps	\$ 498,800.00	\$ 525,700.00	\$ 49,390.35	06/30/2017			06/29/2012	09/21/2012	12/28/2012		12/29/2014		12/28/2016
5005(115)	10	4	San Jose	Downing Ave. between Ginger Ln. and SR 17	Construct sidewalks, curb and gutter, curb ramps, and driveway approaches; install crosswalks and minor drainage	\$ 400,000.00	\$ 359,900.00	\$ -	06/30/2019			06/29/2012	03/18/2013	12/28/2012		12/29/2014		12/28/2016
5012(116)	10	4	Oakland	Fruitvale Ave/East 16th St, 98th Ave/Cherry St, Ney Ave/Ritchie St.	Construct curb ramps and bulb-outs; install flashing beacons and advance warning signs	\$ 240,200.00	\$ 216,000.00	\$ -	06/30/2019			06/29/2012	03/15/2013	12/28/2012		12/29/2014		12/28/2016
5014(039)	10	4	Alameda	Grand St. between Otis Dr. and Shoreline Dr.; Otis Dr. between Grand St. and Sandalwood Isle; Sandcreek Way between Otis Dr. and Willow St.	Construct raised medians, bulb-outs; install crosswalk, fencing, signs, striping, and pavement markings, fencing; encourage enforcement	\$ 308,000.00	\$ 276,900.00	\$ -	06/30/2018			06/29/2012	12/01/2012	12/28/2012		12/29/2014		12/28/2016
5022(053)	10	4	Petaluma	E. Washington St./Edith St.	Install in-pavement crosswalk lighting, signs, striping, and pavement markings; construct curb ramps	\$ 172,000.00	\$ 154,800.00	\$ 2,498.95	06/30/2018			06/29/2012	11/09/2012	12/28/2012		12/29/2014		12/28/2016
5039(022)	10	4	Cloverdale	Cloverdale Blvd. between Garden Cir. and Shahan Dr.; School St. between Cloverdale Blvd. and Jefferson St.; North St. between Cloverdale Blvd. and Jefferson St.; Jefferson St. between School St. and Champlain Ave.	Construct sidewalks and curb ramps; install crosswalks and signs; safety education program	\$ 347,300.00	\$ 312,400.00	\$ -	06/30/2016			06/29/2012	08/01/2012	12/28/2012		12/29/2014		12/28/2016
5053(026)	10	4	Livermore	Junction Ave. between N. Livermore Ave. and Old 1st St.; Enos Way between Junction Ave. and Kelly Way; Chestnut St. between Junction Ave. and N. I St.; Lee Ave./Kennedy St.; Lee Ave./Kelly St.	Construct sidewalks, curb ramps, and bulb-outs; install crosswalks and signs; upgrade bus stops	\$ 189,500.00	\$ 163,000.00	\$ -	06/30/2018			06/29/2012	11/01/2012	12/28/2012		12/29/2014		12/28/2016
5057(040)	10	4	Berkeley	Martin Luther King, Jr. Blvd./Hopkins St.	Construct bulb-outs; upgrade (pedestrian) signals; install pedestrian refuge islands, minor drainage, signs, striping, and paint curbs	\$ 453,900.00	\$ 408,400.00	\$ -	06/30/2018			06/29/2012	12/01/2012	12/28/2012		12/29/2014		12/28/2016
5057(041)	10	4	Berkeley	At College Ave/Garber St, Forest St/Claremont Blvd, and Piedmont Ave/Forest St intersections; along College Ave and Forest St. All improvements are within one block of the school campus.	Install bulb-out; speed cushion (hump); "School Crossing" and "No U-Turn" signs; ped crossing beacon w/push-buttons; advance stop bars; curb extension; fix cracked and uplifted sidewalk on (Section 5611 exempt); trim hedge and remove old post boxes.	\$ 209,000.00	\$ 188,000.00	\$ -	06/30/2018			06/29/2012	12/01/2012	12/28/2012		12/29/2014		12/28/2016
5100(020)	10	4	Palo Alto	Charleston Rd. between Middlefield Rd. and Alma St.	Construct raised medians, bulb-outs; install crosswalks, safety lighting, speed feedback signs, channelized left turn storage lanes, and bike lanes	\$ 1,140,000.00	\$ 450,000.00	\$ -	06/30/2018			06/29/2012	12/06/2012	12/28/2012		12/29/2014		12/28/2016
5113(016)	10	4	Mill Valley	Miller Ave. from the existing Mill Valley-Sausalito multi-use path to Camino Alto	Construct multi-use path	\$ 630,800.00	\$ 450,000.00	\$ -	06/30/2018			06/29/2012	10/08/2012	12/28/2012		12/29/2014		12/28/2016
5135(042)	10	4	Concord	Farm Bureau Rd. between Willow Pass Rd. and Wren Ave.	Construct sidewalks, curb and gutter, and curb ramps; install bike route	\$ 493,000.00	\$ 436,400.00					06/29/2012	12/14/2012	12/28/2012		12/29/2014		12/28/2016
5178(014)	10	4	Albany	Curtis St. between Marin Ave. and Sonoma Ave. on east side of Marin ES	Construct sidewalks (widen), and bulb-outs; install crosswalks; continue existing SR2S educational program	\$ 471,400.00	\$ 419,400.00	\$ -	06/30/2016			06/29/2012	07/30/2012	12/28/2012		12/29/2014		12/28/2016
5322(052)	10	4	Fremont	Blacow Rd./Grimmer Blvd.	Construct curb ramps (remove bulb-outs or raised corner islands); upgrade signals; install pedestrian countdown heads, bike detection, and striping	\$ 456,100.00	\$ 407,000.00	\$ 7,377.79	06/30/2018			06/29/2012	11/08/2012	12/28/2012		12/29/2014		12/28/2016
5339(002)	10	4	Monte Sereno	Daves Ave. between Poppy Ln. and One Oak Ln.	Construct sidewalks and curb ramps; install crosswalks and bike lanes	\$ 494,000.00	\$ 447,500.00	\$ -	06/30/2016			06/29/2012	07/27/2012	12/28/2012		12/29/2014		12/28/2016
5354(032)	10	4	Union City	Meyers Dr. between Decoto Rd. and Alvarado (Niles) Rd.	Construct 5' sidewalks and retaining curb	\$ 230,400.00	\$ 207,300.00	\$ -	06/30/2016			06/29/2012	08/20/2012	12/28/2012		12/29/2014		12/28/2016
5361(024)	10	4	Novato	Lynwood Dr. between Sunset Pkwy. and the ES; from Leafwood Dr. to the ES; Vineyard Rd./Mill Rd.	Construct paths along school perimeters, sidewalks, and bulb-outs; install crosswalks and (separated) bike lanes	\$ 490,800.00	\$ 441,600.00	\$ -	06/30/2018			06/29/2012	11/01/2012	12/28/2012		12/29/2014		12/28/2016
5437(025)	10	4	San Ramon	Bollinger Canyon Rd./Monarch Rd.; Bollinger Canyon Rd./Main Branch Rd. (Blueheart Dr.)	Construct sidewalks; upgrade crosswalks and signals	\$ 487,500.00	\$ 438,700.00	\$ -	06/30/2018			06/29/2012	10/01/2012	12/28/2012		12/29/2014		12/28/2016
5928(116)	10	4	Contra Costa County	Canal Rd. between Bailey Rd. and Loftus Rd.	Construct sidewalks, curb and gutter; install bike lanes, speed feedback signs, and pavement markings	\$ 1,848,000.00	\$ 450,000.00					06/29/2012	10/23/2012	12/28/2012		12/29/2014		12/28/2016
5933(120)	10	4	Alameda County	East Ave. between E St. and Camino Vista	Construct sidewalks and curb ramps; install crosswalks, speed feedback signs, and in-pavement crosswalk lighting	\$ 565,000.00	\$ 450,000.00	\$ -	06/30/2018			06/29/2012	12/01/2012	12/28/2012		12/29/2014		12/28/2016

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
Data as of September 26, 2013

General Project Information					Project Financial Information							Actual Project Delivery Information						
												Tracking of Project Delivery Milestones						
													The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met			
													The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase			
													The project is in this delivery phase and has more than 3 months to meet the milestone					
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.						
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone		
5937(185)	10	4	Santa Clara County	Kirk Ave. between Madeline Dr. and Alum Rock Ave.	Construct sidewalks, curb and gutter, curb ramps, and driveway approaches; install shoulder and minor drainage improvements	\$ 850,000.00	\$ 450,000.00	\$ 29,346.39	06/30/2017			06/29/2012	10/01/2012	12/28/2012		12/29/2014		12/28/2016
6328(058)	10	4	San Francisco	Broadway St./Powell St.	Construct bulb-outs	\$ 461,000.00	\$ 414,900.00	\$ -	06/30/2018			06/29/2012	11/01/2012	12/28/2012		12/29/2014		12/28/2016
5031(026)	10	5	Watsonville	34 intersection locations adjacent to thirteen ES and MS	Construct curb ramps; upgrade crosswalks, signs, and pavement markings	\$ 340,000.00	\$ 305,000.00	\$ -				06/29/2012	06/04/2013	12/28/2012		12/29/2014		12/28/2016
5080(030)	10	5	Lompoc	Maple Ave./W St.; Pine Ave./Fifth St.; M St./College Ave.; A St./Hickory Ave.; Hickory Ave. between I St. and J St.; J St. between Walnut Ave. and Chesnut Ave.; K St. between Cypress Ave. and Chesnut Ave.; L St. between Olive Ave. and Chesnut Ave.; M St. between Cypress Ave. and Laurel Ave.; N St. between Walnut Ave. and Chesnut Ave.; Walnut Ave. between J St. and N St.	Construct sidewalks, curb ramps, and bulb-outs; install flashing beacon	\$ 417,800.00	\$ 375,800.00	\$ -	06/30/2017			06/29/2012	09/26/2012	12/28/2012		12/29/2014		12/28/2016
5138(047)	10	5	Santa Maria	Main Street/SR-166 and Western Avenue; Main Street/SR-166 and Depot Street; Alvin Avenue and Railroad Avenue; Alvin Avenue and Curryer Street; Alvin Avenue and Western Avenue; Railroad Avenue and Donovan Road; Santa Maria Way and Sunrise Avenue.	Installation of speed radar feedback signs, countdown pedestrian heads, bulldog pedestrian push buttons; replacement of flashing beacon; development of a bilingual educational program for kindergarten to third grade students.	\$ 95,000.00	\$ 84,500.00	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012		12/29/2014		12/28/2016
5400(017)	10	5	Scotts Valley	0.42 mile segment between Glenwood Dr. and Vine Hill School Rd. (Siltanen Park)	Construct a 12' pedestrian path and bridge	\$ 550,000.00	\$ 450,000.00	\$ -	06/30/2017			06/29/2012	09/26/2012	12/28/2012		12/29/2014		12/28/2016
5949(145)	10	5	San Luis Obispo County	Crocker St. between 6th St. and 8th St.	Construct sidewalks and curb ramps	\$ 200,600.00	\$ 180,300.00	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012		12/29/2014		12/28/2016
5951(148)	10	5	Santa Barbara	Norris St. and Twitchell St. between Clark Ave. and Pinal Ave.	Construct sidewalks	\$ 335,800.00	\$ 302,200.00	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012		12/29/2014		12/28/2016
5115(027)	10	6	Lemoore	Vine St. between Cedar Ln. and Vine Ct.; Meadow Ln./Mary Dr.; Meadow Ln./Sara Dr.; Meadow Ln./Ashland Dr.; Meadow Ln./Quandt Dr.; Spruce Ave./Quandt Dr.; Deodar Ln./Quandt Dr.	Construct sidewalks and curb ramps	\$ 146,300.00	\$ 130,100.00	\$ -	06/30/2018			06/29/2012	11/20/2012	12/28/2012		12/29/2014		12/28/2016
5157(091)	10	6	Madera	Sunset Ave. between El Rancho Dr. and Pine St.	Construct sidewalks, curb ramps, alley (driveway) approaches; install truncated domes on existing curb ramps, advance warning signs with flashing lights	\$ 309,200.00	\$ 277,800.00	\$ -	06/30/2018			06/29/2012	11/01/2012	12/28/2012		12/29/2014		12/28/2016
5216(045)	10	6	Reedley	E. Washington Ave. between S. Hemlock Ave. and S. Columbia Ave.	Construct sidewalks, curb ramps, and driveway approaches	\$ 84,500.00	\$ 93,500.00	\$ -	06/30/2018			06/29/2012	12/14/2012	12/28/2012		12/29/2014		12/28/2016
5224(018)	10	6	Firebaugh	Q St. between 8th St. and 15th St.; P St. between 13th St. and 15th St.; P St./8th St.; O St./14th St.; O St./15th St.	Construct sidewalks, curb and gutter, curb ramps (or bulb-outs), and driveway approaches	\$ 500,000.00	\$ 449,700.00	\$ -	06/30/2018			06/29/2012	10/19/2012	12/28/2012		12/29/2014		12/28/2016
5258(029)	10	6	Chowchilla	Lake Ave. between 6th St. and 11th St.; 11th St. between Riverside Ave. and Monterey Ave.	Construct sidewalks, curb and gutter; install crosswalks and stop signs	\$ 236,000.00	\$ 211,600.00					06/29/2012	09/06/2013	12/28/2012		12/29/2014		12/28/2016
5258(030)	10	6	Chowchilla	Robertson Blvd. between 9th St. and 14th St.	Install speed feedback signs	\$ 20,200.00	\$ 18,100.00					06/29/2012	09/06/2013	12/28/2012		12/29/2014		12/28/2016
5285(015)	10	6	Mendota	Quince St./Belmont Ave.; 3rd St. between Quince St. and Puchue St.	Construct sidewalks; install in-pavement crosswalk lighting, overhead signs and flashing beacons	\$ 130,800.00	\$ 117,700.00	\$ -	06/30/2018			06/29/2012	10/10/2012	12/28/2012		12/29/2014		12/28/2016
5343(004)	10	6	Mcfarland	Sherwood Ave. between 2nd St. and Woodruff Ave.	Construct sidewalks, curb ramps, and driveway approaches; install (solar powered) in-pavement crosswalk lighting, (solar powered) speed feedback signs, and LED stop signs	\$ 329,400.00	\$ 317,000.00	\$ 20,200.00	06/30/2016			06/29/2012	07/25/2012	12/28/2012		12/29/2014		12/28/2016
5942(220)	10	6	Fresno County	Ashlan between Thorne Ave. and Harrison Ave.	Install traffic signal; construct sidewalks and curb ramps	\$ 561,200.00	\$ 450,000.00	\$ 14,932.68	06/30/2017			06/29/2012	09/01/2012	12/28/2012		12/29/2014		12/28/2016
5945(090)	10	6	Kings County	7th St. between General Petroleum Ave. and Standard Oil Ave.; 8th St. between General Petroleum Ave. and Standard Oil Ave.; 9th St. between General Petroleum Ave. and Standard Oil Ave.; Standard Oil St. between Seventh St. and Ninth St.; General Petroleum Ave./Eighth	Construct sidewalks, curb and gutter; install in-pavement crosswalk lighting and bike racks	\$ 545,800.00	\$ 325,300.00	\$ 2,304.09	06/30/2018			06/29/2012	12/07/2012	12/28/2012		12/29/2014		12/28/2016

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
Data as of September 26, 2013

General Project Information					Project Financial Information							Actual Project Delivery Information						
												Tracking of Project Delivery Milestones						
													The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met			
													The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase			
													The project is in this delivery phase and has more than 3 months to meet the milestone					
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.						
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone		
5945(091)	10	6	Kings County	Front St./14th Ave.; Pimo St./14th St.; Handford Armona Rd./Dan Dr.; Handford Armona Rd./C St.	Install in-pavement crosswalk lighting, and bike racks; speed feedback trailers	\$ 354,200.00	\$ 320,900.00	\$ -	06/30/2018			06/29/2012	12/12/2012	12/28/2012		12/29/2014		12/28/2016
5946(132)	10	6	Tulare County	Date Ave. (Springville Dr.)/Ruth St.; Success Dr./Ruth St.; between Success Dr. and school property at Ruth St.; Orange Ave. between Leggett St. and Crestview St.	Construct pedestrian refuge island, sidewalks, curb and gutter; install crosswalks, advance warning signs, and flashing beacons; upgrade pedestrian signals	\$ 287,900.00	\$ 259,100.00	\$ 1,132.80	06/30/2018			06/29/2012	11/19/2012	12/28/2012		12/29/2014		12/28/2016
5946(133)	10	6	Tulare County	The project is located on Road 126 in Orosi, along the east side of Road 126 from the intersection south of Miller Avenue to the intersection north of Avenue 419.	This project will construct a new rolling curb gutter and sidewalk (approx. 1340 ft.) along Road 126. The proposed sidewalk will be located 20-30 feet east of the curb, creating a safe walking zone and a green strip to be planted with 25 trees.	\$ 191,000.00	\$ 171,900.00	\$ -	06/30/2018			06/29/2012	12/06/2012	12/28/2012		12/29/2014		12/28/2016
5950(356)	10	6	Kern County	Habecker Rd. between Bonita Ave. and Hall Rd.; Hall Rd. between Waco Ave. (Myrtle Avenue ES) and Habecker	Construct sidewalks, curb and gutter, curb ramps, and driveway approaches	\$ 396,800.00	\$ 357,000.00	\$ 33,632.68	06/30/2018			06/29/2012	11/01/2012	12/28/2012		12/29/2014		12/28/2016
5950(366)	10	6	Kern County	Bernard St. between Haley St. and Mt. Vernon Ave.; Lynn St. between Bernard St. and Bower Ave.; Bower Ave. between Lynn St. and Stark St.; Stark St. between Bower Ave. and Rollo Ravine; Anza St. between Bernard St. and Mirador Dr.; Mirador Dr. between Anza St. and Rollo Ravine; Rollo Ravine between Stark St. and Mirador Dr.	Construct sidewalks, curb ramps, and driveway approaches	\$ 332,400.00	\$ 298,000.00	\$ 21,502.32	06/30/2019			06/29/2012	01/24/2014	12/28/2012		12/29/2014		12/28/2016
	10	7	El Monte	Mountain View Rd./Elliot Ave./Meeker Ave. (commonly referred to as "Little Five Points")	Construct roundabout	\$ 722,400.00	\$ 450,000.00					06/29/2012		12/28/2012		12/29/2014		12/28/2016
	10	7	Huntington Park	Gage Ave. between Sante Fe Ave. and Malabar St.; Randolph St./Malabar St.; Zoe Ave. between Sante Fe Ave. and Middleton St.	Construct bulb-outs, pedestrian refuge islands; install crosswalks, pedestrian countdown heads, flashing beacons, signs, and pavement markings; bike and pedestrian safety education and enforcement program	\$ 248,000.00	\$ 223,000.00					06/29/2012		12/28/2012		12/29/2014		12/28/2016
	10	7	Los Angeles	3rd St./Manhattan Pl.; 2nd St./Oxford Ave.; Oxford Ave. between Beverly Blvd. and 7th St.	Construct curb ramps and bulb-outs; install speed feedback signs, sharrows, signs, and pavement markings; upgrade pedestrian signals	\$ 500,000.00	\$ 450,000.00					06/29/2012		12/28/2012		12/29/2014		12/28/2016
	10	7	South Gate	Otis St./Firestone Blvd.; San Miguel Ave./Firestone Blvd.; Southern Ave./San Vicente Ave.; Otis St. between Southern Ave. and Firestone Blvd.	Install traffic signal with protected left-turn phasing, crosswalks, pedestrian countdown heads, signs, and markings; construct curb ramps	\$ 499,500.00	\$ 449,500.00					06/29/2012		12/28/2012		12/29/2014		12/28/2016
	10	7	Thousand Oaks	Los Feliz Dr. between Conejo School Rd. and Skyline Dr.	Construct sidewalks and curb ramps; install crosswalks and signs	\$ 427,000.00	\$ 332,000.00					06/29/2012		12/28/2012		12/29/2014		12/28/2016
5006(750)	10	7	Los Angeles	Hamlin St. between Sylmar Ave. and Tyrone Ave.; Gilmore St. between Sylmar Ave. and Tyrone Ave.; Tyrone Ave. between Hamlin St. and Gilmore St.; Sylmar Ave. between Hamlin St. and Calvert St.	Install road diet, speed humps, and safety lighting; construct bulb-outs; upgrade crosswalks	\$ 500,000.00	\$ 450,000.00	\$ -	06/30/2017			06/29/2012	12/01/2012	12/28/2012		12/29/2014		12/28/2016
5006(751)	10	7	Los Angeles	Pierce St. between San Fernando Rd. and Honeyglen Rd.; Herrick Ave. between Pierce St. and Brownell St.	Install bike lanes including bike detection, bike racks, and pavement markings; construct bulb-outs; safety education and enforcement program	\$ 500,000.00	\$ 450,000.00					06/29/2012	09/09/2013	12/28/2012		12/29/2014		12/28/2016
5006(752)	10	7	Los Angeles	Pacific Ave. between O'Farrell St. and 22nd St.	Install road diet; safety education, enforcement and evaluation program	\$ 495,000.00	\$ 445,500.00	\$ -	06/30/2018			06/29/2012	10/05/2012	12/28/2012		12/29/2014		12/28/2016
5006(753)	10	7	Los Angeles	New Hampshire Ave. between Melrose Ave. and 11th St.; Berendo St./11th St.; Heliotrope Dr.; Shatto Pl.	Install bike lanes including bike detection, bike racks, and pavement markings; construct bulb-outs; safety education and enforcement program	\$ 454,300.00	\$ 408,700.00					06/29/2012	09/09/2013	12/28/2012		12/29/2014		12/28/2016
5006(755)	10	7	Los Angeles	Archwood St. between Laurel Canyon Blvd. and Lankershim Blvd.	Construct 5' sidewalks, curb and gutter, and curb ramps; install speed humps and signs	\$ 500,000.00	\$ 449,900.00	\$ -	06/30/2019			06/29/2012	12/26/2012	12/28/2012		12/29/2014		12/28/2016
5006(756)	10	7	Los Angeles	Calhoun Ave. between Hart St. and Vanowen St.	Construct sidewalks, curb and gutter, and curb ramps	\$ 2,246,100.00	\$ 373,000.00	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012		12/29/2014		12/28/2016
5070(028)	10	7	Pomona	Lexington Ave. between White Ave. and Garey Ave.	Upgrade traffic signals; install signalized mid-block crosswalk, speed feedback signs, bike lanes, signs, and striping; construct curb ramps	\$ 570,200.00	\$ 450,000.00	\$ -	06/30/2017			06/29/2012	09/10/2012	12/28/2012		12/29/2014		12/28/2016

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
Data as of September 26, 2013

General Project Information					Project Financial Information							Actual Project Delivery Information						
												Tracking of Project Delivery Milestones						
													The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met			
													The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase			
													The project is in this delivery phase and has more than 3 months to meet the milestone					
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.						
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone		
5070(029)	10	7	Pomona	Elwood Ave. between Fairplex Dr. and Dudley St.	Install pedestrian countdown heads, (solar powered) speed feedback signs, signs, and striping; construct sidewalks and curb ramps	\$ 521,200.00	\$ 450,000.00	\$ -	06/30/2017			06/29/2012	09/18/2012	12/28/2012		12/29/2014		12/28/2016
5107(037)	10	7	Santa Monica	Area bounded by 19th St., I-10, Pico Blvd., and 30th St.; 30th St. between Pico Blvd. and Ocean Park Blvd.	Install crosswalks, sharrows, and pavement markings; construct curb ramps and bulb-outs; safety education program	\$ 410,900.00	\$ 369,700.00	\$ -	06/30/2019			06/29/2012	05/06/2013	12/28/2012		12/29/2014		12/28/2016
5112(017)	10	7	Azusa	Paramount St. between Jackson Ave. and Azusa Ave.; San Gabriel Ave. between Sierra Madre Ave. and 2nd St.	Install a bike lane and crosswalks; construct curb ramps and bulb-outs	\$ 274,300.00	\$ 246,800.00	\$ -				06/29/2012	06/25/2013	12/28/2012		12/29/2014		12/28/2016
5144(061)	10	7	Glendale	Kenneth Rd. between Allen Ave. and Irving Rd.; Dunsmore Ave. between Santa Carlotta and Los Amigos St.; Lexington St. between Geneva St. and Everett St.; Verdugo Rd. between Sherer Ln. and Kirkby Rd.	Construct curb ramps and bulb-outs; install crosswalks, bike racks, and pavement markings; safety education, encouragement and enforcement program	\$ 499,300.00	\$ 449,200.00	\$ -	06/30/2019			06/29/2012	01/28/2013	12/28/2012		12/29/2014		12/28/2016
5162(025)	10	7	Claremont	10th St. between Indian Hill Blvd. and Harvard Ave.; Yale between 10th St. and 8th St.; Harvard Ave. between 10th St. and 8th St.; Mountain Ave. between Bonita Ave. and Harrison Ave.; Cambridge Ave. between Bonita Ave. and Arrow Ave.; Lyoak Dr. between Hillsdale Dr. and Morningside Dr.; Morningside Dr. between Lyoak Dr. and Woodbend Dr.; Woodbend Dr. between Morningside Dr. and Ridgefield Dr.; Lehigh Dr. between San Jose Ave. and Doane Ave.; Doane Ave. between Bucknell Ave. and Guilford Ave.; Guilford Ave. between Doane Ave. and Vista Dr.; Vista Dr. between Guilford Ave.	Construct sidewalks and curb ramps; install speed feedback signs, pedestrian countdown heads, sharrows, pedestrian/bike video detection, bike racks, and signs; upgrade crosswalks and traffic signal	\$ 501,500.00	\$ 450,000.00	\$ -	06/30/2017			06/29/2012	08/27/2012	12/28/2012		12/29/2014		12/28/2016
5200(044)	10	7	Burbank	Kenneth Rd. between Glenoaks Blvd. and Walnut Ave.; Winona Ave. between Buena Vista St. and Glenoaks Blvd.	Construct bicycle boulevard; safety education program	\$ 487,500.00	\$ 438,700.00	\$ -	06/30/2019			06/29/2012	04/10/2013	12/28/2012		12/29/2014		12/28/2016
5212(009)	10	7	Manhattan Beach	Various locations adjacent to and in the vicinity of 7 schools throughout the city	Expand sidewalk at intersection, curb ramps, bulb-outs; install crosswalks, flashing beacons, signs, delineators, and pavement markings	\$ 497,500.00	\$ 447,700.00	\$ -	06/30/2018			06/29/2012	12/04/2012	12/28/2012		12/29/2014		12/28/2016
5331(018)	10	7	La Puente	Hacienda Blvd. between Nelson Ave. and Glendora Ave.; Glendora Ave. between Nelson Ave. and Hacienda Blvd.; Temple Ave. between Unruh Ave. and Del Valle Ave.	Install crosswalks, pedestrian countdown heads, speed feedback signs, median fencing, and signs; Construct bulb-outs	\$ 430,000.00	\$ 387,000.00	\$ -	06/30/2018			06/29/2012	12/11/2012	12/28/2012		12/29/2014		12/28/2016
5349(012)	10	7	Rolling Hills Estates	Silver Spur Rd. between Kingspine Rd. and Palos Verdes Dr. North; Palos Verdes Dr. North/Moccasin Ln.	Construct sidewalks, curb and gutter, and curb ramps; install crosswalks and flashing beacons	\$ 480,000.00	\$ 432,000.00	\$ -	06/30/2018			06/29/2012	12/13/2012	12/28/2012		12/29/2014		12/28/2016
5351(026)	10	7	Pico Rivera	Passons Blvd./Balfour St.; Passons Blvd./Mines Ave.; Durfee Ave./Beverly Rd.	Construct pedestrian refuge islands and bulb-outs; install crosswalks and flashing beacons; upgrade traffic signals	\$ 446,000.00	\$ 401,400.00	\$ -	06/30/2018			06/29/2012	12/04/2012	12/28/2012		12/29/2014		12/28/2016
5352(013)	10	7	South El Monte	Santa Anita Ave./Central Ave.; Strozier Ave. between Lerma Rd. and Rush St.; El Poche St.; Alpaca St. between Strozier Ave. and Central Ave.; Remer St. between Strozier Ave. and Central Ave.	Construct sidewalks, curb ramps, and driveway approaches; install pedestrian countdown heads, signs, and striping	\$ 494,800.00	\$ 441,500.00	\$ -	06/30/2019			06/29/2012	01/18/2013	12/28/2012		12/29/2014		12/28/2016
5355(025)	10	7	Artesia	183rd St. between Roseton Ave. and Norwalk Blvd.; Norwalk Blvd. between South St. and Artesia Blvd.; Artesia Blvd. between Norwalk Blvd. and Gridley Rd.; Pioneer Blvd./166th St.; 168th St. between Jersey Ave. and Pioneer Blvd.; 178th St. between Pioneer Blvd. and Elaine Ave.; 186th St. between Gridley Rd. and Jersey Ave.; 187th St. between Gridley Rd. and Wright Pl.; Grayland Ave. between South St. and 186th St.; Elaine Ave. between South St. and 187th St.; South St./Clarkdale	Install speed feedback signs, pedestrian countdown heads, and a speed hump; safety education and enforcement program	\$ 390,000.00	\$ 351,000.00	\$ -	06/30/2017			06/29/2012	09/05/2012	12/28/2012		12/29/2014		12/28/2016

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
Data as of September 26, 2013

General Project Information					Project Financial Information							Actual Project Delivery Information						
												Tracking of Project Delivery Milestones						
													The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met			
													The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase			
													The project is in this delivery phase and has more than 3 months to meet the milestone					
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.						
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone		
5365(008)	10	7	Temple City	Longden Ave. between Oak Ave. and Temple City Blvd.; Primrose Ave. between Wendon St. and Garibaldi Ave.; Warren Way/Live Oak Ave.; Oak Ave. between Emperor Ave. and Camino Real; Lemon Ave. between Temple City Blvd. and Oak Ave.; Temple City Blvd./Camino Real; Broadway/Noel; Cloverly between Broadway and Blackley St.; Daleview Ave. between Grand Ave. and Freer St.; Rosemead Blvd./Emperor Ave.; Pentland St. between Encinitas Ave. and Allesandro Ave.; La Rosa Dr. between Fratus Dr. and Allesandro Ave.; Fratus Dr. between La Rosa Dr. and Pentland St.	Construct sidewalks and curb ramps; install (solar powered) pedestrian activated crosswalks, speed feedback signs, flashing beacons, signs, and striping	\$ 488,900.00	\$ 431,900.00	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012		12/29/2014		12/28/2016
5378(032)	10	7	Palmdale	25th St. E. between Crosspointe Dr. and Joshua Hills Dr.; Sunny Ln. between Joshua Hills Dr. and Arnold Dr.	Construct sidewalks and bulb-outs; install traffic signals, crosswalks, speed feedback signs, and signs	\$ 737,400.00	\$ 449,800.00	\$ 31,401.00	06/30/2018			06/29/2012	11/01/2012	12/28/2012		12/29/2014		12/28/2016
5419(037)	10	7	Lancaster	Ave. I between 26th St. East and 35th St. East; 30th St. East between Ave. I and Lancaster Blvd.	Construct pedestrian paths, sidewalks, curb ramps, bulb-outs, pedestrian refuge islands; install bike lanes and road diets; safety education, encouragement and enforcement program	\$ 650,600.00	\$ 450,000.00	\$ -	06/30/2018			06/29/2012	11/01/2012	12/28/2012		12/29/2014		12/28/2016
5419(038)	10	7	Lancaster	22nd St. West between Ave. K-4 and Ave. K-8; Ave. K-4 between 17th St. West and 22nd St. West	Construct traffic signals, pedestrian paths, curb ramps, and bulb-outs; install crosswalks, bike lanes and road diets; improve existing bike routes; safety education, encouragement and enforcement program	\$ 1,069,800.00	\$ 450,000.00	\$ -	06/30/2016			06/29/2012	12/01/2012	12/28/2012		12/29/2014		12/28/2016
5450(077)	10	7	Santa Clarita	Franks Way/Santa Catarina Rd.; Cape Jasmine Rd. between Wren Dr. and Sassafrass Ct.; Garnet Canyon Rd. between Cypress Pl. and the north corner of the school property (south corner of Pacific Crest Park)	Construct raised crosswalks, bulb-outs; install crosswalks and speed feedback signs; safety education and encouragement program	\$ 528,900.00	\$ 450,000.00	\$ -	06/30/2018			06/29/2012	11/01/2012	12/28/2012		12/29/2014		12/28/2016
5953(663)	10	7	Los Angeles County	Budlong Ave. between Manchester Ave. and El Segundo Blvd.	Install bike lanes with various traffic calming features; install signs and pavement markings	\$ 525,000.00	\$ 450,000.00	\$ 22,954.72	06/30/2016			06/29/2012	08/24/2012	12/28/2012		12/29/2014		12/28/2016
5953(664)	10	7	Los Angeles County	Union Pacific Ave. between Indiana St. and Marianna Ave.; Ditman Ave. between Olympic Blvd. and Union Pacific Ave.; Downey Rd. between Olympic Blvd. and Noakes St.; Sunol Dr. between Union Pacific Ave. and 50th St W between Ave L-12 and Ave M-8, 55th St W between Ave L and Ave M-8, and Ave M-4 east of 50th St W in the unincorporated Los Angeles County area of Quartz Hill.	Install raised medians, speed feedback signs, and speed humps; construct bulb-outs	\$ 264,100.00	\$ 237,600.00	\$ 18,063.06	06/30/2016			06/29/2012	08/24/2012	12/28/2012		12/29/2014		12/28/2016
5953(665)	10	7	Los Angeles County	50th St W between Ave L-12 and Ave M-8, 55th St W between Ave L and Ave M-8, and Ave M-4 east of 50th St W in the unincorporated Los Angeles County area of Quartz Hill.	Construct new sidewalk, install pedestrian countdown signals, install curb ramps, install bike lanes, install driver feedback signs, modify the existing culvert, and educate students and parents on pedestrian and bicycle safety,.	\$ 817,200.00	\$ 200,000.00	\$ 6,954.59	06/30/2019			06/29/2012	01/10/2013	12/28/2012		12/29/2014		12/28/2016
	10	8	Coachella	Van Buren St. between Ave. 50 and Ave. 52; Frederick St./Guitron St.; Avenida Del Parque/Avenida de Oro; Orchard St./9th St.; Ave. 52 between Van Buren St. and Ponderosa Dr.; Education Way between Ave. 52 and North End; Shady Ln./Ave. 53	Construct raised crosswalks, sidewalks, curb ramps, and bulb-outs; install crosswalks, safety lighting, bike lanes, signs and markings; safety education, encouragement, enforcement and evaluation program	\$ 497,600.00	\$ 447,700.00					06/29/2012		12/28/2012		12/29/2014		12/28/2016
	10	8	Yucaipa	Ave. E between 13th St. and Dunlap Channel multi-use trail	Construct sidewalks, curb and gutter, and curb ramps; install bike lanes and signs	\$ 448,000.00	\$ 348,000.00					06/29/2012		12/28/2012		12/29/2014		12/28/2016
5058(091)	10	8	Riverside	Madison St. between Orchard St. and Delaware St.; Jefferson St. between Garfield St. and Arlington Ave.	Install traffic signals and crosswalks, including a signalized mid-block crosswalk; construct curb ramps; remove crosswalk; relocate traffic signal	\$ 377,000.00	\$ 337,700.00	\$ -	06/30/2018			06/29/2012	10/31/2012	12/28/2012		12/29/2014		12/28/2016
5205(018)	10	8	Rialto	Cedar Ave. between Merrill Ave. and Rialto Ave.	Construct sidewalks; install crosswalk and pedestrian countdown heads	\$ 495,900.00	\$ 446,200.00	\$ -	06/30/2019			06/29/2012	01/04/2013	12/28/2012		12/29/2014		12/28/2016
5307(022)	10	8	Fontana	Randall Ave./Palmetto Ave.	Install traffic signals; safety education and encouragement program	\$ 309,000.00	\$ 254,200.00					06/29/2012	09/10/2013	12/28/2012		12/29/2014		12/28/2016
5420(021)	10	8	Rancho Cucamonga	Etiwanda Ave. between Fischer Dr. and Baseline Rd.	Construct sidewalks, curb and gutter, and curb ramps; install flashing beacons	\$ 313,700.00	\$ 241,700.00	\$ -	06/30/2019			06/29/2012	02/25/2013	12/28/2012		12/29/2014		12/28/2016
5420(022)	10	8	Rancho Cucamonga	9th St. between Hellman Ave. and Old Spur Track; Baker Ave. between 8th St. and 9th St.	Construct sidewalks	\$ 338,900.00	\$ 256,900.00	\$ -	06/30/2019			06/29/2012	02/25/2013	12/28/2012		12/29/2014		12/28/2016

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
Data as of September 26, 2013

General Project Information					Project Financial Information							Actual Project Delivery Information						
												Tracking of Project Delivery Milestones						
													The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met			
													The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase			
													The project is in this delivery phase and has more than 3 months to meet the milestone					
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.						
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone		
5441(052)	10	8	Moreno Valley	Delphinium Ave. from 590' east of Perris Blvd. to 650' west of Perris Blvd.	Construct sidewalks, curb and gutter; install speed feedback signs and safety lighting	\$ 463,100.00	\$ 416,700.00	\$ -	06/30/2019			06/29/2012	02/25/2013	12/28/2012		12/29/2014		12/28/2016
5449(029)	10	8	Highland	6th St. between Del Rosa Dr. and Sterling Ave.; Elm St. between 6th St. and 9th St.; bike parking at Warm Springs ES	Construct sidewalks and curb ramps; install crosswalks and bike racks; safety education, encouragement, enforcement and evaluation program	\$ 500,000.00	\$ 449,900.00					06/29/2012	04/27/2013	12/28/2012		12/29/2014		12/28/2016
5449(030)	10	8	Highland	10th St. between Central Ave. and Drummond Ave.; Drummond Ave. between 9th St. and Norwood St.; Cole Ave. between 10th St. and 14th St.; 14th St. between Central Ave. and Cole Ave.; Cole Ave./Messina; bike parking at Cole ES	Construct sidewalks and curb ramps; install in-pavement crosswalk lighting and bike racks; safety education, encouragement, enforcement and evaluation program	\$ 499,100.00	\$ 449,000.00					06/29/2012	04/27/2013	12/28/2012		12/29/2014		12/28/2016
5453(017)	10	8	Apple Valley	Pioneer Rd. between Ramona Rd. Goshute Ave.	Construct sidewalks, curb and gutter, curb ramps, and driveway approaches; install signs	\$ 492,000.00	\$ 440,000.00					06/29/2012	04/27/2013	12/28/2012		12/29/2014		12/28/2016
5466(020)	10	8	Yucca Valley	Sage Ave. between Onaga Trail and Yucca Trail; Onaga Trail between Hilton Ave. and Balsa Ave.; Onaga Trail between Inca Trail and Fox Trail; La Contenta Rd. between Palisade Dr. and Alta Loma Rd.	Construct sidewalks, curb and gutter, and curb ramps; install speed feedback signs	\$ 447,000.00	\$ 399,800.00	\$ -	06/30/2018			06/29/2012	12/01/2012	12/28/2012		12/29/2014		12/28/2016
5484(004)	10	8	Wildomar	Grand Ave. between Central Ave. and South Pasadena St.	Construct sidewalks	\$ 402,400.00	\$ 170,800.00	\$ -	06/30/2019			06/29/2012	02/21/2013	12/28/2012		12/29/2014		12/28/2016
5486(001)	10	8	Eastvale	Orange St. between Calina Ln. and Scholar Way	Construct sidewalks	\$ 166,900.00	\$ 150,100.00	\$ -	06/30/2019			06/29/2012	12/28/2012	12/28/2012		12/29/2014		12/28/2016
5954(129)	10	8	San Bernardino County	Pacific St. between Perris Hill Park Rd. and Glasgow Ave.	Install in-pavement crosswalk lighting and paint curb; construct curb ramps; upgrade crosswalks	\$ 407,900.00	\$ 367,100.00	\$ -	06/30/2018			06/29/2012	12/01/2012	12/28/2012		12/29/2014		12/28/2016
5956(213)	10	8	Riverside County	Ellis Ave. between Marshall St. and Cowie Ave.	Widen roadway; construct sidewalks, curb and gutter, curb ramps, minor drainage; install flashing beacons, signs, and pavement markings	\$ 827,400.00	\$ 450,000.00	\$ -	06/30/2019			06/29/2012	12/28/2012	12/28/2012		12/29/2014		12/28/2016
5956(214)	10	8	Riverside County	Machado St. between Tiller Ln. and Le Harve Ave.	Widen roadway; construct sidewalks, curb and gutter, curb ramps, minor drainage; install signs and pavement markings	\$ 683,000.00	\$ 450,000.00	\$ -	06/30/2019			06/29/2012	12/28/2012	12/28/2012		12/29/2014		12/28/2016
5956(215)	10	8	Riverside County	The proposed sidewalk project is located along the E and W sides of Coahuilla St, from 5th St to a point approximately 200 feet north of 7th St, in the unincorporated area of Mecca. (See Exhibit A-1, Vicinity Map)	The proposed Coahuilla St sidewalk project includes approx. 1,500 linear feet of concrete sidewalk, curb & gutter, pavement improvements, curb ramps, driveway approaches, signs, and markings to improve pedestrian safety.	\$ 816,100.00	\$ 200,000.00	\$ -	06/30/2019			06/29/2012	02/21/2013	12/28/2012		12/29/2014		12/28/2016
5184(019)	10	9	Tehachapi	Curry St. between Spruce St. and Sunrise Way at Pinon St.	Construct sidewalks, curb and gutter, and curb ramps; install crosswalks	\$ 450,000.00	\$ 405,000.00	\$ -	06/30/2019			06/29/2012	02/25/2013	12/28/2012		12/29/2014		12/28/2016
5399(020)	10	9	California City	Poppy Blvd. between Rusche Blvd. and North Loop Blvd.; North Loop Blvd. between California City Blvd. and Hacienda Blvd.	Construct multi-use path; install crosswalks	\$ 415,100.00	\$ 373,500.00	\$ 7,256.25	06/30/2017			06/29/2012	09/11/2012	12/28/2012		12/29/2014		12/28/2016
5439(026)	10	9	Mammoth Lakes	Sierra Park Rd./Meridian Blvd.; Old Mammoth Rd./Sierra Nevada Rd.; multi-use path between the ES and MS	Construct multi-use path; install pedestrian activated signals and safety lighting; safety education program	\$ 500,000.00	\$ 450,000.00	\$ -	06/30/2019			06/29/2012	12/28/2012	12/28/2012		12/29/2014		12/28/2016
5165(072)	10	10	Turlock	N. Walnut Rd. between W. Christoffersen Pkwy. and Winter Haven Dr.	Install median with fencing; safety education and encouragement program	\$ 354,900.00	\$ 319,300.00	\$ -	06/30/2017			06/29/2012	10/01/2012	12/28/2012		12/29/2014		12/28/2016
5172(023)	10	10	Newman	Hoyer Rd. west of Silva Ave. along the school property	Construct sidewalks, curb and gutter	\$ 197,100.00	\$ 177,300.00	\$ -	06/30/2017			06/29/2012	07/31/2012	12/28/2012		12/29/2014		12/28/2016
5206(012)	10	10	Angels Camp	Stanislaus Ave. between Pacific St. and San Joaquin Ave.	Construct sidewalks, curb ramps, and minor drainage; install bike lanes	\$ 500,000.00	\$ 450,000.00	\$ -	06/30/2017			06/29/2012	09/01/2012	12/28/2012		12/29/2014		12/28/2016
5241(045)	10	10	Ceres	Moffett Rd. between Mauna Kea and Garrison St.; Rose Ave. between Garrison St. and Fowler Rd.; Garrison St. between Moffett Rd. and Rose Ave.; Fowler Rd./Darwin	Install in-pavement crosswalk lighting, speed feedback signs; construct ADA improvements	\$ 484,200.00	\$ 405,000.00	\$ 27,141.98	06/30/2017			06/29/2012	08/16/2012	12/28/2012		12/29/2014		12/28/2016
5244(029)	10	10	Patterson	American Eagle ("M") St. between Petrel Way and N. 2nd St. (SR 33)	Install crosswalks, bike lanes, safety lighting or in-pavement crosswalk lighting, striping; construct	\$ 154,800.00	\$ 135,200.00					06/29/2012	08/12/2013	12/28/2012		12/29/2014		12/28/2016
5406(025)	10	10	Waterford	N. Reinway Ave. between Pecan Ave. and Kadota Ave.; Kadota Ave. between N. Reinway Ave. and the Mid Canal; Welch St. between Hohara Ave. and Kari Ct.	Construct sidewalks, curb and gutter; install bike lanes	\$ 258,500.00	\$ 232,600.00	\$ 2,088.00	06/30/2018			06/29/2012	08/30/2012	12/28/2012		12/29/2014		12/28/2016

State-Legislated Safe Routes to School (SR2S) Program Delivery Report
Project Listing - Sorted by District/Agency
Data as of September 26, 2013

General Project Information					Project Financial Information							Actual Project Delivery Information						
												Tracking of Project Delivery Milestones						
													The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met			
													The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase			
													The project is in this delivery phase and has more than 3 months to meet the milestone					
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.						
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone		
5929(250)	10	10	San Joaquin County Public Works	The location of the proposed project is on Jack Tone Road, adjacent Lockeford Elementary School, between the intersections of Lambert Way and Locke Road.	To install permanent LED Radar Speed Feedback devices with flashing beacons, upgrade school markings and signing in school zone area. Pave a walk path on east side of Jack Tone Road from the crosswalk at Lambert Way to the school.	\$ 130,000.00	\$ 117,000.00	\$ 13,500.00	06/30/2016			06/29/2012	11/20/2012	12/28/2012		12/29/2014		12/28/2016
5939(088)	10	10	Merced County	Echo St. between Lander Ave. (SR 165) and Irwin St.; Lander Ave. (SR 165) approximately 800' north of Echo	Construct sidewalks, curb and gutter	\$ 184,000.00	\$ 165,600.00	\$ -	06/30/2018			06/29/2012	10/01/2012	12/28/2012		12/29/2014		12/28/2016
5940(109)	10	10	Mariposa County	Bullion St. between Jones St. and 12th St.	Construct sidewalks; install crosswalks and signs	\$ 497,900.00	\$ 448,000.00	\$ -				06/29/2012	08/01/2013	12/28/2012		12/29/2014		12/28/2016
5004(192)	10	11	San Diego	Fairmount Ave./Olive St.	Construct curb ramps and bulb-outs; install signs	\$ 378,700.00	\$ 340,800.00	\$ -	06/30/2018			06/29/2012	10/02/2012	12/28/2012		12/29/2014		12/28/2016
5066(024)	10	11	National City	Paradise Valley Rd. between E. 8th St. and E. Plaza Blvd.	Construct sidewalks, curb and gutter; install minor safety lighting	\$ 270,000.00	\$ 225,000.00	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012		12/29/2014		12/28/2016
5090(016)	10	11	Coronado	Sixth St.; H Ave.	Install bike lanes	\$ 38,900.00	\$ 34,900.00	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012		12/29/2014		12/28/2016
5207(035)	10	11	La Mesa	Normal Ave. between Olive Ave. and Maple Ave.; Olive Ave. between University Ave. and Normal Ave.; Tower St. 68th St. and 70th St.; 71st St. between Tower St. and Colony Rd.; Lemon Ave. between Glen St. and Garfield St.; Gregory St. between Severin Dr. and Henderson Dr.; Severin Dr./Earl St.; El Paso St./Dalhart Ave.; Park Plaza Dr. between Dallas St. and the entrance to La Mesita Park	Construct sidewalks, curb ramps, and bulb-outs; install crosswalks and speed feedback signs	\$ 428,400.00	\$ 385,500.00	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012		12/29/2014		12/28/2016
5211(025)	10	11	El Cajon	Madison Ave./Johnson Ave.	Construct sidewalks, curb and gutter, curb ramps; install speed feedback signs	\$ 367,000.00	\$ 330,000.00	\$ 12,100.10	06/30/2016			06/29/2012	09/26/2012	12/28/2012		12/29/2014		12/28/2016
5381(038)	10	11	San Marcos	Cassou Rd. from Twin Oaks Valley Rd. to the City limits	Construct sidewalks, curb and gutter, curb ramps, pedestrian path, and minor drainage; install crosswalks and pedestrian countdown heads	\$ 481,200.00	\$ 432,800.00	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012		12/29/2014		12/28/2016
5429(023)	10	11	Santee	Prospect Ave. between Glen Oaks Way and South Slope Dr.	Construct sidewalks and curb ramps; install crosswalks	\$ 499,100.00	\$ 449,200.00	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012		12/29/2014		12/28/2016
5429(024)	10	11	Santee	Wethersfield Rd. in front of Carlton Oaks ES	Construct (widen) sidewalks	\$ 205,100.00	\$ 175,500.00	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012		12/29/2014		12/28/2016
5446(017)	10	11	Encinitas	Encinitas Blvd. from Balour Dr. to 400' south of Seeman Dr.; Balour Dr./San Abella Dr.	Construct sidewalks, retaining wall, and curb ramps; upgrade crosswalks and signs	\$ 436,600.00	\$ 371,100.00	\$ -	06/30/2019			06/29/2012	01/10/2013	12/28/2012		12/29/2014		12/28/2016
5957(111)	10	11	San Diego County	Lakeview Rd. between Ha Hana Rd. and West Lakeview Rd.	Construct sidewalks, curb and gutter, curb ramps, and retaining wall; install crosswalks, signs, and striping	\$ 468,800.00	\$ 421,500.00	\$ -	06/30/2018			06/29/2012	01/01/2013	12/28/2012		12/29/2014		12/28/2016
5957(112)	10	11	San Diego County	Tyler St. between Sweetwater Rd. and Bancroft Dr.	Construct sidewalks, curb and gutter	\$ 709,900.00	\$ 450,000.00	\$ 19,769.78	06/30/2018			06/29/2012	12/01/2012	12/28/2012		12/29/2014		12/28/2016
5958(083)	10	11	Imperial County	Arnold Rd. from Baseline Rd. 600' to the east corner of the school property	Construct sidewalks, curb and gutter, and curb ramps; minor safety lighting	\$ 421,900.00	\$ 379,700.00	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012		12/29/2014		12/28/2016
5055(173)	10	12	Anaheim	S. Magnolia Ave./W. Winston Rd.	Install traffic signals, pedestrian countdown heads, signs, and striping; safety education and encouragement program	\$ 429,000.00	\$ 386,100.00	\$ -				06/29/2012	06/21/2013	12/28/2012		12/29/2014		12/28/2016
5055(174)	10	12	Anaheim	W. Lincoln Ave./S. Westchester Dr.	Install traffic signals, pedestrian countdown heads, signs, and striping; safety education and encouragement program	\$ 368,000.00	\$ 331,200.00	\$ -				06/29/2012	06/21/2013	12/28/2012		12/29/2014		12/28/2016
5055(176)	10	12	Anaheim	E. La Palma Ave. between SR 57 and Sunkist St.	Construct sidewalks, curb and gutter, curb ramps, and minor landscape and drainage	\$ 508,000.00	\$ 450,000.00	\$ -				06/29/2012	06/21/2013	12/28/2012		12/29/2014		12/28/2016
5237(032)	10	12	Brea	Along abandoned railroad right-of-way, between Lambert Rd. and Birch St., between Brea Blvd. and State College Blvd.	Construct 0.8 mile central portion of "Tracks at Brea" multi-use trail	\$ 1,198,100.00	\$ 450,000.00	\$ -	06/30/2019			06/29/2012	12/02/2012	12/28/2012		12/29/2014		12/28/2016
5269(022)	10	12	Placentia	Various locations adjacent and within vicinity of 15 schools throughout the city	Install signs, pavement markings, and pedestrian countdown heads; develop School Route Plans, and encouragement and enforcement program	\$ 454,700.00	\$ 409,000.00	\$ -	06/30/2017			06/29/2012	11/13/2012	12/28/2012		12/29/2014		12/28/2016

State-Legislated Safe Routes to School (SR2S) Program Delivery Report

Project Listing - Sorted by District/Agency

Data as of September 26, 2013

General Project Information					Project Financial Information						Actual Project Delivery Information							
											Tracking of Project Delivery Milestones							
												The project has met and moved past the milestone in this phase of delivery			The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met			
												The project met and moved past the milestone in this phase of delivery after the required date			The project has not met the minimum delivery requirement milestone in this phase			
												The project is in this delivery phase and has more than 3 months to meet the milestone						
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm for extension requirements and processing timeline.						If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.							
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone		
5271(023)	10	12	Tustin	Robinson Dr./Keller Dr.; Browning Ave./Parkview Way	Install in-pavement crosswalk lighting, flashing beacons, signs, striping, pavement markings; construct curb ramps; safety education and encouragement program	\$ 302,400.00	\$ 272,100.00	\$ -	06/30/2018			06/29/2012	09/11/2012	12/28/2012		12/29/2014		12/28/2016
5312(088)	10	12	Costa Mesa	The project area is in Costa Mesa on Placentia Avenue at 20th Street. Placentia at this location is a 4 lane arterial with a speed limit of 40 mph.	The project will result in a school zone crosswalk with overhead flashing devices per the MUTCD at Placentia and 20th Street. In advance of the crosswalk the City will install green technology speed feedback signs.	\$ 169,900.00	\$ 138,900.00	\$ -	06/30/2019			06/29/2012	12/27/2012	12/28/2012		12/29/2014		12/28/2016
5328(071)	10	12	Garden Grove	Chapman Ave./Springdale St.	Upgrade traffic signal to include protected left-turn phasing	\$ 105,000.00	\$ 94,000.00	\$ -	06/30/2018			06/29/2012	09/14/2012	12/28/2012		12/29/2014		12/28/2016
5328(072)	10	12	Garden Grove	Lampson Ave./Lampighter St.	Upgrade traffic signal to include protected left-turn phasing	\$ 88,000.00	\$ 79,000.00	\$ -	06/30/2018			06/29/2012	09/14/2012	12/28/2012		12/29/2014		12/28/2016
5338(046)	10	12	Westminster	Newland St./15th St.; McFadden Ave./Ward St.	Install traffic signals, signs, and striping; upgrade traffic signal to include protected left-turn phasing; construct curb ramps	\$ 437,000.00	\$ 393,300.00	\$ -	06/30/2019			06/29/2012	01/03/2013	12/28/2012		12/29/2014		12/28/2016
5338(047)	10	12	Westminster	Edwards St. between Bolsa Ave. and Westminster Blvd.; Westminster Blvd. between Bolsa Chica St. and Rancho Rd.; Springdale St. between Westminster Blvd. and Garden Grove; McFadden Ave. between Beach Blvd. and Newland; Bushard between McFadden Ave. and Bolsa Ave.; Hazard Ave. between Goldenwest St. and Hoover Ave.; Trask Ave. between Goldenwest St. and Hoover Ave.; Hoover Ave. between Westminster Blvd. and Hazard Ave.; Newland between Edinger Ave. and	Install speed feedback signs, signs, and striping	\$ 358,000.00	\$ 322,200.00	\$ -	06/30/2019			06/29/2012	01/03/2013	12/28/2012		12/29/2014		12/28/2016
5955(083)	10	12	Orange County	Gilbert St. between Ball Rd. and Katella Ave.	Construct sidewalks, curb ramps, and driveway approaches; install safety lighting, signs, and striping	\$ 1,310,000.00	\$ 450,000.00	\$ -	06/30/2019			06/29/2012	12/28/2012	12/28/2012		12/29/2014		12/28/2016
478 # of Projects					Grand Totals	\$ 244,024,174.00	\$ 174,949,946.00	\$ 68,271,926.32										