

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-4.0/0 01-476904 ACBH-Q101-(226)E Q1-01 2-(6E) --() HA21		IN DEL NORTE COUNTY NEAR KLAMATH AT THE KLAMATH RIVER BRIDGE REMOVE & RECONSTRUCT HINGES	BUGLER CONSTRUCTION 4847 HOPYARD RD, STE 4 #395 PLEASANTON CA 94588 (925)416-0700	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$3,848,126 \$1,393,302 \$329,174	04/16/13 05/24/13 11/15/14	18% 36%
01-DN-101-15.2/0 01-0C3804		IN DEL NORTE COUNTY NEAR CRESCENT CITY 1.45 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ROBERT J. FRANK CONSTRUCTION INC. 2806 TARMAC ROAD REDDING, CA 96003	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$385,000 \$350,745 \$0	04/23/12 06/15/12 12/30/12	100% 91% OVER RUN
20.20 201120							
01-DN-101-15.2/0 01-0C3904		IN DEL NORTE COUNTY NEAR CRESCENT CITY 1.45 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY L.B. REPAIR SLIPOUT	CALEX ENGINEERING CO. 23651 PINE STREET NEWHALL, CA 91321 (661)254-1866	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$4,785,000 \$3,485,436 \$205,217	05/04/12 10/26/12 11/01/13	0% 73%
20.20 201130							
01-DN-101-17.5/0 01-0C2604		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY AT 2.8 MILES NORTH OF MILL CREEK PARK ENTRANCE RD #8068 DIR'S EMERGENCY RETREAT	HEMMINGSSEN CONTRACTING, INC. P.O. BOX 215 CRESCENT CITY, CA 95531	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$305,000 \$253,817 \$0	04/04/12 05/02/12 12/30/13	0% 83%
20.20 201130							
01-DN-101-21.8/0 01-0C7804		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.9 MILES SOUTH OF HAMILTON ROAD DIR'S EMERGENCY F.A. SLIDE REPAIR	R BROWN CONSTRUCTION CO., INC. P.O. BOX 406 WILLOW CREEK, CA 95573 (530)629-3702	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$985,000 \$728,028 \$0	12/01/12 01/16/13 09/30/13	0% 74%
20.20 201130							
01-DN-197-2.1/0 01-0C8004		IN DEL NORTE COUNTY AT 2.1 MILES NORTH OF THE INTERSECTION OF HIGHWAY 199 AND 197 DIR'S EMERGENCY L.B. REPAIR SINKHOLE	DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502 (707)444-2948	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$485,000 \$260,515 \$0	01/07/13 03/18/13 08/23/13	32% 54%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-1.7/13.5 01-399104 ACST-PP03-(609)3 --()		NEAR ALTON FROM RIVER BAR ROAD TO 0.2 MILE EAST OF VAN DUZEN BRIDGE NO 04- 0094 AND NEAR BRIDGEVILLE FROM VAN DUZEN BRIDGE NO 04-0 HMA OVERLAY AND RUMBLE STRIP	0.2 MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)621-0000	\$9,205,690 \$8,781,968 \$1,091,676	11/30/11 12/21/11 08/26/13	96% 94% SUSPENDED
HA22	WPCP						
01-HUM-36-5.8/7.6 01-323304		IN HUMBOLDT COUNTY AT CARLOTTA FROM WILSON LANE TO 0.5 MILE WEST OF CUMMINGS CREEK ROAD WIDEN FOR LEFT-TURN CHANNELIZATION	G R SUNDBERG INC 5211 BOYD ROAD ARCATA CA 95527 (707)825-6565	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)621-0000	\$423,273 \$389,748 \$277,824	10/26/12 12/03/12 08/21/13	97% 91%
HB4N	WPCP						
01-HUM-36-21.9/0 01-0C7904		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT 2.0 MILES WEST OF VAN DUZEN RIVER BRIDGE #04-293 DIR'S EMERGENCY F.A. CULVERT REPAIR	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-7197	\$385,000 \$189,060 \$0	12/10/12 02/06/13 06/30/13	100% 49% OVER RUN
20.20 201130							
01-HUM-96-7.8/0 01-0C7704		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546 (530)625-4716	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$885,000 \$862,697 \$0	11/25/12 01/16/13 06/30/13	100% 97% OVER RUN
20.20 201130							
01-HUM-96-13.3/16.8 01-0C7304		IN HUMBOLDT COUNTY NEAR HOOPA FROM HOSTLER CREEK BRIDGE TO ROCK CHUTE VIADUCT COLD IN PLACE RECYCLE W/HMA OVERLAY	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	\$1,970,887 \$0 \$0	06/05/13 06/27/13	0% 0%
HM1							
01-HUM-96-23.1/29.9 01-0B7704		IN HUMBOLDT COUNTY NEAR WEITCHPEC FROM KLAMATH RIVER BRIDGE 04-144 TO SLATE CREEK BRIDGE PLACE SEAL COAT	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	\$607,282 \$0 \$0	04/10/13 05/06/13	0% 0%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-2.3/66.3 01-431704		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	KEN'S WATER TENDER INC P O BOX 931 WILLOW CREEK CA 95573 (530)629-4397	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$393,052 \$325,210 \$0	04/03/12 04/27/12 10/22/13	77% 81% SUSPENDED
HA22	WPCP						
01-HUM-101-12.9/13.1 01-451804		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008 (530)549-5190	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	\$141,778 \$0 \$0	11/04/09 12/07/09 05/20/11	100% 100% SUSPENDED
HM2	WPCP						
01-HUM-101-54.3/56.8 01-0B1904 HSNH-Q101-(228)E --()		IN HUMBOLDT COUNTY NEAR RIO DELL FROM THE EEL RIVER BRIDGE #4-16 TO 0.3 MILE SOUTH OF VAN DUZEN RIVER BRIDGE INSTALL MEDIAN BARRIER	DIRT AND AGGREGATE INTERCHANGEINC 20905 NE SANDY BLVD FAIRVIEW OR 97024 (503)661-5093	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)621-0000	\$955,555 \$0 \$0	08/15/13 08/28/13	0% 0%
HB1							
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	\$285,000 \$282,090 \$0	04/09/12 06/06/12 06/15/12	100% 99% OVER RUN
20.20 201130							
01-HUM-101-79.9/87.8 01-3633U4 ACNH-Q101-(223)E --()		IN HUMBOLDT COUNTY IN AND NEAR EUREKA AND ARCATA FROM EUREKA SLOUGH BRIDGE TO ARCATA OVERHEAD HMA OVERLAY & RECONSTRUCT MBGR	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)496-4358	\$11,884,687 \$402,728 \$193,353	10/18/12 11/06/12 11/13/13	50% 3%
HA22	WPCP						
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-()		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT,SUITE D BENICIA, CA 94510 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA CA 95503 (707)441-3989	\$41,541,408 \$40,873,019 \$77,042	09/18/08 09/26/08 09/05/13	93% 98%
HA21	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-22.1/0 01-0C1804		IN HUMBOLDT COUNTY, 0.3 MILES WEST OF CAPPELL CREEK BRIDGE #04-180 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	SHASTA CONSTRUCTORS, INC. P.O. BOX 491539 REDDING, CA 96049 (530)365-3930	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$3,587,291 \$2,283,618 \$0	04/25/12 06/22/12 02/27/13	100% 64% OVER RUN
20.20 201130							
01-HUM-211-73.2/74 01-0B8604		IN HUMBOLDT COUNTY IN FERNDALE FROM OCEAN AVENUE TO TENNYSON AVENUE REPAIR SIDEWALK	RAO CONSTRUCTION CO INC P O BOX 28 CUTTEN CA 95534 (707)443-2118	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT. SUITE E FORTUNA, CA 95540 (707)498-0345	\$215,810 \$228,173 \$0	05/16/13 06/04/13 08/05/13 08/16/13	100% 100% COMPLETED
HM2							
01-HUM-211-74.4/79.2 01-0A1504 STP-S211-(002)E --()		IN HUMBOLDT COUNTY NEAR FERNDALE FROM 0.2 MILE SOUTH OF SALT RIVER OVERFLOW TO ROUTE 101 RUBBERIZED HOT MIX ASPHALT	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 95502 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)498-0345	\$1,979,165 \$0 \$0	05/23/13 06/13/13	0% 0%
HM1							
01-HUM-254-5.8/5.9 01-475014 ACST-43M0-(004)E 43-M0 0-(4E) --()		IN HUMBOLDT COUNTY NEAR MIRANDA AT 0.5 MILE SOUTH OF POST OFFICE CONST SOLDIER PILE RETAINING WALL	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)725-7197	\$1,479,881 \$1,422,484 \$0	01/27/12 02/17/12 08/09/13 08/22/13	100% 100%
HA23 WPCP							
01-HUM-254-11.0/11.1 01-475024 ER-43M4-(004) --()		IN HUMBOLDT COUNTY NEAR MIRANDA AT 0.2 MILE NORTH OF BRIDGE CREEK REPAIR STORM DAMAGE	PACIFIC EARTHSCAPE 1225 CENTRAL AVE, SUITE 11 MCKINLEYVILLE CA 95519 (707)840-9442	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)498-0345	\$579,964 \$0 \$0	11/19/12 02/13/13	0% 0%
HA23 WPCP							
01-HUM-254-12.7/20.6 01-498404 ACST-PS25-(400)7 --()		IN HUMBOLDT COUNTY NEAR MYERS FLAT FROM 0.2 MILE NORTH OF MYERS FLAT ROAD TO SOUTH FORK EEL RIVER BRIDGE HOT MIX ASPHAL OVERLAY	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KAMPAS, NANCY 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)725-7197	\$1,232,386 \$11,310 \$0	05/31/11 06/14/11 10/31/13	65% 1% SUSPENDEED
HM1 WPCP							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-254-22.3/40 01-475204 ACST-P43L-(800)4 --()		IN HUMBOLDT COUNTY NEAR REDCREST PLACE HMA OVER CL2 AB REPLACE CSP	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT,SUITE E FORTUNA, CA 95540 (707)725-7197	\$597,855 \$5,625 \$0	10/14/11 11/18/11 10/15/13	51% 1% SUSPENDED
HA23	WPCP						
01-HUM-255-.2/1.8 01-0A3804 ACST-P255-(007)E - ()		IN HUMBOLDT COUNTY IN AND NEAR EUREKA AT VARIOUS LOCATIONS FROM EUREKA CHANNEL BRIDGE TO SAMOA CHANNEL BRIDGE REHABILITATE BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)496-4358	\$1,678,323 \$0 \$0	09/13/12 11/06/12	0% 0%
HA21	WPCP						
01-HUM-299-4.2/0 01-296124		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT MILL CREEK BRIDGE #4-188 FISH PASSAGE MITIGATION	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	HURLBURT, GLENN 5065 BOYD ROAD ARCATA, CA 95521 (707)496-5563	\$440,910 \$453,310 \$45,666	08/23/12 09/18/12 09/09/13	73% 99%
HA21	WPCP						
01-HUM-299-8.5/0 01-474414 ER43-M300-(4E) --()		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY ROAD REPAIR SLIDE & REPLACE DRAINAGE	G R SUNDBERG INC 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	\$4,694,541 \$3,722,695 \$239,374	06/18/12 07/23/12 09/26/13	80% 83%
HA23	SWPPP						
01-HUM-299-8.5/0 01-0B6404		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY RAOD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	GR SUNDBERG INC. 5211 BOYD ROAD ARCATA, CA 95521	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$783,931 \$783,371 \$0	09/16/11 09/16/11 06/15/13	100% 100% OVER RUN
20.20 201130							
01-HUM-299-20.2/20.5 01-423704 NH-P299-(173) --()		IN HUMBOLDT COUNTY ABOUT 14 MILES EAST OF BLUE LAKE FROM 0.2 TO 0.5 MI WEST OF CHEZEM ROAD #6L200 RECONSTRUCT ROADWAY WITH HMA	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$8,831,531 \$3,221,480 \$1,089,810	12/19/12 01/10/13 06/04/14	30% 36%
HA23	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-30.7/0 01-437404		IN HUMBOLDT COUNTY ABOUT 8 MI WEST OF G R SUNDBERG INC WILLOW CREEK AT 2.5 MI WEST OF E FORK 5211 BOYD ROAD WILLOW CREEK BRIDGE BUTTRESS SLOPE & RECONSTRUCT RDWY	ARCATA CA 95521 (707)825-6565	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$295,826 \$31,153 \$31,153	06/13/13 07/22/13 09/23/13	8% 11%
HA42							
01-HUM-299-/42.9 01-463914 NHG-P299-(172) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM ROUTE 299/101 SEPARATION TO TRINITY COUNTY LINE RECONSTRUCT METAL GUARD RAILING	APEX FENCE COMPANY INC P O BOX 545 ANDERSON CA 96007 (530)365-3316	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$2,177,395 \$960,884 \$0	12/13/12 01/10/13 02/21/14	21% 42%
HB1	WPCP						
01-HUM-999-/0 01-0A4504		IN HUMBOLDT COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REHABILITATE BRIDGES	F D THOMAS INC P O BOX 4663 MEDFORD OR 97501 (541)664-3010	OSIER, JIM 5065 BOYD ROAD ARCATA, CA 95521 (707)834-1152	\$3,274,893 \$0 \$0	06/13/13 07/08/13	0% 0%
HA21							
01-HUN-96-27.0/0 01-0C3004		IN HUMBOLDT COUNTY, 1.1 MILES WEST OF AIKEN CREEK BRIDGE #4-59 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ENGINEERED SOIL REPAIRS, INC. 1267 SPRINGBROOK ROAD WALNUT CREEK, CA 94597	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$5,085,000 \$5,099,226 \$0	04/20/12 06/01/12 06/30/13	100% 100%
20.20 201130							OVER RUN
01-LAK-20-31.6/46.5 01-0C6204		IN LAKE COUNTY ON ROUTE 20, FROM JUNCTION 20/53 TO LAKE/COLUSA COUNTY LINE DIR'S EMERGENCY F.A. FIRE DAMAGE REPAIR	TEICHERT CONSTRUCTION DBA A. TEICHERT & SON, INC P.O. BOX 1890 DAVIS, CA 95617-1890 (530)406-4200	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (707)994-5074	\$1,185,000 \$415,011 \$24,554	08/16/12 11/15/12 11/01/13	0% 35%
20.20 201130							
01-LAK-29-11.9/19.1 01-491214		IN LAKE COUNTY NEAR LOWER LAKE FROM COYOTE CREEK BRIDGE TO 1.2 MILES SOUTH OF JUNCTION ROUTE 53 BONDED WEARING COURSE	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	BAKER, SCOTT 2617 E HWY 20 NICE, CA 95464 (707)272-5831	\$1,411,667 \$1,074,891 \$926,138	05/22/13 06/13/13 08/23/13	82% 74%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-53-2.8/7.5 01-3986U4 NH-P053-(024)3 --()		IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	SIERRA EQUIPMENT RENTAL INC 8176 ROAD 44 GLENN CA 95943 (877)503-6300	KRAFT, DAN P. O. BOX 457 LOWERLAKE CA 95457 (707)994-5074	\$12,178,957 \$2,895,844 \$0	01/05/11 02/15/11 12/01/12	50% 24%
HA22	SWPPP						
01-LAK-53-2.8/7.5 01-3986A4 NH-P053-(024)3 --()		IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROSEVILLE, CA 95678 (916)645-4800	KRAFT, DAN 1401 WILL S GREEN AVENUE COLUSA CA 95932 (530)713-7864	\$12,954,991 \$9,701,513 \$2,105,219	07/23/12 07/23/12 10/01/13	95% 87%
HA22	SWPPP						
01-LAK-999-/0 01-0A4304		IN LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON CT RANCHO CUCAMONGA CA 91730 (909)944-1037	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$1,088,323 \$959,764 \$61,919	03/25/13 04/18/13 11/22/13	44% 82% SUSPENDED
HA21							
01-MEN-1-33.4/33.9 01-310104 BRST-PO01-(559)E P0-01 5-(9E) --()		IN MENDOCINO COUNTY NEAR ELK AT THE GREENWOOD CREEK BRIDGE REPLACE BRIDGE (SCOUR)	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	YOLTON, JOHN 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)877-1112	\$9,529,307 \$6,369,242 \$255,809	11/08/11 11/17/11 07/14/14	61% 66%
HA21	SWPPP						
01-MEN-1-37.3/0 01-0C8604		IN MENDOCINO COUNTY NEAR ELK AT 1.5 MILES SOUTH OF NAVARRO BRIDGE ROAD 517A DIR'S EMERGENCY L.B. REPAIR STORM DAMAGED SHOULDER	GREEN RIGHT O'WAY CONSTRUCTORSINC. P.O. BOX 1119 WILLITS, CA 95490 (707)459-3200	LEES, CHARLES 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)961-5413	\$1,485,000 \$1,332,209 \$0	01/23/13 05/08/13 07/19/13 07/30/13	100% 90% OVER RUN
20.20 201130							
01-MEN-1-40.9/43.7 01-0B8004 STP-P001-(577)E --()		IN MENDOCINO COUNTY NEAR ALBION 0.6 MILE NORTH OF NAVARRO RIVER BRIDGE TO ALBION RIVER BRIDGE RHMA OVERLAY	FROM GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$833,442 \$0 \$0	05/29/13 06/27/13	0% 0%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-42.5/44.4 01-0A5904 ACBH-P001-(569)E P- - ()		IN MENDOCINO COUNTY NEAR ALBION AT SALMON CREEK BRIDGE AND AT ALBION RIVER BRIDGE CLEAN AND PAINT BRIDGES	JEFFCO PAINTING AND COATING P O BOX 1888 VALLEJO CA 94590 (707)562-1900	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$3,667,588 \$2,588,839 \$533,152	10/26/12 12/03/12 11/07/13	68% 71%
HA21	WPCP						
01-MEN-1-88.7/92.8 01-385724 STP-P001-(573) -- ()		IN MENDOCINO COUNTY NEAR ROCKPORT, 2.0 MILES NORTH OF USAL ROAD CONSTRUCT BRIDGE, ROCK FISH WEIR	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530)365-3930	KRUEGER, GRANT MICHAEL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$4,173,726 \$2,127,921 \$259,310	12/20/12 01/23/13 03/13/14	38% 51%
HA23	SWPPP						
01-MEN-101-43.1/49 01-262004		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	\$112,619,699 \$21,304,398 \$8,253,113	07/26/12 08/31/12 12/05/14	38% 19%
HE14	SWPPP						
01-MEN-101-84.0/0 01-412214		IN MENDOCINO COUNTY ABOUT 7.1 MILES SOUTH OF LEGGETT AT RATTLESNAKE CREEK BRIDGE REPAIR CULVERT & PLACE SCOUR	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077 (831)724-1011	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$627,925 \$233,435 \$233,435	05/29/13 06/27/13 10/11/13	6% 37%
HA21							
01-MEN-101-84.7/T91.3 01-0B8104 NH-Q101-(225) -- ()		IN MENDOCINO COUNTY NEAR LEGGETT FROM CUMMINGS ROAD UNDERCROSSING TO 0.6 MILE SOUTH OF JITNEY GULCH BRIDGE OPEN GRADED BONDED WEARING COURSE	SYNERGY PROJECT MANAGEMENT INCKOSTRZEWA, LUCY 150 EXECUTIVE PARK BLVD ST410 SAN FRANCISCO CA 94134 (415)467-3000	1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$2,554,280 \$0 \$0	03/07/13 04/11/13 09/30/13	0% 0%
HM1							
01-MEN-162-11.6/0 01-0C2304		IN MENDOCINO COUNTY 1.5 MILES EAST OF THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490 (707)459-2377	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,485,000 \$798,231 \$0	03/30/12 06/24/12 05/21/12	62% 54%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-253-7.2/8.3 01-476204 ACST-P43L-(900)4 --()		IN MENDOCINO COUNTY ABOUT 8 MILES EAST OF BOONVILLE FROM 4.1 TO 4.3 MILES EAST OF SODA CREEK BRIDGE CONSTRUCT TIE BACK WALL, MBGR, HMA	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	FAZAL, IMRAN 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)834-1151	\$1,534,157 \$1,436,804 \$0	12/21/11 01/18/12 09/20/13	97% 100% SUSPENDED
HA23	WPCP						
01-MEN-271-16.1/22.7 01-0C1304		IN HUMBOLDT AND MENDOCINO COUNTIES NEAR PIERCY FROM BEAR PEN ROAD TO ROUTE 101 SEAL COAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DR REDDING CA 96001 (530)246-4388	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$704,327 \$74,398 \$74,398	06/14/13 07/08/13 09/05/13	56% 11%
HM1							
01-MEN-999-/0 01-464204 ACHS-X045-(022)E PGX0-45 0-(2E) --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS RECONSTRUCT GUARD RAILING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE OR 97070 (503)682-2252	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-5840	\$6,390,708 \$5,905,607 \$305,826	02/28/12 03/22/12 10/04/13	90% 90%
HB1	WPCP						
01-MEN-999-/0 01-0A4204		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES	PENHALL COMPANY P O BOX 310 ROGERS MN 55374 (763)428-2244	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,655,965 \$0 \$0	05/23/13 06/13/13	0% 0% SUSPENDED
HA21							
01-VAR--/0 01-0B7904		IN DEL NORTE, HUMBOLDT, LAKE & MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR CHANGEABLE MESSAGE SIGNS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK, CA 93021 (805)523-1914	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	\$248,411 \$0 \$0	05/30/13 06/27/13	0% 0%
HM4							
01-VAR--/0 01-496604		IN HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)621-0000	\$711,243 \$500,672 \$0	04/30/12 05/22/12 06/24/13	40% 70% SUSPENDED
HM3	WPCP						

Totals:	Authorized Final Amt:	<u>\$293,446,153</u>	Completed to Date:	<u>\$134,520,471</u>	Work This Month:	<u>\$16,613,162</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-139-30.0/40 02-4F1304		IN LASSEN AND SHASTA COUNTIES AT VARIOUS LOCATIONS. AR CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	COLLINS, RON 1031 BUTTE STREET REDDING, CA 96001 (530)949-0697	\$1,490,524 \$0 \$0	06/11/13 07/08/13	0% 0%
02-LAS-147-.5/1.2 02-4E3404		IN LASSEN COUNTY NEAR WESTWOOD FROM 0.3 MILE NORTH TO 0.5 MILE SOUTH OF SPRING CREEK DRIVE. ROADWAY REHABILITATION	DIG IT CONSTRUCTION INC P O BOX 494 CHESTER CA 96020 (530)258-3306	COLLINS, RON 1555 EAST MAIN STREET QUINCY, CA 95971 (530)283-2451	\$946,852 \$786,804 \$733,626	05/17/13 06/10/13 08/23/13	84% 83%
02-LAS-395-56.5/61 02-3C0724 NH-S395-(240)E --() HA23		IN LASSEN COUNTY AT AND NEAR JOHN STONVILLE FROM 0.1 MILE NORTH OF SUNNYSIDE ROAD TO 0.1 MILE SOUTH OF ROUTE 36. PAVEMENT REHAB.	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89 N BURNLEY CA 96013 (530)335-5501	BLINE, JEFF 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)949-2984	\$2,525,754 \$398,410 \$398,410	05/24/13 06/13/13 09/20/13	24% 16%
02-MOD-299-8.8/14.7 02-4G1304		IN MODOC COUNTY ABOUT 8 MILES WEST OF CANBY FROM 0.1 MILE WEST OF TWO SPRINGS ROAD TO 0.1 MILE EAST OF COUNTY ROAD 85. COLD IN-PLACE RECYCLE & HMA	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89N BURNLEY CA 96013 (530)335-5501	RE, SHARI 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)604-4836	\$2,266,932 \$2,269,402 \$1,382,846	06/03/13 06/27/13 08/23/13	90% 93%
02-MOD-299-35.7/36.2 02-3E6904 HSNH-P299-(174)E --()		IN MODOC COUNTY NEAR ALTURAS FROM 1.2 MILES TO 0.9 MILES WEST OF CROWDER FLAT ROAD. SHOULDER WIDENING. SHOULDER WIDENING WITH HMA OVER AB	HAT CREEK CONSTRUCTION AND MATERIAL INC 23449 HIGHWAY 89N BURNLEY CA 96013 (530)335-5501	ESTES, RODDY 18300 ANTLER SCHOOL RD.,BLDG D LAKEHEAD, CA 96051 (530)941-4998	\$1,072,974 \$952,046 \$801,287	02/12/13 03/01/13 08/23/13	89% 89%
02-MOD-299-40.6/46.7 02-4F1404		IN MODOC COUNTY NEAR ALTURAS FROM ROUTE 395 TO 0.4 MILE EAST OF COUNTY ROAD 58 COLD IN-PLACE RECYCLING WITH HMA	EAGLE PEAK ROCK & PAVING INC P O BOX 879 ALTURAS CA 96101 (530)233-4568	ESTES, RODDY 1031 BUTTE STREET REDDING, CA 96001 (530)941-4998	\$2,878,223 \$2,445,575 \$0	03/21/13 04/11/13 07/23/13 07/30/13	100% 100% COMPLETED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-36-6.5/9.2 02-5E2104		IN PLUMAS COUNTY AT CHESTER FROM 0.2 MILE EAST OF ROUTE 89 TO MELISSA AVENUE. PAVEMENT OVERLAY	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89 N BURNEY CA 96013 (530)335-5501	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2529	\$2,931,562 \$2,969,078 \$0	06/07/12 08/16/12 07/22/13 07/30/13	100% 100% COMPLETED
	WPCP						
02-PLU-70-.1/35.1 02-3C3004 ACHS-P070-(102)E P- (-)		IN PLUMAS COUNTY AT VARIOUS LOCATIONS FROM GRIZZLY CREEK BRIDGE TO 0.1 MILE WEST OF SPANISH CREEK BRIDGE. INSTALL MBGR, CONCRETE BARRIER	STEWART ENGINEER INC 990010 REDDING, CA 96099 (530)244-8464	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$6,580,292 \$5,039,722 \$505,615	06/20/12 07/16/12 05/14/14	40% 76%
	SWPPP						
02-PLU-70-37.5/46.2 02-4E9804 STP-P070-(127)E --()		IN PLUMAS COUNTY IN AND NEAR QUINCY FROM 0.1 MILE EAST OF OLD COUNTY ROAD TO 0.2 MILE EAST OF ELM STREET MICROSURFACING & HMA OVERLAY	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89N BURNEY CA 96013 (530)335-5501	COLLINS, RONALD 1031 BUTTE STREET REDDING, CA 96001 (530)605-5866	\$1,901,899 \$0 \$0	06/12/13 07/22/13	0% 0%
02-PLU-70-90.5/96 02-4E9904		IN LASSEN AND PLUMAS COUNTIES ON RTE 36 FROM RUSSEL AVENUE TO 0.1 MILE WEST OF SUSAN RIVER BRIDGE AND ON ROUTE 70 FROM 0.7 MILE WEST HMA THIN BLANKET WITH DIGOUTS	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 STATE HWY 89 N BURNEY CA 96013 (530)335-5501	BLINE, JEFF 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)949-0697	\$868,299 \$550,608 \$550,608	04/05/13 04/26/13 08/26/13	20% 62%
02-SHA-5-.1/0 02-3E6504 BHIM-000C-(357)E --()		IN SISKIYOU AND SHASTA COUNTIES AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	TRENT, BRANDON 1031 BUTTE STREET REDDING, CA 96001 (530)440-9554	\$3,381,881 \$1,704,434 \$723,573	04/11/13 05/06/13 10/21/13	59% 50%
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --()		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342 (818)362-8391	DARNALL, MARK 4300 CATERPILLAR ROAD REDDING CA 96003 (530)225-3083	\$127,849,374 \$65,142,030 \$1,847,999	09/25/09 10/14/09 04/01/15	69% 51%
	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-44.4/58 02-2C4504 ACIM-0058-(341)E IM00-58 3-(1E) --()		IN SHASTA COUNTY NEAR LAKEHEAD FROM 1.5 MILES SOUTH OF DOG CREEK BRIDGE TO 0.6 MILE NORTH OF SIMS ROAD UNDERCROSSING ASPHALT CONCRETE RESURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	BADE, TIM 18300 ANTLERS SCHOOL RD LAKEHEAD, CA 96051 (530)225-3888	\$32,944,030 \$32,158,269 \$26,782	11/29/10 01/12/11 09/01/13	95% 96% SUSPENDED
HA22	WPCP						
02-SHA-44-.3/1.8 02-328044 STPE-PO44-(049)E --()		IN SHASTA COUNTY IN REDDING INSTALL LANDSCAPING AND IRRIGATION	AUBURN GARDENING AND LANDSCAPE 2701 DEL PASO ROAD SUITE 130 SACRAMENTO CA 95835 (530)344-8169	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING CA 96001 (530)225-2922	\$590,677 \$553,920 \$5,498	04/07/11 06/06/11 10/16/15	0% 0% PLANT EST SATIS
HB4N	WPCP						
02-SHA-44-4.3/7.4 02-4E9504 ACNH-PO44-(050)E --()		IN SHASTA COUNTY AT AND NEAR PALO CEDRO FROM STILLWATER CREEK BRIDGE TO COW CREEK BRIDGE. THIN BLANKET OVERLAY	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$1,296,600 \$1,235,274 \$944,438	01/24/13 02/13/13 08/30/13	68% 96%
02-SHA-44-21.0/21.4 02-4E5204		IN SHASTA COUNTY ABOUT 6 MILES WEST OF SHINGLETOWN FROM 0.2 MILE WEST TO 0.3 MILE EAST OF BLACK BUTTE ROAD. WIDEN ROADWAY FOR LEFT TURN LANE	FLAT TOP GRADING INC P O BOX 161 MONTAGUE CA 96064 (530)459-3956	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$711,000 \$208,565 \$129,800	04/25/13 05/24/13 09/04/13	75% 31%
02-SHA-299-2.5/4.3 02-1E10U4 ACHS-NH -(929)9 HSNH- 1-(2E) --()		IN SHASTA COUNTY ABOUT 17 MILES WEST OF REDDING FROM 2.5 TO 4.3 MILES EAST OF TRINITY COUNTY LINE. INCREASE CURVE RADII, WIDEN	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$12,145,439 \$9,620,195 \$905,582	07/12/11 08/10/11 12/12/13	39% 78%
	SWPPP						
02-SHA-299-4.3/5.5 02-2E5104 ACHS- 299-(171) NHP-299 -(171)E --()		IN SHASTA COUNTY ABOUT 17.3 MILES WEST OF REDDING FROM 4.3 TO 5.5 MILES EAST OF TRINITY COUNTY CURVE IMPROVEMENT WITH HMA OVER AB	NORDIC INDUSTRIES INC 1437 FURNEAUX ROAD OLIVEHURST CA 95961 (530)742-7124	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)225-3193	\$11,176,491 \$3,183,005 \$1,330,356	11/29/12 01/10/13 06/10/14	32% 28%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-299-74.8/0 02-2C2224 BRST-P299-(165)E P2-99 1-(5E) --()		IN SHASTA COUNTY AT BURNEY AT BURNEY CREEK BRIDGE REPLACE CONCRETE BRIDGE PC PS SLAB	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-4093	CHAFFEE, ERIC 122 BELLE MILL ROAD RED BLUFF, CA 96080 (530)218-2266	\$2,764,168 \$2,354,711 \$66,466	12/08/11 01/04/12 09/04/13	100% 86% SUSPENDED
HA21	SWPPP						
02-SIS-3-47.7/48.5 02-0E8404		IN SISKIYOU COUNTY IN YREKA FROM 0.1 MILE SOUTH OF JASPER PLACE TO 0.5 MILE NORTH OF JUNIPER DRIVE. ROADWAY WIDENING, DRAINAGE, LIGHTING	CUSTOM CRUSHING INDUSTRIES P O BOX 357 GRENADA CA 96038 (530)436-0332	INCHINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	\$743,488 \$697,086 \$0	11/30/12 01/16/13 08/01/13	73% 92% SUSPENDED
HB4N	WPCP						
02-SIS-3-48.3/53.1 02-4F1604		IN SISKIYOU COUNTY IN AND NEAR YREKA FROM 0.2 MILE NORTH OF JUNIPER DRIVE TO 13TH STREET. ASPHALT RUBBER CHIP SEAL	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-4093	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	\$772,904 \$0 \$0	05/14/13 06/10/13	0% 0%
02-SIS-5-19.0/25.3 02-3E7504 IM00-5916-(9E) --()		IN SISKIYOU COUNTY IN AND NEAR WEED FROM ROUTE 97 TO 0.3 MILE SOUTH OF WEED ROADSIDE REST AREA. RECONSTRUCT ROADWAY WITH HMA	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)604-4864	\$18,362,976 \$16,512,117 \$350,044	11/22/11 12/13/11 09/11/13	93% 88%
	SWPPP						
02-SIS-5-50.6/52.1 02-3C9204 ACBR-IM00-(591)7 --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.6 MILE SOUTH OF SHASTA RIVER BRIDGES TO 0.2 MILE SOUTH OF VISTA POINT DECK REPLACEMENT, SEISMIC RETROFIT	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	BAILEY, JOHN 1031 BUTTE STREET REDDING, CA 96001 (530)604-4847	\$9,156,163 \$2,522,408 \$451,568	11/08/12 12/14/12 08/08/14	31% 29%
HA21	SWPPP						
02-SIS-5-51.2/58.1 02-3E7604 ACIM-0059-(170)E --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.3 MILE SOUTH OF SHASTA RIVER BRIDGE TO 0.1 MILE NORTH OF KLAMATH RIVER ROAD UNDERCROSSING RECONSTRUCT ROAD WITH CONCRETE PAV	ROAD AND HIGHWAY BUILDERS OF CALIFORNIA INC P O BOX 70846 RENO NV 89570 (775)852-7283	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	\$46,216,293 \$22,044,863 \$2,296,236	12/22/11 01/18/12 03/21/14	61% 48%
	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-20.0/20.1 02-340204		IN SISKIYOU COUNTY ABOUT 19 KM EAST OF SOMES BAR AT 0.8 KM EAST OF TI CREEK BRIDGE DRAINAGE AND SLOPE PROTECTION WORK	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003		\$98,000 \$0 \$0	11/21/97 11/21/97	0% 0%
HA23							
02-SIS-96-68.7/69.1 02-3E0804		IN SISKIYOU COUNTY AT HAMBURG FROM 2.6 MILES TO 2.1 MILES WEST OF SCOTT RIVER BRIDGE. SHOULDER WIDENING	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-4093	CLEMENTS, BRENT 1031 BUTTE STREET REDDING, CA 96001 (530)604-7369	\$487,416 \$87,271 \$87,271	05/03/13 05/31/13 09/18/13	33% 18%
02-SIS-96-/77.5 02-2E2914 HSTP-P096-(051)E --()		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM SHASTA COUNTY LINE TO 0.2 MILE NORTH OF KLAMATH RIVER BRIDGE 02-0117. BRIDGE MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORPORATION P O BOX 357 TEMPLETON CA 93465 (805)237-1186	COX, RUSSELL 1555 E MAIN STREET QUINCY, CA 95971 (530)440-5157	\$6,622,328 \$786,537 \$21,745	02/22/13 03/12/13 06/30/14	31% 12%
	WPCP						
02-SIS-97-.5/11.5 02-4F1504 STP-X093-(007)E --()		IN SISKIYOU COUNTY ON ROUTE 3 FROM 0.1 MILE SOUTH OF KIDDER CREEK BRIDGE TO 0.2 MILE NORTH OF REIDEL RANCH RD AND ON RTE 97 FROM 0 HMA OVERLAY & ASPHALT RUBBER SEAL C	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING, CA 96001 (530)246-4388	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	\$2,889,674 \$2,667,126 \$999,550	04/15/13 05/06/13 08/27/13	89% 91%
02-TEH-5-5.6/41.7 02-0E4504 ACST-0058-(350)E 00-58 3-(0E) --()		IN TEHAMA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF LIBERAL AVENUE INC OVERCROSSING TO 0.1 MILE NORTH OF BOWMAN ROAD OVERCROS PLACE MULCH AND CONSTRUCT PULLOUTS	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$917,685 \$515,524 \$268,190	12/19/12 01/11/13 10/25/13	46% 56%
	WPCP						
02-TEH-5-27.1/42.1 02-3E8104 ACIM-0058-(346)E --()		IN TEHAMA AND SHASTA COUNTIES IN AND NEAR RED BLUFF FROM 0.4 MILES SOUTH OF ADOBE ROAD OVER- CROSSING TO FOURTH STREET OVERCROSSI ROADWAY REHABILITATION	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	SHEPARD, SEAN 13700 HWY 36E RED BLUFF, CA 96080 (530)527-8412	\$32,222,163 \$30,121,561 \$975,333	12/14/11 01/04/12 09/24/13	90% 93%
	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-32-22.3/22.8 02-2E7304 HSST-P032-(041)E --()		IN TEHAMA COUNTY ABOUT 35 MILES EAST OF FOREST RANCH FROM 0.6 MILE WEST TO PO BOX 494 0.1 MILE WEST OF DEER CREEK BRIDGE 08-0072. CURVE IMPROVEMENT, SHOULDER WIDEN	EAST DIG IT CONSTRUCTION INC CHESTER CA 96020 (530)258-3306	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$1,890,603 \$489,558 \$446,053	05/20/13 06/10/13 10/07/13	45% 27%
HB1							
02-TEH-36-6.0/11.5 02-4F1804		IN TRINITY & REHAMA COUNTIES ON RTE 3 FR SCORPION CREEK BRIDGE TO .4 MI N OF TRINITY RIVER BRIDGE & ON RTE 36 FR 1.3 MI E OF WILD ASPHAL RUBBER CHIP SEAL W DIGOUTS	VSS INTERNATIONAL INC P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$1,115,524 \$395,270 \$395,270	06/05/13 06/27/13 09/16/13	28% 35%
02-TEH-36-39.7/40.3 02-2E6204 HSST-S036-(097)E --()		IN TEHAMA COUNTY ON ROUTE 5 AT HESS ROAD MAINTENANCE STATION AND ON ROUTE 36 FROM FROM BAKER ROAD TO 0.6 MILE EAST OF BAKER ROAD. RECONSTRUCT AND WIDEN ROADWAY, HMA	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$1,842,553 \$1,621,303 \$1,451,844	05/07/13 06/05/13 09/30/13	53% 84%
HB1							
02-TEH-36-55.2/67.5 02-4E9704 STP-P036-(094)E --()		IN TEHAMA COUNTY AT AND NEAR PAYNES CREEK FROM 0.1 MILE WEST OF MANTON ROAD TO 0.2 MILE EAST OF LATKA ROAD ASPHALT RUBBER SEAL COAT	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$1,103,007 \$0 \$0	06/03/13 06/27/13	0% 0%
02-TEH-36-91.5/0 02-2C2254 BHST-P036-(095)E --()		IN TEHAMA COUNTY ABOUT 8 MILES EAST OF MINERAL AT MILL CREEK BRIDGE BRIDGE SCOUR & POLYESTER CONC OVRLY	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$712,777 \$303,286 \$298,630	04/03/13 04/22/13 12/06/13	23% 42%
02-TEH-99-13.9/14.3 02-2C1124 ACBR- NH-(562)E 99- 5-(2E) --()	WPCP	IN TEHAMA COUNTY NEAR LOS MOLINOS FROM 0.1 MILE SOUTH OF SOUTH FORK MILL CREEK TO 0.1 MILE NORTH OF OF NORTH FORK MILL CREEK. REPLACE BRIDGE	PROVEN MANAGEMENT INC 712 SANSOME STREET SAN FRANCISCO CA 941111704 (415)421-9500	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$1,862,321 \$724,804 \$706,929	08/20/12 09/27/12 10/23/13	33% 39%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-172-/8.9 02-4E9604		IN TEHAMA COUNTY AT AND NEAR MINERAL INTERMOUNTAIN SLURRY SEAL INC FROM 0.2 MILE WEST OF MARTIN CREEK BRIDGE TO ROUTE 36. ASPHALT RUBBER CHIP SEAL	P O BOX 1841 SPARKS NV 89432 (775)358-1355	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$499,375 \$0 \$0	06/04/13 06/27/13	0% 0%
02-TRI-3-.5/6.6 02-4F1704		IN TRINITY COUNTY AT AND NEAR PEANUT TULLIS INC FROM DOBBINS GULCH BRIDGE TO 0.3 MILE NORTH OF MORGAN HILL ROAD. HOT MIX ASPHALT OVERLAY	P O BOX 493416 REDDING CA 96049 (530)241-5105	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)356-7818	\$1,120,761 \$1,040,669 \$1,040,669	03/12/13 04/04/13 09/10/13	53% 87%
02-TRI-3-7.1/8.3 02-4C9604 STPE-P003-(032) --()		IN TRINITY COUNTY AT HAYFORK FROM MAIN STREET TO 0.1 MILE NORTH OF FOREST AVENUE. CONSTRUCT BIKE LANES	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$621,750 \$332,475 \$332,475	12/06/12 12/27/12 09/16/13	55% 53%
	WPCP						
02-TRI-3-68.5/0 02-2C9904 BRST-X033-(030)E X0-33 0-(0E) --()		IN TRINITY COUNTY AT TRINITY RIVER BRIDGE AND AT MINNEHAHA CREEK BRIDGE REPLACE BRIDGE WITH PS CONCRETE	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	O'SULLIVAN, ANDY 1625 MOTT ROAD MT. SHASTA CA 96067 (530)235-2657	\$4,875,638 \$4,822,072 \$0	02/24/11 03/15/11 11/02/13	57% 99%
	HA21 SWPPP						
02-TRI-3-/0 02-4E5604		IN TRINITY COUNTY AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-2118	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$690,886 \$65,494 \$65,494	06/05/13 06/27/13 10/29/13	20% 9%
02-TRI-36-30.4/30.7 02-3E7104 HSST-S036-(096)E --()		IN TRINITY COUNTY ABOUT 12 MILES EAST OF FOREST GLEN FROM 1.7 MILES TO 2.1 MILES EAST OF ROUTE 3 PLACE HMA AND HORIZONTAL CURVE	STEVE MANNING CONSTRUCTION P O BOX 491660 REDDING CA 96049 (530)222-0810	INCRINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$736,521 \$238,518 \$238,518	04/15/13 05/06/13 10/03/13	33% 32%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-.4/.8 02-2E3504 HSNH-P299-(175)E --()		IN TRINITY COUNTY NEAR SALYER FROM 0.7 MILE TO 0.2 MILE WEST OF CAMPBELL RIDGE ROAD CURVE IMPROVEMENT WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	\$3,962,664 \$0 \$0	07/19/13 08/07/13	0% 0%
HB1							
02-TRI-299-19.2/19.6 02-2E2004 HSNH-P299-(166)E --()		IN TRINITY COUNTY ABOUT 8 MILES EAST OF BURNT RANCH FROM 0.3 MILE WEST TO 0.2 MILE EAST OF SWEDE CREEK ROAD CONSTRUCT RETAINING WALL PLACE HMA	EAST R BROWN CONSTRUCTION CO INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$1,281,117 \$862,490 \$69,466	09/08/11 09/28/11 09/17/13	89% 66%
HB1	WPCP						
02-TRI-299-23.3/0 02-374304 ACNH-P299-(168)E --()		IN TRINITY COUNTY NEAR DEL LOMA AT BIG FRENCH CREEK BRIDGE (NO. 5.8) RAIL UPGRADE, WIDEN	STEWART ENGINEERING INC P O BOX 990010 REDDING CA 96099 (530)244-8464	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$977,199 \$194,117 \$36,334	11/02/12 12/03/12 11/25/13	33% 20%
HA21	WPCP						
02-VAR--/0 02-4E5404		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	\$1,898,848 \$31,120 \$31,120	05/10/13 06/04/13 01/22/14	14% 2%
02-VAR--/0 02-3E6304		IN LASSEN, PLUMAS, AND TEHAMA COUNTIES AT VARIOUS LOCATION. BRIDGE & GUARD RAILING MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORP PO BOX 357 TEMPLETON CA 93465 (805)237-1186	COLLINS, RON 1031 BUTTE STREET REDDING, CA 96001 (530)949-0697	\$1,294,568 \$299,417 \$135,237	05/03/13 05/24/13 11/06/13	39% 24%

Totals: Authorized Final Amt: \$361,298,172 Completed to Date: \$218,947,132 Work This Month: \$21,050,860

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-11.3/15.5 03-4M1604 MTCE- () --()		IN AND NEAR CHICO FROM EL MONTE AVENUE TO 0.3 MILE EAST OF HUMBOLDT ROAD COLD IN PLACE RECYCLING WITH AC	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$1,894,398 \$7,781 \$0	06/05/13 06/27/13 10/18/13	7% 0%
HM1A							
03-BUT-70-9.2/17 03-2F3004 NH-P070-(104) --()		IN AND NEAR OROVILLE FROM 0.2 MILE NORTH OF PALERMO ROAD TO 0.1 MILE NORTH OF OPHIR ROAD AND 0.4 MILE SOUTH OF 70/162 SEPARATATION PAVEMENT REHABILITATION	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	LPGRANDY, DWAYNE 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)713-7814	\$6,840,454 \$5,062,647 \$2,526,580	12/05/12 01/10/13 09/27/13	59% 71%
HA22	WPCP						
03-BUT-70-28.2/0 03-1E5104 ACST-P070-(103)E H P0-70 1-(3E) --()		IN BUTTE COUNTY NEAR CHEROKEE AT WEST BRANCH FEATHER RIVER BRIDGE RETROFIT STEEL MEMBERS, BRIDGE DECK	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT #D BENICIA CA 94510 (925)372-8000	WOOD, JUSTIN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3831	\$5,996,819 \$858,229 \$720,785	03/20/13 04/11/13 08/07/14	12% 14%
HA21	WPCP						
03-BUT-99-13.0/20.6 03-4M5304 STP-P099-(566)E --()		IN BUTTE COUNTY ABOUT 10 MILES NORTH OF GRIDLEY FROM 0.2 MILE SOUTH OF NORTH JUNCTION ROUTE 162 TO DRY CREEK BRIDGE PAVEMENT REHABILITATION	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	COBORN, AL 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)713-7863	\$1,753,478 \$1,573,978 \$357,768	04/29/13 05/24/13 08/27/13	88% 90%
HM1A							
03-BUT-99-28.1/29.6 03-3E6204 NHBR-P099-(536) --()		NEAR CHICO FROM ESTATES DRIVE TO 0.4 MILE NORTH OF BUTTE CREEK BRIDGE 12-126R REPLACE BRIDGE (SCOUR)	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$7,442,569 \$1,063,786 \$1,039,466	04/03/13 04/22/13 06/01/15	13% 14%
HA21							
03-BUT-99-32.4/33.3 03-3A0424		IN BUTTE COUNTY IN CHICO FROM ROUTE 32 UNDERCROSSING TO EAST FIRST AVENUE UNDERCROSSING WIDEN ROADWAY AND BRIDGES	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	THOMAS, SHAHNA 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)533-4526	\$24,357,831 \$15,695,367 \$780,521	07/08/11 08/05/11 08/06/14	45% 64%
HB4N	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-99-44.4/46 03-3M5804		IN BUTTE COUNTY NEAR CHICO FROM 0.1 MILE NORTH OF BROYLES ROAD TO THE TEHAMA COUNTY LINE AC OVERLAY,RUMBLE STRIPS,COLD PLANE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$670,985 \$581,808 \$581,808	04/23/13 05/16/13 09/05/13	60% 80%
HM1A							
03-BUT-191-4.6/0 03-3M6404		IN BUTTE COUNTY AT VARIOUS LOCATIONS REHABILITATE SIX BRIDGE DECKS	COAST CONSTRUCTION INC 4460 REDWOOD HWY STE 16 SAN RAFAEL CA 94903 (415)444-0716	WOOD, JUSTIN 2060 3RD STREET OROVILLE CA 95965 (530)682-3831	\$639,491 \$511,045 \$0	04/12/11 05/04/11 10/04/11	64% 83%
HM3H	WPCP						
03-BUT-191-/11.4 03-4M2704 STP-PL191-(005)E --()		IN BUTTE COUNTY IN AND NEAR PARADISE FR 0.2 MI N OF RTE 70 TO PEARSON ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928 (530)891-6555	GRANDY, DWAYNE 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)713-7814	\$2,326,085 \$1,795,186 \$1,795,186	06/12/13 06/27/13 09/20/13	60% 77%
HM1A							
03-COL-5-21.0/34.4 03-4M1204		IN COLUSA COUNTY NEAR WILLIAMS FROM 1.7 MILES NORTH OF FRESHWATER ROAD OVERCROSSING TO THE GLENN COUNTY LINE PAVEMENT REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	TOLLISON, RON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3995	\$5,567,226 \$5,384,379 \$921,779	05/04/12 06/12/12 09/06/13	90% 94% SUSPENDED
HM1B	WPCP						
03-COL-5-/34.4 03-4M4804		IN COLUSA AND GLENN COUNTIES AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	STEINER, BRIAN 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)218-3679	\$984,231 \$844,807 \$23,597	03/05/13 04/04/13 10/16/13	59% 85%
HM3							
03-COL-20-/10.2 03-1F7404 ACNH-P020-(166) --()		IN COLUSA COUNTY 20 MILES WEST OF WILLIAMS FROM THE LAKE COUNTY LINE TO 0.5 MILE WEST OF ROUTE 16 & FROM 0.1 MILE EAST OF ROUTE 16 PAVEMENT REHABILITATION	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	KRAFT, DAN 15533 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$7,733,727 \$6,171,011 \$1,298,440	11/19/12 12/20/12 10/01/13	83% 85%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-49-3.7/3.9 03-4E5904 STP-P049-(153) --()		IN EL DORADO COUNTY NEAR NASHVILLE AT LORANG BROTHERS CONSTRUCTION 0.7 MI N OF UNION MINE ROAD INCREASE SUPERELEVATION OF CURVE	INC 1175 S AUBURN STREET COLFAX CA 95713 (530)346-8150	WOODRUFF, JARRETT 3065 BLAIRS LANE PLACERVILLE, CA 95667 (916)416-7548	\$701,024 \$1,930 \$1,930	06/21/13 07/24/13 10/22/13	4% 0%
HB1							
03-ED-49-9.6/10.1 03-3E6304		IN EL DORADO COUNTY FROM MISSOURI STREET NORTH TO 4.8 MILES SOUTH OF JUNCTION ROUTE 49/50 SEPARATION PLACE HMA, REPLACE ASPHALT CONCRETE	DOUG VEERKAMP GENERAL ENGINEERING INC 2585 COLD SPRINGS ROAD PLACERVILLE CA 95667 (530)676-0825	ALERTON, NATHAN 3065 BLAIR AVE. PLACERVILLE, CA 95667 (530)957-1110	\$838,845 \$285,830 \$174,519	05/21/12 06/20/12 09/16/13	49% 33%
HA22	WPCP						
03-ED-50-15.4/0 03-4M2304		IN EL DORADO COUNTY NEAR PLACERVILLE AT WEBER CREEK BRIDGE PREP AND PAINT TWO BRIDGES	JEFFCO PAINTING AND COATING INC P O BOX 1888 VALLEJO CA 94590 (707)562-1900	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)858-8628	\$1,127,031 \$746,387 \$236,573	02/16/12 04/02/12 01/29/14	47% 66%
HM3	WPCP						
03-ED-50-16.4/18.3 03-355534 NH-P050-(122)E --()		IN EL DORADO COUNTY IN PLACERVILLE FROM 0.1 MILE WEST OF WEST PLACERVILLE UNDERCROSSING TO CLAY STREET UNDERCROSSING HIGHWAY PLANTING	J M SLOVER INC 1630 LOTUS ROAD PLACERVILLE CA 95667 (530)621-4815	SAGER, JANET 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO CA 95834 (916)263-4912	\$281,033 \$250,068 \$2,565	11/03/10 12/01/10 09/11/14	0% 0% PLANT EST SATIS
HB4N	WPCP						
HB4N							
03-ED-50-18.1/19.1 03-4M5404		IN EL DORADO COUNTY IN & NEAR PLACERVILLE ON RTE 50 FR CLAT STR UC TO E OF CARSON RD OC & RTE 193 NEAR PLACERVILLE FROM SOUTH FORK DIGOUTS AND HMA OVERLAY	SIERRA NEVADA CONSTRUCTION INCOULAD-DAOUD, BRAHIM P O BOX 50760 SPARKS NV 89435 (775)355-0420	2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	\$712,812 \$709,726 \$0	03/05/13 03/25/13 08/02/13 08/06/13	100% 100% COMPLETED
HM1							
03-ED-50-19.1/0 03-4M1904		IN EL DORADO, PLACER, NEVADA, AND YOLO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK PRESERVATION	LEGG INC 2551 2ND STREET LIVERMORE CA 94550 (925)605-4500	ALERTON, NATHAN 3065 BLAIR AVENUE PLACERVILLE, CA 95667 (530)957-1110	\$1,357,423 \$1,185,175 \$0	03/27/12 04/25/12 03/04/13	95% 69% SUSPENDE
HM3H	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-28.8/39.6 03-1A6804 NH-P050-(124)E --()		IN EL DORADO COUNTY FROM SAWMILL UNDERCROSSING TO SOUTH FORK AMERICAN RIVER BRIDGE APPLY HOT MIX ASPHALT	TEICHERT CONSTRUCTION P.O. BOX 1890 DAVIS, CA 95617-1890 (530)406-4200	WESTOVER, MARK 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)858-8628	\$11,961,522 \$10,739,443 \$0	11/29/10 12/16/10 11/15/12	100% 90% SUSPENDED
HA22	WPCP						
03-ED-50-51.6/53.2 03-4M0804		IN EL DORADO COUNTY NEAR KYBURZ AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF 36 MILE STONE ROAD TO 0.6 MILE WEST OF WRIGHTS LAKE RO REHABILITATE CULVERTS	C W FOX CONSTRUCTION INC 2701 SECRET LAKE TRAIL COOL CA 95614 (530)823-0591	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$431,135 \$251,472 \$217,082	04/09/13 05/06/13 09/18/13	56% 58%
HM3H							
03-ED-50-67.6/72.9 03-1A7314 NH-P050-(131)E --()		IN EL DORADO COUNTY IN AND NEAR MYERS FR JOHNSON PASS ROAD TO INCLINE ROAD STORM WATER QUALITY IMPROVEMENTS	DON GARCIA EXCAVATING AND PAVING INC P O BOX 7176 SOUTH LAKE TAHOE, CA 96158 (530)577-0558	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$5,371,038 \$0 \$0	08/08/13 08/27/13	0% 0%
HA42 HA22 HB4N							
03-ED-50-73.7/75.4 03-1A7324 ACNH-P050-(129) --()		IN EL DORADO COUNTY IN AND NEAR SOUTH LAKE TAHOE FROM 0.1 MILE SOUTH OF AIRPORT ROAD TO ROUTE 50/89 SEPARATION HMA CONCRETE SUFACING AND DRAINAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MATYE, BENJAMIN 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-3562	\$4,499,933 \$1,237,717 \$529,449	03/28/13 04/18/13 11/07/13	72% 27%
HA42 HA22 HB4N	SWPPP						
03-ED-50-77.3/79.3 03-1A73U4 NH- () --()		IN SOUTH LAKE TAHOE FROM TROUT CREEK TO SKI RUN BOULEVARD STORM WATER QUALITY IMPROVEMENTS	DISNEY CONSTRUCTION INC 859 COWAN RDAD STE 3 BURLINGAME CA 94513 (650)259-9545	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD SOUTH LAKE TAHOE, CA 96150 (530)218-4803	\$16,316,845 \$15,575,342 \$260,178	02/10/11 03/01/11 09/17/13	51% 93%
HA42 HA22 HB4N	SWPPP						
03-ED-50-78.9/79.5 03-1A7344 ACNH-P050-(128)E --()		IN EL DORADO COUNTY IN SOUTH LAKE TAHOE FROM 0.2 MILE WEST OF SKI RUN BOULEVARD TO WILDWOOD AVENUE COLD PLANE & HMA OVERLAY, DRAINAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD, SUITE 6 SOUTH LAKE TAHOE, CA 96150 (530)218-4803	\$3,127,755 \$1,783,709 \$456,583	04/06/12 04/25/12 10/28/13	58% 56%
HA42	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-/80.4 03-4M5104		IN EL DORADO, SACRAMENTO, AND YOLO COUNTIES AT VARIOUS LOCATIONS ON ROUTES 50, 51, AND 193 METHACRYLATE AND POLYESTER BRIDGE	PENHALL COMPANY P O BOX 310 ROGERS MN 55374 (763)428-2244	GUTIERREZ, BOJANA 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO, CA 95834 (916)801-3455	\$2,272,990 \$7,098 \$7,098	05/31/13 06/27/13 12/20/13	25% 0%
HM3H							
03-ED-89-18.0/24.9 03-1A8444 ACST-P089-(105)P P08-9 10-() --() HA42 HB4N HA22		IN EL DORADO COUNTY ABOUT 8.3 MILES NORTH OF SOUTH LAK TAHOE FROM 0.1 MILE NORTH OF EAGLE FALLS SIDEHILL VIADUCT NO 5 TO MEEKS CRE HMA OVERLAY AND WIDEN ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON COURT, SUITE 10 SAN RAMON CA 94583 (925)522-8250	MONTPLAISIR, JARET 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5837	\$11,267,997 \$0 \$0	06/19/13 07/22/13	0% 0%
03-ED-193-10.1/10.1 03-2F7204 STP- -() --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-25.8/25.8 03-2F6504 STP- -() --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-GLE-32-/1.3 03-4M5604		IN GLENN COUNTY IN AND NEAR ORLAND FROM 0.1 MILE WEST OF ROUTE 32/5 SEPARATION TO 0.3 MILE EAST OF PAPST AVENUE AND FROM 0.1 MILE REPLACE AC SURFACING	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	INCSTEINER, BRIAN 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)218-3679	\$583,007 \$399,474 \$0	04/03/13 04/22/13 08/13/13	40% 71%
HM1							
03-GLE-162-67.2/84.6 03-4M5504		IN GLENN COUNTY NEAR WILLOWS FROM CENTRAL IRRIGATION CANAL BRIDGE TO TO NORTH JUNCTION ROUTE 162/45 AND FROM SOUTH JUNCTION ROUTE APPLIED HOT CHIP SEAL	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-4093	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$1,597,444 \$1,500,613 \$675,411	05/02/13 05/31/13 08/30/13	60% 93% SUSPENDED
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-20-3.9/17.5 03-2F35U4 ACNH-P020-(167) --()		IN AND NEAR GRASS VALLEY AND NEVADA CITY FROM 0.3 MILE EAST OF INDIAN SPRING ROAD TO JCT RT 49 PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	CULLEY, STEVEN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)952-7196	\$8,082,838 \$6,309,419 \$1,747,435	12/21/12 01/23/13 10/18/13	12% 78%
HA22	WPCP						
03-NEV-20-12.8/15.9 03-3E0604 BHNH-SP02-(016)2 --()		IN GRASS VALLEY AND IN NEVADA CITY AT ROUTE 20/174 SEPARATION AND AT GOLD FLAT ROAD OVERCROSSING POLYESTER CONCRETE AND HMA OVERLAY	DEBRUIN CONSTRUCTION INC P O BOX 1355 STOCKTON CA 95231 (209)462-5100	CATANIA, DAVID 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-1752	\$1,031,882 \$0 \$0	08/24/11 10/03/11	0% 0% SUSPENDED
HA21	WPCP						
03-NEV-20-12.8/15.9 03-3E06A4		174/20 AND GOLD FLAT POLYESTER OVERLAY PLACE POLYESTER CONCRETE, COLD PLANE	WESTERN STRUCTURES 6005 TYLER STREET, RIVERSIDE CA 92503	JEFF D JOHNSON 138 NEW MOHAWK, SUITE A NEVADA CITY, CA 95959 (530)632-6714	\$1,055,321 \$817,619 \$91,404	04/26/13 04/26/13 09/27/13	66% 85%
	WPCP						
03-NEV-20-36.1/44.5 03-4M0704		IN NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS CULVERT REHABILITATION	QUIMU CONTRACTING INC P O BOX 1177 DIXON CA 95620 (707)693-0289	JOHNSON, JEFF D 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$394,427 \$95,039 \$95,039	04/05/13 05/16/13 09/30/13	36% 24%
HM2C							
03-NEV-49-9.7/11.2 03-2A6904 SARR-P049-(148)E P0-49 1-(8E) --()		IN NEVADA COUNTY NEAR GRASS VALLEY FROM 0.6 KM NORTH OF ALTA SIERRA DRIVE TO 0.9 KM SOUTH OF WELLSWOOD WAY WIDEN ROADWAY	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	CLARK, MARTIN 138 NEW MOHAWK ROAD, STE. B NEVADA CITY CA 95959 (530)218-4832	\$9,807,269 \$9,478,643 \$427,250	05/08/10 06/22/10 08/23/13	51% 96%
HE13	SWPPP						
03-NEV-49-11.6/11.6 03-3F7304		IN NEVADA COUNTY, ON ROUTE 49, AT POST MILE 11.64 DIR'S EMERGENCY F.A REPAIR EMBANKMENT AND LINE EXISTING 48-INC	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099 (530)244-8464	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (916)825-7697	\$1,325,000 \$558,503 \$0	12/05/12 01/16/13 04/20/13	93% 68%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-49-31.3/32.6 03-1F6204		NEAR NORTH SAN JUAN FROM 1.3 MILES SOUTH OF MIDDLE YUBA RIVER BRIDGE 17- 09 TO MIDDLE YUBA RIVER BRIDGE 17-09 RECONSTRUCT EMBANKMENT AND OVERLAY	HANSEN BROS ENTERPRISES P O BOX 1599 GRASS VALLEY CA 95945 (530)273-3381	CLARK, MARTIN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-4832	\$577,987 \$389,785 \$166,074	04/15/13 05/16/13 09/27/13	61% 67%
HA42							
03-NEV-80-2.0/61.6 03-3M6804		IN PLACER AND NEVADA COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS	BAY LINE CUTTING & CORING INC 1635 4TH STREET BERKELEY, CA 94710 (510)527-1000	MONTPLAISIR, JARET 11323 SANDERS DRIVE RANCHO CORDOVA CA 95742 (530)587-9894	\$3,796,379 \$3,633,391 \$0	03/07/11 03/28/11 07/29/13 08/06/13	100% 100% COMPLETED
HM3	WPCP						
03-NEV-80-5.0/0 03-4M5004		IN NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER DECKS	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	VANDELL, SAM 2520 WARREN DR., SUITE A ROCKLIN, CA 95677 (916)869-1867	\$1,027,993 \$0 \$0	06/12/13 06/27/13	0% 0%
HM3H							
03-NEV-80-12.3/13.3 03-3F0304 HSNH-0804-(198) --()		IN NEVADA COUNTY NEAR TRUCKEE FROM 0.4 MILE WEST OF DONNER PASS ROAD OC TO 0.1 MILE EAST OF DONNER PASS OC INSTALL CONCRETE MEDIAN BARRIER	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	INCCROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$1,275,109 \$151,955 \$151,955	04/29/13 05/24/13 09/11/13	48% 12%
HB1							
03-PLA-65-15.0/23.8 03-333824 HPLU-6203-(031)L 620-3 03-() --()		IN PLACER COUNTY NEAR LINCOLN FROM 2.6 MILES NORTH OF TWELVE BRIDGES OVERCROSSING TO 5.1 MILES SOUTH OF BEAR RIVER BRIDGE CONSTRUCT SOUTHBOUND LANES	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	LPFREDRICKSON, SCOTT 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)416-3011	\$18,706,255 \$12,123,340 \$806,963	05/21/12 06/19/12 06/17/14	53% 64%
HB4C	SWPPP						
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-34.9/0 03-2F2604 ACIM-0804-(197)E --()		IN PLACER COUNTY NEAR COLFAX AT 0.1 MILE WEST OF LONG RAVINE UNDERCROSSING REPAIR CUT SLOPE	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	ZINK, PHIL 33 DEPOT STREET COLFAX, CA 95713 (530)682-7747	\$934,996 \$820,670 \$0	11/02/12 12/03/12 07/23/13 07/30/13	100% 100% COMPLETED
HA42	WPCP						
03-PLA-80-56.1/66.3 03-2C8604 ACIM-000C-(309)N --()		IN PLACER AND NEVADA COUNTIES FROM CARPENTER FLAT UNDERCROSSING TO HAMPSHIRE ROCKS UNDERCROSSING RECONSTRUCT ROADWAY	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROCKLIN, CA 95765 (916)645-4800	ZINK, PHIL 33 DEPOT STREET, P O BOX 1807 COLFAX CA 95713 (530)346-7996	\$93,607,396 \$87,815,186 \$779,553	02/22/10 03/16/10 09/17/13	95% 92%
HA22	SWPPP						
03-PLA-89-8.6/12.4 03-3F4204		IN PLACER COUNTY AT AND NEAR TAHOE CITY FROM JUNCTION RTE 89/28 TO 1.4 MILES SOUTH OF ALPINE MEADOWS ROAD DRAINAGE IMPROVEMENTS	CIMARRON INC 929 O'BYRNES FERRY ROAD COPPEROPOLIS CA 95228 (209)522-1655	DANIELS, AARON 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5504	\$786,780 \$292,863 \$231,175	05/21/13 06/10/13 10/08/13	46% 37%
HA42							
03-PLA-89-13.7/19 03-1C1124 STP0-000C-(342)E --()		IN EL DORADO, NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS ON ROUTES 50, 80,89, AND 267 (OUTSIDE TAHOE BASIN) INSTALL ITS AND TOS MICROWAVE	AEGIS ITS INC 3360 E. LA PALMA AVENUE ANAHEIM, CA 92806 (714)630-3700	MATYE, BENJAMIN 10960 WEST RIVER ST,SUITE 101A TRUCKEE, CA 96161 (530)682-3562	\$1,121,546 \$929,335 \$0	07/26/11 08/16/11 05/03/13	92% 85% SUSPENDED
HB4N	WPCP						
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570 (775)852-7283	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,788,553 \$301,406 \$68,475	04/10/12 04/27/12 02/23/15	5% 1% SUSPENDED
HA23	SWPPP						
03-PLA-174-/2.8 03-4M5704		IN PLACER COUNTY IN AND NEAR COLFAX 174/80 SEPARATION TO BEAR RIVER BRIDGE REPLACE AC AND HMA OVERLAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	BOKOVA, MARY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2727	\$694,663 \$483,626 \$483,626	05/09/13 06/04/13 09/16/13	49% 70%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-1.5/0 03-4M3704		IN PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS REPLACE DAMAGED LIGHTING POLES	STUDEBAKER BROWN ELECTRIC INC 2008 OPPORTUNITY DR SUITE 140 ROSEVILLE CA 95678 (530)333-3423	KAMAL, BALBIR 3855 N FREEWAY BLVD. SUITE 120 SACRAMENTO, CA 95834 (916)799-0878	\$234,740 \$0 \$0	06/05/13 07/15/13	0% 0%
HM4							
03-SAC-5-22.0/0 03-4M7704		IN PLACER, SACRAMENTO, SUTTER, AND YUBA COUNTIES AT VARIOUS LOCATIONS REPLACE CRASH CUSHION ATTENUATORS	INDEPENDENT STRUCTURES INC P O BOX 491655 REDDING CA 96049 (530)223-5238	YEUNG, KIN 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)416-7827	\$446,034 \$452,452 \$256,142	04/29/13 05/31/13 08/23/13	100% 98% OVER RUN
03-SAC-5-/17.2 03-0F5904 NH-0056-(331)E --()		IN SACRAMENTO COUNTY IN AND NEAR ELK GROVE FROM THE SAN JOAQUIN COUNTY LINE TO FLORIN ROAD OVERCROSSING PAVEMENT REHABILITATION WITH PCC SLAB	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	OKPALA, MESHACK 2366 MARITIME ROAD ELK GROVE CA 95758 (916)416-7547	\$61,750,447 \$59,264,613 \$0	03/24/11 04/08/11 08/02/13 08/06/13	100% 100% COMPLETED
HA22	SWPPP						
03-SAC-12-.3/6.1 03-3C9004 ACNH-P012-(110) --()		IN SACRAMENTO COUNTY NEAR RIO VISTA AT VARIOUS LOCATIONS FROM EAST OF THE SACRAMENTO RIVER BRIDGE TO THE MOKELUMNE RIVER BRIDGE REHABILITATE PAVEMENT OVERLAY	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	SCOTT, JEFF 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)847-4916	\$3,639,751 \$3,163,378 \$2,548,778	10/31/12 12/03/12 12/20/13	45% 81%
HA22	WPCP						
03-SAC-16-2.6/23.9 03-4M2804 STP-P016-(036)E --()		IN SACRAMENTO COUNTY IN AND NEAR SACRAMENTO FROM 0.3 MILE EAST OF FOLSOM BLVD TO THE AMADOR COUNTY LINE PAVEMENT REHABILITATION	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$4,361,143 \$80,703 \$80,703	06/05/13 06/27/13 12/06/13	30% 2%
HM1							
03-SAC-50-.6/17 03-1C12U4 NH-P050-(116)E --()		IN AND NEAR SACRAMENTO COUNTY AT VARIOUS LOCATIONS FROM STOCKTON BOULEVARD UNDERCROSSING TO NATOMA OVERHEAD WIDEN RAMPS WITH HMA OVER AB	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	LEE, SUSHMA 3855 NORTH FWY BLVD, SUITE 120 SACRAMENTO, CA 95834 (916)718-8055	\$3,758,511 \$3,471,789 \$306,661	07/22/11 08/12/11 12/03/13	76% 91%
HB4N	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-5.0/16.7 03-3F3204 HSST-000C-(358) --()		IN SACRAMENTO AND EL DORADO COUNTIES AT VARIOUS LOCATIONS OPEN-GRADED ASPHALT	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	LEE, SUSHMA 3855 N FREEWAY BLVD., STE. 120 SACRAMENTO, CA 95834 (916)718-8055	\$798,231 \$60,946 \$60,946	06/03/13 06/27/13 10/09/13	24% 8%
HB1							
03-SAC-51-6.0/8.3 03-1A1404		IN SACRAMENTO COUNTY IN SACRAMENTO FROM HOWE AVENUE TO 0.5 KM EAST OF WATT AVENUE PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	SAGER, JANET 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,365,464 \$1,312,985 \$5,000	10/15/09 11/02/09 03/18/15	0% 0% PLANT EST SATIS
HA25	SWPPP						
03-SAC-80-8.1/11.1 03-0F6804 BHIM-0803-(242) --()		IN AND NEAR SACRAMENTO AT VARIOUS LOCATIONS FROM NORTH AVENUE OVERCROSSING TO ROUTE 80/244 SEPARATION REHABILITATE THREE BRIDGE DECKS	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	GUTIERREZ, BOJANA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)801-3455	\$837,721 \$174,998 \$174,998	04/10/13 05/06/13 09/24/13	68% 21% SUSPENDED
HA21							
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- ()		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES / MYERS JV 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95742-6811 (916)635-9370	TANVIR, RIZWAN 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)945-8921	\$92,937,000 \$45,822,117 \$2,268,257	07/29/11 08/24/11 08/19/15	26% 49%
HB5	SWPPP						
03-SAC-80-/18 03-4M5204		IN AND NEAR SACRAMENTO ON ROUTES 80, 99, AND 160 AT VARIOUS LOCATIONS REHABILITATE 13 BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD.SUITE 120 SACRAMENTO, CA 95834 (916)768-3597	\$2,228,324 \$948,898 \$543,344	05/10/13 06/04/13 05/22/14	17% 42%
HM3H							
03-SAC-160-5.9/L7 03-3M7204		IN SACRAMENTO COUNTY NEAR RIO VISTA AT THREE MILE SLOUGH BRIDE PREP AND PAINT 2 BRIDGES	CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$2,468,388 \$0 \$0	05/10/13 06/04/13	0% 0%
HM3							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SIE-89-4.5/5.5 03-4E5004 STPE-P089-(106)E --()		IN SIERRA COUNTY ABOUT 12 MI OF TRUCKEE FR 1.6 MI NORTH LITTLE TRUCKEE RIVER BRIDGE TO 1.0 MILE SOUTH OF COTTONWOOD ROAD CONSTRUCT WILDLIFE CROSSING	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$404,908 \$0 \$0	06/18/13 07/22/13	0% 0%
HB4C							
03-SUT-99-11.0/14.3 03-1A4324 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	NEHEMIAH CONSTRUCTION INC 12150 TRIBUTARY PT DR. STE120 GOLD RIVER, CA 95670 (916)608-1500	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$35,257,348 \$18,108,727 \$0	07/14/10 07/28/10 02/05/14	37% 52%
HE13	SWPPP						
03-SUT-99-11.0/14.3 03-1A43A4 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	DE SILVA GATES MCM A JNT VNTR OF DE SILVA GATES PO BOX 620 NORTH HIGHLANDS, CA 956600620 (916)334-1221	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$28,331,836 \$13,196,103 \$2,221,998	09/04/12 09/04/12 03/24/15	45% 48%
HE13	SWPPP						
03-SUT-99-19.5/20.5 03-1A4644		IN SUTTER COUNTY IN TUDOR AT ROUTE 99/113 SEPARATION CONSTRUCT 99/113 INTERCHANGE	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$12,876,959 \$8,106,589 \$644,984	10/16/12 12/20/12 03/10/14	39% 63% SUSPENDED
HB4C	SWPPP						
03-SUT-99-30.6/32.7 03-1F5004 STP-P099-(536)E --()		IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM ROUTE 20 TO 1.4 KM NORTH OF QUEENS AVENUE OVERCROSSING PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760	SAGER, JANET 3855 N FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,829,997 \$1,749,131 \$2,927	12/10/10 02/07/11 12/11/14	0% 0%
HA25	WPCP						PLANT EST SATIS
03-SUT-99-/1.6 03-406604 HP21-L620-(304)8 --()		IN SACRAMENTO AND SUTTER COUNTIES FROM 0.6 MILES SOUTH OF SUTTER COUNTY LINE TO 0.7 MILES NORTH OF RIEGO ROAD MITIGATED NEGATIVE D CONSTRUCT INTERCHANGE WITH HMA	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	TRI, PRESTON 3951 PERFORMANCE DR., SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$18,683,654 \$5,222,409 \$0	10/01/12 11/06/12 07/23/14	14% 28%
HE11	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-51-5.5/8.1 03-3F4704		IN EL DORADO, NEVADA AND SACRAMENTO COUNTIES, ON VARIOUS AND VARIOUS POST MILES DIR'S EMERGENCY L.B. REPLACE ELECTRICAL SYSTEMS	STUDEBAKER BROWN ELECTRIC, INCCHOHAN, MOHAN 2008 OPPORTUNITY DR., #140 ROSEVILLE, CA 95678 (530)333-3423	3855 N. FRRRWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)801-6092	\$331,803 \$346,798 \$0	08/15/12 09/19/12 02/08/13	100% 100%
20.20 201130							
03-YOL-50-2.5/3.1 03-3F9704 N- () --()		IN YOLO COUNTY, ON ROUTE 50, ON THE SACRAMENTO RIVER VIADUCT, AT POST MILE 2.561/3.156 DIR'S EMERGENCY F.A. INSTALL SHORING	GOLDEN STATE BRIDGE, INC. 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510	ELGHASSEIN, DEYA DEAN 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)768-3597	\$285,000 \$0 \$0	06/11/13 06/26/13 07/20/13	0% 0%
20.20 201130							
03-YOL-80-.1/22.1 03-4M4904		IN SUTTER AND YOLO COUNTIES ON ROUTES 113/45/80 AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER DECKS	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE CA 92503 (951)352-4300	RANDHAWA, AMARJIT 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)825-7628	\$1,715,818 \$210,499 \$210,499	06/18/13 07/08/13 01/30/14	16% 13%
HM3H							
03-YOL-80-2.5/2.9 03-2F7004		IN YOLO COUNTY IN DAVIS FROM 0.2 MILES WEST TO 0.2 MILES EAST OF BLVD OC _____ RECONSTRUCT EMBANKMENT, ELECTRICAL	VINTAGE PAVING CO INC MACE P O BOX 461 WINTERS CA 95694 (530)795-0132	GHASSEMI, MOHSSEN 3951 PERFORMANCE DRIVE, STE C SACRAMENTO, CA 95838 (916)869-6087	\$1,219,405 \$910,737 \$20,320	10/16/12 11/06/12 09/05/13	86% 75%
HA23	WPCP						
03-YUB-70-14.2/15.1 03-0A5804 NHX1-1501-(0E) --()		IN MARYSVILLE ON ROUTE 20 FROM F STREET TO BUCHANAN STREET AND ON ROUTE 70 FROM SIXTH STREET TO 0.2 MILES SOUTH OF BINNEY JUNCTION COLD PLANE AC, EXCAVATE ROADWAY AND	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890 (530)406-4200	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3842	\$27,087,243 \$10,228,862 \$1,520,134	01/13/12 01/31/12 10/05/15	31% 38%
HA22	SWPPP						

Totals: Authorized Final Amt: \$611,544,243 Completed to Date: \$371,665,759 Work This Month: \$28,521,958

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-9.0/9 04-1SS604		IN ALAMEDA COUNTY, IN OAKLAND, AT 0.1 MILESOUTH OF BROADWAY TERRACE, CONSTRUCT MICROPILE WALL AND SLOPE STRESSING SYSTEM. DIR'S OR CONST MICROPILE WALL & SLOPE STRESSING SYS	DRILL TECH DRILLING & SHORING 2200 WYMORE WAY ANTIOCH, CA 94509 (925)978-2060	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94704-4594 (510)867-6035	\$6,585,000 \$4,168,234 \$784,023	08/20/12 08/21/12 10/16/13	77% 63%
20.20.201 130							
04-ALA-24-5.1/6.2 04-294914 SARR-P024-(030)N P0-24 0-(0NH)P 6204- 083-() HE14 SWPPP		IN ALAMEDA AND CONTRA COSTA COUNTIES FROM EAST TEMESCAL SEPARATION TO 0.8 KM EAST OF GATEWAY BOULEVARD CONSTRUCT TUNNEL AND BUILDING	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD STE 200 LAFAYETTE, CA 94549 (925)602-9004	\$268,313,349 \$249,516,689 \$2,359,813	11/10/09 11/19/09 05/09/14	0% 0% PLANT EST SATIS
04-ALA-80-1.0/1.7 04-0120M4 HA4S3 SWPPP		IN ALAMEDA COUNTY, IN OAKLAND, FROM 1.6 KM WEST OF THE TOLL PLAZA TO 0.3 KM WEST OF THE TOLL PLAZA BRIDGES, ROADWAY AND ELECTRICAL	FLATIRON WEST, INC. 2100 GOODYEAR ROAD BENICIA, CA 94510 (707)310-1798	BALDERRAMOS, JEANNIE 345 BURMA ROAD OAKLAND, CA 94607 (510)385-6915	\$37,882,653 \$24,288,174 \$1,721,593	03/29/12 05/01/12 08/08/15	54% 64%
04-ALA-80-1.7/2.2 04-014074 HA12 WPCP		SFOBB TOLL PLAZA MEDIAN LANDSCAPE PLANTING. PLANTING AND IRRIGATION SYSTEM	EMPIRE LANDSCAPING, INC. PO BOX 35 DAVIS, CA 94617 (530)400-3943	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$727,319 \$374,189 \$235,291	12/19/12 02/13/13 09/06/16	60% 50%
04-ALA-80-1.7/2.5 04-292274 ER15-A200-(4E) --() HA23 WPCP		IN OAKLAND, FROM T0.3 MILE WEST TO 0.5 EAST OF THE SAN FRANCISCO-OAKLAND PAY BRIDGE TOLL PLAZA CONSTRUCT BIKEWAY	BAY CITIES PAVING AND GRADING, INC. 5029 FORNI DRIVE CONCORD, CA 94520 (925)687-6666	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7117	\$1,995,229 \$1,510,146 \$186	11/14/11 12/02/11 09/11/13	25% 73%
04-ALA-80-1.9/8 04-3A7774 SWPPP		TOS ACTIVE TRAFFIC MANAGEMENT IN ALAMEDA AND CONTRA COSTA COUNTY ON I-80 FROM THE SFOBB TOLL PLAZA TO THE CARQUINEZ BRIDGE INSTALL OVERHEAD SIGN AND TOS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614 (949)252-0441	RAHMANI, MOHAMMAD 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7139	\$13,490,449 \$456,960 \$456,960	10/12/12 11/06/12 11/14/14	33% 3%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.9/8 04-3A7764		IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS FROM POWELL STREET UNDERCROSSING TO 0.1 MILE WEST OF THE CARQUINEZ BRIDG	TABER CONSTRUCTION 2278 PIKE COURT CONCORD, CA 94520 (925)682-6133	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311	\$5,916,964 \$2,062,200 \$455,558	09/10/12 10/25/12 07/16/14	40% 35%
	SWPPP	WIDEN RAMPS AND INSTALL RAMP					
04-ALA-80-2.5/0 04-014084		IN ALAMEDA COUNTY AT THE SAN FRANCISCO-OAKLAND BAY BRIDGE MAINTENANCE YARD	F & H CONSTRUCTION P O BOX 2329 LODI CA 95241 (209)931-3738	ANIGOL, MAHANTESH 345 BURMA ROAD OAKLAND, CA 94607 (510)224-6529	\$33,664,000 \$2,836,774 \$1,281,091	03/13/13 04/11/13 10/27/14	15% 8%
		CONSTRUCT SFOBB MAINTENANCE COMPLEX					
HA12							
04-ALA-80-2.5/8 04-1G3104 ACIM-0801-(112)E --()		IN OAKLAND, EMERYVILLE, BERKELEY AND ALBANY FROM PORT OF OAKLAND OVERCROSSING TO THE ALAMEDA CONTRA COSTA COUNTY LINE	O.C. JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	AHMADZADEH, ALI 355 BURMA ROAD OAKLAND, CA 94607 (510)622-1930	\$13,441,551 \$13,216,949 \$60,750	02/17/11 03/15/11 08/30/13	98% 99%
	WPCP	REHABILITATE PAVEMENT					
HA22							
04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --()		IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551 (925)449-5764	COOPER, CHEE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7111	\$4,930,862 \$4,143,019 \$486,232	05/31/12 06/27/12 09/03/13	100% 79%
	SWPPP	CONSTRUCT BIKEWAY					
HA42							
04-ALA-84-20.7/23.1 04-172414		IN ALAMEDA COUNTY NEAR PLEASANTON FROM 3.0 TO 5.1 MILES EAST OF ROUTE 680	DECKER LANDSCAPING, INC 3650 CINCINNATI AVENUE ROCKLIN CA 95765 (916)652-1780	KHANUM, TASLIMA 3049 INDEPENDENCE DRIVE STE #1 LIVERMORE, CA 94551 (925)606-4447	\$142,031 \$138,403 \$0	02/02/11 02/24/11 09/13/13	0% 0%
	WPCP	INSTALL EROSION CONTROL					PLANT EST SATIS
HB1							
04-ALA-84-25.5/27.1 04-297614		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE FROM .4 MILE NORTH OF CON CANNON BLVD. TO JACK LONDON BLVD.	BAY CITIES PAVING AND GRADING, INC P.O. BOX 6227 CONCORD, CA 94524 (925)687-6666	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	\$22,979,665 \$15,349,246 \$1,137,019	03/21/12 04/13/12 02/18/14	69% 67%
	SWPPP	WIDEN EXISTING HWY AND BRIDGE					
HB4C							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-92-4.1/6 04-153004 ACNH-X001-(567)E --()		ON ROUTES 92 AND 880 AT VARIOUS LOCATIONS IN ALAMEDA COUNTY BETWEEN ROUTE 84 AND THE DISTRIBUTION STRUCTURE IN OAKLAND. INSTALL RAMP METERING, WIDEN RAMPS	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	LIVINGSTON, VICTOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)385-6909	\$4,922,160 \$1,652,979 \$130,108	10/15/12 11/06/12 03/05/14	35% 34%
HB4N	SWPPP						
04-ALA-92-6.3/6.8 04-2G3614		IN ALAMEDA CTY IN HAYWARD ON RTE 92 FROM .2 M WEST OF RTE 92/880 SEPARATION TO SATE CLARA ST. & ON RTE 880 FROM .1 M SOUTH OF TEN REPLACEMENT PLANTING AND IRRIGATION	BORTOLUSSI AND WATKIN 77 LARKSPUR STREET SAN RAFAEL, CA 94904-4886 (415)453-4675	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875	\$1,211,986 \$123,608 \$118,348	05/20/13 06/13/13 03/21/17	21% 11%
HB32							
04-ALA-238-14.5/16.5 04-2490A4 IM-X001-(551)E --()		IN ALAMEDA COUNTY IN HAYWARD, SAN LEANDRO AND ASHLAND ON ROUTE 880 AND ON ROUTE 238 HIGHWAY PLANTING AND IRRIGATION	JJ NGUYEN INC 3172 SALEM DRIVE SAN JOSE, CA 95127 (408)259-7982	HOLLIS, JOHN 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,473,443 \$1,250,997 \$3,375	12/21/10 02/15/11 04/21/15	0% 0% PLANT EST SATIS
HA25	SWPPP						
04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS	DESILVA-GATES CONSTRUCTION 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550 (925)294-5669	MOGHADAM, SIAVOSH 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551 (925)606-2029	\$38,423,363 \$9,772,323 \$885,713	06/18/12 07/16/12 06/01/15	27% 25%
HB4N	SWPPP						
04-ALA-580-7.8/19.1 04-2908V4		IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE ROAD OVERHEAD TO 0.3 MILE WEST OF HACIENDA WIDEN FREEWAY, BRIDGES AND HMA	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	\$27,869,555 \$6,732,847 \$1,747,384	11/16/12 12/20/12 08/11/14	28% 24%
HB5	SWPPP						
04-ALA-580-8.3/0 04-172434		IN ALAMEDA COUNTY NEAR LIVERMORE EAST ENVIRONMENTAL LANDSCAPE OF CROSS ROAD 2.2 MILES SOUTHEAST OF SOLUTIONS ROUTE 580/GREENVILLE ROAD UNDERCROSSING ENVIRONMENTAL MITIGATION	8380 ROVANA CIRCLE SACRAMENTO, CA 95828 (916)388-0308	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$658,291 \$388,803 \$3,996	09/29/11 11/17/11 11/25/15	0% 0% PLANT EST SATIS
	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-8.4/14.6 04-2908C4 ACIM-5801-(105)5 --()		IN ALAMEDA COUNTY IN LIVERMORE FROM 0.1 MILE WEST OF GREENVILLE ROAD UC TO 0.5 MILE WEST OF 84/580 SEPARATION ROADWAY WIDENING AND REHABILITATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)303-2393	DIKE, EDDIE 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551-9490 (925)606-2044	\$53,461,246 \$9,353,580 \$2,663,548	11/20/12 12/20/12 05/21/15	17% 17%
HB5	SWPPP						
04-ALA-580-9.5/31 04-151134 ACIM-X001-(568)E --()		IN ALAMEDA COUNTY, AT VARIOUS LOCATIONS ON ROUTES 238 & 580. INSTALL RAMP METERING AND TOS	GOODFELLOW TOP GRADE CONSTRUCTION, LLC JOB #32-067 JEFF RAMIREZ, PROJECT MANAGER 50 CONTRACTORS STREET LIVERMORE, CA 94551 (925)449-5764	KAMKAR, REZA 477 NORTH CANYON PKWY, SUITE A LIVERMORE, CA 94551 (925)606-2035	\$5,448,903 \$1,851,985 \$263,402	10/24/12 12/14/12 09/09/14	25% 34%
HB4N	SWPPP						
04-ALA-580-10.7/10.7 04-4S3704		IN ALAMEDA COUNTY IN LIVERMORE ABOUT 0.4 MILE WEST OF ROUTE 580 AND FIRST STREET OVERCROSSING CONSTRUCT TANGENT PILE WALL	ANVIL BUILDERS, INC. 1475 DONNER AVENUE, 2ND FLOOR SAN FRANCISCO, CA 94124 (415)285-5000	DIKE, EDDIE 477 NORTH CANYONS PRKWY, STE A LIVERMORE, CA 94551-9440 (925)250-5611	\$528,375 \$465,938 \$0	11/05/12 12/03/12 08/26/13	72% 88%
HA23	WPCP						
04-ALA-580-14.6/21.6 04-2908E4 ACIM-5801-(054)E --()		IN ALAMEDA COUNTY IN LIVERMORE, PLEASANTON, AND DUBLIN FROM 0.3 MILE EAST OF AIRWAY BOULEVARD OVERCROSSING TO 0.2 MILE WEST OF S ROADWAY WIDENING AND REHABILITATION	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BOULEVARD DUBLIN, CA 94568 (925)829-9220	GREWAL, SATINDER 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551 (925)606-2045	\$39,111,813 \$11,461,829 \$4,460,648	10/29/12 12/13/12 09/17/14	26% 29%
HB5	SWPPP						
04-ALA-580-30.6/30.6 04-2E7404		IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE WITH METHACRYLATE	BAY LINE CUTTING CORING, INC 1635 4TH STREET BERKELEY, CA 94710 (510)527-1000	HRISHIKESH KATTI (RISHI) 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551 (510)714-7086	\$758,110 \$624,005 \$294,197	03/19/13 04/11/13 08/23/13	98% 79%
HM3							
04-ALA-580-46.0/46 04-1A6734		IN ALAMEDA COUNTY, CITY OF OAKLAND AT THE DISTRIBUTION STRUCTURE AT EASTBOUND 80/580REPAIR DECK AND REPLACE BRIDGE JOINTS PER DIRE REHABILITATE BRIDGE DECK	FLATIRON WEST, INC. 2100 GOODYEAR ROAD BENICIA, CA 94510 (707)742-6000	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$7,485,000 \$1,592,655 \$1,592,655	04/26/13 04/26/13 10/22/13	56% 21%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-680-1.0/9.9 04-4H4104		IN ALAMEDA COUNTY, ON ROUTES 580, 680, 880, AT VARIOUS LOCATIONS. REPAIR DAMAGED ELECT SYS DUE TO WIRE THEFTAND VANDALISM. DIR'S E REPAIR DAMAGED ELECT SYSTEMS (VARIOUS LOC)	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC COURT SAN JOSE, CA 95132 (408)886-0335	BORRAYO, SALVADOR C. 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$1,485,000 \$1,216,241 \$394,322	11/26/12 11/26/12 08/30/13	100% 82% OVER RUN
20.20.201 130							
04-ALA-680-4.8/5.2 04-253764		IN ALAMEDA COUNTY IN FREMONT FROM 0.5 MILE NORTH OF AUTO MALL PARKWAY OVERCROSSING TO 0.3 MILE SOUTH OF WASHINGTON BOULEVARD OVERC HIGHWAY PLANTING AND IRRIGATION	0.5 BAYCITIES PAVING & GRADING, INC P.O.BOX 6227 CONCORD, CA 94524	SIYAVOSH, MOGHADAM 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4923	\$1,515,244 \$1,494,532 \$2,077	07/07/10 07/22/10 01/02/15	0% 0% PLANT EST SATIS
HE14 SWPPP							
04-ALA-680-20.8/21.5 04-4G5004		FROM AMADOR VALLEY BOULEVARD TO BENICIA - MATINEZ BRIDGE, REPAIR DAMAGED ELECTRICAL SYSTEMS DUE TO WIRE THEFT AND VANDALISM DIR'S REPAIR DAMAGED ELECTRICAL SYSTEMS	AMLAND CORPORATION 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132 (408)786-6816	BORRAYO, SALVADOR C. 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$1,485,000 \$1,443,155 \$338,037	05/17/12 05/17/12 08/30/13	100% 97% OVER RUN
20.80.040 110							
04-ALA-880-.1/10 04-4H0404		IN ALAMEDA AND SANTA CLARA COUNTIES, ON VARIOUS ROUTES AT VARIOUS LOCATIONS, REPAIR DAMAGED ELECT SYS DUE TO WIRE THEFT& VANDALISM REPAIR DAMAGED ELECTRICAL SYSTEMS	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC COURT SAN JOSE, CA 95132 (408)886-0335	BORRAYO, SALVADOR C. 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$335,000 \$341,626 \$26,194	08/21/12 08/21/12 08/30/13	100% 98% OVER RUN
20.20.201 130							
04-ALA-880-1.0/9.9 04-4H6504		IN ALAMEDA COUNTY, ON ROUTES 24,80,84,92, 580,880, AT VARIOUS POSTMILES. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THE REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	MIKE BROWN ELECTRIC 561-A MERCANTILE DRIVE COTATI, CA 94931 (707)792-8100	TRUONG, HENRY 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7844	\$3,885,000 \$1,332,554 \$58,283	01/22/13 01/22/13 12/31/13	72% 34%
20.20.201 130							
04-ALA-880-18.3/22.8 04-3E5904 ACIM-880 -(068)E --()		IN ALAMEDA COUNTY AT SAN LORENZO AND IN SAN LEANDRO FROM A STREET UNDERCROSSING TO MARINA BOULEVARD OVERCROSSING HOT MIX ASPHALT OPEN GRADED SURFACE	GALLAGHER & BURK INC 11555 DUBLIN BLVD DUBLIN, CA 94568 (925)361-1396	BRAR, PARAMDEEP 25100 SANTA CLARA STREET HAYWARD, CA 94544 (925)260-6460	\$2,743,096 \$2,360,915 \$420,288	04/29/13 06/05/13 11/01/13	43% 86%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-18.3/20.7 04-3E6304 ACIM-8801-(067)E --()		IN ALAMEDA COUNTY AT SAN LORENZO AND IN SAN LEANDRO FROM A STREET UNDERCROSSING TO 0.10 MILE SOUTH OF WASHINGTON AVENUE OVERCROSSI HOT MIX ASPHALT (OPEN GRADED)	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	SINGH, JASMANINDER 25100 SANTA CLARA ST. HAYWARD, CA 94544 (510)867-6079	\$1,560,018 \$596,887 \$596,887	04/26/13 05/24/13 10/04/13	54% 38%
HM1							
04-ALA-880-22.6/24 04-3A9214		IN ALAMEDA COUNTY IN SAN LEANDRO FROM 0.4 MILE SOUTH OF MARINA BLVD. OVERCROSSING TO 0.3 MILE NORTH OF ROUTE 112/880 SEPARATION WIDEN FREEWAY, REPLACE OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550 (925)606-2400	SINGH, BAHADUR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7831	\$39,974,188 \$11,349,446 \$1,662,417	09/14/12 10/17/12 05/29/15	24% 28%
HB4N SWPPP							
04-ALA-880-24.0/25.5 04-3A9224		IN ALAMEDA COUNTY FROM 0.2 MILE NORTH OF ROUTE 112/880 SEPARATION TO HEGENBERGER ROAD OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550 (925)606-2400	MEHARENA, EPHREM 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)719-7179	\$20,827,667 \$5,276,793 \$1,064,769	11/08/12 12/03/12 08/04/15	23% 25%
HB4N SWPPP							
04-ALA-880-27.4/28 04-165424 ACIM-8801-(059)E BR88-01 0-(9EI)M 8801- 059-() HA4S2 SWPPP		IN ALAMEDA COUNTY IN OAKLAND FROM 0.9 KM SOUTH OF HIGH STREET TO 0.2 KM SOUTH OF FRUITVALE AVENUE REPLACE BRIDGES / CONSTRUCT ROADWAY	FLATIRON WEST, INC. NICK REKER 717 KEVIN COURT OAKLAND, CA 94621 (707)310-1798	CHEUNG, JOY 25100 SANTA CLARA STREET HAYWARD, CA 94544 (408)591-5122	\$62,473,937 \$61,622,487 \$186,821	08/20/09 09/15/09 02/25/16	100% 98% OVER RUN
04-ALA-880-28.2/29.9 04-1A6824 ACIM-8801-(064)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.5 MILE NORTH OF THE HIGH STREET SEPARATION OVERHEAD TO 0.5 MILE SOUTH OF THE FIFTH AVENUE O ROADWAY REHABILITATION	GALLAGHER & BURK, INC. 22991 CLAWITER ROAD HAYWARD, CA 94545 (510)921-3006	CHAHAL, HARPAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-4918	\$14,267,363 \$11,272,058 \$1,914,678	12/02/11 01/04/12 03/15/13	76% 78%
HA22 WPCP							
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-() HA21 SWPPP HB4N		IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND CA 94607	SENG, TA 3410 MANDELA PKWY OAKLAND CA 94608 (510)450-3993	\$97,565,075 \$72,027,978 \$911,176	03/25/09 04/20/09 05/22/14	100% 74%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-.1/100 04-3E6904		IN CONTRA COSTA AND SOLANO COUNTIES, ON VARIOUS ROUTES AND LOCATIONS, TO REPAIR DAMAGED ELECTRICAL SYSTEMS DUE TO WIRE THEFT & VAN REPAIR DAMAGED ELECTRICAL SYSTEMS	COLUMBIA ELECTRIC, INC. 1980 DAVIS STREET SAN LEANDRO, CA 94577 (510)430-9505	MOHAMMAD (MAZIAR) RAHMANI 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)867-6136	\$865,000 \$498,534 \$0	08/21/12 08/21/12 03/22/13	100% 58% OVER RUN
20.20.201 130							
04-CC-4-.2/31.5 04-0A7904 HSTP-G000-(353) --()		IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS UPGRADE BARRIERS (MBGR & CONCRETE)	DIRT AND AGGREGATE INTERCHANGEINC 20905 NE SANDY BOULEVARD FAIRVIEW, OR 97024 (503)661-5093	MIAN, ARSHAD 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9021	\$5,084,365 \$870,805 \$399,216	03/14/13 04/11/13 04/19/16	11% 17%
HA4	WPCP						
04-CC-4-16.8/20.3 04-3E2004		IN CONTRA COSTA COUNTY IN PITTSBURG FROM 0.3 MILE WEST OF WILLOW PASS ROAD UNDERCROSSING TO 0.2 MILE EAST OF BAILEY ROAD UNDERCROS PCCP REPLACEMENT	VANGUARD CONSTRUCTION, INC. 651 ENTERPRISE CT LIVERMORE, CA 94550 (925)245-1300	ARSHAD, MIAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9021	\$363,000 \$289,268 \$289,268	04/30/13 05/24/13 09/09/13	71% 79%
HM1							
04-CC-4-20.1/45.6 04-2E2304 ACBR-X013-(024)N - -()		IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS REPLACE APPROACH SLABS AND JOINT	PACIFIC STATES ENVIRONMENTAL CONTRACTORS, INC. 11555 DUBLIN BLVD DUBLIN, CA 94568 (925)803-4333	SEALEY, HERMAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9016	\$1,490,496 \$1,497,382 \$156,498	08/30/12 10/04/12 09/25/13	77% 92%
	WPCP						
04-CC-4-23.5/26.1 04-228594 HPLU-6204-(087)N 62-04 0-(7NN)C 6204- 088-() HB4C		IN CONTRA COSTA COUNTY IN PITTSBURG AND ANTIOCH FROM 0.9 KM WEST OF LOVERIDGE ROAD OVERCROSSING TO 0.3 KM WEST OF SOMERSVILLE ROAD WIDEN HIGHWAY AND BRIDGE	MIKE LOVELACE OC JONES AND SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	SCHNEIDER, JOLIE 2625 CROW COURT ANTIOCH CA 94509 (510)377-4171	\$71,465,863 \$65,695,662 \$2,148,649	04/15/10 05/06/10 04/24/14	79% 90%
	SWPPP						
04-CC-4-25.6/26.6 04-2285C4 NH-P004-(138)N LU62-04 0-(2L) 204-092-() HB4C		IN CONTRA COSTA COUNTY IN ANTIOCH AND R AND L BROSAMER INC PITTSBURG FROM 0.4 MILE WEST TO 0.6 MILE EAST OF SOMERSVILLE ROAD UNDERCROSSING HIGHWAY WIDENING AND RECONSTRUCT	1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	HATEFI, AMIR 2625 CROW COURT ANTIOCH, CA 94509 (925)756-0601	\$42,718,115 \$39,955,548 \$1,253,288	12/23/10 01/19/11 09/26/13	92% 92%
	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-26.6/27.5 04-2285E4		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.3 MILE WEST OF CONTRA LOMA BOULEVARD UNDERCROSSING TO 0.2 MILE EAST OF G STREET OVERCROSS WIDEN ROADWAY AND RECONSTRUCT	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95741 (916)635-9370	GONZALEZ, ALFONSO 2625 CROW COURT ANTIOCH, CA 94509 (925)756-0601	\$44,528,761 \$21,500,762 \$1,168,676	10/11/11 11/03/11 06/30/15	47% 48% SUSPENDED
HB4C	SWPPP						
04-CC-4-27.5/29 04-1G9404		IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO 0.1 MILE EAST OF HILLCREST AVENUE OVERCROSSING WIDEN ROADWAY AND RECONSTRUCT	DAN BAKER BAY CITIES/MYERS JV 1204 W 10TH STREET ANTIOCH, CA 94509 (916)919-1750	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	\$53,344,130 \$18,467,399 \$1,243,375	05/25/12 07/03/12 07/31/15	35% 35%
HB4C	SWPPP						
04-CC-24-1.4/0 04-4S2704		IN CONTRA COSTA COUNTY IN ORINDA AT GATEWAY BOULEVARD OVERCROSSING INSTALL DOWNDRAIN, GRADING AND	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870 (714)646-3697		\$391,390 \$0 \$0	11/19/12 12/14/12	0% 0%
HA23	WPCP						
04-CC-80-7.3/7.6 04-1G5504 HSNH-P004-(145)N - (-)		IN CC CO, IN CONCORD AND PINOLE, ON RTE 4 FR PORT CHICAGO HWY UC TO 0.1 MILE W. OF WILLOW PASS RD UC AND ON RTE 80 FR 0.3 MILE W. INSTALL MBGR AND HMA SURFACING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE OR 97070 (503)682-2258	SEALEY, HERMAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9016	\$848,012 \$466,417 \$179,071	11/16/12 02/13/13 10/08/13	55% 55%
HB1	WPCP						
04-CC-80-10.7/10.7 04-4G3904		IN CONTRA COSTA COUNTY IN HERCULES ON WILLOW AVE FR HAWTHORNE DRIVE TO 0.05 MI E OF THE ON-RAMP TO EB RTE 80 RESURFACE ROADWAY AND UPGRADE RAMPS	ON FONSECA/ MC ELROY GRINDING CO 336 E GISH ROAD SAN JOSE CA 95112 (408)573-9364	SEALEY, HERMAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9016	\$452,222 \$0 \$0	06/06/13 07/15/13 10/24/13	0% 0%
HA							
04-CC-580-5.5/6.1 04-1A3204 BHIM- 580-(052)2 --()		IN CONTRA COSTA COUNTY ON ROUTE 580 AT THE SCOFIELD AVENUE UC AND WESTERN DRIVE ON-RAMP UC (BRIDGES # 28-0140 L/R, 28-0141 R) BRIDGE DECK REPLACEMENT	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO, CA 95833 (916)649-4504	LPKHANUM, TASLIMA 3401 RAGATTA BLVD RICHMOND, CA 94804 (510)224-6667	\$16,717,851 \$8,198,573 \$2,037,173	02/22/13 03/14/13 12/12/13	56% 49%
HA21	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-580-6.1/6.3 04-003944		IN CONTRA COSTA COUNTY IN RICHMOND AT WEST BAY BUILDERS, INC. RICHMOND-SAN RAFAEL BRIDGE MAINTENANCE STATION REPLACE MAINTENANCE BUILDINGS	250 BEL MARIN KEYS BLVD BLDG NOVATO, CA 94949 (415)456-8972	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$4,262,676 \$1,303,941 \$127,146	12/05/12 02/13/13 08/24/15	19% 31%
HA14	WPCP						
04-CC-580-/5.5 04-3E4404 IM-580 -(057)E --()		IN CONTRA COSTA COUNTY ON ROUTE 580 FROM ALAMEDA COUNTY LINE TO 0.6 MILE EAST OF RICHMOND-SAN RAFAEL BRIDGE TOLL PLAZA RUBBERIZED HOT MIX ASPHALT OVERLAY	GALLAGHER & BURK INC 344 HIGH STREET OAKLAND CA 94601 (510)261-0466	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7193	\$6,766,766 \$0 \$0	06/05/13 07/22/13 03/14/14	0% 0%
HM							
04-CC-680-1.0/9.9 04-4H6704		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 242, 680, AT VARIOUS POSTMILES. REPAIRDAMAGED TRAFFIC OPERATIONS SYSTEMS (TOS) DUE TO REPAIR TRAFFIC OPERATIONS SYSTEMS (TOS)	STEINY & COMPANY, INC. 27 SHERIDAN STREET VALLEJO, CA 94590 (707)552-6900	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311	\$4,885,000 \$1,117,400 \$92,504	01/22/13 01/22/13 12/13/13	52% 23%
20.20.201 130							
04-CC-680-4.0/6.8 04-2285H4 ACIM-6801-(069)A T620-4 10-(PL) 04 1-07-()	SWPPP	IN CONTRA COSTA COUNTY IN SAN RAMON AND DANVILLE FROM 0.1 MILE NORTH OF CROW CANYON OVERCROSSING TO 0.1 MILE SOUTH OF SYCAMORE VAL WIDEN FREEWAY, RETAINING WALLS	BAY CITIES/ MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)919-1809	SHARMA, JYOTSNA 2727 SYSTRON DRIVE, STE #150 CONCORD, CA 94518 (510)385-5732	\$21,552,585 \$9,394,417 \$1,932,007	12/24/12 01/25/13 04/01/14	53% 43%
04-CC-680-12.7/17.5 04-3E4304 ACIM- 680-(070)E --()		IN CONTRA COSTA COUNTY IN WALNUT CREEK AND PLEASANT HILL FROM RUDGEAR INC ROAD UNDERCROSSING TO 0.2 MILE SOUTH OF MONUMENT BOULEVARD COLD PLANE ASPHALT PAVEMENT & HMA	BAY CITIES PAVING & GRADING RUDGEAR INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	SEALEY, HERMAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9016	\$2,612,299 \$348,706 \$348,706	05/06/13 06/05/13 11/20/13	40% 13%
04-CC-680-17.5/18.8 04-1E82A4	WPCP	IN CONTRA COSTA COUNTY IN PLEASANT HILL FROM 0.2 MILE SOUTH OF MONUMENT BOULEVARD UNDERCROSSING TO 0.1 MILE NORTH OF 242/680 SEPAR PCC SLAB REPLACE, GRIND, AND GROOVE	DIVERSIFIED CONCRETE CUTTING 59 CONEY ISLAND WAY SPARKS, NEVADA 89431 (775)331-1411	REZAEI, ASGHAR 2727 SYSTRON DRIVE STE 150 CONCORD, CA 94518 (925)602-9023	\$1,444,679 \$1,125 \$1,125	01/23/13 02/06/13 10/24/13	44% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-680-17.5/18.8 04-1E8204		IN CONTRA COSTA COUNTY IN PLEASANT HILL FROM 0.2 MILE SOUTH OF MONUMENT BOULEVARD UNDERCROSSING TO 0.1 MILE NORTH OF 242/680 SEPA PCC SLAB REPLACE, GRIND, AND GROOVE	PROFESSIONAL CONSTRUCTION SERVICES INC 4070 NELSON AVE SUITE A CONCORD CA 94520 (925)288-1566		\$1,183,720 \$0 \$0	06/19/12 07/20/12	0% 0%
HM1	WPCP						
04-CC-680-24.2/24.8 04-0060C4		IN CONTRA COSTA & SOLANO COUNTIES, IN MARTINEZ & BENICIA ON RTE680 FROM MOCCOCO OVERHEAD TO 0.3 MILES S OF BAYSHORE RD UNDERCROSSIN REPLACEMENT PLANTING	JJ NGUYEN, INC. 3172 SALEM DRIVE SAN JOSE, CA 95127 (408)259-7982	HOLLIS, JOHN 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$993,366 \$948,905 \$2,700	12/21/09 01/26/10 07/11/14	0% 0% PLANT EST SATIS
HE2	WPCP						
04-MRN-1-11.0/0 04-4S5304		IN MARIN COUNTY NEAR STINSON BEACH AT 1.2 MILES SOUTH OF PANORAMIC HIGHWAY 2285 MORELLO AVENUE INSTALL SLOPE PROTECTION AND	PLEASANT HILL, CA 94523 (925)602-4710	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$267,205 \$38,533 \$31,033	10/01/12 11/06/12 09/23/13	4% 14%
HA23	WPCP						
04-MRN-1-37.1/37.1 04-3S5704		NEAR MARSHALL, 1.5 MILES SOUTH OF MARSHALL PETALUMA ROAD. REPLACE CULVERT AND INSTALL ROCK	MAGGIORA & GHILOTTI, INC. 555 DUBOIS STREET SAN RAFAEL, CA 94901 (415)459-8640	RUSSELL, STEVE 756 WEST FRANCISCO BOULEVARD SAN RAFAEL, CA 94901 (510)774-6297	\$262,345 \$217,461 \$0	11/02/12 12/03/12 09/27/13	18% 83%
HA23	WPCP						
04-MRN-12-15.6/15.6 04-2E6904		IN SONAMO, NAPA AND MARIN COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE & REPLACE JOINT SEAL	O'DONNELL CONSTRUCTION, INC 559 W COVINA BLVD SAN DIMAS, CA 91773 (909)394-4510	NGUYEN, NGHIA T. 4030 OCCIDENTAL ROAD UNIT "A" SANTA ROSA, CA 95401 (707)566-3952	\$555,474 \$542,343 \$0	02/20/13 03/12/13 07/22/13 07/22/13	100% 100% COMPLETED
HM3							
04-MRN-101-20.5/20.9 04-2640G4		IN MARIN COUNTY IN NOVATO FROM NOVATO CREEK BRIDGE TO FRANKLIN AVENUE OVERHEAD WIDEN BRIDGE AND HMA ROADWAY	GBI 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	MONEMZADEH, FAROKH 756 W. FRANCISCO BOULEVARD SAN RAFAEL, CA 94901 (510)385-7079	\$2,790,665 \$1,318,596 \$316,872	11/08/12 12/20/12 10/07/13	57% 47%
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-22.2/24.1 04-2640L4		IN MARIN COUNTY IN AND NEAR NOVATO FROM 0.2 MILE NORTH OF ATHERTON AVE OC TO 1.4 MILES SOUTH OF REDWOOD LANDFILL OC PLACE HMA BASE, CONSTRUCT BRIDGE	GHILOTTI BROS / R M HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	MONEMZADEH, FAROKH 756 W. FRANCISCO BOULEVARD SAN RAFAEL, CA 94901 (510)385-7079	\$12,604,871 \$5,215,282 \$648,277	11/01/12 12/20/12 11/12/13	50% 41% SUSPENDED
HB5	SWPPP						
04-MRN-101-23.3/27.6 04-264074		CONSTRUCT INTERCHANGE AT REDWOOD LANDFILL ROAD & ROUTE 101 INCLUDING FRONTAGE ROADS & PEDESTRIAN/BICYCLE FACILITY. CONSTRUCT INTERCHANGE ON RTE 101 AT	GHILOTTI CONSTRUCTION COMPANY 2301 KERNER BLVD., SUITE E SAN RAFAEL, CA 94901 (415)747-6057	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$23,492,344 \$9,198,323 \$1,961,903	09/14/12 10/17/12 05/11/15	17% 39%
HB5	SWPPP						
04-MRN-101-/8.5 04-0C7404 ACNH-Q101-(211)E --()		IN MARIN COUNTY IN & NEAR SAUSALITO ,CORTE MADERA AND LARKSPUR ON ROUTE 101 FROM THE GOLDEN GATE BRIDGE TO CORTE MADERA CREEK ASPHALT CONCRETE SURFACING	GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	RUSSELL, STEVE 756 FRANCISCO BOULEVARD WEST SAN RAFAEL, CA 94901 (510)774-6297	\$22,638,767 \$20,333,959 \$135,953	02/03/12 02/29/12 09/20/13	36% 100%
HA22	WPCP						
04-NAP-12-.2/3.2 04-264134 ACST-P012-(106)E P0-12 1-(6E) --()		IN NAPA COUNTY NEAR NAPA FROM ROUTE 29 TO 0.1 MILE WEST OF SOLANO COUNTY LINE WIDEN HWY AND CONSTRUCT RET WALLS	TROY SIMNING GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	CHANGIZI, DAVE 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6222	\$22,505,880 \$17,185,050 \$1,182,060	01/26/12 02/17/12 08/21/13	99% 71%
HB4C	SWPPP						
04-NAP-12-2.8/3.3 04-264144 ACST-P102-(107)E P1-02 1-(7E) --()		IN NAPA AND SOLANO COUNTIES, FROM 0.5 MILES WEST OF NAPA COUNTY TO RED TOP ROAD IN SOLANO COUNTY CONSTRUCT TWO ADDITIONAL LANES	GHILOTTI CONSTRUCTION, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	MOUSSA, ELIAS 370 CHADBOURNE ROAD FAIRFIELD, CA 94534 (707)436-2200	\$38,770,091 \$25,081,928 \$1,245,969	01/11/12 02/03/12 05/01/14	65% 64%
HB4C	SWPPP						
04-NAP-29-1.0/9.9 04-4H6904		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDWARE REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577 (510)639-0639	CARTY, RODOLFO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7131	\$3,910,000 \$553,614 \$0	01/14/13 01/14/13 10/01/13	47% 14%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-6.6/16.5 04-1E40A4		CONSTRUCTION ON STATE HIGHWAY IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE AND BRIDGE METHACRYLATE	NAPA LEGG, INC. 2551 2ND STREET LIVERMORE, CA 94550 (925)605-4500	TENOSO, PRINCIPE 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6263	\$900,779 \$778,985 \$0	04/30/12 05/11/12 11/27/12	100% 89%
	WPCP						
04-NAP-29-40.9/41.4 04-4S0204 STP-P029-() --()		IN NAPA COUNTY NEAR CALISTOGA FROM 1.4 MILES TO 1.9 MILES NORTH OF TUBBS LANE RECONSTRUCT SLOPE AND REPLACE	GORDON N BALL, INC. 333 CAMILLE AVENUE ALAMO, CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, FAIRFIELD, CA 94534 (707)863-5144	\$2,418,434 \$1,301,013 \$240,412	12/27/12 01/25/13 10/30/13	52% 53%
	HA1 WPCP						
04-NAP-121-.3/2 04-4442A4		IN NAPA COUNTY ON ROUTE 121 FROM 0.3 MILE NORTH OF SONOMA COUNTY LINE TO 0.1 MILE NORTH OF DUHIG ROAD PERFORM HIGHWAY PLANTING	PARKER LANDSCAPE DEVELOPMENT 6251 SKY CREEK DRIVE, SUITE A SACRAMENTO, CA 95828 (916)383-4071	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804-4594 (510)385-6756	\$409,143 \$211,086 \$4,779	09/23/11 10/18/11 06/18/15	0% 0% PLANT EST SATIS
	WPCP						
04-NAP-128-10.3/10.3 04-4S0304 STP-S128-(051) --()		IN NAPA COUNTY ON ROUTE 128 NEAR LAKE HENESSEY, 2.8 MILES EAST OF SILVERADO TRAIL REPLACE ROADWAY SECTION WITH LIGHT	GORDON N BALL, INC. 333 CAMILLE AVENUE ALAMO, CA 94507 (925)838-5675	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5141	\$1,031,774 \$818,802 \$356,540	02/06/13 03/12/13 09/24/13	16% 79%
	HA1 WPCP						
04-SCL-9-4.8/4.9 04-4G1704		IN SANTA CLARA COUNTY, AT SARATOGA CREEK BRIDGE ON ROUTE 9, TO RECONSTRUCT DAMAGED BRIDGE RAIL. DIR'S ORDER EMERGENCY F.A. RECONSTRUCT BRIDGE RAILING	GOLDEN STATE BRIDGE, INC. 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$1,685,000 \$1,575,318 \$0	02/13/12 02/13/12 10/31/13	0% 93%
20.20.201 130							
04-SCL-9-/7 04-1G0704 HSST-P009-(017)E --()		IN SANTA CLARA COUNTY ON STATE ROUTE 9, IN AND NEAR THE CITY OF SARATOGA BETWEEN ROUTE 35 JUNCTION AND 0.1 MILE SOUTH OF THE 6TH S SHOULDER WIDENING	STEVENS CREEK QUARRY INC 12100 STEVENS CANYON ROAD CUPERTINO CA 95014 (408)253-2512		\$684,210 \$0 \$0	06/14/13 08/13/13	0% 0%
	HBI						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-17-1.0/99.9 04-4H6604		IN SANTA CLARA CONTY, ON ROUTES 17, 85, 87101, 237, 680, 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS DUE TO REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	ROSENDIN ELECTRIC, INC. 880 MABURY ROAD SAN JOSE, CA 95133 (408)286-2800	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$3,385,000 \$2,384,280 \$299,182	01/22/13 01/22/13 08/30/13	52% 70%
20.20.201 130							
04-SCL-17-/2.8 04-264904 NH-P017-(106)E --()		IN SANTA CLARA COUNTY ON ROUTE 17 FROM 0.1 MILE SOUTH OF SUMMIT ROAD SEPARATION TO 2.8 MILES NORTH OF SUMMIT ROAD DRAINAGE SYSTEM TO BE REPLACED	PAVEX CONSTRUCTION DIVISION 411 WALKER STREET WATSONVILLE, CA 95076 (831)768-2700	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	\$15,725,102 \$14,158,807 \$0	03/30/11 04/25/11 12/08/11	1% 98%
HB1	SWPPP						
04-SCL-82-14.3/19.2 04-3E2904 ACST-P082-(023)E P0-82 0-(3E) --()		IN SANTA CLARA COUNTY IN AND NEAR SANTA CLARA, SUNNYVALE AND MOUNTAIN VIEW FROM LAWRENCE EXPRESSWAY TO 0.4 MILE WEST OF ROUTE 82 COLD PLANE AC PAVEMENT AND HMA	M C K SERVICES INC P O BOX 5697 CONCORD CA 94524 (925)957-9200		\$2,004,181 \$0 \$0	06/18/13 07/22/13	0% 0%
04-SCL-82-20.9/0 04-0G1304 ACHS-P082-(022)E P P0-82 0-(2E) --()		IN SANTA CLARA COUNTY, IN CITY OF MOUNTAIN VIEW, ON ROUTE 82 AT CLARK AVENUE INTERSECTION INSTALL NEW SIGNALS & UPGRADE RAMPS	DREAMBUILDER CONSTRUCTION 1324 E. LAWSON LANE PLACENTIA, CA 92870 (714)646-3697	WASSEF, WAGDY 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5860	\$619,505 \$531,634 \$0	11/16/12 12/14/12 06/21/13	51% 90%
04-SCL-82-/14.3 04-2E7104		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS METHACRYLATE BRIDGE DECKS,REPLACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028		\$1,524,134 \$0 \$0	05/20/13 06/13/13	0% 0%
04-SCL-85-1.0/9.9 04-4H4204		IN SANTA CLARA AND SAN MATEO COUNTIES, ON ROUTES 85, 87, 101, 280, 680, AND 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED ELECTSYSTEMS REPAIR DAMAGED ELECT SYSTEMS	BENTANCOURT BROS CONTRUCTION 5933 NORTHFRONT ROAD LIVERMORE, CA 94551 (925)454-1521	TRUONG, HENRY 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)385-7053	\$1,470,000 \$1,411,543 \$0	11/26/12 11/26/12 08/30/13	100% 96% OVER RUN
20.20.201 230							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-85-18.0/23.9 04-154204 ACST-PP08-(505)3 --()		ON ROUTE 85, IN SANTA CLARA COUNTY BETWEEN 0.4 MILE SOUTH OF ROUTE 85/280 SEPARATION AND ROUTE 85/101 SEPARATION (NORTH)	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136 (408)574-1400	TRUONG, HENRY 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-7053	\$5,980,974 \$4,156,087 \$536,189	08/28/12 10/04/12 03/25/15	29% 69%
HB4N	SWPPP	INSTALL RAMP METERING AND TRAFFIC					
04-SCL-101-40.2/41.2 04-4876A4		IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.1 MILE EAST OF GUADALUPE PARKWAY TO 0.1 MILE EAST OF DE LA CRUZ BOULEVARD OVERCROSSING REPLACEMENT HIGHWAY PLANTING	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-6991	\$340,304 \$321,229 \$1,041	12/23/10 01/13/11 09/11/14	0% 0% PLANT EST SATIS
HB4C	SWPPP						
04-SCL-101-49.0/52.2 04-4A3304		IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AND PALO ALTO FROM 0.1 MILE NORTH OF SHORELINE BOULEVARD OVERCROSSING TO OREGON EXPRESSWAY CONSTRUCT AUXILIARY LANES	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	\$37,884,379 \$26,405,655 \$581,590	11/17/11 12/13/11 01/26/15	44% 68%
HB4C	SWPPP						
04-SCL-152-6.1/6.5 04-448834 STP-S152-(077)E --()		IN SANTA CLARA COUNTY IN GILROY FROM 0.3 MILE WEST OF UVAS CREEK BRIDGE TO 0.1 MILE EAST OF UVAS CREEK BRIDGE. HWY PLANTING AND INSTALL IRRIGATION	FROM SUAREZ & MUNOZ CONSTRUCTION 20975 CABOT BOULEVARD HAYWARD, CA 94545 (510)782-6065	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5701	\$696,401 \$581,680 \$4,736	12/14/11 01/18/12 11/03/15	38% 84%
	SWPPP						
04-SCL-152-16.2/19.5 04-2A4404 HSNH-P152-(082) --()		IN SANTA CLARA COUNTY ON ROUTE 152 FROM 0.7 MILE EAST OF OLD LAKE RD TO 0.3 MILE EAST OF DUNNE LANE IMPROVE SIGHT DISTANCE,	PAVEX CONSTRUCTION DIVISION 411 WALKER STREET WATERSONVILLE, CA 95076 (408)574-1400	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	\$7,939,557 \$1,187,022 \$417,386	03/22/13 04/18/13 03/06/14	11% 15%
HB1	SWPPP						
04-SCL-680-/9.9 04-153204 IM-680 -(068)8 --()		IN ALAMEDA AND SANTA CLARA COUNTIES IN MILPITAS AND SAN JOSE FROM RTE 280-680/ 101 SEPARATION TO SCOTT CREEK ROAD OC WIDEN RAMP & INSTALL TRAFFIC SYSTEM	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD, CA 94524 (925)687-6666	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$10,973,655 \$6,421,861 \$1,176,125	11/26/12 12/27/12 12/16/13	59% 58%
HB4N	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-880-4.4/8.7 04-298304		IN SANTA CLARA COUNTY IN SAN JOSE A AND MILPITAS FROM 0.1 MILE NORTH OF ROUTE 101 TO 0.3 MILE NORTH OF ROUTE 237. _____	BAY CITIES PAVING & GRADING, INC 5029 FORNI DRIVE CONCORD, CA 94520 (925)687-6666	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (405)232-0224	\$32,598,438 \$31,091,797 \$162,291	12/14/11 01/05/12 06/30/14	68% 95%
HB5	SWPPP	WIDEN I-880 ONE LANE EACH DIRECTION					
04-SF-1-.1/.1 04-2E7604		IN SAN FRANCISCO AND SAN MATEO COUNTIES, ON ROUTE 1 AND 280 AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	TRUEDELLE CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$487,487 \$271,205 \$2,457	03/19/13 04/18/13 10/02/13	68% 56%
HM3							
04-SF-1-5.9/6.3 04-1A9024		ON RTE 1 AT MOUNTAIN LAKE, IN PRESIDIO NAT'L PARK, SFO, STABILIZE RDWY EMBANKMENTWITH STONE COLUMNS, INSTALL DRAINAGE DIR'S ORDER ROADWAY EMBANKMENT STABILIZATION	GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	KENNEDY, KEN 603 OLD MASON STREET SAN FRANCISCO, CA 94129 (510)385-6887	\$3,465,000 \$3,294,134 \$233,788	05/14/12 05/14/12 12/23/12	100% 95% OVER RUN
20.10.201 335							
04-SF-80-4.9/5.9 04-0435E4		IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545	\$3,778,335 \$3,684,016 \$6,958	11/29/10 12/14/10 02/01/13	0% 0% PLANT EST SATIS
HA4S3	SWPPP						
04-SF-80-5.4/0 04-040824		IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 80 AT SFOBB REPLACE SUSTATION ELECTRICAL GEAR	HARRIS ELECTRIC 6681 A SIERRA LANE DUBLIN, CA 94568 (925)560-9880	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7149	\$809,509 \$661,000 \$0	08/10/11 09/14/11 08/14/13	100% 94%
HA21	WPCP						
04-SF-80-7.9/8.2 04-0120S4		IN THE CITY AND COUNTY OF SAN FRANCISCO FROM THE YERBA BUENA TUNNEL TO 0.6 KM EAST OF YERBA BUENA TUNNEL CONSTRUCT BRIDGES AND ROADWAY	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND, CA 94607	HOWE, WILLIAM 325 BURMA ROAD OAKLAND CA 94607 (510)385-7084	\$233,949,980 \$211,136,920 \$3,616,546	02/04/10 02/23/10 12/30/13	90% 90%
HA4S3	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-8.2/8.7 04-0120F4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	\$1,935,511,005 \$1,837,901,336 \$12,209,532	04/18/06 05/03/06 08/24/14	88% 95%
HA4S3	SWPPP						
04-SF-80-12.6/13.9 04-0120T4		IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-1500	HOWE, WILLIAM 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7084	\$87,637,134 \$11,548,673 \$644,637	11/27/12 01/10/13 03/29/16	15% 13%
HA4S3	SWPPP						
04-SF-101-1.0/9.9 04-4H6804		IN SAN FRANCISCO AND SAN MATEO COUNTIES, AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATIONS SYSTEMS (TOS) DUE TO THEFT. DIR'S REPAIR DAMAGED TRAFFIC OPERATIONS SYSTEMS	SIEMENS INDUSTRY, INC. 1585 PARKWAY BLVD WEST SACRAMENTO, CA 95691 (415)475-6121	RAHMANI, MOHAMMAD 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7139	\$2,935,000 \$405,306 \$0	01/23/13 01/23/13 07/08/14	76% 14%
20.20.201 130							
04-SF-101-4.1/5 04-2A1404 NH- ()A HQ10-1 17-(ENH) 101-173E-() HA21	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 80 AND ON ROUTE 101 REPLACE DRAINAGE SYSTEMS	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA, 94510 (707)746-8028	KOOS, CHARLES 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (510)715-6644	\$5,715,107 \$5,817,335 \$94,543	10/11/10 10/26/10 10/31/13	92% 100%
04-SF-101-4.1/4.1 04-4G1604		IN THE CITY AND COUNTY OF SAN FRANCISCO AT BAYSHORE VIADUCT RECONSTRUCT BRIDGE RAILING AND DECK	CALIFORNIA ENGINEERING CONTRACTORS, INC 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	KOOS, CHARLES 603 MASON STREET SAN FRANCISCO, CA 94129 (415)923-4242	\$287,666 \$253,288 \$130,443	11/16/12 12/20/12 10/31/13	46% 87%
04-SM-1-13.6/13.8 04-4S4304 ACST-37B6-(004)E 37-B6 0-(4E) --() HA23	WPCP	IN SAN MATEO COUNTY ABOUT 14 MILES SOUTH OF HALF MOON BAY AT VARIOUS LOCATIONS AT THE SOUTHERN APPROACH OF PESCADERO CREEK BRIDGE EROSION CONTROL	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	FRED, BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$424,094 \$423,991 \$1,350	06/23/11 07/15/11 12/31/14	63% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-16.4/16.4 04-4H7904		IN SAN MATEO COUNTY, AT 1.7 MILES SOUTH OF ROUTE 84. TO REPAIR DRAINAGE SYSTEM AND RECONSTRUCT EMBANKMENT.	YERBA BUENA ENGINEERING AND CONSTRUCTION, INC. 1340 EGBERT AVENUE SAN FRANCISCO, CA 94124 (415)822-4400	BOOSHERI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$535,000 \$0 \$0	04/08/13 04/08/13	0% 0%
20.20.201 130		REPAIR DRAINAGE SYS AND RECONSTRUCT EMBANK					
04-SM-1-16.8/17.1 04-4H6204		IN SAN MATEO COUNTY, NEAR SAN GREGORI, FROM 0.4 TO 0.7 MILE NORTH OF POMPONIO CREEK. REPAIR WASHED OUT EMBANKMENTS. DIR'S ORDER EM	REDWOOD ENGINEERING CONSTRUCTION, INC. 2336 EL CAMINO REAL REDWOOD CITY, CA 94063 (925)819-2960	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$935,000 \$818,961 \$119,987	02/19/13 02/19/13 09/30/13	100% 88% OVER RUN
20.20.201 130		REPAIR WASHED OUT EMBANKMENTS					
04-SM-1-28.2/0 04-0G1704 HSST-P001-(572) --()		IN SAN MATEO COUNTY IN HALF MOON BAY AT POPLAR STREET INSTALL SIGNAL AND LIGHTING	COLUMBIA ELECTRIC INC 1980 DAVIS STREET SAN LEANDRO CA 94577 (510)430-9505	WASSEF, WAGDY 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5866	\$267,577 \$55,868 \$55,868	11/02/12 12/13/12 10/15/13	24% 21%
HBI WPCP							
04-SM-1-38.0/38.6 04-1123U4 ACST-1187-(011)E 11-87 0-(1EE)R 1187- 011-() HE14 SWPPP		IN SAN MATEO COUNTY NEAR PACIFICA FROM 4.7 KM TO 1.0 KM SOUTH OF LINDAMAR BOULEVARD CONSTRUCT TUNNELS, APPROACH ROADS	KIEWIT INFRASTRUCTURE WEST CO 302 SOUTH 36TH STREET, STE400 OMAHA, NE 68131 (402)346-8535	MUENCH, JOHN 585 LINDA MAR BLVD. PACIFICA CA 94044 (510)393-1785	\$421,570,665 \$413,338,914 \$732,028	12/13/06 01/03/07 08/21/13 08/27/13	99% 99%
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13) --() HE14		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS	EMPIRE LANDSCAPING INC P O BOX 35 DAVIS CA 95616 (530)400-3943	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875	\$1,729,894 \$0 \$0	07/01/13 08/07/13 08/20/19	0% 0%
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --() HE14 SWPPP		IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	\$1,120,167 \$861,701 \$6,608	03/09/09 03/20/09 03/05/15	0% 0% PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-35-24.8/25.2 04-4S1204		IN SAN MATEO COUNTY ON ROUTE 35 AT SNEATH LANE TANGENT WALL EMBANKMENT REPAIR	CONDON-JOHNSON & ASSOCIATES, INC. P O BOX 12368 OAKLAND CA 94604 (510)636-2100	KOOS, CHARLES 603 MASON STREET SAN FRANCISCO, CA 94129 (415)923-4242	\$528,553 \$329,617 \$200,449	10/29/12 12/03/12 10/16/13	37% 62%
HA1	WPCP						
04-SM-82-4.8/18.9 04-4A9234		IN SAN MATEO COUNTY ON RTE 82 FROM WHIPPLE AVENUE IN REDWOOD CITY TO 380 IN SAN BRUNO AND AT VARIOUS LOCATIONS ON AND ADJANCEN INSTALL TRAFFIC OPERATION SYSTEM	MIKE BROWN ELECTRIC CO 561-A MERCHANTILE DRIVE COTATI CA 949313040 (707)792-8100	WASSEF, WAGDY 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5866	\$5,881,137 \$5,048,239 \$207,184	04/25/12 06/01/12 12/16/13	76% 86%
HB4N	WPCP						
04-SM-82-20.8/22.4 04-3E3804		IN SAN MATEO COUNTY IN SOUTH SAN FRANCISCO AND COLMA FROM ARROY DRIVE TO 0.2 MILE NORTH OF ARLINGTON DRIVE PLACE MICRO SURFACING	CENTRAL VALLEY ENGINEERING & ASPHALT INC 216 KENROY LANE ROSEVILLE CA 95678 (916)791-1609		\$547,123 \$0 \$0	06/11/13 07/15/13	0% 0%
04-SM-84-8.3/17 04-3E3004 STP-S084-(41E) --()		IN SAN MATEO COUNTY AT LA HONDA, SKY LONDA AND IN AND NEAR WOODSIDE FROM PESCADERO ROAD TO 1.0 MILE NORTH OF FRIARS LANE RESURFACING	WINDSOR FUEL COMPANY 1150 WILLOW PASS ROAD PITTSBURG, CA 94565 (925)427-5266		\$2,062,043 \$0 \$0	05/30/13 06/27/13	0% 0%
HM							
04-SM-84-22.0/22.1 04-4S5904 ACST-P084-(039)E P0-84 0-(9E) --()		IN SAN MATEO COUNTY IN WOODSIDE AT 0.6 MILE NORTH OF ROUTE 280/84 SEPARATION CONSTRUCT TIEBACK WALL	ROBERT A BOTHMAN, INC. 650 QUINN AVENUE SAN JOSE, CA 95112 (408)279-2277	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$1,406,412 \$1,351,362 \$3,340	04/25/12 06/06/12 04/30/14	56% 96%
HA23	WPCP						
04-SM-84-25.8/27.6 04-2E7504		IN SAN MATEO COUNTY_AT VARIOUS ___ LOCATIONS_(11 BRIDGES) TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	KOOS, CHARLES 603 MASON STREET SAN FRANCISCO, CA 94129 (415)923-4242	\$1,000,063 \$97,743 \$97,743	04/03/13 04/26/13 12/31/13	10% 10%
HM3							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-92-14.4/18.8 04-042244		IN SAN MATEO AND ALAMEDA COUNTIES IN FOSTER CITY AND HAYWARD ON THE SAN MATEO HAYWARD BRIDGE REPLACE 12KV ELECTRIC SWITCHGEARS	AMLAND 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132 (408)298-4343	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$2,536,813 \$2,177,623 \$0	01/05/10 03/02/10 10/18/12	97% 89%
HA21	WPCP						
04-SM-101-13.5/17.7 04-264244		ESTABLISH EXISTING PLANTING IN SAN MATEO IN SAN MATEO COUNTY AND BURLINGAME ON ROUTE 101 FROM 0.2 MILE SOUTH OF MILLBRAE AVENUE O ESTABLISH EXISTING PLANTING	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO, CA 95828 (916)388-0308	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5701	\$113,980 \$82,770 \$2,239	10/14/11 12/13/11 02/07/14	78% 73%
HB4N	WPCP						
04-SM-101-17.9/0 04-2E7004		IN SAN MATEO COUNTY IN MILBRAE AT MILBRAE AVENUE OVERCROSSING CLEAN & PAINT STL GIRDERS-SPOT PREP	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD, CA 94534 (707)639-4414	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	\$1,072,115 \$948,567 \$470,797	03/21/13 04/11/13 12/20/13	48% 88%
04-SM-101-/6 04-4A9254		IN SAN MATEO COUNTY IN STATE HIGHWAY ROADWAY ENGINEERING WORKS INC IN SAN MATEO AND SANTA CLARA COUNTIES 3442 6TH STREET AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	CERES, CA 95307 (209)541-0920	WASSEF, WAGDY 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5866	\$5,061,779 \$369,530 \$0	01/28/13 02/21/13 04/07/14	13% 7%
	WPCP						
04-SM-101-/.9 04-235644 HPLU-L620-(409)6 --()		IN SAN MATEO AND SANTA CLARA COUNTIES FROM EMBARCADERO ROAD OVERCROSSING TO UNIVERSITY AVENUE OVERCROSSING WIDENING ROADWAY WITH AC & OVERLAY	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA, CA 95054 (408)327-7000	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$6,627,802 \$6,277,630 \$1,320	05/21/12 06/19/12 11/09/13	100% 96%
HB4N	SWPPP						
04-SM-101-/26.2 04-2A7904 ACNH-Q101-(202)N --()		IN SAN MATEO COUNTY ON ROUTE 101 PM (0.0/26.21) INSTALL NEW RAMP METERING AND UP	REPUBLIC INTELLIGENT TRANSPORTATION SERVICES, INC. 3765 YALE WAY FREMONT, CA 94538 (510)440-8127	CIARDIELLO, RICARDO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7140	\$10,841,045 \$10,340,960 \$0	12/22/11 02/17/12 08/30/13	100% 98% OVER RUN
HB4C							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-9.6/10.8 04-4G4104		IN SAN MATEO COUNTY ON ROUTE 280 NEAR PAVEX CONSTRUCTION DIVISION BELMONT FROM 0.2 MILE NORTH OF RANCHO 120 GRANITE ROCK WAY PULGAS UNDERCROSSING TO ROUTE 280/92 SEPARATION RESURFACE ASPHALT CONCRETE PAVEMENT	SAN JOSE, CA 95136 (408)574-1400	INORI DOUG 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	\$881,484 \$152,528 \$152,528	05/17/13 06/10/13 09/12/13	70% 17%
04-SM-280-/0 04-4A3204 HSNG-X081-(026) --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS ON ROUTES 101 AND 280 INSTALL MBGR AND VEGETATION CONTROL	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER ROAD SHERWOOD, OR 97140 (503)682-2252	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)577-3831	\$3,633,350 \$1,943,268 \$819,041	03/12/13 04/04/13 10/03/13	72% 53%
HB1	WPCP						
04-SOL-12-1.8/2.8 04-2E7204		IN SOLANO COUNTY ON ROUTES 12,505, 780 AND CONTRA COSTA COUNTY_ON ROUTES 4 AND 680 AT VARIOUS LOCATIONS(12 BRIGES) METHACRYLATE BRIDGE DECKS,REPLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET TEMPE, AZ 85282 (602)437-1711	REZAEI, ASGHAR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9023	\$458,458 \$477,048 \$0	02/14/13 03/12/13 07/26/13 08/05/13	100% 100% COMPLETED
HM							
04-SOL-37-7.2/10.5 04-0T1454 NH- () --()		IN SOLANO COUNTY IN VALLEJO ON ROUTE 37 FROM THE NAPA RIVER BRIDGE TO DIABLO STREET (KP R12.9/R16.9) HIGHWAY PLANTING AND LANDSCAPING	PARKER LANDSCAPE DEV, INC 6251 SKY CREEK DR SUITE A SACRAMENTO CA 95828 (916)383-4071	JIM HANSON 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-2450	\$964,232 \$931,107 \$3,876	01/14/10 02/02/10 01/16/14	90% 96%
HE14	SWPPP						
04-SOL-80-.9/45 04-4A2504 IMG-080 -(363) --()		IN SOLANO COUNTY FROM 0.2 MILE SOUTH OF ROUTE 80/29 SEPARATION TO 1.1 MILE P O BOX 347 NORTH OF SOUTH DAVIS OVERHEAD INSTALL METAL BEAM GUARDRAIL	CORAL CONSTRUCTION COMPANY WILSONVILLE, OR 97070 (503)682-2252	AQUINO, NOEL 324 CMPUS LANE SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$2,995,457 \$2,946,140 \$198,788	01/09/13 01/25/13 08/09/13 08/20/13	98% 96% COMPLETED
HB1	WPCP						
04-SOL-80-1.0/9.9 04-4H7404		IN SOLANO, SONOMA, SAN FRANCISCO, MARIN, ALAMEDA, CONTRA COSTA, SANTA CLARA, ON ON VARIOUS POSTMILES. REPAIR DAMAGED TOS DUE TO TH REPAIR DAMAGED TOS WIRELESS DETECTION SYS	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC COURT SAN JOSE, CA 95132 (408)886-0335	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$1,485,000 \$1,322,775 \$10,079	01/29/13 01/29/13 10/01/13	37% 89%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-14.3/14.4 04-0A5354 ACNH-X095-(023)E --()		IN SOLANO COUNTY IN FAIRFIELD ON ROUTE 12 FROM 80/12 EAST JUNCTION TO 0.2 MILE WEST OF CHADBOURNE ROAD UNDERCROSSING AND ROUTE 80 CONSTRUCT BR & RW, RECONSTRUCT	OC JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	MANGLO, PERPETUO 2320 COURAGE DRIVE, SUITE 106 FAIRFIELD, CA 94533 (707)428-2029	\$47,782,208 \$43,985,893 \$1,366,912	01/25/12 02/13/12 08/11/14	36% 91%
HA42	SWPPP						
04-SOL-80-24.8/25.2 04-0A0904 IM-080 -(364) --()		IN SOLANO COUNTY IN AND NEAR VACAVILLE FROM 0.2 MILE WEST OF ALAMO CREEK BRIDGE WIDEN BRIDGE, CONSTRUCT DRAINAGE	GHILOTTI BROTHERS, INC 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5102	\$1,366,476 \$408,475 \$408,475	05/21/13 06/10/13 11/22/13	40% 30%
HB4N	SWPPP						
04-SOL-80-30.6/38.7 04-4A0104		IN SOLANO COUNTY IN VACAVILLE AND DIXON FROM 0.6 MILE EAST OF LEISURE TOWN ROAD OVERCROSSING TO 1.0 MILE WEST OF PEDRICK ROAD OVER REPLACE EXIST CONC PVMT AND HMA	TEICHERT CONSTRUCTION 2407 COUNTY ROAD 100A WOODLAND, CA 95616 (530)406-4200	BUTTERS, CARL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5123	\$39,943,273 \$16,110,608 \$9,500,104	10/26/12 12/03/12 02/06/14	42% 40%
HA22	SWPPP						
04-SOL-80-/28.4 04-153504		ON ROUTE 80 IN SOLANO COUNTY _____ BETWEEN CONTRA COSTA COUNTY LINE AND ROUTE 80/505 JUNCTION INSTALL RAMP METERING AND TRAFFIC	BAY CITIES PAVING & GRADING 5029 FORNI DRIVE CONCORD, CA 94524 (925)687-6666	RASTEGAPOUR, HAMED 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5119	\$12,894,845 \$4,361,459 \$878,890	08/31/12 10/04/12 01/31/14	36% 34%
HB4N	SWPPP						
04-SOL-84-.1/3 04-3E2804		IN SOLANO COUNTY IN AND NEAR RIO VISTA FROM ROUTE 12 TO 0.4 MILE NORTH OF CACHE SLOUGH FERRY BONDED WEARING COURSE (GAP GRADED)	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266		\$883,792 \$0 \$0	04/11/13 04/26/13	0% 0%
HM							
04-SON-1-31.9/31.8 04-4H6304		IN SONOMA COUNTY, AT FORT ROSS, AT 1.1 MILES SOUTH OF FORT ROSS ROAD. INSTALL TEMP ONE-WAY TRAFFIC SIGNALS. DIR'S EMERGENCY F.A. INSTALL TEMP ONE-WAY TRAFFIC SIGNALS	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901 (415)453-3732	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$485,000 \$409,415 \$0	12/20/12 12/20/12 05/10/13	12% 84%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-31.9/31.9 04-4H6004		IN SONOMA COUNTY, AT FORT ROSS, AT 1.1 MI SOUTH OF FORT ROSS ROAD, CONSTRUCT SOLDIERPILE WALL AND ROCK SLOPE PROTECTION. DIR'S EME CONSTRUCT SOLDIER PILE WALL AND RSP	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD SOUTH PETALUMA, CA 94952 (707)763-8700	HISLOP, SCOTT 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (707)249-4732	\$4,635,000 \$56,914 \$0	01/22/13 01/23/13 04/30/14	1% 1%
20.20.201 130							
04-SON-1-33.1/33.2 04-4S9604		IN SONOMA COUNTY ABOUT 13 MILES NORTH OF ROUTE 116 NEAR FORT ROSS ROAD REPLACE CULVERT AND ROCK SLOPE	E T I C ENGINEERING 2285 MORELLO AVENUE PLEASANT HILL, CA 94523 (925)602-4710	NGUYEN, NGHIA T. 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (707)774-6005	\$259,319 \$237,702 \$214,051	10/15/12 12/03/12 09/19/13	58% 92% SUSPENDED
HA23	WPCP						
04-SON-1-40.1/0 04-3S7524 ER-43L4-(004)E --()		IN SONOMA COUNTY ABOUT 19 MILES NORTH OF JENNER AT WARREN CREEK. REPL CULVERT &ND ROCK SLOPE PROTECT	KEN'S WATER TENDER INC 39509 HIGHWAY 299 WILLOW CREEK, CA 95573 (530)629-4397	NGUYEN, NGHIA T. 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (510)774-6005	\$344,555 \$0 \$0	07/09/13 07/30/13 10/16/13	0% 0%
HA23							
04-SON-12-32.7/33 04-3A3304 HSST-P012-(111) --()		IN SONOMA CTY IN ELDRIDGE FRM 0.2 MILE NTH TO 0.1 MILE STH MADRONE RD AND HIGHWAY PLANTING IN SANTA ROSA ON SUMMERFIELD RD, LOCAL INSTALL TRAFFIC SIGNALS AND WIDEN	VINTAGE PAVING COMPANY, INC. 119 MAIN STREET WINTERS, CA 95694 (530)795-0132	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	\$946,701 \$83,910 \$0	12/14/12 01/11/13 04/07/14	9% 9%
HB1	WPCP						
04-SON-12-38.9/41.2 04-3E6104		IN SONOMA COUNTY FROM 0.2 MILE SOUTH OF NAPA ROAD TO 0.1 MILE NORTH OF JUNCTION ROUTE 121 RESURFACING	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)769-5693	\$706,242 \$599,983 \$582,067	05/20/13 06/13/13 09/03/13	65% 84%
HM1							
04-SON-12-41.2/41.3 04-1A6204 HSST-PX09-(704) --()		IN SONOMA COUNTY AT SCHELLVILLE INSTALL TRAFFIC SIGNAL	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	STREATER, HAL 1009 CLEGG COURT, UNIT G PETALUMA, CA 94954 (707)796-5693	\$2,696,208 \$2,467,549 \$0	10/06/11 10/25/11 12/12/13	0% 0% PLANT EST SATIS
HB1	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-.9/3.6 04-2640U4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR	GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94952 (707)769-5695	\$67,086,349 \$12,532,907 \$4,983,135	11/02/12 01/11/13 09/30/15	11% 19%
HE11	SWPPP						
04-SON-101-3.4/4.1 04-2640K4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM AT ROUTE 101/116 INTERCHANGE WIDEN ROUTE 101, RECONSTRUCT HWY	GHILOTTI-MYERS JV 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$20,995,251 \$4,842,712 \$1,036,004	11/02/12 01/10/13 09/30/14	24% 23%
HB4C	SWPPP						
04-SON-101-4.0/5.2 04-264044 HPLU-L620-(410)1 ULL6-20 4-(02) --()		IN SONOMA COUNTY IN PETALUMA ROUTE 101 FROM 0.4 KM SOUTH TO 0.7 KM NORTH OF EAST WASHINGTON STREET OVERCROSSING CONSTRUCT BRIDGE RETAINING WALLS	GHILOTTI CONSTRUCTION COMPANY, INC. 2301 KERNER BOULEVARD, SUITE SANTA ROSA, CA 94901 (415)256-1525	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$8,542,865 \$6,851,650 \$187,479	11/01/11 11/17/11 09/25/14	60% 80%
HB4N	SWPPP						
04-SON-101-7.1/8.1 04-0A1854		IN SONOMA COUNTY IN PETALUMA FROM 0.6 MILE SOUTH TO 0.4 MILE NORTH OF OLD REDWOOD HIGHWAY OVERCROSSING RECONSTRUCT INTERCHANGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$19,934,978 \$3,289,484 \$1,443,598	02/12/13 03/12/13 02/15/15	17% 16%
HA21	SWPPP						
04-SON-101-25.0/29.3 04-3A23U4		ON ROUTE 101, BETWEEN AIRPORT BLVD INTERCHANGE AND WINDSOR RIVER ROAD UNDERCROSSING IN SONOMA COUNTY RECONSTRUCT THE EXISTING AIRPORT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	VALEH, SYD 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$29,038,162 \$9,664,767 \$4,349,998	12/03/12 12/27/12 02/20/14	30% 33%
HB1	SWPPP						
04-SON-116-34.1/34.5 04-1G2404 HSST-P116-(045) --()		IN SONOMA COUNTY IN COTATI FROM 0.5 MILE EAST OF STONY POINT ROAD TO 0.2 MILE WEST OF ALDER AVENUE LEFT TURN CHANNELIZATION	GHILOTTI CONSTRUCTION INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	VALEH, SYD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (707)573-2310	\$626,606 \$541,950 \$11,660	12/14/12 01/10/13 08/29/13	47% 86%
HB1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- - ()		IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	HOLLIS, JOHN L. 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,902,440 \$728,752 \$301,728	10/04/12 11/06/12 11/09/18	30% 42%
HB1	SWPPP						
04-SON-121-7.3/11.6 04-3E8204		IN SONOMA COUNTY NEAR SONOMA CREEK TO NAPA COUNTY LINE RUBBERIZED ASPHAL CONCRETE OVERLAY	FONSECA/MCELROY GRINDING CO INC 336 E GISH ROAD SAN JOSE, CA 95112 (408)573-9364	STREATER, HAL J. 1009 CLEGG COURT PETALUMA, CA 94954 (707)769-5693	\$1,247,777 \$0 \$0	06/06/13 07/15/13 10/04/13	0% 0%
HM1							
04-SON-121-/7.3 04-3E3204		IN SONOMA COUNTY NEAR SCHELLVILLE FROM ROUTE 37 TO SONOMA CREEK BRIDGE COLD PLANE ASPHALT AND HMA	WINDSOR FUEL CO PO BOX 1029 PITTSBURG CA 94565 (925)427-5266	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)769-5693	\$443,607 \$381,445 \$370,655	05/03/13 05/31/13 10/03/13	54% 86%
04-SON-128-5.4/0 04-2S9414 ER-43J1-(003)E -- ()		IN SONOMA COUNTY NEAR GEYSERVILLE AT THE RUSSIAN RIVER BRIDGE RESTORE HIGHWAY PLANTING	ATLAS TREE SURGERY, INC. 1544 LUDWIG AVENUE SANTA ROSA, CA 95407 (707)523-4399	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$371,479 \$311,698 \$3,468	04/08/10 04/22/10 09/05/14	95% 87%
	WPCP						
04-SON-128-17.1/24.7 04-4A8824		IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403 (707)836-0669	BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755	\$216,669 \$133,401 \$0	02/27/12 03/22/12 08/31/17	22% 61%
HA21	WPCP						
04-SON-128-21.7/0 04-4A8814		IN SONOMA COUNTY NEAR KELLOGG AT 0.1 MILE WEST OF REDWOOD CREEK BRIDGE MITIGATION PLANTING	RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765 (916)408-2990	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$150,808 \$139,211 \$1,250	05/26/10 06/22/10 10/17/13	0% 0%
HA21	SWPPP						PLANT EST SATIS

Totals: Authorized Final Amt: \$4,390,332,888 Completed to Date: \$3,510,653,374 Work This Month: \$95,061,178

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-.3/0 05-0R8104 ACST-PP00-(156)4 --()		IN MONTEREY CO ABOUT 10.0 MILES SOUTH OF GORDA AT PEPPERWOOD GULCH DRAINAGE SYSTEM RESTORATION	SOUZA CONSTRUCTION INC P O BOX 3810 SAN LUIS OBISPO CA 93403 (805)546-8288	CHARLES HENCH 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$361,291 \$348,443 \$0	03/01/12 03/28/12 07/23/13 07/23/13	100% 100% COMPLETED
HA42	WPCP						
05-MON-1-.9/0 05-493704 ACST-PP00-(156)3 --()		ON ROUTE 1 IN MONTEREY COUNTY, ABOUT 9.0 MILES SOUTH OF GORDA AT SILVER SPUR CREEK REPLACE CULVERT	SOUZA CONSTRUCTION INC P O BOX 3810 SAN LUIS OBISPO CA 934033810 (805)546-8288	CHARLES HENCH 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$320,543 \$311,115 \$0	03/01/12 03/28/12 07/23/13 07/23/13	100% 100% COMPLETED
HA42	WPCP						
05-MON-1-20.9/20.9 05-0T6504 201130		SEVERE STORMS/HIGH SURF BEGING 01/15/2010 CAUSED AN EXISTG RETAINING WALL BELOW RTE 1 TO FAIL. CONCRETE CRIB WALL UNDERMINED AT THE REPAIR RETAINING WALL @ LIMEKILN CRK BRIDGE	WHITAKER CONSTRUCTION GROUP, INC 2752 CONCRETE COURT PASO ROBLES CA 93446	HENCH, CHARLIE 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$1,485,000 \$539,016 \$14,679	03/30/10 03/30/10 11/06/13	61% 36% SUSPENDED
05-MON-1-21.0/21.2 05-1A9604 20.20.201 130		01/22/12 SEVERE STORM CAUSED ROCK/PANELS TO COLLAPSE AT BASE DUE TO STRENGTH LIMITATIONS BEING EXCEEDED DIR'S ORDER EMERGENCY F.A. CLEAR ROCK SLIDE, RECONST MESH/DRAPEY SYS	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	HENCH, CHARLIE 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$1,485,000 \$1,011,744 \$26,762	01/30/12 02/01/12 11/05/13	56% 68% SUSPENDED
05-MON-1-21.3/21.6 05-0E9604 ACST-P001-(542)E P0-01 5-(2E) --()		IN MONTEREY COUNTY NEAR LUCIA FROM 0.6 MILE NORTH OF LIMEKILN CREEK BRIDGE TO 1.4 MILE SOUTH OF LUCIA CONSTRUCT NEW BRIDGE AND ROCK SHED	GOLDEN STATE BRIDGE INC 2990 BAY VISTA CT SUITE D BENICIA CA 94510-1195 (925)372-8000	HENCH, CHARLIE 775 ARLINGTON STREET CAMBRIA CA 93428 (805)927-4559	\$32,702,920 \$30,971,516 \$478,791	10/01/09 10/15/09 10/10/13	96% 95% COMPLETED
HA23	SWPPP						
05-MON-1-21.5/21.6 05-1A5704 20.20 201130		MON CNTY NEAR LUCIA. CONSTRUCT SOLDIER PILE TIE-BACK RETAINING WALL AND RECONSTRUCT LANE AND SHOULDER DIR'S ORDER EMERGENCY F.A. CONST SOLDIER PILE TIEBK WALL & RECONST LN	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	HENCH, CHARLIE 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$5,435,000 \$5,382,739 \$0	06/15/11 06/15/11 08/22/13	88% 99% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-46.8/46.8 05-0S9404		HWY 1 AT THE BIG SUR LODGE BIG SUR PARK CAMPGROUNDS PLACE ROCK SLOPE PROTECTION	GRANITE CONSTRUCTION PO BOX 720 WATSONVILLE CA 95077	WILSON, JENNIFER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)669-8928	\$910,000 \$205,710 \$0	01/25/10 01/25/10 08/31/13	63% 23%
201130							
05-MON-1-58.3/0 05-1A6904 ACST-P19A-(200)4 --()		IN MONTEREY COUNTY ABOUT 15 MILES SOUTH OF CARMEL AT 0.1 MILE SOUTH OF ROCKY CREEK BRIDGE AND AT 1.1 MILE SOUTH OF BIXBY CREEK BRI CONSTRUCT VIADUCT	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)375-1621	\$11,083,399 \$9,826,586 \$706,733	07/26/12 08/23/12 07/14/14	45% 89% SUSPENDED
HA23	WPCP						
05-MON-1-74.9/77.6 05-1A4304		IN MONTEREY COUNTY IN AND NEAR MONTEREY AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF SOUTH JUNCTION 68 TO 0.6 MILE SOUTH OF NORTH J COLD PLANE & HMA OVERLAY RAMPS	M C K SERVICES INC P O BOX 5697 CONCORD CA 94524 (925)957-9200		\$633,623 \$0 \$0	04/09/13 05/06/13	0% 0%
05-MON-1-99.9/101.5 05-315924		IN MONTEREY COUNTY NEAR WATSONVILLE FROM 0.1 KM SOUTH OF JENSEN ROAD TO TRAFTON ROAD UNDERCROSSING CONSTRUCT NEW INTERCHANGE	DESILVA GATES CONSTRUCTION 880 MITTEN RD, SUITE B BURLINGAME CA 94010	DUSSELL, PATRICK 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$14,421,231 \$14,138,352 \$126,169	10/07/09 10/28/09 09/23/14	0% 0% PLANT EST SATIS
HE11	SWPPP						
05-MON-1-/0 05-1A4804		IN MONTEREY COUNTY AT VARIOUS LOCATIONSS POLYESTER CONCRETE OVERLAY,	AMERICAN PAVING COMPANY P O BOX 4348 FRESNO CA 93744 (559)268-9886	MEYER, ANN 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$713,257 \$475,236 \$87,000	05/16/12 06/20/12 09/09/13	39% 65%
	WPCP						
05-MON-68-/0 05-1A8004		IN MONTEREY, SAN BENITO AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS, SEAL BRIDGE	TRUESDELL COPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$485,465 \$376,364 \$115,357	02/20/13 03/14/13 09/30/13	69% 78%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
05-MON-101-39.0/39.7 05-1C5404		IN MONTEREY COUNTY IN AND NEAR KING CITY FROM 0.7 MILE SOUTH OF FIRST STREET O.C. TO FIRST STREET O.C. AND AT JOLON ROAD U.C. CONCRETE SLAB REPLACEMENT	FBD VANGUARD CONSTRUCTION INC 651 ENTERPRISE CT LIVERMORE, CA 94550 (925)245-1300	FARSHAD KESHAVARZI 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$454,429 \$0 \$0	04/23/13 05/24/13	0% 0%
05-MON-101-61.0/64.6 05-0Q5704 HSNH- Q10-(224) --()		ON HIGHWAY 101 IN SOLEDAD AND GONZALES BETWEEN THE SALINAS RIVER BRIDGE (NO 44-02) AND SOUTH GONZALES OVERCROSSING INSTALL MEDIAN BARRIER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	FARSHAD KESHAVARZI 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1242	\$6,362,515 \$567,419 \$528,669	04/05/13 05/06/13 07/14/14	25% 9%
HB1							
05-MON-101-66.4/66.4 05-1C6404		SOLEDAD PRISON OVERCROSSING BRIDGE #44-116 REMOVE UNSOUND CONCRETE; STRAIGHTEN/REPLACED DAMAGED TENSIONS BARS; REPLACE BROKEN STIRRUPS REMOVE UNSOUND CONCRETE	AMERICAN CIVIL CONSTRUCTORS WEST, INC 3701 MALLARD DR BENICIA, CA 94510	LAVERING, TYLER 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$585,000 \$276,154 \$0	01/31/13 01/31/13 04/05/13	100% 100%
20.20.201 130							
05-MON-101-85.0/85.8 05-349514		IN MONTEREY COUNTY IN AND NEAR SALINAS FROM 0.6 MILE SOUTH TO 0.2 MILE NORTH OF AIRPORT BOULEVARD OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	BORTOLUSSI & WATKIN INC 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	JENNIFER WILSON 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)471-2103	\$501,084 \$438,023 \$1,218	02/28/12 03/22/12 10/14/15	0% 0% PLANT EST SATIS
WPCP							
05-MON-101-91.2/100.4 05-0161E4 NH-Q101-(187)E --()		IN MONTEREY COUNTY IN AND NEAR PRUNEDALE AT VARIOUS LOCATIONS FROM 0.3 KM NORTH OF LITTLE BEAR CREEK UNDERCROSSING TO 0.5 KM NORTH CONSTRUCT INTERCHANGES AND	GCC/MCM A JV P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MUTUTWA, PETER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)471-2108	\$79,629,677 \$64,849,994 \$2,674,224	01/25/11 02/24/11 07/31/14	0% 0% PLANT EST SATIS
HE14 HE14	SWPPP						
05-MON-101-100.0/101.3 05-315804 NH-P101-() --()		IN MONTEREY AND SAN BENITO COUNTIES NEAR PRUNEDALE AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF DUNBAR TO IN ROAD (NORTH) TO CANNON R CONSTRUCT INTERCHANGE	GCC/MCM, A JV P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	JENNIFER WILSON 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)471-2103	\$42,280,924 \$12,836,296 \$3,089,747	09/27/12 11/06/12 01/07/16	16% 30%
HE11	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-.3/7.5 05-462504 ACNH-Q101-(143)E --()		IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA AT VARIOUS LOCATIONS RESTORE HIGHWAY PLANTING	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO CA 91710 (909)393-6300	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., STE H SANTA BARBARA CA 93103 (805)748-5218	\$1,753,944 \$1,634,620 \$0	08/31/09 09/15/09 10/24/13	0% 0% PLANT EST SATIS
HA25	SWPPP						
05-SB-101-.3/7.5 05-4625A4		SB CNTY & NEAR CARPINTERIA VARIOUS LOC FROM 0.3 MILES SOUTH RTE 150/101 SEPARTION0.3 MILES NORTH PADARO LANE OVERCROSSING REPLACEM HW PLANTING/RESTORATION/CONST SAFETY FEATU	SPIESS CONSTRUCTION CO., INC PO BOX 2849 SANTA MARIA, CA 93457	JOHNSON, CURTIS 35 S LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6862	\$105,000 \$23,820 \$23,820	05/22/13 05/22/13 07/28/14	100% 23% OVER RUN
20.20 201210							
05-SB-101-10.8/12.8 05-447814		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM 0.3 MILE WEST OF OLIVE MILL ROAD OVERCROSSING TO MILPAS STREET UNDERCROSSING PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	CURTIS JOHNSON, R.E. 22 N MILPAS ST STE F,G & H SANTA BARBARA, CA 93103 (805)884-9459	\$1,164,241 \$1,152,634 \$3,080	06/16/10 07/15/10 10/28/14	0% 0% PLANT EST SATIS
	SWPPP						
05-SB-101-12.9/14 05-1C4304		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM GARDEN STREET UNDERCROSSING TO MISSION CREEK BRIDGE HIGHWAY PLANTING REHABILITATION	SPIESS CONSTRUCTION CO INC P O BOX 2849 SANTA MARIA CA 93457 (805)937-5859	CURTIS JOHNSON 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6862	\$722,197 \$138,871 \$138,871	06/10/13 06/27/13 10/22/13	35% 19%
HA25							
05-SB-101-26.5/27.1 05-0M14V4		IN SANTA BARBARA COUNTY IN GOLETA FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF CATHEDRAL OAKS ROAD OVERCROSSING PERFORM HIGHWAY PLANTING	SPIESS CONSTRUCTION CO INC PO BOX 2849 SANTA MARIA CA 93457 (805)937-5859	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., STE G SANTA BARBARA, CA 93103 (805)748-5218	\$788,762 \$712,851 \$2,268	10/26/11 11/08/11 06/18/15	0% 0% PLANT EST SATIS
HE11	WPCP						
05-SB-101-72.7/75 05-1A3004		IN SANTA BARBARA CO NEAR LOS ALAMOS FROM 0.1 MILE NORTH OF CAT CANYON ROAD TO 0.9 MILE SOUTH OF PALMER ROAD SHOULDER WIDENING AND RUMBLE STRIP	R BURKE CORPORATION P.O. BOX 957 SAN LUIS OBISPO CA 93406-0609 (805)543-8568	DAVID BALLENTINE 270 E. HWY 246, STE #203 MB 10 (805)688-5920	\$628,504 \$545,826 \$280,051	04/03/13 05/16/13 09/12/13	16% 86%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-78.4/82.2 05-1A2204 ACNH-Q101-(216)E --()		IN SANTA BARBARA COUNTY NEAR SANTA MARIA FROM 0.3 MILE SOUTH OF SOLOMON P O BOX 50085 SUMMIT UNDERCROSSING TO CLARK AVENUE OVERCROSSING SHOULDER WIDENING AND RUMBLE STRIP	GRANITE CONSTRUCTION COMPANY WATSONVILLE CA 950775085 (831)724-1011	BALLENTINE, DAVID 270 E HWY 246 SUITE 203 BUELLTON, CA 93427 (805)688-5920	\$652,555 \$670,950 \$400	05/16/12 06/12/12 09/04/13	57% 94%
HA22	SWPPP						
05-SB-101-83.1/83.9 05-463804		IN SANTA BARBARA COUNTY NEAR ORCUTT FROM 0.8 MILES NORTH OF CLARK AVENUE OVERCROSSING TO 0.6 MILE SOUTH OF SANTA MARIA UNDERCROSS CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY WATSONVILLE CA 950775085 (831)724-1011	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA (805)348-3105	\$8,484,440 \$6,071,290 \$269,066	07/26/12 08/23/12 11/21/13	77% 71%
HE11	WPCP						
05-SB-101-/0 05-1A7904		IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS DECK SEAL,POLYESTER CONC,JOINT SEAL	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	MORTENSEN, MICHAEL 35E S. LA PATERA LANE GOLETA, CA 93117 (805)692-6759	\$696,058 \$544,527 \$73,510	03/28/13 04/22/13 10/04/13	63% 77%
HA21							
05-SB-166-.9/2.4 05-0G1604 STP-Pl66-(031)E --()		IN SANTA BARBARA COUNTY NEAR GUADALUPE FROM SIMAS STREET TO 1.5 MILES EAST OF SIMAS STREET AND FROM BONITA SCHOOL ROAD TO BLACK R RELOCATE DRAINAGE DITCHES	RAMINHA CONSTRUCTION INC 6805 SYCAMORE ROAD ATASCADERO CA 93422 (805)461-0052	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$1,603,599 \$676,570 \$271,820	03/13/13 04/11/13 11/01/13	56% 42%
HB1	SWPPP						
05-SB-246-31.4/34.6 05-1A4004		IN SANTA BARBARA COUNTY, NEAR SOLVANG, FROM ENTRANCE ROAD TO ROUTE 154 RUBBERIZED HMA OVERLAY	CALPORTLAND CONSTRUCTION P O BOX 1280 SANTA MARIA CA 93456 (805)345-3581	DAVID BALLENTINE (805)688-5920	\$1,150,324 \$318,898 \$282,836	04/24/13 05/16/13 09/17/13	60% 28%
05-SBT-101-.7/.7 05-1A9304		SAN BENITO CNTY NEAR PRUNEDALE, SB HWY 101@ .2 MILE NORTH OF COLE RD. REMOVE APPROX 13000CY OF ROCKERY/SLIDE MATERIAL, FLATTENSLOP INSTALL EROSION CONTROL & LANDSCAPE	GRANITE CONSTRUCTION COMPANY WATSONVILLE, CA 95076	WILSON, JENNIFER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8965	\$1,080,000 \$424,551 \$0	01/22/13 01/22/13 04/28/14	100% 39% OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-15.3/17.1 05-129114		IN SANTA CRUZ CO IN SANTA CRUZ ON RTE 1 FROM LA FONDA AVE OC TO RTE 1/17 SEPARATION AND ON RTE 17 FROM ROUTE 1/17 SEPARATION TO PA HIGHWAY PLANTING	BORTOLUSSI & WATKIN, INC 77 LARKSPUR STREET SANTA CRUZ CA 94901 (415)453-4675	BERTHA ROMAN 140 DUBOIS ST SUITE E SANTA CRUZ CA 95060 (831)427-4706	\$786,400 \$755,098 \$3,045	02/11/10 03/04/10 10/29/13	0% 0% PLANT EST SATIS
HE11	SWPPP						
05-SCR-1-17.4/26 05-0M9704 STPG-P001-(566)6 --()		ON ROUTE 1 IN AND NEAR SANTA CRUZ BETWEEN SAN LORENZO RIVER BRIDGE PM 17.4 AND LAGUNA ROAD PM 26.00 RECONSTRUCT METAL BEAM GUARDRAILING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE CA 97070 (503)682-2252	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)472-4706	\$1,568,153 \$426,876 \$237,789	02/14/13 03/01/13 10/01/13	65% 27%
HB1	WPCP						
05-SCR-1-26.8/36.3 05-0M9804 STPG-P001-(575)E --()		IN SANTA CRUZ COUNTY AT VARIOUS LOCATIONS FROM 0.9 MILE N OF LAGUNA RD TO WADDELL CREEK BRIDGE INSTALL MBGR & UPGRADE DRAINAGE SYS	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,090,305 \$725,891 \$300,301	03/27/13 04/22/13 10/08/13	68% 66%
HB1	WPCP						
05-SCR-9-8.4/8.6 05-0K2304 ACHS-P009-(016)E P- -()		IN SANTA CRUZ COUNTY NEAR BEN LOMOND FROM 0.2 MILE NORTH OF GLEN ARBOR ROAD TO HIGHLAND COUNTY PARK. CONSTRUCT CONCRETE VIADUCT	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	JENNIFER WILSON, R.E. 8115 PRUNEDALE NORTH RD. PRUNEDALE, CA 93907 (831)663-8928	\$1,029,497 \$1,001,493 \$22,576	05/23/12 06/19/12 06/11/14	46% 97%
HB1	WPCP						
05-SCR-17-6.0/12.6 05-0L7014 ACHS-P017-(107)E PGP0-17 1-(7E) --()		IN SANTA CRUZ COUNTY IN AND NEAR SCOTTS VALLEY AT VARIOUS LOCATIONS FROM SANTAS VILLAGE ROAD TO THE SANTA CLARA COUNTY LINE UPGRADE GUARD RAIL	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	DUSSELL, PATRICK 140 DUBOIS ST., SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$8,138,555 \$1,516,945 \$808,807	04/05/13 05/01/13 04/07/14	21% 19%
HB1	WPCP						
05-SCR-17-6.0/12.6 05-0L70U4 HSST-P017-(103)E P0-17 1-(3E) --()		IN SANTA CRUZ CO IN AND NEAR SCOTTS VALLEY AT VARIOUS LOCATIONS FROM SANTAS VILLAGE ROAD TO THE SANTA CLARA COUNTY LINE UPGRADE GUARDRAIL / CRASH CUSHIONS	KLM CONSTRUCTION INC. 15406 MERIDIAN E SUITE 200 PUYAPPUP WA 98375	PATRICK DUSSELL 140 DUBOISE ST SUITE "E SANTA CRUZ CA 95060 (831)427-4706	\$5,535,603 \$1,717,420 \$0	11/25/09 12/22/09 02/17/11	37% 31%
HB1	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-17-11.0/0 05-1A7104 ACST-P19A-(100)4 --()		IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY AT 0.2 MILE NORTH OF GLENWOOD DRIVE CONSTRUCT RETAINING WALL	CONDON-JOHNSON & ASSOCIATES INC P O BOX 12368 OAKLAND CA 94621 (510)636-2100	DUSSELL, PATRICK 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060-2109 (831)427-4706	\$2,774,047 \$1,612,836 \$183,230	07/24/12 08/23/12 02/04/15	21% 58%
HA23	WPCP						
05-SLO-1-36.7/39.6 05-0N4004 ACST-P001-(570)E P0-01 5-(0E) --()		IN SAN LUIS OBISPO COUNTY NEAR CAYUCOS FROM 0.1 MILE SOUTH OF NORTH OCEAN AVENUE TO 0.8 MILE SOUTH OF VILLA CREEK ROAD TEARTHWORK, PAVING, EROSION CONTROL	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	TIM RICHARDS 4485 VACHELL LANE SAN LUIS OBISPO CA 93401 (805)542-4765	\$1,288,683 \$1,111,455 \$2,500	10/22/12 12/03/12 05/10/16	17% 86%
HB4N	WPCP						
05-SLO-1-73.0/74.3 05-1A4904		MARCH 27, 2011 LANDSLIDE OCCURRED RTE 01 NEAR ALDER CREEK & SEVERAL LOCATIONS IN MONTEREY CNTY & SLO CNTY REPAIR SLIDE DAMAGE	WINSOR CONSTRUCTION INC 1022 SAN SIMEON CREEK RD CAMBRIA, CA 93428	CHARLIE HENCH 775 ARLINGTON STREET CAMBRIA, CA 93428 (805)927-4559	\$4,885,000 \$4,804,139 \$0	03/30/11 03/30/11 05/05/13	92% 98% SUSPENDED
20.20.201 130							
05-SLO-41-/0 05-0T9004		IN SAN LUIS OBISPO COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEAL AND SEAL BRIDGE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	DE ANDA, ANTHONY 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$694,851 \$671,651 \$0	02/27/12 03/22/12 08/15/13 08/15/13	100% 100% COMPLETED
	WPCP						
05-SLO-46-4.1/0 05-0C3304		IN SAN LUIS OBISPO COUNTY NEAR CAMBRIA AT 1.8 MILES EAST OF GREEN VALLEY CREEK BRIDGE CONST SOLDIER PILE RETAINING WALL	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO 93403 (805)546-8288	CHARLES HENCH 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$1,043,533 \$861,531 \$118,273	01/09/13 01/30/13 11/20/13	55% 82%
HA42	WPCP						
05-SLO-46-32.1/36.7 05-330744 NH-P046-(046)E --()		IN SAN LUIS OBISPO COUNTY IN AND NEAR PASO ROBLES FROM AIRPORT ROAD TO 0.5 MILE WEST OF GENESEO ROAD PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760	RICHARDS, TIM 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$388,538 \$316,024 \$1,188	12/07/10 02/07/11 12/10/14	0% 0% PLANT EST SATIS
HE13	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-46-36.6/41.2 05-330724 ACST-P046-(043)E P0-46 0-(3EH)P 6205- 015-() HE13 SWPPP HE13		IN SAN LUIS OBISPO COUNTY IN AND NEAR PASO ROBLES FROM 0.5 MILE WEST OF GENESEO ROAD TO 0.6 MILE EAST OF ALMOND DRIVE WIDEN HIGHWAY TO FOUR LANES	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	MIKEL, KARL 102 WHITLEY GARDENS DRIVE PASO ROBLES CA 93446 (805)226-9860	\$49,393,556 \$39,604,363 \$1,257,611	10/25/10 11/05/10 04/22/14	77% 80%
05-SLO-46-40.0/0 05-330754 STP-P046-(047)E --() HE13		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES AT ESTRELLA RIVER BRIDGE BRIDGE REPLACEMENT	SOUZA CONSTRUCTION INC P O BOX 3810 SAN LUIS OBISPO CA 93403 (805)546-8288	MIKEL, KARL 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)226-9860	\$3,950,840 \$2,491,797 \$485,308	02/27/13 03/25/13 04/04/14	37% 63%
05-SLO-46-40.7/46.3 05-330774 HE13 SWPPP		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.1 MILE EAST OF ALMOND DRIVE TO 0.8 MILE EAST OF MCMILLAN CANYON ROAD CONVERT TO 4-LANE EXPRESSWAY	PAPICH CONSTRUCTION COMPANY INC PO BOX 2210 PISMO BEACH, CA 93448 (805)473-3016	TIM LANG 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)748-5513	\$33,335,394 \$7,402,115 \$380,444	05/18/12 06/12/12 10/30/14	41% 22%
05-SLO-46-55.1/60.8 05-1C3204 HB1		IN SAN LUIS OBISPO COUNTY NEAR CHOLAME FROM ROUTE 41 TO KERN COUNTY LINE PLACE CENTERLINE AND SHOULDER	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697	LANG, TIM 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)748-5513	\$148,061 \$137,049 \$0	05/10/13 06/04/13 08/09/13 08/12/13	100% 100% COMPLETED
05-SLO-101-35.7/46.3 05-0G0304 SARR-Q101-(159)N Q1-01 1-(9N) --() HA22 SWPPP		IN SAN LUIS OBISPO COUNTY IN AND NEAR ATASCADERO FROM CUESTA GRADE OVERHEAD TO 0.2 MI SOUTH OF 101/41 SEPARATION HIGHWAY REHABILITATION	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	SILVA, RICK 3230 RIVERSIDE AVE., SUITE 130 PASO ROBLES CA 93446 (805)226-8279	\$34,132,863 \$34,857,336 \$1,282,975	12/31/09 01/19/10 11/12/14	0% 0%
05-SLO-101-36.0/37.5 05-0Q6304 ACNH-GQ10-(222)E --() HB1 SWPPP		IN SAN LUIS OBISPO COUNTY NEAR SANTA MARGARITA FROM 0.8 MI SOUTH OF TASSAJARA CREEK ROAD TO 0.4 MILE SOUTH OF ROUTE 101/58 SEPARAT CONSTRUCT MEDIAN BARRIER	CALPORTLAND CONSTRUCTION P O BOX 1280 SANTA MARIA CA 93456 (805)345-3581	SILVA, RICK 3230 RIVERSIDE AVE, SUITE 130 PASO ROBLES, CA 93446 (805)226-8279	\$1,544,502 \$328,982 \$10,654	08/02/12 08/23/12 10/10/13	40% 21% SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-45.3/45.7 05-402824		IN SAN LUIS OBISPO COUNTY IN ATASCADERO FROM 0.5 MILE NORTH OF CURBARIL AVENUE TO ATASCADERO CREEK BRIDGE	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	RICHARDS, TIM 4485 VACHELL LN SAN LUIS OBISPO, CA 93401 (805)542-4765	\$565,825 \$386,267 \$3,485	11/09/11 12/02/11 08/11/15	0% 0% PLANT EST SATIS
	WPCP	HIGHWAY PLANTING, INSTALL IRRIGATION					
05-SLO-101-/.8 05-445904 ACST-PEQ1-(011)7 --()		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES IN AND NEAR SANTA MARIA FROM 0.5 MILE NORTH OF SANTA MARIA CONNECTOR TO ROUTE 101/16	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	STIMSON, PATRICK 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6733	\$33,080,647 \$30,297,433 \$890,776	06/21/11 07/15/11 02/19/14	54% 91%
HE13 HE13	SWPPP	REPLACE SUTRUCTURE, ADD LAND AND					
05-SLO-166-35.0/44 05-1F0104		IN SAN LUIS OBISPO COUNTY ABOUT 25 MILES EAST OF SANTA MARIA FROM CUYAMA RIVER BRIDGE TO 0.3 MILE WEST OF CARRIZO CANYON BRIDGE	CALPORTLAND CONSTRUCTION P O BOX 1280 SANTA MARIA CA 93456 (805)345-3581	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)348-3105	\$2,083,565 \$17,198 \$16,073	06/05/13 06/27/13 11/13/13	3% 1%
05-SLO-166-39.9/40.3 05-0R3004 ACST-P166-(030)E --()		IN SAN LUIS OBISPO COUNTY ABOUT 25 MILES WEST OF NEW CUYAMA FROM 1.6 MILES EAST OF CUYAMA RIVER BRIDGE TO 4.0 MILES WEST OF CARRIZO	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO CA 93403 (805)546-8288	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)348-3105	\$2,159,290 \$1,007,104 \$136,593	10/25/12 12/03/12 12/16/14	31% 46%
HB1	SWPPP	CONSTRUCT NEW BRIDGE					

Totals: Authorized Final Amt: \$408,297,690 Completed to Date: \$287,521,119 Work This Month: \$15,336,701

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0Q3504		IN FRESNO, KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS INSTALLING COMPRESSOR AND SMART	TRAFFIC DEVELOPMENT SERVICES INC 207 W LOS ANGELES AVE # 252 MOORPARK CA 93021 (805)523-1914		\$271,186 \$0 \$0	04/30/13 05/31/13	0% 0%
HM4							
06-FRE-33-22.7/59.5 06-0P7404		IN FRESNO COUNTY ON ROUTE 33 & ROUTE 198 & IN TULARE COUNTY ON ROUTE 198 AT VARIOUS LOCATIONS PME CHIPSEAL (MEDIUM CHIP)	INTERMOUNTAIN SLURRY SEAL INC P O BOX 1841 SPARKS NV 89432 (775)358-1355		\$2,830,685 \$0 \$0	04/29/13 05/24/13	0% 0%
HM1							
06-FRE-33-/0 06-0C1304 BHNH-000C-(354)E --()		IN FRESNO, MADERA, KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS RETROFIT BRIDGES WITH COMPOSITE	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	GANDRATHI, SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7617	\$3,200,091 \$1,439,692 \$120,530	01/15/13 02/06/13 11/20/13	62% 41%
HA21	WPCP						
06-FRE-41-1.0/3 06-0N7904 STP-X019-(024)E --()		IN FRESNO COUNTY NEAR FRESNO ON ROUTE 41 FROM LAGUNA AVENUE TO HARLAN AVENUE AND ON ROUTE 43 FROM KINGS/FRESNO COUNTY LINE TO NEB HMA OVERLAY	WINDSOR FUEL COMPANY P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$1,752,867 \$1,135,995 \$0	04/03/13 05/16/13 08/12/13	60% 64%
06-FRE-41-27.6/30.4 06-0E9714		IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	MENGGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$597,550 \$487,874 \$3,161	03/19/12 04/16/12 01/11/16	0% 0%
HB4N	WPCP						PLANT EST SATIS
06-FRE-41-30.7/31.7 06-0A4904 SARR-P041-(115)E P0-41 1-(5E) --()		IN FRESNO COUNTY FROM 0.3 MILE NORTH OF HERNDON AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING PLANTING AND IRRIGATION	ELITE LANDSCAPING 2972 LARKIN CLOVIS CA 93612	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$632,638 \$631,998 \$1,204	05/24/10 06/25/10 12/04/13	0% 0%
	SWPPP						PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-63-3.8/8.4 06-0P9304 STP-X019-(026)E --()		IN FRESNO COUNTY AT SQUAW VALLEY & DUNLAP ON ROUTE 63 FROM 1.2 MILE SOUTH OF ANCHOR AVENUE TO ROUTE 180 & ON ROUTE 180 FROM FRIANT HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700		\$4,462,206 \$0 \$0	06/13/13 07/22/13	0% 0%
HM1							
06-FRE-99-1.0/7.4 06-350714		IN FRESNO CO IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99/201 SEPARATION TO NORTH OF FLORAL AVENUE UNDERCROSSING PERFORM HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$548,692 \$525,467 \$0	12/23/09 01/19/10 08/23/13	91% 99%
HE13	SWPPP						
06-FRE-99-26.7/31.6 06-442624		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	HATTON, CURT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	\$40,992,741 \$13,544,447 \$1,604,567	10/10/12 11/06/12 07/26/16	14% 33%
HE13	SWPPP						
06-FRE-168-7.8/8.2 06-0M9904		IN FRESNO COUNTY IN CLOVIS FROM 0.2 MILE WEST OF FOWLER AVENUE OVERCROSSING TO 0.2 MILE EAST OF FOWLER AVENUE OVERCROSSING RAMP METERING AND DRAINAGE SYSTEM	TAYLOR BACKHOE SERVICE INC 1600 FALCON WAY MERCED CA 95341 (209)384-8424	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$689,636 \$611,233 \$11,938	11/30/12 01/10/13 07/15/14	6% 86%
HB4N	WPCP						
06-FRE-168-25.5/32.9 06-0H1004 CSTP-P168-(057)E --()		IN FRESNO COUNTY AT AND NEAR PRATHER FROM 0.1 MILE NORTH OF OAK CREEK ROAD P O BOX 520 TO 0.1 MILE NORTH OF SJ AND E ROAD AC OVERLAY AND RECONSTRUCT MBGR	PRATHER TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 93625 (559)813-3100	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$2,091,549 \$1,826,616 \$0	02/05/13 03/01/13 07/15/13	100% 100%
HA22	WPCP						
06-FRE-180-58.4/60.4 06-0C1104 ACNH-P180-(056)N --()		ON ROUTE 180 IN FRESNO COUNTY BETWEEN R AND L ROUTE 41 AND ROUTE 168 BRAIDED RAMPS	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$40,838,957 \$29,191,475 \$1,554,157	01/12/12 01/20/12 12/20/13	82% 71%
HE14							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$4,669,751 \$2,170,570 \$158,973	08/23/12 09/27/12 05/14/14	48% 46%
	WPCP						
06-FRE-180-71.8/74.5 06-342524		IN FRESNO COUNTY ABOUT 6.3 MILES EAST OF FRESNO FROM 0.6 MILE WEST OF QUALITY AVENUE TO 0.2 MILE WEST OF SMITH AVENUE NEW EXPRESS HIGHWAY	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744 (559)268-9886	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$15,343,663 \$65,765 \$47,165	04/23/13 05/16/13 10/14/14	9% 0%
	HE14						
06-KER-0-/0 06-0M6204		IN KERN COUNTY AT VARIOUS LOCATIONS REMOVE DECK SURFACE, PLACE DECK SEAL	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$1,919,321 \$698,322 \$688,872	05/21/13 06/13/13 11/01/13	32% 36%
	HM1						
06-KER-5-.5/62.6 06-0G6804		IN KERN CO AT VARIOUS BRIDGES ON ROUTES 5, 46, 155 & 178 REPLACE JOINT SEALS AND SEAL BRIDGE	DEBRUIN CONSTRUCTION 939 W. CHARTER STOCKTON, CA 95206 (209)462-5100	MICHAEL ROBBINS 183 W. VENTURA KINGSBURG, CA 93631 (559)246-9429	\$664,416 \$384,569 \$0	06/14/11 07/13/11 04/30/13	77% 57%
	HM1						
06-KER-5-4.1/0 06-0N0704 ACST-P005-(419)1 9E- () --()		NEAR WHEELER RIDGE, AT BRIDGE NO. 50- ABHE & SVOBODA INC 0271 AND NO. 50-0240R; ALSO IN FRESNO COUNTY NEAR MENDOTA AT BRIDGE NO. 42-0253 MAINTENANCE	P O BOX 251 PRIOR LAKE MINNESOTA 55372 (952)447-6025	CARY J. CRUZ 183 W. VENTURA KINGSBURG, CA 93631 (559)341-3377	\$2,172,515 \$2,150,375 \$0	04/23/12 05/14/12 07/09/13	100% 100%
	HM3						
06-KER-5-10.2/0 06-0M2004		IN KERN COUNTY NEAR GRAPEVINE AT GRAPEVINE UNDERCROSSING BRIDGE DECK REHAB	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$876,200 \$850,070 \$0	03/04/13 04/04/13 08/08/13 08/12/13	100% 100% OVER RUN
	HM3						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-13.5/0 06-0M2204		IN KERN COUNTY AT VARIOUS LOCATIONS PAINT STRUCTURAL STEEL & JOINT SEAL	F D THOMAS INC P O BOX 4663 MEDFORD OR 97504 (541)664-3010	PETER MULLALY 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$1,789,000 \$1,025,360 \$322,259	12/05/12 12/27/12 10/21/13	63% 57% SUSPENDED
HM1	WPCP						
06-KER-14-39.3/40.3 06-0H1804 BRNH-P014-(072)E --()		ON ROUTE 14 IN KERN COUNTY AT PM 39.9, 24 MILES NORTH OF MOJAVE AT RED ROCK CANYON BRIDGE #50-0178 BRIDGE REPLACEMENT (SCOUR)	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERFIELD CA 93388 (661)399-3361	AMARJIT DHALIWAL (661)391-4766	\$7,894,099 \$198,675 \$198,675	05/22/13 06/10/13 09/04/13	4% 3%
HA21	SWPPP						
06-KER-33-19.6/27 06-0Q0704		IN KERN COUNTY IN AND NEAR TAFT FROM 0.5 MILE NORTH OF 10TH STREET TO 0.2 MILE SOUTH OF SHALE ROAD COLD IN-PLACE RECYCLING AND OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93388 (661)399-3361	AMARJIT DHALIWAL 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4766	\$1,954,306 \$1,661,246 \$1,661,246	05/06/13 05/24/13 09/16/13	49% 86%
HBI							
06-KER-33-34.3/45.5 06-0N2704		IN KERN COUNTY NEAR MCKITTRICK FROM ROUTE 58 TO 1.4 MILES NORTH OF LOST HILLS ROAD AND FROM 0.5 MILE SOUTH OF TWISSELMAN ROAD TO K PLACE HMA	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$1,967,720 \$0 \$0	06/13/13 07/08/13	0% 0%
HM1							
06-KER-46-32.8/37.5 06-0P7104		IN KERN COUNTY NEAR LOST HILLS ON RTE 46 FROM 0.3 MILE EAST OF ROUTE 5 TO 0.6 MILE EAST OF CORCORAN ROAD AND NEAR DELANO ON ROUTE RHMA AC OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93312 (661)391-4767	\$1,942,558 \$1,697,688 \$1,697,688	03/19/13 04/18/13 09/18/13	55% 86%
HM1							
06-KER-46-/7.3 06-0P9204 ACNH-P046-(048)E --()		IN KERN CO NEAR LOST HILLS FROM CO LINE TO KECKS RD & FROM 1.2 MILES WEST OF ROUTE 33 TO 0.5 MILE WEST OF BROWN MATERIAL RD RHMA TYPE G OVERLAY	KERN W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$4,954,681 \$0 \$0	06/27/13 07/24/13	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-15.4/21.4 06-0P7304		IN KERN COUNTY ON ROUTE 58, FROM JCT ROUTE 33 TO ROAD TO LOKERN PUMP STATION & IN KINGS COUNTY ON ROUTE 269, FROM 0.2 MI NORTH OF AC OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)841-1086	PETER MULLALY 1824 NORIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$2,410,780 \$0 \$0	05/02/13 05/31/13 10/22/13	0% 0%
HM1							
06-KER-58-59.6/64.4 06-0N1504 ACNH-P058-(115)E --()		IN KERN CO NEAR BAKERSFIELD FROM RTE 58/184 SEPARATION TO 0.2 MILE WEST OF TEJON HIGHWAY OC & FROM 0.3 MILE WEST OF CALIENTE CREEK OVERLAY WITH HOT MIX ASPHALT	SYNERGY PROJECT MANAGEMENT INC 150 EXECUTIVE PARK BLVD #4100 SAN FRANCISCO CA 94134 (415)467-3000	CAMARJIT DHALIWAL 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4766	\$2,928,374 \$1,771,570 \$1,741,820	01/15/13 02/14/13 09/02/13	100% 60% OVER RUN
HM							
06-KER-58-67.8/0 06-0N4014 NH-17D5-(004)E --()		IN KERN COUNTY NEAR EDISON AT NEUMARKLE ROAD UC CONSTRUCT ROCK SLOPE PROTECTION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$394,783 \$384,250 \$0	05/22/13 06/13/13 08/05/13	100% 100%
HA23							
06-KER-58-99.3/99.7 06-0K3904 NH-P058-(114) --()		ON ROUTE 58 IN KERN COUNTY BETWEEN POSTMILE R99.3 AND POSTMILE R99.7 BRIDGE REPLACEMENT	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744 (559)268-9886	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,627,939 \$726,504 \$278,483	12/20/12 01/10/13 12/12/13	43% 45%
WPCP							
06-KER-58-108.9/0 06-0G2704 ACHS-P058-(113)E G P0-58 1-(3E) --()		IN KERN COUNTY NEAR MOJAVE AT BUSINESS 58 WEST OVERCROSSING CONCRETE BARRIER AND WINDSCREEN	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	\$1,533,427 \$1,518,536 \$0	08/14/12 09/18/12 06/14/13	100% 100% OVER RUN
HB1	WPCP						
06-KER-99-17.0/22.1 06-0G8304		IN KERN COUNTY IN BAKERSFIELD FROM 0.5 MILE SOUTH OF ROUTE 119 TO WILSON ROAD WIDEN FREEWAY FROM 6 TO 8 LANES	SECURITY PAVING COMPANY INC PO BOX 1489 SUN VALLEY CA 91353-1489 (818)362-9200	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$20,335,792 \$3,923,429 \$908,118	10/24/12 12/03/12 03/12/14	30% 19%
SWPPP							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-17.5/29.9 06-0E6604 ACNH-P099-(569)E --()		IN KER CO IN BAKERSFIELD AT VAR LOCATIONS FROM THE RTE 119/99 SEP TO THE RTE 65/99 SEP 99 CORRIDOR-BRIDGE ENHANCEMENT	CLEANCUT LANDSCAPE 8406 N ARMSTRONG CLOVIS, CA 93619 (559)322-2041		\$673,112 \$0 \$0	07/19/13 08/21/13	0% 0%
06-KER-99-19.5/0 06-0N6904		IN KERN COUNTY IN BAKERSFIELD AT PANAMA LANE OVERCROSSING WIDEN OFF-RAMP & CONSTRUCT RIGHT	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040		\$1,063,865 \$0 \$0	06/19/13 07/22/13	0% 0%
HB4N							
06-KER-99-24.6/0 06-0L3904 HSNH-P099-(568)E --()		IN KERN COUNTY IN BAKERSFIELD AT CALIFORNIA AVENUE UNDERCROSSING RELOCATE RIGHT TURN LANE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-7467	\$1,027,735 \$4,556 \$4,556	06/24/13 07/22/13 02/03/15	3% 0%
06-KER-99-27.0/28.4 06-0G8404		ON ROUTE 99 IN KERN COUNTY FROM STATE ROUTE 99/204 OVERHEAD TO BEARDSLEY CANAL WIDEN FREEWAY FROM 6 TO 8 LANES	SECURITY PAVING COMPANY INC POBOX 1489 SUN VALLEY CA 91353-1489 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$7,486,426 \$0 \$0	02/20/13 03/14/13 08/24/14	0% 0%
	SWPPP						
06-KER-99-28.4/43.9 06-0L6404 ACNH-P099-(551)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BEARDSLEY CANAL BRIDGE TO ROUTE 46/99 SEPARATION REPLACE EXISTING PAVEMENT	SECURITY PAVING COMPANY INC 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$85,624,360 \$71,366,308 \$5,573,768	01/18/12 02/14/12 09/24/13	92% 83%
HA22	SWPPP						
06-KER-119-19.7/30.4 06-0Q3604		IN KERN COUNTY NEAR BAKERSFIELD FROM ROUTE 5/119 SEPARATION TO WIBLE ROAD COLD IN PLACE RECYCLE, HMA OVERLAY,	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$2,855,208 \$983,985 \$983,985	06/14/13 07/08/13 09/16/13	28% 34%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-155-14.0/41 06-0P6304		IN KERN COUNTY, FROM 2.98 MILES EAST OF JUNCTION RTE 65 TO .075 MILE EAST OF PASCOE ROAD	EAST BROUGH CONSTRUCTION INC 634 PRINTZ RD ARROYO GRANDE CA 93420 (805)489-7779	AMARJIT DHALIWAL 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4766	\$501,952 \$0 \$0	06/10/13 07/08/13 10/22/13	0% 0%
HM2C							
06-KER-178-14.3/15.7 06-0N3804 CSTP-17D6-(000)4 --()		IN KERN COUNTY ABOUT 9 MILES EAST OF SIDEHILL VIADUCT AND AT 0.6 MILE EAST OF EDISON POWERHOUSE	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93388 (661)399-3361		\$465,675 \$0 \$0	08/05/13 08/21/13	0% 0%
HA23							
06-KER-178-93.2/103.8 06-0N1604 NH-P178-(062)E --()		IN KERN COUNTY IN AND NEAR RIDGECREST FROM RTE 178/395 SEP TO CHINA LAKE BLVD	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$2,890,010 \$189,743 \$189,743	05/17/13 06/10/13 09/30/13	44% 7%
HM							
06-KIN-41-42.1/44.9 06-416004 NH-P041-(122)E --()		IN KINGS COUNTY NEAR LEMOORE FROM 0.1 MILE SOUTH OF HANDFORD-ARMONA ROAD TO 0.7 MILE NORTH OF GRANGEVILLE BOULEVARD	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROSEVILLE CA 95678 (916)645-4800	Haidar Haddadin 183 W. VENTURA KINGSBURG, CA 93631 (559)917-2487	\$7,053,381 \$5,747,353 \$2,283,667	04/06/12 04/27/12 12/24/13	67% 82%
06-KIN-43-18.2/27.2 06-0P6104 CSTP-P043-(043)E --()	SWPPP	IN TULARE AND KINGS COUNTIES NEAR CORCORAN AND HANFORD FROM 0.6 MILE SOUTH OF DEER CREEK BRIDGE TO KINGS COUNTY LINE AND FROM ROUT RHMA OVERLAY TYPE "G"	CHES BROSS CONSTRUCTION 39 CALIFORNIA ST PMB 118 VALLEY SPRINGS CA 95252 (209)747-3595	JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118	\$3,410,653 \$1,928 \$1,928	06/06/13 06/27/13 10/22/13	4% 0%
HM1							
06-KIN-198-8.9/10.1 06-325504		ON ROUTE 198 IN KINGS COUNTY IN KINGS COUNTY FROM ROUTE 41 TO 18 1/2 AVENUE (VINE STREET) (KP 15.1/16.3)	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	JUSTIN KIMURA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$18,992,189 \$5,052,388 \$852,755	10/24/12 12/03/12 11/03/14	25% 27%
HE11	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805 (510)741-9226	JUSTIN KIMURA 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)651-8315	\$1,407,635 \$1,101,234 \$4,995	05/22/12 06/20/12 02/10/14	67% 85%
HE14	WPCP						
06-MAD-0-0 06-0N7704		IN MADERA AND TULARE COUNTIES AT VARIOUS LOCATIONS POLYESTER OVERLAY & JOINT SEAL	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$461,700 \$163,865 \$0	03/20/13 04/11/13 11/06/13	20% 35%
HM3							
06-MAD-41-9.3/15.4 06-0P7604		IN MAD CO AT & NEAR COARSEGOLD FROM 0.1 MI NORTH OF RTE 145 TO 0.2 MI SOUTH OF ROAD 406 & FROM 0.9 MI NORTH OF YOSEMITE SPRINGS PA REPLACE PAVEMENT DELINEATION	CENTRAL STRIPING SERVICE INC 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742 (916)635-5175		\$320,002 \$0 \$0	03/27/13 05/16/13	0% 0%
HM4							
06-MAD-99-6.9/8.2 06-471004		IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SLYMAR, CA 91342 (818)362-9200	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-8566 (559)243-3812	\$43,971,320 \$5,150,205 \$969,400	12/07/12 01/10/13 08/04/15	19% 12%
HE11	SWPPP						
06-MAD-99-9.5/13.1 06-0E0404 NH-P099-(538)N --()		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MILE SOUTH OF SOUTH MADERA OVERCROSSING TO 0.4 MILE NORTH OF AVENUE 16 OVERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY ATTN JEFF GRIMM P O BOX 50085 WATSONVILLE CA 95077 (559)441-5715	OSCAR SHERRILL 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3812	\$27,934,386 \$26,922,309 \$1,814,243	06/28/11 08/22/11 09/13/13	100% 97%
HA22							
06-MAD-145-12.5/25.5 06-0P6404		IN MADERA COUNTY NEAR MADERA AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF ROAD 29 TO 0.2 MILE WEST OF ROUTE 41 REPAIR CULVERTS & PIPELINER	CALIFORNIA TRENCHLESS INC 11875 DUBLIN BLVD STE C-240 DUBLIN CA 94568 (925)361-7046	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3812	\$373,400 \$131,780 \$122,217	04/29/13 05/16/13 09/13/13	56% 35%
HM2							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-145-20.9/25.4 06-0P7004		IN MADERA COUNTY ABOUT 9 MILES EAST OF MADERA FROM ROAD 37 TO ROUTE 41 COLD PLANE AND HMA OVERLAY	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$735,287 \$703,146 \$0	04/18/13 05/16/13 07/02/13	100% 100%
HM1							
06-TUL-63-2.9/3.2 06-0K5404 ACST-P063-(022)E P0-63 0-(2E) --()		IN TULARE COUNTY NEAR VISALIA FROM 0.1 MILE SOUTH TO 0.2 MILE NORTH OF AVENUE 256 REALIGN INTERSECT & INSTALL SIGNAL	LEE'S PAVING INC 1212 N PLAZA DR VISALIA CA 93291 (559)651-1337	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$626,404 \$153,492 \$0	11/26/12 12/20/12 08/30/13	0% 24% SUSPENDED
HB1	SWPPP						
06-TUL-65-21.8/29.6 06-0P9404 ACNH-P065-(097)E --()		IN TULARE COUNTY IN AND NEAR LINDSAY FROM LINDA VISTA AVENUE TO 0.1 MILE NORTH OF HERMOSA STREET RHMA TYPE "G" OVERLAY	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH, CA 93448 (805)473-3016	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$2,755,647 \$0 \$0	06/10/13 06/27/13	0% 0%
HM1							
06-TUL-99-6.1/29.9 06-0E6704 STPE-P099-(067)E --()		IN TULARE COUNTY IN AND NEAR TULARE FROM AVENUE 48 TO CROSS AVENUE 99 CORRIDOR-BRIDGE ENHANCEMENT	RSB GROUP INC 20331 LAKE FOREST DR.#C-13 LAKE FOREST CA 92630 (949)454-1999		\$323,462 \$0 \$0	07/03/13 07/24/13	0% 0%
06-TUL-99-22.4/0 06-0A9704 NH-SARR-(STP)E TPES-AR R-(E) --()		IN TULARE COUNTY NEAR TIPTON AT THE PHILIP S RAINE SAFETY ROADSIDE REST AREA CONSTRUCT NEW FACILITES REST AREA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DANIEL CHAPA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8312	\$8,892,010 \$9,104,925 \$0	04/06/11 04/25/11 02/27/13	100% 100% PLANT EST SATIS
HA26	SWPPP						
06-TUL-99-23.5/0 06-0N5404		IN TULARE COUNTY NEAR TULARE AT AVENUE 184 OVERCROSSING RAMP OVERLAY	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	BLAS MARTINEZ 8530 W ROOSEVELET AVE VISALIA, CA 93291 (559)651-8321	\$250,884 \$264,870 \$0	12/20/12 01/11/13 09/30/13	100% 97%
HA22	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-23.5/0 06-0N8504		IN TULARE COUNTY IN TULARE AT AVENUE 184 OVERCROSSING REPAIR BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	BLAS MARTINEZ 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$750,961 \$705,856 \$15,957	10/12/12 11/06/12 08/23/13	98% 95%
HA23	WPCP						
06-TUL-99-37.3/41.3 06-360214		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MI SOUTH OF WEST VISALIA OVERHEAD TO 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD P O BOX 2210 WIDEN FREEWAY 4-LN FWY TO 6-LN FWY	PAPICH CONSTRUCTION COMPANY PISMO BEACH CA 93448 (805)473-3016	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$32,816,185 \$5,256,188 \$1,749,638	12/07/12 12/27/12 07/22/14	25% 16%
HE13 HE13	SWPPP						
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$69,651,792 \$42,709,915 \$2,103,336	01/04/11 01/19/11 05/01/14	65% 61%
HE13	SWPPP						
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	\$3,194,915 \$1,189,661 \$69,191	10/01/12 11/06/12 07/03/17	41% 43%
	WPCP						
06-TUL-216-1.9/2.9 06-430704		IN TULARE COUNTY IN AND NEAR VISALIA FROM LOVERS LANE TO 0.1 MILE EAST OF COMSTOCK STREET WIDEN AND REALIGNMENT OF ROUTE 216	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706 (559)441-5700	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$4,271,761 \$67,907 \$67,907	04/26/13 05/24/13 05/27/14	6% 2%
HB4C	SWPPP						
06-TUL-245-16.0/33 06-0P7204		IN TULARE COUNTY NEAR BADGER FROM 0.2 MILES NORTH OF AVENUE 404 TO 2.6 MILES SOUTH OF DRUM VALLEY ROAD AND FROM 2.4 MILES NORTH OF HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$1,168,065 \$0 \$0	04/18/13 05/16/13	0% 0%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$506,238,502</u>	Completed to Date:	<u>\$245,593,338</u>	Work This Month:	<u>\$27,806,140</u>	

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-11.1/11.1 07-4T3904		ROUTE 1 AT RONAN AVENUE IN THE CITY OF LA/WILMINTON TRAFFIC SIGNAL & ROADWAY IMPROVEMEN	RAKAN INC 2312 PARK AVE SUITE 116 TUSTIN CA 92782 (949)698-9872	SAAD, HUSSEIN 17912 CRUSADER AVE #101 CERRITOS CA 90707 (562)860-3085	\$174,862 \$106,042 \$7,610	02/06/13 04/03/13 10/30/13	98% 60%
HB4N	WPCP						
07-LA-1-17.8/39.8 07-277804		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM CAMINO DE LAS COLINAS TO SUNSET BOULEVARD INSTALL SIDEWALK AND CURB RAMPS	UNIQUE PERFORMANCE CONSTRUCTION INC 1321 N JEFFERSON ST ANAHEIM, CA 92807 (714)528-2220	WANG, PAUL 13230 FIRESTONE BLVD. E2/F2 SANTA FE SPRINGS, CA 90670 (562)926-2537	\$270,226 \$296,820 \$40,850	11/10/11 12/21/11 09/30/13	100% 92% SUSPENDED
HB71	WPCP						
07-LA-1-20.7/20.8 07-4T5404		IN LOS ANGELES COUNTY IN HERMOSA BEACH AT 2ND STREET SIGNAL UPGRADE, ADA CURB RAMP	JFL ELECTRIC INC 8257 COMPTON AVENUE LOS ANGELES, CA 90001 (323)581-4400	ALONZO, BERNARD 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$313,236 \$0 \$0	06/20/13 07/15/13	0% 0%
HB4N							
07-LA-1-32.6/32.6 07-4T4204		IN LOS ANGELES COUNTY IN LOS ANGELES AT PALMS BOULEVARD INSTALL TRAFFIC SIGNAL & CURB RAMPS	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE STE 400 BREA CA 92821 (714)449-8775	SAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)822-2396	\$182,295 \$195,983 \$0	04/12/12 07/23/12 06/30/13	97% 100%
HB4N	WPCP						
07-LA-1-34.6/35.2 07-4Y7404		IN LOS ANGELES COUNTY, IN SANTA MONICA AND LOS ANGELES, ON ROUTE 1 FROM MCCLURE TUNNEL TO ROUTE 1/10 SEPARATION AND ON ROUTE 10 F CLEAN BRIDGE DECK AND REPLACE SEALS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	SAYKALI, ZARIF 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)821-1847	\$1,973,943 \$1,967,863 \$53,595	04/12/12 05/09/12 10/30/13	95% 96%
HM3	WPCP						
07-LA-1-51.0/52 07-4L2214 ACST-P414-(100)4 --()		IN MALIBU FROM NORTH OF SEA VISTA DRIVE TO VIA ESCONDIDO CONSTRUCT TIEBACKS, MICROPILES,	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA CA 91355 (661)367-9040	TRUJILLO, GILBERT, JR (310)345-6270	\$4,134,319 \$210,295 \$0	12/04/12 01/10/13 08/30/14	9% 5%
HA23	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-/28.6 07-4Y1504 ACBR-STPX-(156)E 7- 1-(6E) --()		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS BRIDGE PRESERVATION	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	RAM, MAHINDA 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$2,727,763 \$1,151,003 \$10,143	07/13/12 08/16/12 03/30/14	63% 41%
HA21	WPCP						
07-LA-2-15.3/23 07-4Y9104		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS TREAT DECK & REPLACE JOINT SEALS	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE CA 92503 (951)352-4300	MOHSENZADEH, ALI 13171 TELFAIR ST. SYLMAR, CA 91342 (213)792-8867	\$807,667 \$608,046 \$0	03/26/12 04/16/12 03/20/13	81% 75% SUSPENDED
HM3	WPCP						
07-LA-2-15.9/20.4 07-266904 ACST-P000-(C34)9 --()		IN LA COUNTY IN VARIOUS CITIES AT VARIOUS LOCATIONS GORE AREA CLEAN-UP/UPGRADES (CURE)	A M CONCRETE INC P O BOX 579 SUN VALLEY CA 913530579 (818)768-4757	IRA, ALFRED 1525 RANCHO CONEJO BLVD. 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$2,608,988 \$2,521,132 \$0	04/19/12 05/16/12 08/22/13	94% 94%
HB1	SWPPP						
07-LA-2-23.4/82.3 07-4Y9304		IN LOS ANGELES COUNTY IN AND NEAR LA CANADA FLINTRIDGE FROM 0.2 MILE WEST OF ROUTE 2/210 SEP TO SAN BERNARDINO LINE APPLY CHIP SEAL	MANHOLE ADJUSTING INC 9500 BEVERLY ROAD PICO RIVERA CA 90660 (323)558-8000	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$6,800,660 \$6,310,302 \$3,729,279	06/20/12 07/30/12 12/31/13	24% 91%
HM1	WPCP						
07-LA-5-.7/.7 07-4T3504		IN KERN COUNTY NEAR LEBEC AT THE FRAZIER SAND-SALT SHED CONSTRUCT SAND-SALT SHED	KOCH & KOCH INC P O BOX 909 PENN VALLEY CA 95946 (530)432-4000	HARTANTO, HINDRAWAN 45120 13TH STREET WEST LANCASTER, CA 93535 (661)726-0148	\$786,518 \$575,186 \$0	01/02/13 01/24/13 10/30/13	0% 71%
HA12	SWPPP						
07-LA-5-1.0/18.4 07-1W2004		IN LOS ANGELES, ROUTE 5, 105, & 405 AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE CA 92868 (714)538-5156	NJOYA, DAVID 18730 S. WILMINGTON AVE STE103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$607,023 \$323,605 \$319,605	01/07/13 01/29/13 10/16/13	35% 53%
HM4							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-1.2/2.1 07-215914		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS FROM 0.3 MILE SOUTH OF NORTH FORK COYOTE CREEK BRIDGE TO 0.3 MILE NORTH OF MARQUARDT AVE WIDEN AND REALIGN FREEWAY	C C MYERS INC 1822 S. LEWIS STREET ANAHEIM, CA 92805 (714)978-2726	TRAN, KELVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$38,952,869 \$11,201,992 \$2,074,231	11/28/11 12/21/11 09/05/14	35% 29%
HB5	SWPPP						
07-LA-5-1.8/3 07-2159C4 IMOO-5294-(9N) --()		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM ALONDRA BOULEVARD OVERCROSSING TO SHOEMAKER AVENUE OVERCROSSING WIDEN AND REALIGH FREEWAY WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MAROCS CA 90278 (760)916-9100	LEE, PETER 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$88,632,200 \$27,860,613 \$1,143,921	08/19/11 09/13/11 01/10/17	33% 31%
HB5	SWPPP						
07-LA-5-2.7/4 07-215934		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM 0.1 MILE NORTH OF CARMENITA ROAD OVERCROSSING TO 0.1 MILE NORTH OF SIL WIDEN AND REALIGN FREEWAY	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	OBEID, AMJAD 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$74,739,726 \$11,942,079 \$1,312,139	08/14/12 09/18/12 08/31/17	15% 16%
HB5	SWPPP						
07-LA-5-4.0/5.8 07-215944		IN LOS ANGELES COUNTY IN NORWALK FROM 0.4 MILE SOUTH OF SAN ANTONIO DRIVE UNDERCROSSING TO 0.7 MILE NORTH OF PIONEER BOULEVARD UN ROADWAY WIDENING (SEG 4)	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 91353 (818)767-8418	SAKER, GEORGE 13230 FIRESTONE BLVD SUITE A-2 SANTA FE SPRINGS CA 90670 (562)345-3125	\$121,371,150 \$13,617,279 \$1,561,397	08/23/12 09/18/12 05/30/18	9% 11%
HB5	SWPPP						
07-LA-5-6.8/11.6 07-253504 HSIM-G005-(295)4 --()		LOS ANGELES COUNTY IN DOWNEY FROM ROUTE 5/605 TO WASHINGTON BLVD UNDERCROSSING REPLACE BEAM WITH TYPE 60 BARRIER	FBD VANGUARD CONSTRUCTION INC 651 ENTERPRISE CT LIVERMORE CA 94550 (925)245-1300	FAYAD, HASSAN 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$11,514,242 \$11,057,454 \$218,490	12/23/11 01/24/12 08/30/13 08/29/13	100% 98% OVER RUN
HA27	SWPPP						
07-LA-5-9.0/11.5 07-4T4404 ACST-X037-(155)E - (-)		IN LA COUNTY AT VARIOUS ROUTE:LA 5, PM 9.03/11.5, LA 110, PM 6.36/6.66, LA 405, PM 8, LA 605, PM 0.48, AND LA 57, PM R1.78/R2.2 CONSTRUCT CURB RAMP, MODIFY SIGNALS	LATCO CONSTRUCTION INC 7710 BALBOA AVE. STE. 210A SAN DIEGO, CA 92111 (619)341-9515	WANG, PAUL 13230 FIRESTONE BLV UNIT E2/F2 SANTA FE SPRINGS, CA 90670 (562)926-2537	\$326,529 \$306,012 \$15,056	06/12/12 07/05/12 08/30/13	100% 94% OVER RUN
HB71	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-9.7/18.4 07-1W3904		IN LOS ANGELES COUNTY IN LOS ANGELES AND COMMERCE ON RTE 5 FROM SLAUSON AVENUE OVERHEAD TO S5-S10 OVERHEAD AND RTE 10 FROM E10-N5 JOINT SEAL,POLYESTER OL,METH DECK	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$1,359,574 \$0 \$0	05/22/13 06/13/13 03/27/14	0% 0%
HM3							
07-LA-5-13.6/18.5 07-246404 ACST-0053-(028)E 00-53 0-(8E) --()		IN LOS ANGELES CO IN LOS ANGELES AND CITY OF COMMERCE FROM ROUTE 5/710 SEPARATION TO ROUTE 5/10 SEPARATION PERFORM HIGHWAY PLANTING	BELAIRE-WEST LANDSCAPE INC PO BOX 6270 BUENA PARK, CA 91770	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6702	\$649,456 \$8,413 \$0	01/04/10 02/23/10 04/23/14	35% 2%
TEA1	WPCP						
07-LA-5-13.6/18.5 07-2464E4		RTE 5/710 SEPARATION IN LA&CITY OF COMMERCPERFORM HIGHWAY PLANTING, HMA PAVING AND INSTALL IRRIGATION SYSTEM INSTALL IRRIGATION SYSTEM, HWY PLANTING	YAKAR GENERAL CONTRACTORS, INC 113 E. ARROW HWY SAN DIMAS, CA 91773 (909)599-1612	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$792,570 \$716,032 \$5,200	04/28/11 05/17/11 07/27/15	52% 90%
26.700	WPCP						
07-LA-5-15.1/18.2 07-274504 ACNH-X037-(159)E --()		IN LOS ANGELES IN LOS ANGELES AT VARIOUS LOCATIONS UPDGRADE MBGR & CRASH CUSHIONS	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD. SAN DIMAS CA 91773 (909)394-4510	PATEL, PRAVIN 902 S. SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (626)572-2700	\$954,294 \$496,959 \$91,426	03/06/13 03/21/13 09/05/13	90% 52%
HB1							
07-LA-5-15.8/16.9 07-184104 ACHS-0052-(948)E G 00-52 9-(8E) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 MILE NORTH OF LORENA STREET OVERCROSSING TO ROUTE 10/5/101 SEPARATION UPDGRADE MEDIAN CONCRETE BARRIER	PETERSON CHASE GEN ENG, INC. 1792 KAISER AVE IRVINE, CA 92614 (949)252-0441	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$5,031,830 \$4,939,192 \$1,880	02/08/11 02/28/11 01/15/14	91% 96%
HA27	SWPPP						
07-LA-5-18.5/31.2 07-1W3304		IN LOS ANGELES, AT LA-5, AT POSTMILE 18.5 TO 31.2 JOINT SEAL,METH DECK,SPALL REPAIR	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$847,176 \$0 \$0	05/24/13 06/13/13 01/31/14	0% 0%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-18.5/88.5 07-4Y8404		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK AND JOINT SEALS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$1,601,728 \$1,523,867 \$0	04/16/12 05/01/12 06/13/13 07/30/13	100% 100% COMPLETED
HM3	WPCP						
07-LA-5-24.6/88.6 07-1W3604		IN LOS ANGELES, LA-110 AT POSTMILE 24.6 TO 88.56 CLEAN AND TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	AMADI, PATRICIA 13171 TELFAIR AVE. STE 101 SYLMAR, CA 91342 (818)364-2760	\$1,182,736 \$0 \$0	05/28/13 06/13/13 12/23/13	0% 0%
HM3							
07-LA-5-26.7/29.4 07-121844 CMLN-6207-(055) --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK FROM ROUTE 5/134 SEPARATION TO MAGNOLIA BOULEVARD OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC PO BOX 1489 SUN VALLEY, CA 91353-1489 (818)767-8418	KWAN, KIN 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	\$55,094,041 \$25,058,202 \$2,080,953	12/06/10 12/20/10 08/17/15	71% 45%
HB5	SWPPP						
07-LA-5-27.4/28.1 07-1786A4		IN LOS ANGELES COUNTY IN GLENDALE FROM SONORA AVENUE UNDERCROSSING TO ALLEN AVENUE UNDERCROSSING MODIFY INTERCHANGE	C A RASMUSSEN, INC. 28548 LIVINGSTON AVE VALENCIA, CA 91355	RESLER, CAESAR 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	\$6,401,617 \$6,642,456 \$8,026	10/11/10 11/02/10 08/31/13	100% 98% OVER RUN
HE11	SWPPP						
07-LA-5-29.4/31.6 07-1218W4 IM- 005-(078) --()		IN LOS ANGELES COUNTY IN BURBANK FROM WEST MAGNOLIA BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF BUENA VISTA STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	GURFINKEL, VLADIMIR 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (562)572-5538	\$162,648,823 \$745,674 \$202,946	11/29/12 12/20/12 01/31/18	7% 0%
HB5	SWPPP						
07-LA-5-31.6/36 07-1218V4 SARR-005 -(029)N 00-5 30-(9NC)M 6207- 056-() HB5		IN LOS ANGELES COUNTY IN BURBANK 0.3 KM SOUTH OF COHASSET STREET UNDERCROSSING TO 0.1 KM NORTH OF SHELDON STREET OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC. PO BOX 1489 SUN VALLEY, CA 91351-1489 (818)767-8418	CAO, RODOLFO 5200 W IMPERIAL HWY LOS ANGELES, CA 90045 (951)538-8922	\$56,707,871 \$47,651,989 \$1,585,421	10/14/10 10/26/10 12/30/14	71% 84%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-36.0/39.4 07-1219U4 SARR-0053-(033)N 00-53 0-(3NC)M 6207- 054-()		IN LOS ANGELES COUNTY IN LOS ANGELES FLATIRON WEST, INC. ON ROUTE 5 FR 0.1KM NORTH OF SHELDON STREET OVERCROSSING AND VARIOUS LOCATIONS CONSTRUCT HOV LANES	PACOIMA, CA 91331	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$114,225,857 \$82,131,757 \$1,718,613	05/06/10 05/24/10 09/30/14	57% 72%
07-LA-5-39.2/78 07-4Y2304		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM PACOIMA WASH TO SMOKEY BEAR ROAD UNDERCROSSING REPLACE JOINT SEAL	CINIUM RISK MANAGEMENT, LLC M&T BANK LOCKBOX PO BOX 8000 DEPT #717 BUFFALO, NY 14267 (845)791-6700	AL-JAMAL, ABDUL 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (805)797-1348	\$607,200 \$584,934 \$0	07/21/11 09/12/11 06/21/13	215% 99%
HA21	WPCP						
07-LA-5-C 43.9/C46.4 07-252614 IM-005 -(081) --()		IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM SAN FERNANDO ROAD OVERHEAD TO 0.2 MILE SOUTH OF WELDON CANYON OVERCROSSING ROADWAY REHABILITATION	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913532617 (818)767-1489	TIEU, FRED 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$11,327,142 \$7,700 \$0	12/12/12 01/10/13 03/13/14	0% 0% SUSPENDED
HA22	WPCP						
07-LA-5-44.2/46 07-168004 CMLN-6207-(046)N --()		IN LOS ANGELES COUNTY IN SANTA CLARITA ON ROUTE 5 AND ON ROUTE 14 CONSTRUCT HOV LANES AND CONNECTORS	MCM SECURITY PAVING, JV 19010 SLOVER AVE/PO BOX 867 BLOOMINGTON, CA 92316 (909)875-0533	GURFINKEL, VLADIMIR Y. 1317 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	\$135,498,603 \$133,408,472 \$72,889	03/27/08 05/01/08 01/08/14	77% 97%
HE13	SWPPP						
07-LA-5-45.4/59.7 07-252634 ACIM-0053-(080)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AND SANTA CLARITA FROM 0.2 MILE SOUTH OF 5/14 SEPARATION TO 0.2 MILE NORTH OF LAKE HUGHES RO ROADWAY REHABILITATION	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA CA 91355 (661)367-9040	WIDJAJA, DANIEL 25061 W AVE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	\$9,452,652 \$0 \$0	06/03/13 06/27/13	0% 0%
HA22							
07-LA-5-46.3/50 07-2332A4 ACIM-0053-(044)E --()		IN LOS ANGELES COUNTY IN SANTA CLARITA FROM 0.3 MILE SOUTH OF WELDON CANYON OVERCROSSING TO 0.4 MILE SOUTH OF PICO CANYON ROAD LYO WIDEN ROADWAY AND BRIDGES WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	AL-JAMAL, ABDUL 13171 TELFAIR AVE SYLMAR, CA 91342 (805)797-1348	\$44,148,982 \$23,557,742 \$1,872,190	02/27/12 03/22/12 10/09/13	86% 53%
HB4N	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-53.6/56.3 07-258804 ACST-X037-(162)E X0-37 1-(2E) --() HA42		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT SLOPE PAVING AND DRAINAGE	WESTCOAST PUBLIC WORK INC 20058 VENTURA BLVD #318 WOODLAND HILLS CA 91364 (818)206-9990	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$1,392,583 \$155,413 \$123,708	03/25/13 05/01/13 01/07/14	7% 11%
07-LA-5-54.4/54.4 07-285004 IMG- 005-(073) --() HB4N WPCP		IN LOS ANGELES COUNTY IN SANTA CLARITA AT THE SOUTHBOUND ON-RAMP FROM RYE CANYON ROAD INSTALL AND UPGRADE SIGNAL AND HMA	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	WIDJAJA, DANIEL 25061 W. AVENUE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	\$440,597 \$452,954 \$393	12/11/12 01/10/13 09/16/13	90% 98%
07-LA-5-64.8/66.1 07-1X6504 ACIM-4134-(004)E --() HA23 SWPPP		IN LOS ANGELES COUNTY AT TEMPLIN HIGHWAY UNDERCROSSING RESTORE ROADWAY ALIGNMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	WIDJAJA, DANIEL 25061 W. AVE STANFORD #70 VALENCIA CA 91355 (661)257-0273	\$10,352,960 \$10,249,413 \$6,508	08/28/09 09/15/09 05/14/14	98% 98%
07-LA-5-73.2/88.6 07-252804 ACIM-0053-(047)E --() HA22 SWPPP		IN LOS ANGELES COUNTY ABOUT 13 MILES NORTH OF CASTAIC FROM 1.2 MILE SOUTH OF VISTA DEL LAGO ROAD OVERCROSSING TO KERN COUNTY LINE PCC PAVEMENT,WIDEN MEDIAN SHOULDER	GRIFFITH/COFFMAN JOINT VENTURE 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	WIDJAJA, DANIEL 25061 W. AVE. STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$89,397,552 \$56,535,211 \$8,352,309	01/12/12 02/17/12 08/19/14	51% 63%
07-LA-10-.4/0 07-3X3004 ACIM-17D3-(004)E --() HA23 WPCP		IN LOS ANGELES COUNTY IN LOS ANGELES AT 0.4 MILE EAST OF ROUTE 10/101 SEPARATION RECONST FAILED SLOPE & RETAIN WALL	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE CA 92868 (714)538-5156	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$236,470 \$232,622 \$2,170	10/31/12 01/03/13 07/10/14	34% 94%
07-LA-10-3.9/13.9 07-1W4504 HM2		IN LOS ANGELES COUNTY ROUTE 10 POST MILES 3.9 TO 13.9 REPAIR,LINE,REPLACE CULVERTS	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE, CA 92868 (714)538-5156	RAM, MAHINDA 12975 WEST CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$246,570 \$189,829 \$69,203	03/04/13 04/03/13 11/12/13	100% 59% OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-4.9/14.8 07-267504 HSIM-X037-(161) --()		IN THE CITY OF LOS ANGELES FROM GATEWAY BLVD TO RTE 110 AND ON RTE 110 A VARIOUS LOCATIONS. INSTALL METAL BEAM GUARDRAIL AND CONC	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	SAYKALI, ZARIF 12975 CULVER BLVD. CULVER CITY, CA 90066 (310)345-6274	\$2,181,910 \$634,451 \$440,832	12/21/12 01/11/13 10/30/14	20% 29%
HB1	WPCP	INSTALL MBGR AND CONCRETE BARRIER					
07-LA-10-14.3/18 07-1W2504		IN LA COUNTY IN LA ON ROUTE 10 FROM HOOVER ST UNDERCROSSING TO LA RIVER BRIDGE AND OVERHEAD AND ON ROUTE 60 FROM LA RIVER BRIDGE A JOINT SEAL REPLACEMENT	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE CA 92868 (714)538-5156	PATEL, PRAVIN 902 S. SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$1,641,830 \$0 \$0	05/07/13 06/04/13 11/01/13	0% 0%
HM3							
07-LA-10-20.4/21.5 07-279804		IN LA COUNTY IN MONTEREY PARK AT CITY TERRACE ON RT 10 FROM .3 MILE WEST OF EASTERN AVE TO RT 10/710 SEP ON RT 710 FROM RAMONA TO CONST MAINTENANCE VEHICLE PULLOUTS	WESTCOAST PUBLIC WORK INC 20058 VENTURA BOULEVARD #318 WOODLAND HILLS CA 91364 (818)206-9990	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$1,086,629 \$1,069,267 \$70,232	03/21/12 05/09/12 06/01/14	47% 94%
HA28	SWPPP						
07-LA-10-24.3/0 07-3Y7004		IN LOS ANGELES COUNTY IN ALHAMBRA AT ALMANSOR AVENUE OVERCROSSING CLEAN AND PAINT BRIDGE GIRDERS	MURPHY INDUSTRIAL COATINGS, INC 2704 GUNDRY AVE SIGNAL HILL, CA 90755 (562)427-7720	PUNJABI, RAJ 1041 W BADILLO, STE 112 COVINA, CA 91722 (626)339-1604	\$833,750 \$234,275 \$234,275	01/10/11 02/08/11 12/12/13	23% 28%
HM3	WPCP						SUSPENDED
07-LA-10-28.5/46.7 07-4Y8104		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ON ROUTE 10 FROM RIO HONDO BUSWAY TO SAN ANTONIO AVENUE UNDERCROSSING AND ON ROUTE 164 TREAT BRIDGE DECK, REPLACE SEALS	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON CA RANCHO CUCAMONGA CA 91730 (909)944-1037	PUNJABI, RAJ 1041 W BADILLO STE 112 COVINA, CA 91722 (626)339-1601	\$629,561 \$518,327 \$0	04/24/12 05/16/12 09/12/13	70% 19%
HM3	WPCP						
07-LA-10-31.1/32.3 07-245404 NHI-X037-(154)N --()		IN LA COUNTY IN SAN GABRIEL RIVER Fwy (RTE 605) & SAN BERNARDINO Fwy (RTE 10) FR10 & 605 INTER TO 0.8 M E/RTE 10&605 INTERAT RTE 1 INTERCHANGE IMPROVEMENTS DESIGN BUILD	M C M CONSTRUCTION P.O. BOX 620 NORTH HIGHLANDS, CA 945603001 (..)-	BOTROS, SHERIF 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)337-8252	\$49,945,820 \$17,898,405 \$713,442	02/29/12 04/20/12 07/31/15	35% 36%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-31.2/33.4 07-117074 HP21-6207-(048)C N620-7 04-() --() HB5	SWPPP	IN LOS ANGELES COUNTY IN BALDWIN PARK FROM ROUTE 605/10 SEPARATION TO 0.2 KM WEST OF PUENTE AVENUE UNDERCROSSING CONSTRUCT HOV LANES	FLATIRON WEST, INC. 1201 BALDWIN PARK BLVD. BALDWIN PARK CA 91706	BOTROS, SHERIF 1201 BALDWIN PARK BALDWIN PARK, CA 91706 (310)924-5666	\$80,491,586 \$70,393,276 \$2,613,198	04/30/09 05/18/09 09/01/14	100% 87%
07-LA-10-42.1/42.1 07-258704		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS PLACE HMA TEXTURED PAVING & SLOPE	RSB GROUP INC 20331 LAKE FOREST DR. #C13 LAKE FOREST CA 92630 (949)454-1999	SAAD, HUSSEIN 17912 CRUSADER AVE #101 CERRITOS CA 90703 (562)860-3085	\$404,758 \$422,407 \$122,164	01/31/13 02/22/13 10/30/13	99% 99%
HA42	WPCP						
07-LA-10-42.8/42.8 07-3X3204 ACIM-17D2-(004)E --()		IN LOS ANGELES COUNTY IN POMONA AND SAN DIMAS AT ROUTE 10/27 SEPARTION CONST DEBRIS BARRIER SYSTEM	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	PUNJABI, RAJ 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$92,495 \$89,865 \$400	09/19/12 11/06/12 12/18/13	65% 97%
HA23	WPCP						
07-LA-10-/48.2 07-1W2804		IN LOS ANGELES COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS, REPL JOINT SEAL	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	PUNJABI, RAJ 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$2,560,719 \$84,205 \$84,205	06/05/13 06/27/13 12/05/13	28% 3%
HM3							
07-LA-14-32.1/52.6 07-251604 NH-P014-(069)E --()		IN LOS ANGELES COUNTY IN SANTA LE CLARITA FROM 0.3 MILE NORTH OF SANTA CLARA RIVER BRIDGE TO 0.4 MILE NORTH OF SIERRA HIGHWAY OVE SLAB REPLACEMENT GRINDING & HMA	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	WIDJAJA, DANIEL 25061 W. AVE. STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$31,324,699 \$29,533,735 \$0	01/19/12 02/14/12 11/22/13	100% 93% OVER RUN
HA22	WPCP						
07-LA-14-52.6/59.2 07-254904 NHP0-1406-(8E) --()		IN LOS ANGELES COUNTY IN AND NEAR PALMDALE FROM 0.4 MILE NORTH OF SIERRA HIGHWAY OVERCROSSING TO ANAVERDE CREEK PLANE & PLACE HMA & REPLACE SLABS	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	WIDJAJA, DANIEL 25061 W. AVE. STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$9,248,899 \$8,233,313 \$50,383	02/10/12 03/06/12 12/31/13	100% 97% OVER RUN
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Time Work Message
07-LA-14-58.2/77 07-2X9804 NH-47B9-(004) --()		LA COUNTY IN CITY OF PALMDALE AND LANCASTER BETWEEN AVENUE S UNDER-CROSSING AND AVENUE A OVERCROSSING REPAIR SLOPE AND EROSION CONTROL	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870 (714)646-3697	VAZIRANI, MANSUKH 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$1,211,420 \$999,554 \$101,191	12/27/12 01/10/13 09/01/13	68% 83%
HA23	SWPPP						
07-LA-14-60.0/69.3 07-274004 HSNH-P014-(070)G P01-4E07-() --()		IN LOS ANGELES COUNTY IN PALMDALE AND LANCASTER FROM 0.2 MILE NORTH OF PALMDALE BOULEVARD TO AVENUE 0-8 AND FROM 0.8 MILE SOUTH OF REPLACE MBGR AND INSTALL DRAINAGE	J FLETCHER CREAMER & SON INC 12874 SAN FERNANDO ROAD SYLMAR CA 91342 (818)367-9748	VAZIRANI, MANSUKH R 45120 13TH ST. WEST LANCASTER, CA 93534 (661)726-0148	\$1,660,625 \$1,626,855 \$0	03/26/12 04/13/12 05/21/13 07/24/13	100% 100% COMPLETED
HA23	WPCP						
07-LA-19-/19.2 07-4Y7504 ACBR-X037-(157)E P- -()		IN LOS ANGELES COUNTY IN LOS ANGELES, LA-19,22,47,91,110, 405,605,710,VARIOUS LOCATIONS TREAT BRIDGE DECK, REPLACE SEALS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	NJOYA, DAVID 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,128,118 \$227,919 \$217,919	12/12/12 01/10/13 12/17/13	47% 20%
HA21	WPCP						
07-LA-22-1.1/1.4 07-4T1504		IN LOS ANGELES COUNTY IN LONG BEACH FROM NORTH STUDEBAKER ROAD TO SAN GABRIEL RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO, CA 91710 (909)393-6300	TRAN, KELVIN 11229 S WOODRUFF AVE DOWNEY, CA 91303 (562)401-3333	\$305,638 \$291,484 \$0	04/19/10 06/25/10 07/26/13	0% 0% PLANT EST SATIS
HA25	SWPPP						
07-LA-22-1.1/1.4 07-4T15A4		IN LOS ANGELES COUNTY IN LONG BEACH FROM NORTH STUDEBAKER ROAD TO SAN GABRIEL RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION WORK	PACIFIC RESTORATION GROUP, INC P.O. BOX 429 PERRIS, CA 92572	TRAN, KELVIN 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$40,310 \$32,035 \$4,338	04/01/13 04/08/13 09/16/13	78% 79%
201.21							
07-LA-47-.8/.8 07-3X1804 NH-47C0-(004) --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT PARK & RIDE LOT ADJACENTS TO WB LA-47 HARBOR BLVD OFF-RAMP SLOPE DAMAGE REPAIRS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	AKBARIAN, MASSOD 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$293,476 \$0 \$0	05/15/13 06/05/13	0% 0%
HA23							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-47-.9/2 07-4Y5004		IN LOS ANGELES COUNTY IN LOS ANGELES AT VINCENT THOMAS BRIDGE RELOCATE PLATFORM SYSTEM	SAFWAY SEERVICES LP 601 WEST 140TH STREET GARDENA CA 90248	AKBARIAN, MASSOD (562)860-3085	\$2,320,196 \$1,829,643 \$33,189	06/16/10 07/13/10 02/28/15	100% 79% OVER RUN
HM3	SWPPP						
07-LA-47-2.3/0 07-274304 ACHS-X037-(160)E PGX0-37 1-(0E) --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE MBGR, TRTMNTS & CRSH CUSHNS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE #252 MOORPARK CA 93021 (805)523-1914	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$654,465 \$603,474 \$21,225	01/30/13 02/20/13 09/30/13	94% 91% SUSPENDED
HB1	WPCP						
07-LA-47-3.4/4.6 07-138204 NHBR-P047-(010)N --()		IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP	M C M CONSTRUCTION INC 460 N. HENRY FORD AVENUE WILMINGTON, CA 90744 (562)432-4343	SUI, HAMMER 450 N. HENRY FORD AVENUE WILMINGTON, CA 90744 (562)216-5940	\$186,708,803 \$49,742,930 \$1,147,640	06/30/11 07/13/11 01/17/17	28% 27%
HA21	SWPPP						
07-LA-57-.9/11.6 07-4Y8304		IN LOS ANGELES COUNTY AT VARIOUS LO CATIONS METH DECK,JOINT SEAL,SPALL REPAIR,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	PUNJABI, RAJ 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$984,320 \$947,622 \$12,208	03/26/12 04/13/12 09/30/13	96% 92%
HM3	WPCP						
07-LA-60-11.6/23.6 07-286904 ACNH-P060-(140)E --()		IN LA COUNTY IN CITY OF INDUSTRY AND DIAMOND BAR FROM ROUTE 60/605 SEPARATION TO S57/60 SEPARATION REPLACE PCC SLAB, GRIND PAVEMENT	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	DOUGHLY JOE 721 BREA CANYON ROAD STE A WALNUT, CA 91789 (909)594-2350	\$70,764,690 \$30,917,432 \$5,329,178	12/22/11 01/18/12 07/30/14	56% 44%
HA22	SWPPP						
07-LA-90-1.0/3.5 07-259104 STP-P090-(014) --()		IN LOS ANGELES COUNTY AT BALLONA CREEK CONSTRUCT STORM WATER TREATMENT BMP	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	RAM, MAHINDA 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)920-7449	\$1,753,093 \$790,700 \$28,964	12/12/12 01/10/13 11/30/14	33% 45%
HWM	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-91-9.7/11.7 07-2X9204 ACST-47B2-(004)E 47-B2 0-(4E) --()		IN LOS ANGELES COUNTY IN COMPTON AND LONG BEACH AT VARIOUS LOCATIONS FROM ACACIA AVENUE UNDERCROSSING TO LOS ANGELES RIVER HIGHWAY PLANTING AND IRRIGATION	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA, CA 927111238 (714)769-7025	SAAD, HUSSEIN 17912 CRUSADER AVE., SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$1,113,642 \$1,111,605 \$1,600	05/02/12 06/12/12 07/31/14	45% 96%
07-LA-101-6.3/8.3 07-4T2304 ACNH-Q101-(201)E --()		IN LA COUNTY IN LOS ANGELES FROM SUNSET BLVD OVERCROSSING TO 0.3 MILE NORTH OF PILGRIMAGE OVERCROSSING WATER CONSERVATION MEASURES	Y A K A R 113 E ARROW HWY SAN DIMAS CA 91773 (909)599-1612	PATEL, PRAVIN 902 S. SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (626)572-6700	\$901,919 \$857,554 \$1,712	06/13/11 08/05/11 08/31/13	0% 0% PLANT EST SATIS
07-LA-101-15.5/16.1 07-199634 NH-Q101-(185)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES SEMA CONSTRUCTION, INC. FROM 0.7KM EAST OF VAN NUYS BOULEVARD 6 ORCHARD, STE 150 UNDERCROSSING TO 0.4KM WEST OF VAN NUYS BOULEVARD UNDE WIDEN OFF RAMPS	LAKE FOREST, CA 92630 (949)470-0500	TRUJILLO, GILBERT 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$5,093,748 \$5,026,998 \$750	01/13/11 02/10/11 12/31/13	84% 99%
07-LA-105-14.1/14.6 07-4S8404		IN LOS ANGELES COUNTY IN PARAMOUNT AT BEADOR CONSTRUCTION COMPANY 0.1 MILE WEST OF FACADE AVENUE OVERCROSSING MODIFY PUMPING STATION	INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	ARIAS, JUAN 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$803,238 \$35,250 \$0	06/06/12 07/03/12 06/28/13	87% 4%
07-LA-107-2.1/3.7 07-1W5504		IN LOS ANGELES COUNTY IN TORRANCE FROM FASHION WAY TO EL NIDO UNDERPASS COLD PLANE AC PAVEMENT AND OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600		\$959,651 \$0 \$0	04/17/13 05/16/13	0% 0%
07-LA-110-1.1/8.8 07-2X9404 IM-47B6-(004) --()		IN LOS ANGELES COUNTY FROM MCARTHUR AVENUE OVERCROSSING TO LA-110/405 SEPARATION REPAIR SLOPE EROSIONS	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	GALLARDO, SAMUEL 18730 S WILMINGTON AVE RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$283,516 \$283,796 \$975	11/30/12 12/27/12 01/31/14	58% 96%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-6.5/20.7 07-1W2904		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK, REPL JOINT SEALS	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE, CA 92503 (951)352-4300	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$2,184,276 \$0 \$0	06/10/13 07/08/13 03/17/14	0% 0%
HM3							
07-LA-110-21.2/22.8 07-2411U4 ACHN-P110-(017)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 KM SOUTH OF WASHINGTON BOULEVARD UC TO 0.2 KM NORTH OF WILSHIRE BOULEVARD OC CONSTRUCT AUXILIARY LANES	FLATIRON WEST, INC. 6185 AUTO CENTER DR BUENA PARK, CA 90621	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	\$22,790,420 \$22,577,171 \$73,222	11/12/09 12/07/09 12/11/14	0% 0%
HB4N	SWPPP						PLANT EST SATIS
07-LA-110-22.4/30.3 07-1W3404		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS METH DECK, SPALL REPAIR, JOINT SEAL, A	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$3,095,368 \$2,250 \$2,250	05/22/13 06/13/13 02/21/14	23% 0%
HM3							
07-LA-110-24.1/30.5 07-3Y3004		IN LOS ANGELES COUNTY IN LOS ANGELES AND SOUTH PASADENA FROM 0.1 MILE SOUTH OF COLLEGE STREET OVERCROSSING TO ORANGE GROVE AVENU COLD PLANE AND AC OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD, #100 EL MONTE, CA 91731 (626)572-6732	\$3,006,730 \$2,265,087 \$0	06/11/12 07/03/12 08/30/13	88% 75%
HM1B	WPCP						
07-LA-110-30.5/31.9 07-1W6004		IN LOS ANGELES COUNTY ROUTE 2, 5, 110 AT VARIOUS LOCATIONS COLD PLANE EXISTING PAVEMENT & RHMA	ALL AMERICAN ASPHALT P O BOX 2229 CORONA, CA 928782229 (951)736-7600	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$830,543 \$0 \$0	04/23/13 05/16/13 11/06/13	0% 0%
HM1							
07-LA-118-7.8/7.8 07-4Y4604		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE LIGHTWEIGHT OH SIGN	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	\$608,813 \$579,133 \$0	06/06/12 06/27/12 10/25/13	100% 96%
HM4	WPCP						OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-118-11.5/13.7 07-2770U4 NH-P118-(063) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5 INTERCHANGE TO ROUTE 210 INTERCHANGE EAST AND WESTBOUND EROSION CONTROL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	CHAVEZ, EYRAIM 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	\$1,610,222 \$353,600 \$161,417	12/12/12 01/11/13 10/27/13	87% 24%
HA42	SWPPP						
07-LA-134-/13.3 07-266104 HSNH-P134-(036)E --()		IN LOS ANGELES COUNTY IN VARIOUS CITIES BETWEEN ROUTE 170 AND ROUTE 210 INSTALL MBGR	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$3,361,665 \$1,450 \$1,450	03/04/13 03/20/13 04/30/14	17% 0%
HB1							
07-LA-134-/11.4 07-4Y7904		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK AND JOINT SEALS	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON CT RANCHO CUCAMONGA CA 91730 (909)944-1037	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$2,509,927 \$3,327,529 \$0	05/17/12 06/12/12 07/30/13	100% 98%
HM3	WPCP						
07-LA-134-/10 07-273404 ACNH-X037-(158)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM WB 134 TO NB 170 CONNECTOR OC TO FIGUEROA STREET OC BRIDGE RAIL REPLACEMENT	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	IZADPANAH, MOE 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE CA 91731 (626)572-6732	\$2,321,211 \$1,132,940 \$0	09/13/12 10/17/12 01/10/14	46% 49%
HA21	WPCP						
07-LA-138-48.9/51.8 07-1W5704		IN LA COUNTY IN PALMDALE FROM AVE R RT TO 60TH STREET E RHMA OVERLAY	CA RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	HARTANTO, HIN 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$674,020 \$0 \$0	05/24/13 06/13/13	0% 0%
HM1							
07-LA-138-63.4/66 07-127274 ACNH-P138-(046)E --()		IN LOS ANGELES COUNTY IN LLANO FROM 0.5 KM WEST OF 165TH STREET EAST TO 0.6 KM WEST OF 190TH STREET EAST WIDEN ROAD FROM 2 TO 4 LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HARTANTO, HIN 45120 13TH ST W LANCASTER, CA 93534 (818)262-7120	\$10,747,960 \$10,863,517 \$0	12/15/11 01/05/12 01/28/14	30% 99%
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-170-17.7/20.3 07-2769U4 NH-P170-(004) --()		IN LOS ANGELES COUNTY IN NORTH HOLLYWOOD NORTH AND SOUTHBOUND FROM VANOWEN STREET TO SHELDON STREET PLANTING, INSTALL IRRIGATION, SLOPE	Y A K A R 113 E ARROW HIGHWAY SAN DIMAS CA 91733 (909)599-1612	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD, #100 EL MONTE, CA 91731 (626)572-6732	\$1,703,120 \$242,515 \$70,547	12/11/12 01/10/13 12/30/16	44% 14%
HA42	SWPPP						
07-LA-187-3.5/5.7 07-1W4904 STP-P187-(003)E --()		IN LOS ANGELES COUNTY IN MAR VISTA AND LOS ANGELES FROM LINCOLN BLVD TO SAWTELL BLVD CPOL, RHMA, DIGOUTS 124 PROGRAM	AUTOBAHN CONSTRUCTION INC 933 N BATAVIA ST ORANGE CA 92867 (714)769-7025	RAM, MAHINDA 12975 WEST CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$1,316,378 \$585,181 \$585,181	06/03/13 06/27/13 11/12/13	26% 45%
HM1							
07-LA-210-5.7/5.7 07-4T3704 ACIM-2101-(811)E 21-01 8-(1E) --()		IN LOS ANGELES COUNTY NEAR LOS ANGELES AT ROUTE 118/210 SEPARATION INSTALL CONCRETE BARRIER RAILING	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	MOHSENZADEH, ALI 13171 TELFAIR AVE. 101 & 102 SYLMAR, CA 91342 (818)364-2760	\$382,315 \$375,639 \$450	04/05/12 04/25/12 09/06/13	90% 98% SUSPENDED
HB1	WPCP						
07-LA-210-9.0/48.1 07-1W0504		IN LOS ANGELES COUNTY FROM POSTMILE R9.0 TO R48.1 METH DECK,JOINT SEALS SPALL REPAIR	J FRANCIS COMPANY 16197 KRAMERIA AVE RIVERSIDE CA 92504 (951)776-9100	SHALVIRI, ALI P.O. BOX 9819 GLENDALE, CA 91226 (818)637-2506	\$1,184,099 \$839,098 \$0	12/04/12 02/06/13 09/24/13	66% 70%
HM3	WPCP						
07-LA-210-14.2/22.6 07-4Y0104		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FR LA TUNA CANYON RD UC TO 0.1 MILE EAST OF ARROY BLVD OC PLACE RHMA	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$2,021,077 \$2,095,717 \$630	06/26/12 07/20/12 08/30/13	100% 99% OVER RUN
HM1	WPCP						
07-LA-210-15.0/36 07-258934 ACIM- 210-(812) --()		IN LA COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS SAND FILTERS & INFILTRATION DEVICES	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	KAROUT, REDA 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$8,756,304 \$3,160,721 \$639,985	11/14/12 12/20/12 07/06/15	22% 36%
HA42	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-17.8/0 07-2X8404 ACST-47B3-(004)E - ()		IN LOS ANGELES COUNTY AT PICKENS CANYON FLUME OVERCROSSING REPLACE FLUME PROTECTIVE LINER	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA CA 92335 (909)356-8880	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (626)390-0791	\$480,414 \$191,239 \$116,704	09/17/12 10/17/12 10/30/13	46% 38%
HA23	WPCP						
07-LA-210-24.2/24.2 07-4T5804 NHPI-G210-(814)E --()		IN PASADENA AT WESTBOUND MOUNTAIN STREET OFFRAMP. INSTALL TRAFFIC SIGNAL AND CONSTRUCT ADA CURB RAMPS. INSTALL TRAFFIC SIGNAL,ADA RAMPS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914	YUE, WARREN 1041 W BADILLO STREET, STE 112 COVINA, CA 91722 (626)339-1601	\$265,792 \$0 \$0	07/18/13 08/13/13	0% 0%
HB1							
07-LA-210-30.7/41.4 07-267004		IN LA COUNTY ON ROUTE 210 AT VARIOUS LOCATIONS FROM HUNTINGTON DRIVE TO AZUSA AVENUE CONSTRUCT VEHICLE PULLOUTS AND PAVE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$578,594 \$523,748 \$0	03/27/12 04/13/12 04/22/13	100% 100%
HA28	WPCP						
07-LA-210-49.1/52.1 07-4T4604 ACST-P210-(013)E P2-10 0-(3E) --()		IN LOS ANGELES COUNTY IN CLAREMONT FROM THOMPSON CREEK BRIDGE UNDERCROSSING TO BASELINE ROAD OVERCROSSING PLACE HIGHWAY PLANTING	STL LANDSCAPE AVE 8122 COMPTON AVE LOS ANGELES CA 90001 (323)581-8200	PUNJABI, RAJ 1041 W BADILLO STE 112 COVINA, CA 91722 (626)339-1601	\$290,292 \$286,726 \$2,100	03/26/12 05/09/12 09/19/13	0% 0% PLANT EST SATIS
HA25	SWPPP						
07-LA-405-.4/10.5 07-2X9504 ACIM-47B4-(004)E --()		IN LOS ANGELES COUNTY IN LONG BEACH SIGNAL HILL AND CARSON FROM STUDEBAKER ROAD UNDERCROSSING TO CARSON STREET UNDERCROSSING REPAIR SLOPE EROSIONS	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502	GALLARDO, SAM 18730 S. WILMINGTON AVE.STE103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$792,390 \$746,846 \$17,730	11/07/12 12/03/12 08/30/13	95% 89%
HA23	SWPPP						
07-LA-405-.8/6.9 07-1W3104		IN LOS ANGELES COUNTY IN LONG BEACH ON RTE 405 FR LOS CERRITOS CHANNEL UC TO RTE 405/710 SEP & ON RTE 710 FROM PICO AVE ON-RAMP OV JOINT REPL,SPALL REPAIR & METH DECK	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,148,509 \$0 \$0	06/10/13 07/08/13 03/17/14	0% 0%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-16.1/20.7 07-4Y5304		IN LOS ANGELES COUNTY IN HAWTHORNE, LAWNDALE, REDONDO BEACH AND TORRANCE FROM 0.1 MILE NORTH OF YUKON AVENUE UNDERCROSSING TO 120 REPLACE AND GRING PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA, CA 92878-2229 (951)736-7600	NJOYA, DAVID 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$4,527,130 \$4,315,353 \$0	05/09/11 06/01/11 08/30/13	100% 90% SUSPENDED
HM1	WPCP						
07-LA-405-16.4/19.5 07-3Y9404		IN LOS ANGELES COUNTY, IN TORRANCE, LAWNDALE, REDONDO BEACH AND HAWTHORNE FROM 0.2 MILE SOUTH OF RTE 405/91 SEP TO 0.2 MILE SOUTH WARM MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	ABUMUHOR, ISSAM 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-2905	\$918,189 \$856,258 \$20,173	06/12/12 07/03/12 09/30/13	34% 92%
HM1	WPCP						
07-LA-405-24.4/25.8 07-241304 IM4-0530-(20E) --()		IN LOS ANGELES COUNTY IN IN LOS ANGELES AND CULVER CITY FROM 0.8 KM NORTH OF LA TIJERA BOULEVARD OVERCROSSING TO 0.4 KM SOUTH OF WIDEN RC SLAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618 (949)753-1414	TRUJILLO, GILBERT 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6270	\$18,909,786 \$16,507,586 \$252,494	05/31/11 06/09/11 09/30/14	76% 89%
HB4N	SWPPP						
07-LA-405-39.4/48.6 07-252004 ACIM-4053-(005)E --()		IN LOS COUNTY IN CITIES OF SHERMAN OAKS, VAN NUYS, AND NORTH HILLS ON ROUTE 405 BETWEEN 101 AND ROUTE 5 REHABILITATE PAVEMENT	MYERS AND SONS CONSTRUCTION LP 2554 MILLCREEK DR SACRAMENTO CA 95833 (916)649-4504		\$28,478,486 \$0 \$0	06/28/13 07/30/13	0% 0%
HA22							
07-LA-405-/0 07-1W4004		IN LOS ANGELES COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK W METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614 (949)252-0441	SAAD, HUSSEIN 17912 CRUSADER AVE SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$1,574,425 \$595 \$595	05/30/13 06/27/13 01/20/14	22% 0%
HM3							
07-LA-605-.1/16.6 07-250504 ACIM-G605-(296)2 --()		IN LA COUNTY IN LOS ANGELES AT ROUTE 605 FROM COYOTE CR BRIDGE TO N/B OFF PECK ROAD INST MBGR AND WIDEN SHOULDER	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	\$1,436,451 \$1,202,333 \$154,114	07/05/12 07/30/12 10/30/13	100% 82% OVER RUN
HB1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-605-.8/25.9 07-4Y9004		IN LOS ANGELES AT VARIOUS LOCATIONS TREAT BRIDGE DECK & REPLACE JOINT	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BLVD SUITE 201 SAN FERNANDO CA 91340 (818)898-2300	WANG, MIKE 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$1,724,295 \$1,590,826 \$0	03/28/12 04/13/12 08/09/13	94% 91%
HM3	WPCP						
07-LA-605-1.7/6.8 07-4T3204		IN LOS ANGELES COUNTY FROM CARSON STREET UNDERCROSSING TO ROSECRANS AVENUE UNDERCROSSING HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	FAYAD, HASSAN 17912 CRUSADER AVE. STE 101 CERRITOS, CA 90703 (562)860-3085	\$449,017 \$408,943 \$1,392	08/05/11 08/18/11 09/17/14	0% 0% PLANT EST SATIS
HA25	WPCP						
07-LA-605-3.4/25.8 07-4Y1804 IT60-5295-(5E) --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 195TH STREET OVERCROSSING TO ROUTE 605/210 SEPARATION TREAT BRIDGE DECKS AND REPLACE SLAB	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	ARIAS, JUAN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)572-6016	\$2,195,989 \$2,073,682 \$556	12/06/11 12/21/11 10/31/13	89% 91%
HM3	WPCP						
07-LA-710-5.8/12 07-2X9604 NH-47B7-(004) --()		IN LA COUNTY IN LONG BEACH FROM HAR BOR SCENIC DRIVE OVERHEAD TO ROUTE 91/710 SEPARATION CONSTRUCT ROCK BLANKET, INLETS, PLANT	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE CA 92868 (714)538-5156	FAYAD, HASSAN 17912 CRUSADER AVE SUITE #101 CERRITOS CA 90703 (562)860-3085	\$522,155 \$434,010 \$1,386	02/12/13 03/12/13 03/11/15	13% 89%
HA23	WPCP						
07-LA-710-6.1/6.8 07-4T4804		IN LOS ANGELES COUNTY IN LONG BEACH FROM SHOEMAKER BRIDGE TO ROUTE 1/710 SEPARATION HIGHWAY PLANTING, HARDSCAPE	S T L LANDSCAPE INC 8122 COMPTON AVE LOS ANGELES CA 90001 (323)581-8200	ARIAS, JUAN 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$548,700 \$505,678 \$4,320	06/20/12 07/16/12 04/04/14	0% 0% PLANT EST SATIS
HA25	WPCP						
07-LA-710-17.2/26.4 07-202114 ACNH-7101-(809)N --()		IN LA COUNTY ON ROUTE 710 AT VARIOUS LOCATIONS FROM LOS ANGELES RIVER BRIDGE TO RAMONA BOULEVARD UNDERCROSSING. LONG LIFE PAVEMENT & WIDEN BRIDGES	SHIMMICK/MYERS & SONS J V 16481 SCIENTIFIC WAY IRVINE CA 92618 (949)333-1500	JAHROMI, REZA 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$104,607,630 \$28,435,394 \$1,827,591	04/04/12 04/30/12 05/18/16	24% 27%
HA22	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-22.5/22.7 07-002344 NH-7101-(801)E --()		IN LOS ANGELES COUNTY IN THE CITY OF COMMERCE AT WASHINGTON BOULEVARD UNDERCROSSING CONSTRUCT SOUND WALL	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE, CA 92503 (951)362-4300	GALLARDO, SAM 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$2,575,826 \$2,498,022 \$22,955	02/15/11 03/01/11 10/31/13	100% 94% SUSPENDED
HB311	SWPPP						
07-LA-710-26.5/27.4 07-1797A4		IN LOS ANGELES COUNTY IN MONTEREY PARK & ALHAMBRA FROM RTE 710/10 SEPARATION TO VALLEY BOULEVARD UNDERCROSSING TAKEOVER CONTRACT F HIGHWAY PLANTING IRRIGATION REPAIRS	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG CLOVIS, CA 93619	IZADPANAH, MOE 3212 ROSEMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$334,613 \$261,007 \$0	08/31/11 09/09/11 04/15/15	0% 0% PLANT EST SATIS
SHOPP							
07-LA-710-26.5/27.4 07-179704		IN LOS ANGELES COUNTY IN MONTEREY PARK AND ALHAMBRA FROM ROUTE 710/10 SEPARATION TO VALLEY BOULEVARD UNDERCROSSING ROADSIDE RESTORATION	BELAIRE-WEST LANDSCAPE, INC. PO BOX 6270 BUENA PARK CA 90622	IZADPANAH, MOE 3212 ROSEMEAD BLVD, STE 100 EL MONTE CA 91731 (626)572-6732	\$934,726 \$726,578 \$0	07/09/09 08/06/09 06/24/13	100% 92%
HA25	SWPPP						
07-VEN-1-2.6/10.2 07-4X0604 20.20		IN VENTURA COUNTY ROUTE 1 PM 2.6 TO 10.2 TO REPAIR FIRE DAMAGE AND PROTECT THE HIGHWAY FROM ROCK FALL AS DIRECTED BY R.E.DIR'S EME REPAIR FIRE DAMAGE	UNION ENGINEERING COMPANY, INC P.O. BOX 1000 VENTURA, CA 93002	IRAFREDA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$2,485,000 \$924,763 \$19,529	05/04/13 06/19/13 07/15/14	26% 37%
07-VEN-1-10.2/15.9 07-1W3804 HM3		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS TREAT DECK,JOINT SEAL,SPALL REPAIR	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	IRA, ALFRED 1525 RANCHO CONEJO BL. STE 102 THOUSAND OAKS, CA 93065 (805)480-4928	\$820,387 \$755,282 \$398,066	02/28/13 03/19/13 10/31/13	72% 88%
07-VEN-1-22.4/26.7 07-228204 STP-P001-(574) --()		IN VENTURA COUNTY NEAR VENTURA FROM 1.0 MILE NORTH OF VENTURA OVERHEAD TO 4.8 MILE SOUTH OF SEACLIFF OVERHEAD AND SEPARATION STRUCTURE (SEAWALL) RESTORATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$12,272,457 \$2,756,137 \$1,418,318	03/27/13 04/18/13 06/14/14	18% 22%
HA42	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-23-3.5/T11.6 07-4Y0404 NH-P023-(034)E --()		IN VENTURA COUNTY IN THOUSAND OAKS AND MOORPARK FROM THOUSAND OAKS BOULEVARD TO 0.2 MILE NORTH OF LOS ANGELES AVENUE UNDERCROSSIN PCC PROFILE GRINDING	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600		\$3,455,416 \$0 \$0	06/05/13 06/27/13	0% 0%
HM1							
07-VEN-23-6.0/6 07-1W5304		IN VENTURA COUNTY IN THOUSAND OAKS AND OXNARD ON ROUTE 23 AT AVENIDA DE LOS ARBOLES UC AND ROUTE 34 FROM 0.1 MILE WEST OF RICE AV REPAIR & REPLACE CULVERTS	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$799,500 \$497,137 \$248,549	05/07/13 06/04/13 08/31/13	18% 61%
HM2							
07-VEN-23-20.9/24.2 07-1W0804		IN VENTURA COUNTY, IN AND NEAR FILLMORE, FROM GRIMES CANYON ROAD TO TELEGRAPH ROAD COLD INPLACE RECYCLING - CIR	GRANITE CONSTRUCTION COMPANY P O BOX 6744 SANTA BARBARA CA 93160 (805)964-9951	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,356,641 \$0 \$0	06/11/13 07/08/13 10/17/13	0% 0%
HM1							
07-VEN-33-6.3/11.1 07-1W1204		IN VENTURA COUNTY IN VENTURA FROM 0.1 MILE SOUTH OF PARK VIEW DRIVE TO 0.1 MILE SOUTH OF ROUTE 150 COLD PLANE AC PVMT AND PLACE RHMA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320	\$1,539,171 \$1,632,292 \$18,918	06/04/12 06/21/12 08/31/13	99% 98%
HM1	WPCP						
07-VEN-33-55.0/57.5 07-2X8304		VEN 33 NO.OF VEN CO AT PM 55.5 & PM 57.0 REPAIR MULTIPLE SLIP-OUTS. RSP PLACEMENT & INSTALLATION DUE TO STORM DAMAGE DIRECTORS EME REPAIR STORM DAMAGED HWY-SUPT SLOPE	SUMMER CONSTRUCTION 15245 TELEGRAPH ROAD SANTA PAULA, CA 93060 (805)933-9364	IRA, ALFRED 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$3,235,000 \$2,453,569 \$0	04/08/11 04/11/11 12/30/13	100% 76% OVER RUN
20.20.201 .13							
07-VEN-33-/48.7 07-1W2704		IN VENTURA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS, REPLACE SLABS	VELARDE CONCRETE CONSTRUCTION INC GUD VELARDE 523 S BRAND BLVD SUITE 201 SAN FERNANDO CA 91340 (818)898-2300	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)857-7070	\$1,414,350 \$203,940 \$202,380	06/05/13 06/27/13 12/15/13	26% 14%
HM3							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-9.1/9.1 07-278904		IN VENTURA COUNTY IN THOUSAND OAKS/ CAMARILLO BETWEEN WENDY DRIVE AND PLEASANT VALLEY ROAD UPGRADE WEIGH STATION	SANTA MARGARITA CONSTRUCTION CORP P O BOX 357 TEMPLETON CA 93465 (805)237-1186	CHAVEZ, EFRAIM 13171 TELFAIR AVENUE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$556,052 \$513,127 \$0	12/19/12 01/10/13 06/28/13	93% 92%
HA42	WPCP						
07-VEN-101-39.8/43.6 07-260704		IN VENTURA & SANTA BARBARA COUNTIES FROM MOBILE PIER UNDERCROSSING TO 0.4 MILE SOUTH OF CASITAS PASS ROAD WIDEN RDWY W/JPCP OVER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	ARROYO, HECTOR 1525 RANCHO CONEJO BL,STE 102 THOUSAND OAKS, CA 91320 (805)375-9247	\$54,610,468 \$29,226,741 \$2,574,314	01/03/12 01/18/12 11/19/15	27% 53%
HB5	SWPPP						
07-VEN-150-28.6/28.7 07-4L5704 ACST-4138-(004)E 41-38 0-(4E) --()		IN VENTURA COUNTY ON ROUTE 33 ABOUT 20 KM NORTH OF WHEELER SPRINGS AND ON ROUTE 150 NEAR SANTA PAULA CONSTRUCT ROCK WEIR SYSTEM	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA, CA 91355 (661)367-9040	DAVIS, ALAN 1525 RANCHO CONEJO BLVD, 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$4,016,827 \$4,032,533 \$3,050	12/06/10 12/22/10 01/08/14	59% 99%
HA23	SWPPP						

Totals: Authorized Final Amt: \$1,853,905,749 Completed to Date: \$862,938,805 Work This Month: \$46,750,536

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-5.7/53.1 08-0R6404		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS & SLOPE PAVING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	SANTOS, JOHN 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (951)538-5315	\$1,466,893 \$0 \$0	06/18/13 07/15/13 01/23/14	0% 0% 0%
HM3							
08-RIV-10-15.2/0 08-0R5804		IN RIVERSIDE COUNTY AT VARIOUS LOC FROM 1.1 MI E OF HARGRAVE STR UC TO 1.2 MI W OF RTE 10/62 SEPARATION INSTALL MEDIAN GATE BARRIERS	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025		\$980,514 \$0 \$0	05/17/13 06/13/13	0% 0% 0%
HB4N							
08-RIV-10-15.7/0 08-0L9304		NEAR BANNING AT DESERT HILLS TRUCK INSPECTION FACILITY BUILD A NEW ADMINSTRATIVE BLDG & INSTALL A NEW SEPTIC TANK AND NEW LEACH BUILD A NEW ADMINSTRATIVE BLDG &	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501 (951)788-0703	BENJAMIN, AMGAD 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (909)844-9731	\$2,216,256 \$468,470 \$188,711	11/09/12 01/10/13 03/07/14	49% 21%
HA42	WPCP						
08-RIV-10-17.8/16.3 08-1C8704		IN RIVERSIDE COUNTY IN CITY OF BANNING BETWEEN RAMSEY STREET AND FIELDS ROAD TRUCK INSPECTION STATION DIR'S ORDER EMERGENCY F.A. UPGRADE AND REPLACE EXISTING CMS	CALIFORNIA PROFESSIONAL ENGINEERING 929 OTTERBEIN AVENUE UNIT E LA PUENTE, CA 91748	RAMOS, MOISES 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6293	\$255,000 \$150,118 \$10,916	11/05/12 11/05/12 12/20/13	67% 59%
20.20 201130							
08-RIV-10-24.0/24.3 08-0E4104 IM-0103-(106)1 --()		IN RIVERSIDE COUNTY NEAR CABAZON FROM 4.8 MILES EAST OF MAIN STREET TO 1.0 MILE WEST OF 10/111 SEPARATION. WIDENING REPAIR BRIDGE DECK/RAILING	BUILDING CONSULTING ENGINEERS INC 14616 MCKENDREE AVENUE CHINO CA 91710 (213)400-8078	SOSTROM, DENISE P. 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)232-7608	\$1,939,509 \$103,675 \$0	01/12/12 02/13/12 01/11/13	100% 100%
HA21	SWPPP						
08-RIV-10-24.0/24.3 08-0E41A4		IN RIVERSIDE COUNTY NEAR CABAZON FROM 4.8 MILES EAST OF MAIN STREET TO 1.0 MILE WEST OF 10/111 SEPARATION STUBBY WASH BRIDGE NO. REPAIR BRIDGE DECK, UPGRADE BRIDGE RAILING	PETERSON/CHASE GENERAL ENGINEERING CONSTRUCTION 1792 KAISER AVENUE IRVINE, CA 92614-5706 (949)252-0441	SOSTROM, DENISE 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)232-7608	\$2,464,503 \$861,750 \$285,201	02/05/13 02/05/13 11/19/13	62% 35%
20.10 201110	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-44.5/50.4 08-0Q1104 HSIM-0101-(063)1 --()		IN RIVERSIDE COUNTY NEAR THOUSAND PALMS FROM 0.1 MILE E OF MONTEREY AVE OC TO 0.2 MILE WEST OF WASHINGTON ST OC CONSTRUCT CONCRETE BARRIER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502	BENJAMIN, AMGAD 2351 W. LUGONIA AVE., SUITE F REDLANDS, CA 92374 (909)844-9731	\$2,664,536 \$0 \$0	06/03/13 06/27/13	0% 0% SUSPENDED
HB1							
08-RIV-10-44.5/52.2 08-0P8604 IM-010 -(107)3 --()		IN RIVERSIDE COUNTY IN AND NEAR DESERT FROM MONTEREY AVENUE TO 0.1 MILE WEST OF JEFFERSON STREET PAVEMENT REHABILITATION	PALM GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203	EMUH, GODWIN 4295 E. JURUPA AVE, SUITE 205 ONTARIO, CA 92761 (951)232-3706	\$5,752,520 \$1,751,364 \$1,336,176	03/21/13 04/18/13 10/11/13	49% 30%
HM1							
08-RIV-10-46.7/0 08-1C8104		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS REPLACING CRASH CUSHIONS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914		\$285,912 \$0 \$0	05/21/13 06/13/13	0% 0%
HM4							
08-RIV-10-135.0/0 08-0F3604		IN RIVERSIDE COUNTY 17.5 MILES MILES WEST OF BLYTHE AT WILEY'S WELL SAFETY ROADSIDE REST AREA BUILDING CONSTRUCTION RESTSIDE AREA ADA COMPLIANT	DALKE AND SONS CONSTRUCTION INC 4585 ALLSTATE DRIVE RIVERSIDE CA 92501 (951)274-9880	SANTOS, JOHN 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (951)538-5315	\$561,780 \$56,452 \$56,452	03/01/13 04/17/13 12/30/13	47% 10%
HA26	WPCP						
08-RIV-15-31.9/52.2 08-0Q8504		IN RIVERSIDE COUNTY ON RTE 15 FROM TEMESCAL CANYON RD UC TO PHILADELPHIA ST UC BRIDGE REHABILITATION	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVE IRVINE CA 92614 (949)252-0441	ABUGHARBIEH, IMAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3610	\$1,054,522 \$0 \$0	06/18/13 07/15/13	0% 0%
HM3							
08-RIV-15-33.4/38.4 08-448304 IM- 015-(157) --()		IN & NR CORONA 1.3 KM S/O GLEN IVY UC TO 0.6 KM S/O ONTARIO AVE UC COLD PLANE, HMA, POLYESTER CONCRETE	R J NOBLE COMPANY P O BOX 620 ORANGE CA 92865 (714)637-1550	ABUGHARBIEH, IMAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3610	\$11,401,085 \$8,564,772 \$609,420	11/19/12 01/11/13 09/10/13	87% 75%
HA22	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-40.0/41.3 08-0C8204		IN RIVERSIDE COUNTY IN CORONA .4 MILE CLEAN CUT LANDSCAPE SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO TEMESCAL WASH. REPLACEMENT PLANTING, INSTALL	8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$716,473 \$686,455 \$840	06/20/11 07/14/11 04/02/15	0% 0% PLANT EST SATIS
HA25	WPCP						
08-RIV-60-.1/9.5 08-0R6604		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	YANG, CHAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	\$982,809 \$0 \$0	06/12/13 07/08/13 12/02/13	0% 0% 0%
HM3							
08-RIV-62-.5/1 08-0N9104 HSNH-P062-(034)E --()		NEAR PALM SPRINGS AT INTERSECTION OF SR-62 AND DILLION ROAD INSTALL TRAFFIC SIGNALS INSTALL TRAFFIC SIGNALS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$843,520 \$0 \$0	01/23/13 02/20/13	0% 0% 0%
HB1	SWPPP						
08-RIV-62-1.2/2.2 08-0Q9204		VARIOUS LOCATIONS IN PAINTED HILLS, COACHELLA AND PALM SPRINGS INSTALL CHANGEABLE MESSAGE SIGNS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914		\$447,493 \$0 \$0	06/12/13 07/15/13	0% 0% 0%
HB4N							
08-RIV-74-29.6/29.9 08-0J1404 ACHS-P074-(055)E - ()		IN RIVERSIDE COUNTY NEAR PERRIS AT STATE ROUTE 74/MENIFEE INTERSECTION WIDEN INTERSECTION, MODIFY TRAFFIC	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	QURESHI, MUJAHID 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)232-8642	\$754,784 \$747,562 \$41,800	08/20/12 09/18/12 09/05/13	81% 96% SUSPENDED
HB1	WPCP						
08-RIV-74-35.9/0 08-0R1804		IN RIVERSIDE COUNTY IN AND NEAR HEMET AT CALIFORNIA AVE INSTALL TRAFFIC SIGNAL	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 92302 (805)523-1914		\$235,785 \$0 \$0	06/19/13 07/22/13	0% 0% 0%
HB4N							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-40.3/0 08-0M2104 HSNH-P074-(057)E --()		IN THE CITY OF HEMET, INTERSECTION OF SR-74 AND GILBERT STREET INSTALL TRAFFIC SIGNALS	PTM GENERAL ENGINEERING SERVICES INC PO BOX 7745 RIVERSIDE CA 92504 (951)710-1000		\$219,752 \$0 \$0	01/23/13 02/22/13	0% 0%
HB1	WPCP						
08-RIV-74-42.6/47.9 08-1C3604		IN RIVERSIDE COUNTY IN AND NEAR HEMET FR DARTMOUTH STR TO 0.7 MI E OF WILLOWBROOK ROAD COLD PLANE, OVERLAY WITH RHMA-G,	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600		\$1,848,937 \$0 \$0	05/20/13 06/13/13	0% 0%
HM1							
08-RIV-74-63.0/67.5 08-1C4304		IN RIVERSIDE COUNTY NEAR IDYLLWILD AND PALM DESERT FROM HURKEY CREEK BRIDGE TO 0.5 MI W OF MORRIS RANCH RD FROM 0.2 MI W OF PINYON OVERLAY HMA-A & PERFORM DIGOUT	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203 (760)775-7500	CHEN, MICHAEL 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)830-6017	\$2,454,520 \$891,578 \$891,578	05/21/13 06/10/13 10/16/13	29% 36%
HM1							
08-RIV-78-10.6/10.9 08-1C1204		IN RIVERSIDE COUNTY AT RIPLEY FROM RIVERSIDE COUNTY LINE TO 0.3 MILE SOUTH OF 28TH AVENUE AND FROM 0.3 MILE SOUTH OF 24TH AVENUE T COLD PLANE HMA OVERLAY W/ DIGOUTS	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203 (760)775-7500	OOI, KEE 4295 E. JURUPA ST. SUITE 207 ONTARIO, CA 91761 (951)840-8323	\$1,270,520 \$1,195,337 \$1,195,337	05/07/13 05/31/13 09/16/13	40% 93%
HM1							
08-RIV-91-.6/1.2 08-456624 ACST-P091-(131)E P0-91 1-(1E) --()		IN RIVERSIDE COUNTY IN CORONA FROM 0.4 MILE SOUTH TO 0.2 MILE NORTH OF GREEN RIVER ROAD OC PLANTS AND MULCH WITH IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$717,865 \$630,351 \$2,681	07/20/11 08/05/11 05/18/15	0% 0%
HE11	SWPPP						PLANT EST SATIS
08-RIV-91-15.6/21.6 08-448404 CMLN-6208-(009)E --()		IN RIVERSIDE COUNTY IN RIVERSIDE FROM ADAMS STREET TO THE ROUTE 60/215 SEPARATION CONSTRUCT HOV LANDS, WIDEN BRIDGES	SEMA CONSTRUCTION INC 320 GODDARD WAY, SUITE 150 IRVINE, CA 92618 (949)470-0500	LOPEZ, JOSEPH 119 N. MAPLE, SUITE A & U CORONA, CA 92880-1793 (951)232-6052	\$112,046,471 \$48,065,014 \$3,646,126	02/10/12 03/08/12 08/14/14	57% 43%
HB5	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-95-/36.2 08-0P7904		IN RIVERSIDE COUNTY NEAR BLYTHE FR 0.2 MI S/O RTE 10/95 SEPARATION TO 0.7MI S/O LYE ROAD DIGOUTS, COLD PLANE, OVERLAY, SEAL	VSS INTERNATIONAL P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500		\$1,716,078 \$0 \$0	04/18/13 05/16/13	0% 0%
HM1							
08-RIV-111-8.0/10 08-1C8304		IN RIVERSIDE COUNTY NEAR DESRET BEACH & N SHORE FR 0.3 MI N OF PARKSIDE DR TO 1.6 MI S OF CLEVELAND STR CONDUCT PAVEMENT REHABILITATION	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	SANTOS, JOHN 2351 WEST LUGONIA AVE SUITE F REDLANDS, CA 92374 (951)538-5315	\$1,107,925 \$0 \$0	05/21/13 06/13/13	0% 0% SUSPENDED
HM1							
08-RIV-215-38.0/38.9 08-449314 ACNH-X065-(095)N LN62-08 0-(7) --()		IN RIVERSIDE COUNTY IN MORENO VALLEY ON ROUTE 215 FROM 0.9KM NORTH OF EUCALYPTUS AVENUE UNDERCROSSING TO 0.5 KM WEST OF BOX SPRING CONSTRUCT HOV IN EACH DIRECTION	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	CALIXTO, MIGUEL 119 N. MAPLE SUITES A & U CORONA, CA 92880 (951)232-8957	\$24,225,675 \$20,519,020 \$1,016,391	04/11/11 05/04/11 03/27/14	78% 84%
HE11	SWPPP						
08-RIV-215-38.6/39.7 08-334884		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.3 MILE W/O CENTRAL AVENUE UNDERCROSSING TO 0.3 MILE E/O FAIR ISLE DRIVE UNDERCROSSING PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N AMRSTRONG AVENUE CLOVIS, CA 93619 (559)322-2041	SPRAY, MICHAEL 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6497	\$535,064 \$368,901 \$1,407	06/28/12 07/16/12 05/12/16	0% 0% PLANT EST SATIS
HE11	WPCP						
08-RIV-215-39.7/43 08-334874		IN RIVERSIDE COUNTY IN RIVERSIDE FROM YAKAR 0.8 MILE EAST OF MARTIN LUTHER KING BOULEVARD TO DOWN STREET OVERHEAD. REPLACE PLANTING, IRRIGATION, PUMP	113 E ARROW HIGHWAY SAN DIMAS CA 91773 (909)599-1612	SPRAY, MICHAEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	\$1,376,881 \$1,180,059 \$3,102	03/21/12 04/13/12 05/19/16	0% 0% PLANT EST SATIS
HE11	WPCP						
08-RIV-215-43.1/43.9 08-334864		IN RIVERSIDE COUNTY IN RIVERSIDE ON ROUTE 215 FROM DOWN STREET OVERHEAD TO COLOMBIA AVENUE OVERCROSSING ON ROUTE 60 FROM 0.2 MILE REPLACE HIGHWAY PLANTING	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$3,828,682 \$3,603,683 \$1,885	04/01/11 04/19/11 09/11/15	0% 0% PLANT EST SATIS
HE11	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-43.2/45.3 08-0M94U4 OTHR- ()S		IN RIVERSIDE & SAN BERNARDINO CTIES ON RTE 91 FROM SPRUCEST TO 60/91/ 215 SEPARATION & ON RTE 215 FROM	AMES CONSTRUCTION INC 2000 AMES DRIVE BURNSVILLE, MN 55306 (952)435-7106	YOGARAJAH, MANNY 850 S. VIA LATA STE 100-A COLTON, CA 92324 (951)830-6864	\$133,600,405 \$23,770,601 \$3,600,821	12/03/12 01/10/13 12/16/15	26% 18%
L620-8 01-(11P)L 6208- 018-(1) HE13 SWPPP		60/91/215 SEPARATION TO ORA WIDEN ROADWAY WITH HMA					
08-RIV-243-/1.1 08-1C4404		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS COLD PLANE & PAVE HMA, AC SURFACE	CALMEX ENGINEERING INC 2764 S VISTA AVE BLOOMINGTON CA 92316 (909)546-1311	ALAM, MAHFUAL 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)840-8240	\$1,062,425 \$1,044,801 \$687,583	05/07/13 05/31/13 08/23/13 08/23/13	88% 97%
HM1							
08-RIV-5701-/0 08-0R9004		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT THE VIDAL AND BLYTHE MAINTENANCE STATION CONSTRUCT FUEL CANOPY	M C ALYEA CONSTRUCTION 5161 HEDRICK AVE RIVERSIDE CA 92505 (951)227-3131	SANTOS, JOHN 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (951)538-5315	\$218,895 \$0 \$0	06/18/13 07/15/13 02/06/14	0% 0%
HM5							
08-RIV-5728-/0 08-499804		IN RIVERSIDE COUNTY ADJACENT TO RTE 10 IN BANNING @ BANNING MAINT STATION @ 2033 RAMSEY ST, BANNING CA, 92220 CONSTRUCT STORAGE BUILDING,	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501 (951)788-0703	ALAM, MAHFUAL 2023 CHICAGO AVENUE SUITE B-6 RIVERSIDE, CA 92507 (951)840-8240	\$928,817 \$327,946 \$87,034	02/07/13 02/27/13 09/25/13	80% 35%
HM5 WPCP							
08-SBD-10-9.9/24.5 08-384344		FROM 0.1 MI E/O ROUTE 15 SEPARATION TO 0.3 MI E/O ROUTE 215 SEPARATION WIDEN RAMPS, INSTALL RAMP METERING,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	TRAN, KEN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$7,092,101 \$5,661,106 \$698,452	03/26/12 04/13/12 09/09/13	97% 79%
HB4N SWPPP							
08-SBD-10-12.0/19.8 08-497514		IN SAN BERNARDINO COUNTY IN FONTANA AT CHERRY AVENUE, CITRUS AVENUE AND CEDAR AVENUE INTERCHANGES 3-YEAR PLANT ESTABLISHMENT	NATURES IMAGE INC. 20361 HERMANA CIRCLE LAKE FOREST, CA 92630	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	\$255,210 \$61,046 \$7,053	09/14/12 09/14/12 12/18/15	23% 24%
201310HB4 N							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-3.8/12.8 08-472224 ACIM-0155-(155)E 0- 1-(5E) --()		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA, FONTANA AND RIALTO FROM 7TH STREET UNDERCROSSING TO SIERRA AVENUE UNDERCROSSING	GRIFFITH/COFFMAN JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	REALIPANAH, FRED 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	\$78,880,725 \$74,029,660 \$501,417	02/16/12 03/22/12 09/30/13	0% 0% PLANT EST SATIS
HA22	SWPPP	PAVEMENT REHABILITATION, SLAB					
08-SBD-15-14.0/16.4 08-0K7104 STPL-6208-(016)N 620-8 01-(ACI)M 71 0-63-() HB4C		I-15 GLEN HELEN PKWY IC THRU I-215 IC TO KENWOOD IC AND I-215 FROM S/O DEVORE IC THRU I-15 IC REALIGN I-15 AND RECONFIGURE WITH I REALIGN AND RECONFIGURE CONNECTORS	ATKINSON CONTRACTORS LP 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610 (949)855-9755	RAOUF, MUSTAPHA 464 WEST 4TH STREET, MS 1164 SAN BERNARDINO, CA 92401 (909)383-6722	\$208,575,831 \$33,163,175 \$6,995,850	11/13/12 11/26/12 10/04/16	19% 16%
08-SBD-15-14.6/0 08-0M8804 HSIM-0155-(158)E IM01-55 1-(2E) --()		IN SAN BERNARDINO COUNTY NEAR RIALTO AT ROUTE 15 NORTHBOUND RAMPS AND GLEN HELEN PARKWAY	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914		\$229,500 \$0 \$0	03/12/13 04/18/13	0% 0%
HB1	WPCP	INSTALL TRAFFIC SIGNALS AND					
08-SBD-15-31.8/171.4 08-0R6504		IN SAN BERNARDINO AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS, PLACE HMA	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 92711 (714)769-7025	ADODO, EFE 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7471	\$1,338,541 \$0 \$0	06/12/13 07/15/13	0% 0% SUSPENDED
HM3							
08-SBD-15-70.6/74.9 08-0K1504 ACIM-0151-(229)1 --()		IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW FROM 0.5 MILE NORTH OF ROUTE 15/58 SEPARATION TO EAST MAIN STREET UNDERCROSSING. COLD PLANE AND OVERLAY	PAVE - TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	\$6,272,954 \$1,064,531 \$40,550	01/05/12 02/03/12 09/17/13	88% 17%
HA22	WPCP						
08-SBD-15-81.8/0 08-0P8804		IN SAN BERNARDINO CO. ON RTE 15 IN YERMO AT GHOST TOWN ROAD UC AND ON RTE 40 AT VARIOUS LOCATIONS FROM PISGAH CRATER ROAD UC TO A BRIDGE DECKS, PAINT STEEL BRIDGE	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	\$2,811,860 \$2,574,609 \$0	06/11/12 07/05/12 07/19/13 08/20/13	99% 91% COMPLETED
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-6.1/31.6 08-0Q6504		IN SAN BERNARDINO COUNTY ON RTE 18 AT PETERSON-CHASE GENERAL VAR LOCATIONS FROM STATE RTE 18/330 SEPARATION METHACRYLATE,JOINT SEAL,AC SURFACE	ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	NGUYEN, NHAN 850 S. VIA LATA SUITE #104 COLTON, CA 92324 (909)821-8164	\$1,847,123 \$0 \$0	06/16/13 07/15/13	0% 0% SUSPENDED
HM3							
08-SBD-18-30.0/32.5 08-0A7914 ACST-X071-(054)E X0-71 0-(4E) --()		IN SAN BERNARDINO COUNTY IN RUNNING SPRINGS ON ROUTE 18 AND ON ROUTE 330 PLANTING AND IRRIGATION	ROCK BOTTOM INC 2724 LANDCO DRIVE BAKERSFIELD CA 93308 (661)859-1700	TRAN, KEN 236 ORANGE SHOW RD STE 109 SAN BERNARDINO CA 92408 (909)844-3312	\$1,084,009 \$1,117,599 \$0	10/22/09 12/14/09 12/03/13	0% 0% PLANT EST SATIS
HE13	WPCP						
08-SBD-38-51.9/0 08-0R8604		SAN BERNARDINO COUNTY, AT FAWNSKIN, AT THE FAWNSKIN MAINTENANCE STATION BUILD A SANDHOUSE, STORAGE BINS,	MGP CONSTRUCTION P O BOX 355 UPLAND, CA 91785 (909)982-2364	TRAN, KEN 850 S. VIA LATA, SUITE 104 COLTON, CA 92324 (909)821-8164	\$1,507,527 \$0 \$0	06/20/13 07/31/13 04/17/14	0% 0% SUSPENDED
HM							
08-SBD-40-2.0/39 08-0Q7804		IN SAN BERNARDINO COUNTY FROM 1.2 MILE WEST OF SOUTH MONTARA AVENUE UNDERCROSSING TO 1.7 MILE WEST OF PISGAH CRATER ROAD UNDERCROS PLACE POLYESTER CONCRETE OVERLAY.	WESTERN STRUCTURES ROBERT DRUCKENMILLER PROJECT MANAGER 6005 TYLER STREET RIVERSIDE CA 92503 (909)721-3120	SHAHIDI, SHAINA 222 E. MAIN STREET, SUITE 208 BARSTOW, CA 92311-2366 (951)232-7839	\$1,085,000 \$0 \$0	05/22/13 06/13/13 11/07/13	0% 0% 0%
HM3							
08-SBD-40-3.0/28.1 08-0K2504 IM-040 -(080) --()		FROM 0.25 MILES W/O PELELIU DITCH TO DESERT RSR NEAR BARSTOW HMA OVERLAY AND MBGR	SKANSKA USA CIVIL WEST CALIFORNIA DISTRIC INC DENNIS PUTNAM SENIOR PROJECT MANAGER 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	SHAHIDI, SHAINA 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311-2366 (951)232-7839	\$17,831,153 \$6,954,293 \$3,696,340	12/06/12 01/10/13 01/28/14	47% 39% 39%
HA22	WPCP						
08-SBD-40-28.1/51 08-0K2404 ACIM-0401-(078)2 --()		SAN BERNARDINO COUNTY FROM 0.2 MI W/O DESERT OASIS ROADSIDE REST AREA TO 1.0 MI E/O CRUCERO ROAD COLD PLANE, OVERLAY AND MBGR	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9300	SHAHIDI, SHAINA 222 E. MAIN ST., SUITE 208 BARSTOW, CA 92311-2366 (951)232-7839	\$25,596,651 \$23,348,478 \$1,053,840	02/10/12 03/06/12 10/15/13	86% 91% 91%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-85.2/0 08-0N5904 ACIM-040 -(060) --()		IN SAN BERNARDINO COUNTY NEAR ESSEX AT VAN WINKLE WASH BRIDGE BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	NGUYEN,KHOA 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311-2366 (951)232-8611	\$7,830,617 \$2,876,309 \$570,454	02/07/13 02/28/13 01/15/14	41% 37% SUSPENDED
HA21	SWPPP						
08-SBD-40-119.0/138.3 08-0K2704 IM-0402-(058) --()		FROM 0.5 MI W/O TANK TOWER DITCH TO BUZZARD WASH NEAR NEEDLES MILL,OVERLAY AC, MBGR, DIKES,DRAINS	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NEVADA 89103 (702)251-5800	DAVIS, DARCY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)232-6000	\$23,499,501 \$13,061,127 \$492,167	12/21/12 01/11/13 02/10/14	47% 56%
HA22	WPCP						
08-SBD-40-138.3/154.5 08-0K2604 IM-040 -(059) --()		IN/NEAR NEEDLES FROM BUZZARD WASH TO ARIZONA STATE LINE MILL & OVERLAY THE EXISTING ASPHALT	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	DAVIS, DARCY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)232-6000	\$17,030,783 \$4,070,883 \$2,226,280	12/19/12 01/11/13 02/10/14	47% 24%
HA22	WPCP						
08-SBD-62-15.1/29.3 08-0Q7304 NH-P062-(033) --()		IN YUCCA VALLEY TO 29 PALMS. ON ST 62 FR YUCCA MESA RD TO BERMUDA AVENUE PAVEMENT REHABILITATION	MATICH CORPORATION P O BOX 10 HIGHLAND CA 92346 (909)382-7400	BENJAMIN, AMGAD 2351 WEST LUGONIA AVE. SUITE F REDLANDS, CA 92374 (909)844-9731	\$12,764,000 \$13,311,591 \$1,282,697	12/28/12 02/14/13 09/25/13	63% 100%
HM1	WPCP						
08-SBD-62-38.5/106 08-0N1204 ACST-P062-(035)E P0-62 0-(5E) --()		IN SAN BERNARDINO COUNTY NEAR TWENTYNINE PALMS AND RICE FROM GOPHER GROVE LANE TO 11 MILES EAST OF IRONAGE ROAD AND FROM 0.8 MILE OVERLAY EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSANA ROAD RIVERSIDE CA 92509 (951)684-5360	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)277-8580	\$6,341,071 \$1,330,628 \$1,329,316	04/05/13 05/01/13 10/25/13	93% 21%
HM1							
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP0)6 STP-BRST-(PP0)0 BR- S95-(A20)0 HA21	SWPPP	IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	\$25,158,634 \$19,099,542 \$316,785	02/15/11 02/28/11 10/20/14	66% 76%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-71-4.8/8.5 08-0F1004 SARR-STPE-(P07)E STPE-P0 7-(0E) --()		IN SBD & RIV COUNTIES NEAR CHINO HILLS FROM CENTRAL AVE OC SANTA ANA RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SPRAY, MIKE 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	\$558,857 \$491,882 \$6,052	01/26/11 02/15/11 09/26/14	0% 0% PLANT EST SATIS
HB34	WPCP						
08-SBD-138-24.1/37.8 08-0P9204		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS COLD PLANE & PAVE, REPLACE DETECTOR	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	TRAN, KEN 850 VIA LATA ROAD SUITE 104 COLTON, CA 92324 (909)844-3312	\$5,522,885 \$6,093,872 \$1,243,135	05/23/12 06/20/12 10/02/13	67% 90%
HM1	WPCP						
08-SBD-138-27.5/28.5 08-0Q2404 STP-17D4-(004)E --()		IN SAN BERNARDINO COUNTY NEAR CEDARPINES PARK AT 1.0 MILE EAST AND AT 2.0 MILE EAST OF CLEGHORN ROAD DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE 42" CULVERTS & EMBANKMENT	JABRE CONTRACTING 1813 MANZANITA LANE MANHATTAN BEACH, CA 90266	NGUYEN, NHAN 850 VIA LATA, SUITE 104 COLTON, CA 92324 (909)821-8164	\$1,447,800 \$1,332,067 \$197,629	01/04/13 01/07/13 09/03/13 08/23/13	100% 93%
20.20 201130							
08-SBD-210-9.9/12.5 08-0N4104 HSIM- 210-(813)E --()		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA AND FONTANA FR ETIWANDA AVE OC TO SAN SEVAINE ROAD UC CONSTRUCT CONCRETE BARRIER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502	OOI, KEE 4295 E. JURUPA ST. SUITE 207 ONTARIO, CA 91761 (951)840-8323	\$983,321 \$9,650 \$9,650	06/18/13 07/22/13 12/13/13	3% 1%
HB1	WPCP						
08-SBD-210-30.2/33.2 08-0P3804 NH-X071-(064) --()		IN SBD CO IN CHINO, ONTARIO, HIGHLAND AND REDLANDS ON RTE 83 FR 71/83 SEP TO RTE 60/83 SEP AND ON RTE 210 FROM FIFTH STREET OC TO OVERLAY AND LOCALIZED DIGOUTS	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	NGUYEN, VU 4295 E. JURUPA ST. SUITE 207 ONTARIO, CA 91761 (951)232-3784	\$3,575,365 \$2,394,280 \$557,265	03/21/13 04/18/13 09/17/13	73% 63% SUSPENDED
HM1							
08-SBD-215-14.0/0 08-0M4004		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT PALM AVE DR. INSTALL TRAFFIC SIGNALS	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	RUIZ, MANUEL 790 VIA LATA SUITE 100 COLTON, CA 92324 (909)783-6947	\$394,493 \$242,639 \$63,890	06/18/12 07/16/12 10/01/13	91% 62%
HB4N	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-395-19.0/35.6 08-0C1214 ACHS-P395-(236)E P3-95 2-(6E) --()		IN SAN BERNARDINO COUNTY FROM 7.9 MILES NORTH OF STATE ROUTE 18 TO 10.4 MILES SOUTH OF STATE ROUTE 58 WIDEN MEDIAN & SHOULDER,RUMBLE STRP	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD 400 BREA CA 92821 (714)578-9600	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	\$22,195,820 \$4,874,569 \$483,382	10/31/12 12/03/12 07/02/14	27% 22% SUSPENDED
08-SBD-5712-/0 08-0M0204 HA12		IN SAN BERNARDINO COUNTY IN BLOOMINGTON AT MAGANA-ORTEGA MAINTENANCE STATION AT 451 WEST SLOVER AVENUE CONSTRUCT CNG FUELING STATION	AMTEK CONSTRUCTION 12409 SLAUSON AVE SUITE I WHITTIER CA 90606 (562)696-7111		\$591,435 \$0 \$0	06/03/13 06/27/13	0% 0%

Totals: Authorized Final Amt: \$804,485,571 Completed to Date: \$332,151,444 Work This Month: \$35,435,665

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-/0 09-348104		IN INYO AND MONO COUNTIES AT VARIOUS W JAXON BAKER INC LOCATIONS THIN BLANKET OVERLAY	VARIOUS W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$5,348,442 \$5,062,406 \$424,890	10/10/12 11/06/12 09/30/13	96% 94% SUSPENDED
	WPCP						
09-INY-58-/0 09-352904		IN INYO AND KERN COUNTIES AT VARIOUS J M CLOUGHLIN ENGINEERING CO LOCATIONS BRDIGE DECK MAINTENANCE	VARIOUS J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$1,044,944 \$396,771 \$396,771	05/17/13 06/10/13 11/04/13	42% 38%
	HM3						
09-INY-127-/49.2 09-356504		IN INYO COUNTY AT AND NEAR SHOSHONE AT VARIOUS LOCATIONS REPLACE REHABILITATE CULVERTS	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697	ANDREW BRANDT 500 S. MAIN ST. BISHOP, CA 93514 (760)937-8947	\$642,061 \$0 \$0	05/02/13 05/31/13 09/23/13	0% 0%
	HM2						
09-INY-178-/62.1 09-356204		IN INYO COUNTY NEAR SHOSHONE AT VARIOUS LOCATIONS FROM 0.7 MILE EAST P O BOX 643 OF ROUTE 127 TO 0.8 MILE WEST OF NEVADA STATE LINE REMOVE AND REPLACE CULVERTS	WILLIAM KANAYAN CONSTRUCTION EAST P O BOX 643 RIMFOREST CA 92378 (909)337-5428		\$460,266 \$0 \$0	05/03/13 05/31/13	0% 0%
	HM2						
09-INY-190-40.0/57.9 09-354704		IN INYO COUNTY NEAR PANAMINT SPRINGS QUALCON CONTRACTORS INC FROM 1.6 MILES WEST OF SALINE VALLEY ROAD TO TRONA ROAD CONSTRUCT THIN BLANKET OVERLAY	QUALCON CONTRACTORS INC 1645 ESERALDA AVE MINDEN NV 89423 (775)782-2006		\$2,562,310 \$0 \$0	04/29/13 05/24/13	0% 0%
	HM1						
09-INY-190-65.9/66.5 09-287504 ACGS- STP-(017) P190- -(017)E --() HB1 SWPPP		IN INYO COUNTY ABOUT 10.5 MILES EAST STEVE MANNING CONSTRUCTION INC OF PANAMINT SPRINGS FROM 8.0 MILES EAST OF PANAMINT VALLEY ROAD TO 10.0 MILES WEST OF WILDRO CONSTRUCT ROADWAY REALIGNMENT	CHRIS TALBOT P O BOX 491660 REDDING CA 96049 (530)222-0810	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$2,636,337 \$2,526,686 \$0	07/27/12 08/16/12 07/01/13	99% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-KER-14-35.4/0 09-349104		IN KERN COUNTY AT VARIOUS LOCATIONS REHAB FIVE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	CARY J. CRUZ 183 W. VENTURA CRT. KINGSBURG, CA 93631 (559)341-3377	\$1,038,038 \$16,250 \$0	05/22/12 06/19/12 01/23/13	100% 2% SUSPENDED
HM3	WPCP						
09-MNO-203-7.1/0 09-352704 ACST-P203-(011)E - ()		IN MONO COUNTY NEAR THE TOWN OF MAMMOTH LAKES 0.2 MILES EAST OF MERIDIAN BOULEVARD INSTALL CMS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$155,552 \$21,339 \$0	06/11/12 07/03/12 09/10/13	10% 14% SUSPENDED
HB4N	WPCP						
09-MNO-395-1.0/100 09-357404 CSTP-X051-(027)E --()		IN MONO COUNTY NEAR LEE VINING ON V ARIOUS ROUTES AT VARIOUS LOCATIONS THIN BLANKET HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93380 (661)399-3361	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$4,264,324 \$134,675 \$134,675	04/30/13 05/24/13 10/15/13	16% 3%
09-MNO-395-40.0/45 09-354504 NH-P395-(239) --()		IN MONO COUNTY ABOUT 6 MILES SOUTH OF LEE VINING FROM 0.2 MILE SOUTH JUNCTION ROUTE 158 TO OLD WEST PORTAL ROAD CONSTRUCT ASPHALT RUBBER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS P O BOX 980430 WEST SACRAMENTO CA 95798 (916)373-2420	H. J. BLOMMER 500 SOUTH MAIN ST (760)648-7906	\$1,070,593 \$948,556 \$0	12/20/12 01/11/13 08/02/13	90% 88% SUSPENDED
	WPCP						
09-MNO-395-51.5/0 09-352304		IN MONO COUNTY AT THE LEE VINING MAINTENANCE STATION L5710 LEE VINING MECHANIC'S FACILITY	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	MODIRI FUAD	\$982,366 \$1,019,317 \$0	06/18/12 07/16/12 07/04/13 07/24/13	100% 100% COMPLETED
HA12	WPCP						
09-MNO-395-51.5/51.5 09-354404		IN MONO COUNTY IN THE TOWN OF LEE VINING AT THE LEE VINING MAINTENANCE STATION (L5710) CONSTRUCT CREW ROOM BUILDING	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 (760)446-3576	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$710,248 \$74,310 \$74,310	06/10/13 07/22/13 03/20/14	6% 10%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-65.1/69.6 09-343204 ACNH-ACST-(026)E		IN MONO COUNTY AT VARIOUS LOCATIONS (395-65.1/69.6, 395-76.0/77.0, 182-0.0/6.2)	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	H. J. BLOMMER 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)648-7906	\$3,300,738 \$2,381,879 \$0	05/13/11 06/01/11 05/31/13	100% 72% SUSPENDED
015- 0-(6E) --()		PLACE HOT MIX ASPHALT OVERLAY					
HM1	WPCP						
09-MNO-395-118.7/119.6 09-237704 ACHS-NHP3-(237)E - 2-(7E) --()		IN MONO COUNTY NEAR TOPAZ LAKE FROM 1.7 MILES NORTH OF SR 89 TO 0.9 MILES SOUTH OF THE NEVADA BORDER ROAD REALIGNMENT AND RETAINING WALL	DISNEY CONSTRUCTION INC 859 COWAN ROAD SUITE 3 BURLINGAME CA 94010 (650)259-9545	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-8036	\$11,368,625 \$11,478,196 \$0	03/06/12 03/28/12 08/13/13 08/13/13	100% 100% COMPLETED
HB4N	SWPPP						

Totals: Authorized Final Amt: \$35,584,845 Completed to Date: \$24,060,386 Work This Month: \$1,030,647

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-010-99-2.3/20.2 10-0S78A4		STANISLAUS COUNTY IN AND NEAR TURLOCK, WESTERN STRUCTURES CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD OVER BRIDGE ENHANCEMENT	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	TONY CIPPONERI 952 GOODWIN DRIVE, RIPON CA 95366 (209)559-4892	\$999,155 \$10,971 \$10,971	12/27/12 02/20/13	3% 1%
	WPCP						
10-AMA-49-6.1/0 10-0T1404 HSST-P049-(152)E --()		IN AMADOR COUNTY AT MARTELL AT MARTELL/JACKSON GATE ROAD INSTALL TRAFFIC SIGNAL	TIM PAXIN'S PACIFIC EXCAVATION INC 9796 KENT STREET ELK GROVE CA 95624 (916)686-2800	PAWAN K GARG 1110 W KEKKLEMAN LANE LODI CA 95240 (209)333-6972	\$469,811 \$497,289 \$44,861	01/09/13 01/25/13 08/31/13	88% 98%
	HB1 WPCP						
10-AMA-88-/5.5 10-264444 ACNH-P088-(058) --()		IN AMADOR COUNTY ABOUT 7 MILES EAST OF CLEMENTS FROM SAN JOAQUIN COUNTY LINE TO 0.1 MILE WEST OF RTE 124 ROADWAY REHABILITATION	GEORGE REED INC - MYERS AND SONS CONSTRUCTION LP JV P O BOX 4760 MODESTO CA 95352 (209)523-0734	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$11,487,856 \$6,722,290 \$1,073,926	04/10/12 05/15/12 12/31/15	41% 58%
	HA22 SWPPP						
10-CAL-4-32.2/0 10-0K6304		IN CALAVERAS COUNTY NEAR MURPHYS AT 0.9 MILE EAST OF UPPER UTICA POWERHOUSE ROAD CONSTRUCT TURNOUT/RCK SLOPE PROTECT	K W EMERSON INC P O BOX 549 SAN ANDREAS CA 95249 (209)754-3839	IQBAL AULAKH 1110 W. KETTLEMAN LANE #35 LODI, CA., 95240 (209)479-3608	\$267,231 \$113,654 \$113,654	04/05/13 04/26/13 09/23/13	5% 43%
	HB4N						
10-CAL-26-/3.1 10-2A4204 STP-P026-(026)E --()		IN SAN JOAQUIN AND CALAVERAS COUNTIES NEAR VALLEY SPRINGS FROM WIMER HOSPITAL ROAD TO SAVAGE WAY PLACE HMA, AB AND WIDEN ROADWAY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	ALFRE BLUM 1110 W KETTLEMAN LANE LODI, CA-95240 (209)333-6972	\$7,975,255 \$8,037,516 \$0	06/27/11 07/15/11 06/19/13	26% 98%
	HA22 SWPPP						
10-CAL-49-/0 10-0V9404		IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF ROUTE 4 TO 0.5 MILE SOUTH OF CORRAL FLAT RUBBERIZED HOT MIX ASPHALT OVERLAY	VINTAGE PAVING COMPANY INC P O BOX 461 WINTERS CA 95694 (530)795-0132	PAWAN GARG 1110 W KETTLEMAN LANE LODI CA 95240 (209)333-6933	\$2,380,657 \$424,538 \$405,863	04/08/13 04/26/13 09/30/13	0% 17%
	HM1						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-5-8.9/9.7 10-0U5004 HSIM-0050-(141)E IM00-50 3-(4E) --()HB1		IN MERCED COUNTY ABOUT 12 MILES SOUTH OF SANTA NELLA FROM CREEK BRIDGE TO ARBURUA ROAD OVERCROSSING INSTALL DOUBLE THRIE BEAM BARRIER	MIDSTATE BARRIER INC P O BOX 30550 STOCKTON CA 952130550 (209)944-9565	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK, CA 95380-9517 (209)656-6862	\$451,953 \$468,607 \$0	04/23/13 05/16/13 08/02/13 08/02/13	100% 100% COMPLETED
10-MER-5-23.1/24 10-0S1904 IM00-5513-(840)8 --() WPCP		IN MERCED COUNTY NEAR SANTA NELLA FROM 0.5 MILE NORTH OF MCCABE ROAD OVERCROSSING TO 0.2 MILE NORTH OF WHITWORTH ROAD OVERCROSSING REMODEL WEIGH STATION AND RAMPS	AMLAND CORPORATION 3168 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132 (408)772-3979	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$982,375 \$136,125 \$0	02/27/12 04/13/12 10/07/13	100% 14% OVER RUN
10-MER-33-27.1/30.3 10-0X9004 HM1		IN MERCED COUNTY IN AND NEAR GUSTINE GRANITE CONSTRUCTION COMPANY FROM ROUTE 140 TO STANISLAUS COUNTY LINE COLD IN PLACE RECYCLE	2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	MOHAMMAD SAMMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814	\$1,150,394 \$524,555 \$524,555	04/23/13 05/24/13 09/23/13	49% 46%
10-MER-59-.2/7.9 10-0X8504 HM1		IN MERCED COUNTY IN AND NEAR EL NIDO GRANITE CONSTRUCTION COMPANY FROM 0.1 MILE SOUTH OF RED TOP ROAD TO DEADMAN'S CREEK BRIDGE COLD IN PLACE RECYCLE	2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814	\$2,779,191 \$2,538,062 \$1,540,976	04/29/13 05/24/13 08/30/13	55% 89%
10-MER-99-4.6/10.5 10-415704 HE14	SWPPP	IN MERCED COUNTY NEAR MERCED FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE NORTH OF MCHENRY ROAD CONST. FREEWAY, INTERCHANGE, BRIDGE	TEICHERT/FLATIRON WEST A JOINTVENTURE P O BOX 1118 STOCKTON CA 95201 (209)983-2300	VIRK,KEWAL 3469 YEAGER DR SU 109 MADERA CA 93637 (559)675-5272	\$66,213,760 \$41,179,564 \$4,299,057	04/06/12 05/14/12 04/08/16	28% 62%
10-MER-99-10.8/13.1 10-363124 HE14	SWPPP	IN MERCED CO IN AND NEAR MERCED FROM TAKEHARA LANDSCAPE, INC. MILES CREEK OVERFLOW TO CHILDS AVENUE POST OFFICE BOX 277085 OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	SACRAMENTO CA 95827 (916)386-9487	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)333-6928	\$1,054,798 \$960,720 \$4,385	02/10/10 03/10/10 12/31/13	83% 90%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --()		IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380-9517 (209)483-5812	\$23,963,277 \$8,636,226 \$592,890	01/19/12 02/03/12 10/13/15	27% 36%
HA21	SWPPP						
10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --()		IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE	RGW 550 GREENVILLE RD. LIVERMORE, CA. 94550-9297 (925)606-2400	BAL BAHADUR PAUL 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6783	\$22,374,700 \$21,402,099 \$584,839	10/08/09 10/22/09 08/30/13	96% 97%
HA21	SWPPP						
10-MER-99-24.4/25.8 10-414824		IN MERCED COUNTY IN AND NEAR ATWATER ENVIRONMENTAL LANDSCAPE FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	ATWATER ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$718,198 \$673,502 \$1,102	11/09/11 11/22/11 12/31/15	0% 0% PLANT EST SATIS
HE14	SWPPP						
10-MER-99-26.8/27.6 10-3169C4		IN MERCED COUNTY NEAR LIVINGSTON FROM ROLFE CONSTRUCTION 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	ROLFE CONSTRUCTION 3573 SOUTHERN PACIFIC AVE. ATWATER CA 95301 (209)358-5548	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)333-6928	\$322,753 \$289,283 \$0	02/11/10 04/06/10 12/31/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						
10-MER-99-/4.6 10-415804		IN MERCED COUNTY NEAR CHOWCHILLA FROM SECURITY PAVING COMPANY INC CHOWCHILLA RIVER BRIDGE TO BUCHANAN HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	KEWAL VIRK 3469 YEAGER DRIVE SUIT 109 MADERA CA 93637 (559)675-5272	\$44,475,928 \$11,048,495 \$1,121,092	07/12/12 08/31/12 04/22/16	27% 25%
HE14	SWPPP						
10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MARTHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE REPLACE BRIDGE AND WIDEN ROADWAY	R G W CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	BRENT HAROLDSEN 3469 YEAGER DRIVE, SUITE 109 MADERA, CA. 93637 (559)246-6410	\$22,793,906 \$15,895,763 \$352,538	10/11/10 10/26/10 05/28/14	53% 70%
	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-152-6.0/10.1 10-0S9404 ACNH-P152-(081)E P1-52 0-(1E) --()		IN MERCED COUNTY ABOUT 10 MILES OF LOS BANOS FROM SAN LUIS DAM SERVICE ROAD TO SAN LUIS FOREBAY BRIDGE	WEST J FLETCHER CREAMER & SON INC 12874 SAN FERNANDO ROAD SYLMAR CA 91342 (818)367-9748	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)483-5812	\$1,278,751 \$1,278,288 \$0	10/03/12 11/06/12 07/26/13 07/26/13	100% 100% COMPLETED
HB1	WPCP	INSTALL DOUBLE THREE BEAM BARRIER					
10-MPA-49-44.7/0 10-0W5404		IN AMADOR, MARIPOSA & TUOLUMNES COUNTIES AT VARIOUS LOCATIONS INSTALL WASHRACK	TRICON CONSTRUCTION, INC 11419 SUNRISE GOLD CIR STE 6 RANCHO CORDOVA, CA 95742 (916)638-9866	ABDEFATAH, MOHSEN 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)610-9267	\$2,358,012 \$2,311,618 \$71,448	06/20/12 08/16/12 10/05/13	100% 98%
HB1	WPCP						
10-SJ-4-14.1/0 10-0V5904		IN SAN JOAQUIN COUNTY NEAR STOCKTON AT SAN JOAQUIN RIVER BRIDGE REPAINT BRIDGE	MURPHY INDUSTRIAL COATINGS INCRICHARD ONOCHI 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720	952 GOODWIN DR. RIPON,CA 95366 (209)599-0834	\$1,887,523 \$631,136 \$566,874	04/27/12 06/12/12 10/26/13	33% 33%
HM3	WPCP						
10-SJ-4-19.5/20.1 10-3A1004		IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION LPTROY SCHEIBER 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966	\$87,005,997 \$18,176,099 \$2,805,719	10/16/12 12/03/12 01/29/16	16% 21%
HE13	SWPPP						
10-SJ-5-.1/47.8 10-0K3304 ACNH-X077-(019)E --()		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS	ROADWAY ENGINEERING WORKS INC 3442 6TH ST CERES CA 95307 (209)541-0920	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$1,848,021 \$1,069,934 \$194,339	01/09/13 01/30/13 12/11/13	51% 58%
HB4N	WPCP						
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --()		IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90	\$40,353,729 \$5,089,482 \$1,393,614	12/10/12 01/10/13 12/31/14	16% 13%
HA22	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$89,993,478 \$42,632,471 \$666,053	06/02/11 06/15/11 07/17/15	49% 47%
HE13	SWPPP						
10-SJ-5-32.7/49.8 10-0T7904 ACHS-005 -(340)4 IM-005 -(340)4 --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE INSTALL SHOULDER RUMBLE STRIP	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697		\$309,061 \$0 \$0	06/06/13 06/27/13	0% 0%
HB1							
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424		\$29,049,024 \$0 \$0	08/13/13 08/28/13	0% 0%
HA22							
10-SJ-12-5.0/10.2 10-0A8404 ACNH-000C-(348)E --()		IN SACRAMENTO, SAN JOAQUIN, AND SOLANO COUNTIES ON ROUTES 5 AND 12 AT VARIOUS LOCATIONS. PLACE HMA W/CLASS 2 AGGREGATE BASE	DE SILVA GATES CONSTRUCTION PO BOX 2909 DUBLIN CA 94568 (925)829-9220	SHIVINDER SINGH (209)365-7150	\$11,168,200 \$10,023,767 \$32,434	02/08/12 03/06/12 11/19/13	82% 88%
HB4N	SWPPP						
10-SJ-26-1.1/4.6 10-0V9204 STP-P026-(027)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM ROUTE 26/99 SEPARATION TO NORD AVENUE AND FROM THOMPSON ROAD TO WIMER ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$3,037,037 \$246,233 \$246,233	06/20/13 07/24/13 10/07/13	18% 8%
HM1							
10-SJ-26-1.1/0 10-0W7204		IN SAN JOAQUIN COUNTY NEAR STOCKTON AT ROUTE 26/99 SEPARATION HEAT STRAIGHTEN BRIDGE GIRDER	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)941-1995	\$321,878 \$0 \$0	05/22/13 06/13/13 10/15/13	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-2.0/4.3 10-0S7604		IN SAN JOAQUIN COUNTY NEAR MANTECA AT AMLAND CORP VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF JACK TONE ROAD TO 0.6 MILE SOUTH OF AUSTIN ROAD INSTALL CMS AND TMS AND MBGR	3168 KNIGHT BRIDGE ROAD SAN JOSE CA 95132 (408)929-3949	MARY BUSH 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)639-4453	\$316,203 \$305,033 \$0	06/06/12 06/28/12 07/31/13 08/12/13	100% 96% COMPLETED
HB4N	WPCP						
10-SJ-99-4.9/14.2 10-0E6114		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING WIDEN EXISTING FREEWAY WITH HMA	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	OBAIDULLAH RASHID "ABDUL" 3663 ARCH ROAD,SUITE 500., STOCKTON, CA 95215 (209)470-8782	\$27,561,739 \$13,880,779 \$1,087,750	03/27/12 04/19/12 07/14/14	50% 50%
HE13	SWPPP						
10-SJ-99-6.9/10.6 10-0E6134		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC LATHROP INTERCHANGE (PHASE 3)	BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD,SUITE 500F STOCKTON, CA 95215-8315 (209)470-8782	\$25,410,392 \$5,811,684 \$572,175	10/11/12 11/06/12 07/15/14	26% 23%
HE13	SWPPP						
10-SJ-99-10.6/15 10-0E6124		IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD FRENCH CAMP INTERCHANGE (PHASE 2)	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215 (209)470-8782	\$25,383,952 \$5,952,551 \$814,165	06/27/12 07/20/12 03/02/15	33% 23%
HE13	SWPPP						
10-SJ-99-32.0/32.6 10-0S8604 ACNH-P099-(561)E --()		IN SAN JOAQUIN COUNTY NEAR LODI FROM GEORGE REED INC 0.4 MILE NORTH OF TURNER ROAD OVERCROSSING TO WOODBRIDGE ROAD OVERCROSSING HOTMIX ASPHALT OVERLAY	MODESTO CA 95352 (209)523-0734	NHAN CAO 5571,476 5518,071 \$0 (209)471-3879	\$571,476 \$518,071 \$0	08/22/12 09/27/12 07/23/13	91% 90%
HB1	WPCP						
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING, INC. 2972 LARKIN AVENUE CLOVIS, CA 93612 (559)292-7760	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$739,658 \$677,426 \$1,595	04/05/10 05/28/10 12/31/14	76% 92%
HA25	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-205-/.1 10-0W7104		IN SAN JOAQUIN COUNTY NEAR TRACY AT AQUEDUCT SERVICE RD UC AND AT DELTA MENDOTA CANAL BRIDGE REPLACE APPROACH SLABS	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	ARIEL MENDOZA 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4686	\$954,902 \$20,486 \$20,486	05/20/13 06/13/13 12/18/13	2% 2% SUSPENDED
10-StA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --() TEA1	WPCP	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
10-StA-99-15.1/17 10-0A6714 ACNH-P099-(544)E --() HA22	SWPPP	IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF TUOLUMNE BOULEVARD UNDERCROSSING TO 0.2 MILE NORTH OF RECONSTRUCT RAMPS	TEICHERT CONSTRUCTION PO BOX 1118 STOCKTON CA 95201 (209)983-2300	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON CA 95366 (209)599-5264	\$5,865,146 \$5,664,271 \$47,612	04/13/11 05/05/11 09/22/13	36% 98%
10-StA-99-16.8/24.7 10-0L5904 SARR-P099-(522)E P0-99 5-(2E) --() HA25	SWPPP	IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE. #35 LODI CA 95240 (209)333-6928	\$489,644 \$472,432 \$0	02/09/10 02/23/10 12/31/13 08/19/13	92% 97% COMPLETED
10-StA-99-/24.7 10-0M8004 ACNH-P099-(549)E --() HA22	WPCP	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE REHABILITATE CONCRETE PAVEMENT	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPRENEE SUTTI 952 GOODWIN DRIVE RIPON, CA. 95366 (209)607-8741	\$79,753,428 \$77,946,969 \$319,508	02/13/12 03/06/12 09/30/13	100% 95%
10-StA-132-16.9/27.9 10-0V9704 ACST-P132-(049)E P1-32 0-(9E) --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AT VARIOUS LOCATIONS FROM PHOENIX AVENUE TO G STREET / RIVERSIDE ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$1,992,453 \$1,984,239 \$328,239	03/25/13 04/22/13 07/31/13 08/22/13	100% 97% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-132-27.7/27.7 10-0N1804		IN STANISLAUS COUNTY IN WATERFORD AT BENTLEY STREET CONSTRUCT LEFT TURN POCKET	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$365,134 \$0 \$0	06/18/13 07/15/13	0% 0%
HB4N							
10-STA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --()		IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BA WIDEN TO 4 LANES	BAY CITIES PAVING AND GRADING INC PO BOX 6227 CONCORD CA 94524 (925)687-6666	SUTTI,RENEE' M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$15,790,611 \$2,060,035 \$784,082	08/30/12 09/18/12 10/22/14	22% 13% SUSPENDED
10-STA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --()	SWPPP						
10-TUO-49-18.0/18.3 10-0K1504		IN TUOLUMNE COUNTY IN SONORA FROM S. WASHINGTON STREET TO SNELL RD./ ELKIN ST. (KP 29.01/29.46) COLD PLANE & RESURFACE ROADWAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$575,813 \$0 \$0	06/18/13 07/15/13	0% 0%
HA22							
10-TUO-108-4.0/6 10-340424		IN TUOLUMNE COUNTY NEAR SONORA 0.3 MILE WEST OF PEACEFUL OAK ROAD TO VIA ESTE ROAD REALIGN HIGHWAY BY PAVINGWITH HMA	TEICHERT/MCM A JOINT VENTURE P O BOX 1118 STOCKTON CA 95201 (209)983-2300	COLIN DORAN 19596 MONO WAY SONORA, CA. 95370 (209)815-1075	\$24,399,560 \$20,048,253 \$870,004	12/16/11 01/24/12 03/25/14	71% 82%
10-TUO-108-4.0/6 10-340424	SWPPP						
10-TUO-108-58.8/58.8 10-0S2404		IN TUOLUMNE COUNTY ON ROUTE 108 ONE MILE EAST OF KENNEDY MEADOWS CONSTRUCT SOLDIER PILE WALL	C W FOX CONSTRUCTION INC 2701 SECRET LAKE TRAIL COOL CA 95614 (530)823-0591	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (559)341-2018	\$835,087 \$722,698 \$98,356	04/04/12 04/25/12 09/26/13	83% 85%
10-TUO-108-58.8/58.8 10-0S2404	WPCP						
10-TUO-120-44.8/44.8 10-0W0704 ACBH- 120-(055) NHP-120 -(055)E --()		IN TUOLUMNE COUNTY NEAR BUCK MEADOWS AT BIG OAK SIDEHILL VIADUCT REPLACE BRIDGE DECK	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (559)341-2018	\$2,775,430 \$2,705,172 \$299,391	01/24/13 02/14/13 01/09/14	46% 98%
10-TUO-120-44.8/44.8 10-0W0704 ACBH- 120-(055) NHP-120 -(055)E --()	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-VAR--/0 10-0W7004		IN ALPINE, AMADOR, CALAVERAS, MARIPOSA, MERCED, STANISLAUS, AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300		\$858,503 \$0 \$0	05/21/13 06/10/13	0% 0%

HM1

Totals: Authorized Final Amt: \$695,055,400 Completed to Date: \$339,788,385 Work This Month: \$21,890,786

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-68.5/69.1 11-410204		IN IMPERIAL COUNTY AT MIDWAY WELL FROM 0.3 MILE WEST TO 0.3 MILE EAST OF BROCK CENTER ROAD OVER- CROSSING PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	REYES, JULIO 722 EAST BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1091	\$599,730 \$0 \$0	02/06/13 02/22/13	0% 0% SUSPENDED
HA22							
11-IMP-8-73.1/73.9 11-410004		IN IMPERIAL COUNTY AT GORDON'S WELL FROM 0.4 MILE WEST TO 0.4 MILE EAST OF GORDON'S WELL OVERCROSSING REMOVE AC STRUCTURAL SECTION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	REYES, JULIO 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (858)688-1091	\$579,890 \$0 \$0	06/07/13 06/27/13 11/30/13	0% 0% SUSPENDED
HA22							
11-IMP-8-80.5/80.9 11-410704		IN IMPERIAL COUNTY ABOUT 15 MILES WEST OF WINTERHAVEN FROM 0.3 MILE WEST OF SAND HILLS OVERCROSSING TO 0.1 MILE EAST OF SAND HILLS PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	REYES, JULIO 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (858)688-1091	\$682,102 \$0 \$0	03/19/13 04/11/13	0% 0% SUSPENDED
HA22							
11-IMP-98-21.8/31.3 11-275204 STP-P098-(024) --()		IN IMPERIAL COUNTY IN AND NEAR CALEXICO FROM 0.2 MILE WEST OF WESTSIDE MAIN CANAL BRIDGE TO KLOKE ROAD PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$3,327,589 \$79,695 \$42,741	03/19/13 04/11/13 10/24/13	25% 2%
HA22							
11-SD-5-4.6/0 11-297104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REHABILITATE PUMP STATIONS	NEWEST CONSTRUCTION COMPANY 7847 DUNBROOK ROAD STE C SAN DIEGO CA 92126 (858)537-0774	BALCE, ALEX 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (858)688-2125	\$934,566 \$31,973 \$25,673	02/20/13 04/03/13 02/27/14	32% 3%
HA22							
11-SD-5-5.0/63.7 11-238604 ACST-X073-(098)E - ()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	JUAREZ, DAN 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$14,178,232 \$6,550,848 \$978,054	10/25/12 12/03/12 05/12/14	42% 46%
HA22 WPCP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-10.0/10 11-2976U4 HPLU-6211-(115) --()		IN SAN DIEGO COUNTY IN NATIONAL CITY AT 24TH STREET UNDERCROSSING AND AT CIVIC CENTER DRIVE UNDERCROSSING WIDEN AND REALIGN RAMP WITH HMA	L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,762,979 \$1,879,582 \$3,415	06/21/12 08/07/12 06/05/14	49% 98%
	SWPPP						
11-SD-5-13.9/50.9 11-2M1504		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN & TREAT BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	TRAN, DUNG 5825 AVENIDA ENCINAS STE. 101 CARLSBAD, CA 92008 (858)688-1549	\$1,058,033 \$0 \$0	06/10/13 07/08/13 12/30/13	0% 0%
HM3							
11-SD-5-23.9/25.5 11-404304 ACHS-0051-(624)E PIG0-0516-(4E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO, FROM MISSION BAY DRIVE OVER CROSSING TO 0.5 MILE SOUTH OF LA JOLLA PARKWAY VIADUCT CONSTRUCT OUTER SEPARATION BARRIER	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600		\$2,848,440 \$0 \$0	08/16/13 08/29/13	0% 0%
11-SD-5-62.6/0 11-270804 ACST-X073-(094)E X0-73 0-(4E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,703,876 \$1,524,876 \$0	09/27/12 11/06/12 08/08/14	36% 93%
HA22	WPCP						
11-SD-8-10.5/12.6 11-298604 ACIM-0081-(311)E 00-81 3-(1E) --()		IN SAN DIEGO COUNTY IN LA MESA AND ABOUT 6 M E OF EL CAJON FROM 0.1 M W OF FLETCHER PKWY OC TO SEVERIN DRIVE OC AND FROM HARBISON CONCRETE BARRIER AND MBGR	L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$2,418,309 \$2,353,845 \$0	12/18/12 01/10/13 05/16/14	35% 99%
11-SD-8-16.8/37.8 11-2M5204		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN & TREAT BRIDGE DECKS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	RAMIREZ, DANIEL 1463 BROADWAY EL CAJON, CA 92021 (760)594-2011	\$479,240 \$51,565 \$51,565	05/10/13 06/04/13 10/03/13	59% 11%
HM3							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-17.4/18.7 11-063814 ACIM-0081-(312)E --()		IN SAN DIEGO COUNTY IN EL CAJON SECOND STREET UNDERCROSSING TO GREENFIELD DRIVE UNDERCROSSING HIGHWAY PLANTING/IRRIGATION SYSTEM	FROM PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,288,610 \$8,530 \$8,530	03/19/13 04/22/13 02/15/17	29% 1%
HB4N							
11-SD-15-8.9/9.7 11-233204 ER- () --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-11.2/M14.5 11-2T0974		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	CALVI, CHRIS 13220 EVENING CREEK RD STE 112 SAN DIEGO, CA 92128 (858)688-1508	\$2,456,927 \$2,314,750 \$0	11/16/11 12/13/11 01/28/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-14.5/M16.4 11-2T0984		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 33801 WASHINGTON STREET WINCHESTER CA 92596 (951)926-7444	CALVI, CHRIS 13220 EVENING CREEK DR. #112 SAN DIEGO, CA 92128 (858)688-1508	\$1,659,557 \$1,410,584 \$87,653	07/17/12 08/16/12 08/04/16	100% 89%
HB4C	SWPPP						
11-SD-15-15.0/M16.4 11-2T0954		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING CONSTRUCT DAR AND TRANSIT STATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	BOBOTIS, MARK 13220 EVENING CREEK DR. STE 112 SAN DIEGO, CA 92128 (858)688-1439	\$22,191,982 \$10,022,831 \$1,048,113	04/04/12 04/30/12 09/11/14	34% 45%
HB4C	SWPPP						
11-SD-15-16.4/M19.5 11-2T0994		IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A INSTALL AUTOMATIC IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET WINCHESTER CA 92596 (951)926-7444	CALVI, CHRIS 13220 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1508	\$2,720,021 \$2,548,670 \$10,734	10/11/11 10/25/11 02/05/16	0% 0% PLANT EST SATIS
HB32	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING PLANTING, EROSION AND IRRIGATION	WESTERN RIM CONSTRUCTION INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029 (760)489-4328	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$2,022,695 \$1,827,278 \$17,579	04/04/12 05/22/12 05/16/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-30.1/31.5 11-2T0884 CMLN-6211-(110) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION. INSTALL PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$1,734,499 \$1,481,781 \$8,810	04/04/12 06/20/12 03/24/16	24% 85%
HB4C	SWPPP						
11-SD-15-31.5/43 11-2M5504		IN SAN DIEGO COUNTY NEAR ESCONDIDO FROM ROUTE 15/78 SEPARATION TO 0.3 MILE SOUTH OF OLD HIGHWAY 395 OC PCC GRINDING, COLD PLANE & OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	GARY LE VINE 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$4,970,979 \$4,664,074 \$0	06/06/12 06/20/12 07/23/13 08/16/13	99% 98% COMPLETED
HM1	WPCP						
11-SD-52-5.0/6.2 11-402804 STP-P052-(017)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 MILE WEST OF CONVOY STREET OVERCROSSING TO 0.4 MILE WEST OF ROUTE 163/52 SEPARATION PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$3,188,923 \$24,014 \$24,014	07/02/13 07/24/13 01/03/14	3% 1%
HA22							
11-SD-52-14.5/15.5 11-2T0704 STPL-N621-(110)2 --()		IN SAN DIEGO COUNTY IN SANTEE ON ROUTE 52 FROM .4 MILE WEST OF MISSION GORGE ROAD UC TO FORESTER CREEK BRIDGE AND ON ROUTE 125 FRO PLANTING AND EROSION WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,989,935 \$1,837,864 \$2,584	05/24/11 06/10/11 09/21/15	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-52-15.5/17.3 11-2T0114 STPL-6211-(101)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE FROM FORESTER CREEK BRIDGE TO MAGNOLIA AVENUE UNDERCROSSING PLANTING,IRRIGATION,EROSION CONTROL	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	HURTZIG, JOHN 7177 APPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,076,864 \$1,983,876 \$1,813	05/20/11 06/10/11 08/11/15	0% 0% PLANT EST SATIS
HB32	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-17.3/17.5 11-2T0014 STPL-6211-(103)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE EROSION CONTROL WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,089,100 \$993,848 \$1,859	04/08/11 05/12/11 04/22/15	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-56-3.5/3.5 11-2E0064		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.2 MILE SOUTHEAST OF CAMINO SANTA FE P O BOX 429 OVERCROSSING _____ MITIGATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC PERRIS CA 92572 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$1,300,536 \$1,245,681 \$10,095	10/14/11 11/15/11 09/17/14	0% 0% PLANT EST SATIS
HA22	SWPPP						
11-SD-56-6.8/8.7 11-402304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PENASQUITOS CREEK BRIDGE TO 0.3 MILE P O BOX 429 WEST OF ROUTE 56/15 SEPARATION RECYCLED WATER CONVERSION	PACIFIC RESTORATION GROUP INC PERIS CA 92572	HURTZIG JOHN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)467-4086	\$505,825 \$497,716 \$1,080	06/25/10 07/20/10 03/17/14	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-56-/8.9 11-269304 STP-X073-(101) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 5 FROM SORRENTO VIADUCT TO RO UTE 5/56 SEPARATION AND ON ROUTE 56 FROM ROUTE 5/56 SEPARA INSTALL CCTV, RAMP METERING, SIGNAL	DBX INC 42024 AVENIDA ALVARADO SUITE TEMECULA CA 92590 (951)296-9909	AMTEY, SHRIKANT 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1575	\$4,567,259 \$2,756,481 \$484,800	12/19/12 01/11/13 11/14/14	65% 61%
HB4N	WPCP						
11-SD-75-9.0/0 11-290304 BRST-X073-(099)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 75 AT E75-N5 CONNECTOR OC AND ON ROUTE 805 AT KEARNY VILLA RD OC RETROFIT, CONCRETE BARRIER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		\$2,833,423 \$0 \$0	08/15/13 08/28/13	0% 0%
HA21							
11-SD-75-21.8/0 11-409504		IN SAN DIEGO COUNTY IN SAN DIEGO AT SAN DIEGO-CORONADO BAY BRIDGE 1.3 MILES FROM BEGINNING OF BRIDGE. PAINT CORONADO BRIDGE SPANS 26-29	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534 (707)639-4414	BAGUBE, JUN 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1438	\$2,315,134 \$504,500 \$108,282	12/13/12 01/10/13 12/26/13	56% 22%
HA21	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA CA 92084 (760)639-4430	\$71,335,376 \$69,071,206 \$423,657	12/23/09 01/19/10 02/27/14	100% 99%
HE14	SWPPP	CONSTRUCT FOUR LANE HIGHWAY					
11-SD-76-16.7/17.7 11-257144		IN SD CNTY NEAR BONSALL & FALLBROOK ON RTE 15 FROM .4 MILE SO TO .8 MILE N/O RTE 76/15 SEPARATION AND ON RTE 76 FROM .5 MILE WEST	FLATIRON WEST INC 1770 LA COSTA MESA MEADOWS DR SAN MARCOS CA 92078 (760)916-9100	FITZGIBBON, EDWARD T. 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$24,009,301 \$20,120,154 \$2,647,654	08/01/12 08/31/12 09/13/13	40% 83%
HA21	SWPPP	MODIFY AND WIDEN INTERCHANGE					
11-SD-76-23.1/23.5 11-273404 ACST-ACBR-(STP)P P-ACBR-(STP)P --()		IN SAN DIEGO COUNTY AT PALA FROM 0.1 MILE WEST TO 0.3 MILE EAST OF PALA CREEK BRIDGE	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$3,291,315 \$3,167,228 \$4,600	12/28/10 01/13/11 08/23/13 08/23/13	89% 100%
HA21	SWPPP	BRIDGE REPLACEMENT					
11-SD-78-15.3/15.7 11-259804 6211-107E-() --()		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST TO 0.2 MILE EAST OF NORDAHL ROAD	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	JAVED, FARIDUN 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (760)735-5089	\$9,668,933 \$9,405,161 \$7,981	01/17/12 02/13/12 01/15/14	86% 99%
HE13	SWPPP	REPLACE NORDAHL BRIDGE AND WIDEN					
11-SD-78-15.3/16.3 11-2T2304 PLUN-6211-(117) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST OF NORDAHL ROAD OVERCROSSING TO 0.2 MILE WEST OF ROUTE 15/78 SE	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 925720429 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$405,720 \$30,130 \$30,130	03/08/13 04/17/13 11/04/16	4% 7%
HB32		INSTALL HIGHWAY PLANTING					
11-SD-94-14.9/30 11-290404 ACNH-P094-(059)E --()		IN SAN DIEGO COUNTY NEAR JAMUL FROM ROUTE 54 TO 0.2 MILE EAST OF MARRON VALLEY ROAD	GRANITE CONSTRUCTION COMPANY P O BOX 50085H STREET WATSONVILLE CA 950775085 (760)732-0915		\$12,025,379 \$0 \$0	07/31/13 08/21/13	0% 0%
HA22		PAVEMENT REHABILITATION					

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-30.0/39 11-2M4104		IN SAN DIEGO COUNTY NEAR DULZURA ON ROUTE 94 FROM 0.9 MILE EAST OF GRANDE CREEK BRIDGE TO ROUTE 188 AND ON ROUTE 188 FROM 0.2 MILE SLURRY SEAL,COLD PLANE,HMA OVERLAY	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	BAGUBE, JUN 9851 BUENA VISTA AVE. SANTEE, CA 92071 (858)688-1438	\$978,130 \$0 \$0	06/10/13 06/27/13 10/21/13	0% 0%
HM1							
11-SD-163-1.4/0 11-264114 BRLS-6211-(089) --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT LAUREL STREET BRIDGE OVERCROSSING BRIDGE SEISMIC RETROFIT	DISNEY CONSTRUCTION INC 875 MAHLER ROAD #188 BURLINGAME CA 94010 (650)259-9545	MOEN, MIKE 9851 BUENA VISTA AVE SANTEE, CA 92071 (619)995-7335	\$13,888,443 \$0 \$0	07/15/13 08/07/13 09/27/13	0% 0%
HA21							
11-SD-163-1.7/3.2 11-2650A4		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET TO 0.2 MILE NORTH OF 6TH AVENUE UNDERCROSSING DIR'S ORD PERFORM HIGHWAY PLANTING AND IRRIGATION	ACCU CONSTRUCTION, INC. 1526 BROOKHOLLOW DR. STE. 76 SANTA ANA, CA 92705	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$607,960 \$230,770 \$19,893	04/26/12 11/26/12 10/14/15	22% 38%
000000000 000							
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211 (760)328-8900	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0%
TEA2	SWPPP						PLANT EST SATIS
11-SD-163-5.8/8.8 11-403704 HSST-P163-(028)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM GENESEE AVENUE UNDERCROSSING TO MESA COLLEGE DRIVE OVERCROSSING AND FROM 0.5 MILE NORTH OF B INSTALL OUTER SEPARATION BARRIER	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$1,470,988 \$1,139,930 \$619,455	03/28/13 04/18/13 08/27/14	23% 77%
HB1							
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCR REPLACE STRUCTURE AND CONSTRUC DAR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DEYOE MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6342	\$38,120,810 \$4,961,773 \$1,550,971	01/03/13 01/29/13 07/07/14	18% 13%
HB4C	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-5.5/9.4 11-2T1814		IN SAN DIEGO CNTY, IN CHULA VISTA & NATIONAL CITY ON RTE 54 AT RTE 805/54 SEP & ON RTE 805 FR 0.4 MI N OF PALOMAR ST OC TO 0.6 MI CONSTRUCT HOV LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HSU, PAUL 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	\$32,542,396 \$21,190,556 \$1,833,140	04/27/12 05/22/12 09/17/14	92% 65%
HB5	SWPPP						
11-SD-805-5.8/13 11-2T1834		IN SAN DIEGO CO AT VARIOUS LOCATIONS FROM 0.3M NORTH OF NAPLES ST UNDERCROSSING TO MARKET ST OVERCROSSING ***5.8-13.0*** CONSTRUCT SOUND WALLS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE SUITE10 ESCONDIDO CA 92029 (760)489-4328	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$5,165,987 \$0 \$0	07/12/13 08/07/13 05/29/15	0% 0%
HB31							
11-SD-805-7.7/9.1 11-081654		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO SWEETWATER ROAD UNDERCRO LANDSCAPE AND INSTALL IRRIGATION	MARINA LANDSCAPE INC 1900 S LEWIS STREET ANAHEIM CA 92805 (714)939-6600	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$573,084 \$497,630 \$7,029	06/24/11 07/14/11 10/09/15	0% 0% PLANT EST SATIS
HB4N	WPCP						
11-SD-805-9.4/13.8 11-2T1804		IN SAN DIEGO COUNTY, IN SAN DIEGO AND NATIONAL CITY, FROM 0.6 MILE NORTH OF ROUTE 805/54 SEPARATION TO 0.2 MILE NORTH OF FEDERAL BL CONSTRUCT HOV LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HSU, PAUL 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1497	\$18,319,554 \$15,986,197 \$1,582,290	03/27/12 04/19/12 10/01/13	100% 88%
HB5	SWPPP						
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSO ROAD RIVERSIDE CA 92509 (951)684-5360	NICKERSON, NANCY 7807 CONVOY COURT SUITE 100 SAN DIEGO, CA 92111 (858)688-1391	\$72,040,000 \$18,525,193 \$910,730	03/16/12 03/30/12 09/18/15	34% 26%
HB5							
11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8 CONSTRUCT HOV LANES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$53,235,282 \$46,526,201 \$2,119,977	01/28/11 02/08/11 08/07/14	70% 87%
HB5	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --() HE14	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM FLATIRON WEST/SUKUT 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING CONSTRUCT NEW FREEWAY - PHASE 1B	1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	DEYOE, MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)688-1477	\$63,410,947 \$61,700,525 \$180,715	05/08/09 05/20/09 02/14/14	0% 0% PLANT EST SATIS

Totals: Authorized Final Amt: \$517,447,830 Completed to Date: \$323,979,410 Work This Month: \$14,883,734

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work % Message
12-ORA-1-17.6/18.1 12-0L2604 ACST-P001-(557)E P0-01 5-(7E) --()		IN ORANGE COUNTY IN NEWPORT BEACH FROM 0.1 MILE NORTH OF BAYSIDE DRIVE TO 0.1 MILE SOUTH OF PROMONTORY DRIVE.	PTM GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)279-8801	\$225,021 \$64,408 \$0	06/23/11 07/14/11 07/23/12	76% 29% SUSPENDED
HB4N	WPCP	MODIFY SIGNALS AND LIGHTING AND					
12-ORA-1-/1.1 12-0M2904		IN ORANGE COUNTY IN DANA POINT AND SAN JUAN CAPISTRANO FROM ROUTE 5 CAMINO LAS RAMBLAS OFF-RAMP TO SAN JUAN CREEK BRIDGE REMOVE & REPLACE RHMA TYPE G.	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	HAMIDI, FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	\$888,396 \$0 \$0	02/14/13 03/11/13	0% 0%
HM1							
12-ORA-5-.3/0 12-0H2324 HSST-X059-(053)E G X0-59 0-(3E) --()		IN ORANGE COUNTY AT VARIOUS LOCATION INSTALL CHANGEABLE MS AND MBGR	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD 400 BREA CA 92821 (714)578-9600	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3586	\$1,197,057 \$1,208,500 \$0	11/30/11 12/21/11 08/30/13	100% 97% OVER RUN
HB4N	WPCP						
12-ORA-5-5.6/6.6 12-0F0604 ACIM-0052-(960)7 --()		IN ORANGE COUNTY IN SAN CLEMENTE AND DANA POINT FROM 0.1 MILE SOUTH OF CAMINO DE ESTRELLA OVERCROSSING TO 0.2 MILES SOUTH OF VIA C WIDEN ROAD AND BRIDGE, PLACE HMA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MERKWAN, KRYSTAL 15700 TUSTIN VILLAGE WAY #3 TUSTIN, CA 92780 (949)558-4402	\$4,145,230 \$4,000,631 \$147,682	02/24/12 03/22/12 05/13/14	52% 93%
HB4N	SWPPP						
12-ORA-5-6.0/31.2 12-0F9204 ACIM-005 -(944)7 --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS YAKAR FROM CAMINO DE ESTRELLA OVERCROSSING TO FOURTH STREET OVERCROSSING PLANTING AND IRRIGATION	113 E. ARROW HIGHWAY SAN DIMAS, CA 91773	DICKSON, ERIC 3337 MICHELSON DRIVE, SUITE 100 IRVINE, CA 92612 (949)279-8447	\$1,938,487 \$1,739,175 \$1,620	06/16/10 08/06/10 10/27/14	0% 0% PLANT EST SATIS
HA25	SWPPP						
12-ORA-5-6.1/31.2 12-0G7304 SARR- 005-(943)E 0-0529-(3E) --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS ROCK BOTTOM INC. FROM CAMINO DE ESTRELLA OVERCROSSING TO FOURTH STREET OVERCROSSING REMOVE AND PRUNE TREES	2724 LANDCO DR BAKERSFIELD CA 93308	DICKSON, ERIC 3347 MICHELSON DR, STE #100 IRVINE CA 92612 (949)279-8447	\$919,042 \$857,051 \$2,295	04/14/10 05/11/10 08/19/14	75% 93%
TEA4	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-8.5/9.4 12-0E5704		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO FROM 0.5 MI S OF SAN JUAN CREEK ROAD UNDERCROSSING TO 0.5 MI N OF SAN JUAN CREEK BRIDGE	BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE CORONA CA 92883	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE CA 92612 (949)509-5031	\$9,272,567 \$9,640,164 \$15,907	06/22/10 07/13/10 06/25/14	82% 98%
HB4N	SWPPP	WIDEN ROADWAY AND BRIDGES					
12-ORA-5-13.5/34 12-0N0304		IN ORANGE COUNTY AT VARIOUS LOCATIONS. MODIFY LIGHTING & ELECTRIC SERVICE	JFL ELECTRIC INC 8257 COMPTON AVENUE LOS ANGELES, CA 90001 (323)581-4400		\$319,368 \$0 \$0	06/05/13 07/15/13	0% 0%
HM4							
12-ORA-5-19.5/19.5 12-0L8704 SIMG-005 -(964)E --()		IN ORANGE COUNTY IN LAKE FOREST, IRVINE AND LAGUNA HILLS FROM ROCKFIELD BLVD TO AVENIDA DE LA CARLOTA	DREAMBULDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697	CHAUDRY, MONAS 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8801	\$400,061 \$0 \$0	02/21/13 03/19/13 12/12/13	0% 0%
HB1		MODIFY TRAFFIC SIGNALS & EXTEND					
12-ORA-5-42.1/44.4 12-1016A4		IN ORANGE AND LOS ANGELES COUNTIES IN BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.3 MILE NORTH OF THE LOS HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	DICKSON, ERIC 3347 MICHELSON DR., STE. 100 IRVINE, CA 92612 (949)279-8447	\$737,551 \$736,270 \$1,260	02/07/11 02/24/11 04/29/15	0% 0%
HB32	SWPPP						PLANT EST SATIS
12-ORA-22-.6/.9 12-071634 CMLN-6071-(071)N 607-1 07-() --()		IN ORANGE COUNTY IN SEAL BEACH, BEACH AND LOS ALAMITOS ON ROUTES 22, 405 AND 605	LONG ATKINSON CONTRACTORS L P 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610 (949)855-9755	GILCHRIST, WILLIAM 3030 OLD RANCH PARKWAY, #375 SEAL BEACH, CA 90740 (949)279-8438	\$109,831,665 \$70,502,478 \$2,818,789	10/12/10 11/05/10 10/27/14	54% 64%
HB5	HB5 SWPPP	RECONSTRUCT INTERCHANGE					
12-ORA-22-.7/.9 12-071624 ARRA-X059-(051)N X0-59 0-(1NC)M 6212- 013-() HB5		IN ORANGE COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND CONSTRUCT BRIDGES	ATKINSON CONSTRUCTION 27422 PORTOLA PKWY FOOTHILL RANCH, CA 92610	PIRZADEH, BEHROOZ 3020 OLD RANCH PKWY SUITE #250 SEAL BEACH, CA 90740 (949)279-8595	\$70,403,155 \$49,009,623 \$2,609,959	06/11/10 06/25/10 08/09/14	75% 70%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-22-1.1/13.2 12-0L6504 NH-P022-(024)E --()		IN ORANGE COUNTY IN WEST MINISTER, GARDEN GROVE, SANTA ANA & ORANGE FROM VALLEY VIEW STREET TO RTE 55 DIAMOND GRINDING	ACME CONCRETE PAVING INC 4124 E BROADWAY AVE SPOKANE WA 99202 (509)242-1234	HAMIDI,FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	\$3,680,000 \$574,575 \$345,480	04/17/13 05/06/13 11/08/13	53% 16%
HM1	WPCP						
12-ORA-39-7.1/9.6 12-0L77U4 ACHS-P039-(024)E PFP0-39 0-(4E) --()		ON SR-39 @ HAZARD AVE, LAMPSON AVE INSTALL ADDITIONAL SAFETY LIGHTING	CALIFORNIA PROFESSIONAL ELECTRIC ENGINEERING 929 OTTERBEIN AVE UNIT E LA PUENTE CA 91748 (626)810-1338	CHAUDRY,MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3594	\$498,903 \$0 \$0	03/11/13 04/22/13 07/01/14	0% 0%
HB1							
12-ORA-39-20.7/22.7 12-0M4504		IN ORANGE COUNTY IN IRVINE AND LA HABRA AT VARIOUS LOCATIONS REPAIR SIDEWALK, CURB & GUTTER	RAKAN INC 2312 PARK AVE SUITE 116 TUSTIN CA 92782 (949)698-9872	T H WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$202,882 \$170,195 \$23,463	04/09/13 05/06/13 08/21/13	100% 84%
HM2							
12-ORA-55-1.0/1.2 12-0L5504 ACST-P055-(051)E P0-55 0-(1E) --()		IN ORANGE COUNTY IN COSTA MESA FROM INDUSTRIAL WAY TO 16TH STREET UPGRADING TRAFFIC SIGNALS.	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3588	\$445,633 \$448,970 \$0	06/30/11 07/22/11 07/30/13 07/30/13	100% 100% OVER RUN
HB4N	WPCP						
12-ORA-57-11.0/15.6 12-0M9304		IN OC - ANAHEIM, COSTA MESA, IRVINE , ORANGE, PLACENTIA, & SANTA ANA ON RTE P O BOX 11238 5, 55, 57, 91 & 405 AT VARIOUS LOCATIONS. REMOVE & REPLACE CRASH CUSHIONA	SANTA ANA CA 927111238 (714)769-7025		\$1,056,655 \$0 \$0	06/11/13 07/08/13	0% 0% SUSPENDED
HM4							
12-ORA-57-11.8/13.4 12-0M2204 ACNH-P057-(058)E --()		IN ORANGE COUNTY IN ANAHEIM AT ORANGWOOD AVE OC AND AT KATELLA AVE OC ADA IMPROVEMENTS ON ROUTE 57.	V A P CONSTRUCTION INC 16425 ILLUSION WAY LA MIRADA CA 90638 (714)253-3270	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3594	\$207,275 \$198,758 \$0	06/11/12 07/03/12 08/30/13	100% 96% OVER RUN
HB71	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-11.9/12.9 12-0M3804		IN ORANGE COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK W METHACRYLATE	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA, CA 927111238 (714)769-7025	TH WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA. 92780 (714)558-4109	\$1,275,186 \$282,378 \$282,378	06/03/13 06/27/13 12/05/13	28% 22%
HM3							
12-ORA-57-12.3/15.2 12-0F0404		IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE SOUTH OF KATELLA AVENUE UNDERCROSSING TO 0.3 MILE NORTH OF LINCOLN AVENUE OVERCROSSING WIDEN NB ROUTE 57 AND BRIDGES	C. C. MYERS, INC. PO BOX 2948 RANCHO CORDOVA CA 95741- 2948 (916)635-9370	LINDQUIST, KARL 3020 SATURN STREET SUITE 100 BREA, CALIFORNIA 92821 (949)279-8531	\$17,540,193 \$7,067,950 \$635,545	10/26/11 11/17/11 06/19/14	65% 41%
HB4N HB4N	SWPPP						
12-ORA-57-13.4/14.8 12-0M1604 ACNH-P057-(057)E --()		IN ORANGE COUNTY IN ANAHEIM AT BALL RD OC AND AT LINCOLN AVE OC ADA IMPROVEMENTS	VAP CONSTRUCTION INC 16425 ILLUSION WAY LA MIRADA CA 90638 (714)253-3270	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3586	\$333,037 \$318,025 \$17,900	06/11/12 07/05/12 08/30/13	100% 92% OVER RUN
HB71	WPCP						
12-ORA-57-16.2/18.8 12-0F0314		IN ORANGE COUNTY IN PLACENTIA AND FULLERTON FROM 0.2 MILES SOUTH OF ORANGETHORPE AVENUE TO 0.2 MILES NORTH OF YORBA LINDA BOULEVAR WIDEN FREEWAY AND BRIDGES	BEADOR CONSTRUCTION CO., INC. 26320 LESTER CIRCLE CORONA, CA 92883	LINDQUIST, KARL 3010 SATURN STREET, SUITE 200 BREA, CA 92841 (949)279-8531	\$29,680,515 \$22,749,781 \$1,135,790	10/12/10 10/26/10 12/31/13	86% 77%
HB4N HB4N	SWPPP						
12-ORA-57-18.8/21.1 12-0F0324		IN ORANGE COUNTY IN FULLERTON AND BREA FROM 0.1 MILE NORTH OF YORBA LINDA BOULEVARD OVERCROSSING TO LAMBERT ROAD UNDERCROSSING WIDEN LANES, RAMPS AND BRIDGES	C C MYERS INC 1822 SOUTH LEWIS STREET BREA, CA 92805 (916)919-1809	LINDQUIST, KARL 3020 SATURN STREET #100 BREA, CA 92821 (949)279-8531	\$30,878,672 \$28,652,683 \$593,335	10/13/10 11/02/10 02/07/14	85% 92%
HB4N HB4N	SWPPP						
12-ORA-73-10.6/11 12-0M5504 ACNH-P073-(100)E --()		OC. RTE-73 AT CROWN VALLEY PKWY. BUILD SHEAR PILE WALLS WITH	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING STE 200 IRVINE CA 92618 (949)231-7291	DRAVANIPOUR, MOHAMMAD 6521 MARINE WAY T#1 IRVINE, CA 92618 (949)279-8407	\$13,092,111 \$12,985,230 \$203,889	07/09/12 07/09/12 11/26/13	56% 99%
HA23	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-74-13.3/16.6 12-043224 ACST-P074-(051)E P0-74 0-(1E) --()		IN ORANGE COUNTY NEAR SAN JUAN HOT SPRING FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE ESTABLISH PLANTING AND INSTALL	PACIFIC RESTORATION GROUP INC P.O. BOX 429 PERRIS, CA 92752	DICKSON, ERIC 3337 MICHELSON DR., STE 100 IRVINE, CA 92612 (949)279-8755	\$344,848 \$266,563 \$2,224	04/29/10 05/24/10 11/03/15	58% 77%
12-ORA-74-/.2 12-0E3104		ON RTE 74 FROM 0.1 MILE WEST OF I-5/SR-74 IC TO 0.1 MILE EAST OF I-5/SR-74 IC. REPLACE BRIDGE AND WIDEN RAMP	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	RAVANIPOUR, MOHAMMAD 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8407	\$25,023,125 \$3,295,954 \$852,405	08/22/12 09/18/12 05/05/15	15% 13%
12-ORA-90-11.8/12.5 12-056224 ACST-P090-(012)E P0-90 0-(2E) --()		IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM 0.6 MILE EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PALMA AVENUE HWY PLANTING INSTALL IRRIGATION SYS	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)279-8447	\$737,806 \$624,483 \$19,427	09/29/11 10/25/11 01/07/16	0% 0% PLANT EST SATIS
12-ORA-91-.9/5.4 12-0C5704		IN FULLERTON AND ANAHEIM WB DIRECTION FROM SR-57 TO I-5 PM .9/5.4 CONVERT WB AUXILIARY LANES AT	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	AMUTH,KAUSI 200 N. HARBOR BLVD., #210 ANAHEIM, CA 92805 (949)279-8741	\$32,128,345 \$1,257,584 \$552,091	01/09/13 02/06/13 12/22/15	10% 4%
12-ORA-91-2.4/2.9 12-0K5204 ACHS-P091-(135)E - ()		IN ORANGE COUNTY IN BUENA PARK FROM BLVD UNDERCROSSING TO STANTON AVE UNDERCROSSING OGAC OVERLAY, UPGRADE ADA GUARDRAIL	LATCO CONSTRUCTION INC 940 CALLE NEGOCIO STE 200 SAN CLEMENTE CA 92673 (619)341-9515	AMUTH, KAUSI 22800 SAVI RANCH PKWY. STE.206 YORBA LINDA, CA 92887 (949)279-8688	\$446,424 \$322,287 \$188,769	06/11/12 07/05/12 08/30/13	88% 83%
12-ORA-91-3.1/4.2 12-0K5304 HSNH-P091-(136) --()		IN OC, CITY OF ANAHEIM. WB 91 FROM EAST ST. TO EUCLID AVE. RHMA AND POLYESTER CONCRETE OVERLAY	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502	AMUTH, KAUSI 22800 SAVI RANCH PKWY. STE.206 YORBA LINDA, CA 92887 (949)279-8688	\$2,219,106 \$1,854,422 \$173,382	01/07/13 01/24/13 09/05/13	84% 83%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-9.1/15.6 12-0G3304		IN ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM ROUTE 55/91 SEPARATION TO ROUTE 91/241 SEPARATION WIDEN FREEWAY AND BRIDGES	SEMA CONSTRUCTION INC 320 GODDARD WAY, SUITE 150 IRVINE, CA 92618 (949)407-0500	AMUTH, KAUSI 22800 SAVI RANCH PRWY #206 ANAHEIN, CA 92887 (949)279-8741	\$52,545,673 \$52,754,788 \$100,306	05/03/11 05/27/11 09/30/13	69% 100%
HB4	SWPPP						
12-ORA-91-18.0/18 12-0K3304 STPE-P091-(137) --()		IN ORANGE COUNTY IN ANAHEIM FROM 0.2 MILE WEST TO 0.3 MILE EAST OF COAL CANYON ROAD UC _____ INSTALL VEGETATION & IRRIGATION SYS	ACCU CONSTRUCTION INC 1526 BROOKHOLLOW DR SUITE 76 SANTA ANA CA 92705 (714)641-4730	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	\$300,973 \$0 \$0	03/04/13 04/18/13 05/12/17	0% 0%
TEA4							
12-ORA-91-/10.1 12-0H0294 ACNH-P091-(134)E --()		IN ORANGE COUNTY IN LA PALMA, BUENA PARK, FULLERTON AND ANAHEIM FROM LOS ANGELES COUNTY LINE TO LAKEVIEW AVENUE OVERCROSSING REPLACE CONCRETE PAVEMENT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8435	\$17,801,469 \$10,847,800 \$1,432,595	03/26/12 04/27/12 02/28/14	67% 61%
HA22	WPCP						
12-ORA-133-4.1/8.1 12-1072C4		IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73/133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 405/133 SEPARATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INCJOHN RICHARDS P O BOX 77038 CORONA CA 92877	RAVANIPOUR, MOHAMMAD 6521 MARINE WAY IRVINE, CA 92618 (949)279-8407	\$1,496,206 \$1,319,174 \$3,700	01/07/09 02/04/09 04/15/15	80% 88%
HA22	SWPPP						
12-ORA-241-32.5/39 12-0J6704 ACNH-P241-(003)E --()		IN ORANGE COUNTY - FROM SANTIAGO CANYON ROAD TO RTE 91 REVEGETATION OF EXPOSED SLOPES FOR	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	\$753,300 \$439,251 \$180,037	03/19/13 04/11/13 09/03/13	90% 58%
HA25	WPCP						
12-ORA-405-1.5/24.1 12-0L7604		IN ORANGE COUNTY AT VARIOUS LOCATIONS DECK SEAL, CONCRETE OVERLAY, SEALS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	WANG, T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	\$1,475,544 \$1,305,737 \$19,487	04/05/12 04/25/12 08/20/13	97% 85%
HM3	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/13**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-405-5.0/5.6 12-0M1304		IN ORANGE COUNTY IN IRVINE FROM 0.1 MILE NORTH OF JEFFREY ROAD OF JEFFREY ROAD OC TO CULVER DRIVE OC WIDEN RAMP FOR DECELERATION LANE	BMC ENTERPRISES INC 14510 JOANSBRIDGE STREET BALDWIN PARK CA 91706 (626)813-1027	MERKWAN, KRYSTAL 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8708	\$1,624,765 \$905,336 \$266,038	10/11/12 11/06/12 05/20/14	26% 56%
HB4N	SWPPP						
12-ORA-405-6.4/7.4 12-0F5504		IN ORANGE COUNTY IN IRVINE FROM SAN DIEGO CREEK TO VON KARMAN AVE OVERCROSSING. HIGHWAY PLANTING & IRRIGATION	YAKAR 113 E ARROW HWY SAN DIMAS CA 91773 (909)599-1612		\$847,602 \$0 \$0	06/14/13 07/15/13	0% 0%
HB32							
12-ORA-405-8.7/12.6 12-0K0604		IN ORANGE COUNTY IN COSTA MESA FROM ROUTE 55 TO 0.4 MILE NORTH OF EUCLID STREET UNDERCROSSING INSTALL FIBER OPTIC CABLE AND CCTV	MOORE ELECTRICAL CONTRACTING INC 463 N SMITH AVENUE CORONA CA 92880 (951)371-4202	CHAUDRY MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3586	\$585,021 \$0 \$0	04/26/10 05/24/10 05/09/12	0% 0% SUSPENDED
HB4N	WPCP						
12-ORA-405-17.9/0 12-0L3004		OC. CITY OF WESTMINSTER AT SB I-405 ON/OFF RAMPS AND AT GOLDEN WEST ST. UPDGRADE TRAFFIC SIGNAL SYSTEMS	RAKAN INC 2312 PARK AVE SUITE 116 TUSTIN CA 92782 (949)698-9872		\$260,658 \$0 \$0	02/22/13 04/11/13	0% 0%
HB4N							

Totals:	Authorized Final Amt:	<u>\$437,759,526</u>	Completed to Date:	<u>\$286,400,224</u>	Work This Month:	<u>\$12,625,752</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-15.2/0	01-0C3904	1
01-DN-101-15.2/0	01-0C3804	1
01-DN-101-17.5/0	01-0C2604	1
01-DN-101-21.8/0	01-0C7804	1
01-DN-101-4.0/0	01-476904	1
01-DN-197-2.1/0	01-0C8004	1
01-HUM-36-1.7/13.5	01-399104	2
01-HUM-36-21.9/0	01-0C7904	2
01-HUM-36-5.8/7.6	01-323304	2
01-HUM-96-7.8/0	01-0C7704	2
01-HUM-96-23.1/29.9	01-0B7704	2
01-HUM-96-13.3/16.8	01-0C7304	2
01-HUM-101-2.3/66.3	01-431704	3
01-HUM-101-54.3/56.8	01-0B1904	3
01-HUM-101-72.5/0	01-0C2804	3
01-HUM-101-79.9/87.8	01-3633U4	3
01-HUM-101-89.3/90.2	01-296104	3
01-HUM-101-12.9/13.1	01-451804	3
01-HUM-169-22.1/0	01-0C1804	4
01-HUM-211-73.2/74	01-0B8604	4
01-HUM-211-74.4/79.2	01-0A1504	4
01-HUM-254-5.8/5.9	01-475014	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-254-11.0/11.1	01-475024	4
01-HUM-254-12.7/20.6	01-498404	4
01-HUM-254-22.3/40	01-475204	5
01-HUM-255-.2/1.8	01-0A3804	5
01-HUM-299-8.5/0	01-0B6404	5
01-HUM-299-20.2/20.5	01-423704	5
01-HUM-299-30.7/0	01-437404	5
01-HUM-299-4.2/0	01-296124	5
01-HUM-299-8.5/0	01-474414	6
01-HUM-299-/42.9	01-463914	6
01-HUM-999-/0	01-0A4504	6
01-HUN-96-27.0/0	01-0C3004	6
01-LAK-20-31.6/46.5	01-0C6204	6
01-LAK-29-11.9/19.1	01-491214	6
01-LAK-53-2.8/7.5	01-3986A4	7
01-LAK-53-2.8/7.5	01-3986U4	7
01-LAK-999-/0	01-0A4304	7
01-MEN-1-33.4/33.9	01-310104	7
01-MEN-1-37.3/0	01-0C8604	7
01-MEN-1-40.9/43.7	01-0B8004	7
01-MEN-1-42.5/44.4	01-0A5904	8
01-MEN-1-88.7/92.8	01-385724	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-101-43.1/49	01-262004	8
01-MEN-101-84.0/0	01-412214	8
01-MEN-101-84.7/T91.3	01-0B8104	8
01-MEN-162-11.6/0	01-0C2304	8
01-MEN-253-7.2/8.3	01-476204	9
01-MEN-271-16.1/22.7	01-0C1304	9
01-MEN-999-/0	01-0A4204	9
01-MEN-999-/0	01-464204	9
01-VAR--/0	01-496604	9
01-VAR--/0	01-0B7904	9
02-LAS-139-30.0/40	02-4F1304	10
02-LAS-147-.5/1.2	02-4E3404	10
02-LAS-395-56.5/61	02-3C0724	10
02-MOD-299-8.8/14.7	02-4G1304	10
02-MOD-299-35.7/36.2	02-3E6904	10
02-MOD-299-40.6/46.7	02-4F1404	11
02-PLU-36-6.5/9.2	02-5E2104	11
02-PLU-70-.1/35.1	02-3C3004	11
02-PLU-70-37.5/46.2	02-4E9804	11
02-PLU-70-90.5/96	02-4E9904	11
02-SHA-5-.1/0	02-3E6504	11
02-SHA-5-39.5/40.8	02-378904	12

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SHA-5-44.4/58	02-2C4504	12
02-SHA-44-.3/1.8	02-328044	12
02-SHA-44-4.3/7.4	02-4E9504	12
02-SHA-44-21.0/21.4	02-4E5204	12
02-SHA-299-2.5/4.3	02-1E10U4	12
02-SHA-299-4.3/5.5	02-2E5104	13
02-SHA-299-74.8/0	02-2C2224	13
02-SIS-3-47.7/48.5	02-0E8404	13
02-SIS-3-48.3/53.1	02-4F1604	13
02-SIS-5-19.0/25.3	02-3E7504	13
02-SIS-5-51.2/58.1	02-3E7604	13
02-SIS-5-50.6/52.1	02-3C9204	14
02-SIS-96-20.0/20.1	02-340204	14
02-SIS-96-68.7/69.1	02-3E0804	14
02-SIS-96-/77.5	02-2E2914	14
02-SIS-97-.5/11.5	02-4F1504	14
02-TEH-5-27.1/42.1	02-3E8104	14
02-TEH-5-5.6/41.7	02-0E4504	15
02-TEH-32-22.3/22.8	02-2E7304	15
02-TEH-36-6.0/11.5	02-4F1804	15
02-TEH-36-39.7/40.3	02-2E6204	15
02-TEH-36-55.2/67.5	02-4E9704	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-TEH-36-91.5/0	02-2C2254	15
02-TEH-99-13.9/14.3	02-2C1124	16
02-TEH-172-/8.9	02-4E9604	16
02-TRI-3-.5/6.6	02-4F1704	16
02-TRI-3-7.1/8.3	02-4C9604	16
02-TRI-3-68.5/0	02-2C9904	16
02-TRI-3-/0	02-4E5604	16
02-TRI-36-30.4/30.7	02-3E7104	17
02-TRI-299-.4/.8	02-2E3504	17
02-TRI-299-19.2/19.6	02-2E2004	17
02-TRI-299-23.3/0	02-374304	17
02-VAR--/0	02-4E5404	17
02-VAR--/0	02-3E6304	17
03-BUT-32-11.3/15.5	03-4M1604	18
03-BUT-70-9.2/17	03-2F3004	18
03-BUT-70-28.2/0	03-1E5104	18
03-BUT-99-13.0/20.6	03-4M5304	18
03-BUT-99-28.1/29.6	03-3E6204	19
03-BUT-99-44.4/46	03-3M5804	19
03-BUT-99-32.4/33.3	03-3A0424	19
03-BUT-191-4.6/0	03-3M6404	19
03-BUT-191-/11.4	03-4M2704	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-COL-5-21.0/34.4	03-4M1204	19
03-COL-5-/34.4	03-4M4804	20
03-COL-20-/10.2	03-1F7404	20
03-ED-49-3.7/3.9	03-4E5904	20
03-ED-49-9.6/10.1	03-3E6304	20
03-ED-50-15.4/0	03-4M2304	20
03-ED-50-16.4/18.3	03-355534	20
03-ED-50-18.1/19.1	03-4M5404	21
03-ED-50-19.1/0	03-4M1904	21
03-ED-50-51.6/53.2	03-4M0804	21
03-ED-50-67.6/72.9	03-1A7314	21
03-ED-50-73.7/75.4	03-1A7324	21
03-ED-50-77.3/79.3	03-1A73U4	21
03-ED-50-78.9/79.5	03-1A7344	22
03-ED-50-28.8/39.6	03-1A6804	22
03-ED-50-/80.4	03-4M5104	22
03-ED-89-18.0/24.9	03-1A8444	22
03-ED-193-10.1/10.1	03-2F7204	22
03-ED-193-25.8/25.8	03-2F6504	22
03-GLE-32-/1.3	03-4M5604	23
03-GLE-162-67.2/84.6	03-4M5504	23
03-NEV-20-12.8/15.9	03-3E06A4	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-NEV-20-36.1/44.5	03-4M0704	23
03-NEV-20-3.9/17.5	03-2F35U4	23
03-NEV-20-12.8/15.9	03-3E0604	23
03-NEV-49-9.7/11.2	03-2A6904	24
03-NEV-49-11.6/11.6	03-3F7304	24
03-NEV-49-31.3/32.6	03-1F6204	24
03-NEV-80-2.0/61.6	03-3M6804	24
03-NEV-80-5.0/0	03-4M5004	24
03-NEV-80-12.3/13.3	03-3F0304	24
03-PLA-65-15.0/23.8	03-333824	25
03-PLA-80-34.6/34.9	03-2F2504	25
03-PLA-80-34.9/0	03-2F2604	25
03-PLA-80-56.1/66.3	03-2C8604	25
03-PLA-89-13.7/19	03-1C1124	25
03-PLA-89-8.6/12.4	03-3F4204	25
03-PLA-89-/T8.5	03-2A9204	26
03-PLA-174-/2.8	03-4M5704	26
03-SAC-5-1.5/0	03-4M3704	26
03-SAC-5-22.0/0	03-4M7704	26
03-SAC-5-/17.2	03-0F5904	26
03-SAC-12-.3/6.1	03-3C9004	26
03-SAC-16-2.6/23.9	03-4M2804	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-50-.6/17	03-1C12U4	27
03-SAC-50-5.0/16.7	03-3F3204	27
03-SAC-51-6.0/8.3	03-1A1404	27
03-SAC-80-/M10.4	03-3797U4	27
03-SAC-80-8.1/11.1	03-0F6804	27
03-SAC-80-/18	03-4M5204	28
03-SAC-160-5.9/L7	03-3M7204	28
03-SIE-89-4.5/5.5	03-4E5004	28
03-SUT-99-11.0/14.3	03-1A4324	28
03-SUT-99-11.0/14.3	03-1A43A4	28
03-SUT-99-19.5/20.5	03-1A4644	28
03-SUT-99-30.6/32.7	03-1F5004	29
03-SUT-99-/1.6	03-406604	29
03-VAR-51-5.5/8.1	03-3F4704	29
03-YOL-50-2.5/3.1	03-3F9704	29
03-YOL-80-.1/22.1	03-4M4904	29
03-YOL-80-2.5/2.9	03-2F7004	29
03-YUB-70-14.2/15.1	03-0A5804	30
04-ALA-13-9.0/9	04-1SS604	30
04-ALA-24-5.1/6.2	04-294914	30
04-ALA-80-1.0/1.7	04-0120M4	30
04-ALA-80-1.7/2.5	04-292274	30

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-80-1.7/2.2	04-014074	31
04-ALA-80-1.9/8	04-3A7764	31
04-ALA-80-1.9/8	04-3A7774	31
04-ALA-80-2.5/3.2	04-292264	31
04-ALA-80-2.5/8	04-1G3104	31
04-ALA-80-2.5/0	04-014084	31
04-ALA-84-20.7/23.1	04-172414	32
04-ALA-84-25.5/27.1	04-297614	32
04-ALA-92-4.1/6	04-153004	32
04-ALA-92-6.3/6.8	04-2G3614	32
04-ALA-238-14.5/16.5	04-2490A4	32
04-ALA-580-9.5/31	04-151134	32
04-ALA-580-10.7/10.7	04-4S3704	33
04-ALA-580-30.6/30.6	04-2E7404	33
04-ALA-580-46.0/46	04-1A6734	33
04-ALA-580-4.7/8.2	04-4A07U4	33
04-ALA-580-7.8/19.1	04-2908V4	33
04-ALA-580-8.3/0	04-172434	33
04-ALA-580-8.4/14.6	04-2908C4	34
04-ALA-580-14.6/21.6	04-2908E4	34
04-ALA-680-1.0/9.9	04-4H4104	34
04-ALA-680-4.8/5.2	04-253764	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-680-20.8/21.5	04-4G5004	34
04-ALA-880-.1/10	04-4H0404	34
04-ALA-880-1.0/9.9	04-4H6504	35
04-ALA-880-18.3/20.7	04-3E6304	35
04-ALA-880-18.3/22.8	04-3E5904	35
04-ALA-880-22.6/24	04-3A9214	35
04-ALA-880-24.0/25.5	04-3A9224	35
04-ALA-880-27.4/28	04-165424	35
04-ALA-880-28.2/29.9	04-1A6824	36
04-ALA-880-30.1/31.1	04-1706U4	36
04-CC-4-.1/100	04-3E6904	36
04-CC-4-.2/31.5	04-0A7904	36
04-CC-4-23.5/26.1	04-228594	36
04-CC-4-27.5/29	04-1G9404	36
04-CC-4-16.8/20.3	04-3E2004	37
04-CC-4-20.1/45.6	04-2E2304	37
04-CC-4-25.6/26.6	04-2285C4	37
04-CC-4-26.6/27.5	04-2285E4	37
04-CC-24-1.4/0	04-4S2704	37
04-CC-80-7.3/7.6	04-1G5504	37
04-CC-80-10.7/10.7	04-4G3904	38
04-CC-580-5.5/6.1	04-1A3204	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-580-6.1/6.3	04-003944	38
04-CC-580-/5.5	04-3E4404	38
04-CC-680-1.0/9.9	04-4H6704	38
04-CC-680-4.0/6.8	04-2285H4	38
04-CC-680-17.5/18.8	04-1E82A4	39
04-CC-680-17.5/18.8	04-1E8204	39
04-CC-680-24.2/24.8	04-0060C4	39
04-CC-680-12.7/17.5	04-3E4304	39
04-MRN-1-11.0/0	04-4S5304	39
04-MRN-1-37.1/37.1	04-3S5704	39
04-MRN-12-15.6/15.6	04-2E6904	40
04-MRN-101-20.5/20.9	04-2640G4	40
04-MRN-101-22.2/24.1	04-2640L4	40
04-MRN-101-23.3/27.6	04-264074	40
04-MRN-101-/8.5	04-0C7404	40
04-NAP-12-.2/3.2	04-264134	40
04-NAP-12-2.8/3.3	04-264144	41
04-NAP-29-1.0/9.9	04-4H6904	41
04-NAP-29-6.6/16.5	04-1E40A4	41
04-NAP-29-40.9/41.4	04-4S0204	41
04-NAP-121-.3/2	04-4442A4	41
04-NAP-128-10.3/10.3	04-4S0304	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-9-4.8/4.9	04-4G1704	42
04-SCL-9-/7	04-1G0704	42
04-SCL-17-1.0/99.9	04-4H6604	42
04-SCL-17-/2.8	04-264904	42
04-SCL-82-14.3/19.2	04-3E2904	42
04-SCL-82-20.9/0	04-0G1304	42
04-SCL-82-/14.3	04-2E7104	43
04-SCL-85-1.0/9.9	04-4H4204	43
04-SCL-85-18.0/23.9	04-154204	43
04-SCL-101-40.2/41.2	04-4876A4	43
04-SCL-101-49.0/52.2	04-4A3304	43
04-SCL-152-6.1/6.5	04-448834	43
04-SCL-152-16.2/19.5	04-2A4404	44
04-SCL-680-/9.9	04-153204	44
04-SCL-880-4.4/8.7	04-298304	44
04-SF-1-.1/.1	04-2E7604	44
04-SF-1-5.9/6.3	04-1A9024	44
04-SF-80-4.9/5.9	04-0435E4	44
04-SF-80-5.4/0	04-040824	45
04-SF-80-7.9/8.2	04-0120S4	45
04-SF-80-8.2/8.7	04-0120F4	45
04-SF-80-12.6/13.9	04-0120T4	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SF-101-1.0/9.9	04-4H6804	45
04-SF-101-4.1/5	04-2A1404	45
04-SF-101-4.1/4.1	04-4G1604	46
04-SM-1-13.6/13.8	04-4S4304	46
04-SM-1-16.4/16.4	04-4H7904	46
04-SM-1-16.8/17.1	04-4H6204	46
04-SM-1-28.2/0	04-0G1704	46
04-SM-1-38.0/38.6	04-1123U4	46
04-SM-1-38.2/39.7	04-1123H4	47
04-SM-1-39.6/40.1	04-1123J4	47
04-SM-35-24.8/25.2	04-4S1204	47
04-SM-82-4.8/18.9	04-4A9234	47
04-SM-82-20.8/22.4	04-3E3804	47
04-SM-84-8.3/17	04-3E3004	47
04-SM-84-22.0/22.1	04-4S5904	48
04-SM-84-25.8/27.6	04-2E7504	48
04-SM-92-14.4/18.8	04-042244	48
04-SM-101-13.5/17.7	04-2642A4	48
04-SM-101-17.9/0	04-2E7004	48
04-SM-101-/6	04-4A9254	48
04-SM-101-/.9	04-235644	49
04-SM-101-/26.2	04-2A7904	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-280-9.6/10.8	04-4G4104	49
04-SM-280-/0	04-4A3204	49
04-SOL-12-1.8/2.8	04-2E7204	49
04-SOL-37-7.2/10.5	04-0T1454	49
04-SOL-80-.9/45	04-4A2504	50
04-SOL-80-1.0/9.9	04-4H7404	50
04-SOL-80-14.3/14.4	04-0A5354	50
04-SOL-80-30.6/38.7	04-4A0104	50
04-SOL-80-24.8/25.2	04-0A0904	50
04-SOL-80-/28.4	04-153504	50
04-SOL-84-.1/3	04-3E2804	51
04-SON-1-31.9/31.8	04-4H6304	51
04-SON-1-31.9/31.9	04-4H6004	51
04-SON-1-33.1/33.2	04-4S9604	51
04-SON-1-40.1/0	04-3S7524	51
04-SON-12-32.7/33	04-3A3304	51
04-SON-12-38.9/41.2	04-3E6104	52
04-SON-12-41.2/41.3	04-1A6204	52
04-SON-101-.9/3.6	04-2640U4	52
04-SON-101-3.4/4.1	04-2640K4	52
04-SON-101-4.0/5.2	04-264044	52
04-SON-101-7.1/8.1	04-0A1854	52

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-101-25.0/29.3	04-3A23U4	53
04-SON-116-34.1/34.5	04-1G2404	53
04-SON-116-41.8/44.7	04-283824	53
04-SON-121-7.3/11.6	04-3E8204	53
04-SON-121-/7.3	04-3E3204	53
04-SON-128-5.4/0	04-2S9414	53
04-SON-128-17.1/24.7	04-4A8824	54
04-SON-128-21.7/0	04-4A8814	54
05-MON-1-.3/0	05-0R8104	54
05-MON-1-.9/0	05-493704	54
05-MON-1-20.9/20.9	05-0T6504	55
05-MON-1-21.0/21.2	05-1A9604	55
05-MON-1-21.3/21.6	05-0E9604	55
05-MON-1-21.5/21.6	05-1A5704	55
05-MON-1-46.8/46.8	05-0S9404	55
05-MON-1-58.3/0	05-1A6904	55
05-MON-1-74.9/77.6	05-1A4304	56
05-MON-1-99.9/101.5	05-315924	56
05-MON-1-/0	05-1A4804	56
05-MON-68-/0	05-1A8004	56
05-MON-101-39.0/39.7	05-1C5404	56
05-MON-101-61.0/64.6	05-0Q5704	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-101-66.4/66.4	05-1C6404	57
05-MON-101-85.0/85.8	05-349514	57
05-MON-101-100.0/101.3	05-315804	57
05-MON-101-91.2/100.4	05-0161E4	57
05-SB-101-.3/7.5	05-462504	57
05-SB-101-.3/7.5	05-4625A4	57
05-SB-101-10.8/12.8	05-447814	58
05-SB-101-12.9/14	05-1C4304	58
05-SB-101-26.5/27.1	05-0M14V4	58
05-SB-101-72.7/75	05-1A3004	58
05-SB-101-78.4/82.2	05-1A2204	58
05-SB-101-83.1/83.9	05-463804	58
05-SB-101-/0	05-1A7904	59
05-SB-166-.9/2.4	05-0G1604	59
05-SB-246-31.4/34.6	05-1A4004	59
05-SBT-101-.7/.7	05-1A9304	59
05-SCR-1-15.3/17.1	05-129114	59
05-SCR-1-17.4/26	05-0M9704	59
05-SCR-1-26.8/36.3	05-0M9804	60
05-SCR-9-8.4/8.6	05-0K2304	60
05-SCR-17-6.0/12.6	05-0L7014	60
05-SCR-17-6.0/12.6	05-0L70U4	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SCR-17-11.0/0	05-1A7104	60
05-SLO-1-73.0/74.3	05-1A4904	60
05-SLO-1-36.7/39.6	05-0N4004	61
05-SLO-41-/0	05-0T9004	61
05-SLO-46-4.1/0	05-0C3304	61
05-SLO-46-32.1/36.7	05-330744	61
05-SLO-46-36.6/41.2	05-330724	61
05-SLO-46-40.0/0	05-330754	61
05-SLO-46-40.7/46.3	05-330774	62
05-SLO-46-55.1/60.8	05-1C3204	62
05-SLO-101-35.7/46.3	05-0G0304	62
05-SLO-101-36.0/37.5	05-0Q6304	62
05-SLO-101-45.3/45.7	05-402824	62
05-SLO-101-/ .8	05-445904	62
05-SLO-166-35.0/44	05-1F0104	63
05-SLO-166-39.9/40.3	05-0R3004	63
06-FRE-0-/0	06-0Q3504	63
06-FRE-33-22.7/59.5	06-0P7404	63
06-FRE-33-/0	06-0C1304	63
06-FRE-41-1.0/3	06-0N7904	64
06-FRE-41-27.6/30.4	06-0E9714	64
06-FRE-41-30.7/31.7	06-0A4904	64

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-63-3.8/8.4	06-0P9304	64
06-FRE-99-26.7/31.6	06-442624	64
06-FRE-99-1.0/7.4	06-350714	64
06-FRE-168-7.8/8.2	06-0M9904	65
06-FRE-168-25.5/32.9	06-0H1004	65
06-FRE-180-58.4/60.4	06-0C1104	65
06-FRE-180-62.6/66.3	06-342564	65
06-FRE-180-71.8/74.5	06-342524	65
06-KER-0-/0	06-0M6204	65
06-KER-5-4.1/0	06-0N0704	66
06-KER-5-10.2/0	06-0M2004	66
06-KER-5-13.5/0	06-0M2204	66
06-KER-5-.5/62.6	06-0G6804	66
06-KER-14-39.3/40.3	06-0H1804	66
06-KER-33-19.6/27	06-0Q0704	66
06-KER-33-34.3/45.5	06-0N2704	67
06-KER-46-32.8/37.5	06-0P7104	67
06-KER-46-/7.3	06-0P9204	67
06-KER-58-15.4/21.4	06-0P7304	67
06-KER-58-67.8/0	06-0N4014	67
06-KER-58-108.9/0	06-0G2704	67
06-KER-58-59.6/64.4	06-0N1504	68

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-58-99.3/99.7	06-0K3904	68
06-KER-99-17.0/22.1	06-0G8304	68
06-KER-99-17.5/29.9	06-0E6604	68
06-KER-99-19.5/0	06-0N6904	68
06-KER-99-24.6/0	06-0L3904	68
06-KER-99-27.0/28.4	06-0G8404	69
06-KER-99-28.4/43.9	06-0L6404	69
06-KER-119-19.7/30.4	06-0Q3604	69
06-KER-155-14.0/41	06-0P6304	69
06-KER-178-14.3/15.7	06-0N3804	69
06-KER-178-93.2/103.8	06-0N1604	69
06-KIN-41-42.1/44.9	06-416004	70
06-KIN-43-18.2/27.2	06-0P6104	70
06-KIN-198-8.9/10.1	06-325504	70
06-KIN-198-21.5/28.3	06-0L0504	70
06-MAD-0-/0	06-0N7704	70
06-MAD-41-9.3/15.4	06-0P7604	70
06-MAD-99-9.5/13.1	06-0E0404	71
06-MAD-99-6.9/8.2	06-471004	71
06-MAD-145-20.9/25.4	06-0P7004	71
06-MAD-145-12.5/25.5	06-0P6404	71
06-TUL-63-2.9/3.2	06-0K5404	71

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-65-21.8/29.6	06-0P9404	71
06-TUL-99-6.1/29.9	06-0E6704	72
06-TUL-99-22.4/0	06-0A9704	72
06-TUL-99-23.5/0	06-0N8504	72
06-TUL-99-23.5/0	06-0N5404	72
06-TUL-99-37.3/41.3	06-360214	72
06-TUL-99-41.3/53.9	06-324504	72
06-TUL-99-48.5/53.9	06-324514	73
06-TUL-216-1.9/2.9	06-430704	73
06-TUL-245-16.0/33	06-0P7204	73
07-LA-1-11.1/11.1	07-4T3904	73
07-LA-1-17.8/39.8	07-277804	74
07-LA-1-20.7/20.8	07-4T5404	74
07-LA-1-32.6/32.6	07-4T4204	74
07-LA-1-51.0/52	07-4L2214	74
07-LA-1-34.6/35.2	07-4Y7404	74
07-LA-1-/28.6	07-4Y1504	74
07-LA-2-15.3/23	07-4Y9104	75
07-LA-2-15.9/20.4	07-266904	75
07-LA-2-23.4/82.3	07-4Y9304	75
07-LA-5-.7/.7	07-4T3504	75
07-LA-5-1.0/18.4	07-1W2004	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-1.2/2.1	07-215914	75
07-LA-5-1.8/3	07-2159C4	76
07-LA-5-2.7/4	07-215934	76
07-LA-5-4.0/5.8	07-215944	76
07-LA-5-6.8/11.6	07-253504	76
07-LA-5-9.0/11.5	07-4T4404	76
07-LA-5-9.7/18.4	07-1W3904	76
07-LA-5-13.6/18.5	07-246404	77
07-LA-5-13.6/18.5	07-2464E4	77
07-LA-5-15.1/18.2	07-274504	77
07-LA-5-15.8/16.9	07-184104	77
07-LA-5-18.5/31.2	07-1W3304	77
07-LA-5-18.5/88.5	07-4Y8404	77
07-LA-5-24.6/88.6	07-1W3604	78
07-LA-5-26.7/29.4	07-121844	78
07-LA-5-27.4/28.1	07-1786A4	78
07-LA-5-29.4/31.6	07-1218W4	78
07-LA-5-31.6/36	07-1218V4	78
07-LA-5-36.0/39.4	07-1219U4	78
07-LA-5-39.2/78	07-4Y2304	79
07-LA-5-53.6/56.3	07-258804	79
07-LA-5-54.4/54.4	07-285004	79

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-C 43.9/C46.4	07-252614	79
07-LA-5-44.2/46	07-168004	79
07-LA-5-45.4/59.7	07-252634	79
07-LA-5-46.3/50	07-2332A4	80
07-LA-5-64.8/66.1	07-1X6504	80
07-LA-5-73.2/88.6	07-252804	80
07-LA-10-3.9/13.9	07-1W4504	80
07-LA-10-14.3/18	07-1W2504	80
07-LA-10-20.4/21.5	07-279804	80
07-LA-10-24.3/0	07-3Y7004	81
07-LA-10-28.5/46.7	07-4Y8104	81
07-LA-10-31.1/32.3	07-245404	81
07-LA-10-31.2/33.4	07-117074	81
07-LA-10-42.1/42.1	07-258704	81
07-LA-10-42.8/42.8	07-3X3204	81
07-LA-10-4.9/14.8	07-267504	82
07-LA-10-.4/0	07-3X3004	82
07-LA-10-/48.2	07-1W2804	82
07-LA-14-32.1/52.6	07-251604	82
07-LA-14-60.0/69.3	07-274004	82
07-LA-14-52.6/59.2	07-254904	82
07-LA-14-58.2/77	07-2X9804	83

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-19-/19.2	07-4Y7504	83
07-LA-22-1.1/1.4	07-4T1504	83
07-LA-22-1.1/1.4	07-4T15A4	83
07-LA-47-.8/.8	07-3X1804	83
07-LA-47-.9/2	07-4Y5004	83
07-LA-47-2.3/0	07-274304	84
07-LA-47-3.4/4.6	07-138204	84
07-LA-57-.9/11.6	07-4Y8304	84
07-LA-60-11.6/23.6	07-286904	84
07-LA-90-1.0/3.5	07-259104	84
07-LA-91-9.7/11.7	07-2X9204	84
07-LA-101-6.3/8.3	07-4T2304	85
07-LA-101-15.5/16.1	07-199634	85
07-LA-105-14.1/14.6	07-4S8404	85
07-LA-107-2.1/3.7	07-1W5504	85
07-LA-110-1.1/8.8	07-2X9404	85
07-LA-110-6.5/20.7	07-1W2904	85
07-LA-110-21.2/22.8	07-2411U4	86
07-LA-110-22.4/30.3	07-1W3404	86
07-LA-110-24.1/30.5	07-3Y3004	86
07-LA-110-30.5/31.9	07-1W6004	86
07-LA-118-7.8/7.8	07-4Y4604	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-118-11.5/13.7	07-2770U4	86
07-LA-134-/13.3	07-266104	87
07-LA-134-/10	07-273404	87
07-LA-134-/11.4	07-4Y7904	87
07-LA-138-48.9/51.8	07-1W5704	87
07-LA-138-63.4/66	07-127274	87
07-LA-170-17.7/20.3	07-2769U4	87
07-LA-187-3.5/5.7	07-1W4904	88
07-LA-210-5.7/5.7	07-4T3704	88
07-LA-210-14.2/22.6	07-4Y0104	88
07-LA-210-49.1/52.1	07-4T4604	88
07-LA-210-9.0/48.1	07-1W0504	88
07-LA-210-15.0/36	07-258934	88
07-LA-210-17.8/0	07-2X8404	89
07-LA-210-24.2/24.2	07-4T5804	89
07-LA-210-30.7/41.4	07-267004	89
07-LA-405-.4/10.5	07-2X9504	89
07-LA-405-.8/6.9	07-1W3104	89
07-LA-405-16.1/20.7	07-4Y5304	89
07-LA-405-16.4/19.5	07-3Y9404	90
07-LA-405-24.4/25.8	07-241304	90
07-LA-405-39.4/48.6	07-252004	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-405-/0	07-1W4004	90
07-LA-605-.1/16.6	07-250504	90
07-LA-605-.8/25.9	07-4Y9004	90
07-LA-605-1.7/6.8	07-4T3204	91
07-LA-605-3.4/25.8	07-4Y1804	91
07-LA-710-5.8/12	07-2X9604	91
07-LA-710-6.1/6.8	07-4T4804	91
07-LA-710-17.2/26.4	07-202114	91
07-LA-710-22.5/22.7	07-002344	91
07-LA-710-26.5/27.4	07-1797A4	92
07-LA-710-26.5/27.4	07-179704	92
07-VEN-1-2.6/10.2	07-4X0604	92
07-VEN-1-10.2/15.9	07-1W3804	92
07-VEN-1-22.4/26.7	07-228204	92
07-VEN-23-6.0/6	07-1W5304	92
07-VEN-23-20.9/24.2	07-1W0804	93
07-VEN-23-3.5/T11.6	07-4Y0404	93
07-VEN-33-6.3/11.1	07-1W1204	93
07-VEN-33-55.0/57.5	07-2X8304	93
07-VEN-33-/48.7	07-1W2704	93
07-VEN-101-9.1/9.1	07-278904	93
07-VEN-101-39.8/43.6	07-260704	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-150-28.6/28.7	07-4L5704	94
08-RIV-10-15.2/0	08-0R5804	94
08-RIV-10-15.7/0	08-0L9304	94
08-RIV-10-17.8/16.3	08-1C8704	94
08-RIV-10-24.0/24.3	08-0E41A4	95
08-RIV-10-44.5/50.4	08-0Q1104	95
08-RIV-10-44.5/52.2	08-0P8604	95
08-RIV-10-46.7/0	08-1C8104	95
08-RIV-10-5.7/53.1	08-0R6404	95
08-RIV-10-24.0/24.3	08-0E4104	95
08-RIV-10-135.0/0	08-0F3604	96
08-RIV-15-31.9/52.2	08-0Q8504	96
08-RIV-15-33.4/38.4	08-448304	96
08-RIV-15-40.0/41.3	08-0C8204	96
08-RIV-60-.1/9.5	08-0R6604	96
08-RIV-62-1.2/2.2	08-0Q9204	96
08-RIV-62-.5/1	08-0N9104	97
08-RIV-74-29.6/29.9	08-0J1404	97
08-RIV-74-35.9/0	08-0R1804	97
08-RIV-74-40.3/0	08-0M2104	97
08-RIV-74-42.6/47.9	08-1C3604	97
08-RIV-74-63.0/67.5	08-1C4304	97

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-78-10.6/10.9	08-1C1204	98
08-RIV-91-.6/1.2	08-456624	98
08-RIV-91-15.6/21.6	08-448404	98
08-RIV-95-/36.2	08-0P7904	98
08-RIV-111-8.0/10	08-1C8304	98
08-RIV-215-38.6/39.7	08-334884	98
08-RIV-215-39.7/43	08-334874	99
08-RIV-215-43.1/43.9	08-334864	99
08-RIV-215-43.2/45.3	08-0M94U4	99
08-RIV-215-38.0/38.9	08-449314	99
08-RIV-243-/1.1	08-1C4404	99
08-RIV-5701-/0	08-0R9004	99
08-RIV-5728-/0	08-499804	100
08-SBD-10-9.9/24.5	08-384344	100
08-SBD-10-12.0/19.8	08-497514	100
08-SBD-15-3.8/12.8	08-472224	100
08-SBD-15-14.0/16.4	08-0K7104	100
08-SBD-15-14.6/0	08-0M8804	100
08-SBD-15-31.8/171.4	08-0R6504	101
08-SBD-15-70.6/74.9	08-0K1504	101
08-SBD-15-81.8/0	08-0P8804	101
08-SBD-18-30.0/32.5	08-0A7914	101

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-18-6.1/31.6	08-0Q6504	101
08-SBD-38-51.9/0	08-0R8604	101
08-SBD-40-2.0/39	08-0Q7804	102
08-SBD-40-3.0/28.1	08-0K2504	102
08-SBD-40-28.1/51	08-0K2404	102
08-SBD-40-85.2/0	08-0N5904	102
08-SBD-40-119.0/138.3	08-0K2704	102
08-SBD-40-138.3/154.5	08-0K2604	102
08-SBD-62-15.1/29.3	08-0Q7304	103
08-SBD-62-38.5/106	08-0N1204	103
08-SBD-62-142.2/142.9	08-378704	103
08-SBD-71-4.8/8.5	08-0F1004	103
08-SBD-138-24.1/37.8	08-0P9204	103
08-SBD-138-27.5/28.5	08-0Q2404	103
08-SBD-210-9.9/12.5	08-0N4104	104
08-SBD-210-30.2/33.2	08-0P3804	104
08-SBD-215-14.0/0	08-0M4004	104
08-SBD-395-19.0/35.6	08-0C1214	104
08-SBD-5712-/0	08-0M0204	104
09-INY-6-/0	09-348104	105
09-INY-58-/0	09-352904	105
09-INY-127-/49.2	09-356504	105

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-178-/62.1	09-356204	105
09-INY-190-40.0/57.9	09-354704	105
09-INY-190-65.9/66.5	09-287504	106
09-KER-14-35.4/0	09-349104	106
09-MNO-203-7.1/0	09-352704	106
09-MNO-395-1.0/100	09-357404	106
09-MNO-395-40.0/45	09-354504	106
09-MNO-395-51.5/0	09-352304	106
09-MNO-395-51.5/51.5	09-354404	107
09-MNO-395-65.1/69.6	09-343204	107
09-MNO-395-118.7/119.6	09-237704	107
10-010-99-2.3/20.2	10-0S78A4	107
10-AMA-49-6.1/0	10-0T1404	107
10-AMA-88-/5.5	10-264444	108
10-CAL-4-32.2/0	10-0K6304	108
10-CAL-26-/3.1	10-2A4204	108
10-CAL-49-/0	10-0V9404	108
10-MER-5-8.9/9.7	10-0U5004	108
10-MER-5-23.1/24	10-0S1904	108
10-MER-33-27.1/30.3	10-0X9004	109
10-MER-59-.2/7.9	10-0X8504	109
10-MER-99-4.6/10.5	10-415704	109

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MER-99-10.8/13.1	10-363124	109
10-MER-99-13.9/14.4	10-481004	109
10-MER-99-15.8/17.3	10-0K0204	109
10-MER-99-24.4/25.8	10-414824	110
10-MER-99-26.8/27.6	10-3169C4	110
10-MER-99-/4.6	10-415804	110
10-MER-140-36.5/37.6	10-3A66U4	110
10-MER-152-6.0/10.1	10-0S9404	110
10-MPA-49-44.7/0	10-0W5404	110
10-SJ-4-14.1/0	10-0V5904	111
10-SJ-4-19.5/20.1	10-3A1004	111
10-SJ-5-.1/47.8	10-0K3304	111
10-SJ-5-25.1/28.6	10-0M7804	111
10-SJ-5-28.5/35.6	10-0G4704	111
10-SJ-5-32.7/49.8	10-0T7904	111
10-SJ-12-.1/4.4	10-0G8004	112
10-SJ-12-5.0/10.2	10-0A8404	112
10-SJ-26-1.1/0	10-0W7204	112
10-SJ-26-1.1/4.6	10-0V9204	112
10-SJ-99-2.0/4.3	10-0S7604	112
10-SJ-99-4.9/14.2	10-0E6114	112
10-SJ-99-6.9/10.6	10-0E6134	113

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-99-10.6/15	10-0E6124	113
10-SJ-99-32.0/32.6	10-0S8604	113
10-SJ-205-1.7/12.6	10-0L5704	113
10-SJ-205-/.1	10-0W7104	113
10-STA-99-16.8/24.7	10-0L5904	113
10-STA-99-/24.7	10-0M8004	114
10-STA-99-2.3/20.2	10-0S7804	114
10-STA-99-15.1/17	10-0A6714	114
10-STA-132-16.9/27.9	10-0V9704	114
10-STA-132-27.7/27.7	10-0N1804	114
10-STA-219-2.9/4.9	10-0A8724	114
10-TUO-49-18.0/18.3	10-0K1504	115
10-TUO-108-58.8/58.8	10-0S2404	115
10-TUO-108-4.0/6	10-340424	115
10-TUO-120-44.8/44.8	10-0W0704	115
10-VAR--/0	10-0W7004	115
11-IMP-8-80.5/80.9	11-410704	116
11-IMP-8-68.5/69.1	11-410204	116
11-IMP-8-73.1/73.9	11-410004	116
11-IMP-98-21.8/31.3	11-275204	116
11-SD-5-4.6/0	11-297104	116
11-SD-5-5.0/63.7	11-238604	117

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-5-10.0/10	11-2976U4	117
11-SD-5-13.9/50.9	11-2M1504	117
11-SD-5-23.9/25.5	11-404304	117
11-SD-5-62.6/0	11-270804	117
11-SD-8-10.5/12.6	11-298604	117
11-SD-8-16.8/37.8	11-2M5204	118
11-SD-8-17.4/18.7	11-063814	118
11-SD-15-18.8/21.9	11-2607A4	118
11-SD-15-21.9/23.9	11-2607D4	118
11-SD-15-23.8/26.2	11-2607C4	118
11-SD-15-31.5/43	11-2M5504	118
11-SD-15-11.2/M14.5	11-2T0974	119
11-SD-15-14.5/M16.4	11-2T0984	119
11-SD-15-15.0/M16.4	11-2T0954	119
11-SD-15-16.4/M19.5	11-2T0994	119
11-SD-15-21.9/M23.9	11-260724	119
11-SD-15-23.8/M26.2	11-260734	119
11-SD-15-26.2/M27.8	11-2T0864	120
11-SD-15-27.8/30.1	11-2T0874	120
11-SD-15-8.9/9.7	11-233204	120
11-SD-15-30.1/31.5	11-2T0884	120
11-SD-52-5.0/6.2	11-402804	120

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-52-14.5/15.5	11-2T0704	120
11-SD-52-15.5/17.3	11-2T0114	121
11-SD-52-17.3/17.5	11-2T0014	121
11-SD-56-3.5/3.5	11-2E0064	121
11-SD-56-6.8/8.7	11-402304	121
11-SD-56-/8.9	11-269304	121
11-SD-75-9.0/0	11-290304	121
11-SD-75-21.8/0	11-409504	122
11-SD-76-23.1/23.5	11-273404	122
11-SD-76-7.3/13.1	11-080104	122
11-SD-76-16.7/17.7	11-257144	122
11-SD-78-15.3/15.7	11-259804	122
11-SD-78-15.3/16.3	11-2T2304	122
11-SD-94-14.9/30	11-290404	123
11-SD-94-30.0/39	11-2M4104	123
11-SD-163-1.4/0	11-264114	123
11-SD-163-1.7/3.2	11-265004	123
11-SD-163-1.7/3.2	11-2650A4	123
11-SD-163-5.8/8.8	11-403704	123
11-SD-805-4.7/5.6	11-2T1824	124
11-SD-805-5.5/9.4	11-2T1814	124
11-SD-805-5.8/13	11-2T1834	124

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-805-7.7/9.1	11-081654	124
11-SD-805-9.4/13.8	11-2T1804	124
11-SD-805-23.7/27.6	11-2T2004	124
11-SD-805-26.5/28.9	11-2T0404	125
11-SD-905-9.5/15	11-288804	125
12-ORA-1-17.6/18.1	12-0L2604	125
12-ORA-1-/1.1	12-0M2904	125
12-ORA-5-.3/0	12-0H2324	125
12-ORA-5-5.6/6.6	12-0F0604	126
12-ORA-5-6.0/31.2	12-0F9204	126
12-ORA-5-6.1/31.2	12-0G7304	126
12-ORA-5-8.5/9.4	12-0E5704	126
12-ORA-5-13.5/34	12-0N0304	126
12-ORA-5-19.5/19.5	12-0L8704	126
12-ORA-5-42.1/44.4	12-1016A4	127
12-ORA-22-.6/.9	12-071634	127
12-ORA-22-.7/.9	12-071624	127
12-ORA-22-1.1/13.2	12-0L6504	127
12-ORA-39-7.1/9.6	12-0L77U4	127
12-ORA-39-20.7/22.7	12-0M4504	127
12-ORA-55-1.0/1.2	12-0L5504	128
12-ORA-57-11.0/15.6	12-0M9304	128

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-57-11.8/13.4	12-0M2204	128
12-ORA-57-11.9/12.9	12-0M3804	128
12-ORA-57-12.3/15.2	12-0F0404	128
12-ORA-57-13.4/14.8	12-0M1604	128
12-ORA-57-16.2/18.8	12-0F0314	129
12-ORA-57-18.8/21.1	12-0F0324	129
12-ORA-73-10.6/11	12-0M5504	129
12-ORA-74-13.3/16.6	12-043224	129
12-ORA-74-/.2	12-0E3104	129
12-ORA-90-11.8/12.5	12-056224	129
12-ORA-91-.9/5.4	12-0C5704	130
12-ORA-91-3.1/4.2	12-0K5304	130
12-ORA-91-9.1/15.6	12-0G3304	130
12-ORA-91-18.0/18	12-0K3304	130
12-ORA-91-2.4/2.9	12-0K5204	130
12-ORA-91-/10.1	12-0H0294	130
12-ORA-133-4.1/8.1	12-1072C4	131
12-ORA-241-32.5/39	12-0J6704	131
12-ORA-405-1.5/24.1	12-0L7604	131
12-ORA-405-5.0/5.6	12-0M1304	131
12-ORA-405-6.4/7.4	12-0F5504	131
12-ORA-405-8.7/12.6	12-0K0604	131

Cnty Rt Pm	Statement of Ongoing Contracts - Index Contract	Page
12-ORA-405-17.9/0	12-0L3004	132

Statement of Ongoing Contracts - Federal Aid

District			
01			
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$99,638,962	\$62,037,609
-S-	FEDERAL AID (SECONDARY)	\$22,714,624	\$13,786,113
-SH-	STATE HIGHWAY	\$148,942,492	\$42,699,206
-ER-	STORM DAMAGE REPAIR	\$579,964	\$0
		\$21,570,110	\$15,997,544
District Total:		<u>\$293,446,153</u>	<u>\$134,520,471</u>
02			
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$111,382,487	\$84,324,693
-F-	FEDERAL AID (PRIMARY)	\$4,799,553	\$1,827,801
-S-	FEDERAL AID (SECONDARY)	\$8,024,692	\$4,069,044
-SH-	STATE HIGHWAY	\$20,815,163	\$11,846,359
		\$216,276,278	\$116,879,236
District Total:		<u>\$361,298,172</u>	<u>\$218,947,132</u>

Statement of Ongoing Contracts - Federal Aid

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$187,479,391	\$134,457,972
-F-	FEDERAL AID (PRIMARY)	\$134,395,735	\$113,029,135
-S-	FEDERAL AID (SECONDARY)	\$64,100,003	\$6,630,606
-SH-	STATE HIGHWAY	\$74,040,934	\$46,801,162
		\$151,528,179	\$70,746,884
District Total:		<u>\$611,544,243</u>	<u>\$371,665,759</u>

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$278,671,971	\$142,279,609
-F-	FEDERAL AID (PRIMARY)	\$151,306,736	\$137,176,588
-S-	FEDERAL AID (SECONDARY)	\$499,991,117	\$465,100,528
-SH-	STATE HIGHWAY	\$2,955,019,214	\$2,341,189,046
-ER-	STORM DAMAGE REPAIR	\$5,646,896	\$4,454,717
		\$499,696,955	\$420,452,886
District Total:		<u>\$4,390,332,888</u>	<u>\$3,510,653,374</u>

District 05

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$126,250,140	\$80,636,865

Statement of Ongoing Contracts - Federal Aid

District 05

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	\$141,377,274	\$119,411,986
-SH-	STATE HIGHWAY	\$85,471,244	\$47,811,654
		\$55,199,032	\$39,660,614
District Total:		<u>\$408,297,690</u>	<u>\$287,521,119</u>

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$203,739,216	\$150,314,608
-S-	FEDERAL AID (SECONDARY)	\$9,337,454	\$3,439,862
-SH-	STATE HIGHWAY	\$214,348,364	\$45,145,319
		\$78,813,468	\$46,693,549
District Total:		<u>\$506,238,502</u>	<u>\$245,593,338</u>

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$368,227,135	\$97,640,515
-F-	FEDERAL AID (PRIMARY)	\$288,033,606	\$129,690,635
-S-	FEDERAL AID (SECONDARY)	\$30,354,977	\$12,955,386
-SH-	STATE HIGHWAY	\$368,259,567	\$116,771,479
		\$799,030,464	\$505,880,790

Statement of Ongoing Contracts - Federal Aid

District 07

Federal Aid	Category	Bid + CCO	Work Comp
District Total:		<u>\$1,853,905,749</u>	<u>\$862,938,805</u>

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$196,035,498	\$135,825,093
-F-	FEDERAL AID (PRIMARY)	\$40,565,040	\$36,224,891
-S-	FEDERAL AID (SECONDARY)	\$243,325,210	\$56,673,362
-SH-	STATE HIGHWAY	\$50,462,857	\$25,468,819
		\$274,096,966	\$77,959,278
District Total:		<u>\$804,485,571</u>	<u>\$332,151,444</u>

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$4,371,331	\$3,330,435
-S-	FEDERAL AID (SECONDARY)	\$155,552	\$21,339
-SH-	STATE HIGHWAY	\$12,788,675	\$6,569,054
		\$18,269,286	\$14,139,557
District Total:		<u>\$35,584,845</u>	<u>\$24,060,386</u>

District 10

Statement of Ongoing Contracts - Federal Aid

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$130,347,207	\$47,721,953
-F-	FEDERAL AID (PRIMARY)	\$190,554,514	\$130,460,751
-S-	FEDERAL AID (SECONDARY)	\$13,949,107	\$10,267,989
-SH-	STATE HIGHWAY	\$318,596,760	\$125,623,679
		\$41,607,812	\$25,714,013
District Total:		<u>\$695,055,400</u>	<u>\$339,788,385</u>

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$3,706,919	\$2,362,375
-F-	FEDERAL AID (PRIMARY)	\$12,025,379	\$0
-S-	FEDERAL AID (SECONDARY)	\$36,552,279	\$19,889,599
-SH-	STATE HIGHWAY	\$165,196,763	\$88,138,051
-ER-	STORM DAMAGE REPAIR	\$1,000,000	\$0
		\$298,966,491	\$213,589,385
District Total:		<u>\$517,447,830</u>	<u>\$323,979,410</u>

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$6,083,717	\$5,739,806

Statement of Ongoing Contracts - Federal Aid

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$35,867,193	\$25,363,640
-S-	FEDERAL AID (SECONDARY)	\$2,054,281	\$1,404,424
-SH-	STATE HIGHWAY	\$207,838,923	\$130,137,994
		\$185,915,413	\$123,754,361
District Total:		<u>\$437,759,526</u>	<u>\$286,400,224</u>

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$1,281,934,324	\$650,352,017
		\$2,640,970,456	\$1,671,468,095
-ER-	STORM DAMAGE REPAIR	\$7,226,860	\$4,454,717
-S-	FEDERAL AID (SECONDARY)	\$1,071,936,570	\$713,650,238
-F-	FEDERAL AID (PRIMARY)	\$1,291,547,404	\$870,092,958
-SH-	STATE HIGHWAY	\$4,621,780,956	\$3,028,201,822
Statewide Totals		<u>\$10,915,396,570</u>	<u>\$6,938,219,847</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
05	\$1,524,746
10	\$2,536,550
12	\$445,633
11	\$5,274,710
02	\$5,809,785
01	\$1,700,810
09	\$12,350,992
08	\$2,811,860
07	\$3,262,353
06	\$876,200
04	\$4,009,389
03	\$67,194,634
Work completed this Period:	\$107,797,662