

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-2.7/8.8 01-465304 ACHN-EQ10-(121)8 --()		IN DEL NORTE COUNTY AT KLAMATH FROM 2.4 MILES NORTH OF NB ON NEWTON B DRURY PARKWAY TO NEW HUNTER CREEK ROAD. CONSTRUCT ROADSIDE PARK	S T RHOADES CONSTRUCTION INC P O BOX 494520 REDDING CA 96002 (530)223-9322	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$286,073 \$245,741 \$4,445	06/20/12 07/30/12 05/03/13	89% 84%
HE13	WPCP						
01-DN-101-4.4/12.6 01-499404		IN DEL NORTE COUNTY IN AND NEAR KLAMATH FROM KLAMATH RIVER BRIDGE TO WILSON CREEK BRIDGE HOT MIX ASPHALT OPEN GRADED	TIDEWATER CONTRACTORS, INC P O BOX 1956 BROOKINGS, OR 97415 (541)469-5341	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY CA 95531 (707)464-4618	\$1,493,857 \$1,214,391 \$0	05/13/11 05/31/11 02/28/13	83% 81%
HM1	WPCP						
01-DN-101-15.2/0 01-0C3804		IN DEL NORTE COUNTY NEAR CRESCENT CITY 1.45 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ROBERT J. FRANK CONSTRUCTION INC. 2806 TARMAC ROAD REDDING, CA 96003	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$385,000 \$350,745 \$0	04/23/12 06/15/12 12/30/12	100% 91% OVER RUN
20.20 201120							
01-DN-101-15.2/0 01-0C3904		IN DEL NORTE COUNTY NEAR CRESCENT CITY 1.45 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY L.B. REPAIR SLIPOUT	CALEX ENGINEERING CO. 23651 PINE STREET NEWHALL, CA 91321 (661)254-1866	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$4,785,000 \$1,521,119 \$391,621	05/04/12 10/26/12 04/30/13	66% 32%
20.20 201130							
01-DN-101-17.5/0 01-0C2604		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY AT 2.8 MILES NORTH OF MILL CREEK PARK ENTRANCE RD #8068 DIR'S EMERGENCY RETREAT	HEMMINGSSEN CONTRACTING, INC. P.O. BOX 215 CRESCENT CITY, CA 95531	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$305,000 \$245,228 \$0	04/04/12 05/02/12 12/31/12	30% 80%
20.20 201130							
01-DN-101-21.8/0 01-0C7804		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.9 MILES SOUTH OF HAMILTON ROAD DIR'S EMERGENCY F.A. SLIDE REPAIR	R BROWN CONSTRUCTION CO., INC. P.O. BOX 406 WILLOW CREEK, CA 95573 (530)629-3702	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$985,000 \$667,213 \$0	12/01/12 01/16/13 04/13/13	70% 68%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-199-24.6/0 01-0C1904		IN DEL NORTE COUNTY NEAR PATRICKS CREEK AT 0.6 MILES NORTH OF MIDDLE FORK SMITH RIVER BRIDGE #1-15 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING, CA 96003 (530)222-1408	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$397,000 \$163,928 \$0	03/27/12 06/24/12 10/30/12	33% 41%
20.20 201130							
01-HUM-36-1.7/13.5 01-399104 ACST-PP03-(609)3 --()		NEAR ALTON FROM RIVER BAR ROAD TO 0.2 MILE EAST OF VAN DUZEN BRIDGE NO 04-0094 AND NEAR BRIDGEVILLE FROM VAN DUZEN BRIDGE NO 04-0 HMA OVERLAY AND RUMBLE STRIP	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)621-0000	\$9,195,234 \$5,864,956 \$39,729	11/30/11 12/21/11 05/01/13	68% 63% SUSPENDED
HA22	WPCP						
01-HUM-36-5.8/7.6 01-323304		IN HUMBOLDT COUNTY AT CARLOTTA FROM WILSON LANE TO 0.5 MILE WEST OF CUMMINGS CREEK ROAD WIDEN FOR LEFT-TURN CHANNELIZATION	G R SUNDBERG INC 5211 BOYD ROAD ARCATA CA 95527 (707)825-6565	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)621-0000	\$372,273 \$0 \$0	10/26/12 12/03/12	0% 0% SUSPENDED
HB4N	WPCP						
01-HUM-36-21.9/0 01-0C7904		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT 2.0 MILES WEST OF VAN DUZEN RIVER BRIDGE #04-293 DIR'S EMERGENCY F.A. CULVERT REPAIR	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-7197	\$385,000 \$185,044 \$21,551	12/10/12 02/06/13 04/01/13	100% 48% OVER RUN
20.20 201130							
01-HUM-96-7.8/0 01-0C7704		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546 (530)625-4716	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$885,000 \$597,506 \$0	11/25/12 01/16/13 03/15/13	100% 68% OVER RUN
20.20 201130							
01-HUM-101-2.3/66.3 01-431704		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	KEN'S WATER TENDER INC P O BOX 931 WILLOW CREEK CA 95573 (530)629-4397	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$374,552 \$293,812 \$0	04/03/12 04/27/12 02/28/13	77% 77% SUSPENDED
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-12.9/13.1 01-451804		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008 (530)549-5190	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	\$141,778 \$0 \$0	11/04/09 12/07/09 05/20/11	100% 100% SUSPENDED
HM2	WPCP						
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	\$285,000 \$282,090 \$0	04/09/12 06/06/12 06/15/12	100% 99% OVER RUN
20.20 201130							
01-HUM-101-79.9/87.8 01-3633U4 ACNH-Q101-(223)E --()		IN HUMBOLDT COUNTY IN AND NEAR EUREKA AND ARCATA FROM EUREKA SLOUGH BRIDGE TO ARCATA OVERHEAD HMA OVERLAY & RECONSTRUCT MBGR	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)496-5358	\$11,832,687 \$0 \$0	10/18/12 11/06/12	0% 0%
HA22	WPCP						
01-HUM-101-88.2/88.3 01-0B63U4 ACHS-NHOO-(C35)2 --()		IN HUMBOLDT AND DEL NORTE COUNTIES NORTH OF HAMILTON ROAD PLACE HIGH FRICTION SURFACE	AT NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$822,725 \$747,300 \$0	07/31/12 08/31/12 02/28/13	73% 90% SUSPENDED
HB1	WPCP						
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-() HA21		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT,SUITE D BENICIA, CA 94510 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA CA 95503 (707)441-3989	\$41,164,909 \$40,090,394 \$88,968	09/18/08 09/26/08 07/31/13	91% 97% SUSPENDED
SWPPP							
01-HUM-169-22.1/0 01-0C1804		IN HUMBOLDT COUNTY, 0.3 MILES WEST OF CAPPELL CREEK BRIDGE #04-180 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	SHASTA CONSTRUCTORS, INC. P.O. BOX 491539 REDDING, CA 96049 (530)365-3930	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$3,585,000 \$2,202,595 \$0	04/25/12 06/22/12 02/28/13	100% 61% OVER RUN
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-200-.1/0 01-0C3204		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE, 0.07 MILES EAST OF THE 200/101 SEPARATION #4-172 DIR'S EMERGENCY F.A. SLIDE REPAIR	G R SUNDBERG, INC 5211 BOYD ROAD ARCATA, CA 95521 (707)825-6565	QUINTRELL, HEIDI 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)825-4747	\$381,820 \$52,755 \$0	04/11/12 06/07/12 03/15/13	33% 14%
20.20 201130							
01-HUM-254-5.8/5.9 01-475014 ACST-43M0-(004)E 43-M0 0-(4E) --() HA23	WPCP	IN HUMBOLDT COUNTY NEAR MIRANDA AT 0.5 MILE SOUTH OF POST OFFICE CONST SOLDIER PILE RETAINING WALL	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)725-7197	\$1,479,881 \$966,803 \$0	01/27/12 02/17/12 07/31/13	82% 65% SUSPENDED
01-HUM-254-11.0/11.1 01-475024 ER-43M4-(004) --() HA23	WPCP	IN HUMBOLDT COUNTY NEAR MIRANDA AT 0.2 MILE NORTH OF BRIDGE CREEK REPAIR STORM DAMAGE	PACIFIC EARTHSCAPE 2415 SUTTER RD MCKINLEYVILLE CA 95519 (707)840-9442	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)498-0345	\$579,964 \$0 \$0	11/19/12 02/13/13	0% 0%
01-HUM-254-12.7/20.6 01-498404 ACST-PS25-(400)7 --() HM1	WPCP	IN HUMBOLDT COUNTY NEAR MYERS FLAT FROM 0.2 MILE NORTH OF MYERS FLAT ROAD TO SOUTH FORK EEL RIVER BRIDGE HOT MIX ASPHAL OVERLAY	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KAMPAS, NANCY 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)725-7197	\$1,232,386 \$150 \$0	05/31/11 06/14/11 10/29/12	40% 0% SUSPENDED
01-HUM-254-22.3/40 01-475204 ACST-P43L-(800)4 --() HA23	WPCP	IN HUMBOLDT COUNTY NEAR REDCREST PLACE HMA OVER CL2 AB REPLACE CSP	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT,SUITE E FORTUNA, CA 95540 (707)725-7197	\$597,855 \$5,625 \$0	10/14/11 11/18/11 10/15/13	51% 1% SUSPENDED
01-HUM-255-.2/1.8 01-0A3804 ACST-P255-(007)E - () HA21	WPCP	IN HUMBOLDT COUNTY IN AND NEAR EUREKA AT VARIOUS LOCATIONS FROM EUREKA CHANNEL BRIDGE TO SAMOA CHANNEL BRIDGE REHABILITATE BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)496-4358	\$1,678,323 \$0 \$0	09/13/12 11/06/12	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-4.2/0 01-296124		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT MILL CREEK BRIDGE #4-188 FISH PASSAGE MITIGATION	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	HURLBURT, GLENN 5065 BOYD ROAD ARCATA, CA 95521 (707)496-5563	\$440,910 \$407,644 \$0	08/23/12 09/18/12 11/30/12	62% 91% SUSPENDE
HA21	WPCP						
01-HUM-299-8.5/0 01-474414 ER43-M300-(4E) --()		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY ROAD REPAIR SLIDE & REPLACE DRAINAGE	G R SUNDBERG INC 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	\$4,327,530 \$2,889,034 \$98,188	06/18/12 07/23/12 06/30/13	56% 68% SUSPENDE
HA23	SWPPP						
01-HUM-299-8.5/0 01-0B6404		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY RAOD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	GR SUNDBERG INC. 5211 BOYD ROAD ARCATA, CA 95521	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$800,000 \$799,440 \$0	09/16/11 09/16/11 03/15/13	100% 100% OVER RUN
20.20 201130							
01-HUM-299-20.2/20.5 01-423704 NH-P299-(173) --()		IN HUMBOLDT COUNTY ABOUT 14 MILES EAST OF BLUE LAKE FROM 0.2 TO 0.5 MI WEST OF CHEZEM ROAD #6L200 RECONSTRUCT ROADWAY WITH HMA	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$8,771,031 \$450 \$450	12/19/12 01/10/13 06/04/13	0% 0% SUSPENDE
HA23	SWPPP						
01-HUM-299-/42.9 01-463914 NHG-P299-(172) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM ROUTE 299/101 SEPARATION TO TRINITY COUNTY LINE RECONSTRUCT METAL GUARD RAILING	APEX FENCE COMPANY INC P O BOX 545 ANDERSON CA 96007 (530)365-3316	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$2,081,651 \$2,625 \$2,625	12/13/12 01/10/13 12/31/13	0% 0% SUSPENDE
HB1	WPCP						
01-HUN-96-27.0/0 01-0C3004		IN HUMBOLDT COUNTY, 1.1 MILES WEST OF AIKEN CREEK BRIDGE #4-59 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ENGINEERED SOIL REPAIRS, INC. 1267 SPRINGBROOK ROAD WALNUT CREEK, CA 94597	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$5,085,000 \$3,794,219 \$0	04/20/12 06/01/12 06/14/13	100% 75% OVER RUN
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-20-11.9/12.4 01-480504 HSST-PP02-(016)4 --()		IN LAKE COUNTY NEAR NICE CONSTRUCT ROUNDABOUT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	BAKER, SCOTT 2617 E HWY 20 NICE, CA 95464 (707)274-9451	\$2,940,805 \$2,862,394 \$0	10/28/11 11/17/11 03/04/13	100% 92% SUSPENDED
HB1	SWPPP						
01-LAK-20-31.6/46.5 01-0C6204		IN LAKE COUNTY ON ROUTE 20, FROM JUNCTION 20/53 TO LAKE/COLUSA COUNTY LINE DIR'S EMERGENCY F.A. FIRE DAMAGE REPAIR	TEICHERT CONSTRUCTION DBA A. TEICHERT & SON, INC P.O. BOX 1890 DAVIS, CA 95617-1890 (530)406-4200	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (707)994-5074	\$1,185,000 \$335,450 \$46,849	08/16/12 11/15/12 07/01/13	100% 28% OVER RUN
20.20 201130							
01-LAK-29-20.1/20.4 01-479204 STPX-0330-(77E) --()		IN LAKE COUNTY ON ROUTE 29 FROM 0.2 MI SOUTH OF JUNCTION ROUTE 53 TO 0.1 MI NORTH OF ROUTE 53 ON ROUTE 53 FROM ROUTE 29 TO 0.1 M S REPLACE OGAC	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890 (530)406-4200	KRAFT, DAN 1401A WILL S. GREEN AVE. COLUSA, CA 95932 (530)713-7864	\$4,862,351 \$4,536,314 \$12,247	12/08/11 01/04/12 03/22/13	100% 96%
HA22	WPCP						
01-LAK-53-2.8/7.5 01-3986U4 NH-P053-(024)3 --()		IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	SIERRA EQUIPMENT RENTAL INC 8176 ROAD 44 GLENN CA 95943 (877)503-6300	KRAFT, DAN P. O. BOX 457 LOWERLAKE CA 95457 (707)994-5074	\$12,178,957 \$2,895,844 \$0	01/05/11 02/15/11 12/01/12	50% 24%
HA22	SWPPP						
01-LAK-53-2.8/7.5 01-3986A4 NH-P053-(024)3 --()		IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROSEVILLE, CA 95678 (916)645-4800	KRAFT, DAN 1401 WILL S GREEN AVENUE COLUSA CA 95932 (530)713-7864	\$13,233,719 \$3,410,948 \$16,312	07/23/12 07/23/12 12/01/13	33% 28%
HA22	SWPPP						
01-MEN-1-14.9/21.7 01-465804 ACST-P001-(571)E - ()		IN MENDOCINO COUNTY IN AND NEAR POINT ARENA AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF MILL STREET TO 0.3 MILE NORTH OF KINNEY R PLACE HMA TYPE A	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	\$565,814 \$6,825 \$0	09/19/12 11/06/12 06/30/13	0% 1%
HB34	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-33.4/33.9 01-310104 BRST-PO01-(559)E P0-01 5-(9E) --()		IN MENDOCINO COUNTY NEAR ELK AT THE GREENWOOD CREEK BRIDGE REPLACE BRIDGE (SCOUR)	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	YATES, RICHARD 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)877-1112	\$9,529,307 \$4,482,864 \$535,469	11/08/11 11/17/11 07/09/14	42% 47%
HA21	SWPPP						
01-MEN-1-42.5/44.4 01-0A5904 ACBH-P001-(569)E P- -()		IN MENDOCINO COUNTY NEAR ALBION AT SALMON CREEK BRIDGE AND AT ALBION RIVER BRIDGE CLEAN AND PAINT BRIDGES	JEFFCO PAINTING AND COATING P O BOX 1888 VALLEJO CA 94590 (707)562-1900	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$3,636,064 \$16,598 \$16,598	10/26/12 12/03/12 11/04/13	5% 0%
HA21	WPCP						
01-MEN-1-88.7/92.8 01-385724 STP-P001-(573) --()		IN MENDOCINO COUNTY NEAR ROCKPORT, 2.0 MILES NORTH OF USAL ROAD CONSTRUCT BRIDGE, ROCK FISH WEIR	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530)365-3930	KRUEGER, GRANT MICHAEL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$3,931,389 \$107,459 \$38,703	12/20/12 01/23/13 12/30/13	11% 3%
HA23	SWPPP						
01-MEN-20-7.0/17.3 01-0A7304		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 10.3 MILES WEST OF CHAMBERLAIN CREEK BRIDGE TO CHAMBERLAIN CREEK BRIDGE HMA OVERLAY	MASCON INC / ARGONAUT CONSTRUCTORS JOINT VENTURE PO BOX 639 SANTA ROSA, CA 95402 (707)542-4862	KRUEGER, GRANT 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$3,684,338 \$3,008,697 \$5,286	06/06/12 07/16/12 05/15/13	83% 95% SUSPENDED
HM1	WPCP						
01-MEN-101-43.1/49 01-262004		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	\$108,018,215 \$712,450 \$155,300	07/26/12 08/31/12 12/02/14	19% 1%
HE14	SWPPP						
01-MEN-162-1.7/0 01-0C8204		IN MENDOCINO COUNTY AT 1.0 MILES NORTH OF OUTLET CREEK BRIDGE #10-233 DIR'S EMERGENCY F.A. REPAIR WASHOUT	WYLATTI RESOURCE MANAGEMENT, P.O. BOX 575 COVELO, CA 95428 (707)983-8135	ITHANGAVELAUTHAM, RAGU 6301 NORTH STATE ST. UKIAH, CA 95482 (707)496-0437	\$835,000 \$720,504 \$0	12/21/12 02/06/13 04/01/13	100% 86%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-162-11.6/0 01-0C2304		IN MENDOCINO COUNTY 1.5 MILES EAST OF MENDOCINO CONSTRUCTION THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490 (707)459-2377	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,485,000 \$798,231 \$0	03/30/12 06/24/12 05/21/12	62% 54%
20.20 201130							
01-MEN-253-7.2/8.3 01-476204 ACST-P43L-(900)4 --()		IN MENDOCINO COUNTY ABOUT 8 MILES EAST OF BOONVILLE FROM 4.1 TO 4.3 MILES EAST OF SODA CREEK BRIDGE CONSTRUCT TIE BACK WALL, MBGR, HMA	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	FAZAL, IMRAN 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)834-1151	\$1,434,157 \$1,427,747 \$0	12/21/11 01/18/12 03/15/13	97% 99% SUSPENDE
HA23	WPCP						
01-MEN-999-/0 01-464204 ACHS-X045-(022)E PGX0-45 0-(2E) --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS RECONSTRUCT GUARD RAILING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE OR 97070 (503)682-2252	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-5840	\$6,677,599 \$4,181,275 \$535,470	02/28/12 03/22/12 09/28/13	58% 61%
HB1	WPCP						
01-VAR--/0 01-496604		IN HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)621-0000	\$711,243 \$500,672 \$8,820	04/30/12 05/22/12 06/24/13	40% 70% SUSPENDE
HM3	WPCP						
01-VAR--/0 01-0A3904		IN DEL NORTE & HUMBOLDT COUNTIES AT VARIOUS LOCATIONS REHABILITATE BRIDGE	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPMEGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,337,895 \$1,164,494 \$0	05/18/12 06/07/12 02/28/13	93% 86%
HA21	WPCP						
01-VAR--/0 01-0A6804		IN HUMBOLDT AND LAKE COUNTIES AT VARIOUS LOCATIONS REPLACE TRAFFIC SIGNAL HEADS	MIKE BROWN ELECTRIC COMPANY 561 A MERCANTILE DRIVE COTATI CA 949313040 (707)792-8100	BAKER, SCOTT 2617 E HWY 20 NICE, CA 95464 (707)272-5831	\$299,340 \$294,750 \$117,637	06/06/12 06/27/12 03/30/13	40% 98% SUSPENDE
HM4	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$281,683,629</u>	Completed to Date:	<u>\$95,054,324</u>	Work This Month:	<u>\$2,136,268</u>	

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-15.2/0	01-0C3904	1
01-DN-101-15.2/0	01-0C3804	1
01-DN-101-17.5/0	01-0C2604	1
01-DN-101-21.8/0	01-0C7804	1
01-DN-101-2.7/8.8	01-465304	1
01-DN-101-4.4/12.6	01-499404	1
01-DN-199-24.6/0	01-0C1904	2
01-HUM-36-1.7/13.5	01-399104	2
01-HUM-36-21.9/0	01-0C7904	2
01-HUM-36-5.8/7.6	01-323304	2
01-HUM-96-7.8/0	01-0C7704	2
01-HUM-101-2.3/66.3	01-431704	2
01-HUM-101-72.5/0	01-0C2804	3
01-HUM-101-79.9/87.8	01-3633U4	3
01-HUM-101-88.2/88.3	01-0B63U4	3
01-HUM-101-89.3/90.2	01-296104	3
01-HUM-101-12.9/13.1	01-451804	3
01-HUM-169-22.1/0	01-0C1804	3
01-HUM-200-.1/0	01-0C3204	4
01-HUM-254-5.8/5.9	01-475014	4
01-HUM-254-11.0/11.1	01-475024	4
01-HUM-254-12.7/20.6	01-498404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-254-22.3/40	01-475204	4
01-HUM-255-.2/1.8	01-0A3804	4
01-HUM-299-8.5/0	01-0B6404	5
01-HUM-299-20.2/20.5	01-423704	5
01-HUM-299-4.2/0	01-296124	5
01-HUM-299-8.5/0	01-474414	5
01-HUM-299-/42.9	01-463914	5
01-HUN-96-27.0/0	01-0C3004	5
01-LAK-20-11.9/12.4	01-480504	6
01-LAK-20-31.6/46.5	01-0C6204	6
01-LAK-29-20.1/20.4	01-479204	6
01-LAK-53-2.8/7.5	01-3986U4	6
01-LAK-53-2.8/7.5	01-3986A4	6
01-MEN-1-14.9/21.7	01-465804	6
01-MEN-1-33.4/33.9	01-310104	7
01-MEN-1-42.5/44.4	01-0A5904	7
01-MEN-1-88.7/92.8	01-385724	7
01-MEN-20-7.0/17.3	01-0A7304	7
01-MEN-101-43.1/49	01-262004	7
01-MEN-162-1.7/0	01-0C8204	7
01-MEN-162-11.6/0	01-0C2304	8
01-MEN-253-7.2/8.3	01-476204	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-999-/0	01-464204	8
01-VAR--/0	01-0A3904	8
01-VAR--/0	01-0A6804	8
01-VAR--/0	01-496604	8

Statement of Ongoing Contracts - Federal Aid

District	01		Bid + CCO	Work Comp
Federal Aid		Category		
-F-		FEDERAL AID (PRIMARY)	\$92,899,018	\$46,416,859
-S-		FEDERAL AID (SECONDARY)	\$20,115,039	\$8,379,565
-SH-		STATE HIGHWAY	\$138,643,219	\$20,312,978
-ER-		STORM DAMAGE REPAIR	\$579,964	\$0
			\$29,446,389	\$19,944,922
District Total:			<u>\$281,683,629</u>	<u>\$95,054,324</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	